

HEADQUARTERS
11th Engineer Battalion
3rd Marine Division (Rein) FMF
APO San Francisco 96602

3D MARDIV S&C FILE
BT# 94669

3/RMS/gmj
0481-69
9 March 1969

- Unclassified upon removal of enclosure

From: Commanding Officer
To: Commandant of the Marine Corps
Via: (1) Commanding General, 3rd Marine Division
(2) Commanding General, III Marine Amphibious Force
(3) Commanding General, Fleet Marine Force, Pacific

Subj: Command Chronology for period 1 February to 28 February 1969

Ref: (a) MSG 5750.2
(b) MSG 5750.9
(c) DIVO 5750.1A

Encl: (1) 11th Engineer Battalion Command Chronology
(2) 11th Engineer Battalion Messages, February 1969
(3) 11th Engineer Battalion Staff Journal

1. Reference (a), (b) and (c) set forth the requirement for a Monthly Command Chronology and sets forth the procedure for reporting. In compliance with reference (a), (b) and (c) Enclosures (1), (2), and (3) are submitted.

R. C. EVANS

UNCLASSIFIED

GROUP 4
Downgraded at 3 Year Intervals
Declassified After 12 Years
POB Dir 5200.10

Copy No. 2 of 6 copies

Unclassified when
enclosure is removed.

Page 1 of 1 pages

HEADQUARTERS
11th Engineer Battalion
3rd Marine Division (Rein) FMF
FPO San Francisco 96602

3D MARDIV S&C FILE
BT#94669

3/RMS/gmj
0481-69
9 March 1969

Unclassified upon removal of enclosure

From: Commanding Officer
To: Commandant of the Marine Corps
Via: (1) Commanding General, 3rd Marine Division
(2) Commanding General, III Marine Amphibious Force
(3) Commanding General, Fleet Marine Force, Pacific

Subj: Command Chronology for period 1 February to 28 February 1969

Ref: (a) MCO 5750.2
(b) FMFPACO 5750.9
(c) DIVO 5750.1A

Encl: (1) 11th Engineer Battalion Command Chronology
(2) 11th Engineer Battalion Messages, February 1969
(3) 11th Engineer Battalion Staff Journal

1. Reference (a), (b) and (c) set forth the requirement for a Monthly Command Chronology and sets forth the procedure for reporting. In compliance with reference (a), (b) and (c) Enclosures (1), (2), and (3) are submitted.

R. C. EVANS

UNCLASSIFIED

GROUP 4
Downgraded at 3 Year Intervals
Declassified After 12 Years
DOD Dir 5200.10

Copy No. 2 of 6 copies

Unclassified when
enclosure is removed.

Page 1 of 1 pages

HEADQUARTERS
11th Engineer Battalion
3rd Marine Division (Rein) FMF
FPO San Francisco 96602

3D MARDIV S&C FILE
BT#94669

3/RMS/gmj
0481-69
9 March 1969

Unclassified upon removal of enclosure

From: Commanding Officer
To: Commandant of the Marine Corps
Via: (1) Commanding General, 3rd Marine Division
(2) Commanding General, III Marine Amphibious Force
(3) Commanding General, Fleet Marine Force, Pacific

Subj: Command Chronology for period 1 February to 28 February 1969

Ref: (a) MCO 5750.2
(b) FMFPACO 5750.9
(c) DIVO 5750.1A

Encl: (1) 11th Engineer Battalion Command Chronology
(2) 11th Engineer Battalion Messages, February 1969
(3) 11th Engineer Battalion Staff Journal

1. Reference (a), (b) and (c) set forth the requirement for a Monthly Command Chronology and sets forth the procedure for reporting. In compliance with reference (a), (b) and (c) Enclosures (1), (2), and (3) are submitted.

R. C. EVANS

UNCLASSIFIED

GROUP 4
Downgraded at 3 Year Intervals
Declassified After 12 Years
DDO Dir 5200.10

Copy No. 2 of 6 copies

Unclassified when
enclosure is removed.

Page 1 of 1 pages

HEADQUARTERS
11th Engineer Battalion
3rd Marine Division (Rein) FMF
APO San Francisco 96602

3/KMS/gaj
0461-69

COMMAND CHRONOLOGY

1 February 69 to 28 February 69

INDEX

- PART I - ORGANIZATIONAL DATA
- PART II - NARRATIVE SUMMARY
- PART III - SEQUENTIAL LISTING OF SIGNIFICANT EVENTS
- PART IV - SUPPORTING DOCUMENTS

UNCLASSIFIED

SECRET
Enclosure (2)

3/RMS/gmj
0481-69[REDACTED]
[REDACTED]
COMMAND CHRONOLOGY

1. Designation
11th Engineer Bn.

Commander
LtCol. R. C. EVANS, USMC
1 Sept 68 - Current

SUBORDINATE UNITS

Hq Co

Capt. A.R. GEIGER, USMC
21 Oct 68 - Current

Serv Co

Maj. L.W. YOUNG, USMC
12 Nov 68 - Current

A Co

1stLt. R.W. LUXON, USMC
10 Nov 68 - Current

B Co

Capt. R.J. GAPPOCK, USMC
21 Oct 68 - Current

C Co

Capt. W.A. WOODCOCK, USMC
8 May 68 - 8 Feb 69

D Co

Capt. J.A. MEYER, USMC
9 Feb 69 - Current

3rd Bridge Co

Capt. H.L. RAU, USMC
12 Dec 68 - Current

1stLt. D.C. BEATTY, USMC
10 Jan 69 - Current

2. Staff Officers

Executive Officer

Maj. E.L. VEHR, USMC
27 Jan 69 - Current

S-1/Adjutant

1stLt. W.M. HAMILTON, USMC
17 Aug 68 - Current

S-2/3

Maj. E.F. HUIZENGA, USMC
22 Jan 69 - Current

S-4

Capt. J.C. HARRISON, USMC
22 Jan 69 - 18 Feb 69

UNCLASSIFIED

Copy 2 of 6 copies

GROUP 4
Downgraded at 3 Year Intervals
Declassified After 12 Years
DDP Bix 5203,10

Page 1 of 6 pages

[REDACTED]
[REDACTED]
Enclosure (1)

UNCLASSIFIED

3/RMB/gmj
0481-69

Supply Officer

Maj. A.L. AMIDON, USMC
19 Feb 69 - Current

Communications Officer

Capt. T.A. HAZEL, USMC
25 Aug 68 - Current

Medical Officer

Capt. A.R. GEIGER, USMC
3 Jun 68 - Current

Chaplain

Lt. J.S. RABADA, USN (MC)
24 Nov 68 - CurrentLCDr. R.C. FRANKLIN, USN (CHC)
24 Jan 69 - Current

3. Location

1 February - 28 February 1969 - Dong Ha, RVN

February Monthly Strength

USMC	
OFF	ENL
52	1090

USN	
OFF	ENL
4	21

OTHER	
OFF	ENL
0	1 (ARVN)

Part II

During the month of February a total of 27,480 mandays, 6,052 engineer equipment hours, and 86,056 board feet of lumber were expended.

The Battalion Command Post remained at Dong Ha during the month of February. The engineer capabilities of the Battalion were employed at Dong Ha Combat Base, Vandegrift Combat Base, LZ Cunningham, Elliot Combat Base, Ca Lu, Signal Hill, C-2, C-2 bridge position, A-2, C-1, A-4, Cam Lo, and Oua Viet.

During the month "C" and "D" Companies were employed at Vandegrift Combat Base. As a result of the construction effort the 4th increment of 10 of a total of 54 bunkers were completed. The project now stands 80% complete. Also initiated was the construction of 90 dive bunkers, with work 74% complete at the end of the month. Other bunker construction included the completion of 12'x20' bunkers at C-Med. Work continued on the ASP road as well as enlarging the blast walls and was 94% complete. Improvement of the drainage system at the LSU remained 75% complete. Among other projects completed were the preparation of an 80x100 meter living area for Vietnamese civilians and the construction of 16'x32' concrete deck at the LSU. Work

3/28/83
0481-69

UNCLASSIFIED

was begun on a 60'x1500' airstrip. At the end of February the airstrip had been reeked and asphalted, and 1500' of MSAL matting had been laid. Also a 50'x50' LZ was completed on Signal Hill. The internal road network was continually upgraded and sealed with asphalt.

At Bong Ha Combat Base work was continued by Companies "A" and "B". Construction of 82 dive bunkers was begun and was 37% complete. In the 3d MarDiv (Fwd) CP area Company "A" finished work on a prototype 2nd generation Dual Blade bunker. Other bunker construction included the construction of a standard 8'x12' bunker for Comm Co. Renovation of the 3rd MarDiv Officer Club continued, and a temporary 12'x16' stage was installed. A 12'x32' office and living quarters were completed at the Division lumber yard, and three timber platform decks and attendant walkways were constructed at Water Point #1. During the month personnel from Company "B" made a positive determination on the existence of a minefield adjacent to the LSU ramp when an M-16 mine was found as the field was being probed. Also two sections of minefield fence were repaired near the Comm. Co. compound. In the Battalion area an 8'x8' addition was constructed to the Construction Plt. office, and an Eince Bulldozer was utilized to clear an area 20x200M along the Battalion's defensive perimeter.

At LZ Cunningham four personnel from Company "C" constructed a 10'x24' bunker for ASRAAT and a 10'x24' bunker to be used as the 9th Marines CP (Fwd). Company "C" also began work on a new ASP at Elliot Combat Base and completed covering the old trash dump at the same position. The former project was 35% complete at the end of the month.

Also during February a 50' Dual Blade aluminum tower was erected at A-2 and a 40'x40' LZ built at A-4 by Company "B". A 16'x32' bunker and a 10'x24' bunker were built at C-1 and C-2 respectively by Company "A".

Upgrading the lines of communication remained a major effort of the Battalion. Route 561 from Cam Lo, coordinates YD 519348, to A-4, coordinates YD 113701, was continually improved and maintained. Emplacement of a 4" lift of crushed aggregate on the road was begun by Headquarters Company Heavy Equipment Platoon, and this project was 41% complete. Efforts continued by elements of "Hq," "A", and "B" companies to clear foliage from both sides of Route 561. 349 acres were cleared during the month, and the total land cleared for the entire project was 884 acres. On 25 February the land clearance element reported receiving 12 incoming rocket rounds. No casualties were suffered.

Other lines of communication work included the replacement of a trestway on a 40', class 60, non-standard steel stringer bridge at YD 008465. 3rd Bridge Company was responsible for the retraction of an M-6 and two M4T6 fixed span tactical bridges.

3/RMS/gmj
0481-69

UNCLASSIFIED

In addition to supporting construction and lines of communications projects, heavy equipment was utilized to aid in the destruction of existing fortifications at Ca Lu. An Sincce was employed at the 3d MarDiv Rehabilitation Center in Cua Viet. Two equipment operators from Headquarters Company were also attached to elements of 3rd Engineer Battalion in support of the latter's land clearance project near A-2. Along Route 9, eight tank slots were constructed from YD 024561 to YD 089570.

Daily minesweeps were conducted on Route 9 from Dong Ha Combat Base to coordinates YD 129590. The Route 1 sweep was conducted on all odd days until 11 February and then daily, except 26 February, from Dong Ha Combat Base to A-2, coordinates YD 213732, a distance of 12,500 meters.

At 251145H an ARVN APC track vehicle struck an AT mine on the shoulder of the road at YD 213731 while attempting to pass the sweep team.

At 151230H a Headquarters Company MRS 200 received a flat tire as a result of an ambush 3/4 of a mile east of Elliot Combat Base. On 21 February the Battalion resupply truck was caught in an ambush while traveling west on Route 9 past Cam Le. Two WIA's resulted, with negative damage sustained by the vehicle. One week later at 281130H a M123A1C tractor and M172A1 lowbed struck a mine at approximately the same location. No casualties were suffered, but extensive damage was sustained by the tractor, requiring its evacuation.

During the month of February the Battalion continued to operate water points at Dong Ha Combat Base, Vandegrift Combat Base, and Cua Viet. 4,237,000 gallons of potable and 2,867,000 gallons of non-potable water were produced.

The 11th Engineer Battalion also continued to provide electrical power to the 3rd Marine Division AO. A distribution system for 2/3 at Cam Le and an emergency system for Headquarters, 12th Marines, were completed. 26 generators were operational at the end of the month.

Four M-54 trucks were evacuated and four others received as part of the R&M program.

In the area of personal response the Battalion conducted one MEDCAP. This was highly successful. From VIP funds 243,865\$VN were paid to Vietnamese civilians for ordnance turned over to the Battalion sweep team.

UNCLASSIFIED

UNCLASSIFIED

3/RMS/gmj
0401-69

During February personnel were sent to the following schools:

<u>School</u>	<u>Number Attending</u>
NCO Leadership	1
Embarkation (Enlisted)	1
ADM	1
SMCO	1
Projectionist	1

During February Special Services inaugurated an intra-Battalion sports program and sponsored one USO show.

This month the Battalion joined 8 Officers and 17 Enlisted while transferring 1 Officer and 104 Enlisted. One Navy Commendation Medal, one Purple Heart, and three Meritorious Hosts were awarded to personnel in this Battalion. Two summary court martials, four special court martials and 4 battalion office hours were held.

The Battalion's personnel strength by major areas of deployment were as follows:

	<u>USMC</u>	<u>USN</u>
DONG HA COMBAT BASE		
36 OFFICERS	667 ENLISTED	4 OFFICERS 17 ENLISTED
VANDERGRIFT COMBAT BASE		
10 OFFICERS	227 ENLISTED	0 OFFICERS 2 ENLISTED
GIA IN		
6 OFFICERS	96 ENLISTED	0 OFFICERS 2 ENLISTED

Part III

Chronological Sequence of Events

- 2 February
- a. Vandegrift Combat Base:
 - (1) Completed construction of a PX bunker.
 - (2) Preparation of a 80x100M living area for Vietnamese civilians, 100% complete.
 - b. Dong Ha Combat Base:
 - (1) Repair of a minefield fence at the old French compound, 100% complete.
 - (2) Completed refencing the Battalion area.
 - (3) Completed construction of 1, 8'x12' bunker for Comm. Co. and 25, 8'x12' bunkers for Base Defense.
- 3 February
- a. Construction of a 12'x20' bunker at C-Med, VCB, 100% complete.
 - b. C-1: Completed construction of a 16'x32' bunker

3/RMS/gmj
0481-69

- 4 February a. Began construction of 82 dive bunkers at DHCB.
- 5 February a. Began construction of 90 dive bunkers at VCB.
- 7 February a. Completed a 12'x32' office and living quarters at the 3rd MarDiv. lumber yard.
- 8 February a. Construction of a prototype 2nd generation Duel Blade bunker, 33% complete.
- 9 February a. Completed an emergency electrical distribution system for Headquarters, 12th Marines, DHCB.
b. Installation of a power distribution system for 2/3 at Cam Le, 100% complete.
- 11 February a. Began construction of a 60'x1500' airstrip at VCB.
b. Completed construction of an addition to the 3d MarDiv. Officer Club
c. Completed construction of a 40'x40' LZ at A-4.
- 13 February a. Retraction of a 150', class 60, M6 bridge at YD 026561, 100% complete.
- 15 February a. At 151230H MRS 200 received flat tire as a result of an ambush 3/4 miles east of Elliot Combat Base.
b. Completed a 10'x24' TSFC bunker at G-2.
- 16 February a. Covering of old dump at Elliot Combat Base 100% complete.
b. Constructed a new trash dump at G-2.
c. Finished clearing fields of fire around the G-2 bridge position.
- 17 February a. Construction of 8 tank slots from YD 024561 to YD 089519, 100% complete.
- 20 February a. Completed a 50'x50' LZ on Signal Hill.
- 21 February a. At approximately 211130H the Battalion resupply truck was caught in an ambush while traveling west of Cam Le along Route 9. No damage was sustained by the vehicle, but two WIA's resulted.
- 22 February a. Completed construction of a new trash dump at G-2.
b. Terminated support of 3d Engineer Battalion at LZ Cunningham.
- 23 February a. Completed an 8'x8' addition to Construction Plt. Office.
- 25 February a. At 251145H an ARVN APC track vehicle struck an AT mine on the shoulder of the road at YD 21371 while attempting to pass the Battalion sweep team.
b. At 251500H¹⁴ land clearance element at G-2 reported receiving 12 incoming rocket rounds.
- 26 February a. Completed construction of a prototype 2nd generation Duel Blade bunker, DHCB.
- 27 February a. Construction of a 50' Duel Blade aluminum tower at A-2 100% complete.
- 28 February a. A M123A1C tractor and a M172A1 lowbed struck a mine while traveling along Route 9 west of Cam Le. No casualties were suffered but evacuation of the tractor was required due to extensive damage.
b. Constructed a temporary 12'x16' stage at 3rd MarDiv. Officer Club, DHCB.

UNCLASSIFIED

3/RMS/gmj
0481-69
9 March 1969

11th Engineer Battalion Messages, February 1969

✓1.	P270508ZFEB69	Placing of M123A1C Truck Tractor in service
✓2.	P270010ZFEB69	Engineer Situation Report
✓3.	P257350ZFEB69	Engineer Situation Report
✓4.	R240516ZFEB69	AN/PRS-1 Seismic Intrusion Detector (k)
✓5.	P250610ZFEB69	Engineer Situation Report
✓6.	P242348ZFEB69	Engineer Situation Report
✓7.	P230520ZFEB69	Engineer Situation Report
✓8.	P212358ZFEB69	Engineer Situation Report
✓9.	P210032ZFEB69	25th Personal Response Course
✓10.	P210030ZFEB69	Engineer Situation Report
✓11.	P172350ZFEB69	Engineer Situation Report
✓12.	P160026ZFEB69	Engineer Situation Report
✓13.	P160424ZFEB69	Engineer Situation Report
✓14.	P160422ZFEB69	III Bi-Monthly Admin. Situation Report III MAF
✓15.	0150330ZFEB69	III MAF Per Engr. ARVN cross training program Report
✓16.	P132350ZFEB69	Engineer Situation Report
✓17.	P122352ZFEB69	Engineer Situation Report
✓18.	R120508ZFEB69	Schools for 4th Quarter Fiscal Year 69
✓19.	P112358ZFEB69	Engineer Situation Report
✓20.	0112356ZFEB69	Construction Tasking
✓21.	0110616ZFEB69	III MAF Per ENGR ARVN cross training program Report
✓22.	P102344ZFEB69	Engineer Situation Report
✓23.	P092350ZFEB69	Engineer Situation Report
✓24.	P090346ZFEB69	Engineer Situation Report
✓25.	R080344ZFEB69	III MAF Civic Orientation Course
✓26.	P080016ZFEB69	Engineer Situation Report
✓27.	P052358ZFEB69	Engineer Situation Report
✓28.	P052346ZFEB69	Engineer Situation Report
✓29.	P040030ZFEB69	Engineer Situation Report
✓30.	P040028ZFEB69	III MAF Admin. Situation Report.
✓31.	P040026ZFEB69	Second Generation Living Bunker
✓32.	P022354ZFEB69	Engineer Situation Report
✓33.	P020340ZFEB69	Engineer Situation Report

UNCLASSIFIED

GROUP 4
Downgraded at 3 Year Intervals
Declassified After 12 Years
BOD Dir 5200.10

Unclassified when
enclosure is removed.

Copy No. 2 of 6 copies

Page 1 of 1 pages

Enclosure (2)

CONFIDENTIAL MASTER COPY020340 5 FEBRUARY 1969

FM: DEPARTMENT THER. INT.

TO: CG, THE MAP

INFO: CG, THIRD MARINE

CG, ARMY CORPS

CONFIDENTIAL

THIRD MARINE XXIV CORPS AND THE MAP FOR OTHER

SITREP. 15. 052: 251600H JANUARY TO 011800H FEBRUARY 1969

A. THE MAP SPIDER MID 25FEB68, 15/PAS/OWR 4000

B. REPORT INFORMATION: NO CHANGE

C. ENGINEER PERSONNEL: NO CHANGE

D. ENGINEER MATERIAL/SUPPLY/EQUIPMENT: NO CHANGE

E. WEATHER DISCREPANCIES: NO CHANGE

F. WEATHER: RAIN

G. LOG

H. ROADS:

HAS BEEN SENT

(1) CONTINUOUS UPGRADE AND IMPROVEMENT OF INTERNAL ROAD NETWORK AT VANDEGRIFT COMBAT BASE.

(A) RESURFACING OF INTERIOR ROADS 25% COMPLETE.

(2) CONTINUOUS UPGRADE AND MAINTENANCE OF ROUTE 561 FROM COW TO
TO A-4.(3) CLEARED 6% ACRES ALONG ROUTE 561. TOTAL LAND CLEARED IS STILL
355 ACRES. PROGRESS NEGATIVE DUE TO RAIN.

B. BRIDGES/CULVERTS DESTROYED: NO CHANGE

C. BRIDGES/CULVERTS DISTRICTS: NO CHANGE

D. STAFF/ENGINEER FILES: NO CHANGE

S-2 & 2

D-2

COPY 1 OF 2 COPIES

33

CONFIDENTIAL

020340

A. TANDERBENT CONTACT BASH PROTOCOLS

1. CONSTRUCTION OF (54) 12x24 BUNKERS (WITH LENGTH OF 10 BY 10 FEET) 71% COMPLETE.
2. WORK ON ASP 35% COMPLETE.
3. CONSTRUCTION OF 100 TON 100% COMPLETE.
4. CONSTRUCTION OF PX BUNKER 90% COMPLETE.
5. CONSTRUCTION OF 12x20 BUNKER AT 3-ND 50% COMPLETE.
6. REPAIRS OF 100 TON BUNKER 75% COMPLETE.
7. CONSTRUCTION OF 30x30 LZ ON SIGNAL HILL 22% COMPLETE.
8. REPAIRS OF 30x30 BUNKER AREA FOR RVE CIVILIANS 75% COMPLETE.
9. BUNKER 1A
1. CONSTRUCTION OF 2ND CONSTRUCTION BUNKER 25% COMPLETE.
2. REPAIRS OF 100 TON BUNKER AT 1ST TRENCH 98% COMPLETE.
3. CONSTRUCTION OF 12x32 BUNKER AND LIVING QUARTERS AT 3D MARCHIV BUNKER 99% COMPLETE.
4. CONSTRUCTION OF 100 TON BUNKER AT 3D MARCHIV OFFICER CLUB 7% COMPLETE.
5. REPAIRS OF BUNKER ON AREA 98% COMPLETE.
6. CONSTRUCTION OF 8x12 BUNKER FOR 3000 30. 30% COMPLETE.
7. CONSTRUCTION OF 3 DIVE BUNKERS FOR TEST PURPOSES 100% COMPLETE.
8. CONSTRUCTION OF TRENCH COVER AT POW STOCKADE 100% COMPLETE.
9. CONSTRUCTION OF (25) 8x12 BUNKERS FOR BASE DEFENSE 95% COMPLETE.
10. CONSTRUCTION OF 10 AM CONSTRUCTION TRENCH IN 1ST RADIO ST. BUNKER 100% COMPLETE.
1. DIA WITH 300 TON BUNKER REPAIRS CENTER
2. REPAIRS OF 100 TON BUNKER
3. DIA 10
1. REPAIRS OF 100 TON BUNKER

CONFIDENTIAL

CONFIDENTIAL

1. 2-2

2. CONSTRUCTION OF (2) 16M24 BUNKER 100% COMPLETE.

3. C-1

4. CONSTRUCTION OF (1) 16M32 BUNKER 95% COMPLETE.

5. BUNKER UNIT COTARD POSTS: NO CHANGE

GP-4

DRAFTED BY

RELEASED BY

DATE

J. F. Huijsema
J. F. HUIJSEMA 1969*R. C. Evans*
R. C. EVANS 1969

1 FEBRUARY 1969

CONFIDENTIAL

CONFIDENTIAL MASTER COPY

P. 022354 4 FEBRUARY 1969

FM: CHIEF OF STAFF, VI.

TO: CG, III MAF

INFO: CG, THIRD ARMY

CG, XAV CORPS

CONFIDENTIAL

THIRD ARMY XAV CORPS AND III MAF FOR INFO

SUBJ: NO. 032: 001800H TO 021800H FEB 1969

1. III MAF SPIDER DAD 25FEB69, 15/PAS/OVER 4000

2. BATTLE INFORMATION: NO CHANGE

3. ENGINEER PERSONNEL: NO CHANGE

4. ENGINEER MATERIAL/SUPPLY/EQUIPMENT: NO CHANGE

5. ENGINEER DIFFICULTIES: NO CHANGE

6. WEATHER: OVERCAST

7. ICS

8. ROADS:

HAS BEEN SENT(1) CONTINUOUS UPGRADE AND IMPROVEMENT OF INTERIOR ROAD NETWORK
AND VANDERBILT COMBAT BASE.

(A) RESURFACING OF INTERIOR ROADS 25% COMPLETE.

(2) CONTINUOUS UPGRADE AND MAINTENANCE OF ROUTE 561 FROM CAM LO
TO 1-4.(A) CLEARED 26 ACRES ALONG ROUTE 561. TOTAL LAND CLEARED IS 355
ACRES.

ENGR

DUG

32

COPY 1 OF 2 COPIES

022354

CONFIDENTIAL

CONFIDENTIAL

- B. BRIDGES/DOCKING DEVICES: NO CHANGE
- C. BRIDGES/DOCKING DEVICES: NO CHANGE
- D. QUANTITY/DOCKING DEVICES: NO CHANGE
- E. GENERAL ENGINEER COMMENTS:
- A. VANDERBILT COMBAT BASE PROJECTS
 1. CONSTRUCTION OF (5A) 18x24 BUNKERS (4TH ELEMENT OF 10 IN PROGRESS) 71% COMPLETE.
 2. WORK ON ASP 8% COMPLETE.
 3. CONSTRUCTION OF 18 BUNKER 100% COMPLETE.
 4. CONSTRUCTION OF 12x20 BUNKER AT CAMP 90% COMPLETE.
 5. UPGRADE OF 1ST MAINTENANCE SYSTEM 75% COMPLETE.
 6. CONSTRUCTION OF 50x50 LZ ON SOUTHERN HILL 22% COMPLETE.
 7. PREPARATION OF 80x100M LIVING AREA FOR RVN CIVILIANS 100% COMPLETE.
- B. LONG HA
 1. CONSTRUCTION OF 2ND GENERATION DUTY BLADE BUNKER 25% COMPLETE.
 2. REPAIR OF DAMAGED FENCE AT OLD PHUONG COMPOUND 100% COMPLETE.
 3. CONSTRUCTION OF 12x32 OFFICE AND LIVING QUARTERS AT 3RD MARINE REPAIR WARD 99% COMPLETE.
 4. CONSTRUCTION OF ADDITION TO 3B MARINE OFFICER QUARTERS 7% COMPLETE.
 5. FENCING OF BARRICADE AREA 100% COMPLETE.
 6. CONSTRUCTION OF 6x12 BUNKER FOR COMM. CO. 100% COMPLETE.
 7. CONSTRUCTION OF (25) 6x12 BUNKERS FOR BASE DEFENSE 100% COMPLETE.
 8. CGA WITH 3RD MARINE REHABILITATION CENTER
 1. ROUTINE OPERATION OF CAMP FACILITIES.
 2. CAN DO
 3. INSTALLATION OF POWER DISTRIBUTION SYSTEM FOR 2/3 90% COMPLETE.

CONFIDENTIAL

CONFIDENTIAL

E. C-1

1. CONSTRUCTION OF (1) 16x32 MURKIN 95% COMPLETE.

9. ENGINEER UNIT COMMAND POSTS: NO CHANGE

GP-4

DRAFTED BY

REINASTED BY

DATE

E. F. Ruiz
E. F. RUIZ*R. C. Evans*
R. C. EVANS LTJCOL.

2 FEBRUARY 1969

CONFIDENTIAL

CONFIDENTIAL**MASTER COPY**

040026 3 JAN 69

FM: DIRECTOR TYPED IN
TO: CC, MEMPHIS

INFO: CC, WHITE HOUSE

CONFIDENTIAL

WHITE HOUSE AND KILL FOR FOR INFO

NOTE: SECOND GENERATION LIVING BUNKER

1. CC, THE NEW SEC OSALSON INFO

2. THE FOLLOWING ITEMS HAVE BEEN NOTED TO BE MISSING FROM THE ORIGINAL BILL OF MATERIALS CONTAINED IN FOOTNOTED (A), FOR THE SECOND GENERATION LIVING BUNKER:

ITEM	U/I	QTY
CLIPS FOR 3/8 IN. WELD BONE	EA	36
ELONG, STEEL, 4 IN.	EA	4
PIPE, GALVANIZED, 40 IN.	EA	4
STEEL ROD, 1/2 IN.	WT	27
STEEL PLATE, 3/16 IN.	SQFT	9
STEEL PLATE, 3/8 IN.	SQFT	1

3. THE FOLLOWING WILL BE USED IN THE CONSTRUCTION OF THE BUNKER:

ITEM	U/I	QTY
STEEL 16 FT	PC	60
STEEL 14 FT	PC	8
STEEL 12 FT	PC	40
STEEL 10 FT	PC	60
STEEL 8 FT, 12 IN DIAMETER	EA	42
STEEL, WELD BONE, 1/2 IN.	WT	150
CLIPS FOR 1/2 IN. WELD BONE	EA	70
STEEL, GALVANIZED, 60 IN	LB	150

4. WITH THE ADDITION OF THE FOLLOWING, THE 5000 SQUARE FEET OF THE BUNKER CAN BE COMPLETED. FIVE HUNDRED SQUARE FEET ARE REQUIRED FOR THE BUNKER FOR THE BUNKER BUNKER.

5. THE TOTAL AREA OF THE BUNKER AND THE TOTAL AREA OF THE BUNKER ARE 5000 SQUARE FEET.

ENGR

H

COPY 1 OF 2 COPIES

040026

CONFIDENTIAL

CONFIDENTIAL

5. WITH THE EXCEPTION OF THE 500 SACKS, ALL MATERIALS LISTED IN PARAGRAPHS TWO AND FOUR WERE PROCURED FROM THE IV AND ELEVENTH INGR BN ASSETS. THE 500 SACKS WILL BE TAKEN FROM THE 5000 PROCURED FROM THE 972 LGT AF DOW HA.

6. ON BUNKERS CONSTRUCTED WITHOUT FISHING HOMES, THE FOLLOWING CAN BE ESTIMATED:

ITEM	U/I	QTY
REBAR, NO. 6	FT	23'
PIPE, GALVANIZED, 1 1/2 IN.	LG	2.3
PIPE, CULVERT, 36 IN.	EA	4
PIPE, CULVERT, 48 IN.	EA	4
CORRUGATED SHEET METAL, 27 1/2 IN X 12 FT	EA	4
PICKET, U-SHAPED, 5 FT	EA	10
HINGES, STEEL, 4 IN.	EA	4
STEEL PLATE, 5/16 IN.	SQFT	1
SACKS	EA	500


7. THE FOLLOWING ITEMS HAVE NOT YET BEEN RECEIVED:

ITEM	U/I	QTY
RECEPTACLE, SURFACE NEW	EA	6
CIRCUIT BREAKER, ENCLOSED, 2 FOLLY, 15 AMP	EA	3
SCREW, TAP, NO ONE 1/4 IN	GR	0.35
LAMP, INCANDESCENT, 300W, 120 V	EA	3
T-17 TELEPHONE (PAIRWAY)	SET	0.5
PIPE CULVERT, 48 IN.	EA	4
STEEL ROD, 1/2 IN. DIA.	FT	27


DRAFTED BY

RELEASED BY

DATE



J. C. HARRISON, CAPT



R. C. EVANS, LTJCOL

3 FEB 69

CONFIDENTIAL

MASTER COPY

P. 040028 2 FEBRUARY 1969

FM: ELEVENTH AIRBORNE DIV.,

TO: CG, III MAF

UNCLAS F F T O

III MARINE AMPHIBIOUS FORCE ADMINISTRATIVE SITUATION REPORT.

1. FORCE ORDER 5750.10

2. CG, III MAF MSG OF 130030 NOVEMBER 68

1. BRIDGESA. BRIDGES CONSTRUCTED: 630' SECTION OF MA & MATC FLOATING BRIDGE AT YD 767220. PART OF LARGER 1140' SPAN.B. BRIDGES UNDER CONSTRUCTION: NO CHANGEC. BRIDGES REPAIRED: NO CHANGE2. STORAGE FACILITIESA. UPGRADING OF ASP AT VANDEGRIFT COMBAT BASE. WORK INCLUDES

ENLARGING BLAST WALLS AND REWORKING ASP ROAD. 83% COMPLETE.

B. CONSTRUCTION OF 3D MARINE DIVISION LITTER YARD 60,750 SQFT. 100% COMPLETE.3. MAINTENANCE FACILITIES: NO CHANGE4. PCL STORAGE: NO CHANGE5. ROADS:A. DUAL LANE, CLASS 60, ALL-WEATHER 2/12 ACCESS ROAD FROM DHCB, 1500M IN LENGTH, 25% COMPLETE. HALTED DUE TO HIGHER PRIORITIES.B. SINGLE LANE COMBAT ROAD, CLASS 60, 5000M IN LENGTH FROM YD 213727 TO YD 175721 HALTED DUE TO HIGHER PRIORITIES.C. CONTINUOUS UPGRADE AND IMPROVEMENT OF INTERNAL ROAD NETWORK AT VANDEGRIFT COMBAT BASE.(1) RESURFACING OF ROAD NET 25% COMPLETE.

D. CONTINUOUS OPERATE AND MAINTENANCE OF ROUTE 561 FROM YD 135592 TO YD 113701, A DISTANCE OF ABOUT 8 MILES.

(1) CLEARING 350-500M OF LAND ON BOTH SIDES OF ROAD. TOTAL LAND CLEARED IS 335 ACRES. PROGRESS TO YD 117681.

6. FENCES AND RAILS: NONE

7. CAMPMENTS: NONE

8. AIRFIELD CONSTRUCTION: 50x50 LZ ON SIGNAL HILL 22% COMPLETE.

9. BUNKER CONSTRUCTION:

A. WARDENPOST COMBAT BASE:

(1) 54, 10x24 BUNKERS, 69% COMPLETE. 4TH INCREMENT OF 10 IN PROGRESS.

(2) 10x24 DASC BUNKER, 100% COMPLETE.

(3) PX BUNKER 99% COMPLETE.

(4) 12x20 BUNKER AT C-MED, 50% COMPLETE.

B. BONG HA COMBAT BASE

(1) 2ND GENERATION BUTL BLADE BUNKER 29% COMPLETE.

(2) 8, 8x12 BUNKERS FOR 3D ENGR. BN. 100% COMPLETE.

(3) 1, 8x8 AND 2, 8x12 BUNKERS FOR MP PLT. 100% COMPLETE.

(4) 4 DIVE BUNKERS 100% COMPLETE.

(5) 25, 8x12 BUNKERS FOR BASE DEFENSE 90% COMPLETE.

C. C-1: 16x32 BUNKER 95% COMPLETE.

D. A-2: 2, 10x24 TSPC BUNKERS 100% COMPLETE.

10. SIGNIFICANT ITEMS OF INTEREST:

A. DAILY MINESWEEPERS FROM DIKE TO YD 129590, A DISTANCE OF APPROXIMATELY 11,000 METERS.

B. ON ODD DAYS FROM DIKE TO YD 213732, A DISTANCE OF 12,500 METERS.

C. MINE SWEEP RESULTS:

(1) AT 231155H SWEEP TEAM FOUND (1) 15LB. HOMEMADE PLASTIC MINE, 10" SQUARE BY 4" DEEP, WITH A 5" PRESSURE WIRING DEVICE, BLOWN IN PLACE AT YD 219650.

(2) AT 250820H SWEEP TEAM RECEIVED SUSPECTED SNIPER ROUND FROM VICINITY OF COORDINATES YD 173594

D. VOB CONSTRUCTION PROJECTS:

- (1) UPGRADE OF LSV DRAINAGE SYSTEM 75% COMPLETE.
- (2) CONSTRUCTION OF ICE PLANT 100% COMPLETE.
- (5) PREPARATION OF 80,100M LIVING AREA FOR RVN CIVILIANS 50% COMPLETE.

E. DICE

- (1) CONSTRUCTION OF 12x32 OFFICE AND LIVING QUARTERS AT 3D MARDIV LUMBER YARD, 99% COMPLETE.
- (2) FENCING OF BATTALION AREA 98% COMPLETE.
- (3) REPAIR OF MINEFIELD FENCE AT OLD FRENCH COMPOUND 50% COMPLETE.
- (4) CONSTRUCTION OF WATCH TOWER AT POI STOCKADE 100% COMPLETE.
- (5) CONSTRUCTION OF 10 AIR CONDITIONED VTTES IN 1ST RADIO BN. BUNKER 100% COMPLETE.

F. CAM LO: INSTALLATION OF POWER DISTRIBUTION SYSTEM FOR 2/3 85% COMPLETE.

G. 3RD MARDIV REHABILITATION AT CUA VIST: CONTINUOUS MAINTENANCE AND ROUTINE OPERATION OF CAMP FACILITIES.

DRAFTED BY

E. P. Huizinga
E. P. HUIZINGA MAJ.

RELEASED BY

R. C. Evans
R. C. EVANS LTCOL.

DATE

1 FEBRUARY 1969

CONFIDENTIAL**MASTER COPY**

P 040030 2 FEBRUARY 1969

FM: ELEVENTH ENGR, EN.

TO: CG, III MAF

INFO: CG, THIRD MANDIV

CG, XXIV CORPS

CONFIDENTIAL

THIRD MANDIV XXIV CORPS AND III MAF FOR ENGR

SITREP. NO. 034: 021600H TO 031800H FEB 1969

A. III MAF SPENDER DTD 25FEB62, 15/PAS/OVER 4000

1. BATTERY INFORMATION: NO CHANGE

2. PERSONNEL PERSONNEL: NO CHANGE

3. ENGINEER MATERIAL/SUPPLY/EQUIPMENT: NO CHANGE

4. WEATHER DIFFICULTIES: NO CHANGE

5. WEATHER: RAIN

6. DCC

A. ROADS:

(1) CONTINUOUS UPGRADE AND IMPROVEMENT OF INTERNAL ROAD NETWORK AT VANDERHIFT COMBAT BASE.

(1) RESURFACING OF INTERIOR ROADS 25% COMPLETE.

(2) CLEARED 16 ACRES ALONG ROUTE 561. TOTAL LAND CLEARED IS 371 ACRES.

B. BRIDGES/CULVERTS DESTROYED: NO CHANGE

C. BRIDGES/CULVERTS INSTALLED: NO CHANGE

7. QUARRY/BORROW PITS: NO CHANGE

8. GENERAL ENGINEER COMMENTS:

A. VANDERHIFT COMBAT BASE PROJECTS:

1. CONSTRUCTION OF (54) 16x24 BATTERIES (4TH INCREMENT OF 10 IN PROGRESS) 73% COMPLETE.

COPY 1 OF 2²⁹ COPIES

040030

CONFIDENTIAL

CONFIDENTIAL

2. WORK ON ASP 65% COMPLETE.
 3. CONSTRUCTION OF 12x20 BUNKER AT C-43D 100% COMPLETE.
 4. UPGRADING OF LSU DRAINAGE SYSTEM 75% COMPLETE.
 5. CONSTRUCTION OF 50x50 L4 ON SIGNAL HILL 25% COMPLETE.
- B. DONG HA
1. CONSTRUCTION OF 2ND GENERATION DUEL BLADE BUNKER 25% COMPLETE.
 2. CONSTRUCTION OF 12x32 OFFICE AND LIVING QUARTERS AT 3RD MARDIV LUNGER YARD 99% COMPLETE.
 3. CONSTRUCTION OF ADDITION TO 3D MARDIV OFFICER CLUB 10% COMPLETE.
ELECTRIC
 4. EMERGENCY DISTRIBUTION SYSTEM FOR 12TH MARINES 40% COMPLETE.
- C. CUA VIE 3RD MARDIV REHABILITATION CENTER
1. ROUTINE OPERATION OF CAMP FACILITIES.
- D. CAM LO
1. INSTALLATION OF POWER DISTRIBUTION SYSTEM FOR 2/3 90% COMPLETE.
- E. C-1
1. CONSTRUCTION OF (1) 16x32 BUNKER 100% COMPLETE.
 2. ENGINEER UNIT COMMAND POSTS: NO CHANGE

GP-4

DRAFTED BY

RELEASED BY

DATE

R. F. Huizenga
R. F. HUIZENGA MAJ.

R. C. Evans
R. C. EVANS LTCOL.

3 FEBRUARY 1969

CONFIDENTIAL

CONFIDENTIAL

MASTER COPY

P. 052346 Z FEBRUARY 1969

FM: ELEVENTH ENGR. BN.

TO: CG, III MAF

INFO: CG, THIRD MARDIV

CG, XXIV CORPS

C O N F I D E N T I A L

THIRD MARDIV XXIV CORPS AND III MAF FOR ENGR

SYNREP. NO. 035: 031800H TO 041800H FEB 1969

A. III MAF SPDLER DTD 25FEB68, 15/PAS/OVER 4000

1. ENEMY INFORMATION: NO CHANGE

2. ENGINEER PERSONNEL: NO CHANGE

3. ENGINEER MATERIAL/SUPPLY/EQUIPMENT: NO CHANGE

4. ENGINEER DIFFICULTIES: NO CHANGE

5. WEATHER: RAIN

6. LOC

A. ROADS:

(1) CONTINUOUS UPGRADE AND IMPROVEMENT OF INTERNAL ROAD NETWORK
AT VANDERGRIFT COMBAT BASE.

(A) RESURFACING OF INTERIOR ROADS 25% COMPLETE.

(2) CONTINUOUS UPGRADE AND MAINTENANCE OF ROUTE 561 FROM CAN LC TO A-4.

(A) REMOVAL OF OBSTACLES ALONG ROUTE 561. TOTAL LAND CLEARED 414
ACRES TOTAL.

B. BRIDGES/CULVERTS DESTROYED: NO CHANGE

C. BRIDGES/CULVERTS INSTALLED: NO CHANGE

7. QUARRY/ECORON PITS: NO CHANGE

8. GENERAL ENGINEER COMMENTS:

COPY 1 OF 2 COPIES

A. VANDERGRIFT COMBAT BASE PROJECTS:

1. CONSTRUCTION OF (54) 18x24 BUILDINGS (4TH INCREMENT OF 1

ENGR

052346

CONFIDENTIAL

CONFIDENTIAL

PROGRESS) 74% COMPLETE

2. WORK ON ASP 86% COMPLETE
3. UPGRADE OF LBU DRAINAGE SYSTEM 75% COMPLETE.
4. CONSTRUCTION OF 50x50 IZ ON SIGNAL HILL 30% COMPLETE.
- B. ELIJAH COBAT BASE:
 1. COVERING OF OLD DUMP 5% COMPLETE.
 - C. BONG HA
 1. CONSTRUCTION OF 2ND GENERATION DUEL BLADE BUNKER 33% COMPLETE.
 2. CONSTRUCTION OF 12x12 OFFICE AND LIVING QUARTERS AT 3RD MARDIV LATER YARD 99% COMPLETE.
 3. CONSTRUCTION OF ADDITION TO 3RD MARDIV OFFICERS QUARTERS 10% COMPLETE.
 4. EMERGENCY DISTRIBUTION SYSTEM, ELECTRIC, FOR 12TH MARINES 80% COMPLETE.
 5. STARTED CONSTRUCTION OF 113 DIVE BUNKERS 2% COMPLETE.
 - D. OUA VINE 3RD MARDIV REHABILITATION CENTER.
 1. ROUTINE OPERATION OF CAMP FACILITIES.
 - E. CAM LO
 1. INSTALLATION OF POWER DISTRIBUTION SYSTEM FOR 2/3 90% COMPLETE.
 9. ENGINEER UNIT COMMAND POSTS: NO CHANGE

CP-4.

DRAFTED BY

RELEASED BY

DATE

H. F. Johnson
H. F. JOHNSON JLS

R. C. Evans
R. C. EVANS JFCOL.

4 FEBRUARY 1969

CONFIDENTIAL

CONFIDENTIALP 052358 2 FEBRUARY 1969

FM: ELEVENTH ENGR. BN.

TO: CG, III MAF

INFO: CG, THIRD MARDIV

CG, XXIV CORPS

C O N F I D E N T I A L

THIRD MARDIV XXIV CORPS AND III MAF FOR ENGR

SITREP. NO. 036: 041800H TO 051800H FEBRUARY 1969

A. III MAF SPDLER DED 29FEB68, 15/PAS/OVER 4000

1. ENEMY INFORMATION: NO CHANGE

2. ENGINEER PERSONNEL: NO CHANGE

3. ENGINEER MATERIAL/SUPPLY/EQUIPMENT: NO CHANGE

4. ENGINEER DIFFICULTIES: NO CHANGE

5. WEATHER: RAIN

6. LOC

A. ROADS:

(1) CONTINUOUS UPGRADE AND IMPROVEMENT OF INTERNAL ROAD NETWORK

AT VANDEGRIFT COMBAT BASE.

(A) RESURFACING OF INTERIOR ROADS 25% COMPLETE.

(2) CONTINUOUS UPGRADE AND MAINTENANCE OF ROUTE 561 FROM CAN LO TO A-4.

(A) CLEARED 20 ACRES ALONG ROUTE 561. TOTAL LAND CLEARED 434 ACRES.

B. BRIDGES/CULVERTS DESTROYED: NO CHANGE

C. BRIDGES/CULVERTS INSTALLED: NO CHANGE

7. QUARRY/BORROW PITS: NO CHANGE

8. GENERAL ENGINEER COMMENTS:

A. VANDEGRIFT COMBAT BASE

1. CONSTRUCTION OF (54) 16x24 BUNKERS (4TH INCREMENT OF 10 IN PROGRESS)

74% COMPLETE.

ENGR

27

052358

HAS BEEN SENTCOPY 1 OF 2 COPIES**CONFIDENTIAL**

CONFIDENTIAL

2. WORK ON ASP 86% COMPLETE.
3. CONSTRUCTION OF 90 DIVE BUNKERS 5% COMPLETE.
4. UPGRADING OF ISU DRAINAGE SYSTEM 75% COMPLETE.
5. CONSTRUCTION OF 50x50 LZ ON SIGNAL HILL 30% COMPLETE.
- B. ELIJAH COMBAT BASE:
1. COVERING OF OLD DUMP 15% COMPLETE.
- C. HONG HA
1. CONSTRUCTION OF 2ND GENERATION DUEL BLADE BUNKER 33% COMPLETE.
2. CONSTRUCTION OF 12x32 OFFICE AND LIVING QUARTERS AT 3RD MARDIV LUMBER YARD 99% COMPLETE.
3. CONSTRUCTION OF ADDITION TO 3RD MARDIV OFFICERS CLUB 15% COMPLETE.
4. EMERGENCY ELECTRICAL DISTRIBUTION SYSTEM FOR 12TH MARINES 80% COMPLETE.
5. CONSTRUCTION OF 62 DIVE BUNKERS 7% COMPLETE.
- D. CUA VIET 3RD MARDIV REHABILITATION CENTER
1. ROUTINE OPERATION OF CAMP FACILITIES
- E. CAM LO
1. INSTALLATION OF POWER DISTRIBUTION SYSTEM FOR 2/3 90% COMPLETE.
9. ENGINEER BATTAL COMMAND POSTS: NO CHANGE

GP-4

DRAFTED BY

RELEASED BY

DATE

E. F. Huizenga
 E. F. HUIZENGA MAJ.

R. C. Evans
 R. C. EVANS LTCOL.

5 FEBRUARY 1969

CONFIDENTIAL

CONFIDENTIAL**MASTER COPY**P. 080016 2 FEBRUARY 1969

FM: ENGINEER BACH. BN.

TO: CG, III MAF

INFO: CG, THIRD MARDIV

CG, XXIV CORPS

CG, FORLOGCOM

CONFIDENTIAL

THIRD MARDIV XXIV CORPS AND III MAF FOR ENGR

SUBJ: NO. 056: 061800H TO 071800H FEB 1969

A. III MAF SPINNER DED 25 FEB 68, 15/PAS/OTR 4000

1. AMMUNITION INFORMATION: NO CHANGE

2. ENGINEER PERSONNEL: NO CHANGE

3. ENGINEER MATERIAL/SUPPLY/EQUIPMENT:

A. MOTOR TRANSPORT

ITEM	AUTH	O/E	D/L	1ST PER	5D PER
TRK SEMI M-172 10F	0	1	0	0	0
TRK SEMI M-172A1 25T	14	14	0	0	0
TRK SEMI M-113 8TK	0	0	0	0	0
TRK CARGO M-37	12	10	7	0	3
TRK CARGO M-54A2	15	15	2	0	0
TRK DUMP M-51A2	34	32	20	0	1
TRK TANK FUEL M-49A2C	3	3	0	0	0
TRK TRACTOR M52A2	0	35	2	0	0
TRACTOR 10F M123A13	14	14	0	0	0
TRK WRECKER M54J	2	3	0	0	0

B. ENGINEER EQUIPMENT

COPY 1 OF 2 COPIES ²⁶GR

080016

CONFIDENTIAL

CONFIDENTIAL

ITEM	QTY	O/H	D/L	1ST PR	3D PR
COMPRESSOR 1050W	5	0	0	0	0
COMPRESSOR S.P. 125 5PM	0	6	3	0	0
COMPRESSOR 315 CPM	1	1	0	0	0
CRANE SHOVEL M-37	7	0	0	0	0
CRANE TRK MTD 150246	5	4	2	0	0
FLOODLIGHT SMT TRIR MTD	7	4	0	0	0
GRAUER ROAD MOD 500	6	3	0	0	0
LOADER SCOOP EL-16	4	1	0	0	0
PUMP SMT 55 GPM	29	29	3	0	0
SAW CHAIN ALL TYPES	35	23	20	0	0

4. ENGINEER DIFFICULTIES: NO CHANGE

5. WEATHER: OVERCAST, RAIN, AND COLD

6. LOG

7. ROADS:

(1) CONTINUOUS UPGRADE AND IMPROVEMENT OF INTERNAL ROAD NETWORK AT VANDERHIFT COMBAT BASE.

(2) RESURFACING OF INTERIOR ROADS 25% COMPLETE.

(3) CONTINUOUS UPGRADE AND MAINTENANCE OF ROUTE 561 FROM CAM 10 TO A-4.

(4) CLEARED 20 ACRES ALONG ROUTE 561. TOTAL LAND CLEARED 484 ACRES.

B. BRIDGES/CULVERTS DESTROYED: NO CHANGE

C. BRIDGES/CULVERTS INSTALLED: NO CHANGE

7. QUARRY/BORROW PITS: NO CHANGE

8. GENERAL ENGINEER COMMENTS

A. VANDERHIFT COMBAT BASE PROJECTS

1. CONSTRUCTION OF (54) 16x24 BUNKERS (4TH INCREMENT OF 10 IN PROGRESS) 74% COMPLETE.

2. WAY ON ASP 90% COMPLETE.

~~COPY OF COPIES~~

CONFIDENTIAL

CONFIDENTIAL

3. CONSTRUCTION OF 90 DIVE BUNKERS 10% COMPLETE.
4. UPGRADE OF SANITARIUM SYSTEM 75% COMPLETE.
5. CONSTRUCTION OF 50x50 LZ ON SIGNED HILL 30% COMPLETE.
- B. MILITARY COMBAT BASE:
1. COVERING OF OLD DUMP 75% COMPLETE.
- C. DONG HA
1. CONSTRUCTION OF 2ND GENERATION DUEL BLADE BUNKER 33% COMPLETE.
2. CONSTRUCTION OF 12x32 OFFICE AND LIVING QUARTERS AT 3D HARDY BUNKER YARD 100% COMPLETE.
3. CONSTRUCTION OF ADDITION TO 3RD HARDY OFFICERS CLUB 65% COMPLETE.
4. EMERGENCY ELECTRICAL DISTRIBUTION SYSTEM FOR 12TH MARINES 80% COMPLETE.
5. CONSTRUCTION OF 82 DIVE BUNKERS 7% COMPLETE.
6. CONSTRUCTION OF 3 TIMBER PLATFORM DECKS AND ATTENDANT WALKWAYS 3% COMPLETE. (WATER PT #1)
- D. COA VIER 3RD HARDY REHABILITATION CENTER
1. ROUTINE OPERATION OF CAMP FACILITIES
- E. CAM LO
1. INSTALLATION OF POWER DISTRIBUTION SYSTEM FOR 2/3 90% COMPLETE.
9. ENGINEER UNIT COMMAND POSTS: NO CHANGE

EP-4

DRAFTED BY

RELEASED BY

DATE

R. F. Ruizenga
R. F. RUIZENGA MAJ.

R. C. Evans
R. C. EVANS LTCOL

7 FEBRUARY 1969

CONFIDENTIAL

MASTER COPY

R. 090344 FEB 69

FM: ELEVENTH MILITARY DIV.

TO: C1, THIRD MARINE DIV (ATTN G-5)

//UNCLAS//E F T O

RE: MAP CIVIC ORIENTATION COURSE

A. YOUR MSG 030630 FEB 69

1. REF (A) ESTABLISHES REQUIREMENTS FOR SUBJECT COURSE.

2. THE BELOW LISTED OFFICER IS NOMINATED LIAISON REF A

CAPT. A. R. GRIMMER 092196/2502

DRAFTED BY

RELEASED BY

DATE

J. F. HEIZERGA (03)

R. C. EVANS

6 FEBRUARY 1969

090344Z FEB 69

A-5

03/19

HAS BEEN SENT

090344²⁵

CONFIDENTIAL

MASTER COPY

P. 09 0346 2 FEBRUARY 1969

FM: ELEVENTH SIGR. BR.

TO: CG, III MAF

INFO: CG, 3RD MARDIV

CG, XXIV CORPS

C O N F I D E N T I A L

THIRD MARDIV XXIV CORPS AND III MAF FOR EWER.

SETREP. NO. 079: 011300H TO 011600H FEB 69

A. III MAF SPDLR WTD 25FEB69, 15/PAS/OVER 4000

1. ENEMY INFORMATION: NO CHANGE

2. ENGINEER PERSONNEL: NO CHANGE

3. ENGINEER MATERIAL/SUPPLY/EQUIPMENT: NO CHANGE

4. ENGINEER DIFFICULTIES: NO CHANGE

5. WEATHER: OVERCAST AND COLD

6. LOC

A. ROADS:

(1) CONTINUOUS UPGRADE AND IMPROVEMENT OF INTERNAL ROAD NETWORK

AT VANDERBILT COMBAT BASE.

(A) RESURFACING OF INTERIOR ROADS 25% COMPLETE.

(2) CONTINUOUS UPGRADE AND MAINTENANCE OF ROUTE 561 FROM CAN LO

TO BANG.

COPY 1 OF 2 COPIES

(A) CLEARED 20 ACRES ALONG ROUTE 561. TOTAL LAND CLEARED 504

ACRES.

B. BRIDGES/CULVERTS DESTROYED: NO CHANGE

C. BRIDGES/CULVERTS INSTALLED: NO CHANGE

7. QUARRY/BORROW PITS: NO CHANGE

8. GENERAL ENGINEER COMMENTS:

09 0346 2 FEB 69

CONFIDENTIAL

09 0346

CONFIDENTIAL

A. VANDERBILT COMBAT BASE PROJECT

1. CONSTRUCTION OF (34) 18x24 BUNKERS (4TH INCREMENT OF 10 IN PROGRESS) 74% COMPLETE.

2. WORK ON ASP 90% COMPLETE.

3. CONSTRUCTION OF 90 DIVE BUNKERS 12% COMPLETE.

4. CONSTRUCTION OF PX BUNKER 100% COMPLETE.

5. CONSTRUCTION OF 12x20 BUNKER AT C-MED 100% COMPLETE.

6. PREPARATION OF 60 X 100M AREA FOR RVN CIVILIANS 100% COMPLETE.

7. UPGRADING OF 1ST DRAINAGE SYSTEM 75% COMPLETE.

8. CONSTRUCTION OF 50x50 LZ ON SIGNAL HILL 30% COMPLETE.

B. ELLIOT COMBAT BASE:

1. COVERING OF OLD DUMP 73% COMPLETE.

C. DONG HA

1. CONSTRUCTION OF 2ND GENERATION DUEL BLADE BUNKER 33% COMPLETE.

2. REPAIR OF MINEFIELD FENCE AT OLD FRENCH COMPOUND 100% COMPLETE.

3. FENCING OF BATTALION AREA 100% COMPLETE.

4. CONSTRUCTION OF 12x32 OFFICE AND LIVING QUARTERS AT 3D MARDIV LUMBER YARD 100% COMPLETE.

5. CONSTRUCTION OF ADDITION TO 3D MARDIV OFFICERS CLUB 75% COMPLETE.

6. CONSTRUCTION OF 8x12 BUNKER FOR COMM CO. 100% COMPLETE.

7. EMERGENCY ELECTRICAL DISTRIBUTION SYSTEM FOR 12TH MARINES 80% COMPLETE.

8. CONSTRUCTION OF 62 DIVE BUNKERS 7% COMPLETE.

9. CONSTRUCTION OF 3 TIMBER PLATFORM DECKS AND ATTENDANT WALKWAYS AT WARE POINT #1 3% COMPLETE.

10. CONSTRUCTION OF (25) 8x12 BUNKERS FOR BASE DEFENSE 10% COMPLETE.

CONFIDENTIAL

CONFIDENTIAL

D. COA VIBT 3RD MARDEV REHABILITATION CENTER

1. ROUTINE OPERATION OF CAMP FACILITIES

E. SAM LO

1. INSTALLATION OF POWER DISTRIBUTION SYSTEM FOR 2/3 95%

COMPLETE.

F. G-1

1. CONSTRUCTION OF (1) 16x32 BUNKER 100% COMPLETE

9. ENGINEER UTILITY COMMAND POSTS: NO CHANGE

GP-4

DRAFTED BY

RELEASED BY

DATE

L. F. Huizenga
L. F. HUIZENGA MAJ.*R. C. Evans*
R. C. EVANS LTCOL.

8 FEBRUARY 1969

CONFIDENTIAL

CONFIDENTIAL**MASTER COPY**

P 092350

2 FEBRUARY 1969

FM: ELEVENTH ENGR BN

TO: CC, III MAF

INFO: CG, THIRD MARDIV

CC, XXIV CORPS

CONFIDENTIAL

THIRD MARDIV XXIV CORPS AND III MAF FOR ENGR

SINREP. NO. 081800 TO 091800 FEB 1969

A. III MAF SPDLR DTD 25FEB69 15/PAS/OVER 4000

1. ENEMY INFORMATION: NO CHANGE

2. ENGINEER PERSONNEL: NO CHANGE

3. ENGINEER MATERIAL/SUPPLY/EQUIPMENT: NO CHANGE

4. ENGINEER DIFFICULTIES: NO CHANGE

5. WEATHER: WARM

6. LOC

7. ROADS:

(1) CONTINUOUS UPGRADE AND IMPROVEMENT OF INTERNAL ROAD NETWORK AT VANDEGRIFT COMBAT BASE.

(A) RESURFACING OF INTERIOR ROADS 25% COMPLETE

(2) CONTINUOUS UPGRADE AND MAINTENANCE OF ROUTE 561 FROM C-10 TO A-4

(A) CLEARED 20 ACRES ALONG ROUTE 561. TOTAL LAND CLEARED 524

B. BRIDGES/CULVERTS DESTROYED: NO CHANGE

C. BRIDGES/CULVERTS INSTALLED: NO CHANGE

7. QUARRY/DORROW PITS: NO CHANGE

8. GENERAL ENGINEER CONTENTS:

COPY 1 OF 2 COPIES

A. VANDEGRIFT COMBAT BASE PROJECTS:

1. CONSTRUCTION OF (54) 18x24 BUNKERS (4TH INCREMENT OF 109

CONFIDENTIAL

092350

CONFIDENTIAL

IN PROCESS) 74% COMPLETE

2. WORK ON ASP 90% COMPLETE
 3. CONSTRUCTION OF 90 DIVE BUNKERS 15% COMPLETE
 4. UPGRADING OF LST DRAINAGE SYSTEM 75% COMPLETE
 5. CONSTRUCTION OF 50x50 LZ ON SIGNAL HILL 30% COMPLETE
 - B. DONG HA COMBAT BASE
 1. CONSTRUCTION OF 2ND GENERATION DUEL BLADE BUNKER 33% COMPLETE
 2. CONSTRUCTION OF ADDITION TO 3RD MARINE OFFICER CLUB 80% COMPLETE
 3. EMERGENCY ELECTRICAL DISTRIBUTION SYSTEM FOR 42TH MARINES 100% COMP
 4. CONSTRUCTION OF 82 DIVE BUNKERS 07% COMPLETE
 5. CONSTRUCTION OF 3 TIMBER PLATFORM DECKS AND ATTENDANT WALKWAYS AT WATERPOINT 1 05% COMPLETE
 6. CONSTRUCTION OF 20' WATER TOWER AT BATTALION MESSHALL 05% COMPLETE
 - C. CUA VIEP, 3RD MARINE REHABILITATION CENTER
 1. ROUTINE OPERATION OF CAMP FACILITIES
 - D. CAN LO
 1. INSTALLATION OF POWER DISTRIBUTION SYSTEM FOR 2/3 100% COMPLETE
 - E. ELLIOT COMBAT BASE
 1. COVERING OF OLD DUMP 80% COMPLETE
 9. ENGINEER UNIT COMMAND POSTS: NO CHANGE
- GP-4

DRAFTED BY

E. F. Huizenga
E. F. HUIZENGA (A1)

RELEASED BY

DATE

R. C. Evans

R. C. EVANS LTCOL. 9 FEBRUARY 1969

ENGR

51/09

CONFIDENTIAL

CONFIDENTIAL**MASTER COPY**

P 102344Z FEBRUARY 1969

FM: CHIEF OF STAFF

TO: CG III MAF

INFO: CG THIRD MARIN

CG XXIV CORPS

CONFIDENTIAL

THIRD MARIN DIV CORPS AND III MAF FOR INFO

SUBJECT: 041

091600H FEB 69 TO 101600H FEB 69

A. III MAF WORTH FEB 25/740/ OVER 4000

1. TRENCH INFORMATION: NO CHANGE

2. ENGINEER PERSONNEL: NO CHANGE

3. ENGINEER MATERIAL/SUPPLY/EQUIP: NO CHANGE

4. ENGINEER DIFFICULTIES: NO CHANGE

5. WEATHER: CLEAR AND WARM

6. LOC

A. ROADS:

HAS BEEN SENT

(1) CONTINUOUS UPGRADE AND IMPROVEMENT OF INTERNAL ROAD NETWORK AT VALDEVERDE COMBAT BASE

(A) RESURFACING OF ROAD NETWORK 25% COMPLETE

(2) CONTINUOUS UPGRADE AND MAINTENANCE OF RT. 561 FROM CAN LO TO A-4

(A) CLEARED 10 ACRES ALONG RT. 561. TOTAL LAND CLEARED TO DATE 534 ACRES

B. BRIDGES/CULVERTS INSTALLED: NO CHANGE

C. BRIDGES/CULVERTS REPAIRED: COPY 1 OF 2 COPIES

(1) REPAIRS OF 150' CLASS 60 LB BRIDGE AT YD 026561 50% COMPLETE

7. QUARRY/BORROW PITS: NO CHANGE

B. INTERNAL TRENCH WORK

CONFIDENTIAL

CONFIDENTIAL

(A) VALENTINE COAST BATT PROJECT:

(1) CONSTRUCTION OF 54 18X24 BUILDERS (4TH EXPANDED OF 10 IN PROGRESS)

74% COMPLETE

(2) WORK ON ASV 90% COMPLETE

(3) CONSTRUCTION OF 90 DIVE BUILDERS 17% COMPLETE

(4) UPGRADE OF ASV DRAINAGE SYSTEM 75% COMPLETE

(5) CONSTRUCTION OF 50X50 LZ AT SIGNAL HILL 30% COMPLETE

(B) DOW HA COAST BASE

(1) CONSTRUCTION OF 2D GENERATION DIVE BLDG NUMBER 40% COMPLETE

(2) CONSTRUCTION OF ADDITION TO 3D BATT DIV OFFICERS CLUB 95% COMPLETE

(3) CONSTRUCTION WORKS TO DETERMINE EXISTENCE OF REMAINS AT ASV BATT

PROJECT COMPLETED ON 31 JANUARY 1969

(4) CONSTRUCTION OF 82 DIVE BUILDERS 09% COMPLETE

(5) CONSTRUCTION OF 3 DIVE BUILDERS AND ATTENDANCE WALKWAY AT

WATERLINE 1 05% COMPLETE

(6) CONSTRUCTION OF 20' VETERAN POWER AT BATTALION HEADQUARTERS 05% COMPLETE

(C) A-4

(1) B-6A CONSTRUCTION OF LZ 65% COMPLETE

(2) CAT VIB 3D BATT DIV STABILIZATION CENTER

(1) RUBBER COATING OF GARD FACHSIS

(2) CA IN

(1) PROVIDING SUPPORTIVE SERVICES FOR BATT DIVISION

(7) BATTAL COAST BASE

(1) COMPLETION OF OLD BATT 82% COMPLETE

9. FURTHER COAST BATT: NO CHANGE

DRAFTED BY

REVISOR BY

DATE

R. C. Evans
R. C. EVANS

R. C. Evans
R. C. EVANS

ENGR

CONFIDENTIAL

CONFIDENTIAL**MASTER COPY**O 110616 3 FEBRUARY 1969

FM: ELEVENTH ENGR BN

TO: CG, III MAF

BT

CONFIDENTIAL

III MAF FOR INFO

ARVN CROSS TRAINING PROGRAM REPORT

A. CG, III MAF ISG 080041Z FEB 69

1. REPORT REQUIRED BY REF (A) IS SUBMITTED AS NEGATIVE. NO ARVN PERSONNEL ARE BEING CROSS TRAINED BY THE ELEVENTH ENGR BN.

DRAFTED BY

RELEASED BY

DATE:

E. F. Huie
E. F. HUIE MAJ.

R. C. Evans
R. C. EVANS LT COL. 10 FEB 69

HAS BEEN SENT

COPY 1 OF 2 COPIES
110616

CONFIDENTIAL

MASTER COPY

O 112356Z FEBRUARY 1969

FM: CG, 11TH ACR BN.

TO: CG, III MAF

INFO: CG, THIRD MARDIV

UNCLAS

IIIMAF FOR ENGR

CONSTRUCTION TASKING

A. III MAF 080042Z 3 FEB 69

1. CONSTRUCTION CONSISTED OF 24 x 32 FRAME ADDITION TO PRESENT FACILITY. CONCRETE DECK AND MAJORITY OF MATERIAL PROVIDED BY MCB-7.

2. PROJECT ASSIGNED BY THIRD MARDIV WORK ORDER 5965

3. PROJECT COMPLETED THIS DATE

DRAFTED BY

RELEASED BY

DATE

E. F. Ruiz
E. F. RUIZ MAJ.

R. C. Evans
R. C. EVANS LTCOL.

11FEB69

112356Z FEB 69

C-ENGR

HAS BEEN SENT

CONFIDENTIAL**MASTER COPY**P 112358 2 FEBRUARY 1969

FM: ELEVENTH ENGR BN.

TO: CG, III MAF

INFO: CG, THIRD MARDIV

CG, XXIV CORPS

CONFIDENTIAL

THIRD MARDIV XXIV CORPS AND III MAF FOR ENGR

A. III MAF SPDIR DTD 25 FEB 68, 15/PAS/OWR 4000

SITREP NO. 042

101800H TO 111800H FEB 69

1. ENEMY INFORMATION: NO CHANGE

2. ENGINEER PERSONNEL: NO CHANGE

3. ENGINEER MATERIAL/SUPPLY/EQUIP: NO CHANGE

4. ENGINEER DIFFICULTIES: NO CHANGE

5. WEATHER: WARM

6. LOC

A. ROADS:

(1) CONTINUOUS UPGRADE AND IMPROVEMENT OF INTERIAL ROAD NETWORK AT VAN-
DERLIFT COMBAT BASE(A) RESURFACING OF ROAD RTE 251 COMPLETE COPY 1 OF 2 COPIES

(2) CONTINUOUS UPGRADE AND MAINTENANCE OF RTE. 561 FROM CAM LO TO A-4

(A) CLEARED 10 ACRES ALONG RTE. 561 TOTAL LAND CLEARED 544 ACRES

B. BRIDGES/CULVERTS RETRACTED:
M 6 BRIDGE AT YD 026561 80% COMPLETE

RETRACTION OF 150', CLASS 60

C. BRIDGES/CULVERTS INSTALLED: NO CHANGE

7. QUARRY/BORNEO PITS: NO CHANGE

8. GENERAL ENGR COMMENTS:

A. VANDERLIFT COMBAT BASE PROJECTS:

1. CONSTRUCTION OF 54, 18x24 BUNKERS (4TH INFANTRY COMBAT BATTAL)
74% COMPLETE

112358Z FEB 69 112358Z ENGR 19

CONFIDENTIAL

CONFIDENTIAL

- (2) WORK ON ASP 90% COMPLETE
- (3) CONSTRUCTION OF 90 DIVE BUNKERS 20% COMPLETE
- (4) UPGRADING OF LSU DRAINAGE SYSTEM 75% COMPLETE
- (5) CONSTRUCTION OF 50x50 LZ ON SIGNAL HILL 30% COMPLETE
- (6) ROCKING OF AIRSTRIP 02% COMPLETE

B. DONG HA COMBAT BASE

- (1) CONSTRUCTION OF 2D GENERATION DUEL BLADE BUNKER 40% COMPLETE
- (2) CONSTRUCTION OF ADDITION TO 3D MARDIV OFFICER CLUB 100% COMPLETE
- (3) CONTINUING EFFORT TO DETERMINE ^{1ST} EXTENT OF MINFIELD AT LSU ₄
- (4) CONSTRUCTION OF 82 DIVE BUNKERS 10% COMPLETE
- (5) CONSTRUCTION OF 3 TOWER PLATFORM DECKS AND ATTENDANT WALKWAY AT WATERPOINT 1 30% COMPLETE
- (6) CONSTRUCTION OF 20' WATER TOWER AT BATTALION MESSHALL 0% COMPLETE

C. A-4 : CONSTRUCTION OF IZ 100% COMPLETE**D. CUA VIEP 3D MARDIV REHABILITATION CENTER: ROUTINE OPERATION OF CAMP****E. CA LU: ~~REPAIR~~ SUPPORT FOR BASE DESTRUCTION 30% COMPLETE****F. ELLIOT COMBAT BASE : COVERING OF OLD DUMP 85% COMPLETE****G. ENGR UNIT COMMAND POSTS: NO CHANGE**

GP-4

DRAFTED BY

RELEASED BY

DATE

R. F. Huizenga
R. F. HUIZENGA MAJ.

R. C. Evans
R. C. EVANS LTCOL.

11 FEB 69

CONFIDENTIAL

MASTER COPY

DEP

R-- 120508Z Feb 69
FM: ELEVENTH ENGR. BN.

11+ ENGR

236

TO: CG, THIRD MAR DIV (ATT: G-3 TRNG)

UNCLAS E F T O

SCOL FOR 4TH QTR FY 69

A. CG, THIRD MAR DIV MSG 051148Z FEB 69

1. IAW REF A THE FOLLOWING SCHOOL QUOTAS FOR 4TH QUARTER FY 69

ARE REQUESTED:

SCHOOL	QUOTA
VIET LANG	1
BASIC INF PNS RPR	1
BASIC AIMO TECH	1
EMBARKATION (OFF)	1
EMBARKATION (ENL)	3
MOTION PICTURE OPER	4
SEC COM/CRYPTO	1
RPS	1
SCUBA	6
NGO LEADSHIP	6
CAREER PLANNING	6
BASIC SUP ACCT	4
NUC SAF OFF CRS	2
SPL WENS TRNG CRS	4 (3-5)
CABLE SPLICING CRS	1
SNGO LEADSHIP CRS	6

HAS BEEN SENT

DRAFTED BY:

RELEASED BY:

DATE:

E. F. HICKENY MAJ. USMC

R. C. EVANS LT COL. USMC

10 FEB 69

120508Z FEB 69

A-3

26/11

18
120508

CONFIDENTIAL**MASTER COPY**P 122352 3 FEBRUARY 1969

FM: MILITARY ENGINEER BATTALION

TO: CG, III MAP

INFO: CG, THIRD MARDIV

CG, XXIV CORPS

CONFIDENTIAL

THIRD MARDIV XXIV CORPS AND III MAP FOR INFO

A. III MAP SENTER WTD 2 SEP 68, 15/PAS/OVER 4000

SITREP NO. 043

111800 H TO 121800 H FEB 69

1. ENEMY INFORMATION: NO CHANGE

2. ENGINEER PERSONNEL: NO CHANGE

3. ENGINEER MATERIAL/SUPPLY/EQUIP: NO CHANGE

4. ENGINEER DIFFICULTIES: NO CHANGE

5. WEATHER: WRM

6. LOG:

A. ROADS:

(1) CONTINUOUS UPGRADE AND IMPROVEMENT OF INTERNAL ROAD NETWORK AT VANDERBILT COMBAT BASE

(A) RESURFACING OF ROAD FOR 25% COMPLETE

(2) CONTINUOUS UPGRADE AND MAINTENANCE OF RT. 561 FROM CAM 10 TO A-4

(A) CLEARED 30 ACRES ABOVE RT. 561 TOTAL LAND CLEARED 574 ACRES

B. BRIDGES/CULVERTS REPAIR/RECONSTRUCTION OF 150' CLASS 60,100 BRIDGE AT TO 023961 90% COMPLETE

C. BRIDGES/CULVERTS INSTALLED: NO CHANGE

7. QUARRY/BORROW PITS: NO CHANGE

8. GENERAL REPR. CONTENTS:

A. VANDERBILT COMBAT BASE PROJECTS:

(1) CONSTRUCTION OF 54, 16124 TANKS (FOR INCREMENT OF 1)

122352 2 FEB 69

122352

CONFIDENTIAL

74% COMPLETE

- (2) WORK ASP 90% COMPLETE
- (3) CONSTRUCTION OF 90 DIVE BUNKERS 90% COMPLETE
- (4) UPGRADING OF ISU DRAINAGE SYSTEM 75% COMPLETE
- (5) CONSTRUCTION OF 50x50 LZ ON SIGNAL HILL 30% COMPLETE
- (6) ROCKING OF AIRTRIP 20% COMPLETE

B. DOCK NA COMBAT BASE

- (1) CONSTRUCTION OF 10TH GENERATION DIVE BLADE BUNKER 40% COMPLETE
- (2) CONTINUING EFFORT TO DETERMINE EXISTENCE OF WAREHOUSE AT ISU RAMP
- (3) CONSTRUCTION OF 82 DIVE BUNKERS 10% COMPLETE
- (4) CONSTRUCTION OF 3 WILDER PLATFORM DECKS AND ATTENDANT WALKWAY AT WAREHOUSE POINT 1 50% COMPLETE

- (5) CONSTRUCTION OF 20 WATER TOWER AT BATTALION MISSILE 05% COMPLETE

C. CAU VIENT 3rd MARDIV REHABILITATION CENTER: ROUTINE OPERATION OF CAMP

- D. CONTINUING EQUIPMENT SUPPORT FOR BASE DESTRUCTION 50% COMPLETE (CA 100)
- E. PHUOC COMBAT BASE: COVERING OF OLD DUMP 90% COMPLETE

DRAFTED BY

RELEASED BY

DATE

E. F. Hultzberg
E. F. HULTZBERG

R. C. Evans
R. C. EVANS

22 FEB 69

ENGR

CONFIDENTIAL

CONFIDENTIAL

MASTER COPY

P 132350 1. FEBRUARY 1969

FM: VIETNAM LATER FY.

TO: CG, III MAF

INFO: CG, THIRD MARDIV

CG, XRAY CORPS

CONFIDENTIAL

1. III MAF REPORT DTD 25 FEB 69, 15/PAS/OVER 1000

SETREF. NO. 044

121800 N TO 131800 FEB 69

1. ENGINE INFORMATION: NO CHANGE

2. ENGINEER PERSONNEL: NO CHANGE

3. ENGINEER MATERIAL/SUPPLY/TOOLS: NO CHANGE

4. ENGINEER DIFFICULTIES: NO CHANGE

5. WEATHER: VARY

6. LOG

A. ROADS:

(1) CONTINUOUS U GRADE AND RESURFACING OF INTERIAL ROAD NETWORK AT
VANDERBILT COMBAT BASE**HAS BEEN SENT**

(2) CONTINUOUS UPGRADE AND MAINTENANCE OF RT. 561 FROM CM L3 TO L-4

(A) CLEARED 160 ACRES ALONG RT. 561. TOTAL LAND CLEARED 634 ACRES.

B. BRIDGES/CULVERTS EXTRACTED: EXTRACTION OF 150' CLASS 60, V6 BRIDGE
AT YD 026561 100% COMPLETE

C. BRIDGES/CULVERTS INSTALLED: NO CHANGE

7. QUARRY/BOGOM PILES: NO CHANGE

8. CIRCULAR EMB COASTING:

COPY 1 OF 2 COPIES

A. VANDERBILT COMBAT BASE PROJECTS:

(1) CONTINUOUS UPGRADE AND MAINTENANCE OF RT. 561 FROM CM L3 TO L-4

CONFIDENTIAL

132350

CONFIDENTIAL

PROGRESS) 74% COMPLETE

(2) WORK ON ASP 98% COMPLETE

(3) CONSTRUCTION OF 90 DIVE BUNKERS 30% COMPLETE

(4) UPGRADING OF LSU DRAINAGE SYSTEM 75% COMPLETE

(5) CONSTRUCTION OF 50x50 LZ ON SIGNAL HILL 30% COMPLETE

(6) ROCKING OF AIRSTRIP 93% COMPLETE

B. DONG HA COMBAT BASE

(1) CONSTRUCTION OF 2D GENERATION DUEL BLADE BUNKER 40% COMPLETE

(2) COMPLETING EFFORT TO DETERMINE EXISTENCE OF AIRFIELD AT LSU RAMP
70% COMPLETE

(3) CONSTRUCTION OF 82 DIVE BUNKERS 10% COMPLETE

(4) CONSTRUCTION OF 3 TIER PLATFORM DECKS AND ATTENDANT WALKWAY
AT WATERPOINT 1 75% COMPLETE

(5) CONSTRUCTION OF 20' WATER TOWER AT BATTALION HSSSHALL 03% COMPLETE

C. GUA VIT 3D MARINE REHABILITATION CENTER: ROUTINE OPERATION OF CAMP

D. CA LU: COMPLETING EQUIPMENT SUPPORT FOR BASE DESTRUCTION 50% COMPLETE


E. THILON COMBAT BASE: COVERING OF OLD DUMP 92% COMPLETE

GP-4

DRAFTED BY

RELEASED BY

DATE


 E. F. SULLIVAN MAJ.


 R. C. EVANS LT COL.

14 FEB 69

CONFIDENTIAL

CONFIDENTIAL

1969

MASTER COPY

FM: ELEVENTH E NGR BN.

TO: CG, III MAF

BT

C O N F I D E N T I A L

III MAF FOR ENGR

ARVN CROSS TRAINING PROGRAM REPORT

A. CG, III MAF MSG 080044Z FEB. 69

1. ARVN PERSONNEL CROSS TRAINED AS OF 31 JAN 69

A. GRADE	NUMBER
O-2	1
E-7	1
E-6	2

B. PERSONNEL OBSERVED CONSTRUCTION OF 2ND GENERATION BUEL BLADE BUNKER FOR PERIOD OF TWO WEEKS.

2. NO ARVN PERSONNEL CURRENTLY BEING CROSSTRAINED.

3. PROGRAM VALUE MINIMAL FOR THIS PROJECT AS ARVN PERSONNEL WERE NOT ABLE TO OBSERVE BUNKER CONSTRUCTION TO PROJECT COMPLETION.

DRAFTED BY

RELEASED BY

DATE

E. F. HUIZENGA, MAJ.

R. C. EVANS INCOL.

13 FEBRUARY 1969

HAS BEEN SENTCOPY 1 OF 2 COPIES**CONFIDENTIAL**

160422 7 FEBRUARY 1969

FM: ELEVENTH AIR BN.

TO: CG, III MAF

THOMAS F E T O

III MARINE AIRBORNE FORCE'S ADVERTISING SCHEDULE REPORT.

1. FORCE ORDER 5750.10

2. CG, III MAF USE OF 150030 TOWERS 60

1. BRIDGES

A. BRIDGE CONSTRUCTION: NO CHANGE

B. BRIDGES UNDER CONSTRUCTION: NO CHANGE

C. BRIDGES REPAIRED: REPLACED BRIDGE ON 20 CLASS 60, FOLLOWS TO
STILL, BRIDGE REPAIR NO 008465

D. BRIDGE UNDER REPAIR: NO CHANGE

E. BRIDGES REPAIRED: 1500 CLASS 60, NO BRIDGE NO 008561 200' COMPLETION

F. STORAGE FACILITIES: UPGRADE OF ASP AT VANDERBILT COMBAT BASE. THIS
INCLUDES UNLOADING BARGE WALLS AND REMOVING ASP ROAD. 90% COMPLETION

3. HAZARDOUS FACILITIES: NO CHANGE

4. POL SECRETARY CHAIRS

5. ROADS

A. DUAL LANE, CLASS 60, ALL WEATHER ROAD FROM 5750.100 TO
11 15000, 23' COMPLETION. HAZARDOUS ROAD - COMPLETION

B. SINGLE LANE COMBAT ROAD, CLASS 60, 15000 TO 213727
TO 175721 HAZARDOUS BUT TO HIGH PRIORITY

C. COMPLETION UPGRADE AND REPAIR OF 15000 ROAD SECTION AT VANDERBILT COMBAT BASE

D. COMPLETION UPGRADE AND REPAIR BRIDGE ON 15000 561 BRIDGE TO 155692 TO
TO 113701, COMPLETION OF ABOUT 8 MILES

160422 11 COPY 2 OF 2 COPIES

(1) CUTTING 300-500' OF LAND ON BOTH SIDES OF ROAD, LOCATED 299
ACR. FROM 0011 634 ACR'S. PROGRESS TO YD 133650

6. FENCES AND BARRIERS: NONE

7. CAMPFIRE: NONE

8. AIRFIELD CONSTRUCTION:

A. ROOFTOP OF AIRSTRIP AT VOB (600 M COMPLETION) 55% COMPLETE.

B. 50x50 LZ ON SIGNAL HILL 30% COMPLETE

C. 40x40 LZ AT 2-4 100% COMPLETE

9. BUNKER CONSTRUCTION:

A. VANDERBILT COMBAT BASE:

(1) 54x16x24 BUNKERS, 74% COMPLETE, 400' DIAMETER OF 10 IN PROGRESS

(2) PX BUNKERS, 100% COMPLETE

(3) 12x12 BUNKER AT 6-10, 100% COMPLETE

B. DONG HA COMBAT BASE

(1) 2D GENERATION DUAL BLADE BUNKER, 40% COMPLETE

(2) 25,8x12 BUNKERS FOR BASE DEFENSE, 100% COMPLETE

(3) 8x12 BUNKER FOR COEN CO. 100% COMPLETE

(4) 82 DIV BUNKERS, 12% COMPLETE

C. G-1: 16x32 BUNKER 100% COMPLETE

D. G-2: 10x24 TSPC BUNKER 100% COMPLETE

10. SIGNIFICANT ITEM TO INTEREST:

A. DAILY MILES TRIP FROM DUCH TO YD 129580, A DISTANCE OF APPROXIMATELY
11,000 METERS.

B. ON GOOD DAYS, TRIP FROM 11 FEBRUARY DAILY DISTANCE 12 FEBRUARY, FROM
DUCH TO YD 213742, A DISTANCE OF 11,000 METERS.

C. MINES AND REMAINS: NO MINES FOUND DURING THIS PERIOD

D. VCB PROJECTS:

- (1) REPAIRING OF LSW DRAINAGE SYSTEM 75% COMPLETE
- (2) PREPARATION OF 80X100 M LIVING AREA FOR VN CIVILIANS
100% COMPLETE

E. UNCS PROJECTS:

- (1) POSITIVE IDENTIFICATION MADE ON EXISTING^{CE} OF INTERFIELD AT
LSU RAMP
- (2) CONSTRUCTION OF 3 TIERED PLATFORM DOCKS AND ATTENDANT WALKWAY
AT WATER POINT 1, 80% COMPLETE
- (3) CONSTRUCTION OF 20' WATER TOWER AT 10TH HIGHER BN. 100% WALL
05% COMPLETE
- (4) EMERGENCY MECHANICAL DISTRIBUTION SYSTEM FOR 12T' AIRLINES
100% COMPLETE
- (5) CONSTRUCTION OF ADDITION TO 3D ~~REPAIR~~ OFFICE CLUB 100% COMPLETE
- (6) RENOVATION OF INTERIOR OF 3D MARINE OFFICE CLUB 100% COMPLETE
- F. CA UN. PROJECTS: SUPPORT FOR BATTAL RECONSTRUCTION 100% COMPLETE

G. BELLION COMBAT BATT: COVERING OF GULF BY

H. CAN UN: EVALUATION OF POWER DISTRIBUTION SYSTEM FOR 2/3

100% COMPLETE

I. CHA VIEW: ROUTINE OPERATION OF GATE FACILITIES

REVIEWED BY

REVIEWED BY

DATE

E. J. [Signature]
E. J. HENNINGERMAN

R. G. [Signature]
R. G. WANS INCOL.

15 FEB 69

CONFIDENTIAL

P 160424 8 FEBRUARY

FM: THIRTEENTH AVN BN.

TO: CG, III MAF

INFO: CG, THIRD MARDIV

CG, XXIV CORPS

CONFIDENTIAL

A. III MAF SIGNED INTO 25 FEB 68, 15/ AS/OVER 4000

THIRD MARDIV XXIV CORPS AND III MAF FOR ENGR

TITREP NO. 046

REF: TO 151800 FEB 69

1. WEATHER INFORMATION: AT 151230H MRS 200 RECEIVED FLAT TIRE AS
RESULT OF APPROX 3/4 TURNS EAST OF ELLIOT COMBAT EAST

2. WEATHER FOR CHANNEL: NO CHANGE

3. ENG NEAR DIFFICULTIES: NO CHANGE

4. ENGINEER MATERIAL/SUPPLY/EQUIP: NO CHANGE

5. WEATHER: WARM

6. TOC

A. NOTES:

(1) CONTINUOUS CONVALESCENCE AND RESURFACING OF INTERNAL ROAD NETWORK

AT VANDERBILT COMBAT BASE

(2) CONTINUOUS UPGRADE AND MAINTENANCE OF RTE. 561 FROM CAM 10 TO A-4

(A) CUMULATIVE ACRES ALONG RTE. 561, TOTAL ACRES 634 COMPLETED

B. BRIDGES/CULVERTS REPAIRED: REPAIR OF 160', CLASS 60, 16 BRIDGES
YD
AND 10 026561 100% COMPLETED

C. BRIDGES/CULVERTS REPAIRED: REPAIR OF 160' CLASS 60, 16 BRIDGES

STANDARD SIZE 10' SPACER DRIVET, COORDINATES YD 008465 100% COMPLETED

7. GUNNY/BOY ON PITS: NO CHANGE

8. TOTAL FOR CONVALESCENCE COPY 2 2 2 COPIES

160424 15 FEB 69

CONFIDENTIAL

A. VANDERBILT COMBAT PROJECTS:

1. CONSTRUCTION OF 54, 10x24 BUNKERS (4TH INCREMENT OF 10 IN PROGRESS)
75% COMPLETE
2. WORK ASP 90% COMPLETE
3. CONSTRUCTION OF 90 DIVE BUNKERS 34% COMPLETE
4. UPGRADE OF LSH DRAINAGE SYSTEM 75% COMPLETE
5. CONSTRUCTION OF 50x50 IN SIGNAL HILL 30% COMPLETE
6. CONSTRUCTION OF 60'x1500' AIRSTRIP 20% COMPLETE

B. DOWNSIDE COMBAT BASE

1. CONSTRUCTION OF 2D GENERATION DUEL BLADE BUNKER 53% COMPLETE
2. CONFIRMED REF URG TO DETERMINE EXISTENCE OF MINEFIELD AT 100 YARDS
COMPLETE WITH POSITIVE RESULTS
3. CONSTRUCTION OF 82 DIVE BUNKERS 14% COMPLETE
4. CONSTRUCTION OF 3 TIER PLATFORM DOCKS AND APPROPRIATE WALKWAY AT
WATERPOINT 1 80% COMPLETE
5. CONSTRUCTION OF 20' WATER TOWER AT BAPTIST HOSPITAL 05% COMPLETE
6. RENOVATION OF INTERIOR OF 3D MEDICAL OFFICER CLUB 05% COMPLETE
7. CONSTRUCTION OF ADDITION TO 3D MEDICAL OFFICER CLUB 100% COMPLETE
8. CLEARING OF FIELDS OF FIRE AROUND C-2 BRIDGE POSITION 75% COMPLETE
9. C-2: CONSTRUCTION OF 10x14 TSPC BUNKER 100% COMPLETE
10. C-4 VEST 3D MARDI REHABILITATION CENTER: ROUTINE OPERATION OF
SAFE HARBOR
11. C-5: CONTINUING TRIPWIRE SURVEILLANCE FOR MINEFIELD
95% COMPLETE

CONFIDENTIAL

CONFIDENTIAL

G. WILSON/REDACTED BASE: COVERING OF CLOUTIER 97% COMPLETE

DRAFTED BY

A. J. Higgins
A. J. Higgins

REVIEWED BY

R. C. Evans
R. C. EVANS LTCOL.

DATE

15 FEB 69

CONFIDENTIAL

CONFIDENTIAL**MASTER COPY**

170026

170026

11+ENGR
332

1. INTRODUCTION

2. SUMMARY

3. INTRODUCTION

4. SUMMARY

5. INTRODUCTION

6. SUMMARY

7. INTRODUCTION

8. SUMMARY

9. INTRODUCTION

10. SUMMARY

11. INTRODUCTION

12. SUMMARY

13. INTRODUCTION

14. SUMMARY

15. INTRODUCTION

HAS BEEN SENT

(1) CONSTRUCTION UPGRADE AND RESURFACING OF THE MAIN ROAD NETWORK AT

VAUGHANVILLE COMBAT BASE

(2) CONSTRUCTION UPGRADE AND MAINTENANCE OF RT4. 561 FROM CAN TO THE END

(A) 1000 TO 1000 ACRES ALONG RT4. 561. TOTAL LAND COVERED 634 ACRES

(B) 1000 TO 1000 ACRES ALONG RT4. 561

B. BRIDGE 1/2/1000 ACRES DESTROYED: NO CHANGE

C. BRIDGE 1/2/1000 ACRES DESTROYED: NO CHANGE

7. BRIDGE 1/2/1000 ACRES DESTROYED: NO CHANGE

8. BRIDGE 1/2/1000 ACRES DESTROYED: NO CHANGE

COPY 1 OF 2 COPIES

A. BRIDGE 1/2/1000 ACRES DESTROYED: NO CHANGE

(1) CONSTRUCTION UPGRADE AND RESURFACING OF THE MAIN ROAD NETWORK AT

170026¹²**CONFIDENTIAL**

CONFIDENTIAL

75% COMPLETE.

(2) WORK ON ASP 90% COMPLETE.

(3) CONSTRUCTION OF 90 DIVE BUNKERS 36% COMPLETE.

(4) UPGRADE OF LSU DRAINAGE SYSTEM 75% COMPLETE.

(5) CONSTRUCTION OF 50x50 L2 SIGNAL HILL 30% COMPLETE.

(6) CONSTRUCTION OF 60'x1500' AIRSTRIP 21% COMPLETE (800' ROCKED
200' ASPHALTED, 80' OF MATTING LAID)

B. DOW NA COMBAT BASE

(1) CONSTRUCTION OF 2D GENERATION DUEL BLADE BUNKER 63% COMPLETE.

(2) CONSTRUCTION OF 62 DIVE BUNKERS 14% COMPLETE.

(3) CONSTRUCTION OF 3 TOWER PLATFORM DECKS AND ATTENDANT WALKWAY
AT WATERPOINT 1 80% COMPLETE.(4) CONSTRUCTION OF 20' WATER TOWER AT BATTALION MESSHALL 09%
COMPLETE.

(5) RENOVATION OF INTERIOR OF 3D MARDIV OFFICER CLUB 06% COMPLETE.

C. C-2:

(1) COVERING OF OLD DUMP 02% COMPLETE.

(2) CONSTRUCTION OF NEW TRASH DUMP 100% COMPLETE.

D. CONSTRUCTION OF 8 TANK SLOTS FROM YD 024561 TO YD 089579

75% COMPLETE.

E. CUA VIET 3D MARDIV REHABILITATION CENTER: ROUTINE OPERATION
OF CAMP UTILITIES.F. CA LU: CONTINUING EQUIPMENT SUPPORT FOR BASE DESTRUCTION
85% COMPLETE.

G. ELLIOT COMBAT BASE: COVERING OF OLD DUMP 100% COMPLETE.

H. CLEARING WEEDS OF FIRE AROUND C-2 BRIDGE POSITION 100% COMPLETE.

CONFIDENTIAL

CONFIDENTIAL

9. ENCL: UNIT COMMAND POSTS: NO CHANGE

GP-1

DRAFTED BY

REDAINED BY

DATE

G. F. Muller
G. F. MULLER MAJ.

R. C. Evans
R. C. EVANS LTCOL.

16 FEB 69

CONFIDENTIAL

2 FEBRUARY 1969

MASTER COPY

333 - # 048

CG, XXIV CORPS

C O N F I D E N T I A L

THIRD MARDIV XXIV CORPS AND III MAF FOR HNGR

SITREP. NO. 048: 161800H TO 171800H FEBRUARY 1969

A. III MAP SPDLTR DTD 25FEB68, 15/PAS/OVR 4000

1. ENEMY INFORMATION: NO CHANGE
2. ENGINEER PERSONNEL: NO CHANGE
3. ENGINEER MATERIAL/SUPPLY/EQUIPMENT: NO CHANGE
4. ENGINEER DIFFICULTIES: NO CHANGE
5. WEATHER: WARM

6. LOC

A. ROADS:

(1) CONTINUOUS UPGRADE AND RESURFACING OF INTERNAL ROAD NETWORK

AT VANDERBILT COMBAT BASE.

(2) CONTINUOUS UPGRADE AND MAINTENANCE OF ROUTE 561 FROM CAM LO
TO A-4.

(A) CLEARED 0 ACRES ALONG SIDES OF ROAD. TOTAL LAND CLEARED
634 ACRES. COPY / OF

COPY 1 OF 2 COPIES

[illegible]

- B. BRIDGES/CULVERTS DESTROYED: NO CHANGE
- C. BRIDGES/CULVERTS INSTALLED: NO CHANGE
9. QUARRY/BORROW PITS: NO CHANGE

172350 Z FEB 69

C-ENG R

CONFIDENTIAL

172350

CONFIDENTIAL

B. GENERAL ENGINEER COMMENTS:

A. VANDERHIFT COMBAT BASE PROJECTS:

1. CONSTRUCTION OF 54, 18x24 BUNKERS (4TH INCREMENT OF 10 IN
PROGRESS) 76% COMPLETE.

333 - # 018

2. WORK ON ASP 90% COMPLETE.

3. CONSTRUCTION OF 90 DIVE BUNKERS 40% COMPLETE.

4. UPGRADE OF LSU DRAINAGE SYSTEM 75% COMPLETE.

5. CONSTRUCTION OF 50x50 LZ ON SIGNAL HILL 30% COMPLETE.

6. CONSTRUCTION OF 60'x1500' AIRSTRIP 28% COMPLETE (800'
ROCKED, 300' ASPHALTED, 200' OF MATTING LAID).

B. DONG HA COMBAT BASE

1. CONSTRUCTION OF 2ND GENERATION DUEL BLADE BUNKER 72% COMPLETE.

2. CONSTRUCTION OF 82 DIVE BUNKERS 18% COMPLETE.

3. CONSTRUCTION OF 3 TIMBER PLATFORM DECKS AND ATTENDANT WALKWAYS
AT WATERPOINT 1 85% COMPLETE.

4. CONSTRUCTION OF 20' WATER TOWER AT BATTALION MESS HALL 6% COMPLETE.

5. RENOVATION OF INTERIOR AT 3D MARDIV OFFICER CLUB 6% COMPLETE.

C. COVERING OF OLD DUMP AT C-2 5% COMPLETE.

D. CONSTRUCTION OF 8 TANK SLOTS FROM YD 024561 TO YD 089579 100%
COMPLETE.

E. CUA VIET 3D MARDIV REHABILITATION CENTER: ROUTINE OPERATION OF
CAMP FACILITIES.

F. CA LU

1. CONTINUED ENTIREMENT SUPPORT FOR BASE DESTRUCTION 85% COMPLETE.

CONFIDENTIAL

CONFIDENTIAL

9. ENGINEER UNIT COMMAND POSTS: NO CHANGE

GP-4

DRAFTED BY

E. F. Huizenga
E. F. HUIZENGA MAJ.

RELEASED BY

R. C. Evans
R. C. EVANS LTCOL.

DATE

17 FEBRUARY 1969

CONFIDENTIAL

CONFIDENTIALP. 210030 2 FEBRUARY 1969

FM: ELEVENTH ENGR. BN.

TO: CG, III MAF

INFO: CG, THIRD MARDIV

CG, XXIV CORPS

C O N F I D E N T I A L

THIRD MARDIV XXIV CORPS AND III MAF FOR ENGR

SITREP. NO. 051: 191800H TO 201800H 120 1969

A. III MAF SPDRS DTD 25JAN68, 15/PAL/CRS 4000

1. ENEMY INFORMATION: NO CHANGE

2. ENGINEER PERSONNEL: NO CHANGE

3. ENGINEER MATERIALS/SUPPLY/EQUIPMENT: NO CHANGE

4. ENGINEER DIFFICULTIES: NO CHANGE

5. WEATHER: WASH

6. LOC

A. ROADS:

(1) CONTINUOUS OPERATE AND RECONSTRUCTION OF IMPROVED ROAD NETWORK
AT VANDERHIFT COMBAT BASE.

(A) 900M OF INTERNAL ROAD OPEN FOR TRAFFIC.

(2) CONTINUOUS OPERATE AND RECONSTRUCTION OF IMPROVED ROAD NETWORK
TO A-4.(A) CLEARED 9 ACRES AROUND COMBAT BASE.
634 ACRES.

(B) PUT 4" LAY OF TOP OF ROAD.

B. BRIDGES/CULVERTS DESTROYED: 0/0

C. BRIDGES/CULVERTS INSTALLED: 0/0

7. QUARRY/ENERGY PITS: NO CHANGE

8. GENERAL ENGINEER COMMENTS:

CONFIDENTIAL

CONFIDENTIAL**A. VANDEGRIFT COMBAT BASE PROJECTS:**

1. CONSTRUCTION OF 34, 18x24 BUNKERS (4TH INCREMENT OF 10 IN PROGRESS) 78% COMPLETE.
2. WORK ON ASP 90% COMPLETE.
3. CONSTRUCTION OF 30 DIVE BUNKERS 50% COMPLETE.
4. UPGRADING OF LSU DRAINAGE SYSTEM 75% COMPLETE.
5. CONSTRUCTION OF 50x50 LZ ON SIGNAL HILL 100% COMPLETE.
6. CONSTRUCTION OF 60x1500' AIRSTRIP 43% COMPLETE (900' ROCKED, 500' ASPHALTED, 400' OF MATFELD LAID).

B. DONG HA COMBAT BASE

1. CONSTRUCTION OF 20 GENERATION DUEL BLADE BUNKER 85% COMPLETE.
2. CONSTRUCTION OF 62 DIVE BUNKERS 25% COMPLETE.
3. CONSTRUCTION OF 3 TOWER PLATFORM DOORS AND ATTENDANT WALKWAY AT WATERPOINT #1 95% COMPLETE.
4. CONSTRUCTION OF 20' WATER TOWER AT BATTALION MESSHALL 5% COMPLETE.
5. RENOVATION OF INTERIOR AT 3D HARDY OFFICER CLUB 6% COMPLETE.
6. COVERING OF OLD DUMP AT C-2 65% COMPLETE.
7. CUA VIVE 3RD HARDY REHABILITATION CENTER: RESUME OPERATION OF CAMP UTILITIES.

E. CA LU: CONTINUING EQUIPMENT SUPPORT FOR BASE DESTRUCTION 85% COMPLETE.

F. ELLIOT COMBAT BASE: CONSTRUCTION OF ASP 10% COMPLETE.

9. ENGINEER UNIT COMMAND POSTS: NO CHANGES

GP-4

DRAFTED BY

E. F. EUGENIA
E. F. EUGENIA

RELEASED BY

R. C. EVANS
R. C. EVANS LTJOL

DATE

20 FEBRUARY 1969

CONFIDENTIAL

CONFIDENTIAL

A. VANDEGRIFT COMBAT BASE PROJECTS:

1. CONSTRUCTION OF 34, 18x24 BUNKERS (4th INCREMENT OF 10 IN PROGRESS) 78% COMPLETE.
2. WORK ON ASP 90% COMPLETE.
3. CONSTRUCTION OF 96 DIVE BUNKERS 50% COMPLETE.
4. UPGRADING OF LSO DRAINAGE SYSTEM 75% COMPLETE.
5. CONSTRUCTION OF 50x50 LZ ON SIGNAL HILL 100% COMPLETE.
6. CONSTRUCTION OF 60'x1500' AIRSTRIP 40% COMPLETE (900' ROCKED, 300' ASPHALTED, 400' OF MATTING Laid).

B. DOW HA COMBAT BASE

1. CONSTRUCTION OF 20 GENERATION DIRT BLADE BUNKER 85% COMPLETE.
2. CONSTRUCTION OF 62 DIVE BUNKERS 24% COMPLETE.
3. CONSTRUCTION OF 3 TIMBER PLATFORM DECKS AND ATTENDANT WALKWAY AT WATERPOINT #1 96% COMPLETE.
4. CONSTRUCTION OF 20' WATER TOWER AT BATTALION MESSEHALL 5% COMPLETE.

5. RENOVATION OF INTERIOR AT 30 MEDICINE OFFICER QUARTERS 6% COMPLETE.

C. COVERING OF OLD DUMP AT C-2 67% COMPLETE.

D. CUA VINT 3RD INFANTRY REHABILITATION CENTER: RECOVERING OPERATION OF CAMP UTILITIES.

E. CA LU: CONTINUOUS EQUIPMENT SUPPORT FOR BASE DISTRIBUTION 87% COMPLETE.

F. BILLOT COMBAT BASE: CONSTRUCTION OF ASP 10% COMPLETE.

9. ENGINEER UNIT COMMAND POSTS: NO CHANGE

GP-4

DRAFTED BY

E. F. Fritzenberg
E. F. FRITZENBERG

RELEASED BY

R. C. Evans
R. C. EVANS LCOL.

DATE

20 FEB 68

210030Z FEB 68

ENGR

CONFIDENTIAL

R 310032 2 FEBRUARY 1969

FM: ELEVENTH ENGR. BN.

MASTER COPY

TO: CG, THIRD ARDIV (ATTN: G-5)

UNCLAS/E F T O

29TH PERSONAL RESPONSE COURSE

A. CG, THIRD ARDIV MSG 170140Z FEB 69

1. LAW REP A TTN FOLLOWING SNCO IS NOMINATED FOR THE SUBJECT COURSE:

SGT GOODMAN, D.L., 1578454/1121

2. BELIEVING WILL NOT BE REWITTED.

DRAFTED BY

RELEASED BY

DATE

R. F. H. H. H.
R. F. H. H. H.

R. C. Evans
R. C. EVANS LTCOL.

19 FEBRUARY 1969

210032Z Feb 69

G-5

A.

HAS BEEN SENT

11 FEB 69

9
210032

CONFIDENTIAL

P 212358 2 FEBRUARY 1969

FM: BLDG WITH ENGR. EN.

TO: CG, III MAF

INFO: CG, THIRD MARDIV

CG, XXIV CORPS

C O N F I D E N T I A L

THIRD MARDIV XXIV CORPS AND III MAF FOR ENGR

SITREP. NO. 052: 201800H TO 211800H FEB 1969

A. III MAF SPDLR DTD 25FEB68, 15/PAS/COVER 4000

1. ENEMY INFORMATION: NO CHANGE
 2. ENGINEER PERSONNEL: NO CHANGE
 3. ENGINEER MATERIAL/SUPPLY/EQUIPMENT:
- A. MOTOR TRANSPORT

ITEM	AUTH	O/H	D/L	1ST PSR	3D PSR
TRIR SEMI M-172 10%	0	1	0	0	0
TRIR SEMI M-172A1 25%	14	10	2	0	0
TRIR SEMI M-118 STK	0	0	0	0	0
TRK CARGO M-37	12	10	6	0	4
TRK CARGO M-54A2	15	15	2	0	0
TRK DUMP M-51A2	34	32	20	0	0
TRK TANK FUEL M-49A2C	3	3	1	0	0
TRK TRACTOR M32A2	0	13	3	0	0
TRACTOR 10% M123A1C	14	14	2	0	0
TRK WRECKER M343	2	3	0	0	0

ENGR

CONFIDENTIAL

CONFIDENTIAL

B. EQUIPMENT REQUIREMENTS

ITEM	AUTH	O/M	D/O	EST. COST	EST. COST
COMPRESSOR 1050MM	5	0	0	0	0
COMPRESSOR 1250MM	0	6	2	0	0
COMPRESSOR 315 GPM	1	1	0	0	0
COMPRESSOR 12-37	7	0	0	0	0
CRANE 100,000 LB 160045	5	4	2	0	0
PERSONNEL 800 7512 122	7	4	0	0	0
DRIVER 2000 125	6	5	2	0	0
DRIVER 2000 125	4	1	0	0	0
DRIVER 2000 125	29	29	5	0	0
DRIVER 2000 125	15	18	14	0	2
DRIVER 2000 125	8	6	2	0	0
DRIVER 2000 125	0	0	0	0	0
DRIVER 2000 125	5	5	3	0	0
DRIVER 2000 125	0	5	2	0	0
DRIVER 2000 125	4	5	2	0	1
DRIVER 2000 125	0	0	0	0	0
DRIVER 2000 125	0	0	0	0	0
DRIVER 2000 125	46	44	22	0	5
DRIVER 2000 125	8	9	4	0	0
DRIVER 2000 125	2	15	12	0	1
DRIVER 2000 125	0	19	9	0	4
DRIVER 2000 125	6	15	5	0	0
DRIVER 2000 125	58	29	9	0	0

40 UNIT LOAD 30 UNIT. INF.

CONFIDENTIAL

CONFIDENTIAL

B. AIRCRAFT EQUIPMENT

ITEM	AUTH	O/H	D/L	SEE FOR	SO FOR
COMPRESSION 105000	5	0	0	0	0
COMPRESSION H.T. 125000	0	6	2	0	0
COMPRESSION 315 000	1	1	0	0	0
CRANK STOWED 12-57	7	8	0	0	0
CRANK FOR 470 150745	5	4	2	0	0
CRANK FOR 800 150745	7	4	0	0	0
CRANK FOR 100 350	6	5	2	0	0
CRANK 8000 101-15	4	1	0	0	0
CRANK 300 55 000	29	29	5	0	0
CRANK 1000 100 000	15	18	14	0	2
CRANK 40-05	8	8	2	0	0
CRANK 5-1000	0	0	0	0	0
CRANK 12-82	5	5	3	0	0
CRANK 10 100-500	8	5	2	0	0
CRANK 10-15	4	5	2	0	1
CRANK 10-15 102	0	0	0	0	0
CRANK 10-15 101	0	0	0	0	0
CRANK 10-57	46	44	22	0	6
CRANK 100-100	8	9	4	0	0
CRANK 100 101	2	15	12	0	1
CRANK 100 101	0	19	9	0	4
CRANK 100 101	6	15	5	0	0
CRANK 100 101	36	29	9	0	0

40 100 100 100 100 100

CONFIDENTIAL

CONFIDENTIAL

4. EMISSION DIFFICULTIES: NO CHANGE

5. WEATHER: CLOUDY

6. LOG

A. ROADS:

(1) CONTINUOUS UPGRADE AND RESURFACING OF DISTRICT ROAD NETWORK AT VANDERBILT COMBAT BASE.

(2) CONTINUOUS MAINTENANCE AND IMPROVEMENT OF ROUTE 561 FROM CAN LO TO A-4.

(A) CLEARED 0 ACRES ALONG SIDES OF ROAD. TOTAL LAND CLEARED 694 ACRES.

(B) FILL AT JUNCT ON A-50M OF ROAD

B. BRIDGES/CULVERTS DESTROYED: NO CHANGE

C. BRIDGES/CULVERTS INSTALLED: NO CHANGE

D. GROUND/DRAINAGE PITS: NO CHANGE

E. SPECIAL LIGHTING SYSTEMS:

A. VANDERBILT COMBAT BASE PROJECTS:

1. CONSTRUCTION OF 54, 10x10 BUNKERS (4TH INCREMENT OF 10 IN PROGRESS) 75% COMPLETE.

2. WORK ON 1ST 95% COMPLETE.

3. CONSTRUCTION OF 50 DIVE BUNKERS 55% COMPLETE.

4. UPGRADE OF 1ST DRAINAGE SYSTEM 75% COMPLETE.

5. CONSTRUCTION OF 50x1500' AIRSTRIP 45% COMPLETE (900' ROCKIES, 500' ASPHALT, 400' OF MATING LANE).

F. 2ND HA COMBAT BASE.

1. CONSTRUCTION OF 20 GENERATION DUAL BLADE BUNKER 65% COMPLETE.

2. CONSTRUCTION OF 32 DIVE BUNKERS 25% COMPLETE.

CONFIDENTIAL

CONFIDENTIAL

3. CONSTRUCTION OF 3 MILE+ PLATFORM DECK AND ATTENDANT WALKWAY AT WATERPORT #1 100% COMPLETE.
4. CONSTRUCTION OF 20' WATER TOWER AT BASTARDY WHARF 5% COMPLETE.
5. REMOVAL OF WRECK AT 3D HARDY OFFICE SHED 6% COMPLETE.
6. SCUBING OF OLD DOCK AT C-2 85% COMPLETE.
8. OLD VINT 3RD HARDY REHABILITATION CENTER: ROUTINE OPERATION OF CAMP UNIFORMS.
11. CR 12: CONTRIBUTING EQUIPMENT SUPPORT FOR EAST DESTRUCTION 87% COMPLETE.
12. BRIDGE CORRAL BASE: CONSTRUCTION OF ASP 12% COMPLETE.
13. INTERCOM LINE CORRAL D POSE: NO CHANGE

GP-4

INITIALS BY

RELEASSED BY

DATE

H. I. [Signature]
H. I. [Signature]

R. C. [Signature]
R. C. [Signature] LTJG.

21 FEBRUARY 1969

CONFIDENTIAL

CONFIDENTIAL**MASTER COPY**P 230520 Z FEBRUARY 1969

FM: ELEVENTH BIR. BN.

TO: CG, III MAF

CCN-437

053

INFO: CG, THIRD MARDIV

CG, XXIV CORPS

C O N F I D E N T I A L

THIRD MARDIV XXIV CORPS AND III MAF FOR ENGR

SETWTP. NO. 053: 151800H TO 221800H FEB 1969

A. III MAF SPDLTR DTD 25FEB68, 15/PAS/OVER 4000

1. ENEMY INFORMATION: NO CHANGE

2. ENGINEER PERSONNEL: NO CHANGE

3. ENGINEER MATERIAL/SUPPLY/EQUIPMENT: NO CHANGE

4. ENGINEER DIFFICULTIES: NO CHANGE

5. WEATHER: RAIN

6. LOC

A. ROADS:

(1) CONTINUOUS UPGRADE AND RESURFACING OF INTERNAL ROAD NETWORK
AT VANDERHIFT COMBAT BASE.(2) CONTINUOUS UPGRADE AND MAINTENANCE OF ROUTE 561 FROM CAM LO
TO A-4.(A) CLEARED 0 ACRES ALONG SIDES OF ROAD. TOTAL LAND CLEARED
634 ACRES.

(B) PUT 4" LIFT ON 275M OF ROAD. 4" LIFT PLACED ON 1725M DURING WEEK.

B. BRIDGES/CULVERTS DESTROYED: NO CHANGE

C. BRIDGES/CULVERTS INSTALLED: NO CHANGE.

7. QUARRY/BORROW PITS: NO CHANGE

8. GENERAL ENGINEER COMMENTS:

A. VANDERHIFT COMBAT BASE PROJECTS:

COPY 1 OF 21 COPIES**CONFIDENTIAL**

CONFIDENTIAL

1. CONSTRUCTION OF 34, 12x24 BUNKERS (4TH INCREMENT OF 10 IN PROGRESS) 79% COMPLETE.
 2. WORK ON ASP 92% COMPLETE.
 3. CONSTRUCTION OF 90 DIVE BUNKERS 56% COMPLETE.
 4. UPGRADE OF ISU DRAINAGE SYSTEM 75% COMPLETE.
 5. CONSTRUCTION OF 60'x1500' AIR STRIP 42% COMPLETE (900' ROCKED 300' ASPHALTED, 500' OF MATTING LAID).
 6. CONSTRUCTION OF 50x50 LZ ON SIGNAL HILL 100% COMPLETE.
- B. DOWE HA COMBAT BASE
1. CONSTRUCTION OF 2D GENERATION DEEL BLADE BUFFER 85% COMPLETE.
 2. CONSTRUCTION OF 62 DIVE BUNKERS 25% COMPLETE.
 3. CONSTRUCTION OF 3 TIMBER PLATFORM DECKS AND ATTENDANT WALKWAY AT WATERPOINT #1 100% COMPLETE.
 4. CONSTRUCTION OF 20' WATER TOWER AT BATTALION MESSHALL 5% COMPLETE.
 5. RENOVATION OF INTERIOR AT 3D MARDIV OFFICER CLUB 6% COMPLETE.
- C. C-2
1. COVERING OF OLD DUMP 100% COMPLETE.
 2. CONSTRUCTION OF NEW DUMP 100% COMPLETE.
- D. CLEARING FIELDS OF FIRE AROUND C-2 BRIDGE POSITION 100% COMPLETE.
- E. CONSTRUCTION OF 6 TANK SLOTS 100% COMPLETE.
- F. GUA VIEI 3RD MARDIV REHABILITATION CENTER: ROUTINE OPERATION OF CAMP UTILITIES.
- G. CA LU: CONTINUING EQUIPMENT SUPPORT FOR BASE DESTRUCTION 85% COMPLETE.
- H. ELLIOT COMBAT BASE
1. CONSTRUCTION OF ASP 15% COMPLETE.
 2. COVERING OF OLD DUMP 100% COMPLETE.

CONFIDENTIAL

CONFIDENTIAL

C. ENGINEER UNIT COMMAND POSTS: NO CHANGE

(P)

DRAFTED BY

RELEASED BY

DATE

L. A. H.
L. A. HUIZENDI, MAJ.*R. C. Evans*
R. C. EVANS LTCOL.

22 FEBRUARY 1969

CONFIDENTIAL

CONFIDENTIAL

FEBRUARY 1969

MASTER COPY

FM: ELEVENTH ENGR. BN.

TO: CG, III MAF

INFO: CG, THIRD MARDIV

CG, XXIV CORPS

C O N F I D E N T I A L

THIRD MARDIV XXIV CORPS AND III MAF FOR ENGR

SITREP. NO. 054: 221800H TO 231800H FEBRUARY 1969

A. III MAF SPDIR DTD 25FEB68, 15/PAS/OTER 4000

1. ENEMY INFORMATION: NO CHANGE

2. ENGINEER PERSONNEL: NO CHANGE

3. ENGINEER MATERIAL/SUPPLY/EQUIPMENT: NO CHANGE

4. ENGINEER DIFFICULTIES: NO CHANGE

5. WEATHER: CLOUDY

6. LOC

A. ROADS:

(1) CONTINUOUS UPGRADE AND RESURFACING OF INTERNAL ROAD

NETWORK AT VANDEGRIFT COMBAT BASE.

(A) 800M OF ROAD SHOT WITH ASPHALT.

(2) CONTINUOUS UPGRADE AND MAINTENANCE OF ROUTE 561 FROM CAM LO

TO Aed.

(A) CLEARED 90 ACRES ALONG SIDES OF ROAD. TOTAL LAND CLEARED
724 ACRES.

B. BRIDGES/CULVERTS DESTROYED: NO CHANGE

C. BRIDGES/CULVERTS INSTALLED: NO CHANGE

D. QUARRY/BORROW PITS: NO CHANGE

E. GENERAL ENGINEER COMMENTS:

A. VANDEGRIFT COMBAT BASE PROJECTS:

1. CONSTRUCTION OF 54, 10x24 BURNERS (4TH INCREMENT OF 10 IN

COPY 1 OF 2 COPIES

CONFIDENTIAL

CONFIDENTIAL

PROGRESS) 80% COMPLETE.

2. WORK ON ASP 92% COMPLETE.

3. CONSTRUCTION OF 90 DIVE BUNKERS 59% COMPLETE.

4. UPGRADING OF LSU DRAINAGE SYSTEM 75% COMPLETE. #754

5. CONSTRUCTION OF 60'x1500' AIRSTRIP 50% COMPLETE (1100' ROCKED, 700' ASPHALTED, 600' OF MATTING LAYD).

6. CONSTRUCTION OF 16x32' CONCRETE DECK AT LSU 2% COMPLETE.

B. DONG HA COMBAT BASE

1. CONSTRUCTION OF 2D GENERATION DUEL BLADE BUNKER 85% COMPLETE.

2. CONSTRUCTION OF 92 DIVE BUNKERS 26% COMPLETE.

3. CONSTRUCTION OF 20' WATER TOWER AT BATTALION MESSHALL 3% COMPLETE.

4. RENOVATION OF INTERIOR AT 3D MARDIV OFFICER CLUB 6% COMPLETE.

5. CONSTRUCTION OF 8'x8' ADDITION TO HQ CONSTRUCTION PLT. OFFICE 100% COMPLETE.

C. CUA VIET 3RD MARDIV REHABILITATION CENTER: ROUTINE OPERATION OF CAMP UTILITIES.

D. CA LU: CONTINUING EQUIPMENT SUPPORT FOR BASE DESTRUCTION 85% COMPLETE.

E. ELLIOT COMBAT BASE: CONSTRUCTION OF ASP 15% COMPLETE.

9. ENGINEER UNIT COMMAND POSTS: NO CHANGE

GP-4

DRAFTED BY

RELEASED BY

DATE

E. F. HUIZENGA MAJ.

R. C. EVANS

23 FEBRUARY 1969

CONFIDENTIAL

CONFIDENTIALP 242348 2 FEBRUARY 1969

FM: ELEVENTH ENGR. BN.

TO: CG, III MAF

INFO: CG, THIRD MARDIV

CG, XXIV CORPS

C O N F I D E N T I A L

THIRD MARDIV XXIV CORPS AND III MAF FOR ENGR

SITREP. NO. 055: 231800H TO 241800H FEB 1969

A. III MAF SPDLR DTD 25FEB68, 15/PAS/OVER 4000

1. ENEMY INFORMATION: NO CHANGE

2. ENGINEER PERSONNEL: NO CHANGE

3. ENGINEER MATERIAL/SUPPLY/EQUIPMENT: NO CHANGE

4. ENGINEER DIFFICULTIES: NO CHANGE

5. WEATHER: CLOUDY

6. LOC

A. ROADS:

(1) CONTINUOUS UPGRADE AND RESURFACING OF INTERNAL ROAD NETWORK
AT VANDEGRIFT COMBAT BASE.

(A) 600M OF ROAD SHOT WITH ASPHALT.

(2) CONTINUOUS UPGRADE AND MAINTENANCE OF ROUTE 361 FROM CAM LO
TO Loc.(A) CLEARED 90 ACRES ALONG SIDES OF ROAD. TOTAL LAND CLEARED 814
ACRES.

(B) PUT 4" LIFT OVER 275M OF ROAD.

B. BRIDGES/CULVERTS DESTROYED: NO CHANGE

C. BRIDGES/CULVERTS INSTALLED: NO CHANGE

7. QUARRY/BORROW PITS: NO CHANGE

COPY 2 OF 63 COPIES**CONFIDENTIAL**

CONFIDENTIAL

B. GENERAL ENGINEER COMMENTS:

A. VANDEGRIFT COMBAT BASE PROJECTS:

1. CONSTRUCTION OF 34, 18x24 BUNKERS (4TH INCREMENT OF 10 IN PROGRESS) 90% COMPLETE. *855*
2. WORK ON ASP 92% COMPLETE.
3. CONSTRUCTION OF 90 DIVE BUNKERS 64% COMPLETE.
4. UPGRADING OF LST DRAINAGE SYSTEM 75% COMPLETE.
5. CONSTRUCTION OF 60'x1500' AIRSTRIP 55% COMPLETE (1500' ROURED, 750' ASPHALTED, 700' OF MATTING LAID).
6. CONSTRUCTION OF 15'x32' CONCRETE DECK AT LST 5% COMPLETE.

B. DONG HA COMBAT BASE

1. CONSTRUCTION OF 20 GENERATION DUEL BLADE BUNKER 90% COMPLETE.
2. CONSTRUCTION OF 82 DIVE BUNKERS 27% COMPLETE.
3. CONSTRUCTION OF 20' WATER TOWER AT BATTALION MESS HALL 5% COMPLETE.

4. RENOVATION OF INTERIOR AT 3D MARINE OFFICER CLUB 6% COMPLETE.

C. A-2: CONSTRUCTION OF 50' DUEL BLADE ALUMINUM TOWER 20% COMPLETE.

D. COA VEST 3D MARINE REHABILITATION CENTER: ROUTINE OPERATION OF CAMP UTILITIES.

E. CA LU: CONTINUING EQUIPMENT SUPPORT FOR BASE DESTRUCTION 85% COMPLETE.

F. ELLIOT COMBAT BASE: CONSTRUCTION OF ASP 17% COMPLETE.

9. ENGINEER UNIT COMMAND POSTS: NO CHANGE

GP-4

DRAFTED BY

RELEASED BY

DATE

E. F. Ruizenga
E. F. RUIZENGA MAJ.

R. C. Evans
R. C. EVANS LTCOL.

24 FEBRUARY 1969

CONFIDENTIAL

MASTER COPY

498

1/6/69

R 244516 2 FEB 69

FM: BUREAU OF THE
TO: SO THRU WARDIV

UNCLAS E F T O

CCN-479

AM/PRE-1 STEERING INTRUSION DETECTOR (T)

19/24

A. CC THRU WARDIV 180246Z (C)

L. TAV REF A NARRATIVE RPT IS SUBMITTED.

DRAFTED BY

RELEASED BY

DATE

A. L. ALDRICH, MAJ
GAVR. C. Evans
R. C. EVANS, LTCOL

21 FEB 1969

GSV

Surz

HAS BEEN SENT

244516

CONFIDENTIAL252350 2 FEBRUARY 1969

FM: SEVENTH ARMY. EN.

TO: CG, III MAF

INFO: CG, THIRD MARDIV

CG, XXIV CORPS

C O N F I D E N T I A L

THIRD MARDIV XXIV CORPS AND III MAF FOR ENGR

STEREP. NO. 066: 241800H TO 251800H FEB 1969

A. III MAF SPOTTER DTD 25FEB68, 15/PAS/OVER 4000

1. ENEMY INFORMATION: 1. AT 251145H APC TRACK VEHICLE STRUCK A.T.

MINE ON SHOULDER OF ROAD AT YD 213731 WHILE ATTEMPTING TO PASS

SWEEP . 2. AT 251500H LAND CLEARMENT ELEMENT RECEIVED 12 INCOMING

ROCKET ROUNDS.

2. ENGINEER PERSONNEL: NO CHANGE

3. ENGINEER MATERIAL/SUPPLY/EQUIPMENT: NO CHANGE

4. ENGINEER DIFFICULTIES: NO CHANGE

5. WEATHER: CLOUDY

6. LCC

A. ROADS:

(1) CONTINUOUS UPGRADE AND RESURFACING OF INTERNAL ROAD NETWORK

AT VANDEGRIFT COMBAT BASE.

(2) CONTINUOUS UPGRADE AND MAINTENANCE OF ROUTE 561 FROM CAM LO

TO A-4.

(A) CLEARED 70 ACRES ALONG SIDES OF ROAD. TOTAL LAND CLEARED 884

ACRES.

B. BRIDGES/CULVERTS DESTROYED: NO CHANGE

C. BRIDGES/CULVERTS INSTALLED: NO CHANGE

D. QUARRY/BORROW PITS: NO CHANGE

COPY 2 OF 3 COPIES

CONFIDENTIAL

CONFIDENTIAL

8. GENERAL ENGINEER COMMENTS:

A. VAUDEURIFT COMBAT BASE PROJECTS:

1. CONSTRUCTION OF 54, 18x24 BUNKERS (4TH INCREMENT *OF 10 #0576* IN PROGRESS) 80% COMPLETE.
2. WORK ON ASP 93% COMPLETE.
3. CONSTRUCTION OF 90 DIVE BUNKERS 67% COMPLETE.
4. UPGRADE OF LSU DRAINAGE SYSTEM 75% COMPLETE.
5. CONSTRUCTION OF 60'x1500' AIRSTRIP 70% COMPLETE. (1500' ROCKED 1000' ASPHALTED, 850' OF MATTING LAID).
6. CONSTRUCTION OF 16'x32' CONCRETE DECK AT LSU 21% COMPLETE.

B. DONG HA COMBAT BASE

1. CONSTRUCTION OF 2D GENERATION DUEL BLADE BUNKER 99% COMPLETE.
2. CONSTRUCTION OF 82 DIVE BUNKERS 28% COMPLETE.
3. CONSTRUCTION OF 20' WATER TOWER AT BATTALION MESSEHALL 5% COMPLETE.
4. RENOVATION OF INTERIOR AT 3D MARDIV OFFICER CLUB 6% COMPLETE.

C. A-2: CONSTRUCTION OF 50' DUEL BLADE ALUMINUM TOWER 70% COMPLETE.

D. CUA VIST 3RD MARDIV REHABILITATION CENTER: ROUTINE OPERATION OF CAMP UTILITIES.

E. CA LU: CONTINUING EQUIPMENT SUPPORT FOR BASE DESTRUCTION 85% COMPLETE.

F. ELLIOT COMBAT BASE: CONSTRUCTION OF ASP 19% COMPLETE.

9. ENGINEER UNIT COMMAND POSTS: NO CHANGE

GP-4

DRAFTED BY

RELEASED BY

DATE

E. F. HUGGINS
 E. F. HUGGINS MAJ.

R. C. EVANS
 R. C. EVANS LTCOL.

25 FEBRUARY 1969

CONFIDENTIAL

CONFIDENTIALP. 770010 Z FEBRUARY 1969

FM: ELEVENTH BGR. BN.

TO: CG, III MAF

INFO: CG, THIRD MARDIV

CG, XXIV CORPS

C O N F I D E N T I A L

THIRD MARDIV XXIV CORPS AND III MAF FOR ENGR

SITREP. NO. 057: 251800H TO 261800H FEB 1969

A. III MAF SFDIR DTD 25FEB68, 15/PAS/EVER 4000

1. ENEMY INFORMATION: NO CHANGE

2. ENGINEER PERSONNEL: NO CHANGE

3. ENGINEER MATERIAL/SUPPLY/EQUIPMENT: NO CHANGE

4. ENGINEER DIFFICULTIES: NO CHANGE

5. WEATHER: CLOUDY

6. LOC

A. ROADS:

(1) CONTINUOUS UPGRADE AND RESTORING OF INTERNAL ROAD NETWORK

AT VANDEGRIFT COMBAT BASE.

(2) CONTINUOUS UPGRADE AND MAINTENANCE OF ROUTE 561 FROM CAM LO TO ~~Amli~~.

(A) CLEARED 0 ACRES ALONG SIDES OF ROAD. TOTAL LAND CLEARED

884 ACRES.

(B) PUT 4" LIFT OVER 200M OF ROAD.

B. BRIDGES/CULVERTS DESTROYED: NO CHANGE.

C. BRIDGES/CULVERTS INSTALLED: NO CHANGE

7. QUARRY/BORROW PITS: NO CHANGE

8. GENERAL ENGINEER COMMENTS:

A. VANDEGRIFT COMBAT BASE PROJECTS:

1. CONSTRUCTION OF 54, 16x24 BUNKERS (4TH INCREMENT OF 16 BUNKERS)

COM COMPLETE.

COPY 2 OF 2 COPIES**HAS BEEN SENT**

270010

CONFIDENTIAL

CONFIDENTIAL

2. WORK ON ASP 93% COMPLETE.

3. CONSTRUCTION OF 90 DIVE BUNKERS 68% COMPLETE.

4. UPGRADE OF LSU DRAINAGE SYSTEM 75% COMPLETE.

5. CONSTRUCTION OF 60'x1500' AIRSTRIP 75% COMPLETE (1500' #457)

ROCKED, 1200' ASPHALTED, 675' OF MATTING LAID).

6. CONSTRUCTION OF 16'x32' CONCRETE DECK AT LSU 49% COMPLETE.

B. BONG MA COMBAT BASE

1. CONSTRUCTION OF 2D GENERATION DUEL BLADE BUNKERS 100% COMPLETE.

2. CONSTRUCTION OF 82 DIVE BUNKERS 29% COMPLETE.

3. CONSTRUCTION OF 20' WATER TOWER AT BATTALION MESSHALL 5% COMPLETE.

4. RENOVATION OF INTERIOR AT 3D MARDIV OFFICER CLUB 6% COMPLETE.

C. A-2

1. CONSTRUCTION OF 50' DUEL BLADE ALUMINUM TOWER 85% COMPLETE.

D. CEA WITH 3D MARDIV REHABILITATION CENTER: ROUTINE OPERATION OF
CAMP UTILITIES.

E. CA LU: CONTINUING EQUIPMENT SUPPORT FOR BASE DESTRUCTION 85% COMPLETE.

F. ELLIOT COMBAT BASE: CONSTRUCTION OF ASP 20% COMPLETE.

9. ENGINEER UNIT COMMAND POSTS: NO CHANGE

GP-4

DRAFTED BY

RELEASED BY

DATE

R. F. Huizenga
R. F. HUIZENGA MAJ.*R. C. Evans*
R. C. EVANS LTCOL.

26 FEBRUARY 1969

CONFIDENTIAL

270508
P 2 FEB 69

FM: MEMPHIS AIR BN
TO: CG, WTPAC (D/25)

INFO: CG, 112 MAP
CG, 3RD MARDIV

17/27 Feb
CCN:541

VIRGIL E F E O

PLACING OF M25A10 BRUCK TRACTOR IN SERVICE

A. CG, WTPAC 210511Z FEB69

1. IN RPT A SUBJ VEH PLACED IN SERVICE ON 25FEB69.

DRAFTED BY

RELEASSED BY

DATE

A. L. Anderson
A. L. ANDERSON, MAJ
AM

R. C. Evans
R. C. EVANS, LTCOL

26FEB69

MMR

HAS BEEN SENT

COPY X OF X COPIES

CONFIDENTIAL

P 670520 Z FEBRUARY 1969

FM: ELEVENTH ENGR. BN.

TO: CG, III MAF

INFO: CG, THIRD MARDIV

CG, XXIV CORPS

CG, FORLOGCOM

C O N F I D E N T I A L

THIRD MARDIV XXIV CORPS AND III MAF FOR ENGR

HAS BEEN SENT

SITREP. NO. 059: 271800H TO 281800H FEB 1969

A. III MAF SPILLER DTD 25FEB68, 15/PAS/OVER 4000

1. ENEMY INFORMATION: AT 281130H M123A1C TRACTOR AND M172 LOWBED

HIT PLASTIC MINE AT YD 073571. NO CASUALTIES INVOLVED

2. ENGINEER PERSONNEL: NO CHANGE

3. ENGINEER MATERIAL/SUPPLY/EQUIPMENT:

A. MOTOR TRANSPORT EQUIPMENT:

HAS BEEN SENT

ITEM	AUTH	O/H	D/L	1ST PSR	3RD PSR
TRIR SEMI M-172 10T	0	1	0	0	0
TRIR SEMI M-172A1 25T	14	10	2	0	0
TRIR SEMI M-118 STK	0	0	0	0	0
TRK CARGO M-37	12	9	6	0	4
TRK CARGO M-54A2	15	15	1	0	0
TRK DUMP M-51A2	84	82	27	0	0
TRK TANK FUEL M-49A20	3	3	0	0	0
TRK TRACTOR M52A2	0	13	0	0	0
TRACTOR 106 M123A1C	14	14	2	0	0
TRK WRECKER M543	3	3	0	0	0

B. ENGINEER EQUIPMENT

COPY 2 OF 3 COPIES

PAGE 1 OF 4

CONFIDENTIAL

CONFIDENTIAL

ITEM	AUTH	O/H	D/L	1ST PSR	3RD PSR
COMPRESSOR 105CFM	5	0	0	0	0
COMPRESSOR S.P. 125CFM	2	6	2	0	0
COMPRESSOR 315CFM	1	1	0	0	0
CRANE SHOVEL M-37	7	8	1	0	0
CRANE TRK MTD 150 T46	6	4	1	0	0
FLOODLIGHT SET TRIR MTD	7	6	1	0	1
GRADER ROAD MOD 550	6	4	2	0	0
LOADER SCOOP TL-26	4	1	1	0	0
PUMP SET 55 GPM	8	29	4	0	0
SAW CHAIN ALL TYPES	15	18	13	0	2
SCRAPER 48-85	8	8	2	0	0
SCRAPER S-100B	0	0	0	0	0
SCRAPER R-82	5	5	2	0	0
TRACTOR MRS-200	8	5	2	0	0
TRACTOR TD-15	4	4	2	0	0
TRACTOR TD-18 182	0	0	0	0	0
TRACTOR TD-18 181	0	0	0	0	0
TRACTOR M-64	46	44	23	0	8
TRACTOR MRS-100	9	9	3	0	0
GENERATORS 60 KW	2	16	12	0	3
GENERATORS 20 KW	0	19	9	0	5
GENERATORS 30 KW	6	15	3	0	0
MINE DETECTOR P-153	38	*29	7	0	0

*9 EMPLOYED 3D ENGR. IN.

PAGE 2 OF 4

CONFIDENTIAL

CONFIDENTIAL

4. ENGINEER DIFFICULTIES: NO CHANGE

5. WEATHER: CLOUDY

6. LOC

A. ROADS:

(1) CONTINUOUS UPGRADE AND RESURFACING OF INTERNAL ROAD NETWORK AT VANDEGRIFT COMBAT BASE.

(2) CONTINUOUS UPGRADE AND MAINTENANCE OF ROUTE 551 FROM CAM LO TO A-4.

(A) CLEARED 0 ACRES ALONG SIDES OF ROAD. TOTAL LAND CLEARED 884 ACRES.

B. BRIDGES/CULVERTS RETRACTED:

(1) CLASS 60, 30' M426 FIXED SPAN AT YD 757134 100% COMPLETE.

(2) CLASS 60, 45' M426 FIXED SPAN AT YD 755134 100% COMPLETE.

C. BRIDGES/CULVERTS INSTALLED: NO CHANGE

7. QUARRY/BORROW PITS: NO CHANGE

8. GENERAL ENGINEER COMMENTS:

A. VANDEGRIFT COMBAT BASE PROJECTS:

1. CONSTRUCTION OF 54, 18x24 BUNKERS (4TH INCREMENT OF 10 COMPLETED) 80% COMPLETE.

2. WORK ON ASP 94% COMPLETE.

3. CONSTRUCTION OF 90 DIVE BUNKERS 71% COMPLETE.

4. UPGRADE OF LSU DRAINAGE SYSTEM 75% COMPLETE.

5. CONSTRUCTION OF 60'x1500' AIRSTRIP 94% COMPLETE (1500' ROCKED, 1500' ASPHALTED, 1200' OF MATTING LAID).

6. CONSTRUCTION OF 16'x32' CONCRETE DECK AT LSU 55% COMPLETE.

B. DONG HA COMBAT BASE

1. CONSTRUCTION OF 82 DIVE BUNKERS 34% COMPLETE.

2. CONSTRUCTION OF 20' WATER TOWER AT BATTALION MESSHALL 5% COMPLETE.

3. RENOVATION OF INTERIOR AT 3D MARDIV OFFICER CLUB 6% COMPLETE.

4. CONSTRUCTION OF 12'x16' TEMPORARY STAGE FOR 3D MARDIV 100% COMPLETE.

PAGE 3 OF 4

CONFIDENTIAL

CONFIDENTIAL

- 5. RENOVATION OF BATTALION CARPENTER SHOP 35% COMPLETE.
- 6. CUA VIET 3D MAR DIV REHABILITATION CENTER: ROUTINE OPERATION OF CAMP UTILITIES.
- 7. CA LU: CONTINUING EQUIPMENT SUPPORT FOR BASE DESTRUCTION 85% COMPLETE.
- 8. ELIOT COMBAT BASE: CONSTRUCTION OF ASP 29% COMPLETE.
- 9. ENGINEER UNIT COMMAND POSTS: NO CHANGE

GP-4

DRAFTED BY

RELEASED BY

DATE

R. F. Ruiz
R. F. RUIZ LTCOL.*R. C. Evans*
R. C. EVANS LTCOL.

28 FEBRUARY 1969

PAGE 4 OF 4

CONFIDENTIAL

3/RMS/gmj
0481-69

11th Engineer Battalion Staff Journal, February 1969

Enclosure (3)

There were no significant events on the below
listed dates of the Feb69 Command Chronology
11th Engineer Bn S-3 Journal:

1-2 Feb 69
7-8 Feb 69
8-9 Feb 69
9-10 Feb 69
12-13 Feb 69
16-17 Feb 69
23-24 Feb 69

DECLASSIFIED

DECLASSIFIED

TO 4 Feb 1969

[illegible]

DECLASSIFIED

DECLASSIFIED

TO 5 Feb 1969

[illegible]

DECLASSIFIED

DECLASSIFIED

TO 6 Feb 1969

[illegible]

DECLASSIFIED

DECLASSIFIED

11TH ENGR. BN. S-3 JOURNAL FROM 6 Feb

TO 7 Feb 1969

[illegible]

DECLASSIFIED

DECLASSIFIED

DECLASSIFIED

DECLASSIFIED

DECLASSIFIED

ITEM NO.	TIME	INCIDENT MESSAGE DESCRIPTION	ACTION TAKEN	INITIALS
1	0900	11-1 sweep complete.	Notified S-3.	GRH
2	1100	11-2 sweep complete.		JPH
3	2120	Lt. GRIFFITH from Division Engineer Office called and said security was all set up for the sweep to A-2. Base Defense providing on even days and 12th Marines on odd days for approx. 3 weeks.		
	0730	S-2/3 Journal Closed		

DECLASSIFIED

DECLASSIFIED

ITEM NO.	TIME	INCIDENT MESSAGE DESCRIPTION	ACTION TAKEN	INITIALS
1	0830	Rt. 9 minesweep complete.		GAH
2	0920	Movie of enemy weapon that was scheduled at Div. has been cancelled.	Notified all Co's.	GAH
3	1535	EOD will blast at 1630	Notified all Co's.	GAH
	0730	S-2/3 Journal Closed		

DECLASSIFIED

DECLASSIFIED

DECLASSIFIED

DECLASSIFIED

DECLASSIFIED

DECLASSIFIED

[illegible]

DECLASSIFIED

DECLASSIFIED

[illegible]

DECLASSIFIED

TO 20 Feb 1969

[illegible]

DECLASSIFIED

DECLASSIFIED

DECLASSIFIED

ITEM NO.	TIME	INCIDENT MESSAGE DESCRIPTION	ACTION TAKEN	INITIALS
1	0917	11-1 sweep complete.		GMJ
2	1030	Army will be having siren test at 1400.	Notified CO & all Companies.	GMJ
3	1135	11-2 sweep complete.		GMJ
4	1315	9th Motors will have a siren test at 1400 and at 1630. 3rd Marines will have a siren test.	Notified all Co's and CO	GMJ
	0730	S-2/3 Journal Closed.		

DECLASSIFIED

DECLASSIFIED

DECLASSIFIED

DECLASSIFIED

ITEM NO.	TIME	INCIDENT MESSAGE DESCRIPTION	ACTION TAKEN	INITIALS
1	1100	11-1 sweep complete.		GMJ
2	1200	11-2 sweep complete.		GRH
3	1555	108th Siren test 1700.	Notified all Companies	GAH
		Sunday.		
4	0925	11-1 sweep complete.		GRH
	1905	SitRep. Req'd. every two hours this evening by III MAF. Reports to begin at 2000, end 0600. Called received from III MAF, Maj. HOOK.	Notified OOD, S-3.	RMS
	0730	S-2/3 Journal Closed		

DECLASSIFIED

DECLASSIFIED

DECLASSIFIED

DECLASSIFIED

DECLASSIFIED

DECLASSIFIED

[illegible]

DECLASSIFIED

TO 28 Feb 1969

DECLASSIFIED

DECLASSIFIED

11TH ENGR. BN. S-3 JOURNAL FROM

TO

ITEM NO.	TIME	INCIDENT MESSAGE DESCRIPTION	ACTION TAKEN	INITIALS
1	0950	At 1200 FLSG-B will be having a siren test.	Notified all Co's & CO	GMJ
2	1010	Received by radio from A-4 request to bring equipment operators in from C-2 for tonight for R&R and return to work at C-2 tomorrow morning. Security being relieved and new security will remain at C-2. Operators on 100% alert last night. If they remain on site tonight will be a repetition of last night and operators will be in no condition to work. Informed S-4 that I would check back to him.	Notified 6 of A-4's Request. 6 approved return of equip. Op. for tonight. Notified A-6 & A-4.	
3	1130	Received call from SSgt DUNLOP on Post #2, said, they had sighted a patrol to their left front at 10 o'clock. Requested info on any valid friendly patrol.	Called Base Defense on both incidents. They had received initial spot rpt. that one of our lowbeds did hit a mine. No	
4	1132	Received call from MSgt WINSTON that he had received a call from LtCol. FOX DMT0 informing him one of our lowbeds had hit a mine on Route 9. MSgt WINSTON asked for verification.	patrol activity scheduled for in front of our sector. A patrol is operating to our right at about 2 or 3 o'clock from Post 2.	
5	1145	Monitored Base Def. Net. Vehicle No. 320213 lowbed w/crane hit mine believed to be plastic. Following sweep team. Vehicle in Route to DHCB from VCB. No casualties. Vehicle damaged, front $\frac{1}{4}$ panel blown out.		
6	1150	Notified Zulu 6 mobile & 35 enroute to incident location of confirmation of vehicle No. and summary of damage. 35 requested another lowbed and wrecker be dispatched to the position to evac vehicle and equipment.	Notified S-3, Notified S-4, to get wrecker & lowbed dispatched to scene. Notified MSgt WINSTON of verification of vehicle. Notified "Forward" of event.	
7	1155	Notified SSgt DUNLOP of Patrol Position as stated by Base Def. SSgt DUNLOP said no further activity had been sited. I told SSgt DUNLOP to have his people be alert and report any further activity.		
8	1230	Maj. YOUNG reported from S6ene of mining that lowbed tractor had the left front wheel assembly and $\frac{1}{4}$ panel blown a blown away. No casualties.		GRH
	0730	S-2/3. Journal Closed.		