

HEADQUARTERS
 11th Engineer Battalion
 3rd Marine Division (Rein) FMF
 FPO San Francisco 96602

3/LRW/klh

007005-68
 11 August 1969

SECRET - Unclassified upon removal of enclosure

From: Commanding Officer
 To: Commandant of the Marine Corps (Code AC3D)
 Via: Commanding General, Fleet Marine Force, Pacific
 Subj: Command Chronology for period 1 July to 31 July 1969

Ref: (a) MCO P5750.1
 (b) FMFPACO 5750.8

Encl: ✓(1) 11th Engineer Battalion Command Chronology
 ✓(2) 11th Engineer Battalion Messages: July 1969
 ✓(3) 11th Engineer Battalion Staff Journal

1. References (a) and (b) set forth the requirement for a Monthly Command Chronology and sets forth the procedure for reporting. In compliance with references (a) and (b) Enclosures (1), (2) and (3) are submitted.

2. Downgraded at 3 year intervals and declassified after 12 years in accordance with DOD Dir 5200.10

R. C. Evans
 R. C. EVANS

Copy No. 1 of 7 copies

11TH ENGR BN

COMMUNICATIONS

HEADQUARTERS
11th Engineer Battalion
3rd Marine Division (Rein) FMF
FPO San Francisco 96602

3/LRW/klh

SECRET

COMMAND CHRONOLOGY

1 July 69 to 31 July 69

INDEX

- PART I - ORGANIZATIONAL DATA
- PART II - NARRATIVE SUMMARY
- PART III - SEQUENTIAL LISTING OF SIGNIFICANT EVENTS
- PART IV - SUPPORTING DOCUMENTS

SECRET

Enclosure (1)

Page 1 of 8 pages

3/LRW/klh

SECRETORGANIZATIONAL DATA

1. Designation
11th Engineer Battalion

Commander
LtCol. R. C. EVANS, USMC
1 Sept 68 - Current

SUPPORTING UNITS

Hq Co

Capt. F. E. HENSEL, USMC
25 May 69 - Current

Serv Co

Maj. L. W. YOUNG, USMC
12 Nov 68 - Current

A Co

Capt. W. KREILING, USMC
6 May 69 - 16 July 69

1st Lt. E. L. BECKER, USMC
16 July 69 - Current

B Co

Capt. D. W. HEROY, USMC
1 July 69 - 7 July 69

1st Lt. L. A. MUELLER, USMCR
8 July 69 - Current

3d Bridge Co

1st Lt. R. L. MARTINAZZI, USMCR
15 Apr 69 - Current

2. Location

1-31 July 69: Dong Ha, RVN

3. Staff Officers

S-1/Adjutant

1st Lt. W. H. HAMILTON, USMC
17 Aug 68 - Current

S-2/3

Maj. A. L. HOUSTON JR., USMC
31 May 69 - Current

S-4

Maj. A. L. AMIDON, USMC
16 Feb 69 - 16 July 69

Capt. W. KREILING, USMC
16 July 69 - Current

SECRET

Enclosure (1)

3/LRW/klh

SECRET

Supply Officer

Capt. C. C. DURAZO, USMC
8 Apr 69 - Current

Chaplain

Lt. S. RUBINO, USN
30 Apr 69 - Current4. Average Monthly Strength

<u>USMC</u>		<u>USN</u>		<u>OTHER</u>	
<u>OFF</u>	<u>ENL</u>	<u>OFF</u>	<u>ENL</u>	<u>OFF</u>	<u>ENL</u>
33	809	1	13	0	2 (ARVN)

PART II1. General Overview of all Activities:

The Battalion Command Post remained at Dong Ha, while the engineer capabilities were employed at Dong Ha Combat Base, Vandegrift Combat Base, Elliot Combat Base, Cua Viet, Cam Lo, and Gia Le.

"A" Company operated at Vandegrift Combat Base with 3 construction platoons and a heavy equipment platoon until 20 July, when 2 construction platoons were brought back to Dong Ha. The other construction platoon with some heavy equipment remained until 31 July when the platoon was brought back to Dong Ha. Part of the heavy equipment platoon remained to complete what work remained to be done. "B" Company operated out of Dong Ha Combat Base. "C" and "D" Companies were on a stand-down until their departure for Okinawa, as part of the troop withdrawal. 9th MAB assumed OPCON and ADCON of "D" Company on 13 July and "C" Company on 15 July. One platoon of Bridge Company operated at Dong Ha and Cua Viet, while the remainder of Bridge Company operated at Gia Le.

2. Missions Assigned:

The following projects were completed during July at Vandegrift Combat Base: Construction of a single lane, class 60, pioneer road from VCB to FSB Biddle; construction of a 400' x 600' LSA; installation of a new electrical system for the Task Force Hotel Bunker; construction of 3-10'x24' bunkers and 1-24'x36' bunker for 12th Marines; and 1-10'x24' bunker for Ground Surveillance.

In addition to the projects completed, the following projects are in progress: Land clearance of 300 meters to 500 meters around the perimeter, 50% complete; construction of a fighting trench around the perimeter, 67% complete; construction of a 2 lane, 60', class 30,

SECRET

Page 3 of 8 pages

Enclosure (1)

3/LRW/klh

SECRET

pile-bent bridge, 15% complete; and placement of dixie cups around perimeter, 5% complete.

Terminated projects at VCB are the following: Construction of a 30'x30' maintenance shed for 11th Eng Bn; construction of 20 concrete tent decks (2nd increment of 20); construction of 1-10'x24' bunker for ITT; precutting of 10 bunkers 12th Marines; construction of 8-12'x16' slabs for career planning.

At Dong Ha Combat Base the following projects were completed: construction of a 40'x80' wash rack with spray bar for redeploying units; improvement of the Sector III defensive position; precutting of 45 single dive bunkers and 5 double dive bunkers; construction of pharmacy at "D" Med; precutting of 4-10'x24' bunkers for 3rd Eng Bn; construction of 4, class 60, M4T6 pontoon rafts; precutting of 6-10'x24' bunkers and 1-8'x8' bunker for FSB Russell.

In addition to these completed projects the following is presently in progress: precutting of 120 fighting bunkers, 39% complete; construction of 82 dive bunkers, 69% complete.

At Elliot Combat Base one project was completed - redecking of the gun pads for 12th Marines. One project was terminated - a generator shed for 4/12.

At Cua Viet construction of 77 concrete slabs with strongback framework, basketball court, 2 showers, 2-15' water towers was terminated with 80% completion.

In the vicinity of Cam Lo 1-246' M4T6 floating bridge, at coordinates YD148605, was removed, and the destruction of an old French Bridge was completed at the same location. The plowing of fields for the civilians was terminated.

The construction of duel blade towers at the C-2 and A-4 Duel-Blade Positions was terminated.

Bridge Company performed the following out of Gia Le: installation of a class 60, 4 float raft at coordinates YD613279 was completed; construction of a 4 float, class 55 raft, and 2 class 25 rafts at coordinates YD786224 were completed; installation of a M4, 4 float, class 55 raft at YD466406; installation of a M4, 4 float raft, class 55 at YD894189.

Daily minesweeps were conducted on Route 9 from Dong Ha Combat Base to coordinates YD129590, a distance of 11,000 meters. The Route 1 sweep was conducted on all odd days, a distance of approximately 12,500 meters. One special sweep from A-2 to A-1 was conducted during the month.

SECRET

3/LRW/klh

SECRET3. Lines of Communication:

The upgrading and resurfacing of the internal road network at VCB continued during the month. Plans for the upgrading of Route 558 from Cam Lo, YD117582, to Mai Loc, YD097520, were made. A class 60, single lane, pioneer road was completed from Vandegrift up to FSB Biddle, approximately 500 meters in length. Continuous maintenance and upgrading of Route 561 from Cam Lo to A-4 was halted due to higher priorities. One M4T6 floating bridge, at coordinates YD149604, was extracted. The following rafts were constructed:

M4T6, 4 float raft, class 60, at YD613279
 M4, 4 float raft, class 55, at YD466406
 M4T6, 4 float raft, class 55, at YD786224
 M4T6, 2 float raft, class 25, at YD786224
 M4T6, 2 float raft, class 25, at YD786224
 M4, 4 float raft, class 55, at YD894189

4. Logistics:

During the month of July the Battalion continued to operate water point number 1 at Dong Ha Combat Base producing 6,274,000 gallons of potable water and 4,229,000 gallons of non-potable water. At the end of July there were 6-20KW generators, 4-30KW generators, 2-60KW generators, and 2-150KW generators in operation. There were 11-20KW generators, 1-30KW generator, and 2-60KW generators in various stages of maintenance.

5. Civic Action:

In support of the Third Marine Division Civic Action Program a "Big Brother" day was held and attended by approximately 65 Vietnamese children. The Third Marine Division Band was on hand to entertain. Approximately 2600 acres of land was plowed for the Vietnamese before being terminated.

6. Personnel and Administration:

On 7Jul69 a M151 and a refueler were returning to Dong Ha Combat Base from the Cam Lo District. The refueler hit a mine first, resulting in 1 (WIA) and a badly damaged refueler. Approximately 45 minutes later a M151 hit a mine, resulting in the loss of "B" Company Commander, Capt. D. W. HEROY, and "B" First Sergeant, First Sergeant Paul SHEEHAN, plus the driver was WIA (E). The M151 was a total loss.

On 26Jul69 a Marine, Pfc A. D. COWAN, from 3rd Bridge Company was working on some rafts at the Dong Ha Bridge when he drowned.

3/LRW/klh

UNCLASSIFIED

The Battalion's personnel strength by major areas of deployment are as follows:

<u>USMC</u>		<u>USN</u>
Dong Ha Combat Base		
26 Officers	674 Enlisted	1 Officer 12 Enlisted
Vandegrift Combat Base		
1 Officer	34 Enlisted	0 Officers 1 Enlisted
Gia Le		
6 Officers	116 Enlisted	0 Officers 2 Enlisted

7. Training:

During July, personnel were sent to the following schools:

<u>SCHOOL</u>	<u>NUMBER ATTENDING</u>
NCO Leadership School	1
SNCO Leadership School	2
Vietnamese Language School	1
16mm Projectionist School	1
Registered Publications System School	1
Land Mine, Booby Trap School	2
Infantry Weapons Repair School	1
Embarkation	1
ADM School	3

PART III

Sequential Listing of Significant Events

- 1 July
 - a. A mine sweep was conducted of Route 1 and Route 9.
 - b. The construction of a pioneer, single lane, class 60 road to FSB Biddle was completed.
- 2 July
 - a. The construction of a 40'x80' wash rack with spray bar for redeployment units was completed.
- 2 July
 - a. Conducted a Route 9 sweep.
- 3 July
 - a. Conducted a Route 9 and Route 1 sweep.
 - b. Conducted a special sweep from A-2, 216718, A-1, 250720.
- 4 July
 - a. Conducted a Route 9 sweep.
 - b. The construction of a 400'x600' LSA was completed.
- 5 July
 - a. Conducted a Route 9 sweep and a Route 1 sweep.

UNCLASSIFIED

Page 6 of 8 pages

Enclosure (1)

3/LRW/klh

UNCLASSIFIED

- 6 July a. Conducted a Route 9 sweep.
 b. The redecking of 12th Marines gun pads at Elliot Combat Base was completed.
 c. Improvement of Sector III defensive position at DHCB was completed.
 d. Precutting of 45 single and 5 double dive bunkers was completed.
- 7 July a. Conducted sweep of Route 9 and Route 1.
 b. A diesel refueler hit a land mine at Cam Lo water pumping station resulting in 1 WIA (E).
 c. M151 carrying 3 passengers hit a mine returning to CP from Cam Lo resulting in 2 KIA, 1 WIA (E) and total loss of the M151.
- 8 July a. Conducted a sweep of Route 1 and Route 9.
 b. Installing of the TFH Bunker electrical system at VCB was completed.
- 9 July a. Conducted a sweep of Route 1 and Route 9.
 b. Construction of 3-10'x24' bunkers and 1-24'x36' bunker at VCB was completed.
 c. Construction of one 30'x30' maintenance shed at VCB was terminated.
 d. The plowing of fields in the Cam Lo area was terminated.
 e. Removal of 1-246' MAT6 floating bridge, at coordinates YD148605, was completed.
- 10 July a. Conducted a sweep of Route 9.
 b. Construction of a generator shed for 4/12 at ECB was terminated.
- 11 July a. Conducted a sweep of Route 1 and Route 9 and one NVA mine was turned over to sweep team by a civilian.
 b. Installation of a class 60, 4 float raft, at coordinates YD613278 was completed.
- 12 July a. Conducted a sweep of Route 9.
 b. Construction of the 11th Engineer Battalion athletic field was terminated.
 c. Construction of 2 duel blade towers for C-2 and A-4 Duel Blade position was terminated.
- 13 July a. Conducted a sweep of Route 1 and Route 9.
 b. The construction of 20 concrete tent decks (2nd increment of 20) was terminated.
 c. Construction of 1-10'x24' bunker for ITT at VCB was terminated.
 d. Construction of Pharmacy at "D" Med DHCB was terminated.
 e. Precutting bunkers for 12th Marines at VCB was terminated.
 f. 9th MAB assumed OPCON and ADCON of "D" Company.
- 14 July a. Conducted a sweep of Route 9.
- 15 July a. Conducted a sweep of Route 1 and Route 9.
 b. Precutting of 4-10'x24' bunkers for 3rd Engineer Battalion was completed.
 c. 9th MAB assumed OPCON and ADCON of "C" Company.
- 16 July a. Conducted a sweep of Route 9.
 b. Construction of 8-12'x16' slabs for career planning was terminated.

UNCLASSIFIED

3/LRW/klh

UNCLASSIFIED
SECRET

- 17 July a. Conducted a sweep of Route 1 and Route 9.
- 18 July a. Conducted a sweep of Route 9.
- 19 July a. Conducted sweep of Route 1 and Route 9; received sniper fire on Route 9, no casualties.
b. Construction of 1-10'x24' bunker for Ground Surveillance at VCB was completed.
c. Construction of 4-M4T6, class 60, pontoon rafts was completed.
d. Construction of 77 concrete slabs with strongback framework, basketball court, combination movie screen and stage, 2-showers, 2-15' water towers was terminated with 80% complete.
- 20 July a. Conducted sweep of Route 9.
b. DHCB was alerted to a possible rocket and ground attack.
- 21 July a. Route 9 sweep found 1-20 lb. Russian Anti-Tank Mine which was blown in place.
b. Destruction of a French Bridge, at coordinates YD148605, was completed.
c. A 4 float, class 60, raft and two class 30 rafts, at coordinates YD768223, were completed.
- 22 July a. Conducted Route 9 sweep.
- 23 July a. Conducted a sweep of Route 1 and Route 9.
- 24 July a. Conducted a sweep of Route 9.
- 25 July a. Conducted a sweep of Route 1 and Route 9.
- 26 July a. Conducted a sweep of Route 9.
b. A Marine from 3rd Bridge Company drowned while working at the Dong Ha Bridge.
- 27 July a. Conducted a sweep of Route 9 and Route 1.
b. Precutting of 6-10'x24' and 1-8'x8' bunkers for FSB Russell were completed.
- 28 July a. Conducted a sweep of Route 9.
- 29 July a. Conducted a sweep of Route 9 and Route 1.
b. Construction of 3 dive bunkers for DHCB transient facility was completed.
c. Repairing of M4T6 raft at coordinates YD242612 was completed.
- 30 July a. Conducted a sweep of Route 9.
- 31 July a. Conducted a sweep of Route 1 and Route 9.

UNCLASSIFIED

3/LRW/klh

SECRET

PART IV

Supporting Documents Index

- Enclosure (2) Messages for July 1969 #1
- ✓ Enclosure (3) Unit Daily Journal

SECRET

Copy 1 of 7 copies

Page 1 of 1 pages

3/LRW/klh

SECRET

11th Engineer Battalion Messages, July 1969

1.	P302310ZJUL69	Engineer Situation Report
2.	P010514ZJUL69	Engineer Situation Report
3.	P282346ZJUL69	Welding Machine
4.	P282348ZJUL69	Engineer Situation Report
5.	P282314ZJUL69	Engineer Situation Report
6.	P270414ZJUL69	Engineer Situation Report
7.	P272330ZJUL69	Engineer Situation Report
8.	P252300ZJUL69	Engineer Situation Report
9.	P242310ZJUL69	Engineer Situation Report
10.	P222350ZJUL69	Engineer Situation Report
11.	P232258ZJUL69	Engineer Situation Report
12.	P210030ZJUL69	Engineer Situation Report
13.	P220008ZJUL69	Engineer Situation Report
14.	P200440ZJUL69	Engineer Situation Report
15.	P180032ZJUL69	Engineer Situation Report
16.	P180030ZJUL69	Administration Report
17.	P160010ZJUL69	Engineer Situation Report
18.	P162346ZJUL69	Engineer Situation Report
19.	P150020ZJUL69	Engineer Situation Report
20.	P140256ZJUL69	Engineer Situation Report
21.	P130410ZJUL69	Engineer Situation Report
22.	P120030ZJUL69	Engineer Situation Report
23.	P110006ZJUL69	Engineer Situation Report
24.	P092356ZJUL69	Engineer Situation Report
25.	P080052ZJUL69	Inventory of Tractors, Full Track
26.	P080050ZJUL69	Engineer Situation Report
27.	P082346ZJUL69	Engineer Situation Report
28.	P070002ZJUL69	Engineer Situation Report
29.	P060436ZJUL69	Engineer Situation Report
30.	P050014ZJUL69	Engineer Situation Report
31.	P032340ZJUL69	Engineer Situation Report
32.	R032342ZJUL69	Combat Losses
33.	P022346ZJUL69	Engineer Situation Report
34.	P022348ZJUL69	Administration Report
35.	P012344ZJUL69	Engineer Situation Report

Copy 1 of 7 copies

SECRET

Page 1 of 1 pages Enclosure (2)

11th Engr. Bn, S-3 Journal From 0730 12019 To 0730 22019

TRF No.	TIME	Incident Message Description	Action Taken	Initials
1	0730	Journal opened		EJA
2	0825	Some items had restricted classification		EJA
3	0827	Sgt MANDER called for items 11-8, 11-9, 11-10, 11-11, 11-12, 11-13, also requested that 11-14 not be able to maintain security from now on until at least 0730		EJA
4	0730	Journal closed		EJA

11th Emer. Bu. S-3 Journal Proot 00000000 Proot 00000000

ITEM NO.	TIME	Incident Message Description	Action Taken	Initials
1	0800	Journal closed		TK
2	1545	Special radioing hit a land mine at gun by water tender station via Buoying 2000 COMM. P. B. VIA being 2000 B/C. called to Bass Coast. Good report made.	Radioed 00	TK
3	1550	TKB has finished	Radioed 00	TK
4	1600	Platoon from gun starting up on in the case from landing.	Radioed 00	TK
5	2015	TK I also camp commenced 0700 covered 1100	Radioed 00	TK
6	1430	Land tender (A) messenger hit a mine returning to CP from Cam to (B) KALIZ-VIA <i>dkw</i>	Sent out reactionary P/B with mine mine destroy to 70-0000 area	TK
7	2015	Reactionary platoon returned to CP with platoon vehicles.		TK
8	0730	Journal closed		TK

11th Engr. Bn. S-3 Journal From 1500 15/10/50 To 1500 16/10/50

ITEM NO.	TIME	Incident Message Description	Action Taken	Initials
1	1500	Journal closed		PK
2	1530	1500 hour alarm sounded 0715 Redundant 0725 Alarm cancelled by Lt. S. Thompson 0815		PK
3	1530	1500 hour alarm sounded 0715 Alarm 1215		PK
4	0730	Journal closed		PK

11th Engr. Bn. S-3 Journal From (1950) (1950) 0720 (1950)

ITEM NO.	TIME	Incident Message Description	Action Taken	Initials
1	0720	General message		
2	0800	In 1 hour from command 0720		
3	1200	In 1 hour from command 0720		
4	1900	Send message to the JCS (124) command 0720		
5	0720	General message		

11th Engr. Bn. S-3 Journal From 1200 20/10/49 to 0730 21/10/49

ITEM NO.	TIME	Incident Message Description	Action Taken	Initials
1	1200	Journal opened		
2	1445	PROVE UNIT REPAIRING OF ENGINE AND FUEL SYSTEM. REPAIRS 1/41 AND 1/42 NOT YET COMPLETED. THE ENGINE STOPPED. THE REPAIRS WILL BE COMPLETED BY 1700. THE ENGINE WILL BE RESTARTED AT 1700. THE ENGINE WILL BE RESTARTED AT 1700. THE ENGINE WILL BE RESTARTED AT 1700.		
3	1600	IN 1700 ENGINE STOPPED. 0730 JOURNAL CLOSED.		
4	0730	Journal closed		

11th Engr. Bn, S-3 Journal From 0130 23-4-69 To 0130 24-4-69

ITEM NO.	TIME	Incident Message Description	Action Taken	Initials
1	0130	General Squad		MR
2	0130	IN PT. [unclear] [unclear] 0130 General 0130		MR
3	0130	IN PT. [unclear] [unclear] 0130 General 0130		MR
4	0130	General Squad		MR

11th Engr. Bn. S-3 Journal From 0700 0800 0900 1000 1100 1200 1300 1400 1500 1600 1700 1800 1900 2000 2100 2200 2300 2400

ITEM NO.	TIME	Incident Message Description	Action Taken	Initials
1	0700	...		
2	0800	...		
3	0900	...		
4	1000	...		
5	1100	...		
6	1200	...		
7	1300	...		
8	1400	...		
9	1500	...		
10	1600	...		
11	1700	...		
12	1800	...		
13	1900	...		
14	2000	...		
15	2100	...		
16	2200	...		
17	2300	...		
18	2400	...		

11th Eng. Bn. S-3 Journal From 073045Z to 072000Z

ITEM NO.	TIME	Incident Message Description	Action Taken	Initials
1	0730	Journal Opened		
2	0730	IN 2 hour commences (0730) journal (0730)		
3	1430	IN 2 hour journal 2-3 that one machine from P14 P14 A. B. OVER is starting in morning, he was working at being in place when he fell into the river	Search party is looking for the missing man MILITARY report	
4	1800	IN 2 hour commences (0730) journal (1130)		
5	1900	IN 10 hour commences (0730) journal (0730)		
6	1900	Journal Closed		

HEADQUARTERS
 11th Engineer Battalion (-)(Rein)
 3rd Marine Division (-)(Rein) FMF
 FPO San Francisco 96602

3-AHC-wgr
 5750
 24 Feb 1970

From: Commanding Officer
 To: Commanding General, 3rd Marine Division (Attention: G-3 Admin)
 Subj: Missing Command Chronology Documents
 Ref: (a) Commanding General, 3rd Marine Division letter 3A/err/jlp over
 5750/1 of 17 Feb 1970

1. In accordance with reference (a), the following documents are submitted:

Enclosure 2 Battalion Messages

1.	p302310Z	SITREP	July 1969
5.	p282314Z	"	July 1969
6.	p270414Z	"	July 1969
7.	p272310Z	"	July 1969
8.	p252300Z	"	July 1969
9.	p242310Z	"	July 1969
10.	p222350Z	"	July 1969
11.	p232258Z	"	July 1969
12.	p210030Z	"	July 1969
13.	p220008Z	"	July 1969
14.	p200440Z	"	July 1969
15.	p180032Z	"	July 1969
16.	p180030Z	Administration Report	July 1969
17.	p160010Z	SITREP	July 1969
18.	p162346Z	"	July 1969
19.	p150020Z	"	July 1969
20.	p140256Z	"	July 1969
21.	p130410Z	"	July 1969
22.	p120030Z	"	July 1969
23.	p110006Z	"	July 1969
24.	p092356Z	"	July 1969
25.	p080052Z	Inventory of Tractors, Full Track	July 1969
27.	p082346Z	SITREP	July 1969
28.	p070002Z	"	July 1969
29.	p060436Z	"	July 1969
30.	p050014Z	"	July 1969
31.	p032340Z	"	July 1969
32.	p032342Z	Combat Losses	July 1969
33.	p022346Z	SITREP	July 1969
35.	p012344Z	"	July 1969

Enclosure (4)

2. The Battalion was unable to locate the following documents.

Enclosure 2 Battalion Messages

2. p010514Z SITREP July 1969
3. p282346Z Welding Machine July 1969
4. p282348Z SITREP July 1969
26. p080050Z " July 1969
34. p022348Z Administration Report July 1969

Enclosure 3 Unit Daily Journal 09-10 July 1969 July 69
10-11 July 1969 July 69

A. L. Houston Jr.

A. L. HOUSTON Jr.

By direction

CONFIDENTIAL

P. 3023 10

Z JULY 1969

FM: ELEVENTH ENGR BN

TO: CG, III MAF

INFO: CG, THIRD MARDIV

CG, XXIV CORPS

31 JUL 1969

551

C O N F I D E N T I A L

SITREP NO. 211: 291800H TO 301800H JULY 1969

A. III MAF SPDLTR DTD 25 FEB 68 15/PAS/OVER 4000

1. ENTRY INFORMATION: NO CHANGE

2. ENGINEER PERSONNEL: NO CHANGE

3. ENGINEER MAT'L/SUPPLY/EQUIP: NO CHANGE

4. ENGINEER DIFFICULTIES: NO CHANGE

5. WEATHER: CLOUDY

6. LOG: NO CHANGE

A. ROADS: NO CHANGE

B. BRIDGES/CULVERTS INSTALLED: CONSTRUCTION OF A 60', CLASS 30, 2 LANE PILE-BENT BRIDGE, AT VCB, 15% COMPLETE

C. BRIDGES/CULVERTS DESTROYED: NO CHANGE

7. BARRY/BORROW PITS: NO CHANGE

8. GENERAL ENGR COMMENTS:

A. VCB PROJECTS:

(1) TRENCHES AROUND PERIMETER, 50% COMPLETE

(2) PLACEMENT OF DIXIE CUPS AROUND PERIMETER, 5% COMPLETE

(3) LAND CLEARANCE AROUND PERIMETER, 50% COMPLETE

HAS BEENCOPY 3 OF 3

ENGR

CONFIDENTIAL

CONFIDENTIALB. DHCB PROJECTS:

- (1) MOBILE CAMP FOR PERIMETER, CONTINUOUS
- (2) CONSTRUCTION OF 82 DIVE BUNKERS, ⁹⁵63% COMPLETE
- (3) PRECUT 120 FIGHTING BUNKERS, 39% COMPLETE
- (4) CONSTRUCT 3 BUILDINGS FOR TRANSIENT CENTER, 100% COMPLETE

C. CUA VIET PROJECTS:

- (1) ROUTINE OPERATION OF CAMP MAINTENANCE, CONTINUOUS

D. GIA LE PROJECTS:

- (1) REPAIRING OF M4T6 RAFT AT COORDINATES YD242612, 100% COMPLETE

9. ESHERWIT COMMAND POSTS: NO CHANGE

DRAFTED BY

CCN 4420

RELEASED BY

DATE

A. L. Houston Jr.
A. L. HOUSTON JR. MAJ.

R. C. Evans
R. C. EVANS LTCOL

30 JULY 1969

GP-4

CONFIDENTIAL

CONFIDENTIAL

130710

Z JULY 1969

14 JUL 1969

FM: ELEVENTH ENGR BN
TO: CG, III MAF
INFO: CG, THIRD MARDIV
CG, XXIV CORPS

R28
PBC

CONFIDENTIAL

THIRD MARDIV XXIV CORPS AND III MAF FOR ENGR

UTTERED NO. 193: 051800H TO 122500M JUNE 1969

A. III MAF SPDLTR DTD 25 FEB 68 15/PAS/OVER 4000

1. ENEMY INFORMATION: NO CHANGE

2. ENGINEER PERSONNEL: NO CHANGE

3. ENGINEER MAT'L/SUPPLY/EQUIP: NO CHANGE

4. ENGINEER DIFFICULTIES: MINING INCIDENT YIELDING 2 KIA AND 2 WIA (E).

DAMAGE OF 1 JEEP AND 1 FUEL TRUCK.

5. WEATHER: CLEAR

6. LOC: NO CHANGE

A. ROADS: NO CHANGE

B. BRIDGES/CULVERTS DESTROYED: NO CHANGE

C. BRIDGES/CULVERTS INSTALLED: CONSTRUCTION OF A 60', CLASS 30, 2 LANE,

PILE-BENT BRIDGE, AT VCB, 15% COMPLETE

7. QUARRY/BOR. OW PITS: NO CHANGE

8. GENERAL ENGR COMMENTS:

COPY 3 OF 3 COPIES

A. VCB PROJECTS:

(1) TRENCHES AROUND PERIMETER, 40% COMPLETE

(2) CONSTRUCTION OF 20 CONCRETE TENT DECKS (2ND INCREMENT OF 20), 15% COMPLETE,

HOLD STATUS

(3) 8-12'x16' SLABS FOR GAREER FLASHING, 10% COMPLETE, HOLD STATUS

ENGR
CONFIDENTIAL
PBC

CONFIDENTIAL

- (4) PLACEMENT OF DIXIE CUPS AROUND PERIMETER, 5% COMPLETE
- (5) LAND CLEARANCE, 31% COMPLETE
- (6) 1-10'x24' BUNKER FOR IFF, 2% COMPLETE
- (7) 1-10'x24' BUNKER FOR GROUND SURVEILLANCE, 2% COMPLETE
- (8) 3-10'x24' AND 1-24'x36' BUNKER FOR 12TH MARINES, 100% COMPLETE
- (9) REWIRING OF TEL, 100% COMPLETE
- (10) CONSTRUCTION OF 1-30'x30' MAINTENANCE SHED FOR 11TH INGR BN MOTOR TRANSPORT AND HEAVY EQUIPMENT SECTIONS, TERMINATED

D. DICB PROJECTS:

- (1) MOBILE GRADE FOR PERIMETER, CONTINUOUS
- (2) CONSTRUCTION OF 82 DIVE BUNKERS, 62% COMPLETE
- (3) PRECUT 120 FIGHTING BUNKERS, 17% COMPLETE
- (4) PHARMACY FOR "D" MED, 75% COMPLETE
- (5) 11TH INGR BN ATHLETIC FIELD, TERMINATED

G. BCB PROJECTS:

- (1) PRECUT BUNKERS FOR 12TH MARINES, 10% COMPLETE
- (2) CONSTRUCT 1 GENERATOR SHED FOR 4/12, TERMINATED
- (3) REDECK 12TH MARINES GUN PADS, 100% COMPLETE

D. A-4 DUEL BLADE POSITION:

- (1) 2 DUEL BLADE TOWERS, TERMINATED

E. GUA VIET PROJECTS:

- (1) ROUTINE OPERATIONS OF CAMP MAINTENANCE, CONTINUOUS
- (2) 77 CONCRETE SLABS WITH STRONGBACK FRAMEWORK, BASKETBALL COURT, COMBINATION MOVIE SCREEN AND STAGE, 2 SHOWERS, 2-15' WATER TOWERS, 80% COMPLETE, HOLD STATUS

F. G#2 DUEL BLADE POSITION:

- (1) 2 DUEL BLADE TOWERS, TERMINATED

CONFIDENTIAL

CONFIDENTIAL

G. NEW PROJECTS:

(1) INSTALL A 4 FLOAT RAFT AT COORDINATES YD613278, 100% COMPLETE

9. ENGR UNIT COMMAND POSTS: NO CHANGE

DRAFTED BY

A. L. Houston Jr.
A. L. HOUSTON JR. MAJ.

RELEASED BY

R. C. Evans
R. C. EVANS LFCOL

DATE

12 JULY 1969

GP-4

1913

CONFIDENTIAL

CONFIDENTIAL

Z JULY 1969

TO: ELEVENTH ENGINEER BATTALION

FROM: CG, III MAF

SUBJECT: CG, THIRD MARDIV

CG, XXIV CORPS

CONFIDENTIAL

THIRD MARDIV ENGINEER CORPS AND III MAF FOR ENGINEER

ACTIVITY NO. 192: 101800H TO 111800H JULY 1969

1. III MAF SOLDIER DIED 25 FEB 68 15/PAS/OVER 4000

2. ENEMY INFORMATION: NO CHANGE

3. ENGINEER PERSONNEL: NO CHANGE

4. ENGINEER MAT'L/SUPPLY/EQUIP: NO CHANGE

5. ENGINEER DIFFICULTIES: NO CHANGE

6. WEATHER: RAINING

7. LOC: NO CHANGE

8. ROADS: NO CHANGE

9. BRIDGES/CULVERTS DESTROYED: NO CHANGE

10. BRIDGES/CULVERTS INSTALLED: CONSTRUCTION OF A 60', CLASS 30, 2 LANE, SELF-BUILT BRIDGE, AT VCB, 15% COMPLETE

11. QUARRY/BORROW PITS: NO CHANGE

12. GENERAL ENGINE COMMENTS:

A. VCB PROJECTS:

(1) TRENCHES AROUND PERIMETER, 39% COMPLETE

(2) CONSTRUCTION OF 20 CONCRETE TRAP DECKS (2ND INCREMENT OF 20), 15% COMPLETE, HOLD STATUS

(3) 8-12'x16' SLABS FOR CAREER PLANNING, 10% COMPLETE, HOLD STATUS

(4) PLACEMENT OF DIXIE CUPS AROUND PERIMETER, 5% COMPLETE

709
HAS BEEN SENT
12 JUL 1969

COPY 3 OF 3 COPIES

ENGR

P3C

120030Z

CONFIDENTIAL

CONFIDENTIAL

- (5) LAID UNBARRICADE, 30% COMPLETE
- ~~(6)~~ 1-10'x24' BUNKER FOR TTT, 2% COMPLETE
- (7) 1-10'x24' BUNKER FOR GROUND SURVEILLANCE, 2% COMPLETE

B. DICE PROJECTS:

- (1) MOBILE CRANE FOR PERIMETER, CONTINUOUS
- (2) CONSTRUCTION OF 82 DIVE BUNKERS, 61% COMPLETE
- (3) PRECUT 120 FIGHTING BUNKERS, 5% COMPLETE
- (4) PHARMACY FOR 'D' MED, 66% COMPLETE

C. EOB PROJECTS:

- (1) PRECUT BUNKERS FOR 12TH MARINES, 10% COMPLETE

D. A-4 DUEL BLADE POSITION:

- (1) 2 DUEL BLADE TOWERS, HOLD STATUS

E. CUA VINE PROJECTS:

- (1) ROUTINE OPERATIONS OF CAMP MAINTENANCE, CONTINUOUS
- (2) 77 CONCRETE SLABS WITH STRONGBACK FRAMEWORK, BASKETBALL COURT, COMBINATION MOVIE SCREEN AND STAGE, 2-SHOWERS, 2-35' WATER TOWERS, 80% COMPLETE, HOLD STATUS

F. G-2 DUEL BLADE POSITION:

- (1) 2 DUEL BLADE TOWERS, HOLD STATUS

G. HUE PROJECTS:

- ~~(1)~~ - INSTALL A 4 FLOAT RAFT AT COORDINATES YD613278, 100% COMPLETE

9. ENGR UNIT COMMAND POSTS: NO CHANGE

DRAFTED BY

A. L. Houston Jr.
A. L. HOUSTON JR. MAJ.

RELEASED BY

R. C. Evans
R. C. EVANS LT COL

DATE

11 JUNE 1969

GR-4

1713

A. CAM LO PROJECTS:

(1) DECONSTRUCTION OF
COORDINATES YD 100-100

40%

CONFIDENTIAL

CONFIDENTIAL

JULY 1969

FM: ELEVENTH ENGR BN
 TO: CG, III MAF
 INFO: CG, THIRD MARDIV
 CG, XXIV CORPS

11 JUL 1969

192

CONFIDENTIAL

THIRD MARDIV XXIV CORPS AND III MAF FOR ENGR
 SITREP NO. 191: 091800H TO 101800H JULY 1969

A. III MAF SPDLR DTD 25 FEB 68 15/PAS/OVER 4000

1. BDELY INFORMATION: NO CHANGE
2. ENGINEER PERSONNEL: NO CHANGE
3. ENGINEER MAT'L/SUPPLY/EQUIP: NO CHANGE
4. ENGINEER DIFFICULTIES: NO CHANGE

HAS BEEN SENT

5. WEATHER: CLEAR

6. LOC: NO CHANGE

COPY 2 OF 2 COPIES

A. ROADS: NO CHANGE

B. BRIDGES/CULVERTS DESTROYED: NO CHANGE

C. BRIDGES/CULVERTS INSTALLED: CONSTRUCTION OF A 60', CLASS 30, 2 LANE, PILE-BENT BRIDGE, AT VCB, 15% COMPLETE

7. QUARRY/BORROW PITS: NO CHANGE

8. GENERAL ENGR COMMENTS:

A. VCB PROJECTS:

- (1) TRENCHES AROUND PERIMETER, 36% COMPLETE
- (2) CONSTRUCTION OF 20 CONCRETE TIE DECKS (2ND INCREMENT OF 20), 15% COMPLETE, HOLD STATUS

(3) 8-12'x16' SLAB FOR CARBER PLANNING, 10% COMPLETE, HOLD STATUS

(4) PLACEMENT OF DIXIE CUPS AROUND PERIMETER, 5% COMPLETE

(5) LAND CLEARANCE, 24% COMPLETE

(6) 1-10'x24' BUNKER FOR IIT, 2% COMPLETE

(7) 1-10'x24' BUNKER FOR GROUND SURVEILLANCE, 2% COMPLETE

B. DHCB PROJECTS:

- (1) MOBILE CRANE FOR PERIMETER, CONTINUOUS
- (2) CONSTRUCTION OF 82 DIVE BUNKERS, 61% COMPLETE
- (3) PRECUT 120 FIGHTING BUNKERS, 3% COMPLETE
- (4) PHARMACY FOR "D" MED, 45% COMPLETE

LS-95

DIV ENGR

F

CONFIDENTIAL

CONFIDENTIAL**C. ECB PROJECTS:**

- (1) CONSTRUCTION OF 1 GENERATOR SHED FOR 4/12, 19% COMPLETE, TERMINATED
- (2) PNEUMATIC BUNKERS FOR 12TH MARINES, 10% COMPLETE

D. A-4 DUEL BLADE POSITION:

- (1) 2 DUEL BLADE TOWERS, HOLD STATUS

E. CUA VIST PROJECTS:

- (1) ROUTINE OPERATIONS OF CAMP MAINTENANCE, CONTINUOUS
- (2) 77 CONCRETE SLABS WITH STRONGBACK FRAMEWORK, BASKETBALL COURT, COMBINATION MOVIE SCREEN AND STAGE, 2-SHOWERS, 2-15' WATER TOWERS, 80% COMPLETE, HOLD STATUS

F. C-2 DUEL BLADE POSITION:

- (1) 2 DUEL BLADE TOWERS, HOLD STATUS

G. EVER UNIT COMMAND POSTS: NO CHANGE

DRAFTED BY

A. L. HOUSTON JR. MAJ.

RELEASED BY

R. C. EVANS LTCOL

DATE

10 JULY 1969

GP-4

15-96

CONFIDENTIAL

CONFIDENTIAL

JULY 1969

ATTN: ENGINEER ENGR CORP

TO: CG, III MAF

INFO: CG, THIRD MARDIV

CG, XXIV CORPS

C O N F I D E N T I A L

THIRD MARDIV XXIV CORPS AND III MAF FOR ENGR

SITREP/PRD 190: 061800H TO 091800H JULY 1969

NO JUL 1969

183

A. III MAF SPDLTR DTD 25FEB68 15/PAS/OVER 1000

1. BERRY INFORMATION: NO CHANGE

2. ENGINEER PERSONNEL: NO CHANGE

3. ENGINEER MAT'L/SUPPLY/EQUIP: NO CHANGE

4. ENGINEER DIFFICULTIES: NO CHANGE

COPY 2 OF 3 COPIES

5. WEATHER: CLEAR

6. LOC: NO CHANGE

~~COPIES OF COPY~~

A. ROADS: NO CHANGE

B. BRIDGES/CULVERTS DESTROYED: NO CHANGE

C. BRIDGES/CULVERTS INSTALLED: CONSTRUCTION OF A 60', CLASS 30, 2 LANE, PILE-BENT BRIDGE, AT VCB, 15% COMPLETE

7. QUARRY/BORROW PITS: NO CHANGE

8. GENERAL ENGR COMMENTS:

HAS BEEN SENT

A. VCB PROJECTS:

(1) CONSTRUCTION OF 3-10'x24' AND 1-24'x36' BUNKER, 100% COMPLETE

(2) TRENCHES AROUND PERIMETER, 36% COMPLETE

(3) CONSTRUCTION OF 1-30'x30' MAINTENANCE SHED FOR 11TH ENGR BN MOTOR TRANSPORT AND HEAVY EQUIPMENT SECTIONS, 35% COMPLETE, CANCELLED

(4) CONSTRUCTION OF 20 CONCRETE TENT DECKS (2ND INCREMENT OF 20), 15% COMPLETE

HOLD STATUS

EMR

[Handwritten signature]

442
092356Z

CONFIDENTIAL

CONFIDENTIAL

- (5) 8-12'x15' SLABS FOR CAREER PLANNING, 10% COMPLETE, HOLD STATUS
- (6) PLACEMENT OF DIXIE CUPS AROUND PERIMETER, 5% COMPLETE
- (7) LAND CLEARANCE, 22% COMPLETE
- (8) 1-10'x24' BUNKER FOR IFF, 22% COMPLETE
- (9) 1-10'x24' BUNKER FOR GROUND SURVEILLANCE, 2% COMPLETE

B. DHCE PROJECTS:

- (1) MOBILE CRANE FOR PERIMETER, CONTINUOUS
- (2) CONSTRUCTION OF 82 DIVE BUNKERS, 61% COMPLETE

C. CAN LO PROJECTS:

- (1) FLOW FIELDS FOR LOCAL POPULACE, CIVIL AFFAIRS, CANCELLED
- (2) REMOVAL OF 1-21.6' HIGH FLOATING BRIDGE, AT COORDINATES ED14860, 100% COMPLETE

D. LGB PROJECTS:

- (1) CONSTRUCTION OF 1 GENERATOR SHED FOR 4/12, 19% COMPLETE, HOLD STATUS
- (2) PERIOD BUNKERS FOR 12TH MARINES, 10% COMPLETE

E. A-1 DUEL BLADE POSITION:

- (1) 2 DUEL BLADE TOWERS, HOLD STATUS

F. CUA VIET PROJECTS:

- (1) ROUTINE OPERATIONS OF CAMP MAINTENANCE, CONTINUOUS
- (2) 77 CONCRETE SLABS WITH STRONBACK FRAMEWORK, BASKETBALL COURT, COMBINATION MOVIE SCREEN AND STAGE, 2-SHOWERS, 2-15' WATER TOWER, 80% COMPLETE, HOLD STATUS

G. C-2 DUEL BLADE POSITION:

- (1) 2 DUEL BLADE TOWERS, HOLD STATUS

9. ENGR UNIT COMMAND POSTS: NO CHANGE

DRAFTED BY

A. L. Houston Jr.

A. L. HOUSTON JR. MAJ.

RELEASED BY

R. C. Evans

R. C. EVANS LTJG

DATE

9 JULY 1969

GP-4

1411

CONFIDENTIAL

HAS BEEN SENT

8 JUL 1969

P 08005Z Z JULY 1969FROM: ELEMENTH ENGR BN
TO: CG. THIRD MARDIV

UNCLAS E F T O

TRACTORS, FULL TRACK, INVENTORY OF

A CG. THIRD MARDIV 031242 Z (C)

1. IAW REF A FOLLOWING INFO PROVIDED

<u>TYPE</u>	<u>MODEL</u>	<u>SER NO.</u>	<u>LOCATION</u>
TD-15	N 62	305947	11th ENGR BN
TD-15	N 62	305978	11th ENGR BN
TD-15	N 62	306015	11th ENGR BN
EIMCO M64	MC103	323125	11th ENGR BN
EIMCO M64	MC103	322951	3RD FSR
EIMCO M64	MC103	323123	11th ENGR BN
EIMCO M64	MC103	322942	11th ENGR BN
EIMCO M64	MC103	322974	11th ENGR BN
EIMCO M64	MC103	323138	11th ENGR BN
EIMCO M64	MC103	322932	3rd FSR
EIMCO M64	MC103	322960	CUA VIET
EIMCO M64	MC103	323054	3rd FSR
EIMCO M64	MC103	322827	11th ENGR BN
EIMCO M64	MC103	322931	VCB
EIMCO M64	MC103	323088	11th ENGR BN
EIMCO M64	MC103	323104	11th ENGR BN
EIMCO M64	MC103	323106	3rd FSR
EIMCO M64	MC103	323133	3rd FSR
EIMCO M64	MC103	322941	3rd FSR
EIMCO M64	MC103	323052	VCB
EIMCO M64	MC103	323047	VCB
EIMCO M64	MC103	322943	VCB
EIMCO M64	MC103	323074	VCB
EIMCO M64	MC103	322948	VCB
EIMCO M64	MC103	323139	11th ENGR BN
EIMCO M64	MC103	323103	11th ENGR BN
EIMCO M64	MC103	323090	11th ENGR BN
EIMCO M64	MC103	323128	CAM LO
EIMCO M64	MC103	323092	11th ENGR BN
EIMCO M64	MC103	323122	CAM LO
EIMCO M64	MC103	323046	11th ENGR BN
EIMCO M64	MC103	322962	11th ENGR BN
EIMCO M64	MC103	322961	11th ENGR BN
EIMCO M64	MC103	322972	11th ENGR BN
EIMCO M64	MC103	322956	11th ENGR BN

<u>TYPE</u>	<u>MODEL</u>	<u>SER NO.</u>	<u>LOCATION</u>
EIMCO M64	MC103	323120	11th ENGR BN
EIMCO M64	MC103	322928	11th ENGR BN
EIMCO M64	MC103	322850	11th ENGR BN
EIMCO M64	MC103	322983	11th ENGR BN
EIMCO M64	MC103	323078	11th ENGR BN

145

DRAFTER

RELEASED BY

DATE

A. L. Amidon
A. L. AMIDON MAJ.

R. C. Evans
R. C. EVANS LT.COL.

9 JULY 1969

1041

CONFIDENTIAL

JULY 1969

TO: BELLEVILLE ENGINE BN
TO: CG, III IAF
INFO: CG, THIRD IARDIV
CG, XXIV CORPS

161

CONFIDENTIAL

THIRD IARDIV XXIV CORPS AND III IAF FOR ENGR

SIEMME NO. 189: 071800H TO 081800H JULY 1969

A. III IAF SOLDIER DED 25JUN68 15/PAS/OVER 4000

1. IDENY INFORMATION: NO CHANGE

2. ENGINEER PERSONNEL: NO CHANGE

9 JUL 1969

3. ENGINEER MAT'L/SUPPLY/EQUIP: NO CHANGE

4. ENGINEER DEFICIENCIES: NO CHANGE

COPY 2 OF 2 COPIES

5. WEATHER: CLEAR

HAS BEEN SENT

6. LOC: NO CHANGE

A. ROADS: NO CHANGE

B. BRIDGES/CULVERTS DESTROYED: NO CHANGE

C. BRIDGES/CULVERTS INSTALLED: CONSTRUCTION OF A 60', CLASS 30, 2 LANE, REIN-STEEL BRIDGE, AT VCB, 15% COMPLETE

7. QUARRY/BORROW PITS: NO CHANGE

8. GENERAL ENGR COMPINES:

A. VCB PROJECTS:

(1) CONSTRUCTION OF 3-10'x24' AND 1-24'x36' BUNKER, 98% COMPLETE

(2) TRENCHES AROUND PERIMETER, 36% COMPLETE

(3) CONSTRUCTION OF 1-30'x30' MAINTENANCE SHED FOR LIGHT ENGR IN MOTOR TRANS. CRT AND HEAVY INFANTRY SECTIONS, 35% COMPLETE, HOLD STATUS

(4) CONSTRUCTION OF 20 CONCRETE WALK DECKS (2ND INCREMENT OF 20), 15% COMPLETE, HOLD STATUS

ENG R

082346Z

CONFIDENTIAL

CONFIDENTIAL

- (5) 8-12"x16" SLABS FOR CARBON PLANNING, 10% COMPLETE, HOLD STATUS
- (6) PLACEMENT OF DUCTS AROUND PERIMETER, 5% COMPLETE
- (7) 7TH BUNKER ELECTRICAL SYSTEM, 100% COMPLETE
- (8) LAND CLEARANCE, 20% COMPLETE

B. DIVE PROJECTS:

- (1) MOBILE CRANE FOR PERIMETER, CONTINUOUS
- (2) CONSTRUCTION OF 82 DIVE BUILDERS, 61% COMPLETE

C. CAN LO PROJECTS:

- (1) FLOW FIELDS FOR LOCAL POPULACE, CIVIL AFFAIRS, CONTINUOUS

D. EEB PROJECTS:

- (1) CONSTRUCT 1 GENERATOR STEEL FOR 4/12, 19% COMPLETE, HOLD STATUS
- (2) PRECAST BUILDERS FOR 12TH MARINES, 10% COMPLETE

E. A-4 DUEL BLADE POSITION:

- (1) 2 DUEL BLADE TOWERS, WORK HALTED

F. CVA VEEP PROJECTS:

- (1) ROUTINE OPERATIONS OF GEAR MAINTENANCE, CONTINUOUS
- (2) 77 CONCRETE SLABS WERE STRONGBACK FRAMEWORK, BASKETBALL COURT, COMBINATION MOVIE SCENE IN AND STAGE, 2-~~SECTIONS~~ 2-15' WATER TOWERS, 0% COMPLETE, HOLD STATUS

G. C-2 DUEL BLADE POSITION:

- (1) 2 DUEL BLADE TOWERS, WORK HALTED

9. ENGR UNIT COMMAND POSTS: NO CHANGE

DRAFTED BY

A. L. Houston Jr.

A. L. HOUSTON JR. MAJ.

RELEASED BY

R. C. Evans

R. C. EVANS LCOL.

DATE

8 JULY 1969

GP-4

1187

CONFIDENTIAL

CONFIDENTIAL

Z JULY 1969

CONFIDENTIAL
TO: CG, III MAF

INFO: CG, THIRD MARDIV

CG, XXIV CORPS

C O N F I D E N T I A L

THIRD MARDIV XXIV CORPS AND III MAF FOR ENGR

STATEP NO. 187: 051800H TO 061800H JULY 1969

A. III MAF SPIDER DED 25FEB68 15/PAS/OVER 4000

1. ENEMY INFORMATION: NO CHANGE

2. ENGINEER PERSONNEL: NO CHANGE

3. ENGINEER MAT'L/SUPPLY/EQUIP: NO CHANGE

4. ENGINEER DIFFICULTIES: NO CHANGE

5. WEATHER: CLEAR

6. LOG: NO CHANGE

A. ROADS: NO CHANGE

B. BRIDGES/CULVERTS DESTROYED: NO CHANGE

C. BRIDGES/CULVERTS INSTALLED: CONSTRUCTION OF A 60', CLASS 30, 2 LANE, PILE-BENT BRIDGE, AT VCB, 15% COMPLETE

D. QUARRY/BOROW PITS: NO CHANGE

8. GENERAL ENGR COLLECTS:

A. VCB PROJECTS:

(1) CONSTRUCTION OF 3-10'x24' AND 1-24'x36' BUNKER, 96% COMPLETE

(2) TRENCHES AROUND PERIMETER, 33% COMPLETE

(3) CONSTRUCTION OF 1-30'x30' MAINTENANCE SHED FOR LIGHT ENGR BN IDEFOR TRANSPORT AND HEAVY EQUIPMENT SECTIONS, 35% COMPLETE, HOLD STATUS

121

7 JUL 1969

HAS BEEN SENT

COPY 3 OF 3 COPIES

0872

ENG R

H

CONFIDENTIAL
CONFIDENTIAL

CONFIDENTIAL

4. CONSTRUCTION OF 20 CONCRETE TIE DECKS (2ND INCREMENT OF 20), 15% COMPLETE, HOLD STATUS

- (5) 8-12'x16' SLABS FOR CARRIER PLANNING, 10% COMPLETE, HOLD STATUS
- (6) PLACEMENT OF DICKIE CURS AROUND PERIMETER, 5% COMPLETE
- (7) 2ND BUNKER ELECTRICAL SYSTEM, 25% COMPLETE
- (8) LAND CLEARANCE, 15% COMPLETE

B. DIED PROJECTS:

- (1) MOBILE CRANE FOR PERIMETER, CONTINUOUS
- (2) CONSTRUCTION OF 82 DIESEL BUNKERS, 61% COMPLETE
- ~~(3) 2ND ENGR BY ATHLETIC FIELD, 65% COMPLETE, CANCELLED~~

C. CAN LO PROJECTS:

- (1) PLOW FIELDS FOR LOCAL POPULACE, CIVIL AFFAIRS, CONTINUOUS

D. ECB PROJECTS:

- (1) CONSTRUCT 1 GENERATOR SHED FOR 4/12, 19% COMPLETE, HOLD STATUS
- (2) REDECK 12TH MARINES GUN PADS, 100% COMPLETE

E. A-4 DUEL BLADE POSITION:

- (1) 2 DUEL BLADE TOWERS, WORK HALTED

F. GUA VIEH PROJECTS:

- (1) ROUTINE OPERATIONS OF CAMP INFIRMARY, CONTINUOUS
- (2) 77 CONCRETE SLABS WITH STRONGBACK FRAMEWORK, BASKETBALL COURT, COMBINATION MOVIE SCREEN AND STAGE, 2-SHOWERS, 2-15' WATER TOWERS, 80% COMPLETE, HOLD STATUS

G. C-2 DUEL BLADE POSITION:

- (1) 2 DUEL BLADE TOWERS, WORK HALTED

9. ENGR UNIT COMMAND POSTS: NO CHANGE

DRAFTED BY

A. L. Houston Jr.
A. L. HOUSTON JR., MAJ.

RELEASED BY

R. C. Evans
R. C. EVANS, MAJ. COL.

DATE

6 JULY 1969

GP-4

Ø872

CONFIDENTIAL

CONFIDENTIAL

0604502

2 JULY 1969

FM: ELEVENTH ENGR BN

TO: CG, III IAF


INFO: CG, THIRD MARDIV

CG, XXIV CORPS

C O N F I D E N T I A L

THIRD MARDIV XXIV CORPS AND III IAF FOR ENGR

SIERP NO. 186: 301800H JUNE TO 051800H JULY 1969



17 JUN 1969

A. III IAF SUDIER DED 25FEB68 15/PAS/OVER 4000

1. MREY INFORMATION: NO CHANGE

2. ENGINE R PANSCHILL: NO CHANGE

3. ENGINEER MAT'L/SUPPLY/BJUL: NO CHANGE

4. ENGINEER DIFFICULTIES: NO CHANGE

5. WEATHER: CLEAR

6. LOG: NO CHANGE

A. ROADS: CONSTRUCTION OF A PIONEER, SINGLE LAINE, CLASS 60, TO OUTPOST BIDDLE, 100% COMPLETE

B. BRIDGES/CULVERTS DESTROYED: NO CHANGE

C. BRIDGES/CULVERTS INSTALLED: CONSTRUCTION OF 60% CLASS 30, 2 LAINE, PILE-DRIVE BRIDGE AT VCB, 13% COMPLETE

7. QUARRY/BORROW PITS: NO CHANGE

8. GENERAL ENGR COMPRES:

COPY 3 OF 3 COPIES

A. VCB PROJECTS:

1. CONSTRUCTION OF 1-30'x30' AND 1-24'x36' BUNKER, 93% COMPLETE

2. PREPARATION OF 400'x600' LSA, 100% COMPLETE

3. TRENCHES AROUND BUNKER, 33% COMPLETE

4. CONSTRUCTION OF 1-30'x30' MAINTENANCE SILED FOR LIME ENGR BY MOTOR TRANSPORT AND HEAVY EQUIPMENT SECTIONS, 35% COMPLETE, HOLD STATUS

5. CONSTRUCTION OF 20 CONCRETE TRAIL DECKS (2ND INCREMENT)

CONFIDENTIAL

Emyle

CONFIDENTIAL

6. 8-12'x16' SLABS FOR CAMPER PLANNING, 10% COMPLETE. HOLD STATUS
7. PLACEMENT OF DITCH CUTS AROUND PERIMETER, 5% COMPLETE
8. TRENCH BUNKER ELECTRICAL SYSTEM, 25% COMPLETE
9. DIVE PROJECTS:
1. 1 MOBILE CRANE FOR PERIMETER, CONTINUOUS
2. CONSTRUCT 82 DIVE BUNKERS, 6% COMPLETE
3. IMPROVEMENT OF SECTOR III DEFENSE POSITION, 100% COMPLETE
4. 12TH INGR BN AMBUSH FIELD, 65% COMPLETE. HOLD STATUS
5. PRE-CUT 45 SINGLE AND 5 DOUBLE DIVE BUNKERS 100% COMPLETE
6. CONSTRUCTION OF 40'x30' WASH RACK WITH SPRAY BAR FOR REDEPLOYMENT UNITS, 100% COMPLETE
7. CAI LO PROJECTS:
1. FLOW FIELDS FOR LOCAL POPULACE, CIVIL AFFAIRS, CONTINUOUS
8. ECB PROJECTS:
1. CONSTRUCT 1 GENERATOR SHED FOR A/12, 15% COMPLETE. HOLD STATUS
2. REDOCK 12TH MAR GUN PADS, 25% COMPLETE
9. A-1 DUEL BLADE POSITION:
1. 2 DUEL BLADE TOWERS, WORK HALTED
10. GUA VIE PROJECTS:
1. ROUTINE OPERATIONS OF CAMP MAINTENANCE, CONTINUOUS
2. 77 CONCRETE SLABS WITH SPRINGBACK FRAMEWORK, BASKETBALL COURT, COMBINATION MOVIE SCREEN AND SEAT, 2-SHOULERS, 2-15' WATER TOWERS, 00% COMPLETE, HOLD STATUS
11. C-2 DUEL BLADE POSITION:
1. 2 DUEL BLADE TOWERS, WORK HALTED
9. ENGR. UNIT COMMAND POSTS: NO CHANGE

DRAFTED BY

A.L. HOUSCHON JR. MAJ.

RELEASED BY

R.C. EVANS IECOL

DATE

5 JULY 1969

GP-4

0736

CONFIDENTIAL

CONFIDENTIAL

0500142 7 JULY 1969

FM: ELEVENTH ENGR BN

TO: CG, III MAF

INFO: CG, THIRD MARDIV

CG, XXIV CORPS

5 JUL 1969

88

CONFIDENTIAL

THIRD MARDIV XXIV CORPS AND III MAF FOR ENGR

SITREP NO. 185: 031800H TO 041800H JULY 1969

A. III MAF SPDLR DTD 25FEB68 15/PAS/OVER 1,000

1. ENEMY INFORMATION: NO CHANGE

2. ENGINEER PERSONNEL: NO CHANGE

3. ENGINEER MAT'L/SUPPLY/EQUIP: NO CHANGE

4. ENGINEER DIFFICULTIES: NO CHANGE

5. WEATHER: CLEAR

6. LOC: NO CHANGE

a. ROADS: NO CHANGE

B. BRIDGES/CULVERTS DESTROYED: NO CHANGE

C. BRIDGES/CULVERTS INSTALLED: CONSTRUCTION OF A 60' CLASS 30, 2 LANE, PILE-BENT BRIDGE, AT VCB, 13% COMPLETE

7. QUARRY/BORROW PITS: NO CHANGE

8. GENERAL ENGR COMMENTS:

A. VCB PROJECTS:

(1) CONSTRUCTION OF 3-10'x24' AND 1-24'x36' BUNKER, 92% COMPLETE

(2) PREPARATION OF 400'x600' LSA, 100% COMPLETE

(4) TRENCHES AROUND PERIMETER, 3% COMPLETE

(5) CONSTRUCTION OF 1-30'x30' MAINTENANCE SHED FOR 11TH ENGR BN MOTOR TRANSPORT AND HEAVY EQUIPMENT SECTIONS, 35% COMPLETE, HOLD STATUS

HAS BEEN SENT

COPY 3 OF 3 PAGES

05-62

ENGR

CONFIDENTIAL

CONFIDENTIAL

(6) CONSTRUCTION OF 20 CONCRETE TRAP DECKS (2ND INCREMENT OF 20), 15% COMPLETE,

HOLD STATUS

(7) 8-12"x16" SLABS FOR CAREER PLANNING, 10% COMPLETE, HOLD STATUS

(8) PLACEMENT OF DIXIE CUPS AROUND PERIMETER, 5% COMPLETE

(9) TFM BUNKER ELECTRICAL SYSTEM, 25% COMPLETE

B. DHCE PROJECTS:

(1) MOBILE CRANE FOR PERIMETER, CONTINUOUS.

(2) CONSTRUCTION OF 82 DIVE BUNKERS, 61% COMPLETE

(3) 11TH ENGR BN ATHLETIC FIELD, 65% COMPLETE, HOLD STATUS

C. CAN LO PROJECTS:

(1) PLOW FIELDS FOR LOCAL POPULACE, CIVIL AFFAIRS, CONTINUOUS

D. ECB PROJECTS:

(1) CONSTRUCT 1 GENERATOR SHED FOR L/12, 19% COMPLETE, HOLD STATUS

(2) REDECK 12TH MARINES GUN PADS, 20% COMPLETE

E. A-4 DUEL BLADE POSITION:

(1) 2 DUEL BLADE TOWERS, WORK HALTED

F. CUA VIET PROJECTS:

(1) ROUTINE OPERATIONS OF CAMP MAINTENANCE, CONTINUOUS

(2) 77 CONCRETE SLABS WITH STRONGBACK FRAMEWORK, BASKETBALL COURT, COMBINATION

MOVIE SCREEN AND STAGE, 2-SHOWERS, 2-15' WATER TOWERS, 80% COMPLETE, HOLD STATUS

G. C-2 DUEL BLADE POSITION:

(1) 2 DUEL BLADE TOWERS, WORK HALTED

9. ENGR UNIT COMMAND POSTS: NO CHANGE

DRAFTED BY

A. L. HOUSTON JR. MAJ.

RELEASED BY

R. G. EVANS LTCOL

DATE

4 JULY 1969

GP-4

05-63

CONFIDENTIAL

CONFIDENTIAL

P 032340

Z JULY 1969

TO: CG, III MAF

(0002)

INFO: CG, THIRD MABIV

CG, XXIV CORPS

CONFIDENTIAL

58

THIRD MABIV XXIV CORPS AND III MAF FOR ENGR

SERVICE NO. 184: 021800Z JULY TO 031800Z JULY 1969

A. III MAF SOLDIER DED 25 FEB 15/PAL, OVER 4000

1. ENEMY INFORMATION: NO CHANGE

2. ENGINEER PERSONNEL: NO CHANGE

3. ENGINEER MAT'L/SUPPLY/EQUIP: NO CHANGE

4. ENGINEER DIFFICULTIES: NO CHANGE

5. WEATHER: CLEAR

6. LOC: NO CHANGE

A. ROADS: NO CHANGE

B. BRIDGES/CULVERTS DESTROYED: NO CHANGE

C. BRIDGES/CULVERTS INSTALLED: CONSTRUCTION OF A 60', CLASS 30, 2 LANE, PILE-SUPPORTED BRIDGE, AT VCB, 15% COMPLETE

7. QUARRY/BORROW PITS: NO CHANGE

8. GENERAL ENGR COMPLETS:

A. VCB PROJECTS:

1. CONSTRUCTION OF 3-10'x24' AND 1-24'x36' BUNKER, 90% COMPLETE

2. PREPARATION OF 400'x600' LSA, 99% COMPLETE

3. TRAILS AROUND PERIMETER, 33% COMPLETE,

4. CONSTRUCTION OF 1-30'x30' MAINTENANCE SHED FOR 117E ENGR BN HQ&R

TRANSPORT AND HEAVY EQUIPMENT SECTIONS, 35% COMPLETE, HOLD STATUS

HAS BEEN SENT

COPY 3 OF 3 COPIES

0440

ENGR

lt

CONFIDENTIAL

5 JUL 1969

URGENT

R 032342 Z JUNE 1969

FROM: ELEVENTH ENGR. BN.
TO: CG THIRD MAR. DIV.

59

UNCLAS E F T O

COMBAT LOSSES

A. DIVO 4400.16A

1. IAW REF A NEGATIVE RPT SUBMITTED.

DRAFTER

RELEASED BY

DATE

A.L. Amidon
A. L. AMIDON MAJ.

R.C. Evans
R. C. EVANS LT.COL.

3 JULY 1969

0439

6-4

[Signature]

CONFIDENTIAL

PC 22346

JULY 1969

FM: ELWENHIL BIRG INT

TO: CG, ILL MAP

INFO: CG, THIRD MARDIV

CG, XXIV CORPS

CONFIDENTIAL

THIRD MARDIV XXIV CORPS AND ILL MAP FOR LITER

SUBJECT NO. 183: 011800H TO 021800H JULY 1969

A. ILL MAP SPINER DED 25FEB66 15/PAS/OVER 4000

37

1. BULKY INFORMATION: NO CHANGE

2. ENGINEER PERSONNEL: NO CHANGE

3. ENGINEER MISC %/SUPPLY/EQUIP: NO CHANGE

4. ENGINEER DEFICIENCIES: NO CHANGE

3 JUL 1969

5. REPAIRS: CLEAR

6. LOG: NO CHANGE

COPY 3 OF 3 COPIES

A. ROADS: NO CHANGE

B. BRIDGES/CULVERTS DESTROYED: NO CHANGE

C. BRIDGES/CULVERTS DISABLED: CONSTRUCTION OF 60', CLASS 30, 2 LANE, PILE-DRIVE BRIDGE ON VCB, 10% COMPLETE

HAS BEEN SENT

7. QUARRY/DORROW PITS: NO CHANGE

8. GENERAL MISC CORPUS:

A. VCB PROMISES:

(1) CONSTRUCT 3-10'x24' AND 1-24'x36' BUNKER, 88% COMPLETE

(2) PREPARATION OF 400'x600' LSA, 99% COMPLETE

(3) TRENCHES AROUND PERIMETER, 55% COMPLETE

(4) CONSTRUCTION OF 1-30'x30' MAINTENANCE SHELTER FOR LITER BY MOTOR TRANSPORT AND HEAVY BATTERY SECTIONS, 35% COMPLETE, HOLD STATUS

PNGR

CONFIDENTIAL

CONFIDENTIAL

(5) CONSTRUCTION OF 20 CONCRETE PIPE DUMPS (2ND INCREMENT OF 20), 15% COMPLETE, HOLD STATUS

(6) 3-12-215: SLABS FOR CARRIER PLANNING, 10% COMPLETE, HOLD STATUS

(7) PLACEMENT OF DUCTS CUPS AROUND PERIMETER, 5% COMPLETE

B. LINED PROJECTS:

(1) 1 LINEAR GRADE FOR FURNITURE, CONTINUOUS

(2) CONSTRUCT OR DEMO DUMPS, 60% COMPLETE

(3) 1 LINEAR BT ATLANTIC FIELD, 10% COMPLETE, HOLD STATUS

C. GAINO PROJECTS:

(1) FLOW FIELDS FOR LOCAL POPULACE, CIVIL AFFAIRS, CONTINUOUS

D. LCB PROJECTS:

(1) CONSTRUCT 1 GENERATOR SILEN FOR 4/12, 19% COMPLETE, HOLD STATUS

H. A-4 DUAL BLADE POSITION:

(1) 2 DUAL BLADE TOWERS, WORK HALTED

F. CVA VIBR PROJECTS:

(1) ROUTINE OPERATIONS OF CAMP MAINTENANCE, CONTINUOUS

(2) 77 CONCRETE SLABS WITH SERRATED BACK BRACING, BASKETBALL COURT, COMBINATION MOVIE SCREEN AND SEAT, 2 SHOWERS, 2-15+ WATER TOWERS, 60% COMPLETE, HOLD STATUS

G. C-2 DUAL BLADE POSITION:

(1) 2 DUAL BLADE TOWERS, WORK HALTED

9. HIGH WIRE COMMAND FORMS: NO CHANGE

DRAWN BY

A. L. Houston Jr.
A. L. HOUSTON JR. MAJ.

RELEASED BY

R. C. Evans
R. C. EVANS LTCOL

DATE

UNCLASSIFIED 2 JULY 1969

GP-4

CONFIDENTIAL

CONFIDENTIAL

2 JUL 1969

FM: ELEVENTH ENGR BN
TO: CG, III MAF
INFO: CG, THIRD MARDIV
CG, XXIV CORPS

49

THIRD MARDIV XXIV CORPS AND III MAF FOR ENGR

SITREP NO. 182: 301800H JUNE TO 011800H JULY 1969

A. III MAF SPDLTR DTD 25 FEB 68 15/PAS/OVER 1000

- 1. ENEMY INFORMATION: NO CHANGE
- 2. ENGINEER PERSONNEL: NO CHANGE
- 3. ENGINEER MAT'L/SUPPLY/EQUIP: NO CHANGE
- 4. ENGINEER DIFFICULTIES: NO CHANGE
- 5. WEATHER: RAINING
- 6. LOG: NO CHANGE
- A. ROADS: NO CHANGE
- B. BRIDGES/CULVERTS DESTROYED: NO CHANGE

HAS BEEN SENT

C. BRIDGES/CULVERTS INSTALLED: CONSTRUCTION OF A 60', CLASS 30, 2 LANE, PILE-BENT BRIDGE, AT VCB, 10%³ COMPLETE

7. QUARRY/BORROW PITS: NO CHANGE

12 JUL 1969

8. GENERAL ENGR COMMENTS:

COPY 2 OF 3 COPIES

A. VCB PROJECTS:

(1) CONSTRUCTION OF A PIONEER, SINGLE LANE, CLASS 60 ROAD TO FSB BIDDLE, 10% COMPLETE

(2) CONSTRUCTION OF 3-10'x24' AND 1-24'x36' BUNKER, 75% COMPLETE

(3) PREPARATION OF 400'x600' LSA, 99%¹⁰⁰ COMPLETE

DIV ENGR

DECLASSIFIED

CONFIDENTIAL

(5) CONSTRUCTION OF 12'x30' MAINTENANCE SHED FOR 11TH ENGR BN FOR TRANSPORT AND

CONFIDENTIAL

35% COMPLETE, HOLD STATUS

(6) CONSTRUCTION OF 20 CONCRETE TEST DECKS (2ND ELEMENT OF 20), 15% COMPLETE,
HOLD STATUS

(7) 8-12'x16' SLABS FOR CAREER PLANNING, 10% COMPLETE, HOLD STATUS

(8) PLACEMENT OF DIXIE CUPS AROUND PERIMETER, 5% COMPLETE
11TH BUNKER ELECTRICAL SYSTEM, 25% COMPLETE

B. INCB PROJECTS:

(1) MOBILE CRANE FOR PERIMETER, CONTINUOUS,

(2) CONSTRUCTION OF 82 DIVE BUNKERS, 60% COMPLETE

(3) 11TH ENGR BN ATHLETIC FIELD, 6% COMPLETE, HOLD STATUS

(4) PRE-CUT 45 SINGLE AND 5 DOUBLE DIVE BUNKERS, 94% COMPLETE

(5) CONSTRUCTION OF 40'x80' WASH RACK WITH SPRAY BAR FOR REDEPLOYMENT UNITS, 100%
COMPLETE

C. CAM LO PROJECTS:

(1) PLOW FIELDS FOR LOCAL POPULACE, CIVIL AFFAIRS, CONTINUOUS

D. ECB PROJECTS:

(1) CONSTRUCT 1 GENERATOR SHED FOR 4/12, 19% COMPLETE, HOLD STATUS

(2) REPAIR 12'x12' MAB SUN ROOM, 20% COMPLETE

E. A-4 DUEL BLADE POSITION:

(1) 2 DUEL BLADE TOWERS, WORK HALTED

F. CUA VIET PROJECTS:

(1) ROUTINE OPERATIONS OF CAMP MAINTENANCE, CONTINUOUS

(2) 77 CONCRETE SLABS WITH STRONGBACK FRAMEWORK, BASKETBALL COURT, COMBINATION
MOVIE SCREEN AND STAGE, 2-SHOWERS, 2-15' WATER TOWERS, 80% COMPLETE, HOLD STATUS

G. C-2 DUEL BLADE POSITION:

(1) 2 DUEL BLADE TOWERS, WORK HALTED

9. ENGR UNIT COMMAND POSTS: NO CHANGE

DRAFTED BY

A. L. HOUSTON JR. MAJ.

GP-4

CCN: 8120

RELEASED BY

R. C. EVANS LTCOL

DATE

3 JULY 1969

DECLASSIFIED

CONFIDENTIAL

CONFIDENTIAL

P 282374

2 JULY 1969

FM: ELASVEITH ENGR BN

TO: CG, III MAF

INFO: CG, THIRD MARDIV

CG, XXIV CORPS

29 JUL 1969

518

C O N F I D E N T I A L

THIRD MARDIV XXIV CORPS AND III MAF FOR ENGR

SITREP NO. 209: 271800H TO 281800H JULY 1969

A. III MAF SPECIAL OPD 25FEB68 15/PAS/OVER 4000

1. ENERGY INFORMATION: NO CHANGE

2. ENGINEER PERSONNEL: NO CHANGE

3. ENGINEER MAT'L/SUPPLY/EQUIP: NO CHANGE

4. ENGINEER DIFFICULTIES: NO CHANGE

5. WEATHER: CLOUDY

6. LOC: NO CHANGE

HAS BEEN SENT

A. ROADS: NO CHANGE

B. BRIDGES/CULVERTS DESTROYED: NO CHANGE

C. BRIDGES/CULVERTS INSTALLED: CONSTRUCTION OF A 60', CLASS 30, 2 LANE, PILE-BRIDGE, AT YCB, 15% COMPLETE.

7. ~~CHUNKY~~/BORROW PITS: NO CHANGE

8. GENERAL ENGR COMMENTS:

COPY 3 OF 3 COPIES

A. VGB PROJECTS:

(1) TRENCHING AROUND PERIMETER, 50% COMPLETE

(2) PLACEMENT OF DIXIE CUPS AROUND PERIMETER, 5% COMPLETE

(3) LAND CLEARANCE AROUND PERIMETER, 50% COMPLETE

ENGR

CONFIDENTIAL

CONFIDENTIAL

B. DMCB PROJECTS:

- (1) MOBILE CRANE FOR PERIMETER, CONTINUOUS
- (2) CONSTRUCTION OF 82 DIVD BUNKERS, ^{69%}~~63%~~ COMPLETE
- (3) PRECUT 120 FIGHTING BUNKERS, 39% COMPLETE
- ~~(4)~~ CONSTRUCT 3 BUNKERS FOR TRANSPORT CENTER, ^{100%}~~60%~~ COMPLETE

518

C. CVA VIET PROJECTS:

- (1) ROUTINE OPERATION OF CAMP LAURENCE, CONTINUOUS

D. GIA LE PROJECTS:

- ~~(2)~~ REPAIRING OF M4T6 RAFT AT COMBINED YD242612, ^{100%}~~85%~~ COMPLETE
- 9. ENGR UNIT COMMAND POSTS: NO CHANGE

DRAFTED BY CCN 4121
A. L. Houston Jr.
 A. L. HOUSTON JR. MAJ.

RELEASED BY
R. C. Evans
 R. C. EVANS LTCOL

DATE
 28 JULY 1969

GP

CONFIDENTIAL

2 27044

2 JULY 1969

CONFIDENTIAL

TO: CG, III MAF

INFO: CG, THIRD MARDIV

CG, XXIV CORPS

CONFIDENTIAL

THIRD MARDIV XXIV CORPS AND III MAF FOR ENGR

SERIES NO. 207: 191800H TO 261800H JULY 1969

A. III MAF SPENDER DTD 25 FEB 68 15/PAS/OVER 4000

1. BERTY INFORMATION: NO CHANGE

2. ENGINEER PERSONNEL: NO CHANGE

3. ENGINEER MAT'L/SUPPLY/EQUIP: NO CHANGE

4. ENGINEER DIFFICULTIES: NO CHANGE

5. WEATHER: PARTLY CLOUDY

6. LOC: NO CHANGE

A. ROADS: NO CHANGE

B. BRIDGES/CULVERTS DESTROYED: NO CHANGE

C. BRIDGES/CULVERTS INSTALLED: CONSTRUCTION OF A 60', CLASS 30, 2 LANE, PILE-BENT BRIDGE, AT VCB, 15% COMPLETE, CONSTRUCTION HALTED AWAITING III MAF APPROVAL OF MATERIAL RELEASE.

7. QUARRY/DORRON PITS: NO CHANGE

3. GENERAL ENGR COMMENTS:

A. VCB PROJECTS:

(1) TRENCHES AROUND PERIMETER, 50% COMPLETE

(2) PLACEMENT OF DIXIE CURBS AROUND PERIMETER, 5% COMPLETE

(3) LAND CLEARANCE, 50% COMPLETE

B. DICR PROJECTS:

(1) MOBILE CRANE FOR PERIMETER, CONTINUOUS

4812

JUL 1969

HAS BEEN SENT

COPY 2 OF 3

3895

DIV EN9

CONFIDENTIAL

CONFIDENTIAL

- (2) CONSTRUCTION OF 82 NIVE BUILDINGS, 83% COMPLETE
- (3) PREPARE 120 FIGHTING BUILDINGS, 39% COMPLETE
- (4) PREPARE 6-14'x24' AND 1-8'x8' BUILDINGS FOR MSG RUSSELL, 90% COMPLETE

4801

C. GYMNASIUM PROJECTS:

- (1) ROUTINE OPERATION OF CAMP MAINTENANCE, CONTINUOUS

D. GYMNASIUM PROJECTS:

- (1) REPAIRING OF M456 RAFF AT COORDINATES YD242612, 80% COMPLETE
- (2) 4 RAFFS, CLASS 60 RAFF AT COORDINATES YD768223, 100% COMPLETE
- (3) 2 RAFFS, CLASS 30, AT COORDINATES YD768223, 100% COMPLETE

E. REPAIR AND MAINTENANCE PROJECTS: NO CHANGE

DRAFTED BY

A. L. Robertson
 A. L. ROBERTSON JR., MAJ.

RELEASED BY

R. C. Evans
 R. C. EVANS LTJCOL

DATE

26 JULY 1969

GP-4

CONFIDENTIAL

CONFIDENTIALP 272320 Z JULY 1969

FM: ELEVENTH ENGINE BN

TO: CG, III MAF

INFO: CG, THIRD MARDIV

CG, XXIV CORPS

C O N F I D E N T I A L

THIRD MARDIV XXIV CORPS AND III MAF FOR ENGINE

SITREP NO. 208; 261800H TO 271800H JULY 1969

A. III MAF SPDLR DTD 25 FEB 68 15/PAS/OVER 4000

1. EARLY INFORMATION: NO CHANGE
2. ENGINEER PERSONNEL: NO CHANGE
3. ENGINEER MAT'L/SUPPLY/EQUIP: NO CHANGE
4. ENGINEER DIFFICULTIES: NO CHANGE
5. WEATHER: CLEAR
6. LOC: NO CHANGE
- A. ROADS: NO CHANGE

B. BRIDGES/CULVERTS DESTROYED: NO CHANGE

C. BRIDGES/CULVERTS INSTALLED: CONSTRUCTION OF A 60', CLASS 30, 2 LANE, PILE
BENT BRIDGE, AT VCB, 15% COMPLETE. CONSTRUCTION HALTED AWAITING III MAF APPROVAL
OF MATERIAL RELEASE.

7. QUARRY/BORROW PITS: NO CHANGE

8. GENERAL ENGINE COMMENTS:

A. VCB PROJECTS:

- (1) TRAILS AROUND PERIMETER, 50% COMPLETE
- (2) PLACEMENT OF DIXIE CUPS AROUND PERIMETER, 7% COMPLETE

HAS BEEN SENTCOPY 3 OF 3 COPIES

ENGR

Okun

CONFIDENTIAL

CONFIDENTIAL

50% COMPLETE

B. DECB PROJECTS:

- (1) MOBILE CRANE FOR PERIMETER, CONTINUOUS
- (2) CONSTRUCTION OF 82 DIVE BUNKERS, 63% COMPLETE
- (3) PRECUT 120 FIGHTING BUNKERS, 39% COMPLETE
- (4) PRECUT 6-10'x24' AND 1-8'x8' BUNKERS FOR JCB USE, 100% COMPLETE

C. CUA VIET PROJECTS:

- (1) ROUTINE OPERATION OF CAMP MAINTENANCE, CONTINUOUS

D. GIA LE PROJECTS:

- (1) REPAIRING OF M4T6 RAFT AT COORDINATES YD242612, ⁸⁵31% COMPLETE

9. ENGINEER UNIT COMMAND POSTS: NO CHANGE

DRAFTED BY CCN 3951

RELEASED BY

DEMO

A. L. Houston Jr.

R. C. Evans

A. L. HOUSTON JR. MAJ.

R. C. EVANS LTCOL

27 JULY 1969

GP-4

CONFIDENTIAL

2577 22 4 JULY 1969

CONFIDENTIAL

INFO: CG, THIRD MARIY

CG, XXIV CORPS

C O N F I D E N T I A L

THIRD MARIY XXIV CORPS AND III MAF FOR ENGR

SETRED NO. 206: 241800H 20 251800H JULY 1969

A. III MAF SPDLER DED 25FEB68 15/PAS/OVER 4000

- 1. BREVET INFORMATION: NO CHANGE
- 2. ENGINEER PERSONNEL: NO CHANGE
- 3. ENGINEER MAT'L/SUPPLY/EQUIP: NO CHANGE
- 4. ENGINEER DIFFICULTIES: NO CHANGE
- 5. WEATHER: CLEAR
- 6. LOG: NO CHANGE
- A. ROADS: NO CHANGE

26 JUL 1969

B. BRIDGES/CULVERTS DESTROYED: NO CHANGE

C. BRIDGES/CULVERTS INSTALLED: CONSTRUCTION OF A 60', CLASS 30, 2 LANE, PILE-BENT BRIDGE, AT VCB, 15% COMPLETE, CONSTRUCTION HALTED AWAITING III MAF APPROVAL OF MATERIAL RELEASE.

7. QUARRY/BORROW PITS: NO CHANGE

8. GENERAL ENGR COMMENTS:

HAS BEEN SENT

A. VCB PROJECTS:

- (1) TRENCHES AROUND PERIMETER, 50% COMPLETE
- (2) PLACEMENT OF DIXIE CUPS AROUND PERIMETER, 5% COMPLETE
- (3) LAND CLEARANCE, 50% COMPLETE

COPY 3 OF 3 COPIES

B. DICE PROJECTS:

- (1) MOBILE GRADE FOR PERIMETER, CONTINUOUS

ENGR

CONFIDENTIAL

CONFIDENTIAL

- (2) CONSTRUCTION OF 82 DIVE BUNKERS, 63% COMPLETE
- (3) PRECUT 120 FIGHTING BUNKERS, 39% COMPLETE
- (4) PRECUT 6-10'x24" AND 1-8'x8" BUNKERS FOR FSB RUSSELL, ^{100%} 50% COMPLETE

G. CUA VIET PROJECTS:

- (1) ROUTINE OPERATION OF CAMP MAINTENANCE, CONTINUOUS

D. GIA LE PROJECTS:

- (1) REPAIRING OF 11416 HAFT AT COORDINATES ^{71%} XD242612, 50% COMPLETE

9. ENHANCE UNIT COMMAND POSTS: NO CHANGE

DRAFTED BY

CCN 371A

RELEASED BY

DATE

A. L. Houston Jr.

A. L. HOUSTON JR. MAJ.

R. C. Evans

R. C. EVANS LTCOL

23 JULY 1969

GP-4

CONFIDENTIAL

CONFIDENTIAL

Z JULY 1969

TO: CG, III MAF

INFO: CG, THIRD MARDIV

CG, XXIV CORPS

C O N F I D E N T I A L

THIRD MARDIV XXIV CORPS AND III MAF FOR ENGR

SITEREP NO. 205: 231800H TO 241800H JULY 1969

A. III MAF SPDLR DTD 25FEB68 15/PAS/OVER 4000

1. BREWERY INFORMATION: NO CHANGE

2. ENGINEER PERSONNEL: NO CHANGE

3. ENGINEER MAT'L/SUPPLY/EQUIP: NO CHANGE

4. ENGINEER DIFFICULTIES: NO CHANGE

5. WEATHER: PARTLY CLOUDY

6. LOC: NO CHANGE

25 JUL 1969

A. ROADS: NO CHANGE

B. BRIDGES/CULVERTS DESTROYED: NO CHANGE

C. BRIDGES/CULVERTS INSTALLED: CONSTRUCTION OF A 60', CLASS 30, 2 LANE, PILE-BENT BRIDGE, AT VCB, 15% COMPLETE. CONSTRUCTION HALTED AWAITING III MAF APPROVAL OF MATERIAL RELEASE.

7. QUARRY/BORROW PITS: NO CHANGE

8. GENERAL ENGR COMMENTS:

HAS BEEN SENTA. VCB PROJECTS:

(1) TRENCHES AROUND PERIMETER, 50% COMPLETE

(2) PLACEMENT OF DIXIE CUPS AROUND PERIMETER, 5% COMPLETE

(3) LAND CLEARANCE, 50% COMPLETE

COPY 3 OF 3 COPIESB. DECB PROJECTS:

(1) MOBILE CRANE FOR PERIMETER, CONTINUOUS

ENGR

OKM
CONFIDENTIAL

CONFIDENTIAL

(2) CONSTRUCTION OF 82 DIVE BUNKERS, 63% COMPLETE

(3) PRECUT 120 FIGHTING BUNKERS, 39% COMPLETE

C. GUA VIET PROJECTS:

(1) ROUTINE OPERATIONS OF CAMP MAINTENANCE, CONTINUOUS

D. GIA LE PROJECTS:

(1) REPAIRING OF M416 RAFT AT COORDINATES YD242612, 10% COMPLETE

9. ENGR UNIT COMMAND POSTS: NO CHANGE

DRAFTED BY

CCN 3569

RELEASED BY

DATE

A. L. Houston Jr.
A. L. HOUSTON JR. MAJ.

R. C. Evans
R. C. EVANS LTCOL

24 JULY 1969

GP-4

CONFIDENTIAL

CONFIDENTIAL

JULY 1969

TO: ELEVENTH ENGR BN

TO: CG, III MAF

INFO: CG, THIRD MARDIV

CG, XXIV CORPS

CONFIDENTIAL

THIRD MARDIV XXIV CORPS AND III MAF FOR ENGR

SITREP NO. 204: 221800H TO 231800H JULY 1969

A. III MAF SPDLR DTD 25FEB68 15/PAS/OVER 4000

- 1. ENEMY INFORMATION: NO CHANGE
- 2. ENGINEER PERSONNEL: NO CHANGE
- 3. ENGINEER MAT'L/SUPPLY/EQUIP: NO CHANGE
- 4. ENGINEER DIFFICULTIES: NO CHANGE

5. WEATHER: RAINING

6. LOC: NO CHANGE

B. ROADS: NO CHANGE

1. BRIDGES/CULVERTS DESTROYED: NO CHANGE

C. BRIDGES/CULVERTS INSTALLED: CONSTRUCTION OF A 60', CLASS 30, 2 LANE, PILE-BENT DRIVE, AT VCB, 15% COMPLETE. CONSTRUCTION HALTED AWAITING III MAF APPROVAL OF MATERIAL RELEASE.

7. QUARRY/BORROW PITS: NO CHANGE

8. GENERAL ENGR COMMENTS:

A. VCB PROJECTS:

- (1) TRENCHES AROUND PERIMETER, 50% COMPLETE
- (2) PLACEMENT OF DIXIE CUPS AROUND PERIMETER, 5% COMPLETE
- (3) LAND CLEARANCE, 50% COMPLETE

B. DHCB PROJECTS:

- (1) MOBILE CRANE FOR PERIMETER, CONTINUOUS

428

24 JUL 1969

HAS BEEN SENT

COPY 3 OF 3 COPIES

2322587 ENGR

CONFIDENTIAL

CONFIDENTIAL

CONFIDENTIAL

Z JULY 1969

FM: ELEVENTH ENGR BN
 TO: CG, III MAF
 INFO: CG, THIRD MARDIV
 CG, XXIV CORPS

411

C O N F I D E N T I A L

THIRD MARDIV XXIV CORPS AND III MAF FOR ENGR

SITREP NO. 203: 211800H TO 221800H JULY 1969

A. III MAF SPDLTR DTD 25FEB68 15/PAS/OVER 4000

1. ENEMY INFORMATION: NO CHANGE
2. ENGINEER PERSONNEL: NO CHANGE
3. ENGINEER MAT'L/SUPPLY/EQUIP: NO CHANGE
4. ENGINEER DIFFICULTIES: NO CHANGE
5. WEATHER: RAINING
6. LOC: NO CHANGE
- A. ROADS: NO CHANGE

23 JUL 1969

B. BRIDGES/CULVERTS DESTROYED: NO CHANGE

C. BRIDGES/CULVERTS INSTALLED: CONSTRUCTION OF A 60', CLASS 30, 2 LANE, PILE-BENT
 BRIDGE, AT VCB, 15% COMPLETE. CONSTRUCTION HALTED AWAITING III MAF APPROVAL OF
 MATERIAL RELEASE.

7. QUARRY/BORROW PITS: NO CHANGE

8. GENERAL ENGR COMMENTS:

HAS BEEN SENTA. VCB PROJECTS:

- (1) TRENCHES AROUND PERIMETER, 50% COMPLETE
- (2) PLACEMENT OF DIXIE CUPS AROUND PERIMETER, 5% COMPLETE
- (3) LAND CLEARANCE, 50% COMPLETE

COPY 3 OF 3 COPIESB. DICE PROJECTS:

- (1) MOBILE CRANE FOR PERIMETER, CONTINUOUS

222350 ENGR

CONFIDENTIAL

CONFIDENTIAL

(2) CONSTRUCTION OF 82 DIVE BUNKERS, 63% COMPLETE

(3) PRECUT 120 FIGHTING BUNKERS, 39% COMPLETE

C. SUA VIET PROJECTS:

(1) ROUTINE OPERATIONS OF CAMP MAINTENANCE, CONTINUOUS

9. ENGR UNIT COMMAND POSTS: NO CHANGE

DRAFTED BY

RELEASED BY

DATE

A. L. Houston Jr.
A. L. HOUSTON JR., MAJ.

R. C. Evans
R. C. EVANS LTCOL

22 JULY 1969

GP-4

CEN 3294

CONFIDENTIAL

CONFIDENTIAL

2 214/33 2 JULY 1969

BY: ELIZABETH BRIGER BN
 TO: CG, III MAF
 INFO: CG, THIRD MARDIV
 CG, XXIV CORPS

22 JUL 1969

387

C O N F I D E N T I A L

HAS BEEN SENT

THIRD MARDIV XXIV CORPS AND III MAF FOR INFO

SIGNUP NO. 201: 191800H TO 201800H JULY 1969

A. III MAF SPDLTR DED 25FEB68 15/PAS/OVER 4000

1. BATTLE INFORMATION: NO CHANGE

2. ENGINEER PERSONNEL: NO CHANGE

3. ENGINEER MAP'L/SUPPLY/EQUIP: NO CHANGE

4. ENGINEER DIFFICULTIES: NO CHANGE

5. WEATHER: CLEAR

6. LOG: NO CHANGE

COPY 3 OF 3

A. ROADS: NO CHANGE

B. BRIDGES/CULVERTS DESTROYED: NO CHANGE

C. BRIDGES/CULVERTS INSTALLED: CONSTRUCTION OF A 60', CLASS 30, 2 LANE, PILE-BENT
 BRIDGE, AT VGB, 15% COMPLETE. CONSTRUCTION HALTED AWAITING III MAF APPROVAL OF
 MATERIAL RELEASE.

7. QUARRY/DORROW PITS: NO CHANGE

8. GENERAL ENGR COMMENTS:

A. VGB PROJECTS:

(1) TRENCHES AROUND PERIMETER, 46% COMPLETE

(2) PLACEMENT OF DIXIE CUPS AROUND PERIMETER, 5% COMPLETE

(3) LAND CLEARANCE, 50% COMPLETE

ENGR

CONFIDENTIAL

CONFIDENTIALB. DMB PROJECTS:

- (1) MOBILE CRANE FOR PERIMETER, CONTINUOUS
- (2) CONSTRUCTION OF 82 LIVE BUNKERS, 63% COMPLETE
- (3) PREPARE 120 FIGHTING BUNKERS, 34% COMPLETE

C. CAM LO PROJECTS:

- (1) DEMOLITION OF FRENCH BRIDGE AT COORDINATES YD148605, 90% COMPLETE

D. CUA VEET PROJECTS:

- (1) ROUTINE OPERATIONS OF CAMP MAINTENANCE, CONTINUOUS

E. GIA HE PROJECTS:

- (1) 4 FLOAT, CLASS 60, RAFT AT COORDINATES YD768223, 99% COMPLETE
- (2) 2 RAFTS, CLASS 30, AT COORDINATES YD768223, 40% COMPLETE

9. BTGR UNIT COMMAND POSTS: NO CHANGE

DRAFTED BY

A. L. Houston Jr.
A. L. HOUSTON JR. MAJ.

RELEASED BY

R. C. Evans
R. C. EVANS LTCOL

DATE

20 JULY 1969

GP-4

3007

CONFIDENTIAL

CONFIDENTIAL

Z JULY 1969

NO: CG, III MAF

INFO: CG, THIRD MARDIV

22 JUL 1969

CG, XXIV CORPS

398

CONFIDENTIAL

THIRD MARDIV XXIV CORPS AND III MAF FOR ENGR

SITREP NO: 202: 201800H TO 211800H JULY 1969

A. III MAF SPDLTR DTD 25 FEB 68 15/PAS/OVER 4000

1. ENERGY INFORMATION: NO CHANGE

2. ENGINEER PERSONNEL: NO CHANGE

3. ENGINEER MAT'L/SUPPLY/EQUIP: NO CHANGE

4. ENGINEER DIFFICULTIES: NO CHANGE

5. WEATHER: CLEAR ~~GOOD~~ / RAIN

6. LOC: NO CHANGE

A. ROADS: NO CHANGE

B. BRIDGES/CULVERTS DESTROYED: NO CHANGE

C. BRIDGES/CULVERTS INSTALLED: CONSTRUCTION OF A 60', CLASS 30, 2 LANE, PILE-BENT
BRIDGE, AT VCB, 15% COMPLETE. CONSTRUCTION HALTED AWAITING III MAF APPROVAL OF
MATERIAL RELEASE.

7. QUARRY/BORROW PITS: NO CHANGE

8. GENERAL ENGR COMMENTS:

A. VCB PROJECTS:

(1) TRENCHES AROUND PERIMETER, ^{50%} 46% COMPLETE

(2) PLACEMENT OF DIXIE CUPS AROUND PERIMETER, 5% COMPLETE

(3) LAND CLEARANCE, 50% COMPLETE

B. DICB PROJECTS:

(1) MOBILE CRANE FOR PERIMETER, CONTINUOUS

COPY 3 OF 3
22 0008

ENGR

CONFIDENTIAL

CONFIDENTIAL

(2) CONSTRUCTION OF 82 DIVE BUNKERS, 63% COMPLETE

(3) PRECUT 120 FIGHTING BUNKERS, ^{37%}~~57%~~ COMPLETE

C. CAM LO PROJECTS:

(1) ~~DESTRUCTION OF FRENCH BRIDGE AT COORDINATES YD148605, 100% COMPLETE~~

D. CUA VIET PROJECTS:

(1) ROUTINE OPERATION OF CAMP MAINTENANCE, CONTINUOUS

E. GIA LE PROJECTS:

(1) ~~4 FLOAT, CLASS 60, RAFT AT COORDINATES YD768223, 100% COMPLETE~~

(2) ~~2 RAFTS, CLASS 30, AT COORDINATES YD768223, 100% COMPLETE~~

9. INGR UNIT COMBINED POSTS: NO CHANGE

DRAFTED BY

RELEASED BY

DATE

A. L. Houston Jr.
A. L. HOUSTON JR. MAJ.

R. C. Evans
R. C. EVANS LTCOL

21 JULY 1969

GP-*af*

3155

CONFIDENTIAL

CONFIDENTIALP 200440 Z JULY 1969

FM: ELEVENTH ENGR BN

TO: CG, III MAF

INFO: CG, THIRD MARDIV

CG, XXIV CORPS

C O N F I D E N T I A L

THIRD MARDIV XXIV CORPS AND III MAF FOR ENGR

SITEREP NO. 200: 121800H TO 191800H JULY 1969

A. III MAF SPDLER DTD 25 FEB 68 15/PAS/OVER 4000

21 JUL 1969

1. ~~ENEMY~~ INFORMATION: NO CHANGE

2. ENGINEER PERSONNEL: BATTALION (-) MINUS TWO (2) LETTER COMPANIES

3. ENGINEER MAT'L/SUPPLY/EQUIP: NO CHANGE

4. ENGINEER DIFFICULTIES: NO CHANGE

5. WEATHER: CLEAR

6. LOC: NO CHANGE

HAS BEEN SENT

A. ROADS: NO CHANGE

B. BRIDGES/CULVERTS DESTROYED: NO CHANGE

C. BRIDGES/CULVERTS INSTALLED: CONSTRUCTION OF A 60', CLASS 30, 2 LANE, PILE-BENT BRIDGE, AT VCB, 15% COMPLETE. CONSTRUCTION HALTED AWAITING III MAF APPROVAL OF MATERIAL RELEASE.

7. QUARRY/BORROW PITS: NO CHANGE

8. GENERAL ENGR COMMENTS: COPY 3 OF 3 COPIESA. VCB PROJECTS:

(1) TRENCHES AROUND PERIMETER, 50% COMPLETE

(2) 8-12'x16' SLABS FOR CAREER PLANNING, 10% COMPLETE, TERMINATED

(3) PLACEMENT OF DIXIE CUPS AROUND PERIMETER, 5% COMPLETE

(4) LAND CLEARANCE, 46% COMPLETE

CONFIDENTIAL

CONFIDENTIAL

- (5) 1-10'x24' BUNKER FOR GROUND SURVEILLANCE, 100% COMPLETE
- (6) CONSTRUCTION OF 20 CONCRETE TEEB DECKS (2ND INCREMENT OF 20), TERMINATED
- (7) 1-10'x24' BUNKER FOR IFF, TERMINATED

B. DNGB PROJECTS:

- (1) MOBILE CRANE FOR PERIMETER, CONTINUOUS
- (2) CONSTRUCTION OF 82 DIVE BUNKERS, 63% COMPLETE
- (3) PRECUT 120 FIGHTING BUNKERS, 35% COMPLETE
- (4) CONSTRUCTION OF 4 M4T6, CLASS 60, PONTOON RAFTS, 100% COMPLETE
- (5) PHARMACY AT "D" HED, 100% COMPLETE

C. CAN LO PROJECTS:

- (1) DESTRUCTION OF FRENCH BRIDGE AT COORDINATES YD148605, 60% COMPLETE

D. CUA VIET PROJECTS:

- (1) ROUTINE OPERATIONS OF CAMP MAINTENANCE, CONTINUOUS
- (2) 77 CONCRETE SLABS WITH STRONGBACK FRAMEWORK, BASKETBALL COURT, COMBINATION MOVIE SCREEN AND STAGE, 2-SHOWERS, 2-15' WATER TOWERS, 80% COMPLETE, TERMINATED

E. ECB PROJECTS:

- (1) PRECUT BUNKERS FOR 12TH MARINES, TERMINATED

9. BNCR UNIT COMMAND POSTS: NO CHANGE

DRAFTED BY

A. L. Houston Jr.
A. L. HOUSTON JR. MAJ.

RELEASED BY

R. C. Evans
R. C. EVANS LTCOL

DATE

19 JULY 1969

GP-4

2927

CONFIDENTIAL

CONFIDENTIAL

P 180032

Z JULY 1969

FM: ELEVENTH ENGR BN
 TO: CG, III MAF
 INFO: CG, THIRD MARDIV
 CG, XXIV CORPS

330

C O N F I D E N T I A L

THIRD MARDIV XXIV CORPS AND III MAF FOR ENGR

19 JUL 1969

SITREP NO. 198: 161800H TO 171800H JULY 1969

A. III MAF SPDLR DTD 25FEB68 15/PAS/OVER 4000

1. ENEMY INFORMATION: NO CHANGE

COPY 3 OF 3 COPIES

2. ENGINEER PERSONNEL: NO CHANGE

3. ENGINEER MAT'L/SUPPLY/EQUIP: NO CHANGE

4. ENGINEER DIFFICULTIES: NO CHANGE

HAS BEEN SENT

5. WEATHER: WINDY

6. LOC: NO CHANGE

A. ROADS: NO CHANGE

B. BRIDGES/CULVERTS DESTROYED: NO CHANGE

C. BRIDGES/CULVERTS INSTALLED: CONSTRUCTION OF A 60', CLASS 30, 2 LANE, PILE-BENT BRIDGE, AT VCB, 15% COMPLETE. *Construction will require 20 days beyond of material*

7. QUARRY/BORROW PITS: NO CHANGE

8. GENERAL ENGR COMMENTS:

A. VGB PROJECTS:

(1) TRENCHES AROUND PERIMETER, 46% COMPLETE

(2) PLACEMENT OF DIXIE CUPS AROUND PERIMETER, 5% COMPLETE

(3) LAND CLEARANCE, ^{50%}~~45%~~ COMPLETE

B. DICB PROJECTS:

(1) MOBILE CRANE FOR PERIMETER, CONTINUOUS

ENGR

CONFIDENTIAL

CONFIDENTIAL

ADD

CVA LC PROJECTS:

1. 4 TANKS, 1000 GAL, RAFTS at coordinates YD 718022, 100% complete
2. 2 RAFTS, 1000 GAL, at coordinates YD 768223, 100% complete

(2) CONSTRUCTION OF 82 DIVE BUNKERS, 63% COMPLETE

(3) PARCUT 120 FIGHTING BUNKERS, ²⁹33% COMPLETEC. CAN LO PROJECTS:(1) DESTRUCTION OF FRENCH BRIDGE AT COORDINATES YD148605, ¹⁰⁰50% COMPLETE~~(2)~~ CONSTRUCTION 4 HMT6 CLASS 60, PORTLAND RAFTS, 90% COMPLETED. CVA VIET PROJECTS:

(1) ROUTINE OPERATION OF CAMP MAINTENANCE, CONTINUOUS

~~(2)~~ 77 CONCRETE SLABS WITH STRONGBACK FRAMEWORK, BASKETBALL COURT, COMBINATION MOVIE SCREEN AND STAGE, 2 SHOWERS, 2-15' WATER TOWERS, 80% COMPLETE, TERMINATED9. SEWER UNIT COMMAND POSTS: NO CHANGE

DRAFTED BY

A. L. Houston Jr.

A. L. HOUSTON JR. MAJ.

RELEASED BY

R. C. Evans

R. C. EVANS LTCOL

DATE

17 JULY 1969

GP-4

2605

CONFIDENTIAL

14 00 30

Z JULY 1969

FM: ELEVENTH ENGR BN
 TO: CG, III MAF
 INFO: CG, THIRD MARDIV
 UNCLAS E F T O

HAS BEEN SENT

pac
 331

III MARINE AMPHIBIOUS FORCE ADMINISTRATIVE SITUATION REPORT

1. FORMS GENES 5750.10
2. CG, III MAF MSG OF 1300 30 NOVEMBER 68

1. BRIDGES:

A. BRIDGES CONSTRUCTED: NO CHANGE

B. BRIDGES UNDER CONSTRUCTION:

<u>AREA</u>	<u>COORDS</u>	<u>LENGTH</u>	<u>CLASS</u>	<u>TYPE</u>
VCD	XD991486	60'	30	2 LANE PILE-BENT

C. BRIDGES REPAIRED: NO CHANGE

D. BRIDGES UNDER REPAIR: NO CHANGE

E. BRIDGES RETRACTED: 1-246' MATS FLOATING BRIDGE AT COORDINATES YD148605

2. STORAGE FACILITIES:

3. MAINTENANCE FACILITIES:

A. 1-30'x30' MAINTENANCE SHED FOR L&M ENGR BN MOTOR TRANSPORT AND HEAVY EQUIPMENT
 SECURITIES, 35% COMPLETE, TERMINATED

5. ROADS:

A. CONTINUOUS UPGRADE AND RESURFACING OF INTERNAL ROAD NETWORK AT VANDEGRIFT
 COMBAT BASE.

B. CONTINUOUS UPGRADE AND MAINTENANCE OF ROUTE 561, FROM YD113702 TO YD135592,
 A DISTANCE OF ABOUT 8 MILES, HALTED DUE TO HIGHER PRIORITIES.

C. PLANNED ROAD CONSTRUCTION OF ROUTE 558, HALTED AWAITING THE COMPLETION OF
 HIGHER PRIORITIES.

ENGR

pac

DECLASSIFIED

6. PERMITS AND RAFTS:

<u>AREA</u>	<u>AMOUNT</u>	<u>CLASS</u>	<u>SIZE</u>	<u>COORDS</u>
ITM	4	60	4 FLOAT	YD241611
ITM	1	60	4 FLOAT	YD613278

7. CAMPMENTS: NO CHANGE8. ALDFIELD CONSTRUCTION:

A. CONSTRUCTION OF 400'x600' LSA AT VCB 100% COMPLETE ON 4 JULY 1969.

9. BUNKER CONSTRUCTION:A. VALDEMIET COMBAT BASE:

- (1) CONSTRUCTION OF 3-10'x24' AND 1-24'x36' BUNKER FOR 12TH MARINES, 100% COMPLETE.
- (2) 1-10'x24' BUNKER FOR ITM, TERMINATED
- (3) 1-10'x24' BUNKER FOR GROUND SURVEILLANCE, 75% COMPLETE.

B. DONG HA COMBAT BASE:

- (1) CONSTRUCTION OF 82 DIVE BUNKERS, 63% COMPLETE

10. SIGNIFICANT ITEMS OF INTEREST:

A. DAILY MILK SHEEPS FROM DHCB TO YD129590, A DISTANCE OF APPROXIMATELY 11,000 METERS.

B. ON ALL ODD DAYS FROM DHCB TO YD213732, A DISTANCE OF APPROXIMATELY 12,500 METERS

C. ON 7 JULY A FUEL TRUCK AND JEEP EACH HIT A MINE RESULTING IN 2 KIA AND 2 (MIA)

(B). THE FUEL TRUCK WAS ^{HEAVILY} DAMAGED AND THE JEEP DESTROYED.

D. VALDEMIET COMBAT BASE:

- (1) TMI BUNKER ELECTRICAL SYSTEM, 100% COMPLETE
- (2) LAND CLEARANCE, 42% COMPLETE
- (3) FENCES AROUND PERIMETER, 43% COMPLETE
- (4) CONSTRUCTION OF 1-30'x30' MAINTENANCE SHED FOR 11TH BENG BI MOTOR TRANSPORT AND HEAVY EQUIPMENT SECTIONS, 35% COMPLETE, TERMINATED
- (5) CONSTRUCTION OF 20 CONCRETE TENT DECKS (2ND INCREMENT OF 20), 20% COMPLETE, TERMINATED
- (6) 8-12'x16' SLABS FOR CAREER PLANNING, 10% COMPLETE, TERMINATED
- (7) PLACEMENT OF DEXIE CUPS 5% COMPLETE

DECLASSIFIED

E. DHOB PROJECTS:

- (1) PRECUT 120 FIGHTING BUNKERS, 31% COMPLETE
- (2) PHARMACY AT "D" HED, 100% COMPLETE
- (3) PRECUT 4-10'x24' BUNKERS, 100% COMPLETE
- (4) 1 MOBILE CRANE FOR PERIMETER, CONTINUOUS
- (5) 1200 HGR BUN ATHLETIC FIELD, 65% COMPLETE, TERMINATED

F. CAF LO PROJECTS:

- (1) DEMOLITION OF FRENCH BRIDGE, 50% COMPLETE
- (2) PLAZA FIELDS FOR LOCAL POPULACE, CIVIL AFFAIRS, TERMINATED

G. ECB PROJECTS:

- (1) REDECK 12TH MARINES GUY PADS, 100% COMPLETE
- (2) PRECUT 12 BUNKERS FOR 12TH MARINES, TERMINATED
- (3) CONSTRUCT 3 GENERATOR SHED FOR 4/12, 15% COMPLETE, TERMINATED

H. A-4 DUEL BLADE POSITION:

- (1) 2 DUEL BLADE TOWERS, TERMINATED

I. SEA VIEW PROJECTS:

- (1) ROUTINE OPERATIONS OF CAMP MAINTENANCE, CONTINUOUS
- (2) 77 CONCRETE SLABS WITH STRONGBACK FRAMEWORK, BASKETBALL COURT, COMBINATION MOVIE SCREEN AND STAGE, 2-SCREENS, 2-15' WATER TOWERS, 80% COMPLETE, TERMINATED

J. C-2 DUEL BLADE POSITION:

- (1) 2 DUEL BLADE TOWERS, TERMINATED

DRAFTED BY

A. L. HOUSTON JR. MAJ.

2624

RELEASED BY

R. C. EVANS
R. C. EVANS LTCOL

DATE

17 JULY 1969

CONFIDENTIAL

P 16 00 10

2 JULY 1969

FM: ELEVENTH ENGR BN

TO: CG, III MAF

INFO: CG, THIRD MARDIV

CG, XXIV CORPS

C O N F I D E N T I A L

THIRD MARDIV XXIV CORPS AND III MAF FOR ENGR

SITREP NO. 196: 141800H TO 151800H JULY 1969

A. III MAF SPDLR DTD 25 FEB 68 15/PAS/OVER 4000

1. EMERGENCY INFORMATION: NO CHANGE
2. ENGINEER PERSONNEL: NO CHANGE
3. ENGINEER MAT'L/SUPPLY/EQUIP: NO CHANGE
4. ENGINEER DIFFICULTIES: NO CHANGE
5. WEATHER: ~~GENERAL~~

6. LOC: NO CHANGE

A. ROADS: NO CHANGE

B. BRIDGES/CULVERTS DESTROYED: NO CHANGE

C. BRIDGES/CULVERTS INSTALLED: CONSTRUCTION OF A 60', CLASS 30, 2 LANE, PILE-BENT BRIDGE, AT VCB, 15% COMPLETE

7. QUARRY/BORROW PITS: NO CHANGE

8. GENERAL ENGR COMMENTS:

A. VCB PROJECTS:

- (1) TRENCHES AROUND PERIMETER, ⁴⁶42% COMPLETE
- (2) 8-12'x16' SLABS FOR CARRIER PLANNING, 10% COMPLETE, ^{TERMINATED}~~HOLD-STATUS~~
- (3) PLACEMENT OF DIXIE CUPS AROUND PERIMETER, 5% COMPLETE
- (4) LAND CLEARANCE, ¹³41% COMPLETE
- (5) 1-10'x24' BUNKER FOR GROUND SURVEILLANCE, ¹⁰⁰5% COMPLETE

HAS BEEN SENT

16 JUL 1969

295

COPY 3 OF 3 COPIES ENGR

CONFIDENTIAL

CONFIDENTIAL**B. DHCB PROJECTS:**

- (1) MOBILE CRANE FOR PERIMETER, CONTINUOUS
- (2) CONSTRUCTION OF 82 DIVE BUNKERS, 63% COMPLETE
- (3) PRECUT 120 FIGHTING BUNKERS, ³³38% COMPLETE
- (4) PRECUT 4-10'x24' BUNKERS, 100% COMPLETE

C. GAI LO PROJECTS:

- (1) DEMOLITION OF FRENCH BRIDGE AT COORDINATES YD148605, ⁵⁰40% COMPLETE
- (2) CONSTRUCT 4 MATC CLASS 60 PENTON RAFTS, 90% COMPLETE

D. CUA VIET PROJECTS:

- (1) ROUTINE OPERATIONS OF CAMP MAINTENANCE, CONTINUOUS
- (2) 77 CONCRETE SLABS WITH STRONGBACK FRAMEWORK, BASKETBALL COURT, COMBINATION MOVIE SCREEN AND STAGE, 2-SHOWERS, 2-15' WATER TOWERS, 80% COMPLETE, ^{TERMINATE}~~HOLD STATUS~~

9. ENGR UNIT COMMAND POSTS: NO CHANGE

DRAFTED BY

A. L. Houston Jr.
A. L. HOUSTON JR. MAJ.

RELEASED BY

R. C. Evans
R. C. EVANS LTCOL

DATE

15 JULY 1969

GP-4

2306

CONFIDENTIAL

CONFIDENTIAL

Z JULY 1969

ENGINEER REPORT BY

TO: CG, III MAF

INFO: CG, THIRD DIVISION

CG, XXIV CORPS

311

CONFIDENTIAL

THIRD DIVISION XXIV CORPS AND III MAF FOR ENGR

REPORT NO. ²⁰⁹ ~~197~~ / ¹⁸ ~~18~~ ¹⁹ ~~16~~ 1800H TO ~~16~~ 1800H JULY 1969

17 JUL 1969

A. III MAF SPOLTER DIED 25 FEB 68 25/PAS/OVER 4000

- 1. BIRTH INFORMATION: NO CHANGE
- 2. ENGINEER PERSONNEL: ~~ESSENTIAL~~ (-) MINUS TWO (2) LETTER COMPANIES
- 3. ENGINEER MAT'N./SUPPLY/EQUIP: NO CHANGE
- 4. ENGINEER DIFFICULTIES: NO CHANGE
- 5. WEATHER: CLEAR
- 6. LOC: NO CHANGE
- A. ROADS: NO CHANGE
- B. BRIDGES/CULVERTS DESTROYED: NO CHANGE
- C. BRIDGES/CULVERTS INSTALLED: CONSTRUCTION OF A 60', CLASS 30, 2 LANE, PILE-BENT BRIDGE, AT VCB, 15% COMPLETE. *Construction halted awaiting III MAF app. cont. of material release.*

7. QUARRY/BORROW PITS: NO CHANGE

8. GENERAL ENGR COMMENTS:

COPY 3 OF 3 COPIES

A. VCB PROJECTS:

- (1) FENCIBLES AROUND PERIMETER, ⁵⁰ ~~43~~ % COMPLETE
- (2) 8-12'x16' SLABS FOR GAMER PLANNING, 10% COMPLETE, TERMINATED
- (3) PLACEMENT OF DIXIE CUPS AROUND PERIMETER, 5% COMPLETE
- (4) LAND CLEARANCE, ⁴⁶ ~~43~~ % COMPLETE
- (5) 1-10'x24' BUNKER FOR GROUND SURVEILLANCE, ¹⁰⁰ ~~75~~ % COMPLETE

ENGR

POC

162346 Z

CONFIDENTIAL

CONFIDENTIALB. MIKE PROJECTIONS:

(2) MOBILE CRANES FOR PERIMETER, CONTINUOUS

(2) CONSTRUCTION OF 32 DIVE BUNKERS, 63% COMPLETE

(3) PRECUT 120 FISHING BUNKERS, 35% COMPLETE

(4) CONSTRUCTION OF 4 M476, CLASS 60, PINTON RAFTS, 100% COMPLETE

C. CAF 10 PROJECTS:

(1) DESTRUCTION OF FRENCH BRIDGE AT COORDINATES YD148605, 60% COMPLETE

D. QUA VIET PROJECTS:

(1) ROUTINE OPERATIONS OF CAMP MAINTENANCE, CONTINUOUS

~~(2)~~ 77 CONCRETE SLABS WITH STRONGBACK FRAMEWORK, BASKETBALL COURT, COMBINATION
MOVIE SCREEN AND STAGE, 2 SHOWERS, 2-15' WATER TOWERS, 80% COMPLETE, ^{TERMINATED} HOLD STATUS9. MIKE UNIT COMMAND POSTS:

RELEASED BY

A. L. Houston Jr.

A. L. HOUSTON JR. MAJ.

RELEASED BY

R. C. Evans

R. C. EVANS LTCOL

DATE

16 JULY 1969

GP-4

2444

CONFIDENTIAL

CONFIDENTIAL

P 150020

Z JULY 1969

FM: ELEVENTH LEGR BN

TO: CG, III MAF

INFO: CG, THIRD MARDIV

CG, XXIV CORPS

C O N F I D E N T I A L

16 JUL 1969

284

THIRD MARDIV XXIV CORPS AND III MAF FOR ENGR

SITREP NO. 195: 131800H TO 141800H JULY 1969

A. III MAF SPDLR DTD 25FEB68 15/PAS/OVER 4000

1. BREVITY INFORMATION: NO CHANGE

2. ENGINEER PERSONNEL: NO CHANGE

3. ENGINEER MAT'L/SUPPLY/EQUIP: NO CHANGE

4. ENGINEER DIFFICULTIES: NO CHANGE

5. WEATHER: CLEAR

COPY 3 OF 3 COPIES

6. LOG: NO CHANGE

A. ROADS: NO CHANGE

B. BRIDGES/CULVERTS DESTROYED: NO CHANGE

C. BRIDGES/CULVERTS INSTALLED: CONSTRUCTION OF A 60', CLASS 30, 2 LANE, PILE-BEET BRIDGE, AT VCB, 15% COMPLETE

7. QUARRY/BORROW PITS: NO CHANGE

8. GENERAL ENGR COMMENTS:

HAS BEEN SENT

A. VCB PROJECTS:

(1) TRENCHES AROUND PERIMETER, 41% COMPLETE

(2) 8-12'x16' SLABS FOR CAREER PLANNING, 10% COMPLETE, HOLD STATUS

(3) PLACEMENT OF DIXIE CUPS AROUND PERIMETER, 5% COMPLETE

(4) LAND CLEARANCE, 40% COMPLETE

(5) 1-10'x24' BUNKER FOR GROUND SURVEILLANCE, 2% COMPLETE

150020Z ENGR

CONFIDENTIAL

CONFIDENTIALB. DMCB PROJECTS:

- (1) MOBILE CRANE FOR PERIMETER, CONTINUOUS
- (2) CONSTRUCTION OF 82 DISE BUNKERS, 63% COMPLETE
- (3) PRECUP 120 FIGHTING BUNKERS, 21% COMPLETE

C. CAM LO PROJECTS:

- (1) DESTRUCTION OF FRENCH BRIDGE AT COORDINATES YD148605, 20% COMPLETE

D. CUA VIET PROJECTS:

- (1) ROUTINE OPERATIONS OF CAMP MAINTENANCE, CONTINUOUS
- (2) 77 CONCRETE SLABS WITH STRONGBACK FRAMEWORK, BASKETBALL COURT, COMBINATION MOVIE SCREEN AND STAGE, 2-SHOWERS, 2-15' WATER TOWERS, 30% COMPLETE, HOLD

STATUS

9. ENGR UNIT CORCORAN POSTS: NO CHANGE

DRAFTED BY

A. L. Houston Jr.

A. L. HOUSTON JR. MAJ.

RELEASED BY

R. C. Evans

R. C. EVANS LT COL

DATE

14 JULY 1969

GP-4

2179

CONFIDENTIAL

CONFIDENTIAL

P 140256

E JULY 1969

FM: BENVENUE ENGR DEB

TO: CG, III MAF

INFO: CG, THIRD MARDIV

CG, XXIV CORPS

CONFIDENTIAL

15 JUL 1969

PBC

253

THIRD MARDIV XXIV CORPS AND III MAF FOR ENGR

SITREP NO. 194: 121800H TO 131800H JULY 1969

A. III MAF SPDLTR DTD 25 FEB 68 15/PAS/OVER 4000

1. ENEMY INFORMATION: NO CHANGE

2. ENGINEER PERSONNEL: NO CHANGE

3. ENGINEER MAT'L/SUPPLY/DOUJP: NO CHANGE

4. ENGINEER DIFFICULTIES: NO CHANGE

5. WEATHER: CLEAR

6. LOC: NO CHANGE

A. ROADS: NO CHANGE

B. BRIDGES/CULVERTS DESTROYED: NO CHANGE

C. BRIDGES/CULVERTS INSTALLED: CONSTRUCTION OF A 60', CLASS 30, 2 LANE,
PIKE-BENT BRIDGE, AT VCB, 15% COMPLETE

7. QUARRY/BORROW PITS: NO CHANGE

8. GENERAL ENGR COMMENTS:

A. VCB PROJECTS:

(1) TRENCHES AROUND PERIMETER, 41% COMPLETE

(2) CONSTRUCTION OF 20 CONCRETE TIENT DECKS (2ND INCREMENT OF 20), 15% COMPLETE,
TENT TENTED

(3) 8-12'x16' SLABS FOR GARBER PLANNING, 10% COMPLETE, HOLD STATUS

(4) PLACEMENT OF DIXIE CUPS AROUND PERIMETER, 5% COMPLETE

COPY 3 OF 3 COPIES ENCL**CONFIDENTIAL**

CONFIDENTIAL

- (5) LAND CLEARANCE, 35% COMPLETE
- (6) 1-10'x24' BUNKER FOR IFF, TERMINATED
- (7) 1-10'x24' BUNKER FOR GROUND SURVEILLANCE, 2% COMPLETE, HOLD STATUS

B. EMCB PROJECTS:

- (1) MOBILE CRANE FOR PERIMETER, CONTINUOUS
- (2) CONSTRUCTION OF 82 DIVE BUNKERS, 63% COMPLETE
- (3) PRECUT 120 FIGHTING BUNKERS, 19% COMPLETE
- (4) PHARMACY FOR "D" MED, 100% COMPLETE

C. ECB PROJECTS:

- (1) PRECUT BUNKERS FOR 12TH MARINES, 10% COMPLETE, TERMINATED

D. CAL LO PROJECTS:

- (1) DESTRUCTION OF FRENCH BRIDGE AT COORDINATES YD148605, 10% COMPLETE

E. CUA VIET PROJECTS:

- (1) ROUTINE OPERATIONS OF CAMP MAINTENANCE, CONTINUOUS
- (2) 77 CONCRETE SLABS WITH STRONGBACK FRAMEWORK, BASKETBALL COURT, COMBINATION MOVIE SCREEN AND STAGE, 2-SHOWERS, 2-15' WATER TOWERS, 80% COMPLETE, HOLD STATUS

9. EMGR UNIT COLLECTED POSTS: NO CHANGE

DRAFTED BY

A. L. Houston Jr.
A. L. HOUSTON JR. MAJ.

RELEASED BY

R. C. Evans
R. C. EVANS LTCOL

DATE

13 JULY 1969

GP-4

2048

CONFIDENTIAL