

CLASSIFICATION

ENGINEER SITUATION REPORT

COPY NUMBER _____

1st ENGR. BN. _____

PLACE OF ISSUE _____

DATE/TIME OF ISSUE _____

MESSAGE REF: # _____

SITUATION REPORT No. 305-67

PERIOD COVERED: 011300H TO 011300H Nov 1967
DATE & TIME DATE & TIME MONTH & YEAR

REF: (a) MAP: _____

1. Enemy information. None
2. Engineer Personnel. No Change
3. Engineer difficulties. Engineer equipment shortages remain the same.
4. Weather. Hot and humid, temperature at 1300 was 83 degrees with overcast skies in the early morning hours.
5. Operations
 - a. through g. N/A
 - Engineer sweeps remain the same
 - Engineer support remains the same
 - Minefield operations remain the same
 - 10 men from Support Company TAD to Company "A"
 - 4 men from H&S Company TAD to Company "A"
 - 3 men from Support Company TAD to 7th Engineer Battalion
 - 1 man from H&S Company TAD to 11th Marines
 - Company "A" (-)(Rein) in support of the 1st Marine Regiment
 - Lt GALLON and 11 men from "C" Company on operation with 2/7 returned this CP 311300h Lot67.
 - 1st Marine Division Demolitions, Landing Warfare and VC Boobytrap School attendance t is date:
 - inf 29
 - 1st EngrBn 2
 - 9th EngrBn 3
6. Through 9. N/A
10. Water supply. See enclosure (1)
11. General Engineer Comments. N/A
12. Engineer Command Posts
 - a. 1st Engineer Battalion (-), Danang, At 948755
 - b. Company "A" (-)(Rein) located at coordinates 336507

SIGNATURE

By direction

1. ENEMY INFORMATION. (Report information concerning enemy activity encountered, such as sniper activity, enemy minefields, boobytraps, artillery shelling and bombing of the area, report enemy material and equipment captured.
2. ENGINEER PERSONNEL. (Report arrival of engineer personnel and units including initial landing party, giving number of Officers and enlisted. Report casualties and evacuation, number of Officers and men assigned to each subproject and name of Officer or noncommissioned Officer in charge.
3. ENGINEER DIFFICULTIES. (Report hindrance to engineer progress as a result of enemy action, natural conditions such as poor trafficability and inclement weather, equipment shortages or breakdowns, and material shortages.
4. WEATHER. (Report weather conditions.
5. OPERATIONS.
 - a. Roads. (Report road construction to include amount cleared, stripped, graded, ditched, surface, and completed. Use overlays and map coordinates to show location of work and amount completed, the location of culverts, bridges, Etc. Report road maintenance on existing roads. Report soil types and condition and availability of aggregate.
 - b. TRAILS. (Report trail construction to include amount completed, location of junction with MSR, type of terrain and additional work required to make a military road.

ORGANIZATION		PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	DATE		EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
PROJ. No. #	ORGANIZATION			ACTUAL DATE & TIME STARTED			
D327-67	C Co	Install three fuel cells for water storage at hill 65	5 Nov				
D345-67	C Co	Construct 40 - 2 man bunkers at hill 10 - 1/7		4 Aug 90%		10Nov	
D351-67	C Co	Install water and sewage points, tower, tank and pipe-1/7		7 Aug 80%		10Nov	
D368-67	C Co	Construct 3 bunkers and platform at bridge- hill 37				23Nov	
D419-67	C Co	Repair FDC & S&G bunkers at 11th Marines	11Nov				
D425-67	C Co	Replace 12x12 posts and renovate bunkers - 11th Marines	11Nov				
D427-67	C Co	Repair damage to comm storage building at 3rd 8" How/11thMar	5Nov				
D431-67	C Co	Construct 2 grease racks at 7th Marines		14Oct 5%		10Nov	
D440-67	C Co	Earth moving for defensive positions - 7th Marines	5Nov				
D441-67	C Co	Install drainage ditch and culvert at 11th MT Bn		29Oct 60%		10Nov	
D459-67	C Co	Construct shower unit - M/3/7	11Nov				
D460-67	C Co	Construct shower unit - 2/7	10Nov				
D462-67	C Co	Construct shower unit - E/2/7	25Nov				
D463-67	C Co	Construct shower unit - F/2/7	5Nov				
D465-67	C Co	Survey for renovating of messhall - E/2/7	5Nov				
D480-67	C Co	Construct shower unit - I/3/7	5Dec				
D481-67	C Co	Construct bulk fuel tank shower - at 3/7	15Nov				
D484-67	C Co	Construct 6- strong backs for 2/7	11Nov				
D486-67	C Co	Construct a 10' tower support for 3,000 gal tanks - 1/7	5Nov				
D500-67	C Co	Road check for repair and improvement	15Nov				
D511-67	C Co	Repair roads for repair and improvement 2/7	5Nov				
D310-67	C Co	Improve open well at 11th MT Bn					
D435-67	B Co	Construct 52 - 2 man bunkers at 2/5		12Oct			
D365-67	B Co	Construct 13 - 2 man bunkers at Hq Bn					
D371-67	B Co	Use backhoe to 1st AT Bn to dig trench line					

EQUIPMENT STATUS & LOCATION REPORT

ITEM	H.E. POOL								ITEM	H.E. POOL							
	TEST	CHED	ANAL	ED	ANAL	ED	ANAL			TEST	CHED	ANAL	ED	ANAL	ED	ANAL	

UTILITIES

Water Point	Potable(gal)	Raw(gal)
1/5	20,000	7,000
2/5	19,000	7,000
3/5	5,000	----
3/7	30,000	8,000
3/1	21,000	6,000
3rd 8" How=	4,000	4,000
Hill 10	17,000	5,000
Hill 52	750	----
Hill 55	31,000	----
Dai la	90,000	----
Totals	227,750	37,000

CLASSIFICATION

ENGINEER SITUATION REPORT

COPY NUMBER

1st ENGR. BN.

PLACE OF ISSUE

DATE/TIME OF ISSUE

MESSAGE REF#

SITUATION REPORT No. 21001

PERIOD COVERED: 031300H TO 031300H November 1967
DATE & TIME DATE & TIME MONTH & YEAR

REF: (a) MAP:

1. Enemy Information Engineer sweep team in support of 3/7 visually located (1) 20 lb. box mine at AT 967396 on 010030H Nov 67. Mine was removed with grappling hook and destroyed with $\frac{1}{2}$ lb. of C-4.

2. Engineer Personnel. No Change

3. Engineer Difficulties.

Engineer Equipment Shortages remain the same as shown in SitRep 306-67.

4. Weather. Overcast with scattered showers, temperature at 1300 was 76 degrees

5. Operations

a. through g. N/A

Engineer Sweeps remain the same

Engineer Support remains the same

Minefield Operations remain the same

10 men from Support Company TAD to Company "A"

4 men from H&S Company TAD to Company "A"

3 men from Support Company TAD to 7th Engineer Bn.

1 man from Support Company TAD to 11th Marines

Company "A" (-)(Rein) in support of 1st Marine Regiment

6. through 9. N/A

10. Water Supply. See Enclosure (1)

11. Engineer Comments. N/A

12. Engineer Command Posts

a. 1st Engineer Battalion (-) located at DaNang, AT 948755

b. Company "A" (-)(Rein) located at coord. AT 336507

***** LATE ENTRY. Engineers on daily road sweep with 5th Marines received (1) round of sniper fire at AT 993677 on 010030H Nov 67. No friendly or enemy casualties.

SIGNATURE

11/11/67

By direction

1. ENEMY INFORMATION. (Report information concerning enemy activity encountered, such as sniper activity, enemy minefields, boobytraps, artillery shelling and bombing of the area, report enemy material and equipment captured.)2. ENGINEER PERSONNEL. (Report arrival of engineer personnel and units including initial landing party, giving number of Officers and enlisted. Report casualties and evacuation, number of Officers and men assigned to each subproject and name of Officer or noncommissioned Officer in charge.)3. ENGINEER DIFFICULTIES. (Report hindrance to engineer progress as a result of enemy action, natural conditions such as poor trafficability and inclement weather, equipment shortages or breakdowns, and material shortages.)4. WEATHER. (Report weather conditions.)5. OPERATIONS.a. Roads. (Report road construction to include amount cleared, stripped, graded, ditched, surface, and completed. Use overlays and map coordinates to show location of work and amount completed, the location of culverts, bridges, etc. Report road maintenance on existing roads. Report soil types and condition and availability of aggregate.)b. TRAILS. (Report trail construction to include amount completed, location of junction with MSR, type of terrain and additional work required to make a military road.)

ORGANIZATION		PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
PROJ. No.#	ORGANIZATION					
D300-67	O Co	Hoist platform - 3/1	7Nov67			
D327-67	O Co	Install five fuel cells for water storage - Hill 65 50%	5Nov67			
D345-67	O Co	Construct (40) two-man bunkers - Hill 10			10Nov67	
D351-67	O Co	Install water & shower point, tower, tank & pipe - 1/7			80% 10Nov67	
D368-67	O Co	Construct 3 bunkers and platform at bridge - 37			75% 23Nov67	
D419-67	O Co	Repair FDS & S&O bunkers - 11th Marines	10Nov67			
D425-67	O Co	Replace 12 posts and renovate bunkers - 11th Marines	10Nov67			
D427-67	O Co	Repair Cops building for 3/8" Nov. at 11th Marines	15Nov67			
D431-67	O Co	Construct grease traps - 7th Marines			5% 20Nov67	
D440-67	O Co	Ground preparations for bunkers - 7th Marines	6Nov67			
D453-67	O Co	Install drainage ditch and culvert - 11th M.F.				
D459-67	O Co	Construct shower unit - M/3/7	10Nov67			
D460-67	O Co	Construct shower unit - 3/7	10Nov67			
D462-67	O Co	Construct shower unit - E/2/7	25Nov67			
D463-67	O Co	Construct shower unit - F/2/7	15Dec67			
D465-67	O Co	Survey for renovation of messhall - E/2/7	10Nov67			
D480-67	O Co	Construct shower unit - I/3/7	5Dec67			
D481-67	O Co	Construct bulk fuel tank shower - 3/7	15Nov67			
D484-67	O Co	Construct (6) strongbacks - 2/7	10Nov67			
D486-67	O Co	Construct a 10' tower for two 3,000 gal tanks - 1/7	7Nov67			
D500-67	O Co	Read check for repair and improvement	15Nov67			
D511-67	O Co	Recon roads for repair & improvement - 2/7	5Nov67			
D516-67	O Co	Recon road from Rt #1 to Rt #5 - 1/7	5Nov67			
D518-67	B Co	Improve open wall - 11th M.F.				
D435-67	B Co	Construct (52) emplacements - 2/5				
D365-67	B Co	Construct (13) two-man bunkers - HQ Bg				
D332-67	B Co	Provide backhoe to dig trench line				
				30Oct67		22Nov67

EQUIPMENT STATUS & LOCATION REPORT

ITEM	F.	H.E. POOL						ITEM	F.	H.E. POOL					
		NECT	ACHED	R-ONAL	D-ED	R-ONAL	D-ED	AL	R-ONAL	NECT	ACHED	R-ONAL	D-ED	R-ONAL	D-ED

UTILITIES:

<u>Water Point</u>	<u>Potable(gal)</u>	<u>Relief(gal)</u>
1/5	20,000	7,000
2/5	19,000	7,000
3/5	5,000	-----
5/7	30,000	8,000
3/1	21,000	6,000
3rd 8" How	4,000	4,000
Hill 10	17,000	5,000
Hill 52	750	-----
Hill 55	31,000	-----
Dai La	80,000	-----
TOTAL	227,750	37,000

CLASSIFICATION

ENGINEER SITUATION REPORT

COPY NUMBER _____

1st ENGR. BN. _____

PLACE OF ISSUE _____

DATE/TIME OF ISSUE _____

MESSAGE REF: # _____

SITUATION REPORT No. 308-67PERIOD COVERED: 031300H TO 041300H Set 1967
DATE & TIME DATE & TIME MONTH & YEAR

REF: (a) MAP: _____

1. Enemy information. None
2. Engineer Personnel. No change.
3. Engineer difficulties. Engineer equipment shortages remain the same as shown in SitRep 306-67.
4. Weather. Rain showers throughout the day.
5. Operations.
 - a. Through G. N/A
 - Engineer sweeps remain the same
 - Engineer support remains the same
 - Minefield operations remain the same
 - 10 men from Support Company TAD to Company "A"
 - 4 men from H&S Company TAD to Company "A"
 - 3 men from Support Company TAD to 7th Engineer Battalion
 - 1 man from Support Company TAD to 11th Marines
 - Company "A" (-)(Rein) in support of the 1st Marine Regiment (-)(Rein)
 - Cpl POLLAKIS and 3 men from "B" Company in support of 1st MT Bn Rough Rider
6. through 9. N/A
10. Water supply. See enclosure (1)
11. General engineer comments. N/A
12. Engineer Command posts
 - a. 1st Engineer Battalion (-), DaNang, AT 948755
 - b. Company "A" (-)(Rein) CP located at Coor 336507

[Signature]
 SIGNATURE
 COMMANDER
 By *[Signature]*

1. ENEMY INFORMATION. (Report information concerning enemy activity encountered, such as sniper activity, enemy minefields, boobytraps, artillery shelling and bombing of the area, report enemy material and equipment captured.
2. ENGINEER PERSONNEL. (Report arrival of engineer personnel and units including initial landing party, giving number of Officers and Enlisted. Report casualties and evacuation, number of Officers and men assigned to each subproject and name of Officer or noncommissioned Officer in charge.
3. ENGINEER DIFFICULTIES. (Report hindrance to engineer progress as a result of enemy action, natural conditions such as poor trafficability and inclement weather, equipment shortages or breakdowns, and material shortages.
4. WEATHER. (Report weather conditions.
5. OPERATIONS.
 - a. Roads. (Report road construction to include amount cleared, stripped, graded, ditched, surface, and completed. Use overlays and map coordinates to show location of work and amount completed, the location of culverts, bridges, Etc. Report road maintenance on existing roads. Report soil types and condition and availability of aggregate.
 - b. TRAILS. (Report trail construction to include amount completed, location of junction with MSR, type of terrain and additional work required to make a military road.

ORGANIZATION			NOTE			
PROJ. No.#	ORGANIZATION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
D496-67	Spt Co	Construct baggage racks for 1st Marines (Rear)		100%		3Nov
D332-67	Spt Co	Dig trench line for 1st MT Bn				
D440-67	Spt Co	Provide backhoe and TD-15 to 7th Marines for add. defense pos.				
D435-67	B Co	Construct (52) 2 man bunkers at 2/5		10Oct	20Nov	
D365-67	B Co	Construct 13 - 2 man bunkers for Hq Bn		10Oct	14Nov	
D513-67	B Co	Install ice machine and sinks for 1/5				
D507-67	B Co	Construct FDC bunker for "D" Btry, 2/11 #	1Dec			
D509-67	B Co	Improve access road to 3/5		3Nov	15Dec	
D502-67	B Co	Assist 4/11 in reconstruction of bunkers				
D524-67	B Co	Reclassify bridge at door. 097582 - 1/5				
D327-67	C Co	Install three fuel cills for water storage at hill 65		1Nov 50%	5Nov	
D345-67	C Co	Construct 10 - 2 man culvert bunkers at hill 10 - 1/7		4Aug 90%	10Nov	
D351-67	C Co	Install water and sewer points, tower & tank- 1/7		7Aug 80%	10Nov	
D368-67	C Co	Construct 3 bunkers and platform at bridge-hill 37		75%	23Nov	
D419-67	C Co	Repair FDC & SAC bunkers at 11th Marines	5Nov			
D425-67	C Co	Replace 12x12 posts and renovate bunkers at 11th Marines	5Nov			
D427-67	C Co	Repair damage to comm bldg, 3rd 8" How, 11th Mar	5Nov			
D431-67	C Co	Construct 2 grease tanks at 7th Marines		14Oct 55%	10Nov	
D453-67	C Co	Install drainage ditch and culvert at 11th MT Bn		29Oct 60%	25Nov	
D459-67	C Co	Construct shower unit - M/3/7	10Nov			
D460-67	C Co	Construct shower unit - 2/7	10Nov			
D462-67	C Co	Construct shower unit - E/2/7	25Nov			
D463-67	C Co	Construct shower unit @ F/2/7	15Nov			
D465-67	C Co	Survey for renovating of messhall - E/2/7	1Nov			
D468-67	C Co	Construct shower unit - I/3/7	5Dec			
D481-67	C Co	Construct bulk fuel tank shower at 3/7	15Nov			
D484-67	C Co	Construct six strongbacks for 2/7	10Nov			
D486-67	C Co	Construct a 10' tower support for 2- 3,000 gal tanks - 1/7		1Nov	16Nov	
D500-67	C Co	Road check for repair or improvement - 1/7	15Nov	25Oct	30Nov	
D511-67	C Co	Recon roads for repair and improvement - 2/7	5Nov			
D516-67	C Co	Road recon from Rte 11 to Rte 5 - 1/7	5Nov			
D519-67	Spt Co	Improve and upgrade access road to Col qtrs, Hq Bn		25Oct 65%	8 Nov	

EQUIPMENT STATUS & LOCATION REPORT

ITEM	H.E.POOL								ITEM	H.E.POOL							
	ECT	CHED	NAL	L	NAL	L	NAL			ECT	CHED	NAL	L	NAL	L	NAL	

UTILITIES

<u>Water Point</u>	<u>POTABLE (gal)</u>	<u>RAW (gal)</u>
1/5	20,000	7,000
2/5	19,000	7,000
3/5	5,000	-----
3/7	30,000	8,000
3/11	212,000	6,000
3rd 8" How	4,000	4,000
Hill 10	17,000	5,000
Hill 52	750	-----
Hill 55	31,000	-----
Dai La	80,000	-----
Totals	227,750	37,000

CLASSIFICATION

ENGINEER SITUATION REPORT

SITUATION REPORT No. # 310-67

 PERIOD COVERED: 051300H TO 061300H Nov 1967
 DATE & TIME DATE & TIME MONTH & YEAR

REF: (a) MAP: _____

COPY NUMBER _____

1st ENGR. BN. _____

PLACE OF ISSUE _____

DATE/TIME OF ISSUE _____

MESSAGE REF# _____

1. **Enemy information.** Engineer sweep team in support of 1st MT Bn Rough Rider convey destroyed one Armored Personnel Carrier at BT 167992 on 031800H Nov67 using 47 lbs of G-4. Also destroyed: (155) 81mm rounds, (2) 3.5 rocket rounds, (1) M2 rifle grenade, (200) percussion caps for 155mm rounds, (20) M-26 grenades at BT 175013 on 031800H Nov67 using 15 1/2 lbs of G-4.

2. **Engineer Personnel:** No change

3. **Engineer Difficulties.** Engineer equipment shortages remain the same as shown in SitRep 306-67.

4. **Weather.** Warm and humid, temperature at 1300 was 81 degrees.

5. **Operations**

a. through g. N/A

Engineer sweeps remain the same

Engineer support remains the same

Minelfield operations remain the same

10 men from Support Company TAD To Company "A"

4 men from H&S Company TAD to Company "A"

3 men from Support Company TAD to 7th Engineer Battalion

1 man from Support Company TAD to 11th Marines

Cpl KOLLAKIS and 3 men from "B" Company in support of 1st MT Bn Rough Rider returned this CP 051400H Nov67.

1st Marine Division Demolitions, Landmine Warfare and VB Boobytrap School attendance this date:

Inf 8

1st Engr Bn 3

9th Engr Bn 3

PLC 1

6. Through 9. N/A

10. **Water supply.** See enclosure (1).

11. **General Engineer Comments.** N/A

12. **Engineer Command posts**

a. 1st Engineer Battalion (-), DaNang, AT 948755

b. company "A" (-) (Rain) CP located at coordinates ID336507

[Signature]
 SIGNATURE
 (Last Name)
 By direction

1. **ENEMY INFORMATION.** (Report information concerning enemy activity encountered, such as sniper activity, enemy minefields, boobytraps, artillery shelling and bombing of the area, report enemy material and equipment captured.
2. **ENGINEER PERSONNEL.** (Report arrival of engineer personnel and units including initial landing party, giving number of Officers and enlisted. Report casualties and evacuation, number of Officers and men assigned to each subproject and name of Officer or noncommissioned Officer in charge.
3. **ENGINEER DIFFICULTIES.** (Report hindrance to engineer progress as a result of enemy action, natural conditions such as poor trafficability and inclement weather, equipment shortages or breakdowns, and material shortages.
4. **WEATHER.** (Report weather conditions.
5. **OPERATIONS.**
 - a. **Roads.** (Report road construction to include amount cleared, stripped, graded, ditched, surface, and completed. Use overlays and map coordinates to show location of work and amount completed, the location of culverts, bridges, Etc. Report road maintenance on existing roads. Report soil types and condition and availability of aggregate.
 - b. **TRAILS.** (Report trail construction to include amount completed, location of junction with MSR, type of terrain and additional work required to make a military road.

ORGANIZATION

PROJ. No.#	ORGANIZATION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
D332-67	Spt Co	Dig trenchline at 1st AT Bn				
D440-67	Spt Co	Earth moving for additional defense positions - 7th Mar				
D365-67	B Co	Construct 13 culvert bunkers for Hq Bn		10Oct	14Nov	
D379-67	B Co	Construct 25 culvert bunkers at 1/5		10Oct	20Nov	
D435-67	B Co	Construct 52 culvert bunkers at 2/5				
D502-67	B Co	Assist 4/11 in reconstruction of bunkers				
D507-67	B Co	Construct 600 bunkers at 1/5	1Dec			
D509-67	B Co	Improve access road to 3/5		3Nov	15Dec	
D513-67	B Co	Install ice machine and sinks at 1/5				
D524-67	B Co	Reclassify bridge at coordinates 097502				
D521-67	B Co	Repair 1-8'x8' bunker at Recen Bn area				
D327-67	B Co	Install three fuel cells for water storage - hill 65		1Nov	5Nov	50%
D345-67	C Co	Construct 40- 2 man culvert bunkers at hill 10		4Aug	10Nov	90%
D351-67	C Co	Install water and shower, tank and pipe - 1/7		7Aug	10Nov	80%
D368-67	C Co	Construct 3 bunkers and platform- bridge - hill 37			23Nov	70%
D425-67	C Co	Replace 12x12 posts and renovate bunkers - 11th Mar	8Nov			
D427-67	C Co	Repair damage to comm bldg - 3rd 8" How - 11th Mar	8Nov			
D431-67	C Co	Construct 2 grease traps for 7th Marines		14Oct	10Nov	55%
D453-67	C Co	Install drainage ditch and culvert at 11th MT Bn		29Oct	10Nov	60%
D459-67	C Co	Construct shower unit - M/3/7	10Nov			
D460-67	C Co	Construct shower unit - 2/7	10Nov			
D462-67	C Co	Construct shower unit - E/2/7	25Nov			
D463-67	C Co	Construct shower unit - F/2/7	15Nov			
D465-67	C Co	Survey for renovating of messhall- E/2/7		4Nov	8Nov	
D480-67	C Co	Construct shower unit - 1/3/7	5Dec			
B481-67	CCo	Construct bulk fuel tank shower unit at 3/7	15Nov			
B484-67	C Co	Construct (6) strongbacks for 2/7	1	1Nov	15Jan	
D486-67	C Co	Construct a 10' tower support for 2 3,000 gal tanks - 1/7		1Nov	15Nov	
D500-67	C Co	Road check for repair and improvement - 1/7	15Nov			
D511-67	C Co	Recen roads for repair and improvement - 2/7	8Nov			
D516-67	C Co	Road recen from Rte 1 to Rte 5 - 1/7	8Nov			
D518-67	C Co	Erect 10' tower to support 3 - 400 gal tanks - 1/7	15Nov			

EQUIPMENT STATUS & LOCATION REPORT

ITEM	E.	H.E. POOL								ITEM	E.	H.E. POOL							
		JECT	ACHED	R.	ONAL	D.	ED	R.	ONAL	D.	ED	AL	R.	ONAL	D.	ED	AL	R.	ONAL

WATER SUPPLY

<u>Water point</u>	<u>Retable (gal)</u>	<u>Raw (gal)</u>
1/5	20,000	7,000
2/5	19,000	7,000
3/5	5,000	-----
3/7	30,000	8,000
3/1	21,000	6,000
3rd 8" Hw	4,000	4,000
Hill 10	17,000	5,000
Hill 52	750	-----
Hill 55	31,000	-----
Dai La	80,000	-----
Totals	227,750	37,000

CLASSIFICATION

ENGINEER SITUATION REPORT

COPY NUMBER
1st ENGR. BN.
PLACE OF ISSUE
DATE/TIME OF ISSUE
MESSAGE REF: #

SITUATION REPORT No. 318-67

PERIOD COVERED: 071300H TO 081300H Nov 1967
DATE & TIME DATE & TIME MONTH & YEAR

REF: (a) MAP: _____

1. Enemy information.

a. An engineer sweep team in support of 3/1 visually located a 30 lb boxmine at BT 067678 on 070930HNov67. Destroyed in place with 2 1/2 lbs of C-4.

b. Engineers on Hill 37 (AT 915581) received (6) WIA's (2 med-evacuated) as a result of a enemy mortar attack on hill 37 at 080001HNov67. (3rd Battalion, 7th Marines)

c. An engineer sweep team in support of 3/7 encountered a road block consisting of (1) log, bushes, (5) box mines, and (2) anti-personnel mines. Mines removed from road by grappling hook and destroyed on side of road. Road block occurred at AT 963598 on 080915HNov67.

2. Engineer personnel. Dropped: (1) Cysgt 3041 (1) SSgt 1371.

3. Engineer difficulties. Engineer equipment shortages remain the same as shown in Sitrep 306-67.

4. Weather. Warm and humid, temperature at 1300 was 82 degrees.

5. Operations

a. through g. N/A

Engineer sweeps remain the same

Engineer support remains the same

Minefield operations remain the same

10 men from Support Company TAD to Company "A"

4 men from H&S Company TAD to Company "A"

3 men from Support Company TAD to 7th Engineer Battalion

1 man from Support Company TAD to 11th Marines

Company "A" (-)(Rein) in support of the 1st Marine Regiment (-)

Cpl JACOBS and 3 men from Support Company in support of 11th MT Bn Hough Rider.

1st Marine Division Demolitions, Landmine Warfare and VU Boobytrap School attendance this date

Inf 8

1stEngr 3

9thEngr 3

FLC 1

6. Through 9. N/A

10. Water Supply. See enclosure (1)

11. General Engineer Comments. N/A

12. Engineer Command Posts

a. 1st Engineer Battalion (-), DaNang, AT 908733

b. Company "A" (-)(Rein) CP located at ID 336307

SIGNATURE
By direction

1. **ENEMY INFORMATION.** (Report information concerning enemy activity encountered, such as sniper activity, enemy minefields, boobytraps, artillery shelling and bombing of the area, report enemy material and equipment captured.)
2. **ENGINEER PERSONNEL.** (Report arrival of engineer personnel and units including initial landing party, giving number of Officers and Enlisted. Report casualties and evacuation, number of Officers and men assigned to each subproject and name of Officer or noncommissioned Officer in charge.)
3. **ENGINEER DIFFICULTIES.** (Report hindrance to engineer progress as a result of enemy action, natural conditions such as poor trafficability and inclement weather, equipment shortages or breakdowns, and material shortages.)
4. **WEATHER.** (Report weather conditions.)
5. **OPERATIONS.**
 - a. **Roads.** (Report road construction to include amount cleared, stripped, graded, ditched, surfaced, and completed. Use overlays and map coordinates to show location of work and amount completed, the location of culverts, bridges, etc. Report road maintenance on existing roads. Report soil types and condition and availability of aggregate.)
 - b. **TRAILS.** (Report trail construction to include amount completed, location of junction with MSR, type of terrain and additional work required to make a military road.)

ORGANIZATION		PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
PROJ. No.#	ORGANIZATION					
D300-67	C Co	Construct	15Nov			
D327-67	C Co	Holst and platform 3/1		1Nov 75%	15Nov	
D345-67	C Co	Install three fuel cells for water storage at hill 65		4Aug 90%	10Nov	
D351-67	C Co	Construct 40 2- man bunkers at hill 10		7Aug 80%	10Nov	
D368-67	C Co	Install water and shower points, tank and pipe 1/7		75%	23Nov	
D427-67	C Co	Construct 3 bunkers and platform at bridge - hill 37	8Nov			
D431-67	C Co	Repair damage to comm bldg for 3rd8" How- 11th Mar		14Oct 55%	10Nov	
D453-67	C Co	Construct 2 grease hooks at 7th Marines		29Oct 60%	10Nov	
D459-67	C Co	Install drainage ditch and culvert at 11th MT Bn				
D460-67	C Co	Construct shower unit - M/3/7	10Nov			
D462-67	C Co	Construct shower unit - 2/7	10Nov			
D463-67	C Co	Construct shower unit - E/2/7	25Nov			
D465-67	C Co	Construct shower unit - F/2/7	15Nov			
D480-67	C Co	Survey for removing of messhall - E/2/7		4Nov	9Nov	
D481-67	C Co	Construct shower unit for I/3/7	5Dec			
D484-67	C Co	Construct bulk fuel tank shower at 3/7	15Nov			
D486-67	C Co	Construct 6 strongbacks for 2/7		1Nov	15Jan	
D500-67	C Co	Construct 10' tower support for 2 3,000 gal tanks- 1/7		1Nov	15Nov	
D511-67	C Co	Road check for repair and improvement - 1/7	15Nov			
D516-67	C Co	Recon road for repair and improvement - 2/7	9Nov			
D518-67	C Co	Road recon Rt 1 to Rt 5 - 1/7	9Nov			
D365-67	B Co	Construct 10' tower to support 3 4000 gal tanks - 1/7	16Nov			
D379-67	B Co	Construct 13 culvert bunkers for Hq Bn		10Nov		
D435-67	B Co	Construct 25 culvert bunkers at 1/5				
D502-67	B Co	Construct 52 culvert bunkers at 2/5		10Oct		
D507-67	B Co	Assist 4/11 in reconstruction of bunkers				
D509-67	B Co	"D" Btry OOC bunker - 1/5		3Nov		
D513-67	B Co	Improve access road to 3/5				
D524-67	B Co	Install ice machines and sinks at 1/5				
D332-67	Spt Co	Reclassify bridge at coordinates 092582 BT116572				
D386-67	Spt Co	Dig trenchline at 1st AT Bn				
D426-67	Spt Co	Construct 74 urinoles - 1st Marines				
		Repair eroded area at 11th MT Bn				

EQUIPMENT STATUS & LOCATION REPORT

ITEM	H.E. POOL							ITEM	H.E. POOL						
	ECT	CHED	NAL	D	NAL	D	NAL		ECT	CHED	NAL	D	NAL	D	NAL

ORGANIZATION						
PROJ. No. #	ORGANIZATION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
D440-67	Spt Co	Earth moving for defensive positions - 7th Marines				
D446-67	Spt Co	Construct 4 urinoils - Hq Bn				
D453-67	Spt Co	Install drainage ditch at 11th MT Bn				
D455-67	Spt Co	Prepare ditch at the Div Chapel				
D489-67	Spt Co	Balance load on generators - 5th Marines		8Nov		
D499-67	Spt Co	Repair washout on road to hill 244		100%		7Nov
D503-67	Spt Co	Improve road from Rte 5 to hill 41- 1/7		25Oct 45%		
D508-67	Spt Co	Perform work on access road to A/1/7	9Oct			
D519-67	Spt Co	Improve road to Col's qtrs - Hq Bn		1Nov 90%		
D522-67	Spt Co	Construct seabag rack for 5th Marines	9Nov			
D528-67	Spt Co	Grade road from Rte 3 to Div PX	8Nov			
D529-67	Spt Co	Grade road from Rt 3 to Recon LG	9Nov			
D532-67	Spt Co	Wiring at generator shed - 3/5	9Nov			
D538-67	Spt Co	Evaluate drainage system at 1/5				
D539-67	Spt Co	Construct army for Div rear				
D412-67	Spt Co	Remove 2 sinks from SMOOclub and install in MAS- 1st Mar				

EQUIPMENT STATUS & LOCATION REPORT

ITEM	E.	H.E. POOL							ITEM	E.	H.E. POOL					
		JECT	ACHED	R-ONAL	D-ED	R-ONAL	D-ED				JECT	ACHED	R-ONAL	D-ED	R-ONAL	D-ED

WATER SUPPLY

Water point	Potable(gal)	Raw(gal)
1/5	20,000	7,000
2/5	19,000	7,000
3/5	5,000	-----
3/7	30,000	8,000
3/1	21,000	6,000
3rd 8" Row	4,000	4,000
Hill 10	17,000	5,000
Hill 52	750	-----
Hill 55	30,000	-----
Dai La	80,000	-----

CLASSIFICATION

ENGINEER SITUATION REPORT

COPY NUMBER

1st ENGR. BN.

PLACE OF ISSUE

DATE/TIME OF ISSUE

MESSAGE REF: #

SITUATION REPORT No. 313-67

 PERIOD COVERED: 081300H TO 091300H Nov 1967
 DATE & TIME DATE & TIME MONTH & YEAR

REF: (a) MAP: _____

1. Enemy information. None
2. Engineer personnel. Joined: (1) Gysgt 2511 (1) Gysgt 3516 (3) PFC 1371 Dropped: (1) Gysgt 2529
3. Engineer Difficulties. Engineer equipment shortages remain the same as shown on Sitrep 306-67.
4. Weather. Warm and humid, temperature at 1300 was 80 degrees.
5. Operations
 - a. through g. N/A
 - Engineer sweeps remain the same
 - Engineer support remain the same
 - Minelfield operations remain the same
 - 10 men from Support Company TAD to Company "A"
 - 4 men from HBS Company TAD to Company "A"
 - 3 men from Support Company TAD to 7th Engineer Battalion
 - 1 man from Support Company TAD to 11th Marines.
 - Company "A" (-)(Rein) in support of the 1st Marine Regiment (-)
 - Opl JACOBS and 3 men from Support Company in support of 11th MT Bn Hough Rider
 - 1st Marine Division Demolitions, Landmine Warfare and VC Boobytrap School attendance this date:

7th Engr Bn	- 18
9th Engr Bn	- 7
7th Comm Bn	- 3
6. Through 9. N/A
10. Material supply. See enclosure (1)
11. General Engineer Comments. N/A
12. Engineer Command Facts
 - a. 1st Engineer Battalion, Danang, AF 948755
 - b. Company "A" (-)(Rein) CP located at coordinates YD 336507

 Signature
 By direction

1. **ENEMY INFORMATION.** (Report information concerning enemy activity encountered, such as sniper activity, enemy minefields boobytraps, artillery shelling and bombing of the area, report enemy material and equipment captured.
2. **ENGINEER PERSONNEL.** (Report arrival of engineer personnel and units including initial landing party, giving number of Officers and enlisted. Report casualties and evacuation, number of Officers and men assigned to each subproject and name of Officer or noncommissioned Officer in charge.
3. **ENGINEER DIFFICULTIES.** (Report hindrance to engineer progress as a result of enemy action, natural conditions such as poor trafficability and inclement weather, equipment shortages or breakdowns, and material shortages.
4. **WEATHER.** (Report weather conditions.
5. **OPERATIONS.**
 - a. **Roads.** (Report road construction to include amount cleared, stripped, graded, ditched, surface, and completed. Use overlays and map coordinates to show location of work and amount completed, the location of culverts, bridges, etc. Report road maintenance on existing roads. Report soil types and condition and availability of aggregate.
 - b. **TRAILS.** (Report trail construction to include amount completed, location of junction with MSR, type of terrain and additional work required to make a military road.

ORGANIZATION			DATE		DATE & TIME COMPLETION	
PROJ. No.#	ORGANIZATION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
D365-67	B Co	Construct 13 2-man culvert bunkers for Hq Bn		10Oct	5%	14Nov67
D379-67	B Co	Construct 25 culvert bunkers at 1/5				
D435-67	B Co	Construct 52 - 2 man culvert bunkers - 2/5		10Oct		20Nov
D502-67	B Co	Assist 4/11 in reconstruction of bunkers				
D507-67	B Co	"D" Btry, COC bunker at 1/5				14Dec
D509-67	B Co	Improve access road to 3/5		3Nov		15Dec
D513-67	B Co	Install ice machine and sinks at 1/5				
D524-67	B Co	Reclassify bridge at coordinates BT097582				
D 300-67	CCo	Hoist and platform - 3/1	15Nov			
D327-67	C Co	Install three fuel cells for water storage at hill 65	1Nov		75%	15Nov
D345-67	C Co	Construct 40 - 2 man culvert bunkers at hill 10- 1/7		4Aug	90%	10Nov
D351-67	C Co	Install water point & Shower point, tower & tank - 1/7		7Aug	90%	10Nov
D368-67	C Co	Construct 3 bunkers and platform- bridge - Hill 37			75%	23Nov
D427-67	C Co	Repair damage to comm storage bldg for 3rd8" Nov- 11th Mar	8Nov			
D431-67	C Co	Construct 2 grease racks at 7th Marines		14Oct	75%	25Nov
D453-67	C Co	Install water ditch and culvert - 11th MT Bn		29Oct	60%	10Nov
D459-67	C Co	Construct shower unit - M/3/7	10Nov			
D460-67	C Co	Construct shower unit & 2/7	10Nov			
D462-67	C Co	Construct shower unit - E/2/7	25Nov			
D463-67	C Co	Construct shower unit - F/2/7	15Nov			
D465-67	C Co	Survey for renovating of messhall - E/2/7		4Nov	80%	10Nov
D480-67	C Co	Construct shower unit for 1/3/7	5Dec			
D481-67	C Co	Construct bulk fuel tank shower at 3/7	15Nov			
D484-67	C Co	Construct 6 strongbacks for 2/7	1	1Nov		15Jan
D486-67	C Co	Construct tower support for 2 -3,000 gal tanks 1/7		1 Nov		15Nov
D500-67	C Co	Road check for repair and improvement - 1/7			100%	
D511-67	C Co	Recon roads for repair and improvement 2/7		6Nov		20Nov
D516-67	C Co	Road recon Rt 1 to Rt 5 - 1/7	8Nov			
D518-67	CCo	Erect 10' tower to support 3-400 gal tanks - 1/7	15Nov			
D530-67	C Co	Rehabilitate bunkers at E, & F /2/7	1 Dec			
D533-67	C Co	Culvert bunkers at 11th MT Bn	1 Dec			
D536-67	Spt Co	Culvert bunkers at 11th Marines CP	1Dec			

EQUIPMENT STATUS & LOCATION REPORT

ITEM	H.E.	H.E. POOL						ITEM	H.E.	H.E. POOL					
		JECT	ACHED	ONAL	D.	ED	AL			ONAL	D.	ED	AL	ONAL	D.

ORGANIZATION			DATE			
PROJ. No. #	ORGANIZATION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
D332-67	Spt Co	Dig trenchline at 11th AT Bn	11Nov			
D386-67	Spt Co	Construct 74 urinoles - 1st Mar				
D426-67	Spt Co	Repair eroded area in 11th AT Bn area				
D440-67	Spt Co	Earth moving for defensive positions - 7th Marines				
D446-67	Spt Co	Construct 4 urinoles for Hq Bn				
D453-67	Spt Co	Install drainage ditch - 11th AT Bn				
D455-67	Spt Co	Prepare ditch at Div Chapel				
D489-67	Spt Co	Balance load on 5th Marines generator				
D503-67	Spt Co	Improve road from Route 5 to hill 41 - 1/7		25Oct	50%	
D508-67	Spt Co	Perform work on access road to "A", 1/7		9Oct		
D519-67	Spt Co	Improve road to Co's qtrs - Hq Bn		1Nov	90%	
D522-67	Spt Co	Construct seabag rack for 5th Marines		8Nov	9%	
D528-67	Spt Co	Grade road from rte 3 to Division PX		8Nov		
D529-67	Spt Co	Grade road from rte 3 to Recon LZ				
D532-67	Spt Co	Wiring at generator at 3/5				
D538-67	Spt Co	Remove pump in 1/1 drainage system				
D539-67	Spt Co	Construct an ammo Div rear.				

EQUIPMENT STATUS & LOCATION REPORT

ITEM	E.	H.E. POOL						ITEM	E.	H.E. POOL					
		JECT	ACHED	R-	ONAL	D-	ED			R-	ONAL	D-	ED	AL	R-

WATER SUPPLY

Water point	Potable(gal)	Raw(gal)
1/5	20,000	7,000
2/5	19,000	7,000
3/5	5,000	-----
3/7	30,000	8,000
3/1	21,000	6,000
3rd 8" flow	4,000	4,000
Hill 10	17,000	5,000
Hill 52	750	-----
Hill 55	31,000	-----
Dai La	80,000	-----
1st War Regt	10,000	-----
Totals	237,750	37,000

CLASSIFICATION

ENGINEER SITUATION REPORT

SITUATION REPORT No. 314-67

PERIOD COVERED: 091300H TO 101300H Nov 1967
DATE & TIME DATE & TIME MONTH & YEAR

REF: (a.) MAP:

COPY NUMBER

1st ENGR. BN.

PLACE OF ISSUE

DATE/TIME OF ISSUE: 10/10/2001 10:00:00 AM

MESSAGE REF: #

1. Enemy Information.

a. Engineers in support of 3/5 visually located 5 enemy mines (2 - 15lb Ammonium nitrate box mines, 2 - homemade fragmentation grenades and 1 - homemade percussion mine) at BT 053005 on 091330H Nov 67. Destroyed in place with 5 lbs C-4.

2. Engineer Personnel. No Change.

3. Engineer Difficulties. Engineer equipment shortage remain the same as shown in SitRep 306-67.

4. Weather. Cool with overcast skies in the morning with scattered rain showers.

5. Operations

a. through g. N/A

Engineer sweeps remain the same

Engineer support remains the same

Minefield operations remain the same

10 men from Support Company TAD to Company "A"

4 men from M&S Company TAD to Company "A"

3 men from Support Company TAD to 7th Engineer Battalion

1 man from Support Company TAD to 11th Marines

Company "A" (-)(Rein) in support of the 1st Marine Regiment

Cpl JACOBS and 3 men from Support Company in support of 11th MR & n Reugt Rider

Sgt DeGROAT and 3 men from "C" Company departed this GP 091300H Nov 67 for operations with 2/7

1st Marine Division Demolitions, Landmine Warfare and VC Boobytrap School attendance this this date:

7th Engr Bn - 18

9th Engr Bn - 7

7th Comm Bn - 3

6. through 9. N/A

10. Water supply. See enclosure (1)

11. General Engineer Comments. N/A

12. Engineer Command Posts

a. 1st Engineer Battalion (-), DaNang, AT 948755

b. Company "A" (-)(Rein) located at YD 336507

SIGNATURE
FORWARDED
By direction

1. ENEMY INFORMATION. (Report information concerning enemy activity encountered, such as sniper activity, enemy minefields, boobytraps, artillery shelling and bombing of the area, report enemy material and equipment captured.
2. ENGINEER PERSONNEL. (Report arrival of engineer personnel and units including initial landing party, giving number of Officers and Enlisted. Report casualties and evacuation, number of Officers and men assigned to each subproject and name of Officer or noncommissioned Officer in charge.
3. ENGINEER DIFFICULTIES. (Report hindrance to engineer progress as a result of enemy action, natural conditions such as poor trafficability and inclement weather, equipment shortages or breakdowns, and material shortages.
4. WEATHER. (Report weather conditions.
5. OPERATIONS.
 - a. Roads. (Report road construction to include amount cleared, stripped, graded, ditched, surface, and completed. Use overlays and map coordinates to show location of work and amount completed, the location of culverts, bridges, Etc. Report road maintenance on existing roads. Report soil types and condition and availability of aggregate.
 - b. TRAILS. (Report trail construction to include amount completed, location of junction with MSR, type of terrain and additional work required to make a military road.

ORGANIZATION			DA				
PROJ. No.#	ORGANIZATION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION	
D300-67	C Co	Construct hoist and platform at 3/1	15Nov				
D327-67	C Co	Install three fuel cells for water storage - hill 65		1Nov	75%	16Nov	
D345-67	C Co	Construct 40- 2 man culvert bunkers at hill 10 - 1/7		4Aug	90%	20Nov	
D351-67	C Co	Install water and shower points, tower, tank, pipe- 1/7		7Aug	80%	20Nov	
D368-67	C Co	Construct 3 bunkers and platform at brid. e- hill 37			75%	23Nov	
D427-67	C Co	Repair damage to Comm storage bldg - 3rd 8" Row- 11th Mar	8Nov				
D431-67	C Co	Construct 2 grease racks at 7th Marines		14Oct	75%	25Nov	
D453-67	C Co	Install drainage ditch and culvert at 11th MT Bn		29Oct	60%	20Nov	
D459-67	C Co	Construct shower unit - E/3/7	20Nov				
D460-67	C Co	Construct shower unit - 2/7	20Nov				
D462-67	C Co	Construct shower unit - E/2/7	25Nov				
D463-67	C Co	Construct shower unit - E/2/7	15Nov				
D465-67	C Co	Survey for renovating of messhall - E/3/7		4Nov		12Nov	
D480-67	C Co	Construct shower unit - 1/3/7	5Dec				
D481-67	C Co	Construct bulk fuel tank shower at 3/7	15Nov				
D484-67	C Co	Construct 6 strongbacks at 2/7		1Nov		15Jan	
D486-67	C Co	Construct a 10' tower support for 2 - 3,000 gal tanks- 1/7		1Nov		15Nov	
D511-67	C Co	Recon roads for repair and improvement - 2/7	18Nov				
D516-67	C Co	Recon Rte 1 to Rte 5 - 1/7		8Nov		20Nov	
D518-67	C Co	Erect a 10' tower to support 3 - 400 gal tanks - 1/7	15Nov				
D530-67	C Co	Rehabilitate bunkers - E & E/2/7	1Dec				
D533-67	C Co	Culvert bunkers at 11th MT Bn	1Dec				
D332	Spt Co	Dig trenchline at 1st AT Bn					
D386-67	Spt Co	Construct 74 urinoils for 1st Marines					
D438-67	Spt Co	Repair eroded area in 11th MT on area					
D440-67	Spt Co	Dig trench at Hq, 7th Marines					
D446-67	Spt Co	Construct 4 urinoils for Hq Bn					
D453-67	Spt Co	Install drainage ditch at 11th MT on					
D455-67	Spt Co	Prepare ditch at Div Chapel					
D503-67	Spt Co	Repair road to hill #41		25Oct	50%		
D508-67	Spt Co	Perform work on access road to "A", 1/7					
D519-67	Spt Co	Improve road to Col's qtrs - Hq Bn					

EQUIPMENT STATUS & LOCATION REPORT

		H.E. POOL												H.E. POOL									
ITEM		JECT	ACHED	R- ONAL	D- ED	R- ONAL	D- ED	AL	R- ONAL			ITEM		JECT	ACHED	R- ONAL	D- ED	R- ONAL	D- ED	AL	R- ONAL		

DECLASSIFIED

ORGANIZATION			DATE			
PROJ. No. #	ORGANIZATION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
D522-67	Spt Co	Construct seabag ramp in 5th Marines	15Nov			
D528-67	Spt Co	Grade road from Rt 5 to Div PX		8Nov		
D529-67	Spt Co	Grade road from Rte 3 to Recon Co		8Nov		
D538-67	Spt Co	Remove pump from 1/5 drainage system				
D539-67	Spt Co	Construct armory - Div rear				
D365-67	B Co	Construct 15 culvert bunkers for 1/5 BN		10Oct	25, 14Nov	
D379-67	B Co	Construct 25 culvert bunkers for 1/5				
D435-67	B Co	Construct 53 culvert bunkers for 2/5		10Oct	20Nov	
D502-67	B Co	Assist 4/11 in bunker reconstruction				
D507-67	B Co	Construct COC bunker for "D" Btry, at 1/5			14Dec	
D509-67	B Co	Improve access road to 3/5				
D513-67	B Co	Install ice machine and sinks at 1/5				
D524-67	B Co	Reclassify bridge at coordinates BT 097582				

EQUIPMENT STATUS & LOCATION REPORT

ITEM	E.							H.E. POOL				ITEM	E.							H.F. POOL			
		JECT	ACHED	R- ONAL	D- ED	R- ONAL	D- ED	AL	R- ONAL	JECT	ACHED			R- ONAL	D- ED	R- ONAL	D- ED	AL	R- ONAL				

DECLASSIFIED

WATER SUPPLY

<u>Water point</u>	<u>Potable (gal)</u>	<u>Rat (gal)</u>
1/5	20,000	7,000
2/5	19,000	7,000
3/5	5,000	-----
3/7	50,000	8,000
3/1	21,000	6,000
3rd 8 th row	4,000	4,000
Hill 10	17,000	5,000
Hill 52	750	-----
Hill 55	31,000	-----
Qui La	80,000	-----
1st War Regt	10,000	-----
Totals	237,750	37,000

CLASSIFICATION

ENGINEER SITUATION REPORT

COPY NUMBER

1st ENGR. BN.

PLACE OF ISSUE

DATE/TIME OF ISSUE

MESSAGE REF#

SITUATION REPORT No. 345-67PERIOD COVERED: 0100H TO 111300H Nov 1967
DATE & TIME DATE & TIME MONTH & YEAR

REF: (a) MAP: _____

4. Enemy information.

a. Late entry - An engineer sweep team in support of 3/5 visually located the following ordnance: (19) M-26 grenades, (15) fuses for ChiCom grenades, (7) lbs of captured G-4, (6) yellow smoke grenades, (5) greenstar pop flares, (3) M18 Claymore mines, and (1) homemade AP mine at BT 024638 on 090715H Nov 67. Destroyed in place.

b. An engineer sweep team in support of 3/5 destroyed the following ordnance given to them by S-3, P/3: (140) M-26 grenades, (23) Claymore mines, (160) M-79 rounds, (4) incendiary grenades, (3) yellow smoke grenades, (3) 60 mm rounds, (5) gas grenades, (9) illumination grenades and 1,000 rounds of 7.62 ammunition. Ordnance was destroyed in vicinity of 3/5 CP and at 090715H Nov 67.

c. Late entry - An engineer sweep team in support of 2/5 detected 2 - 25 lb box mines at AT 907494 on 090730H Nov 67. Destroyed in place.

d. Late entry - An engineer sweep team in support of 2/5 reported an Ontos that was in support of them detonated a unknown type or size mine which destroyed the Ontos, at AT 907497 on 090800H Nov 67. No engineer casualties.

e. Late entry - An engineer sweep team in support of 2/5 visually located an 8" round in a culvert at AT 907500 on 090830H Nov 67. Destroyed in place.

f. Late entry - An engineer sweep team in support of 3/7 visually located a 20lb box mine boobytrapped with a M-26 grenade at AT 904570 on 100730H Nov 67. Destroyed in place.

g. An engineer sweep team in support of HQ, 3/5 visually located a M-26 grenade boobytrap (trip wire) at BT 106583 on 140749H Nov 67. Destroyed in place.

h. An engineer sweep team in support of 3/7 visually located a 50 lb box mine at AT 907497 on 110730H Nov 67. Destroyed in place.

i. An engineer sweep team in support of 3/7 reports a tank accompanying them on their sweep detonated a 5 lb AP mine at AT 954586 on 140800H Nov 67.

j. An engineer sweep team in support of 3/7 visually located an M-26 grenade boobytrap (trip wire) at AT 954586 on 140800H Nov 67. Destroyed in place.

2. Engineer personnel. Joined: (1) LCpl 1371 Dropped: None.

3. Engineer difficulties. Engineer equipment shortages remain the same as shown in Sitrep 306-67

4. Weather. Warm and humid, temperature at 1300 was 82 degrees with overcast skies.

5. Operations.

a. through g. N/A

h. An engineer sweep team remain the same

i. An engineer sweep team remain the same

Minifield operations remain the same

10 men from Support Company TAD to Company "A"

4 men from BLS Company TAD to Company "A"

3 men from Support Company TAD to 7th Engineer Battalion

1 man from Support Company TAD to 11th Marines

Company "A" (4) (B) in support of the 1st Marine Regiment (-) (Bn)

Sgt DeROAT and 3 men from "C" Company returned to this CP 101300H Nov 67 from operation with 2/7

1st Marine Division Demolitions, Landmine Warfare and VC Boobytrap School attendance this date:

7th Engr Bn - 18

9th Engr Bn - 19

7th Engr Bn - 3

SIGNATURE

DATE/TIME

By direction

1. **ENEMY INFORMATION.** (Report information concerning enemy activity encountered, such as sniper activity, enemy minefields, boobytraps, artillery shelling and bombing of the area, report enemy material and equipment captured.
2. **ENGINEER PERSONNEL.** (Report arrival of engineer personnel and units including initial landing party, giving number of Officers and Enlisted. Report casualties and evacuation, number of Officers and men assigned to each subproject and name of Officer or noncommissioned Officer in charge.
3. **ENGINEER DIFFICULTIES.** (Report hindrance to engineer progress as a result of enemy action, natural conditions such as poor trafficability and inclement weather, equipment shortages or breakdowns, and material shortages.
4. **WEATHER.** (Report weather conditions.
5. **OPERATIONS.**
 - a. **Roads.** (Report road construction to include amount cleared, stripped, graded, ditched, surface, and completed. Use overlays and map coordinates to show location of work and amount completed, the location of culverts, bridges, Etc. Report road maintenance on existing roads. Report soil types and condition and availability of aggregate.
 - b. **TRAILS.** (Report trail construction to include amount completed, location of junction with MSR, type of terrain and additional work required to make a military road.

DECLASSIFIED

ORGANIZATION		D 7				
PROJ. No.#	ORGANIZATION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
D300-67	C Co	Construct hoist and platform - 3/1	15Nov			
D327-67	C Co	Install three fuel cells for water storage at hill 65		1Nov 75%	15Nov	
D345-67	C Co	Construct 40 - 2 man bunkers at hill 10 - 1/7		4Aug 90%	15Nov	
D351-67	C Co	Install water and shower points, tower, tank, pipe - 1/7		7Aug 80%	15Nov	
D368-67	C Co	Construct 3 bunkers and platform - bridge - hill 37		75%	23Nov	
D427-67	C Co	Repair damage to comm bldg - 3rd 8" How - 11th Mar	15Nov			
D453-67	C Co	Install drainage ditch and culvert at 11th MT Bn		29Oct 60%	15Nov	
D459-67	C Co	Construct shower unit - E/3/7	20Nov			
D460-67	C Co	Construct shower unit - 2/7	20Nov			
D462-67	C Co	Construct shower unit - E/2/7	25Nov			
D463-67	C Co	Construct shower unit - F/2/7	15Nov			
D465-67	C Co	Survey for renovating of messhall - E/2/7		4Nov	12Nov	
D480-67	C Co	Construct shower unit - I/3/7	5Dec			
D481-67	C Co	Construct bulk fuel tank shower at 3/7	15Nov			
D486-67	C Co	Construct a 10' tower to support 2 3,000 gal tanks - 1/7		1Nov	15Jan	
D511-67	C Co	Recon roads for repair and improvement - 2/7	18Nov			
D516-67	C Co	Road recon at 1 to Rt 5 - 1/7		9Nov	20Nov	
D518-67	C Co	Erect 10' tower to support 3-400 gal tanks - 1/7	15Nov			
D530-67	C Co	Rehabilitate bunkers at E&F/2/7	1Dec			
D533-67	C Co	Provide assistance on bunker construction to 11th MT Bn	1Dec			
D365-67	B Co	Construct 13 culvert bunkers for Hq Bn		10Oct 25%	14Nov	
D379-67	B Co	Construct 25 culvert bunkers for 1/5		10Oct	20Nov	
D435-67	B Co	Construct 52 culvert bunkers for 2/5		10Oct	20Nov	
D502-67	B Co	Assist 4/11 in bunker reconstruction				
D507-67	B Co	Construct COC bunker for "D" Btry, at 1/5				
D509-67	B Co	Improve access road to 1/5				
D513-67	B Co	Install ice machine and sinks at 1/5				
D524-67	B Co	Reclassify bridge at coordinates BT 097582				
D332-67	Spt Co	Dig trenchline at 1st AT Bn				
D386-67	Spt Co	Construct 74 urinoils for 1st Marines				
D426-67	Spt Co	Repair eroded area in 11th MTBn				
D440-67	Spt Co	Dig trenchline at Hq Bn				

EQUIPMENT STATUS & LOCATION REPORT

ITEM	H.E. POOL								ITEM	H.E. POOL							
	ECT	CHED	NAL	D	NAL	D	L	NAL		ECT	CHED	NAL	D	NAL	D	L	NAL

DECLASSIFIED

CLASSIFICATION

ENGINEER SITUATION REPORT

COPY NUMBER _____
 1st ENGR. BN. _____
 PLACE OF ISSUE _____
 DATE/TIME OF ISSUE _____
 MESSAGE REF: # _____

SITUATION REPORT No. 315-67
 PERIOD COVERED: DATE & TIME TO DATE & TIME MONTH & YEAR

REF: (a) MAP: _____

- 6. through 9. N/A
- 10. Water supply. See enclosure (1)
- 11. General engineer comments. N/A
- 12. Engineer command posts
 - a. 1st Engineer Battalion (-), located at 948755
 - b. Company "A" (-)(Rein) CP located at YD 336507

SIGNATURE

XOXXXXXXXXX

By direction

1. ENEMY INFORMATION. (Report information concerning enemy activity encountered, such as sniper activity, enemy minefields, boobytraps, artillery shelling and bombing of the area, report enemy material and equipment captured.)
2. ENGINEER PERSONNEL. (Report arrival of engineer personnel and units including initial landing party, giving number of Officers and Enlisted. Report casualties and evacuation, number of Officers and men assigned to each subproject and name of Officer or noncommissioned Officer in charge.)
3. ENGINEER DIFFICULTIES. (Report hindrance to engineer progress as a result of enemy action, natural conditions such as poor trafficability and inclement weather, equipment shortages or breakdowns, and material shortages.)
4. WEATHER. (Report weather conditions.)
5. OPERATIONS.
 - a. Roads. (Report road construction to include amount cleared, stripped, graded, ditched, surface, and completed. Use overlays and map coordinates to show location of work and amount completed, the location of culverts, bridges, Etc. Report road maintenance on existing roads. Report soil types and condition and availability of aggregate.)
 - b. TRAILS. (Report trail construction to include amount completed, location of junction with MSR, type of terrain and additional work required to make a military road.)
 - c. BRIDGE CONSTRUCTION. (Report construction of all bridges to include percentage complete, type dimensions, number of lanes, materials used and safe capacity.)

ORGANIZATION

PROJ. No.#	ORGANIZATION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
D446-67	Spt Co	Construct 12 urinoils for Hq Bn				
D503-67	Spt Co	Repair road to hill 41		25 Oct 50%		
D508-67	Spt Co	Perform work on access road to "A"/1/7		8 Nov 10%		
D519-67	Spt Co	Improve road to Col's qtrs - Hq Bn		1 Nov 90%		
D522-67	Spt Co	Construct baggage rack for 5th Marines		8 Nov 60%		
D527-67	Spt Co	Construct cross for Division Chapel				
D528-67	Spt Co	Grade road from Rt 3 to division PX		8 Nov 75%		
D529-67	Spt Co	Grade road from Rt 3 to Recon LZ				
D538-67	Spt Co	Remove pump from 1/5 drainage system				
D539-67	Spt Co	Construct armory for Div Rear				

EQUIPMENT STATUS & LOCATION REPORT

ITEM	E.	H.E. POOL						ITEM	E.	H.E. POOL					
		JECT	ACHED	R-ONAL	D-ED	R-ONAL	D-ED	AL	R-ONAL	JECT	ACHED	R-ONAL	D-ED	R-ONAL	D-ED

WATER SUPPLY

water point	Potable(gal)	Raw(gal)
1/5	20,000	7,000
2/5	19,000	7,000
3/5	5,000	-----
3/7	30,000	8,000
3/1	21,000	6,000
1st Marines	10,000	-----
3rd 8" How	4,000	4,000
Hill 10	17,000	5,000
Hill 52	750	-----
Hill 55	31,000	-----
Dai La	80,000	-----
Totals	237,750	37,000

CLASSIFICATION

ENGINEER SITUATION REPORT

SITUATION REPORT No. 316-67

COPY NUMBER

1st ENGR. BN.

PLACE OF ISSUE

DATE/TIME OF ISSUE

MESSAGE REF#

PERIOD COVERED: 111300H TO 121300H November 1967
DATE & TIME DATE & TIME MONTH & YEAR

REF: (a) MAP: _____

1. Enemy Information. Engineer sweep team in support of 3/7 ran over a 40 lb. box mine detonating the blasting cap but not the main charge. Engineers were riding on a mule when the incident occurred on the road at AF 950565. Mine was removed by grappling hook and destroyed along side of road using 3 lb. of C-4.

On 120945H Nov 67 an engineer sweep team in support of 3/7 visually located a 20 lb. mine at AF 967200. Mine was removed by grappling hook and destroyed on side of road with 1 lb. of C-4.

2. Engineer Personnel. No Change

3. Engineer Difficulties

Engineer Equipment Shortages remain the same as shown on Situation Map 306-67

4. Weather. During this period of reporting, overcast skies with sporadic rainfall and moderate winds were experienced. Temperature at 1300 was 78 degrees.

5. Operations

a. through g. N/A

Engineer Sumps remain the same

Engineer Support remains the same

Minefield Operations remain the same

9 men from Support Company TAD to Company "A"

4 men from H&S Company TAD to Company "A"

3 men from Support Company TAD to 7th Engineers

1 man from Support Company TAD to 19th Marines

Company "A" (-)(Main) in support of 1st Marine Regiment

6. through g. N/A

10. Water Supply. See Enclosure (1)

11. General Engineer Comments. N/A

12. Engineer Command Posts.

a. 1st Engineer Battalion (-), located at DaNang AF 948755

b. Company "A" (-)(Main) CP located at coordinates YD 336507

[Signature]
SIGNATURE
COMMUNICATING

1. ENEMY INFORMATION. (Report information concerning enemy activity encountered, such as sniper activity, enemy minefields, boobytraps, artillery shelling and bombing of the area, report enemy material and equipment captured.)
2. ENGINEER PERSONNEL. (Report arrival of engineer personnel and units including initial landing party, giving number of Officers and Enlisted. Report casualties and evacuation, number of Officers and men assigned to each subproject and name of Officer or noncommissioned Officer in charge.)
3. ENGINEER DIFFICULTIES. (Report hindrance to engineer progress as a result of enemy action, natural conditions such as poor trafficability and inclement weather, equipment shortages or breakdowns, and material shortages.)
4. WEATHER. (Report weather conditions.)
5. OPERATIONS.
 - a. Roads. (Report road construction to include amount cleared, stripped, graded, ditched, surface, and completed. Use overlays and map coordinates to show location of work and amount completed, the location of culverts, bridges, Etc. Report road maintenance on existing roads. Report soil types and condition and availability of aggregate.)
 - b. TRAILS. (Report trail construction to include amount completed, location of junction with MSR, type of terrain and additional work required to make a military road.)

ORGANIZATION			DATE			
PROJ. No.#	ORGANIZATION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
D300-67	C Co	Hoist platform - 3/1	15Nov67			
D327-67	C Co	Install three fuel cells for water storage - Hill 65			75% 15Nov67	
D345-67	C Co	Construct (40) two-man bunkers - Hill 10, 1/7			96% 20Nov67	
D351-67	C Co	Install water and shower point, tower, tank and pipe - 1/7			80% 15Nov67	
D368-67	C Co	Construct 3 bunkers and platform at bridge - Hill 37			75% 23Nov67	
D427-67	C Co	Repair damage to Comm bldg. 3rd 8" How, 11th Marines	15Nov67			
D431-67	C Co	Construct two grease racks - 7th Marines			85% 25Nov67	
D453-67	C Co	Install drainage ditch and culvert - 11th M.T. Bn			60% 20Nov67	
D459-67	C Co	Construct shower unit - M/3/7	20Nov67			
D460-67	C Co	Construct shower unit - 2/7	15Nov67			
D462-67	C Co	Construct shower unit - E/2/7	25Nov67			
D463-67	C Co	Construct shower unit - F/2/7	15Nov67			
D465-67	C Co	Survey for renovation of messhall - E/2/7			15Nov67	
D480-67	C Co	Construct shower unit - I/3/7	5Dec67			
D481-67	C Co	Construct bulk fuel tank shower - 3/7	15Nov67			
D484-67	C Co	Construct six (6) strongbacks - 2/7			15Jan68	
D486-67	C Co	Construct a 10' tower to support two 3,000 gal tanks - 1/7			15Nov67	
D511-67	C Co	Recon roads for repair and improvement - 2/7	18Nov67			
D516-67	C Co	Road recon Rt #1 to Rt #5 - 1/7			20Nov67	
D518-67	C Co	Erect 10' tower to support three 400 gal tanks - 1/7	15Nov67			
D530-67	C Co	Rehabilitate bunkers - E & F/2/7	1Dec67			
D533-67	C Co	Construct culvert bunkers - 11th M.T. Bn	1Dec67			
D365-67	B Co	Construct (13) two-man culvert bunkers - HQ Bn			25% 24Nov67	
D379-67	B Co	Construct (25) bunkers - 1/5				
D435-67	B Co	Construct (52) two-man emplacements - 2/5			20Nov67	
D502-67	B Co	Assist 4/11 in reconstruction of bunkers - 1stMarDiv area				
D507-67	B Co	"D" Btry COC bunker - 1/5			14Dec67	
D509-67	B Co	Improve access road - 3/5				
D524-67	B Co	Reclassify bridge at BT 097582				
D513-67	B Co	Install ice machine and sinks - 1/5				
D332-67	Spt Co	Dig trench line - 1st AT Bn				
D386-67	Spt Co	Construct (74) urinals for 1st Marines	Awaiting materials			
D426-67	Spt Co	Repair eroded area in 11th M.T. Bn				

EQUIPMENT STATUS & LOCATION REPORT

ITEM	H.E. POOL										ITEM	H.E. POOL									
	E.	JECT	ACHED	R.	ONAL	D.	ED	R.	ONAL	D.	ED	AL	R.	ONAL	D.	ED	L	R.	ONAL	D.	ED

ORGANIZATION			DATE			
PROJ. No. #	ORGANIZATION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
D440-67	Spt Co	Dig trenches - Hq Bn	Awaiting material 15Nov67			
D446-67	Spt Co	Construct (12) winoils - Hq Bn				
D453-67	Spt Co	Install drainage ditch - 11th M.T. Bn				
D503-67	Spt Co	Repair road to Hill 41		25Oct67	50%	
D508-67	Spt Co	Perfrom work on access road to A/1/7		8Nov67	10%	
D519-67	Spt Co	Improve road to Col's quarters - Hq Bn		1Nov67	90%	
D522-67	Spt Co	Construct baggage racks for 5th Marines			60%	15Nov67
D527-67	Spt Co	Construct cross for Div. chapel				
D528-67	Spt Co	Grade road from Div PX to Rt #3		8Nov67	75%	
D529-67	Spt Co	Grade road from Rt #3 to Recon LZ				
D538-67	Spt Co	Remove pump in 1/3 drainage system				
D539-67	Spt Co	Construct armory - Div area				

EQUIPMENT STATUS & LOCATION REPORT

ITEM	E.	H.E. POOL							ITEM	E.	H.E. POOL					
		JECT	ACHED	R-ONAL	D-ED	R-ONAL	D-ED				JECT	ACHED	R-ONAL	D-ED	R-ONAL	D-ED

UTILITIES:

<u>Water Point</u>	<u>Potable(gal)</u>	<u>Raw(gal)</u>
1/5	20,000	7,000
2/5	19,000	7,000
3/5	5,000	-----
3/7	30,000	8,000
3rd 8" How	4,000	4,000
Hill 10	17,000	5,000
Hill 52	750	-----
Hill 55	31,000	-----
1st Marines	10,000	-----
Dai La	80,000	-----
3/1	21,000	6,000
TOTALS	237,750	37,000

ENCLOSURE (4)

CLASSIFICATION

ENGINEER SITUATION REPORT

COPY NUMBER

1st ENGR. BN.

PLACE OF ISSUE

DATE/TIME OF ISSUE

MESSAGE REF: #

SITUATION REPORT No. 317-67PERIOD COVERED: 121300H TO 131300H Nov 1967
DATE & TIME DATE & TIME MONTH & YEAR

REF: (a) MAP: _____

1. Enemy information

a. An engineer sweep team in support of 1/7 visually located a 20 lb box mine at AT 944670 on 131000H Nov 67. Destroyed in place.

2. Engineer personnel. Dropped: (1) Sgt 13713. Engineer difficulties. Engineer equipment shortages remain the same as shown on Sitrep 306-67.4. Weather. Warm and humid, temperature at 1300 was 78 degrees with overcast skies.5. Operations

a. through g. N/A

Engineer sweeps remain the same

Engineer Support remains the same

Minefield operations remain the same

11 men from Support Company TAB to Company "A"

4 men from H&S Company TAB to Company "A"

3 men from Support Company "A" to 7th Engineer Battalion

Support Company TAB to 11th Marines

Company "A" (-)(Rein) in support of the 1st Marine Regiment (-)

Sgt DECMCAT and 9 men departed this CP 130900H Nov 67 for operation with 3/7

1st Marine Division Demolitions, Landing Warfare and VC Boobytrap School for 13 - 15 November 1967 was cancelled due to lack of personnel to attend.

6. through 9. N/A

10. Water supply. See Signature (1)11. General Engineer Comments. N/A12. Engineer Command Posts

a. 1st Engineer Battalion (-), Danang. AT 948755

b. Company "A" (-)(Rein) located at YD 336507

[Signature]
 SIGNATURE
 By direction

1. ENEMY INFORMATION. (Report information concerning enemy activity encountered, such as sniper activity, enemy minefields, boobytraps, artillery shelling and bombing of the area, report enemy material and equipment captured.
2. ENGINEER PERSONNEL. (Report arrival of engineer personnel and units including initial landing party, giving number of Officers and enlisted. Report casualties and evacuation, number of Officers and men assigned to each subproject and name of Officer or noncommissioned Officer in charge.
3. ENGINEER DIFFICULTIES. (Report hindrance to engineer progress as a result of enemy action, natural conditions such as poor trafficability and inclement weather, equipment shortages or breakdowns, and material shortages.
4. WEATHER. (Report weather conditions.
5. OPERATIONS.
 - a. Roads. (Report road construction to include amount cleared, stripped, graded, ditched, surface, and completed. Use overlays and map coordinates to show location of work and amount completed, the location of culverts, bridges, etc. Report road maintenance on existing roads. Report soil types and condition and availability of aggregate.
 - b. TRAILS. (Report trail construction to include amount completed, location of junction with MSR, type of terrain and additional work required to make a military road.

ORGANIZATION			DATE			
PROJ. No. #	ORGANIZATION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
D300-67	C Co	Construct hoist and platform - 3/1	15Nov			
D327-67	C Co	Install three fuel cells for water storage at hill 65		1Nov 75%	15Nov	
D345-67	C Co	Construct 40 - 2 man culvert bunkers at hill 10 - 1/7		4Aug 96%	20Nov	
D351-67	C Co	Install water & shower point, tower, tank and pipe - 1/7		7Aug 80%	15Nov	
D368-67	C Co	Construct 3 bunkers and platform - bridge at hill 37		7Aug 75%	25Nov	
D427-67	C Co	Repair damage to Comm storage bldg for 3rd 8" How-11th Mar	15Nov			
D431-67	C Co	Construct two grease racks at 7th Marines		14Oct 85%	25Nov	
D453-67	C Co	Install drainage ditch and culvert at 11th MT Bn		29Oct 60%	15Nov	
D459-67	CCo	Construct shower unit - E/3/7	20Nov			
D460-67	C Co	Construct shower unit - 2/7	20Nov			
D462-67	C Co	Construct shower unit - E/2/7	25Nov			
D463-67	C Co	Construct shower unit - E/2/7	15Nov			
D465-67	C Co	Survey for renovating of mess hall - E/2/7		4Nov	12Nov	
D480-67	C Co	Construct shower unit - I/3/7	25Nov			
D481-67	C Co	Construct bulk fuel tank shower - 3/7	20Nov			
D48-67	C Co	Construct (6) strong backs for 2/7		1Nov	15Jan	
D486-67	C Co	Construct a 10' tower support for 2 3,000 gal tanks - 1/7		1Nov	20Nov	
D511-67	C Co	Recon roads for repair and improvement - 2/7	18Nov			
D516-67	C Co	Road recon Rt 1 to Rt 5 - 1/7		8Nov	20Nov	
D518-67	C Co	Erect 10' tower to support 3- 400 gal tanks - 1/7	15Nov			
D530-67	C Co	Rehabilitate bunkers at E/2/7	1Dec			
D533-67	C Co	Provide assistance and mat'l on bunker const. to 11th MT Bn	1Dec			
D542-67	C Co	Provide assistance and mat'l on bunker const. to 1st AT Bn	1Dec			
D543-67	C Co	Provide assistance and mat'l on bunker const. to 7th Comm Bn	1Dec			
D332-67	Spt Co	Dig trenchline at 1st AT Bn		12Nov		
D386-67	Spt Co	Construct (14) urinoils for 1st Marines				
D540-67	Spt Co	Enclose generator shed at 1st Med Bn CP				
D541-67	Spt Co	Construct (8) mount out boxes for Hq Bn				
D544-67	Spt Co	Upgrade access road from Rt 5 to 1/7 CP				
D536-67	Spt Co	Provide assistance and mat'l for bunker const, 11th Mar				
D426-67	Spt Co	Repair eroded area at 11th MT Bn				
D 440-67	Spt Co	Dig trench line at 7th Marines				

EQUIPMENT STATUS & LOCATION REPORT

ITEM	F.E.	H.E. POOL						ITEM	F.E.	H.E. POOL					
		JECT	ACHED	ER-	IONAL	D-	IED			JECT	ACHED	ER-	IONAL	D-	IED

DECLASSIFIED

ORGANIZATION		D/		EST. DATE & TIME COMPLETION		EST. DATE & TIME COMPLETION	
PROJ. No. #	ORGANIZATION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLETION	EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
D446-67	SptCo	Construct 12 urinoils for Hq Bn					
D453-67	SptCo	Install drainage ditch at 11th MT Bn		25Oct	50%	25Nov	
D503-67	SptCo	Repair road to Hill 41		8Nov	15%	29Nov	
D508-67	SptCo	Perform work on access road to A/1/7					
D546-67	SptCo	Close civilian dump by plowing under and filling-1st Lt Bn		1Nov	90%		
D519-67	Spt Co	Improve road to Col's qtrs - Hq Bn		8Nov	75%	17Nov	
D522-67	Spt Co	Construct baggage racks for 5th Marines					
D527-67	Spt Co	Construct new cross for Div Chapel		7Nov	75%		
D528-67	SptCo	Grade road from Rt 3 to Div PX					
D529-67	SptCo	Gr de road from Rt 3 to Recon helipad					
D538-67	SptCo	Remove pump in 1/5 drainage system					
D539-67	SptCo	Construct armory for Div rear.		1 Oct	25%		
D365-67	B Co	Construct 13 culvert bunkers for Hq Bn					
D379-67	B Co	Construct 25 culvert bunkers for 1/5		10Oct			
D435-67	B Co	Construct 52 culvert bunkers for 2/5					
D502-67	B Co	Assist 4/11 in reconstruction of bunkers					
D507-67	B Co	Construct COO Bunker - "D" Btry, located at 1/5					
D509-67	B Co	Improve access road to 3/5					
D513-67	B Co	Install ice machines and sinks at 1/5					
D524-67	B Co	Reclassify bridge at coordinates BT 097582					

EQUIPMENT STATUS & LOCATION REPORT

[illegible]

WATER SUPPLY

<u>Water point</u>	<u>Potable (gal)</u>	<u>raw (gal)</u>
1/5	20,000	7,000
2/5	19,000	7,000
3/5	5,000	-----
3/1	21,000	6,000
3/7	30,000	8,000
3rd 8" How	4,000	,000
Hill 10	17,000	5,000
Hill 52	750	-----
Hill 55	31,000	-----
Dai La	80,000	-----
1st Marines	10,000	-----
Totals	237,750	37,000

CLASSIFICATION

ENGINEER SITUATION REPORT

COPY NUMBER

1st ENGR. BN.

PLACE OF ISSUE

DATE/TIME OF ISSUE

MESSAGE REF#

SITUATION REPORT No. 338-67PERIOD COVERED: 131300 TO 141300H November 1967
DATE & TIME DATE & TIME MONTH & YEAR

REF: (a) MAP: _____

1. Enemy Information. None
2. Engineer Personnel. Joined: (1) Cpl 1371, (1) Cpl 1341, (2) LCpl 1371, (2) Lcpl 1341.
3. Engineer Difficulties.
Engineer Equipment Shortages remain the same as shown on SitMap 306-67.
4. Weather. Overcast with periods of rainfall, temperature at 1300 was 81 degrees.
5. Operations
a. through g. N/A
Engineer Sweeps remain the same
Engineer Support remains the same
Minefield Operations remain the same
11 men from Support Company TAD to Company "A"
4 men from H&M Company TAD to Company "A"
4 men from Support Company TAD to 7th Engineers
1 man from Support Company TAD to 11th Marines.
Company "A" (-)(Main) in support of 1st Marine Regiment
Sgt DEBROAT and 9 men from Company "C" departed this CP 130900H Nov 67 for operation with 3/7.
Sgt BLANKENSHIP and 3 men from Company "B" returned this CP 140700H Nov 67 from Rough Rider with 11th Marines.
6. through 9. N/A
10. Water Supply. See Enclosure (1)
11. General Engineer Comments. N/A
12. Engineer Unit Command Posts
a. 1st Engineer Battalion (-), located at DaNang, AT 948755
b. Company "A" (-)(Main) CP located at coordinates YD 336987.

J. A. Stein
SIGNATURE
COMMANDING

1. ENEMY INFORMATION. (Report information concerning enemy activity encountered, such as sniper activity, enemy minefields, boobytraps, artillery shelling and bombing of the area, report enemy material and equipment captured.
2. ENGINEER PERSONNEL. (Report arrival of engineer personnel and units including initial landing party, giving number of Officers and Enlisted. Report casualties and evacuation, number of Officers and men assigned to each subproject and name of Officer or noncommissioned Officer in charge.
3. ENGINEER DIFFICULTIES. (Report hindrance to engineer progress as a result of enemy action, natural conditions such as poor trafficability and inclement weather, equipment shortages or breakdowns, and material shortages.
4. WEATHER. (Report weather conditions.
5. OPERATIONS.
 - a. Roads. (Report road construction to include amount cleared, stripped, graded, ditched, surfaced, and completed. Use overlays and map coordinates to show location of work and amount completed, the location of culverts, bridges, Etc. Report road maintenance on existing roads. Report soil types and condition and availability of aggregate.
 - b. TRAILS. (Report trail construction to include amount completed, location of junction with MSR, type of terrain and additional work required to make a military road.

ORGANIZATION		DATE				
PROJ. No.#	ORGANIZATION	PROJECT DESCRIPTION, LOCATION, O in C, DE OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
D332-67	Spt Co	Dig trench line at 1st A.T. Bn		5% 12Nov67		
D386-67	Spt Co	Construct (74) urinoils for 1st Marines	Awaiting material			
D426-67	Spt Co	Repair eroded area in 11th M.T. Bn	Awaiting material			
D440-67	Spt Co	Dig trench line at HQ, 7th Marines				
D446-67	Spt Co	Construct (12) urinoils for HQ Bn	Awaiting material			
D540-67	Spt Co	Enclose generator shed at 1st Med Bn	No personnel available			
D503-67	Spt Co	Repair road to Hill 41			55% 25Nov67	
D508-67	Spt Co	Perform work on access road to A/1/7			20% 29Nov67	
D519-67	Spt Co	Improve road to Col's quarters			100%	14Nov67
D522-67	Spt Co	Construct baggage racks for 5th Marines			95% 16Nov67	
D527-67	Spt Co	Construct cross for Division Chapel	No personnel available			
D528-67	Spt Co	Grade road from Rt #3 to Div PK			75% 17Nov67	
D529-67	Spt Co	Grade road from Rt #3 to Recon LZ				
D536-67	Spt Co	Construct bunker for 11th Marines	No personnel available			
D538-67	Spt Co	Remove pump in 1/5 drainage system				
D539-67	Spt Co	Construct armory at Division Rear				
D541-67	Spt Co	Construct (8) mountout boxes for KW-26 Trans/Reo - HQ Bn	No personnel available			
D544-67	Spt Co	Upgrade access road from Rt #3 to 1/7 OP				
D546-67	Spt Co	Close civilian dump by plowing under and filling - 1st TK in				
D365-67	Spt Co	Construct (13) two-man culvert type bunkers - HQ Bn			25% 21Nov67	
D379-67	Spt Co	Build (25) culvert bunkers - 1/5				
D435-67	B Co	Construct (52) two-man emplacements - 2/5			20Nov67	
D502-67	B Co	Assist 4/11 in reconstruction of bunkers at 1/5				
D507-67	B Co	"D" Btry COC bunker - 1/5			16Dec67	
D524-67	B Co	Reclassify bridge at coordinates BT 097582			100%	14Nov67
D509-67	B Co	Improve access road to 3/5				
D513-67	B Co	Install ice machine and sinks at 1/5				
D537-67	B Co	Assist in construction of (7) 12x24' bunkers - 3rd LVT				
D535-67	B Co	Assist & issue culvert mat'l to put siding on bunker - 1st Recon				
D300-67	C Co	Hoist platform - 3/1	15Nov67			
D327-67	C Co	Install three fuel cells for water storage - Hill 65, 1/7			75% 15Nov67	
D345-67	C Co	Construct (40) two-man bunkers - 1/7			100%	15Nov67

EQUIPMENT STATUS & LOCATION REPORT

ITEM		H.E. POOL		ITEM		H.F. POOL	
ITEM	LOCATED	ONAL	ED	ITEM	LOCATED	ONAL	ED

ORGANIZATION			DATE			
PROJ. No. #	ORGANIZATION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
D351-67	C Co	Install water and shower points, tower, tank and pipe - 1/7			80% 15Nov67	
D368-67	C Co	Construct 3 bunkers and platform at bridge - Mill 37			75% 23Nov67	
D427-67	C Co	Repair damage to Com storage bldg for 3rd 8" how - 11th Mar	15Nov67			
D431-67	C Co	Construct 2 grease racks at 7th Marines			85% 25Nov67	
D453-67	C Co	Install drainage ditch and culvert - 11th M.T. Bn			60% 25Nov67	
D459-67	C Co	Construct shower unit - M/3/7	20Nov67			
D460-67	C Co	Construct shower unit - 2/7	20Nov67			
D462-67	C Co	Construct shower unit - E/2/7	25Nov67			
D463-67	C Co	Construct shower unit - F/2/7	15Nov67			
D465-67	C Co	Survey for renovating of messhall - E/2/7			22Nov67	
D480-67	C Co	Construct shower unit - I/3/7	15Dec67			
D481-67	C Co	Construct bulk fuel tank shower - 3/7	15Nov67			
D484-67	C Co	Construct (6) strongbacks for 2/7		1Nov67	15Jan68	
D486-67	C Co	Construct a 10' tower to support two 3,000 gal tanks - 1/7		1Nov67	15Nov67	
D511-67	C Co	Recon roads for repair and improvement - 2/7	18Nov67			
D516-67	C Co	Road recon Rt #1 to Rt #5 - 1/7		8Nov67	20Nov67	
D518-67	C Co	Erect 10' tower to support (3) 400 gal tanks - 1/7	15Nov67			
D539-67	C Co	Rehabilitation of bunkers - E&F/2/7	1Dec67			
D533-67	C Co	Culvert bunkers - 11th M.T. Bn	1Dec67			
D542-67	C Co	Culvert bunker - 1st A.T. Bn	1Dec67			
D543-67	C Co	Culvert bunker - 7th Comm	1Dec67			

EQUIPMENT STATUS & LOCATION REPORT

ITEM	E.	H.E. POOL						ITEM	E.	H.E. POOL							
		JECT	ACHED	R- ONAL	D- ED	R- ONAL	D- ED			AL	R- ONAL	JECT	ACHED	R- ONAL	D- ED	AL	R- ONAL

UTILITIES:

<u>Location</u>	<u>Potable(gal)</u>	<u>Raw(gal)</u>
1/5	20,000	7,000
2/5	19,000	7,000
3/5	5,000	-----
3/1	21,000	6,000
3/7	30,000	8,000
3rd 8" How	4,000	4,000
Hill 10	17,000	5,000
Hill 52	750	-----
Hill 55	31,000	-----
1st Marines	10,000	-----
Dai La	80,000	-----
TOTAL	237,750	37,000

CLASSIFICATION

ENGINEER SITUATION REPORT

COPY NUMBER _____

1st ENGR. BN. _____

PAGE OF ISSUE _____

DATE/TIME OF ISSUE _____

MESSAGE REF: # _____

SITUATION REPORT No. 319-67PERIOD COVERED: 141300H TO 151300H Nov 1967
DATE & TIME DATE & TIME MONTH & YEAR

REF: (a) MAP: _____

1. Enemy information. None
2. Engineer Personnel. Joined: (1) Cpl 1411 (2) LCPL 1371 Dropped : None
3. Engineer difficulties. Engineer equipment shortages remain the same as shown on Sitrep 306-67
4. Weather. Cool and humid, temperature at 1300 was 73 degrees. Light rain showers were experienced in the early hours of this report on 15 Nov 67.
5. Operations
 - a. through g. N/A
 - Engineer sweeps remain the same
 - Engineer support remains the same
 - Minefield operations remain the same
 - Company "A" (-)(Rein) in support of the 1st Marine Regiment (-)
 - 11 men from Support Company TAB to Company "A"
 - 4 men from H&S Company TAB to Company "A"
 - 5 men from Support Company TAB to 7th Engineer BN
 - 1 man from Support Company TAB to 11th Marines
 - Sgt DEGRAT and 9 men from "C" Company on operation with 3/7
6. through 9. N/A
10. Water supply. See enclosure (1)
11. General engineer comments. N/A
12. Engineer Command Posts
 - a. 1st Engineer Battalion (-), DaNang, AT 948755
 - b. Company "A" (-)(Rein) located at YD 356907

L. Chamlin
 SIGNATURE
 COMMANDING
 By direction

1. **ENEMY INFORMATION.** (Report information concerning enemy activity encountered, such as sniper activity, enemy minefields, boobytraps, artillery shelling and bombing of the area, report enemy material and equipment captured.
2. **ENGINEER PERSONNEL.** (Report arrival of engineer personnel and units including initial landing party, giving number of Officers and Enlisted. Report casualties and evacuation, number of Officers and men assigned to each subproject and name of Officer or noncommissioned Officer in charge.
3. **ENGINEER DIFFICULTIES.** (Report hindrance to engineer progress as a result of enemy action, natural conditions such as poor trafficability and inclement weather, equipment shortages or breakdowns, and material shortages.
4. **WEATHER.** (Report weather conditions.
5. **OPERATIONS.**
 - a. **Roads.** (Report road construction to include amount cleared, stripped, graded, ditched, surface, and completed. Use overlays and map coordinates to show location of work and amount completed, the location of culverts, bridges, Etc. Report road maintenance on existing roads. Report soil types and condition and availability of aggregate.
 - b. **TRAILS.** (Report trail construction to include amount completed, location of junction with MSR, type of terrain and additional work required to make a military road.

ORGANIZATION		PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	DATE			
PROJ. No. #	ORGANIZATION		EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
D365-67	B Co	Construct 13 culvert bunkers for Hq Bn		10 Oct 25%	21 Nov	15 Nov
D379-67	B Co	Construct 25 culvert bunkers at 1/5			20 Nov	
D435-67	B Co	Construct 52 culvert bunkers at 2/5		10 Oct		
D502-67	B Co	Assist 4/11 in reconstruction of bunkers			1 Dec	
D507-67	B Co	Construct OOC bunker for "D" Btry, at 1/5				
D509-67	B Co	Improve access road to 3/5				
D513-67	B Co	Install ice machine and sinks at 1/5				
D535-67	B Co	Provide assist. & mat'l to put sides on bunker - 1st recon				
D537-67	B Co	Assist in construction of 7 bunkers for 3rd LVT				
D332-67	SptCo	Dig trenchline at 1st AT Bn		12 Nov 10%	30 Nov	
D386-67	SptCo	Construct (74) urinoils for 1st Marines				
D426-67	SptCo	Repair eroded area in 11th AT Bn				
D440-67	SptCo	Dig trenchline at Hq, 7th Marines				
D446-67	SptCo	Construct (12) urinoils for Hq Bn				
D503-67	SptCo	Repair road to hill 41		25 Oct 60%	25 Nov	
D508-67	SptCo	Perform work on access road to A/1/7		2 Nov 30%	29 Nov	
D522-67	SptCo	Construct baggage rack for 5th Marines		100%		
D527-67	SptCo	Construct cross for Div Chapel				
D528-67	SptCo	Grade road from Rt 3 to Div PX		2 Nov 75%	17 Nov	
D529-67	SptCo	Grade road from Rt 3 to Redon LZ				
D536-67	SptCo	Provide assist & mat'l for bunker - 11th Marines				
D538-67	SptCo	Remove pump in 1/5 drainage system				
D539-67	SptCo	Construct Armory for Div rear				
D540-67	SptCo	Enclose generator shed at 1st Med Bn CP				
D541-67	SptCo	Construct (8) mountout boxes for CommCo, Hq Bn				
D544-67	SptCo	Upgrade access road from Rt 5 to 1/7 CP				
D300-67	C Co	Construct hoist and platform - 3/1	15 Nov			
D327-67	C Co	Install three fuel cells for water storage at hill 65		1 Nov 75%	25 Nov	
D351-67	C Co	Install water and shower points, tower, tank, pipe - 1/7		7 Aug 80%	25 Nov	
D368-67	C Co	Construct 3 bunkers and platform at bridge - hill 37		75%	23 Nov	
D427-67	C Co	Repair damage to comm bldg - 3rd 8" How - 11th Mar	20 Nov			
D431-67	C Co	Construct 2 grease racks at 7th Marines		14 Oct 90%	25 Nov	

EQUIPMENT STATUS & LOCATION REPORT

ITEM	E.	H.E. POOL						ITEM	E.	H.E. POOL					
		JECT	ACHED	R.	ONAL	D.	ED			JECT	ACHED	R.	ONAL	D.	ED

ORGANIZATION			DATE			
PROJ. No. #	ORGANIZATION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
D453-67	C Co	Install drainage ditch and culvert - 11th MT Bn		29 Oct 60%	25 Nov	
D459-67	C Co	Construct shower unit - E/3/7	20 Nov			
D460-67	C Co	Construct shower unit - 2/7	30 Nov			
D462-67	C Co	Construct shower unit - E/2/7	25 Nov			
D463-67	C Co	Construct shower unit - F/2/7	19 Nov			
D465-67	C Co	Survey for renovating of messhall - E/2/7		4 Nov		
D480-67	C Co	Construct shower unit - 1/3/7	25 Nov			
D481-67	C Co	Construct bunk fuel tank shower at 3/7	25 Nov			
D484-67	C Co	Construct (6) strongbacks for 2/7		1 Nov	15 Jan	
D486-67	C Co	Recon roads for improvement 2/7		8 Nov		
D511-67	C Co	Construct a 10' tower to support 2 - 3,000 gal tanks - 1/7		1 Nov	30 Nov	
D516-67	C Co	Road recon Rt 1 to Rt 5 - 1/7		8 Nov	20 Nov	
D518-67	C Co	Construct a 10' tower to support 3 - 400 gal tanks - 1/7		14 Nov	30 Nov	
D530-67	C Co	Rehabilitate bunkers at E & F/2/7	1 Dec			
D533-67	C Co	Provide assist & matl for bunker at 11th MT Bn	1 Dec			
D542-67	C Co	Provide assist & matl for bunker at 1st AT Bn	1 Dec			
D543-67	C Co	Provide assist & matl for bunker at 7th Comm Bn	1 Dec			

EQUIPMENT STATUS & LOCATION REPORT

ITEM	E.	H.E. POOL						ITEM	E.	H.E. POOL																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																		
		JECT	ACHED	R-	ONAL	D-	ED			R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-

water supply

<u>Water point</u>	<u>Potable (gal)</u>	<u>Raw (gal)</u>
1/5	20,000	7,000
2/5	17,000	7,000
3/5	5,000	-----
3/1	21,000	6,000
3/7	30,000	8,000
3rd 8" low	4,000	4,000
Mill 10	17,000	5,000
Mill 52	750	-----
Mill 55	31,000	-----
Dai La	30,000	-----
1st 4er Regt	10,000	-----

CLASSIFIC

ENGINEER SITUATION REPORT

SITUATION REPORT No. 381-67

 PERIOD COVERED: 161300H TO 171300H Nov 1967
 DATE & TIME DATE & TIME MONTH & YEAR

REF: (a) MAP:

COPY NUMBER


1st ENGR. BN.

PLACE OF ISSUE

DATE/TIME OF ISSUE

MESSAGE REF:

1. Enemy information
a. One officer and 2 men on route to 1st Engineer Battalion OP from 1/5 were ambushed by MAP, returned MAP. One KIA. MAP coordinates BT 042619 at 161630H Nov 67
b. An engineer sweep team in support of 2/5 visually located a 105 mm round at coordinates AT 307492 at 160000H Nov 67. Destroyed in place.
2. Engineer personnel. Joined: (1) Sgt 3374 (1) PFC 2531 Dropped: None
3. Engineer difficulties. Engineer equipment shortages remain the same as shown in Sitrep 306-67
4. Weather. Cool and humid, temperature at 1300 was 78 degrees
5. Operations
a. through c. N/A
Engineer sweeps remain the same
Engineer support remains the same
Minfield operations remain the same
11 men from Support Company T.D to Company "A" (-)(Main)
1 man from Support Company T.D to Company "A" (-)(Main)
3 men from Support Company T.D to 7th Engineer Battalion
1 man from Support Company T.D to 11th Marines
1 man from Support Company T.D to FLO
Company "A" (-)(Main) in support of the 1st Marine Regiment (-)
Sgt DEGRAT and 9 men from "C" Company on operation with 3/7
Sgt BRYANT and 3 men from "C" Company on operation with "B"/1/7
Cpl MURRAY and 3 men from "C" Company in support of 1st MR BN Rough Rider
1st Marine Division Bombitions, Landing warfare and VU Boobytrap School attendance this date:
Inf 10
1st MR BN 9
9th MR BN 2
1st MR BN 4
6. Through 9. N/A
10. Water Supply. See enclosure (1)
11. General Engineer Comments. N/A
12. Engineer to Commander's Report
a. 1st Engineer Battalion (-), DaNang, AT 948155
b. Company "A" (-)(Main) at 12 356307


 J. C. Smith
 1st ENGR. BN.
 16 Nov 1967

1. **ENEMY INFORMATION.** (Report information concerning enemy activity encountered, such as sniper activity, enemy minefields, boobytraps, artillery shelling and bombing of the area, report enemy material and equipment captured.
2. **ENGINEER PERSONNEL.** (Report arrival of engineer personnel and units including initial landing party, giving number of Officers and Enlisted. Report casualties and evacuation, number of Officers and men assigned to each subproject and name of Officer or noncommissioned Officer in charge.
3. **ENGINEER DIFFICULTIES.** (Report hindrance to engineer progress as a result of enemy action, natural conditions such as poor trafficability and inclement weather, equipment shortages or breakdowns, and material shortages.
4. **WEATHER.** (Report weather conditions.
5. **OPERATIONS.**
 - a. **Roads.** (Report road construction to include amount cleared, stripped, graded, ditched, surface, and completed. Use overlays and map coordinates to show location of work and amount completed, the location of culverts, bridges, Etc. Report road maintenance on existing roads. Report soil types and condition and availability of aggregate.
 - b. **TRAILS.** (Report trail construction to include amount completed, location of junction with MSR, type of terrain and additional work required to make a military road.

ORGANIZATION			DATE			
PROJ. No.#	ORGANIZATION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
D332-67	Spt Co	Dig trenchline at 1st AT Bn	21Nov	25 Nov 12Nov	19Nov	(55 GAL DRUMS)
D386-67	Spt Co	Construct 74 urinoils for 1st Marines		Awaiting material	(55 GAL DRUMS)	
D426-67	Spt Co	Repair eroded area in 11th MT Bn area				
D440-67	Spt Co	Dig trench at Hq, 7th Marines				
D446-67	Spt Co	Construct urinoils for Hq Bn		Awaiting material	(55 GAL DRUMS)	
D503-67	Spt Co	Repair road to Hill 41		25 Oct 70%	25 Nov	
D508-67	Spt Co	Perform work on access road to "A"/1/7		8 Nov 35%	29 Nov	
D527-67	Spt Co	Construct cross for Div Chapel		15 Nov 40%	20 Nov	
D528-67	Spt Co	Grade road from Rt 3 to Div PX		8 Nov 75%	21 Nov	
D529-67	Spt Co	Grade road from Rt 3 to Neon L.				
D536-67	Spt Co	Provide assist to construct bunker at 11th Marines		14 Nov 10%		
D538-67	Spt Co	Remove pump from 1/5 drainage system				
D539-67	Spt Co	Construct armory for Div rear				
D540-67	Spt Co	Enclose generator shed for 1st Med Bn				
D541-67	Spt Co	Construct mount out boxes for Hq Bn				
D544-67	Spt Co	Upgrade access road from Rt 5 to 1/7 CP				
D546-67	Spt Co	Close civilian dump at 1st Tk Bn				
D365-67	B Co	Construct 13 culvert bunkers for Hq Bn		10 Oct 25%	21 Nov	
D379-67	B Co	Construct 25 culvert bunkers for 1/5			20 Nov	
D435-67	B Co	Construct 52 culvert bunkers for 2/5		10 Oct	20 Nov 1 Dec	
D520-67	B Co	Assist 1/11 in bunker reconstruction				
D507-67	B Co	Construct COC bunker for "D" Btry at 1/5			14 Dec	
D509-67	B Co	Improve access road to 3/5			7 DEC	
D513-67	B Co	Install ice machine and sinks at 1/5				
D535-67	B Co	Provide assist on bunker construction at 1st Neon				
D537-67	B Co	Assist in construction of 7-12x24 bunkers at 3rd LVT				
D344-67	B Co	Repair or replace culvert in 11th MT Bn area				
D422-67	B Co	Install safety structure around tower ladders - 3/5	25 Nov		25 Nov / 1 DEC	
D310-67	B Co	Improve open well at 11th MT Bn		16 Nov	15 DEC	
D551-67	B Co	Clear ambush sites on Anderson trail west - 3/5				
D300-67	C Co	Construct hoist and platform at 3/1				
D351-67	C Co	Install water and shower points, tower, tank, pipe - 1/7		7 Aug 80%	30 Nov	

EQUIPMENT STATUS & LOCATION REPORT

ITEM	E.	H.E. POOL								ITEM	E.	H.E. POOL							
		JECT	ACHED	R-ONAL	D-ED	R-ONAL	D-ED	AL	R-ONAL			JECT	ACHED	R-ONAL	D-ED	R-ONAL	D-ED	AL	R-ONAL

ORGANIZATION		DATE					
PROJ. No. #	ORGANIZATION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION	
D327-67	C Co	Install three fuel cells for water storage at hill 65		1 Nov 73	30 Nov		
D360-67	C Co	Construct (3) bunkers and platform at bridge at hill 57		73	23 Nov		
D427-67	C Co	Repair damage to com bldg for 3rd Bn - 11th Marines	25 Nov				
D431-67	C Co	Construct 2 house racks for 7th Marines		1 Oct 60	25 Nov		
D453-67	C Co	Install drainage ditch and culvert at 11th AT Bn		1 Oct 60	20 Nov		
D459-67	C Co	Construct shower unit - 4/3/7	20 Nov				
D460-67	C Co	Construct shower unit - 2/7			25 Nov		
D462-67	C Co	Construct shower unit - 2/2/7	25 Nov		10 Dec		
D463-67	C Co	Construct shower unit - 2/2/7	25 Nov		23 Nov		
D465-67	C Co	Survey for renovating of messhall - 4/2/7		4 Nov	1 Dec		
D480-67	C Co	Construct shower unit - 1/3/7	30 Nov				
D481-67	C Co	Construct bulk fuel shower at 3/7	25 Nov		1 Dec		
D484-67	C Co	Construct 6 strongbacks for 2/7		1 Nov	1 Dec		
D486-67	C Co	Construct a 10' tower support for 2 - 5000 gal tanks 1/7		1 Nov	30 Nov		
D511-67	C Co	Recon road for repair and improvement - 2/7		8 Nov	20 Nov		
D516-67	C Co	Road recon Rt 1 to Rt 5 - 1/7		8 Nov	20 Nov		
D518-67	C Co	Erect a 10' tower to support 3 - 400 gal tanks - 1/7		14 Nov	30 Nov		
D530-67	C Co	Rehabilitate bunkers for 2nd/2/7	1 Dec				
D542-67	C Co	Provide asst on bunkers at 1st AT Bn	1 Dec				
D543-67	C Co	Provide asst on bunkers to 7th Com Bn	1 Dec				
D533-67	C Co	Provide asst on bunkers to 11th AT Bn	1 Dec				

EQUIPMENT STATUS & LOCATION REPORT

ITEM	L.	H.E. POOL						ITEM	L.	H.E. POOL									
		JECT	ACHED	R- ONAL	D- ED	R- ONAL	D- ED			AL	R- ONAL	JECT	ACHED	R- ONAL	D- ED	R- ONAL	D- ED	AL	R- ONAL

WATER SUPPLY

<u>Water point</u>	<u>Potable(gal)</u>	<u>Raw(gal)</u>
1/5	20,000	7,000
2/5	17,000	7,000
3/5	5,000	-----
3/1	21,000	6,000
3/7	30,000	8,000
3rd 8" How	4,000	4,000
Mill 10	17,000	5,000
Mill 52	750	-----
Mill 55	31,000	-----
Dai La	80,000	-----
1st Mar Regt	10,000	-----
Totals	235,750	37,000

CLASSIFICATION

ENGINEER SITUATION REPORT

COPY NUMBER

1st ENGR. BN.

PLACE OF ISSUE

DATE/TIME OF ISSUE

MESSAGE REF: #

SITUATION REPORT No. D522-67PERIOD COVERED: 171300H TO 181300H November 1967
DATE & TIME DATE & TIME MONTH & YEAR

REF: (a) MaP: _____

1. Enemy Information. Engineers on routine road sweep discovered two culverts destroyed by enemy. Culverts were destroyed during the night with approximately 900 lbs of explosives at AT 930515. Engineers discovered the destroyed culvert on 180900H Nov 67.

2. Engineer Personnel. Joined: (1) Sgt 1571, (1) PFC 3041, (1) PFC 1345.

3. Engineer Difficulties.

Engineer Equipment Shortages remain the same as shown on SitRep 306-67

4. Weather. Cool and partly cloudy, temperature at 1300 was 78 degrees.

5. Operations

a. Through R. N/A

Engineer Sweeps remain the same

Engineer Support remains the same

Minefield Operations remain the same

11 men from Support Company TAD to Company "A"

4 men from B Co Company TAD to Company "A"

3 men from Support Company TAD to 7th Engineers

1 man from Support Company TAD to 17th Marines

1 man from Support Company TAD to FIC

Company "A" (-) (Rain) in Support of 1st Marine Regiment

Sgt DEGRADAT and 9 men on operation with 3/7 ("G" Co.)

Cpl MURRAY and 3 men returned this OP 171630H Nov 67 from Rough Rider with 1st Motors ("G" Co.)

Sgt BRYANT and 3 men from "G" Company returned this OP 171200H Nov 67 from operation with 2/1/7

1st Marine Division Demolitions, Landmine Warfare and V.C. Boobytrap School attendance this date:

Inf 10

1st Engr 9

9th Engr 2

1st A.T. Bn 4

6. through 9. N/A

10. Water Supply. See Enclosure (1)

11. General Engineer Comments. N/A

12. Engineer Unit Command Posts

a. 1st Engineer Bn (-) located at DaNang, AT 948755

b. Company "A" located at coordinates 18 35 00

[Signature]
SIGNATURE
XEROXED
By direction

1. ENEMY INFORMATION. (Report information concerning enemy activity encountered, such as sniper activity, enemy minefields, boobytraps, artillery shelling and bombing of the area, report enemy material and equipment captured.

2. ENGINEER PERSONNEL. (Report arrival of engineer personnel and units including initial landing party, giving number of Officers and enlisted. Report casualties and evacuation, number of Officers and men assigned to each subproject and name of Officer or commissioned Officer in charge.

3. ENGINEER DIFFICULTIES. (Report hindrance to engineer progress as a result of enemy action, natural conditions such as poor trafficability and inclement weather, equipment shortages or breakdowns, and material shortages.

4. WEATHER. (Report weather conditions.

5. OPERATIONS.

a. Roads. (Report road construction to include amount cleared, stripped, graded, ditched, surface, and completed. Use overlays and map coordinates to show location of work and amount completed, the location of culverts, bridges, etc. Report road maintenance on existing roads. Report soil types and condition and availability of aggregate.

b. TRAILS. (Report trail construction to include amount completed, location of junction with MSR, type of terrain and additional work required to make a military road.

ORGANIZATION

PROJ. No. #	ORGANIZATION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
D300-57	C Co	Construct hoist and platform - 3/1	25Nov67			
D327-57	C Co	Install 3 fuel cells for water storage - Hill 65			30Nov67 75%	
D351-57	C Co	Install water and shower point, tower, tank & pipe			80% 30Nov67	
D368-57	C Co	Construct (3) fortified bunkers and platform at bridge - Hill 37			75% 23Nov67	
D427-57	C Co	Repair Comm bldg for 3rd 8" How. at 11th Marines			20Nov67	
D431-57	C Co	Construct 2 grease racks - 7th Marines			100%	17Nov67
D453-57	C Co	Install drainage ditch and culvert - 11th M.T. Bn			60% 20Nov67	
D459-57	C Co	Construct shower unit - M/3/7	20Nov67			
D460-57	C Co	Construct shower unit - 2/7	25Nov67			
D462-57	C Co	Construct shower unit - E/2/7	30Nov67			
D463-57	C Co	Construct shower unit - F/2/7	27Nov67			
D465-57	C Co	Survey for renovating of messhall - E/2/7			20Dec67	
D480-57	C Co	Construct shower unit - L/3/7	30Nov67			
D481-57	C Co	Construct bulk fuel tank shower - 3/7	25Nov67			
D484-57	C Co	Construct (6) strongbacks - 2/7			15Jan67	
D486-57	C Co	Construct a 10' tower to support two 3,000 gal tanks - 1/7			30Nov67	
D511-57	C Co	Recon roads for repair and improvement - 2/7			20Nov67	
D516-57	C Co	Road recon Rt #1 to Rt #5 - 1/7			20Nov67	
D518-57	C Co	Erect 10' tower to support Two 400 gal tanks - 1/7			30Nov67	
D530-57	C Co	Rehabilitate bunkers at E&F/2/7	1Dec67			
D533-57	C Co	Bunkers at 11th MT Bn			100%	18Nov67
D542-57	C Co	Culvert bunkers - 1st A.T. Bn	1Dec67			
D543-57	C Co	Culvert bunkers - 7th Comm Bn	1Dec67			
D365-57	B Co	Construct (13) two-man bunkers - HQ Bn			21Nov67	
D435-57	B Co	Construct (52) two-man emplacements - 2/5			20Nov67	
D507-57	B Co	"D" Btry GOC bunker - 1/5	1Dec67			
D509-57	B Co	Improve access road - 3/5			15Dec67	
D513-57	B Co	Install ice machine and sinks - 1/5				
D535-57	B Co	Assist Recon in installation of side for 12x24' bunker	20Nov67			
D537-57	B Co	Assist in construction of (7) 12'x24' bunkers - 3rd LVT	28Nov67			
D422-57	B Co	Install safety structures around towers			40% 25Nov67	
D310-57	B Co	Improve open well - 3/5			1Dec67	

EQUIPMENT STATUS & LOCATION REPORT

ITEM	E.	H.E. POOL								ITEM	E.	H.E. POOL							
		JECT	ACHED	R-ONAL	D-ED	R-ONAL	D-ED	AL	R-ONAL			JECT	ACHED	R-ONAL	D-ED	R-ONAL	D-ED	AL	R-ONAL

ORGANIZATION		I E				
PROJ. No. #	ORGANIZATION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
D551-67	B Co	Clear ambush sites on Anderson Trail West			15Dec67	
D520-67	B Co	Assist 4/11 in construction of bunkers	22Nov67		100%	16Nov67
D332-67	Spt Co	Dig trench at 1st A.T. Bn				
D386-67	Spt Co	Construct (74) urinoils for 1st Marines	Awaiting material			
D426-67	Spt Co	Repair eroded area in 11th MT Bn	1Dec67			
D440-67	Spt Co	Dig trench at Hq Bn, 7th Marines	17Dec67			
D446-67	Spt Co	Construct (12) urinoils for Hq Bn	15Dec67			
D503-67	Spt Co	Repair road to Hill 41			25% 25Nov67	
D508-67	Spt Co	Perform necessary work on access road to A/1/7			40% 29Nov67	
D527-67	Spt Co	Construct cross for Division Chapel			45% 20Nov67	
D528-67	Spt Co	Grade road from Rt #3 to Division PX			75% 21Nov67	
D529-67	Spt Co	Grade road from Rt #3 to Recon LZ	25Nov67			
D536-67	Spt Co	Construct bunker - 11th Marines			10%	
D538-67	Spt Co	Remove pump in 1/5 drainage system			28Nov67	
D539-67	Spt Co	Construct armory at Division Rear	No personnel available			
D540-67	Spt Co	Enclose generator shed - 1st Med Bn CP	25Dec67			
D541-67	Spt Co	Construct mount out boxes for Comm	No personnel available			
D544-67	Spt Co	Upgrade access road from Tr #5 to 1/7 CP	25Dec67			
D546-67	Spt Co	Close civilian dump by plowing and filling - 1st Tks				

EQUIPMENT STATUS & LOCATION REPORT

ITEM	F.	H.E. POOL								ITEM	F.	H.E. POOL							
		JECT	ACHED	R-ONAL	D-ED	R-ONAL	D-ED	AL	R-ONAL			JECT	ACHED	R-ONAL	D-ED	R-ONAL	D-ED	AL	R-ONAL

UTILITIES:

<u>Location</u>	<u>Potable(gal)</u>	<u>Raw(gal)</u>
1/5	20,000	7,000
2/5	17,000	7,000
3/5	5,000	-----
3/1	21,000	6,000
3/7	30,000	8,000
3rd 8" Row	4,000	4,000
Hill 10	17,000	5,000
Hill 52	750	-----
Hill 55	31,000	-----
Dai La	80,000	-----
TOTALS	225,750	37,000

CLASSIFICATION

ENGINEER SITUATION REPORT

COPY NUMBER _____

1st ENGR. BN. _____

PLACE OF ISSUE _____

DATE/TIME OF ISSUE _____

MESSAGE REF: # _____

SITUATION REPORT No. 323-67PERIOD COVERED: 181300H TO 191300H Nov 1967
DATE & TIME DATE & TIME MONTH & YEAR

REF: (a) MAP: _____

1. Enemy Information

- a. An engineer sweep team in support of 0/2/7 were ambushed by estimated force of 6 VU, rocket fired followed by automatic fire at 167011 on 180810H Nov67. Sweep team charged enemy position resulting in (3) VU KIA, (1) VU WIA and (1) prisoner. No friendly casualties.

2. Engineer Personnel. Joined: (1) PFC 1371 (2) PFC 2533 Dropped: None**3. Engineer Difficulties.** Engineer equipment shortages remain the same as shown on Sit Rep 306-67**4. Weather.** Warm and humid, temperature at 1300 was 82 degrees.**5. Operations**

- a. through G, N/A

Engineer sweeps remain the same

Engineer support remains the same

Minefield operations remain the same

11 men from Support Company TAD to Company "A"

4 men from H&S Company TAD to Company "A"

3 men from Support Company TAD to 7th Engineers Bn

1 man from Support Company TAD to 11th Marines

1 man from Support Company TAD to FLC

Company "A" (-)(Rein) in support of the 1st Marine Regiment (a)(Rein)

Sgt DECHOAT and 9 men from "C" Company on operation with 3/7

6. Through 9. N/A**10. Water supply.** See enclosure (1)**11. General Engineer Comments.** N/A**12. Engineer Command Posts**

- a. 1st Engineer Battalion (-), DaNang, AT 948735

- b. Company "A" (-)(Rein) CP located at ID 336307

[Signature]
SIGNATURE
By direction

1. **ENEMY INFORMATION.** (Report information concerning enemy activity encountered, such as sniper activity, enemy minefields, boobytraps, artillery shelling and bombing of the area, report enemy material and equipment captured.
2. **ENGINEER PERSONNEL.** (Report arrival of engineer personnel and units including initial landing party, giving number of Officers and enlisted. Report casualties and evacuation, number of Officers and men assigned to each subproject and name of Officer or noncommissioned Officer in charge.
3. **ENGINEER DIFFICULTIES.** (Report hindrance to engineer progress as a result of enemy action, natural conditions such as poor trafficability and inclement weather, equipment shortages or breakdowns, and material shortages.
4. **WEATHER.** (Report weather conditions.
5. **OPERATIONS.**
 - a. **Roads.** (Report road construction to include amount cleared, stripped, graded, ditched, surface, and completed. Use overlays and map coordinates to show location of work and amount completed, the location of culverts, bridges, Etc. Report road maintenance on existing roads. Report soil types and condition and availability of aggregate.
 - b. **TRAILS.** (Report trail construction to include amount completed, location of junction with MSR, type of terrain and additional work required to make a military road.

DECLASSIFIED

DECLASSIFIED

ORGANIZATION			DATE			
PROJ. No.#	ORGANIZATION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
D386-67	Spt Co	Construct 74 urineills for 1st Marines	Awaiting	matl(55 gal crums)		
D426-67	Spt Co	Repair eroded area at 11th MT Bn	1Dec			
D440-67	Spt Co	Dig trench at Hq, 7th Marines	17Nov			
D446-67	Spt Co	Construct 12 urineills for Hq Bn	15Dec			
D503-67	Spt Co	Repair road to hill 41		25Oct 75%	25Nov	
D508-67	Spt Co	Perform work on access road to A/1/7		8Nov 40%	29Nov	
D527-67	Spt Co	Construct cross for the Div Chapel		15Nov 45%	20Nov	
D528-67	Spt Co	Grade road from Rt 3 to Div PX		8Nov 75%	21Nov	
D529-67	Spt Co	Grade road from Rt 3 to Recon LZ	25Nov			
D536-67	Spt Co	Provide asst on bunker construction to 11th Marines		14Nov 10%		
D538-67	Spt Co	Remove pump from 1/5 drainage system		15Nov		
D539-67	Spt Co	Construct armory for Div Rear	21Nov			
D540-67	Spt Co	Enclose generator shed at 1st Med Bn CP	21Nov			
D541-67	Spt Co	Construct mount out boxes for Comm co, Hq Bn				
D544-67	Spt Co	Upgrade access road from Rt 5 to 1/7 CP	25Dec			
D546-67	Spt Co	Close civilian dump at 1st TK Bn				18Nov
D300-67	C Co	Construct hoist and platform at 3/1		15Nov		
D300-67	C Co	Install water and shower point, tower and tank - pipe 1/7		7Aug 80%	30Nov	
D368-67	C Co	Construct 3 bunkers and platform at bridge - Hill 37		75%	23Nov	
D427-67	C Co	Repair damage to Comm bldg for 3rd 8" How - 11th Marines		18Nov	20Nov	
D453-67	C Co	Install drainage ditch at 11th MT Bn		100%		18Nov
D459-67	C Co	Construct shower unit - E/3/7	20Nov			
D460-67	C Co	Construct shower unit - 2/7	30Nov			
D462-67	C Co	Construct shower unit - E/2/7	25 Nov			
D463-67	C Co	Construct shower unit - F/2/7	25Nov			
D465-67	C Co	Survey for renovating of messhall - E/2/7		4Nov	12Dec	
D480-67	C Co	Construct shower unit - 1/3/7	30Nov			
D481-67	C Co	Construct bulk fuel tank shower - 3/7	25Nov			
D484-67	C Co	Construct 6 strongbacks - 2/7		1Nov	15Jan	
D486-67	C Co	Construct a 10' tower to support 2-3000 gal tanks - 1/7		1Nov 50%	30Nov	
D511-67	C Co	Recon roads for repair and improvement - 2/7		8Nov	20Nov	

EQUIPMENT STATUS & LOCATION REPORT

H.E. POOL														H.F. POOL															
ITEM	E.	JECT	ACHED	R-	ONAL	D-	ED	R-	ONAL	D-	ED	L	R-	ONAL	D-	ED	ITEM	E.	JECT	ACHED	ONAL	ED	ONAL	ED	L	R-	ONAL	D-	ED

ORGANIZATION			DATE			
PROJ. No. #	ORGANIZATION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
D516-67	C Co	Road recon from Rt 1 to Rt 5 - 1/7		8Nov	30Nov	
D518-67	C Co	Erect 10' tower to support 3 - 400 gal tanks - 1/7		14Nov 100%		19Nov
D530-67	C Co	Rehabilitate bunkers at E & F/2/7	1Dec			
D533-67	C Co	Provide asst on bunker construction - 11th MT Bn		100%		18Nov
D542-67	C Co	Provide asst on bunker construction - 1st AT Bn	1Dec			
D543-67	C Co	Provide asst on bunker construction - 7th Comd Bn	1Dec			
D365-67	B Co	Construct 13 culvert bunkers for Hq Bn		10Oct 60%	21Nov	
D435-67	B Co	Construct 52 culvert bunkers for 2/5		10Oct 65%	20Nov	
D507-67	B Co	Construct COC Bunker for "D" Btry, at 1/5	1Dec			
D509-67	C Co	Improve access road to 3/5		14Nov 15%	15Dec	
D513-67	B Co	Install ice machines and sinks at 1/5				
D535-67	B Co	Provide asst on bunker construction at 1st Recon	20Nov			
D537-67	B Co	Provide asst on bunker construction at 3rd LVT	28Nov			
D422-67	B Co	Install safety structure around towers - 3/5		14Nov 45%	25Nov	
D310-67	B Co	Improve open well at 3/5		10Nov 30%	1Dec	
D520-67	B Co	Assist 4/11 on bunker construction	22Nov			
D551-67	B Co	Clear ambush sites on Anderson Trail west		12Nov	15Dec	

EQUIPMENT STATUS & LOCATION REPORT

ITEM	H.E. POOL								ITEM	H.E. POOL							
	ECT	CHED	NAL	D	NAL	D	L	NAL		ECT	CHED	NAL	D	NAL	D	L	NAL

WATER SUPPLY

Water point	Potable(gal)	Raw(gal)
1/5	20,000	7,000
2/5	17,000	7,000
3/5	5,000	-----
3/1	21,000	6,000
3/7	30,000	8,000
3rd 8" How	4,000	4,000
1st Mar Regt	10,000	-----
Hill 10	17,000	5,000
Hill 52	750	-----
Hill 55	31,000	-----
Dai La	80,000	-----
Totals	235,750	37,000

CLASSIFICATION

ENGINEER SITUATION REPORT

COPY NUMBER

1st ENGR. BN.

PLACE OF ISSUE

DATE/TIME OF ISSUE


MESSAGE REF: #

SITUATION REPORT No. 325-67

PERIOD COVERED: 201300H TO 211300H Nov 1967
DATE & TIME DATE & TIME MONTH & YEAR

REF: (a) MAP: _____

1. Enemy information.	
a. Late entry - An engineer sweep team in support of 2/5 visually located a wine bottle filled with explosives, friction detonator and trip wire at AT 909497 on 201200H Nov67. Destroyed in place.	
b. An engineer sweep team in support of 3/7 was ambushed at AT 986637 on 210800H Nov67 by SAF. Returned fire and killed in reactionary force, contact broken at 211000H Nov67. Negative casualties.	
c. An engineer sweep team in support of 3/7 visually located a 20 lb box mine at AT 958585 on 210900H Nov67. Sweep team received 3 incoming SAF. Tank security returned fire and resulted in 3 VC KIA (confirmed). Mine destroyed in place.	
d. An engineer sweep team reports that a 7th Engineer Battalion 5 ton vehicle following sweep team detonated a 40 lb box mine at AT 873473 on 210954H Nov67. Resulting in 1 USMC KIA (7th Engineer Bn personnel). Sweep team was in support of 2/5.	
2. Engineer personnel. Joined: (1) PFC 1341 (1) PFC 1345 Dropped: None	
3. Engineer difficulties. Engineer equipment shortages remain the same as shown on Sit Rep 306-67	
4. Weather. Cloudy and cool with scattered showers, Temperature at 1300 was 75 degrees.	
5. Operations	
a. through g. -/A	
Engineer sweeps remain the same	
Engineer support remains the same	
Minefield operations remain the same	
11 men from Support Company TAB to Company "A"	
4 men from BAS Company TAD to Company "A"	
Company "A" (-)(Rein) in support of the 1st Marine Regiment (-)(Rein)	
3 men from Support Company TAD to 7th Engineer Battalion	
1 man from Support Company TAD to 11th Marines	
1 man from Support Company TAD to FIC	
2nd DUCSOAT and 9 men from "C" Company on operation with 3/7	
1st Marine Division Demolitions, Landmine Warfare and VC Boobytrap School attendance this date:	
Inf	10
1st Engr Bn	1
9th Engr Bn	4
1st Recon Bn	25
6. through 9. -/A	
10. Water supply. See enclosure (1)	
11. General engineer comments. N/A	
12. Engineer command posts	
a. 1st Engineer Bn (-), DaNang, AT 948755	
b. Company "A" (-)(Rein) CP located at ED 336507	



SIGNATURE

COMMANDER

By direction

1. ENEMY INFORMATION. (Report information concerning enemy activity encountered, such as sniper activity, enemy minefields, boobytraps, artillery shelling and bombing of the area, report enemy material and equipment captured.
2. ENGINEER PERSONNEL. (Report arrival of engineer personnel and units including initial landing party, giving number of Officers and Enlisted. Report casualties and evacuation, number of Officers and men assigned to each subproject and name of Officer or noncommissioned Officer in charge.
3. ENGINEER DIFFICULTIES. (Report hindrance to engineer progress as a result of enemy action, natural conditions such as poor trafficability and inclement weather, equipment shortages or breakdowns, and material shortages.
4. WEATHER. (Report weather conditions.
5. OPERATIONS.
 - a. Roads. (Report road construction to include amount cleared, stripped, graded, ditched, surface, and completed. Use overlays and map coordinates to show location of work and amount completed, the location of culverts, bridges, Etc. Report road maintenance on existing roads. Report soil types and condition and availability of aggregate.
 - b. TRAILS. (Report trail construction to include amount completed, location of junction with MSR, type of terrain and additional work required to make a military road.

ORGANIZATION			DATE			
PROJ. No. #	ORGANIZATION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
D365-67	B Co	Construct 13 - man culvert bunkers at Hq Bn		10 Oct 65%	27 Nov	
D435-67	B Co	Construct 52 - man culvert bunkers at 2/5		10 Oct 65%	28 Nov	
D507-67	B Co	Construct COC bunker for "D" Btry at 1/5	1 Dec			
D509-67	B Co	Improve access road to 3/5		14 Nov 16%	15 Dec	
D513-67	B Co	Install ice machine and sinks at 1/5	24 Nov			
D535-67	B Co	Provide asst and matl to put sides on bunker at 1st Recon		20 Nov	23 Nov	
D537-67	B Co	Assist in construction of 7 bunkers at 3rd LVT	28 Nov			
D422-67	B Co	Install safety structure around towers - 3/5		14 Nov 50%	25 Nov	
D310-67	B Co	Improve open well at 3/5		10 Nov 35%	1 Dec	
D551-67	B Co	Clear ambush sites on Anderson Trail west		12 Nov	15 Dec	
D520-67	B Co	Assist 4/11 in construction of bunkers	22 Nov			
D327-67	C Co	Install three fuel cells for water storage at hill 65		1 Nov 75%	30 Nov	
D351-67	C Co	Install water and shower points, tower, tank & pipe- 1/7		7 Aug 80%	30 Nov	
D368-67	C Co	Construct 3 bunkers and platform at bridge - hill 37		75%	23 Nov	
D427-67	C Co	Repair damage to comm bldg at 3rd 8" How Btry		18 Nov	22 Nov	
D459-67	C Co	Construct shower unit - M/3/7	22 Nov			
D460-67	C Co	Construct shower unit - 2/7	30 Nov			
D462-67	C Co	Construct shower unit - E/2/7	25 Nov			
D463-67	C Co	Construct shower unit - F/2/7	25 Nov			
D465-67	C Co	Survey for renovating of messhall- E/2/7		4 Nov	23 Nov 12 Dec	
D480-67	C Co	Construct shower unit - 1/3/7	30 Nov			
D481-67	C Co	Construct bulk fuel tank shower at 3/7	25 Nov			
D484-67	C Co	Construct 6 strongbacks for 2/7		1 Nov 20%	30 Nov 15 Jan	
D486-67	C Co	Construct a 10' tower to support 2- 3,000 gal tanks - 1/7		1 Nov 50%	30 Nov	
D511-67	C Co	Recon roads for repair and improvement - 2/7	8 Nov	8 Nov	28 Nov	
D516-67	C Co	Road recon Rt 1 to Rt 5 - 1/7		8 Nov	30 Nov	
D530-67	C Co	Rehabilitate bunkers at E & F/2/7	1 Dec			
D542-67	C Co	Provide asst and matl for bunkers at 1st AT Bn	1 Dec			
D543-67	C Co	Provide asst and matl for bunkers at 7th Com Bn	1 Dec			
D386-67	Spt Co	Construct 74 urinals for 1st Marines	1 Feb			
D426-67	Spt Co	Repair eroded area at 11th MT Bn	1 Dec			
D440-67	Spt Co	Dig trench at Hq 7th Marines		17 Nov 11%	6 Dec	

EQUIPMENT STATUS & LOCATION REPORT

ITEM	H.E. POOL							ITEM	H.E. POOL						
	ECT	CHED	INAL	ED	INAL	ED	INAL		ECT	CHED	INAL	ED	INAL	ED	INAL

ORGANIZATION			DATE			
PROJ. No. #	ORGANIZATION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
D446-67	SptCo	Construct 12 uninoils for Hq Bn	15Dec			21Nov
D503-67	SptCo	Repair road to hill #1		25Oct 82%	25Nov	
D508-67	SptCo	perform work on access road to A/1/7		8Nov 100%		
D513-67	SptCo	install 2 ice machines and 2 sinks in 1/5 messhall		12Nov 20%	30Nov	
D527-67	SptCo	Construct cross for Division Chapel	25Nov	15Nov 90%	26Nov	
D529-67	SptCo	Grade road from Mt 3 to Recon L4				
D536-67	SptCo	Construct bunker at 11th Marines		27Nov		
D538-67	SptCo	Remove pump in 1/5 drainage system		15Nov 10%		
D539-67	SptCo	Construct armory at Div Rear	22Nov			
D540-67	SptCo	Enclose generator shed at 1st Med Bn CP	24Nov			
D541-67	SptCo	Construct 8 mount out boxes for Hq Bn	22Nov	18Nov 60%	30Nov	
D546-67	SptCo	Close civilian dump at 1st Td Bn				
D550-67	SptCo	Replace door at entrance to General mess, Hq Bn		18Nov 50%	29Nov	
D552-67	SptCo	Clear drain behind & replace matl on rear side of Command Bunker at Div Hq		14Nov 7%		
D553-67	SptCo	Improve road within the 18th ME Bn CP	10Dec			25Nov
D556-67	SptCo	Construct partition in butler bldg at 1st Marines rear		19Nov 75%		

EQUIPMENT STATUS & LOCATION REPORT

ITEM	H.E. POOL						ITEM	H.E. POOL					
	JECT	ACHED	ONAL	ED	ONAL	ED		JECT	ACHED	ONAL	ED	ONAL	ED

WATER SUPPLY

<u>Water point</u>	<u>Potable (gal)</u>	<u>Raw (gal)</u>
1/5	13,000	7,000
2/5	18,000	7,000
3/5	5,000	-----
3/7	20,000	8,000
3/1	15,000	6,000
1st Mar West	7,000	4,000
3rd 8" How	4,000	4,000
Hill 10	17,000	5,000
Hill 52	750	-----
Hill 55	12,000	-----
Wai La	45,000	-----
Totals	155,750	41,000

CLASSIFICATION

ENGINEER SITUATION REPORTSITUATION REPORT No. 326-67PERIOD COVERED: 211300H TO 221300H November 1967
DATE & TIME DATE & TIME MONTH & YEAR

REF: (a) MAP: _____

COPY NUMBER _____

1st ENGR. BN. _____

PLACE OF ISSUE _____

DATE/TIME OF ISSUE _____

MESSAGE REF: # _____

1. Enemy Information. On 211305H Nov 67 at AT 873473, while on routine road sweep a member of infantry security flank set off a M26 grenade boobytrapped with a trip wire. Two members of the infantry security for the engineer sweep team were KIA (Not MedEvac).

2. Engineer Personnel. No Change

3. Engineer Difficulties

Engineer Equipment Shortages remain the same as shown on SitRep 306-67

4. Weather. Warm with scattered clouds and intermittent rainfall. Temperature at 1300 was 76 degrees

5. Operations

a. through g. N/A

Engineer Groups remain the same

Engineer Support remains the same

Minefield Operations remain the same

11 men from Support Company TAD to Company "A"

4 men from RNS Company TAD to Company "A"

3 men from Support Company TAD to 7th Engineers

1 man from Support Company TAD to 11th Marines

2 men from Support Company TAD to FLC

Company "A" (-)(Rein) in support of 1st Marine Regiment

84 DSGHAT and 9 men from "C" Company on operation with 3/7

1st Marine Division Demolitions, Landmine Warfare and VC Boobytrap School attendance this date:

Inf 10

1st Engr 1

9th Engr 4

1st Recon 25

6. through 9. N/A

10. Water Supply. See Enclosure (1)

11. General Engineer Comments. N/A

12. Engineer Unit Command Posts

1st Engineer Battalion (-) CP located at DaNang, AT 948733

Company "A" (-)(Rein) located at YD 336507

SIGNATURE

BY direction

1. ENEMY INFORMATION. (Report information concerning enemy activity encountered, such as sniper activity, enemy minefields boobytraps, artillery shelling and bombing of the area, report enemy material and equipment captured.
2. ENGINEER PERSONNEL. (Report arrival of engineer personnel and units including initial landing party, giving number of Officers and enlisted. Report casualties and evacuation, number of Officers and men assigned to each subproject and name of Officer or uncommissioned Officer in charge.
3. ENGINEER DIFFICULTIES. (Report hindrance to engineer progress as a result of enemy action, natural conditions such as poor trafficability and inclement weather, equipment shortages or breakdowns, and material shortages.
4. WEATHER. (Report weather conditions.
5. OPERATIONS.
 - a. Roads. (Report road construction to include amount cleared, stripped, graded, ditched, surface, and completed. Use overlays and map coordinates to show location of work and amount completed, the location of culverts, bridges, etc. Report road maintenance on existing roads. Report soil types and condition and availability of aggregate.
 - b. TRAILS. (Report trail construction to include amount completed, location of junction with MSR, type of terrain and additional work required to make a military road.
 - c. BRIDGE CONSTRUCTION. (Report construction of all types of bridges.)

ORGANIZATION			DATE			
PROJ. No. #	ORGANIZATION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
D327-67	C Co	Install 5 fuel cells for water storage - Hill 65			30Nov67	
D351-67	C Co	Install water & shower points, tower, tank & pipe - 1/7			80% 30Nov67	
D368-67	C Co	Construct 3 bunkers & platform at bridge - Hill 37			75% 23Nov67	10DEC67
D427-67	C Co	Repair damage to Comm bldg for 3rd 8" How at 11th Marines			24Nov67	
D459-67	C Co	Construct shower unit - M/3/7	24Nov67			
D460-67	C Co	Construct shower unit - 2/7	30Nov67			
D462-67	C Co	Construct shower unit - E/2/7	25Nov67			
D463-67	C Co	Construct shower unit - F/3/7	25Nov67			
D465-67	C Co	Survey for renovation of messhall - E/2/7			23Nov67	
D480-67	C Co	Construct shower unit - 1/3/7	30Nov67		12Dec67	
D481-67	C Co	Construct bulk fuel tank shower - 3/7	27Nov67			
D484-67	C Co	Construct 6 strongbacks for 2/7 (Hill 90, Nemo bridge, Bn GP)			45Jan68	10DEC67
D486-67	C Co	Construct a 10' tower to support two 3,000 gal tanks - 1/7			50% 30Nov67	
D511-67	C Co	Recon roads for repair and improvement - 2/7			25Nov67	
D516-67	C Co	Road recon at #1 to Rt #5 - 1/7			30Nov67	
D530-67	C Co	Rehabilitate bunkers - E&F/2/7	1Dec67			
D542-67	C Co	Culvert bunkers - 1st AT Bn	Dec67			
D543-67	C Co	Culvert bunkers for 7th Comm Bn	1Dec67			
D565-67	B Co	Construct (13) two-man culvert bunkers - HQ Bn			68% 27Nov67	
D433-67	B Co	Construct (52) two-man emplacements - 2/5 (PROJECT ON HOLD)			67% 28Nov67	
D507-67	B Co	"D" Btry COC bunker - 1/5			24Dec67	
D509-67	B Co	Improve access road to 3/5			16% 15Dec67	
D513-67	B Co	Install ice machine and sinks - 1/5	24Nov67			
D535-67	B Co	Assist and issue culvert to put sides on 12x24 bunker - Recon			90% 23Nov67	
D537-67	B Co	Assist in constructing (7) 12x24' bunkers - 3rd LVT	28Nov67			
D422-67	B Co	Install safety structures around towers			55% 25Nov67	
D540-67	B Co	Improve open well at 3/5			38% 1Dec67	
D551-67	B Co	Clear ambush sites on Anderson Trail West			15Dec67	
D520-67	B Co	Assist 4/11 in construction of bunkers	23Nov67			
D386-67	Spt Co	Construct (74) uncoils - 1st Marines	1Dec67			
D426-67	Spt Co	Repair eroded area - 11th MT Bn	1Dec67			
D440-67	Spt Co	Dig trench for 7th Marines Hq			13% 6Dec67	

EQUIPMENT STATUS & LOCATION REPORT

H.E. POOL										H.E. POOL									
ITEM	ECT	CHED	NAL	D	NAL	D	NAL	D		ITEM	ECT	CHED	NAL	D	NAL	D	NAL	D	

ORGANIZATION			DATE			
PROJ. No. #	ORGANIZATION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
D446-67	Spt Co	Construct (12) urinals for HQ Bn	15Dec67			
D476-67	Spt Co	Raise level of road from Rt #2 to AT 913803 - 4/11			35% 1Dec67	
D503-67	Spt Co	Repair road to Hill 41			87% 25Nov67	
D513-67	Spt Co	Install (2) ice machines and (2) sinks in messhall - 1/5			20% 15Dec67	
D527-67	Spt Co	Construct cross for Division Chapel			100%	21Nov67
D529-67	Spt Co	Grade road from Rt #5 to Recon LZ	25Nov67			
D536-67	Spt Co	Construct bunker for 11th Marines	29Nov67			
D538-67	Spt Co	Remove pump in 1/5 drainage system			90% 22Nov67	
D539-67	Spt Co	Construct armory at Division Rear	24Nov67			
D540-67	Spt Co	Enclose generator shed at 1st Med Bn CP	24Nov67			
D541-67	Spt Co	Construct 8 mount out boxes for Comm - HQ Bn			100%	21Nov67
D544-67	Spt Co	Upgrade access road from Rt #5 to 1/7 CP			13% 1Dec67	
D546-67	Spt Co	Close civilian dump by plowing under and filling - 1st MdBn			3% 22Dec67	
D550-67	Spt Co	General mess - HQ Bn		14Nov67	100%	21Nov67
D552-67	Spt Co	Drainage - Div CP			8%	
D556-67	Spt Co	Partition - 1st Marines			100%	21Nov67
D553-67	Spt Co	Improve road within 11th MT Bn CP	10Dec67			

EQUIPMENT STATUS & LOCATION REPORT

ITEM	F.	H.E. POOL						ITEM	F.	H.E. POOL					
		JECT	ACHED	R-ONAL	D-ED	R-ONAL	D-ED			JECT	ACHED	R-ONAL	D-ED	R-ONAL	D-ED

UTILITIES:

<u>Location</u>	<u>Potable(gal)</u>	<u>Raw(gal)</u>
1/5	13,000	7,000
2/5	17,000	7,000
3/5	5,000	-----
3/1	15,000	6,000
3/7	20,000	8,000
3rd 8" How	4,000	4,000
Hill 10	17,000	5,000
Hill 52	750	-----
Hill 55	12,000	-----
Dai La	45,000	-----
1st Marines	10,000	-----
TOTALS	158,750	37,000

CLASSIFICATION

ENGINEER SITUATION REPORT

SITUATION REPORT No. 327-67

PERIOD COVERED: 221300H TO 231300H Nov 1967
DATE & TIME DATE & TIME MONTH & YEAR

REF: (a) M.P:

COPY NUMBER

Lat ENGR. 11

PLACE OF ISSUE

DATE/TIME OF ISSUE

MESSAGE REF#

1. Enemy information

a. An engineer sweep team in support of 3/5 visually located: (1) M26 BT at AT 99269 on 221000H Nov 67 (Destroyed in place) and (2) reinforced cave at AT 991612 on 211000H Nov 67 (Destroyed with 20 lbs of 60-4)

2. Engineer personnel. Joined: (1) 1stLt 1302 (1) 1stSgt 9999 (1) Sgt 1345 (1) PFC 1345 (2) PFC 1371 Dropped: (1) Cpl 1371.

3. Engineer difficulties.

Engineer equipment shortages remain the same as shown on Sit Rep 306-67

4. Weather. Warm and cloudy with slight precipitation experienced in the morning of 23 Nov 67

5. Operations

a. through g. N/A

Engineer Sweeps remain the same

Engineer support remains the same

Minefield operations remain the same

11 men from Support Company TAB to Company "A"

4 men from Support Company TAB to Company "A"

7 men from Support Company TAB to 7th Engineers

1 man from Support Company TAB to 11th Marines

1 man from Support Company TAB to FLO

Company "A" (-)(Rein) in support of the 1st Marine Regiment (-)(Rein)

Sgt DEBROAT and 7 men from "C" Company on operation with 3/7

1st Marine Division Demolitions, Land Mine Warfare and VC Boobytrap School attendance this date:

Inf -	2
1st Recon	2
1st Engr Bn	3
7th Engr Bn	17
9th Engr Bn	4

6. through g. N/A

10. Water supply. See enclosure (1)

11. General engineer comments. N/A

12. Engineer command posts

a. 1st Engineer Bn (-), DaNang, AT 948722

b. Company "A" (-)(Rein) CP located at TB 32507

SECRET//NOFORN
COMINT//NOFORN
COMINT//NOFORN
By direction

1. ENEMY INFORMATION. (Report information concerning enemy activity encountered, such as sniper activity, enemy minefields, boobytraps, artillery shelling and bombing of the area, report enemy material and equipment captured.)
2. ENGINEER PERSONNEL. (Report arrival of engineer personnel and units including initial landing party, giving number of Officers and enlisted. Report casualties and evacuation, number of Officers and men assigned to each subproject and name of Officer or noncommissioned Officer in charge.)
3. ENGINEER DIFFICULTIES. (Report hindrance to engineer progress as a result of enemy action, natural conditions such as poor trafficability and inclement weather, equipment shortages or breakdowns, and material shortages.)
4. WEATHER. (Report weather conditions.)
5. OPERATIONS.
 - a. Roads. (Report road construction to include amount cleared, stripped, graded, ditched, surface, and completed. Use overlays and map coordinates to show location of work and amount completed, the location of culverts, bridges, etc. Report road maintenance on existing roads. Report soil types and condition and availability of aggregate.)
 - b. TRAILS. (Report trail construction to include amount completed, location of junction with MSR, type of terrain and additional work required to make a military road.)

ORGANIZATION			DATE			
PROJ. No. #	ORGANIZATION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
D365-67	B Co	Construct 13 culvert bunkers at Ng An		100%		22Nov
D335-67	B Co	Construct 52 culvert bunkers at 2/5 (PROJECT ON HOLD)		10Oct 65%	28Nov	
D507-67	B Co	"D" BTRY 300 Bunkers - 1/5			24Dec	
D509-67	B Co	Improve access road to 3/5		14Nov 20%	15Dec	
D513-67	B Co	Install ice machine and sinks at messhall 1/5		12Nov 20%	15Dec	
D535-67	B Co	Assist and issue culvert for sides on 12x24 bunker - Recon		20Nov 100%		22Nov
D537-67	B Co	Assist in construction of 7- 12x24 bunkers - 3rd LVT		23Nov	8Dec	
D422-67	B Co	Install safety structures around towers - 3/5		14Nov 55%	25Nov	
D310-67	B Co	Improve open well at 3/5		10Nov 40%	1Dec	
D551-67	B Co	Clear embankment on Anderson trail west		12Nov	15Dec	
D520-67	B Co	Assist 4/11 in construction of bunkers	30Nov	100%		20Nov
D386-67	SptCo	Construct 74 uncoils - 1st Marines	1Feb			
D426-67	SptCo	Repair eroded area at 11th MT Bn	1Dec			
D441-67	SptCo	Dig trench at HQ, 7th Marines		12Nov 70%	6Dec	
D446-67	SptCo	Construct 12 uncoils for Ng An	15Dec			
D476-67	SptCo	Raise level of road from Rt 2 to Rt 915803 - 4/11		13Nov 40%	15Dec	
D503-67	SptCo	Repair road to Hill 41		25Oct 91%	25Nov	
D523-67	SptCo	Grade road from Rt 3 to Recon 24	25Nov			
D536-67	SptCo	Construct bunker for 11th Marines	29Nov			
D538-67	SptCo	Remove pump from 1/5 drainage system		15Nov 100%		22Nov
D539-67	SptCo	Construct armory at Division rear	25Nov			
D540-67	SptCo	Enclose generator shed at 1st LVT Bn	24Nov			
D544-67	SptCo	Operate access road from Rt 5 to 1/7 CP		18Nov 20%	1Dec	
D546-67	SptCo	Close civilian dump at 1st TkbN		24Nov 6%	22Dec	
D552-67	SptCo	Drainage - Div CP		14Nov 8%		
D553-67	SptCo	Improve road within 11th LVT Bn CP	10Dec			
D327-67	C Co	Install 3 fuel cells for water storage - Hill 65		14Nov 75%	30Nov	
D361-67	C Co	Install water and shower points, tower, tank & pipe - 1/7		7Nov 80%	30Nov	
D368-67	C Co	Construct 3 bunkers and platform at bridge - Hill 37		75%	25Nov	
D427-67	C Co	Repair damage to comm bldg - 3rd 8" How - 11th Marines		18Nov	25Nov	
D459-67	C Co	Construct shower unit - 1/3/7	25Nov			
D460-67	C Co	Construct shower unit - 2/7	30Nov			

EQUIPMENT STATUS & LOCATION REPORT

ITEM	H.E. POOL							ITEM	H.E. POOL						
	ECT	CHED	DNAL	ED	DNAL	ED	DNAL		ECT	CHED	DNAL	ED	DNAL	ED	DNAL

ORGANIZATION			DATE			
PROJ. No. #	ORGANIZA- TION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLE- TION	DATE & TIME COMPLE- TION
D462-67	C Co	Construct shower unit - E/2/7	25Nov			
D463-67	C Co	Construct shower unit - F/2/7	30Nov			
D465-67	C Co	Survey for renovating of messhall - E/2/7		23Nov 100%		23Nov
D480-67	C Co	Construct shower unit - I/3/7		23Nov 5%	15Dec	
D481-67	C Co	Construct bulk fuel tank shower - 3/7	27Nov			
D484-67	C Co	Construct 6 strongbacks - 2/7(hill 90, Demo bridge, Bn CP)	24Nov		10Dec	
D486-67	C Co	Construct a 10' tower to support 2 - 3000 gal tanks - 1/7		1Nov 75%	30Nov	
D511-67	C Co	Recon roads for repair and improvement - 2/7			25Nov	
D516-67	C Co	Road recon Rt 1 to Rt 5 - 1/7			30Nov	
D530-67	C Co	Rehabilitate bunkers at E/F/2/7	1Dec			
D542-67	C Co	Culvert bunkers - 1st AT Bn	1Dec			
D543-67	CCo	Culvert bunkers - 7th Comm Bn	1Dec			

EQUIPMENT STATUS & LOCATION REPORT

ITEM	H.E. POOL							ITEM	H.E. POOL						
	ECT	CHED	ONAL	ED	ONAL	ED	ONAL		ECT	CHED	ONAL	ED	ONAL	ED	ONAL

WATER SUPPLY

<u>Water point</u>	<u>Potable(gal)</u>	<u>Raw(gal)</u>
1/5	13,000	7,000
2/5	17,000	7,000
3/5	1,000	-----
3/1	15,000	6,000
3/7	20,000	8,000
2/1	10,000	-----
1st Marines	7,000	4,000
3rd 8" How	4,000	4,000
Hill 10	10,000	5,000
Hill 52	750	-----
Hill 55	12,000	-----
Dei La	45,000	-----
Total	154,750	41,000

ENCLOSURE (1)

CLASSIFICATION

ENGINEER SITUATION REPORT

SITUATION REPORT No. 329-67

PERIOD COVERED: 241300H TO 251300H Nov 1967
DATE & TIME DATE & TIME MONTH & YEAR

REF: (a) MAP: _____

COPY NUMBER _____

1st ENGR. BN. _____

PLACE OF ISSUE _____

DATE/TIME OF ISSUE _____

MESSAGE REF: # _____

1. Enemy information

a. An engineer sweep team in support of 2/7 was ambushed at 814008 on 240745H. Vehicle was hit with a rocket followed by S&F, returned S&F and supporting arms fire. (2) engineers WIA -(Med-evac).

2. Engineer personnel. Joined: (1) SSgt 0141 Dropped: (2) Cpl 1371

3. Engineer difficulties.

Engineer equipment shortages remain the same as shown on Sit Rep 306-67

4. Weather. Cool with scattered showers and overcast.

5. Operations

a. through g. N/A

Engineer sweeps remain the same

Engineer support remains the same

Minelfield operations remain the same

11 men from Support Company TAD to Company "A"

4 men from BBS Company TAD to Company "A"

3 men from Support Company TAD to 7th Engineer Battalion

1 man from Support Company TAD to 11th Marines

1 man from Support Company TAD to FLD

Company "A" (-)(Rein) in support of the 1st Marine Regiment (-)(Rein)

Sgt MURTADO and 6 men on operation with 3/7 ("C" Company)

Cpl TORD and 1 man from "C" Company on operation with 1st Recon

Cpl ORR and 3 men from "B" Company departed this CP 250715H Nov67 for Rough Rider with 11th ME Bn

1st Marine Division Demolitions and Land Mine Warfare and VQ Boobytrap School attendance this date

Inf 2

1st Engr Bn 3

7th Engr Bn 17

9th Engr Bn 4

1st Recon 2

6. Through 9. N/A


10. Water Supply. See enclosure (1)

11. ~~Engineer~~ Engineer Comments. N/A

12. Engineer Forward Posts

a. 1st Engineer Battalion (-) DaNang, AT 948755

b. Company "A" (p)(Rein) CP located at YD 336907

SIGNATURE

 SURVEILLANCE

By direction

1. ENEMY INFORMATION. (Report information concerning enemy activity encountered, such as sniper activity, enemy minefields, boobytraps, artillery shelling and bombing of the area, report enemy material and equipment captured.

2. ENGINEER PERSONNEL. (Report arrival of engineer personnel and units including initial landing party, giving number of Officers and Enlisted. Report casualties and evacuation, number of Officers and men assigned to each subproject and name of Officer or noncommissioned Officer in charge.

3. ENGINEER DIFFICULTIES. (Report hindrance to engineer progress as a result of enemy action, natural conditions such as poor trafficability and inclement weather, equipment shortages or breakdowns, and material shortages.

4. WEATHER. (Report weather conditions.

5. OPERATIONS.

a. Roads. (Report road construction to include amount cleared, stripped, graded, ditched, surface, and completed. Use overlays and map coordinates to show location of work and amount completed, the location of culverts, bridges, Etc. Report road maintenance on existing roads. Report soil types and condition and availability of aggregate.

b. TRAILS. (Report trail construction to include amount completed, location of junction with MSR, type of terrain and additional work required to make a military road.

ORGANIZATION		PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	DATE		EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
PROJ. No. #	ORGANIZATION			ACTUAL DATE & TIME STARTED			
D310-67	B Co	Improve open well at 3/5		10Nov 75%		1Dec	
D422-67	B Co	Install safety structure around towers at 3/5		14Nov 52%		1Dec	
D435-67	B Co	Construct 52 - 2 man bunkers at 2/5		10Oct 62%		(holding)	
D507-67	B Co	"D" Btry, OOC bunker at 1/5		22Nov 50%		1 Dec	
D509-67	B Co	Improve access road to 3/5		14Nov 30%		15Dec	
D520-67	B Co	Assist 4/11 in construction of bunkers	30Nov				
D537-67	B Co	Assist in construction of 7 bunkers at 3rd LVT		23Nov 10%		8Dec	
D559-67	B Co	Clear [redacted] site on anderson trail west		12Nov 80%		28Nov	
D386-67	SptCo	Construct 74 urinals for 1st Marines	1Feb				
D426-67	SptCo	Repair eroded area - 11th MT Bn	1Dec				
D440-67	SptCo	Dig trench at Hq 7th Marines		12Nov 75%		6Dec	
D446-67	SptCo	Construct 12 urinals for Hq Bn	15Dec				
D476-67	SptCo	Raise level of road from Rt 2 to AT 913803 - 4/11		13Nov 52%		15Dec	
D503-67	SptCo	Repair road to hill 41		25Oct 100%			24Nov
D513-67	SptCo	Install ice machines and sinks in 1/5 mess		12Nov 20%		15Dec	
D523-67	SptCo	Grade road from Rt 3 to Recon LZ	9Dec				
D536-67	SptCo	Construct bunker for 11th Marines	29Nov				
D539-67	SptCo	Construct armory at Div Rear	26Nov				
D540-67	SptCo	Enclose generator shed at 1st Med Bn CP	26Nov				
D544-67	SptCo	Upgrade access road from Rt 5 to 1/7 CP		18Nov 20%		15Dec	
D546-67	SptCo	Close civilian dump at 1st Tk Bn		22Nov 9%		22Dec	
D552-67	SptCo	Clear drainage behind and repair command bunker at DivCP		14Nov 12%		14Jan	
D553-67	SptCo	Improve road within 11th MT Bn CP	10Dec				
D327-67	COO	Install 3 fuel cells for water storage at hill 65		1Nov 100%			24Nov
D351-67	C Co	Install water & shower points, tower, tank and pipe - 1/7		7Aug 80%		30Nov	
D368-67	C Co	Construct 3 bunkers and platform - bridge - hill 37		25Nov 75%		10Dec	
D427-67	C Co	Repair damage to comm bldg for 3rd 8" How -		18Nov		6Dec	
D459-67	C Co	Construct shower unit - M/3/7	30Nov				
D460-67	C Co	Construct shower unit - 2/7	30Nov				
D462-67	C Co	Construct shower unit - E/2/7	10Dec				
D463-67	C Co	Construct shower unit - F/2/7	10Dec				
D480-67	C Co	Construct shower unit - I/3/7					24Nov

EQUIPMENT STATUS & LOCATION REPORT

ITEM	E.	H.E. POOL										ITEM	E.	H.E. POOL									
		JECT	ACHED	R.	ONAL	D.	ED	R.	ONAL	D.	ED	AL	R.	ONAL	D.	ED	R.	ONAL	D.	ED	AL	R.	ONAL

ORGANIZATION		DATE				
PROJ. No.#	ORGANIZATION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
D481-67	CCo	Construct bulkfuel tank shower at 3/7	27Nov			
D484-67	C Co	Construct 6 strongbacks for 2/7(2-hill 90,2-Nemo bridge 2 - Bn GP).	30Nov			
D486-67	C Co	Construct 10' tower to support 2-3000 gal tanks 1/7		1Nov 100%		24Nov
D511-67	C Co	Recon road for repair and improvement - 2/7		8Nov	1Dec	
D516-67	C Co	Road recon Rt 1 to Rt 5 - 1/7		8Nov	30Nov	
D530-67	C Co	Rehabilitate bunkers at EAF/2/7	1Dec			
D542-67	C Co	Provide assist and matl for bunkers at 1st AT Bn		24Nov	15Dec	
D543-67	C Co	Provide assist and matl for bunkers at 7th Comm Bn		21Nov	15Dec	

EQUIPMENT STATUS & LOCATION REPORT

ITEM	E.	H.E. POOL										ITEM	E.	H.E. POOL																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																										
		JECT	ACHED	R-	ONAL	D-	ED	R-	ONAL	D-	ED			AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL	D-	ED	AL	R-	ONAL

WATER SUPPLY

<u>Water point</u>	<u>Potable(gal)</u>	<u>Raw(gal)</u>
1/5	13,000	7,000
2/5	19,000	7,000
3/5	1,000	-----
1st Marines	10,000	-----
2/1	10,000	-----
3/1	21,000	6,000
3/7	20,000	8,000
3rd 8" How	4,000	4,000
Hill 10	17,000	5,000
Hill 52	750	-----
Hill 55	12,000	-----
Dai La	45,000	-----
Totals	172,750	37,000

CLASSIFICATION

ENGINEER SITUATION REPORTSITUATION REPORT No. 330-67PERIOD COVERED: 251300H TO 261300H November 1967
DATE & TIME DATE & TIME MONTH & YEAR

REF: (a) MAP: _____

COPY NUMBER _____

1st ENGR. BN. _____

PLACE OF ISSUE _____

DATE/TIME OF ISSUE _____

MESSAGE REF: # _____

1. Enemy Information. Engineer sweep team supporting 5th Marines located an Onton transmission on road, transmission was believed to be boobytrapped and was blown in place resulting in a secondary explosion. Incident occurred on 261030H Nov 67 at AT 873473.

2. Engineer Personnel. No Change

3. Engineer Difficulties

Engineer Equipment Shortages remains the same as shown on SitRep 306-67

4. Weather. Hot and humid with overcast skies and scattered showers.

5. Operations:

a. through g. N/A

Engineer Sweeps remain the same

Engineer Support remains the same

Minefield Operations remain the same

11 men from Support Company TAD to Company "A"

4 men from H&S Company TAD to Company "A"

3 men from Support Company TAD to 7th Engineers

1 man from Support Company TAD to 11th Marines

1 man from Support Company TAD to FLC

Company "A" (-)(Rein) in support of 1st Marine Regiment

Sgt HURTADO and 6 men from "C" Company on operation with 3/7

Cpl TODD and 1 man from "C" Company on operation with 1st Recon Bn

1 man from Support Company on operation with 1st Recon

6. through 9. N/A

10. Water Supply. See Enclosure (1)

11. General Engineer Comments. N/A

12. Engineer Unit Command Posts

a. 1st Engineer Battalion (-) located at DaNang, AT 948755

b. Company "A" (-)(Rein) located at YD 336507

[Signature]
SIGNATURE
By direction

1. ENEMY INFORMATION. (Report information concerning enemy activity encountered, such as sniper activity, enemy minefields boobytraps, artillery shelling and bombing of the area, report enemy material and equipment captured.

2. ENGINEER PERSONNEL. (Report arrival of engineer personnel and units including initial landing party, giving number of Officers and Enlisted. Report casualties and evacuation, number of Officers and men assigned to each subproject and name of Officer or noncommissioned Officer in charge.

3. ENGINEER DIFFICULTIES. (Report hindrance to engineer progress as a result of enemy action, natural conditions such as poor trafficability and inclement weather, equipment shortages or breakdowns, and material shortages.

4. WEATHER. (Report weather conditions.

5. OPERATIONS:

a. Roads. (Report road construction to include amount cleared, stripped, graded, ditched, surface, and completed. Use overlays and map coordinates to show location of work and amount completed, the location of culverts, bridges, Etc. Report road maintenance on existing roads. Report soil types and condition and availability of aggregate.

b. TRAILS. (Report trail construction to include amount completed, location of junction with MSR, type of terrain and additional work required to make a military road.

DECLASSIFIED

DECLASSIFIED

ORGANIZATION			EST.		ACTUAL		EST.		DATE &	
PROJ. No. #	ORGANIZATION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	STARTING DATE & TIME		DATE & TIME STARTED		DATE & TIME COMPLETION		DATE & TIME COMPLETION	
D435-67	B Co	Construct (52) two-man emplacements - 2/5 (PROJECT ON HOLD)			10Oct67		28Nov67	65%		
D507-67	B Co	"D" Btry COC bunker - 1/5			22Nov67		50%	1Dec67		
D509-67	B Co	Improve access road to 3/5			14Nov67		30%	15Dec67		
D513-67	B Co	Install ice machines and sinks - 1/5	27Nov67				30%	Nov67		
D537-67	B Co	Assist in construction of (7) 10x20' bunkers - 3rd LVT			23Nov67		10%	8Dec67		
D422-67	B Co	Install safety structures around towers			14Nov67		5%	1Dec67		
D310-67	B Co	Improve open well at 3/5			10Nov67		75%	1Dec67		
D551-67	B Co	Clear ambush sites on Anderson Trail West			12Nov67		80%	28Nov67		
D520-67	B Co	Assist 4/11 in construction of bunkers	30Nov67							
D327-67	C Co	Install 3 fuel cells for water storage at Hill 65			1Nov67		100%		24Nov67	
D351-67	C Co	Install water and shower points, tower, tank & pipe - 1/7			7Aug67		80%	30Nov67		
D368-67	C Co	Construct (3) bunkers & platform at bridge - Hill 37			25Nov67		75%	10Dec67		
D427-67	C Co	Repair Comm bldg for 3rd 8" How. at 11th Marines			18Nov67			6Dec67		
D459-67	C Co	Construct shower unit - M/3/7	27Nov67					15Dec67		
D460-67	C Co	Construct shower unit - 2/7	30Nov67					25Dec67		
D462-67	C Co	Construct shower unit - E/2/7	25Nov67					10Dec67		
D463-67	C Co	Construct shower unit - F/2/7	27Nov67					30Dec67		
D480-67	C Co	Construct shower unit - I/3/7			23Nov67		100%		24Nov67	
D481-67	C Co	Construct bulk fuel tank shower - 3/7	27Nov67					8Dec67		
D484-67	C Co	Construct (6) strongbacks - 2/7 (Hill 90, Nemo bridge, BnCP)	28Nov67							
D486-67	C Co	Construct a 10' tower to support two 3,000 gal tanks - 1/7			1Nov67		100%		24Nov67	
D511-67	C Co	Recon road for repair and improvement - 2/7			8Nov67			1Dec67		
D516-67	C Co	Road recon Rt #1 to Rt #5 - 1/7			8Nov67			30Nov67		
D530-67	C Co	Rehabilitate bunkers - E&F/2/7	1Dec67					15Dec67		
D542-67	C Co	Culvert bunkers - 1st AT Bn			21Nov67			15Dec67		
D543-67	C Co	Culvert bunkers - 7th Comm Bn			21Nov67			15Dec67		
D386-67	Spt Co	Construct (74) urinoils for 1st Marines	1Feb67							
D426-67	Spt Co	Repair eroded area - 11th MT Bn	1Dec67							
D440-67	Spt Co	Dig trench at HQ 7th Marines			12Nov67		75%	6Dec67		
D476-67	Spt Co	Raise level of road from Rt #2 to AT 913803 - 4/11			13Nov67		53%	15Dec67		
D513-67	Spt Co	Install (2) ice machines and (2) sinks in 1/5 messhall			12Nov67		20%	15Dec67		
D529-67	Spt Co	Grade road from Rt #3 to Recon LZ	9Dec67							

EQUIPMENT STATUS & LOCATION REPORT

ITEM	H.E. POOL							ITEM	H.E. POOL						
	ECT	CHED	INAL	ED	INAL	ED	INAL		ECT	CHED	INAL	ED	INAL	ED	INAL

ORGANIZATION			TE			
PROJ. No.#	ORGANIZATION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
D536-67	Spt Co	Construct bunker for 11th Marines	29Nov67			
D539-67	Spt Co	Construct armory at Division Rear	26Nov67			
D540-67	Spt Co	Enclose generator shed at 1st Med Bn CP	26Nov67			
D544-67	Spt Co	Upgrade access road from Rt #5 to 1/7 CP		18Nov67	20% 15Dec67	
D546-67	Spt Co	Close civilian dump by plowing under & filling - 1st Tk Bn		22Nov67	9% 22Dec67	
D552-67	Spt Co	Clear drain behind command bunker at Div CP		14Nov67	12% 14Jan68	
D553-67	Spt Co	Improve road within 11th MT Bn CP	10Dec67			
D446-67	Spt Co	Construct (12) grinoils for HQ Bn	15Dec67			

EQUIPMENT STATUS & LOCATION REPORT

ITEM		H.E. POOL		ITEM		H.E. POOL	
JECT	ACHED	R-ONAL	D-ED	JECT	ACHED	R-ONAL	D-ED

UTILITIES:

<u>Location</u>	<u>Potable(gal)</u>	<u>Raw(gal)</u>
1/5	13,000	7,000
2/5	19,000	7,000
3/5	1,000	-----
3/1	21,000	6,000
3/7	20,000	8,000
3rd 8" How	4,000	4,000
Hill 10	17,000	5,000
Hill 52	750	-----
Hill 55	12,000	-----
Dai La	45,000	-----
1st Marines	10,000	-----
2/1	10,000	-----
TOTALS	172,750	37,000

CLASSIFICATION

ENGINEER SITUATION REPORT

COPY NUMBER

1st EDR. R.

PLACE OF ISSUE

DATE/TIME OF ISSUE

MESSAGE REF.

SITUATION REPORT No. 331-67

PERIOD COVERED: 261300H TO 271300H Nov 1967
DATE & TIME DATE & TIME MONTH & YEAR

REF: (a) MAP:

1. enemy information. None
2. Engineer Personnel. Joined: None Dropped: (5) LCP 1371 (1) Opl 1371 (1) LCP 1121 (1) LCP 1345
3. Engineer Difficulties. Engineer equipment shortages remain the same as shown on Jitrap 306-67
4. Weather. cool and cloudy with occasional light showers.

5. Operations

a. through g. N/A

Engineer sweeps remain the same

Engineer support remains the same

Minefield operations remain the same

11 men from Support Company TAB to Company "A"

4 men from MS Company TAB to Company "A"

3 men from Support Company TAB to 7th Engineer Bn

1 man from Support Company TAB to 11th Marines

1 man from Support Company TAB to FLC

Company "A" (-)(Main) in support of the 1st Marine Regiment (-)(Main)

Cpl GMM and 5 men from "B" Company on rough rider with 11th rd Bn returned this CP 261445H Nov 67

Sgt SUTAGO and 6 men from "D" Company on operation FALCON with 3/7

Cpl TOLL and 1 man on operation with 1st Recon Bn

1st Marine Division competitions, Landmine warfare and VQ Boobytrap school attendance this date:

Inf 2

1st Ranger 2

9th Ranger 1

MSB-9 17

6. through 9. N/A

10. Water Supply. See enclosure (1)

11. General engineer comments. N/A

12. Engineer Command Posts

a. 1st Engineer Battalion (-), DaNang. AF 948735

b. Company "A" (-)(Main) CP located at YD 336507

1. **ENEMY INFORMATION.** (Report information concerning enemy activity encountered, such as sniper activity, enemy minefields, boobytraps, artillery shelling and bombing of the area, report enemy material and equipment captured.)
2. **ENGINEER PERSONNEL.** (Report arrival of engineer personnel and units including initial landing party, giving number of Officers and enlisted. Report casualties and evacuation, number of Officers and men assigned to each subproject and name of Officer or noncommissioned Officer in charge.)
3. **ENGINEER DIFFICULTIES.** (Report hindrance to engineer progress as a result of enemy action, natural conditions such as poor trafficability and inclement weather, equipment shortages or breakdowns, and material shortages.)
4. **WEATHER.** (Report weather conditions.)
5. **OPERATIONS.**
 - a. **Roads.** (Report road construction to include amount cleared, stripped, graded, ditched, surface, and completed. Use overlays and map coordinates to show location of work and amount completed, the location of culverts, bridges, etc. Report road maintenance on existing roads. Report soil types and condition and availability of aggregate.)
 - b. **TRAILS.** (Report trail construction to include amount completed, location of junction with MSR, type of terrain and additional work required to make a military road.)

ORGANIZATION			DATE			
PROJ. No. #	ORGANIZATION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
D386-67	SptCo	Construct 74 urinals for 1st Marines	1Feb			
D426-67	ptCo	Repair erode area at 11th Bn	1Dec			
D440-67	SptCo	Dig trench at sq. 7th Marines		12Nov 100%		26Nov
D446-67	SptCo	Construct 12 urinals for 1st Bn	1Dec			
D476-67	SptCo	Raise level of road from Rt 2 to AT 913803 - 1/11		19Nov 58%	15Dec	
D513-67	SptCo	Install 2 ice machines and 2 sinks in mess hall - 1/5		12Nov 20%	15Dec	
D529-67	SptCo	Grade road from Rt 3 to Recon Co	9Dec			
D536-67	SptCo	Construct bunker for 11th Marines	29Nov			
D539-67	SptCo	Construct amory at Div rear	29Nov			
D540-67	SptCo	Wholse generator shed at 1st Bn	29Nov			
D544-67	SptCo	Upgrade access road from Rt 5 to 1/7 Bn		18Nov 20%	15Dec	
D546-67	SptCo	Close civilian dump at 1st Bn		22Nov 15%	22Dec	
D552-67	SptCo	Clear drain behind command bunker at Div SP		14Nov 12%	1Dec	
D553-67	SptCo	Improve road within 11th Bn SP	10Dec			
D435-67	B Co	Construct 52 two-man bunkers at 2/5 (project on hold)		10Oct 65%	28Nov	
D507-67	B Co	"B" Btry, 800 bunker at 1/5		22Nov 75%	1Dec	
D509-67	B Co	Improve access road to 3/5		14Nov 50%	15Dec	
D537-67	B Co	Assist in construction of bunkers at 3rd AVE		23Nov 10%	2Dec	
D422-67	B Co	Inst 11 safety structure around towers at 3/5		14Nov 55%	1Dec	
D310-67	B Co	Improve open well at 3/5		10Nov 75%	1Dec	
D551-67	B Co	Clear enough sites on Anderson Trail east		12Nov 80%	28Nov	
D351-67	B Co	Install water and shower points, tower, tank, pipe - 1/7		7Aug 80%	30Nov	
D363-67	B Co	Construct 3 bunkers and platform at bridge - Hill 37		25Nov 75%	1Dec	
D427-67	B Co	Repair damage to comm. dig for 3rd 8" how		18Nov	6Dec	
D459-67	B Co	Construct shower unit - 1/2/7	1Dec			
D460-67	B Co	Construct shower unit - 2/7	30Nov			
D462-67	B Co	Construct shower unit - 2/2/7	1Dec			
D463-67	B Co	Construct shower unit - 2/2/7	1Dec			
D481-67	B Co	Construct bulk fuel tank shower at 3/7		24Nov 25%	Dec	
D484-67	B Co	Construct 6 strong backs for 2/7 (Hill 90, 900 Bn, 31)	1Dec			
D511-67	B Co	Recon road for repair and improvement - 2/7		8Nov	1Dec	
D516-67	B Co	Recon road from Rt 1 to Rt 5 - 1/7		2Nov	30Nov	

EQUIPMENT STATUS & LOCATION REPORT

ITEM	E.	H.E. POOL						ITEM	E.	H.E. POOL					
		JECT	ACHED	R.	ONAL	D	ED			JECT	ACHED	R.	ONAL	D	ED

ORGANIZATION			DATE			
PROJ. No. #	ORGANIZATION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
D530-67 O Co		Rehabilitate bunkers at E & F 2/7	12 Dec			
D542-67 O Co		Provide assist & matl for bunkers at 1st AT Bn		21 Nov	12 Dec	
D543-67 O Co		Provide assist & matl for bunkers at 7th Comm		21 Nov	15 Dec	

EQUIPMENT STATUS & LOCATION REPORT

ITEM	E.	H.E. POOL						ITEM	E.	H.E. POOL					
		JECT	ACHED	R-	ONAL	D-	ED			JECT	ACHED	R-	ONAL	D-	ED

WATER SUPPLY

<u>Water point</u>	<u>Potable(gal)</u>	<u>Raw(gal)</u>
1/5	13,000	7,000
2/5	19,000	7,000
3/5	1,000	-----
1st Marines	10,000	-----
2/1	10,000	-----
3/1	12,000	6,000
3/7	10,000	8,000
3rd 8" How	4,000	4,000
Hill 10	10,000	5,000
Hill 52	750	-----
Hill 55	12,000	-----
La La	45,000	-----
Totals	146,750	37,000

CLASSIFICATION

ENGINEER SITUATION REPORT

SITUATION REPORT No. 332-67PERIOD COVERED: 271300H TO 281300H November 1967
DATE & TIME DATE & TIME MONTH & YEAR

REF: (a) MAP: _____

COPY NUMBER _____
1st ENGR. BN. _____
PLACE OF ISSUE _____
DATE/TIME OF ISSUE _____
MESSAGE REF: # _____

Enemy Information. Engineers in support of 1/5 located a crater on routine sweep and checked for wires or boobytraps with negative results.

One Engineer WIA resulting from enemy mortar attack on CP at Hill 37. WIA was MedEvac with shrapnel wounds in left hand and right ankle.

2. Engineer Personnel. Joined: (1) Sgt 0141, (1) Cpl 3531, (2) PFC 1371, (1) PFC 1121, Dropped: (1) Cpl 1371, (1) Cpl 2532. WIA (1) Cpl 1371.

3. Engineer Difficulties.

Engineer Equipment Shortages remain the same as shown on Hittley 306-67.

4. Weather. Hot and humid with overcast skies and intermittent rainfall was experienced during this period of reporting. Temperature at 1300 was 81 degrees.

5. Operations

a. through g. N/A:

Engineer Sweeps remain the same

Engineer Support remains the same

Minerfield Operations remain the same

11 men from Support Company TAD to Company "A"

4 men from H&S Company TAD to Company "A"

1 man from Support Company TAD to 11th Marines

1 man from Support Company TAD to FIO

Company "A" (-)(Rein) in support of 1st Marine Regiment

Sgt HURTADO and 6 men from "C" Company on operation with 3/7

Cpl TODD and 1 man from "C" Company on operation with 1st Recon Bn

One man from Support Company on operation with 1st Recon Bn

1st Marine Division Demolitions, Landmine Warfare and VC Boobytrap School attendance this date:

Inf - 2

1st Engr - 2

9th Engr - 1

MCB - 9 - 12

6. through 9. N/A

10. Water Supply. See Enclosure (1)

11. General Engineer Support, N/A

12. Engineer Unit Command Posts

a. 1st Engineer Battalion (-) located at DaNang, AT 948755

b. Company "A"(-)(Rein) located at coordinates ID 336507

[Signature]
SIGNATURE

By direction

1. **ENEMY INFORMATION.** (Report information concerning enemy activity encountered, such as sniper activity, enemy minefields, boobytraps, artillery shelling and bombing of the area, report enemy material and equipment captured.
2. **ENGINEER PERSONNEL.** (Report arrival of engineer personnel and units including initial landing party, giving number of Officers and Enlisted. Report casualties and evacuation, number of Officers and men assigned to each subproject and name of Officer or noncommissioned Officer in charge.
3. **ENGINEER DIFFICULTIES.** (Report hindrance to engineer progress as a result of enemy action, natural conditions such as poor trafficability and inclement weather, equipment shortages or breakdowns, and material shortages.
4. **WEATHER.** (Report weather conditions.
5. **OPERATIONS.**
 - a. **Roads.** (Report road construction to include amount cleared, stripped, graded, ditched, surface, and completed. Use overlays and map coordinates to show location of work and amount completed, the location of culverts, bridges, Etc. Report road maintenance on existing roads. Report soil types and condition and availability of aggregate.
 - b. **TRAILS.** (Report trail construction to include amount completed, location of junction with MSR, type of terrain and additional work required to make a military road.

ORGANIZATION			DATE			
PROJ. No. #	ORGANIZATION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
D455-67	B Co	Construct (52) two-man emplacements - 2/5	29Nov67	10Oct67	30Nov67 65%	
D507-67	B Co	"D" Btry GOC bunker - 1/5		22Nov67	1Dec67 80%	
D509-67	B Co	Improve access road to 3/5		14Nov67	15Dec67 30%	
D513-67	B Co	Install ice machine and sinks - 1/5				
D537-67	B Co	Assist in construction of (7) 12x24' bunkers - 3rd LVT		23Nov67	8Dec67 20%	
D422-67	B Co	Install safety structures around towers		15Oct67	30Nov67 90%	
D310-67	B Co	Improve open well - 3/5		10Nov67	2Dec67 75%	
D551-67	B Co	Clear ambush sites on Anderson Trail West		12Nov67	29Nov67 80%	
D386-67	Spt Co	Construct (74) urinals for 1st Marines		1Feb67		
D426-67	Spt Co	Repair eroded area - 11th MT Bn		1Dec67		
D446-67	Spt Co	Construct (12) urinals for HQ Bn	13Dec67			
D476-67	Spt Co	Raise level of road from Rt #2 to AF 913003 - 4/11		13Nov67	15Dec67 60%	
D513-67	Spt Co	Install (2) ice machines and (2) sinks in 1/5 area		12Nov67	15Dec67 20%	
D529-67	Spt Co	Grade road from Rt #3 to Recon LZ	9Dec67			
D536-67	Spt Co	Construct bunker for 11th Marines		27Nov67	30Nov67 50%	
D539-67	Spt Co	Construct armory at Division Rear		27Nov67	30Nov67 50%	
D540-67	Spt Co	Enclose generator shed at 1st Med Bn CP	29Nov67			
D544-67	Spt Co	Upgrade access road from Rt #3 to 1/8 CP		18Nov67	15Dec67 20%	
D546-67	Spt Co	Close civilian dump - 1st Tank Bn		22Nov67	22Dec67 15%	
D552-67	Spt Co	Clear drain behind command bunker - Div CP		14Nov67	14Jan68 15%	
D553-67	Spt Co	Improve road within 11th MT Bn CP	10Dec67			
D557-67	Spt Co	Raise existing road bed to H/2/7 CP	10Dec67			
D351-67	C Co	Install water and shower points, tower, tank & pipe - 1/7		7Aug67	30Nov67 80%	
D368-67	C Co	Construct (3) fortified bunkers & platform at bridge & Hill 37		25Nov67	1Dec67 75%	
D427-67	C Co	Repair Comm building for 3rd 8" How - 11th Marines		18Nov67	8Dec67	
D459-67	C Co	Construct shower unit - H/3/7	1Dec67			
D460-67	C Co	Construct shower unit - 2/7	30Nov67			
D462-67	C Co	Construct shower unit - E/2/7	1Dec67			
D463-67	C Co	Construct shower unit - F/2/7	1Dec67			
D481-67	C Co	Construct bulk fuel tank shower - 3/7		24Nov67	8Dec67 25%	
D484-67	C Co	Construct (6) strongbacks - 2/7 (Hill 90, Memo Bridge, Bn CP)	1Dec67			
D511-67	C Co	Recon road for repair and improvement - 2/7		8Nov67	1Dec67	

EQUIPMENT STATUS & LOCATION REPORT

ITEM	E.	H.E. POOL						ITEM	E.	H.E. POOL					
		OBJECT	ACHED	ER-IONAL	AD-NED	ER-IONAL	AD-NED			OBJECT	ACHED	ER-IONAL	AD-NED	ER-IONAL	AD-NED

ORGANIZATION		DA				
PROJ. No. #	ORGANIZATION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
D516-67	C Co	Road recon Rt#1 to Rt#5 - 1/7	1Dec67	8Nov67	30Nov67	
D530-67	C Co	Rehabilitate bunkers - E&F/2/7			15Dec67	
D542-67	C Co	Provide assistance and materials for culvert bunkers - AT En		21Nov67	15Dec67	
D543-67	C Co	Provide assistance and materials for culvert bunkers - 7th Comm		21Nov67	15Dec67	

EQUIPMENT STATUS & LOCATION REPORT

ITEM	E.	H.E. POOL						ITEM	E.	H.E. POOL					
		JECT	ACHED	R-ONAL	D-ED	R-ONAL	D-ED			AL	R-ONAL	JECT	ACHED	R-ONAL	D-ED

UTILITIES:

<u>Location</u>	<u>Potable(gal)</u>	<u>Raw(gal)</u>
1/5	13,000	7,000
2/5	19,000	7,000
3/5	9,000	-----
3/1	12,000	6,000
3/7	10,000	8,000
3rd 8" How	4,000	4,000
Hill 10	10,000	5,000
Hill 52	750	-----
Hill 55	12,000	-----
Dai La	45,000	-----
1st Marines	10,000	-----
2/1	10,000	-----
TOTALS	154,750	37,000

ENCLOSURE (1)

CLASSIFICATION

ENGINEER SITUATION REPORT

SITUATION REPORT No. 333-67

COPY NUMBER _____

1st ENGR. BN. _____

PLACE OF ISSUE _____

DATE/TIME OF ISSUE _____

MESSAGE REF: # _____

PERIOD COVERED: 281300H TO 291300H Nov 1967
DATE & TIME DATE & TIME MONTH & YEAR

REF: (a) MAP: _____

1. Enemy information

a. Engineers in support of "B" Company, 1/7 located (3) homemade mines at AT 907688 on 290805H Nov67. Mines were constructed with orange juice cans (5" long and 4" dia) with approximately 1 1/2 lbs of composition B with shrapnel packed around explosive. Mines had pull friction firing devices with trip wires. Destroyed two of the mines in place. Disarmed one mine and returned it to CP.

b. An engineer sweep team in support of 3/1 visually located an improvised AP mine (ChiCom grenade with trip wire) in a hedgerow concealed in a pit covered with bamboo strips, plastic and sand, at BT 065675 on 290755H Nov67. Destroyed ChiCom in place and filled in the pit.

2. Engineer personnel. Joined (1) PFC 3531 (2) PFC 1371 Dropped. None.

3. Engineer difficulties. Engineer equipment shortages remain the same as shown in Sit Rep 306-67

4. Weather. Warm and humid with overcast skies, scattered showers were experienced during the reporting hours.

5. Operations

a. through g. N/A

Engineer sweeps remain the same

Engineer support remains the same

Minefields operations remain the same

11 men from Support Company TAD to Company "A"

4 men from H&S Company TAD to Company "A"

1 man from Support Company TAD to 11th Marines

1 man from Support Company TAD to FLC

Company "A" (-)(Rein) in support of the 1st Marine Regiment (-)(Rein)

Sgt HURTADO and six men from "C" Company on Operation FOSTER with 3/7

Cpl TORD and 1 man from "C" Company on operation with 1st Recon Bn

1st Marine Division Demolitions, Land Mine Warfare and VC Boobytrap school attendance this date:

Inf 2

1st Engr Bn 2

9th Engr Bn 1

MCB - 9 12

6. through 9. N/A

10. Water supply. See enclosure (1)

11. General Engineer Comments. N/A

12. Engineer Command posts

a. 1st Engineer Bn (-), DaNang, AR 948755

b. Company "A" (-)(Rein) CP located at TB 336507

SIGNATURE

J. C. C. C. C.

By direction

1. **ENEMY INFORMATION.** (Report information concerning enemy activity encountered, such as sniper activity, enemy minefields, boobytraps, artillery shelling and bombing of the area, report enemy material and equipment captured.

2. **ENGINEER PERSONNEL.** (Report arrival of engineer personnel and units including initial landing party, giving number of Officers and Enlisted. Report casualties and evacuation, number of Officers and men assigned to each subproject and name of Officer or noncommissioned Officer in charge.

3. **ENGINEER DIFFICULTIES.** (Report hindrance to engineer progress as a result of enemy action, natural conditions such as poor trafficability and inclement weather, equipment shortages or breakdowns, and material shortages.

4. **WEATHER.** (Report weather conditions.

5. OPERATIONS.

a. **Roads.** (Report road construction to include amount cleared, stripped, graded, ditched, surface, and completed. Use overlays and map coordinates to show location of work and amount completed, the location of culverts, bridges, Etc. Report road maintenance on existing roads. Report soil types and condition and availability of aggregate.

b. **TRAILS.** (Report trail construction to include amount completed, location of junction with MSR, type of terrain and additional work required to make a military road.

ORGANIZATION			DATE			
PROJ. No.#	ORGANIZATION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
D386-67	SptCo	Construct 74 urinoils for 1st Marines	1Feb			
D426-67	SptCo	Repair eroded area at 11th Mt Bn	1Dec			
D446-67	SptCo	Construct 12 urinoils for Hq Bn	15Dec			
D476-67	SptCo	Raise level of road from Rt 2 to AT 913803 - 4/11		13Nov 60%	15Dec	
D513-67	SptCo	Install 2 ice machines and 2 sinks in the 1/5 mess		12Nov 15%	15Dec	
D529-67	SptCo	Grade road from Rt 3 to Recon Ls	9Dec			
D536-67	SptCo	Construct bunker for 11th Marines		100%		29Nov
D539-67	SptCo	Construct armory for Div rear		27Nov 75%	30Nov	
D540-67	SptCo	Enclose generator shed at 1st Med Bn	29Nov			
D544-67	SptCo	Upgrade access road from Rt 5 to 1/7 CP		18Nov 30%	15Dec	
D546-67	SptCo	Close civilian dump at 1st Tk Bn		22Nov 15%	22Dec	
D552-67	SptCo	Clear drain behind command bunker at Div CP		14Nov 17%	14Jan	
D553-67	SptCo	Improve road within 11th MT Bn CP	10Dec			
D557-67	SptCo	Raise existing road bed to H/2/7	10Dec			
D435-67	B Co	Construct 52 2-man bunkers at 2/5 (29 COMPLETED, REMAINING QTY WILL NOT BE DONE)		18Nov 100%		28Nov
D507-67	B Co	"D" Btry COG Bunker at 1/5		22Nov 100%		28Nov
D509-67	B Co	Improve access road to 3/5		14Nov 30%	15Dec	
D537-67	B Co	Assist in construction of 7 bunkers at 3rd LVT		23Nov 30%	8Dec	
D422-67	B Co	Install safety structure around tower ladders - 3/5		14Nov 55%	1Dec	
D310-67	B Co	Improve open well at 3/5	30Nov			
D551-67	B Co	Clear ambush sites on Anderson Trail West		12Nov 100%		28Nov
D351-67	C Co	Install water and shower points, tower, tank & pipe - 1/7		7Aug 80%	30Nov	
D368-67	C Co	Construct 3 bunkers and platform - bridge at hill 37		25Nov 75%	10Dec	
D427-67	C Co	Repair damage to comm Bldg for 3rd 8" How Bty		18Nov	6Dec	
D459-67	CCo	Construct shower unit - H/3/7	1Dec			
D460-67	C Co	Construct shower unit - 2/7	30Nov			
D462-67	C Co	Construct shower unit - H/2/7	1Dec			
D463-67	C Co	Construct shower unit - F/2/7	1Dec			
D481-67	C Co	Construct bulk fuel tank shower at 3/7		24Nov 25%	8Dec	
D484-67	C Co	Construct 6 strongbacks (hill 90, Ammo bridge, Bn CP) 2/7		27Nov	15Dec	
D511-67	C Co	Recon road for repair and improvement - 2/7		8Nov	1Dec	
D516-67	C Co	Road recon Rt 1 to Rt 5 1/7		8Nov	30Nov	

EQUIPMENT STATUS & LOCATION REPORT

ITEM	E.	H.E. POOL						ITEM	E.	H.E. POOL					
		JECT	ACHED	R.	ONAL	D.	ED			JECT	ACHED	R.	ONAL	D.	ED

DECLASSIFIED

ORGANIZATION		DATE				
PROJ. No.#	ORGANIZA- TION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLE- TION	DATE & TIME COMPLE- TION
D530-67	C Co	Rehabilitate bunkers at BAF/2/7	1Dec			
D542-67	C Co	Assist and provide matl for bunkers - 1st AF Bn	1Dec			
D543-67	C Co	Assist and provide matl for bunkers - 7th Comm	1Dec			

EQUIPMENT STATUS & LOCATION REPORT

ITEM	E.	H.E. POOL						ITEM	E.	H.E. POOL					
		JECT	ACHED	R- ONAL	D- ED	R- ONAL	D- ED			AL	R- ONAL	D- ED	AL	R- ONAL	

DECLASSIFIED

WATER SUPPLY

<u>Water point</u>	<u>Potable(gal)</u>	<u>Raw(gal)</u>
1/5	13,000	7,000
2/5	19,000	7,000
3/5	9,000	00----
1st Max Regt	10,000	-----
2/1	10,000	-----
3/1	12,000	6,000
3/7	10,000	8,000
Hill 10	10,000	5,000
Hill 52	750	-----
Hill 55	10,000	-----
Bul La	45,000	-----
Totals	152,750	37,000

CLASSIFICATION

ENGINEER SITUATION REPORT

COPY NUMBER

1st ENGR. BN.

PLACE OF ISSUE

DATE/TIME OF ISSUE

MESSAGE REF: #

SITUATION REPORT No. 534-67PERIOD COVERED: 291300H TO 301300H November 1967
DATE & TIME DATE & TIME MONTH & YEAR

REF: (a) MAP: _____

Enemy Information. Engineer sweep team supporting 7th Marines reported that a Vietnamese National on motor scooter detonated a 40 lb. mine at AT 906620 on 301000H Nov 67. One Vietnamese civilian was killed. Dump truck was damaged to fill crater.

2. Engineer Personnel. Joined: (7) PFC 1371, (1) PFC 2531.

3. Engineer Difficulties.

Engineer Equipment Shortages remain the same as shown on SitRep 306-67

4. Weather. Warm and humid with overcast skies, temperature at 1500 was 77 degrees.

5. Operations

a. through g. N/A

Engineer sweeps remain the same

Engineer Support remains the same

Minelfield Operations remain the same

11 men from Support Company TAD to Company "A"

4 men from H&S Company TAD to Company "A"

1 man from Support Company TAD to 616

Company "A" (-)(Main) in support of 1st Marine Regiment

Cpl TADA and 1 man from "C" Company returned this OP from operation with 1st. on 291300H Nov 67

1st HUNTADO and 6 men from "C" Company on operation with 3/7

No classes will be held at Division Demolitions, Landmine Warfare and W. Boobytrap school from 30 Nov 67 to 2 Dec 67

6. through 9. N/A

10. Water Supply. See Amlosure (1)

11. General Engineer Comments. N/A

12. Engineer Unit Command Posts

a. 1st Engineer Battalion (-) located at BaNang AT 948755

b. "A" Company CP located at YD 326307

LATE REPORT: Engineer sweep team in support of 1st Marine Regiment detected 1 ChiCom AT mine at YD 326324 on 300930H Nov 67. Mine was removed by grappling hook and destroyed with 1 lb. of C-4

[Signature]
SIGNATURE
FORWARDED
BY direction

1. **ENEMY INFORMATION.** (Report information concerning enemy activity encountered, such as sniper activity, enemy minefields, boobytraps, artillery shelling and bombing of the area, report enemy material and equipment captured.
2. **ENGINEER PERSONNEL.** (Report arrival of engineer personnel and units including initial landing party, giving number of Officers and Enlisted. Report casualties and evacuation, number of Officers and men assigned to each subproject and name of Officer or noncommissioned Officer in charge.
3. **ENGINEER DIFFICULTIES.** (Report hindrance to engineer progress as a result of enemy action, natural conditions such as poor trafficability and inclement weather, equipment shortages or breakdowns, and material shortages.
4. **WEATHER.** (Report weather conditions.
5. **OPERATIONS.**
 - a. **Roads.** (Report road construction to include amount cleared, stripped, graded, ditched, surface, and completed. Use overlays and map coordinates to show location of work and amount completed, the location of culverts, bridges, etc. Report road maintenance on existing roads. Report soil types and condition and availability of aggregate.
 - b. **TRAILS.** (Report trail construction to include amount completed, location of junction with MSR, type of terrain and additional work required to make a military road.

ORGANIZATION		PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	DATE			
PROJ. No. #	ORGANIZATION		EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
D509-67	B Co	Improve access road to 3/5		14Nov67	15Dec67 30%	
D513-67	B Co	Install ice machines and sinks at 1/5	1Dec67		3Dec67	
D537-67	B Co	Assist in construction of (7) 12x24' bunkers - 3rd LVT		23Nov67	4Dec67 50%	
D442-67	B Co	Install safety structures around towers		14Nov67	1Dec67 55%	
D510-67	B Co	Improve open well at 3/5		10Nov67	2Dec67 75%	
D551-67	C Co	Install water and shower points, tower, tank & pipe - 1/7		7Aug67	3Dec67 80%	
D568-67	C Co	Construct (3) bunkers and platform at bridge - Hill 37		25Nov67	10Dec67 75%	
D427-67	C Co	Repair Comm building for 3rd 8" How at 11th Marines		18Nov67	6Dec67	
D459-67	C Co	Construct shower unit - M/3/7	1Dec67		15Dec67	
D460-67	C Co	Construct shower unit - 2/7	30Nov67	30Dec67	15Dec67	
D462-67	C Co	Construct shower unit - E/2/7	1Dec67		15Dec67	
D463-67	C Co	Construct shower unit - F/2/7	1Dec67		30Dec67	
D481-67	C Co	Construct bulk fuel tank shower at 3/7		24Nov67	8Dec67 25%	
D484-67	C Co	Construct (6) strongbacks for 2/7 (Hill 90, Memo bridge, CP)		27Nov67	15Dec67	
D511-67	C Co	Recon road for repair and improvement - 2/7		8Nov67	1Dec67	
D516-67	C Co	Road recon Rt #5 to Rt #1 - 1/7		8Nov67	30Nov67 50%	
D530-67	C Co	Rehabilitate bunkers - MAF/2/7	1Dec67		15Dec67	
D542-67	C Co	Assist & mat culvert bunkers - 1st Lt Bn		21Nov67	15Dec67	
D543-67	C Co	Assist & mat culvert bunkers - 7th Comm Bn		21Nov67	15Dec67	
D586-67	Spt Co	Construct (74) urinals for 1st Marines	1Feb67			
D426-67	Spt Co	Repair eroded area - 11th MT Bn	1Dec67			
D476-67	Spt Co	Raise level of road from Rt #2 to MT 913803		13Nov67	15Dec67 60%	
D513-67	Spt Co	Install 2 ice machines & 2 sinks in 1/5 messhall		12Nov67	15Dec67 20%	
D529-67	Spt Co	Grade road from Rt #3 to Recon L3	9Dec67			
D539-67	Spt Co	Construct armory at Division Rear		27Nov67	100%	29Dec67
D540-67	Spt Co	Enclose generator shed at 1st Med Bn CP	3Dec67			
D544-67	Spt Co	Upgrade access road from Rt #5 to 1/7 CP		18Nov67	15Dec67 20%	
D546-67	Spt Co	Close civilian dump by plowing under & filling - 1st Tank Bn		14Nov67	22Dec67 15%	
D552-67	Spt Co	Clear drain behind command bunker - Div CP		14Nov67	14Jan68 19%	
D553-67	Spt Co	Improve road within 11th MT Bn CP	10Dec67			
D557-67	Spt Co	Raise existing road bed to H/2/7 CP	10Dec67			

EQUIPMENT STATUS & LOCATION REPORT

ITEM	E.	H.E. POOL						ITEM	E.	H.E. POOL					
		JECT	CHED	ONAL	D	ED	ONAL			D	ED	JECT	CHED	ONAL	D

UTILITIES:

<u>Location</u>	<u>Potable(gal)</u>	<u>Raw(gal)</u>
1/5	13,000	7,000
2/5	19,000	7,000
3/5	9,000	-----
3/1	12,000	6,000
3/7	10,000	8,000
3rd 8" How	4,000	4,000
Hill 10	10,000	5,000
Hill 52	750	-----
Hill 55	10,000	-----
Dai La	45,000	-----
1st Marines	10,000	-----
2/1	10,000	-----
TOTALS	152,750	37,000

ENCLOSURE (1)