

## CLASSIFICATION

## ENGINEER SITUATION REPORT

SITUATION REPORT No. 355-67

PERIOD COVERED: 301300H TO 011300H 06 1 67  
DATE & TIME DATE & TIME MONTH & YEAR

REF: (a) MAP: \_\_\_\_\_

COPY NUMBER \_\_\_\_\_

1st ENGR. BN. \_\_\_\_\_

PLACE OF ISSUE \_\_\_\_\_

DATE/TIME OF ISSUE \_\_\_\_\_

MESSAGE REF# \_\_\_\_\_

1. Enemy Information

a. An engineer sweep team in support of 1/5 visually detected a 40 lb box mine on a tank trail at BN 110034 on 301300H Nov 67. Destroyed in place with 1 lb of C-4.

b. An engineer sweep team in support of 1/7 visually located a 25 lb box mine on left side of road at BN 960596 on 010930H Dec 67. Destroyed in place with 1 lb of TAT.

2. Engineer personnel. No change

3. Engineer Difficulties. Engineer equipment shortages remains the same as shown on list of 300-67.

4. Weather. Cool and cloudy, with overcast skies and intermittent showers throughout the course of this report.

5. Operations

a. through g. 4/4

Engineer sweeps remain the same

Engineer support remains the same

Minefield operations remain the same

11 men from Support Company 2nd to Company "A"

4 men from Support Company 2nd to Company "A"

1 man from Support Company 2nd to 11th Marines

1 man from Support Company 2nd to 2nd

Company "A" (-)(Main) in support of the 1st Marine Regiment (-)(Main)

2nd and 3rd men from 1st Company returned that of 301300H Nov 67 from operations position with 3/7

6. through 9. 4/4

10. Meter Supply. See enclosure (1)

11. General Engineer Comments. 4/4

12. Engineer Command Posts

a. 1st Engineer Bn (-), 2nd Bn, BN 940755

b. Company "A" (-)(Main) CP located at YD 336507

*[Signature]*  
SIGNATURE  
X001100000  
by direction

1. **ENEMY INFORMATION.** (Report information concerning enemy activity encountered, such as sniper activity, enemy minefields, boobytraps, artillery shelling and bombing of the area, report enemy material and equipment captured.)
2. **ENGINEER PERSONNEL.** (Report arrival of engineer personnel and units including initial landing party, giving number of Officers and Enlisted. Report casualties and evacuation, number of Officers and men assigned to each subproject and name of Officer or noncommissioned Officer in charge.)
3. **ENGINEER DIFFICULTIES.** (Report hindrance to engineer progress as a result of enemy action, natural conditions such as poor trafficability and inclement weather, equipment shortages or breakdowns, and material shortages.)
4. **WEATHER.** (Report weather conditions.)
5. **OPERATIONS.**
  - a. **Roads.** (Report road construction to include amount cleared, stripped, graded, ditched, surface, and completed. Use overlays and map coordinates to show location of work and amount completed, the location of culverts, bridges, Etc. Report road maintenance on existing roads. Report soil types and condition and availability of aggregate.)
  - b. **TRAILS.** (Report trail construction to include amount completed, location of junction with MSR, type of terrain and additional work required to make a military road.)

ORGANIZATION			DATE			
PROJ. No.#	ORGANIZATION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
D386-67	SptCo	Construct 74 urinals for 1st Marines	1 Feb			
D426-67	SptCo	Repair eroded area - 11th AT Bn	15 Dec			
D476-67	SptCo	Raise level of road from Rt 2 to M 915803 - 4/11		15 Nov 60	1 Dec	
D446-67	SptCo	Construct 12 urinals for 4th Bn	15 Dec			
D513-67	SptCo	Install ice machines and sinks at mess hall at 15		12 Nov 20	15 Dec	
D529-67	SptCo	Grade road from Rt 3 to Recon Bn	9 Dec			
D540-67	SptCo	Enclose generator shed at 1st AT Bn	15 Dec			
D544-67	SptCo	Upgrade access road from Rt 5 to 1/7 CP		10 Nov 30	15 Dec	
D546-67	SptCo	Close civilian camp at 1st AT Bn		22 Nov 21	22 Dec	
D554-67	SptCo	Clear drain behind Command bunker at Div CP		14 Nov 25	1 Jan	
D553-67	SptCo	Improve road within 11th AT Bn CP	10 Dec			
D557-67	SptCo	Raise existing road bed to h/2/7 CP	10 Dec			
D509-67	B Co	Improve access road to 3/5		10 Nov 30	15 Dec	
D537-67	B Co	Assist in construction of 7 bunkers at 3rd LVT		23 Nov 60	4 Dec	
D422-67	B Co	Install safety structures at towers - 3/5		10 Nov 50	14 Dec	
D510-67	B Co	Improve open well - 3/5		10 Nov 85	2 Dec	
D551-67	C Co	Install water and shower points, to ur, tank & pipe - 1/7		7 Aug 80	15 Dec	
D568-67	C Co	Construct 3 bunkers and platform - bridge - hill 37		25 Nov 75	10 Dec	
D427-67	C Co	Repair damage to comm bridge for 3rd AT Bn		16 Nov	6 Dec	
D459-67	C Co	Construct shower unit - 2/3/7	13 Dec			
D460-67	C Co	Construct shower unit - 2/7	10 Dec			
D462-67	C Co	Construct shower unit - 2/2/7	10 Dec			
D463-67	C Co	Construct shower unit - 2/2/7	10 Dec			
D481-67	C Co	Construct bulk fuel tank shower at 3/7		24 Nov 25	8 Dec	
D484-67	C Co	Construct 6 strongbacks (over, hill 90, on a bridge) 2/7	5 Dec			
D511-67	C Co	Recon road for repair and improvement - 2/7		8 Nov	5 Dec	
D516-67	C Co	Road recon Rt 1 to Rt 5 - 1/7		8 Nov 59	5 Dec	
D530-67	C Co	Rehabilitate bunkers at 2/2/7 & 2/2/7	5 Dec			
D542-67	C Co	Assist const. & inst of culvert bunkers at 1st AT Bn		21 Nov	15 Dec	
D543-67	C Co	Assist const. & inst of culvert bunkers at 7th Comm Bn		21 Nov	15 Dec	

## EQUIPMENT STATUS &amp; LOCATION REPORT

ITEM		H.E. POOL										ITEM		H.E. POOL									
ITEM	E.	JECT	ACHED	R.	ONAL	ED	R.	ONAL	ED	L	ONAL	ITEM	E.	JECT	ACHED	R.	ONAL	ED	R.	ONAL	ED	L	ONAL

## WATER SUPPLY

<u>Water point</u>	<u>Potable(gal)</u>	<u>Rear(gal)</u>
1st Marines	10,000	-----
2/1	10,000	-----
3/1	12,000	6,000
1/5	13,000	7,000
2/5	19,000	7,000
3/5	9,000	-----
3/7	10,000	8,000
Hill 10	10,000	5,000
Hill 52	950	-----
Hill 55	10,000	-----
Dai La	45,000	-----
3rd 8" How	4,000	4,000
Totals	162,950	37,000

## CLASSIFICATION

## ENGINEER SITUATION REPORT

SITUATION REPORT No. 336-67PERIOD COVERED: 011300H TO 021300H December 1967  
DATE & TIME DATE & TIME MONTH & YEAR

REF: (a) MAP: \_\_\_\_\_

COPY NUMBER \_\_\_\_\_

1st ENGR. BN. \_\_\_\_\_

PLACE OF ISSUE \_\_\_\_\_

DATE/TIME OF ISSUE \_\_\_\_\_

MESSAGE REF: # \_\_\_\_\_

1. Enemy Information. "LATE REPORT" Engineer sweep team in support of 3/7 visually located one 30 lb. box mine at AT 963584 on 010950HDec67. Mine was destroyed in place with 1 lb of C-4

2. Engineer Personnel. No change

3. Engineer Difficulties.

Engineer Equipment Shortages remain the same as shown on SitRep 306-67.

4. Weather. Cloudy and cool with heavy to medium rainfall. Temperature at 1300 was 73 degrees.

5. Operations

a. through g. H/A

Engineer Sweeps remain the same

Engineer Support remains the same

Minefield Operations remain the same

11 men from Support Company TAB to Company "A"

4 men from H&S Company TAB to Company "A"

1 man from H&S Company TAB to 11th Marines

1 man from Support Company TAB to FIC

Company "A" (-)(Rein) in support of 1st Marine Regiment

Sgt HUNTCADO and (6) men from "C" Company returned from operation with 3/7 on 011400HDec67

Sgt HUNTCADO and (2) men from Company "C" departed this CP 011800HDec for rough rider with 7th Motors

6. Through 9. H/A

10. Water Supply. See Enclosure (1)

11. General Engineer Comments. N/A

12. Engineer Unit Command Posts

1st Engineer Battalion (-), DaNang AT 948755

Company "A" (-)(Rein) CP located at ID 336907

SIGNATURE

COMMANDING

By direction

1. ENEMY INFORMATION. (Report information concerning enemy activity encountered, such as sniper activity, enemy minefields, boobytraps, artillery shelling and bombing of the area, report enemy material and equipment captured.

2. ENGINEER PERSONNEL. (Report arrival of engineer personnel and units including initial landing party, giving number of Officers and Enlisted. Report casualties and evacuation, number of Officers and men assigned to each subproject and name of Officer or noncommissioned Officer in charge.

3. ENGINEER DIFFICULTIES. (Report hindrance to engineer progress as a result of enemy action, natural conditions such as poor trafficability and inclement weather, equipment shortages or breakdowns, and material shortages.

4. WEATHER. (Report weather conditions.

5. OPERATIONS.

a. Roads. (Report road construction to include amount cleared, stripped, graded, ditched, surfaced, and completed. Use overlays and map coordinates to show location of work and amount completed, the location of culverts, bridges, Etc. Report road maintenance on existing roads. Report soil types and condition and availability of aggregate.

b. TRAILS. (Report trail construction to include amount completed, location of junction with MSR, type of terrain and additional work required to make a military road.

## ORGANIZATION

DAT

PROJ. No.#	ORGANIZATION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
D351-67	O Co	Install water & shower points, tower, tank, & pipe - 1/7		7Aug67	5Dec67 80%	
D368-67	C Co	Construct 3 bunkers & platform at bridge - Hill 37	4Dec67			
D427-67	C Co	Repair Comm Bldg for 3rd 8" How at 11th Marines		18Nov67	6Dec67	
D460-67	C Co	Construct shower unit - 2/7		30Nov67	15Dec67	
D462-67	C Co	Construct shower unit - E/2/7	10Dec67			
D463-67	C Co	Construct shower unit - F/2/7	10Dec67			
D481-67	C Co	Construct bulk fuel tank shower - 3/7		24Nov67	8Dec67 25%	
D484-67	C Co	Construct (6) strongbacks for 2/7 (Hill 90, Memo Bridge, CP)		27Nov67	15Dec67	
D511-67	C Co	Recon road for repairs and improvement - 2/7		8Nov67	100%	2Dec67
D516-67	C Co	Road recon Rt #1 to Rt #5 - 1/7		8Nov67	5Dec67 59%	
D530-67	C Co	Rehabilitate bunkers - E&F/2/7		1Dec67	15Dec67	
D542-67	C Co	Assist & mat. culvert bunkers - 1st AT Bn	<del>4Dec67</del>	21Nov67	15Dec67	
D543-67	C Co	Assist & mat. culvert bunkers - 7th Comm Bn		21Nov67	15Dec67	
D509-67	C Co	Improve access road to 3/5		14Nov67	15Dec67 30%	
D513-67	C Co	Install ice machine and sinks at 1/5	4Dec67		7Dec67	
D537-67	B Co	Assist in construction of (7) 12x24' bunkers - 3rd LVT		23Nov67	4Dec67 60%	
D422-67	B Co	Install safety structures around towers		14Nov67	14Dec67 80%	
D510-67	B Co	Improve open well at 3/5		10Nov67	2Dec67 90%	
D560-67	B Co	Construct a 20'x20' culvert bunker - 1st Tank Bn	Indef			
D386-67	B Co	Construct (74) urinoils for 1st Marines	1Feb67			
D426-67	Spt Co	Repair eroded areas in 11th MT Bn	15Dec67			
D446-67	Spt Co	Construct (12) urinoils for HQ Bn	15Dec67			
D476-67	Spt Co	Raise level of road Rt #2 to AT 913803 - 4/11		13Nov67	15Dec67 60%	
D513-67	Spt Co	Install (2) ice machines, (2) sinks - 1/5 messhall		12Nov67	15Dec67 20%	
D529-67	Spt Co	Grade road from Rt #3 to Recon LZ	9Dec67			
D540-67	Spt Co	Enclose generator shed at 1st Med Bn CP	10Dec67			
D544-67	Spt Co	Upgrade access road from Rt #3 to 1/7 CP		18Nov67	15Dec67 30%	
D546-67	Spt Co	Close civilian dump at 1st Tank Bn		22Nov67	22Dec67 21%	
D552-67	Spt Co	Clear drain behind command bunker at Div CP		14Nov67	14Jan68 35%	
D553-67	Spt Co	Improve road within 11th MT Bn CP	10Dec67			
D557-67	Spt Co	Raise existing road bed to H/2/7 CP	10Dec67			

## EQUIPMENT STATUS & LOCATION REPORT

ITEM	E.	H.E. POOL					
		SUBJECT	ACHED	R-ONAL	D-ED	R-ONAL	D-ED

## UTILITIES:

<u>Location</u>	<u>Potable(gal)</u>	<u>Raw(gal)</u>
1/5	13,000	7,000
2/5	19,000	7,000
3/5	9,000	-----
3/1	12,000	6,000
3/7	10,000	8,000
3rd 8" How	4,000	4,000
Hill 10	10,000	5,000
Hill 52	950	-----
Hill 55	10,000	-----
Dai La	45,000	-----
1st Marines	10,000	-----
2/1	10,000	-----
TOTALS	152,950	37,000

ENCLOSURE (1)

## CLASSIFICATION

## ENGINEER SITUATION REPORT

COPY NUMBER

1st ENGR. BN.

PLACE OF ISSUE

DATE/TIME OF ISSUE

MESSAGE REF: #

SITUATION REPORT No. 337-67PERIOD COVERED: 021300H TO 031300H Dec 1967  
DATE & TIME DATE & TIME MONTH & YEAR

REF: (a) MAP: \_\_\_\_\_

## 1. Enemy Information

a. An engineer sweep team in support of 3/7 visually located a 40 lb box mine at AT 935578 on 020800HDec67. Destroyed in place with g lb C-4.

b. An engineer sweep team in support of 3/7 detected a 40 lb box mine at AT 818580 on 020905HDec67. Destroyed in place with g lb C-4.

c. An engineer sweep team in support of 2/5 visually located a soda can filled with flake TNT employed with a trip wire on the side of the road sweep team was sweeping at AT 906497 on 021000HDec67. Destroyed in place with g lb C-4.

d. An engineer sweep team in support of 1/7 visually located a 10 lb satchel charge in center of road. Charge contained 10 lbs of composition RDX at AT 967605 on 030830HDec67. Engineers removed the caps and destroyed same.

2. Engineer Personnel: Joined: (1) LCPL 3041 Dropped: (1) LCPL 3516 (1) PVT 3531

3. Engineer Difficulties. Engineer equipment shortages remain the same as shown on Sit Rep 306-67

4. Weather. Cool with cloudy skies and occasional rain.

## 5. Operations

A. through G. N/A

Engineer sweeps remain the same

Engineer support remains the same

Minefield operations remain the same

11 men from Support Company TAD to Company "A"

4 men from Bas Company TAD to Company "A"

1 man from Support Company TAD to 11th Marines

1 man from Support Company TAD to FLC

Company "A" (-)(Main) in support of the 1st Marine Regiment (-)(Main)

Sgt HURTADO and 2 men from "C" Company in support of 7th MT Bn Rough Rider.

## 6. Through 9. N/A

10. Water Supply. See enclosure (1)

11. General Engineer Comments. N/A

## 12. Engineer Command Posts

a. 1st Engineer Battalion (-), DaNang, AT 948755

b. Company "A" (-)(Main) CP located at 336500

1. **ENEMY INFORMATION.** (Report information concerning enemy activity encountered, such as sniper activity, enemy minefields, boobytraps, artillery shelling and bombing of the area, report enemy material and equipment captured.)
2. **ENGINEER PERSONNEL.** (Report arrival of engineer personnel and units including initial landing party, giving number of Officers and Enlisted. Report casualties and evacuation, number of Officers and men assigned to each subproject and name of Officer or noncommissioned Officer in charge.)
3. **ENGINEER DIFFICULTIES.** (Report hindrance to engineer progress as a result of enemy action, natural conditions such as poor trafficability and inclement weather, equipment shortages or breakdowns, and material shortages.)
4. **WEATHER.** (Report weather conditions.)
5. **OPERATIONS.**
- a. **Roads.** (Report road construction to include amount cleared, stripped, graded, ditched, surface, and completed. Use overlays and map coordinates to show location of work and amount completed, the location of culverts, bridges, etc. Report road maintenance on existing roads, report soil types and condition and availability of aggregate.)
- b. **TRAILS.** (Report trail construction to include amount completed, location of junction with MSR, type of terrain and additional work required to make a military road.)

DECLASSIFIED

ORGANIZATION		PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	DATE		EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
PROJ. No.#	ORGANIZATION			ACTUAL DATE & TIME STARTED			
D386-67	SptCo	Construct 74 urinoils for 1st Marines	1Feb				
D426-67	SptCo	Repair eroded area - 11th MT Bn	15Dec				
D446-67	SptCo	Construct 12 urinoils for Hq Bn	15Dec				
D476-67	SptCo	Raise level of road Rt 2 to AT 913803 - 4/11		13Nov 60%		15Dec	
D513-67	SptCo	Install 2 ice machines and 2 sinks - 1/5 messhall		12Nov 20%		15Dec	
D529-67	SptCo	Grade road from Rt 3 to Recon LZ	9Dec				
D540-67	SptCo	Enclose generator shed at 1st Med Bn CP	15Dec				
D544-67	SptCo	Upgrade access road from Rt 5 to 1/7 CP		18Nov 30%		15Dec	
D546-67	SptCo	Close civilian dump at 1st Tk Bn		22Nov 21%		22Dec	
D552-67	SptCo	Clear drain behind command bunker at DivCP		14Nov 35%		14Jan	
D553-67	SptCo	Improve road within 11th MT Bn CP	10Dec				
D557-67	SptCo	Raise existing road bed to H/2/7 CP	10Dec				
D568-67	SptCo	Construct cabinet for Div GOC	4Dec				
D351-67	C Co	Install water & shower point, tower, tank & pipe - 1/7		7Aug 80%		5Dec	
D368-67	C Co	Construct 3 bunkers and platform- bridge - hill 37	4Dec				
D427-67	C Co	Repair damage to comm bldg for 3rd 8 How		18Nov		6Dec	
D460-67	C Co	Construct shower unit - 2/7		30Nov		15Dec	
D462-67	C Co	Construct shower unit - 2/2/7	10Dec				
D463-67	C Co	Construct shower unit - 2/2/7	10Dec				
D481-67	C Co	Construct bulk fuel tank shower at 3/7		24Nov 25%		8Dec	
D484-67	C Co	Construct 6 strongbacks (hill 30, Am o bridge, Bn CP) 2/7		27Nov		15Dec	
D516-67	C Co	Road recon Rt 1 to Rt 5 - 1/7		8Nov 60%		5Dec	
D530-67	C Co	Rehabilitate bunkers at E & F 2/7		1Dec		15Dec	
D542-67	C Co	Provide assist and matl for bunkers at 1st AT Bn		21Nov		15Dec	
D543-67	C Co	Provide assist and matl for bunkers at 7th Comm Bn		21Nov		15Dec	
D509-67	C Co	Improve access road to 3/5		14Nov 50%		15Dec	
D537-67	B Co	Assist in construction of 7 bunkers at 3rd LVT		23Nov 90%		4Dec	
D422-67	B Co	Install safety structures around towers - 3/5		14Nov 50%		14Dec	
D310-67	B Co	Improve open wall at 3/5		10Nov 9%		4Dec	
D560-67	B Co	Construct a 20x20 culvert bunker at 1st Tk Bn					

## EQUIPMENT STATUS &amp; LOCATION REPORT

ITEM	E.	H.E. POOL										ITEM	E.	H.E. POOL									
		JECT	ACHED	R.	ONAL	D.	ED	R.	ONAL	D.	ED	AL	R.	ONAL	D.	ED	R.	ONAL	D.	ED	AL	R.	ONAL

DECLASSIFIED



## WATER SUPPLY

<u>Water point</u>	<u>Potable(gal)</u>	<u>Raw(gal)</u>
1/5	13,000	7,000
2/5	19,000	7,000
3/5	9,000	-----
1st War Reg	10,000	-----
2/1	10,000	-----
3/1	12,000	6,000
3/7	10,000	8,000
3rd 8" How	4,000	4,000
Hill 10	10,000	5,000
Hill 52	950	0----
Hill 55	10,000	-----
Dai La	45,000	-----
Totals	152,950	36,000

## CLASSIFICATION

## ENGINEER SITUATION REPORT

COPY NUMBER \_\_\_\_\_

1st ENGR. BN. \_\_\_\_\_

PLACE OF ISSUE \_\_\_\_\_

DATE/TIME OF ISSUE \_\_\_\_\_

MESSAGE REF: # \_\_\_\_\_

SITUATION REPORT No. 558-67PERIOD COVERED: 031500H TO 041500H Dec 1 67  
DATE & TIME DATE & TIME MONTH & YEAR

REF: (a) MAP: \_\_\_\_\_

## 1. Enemy information. None

## 2. Engineer Personnel. No change

## 3. Engineer Difficulties.

Engineer equipment shortages remain the same. as shown on Sit Rep 306-67

## 4. Weather. cool and cloudy.

## 5. Operations

A. through G. N/A

Engineer sweep remains the same

Engineer support remains the same

Minefield operations remain the same

11 Men from support Co TAD to Co "A"

4 Men from H&amp;S Co TAD to Co "A"

1 Man from Support Co TAD to 11th Marines

1 Man from Support Co TAD TO FLC

Company "A" (-) (Rein) in support of 1st Marine Regiment (-) (Rein)

Sgt. HART DO and 2 men from "C" Company in support of 7th MT Bn. Rough Rider. Returned this CP 031630H Dec 67

1st Marine Division Demolitions, Landmine Warfare and VC Boobytrap School attendance this date.

Inf

1st Engr 15

9th Engr 4

## 6. through 9. N/A


## 10. Water Supply. See enclosure (1)

## 11. General Engineer comments. N/A

## 12. Engineer Command Status

a. 1st Engineer Battalion (-), Da Nang, AF 948755

b. Company "A" (-) (Rein) CP located YD 336307

  
 SIGNATURE  
 COMMANDING  
 By Direction

1. ENEMY INFORMATION. (Report information concerning enemy activity encountered, such as sniper activity, enemy minefields, boobytraps, artillery shelling and bombing of the area, report enemy material and equipment captured.
2. ENGINEER PERSONNEL. (Report arrival of engineer personnel and units including initial landing party, giving number of Officers and Enlisted. Report casualties and evacuation, number of Officers and men assigned to each subproject and name of Officer or noncommissioned Officer in charge.
3. ENGINEER DIFFICULTIES. (Report hindrance to engineer progress as a result of enemy action, natural conditions such as poor trafficability and inclement weather, equipment shortages or breakdowns, and material shortages.
4. WEATHER. (Report weather conditions.
5. OPERATIONS.
  - a. Roads. (Report road construction to include amount cleared, stripped, graded, ditched, surface, and completed. Use overlays and map coordinates to show location of work and amount completed, the location of culverts, bridges, etc. Report road maintenance on existing roads. Report soil types and condition and availability of aggregate.
  - b. TRAILS. (Report trail construction to include amount completed, location of junction with MSR, type of terrain and additional work required to make a military road.

ORGANIZATION			DATE			
PROJ. No.#	ORGANIZATION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
D509-67 Co"B"		Improve access road to 3/5	<del>4 Dec 67</del>	14 Nov 67	30% 20 Dec 67	
D513-67 Co"B"		Install ice machine and sinks at 1/5	4 Dec 67		7 Dec 67	
D537-67 Co"B"		Assist in construction of 7 12x24' bunkers at 3rd LVT		23 Nov 67	5 Dec 67 90%	
D422-67 Co"B"		Install safety str cture around towers		14 Nov 67	14 Dec 67 50%	
D310-67 Co"B"		Improve open well at 3/5		10 Nov 67	3 Dec 67 100%	3 Dec 67
D560-67 Co"B"		Improve and Construct 20x20' culvert bunker at 1st Tank Bn.	4 DEC 67			
D351-67 Co"C"		Install water and shower point, tower & tank to 1/7		7 Aug 67	5 Dec 67 80%	
D368-67 Co"C"		Construct (3) fortified bunkers and platform bridge hill 37	4 Dec 67			
D427-67 Co"C"		Repair damage to Comm storage building for 3rd 8" How Bty		18 Nov 67	6 Dec 67	
D460-67 Co"C"		Construct shower unit 2/7		30 Nov 67	15 Dec 67	
D462-67 Co"C"		Construct shower unit E-2/7	10 Dec 67			
D463-67 Co"C"		Construct shower unit F-2/7	10 Dec 67			
D481-67 Co"C"		Construct bulk fuel tank shower at 3/7		24 Nov 67	8 Dec 67 25%	
D484-67 Co"C"		Construct (6) strong backs for 2/7 (2 hill 90, 2 Nammo bridge 2 Bn Cp)		27 Nov 67	15 Dec 67	
D516-67 Co"C"		Road Recon Rt#1 to Rt#5 1/7		8 Nov 67	5 Dec 67 60%	
D530-67 Co"C"		Rehabilitate bunkers E&F 2/7		1 Dec 67	15 Dec 67	
D542-67 Co"C"		Assist and mat. culvert bunkers 1st AT Bn.		21 Nov 67	15 Dec 67	
D543-67 Co"C"		Assist and mat. culvert bunkers 7th Comm. Bn.		21 Nov 67	15 Dec 67	
D386-67 Spt.		Const.(24) urinals for 1st Marines	1 Feb 67			
D426-67 Spt.		Repair eroded area 11th MT Bn.	15 Dec 67			
D446-67 Spt.		Const.(12) urinals for HQBn	15 Dec 67			
D476-67 Spt.		Raise level of road Rt#2 to Rt#915803 4/11		4 Nov 67	15 Dec 67 60%	
D513-67 Spt.		Install (2) ice machines, (2) sinks in 1/5 Marshall		2 Nov 67	15 Dec 67 20%	
D529-67 Spt.		Grade road from Rt#3 to Recon Lc	9 Dec 67			
D540-67 Spt.		Enclose gen shed at 1st Med Bn. CP		18 Nov 67	15 Dec 67	
D544-67 Spt.		Upgrade access road from Rt#5 to 1/7 CP		18 Nov 67	15 Dec 67 35%	
D546-67 Spt.		Close civilian dump at 1st Tank Bn.		22 Nov 67	22 Dec 67 35%	
D552-67 Spt.		Clear drain behind comm nd bunker at Div CP		14 Nov 67	14 Jan 68 45%	
D555-67 Spt.		Improve road within 11th MT Bn. CP	10 Dec 67			
D557-67 Spt.		Raise existing road bed to H/2/7 CP	10 Dec 67			

## EQUIPMENT STATUS &amp; LOCATION REPORT

ITEM	H.E. POOL						ITEM	H.E. POOL					
	ECT	CHED	NAL	NAL	NAL	NAL		ECT	CHED	NAL	NAL	NAL	NAL

ORGANIZATION

DATE

PROJ. No.#	ORGANIZA- TION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLE- TION	DATE & TIME COMPLE- TION
D558-67	Spt Co	Perform work on drainage system in galley- 2/11 messhall	5Dec			
D544-67	Spt Co	Drill and install well on hill 52	7Dec			
D565-67	SptCo	Drill and install well on hill at 4B/2/7 CP	15Dec			
D566-67	SptCo	Improve drainage and grade MT lot at 3/11 CP	11Dec			
D568-67	SptCo	Construct cabinet for Div CCG	5Dec			

## EQUIPMENT STATUS &amp; LOCATION REPORT

ITEM	E.	H.E. POOL								ITEM	E.	H.E. POOL							
		JECT	ACHED	R- ONAL	D- ED	R- ONAL	D- ED	AL	R- ONAL			JECT	ACHED	R- ONAL	D- ED	R- ONAL	D- ED	AL	R- ONAL

## Water Supply

<u>Water point</u>	<u>Retable (gal)</u>	<u>Rnw(gal)</u>
1st Marines	10,000	-----
2/1	10,000	-----
2/3	12,000	6,000
1/5	13,000	7,000
2/5	19,000	7,000
3/5	9,000	-----
3/7	10,000	8,000
8 <sup>th</sup> How	4,000	4,000
Hill 10	10,000	-----
Hill 52	1,000	-----
Hill 55	10,000	-----
Dai La	45,000	-----
Totals	153,000	37,000

## CLASSIFICATION

## ENGINEER SITUATION REPORT

SITUATION REPORT No. 357-67

PERIOD COVERED: 041300H TO 051300H Dec 1967  
DATE & TIME DATE & TIME MONTH & YEAR

REF: (a) MAP: \_\_\_\_\_

COPY NUMBER \_\_\_\_\_

1st ENGR. BN. \_\_\_\_\_

PLACE OF ISSUE \_\_\_\_\_

DATE/TIME OF ISSUE \_\_\_\_\_

MESSAGE REF: \_\_\_\_\_

## 1. Enemy information. None

2. Engineer personnel. Joined: (5) PFC 1371 (1) PFC 3531 (1) LCPL 1341 Dropped: (1) LGT 1371 (1) CPL 1371 (1) CPL 1345 (1) CPL 3516 (1) CPL 1154 (1) LCPL 1161 (1) LCPL 1121 (4) LCPL 1371

## 3. Engineer Difficulties.

Engineer equipment shortages remain the same as shown on Sit Rep 306-67

## 4. Weather. Warm and partly cloudy.

## 5. Operations

a. through g. N/A

Engineer sweeps remain the same

Engineer support remain the same

Minefield operations remain the same

11 men from Support Company TAB to Company "A"

4 men from HES Company TAB to Company "A"

1 man from Support Company TAB to 11th Marines

1 man from Support Company TAB to 2LG

Company "A" (-)(rein) in support of 1st Marine Regiment (-)(rein)

Late entry-

On 290800H Nov67 (1) officer and 47 enlisted from 3rd Plt, "A" Co, 1st Engr Bn were transferred to unit 3/1

On 010600H Dec67, assigned 36 enlisted from 1st Plt, "A" Co, 3rd Engr Bn.

Lgt Davis and 9 men from 6th Company departed this CP 041400H Dec67 for operation with 2/7

1st Marine Division Demolitions, Landmine Warfare and VC Boobytrap School attendance this date:

Inf 1

1st Engr Bn 15

9th Engr Bn 4

## 6. through 9. N/A

## 10. Water Supply. See enclosure (1)

## 11. General Engineer Comments. N/A

## 12. Engineer Com and Posts

a. 1st Engineer Bn (-), Da Nang, AF 948755

b. Company "A" (-)(rein) CP located at YD 336507

SIGNATURE

COMMANDING

By direction

1. **ENEMY INFORMATION.** (Report information concerning enemy activity encountered, such as sniper activity, enemy minefields, boobytraps, artillery shelling and bombing of the area, report enemy material and equipment captured.)
2. **ENGINEER PERSONNEL.** (Report arrival of engineer personnel and units including initial landing party, giving number of Officers and Enlisted. Report casualties and evacuation, number of Officers and men assigned to each subproject and name of Officer or noncommissioned Officer in charge.)
3. **ENGINEER DIFFICULTIES.** (Report hindrance to engineer progress as a result of enemy action, natural conditions such as poor trafficability and inclement weather, equipment shortages or breakdowns, and material shortages.)
4. **WEATHER.** (Report weather conditions.)
5. **OPERATIONS.**
  - a. **ROADS.** (Report road construction to include amount cleared, stripped, graded, ditched, surface, and completed. Use overlays and map coordinates to show location of work and amount completed, the location of culverts, bridges, etc. Report road maintenance on existing roads. Report soil types and condition and availability of aggregate.)
  - b. **TRAILS.** (Report trail construction to include amount completed, location of junction with MSR, type of terrain and additional work required to make a military road.)

**DECLASSIFIED**

ORGANIZATION			DATE			
PROJ. No. #	ORGANIZATION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
D509-67	B Co	Improve access road to 3/5		14 Nov 30%	20 Dec	4 Dec
D537-67	B Co	Assist in construction of 7 bunkers at 3rd LT		23 Nov 100%		
D422-67	B Co	Install safety structure around tower - 3/5		14 Nov 50%	14 Dec	
D561-67	B Co	Construct a 20x20 culvert bunker at 1st Tk Bn				
D351-67	C Co	Install water & shower point, tower, tank and pipe - 1/7		7 Aug 80%	15 Dec	
D368-67	C Co	Construct 3 bunkers and platform at bridge - hill 37	5 Dec			
D427-67	C Co	Repair damage to com bldg at 3rd 8 " How		18 Nov	6 Dec	
D460-67	C Co	Construct shower unit - 2/7		30 Nov	15 Dec	
D462-67	C Co	Construct shower unit - E/2/7	10 Dec			
D463-67	C Co	Construct shower unit - E/2/7	10 Dec			
D481-67	C Co	Construct bulk fuel tank shower at 3/7		24 Nov 25%	8 Dec	
D484-67	C Co	Construct 6 strongbacks (hill 90, Nammo bridge, Bn Cp) - 2/7		27 Nov	15 Dec	
D516-67	C Co	Road recon Rt 1 to Rt 5 - 1/7		8 Nov 60%	15 Dec	
D530-67	C Co	Rehabilitate bunkers at E & F 2/7		1 Dec	15 Dec	
D542-67	C Co	Assist and matl for culvert bunkers - 1st AT Bn		21 Nov	15 Dec	
D543-67	C Co	Assist and matl for culvert bunkers - 7th Comm Bn				
D386-67	Spt Co	Construct 74 urinals for 1st Marines	1 Feb			
D426-67	Spt Co	Repair eroded area for 11th MT Bn	15 Dec			
D446-67	Spt Co	Construct 12 urinals for HQ Bn	15 Dec			
D476-67	Spt Co	Raise level of road Rt 2 to AT 913803 - 4/11		13 Nov 60%	15 Dec	
D513-67	Spt Co	Install 2 ice machines and 2 sinks at 1/5 messhall		12 Nov 20%	15 Dec	
D529-67	Spt Co	Grade road from Rt 3 to Recon LZ	9 Dec			
D540-67	Sp Co	Enclose generator shed at 1st Med Bn	15 Dec			
D544-67	Spt Co	Upgrade access road from Rt 5 to 1/7 CP		18 Nov 30%	15 Dec	
D546-67	Spt Co	Close civilian dump at 1st Tk Bn		22 Nov 39%	22 Dec	
D552-67	Spt Co	Clear drain behind command bunker at Div CP		14 Nov 60%	14 Jan	
D553-67	Spt Co	Improve road within 11th MT Bn CP	10 Dec			
D557-67	Spt Co	Raise existing road bed to H/2/7 CP	20 Dec			
D558-67	Spt Co	Perform work in drainage system in gully - 2/11 messhall	5 Dec			
D564-67	Spt Co	Drill and install well at hill - 52	7 Dec			
D565-67	Spt Co	Drill and install well at E/2/1 CP	15 Dec			
D566-67	Spt Co	Improve drainage and grade in lot at 1/11 CP	11 Dec			

## EQUIPMENT STATUS &amp; LOCATION REPORT

[illegible]

ORGANIZATION			DATE			
PROJ. No. #	ORGANIZA- TION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLE- TION	DATE & TIME COMPLE- TION
B568-67 Sp4Co B574-67 Sp4Co		Construct cabinet for Div COC Construct cabinet for maps - Hq Bn	5Dec	4Dec 100%		

## EQUIPMENT STATUS &amp; LOCATION REPORT

ITEM	F.	H.E. POOL								ITEM	F.	H.E. POOL							
		JECT	ACHED	R- ONAL	D- ED	R- ONAL	D- ED	AL	R- ONAL			JECT	ACHED	R- ONAL	D- ED	R- ONAL	D- ED	AL	R- ONAL



**Water Supply**

<u>Water point</u>	<u>Potable(gal)</u>	<u>Raw(gal)</u>
1/5	13,000	7,000
2/5	19,000	7,000
3/5	9,000	-----
1st Mar Reg	10,000	-----
2/1	10,000	-----
3/3	12,000	6,000
5/7	10,000	8,000
Hill 10	10,000	5,000
Hill 52	1,000	-----
Hill 55	10,000	-----
Dai La	45,000	-----
<b>Totals</b>	<b>153,000</b>	<b>37,000</b>

## CLASSIFICATION

## ENGINEER SITUATION REPORT

COPY NUMBER

1st ENGR. BN.

PLACE OF ISSUE

DATE/TIME OF ISSUE

MESSAGE REF#

SITUATION REPORT No. 340-67

PERIOD COVERED: 051300H TO 061300H Dec 1967  
DATE & TIME DATE & TIME MONTH & YEAR

REF: (a) MAP:

1. Enemy Information. None.
2. Engineer personnel. Dropped: (3) Cpl 1371 (1) Cpl 2531 (1) Cpl 3516 (1) Cpl 3051 (1) PFC 3531 (1) Pvt 1371 Joined:  
(1) GSgt 3371 (1) PFC 2542 (2) MPl 1371 (2) PFC 1371.

## 3. Engineer difficulties.

Engineer equipment shortages remain the same as shown on Sit Rep 306-67

## 4. Weather. Warm and humid with scattered showers.

## 5. Operations

a. through 8. N/A

Engineer Sweeps remain the same

Engineer support remains the same

Minefield operations remain the same

11 men from Support Company TAD to Company "A"

4 men from 1st Company TAD to Company "A"

1 man from Support Company TAD to 11th Marines

1 man from Support Company TAD to FLC

Company "A" (-)(Main) in support of 1st Marine Regiment (-)(Regt)

Art units and men from "C" Company (6) and "D" Company (5) on operation with 1.

1st Marine Division Demolitions, Landmine Warfare School attendance this date:

Inf 1

1st Marine 15

9th Marine 4

## 6. through 9. N/A

## 10. Water supply. See enclosure (1).

## 11. General Engineer Comments. N/A

## 12. Engineer Command posts

a. 1st Engineer BN (-), DaNang, AT 948755

b. Company "A" (-)(Main) CP located at YD 356007

SIGNATURE

X

direction

1. **ENEMY INFORMATION.** (Report information concerning enemy activity encountered, such as sniper activity, enemy minefields, boobytraps, artillery shelling and bombing of the area, report enemy material and equipment captured.)
2. **ENGINEER PERSONNEL.** (Report arrival of engineer personnel and units including initial landing party, giving number of Officers and enlisted. Report casualties and evacuation, number of Officers and men assigned to each subproject and name of Officer or noncommissioned Officer in charge.)
3. **ENGINEER DIFFICULTIES.** (Report hindrance to engineer progress as a result of enemy action, natural conditions such as poor trafficability and inclement weather, equipment shortages or breakdowns, and material shortages.)
4. **WEATHER.** (Report weather conditions.)
5. **OPERATIONS.**
  - a. **Roads.** (Report road construction to include amount cleared, stripped, graded, ditched, surfaced, and completed. Use overlays and map coordinates to show location of work and amount completed, the location of culverts, bridges, etc. Report road maintenance on existing roads. Report soil types and condition and availability of aggregate.)
  - b. **TRAILS.** (Report trail construction to include amount completed, location of junction with MSR, type of terrain and additional work required to make a military road.)

ORGANIZATION			YE			
PROJ. No. #	ORGANIZATION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
D509-67	B Co	Improve access road to 3/5		14Nov 30%	20Dec	
D560-67	B Co	Construct a 20'x20' culvert bunker at 1st TkBn				
D422-67	B Co	Install safety structure around tower - 5/5		14Nov 50%	14Dec	
D351-67	C Co	Install water & shower point, tower, tank & pipe - 1/7		7Aug 80%	15Dec	
D368-67	C Co	Construct 3 bunkers and platforms at Bridge - hill 37	7 Dec			
D427-67	C Co	Repair damage to comm bldg at 3rd 8" How		18Nov	10Dec	
D460-67	CoC	Construct shower unit - 2/7		30Nov	15Dec	
D462-67	C Co	Construct shower unit - 2/7	10Dec			
D463-67	C Co	Construct shower unit - F/2/7	10Dec			
D481-67	C Co	Construct bulk fuel tank shower at 3/7		24Nov 25%	10Dec	
D484-67	C Co	Construct 6 strongbacks (Demo bridge, hill 90, Bn CP) 2/7		27Nov	15Dec	
D516-67	C Co	Road recon Rt 1 to Rt 5 - 1/7		8Nov 75%	15Dec	
D530-67	C Co	Rehabilitate bunkers at E & F -2/7		1Dec	15Dec	
D542-67	C Co	Assist and mat. for culvert bunkers at 1st AT Bn		21Nov	15Dec	
D543-67	C Co	Assist and mat. for culvert bunkers at 7th Comm Bn		21Nov	15Dec	
D386-67	SptCo	Construct 74 urinoils for 1st Marines	1Feb			
D426-67	SptCo	Repair eroded area - 11th MT Bn	15Dec			
D446-67	SptCo	Construct 12 urinoils for Hq Bn	15Dec			
D476-67	SptCo	Raise level of road from Rt 2 to AT 913803 - 4/11		13Nov 60%	15Dec	
D513-67	SptCo	Install 2 ice machines and 2 sinks in 1/5 messhall		12Nov 20%	15Dec	
D529-67	S tCo	Grade road from Rt 3 to Recon LZ	9Dec			
D540-67	SptCo	Enclose gene. alter shed at 1st Med Bn	15Dec			
D544-67	SptCo	Upgrade access road from Rt 5 to 1/7 CP		18Nov 75%	15Dec	
D546-67	SptCo	Close civilian dump at 1st Tk Bn		22Nov 42%	22Dec	
D552-67	SptCo	Clear drain behind command bunker at Div CP		14Nov 75%	1 Jan	
D553-67	SptCo	Improve road within 11th MT Bn CP	10Dec			
D557-67	SptCo	Raise existing road bed to H/2/7	10Dec			
D557-67	SptCo	Perform work on drainage system in galley 2/11 messhall	7Dec			
D564-67	SptCo	Drill and install well on hill 52	7Dec			
D565-67	SptCo	Drill and install well on E/2/7 CP	15Dec			
D566-67	SptCo	Improve drainage and grade MT lot - 3/11 CP	11Dec			
D574-67	S tCo	Construct cabinet for maps - Hq Bn		5Dec 50%	7Dec	

## EQUIPMENT STATUS &amp; LOCATION REPORT

ITEM	E.	JECT	ACHED	H.E. POOL				ITEM	E.	JECT	ACHED	H.E. POOL			
				R.	ONAL	D.	ED					R.	ONAL	D.	ED

## WATER SUPPLY

<u>Water point</u>	<u>Potable(gal)</u>	<u>Raw(gal)</u>
1st Marines	10,000	-----
2/1	10,000	-----
2/3	12,000	6,000
1/5	13,000	7,000
2/5	19,000	7,000
3/5	9,000	-----
3/7	10,000	8,000
3rd 8" How	7,000	4,000
Hill 10	10,000	5,000
Hill 52	1,000	-----
Hill 55	10,000	-----
Dai La	45,000	-----
Totals	154,000	37,000

## CLASSIFICATION

## ENGINEER SITUATION REPORT

COPY NUMBER

1st ENGR. BN.

PLACE OF ISSUE

DATE/TIME OF ISSUE

MESSAGE REF: #

SITUATION REPORT No. 341-67

PERIOD COVERED: 061300H TO 071300H December 67  
DATE & TIME DATE & TIME MONTH & YEAR

REF: (a) MAP: \_\_\_\_\_

1. Enemy Information: ~~None~~
2. Engineer Personnel: No change
3. Engineer Difficulties: Engineer equipment shortages remain the same as shown on Sit Rep 306.6
4. Rain with overcast
5. A through G remain the same  
Engineer sweeps remain the same  
Engineer support remains the same  
Minefield operations remain the same  
11 men from Support Co TAD to Co A  
4 men from Hqs Co TAD to Co A  
1 man from Support Co TAD to 11th Marines  
1 man from Support Co TAD to PIC  
Company "A" (B)(Rein) in support of 1st Marine Regiment (A Rain)  
Sgt Lewis and (5) men from "C" Co on operation with 2/7  
Sgt Grube and (1) man re-located this CP at 061230H Dec 67 for operation with 3-1/7  
(1) man from Support Co. on operation with 1st Recon  
1st Marine Division Demolitions, Landmine Warfare and VC Booby Trap School  
Attendance table dates:  
  
Inf 2  
1st Engineer Bn 20  
9th Engineer Bn 4  
6. through Y, N/A
10. Water Supply. See enclosure (1)
11. General Engineer Comments N/A
12. Engineer Command Posts:  
a. 1st Engineer Bn, Da Nang AT943755  
b. Company "A" (-)(Rein) CP located at coordinates YD 336507

*[Signature]*  
J.C. Chappin  
1st ENGR. BN.  
1st ENGR. BN.  
1st ENGR. BN.

1. **ENEMY INFORMATION.** (Report information concerning enemy activity encountered, such as sniper activity, enemy minefields, boobytraps, artillery shelling and bombing of the area, report enemy material and equipment captured.
2. **ENGINEER PERSONNEL.** (Report arrival of engineer personnel and units including initial landing party, giving number of Officers and Enlisted. Report casualties and evacuation, number of Officers and men assigned to each subproject and name of Officer or noncommissioned Officer in charge.
3. **ENGINEER DIFFICULTIES.** (Report hindrance to engineer progress as a result of enemy action, natural conditions such as poor trafficability and inclement weather, equipment shortages or breakdowns, and material shortages.
4. **WEATHER.** (Report weather conditions.
5. **OPERATIONS.**
  - a. **Roads.** (Report road construction to include amount cleared, stripped, graded, ditched, surface, and completed. Use overlays and map coordinates to show location of work and amount completed, the location of culverts, bridges, Etc. Report road maintenance on existing roads. Report soil types and condition and availability of aggregate.
  - b. **TRAILS.** (Report trail construction to include amount completed, location of junction with MSR, type of terrain and additional work required to make a military road.

ORGANIZATION		PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	DATE		EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
PROJ. No.#	ORGANIZATION		EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED		
D386-67 Spt		Construct (74) urinals for 1st Marines	1 Feb 67			
D426-67 Spt		Repair eroded area for 11th Marines	15 Dec 67			
D446-67 Spt		Const (12) urinals for Hq Bn	15 Dec 67			
D513-67 Spt		Install 2 ice machines 2 sinks in 1/5 messhall		12 Nov 67	15 Dec 67	20%
D476-67 Spt		Raise level of road Rt#2 to AT 913803 4/11		13 Nov 67	15 Dec 67	60%
D529-67 Spt		Grade road from Rt 3 to Recon Lz	9 Dec 67			
D540-67 Spt		Enclose generator shed at 1st Med CP	15 Dec 67			
D544-67 Spt		Upgrade access road from Rt#5 to 1/7 CP		18 Nov 67	15 Dec 67	75%
D546-67 Spt		Close civilian dump at 1st Tank Bn		22 Nov 67	22 Dec 67	75%
D552-67 Spt		Clear drain behind command bunker at Div CP		14 Nov 67	14 Jan 68	90%
D553-67 Spt.		Improve road within 1st MT Bn CP		5 Dec 67	7 Dec 67	75%
D557-67 Spt		Raise existing road bed to H/2/7/ CP	10 Dec 67			
D558-67 Spt		Perform work on drainage system in galley 2/11 mess	8 Dec 67			
D564-67 Spt		Drill & Install well on hill-52	7 Dec 67			
D565-67 Spt		Drill & install well at E/2/7 CP	15 Dec 67			
D566-67 Spt		Improve drainage & grade MT lot 3/11 CP	11 Dec 67			
D574-67 Spt		Const cabinet for maps Hq Bn				6 Dec 67
D509-67 B Co		Improve access road to 3/5		14 Nov 67	20 Dec 67	30%
D422-67 B Co		Install safety structure around towers		14 Nov 67	14 Dec 67	50%(UNSAFE)
D560-67 B Co		Construct 20x20' culvert bunker at 1st Tank Bn				
D551-67 C Co		Install water and shower, install tower and tank pipe to messhall 1/7		7 Aug 67	15 Dec 67	
D368-67 C Co		Const (3) fortified bunkers and platform bridge hill 37				
D427-67 C Co		Repair damage to Comm storage building for 3rd 8" How Bty		18 Nov 67	10 Dec 67	
D460-67 C Co		Construct shower unit 2/7		30 Nov 67	15 Dec 67	
D462-67 C Co		Construct shower unit E-2/7		6 Dec 67		6 Dec 67
D463-67 C Co		Construct shower unit F-2/7	10 Dec 67			
D481-67 C Co		Construct bulk fuel tank shower at 3/7		24 Nov 67	10 Dec 67	25%
D484-67 C Co		Construct (6) strongbacks 2/7 (2 at: hill 50, bridge, Bn Cp)		27 Nov 67	15 Dec 67	
D516-67 C Co		Road Recon Rtr#1 to Rt#5 1/7		27 Nov 67		6 Dec 67
D530-67 C Co		Rd. facilitate bunkers E&F 2/7		1 Dec 67	15 Dec 67	
D542-67 C Co		Assist and mat. culvert bunkers 1st AT Bn		21 Nov 67	15 Dec 67	
D543-67 C Co		Assist and mat. culvert bunkers 7th Comm Bn		21 Nov 67	15 Dec 67	

## EQUIPMENT STATUS &amp; LOCATION REPORT

ITEM	H.E. POOL										ITEM	H.E. POOL									
	E.	JECT	ACHED	R.	ONAL	D.	ED	R.	ONAL	D.	ED	AL	R.	ONAL	D.	ED	AL	R.	ONAL	D.	ED

**WATER SUPPLY**

<u>Water Point</u>	<u>Potable (gal)</u>	<u>Raw (gal)</u>
1st Marines	10,000	8 _____
2/1	10,000	_____
2/3	12,000	<del>6,000</del>
1/5	13,000	<del>7,000</del>
2/5	19,000	<del>7,000</del>
3/5	9,000	_____
3/7	10,000	<del>8,000</del>
3rd 8 <sup>th</sup> How	7,000	4,000
Hill 10	10,000	5,000
Hill 52	1,000	_____
Hill 55	10,000	_____
Dai La	45,000	_____
Totals	154,000	37,000

## CLASSIFICATION

## ENGINEER SITUATION REPORT

COPY NUMBER

1st ENGR. BN.

PLACE OF ISSUE

DATE/TIME OF ISSUE 9 December 1967

MESSAGE REF#

SITUATION REPORT No. 543

PERIOD COVERED: 081300H TO 010001H Dec 1967  
DATE & TIME DATE & TIME MONTH & YEAR

REF: (a) MAP: \_\_\_\_\_

1. Enemy Information: None

2. Engineer Personnel:

    Dropped: (1) Cpl 0141

              (3) Cpl 1371

              (1) Cpl 1371

    Joined: None

3. Engineer Difficulties:

    Engineer equipment shortages remain the same as shown on Sit Map 3-6-6

4. Weather: Clear and hot

5. Operations:

    a. through G. remain the same

    Engineer B. remain the same

    Engineer C. remain the same

    Engineer D. remain the same

    Engineer E. remain the same

    11 men from Support Company TAB to Company "A"

    4 men from "A" Company TAB to Company "A"

    1 man from Support Company TAB to 11th Marines

    1 man from Support Company TAB to FLC

    Company "A" (-)(Rein) in support of 1st Marine Regiment (-)(Rein)

    LC 1 Bunchfield from Support Company on operation with 1st Recon Bn

    Sgt Davis and nine men from "B" and "C" Companies on operation with 2/7

    Cpl Davis and one man from "C" Company on operation with 2/1/7

    1st Marine Division Demolitions, Landmine warfare and VC School

    Attendance this date:

1st Bn.	20
3rd Bn.	4
1/5	2

6. through 9. N/A

10. Water Supply: See enclosure (1)

11. General Engineer comments: Remain the same

12. Engineer Command posts:

- a. 1st Engineer Battalion, Da Nang AF 948755
- b. Company "A" (-)(Rein) CP located at coordinates YD 336507

SIGNATURE  
 AUTHORIZING  
 direction

1. **ENEMY INFORMATION.** (Report information concerning enemy activity encountered, such as sniper activity, enemy minefields, boobytraps, artillery shelling and bombing of the area, report enemy material and equipment captured.)
2. **ENGINEER PERSONNEL.** (Report arrival of engineer personnel and units including initial landing party, giving number of Officers and Enlisted. Report casualties and evacuation, number of Officers and men assigned to each subproject and name of Officer or noncommissioned Officer in charge.)
3. **ENGINEER DIFFICULTIES.** (Report hindrance to engineer progress as a result of enemy action, natural conditions such as poor trafficability and inclement weather, equipment shortages or breakdowns, and material shortages.)
4. **WEATHER.** (Report weather conditions.)
5. **OPERATIONS.**
- a. **Roads.** (Report road construction to include amount cleared, stripped, graded, ditched, surface, and completed. Use overlays and map coordinates to show location of work and amount completed, the location of culverts, bridges, Etc. Report road maintenance on existing roads. Report soil types and condition and availability of aggregate.)
- b. **TRAILS.** (Report trail construction to include amount completed, location of junction with MSR, type of terrain and additional work required to make a military road.)



ORGANIZATION		1 E		9 December 1967		
PROJ. No. #	ORGANIZATION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
D351-67	O Co	Install water and shower point, install tower and tank pipe to messhall 1/7		7 Aug 67	15 Dec 67	60%
D368-67	O Co	Construct (3) fortified bunkers and platform bridge hill 37	13 Dec 67			
D427-67	O Co	Repair damage to Comm storage building for 3rd 8" how Bty		18 Nov 67	15 Dec 67	
D460-67	O Co	Construct shower unit 2/7		30 Nov 67	15 Dec 67	
D463-67	O Co	Construct shower unit F-2/7	10 Dec 67			
D481-67	O Co	Construct bulk fuel tank shower at 3/7		24 Nov 67	10 Dec 67	
D404-67	O Co	Construct (6) strongbacks for 2/7 ( 2 for: hill 190, Ammo bridge, Bn Co)		27 Nov 67	15 Dec 67	
D530-67	O Co	Rehabilitate bunkers E&F 2/7		1 December	15 Dec 67	
D542-67	O Co	Assist and mat. culvert bunkers 1st AF Bn		21 Nov 67	15 Dec 67	
D543-67	O Co	Assist and mat. culvert bunkers 7th Comm Bn		21 Nov 67	15 Dec 67	
D561-67	O Co	Tech assist for const (3) bridges Thong Doc area	15 Dec 67			
D579-67	B Co	Improve access road to 3/5		14 Nov 67	20 Dec 67	40%
D422-67	B Co	Install safety structure around towers		14 Nov 67	14 Dec 67	50%
D560-67	B Co	Construct 20x20' culvert bunker at 1st Tank Bn				
D386-67	Spt	Const (74) urinals for 1st Marines	1 Feb 68			
D426-67	Spt	Repair eroded area 11th MT Bn	15 Dec 67			
D446-67	Spt	Const (12) urinals for Bn Bn		7 Dec 67	15 Dec 67	50%
D476-67	Spt	Raise level of road Rt#2 to AF 913003 4/11		13 Nov 67	15 Dec 67	60%
D529-67	Spt	Grade road from Rt#3 to Recon LZ		7 Dec 67		
D540-67	Spt	Enclose gen shed at 1st Med Bn OP	15 Dec 67			
D544-67	Spt	Upgrade access road from Rt#3 to 1/7 OP		18 Nov 67	15 Dec 67	15%
D546-67	Spt	Close civilian dump at 1st Tank Bn	22 Nov 67	2 Dec 67	22 Dec 67	
D557-67	Spt	Raise existing road bed to 4/2/7 Gr		Cancelled by W. #D576		
D558-67	Spt	Perform work on drainage system in galley 2/11 Mess	9 Dec 67			
D564-67	Spt	Drill and install well on hill-52	13 Dec 67			
D565-67	Spt	Drill and install well at 4/2/7 Gr	15 Dec 67			
D566-67	Spt	Improve drainage and grade in 2/7 A and submit bill of materials to AF for culvert, bridging etc	11 Dec 67			
D570-67	Spt	Upgrade and oil road from Rt# 130 to 3rd LZ	1 Jan 68			

## EQUIPMENT STATUS &amp; LOCATION REPORT

ITEM	E.	H.E. POOL						ITEM	E.	H.E. POOL					
		JECT	ACHED	R. ONAL	D. ED	R. ONAL	D. ED	AL	R. ONAL	JECT	ACHED	R. ONAL	D. ED	R. ONAL	D. ED

ORGANIZATION

DATE

9 December 1967

PROJ. No. #	ORGANIZA- TION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLE- TION	DATE & TIME COMPLE- TION
D580-67 -pt D509-67 B Co D422-67 B Co D560-67 B Co		Const (10) mount out boxes for Div Engr Office Improve access road to 3/5 Install safety structure around towers Construct 20x30' culvert bunker at 1st Tana Bn	1 Jan 68	14 Nov 67 14 Nov 67	20 Dec 67 14 Dec 67	40% 50

## EQUIPMENT STATUS &amp; LOCATION REPORT

ITEM	E.	H.E. POOL							ITEM	E.	H.E. POOL						
		JECT	ACHED	R- ONAL	D- ED	R- ONAL	D- ED	AL			JECT	ACHED	R- ONAL	D- ED	R- ONAL	D- ED	

## 10. Water Report

Locations	<u>Potable water (gal)</u>	<u>Raw (gal)</u>
1st Marines	10,000	<u>7,000</u>
1/5	13,000	<u>6,000</u>
2/1	10,000	<u>8,000</u>
2/3	12,000	<u>4,000</u>
3/5	9,000	<u>5,000</u>
3/7	10,000	<u>7,000</u>
3rd 8" How	7,000	<u>10,000</u>
Hill-10	10,000	<u>1,000</u>
Hill-52	1,000	<u>10,000</u>
Hill-55	10,000	<u>45,000</u>
Mad La Pass	45,000	<u>19,000</u>
2/5	19,000	<u>37,000</u>
Totals	134,000	

## CLASSIFICATION

## ENGINEER SITUATION REPORT

COPY NUMBER

1st ENGR. BN.

PLACE OF ISSUE

DATE/TIME OF ISSUE

MESSAGE REF.#

SITUATION REPORT No. 14-07

PERIOD COVERED: 051300Z TO 101200Z Dec 1967  
DATE & TIME DATE & TIME MONTH & YEAR

REF: (a) MAP:

1. Enemy information. None
2. Engineer personnel. No change.
3. Engineer difficulties.
  - Engineer equipment shortages remain the same as shown on Sit Rep 306-67
4. Weather. Cloudy and cool with scattered showers throughout the reporting hours.
5. Operations
  - a. Roads. No change.
  - Engineer troops remain the same
  - Engineer support remains the same
  - Engineer operations remain the same
  - b. From support company. This to Company "A"
  - c. From support company. This to Company "A"
  - d. From support company. This to Company "A"
  - e. From support company. This to Company "A"
  - f. From support company. This to Company "A"
  - g. From support company. This to Company "A"
  - h. From support company. This to Company "A"
  - i. From support company. This to Company "A"
  - j. From support company. This to Company "A"
  - k. From support company. This to Company "A"
  - l. From support company. This to Company "A"
  - m. From support company. This to Company "A"
  - n. From support company. This to Company "A"
  - o. From support company. This to Company "A"
  - p. From support company. This to Company "A"
  - q. From support company. This to Company "A"
  - r. From support company. This to Company "A"
  - s. From support company. This to Company "A"
  - t. From support company. This to Company "A"
  - u. From support company. This to Company "A"
  - v. From support company. This to Company "A"
  - w. From support company. This to Company "A"
  - x. From support company. This to Company "A"
  - y. From support company. This to Company "A"
  - z. From support company. This to Company "A"
6. Other. None
7. General engineer comments. None
8. Engineer location and posts
  - a. 1st Engineer Battalion (-), Lakang, AT 948755
  - b. Company "A" (-)(Main) CP located at RD 336507

Notes: 1. Convoy returning to an area from the ice detested a 20 lb box mine resulting in 6 Marines killed (all dead). Road had been previously swept. Convoy had passed over road two hours previously. Vehicle was destroyed. Location occurred at AT 948755 on 10/12/67.

*[Signature]*  
 SIGNATURE  
 COMMANDING  
 OFFICER

1. **ENEMY INFORMATION.** (Report information concerning enemy activity encountered, such as sniper activity, enemy minefields, boobytraps, artillery shelling and bombing of the area, report enemy material and equipment captured.
2. **ENGINEER PERSONNEL.** (Report arrival of engineer personnel and units including initial landing party, giving number of Officers and Enlisted. Report casualties and evacuation, number of Officers and men assigned to each subproject and name of Officer or noncommissioned Officer in charge.
3. **ENGINEER DIFFICULTIES.** (Report hindrance to engineer progress as a result of enemy action, natural conditions such as poor trafficability and inclement weather, equipment shortages or breakdowns, and material shortages.
4. **WEATHER.** (Report weather conditions.
5. **OPERATIONS.**
  - a. **Roads.** (Report road construction to include amount cleared, stripped, graded, ditched, surface, and completed. Use overlays and map coordinates to show location of work and amount completed, the location of culverts, bridges, etc. Report road maintenance on existing roads. Report soil types and condition and availability of aggregate.
  - b. **TRAILS.** (Report trail construction to include amount completed, location of junction with MSR, type of terrain and additional work required to make a military road.

DECLASSIFIED

ORGANIZATION		DATE				
PROJ. No.#	ORGANIZATION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
1351-67	C Co	Install water and shower, oil t, tower, tank. Hill 1-1/7		7 Aug 67	15 ec	
1360-67	C Co	Construct 3 bunkers and platform - bridge - Hill 37	13 Dec			
1427-67	C Co	Repair damage to comm bldg for 3rd 3" how		18 Nov	15 Dec	
D460-67	C Co	Construct shower unit - 2/7		30 Nov	15 Dec	
1463-67	C Co	Construct shower unit - F/2/7	15 ec			
1461-67	C Co	Construct bulk fuel tank shower at 3/7		20 Nov 25%	15 Dec	
1464-67	C Co	Construct 6 strong bks (Hill 90, Ramo bridge, on CP) - 2/7		27 Nov	15 Dec	
1530-67	C Co	Rehabilitate bunkers at 2/7		1 Dec	15 Dec	
1542-67	C Co	Assist and mt. for culvert bunkers at 1st AT on		21 Nov	15 Dec	
1543-67	C Co	Assist and mt. for culvert bunkers at 7th Comm on		21 Nov	15 Dec	
1561-67	C Co	Reconstruct for construction of 3 bridges - Thong Nee area	15 Dec			
1575-67	C Co	Install culverts and necessary work on route 14 to Hill 52	15 Dec			
1577-67	C Co	Improve drainage at gun positions - galley - "A" - 3/11	15 Dec			
1581-67	C Co	Clear drainage at 2/3 messhall	12 Dec			
1584-67	C Co	Reconstruct for reconstruction of bunkers - Hill 65-3/7	15 Dec			
1585-67	C Co	Survey 2/3 GI for drainage	15 Dec			
D306-67	SptCo	Construct 74 urinoils for 1st Marines	15 Dec			
1426-67	SptCo	Repair eroded area - 11th M on	15 Dec			
D446-67	SptCo	Construct 12 urinoils for 8th M on		7 Dec 50%	15 Dec	
1470-67	SptCo	White level of road at 2 to AT 913803 - 4/11		13 Nov 60%	15 Dec	
D539-67	SptCo	Grade road from Rt 3 to Recon 12		7 Dec 25%		
D540-67	SptCo	Enclose generator shed at 1st M on CP	15 Dec			
D544-67	SptCo	Upgrade access road from Rt 5 to 1/7 CP		18 Nov 75%	15 Dec	
D546-67	SptCo	Close civilian dump at 1st M on		22 Nov 75%	22 Dec	
D558-67	SptCo	Perform work on drainage system in galley - 2/11 messhall	11 Dec			
1564-67	SptCo	Drill and install well on hill 52	11 Dec			
1565-67	SptCo	Drilled install well on 2/7 CP	15 Dec			
D566-67	SptCo	Improve drainage & grade of lot - 3/11	11 Dec			
1573-67	SptCo	Upgrade and cut road from at 1x to 2nd M on	1 Dec			
1576-67	SptCo	Upgrade road on 2/7 CP	11 Dec			
1580-67	C Co	Improve access road to 3/5		18 Nov 40%	20 Dec	
1580-67	C Co	Construct 2000 culvert bunker at 1st M on		14 Nov 50%	15 Dec	
1580-67	C Co	Install safety structure - bunker towers 3/5				

## EQUIPMENT STATUS &amp; LOCATION REPORT

ITEM	E.				H.E. POOL					ITEM	E.				H.E. POOL				
		JECT	ACHED	R- ONAL	D- ED	R- ONAL	D- ED	AL	R- ONAL			JECT	ACHED	R- ONAL	D- ED	R- ONAL	D- ED	AL	R- ONAL

DECLASSIFIED

## WATER SUPPLY

<u>Location</u>	<u>Potable(gal)</u>	<u>Raw(gal)</u>
1st Marines	10,000	-----
2/1	10,000	-----
2/3	12,000	6,000
1/5	13,000	7,000
2/5	19,000	7,000
3/5	9,000	-----
3/7	10,000	8,000
3rd 8" Hew	7,000	4,000
Hill 10	10,000	5,000
Hill 52	1,000	-----
Hill 55	10,000	-----
Dai La	45,000	-----
Totals	156,000	37,000

## CLASSIFICATION

## ENGINEER SITUATION REPORT

COPY NUMBER \_\_\_\_\_

1st ENGR. BN. \_\_\_\_\_

PLACE OF ISSUE \_\_\_\_\_

DATE/TIME OF ISSUE \_\_\_\_\_

MESSAGE REF: # \_\_\_\_\_

SITUATION REPORT No. 345-67PERIOD COVERED: 101300 TO 111300 Dec 1967  
DATE & TIME DATE & TIME MONTH & YEAR

REF: (a) MAP: \_\_\_\_\_

## 1. Enemy Information.

- a. Sgt. MARLIN and four (4) engineers on patrol with "M" Co. 3/5 found two M-26 grenade boobytraps at AT 995608 on 101200H Dec 67. Destroyed in place with one lb. of C-4.

2. Engineer personnel. Dropped: (1) 1stLt. 1302, (1) 2dLt. 0130, (4) Cpl. 1371, (1) Cpl. 3531  
Joined: (3) PFC 1371, (2) LCpl 1371, (2) PFC 3531

## 3. Engineer difficulties.

Engineer equipment shortages remain the same as shown on Sit Rep 306-67

## 4. Weather. Cloudy and cool with scattered showers

## 5. Operations.

- a. through g. N/A

Engineer sweeps remain the same

Engineer Support remains the same

Minefield operations remain the same

10 men from Support Company TAD to Company "A"

4 men from HAS Company TAD to Company "A"

1 man from Support Company TAD to FLC

Company "A" (-)(Rein) in support of 1st Marine Regiment (-)(Rein)

Cpl McFEE and 3 men from "B" Company in support of 1st ME Bn rough rider returned this CP 101600H Dec 67

Sgt LAMIS and 6 men from "C" Company and 3 men from "B" Company on operation PITT

Cpl GRUPE and 1 man from "C" Company on operation with B/1/7 returned this CP 101700 Dec 67

LCpl SCHUENING from Support Company on operation with 1st Recon Bn returned this CP 110730 Dec 67

1st Marine Division Demolitions, Landmine warfare, and V.C. Boobytrap school was cancelled for the period 11 - 13 Dec 67 due to lack of personnel to attend.

## 6 through 9. N/A

## 10. Water Supply. See enclosure (1)

## 11. General Engineer comment. N/A

## 12. Engineer Command Post.

- a. 1st Engineer Bn (-), DaNang, AT 948755

b. Company "A" (-)(Rein) CP located at YD 356507

*Asaumbler*  
SIGNATURE  
FORWARDED  
by direction

1. **ENEMY INFORMATION.** (Report information concerning enemy activity encountered, such as sniper activity, enemy minefields boobytraps, artillery shelling and bombing of the area, report enemy material and equipment captured.)
2. **ENGINEER PERSONNEL.** (Report arrival of engineer personnel and units including initial landing party, giving number of Officers and Enlisted. Report casualties and evacuation, number of Officers and men assigned to each subproject and name of Officer or noncommissioned Officer in charge.)
3. **ENGINEER DIFFICULTIES.** (Report hindrance to engineer progress as a result of enemy action, natural conditions such as poor trafficability and inclement weather, equipment shortages or breakdowns, and material shortages.)
4. **WEATHER.** (Report weather conditions.)
5. **OPERATIONS.**
- a. **Roads.** (Report road construction to include amount cleared, stripped, graded, ditched, surface, and completed. Use overlays and map coordinates to show location of work and amount completed, the location of culverts, bridges, Etc. Report road maintenance on existing roads. Report soil types and condition and availability of aggregate.)
- b. **TRAILS.** (Report trail construction to include amount completed, location of junction with MSR, type of terrain and additional work required to make a military road.)

DECLASSIFIED

ORGANIZATION		DATE				
PROJ. No.#	ORGANIZATION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
D386-67	SptCe	Construct 74 urinals for 1st Marines	1 Feb			
D426-67	SptCe	Repair eroded area 11th MT Bn	15 Dec	8		
D446-67	SptCe	Construct (12) urinals for HqBn		7 Dec 100%		9 Dec
D476-67	SptCe	Raise level of road Rt#12 to AT 913803 4/11		13 Nov 60%	15 Dec	
D529-67	SptCe	Grade road from Rt#3 to Recon LZ		7 Dec 25%	13 Dec	
D540-67	SptCe	Enclose generator shed at 1st Med Bn CP	15 Dec		30 Dec	
D544-67	SptCe	Upgrade access road from Rt#5 to 1/7 CP		18 Nov 75%	15 Dec	
D546-67	SptCe	Close civilian dump at 1st Tank Bn		22 Nov 80%	22 Dec	
D558-67	SptCe	Perform work on drainage system in galley 2/11 messhall	15 Dec			
D564-67	SptCe	Drill and install well on hill 52	15 Dec			
D565-67	SptCe	Drill and install well at E/2/7	15 Dec			
D566-67	SptCe	Improve drainage and grade MT lot 3/11 CP	1 Jan			
D570-67	SptCe	Upgrade and oil road from Rt#13 to 3rd LVT	1 Jan			
D573-67	SptCe	Construct roof at Division HqBn radio station HqBn	11 Dec		12 Dec	
D576-67	SptCe	Upgrade road in 2/7 CP	12 Dec			
D578-67	SptCe	Pre-cut mount out boxes for Shore Party Bn	16 Dec			
D579-67	SptCe	Construct sea bag rack in bldg. #2635 on 2/3 side		9 Dec 10%	14 Dec	
D580-67	SptCe	Construct 10 mount out boxes for Div Engr Office	1 Jan		3 Jan	
D354-67	C Ce	Install water and shower, point, tower and tank pipe 1/7		7 Aug	15 Dec	
D368-67	C Ce	Construct (3) fortified bunkers and platform bridge hill 39	13 Dec			
D427-67	C Ce	Repair damage to Comm storage building for 3rd 8" How Bty		18 Nov	15 Dec	
D460-67	C Ce	Construct shower unit 2/7		30 Nov	15 Dec	
D463-67	C Ce	Construct shower unit F/2/7	15 Dec			
D481-67	C Ce	Construct bulk fuel tank shower at 3/7		24 Nov	15 Dec	
D484-67	C Ce	Construct 6 strongbacks (hill 90, Nattle bridge, Bn CP) 2/7		27 Nov	15 Dec	
D530-67	C Ce	Rehabilitate bunkers E and F 2/7		1 Dec	15 Dec	
D542-67	C Ce	Assist and mat. for culvert bunkers at 1st AT BN		21 Nov	15 Dec	
D543-67	C Ce	Assist and mat. for culvert bunkers at 7th Comm		21 Nov	15 Dec	
D561-67	C Ce	Tech assist for Construction (3) bridges Thong Dec area	15 Dec			
D575-67	C Ce	Install culverts and do necessary work on Rt#14 to hill 52	15 Dec			
D577-67	C Ce	Improve drainage at gun position and galley of "H" Bty 3/1	15 Dec			
D581-67	C Ce	Clear drainage at 2/3 messhall	12 Dec			

## EQUIPMENT STATUS &amp; LOCATION REPORT

ITEM		H.E. POOL		ITEM		H.E. POOL	
CT	HE	AL	AL	CT	HE	AL	AL

DECLASSIFIED



ORGANIZATION		PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	DATE		EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
PROJ. No. #	ORGANIZATION			ACTUAL DATE & TIME STARTED			
D584-67 C Co		Tech assist for reconstruction of bunkers hill 65	15 Dec				
D588-67 C Co		Survey 2/3 CP for drainage	15 Dec				
D509-67 B Co		Improve access road to 3/3 3/5		14 Nov 40%		20 Dec	
D422-67 B Co		Install safety structure around towers		14 Nov 50%		20 Dec	
D560-67 B Co		Construct 20'x 20' culvert bunker at 1st Tank Bn					

## EQUIPMENT STATUS &amp; LOCATION REPORT

ITEM	E.	H.E. POOL								ITEM	E.	H.E. POOL							
		JECT	ACHED	R-ONAL	D-ED	R-ONAL	D-ED	AL	R-ONAL			JECT	ACHED	R-ONAL	D-ED	R-ONAL	D-ED	AL	R-ONAL

10. Water Reports

<u>Locations</u>	<u>Potable (gal)</u>	<u>Raw (gal)</u>
1st Marines	10,000	_____
2/1	10,000	_____
2/3	12,000	6,000
1/5	13,000	7,000
2/5	19,000	7,000
3/3	9,000	_____
3/7	10,000	8,000
3rd 8" How	7,000	4,000
Hill-10	10,000	5,000
Hill-52	1,000	_____
Hill-55	10,000	_____
Daila	45,000	_____
Totals	156,000	37,000

## CLASSIFICATION

## ENGINEER SITUATION REPORT

COPY NUMBER \_\_\_\_\_  
1st ENGR. BN. \_\_\_\_\_  
PLACE OF ISSUE \_\_\_\_\_  
DATE/TIME OF ISSUE 12 December 67  
MESSAGE REF: # \_\_\_\_\_

SITUATION REPORT No. 346-67

PERIOD COVERED: 111300H TO 121300H Dec 1967  
DATE & TIME DATE & TIME MONTH & YEAR

REF: (a) MAP: \_\_\_\_\_

1. Enemy Information.
  - a. 2nd Lt TEACY and eight B men on an engineer sweep in support of 2/5 visually located a 15 lb. mine at NT909385 111400H Dec 67. Destroyed in place with one (1) lb. of C-4.
2. Engineer Personnel.

Dropped: (1) Sgt 2533 (1) Cpl 2542 (1) LCpl 1371  
Joined: (3) Pfc 3531 (2) LCpl 1371 (2) Pfc 1371, (1) Pfc 2531
3. Engineer Difficulties.

Engineer equipment shortages remain the same as shown on Sit Rep 306-67
4. Weather. Cloudy and Rainy
5. Operations.

a through g. N/A

Engineer Sweeps remain the same

Engineer Support remains the same

Minefield operations remain the same

10 men from Support Company TAD to Company "A"

4 men from H&S Company EAD to Company "A"


1 man from Support Company TAD to FLC

Company "A" (-)(Rein) in support of 1st Marine Regiment (-)(Rein)

Sgt LEWIS and (6) men of Co "C" and (3) men of Co "B" returned from Operation PITT to this CP 121000H Dec 67

Pvt MASTERSON of Co "C" departed this CP 101400H Dec 67 for operation with 1st Recon Bn

1st Marine Division Demolitions, Landmine Warfare and VC Boobytrap School attendance this date. No classes held.
6. through 9. N/A
10. Water Supply. See enclosure (1)
11. General Engineer comments. N/A
12. Engineer Command Posts.
  - a. 1st Engineer Bn. Da Nang AT 948755
  - b. Company "A" (-)(Rein) CP located at YD 336507

  
SIGNATURE  
FORWARDED  
By direction

1. ENEMY INFORMATION. (Report information concerning enemy activity encountered, such as sniper activity, enemy minefields, boobytraps, artillery shelling and bombing of the area, report enemy material and equipment captured.
2. ENGINEER PERSONNEL. (Report arrival of engineer personnel and units including initial landing party, giving number of Officers and enlisted. Report casualties and evacuation, number of Officers and men assigned to each subproject and name of Officer or noncommissioned Officer in charge.
3. ENGINEER DIFFICULTIES. (Report hindrance to engineer progress as a result of enemy action, natural conditions such as poor trafficability and inclement weather, equipment shortages or breakdowns, and material shortages.
4. WEATHER. (Report weather conditions.
5. OPERATIONS.
  - a. Roads. (Report road construction to include amount cleared, stripped, graded, ditched, surface, and completed. Use overlays and map coordinates to show location of work and amount completed, the location of culverts, bridges, Etc. Report road maintenance on existing roads. Report soil types and condition and availability of aggregate.
  - b. TRAILS. (Report trail construction to include amount completed, location of junction with MSR, type of terrain and additional work required to make a military road.

ORGANIZATION			DATE			
PROJ. No.#	ORGANIZATION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
D386-67 Spt Co		Const (74) urinals for 1st Marines	1 Feb 67			
D426-67 Spt Co		Repair eroded area 11th MT Bn	15 Feb 67			
D476-67 Spt Co		Raise level of road Rt#2 AT 913803 4/11		13 Nov 67	15 Dec 67	60%
D529-67 Spt Co		Grade road from Rt#3 to Recon LZ		7 Dec 67	13 Dec 67	25%
D540-67 Spt Co		Enclose generator shed at 1st Med Bn CP	15 Dec 67		30 Dec 67	
D544-67 Spt Co		Upgrade access road from Rt#5 to 1/7 CP		18 Nov 67	15 Dec 67	75%
D546-67 Spt Co		Close civilian dump at 1st Tank Bn		22 Nov 67	22 Dec 67	80%
D558-67 Spt Co		Perform work on drainage system in galley 2/11 mess	15 Dec 67			
D564-67 Spt Co		Drill and install well on hill-52	15 Dec 67			
D565-67 Spt Co		Drill and install well at E/2/7 Company Position	15 Dec 67			
D568-67 Spt Co		Improve drainage & grade MT lot 3/11 CP	1 Jan 68			
D570-67 Spt Co		Upgrade and oil road from Rt#13C to 3rd LVT	1 Jan 68			
D576-67 Spt Co		Upgrade road in 2/7 CP	15 Dec 67		19 Dec 67	
D578-67 Spt Co		Pre-cut mount out boxes for Shore Party Bn	16 Dec 67			
D579-67 Spt Co		Const sea bag rack in bldg #2635 on 2/3 side		9 Dec 67	14 Dec 67	50%
D580-67 Spt Co		Const 10 mount out boxes for Div Engr Office	1 Jan 68			
D582-67 Spt Co		Study running of lights at Dai Lee Bridge off gen at 3/7		9 Dec 67		11 Dec 67
D573-67 Spt Co		Const roof at Div Ham Radio station HQ Bn		11 Dec 67		11 Dec 67
D509-67 B Co		Improve access road to 3/5		14 Nov 67	20 Dec 67	40%
D422-67 B Co		Install safety structure around towers		14 Nov 67	20 Dec 67	50%
D560-67 B Co		Construct 20'x20' culvert bunker at 1st Tank Bn				
D351-67 C Co		Install water & shower point, tower, pipe to 1/7 messhall		7 Aug 67	15 Dec 67	80%
D368-67 C Co		Const (3) fortified bunkers & platform bridge at hill 37	13 Dec 67			
D427-67 C Co		Repair damage to Comm storage bldg for 3rd 8 <sup>th</sup> How Bty		18 Nov 67	15 Dec 67	
D460-67 C Co		Construct shower unit 2/7		30 Nov 67	15 Dec 67	
D463-67 C Co		Construct shower unit F-2/7	15 Dec 67			
D481-67 C Co		Construct bulk fuel tank shower at 3/7		24 Nov 67	15 Dec 67	25%
D484-67 C Co		Const (6) strongbacks at 2/7 (hill 90, Nammo bridge, Bn CP)		27 Nov 67	15 Dec 67	
D530-67 C Co		Rehabilitate bunkers E & F 2/7		1 Dec 67	15 Dec 67	
D542-67 C Co		Assist and mat. for culvert bunkers at 1st AT Bn		21 Nov 67	15 Dec 67	
D543-67 C Co		Assist and mat. for culvert bunkers at 7th Comm		21 Nov 67	15 Dec 67	
D561-67 C Co		Tech Assist for const (3) bridges Theung Dec area	15 Dec 67			

## EQUIPMENT STATUS &amp; LOCATION REPORT

ITEM.	E.	H.E. POOL								ITEM	E.	H.E. POOL							
		JECT	ACHED	R-	ONAL	D-	ED	R-	ONAL			D-	ED	AL	R-	ONAL	D-	ED	

ORGANIZATION			DATE		12 December 1967	
PROJ. No.#	ORGANIZATION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
D575-67 C Co		Install culverts & do necessary work Rt#14 to hill 52	15 Dec 67			
D577-67 C Co		Improve drainage at gun positions & galley of "H" Bty 3/11	15 Dec 67			
D581-67 C Co		Clear drainage at 2/3 messhall	15 Dec 67			
D584-67 C Co		Tech assist for reconstruction of bunkers hill 65	15 Dec 67			
D588-67 C Co		Survey 2/3 CP for drainage	15 Dec 67			

## EQUIPMENT STATUS &amp; LOCATION REPORT

ITEM	E.	H.E. POOL						ITEM	E.	H.E. POOL					
		JECT	ACHED	R-	ONAL	D-	ED			JECT	ACHED	R-	ONAL	D-	ED

10. Water Report:

<u>Locations</u>	<u>Potable (gal)</u>	<u>Raw (gal)</u>
1st Marines	10,000	_____
2/1	10,000	_____
2/3	12,000	6,000
1/5	13,000	7,000
2/5	19,000	7,000
3/5	9,000	_____
3/7	10,000	8,000
3rd 8" Raw	7,000	4,000
Hill-10	6,000	5,000
Hill-52	1,000	_____
Hill-55	10,000	_____
Dalla	45,000	_____
 Totals	 152,000	 37,000

Enclosure (1)

## CLASSIFICATION

## ENGINEER SITUATION REPORT

COPY NUMBER

1st ENGR. BN.

PLACE OF ISSUE

DATE/TIME OF ISSUE

MESSAGE REF: #

SITUATION REPORT No. 347-67PERIOD COVERED: 121300H TO 131300H Dec 1967  
DATE & TIME DATE & TIME MONTH & YEAR

REF: (a) MAP: \_\_\_\_\_

## 1. Enemy information.

a. An engineer sweep team in support of 2/5 visually located a 25 lb box mine at AT 907496 on 130950H Dec67. Destroyed in place. And at 131000H Dec67 visually located a command detonated mine at AT 908495H. Destroyed mine - type of mine unknown as it was not uncovered before destroying.

b. An engineer on a road sweep in support of 2/3 stepped in a punji pit boobytrapped with M-26 grenade. M26 did not detonate. Destroyed grenade in place. No casualty.

c. An engineer sweep team in support of 2/5 reports that at AT 914500 on 131130H Dec67 a vehicle following the sweep team detonated a estimated 15 lb box mine. Vehicle was from 7th Engineer Battalion - No casualties - Right front wheel was blown off the vehicle.

2. Engineer personnel. Dropped: (2) Cpl 0141 (1) Cpl 1745 (1) Cpl 1391 Joined: (1) LCpl 0141

## 3. Engineer difficulties.

Engineer equipment shortages remain the same as shown on Sit Rep 306-67

## 4. Weather. Cool and rainy.

## 5. Operations

a. through g. N/A

Engineer sweeps remain the same except: "B" Company commenced control of sweep of Anderson Trail west to Rt 1(130700H)

Engineer support remains the same

Minefield operations remain the same

11 men from Support Company TAD to Company "A"

4 men from H&S Company TAD to Company "A"

1 man from Support Company TAD to FLC

Company "A" (-)(Rein) in support of 1st Marine Regiment (a)(Rein)

Pvt MATERSON from "C" Company on operations with 1st Recon Bn

## 6. through 9. N/A

## 10. Water supply. see enclosure (1)

## 11. General engineer comments. N/A

## 12. Engineer Command Posts.

a. 1st Engineer Battalion (-), DaNang, AT 948755

b. Company "A" (-)(Rein) CP located at XD 336507

*J. Crumlin*  
SIGNATURE  
\_\_\_\_\_  
By direction

1. **ENEMY INFORMATION.** (Report information concerning enemy activity encountered, such as sniper activity, enemy minefields boobytraps, artillery shelling and bombing of the area, report enemy material and equipment captured.

2. **ENGINEER PERSONNEL.** (Report arrival of engineer personnel and units including initial landing party, giving number of Officers and Enlisted. Report casualties and evacuation, number of Officers and men assigned to each subproject and name of Officer or noncommissioned Officer in charge.

3. **ENGINEER DIFFICULTIES.** (Report hindrance to engineer progress as a result of enemy action, natural conditions such as poor trafficability and inclement weather, equipment shortages or breakdowns, and material shortages.

4. **WEATHER.** (Report weather conditions.

5. **OPERATIONS.**

a. **Roads.** (Report road construction to include amount cleared, stripped, graded, ditched, surface, and completed. Use overlays and map coordinates to show location of work and amount completed, the location of culverts, bridges, Etc. Report road maintenance on existing roads. Report soil types and condition and availability of aggregate.

b. **TRAILS.** (Report trail construction to include amount completed, location of junction with MSR, type of terrain and additional work required to make a military road.

## ORGANIZATION

PROJ. No.#	ORGANIZATION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
D386-67	SptCo	Construct 74 urinoils for 1st Marines	1Feb			
D426-67	SptCo	Repair eroded 11th MI Bn	15Dec			
D476-67	SptCo	Raise level of road Rt2 to AT 913803 - 4/11		13Nov 60%	15Dec	
D529-67	SptCo	Grade road from Rt 3 to Recon L		10Dec 25%	15Dec	
D540-67	SptCo	Enclose generator shed at 1st Med Bn		Cancelled		11Dec
D544-67	SptCo	Upgrade access road from Rt 5 to 1/7 CP		18Nov 75%	15Dec	
D546-67	SptCo	Close civilian dump at 1st Tk Bn		22Nov 82%	22Dec	
D558-67	SptCo	Perform work on drainage system in galley - 2/11 messhall	15Dec			
D564-67	SptCo	Drill and install well on hill 52 - 3/7	15Dec			
D565-67	SptCo	Drill and install well at E/2/7 CP	15Dec			
D566-67	SptCo	Improve drainage and grade MI lot - 3/11 CP	1Jan			
D570-67	SptCo	Upgrade and oil road from Rt 13C to 3rd LVT Bn	1Jan			
D576-67	SptCo	Upgrade road in 2/7 CP		12Dec 10%	21Dec	
D578-67	SptCo	Pre-cut mount out boxes for Shore Party Bn	16Dec			
D579-67	SptCo	Construct sea bag racks in bldg 2635 on 2/3 side of bldg		9Dec 100%		12Dec
D580-67	SptCo	Construct 10 mount out boxes for DivEngrOff	1Jan			
D586-67	SptCo	Upgrade access road for hill 19 to AT 942704 1/7				
D587-67	SptCo	Deliver 5 loads of sand to Div rear		12Dec 100%		12Dec
D589-67	B Co	Improve access road to 3/5		14Nov 40%	20Dec	
D422-67	B Co	Install safety around tower 3/5 (tower being realigned)		14Nov 50%	20Dec	
D560-67	B Co	Construct 20'x20' culvert bunker at 1st Tk Bn				
D351-67	C Co	Install water & shower point, tower, tank, & pipe - 1/7		7Aug 80%	15Dec	
D368-67	C Co	Construct 3 bunkers and platform - bridge at hill 37 - 3/7	13Dec			
D427-67	C Co	Repair damage to Comm storage bldg for 3rd 8" How		18Nov	15Dec	
D460-67	C Co	Construct shower unit - 2/7		30Nov	15Dec	
D463-67	C Co	Construct shower unit - F/2/7	15Dec			
D481-67	C Co	Construct bulk fuel tank shower - 3/7		24Nov 25%	15Dec	
D484-67	C Co	Construct 6 strongbacks (hill 90, Nammo bridge, BnCP) 2/7		27Nov	15Dec	
D530-67	C Co	Rehabilitate bunkers at EAF 2/7		1Dec	15Dec	
D542-67	C Co	Assist and matl for culvert bunkers - 1st AT Bn		21 Nov	15Dec	
D543-67	C Co	Assist and matl for culvert bunkers - 7th Comm Bn		21Nov	15Dec	
D561-67	C Co	Tech assist for construction of 3 bridges- Thoung Doc area	15Dec			

## EQUIPMENT STATUS &amp; LOCATION REPORT

ITEM	E.	H.E.POOL						ITEM	E.	H.E.POOL					
		JECT	ACHED	R-ONAL	D-ED	R-ONAL	D-ED	AL	R-ONAL	JECT	ACHED	R-ONAL	D-ED	R-ONAL	D-ED



## ORGANIZATION

PROJ. No. #	ORGANIZA- TION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLE- TION	DATE & TIME COMPLE- TION
D575-67	C Co	Install culverts/necessary work on Rt 14 to Hill 52- 3/7	15Dec			
D577-67	C Co	Improve drainage at gun positions and galley - H/3/11	15Dec			
D581-67	C Co	Clear drainage at 2/3 mess hall	15Dec			
D584-67	C Co	Tech assist on reconstruction of bunkers - hill 65 - 3/7	15Dec			
D588-67	C Co	Survey 2/3 CP for drainage	15Dec			

## EQUIPMENT STATUS &amp; LOCATION REPORT

ITEM	E.	H.E. POOL							ITEM	E.	H.E. POOL					
		JECT	ACHED	R- ONAL	D- ED	R- ONAL	D- ED	AL			JECT	ACHED	R- ONAL	D- ED	R- ONAL	D- ED

10. Water Reports

<u>Locations</u>	<u>Potable (gal)</u>	<u>Raw (gal)</u>
1st Marines	10,000	_____
2/1	10,000	_____
2/3	12,000	6,000
1/5	13,000	7,000
2/5	19,000	7,000
3/5	9,000	_____
3/7	10,000	8,000
3rd 8" How	7,000	4,000
Hill-10	6,000	5,000
Hill-52	1,000	_____
Hill-55	10,000	_____
Dalla	45,000	_____
<b>Totals</b>	<b>152,000</b>	<b>57,000</b>

Enclosure (1)

## CLASSIFICATION

## ENGINEER SITUATION REPORT

SITUATION REPORT No. 348-67

PERIOD COVERED: 1-1-3000 TO 14-1-3000 Dec 1967  
DATE & TIME DATE & TIME MONTH & YEAR

REF: (a) MHP:

COPY NUMBER

1st ENGR. EN.

PLACE OF ISSUE

DATE/TIME OF ISSUE

MESSAGE REF: #

1. Enemy Information.

a. An engineer sweep team in support of 1/5 found one (1) 250 lb. command detonated mine and two (2) VE shape charges at coordinates BT 119635 on 111500H Dec 67. Destroyed in place with one (1) lb. of C-4

b. An engineer sweep team in support of 3/5 used six (6) Bangalores to destroy one (1) spider trap, one (1) firing position and ambush sites, also destroyed (1) 105 mm rd with 1 lb of C-4 at AT99563 on 121500H Dec 67.

c. An engineer sweep team in support of 2/3 received 3 rounds SAF at BT 068649 on 140950H Dec 67 and received 6 SAF at BT 068676 on 141009H Dec 67. Returned two M-79 rounds and 6 rounds SAF. No casualties.

2. Engineer personnel. Dropped: (1) Sgt 1371 (1) Cpl 1371 Joined: None.

3. Engineer difficulties.

Engineer equipment shortages remain the same

4. Weather. Cool with overcast skies.

5. Operations

a. through g. N/A

Engineer sweeps remain the same

Engineer support remains the same

Minelfield operations remain the same

11 men from Support Company TAD to Company "A"

4 men from HAS Company TAD to Company "A"

1 man from Support Company TAD To FLC

Company "A" (-)(Rain) in support of the 1st Marine Regiment (-)(Rain)

Pvt MASTERSON from "C" Company on operation with 1st Recon Bn

LCPL SCHEUNING from Support Company departed this CP 131400H Dec 67 for operation with 1st Recon Bn

Cpl ROXBERS and 4 men from Support Company in support of 7th BT. Bo Rough Rider departed this CP 132000H Dec 67.

1st Marine Division Demolitions, Landmine Warfare and VC Boobytrap School attendance this date:

Inf	4
1st Recon Bn	27
1st Engr Bn	21
7th Engr Bn	19
9th Engr Bn	2

6. through 9. N/A

10. Water supply. See enclosure (1)

11. General Engineer comments. N/A

12. Engineer Command Posts

a. 1st Engineer Bn (-), DaNang, AT 948755

b. Company "A" (-)(Rain) CP located at YD 336507

*[Signature]*  
SIGNATURE  
\*\*\*\*\*G

1. ENEMY INFORMATION. (Report information concerning enemy activity encountered, such as sniper activity, enemy minefields, boobytraps, artillery shelling and bombing of the area, report enemy material and equipment captured.)
2. ENGINEER PERSONNEL. (Report arrival of engineer personnel and units including initial landing party, giving number of Officers and Enlisted. Report casualties and evacuation, number of Officers and men assigned to each subproject and name of Officer or noncommissioned Officer in charge.)
3. ENGINEER DIFFICULTIES. (Report hindrance to engineer progress as a result of enemy action, natural conditions such as poor trafficability and inclement weather, equipment shortages or breakdowns, and material shortages.)
4. WEATHER. (Report weather conditions.)
5. OPERATIONS.
  - a. Roads. (Report road construction to include amount cleared, stripped, graded, ditched, surface, and completed. Use overlays and map coordinates to show location of work and amount completed, the location of culverts, bridges, etc. Report road maintenance on existing roads. Report soil types and condition and availability of aggregate.)
  - b. TRAILS. (Report trail construction to include amount completed, location of junction with MSR, type of terrain and additional work required to make a military road.)

ORGANIZATION		PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	DATE			
PROJ. No.#	ORGANIZATION		EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
D386-67 Spt Co		Construct (74) urinals for 1st Marines	1 Feb 67			
D426-67 Spt Co		Repair eroded area 11th MT Bn	15 Dec 67			
D476-67 Spt Co		Raise level of road Rt#2 to AT 913803 4/11		13 Nov 67	15 Dec 67	60%
D529-67 Spt Co		Grade road from Rt#3 to Reason LZ		7 Dec 67	14 Dec 67	75%
D540-67 Spt Co		Enclose gen shed at 1st Med Bn CP		CANCELLED		
D544-67 Spt Co		Upgrade road from Rt#5 to 1/7 CP		18 Nov 67	15 Dec 67	75%
D546-67 Spt Co		Close civilian dump at 1st Tank Bn		22 Nov 67	22 Dec 67	82%
D558-67 Spt Co		Perform work on drainage system in galley 2/11 mess	15 Dec 67			
D564-67 Spt Co		Drill and install well on hill-52	15 Dec 67			
D565-67 Spt Co		Drill and install well at E/2/7 Company Position	15 Dec 67			
D566-67 Spt Co		Improve drainage and grade MT lot 3/11 CP	1 Jan 68			
D570-67 Spt Co		Upgrade and oil road from Rt#13C to 3rd LVT	1 Jan 68			
D576-67 Spt Co		Upgrade road in 2/7 CP & submit bill of materials to DED for culvert, bridging, etc.		12 Dec 67	21 Dec 67	10%
D578-67 Spt Co		Pre-out mount out boxes for Shore Party Bn	16 Dec 67		19 Dec 67	
D588-67 Spt Co		Const 10 mount out boxes for Div Engr Office	1 Jan 68		12 Jan 68	
D583-67 Spt Co		Grade road in 7th Marines CP hill-55	1 Jan 68			
D588-67 Spt Co		Upgrade access road to hill-19 to AT 94704 1/7	1 Feb 68			
D589-67 Spt Co		Rehabilitate huts in 1st Recon Bn area	20 DEC 67	5 Dec 67		12 Dec 67
D590-67 Spt Co		Deliver 2 loads fill on road into HqBn messhall	15-Feb 68			
D509-67 B Co		Improve access road to 3/5		14 Nov 67	20 Dec 67	40%
D422-67 B Co		Install safety structure around tower		14 Nov 67	20 Dec 67	50%
D560-67 B Co		Construct 20'x20' culvert bunker at 1st Tank Bn				
D351-67 C Co		Install water and shower point, tower, tank pipe to 1/7 mess		7 Aug 67	15 Dec 67	80%
D368-67 C Co		Const 3 fortified bunkers & platform bridge hill-37 3/7	15 Dec 67			
D427-67 C Co		Repair damage to Comm storage bldg for 3rd 8" How Bty		18 Nov 67	15 Dec 67	
D460-67 C Co		Construct shower unit 2/7		30 Nov 67	15 Dec 67	
D463-67 C Co		Construct shower unit F 2/7	15 Dec 67			
D481-67 C Co		Construct bulk fuel tank shower at hill 37 3/7		24 Nov 67	15 Dec 67	25%
D484-67 C Co		Construct 6 strongbacks (2 hill 90, 2 Nammo bridge, 2 2/7)		27 Nov 67	15 Dec 67	
D530-67 C Co		Rehabilitate bunkers E&F 2/7		1 Dec 67	15 Dec 67	
D542-67 C Co		Assist and mat. for culvert bunkers at 1st AT Bn		21 Nov 67	15 Dec 67	
D543-67 C Co		Assist and mat. for culvert bunkers at 7th Comm		21 Nov 67	15 Dec 67	

## EQUIPMENT STATUS &amp; LOCATION REPORT

ITEM	H.E.	H.E. POOL						ITEM	H.E.	H.E. POOL							
		JECT	ACHED	R- ONAL	D- ED	R- ONAL	D- ED			AL	R- ONAL	JECT	ACHED	R- ONAL	D- ED	AL	R- ONAL

ORGANIZATION		PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	DATE			
PROJ. No.#	ORGANIZATION		EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
D561-67 C Co		Tech assist for construction 3 bridges Thong Dos area	15 Dec 67			
D573-67 C Co		Install culverts and do necessary work on Rd 14 to Hill 52	15 Dec 67			
D577-67 C Co		Improve drainage at gun positions & galley "H" Bty 3/11	15 Dec 67			
D581-67 C Co		Clear drainage at 2/3 messhall	15 Dec 67			
D584-67 C Co		Tech assist for reconstr of bunkers hill 65 3/7	15 Dec 67			
D588-67 C Co		Survey 2/3 CP for drainage	15 Dec 67			

## EQUIPMENT STATUS &amp; LOCATION REPORT

ITEM	E.	H.E. POOL								ITEM	E.	H.E. POOL							
		JECT	ACHED	R-ONAL	D-ED	R-ONAL	D-ED	AL	R-ONAL			JECT	ACHED	R-ONAL	D-ED	R-ONAL	D-ED	AL	R-ONAL

10. Water Reports

<u>Locations</u>	<u>Potable (gal)</u>	<u>Raw (gal)</u>
1st Marines	10,000	_____
2/1	10,000	_____
2/3	12,000	6,000
1/5	13,000	7,000
2/5	19,000	7,000
3/5	9,000	_____
3/7	10,000	8,000
3rd 8" How	7,000	4,000
Hill-10	6,000	5,000
Hill-52	1,000	_____
Hill-55	10,000	_____
Dalla	45,000	_____
 Totals	 152,000	 37,000

Enclosure (1)

## CLASSIFICATION

## ENGINEER SITUATION REPORT

SITUATION REPORT No. 349-67

PERIOD COVERED: 141300H TO 151300H Dec 1967  
DATE & TIME DATE & TIME MONTH & YEAR

REF: (a) MHP:

**COPY NUMBER**

1st ENGR. BN.

PLACE OF ISSUE

DATE/TIME OF ISSUE

MESSAGE REF: #

1. Enemy Information. None
2. Engineer Personnel. Dropped: (1) Cpl 0141, (1) Cpl 1371, (1) PFC 3041,  
Joined: (1) Cpl 3371, (1) LGPL 3371, (1) PFC 2531
3. Engineer difficulties.  
Engineer equipment shortages remain the same as shown on Sit Rep 306-67
4. Weather. Cool with overcast skies.
5. Operations.
  - a. through g. N/A
  - Engineer sweeps remain the same
  - Engineer support remains the same
  - Minefield operations remain the same
  - 11 men from Support Company TAD to "A" Company
  - 4 men from H&S Company TAD to "A" Company
  - 1 man from Support Company TAD to FLC
  - Company "A" (-) (Rein) in support of 1st Marine Regiment (-) (Rein)
  - Pvt. MASTERSON from "C" Company on operation with 1st Recon Bn
  - Lt. JOHNSON and (5) men from "C" Company departed this CP 150800H Dec67 on operation with 3/7
  - Lt. SCHUMING from Support Company on operation with 1st Recon Bn
  - Cpl ROGERS and (4) men from Support Company in support of 7th MT Bn Rough Rider
  - 1st Marine Division Demolitions, Landmine Warfare and VC Boobytrap School attendance this date:

Inf	#
1st Recon Bn	27
1st Engr Bn	21
7th Engr Bn	19
9th Engr Bn	2
6. through 9. N/A
10. Water Supply. See enclosure (1)
11. General Engineer comments. N/A
12. Engineer Command Posts.
  - a. 1st Engineer Bn (-), DaNang, AT 946755
  - b. Company "A" (-) (Rein) CP located at YD 336507

*[Signature]*  
SIGNATURE  
~~RECEIVED~~  
by direction

1. ENEMY INFORMATION. (Report information concerning enemy activity encountered, such as sniper activity, enemy minefields, boobytraps, artillery shelling and bombing of the area, report enemy material and equipment captured.)
2. ENGINEER PERSONNEL. (Report arrival of engineer personnel and units including initial landing party, giving number of Officers and Enlisted. Report casualties and evacuation, number of Officers and men assigned to each subproject and name of Officer or noncommissioned Officer in charge.)
3. ENGINEER DIFFICULTIES. (Report hindrance to engineer progress as a result of enemy action, natural conditions such as poor trafficability and inclement weather, equipment shortages or breakdowns, and material shortages.)
4. WEATHER. (Report weather conditions.)
5. OPERATIONS.
  - a. Roads. (Report road construction to include amount cleared, stripped, graded, ditched, surface, and completed. Use overlays and map coordinates to show location of work and amount completed, the location of culverts, bridges, Etc. Report road maintenance on existing roads. Report soil types and condition and availability of aggregate.)
  - b. TRAILS. (Report trail construction to include amount completed, location of junction with MSR, type of terrain and additional work required to make a military road.)

ORGANIZATION		PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	DATE			
PROJ. No. #	ORGANIZATION		EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
D386-67	SptCo	Construct (74) urinoils for 1st Marines	1 Feb			
D426-67	SptCo	Repair eroded area 11th MT Bn	15 Dec			
D476-67	SptCo	Raise level of road Rt#2 to AT 913803 4/11		13 Nov 60%	15 Dec	
D529-67	SptCo	Grade road from Rt#3 to Recon LZ		7 Dec 75%	15 Dec	
D544-67	SptCo	Upgrade access road from Rt#5 to 1/7 CP		18 Nov 75%	15 Dec	
D546-67	SptCo	Close civilian dump at 1st Tank Bn		22 Nov 82%	22 Dec	
D558-67	SptCo	Perform work on drainage system in galley 2/11 messhall		CANCELLED		
D564-67	SptCo	Drill and install well on hill-52	15 Dec			
D565-67	SptCo	Drill and install well at E/2/7 Company Position	17 Dec			
D566-67	SptCo	Improve drainage and grade MT lot 3/11 CP	1 Jan			
D570-67	SptCo	Upgrade and oil road from Rt#13c to 3rd LVT	1 Jan			
D576-67	SptCo	Upgrade road in 2/7 CP & submit bill of materials to DEO		12 Dec 10%	21 Dec	
D578-67	SptCo	Pre-cut mount out boxes for Shore Party Bn	16 Dec		19 Dec	
D580-67	SptCo	Construct 10 mount out boxes for Div Engr Office	1 Jan		12 Jan	
D583-67	SptCo	Grade road in 7th Marines CP hill-55	1 Jan			
D586-67	SptCo	Upgrade access road to hill-19 to AT 942704 1/7	1 Feb			
D590-67	SptCo	Deliver two loads fill on road into HqBn	15 Dec			
D592-67	SptCo	Construct huts for Div Schools	23 Dec		6 Jan	
D509-67	"B" Co	Improve access road to 3/5		14 Nov 40%	30 Dec	
D428-67	"B" Co	Install safety structure around tower at 3/5		14 Nov 50%	30 Dec	
D568-67	"B" Co	Construct 20'x 20' culvert bunker at 1st Tank Bn	Indef		Indef	
D351-67	"C" Co	Install water, shower, point, tower, tank, pipe 1/7		7 Aug 90%	16 Dec	
D368-67	"C" Co	Construct 3 bunkers and platform bridge hill-37 3/7	18 Dec			
D427-67	"C" Co	Repair damage to Comm storage building for 3rd 8" How Bty		18 Nov	20 Dec	
D460-67	"C" Co	Construct shower unit 2/7		30 Nov	20 Dec	
D463-67	"C" Co	Construct shower unit F/2/7	18 Dec			
D481-67	"C" Co	Construct bulk fuel tank shower at 3/7		24 Nov 25%	20 Dec	
D484-67	"C" Co	Construct 6 strongbacks at Hill-90, Nammo bridge, Bn CP 2/7		27 Nov	20 Dec	
D530-67	"C" Co	Rehabilitate bunkers E & F 2/7		1 Dec	20 Dec	
D542-67	"C" Co	Assist & mat. for culvert bunkers at 1st AT Bn		21 Nov	20 Dec	
D543-67	"C" Co	Assist & mat. for culvert bunkers at 7th Comm		21 Nov	20 Dec	
D561-67	"C" Co	Tech. assist. for construction 3 bridges Thuong Doc Area	18 Dec			

## EQUIPMENT STATUS &amp; LOCATION REPORT

ITEM		H.E. POOL		ITEM		H.E. POOL	
E.	JECT	ACHED	R-ONAL	D-ED	E.	JECT	ACHED
R-ONAL	D-ED	R-ONAL	D-ED	AL	R-ONAL	D-ED	AL
R-ONAL	D-ED	AL	R-ONAL		R-ONAL	D-ED	AL



ORGANIZATION

DATE

PROJ. No.#	ORGANIZA- TION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLE- TION	DATE & TIME COMPLE- TION
D575-67	"C" Co	Install culverts and do necess work on Rt#14 to hill 52	18 Dec			
D577-67	"C" Co	Improve drainage at gun positions & galley of H Bty 3/11	18 Dec			
D581-67	"C" Co	Clear drainage at 2/3 messhall	18 Dec			
D584-67	"C" Co	Tech assist for reconstruction of bunkers hill-65 3/7	18 Dec			
D588-67	"C" Co	Survey 2/3 CP for drainage	18 Dec			

## EQUIPMENT STATUS &amp; LOCATION REPORT

			H.E. POOL						H.E. POOL		

10. Water Reports

<u>Locations</u>	<u>Potable (gal)</u>	<u>Raw (gal)</u>
1st Marines	10,000	_____
2/1	10,000	_____
2/3	12,000	6,000
1/5	13,000	7,000
2/5	19,000	7,000
3/5	4,000	_____
3/7	10,000	8,000
3rd 8" Hov	7,000	4,000
Hill-10	6,000	5,000
Hill-52	1,000	_____
Hill-55	10,000	_____
Dalla	45,000	_____
Totals	147,000	37,000

Enclosure (1)

## CLASSIFICATION

## ENGINEER SITUATION REPORT

**COPY NUMBER**

1st ENGR. BN.

PLACE OF ISSUE

**DATE/TIME OF ISSUE**

MESSAGE REF: #

SITUATION REPORT No. 350-67

PERIOD COVERED: 151300H TO 161300H Dec 1967  
DATE & TIME DATE & TIME MONTH & YEAR

REF: (a) MHP:

### 1. Energy Information.

A Vietnamese civilian visually detected a 20 lb. box mine at XT 907406 while TD-15 was working on road. Mine was not fused. Mine was removed by hand.

2. Engineer Personnel. Dropped: (1) 1345, (2) 3531. Joined: (2) PFC 1371, (1) Cpl 1371, (1) Sgt 1141

### 3. Engineer Difficulties.

Engineer equipment shortages remain the same as shown on Sit Rep 306-67

## 4. Weather. Clear and mild

## 5. Operations.

u. through g. remain the same

**Engineer sweeps remain the same**

**Engineer support remains the same**

**Minefield operations remain the same**

11 men from Support Company IAD to "A" Company

4 men from EAS company TAD to "A" Company

**1 man from Support Company TAD to FLC**

Company A (-) (Rein) in support of 1st Marine Regiment (-) (Rein)

Pvt MASTERSON from "C" Company on operation with 1st Recon Bn returned this CP 151900H Dec 67

Lo:1 JOHNSON and (5) men from "C" Company on operation with 3/7

**Lepl SCHEUNING from Support Company on operation with 1st Recon Bn**

Cpl ROGERS and (4) men from Support Company in support of 7th AF Bn rough rider returned this CP 151600N Dec 67

1st Marine Division Demolitions, Landmine Warfare and VC Boobytrap School attendance this date:

Inf 4

1st Recon Bn 27

1st Engr Bn 21

7th Engr Bn 19

9th Regt. Inf. 2

6. through 9. N/A

10. Water Supply. See enclosure (1)

## 11. General Engineer comments. N/A

## 12. Engineer Command Posts.

a. 1st Engineer Bn (-), DaNang, AT 948735

b. Company "A" (-)(Redn) CP located at YD 396407

1. ENEMY INFORMATION. (Report information concerning enemy activity encountered, such as sniper activity, enemy minefields, boobytraps, artillery shelling and bombing of the area, report enemy material and equipment captured.

2. ENGINEER PERSONNEL. (Report arrival of engineer personnel and units including initial landing party, giving number of Officers and Enlisted. Report casualties and evacuation, number of Officers and men assigned to each subproject and name of Officer or noncommissioned Officer in charge.

3. ENGINEER DIFFICULTIES. (Report hindrance to engineer progress as a result of enemy action, natural conditions such as poor trafficability and inclement weather, equipment shortages or breakdowns, and material shortages.

4. WEATHER. (Report weather conditions.)

5. OPERATIONS.

a. Roads. (Report road construction to include amount cleared, stripped, graded, ditched, surface, and completed. Use overlays and map coordinates to show location of work and amount completed, the location of culverts, bridges, Etc. Report road maintenance on existing roads. Report soil types and condition and availability of aggregate.

b. TRAILS. (Report trail construction to include amount completed, location of junction with MSR, type of terrain and

ORGANIZATION

DA

PROJ. No. #	ORGANIZA- TION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLE- TION	DATE & TIME COMPLE- TION
D351-67	"C" Co	Install water & shower point, tank, tower, pipe messhall	1/7	7 Aug 93%	16 Dec	
D368-67	"C" Co	Construct 3 bunkers & platform bridge hill 37 3/7	18 Dec			
D427-67	"C" Co	Repair damage to Comm storage building for 3rd 8" How Bty		18 Nov	20 Dec	
D460-67	"C" Co	Construct shower unit 2/7		30 Nov	20 Dec	
D463-67	"C" Co	Construct shower unit F/2/7	18 Nov			
D481-67	"C" Co	Construct bulk fuel tank shower at hill 37 3/7		24 Nov 25%	20 Dec	
D484-67	"C" Co	Construct 6 strongbacks at hill 90, Namme bridge, Bn CP 2/7		27 Nov	20 Dec	
D530-67	"C" Co	Rehabilitate bunkers E & F 2/7		1 Dec	20 Dec	
D542-67	"C" Co	Assist & mat for culvert bunkers at 1st AT Bn		21 Nov	20 Dec	
D561-67	"C" Co	Tech assist for construction 3 bridges Thong Doe area	18 Dec			
D575-67	"C" Co	Install culvert and do necessary work Rt#14 to hill 52	18 Dec			
D581-67	"C" Co	Clear drainage at 2/3 messhall	18 Dec			
D577-67	"C" Co	Improve drainage at gun positions & galley of H Bty 3/11	18 Dec			
D584-67	"C" Co	Tech assist for reconstruction of bunkers hill 65 3/7	18 Dec			
D588-67	"C" Co	Survey 2/3 CP for drainage	18 Dec			
D591-67	"C" Co	Clear field of fire at An Hoa Bridge and hill 37 3/7	20 Dec			
D593-67	"C" Co	Const 3 8 x 8 & (5) culvert bunkers at bridge 3/7	18 Dec			
D596-67	"C" Co	Refurnish billeting huts hill 55 7th Mar	20 Dec			
D509-67	"B" Co	Improve access road to 3/5		14 Nov 40%	30 Dec	
D422-67	"B" Co	Install safety structure around tower		14 Nov 50%	30 Dec	
D969-67	"B" Co	Install wire in Bn area		30 Oct 40%	31 Jan 68	
D560-67	"B" Co	Construct 20' x 20' culvert at 1st Tank Bn	Indef		Indef	
D386-67	Spt Co	Construct 74 urinoils for 1st Marines	1 Feb			
D426-67	Spt Co	Repair eroded area 11th Mt Bn	16 Dec			
D476-67	Spt Co	Raise level of road Rt#2 to AT 913803 4/11		13 Nov 60%	1 Jan	
D529-67	Spt Co	Grade road from Rt#3 to Reson LE		25 Nov 100%	15 Dec	
D544-67	Spt Co	Upgrade road from Rt#5 to 1/7 CP		18 Nov 75%	20 Dec	
D555-67	Spt Co	Close civilian camp at 1st Tank Bn		22 Nov 82%	22 Dec	
D564-67	Spt Co	Drill and install well hill-52		12 Dec 5%		
D565-67	Spt Co	Drill and install well at E/2/7	17 Dec			
D566-67	Spt Co	Improve drainage and grade Mt lot 3/11 CP	1 Jan			
D570-67	Spt Co	Upgrade and oil road from Rt#19C to 3rd LVT	1 Jan			

## EQUIPMENT STATUS &amp; LOCATION REPORT

ITEM	H.E. POOL						ITEM	H.E. POOL					
	ECT	HEED	IAL	IAL	IAL	IAL		ECT	HEED	IAL	IAL	IAL	IAL

ORGANIZATION			DATE			
PROJ. No. #	ORGANIZA- TION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLE- TION	DATE & TIME COMPLE- TION
D576-67	Spt Co	Upgrade road in 2/7 CP, submit bill of materials	16 Dec	12 Dec 12%	21 Dec	15 Dec
D578-67	Spt Co	Pre-cut mount outboxes for Shore Party Bn	1 Jan		19 Dec	
D580-67	Spt Co	Construct 10 mount out boxes for Div Engr Office	1 Jan		12 Jan	
D583-67	Spt Co	Grade road in 7th Marines CP at hill-55	1 Feb			
D586-67	Spt Co	Upgrade access road to hill-19 to AT 942704 1/7		15 Dec 100%		
D590-67	Spt Co	Deliver two loads fill on road into Hq Bn messhall	16 Dec		5 Jan	
D592-67	Spt Co	Construct huts for Div School		15 Dec 50%	18 Dec	
D597-67	Spt Co	Stabilize road in rear of Comm Bn & Hq Bn messhall				

## EQUIPMENT STATUS &amp; LOCATION REPORT

ITEM	H.E. POOL								ITEM	H.E. POOL							
	ECT	CHED	NAL	D	NAL	D	L	NAL		ECT	CHED	NAL	D	NAL	D	L	NAL

10. Water Report:

<u>Locations</u>	<u>Potable (gal)</u>	<u>Raw (gal)</u>
1st Marines	10,000	_____
2/1	10,000	_____
2/3	12,000	6,000
1/3	13,000	7,000
2/5	19,000	7,000
3/5	4,000	_____
3/7	10,000	8,000
3rd 8" Bow	7,000	4,000
Hill-10	6,000	5,000
Hill-52	1,000	_____
Hill-55	10,000	_____
Dalls	45,000	_____
Totals	147,000	37,000

Enclosure (1)

## CLASSIFICATION

## ENGINEER SITUATION REPORT

SITUATION REPORT No. 351-67

PERIOD COVERED: 161300H TO 171300H Dec 1967  
DATE & TIME DATE & TIME MONTH & YEAR

REF: (a.) MAP:

**COPY NUMBER**

1st ENGR. BN.

**PLACE OF ISSUE**

DATE/TIME OF ISSUE

MESSAGE REF: #

1. Enemy Information.  
At 170850H Dec 67 an engineer sweep team, Movable Charlie 1 Uniform, located at AT 968598 a 25 pound box mine pressure type with detector and destroyed it in place with 1 pound C-4.

2. Engineer Personnel. Dropped: (3) 1371, (1) 1141, (1) 1121 Joined: (1) 1141

3. Engineer Difficulties.  
Engineer equipment shortages remain the same as shown on Sit Rep 306-67

4. Weather. Clear and mild.

5. Operations.  
a. through g. remain the same  
Engineer sweeps remain the same  
Engineer support remains the same  
Minefield operations remain the same  
11 men from Support Company TAD to "A" Company  
4 men from HAS Company TAD to "A" Company  
1 man from Support Company TAD to FLC  
Company "A" (-)(Rein) in support of 1st Marine Regiment (-)(Rein)  
Lop1 JOHNSON and (5) men from "C" Company on Operation CITRUS with 3/7  
Lop1 SCHUENING from Support Company on operation with 1st Recon Bn  
Cpl JIMENEZ departed this CP 171130H Dec 67 on recon patrol. Destination unknown.  
1st Marine Division Demolitions, Bandmine Warfare and VC Boobytrap School attendance this date.  
Special class presented to 1st Recon Bn. (36 personnel)

6. through 9. N/A

10. Water Supply. See enclosure (1)

11. General Engineering Comments. N/A

12. Engineer Command Posts.  
a. 1st Engineer Bn (-), DaNang, AT 948733  
b. Company "A" (-)(Rein) CP located at TD 336567

**SIGNATURE**  
**XXXXXXXXXX**  
**CONFIRMING**  
**by direction**

1. ENEMY INFORMATION. (Report information concerning enemy activity encountered, such as sniper activity, enemy minefields, boobytraps, artillery shelling and bombing of the area, report enemy material and equipment captured.)
2. ENGINEER PERSONNEL. (Report arrival of engineer personnel and units including initial landing party, giving number of Officers and Enlisted. Report casualties and evacuation, number of Officers and men assigned to each subproject and name of Officer or noncommissioned Officer in charge.)
3. ENGINEER DIFFICULTIES. (Report hindrance to engineer progress as a result of enemy action, natural conditions such as poor trafficability and inclement weather, equipment shortages or breakdowns, and material shortages.)
4. WEATHER. (Report weather conditions.)
5. OPERATIONS.
  - a. Roads. (Report road construction to include amount cleared, stripped, graded, ditched, surface, and completed. Use overlays and map coordinates to show location of work and amount completed, the location of culverts, bridges, Etc. Report road maintenance on existing roads. Report soil types and condition and availability of aggregate.)
  - b. TRAILS. (Report trail construction to include amount completed, location of junction with MSR, type of terrain and additional work required to make a military road.)

ORGANIZATION			DATE			
PROJ. No. #	ORGANIZATION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
D509-67	"B" Co	Improve access road to 3/5	Indef	14 Nov 40%	30 Dec	
D422-67	"B" Co	Install safety structure around tower		14 Nov 50%	30 Dec	
D969-67	"B" Co	Install wire in Bn area		30 Oct 40%	31 Jan	
D560-67	B Co	Construct 20' x 20' culvert bunker at 1st Tank Bn			Indef	
D351-67	"C" Co	Install water & shower point, tank, tower & pipe in 1/7 messhall messhall.		7 Aug 95%	16 Dec	
D368-67	"C" Co	Construct (3) bunkers & platform bridge hill 37 3/7	18 Dec			
D427-67	"C" Co	Repair damage to Comm storage building for 3rd 8" How Bty		18 Nov	20 Dec	
D460-67	"C" Co	Construct shower unit 2/7		30 Nov	20 Dec	
D463-67	"C" Co	Construct shower unit F/2/7	18 Dec			
D481-67	"C" Co	Construct bulk fuel tank shower at hill 37 3/7		24 Nov 25%	20 Dec	
D484-67	"C" Co	Construct 6 strongbacks at hill 90, Nammo bridge, Bn CP 2/7		27 Nov	20 Dec	
D530-67	"C" Co	Rehabilitate bunkers E & F/2/7		1 Dec	20 Dec	
D542-67	"C" Co	Assist and mat. for culvert bunkers at 1st AT Bn		21 Nov	20 Dec	
D561-67	"C" Co	Tech assist for construction (3) bridges Thong Dee Area	18 Dec			
D575-67	"C" Co	Install culverts and do necessary work Rt#14 to hill 52	18 Dec			
D581-67	"C" Co	Clear drainage at 2/3 messhall	18 Dec			
D577-67	"C" Co	Improve drainage at gun positions & galley of B" Bty 3/11	18 Dec			
D584-67	"C" Co	Tech assist for reconstr of bunkers hill 65 3/7	18 Dec			
D588-67	"C" Co	Survey 2/3 CP for drainage	18 Dec			
D591-67	"C" Co	Clear fields of fire at An Hoa Bridge and hill 37 3/7	20 Dec			
D593-67	"C" Co	Construct (3) 8x8 & (5) culvert bunkers at bridge 3/7	18 Dec			
D596-67	"C" Co	Refurnish billeting huts hill 55 7th Mar	20 Dec			
D386-67	Spt Co	Construct (74) urinoils for 1st Marines	1 Feb			
D426-67	Spt Co	Repair eroded area 11th MT Bn	18 Dec			
D476-67	Spt Co	Raise level of road Rt#2 to AT 913803 4/11		13 Nov 60%	1 Jan	
D544-67	Spt Co	Upgrade access road from Rt#5 to 1/7 CP		18 Nov 75%	20 Dec	
D546-67	Spt Co	Close civilian dump at 1st Tank Bn		22 Nov 82%	22 Dec	
D564-67	Spt Co	Drill and install well on hill-52		12 Dec 5%		
D565-67	Spt Co	Drill and install well at E/2/7 CP	17 Dec			
D566-67	Spt Co	Improve drainage and grade MT lot 3/11 CP	1 Jan			
D570-67	Spt Co	Upgrade and oil road from Rt#13C to 3d LVT	1 Jan			

## EQUIPMENT STATUS &amp; LOCATION REPORT

ITEM	H.E. POOL								ITEM	H.E. POOL							
	ECT	CHED	NAL	ED	NAL	ED	L	NAL		ECT	CHED	NAL	ED	NAL	ED	L	NAL



ORGANIZATION		PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	DATE		EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
PROJ. No. #	ORGANIZATION			ACTUAL DATE & TIME STARTED			
D576-67	Spt Co	Upgrade road in 2/7 CP		12 Dec 12		21 Dec	
D578-67	Spt Co	Pre-cut mount boxes for Shore Party Bn	17 Dec			19 Dec	
D580-67	Spt Co	Const 10 mount out boxes for Div Engr Office	1 Jan			12 Jan	
D583-67	Spt Co	Grade road in 7th Marines CP hill 55	1 Jan				
D586-67	Spt Co	Upgrade access road to hill-19 to AT 942704 1/7	1 Feb			5 Jan	
D592-67	Spt Co	Construct o's for Div School	17 Dec			18 Dec	
D597-67	Spt Co	Stabilize road in rear of Comm Bn and Hq Bn messhall		15 Dec 50%			

## EQUIPMENT STATUS &amp; LOCATION REPORT

ITEM	E.	H.E. POOL						ITEM	E.	H.E. POOL					
		JECT	ACHED	R-ONAL	D-ED	R-ONAL	D-ED	AL	R-ONAL	JECT	ACHED	R-ONAL	D-ED	R-ONAL	D-ED

10. Water Report:

<u>Locations</u>	<u>Potable(gal)</u>	<u>Raw (gal)</u>
1st Marines	10,000	_____
2/1	10,000	_____
2/3	12,000	6,000
1/5	13,000	7,000
2/5	19,000	7,000
3/5	4,000	_____
3/7	10,000	8,000
3rd 8" How	7,000	4,000
Hill-10	6,000	5,000
Hill-52	1,000	_____
Hill-55	10,000	_____
Dalla	45,000	_____
Totals	147,000	37,000

Enclosure(1)

## CLASSIFICATION

## ENGINEER SITUATION REPORT

COPY NUMBER

1st ENGR. BN.

PLACE OF ISSUE

DATE/TIME OF ISSUE

MESSAGE REF: #

SITUATION REPORT No. 352-67PERIOD COVERED: 171300H TO 181300H Dec 1967  
DATE & TIME DATE & TIME MONTH & YEAR

REF: (a) MAP: \_\_\_\_\_

1. Enemy information. None
2. Engineer Personnel. Dropped: (1) Sgt 3042 (1) Sgt 3516 (3) Cpl 1371 (1) LCpl 1371 Joined: None
3. Engineer difficulties.  
Engineer equipment shortages remain the same as shown on Sit Rep 306-67
4. Weather. Cloudy and cool.
5. Operations
  - a. Through g. N/A  
Engineer sweeps remain the same  
Engineer support remains the same  
Minefield operations remain the same  
11 men from Support Company TAD to Company "A"  
4 men from H&C Company TAD to Company "A"  
1 man from Support Company TAL to FIC  
Company "A" (-)(Rein) in support of the 1st Marine Regiment (-)(Rein)  
LCPL BRADLEY from Support Company on operation with 1st Recon Bn  
CPL JIMENEZ from "B" Company on operation with 1st Recon Bn  
LCPL JOHNSON and 5 men from "C" Company on Operation CITRUS with 3/7  
1st Marine Division Demolitions, Land Mine Warfare and VC Boobytrap School attendance this date:  
Infantry 10 men  
1st Reconnaissance Bn 31  
1st Engineer Bn 4  
5th Marines 2
  6. through 9. N/A
  10. Water Supply. See enclosure (1)
  11. General Engineer Comments. N/A
  12. Engineer Command Posts.
    - a. 1st Engineer Battalion, Delling AT 948755
    - b. Company "A" (-)(Rein) CP located at YD 336507

*[Signature]*  
 SIGNATURE  
 COMMANDING  
 BY direction

1. ENEMY INFORMATION. (Report information concerning enemy activity encountered, such as sniper activity, enemy minefields, boobytraps, artillery shelling and bombing of the area, report enemy material and equipment captured.
2. ENGINEER PERSONNEL. (Report arrival of engineer personnel and units including initial landing party, giving number of Officers and enlisted. Report casualties and evacuation, number of Officers and men assigned to each subproject and name of Officer or noncommissioned Officer in charge.
3. ENGINEER DIFFICULTIES. (Report hindrance to engineer progress as a result of enemy action, natural conditions such as poor trafficability and inclement weather, equipment shortages or breakdowns, and material shortages.
4. WEATHER. (Report weather conditions.
5. OPERATIONS.
  - a. Roads. (Report road construction to include amount cleared, stripped, graded, ditched, surface, and completed. Use overlays and map coordinates to show location of work and amount completed, the location of culverts, bridges, etc. Report road maintenance on existing roads. Report soil types and condition and availability of aggregate.
  - b. TRAILS. (Report trail construction to include amount completed, location of junction with MSR, type of terrain and additional work required to make a military road.

ORGANIZATION			DATE			
PROJ. No. #	ORGANIZATION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
D509-67 B Co		Improve access road to 3/5		14Nov 40%	30Dec	
D422-67 B Co		Install safety structures around tower		14Nov 50%	30Dec	
D560-67 B Co		Construct 20x20 culvert bunker at 1st Tank Bn	Indef			
D351-67 C Co		Install water and shower point, Tower, tank & pipe - 1/7		7Aug 95%	19Dec	
D368-67 C Co		Construct 3 bunkers & platform - bridge - hill 37 - 3/7	19Dec			
D427-67 C Co		Repair damage to Comm bldg for 3rd Bn New Btry		19Nov	20Dec	
D460-67 C Co		Construct shower unit - 2/7		30Nov	20Dec	
D463-67 C Co		Construct shower unit - 7/2/7	19Dec			
D481-67 C Co		Construct bulk fuel tank shower at hill 37 - 3/7		24Nov 25%	20Dec	
D484-67 C Co		Construct 6 strongbacks at hill 90 same bridge, Bn CP - 2/7		27Nov	20Dec	
D530-67 C Co		Rehabilitate bunkers at E & F 2/7		1Dec	20Dec	
D542-67 C Co		Asst and matl for culvert bunkers at 1st AT Bn		21Nov	20Dec	
D561-67 C Co		Tech assist for construction of 3 bridges - Thong Doe area	19Dec			
D575-67 C Co		Install culverts and do necessary work on Rt 14 to hill 52	19Dec			
D581-67 C Co		Clear drainage at 2/3 messhall	19Dec			
D577-67 C Co		Improve drainage at gun positions & galley - "H" Btry/3/11	19Dec			
D584-67 C Co		Tech assist for reconstruction of bunkers - hill 65 - 3/7	19Dec			
D588-67 C Co		Survey 2/3 CP for drainage	19Dec			
D591-67 C Co		Clear fields of fire at An Hoa Bridge and hill 37 - 3/7	19Dec			
D593-67 C Co		Construct 3- 8x8 & 5 - culvert bunkers at bridge - hill 37	19Dec			
D596-67 C Co		Refurbish billeting huts at hill 55 - 7th Mar Regt	20Dec			
D386-67 SptCo		Construct 70 urinals for 1st Marines	1 Feb			
D426-67 SptCo		Repair eroded area - 11th MI Bn	20Dec			
D476-67 SptCo		Raise level of road at 2 to AT 913803 - 4/11		13Nov 68%		
D544-67 SptCo		Upgrade access road from Rt 5 to 1/7 CP		18Nov 75%	20Dec	
D546-67 SptCo		Close civilian dump at 1st Tank Bn		22Nov 95%	22Dec	
D564-67 SptCo		Drill and install well on hill 52 - 3/7		12Dec 5%		
D565-67 SptCo		Drill and install well on B/2/7 CP	20Dec			
D566-67 SptCo		Improve drainage and grade lot 3/11 CP	1 Jan			
D570-67 SptCo		Upgrade and oil road from Rt 13C to 3rd LVT	1 Jan			
D576-67 SptCo		Upgrade road in 2/7 CP area		12Dec 20%	21Dec	
D578-67 SptCo		Pre-cut mount out boxes for Shore Party Bn		15Dec 20%	19Dec	

## EQUIPMENT STATUS &amp; LOCATION REPORT

H.E. POOL										H.E. POOL									
ITEM	FECT	LOCH	DNAL	ED	DNAL	ED	DNAL	ED		ITEM	FECT	LOCH	DNAL	ED	DNAL	ED	DNAL	ED	

**DECLASSIFIED**

**DECLASSIFIED**

ORGANIZATION			DATE			
PROJ. No. #	ORGANIZATION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
D500-67 SptCo		Construct 10 mount out boxes for Liv Fngt Off		16Dec 65	1Jan	
D583-67 SptCo		Grade road in 7th Marines CP - hill 55	1Jan			
D506-67 SptCo		Upgrade access road - hill 19 to AT 942704 - 1/7	1Feb			
D592-67 SptCo		Construct huts for Liv Scho ls	20Dec			
D557-67 SptCo		Stabilize road in rear of Comm Co & Hq in messhall		15Dec 65 100%		18Dec
D598-67 SptCo		Construct 10 mount out boxes for Hq Bn Comm	12Jan			

# EQUIPMENT STATUS & LOCATION REPORT

[illegible]

10. Water Report:

<u>Location</u>	<u>Potable(gal)</u>	<u>Raw(gal)</u>
1st Marines	10,000	_____
2/1	10,000	_____
2/3	6,000	6,000
1/5	13,000	7,000
2/5	14,000	7,000
3/5	4,000	_____
3/7	10,000	8,000
3rd 8" Row	7,000	4,000
Hill-10	6,000	5,000
Hill-52	1,000	_____
Hill-55	10,000	_____
Daila	45,000	_____
Totals	136,000	57,000

Enclosure (1)

## CLASSIFICATION

ENGINEER SITUATION REPORT

COPY NUMBER \_\_\_\_\_

1st ENGR. BN. \_\_\_\_\_

PLACE OF ISSUE \_\_\_\_\_

DATE/TIME OF ISSUE \_\_\_\_\_

MESSAGE REF: # \_\_\_\_\_

SITUATION REPORT No. 354-67PERIOD COVERED: 191300H TO 201300H Dec 1967  
DATE & TIME DATE & TIME MONTH & YEAR

REF: (a) MAP: \_\_\_\_\_

1. Enemy information. None
2. Engineer personnel. Dropped: (1) Cpl 1371 (2) LCpl 1371 Joined: None
3. Engineer difficulties.  
Engineer equipment shortages remain the same as shown on Sit Rep 306-67.
4. Weather. Warm with overcast skies.
5. Operations
  - a. through g. N/A
  - Engineer Sweeps remain the same
  - Engineer support remains the same
  - Minefield operations remain the same
  - 11 men from Support Company TAD to Company "A"
  - 4 men from HAS Company TAD to Company "A"
  - 1 man from Support Company TAD to FLC
  - Company "A" (-)(Rein) in support of the 1st Marine Regiment (-)(Rein)
  - Cpl JIMENEZ from "B" Company on operation with 1st Recon Bn
  - Cpl KROMKO and 3 men from "B" in support of 7th MT Bn Rough Rider
  - LCpl L. JOHNSON and 5 men from "C" Company on Operation CITRUS with 3/7
  - LCpl MEAVOT from "C" Company departed this CP 191700H Dec67 for operation with 1st Recon Bn
  - 1st Marine Division Demolitions, Land Mine Warfare and VC Boobytrap School attendance this date:
 

Inf	12
1st Recon Bn	31
1st Engr Bn	4
6. Through 9. N/A
10. Water Supply. See enclosure (1).
11. General Engineer Comments. N/A
12. Engineer Command Posts
  - a. 1st Engineer Bn, DaNang, AT 948755
  - b. Company "A" (-)(Rein) CP located at YD 336597

*[Signature]*  
 SIGNATURE  
 UNCLASSIFIED

By direction

1. ENEMY INFORMATION. (Report information concerning enemy activity encountered, such as ship activity, enemy minefields, boobytraps, artillery shelling and bombing of the area, report enemy material and equipment captured.
2. ENGINEER PERSONNEL. (Report arrival of engineer personnel and units including initial landing party, giving number of Officers and Enlisted. Report casualties and evacuation, number of Officers and men assigned to each subproject and name of Officer or noncommissioned Officer in charge.
3. ENGINEER DIFFICULTIES. (Report hindrance to engineer progress as a result of enemy action, natural conditions such as poor trafficability and inclement weather, equipment shortages or breakdowns, and material shortages.
4. WEATHER. (Report weather conditions.
5. OPERATIONS.
  - a. Roads. (Report road construction to include amount cleared, stripped, graded, ditched, surface, and completed. Use overlays and map coordinates to show location of work and amount completed, the location of culverts, bridges, etc. Report road maintenance on existing roads. Report soil types and condition and availability of aggregate.
  - b. TRAILS. (Report trail construction to include amount completed, location of junction with MSR, type of terrain and additional work required to make a military road.

ORGANIZATION			DATE			
PROJ. No. #	ORGANIZATION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
D386-67	SptCo	Construct 74 urinoils for 1st Marines	1 Feb			
D426-67	SptCo	Repair eroded area - 11th MT Bn	20Dec			
D476-67	SptCo	Raise level of road from Rt 5 to 4/11		19Nov 68%	22Dec	19Dec
D544-67	SptCo	Upgrade access road from Rt 5 to 1/7CP		18Nov 100%		
D546-67	SptCo	Close civilian dump at 1st Tk Bn		22Nov 95%	22Dec	
D564-67	SptCo	Drill and install well on hill 52 - 3/7		12Dec 7%		
D565-67	SptCo	Drill and install well at E/2/7 CP		18Dec 4%		
D566-67	SptCo	Improve drainage and grade lot - 3/11 CP	1Jan			
D570-67	SptCo	Upgrade and oil road from Rt 19C to 3rd LVT	1Jan			
D576-67	SptCo	Upgrade road in 2/7CP		12Dec 60%	21Dec	
D578-67	SptCo	Pre-cut mount out boxes for Shore Party Bn		16Dec 25%	21Dec	
D580-67	SptCo	Construct 10 mount out boxes for Div Engr Off		16Dec 2%	1Jan	
D583-67	SptCo	Grade road in 7th Marines CP - hill 55	1Jan			
D586-67	SptCo	Upgrade access road - hill 19 to AT 942704 - 1/7	1Feb			
D592-67	SptCo	Construct huts for Div Schools		16Dec 6%	5Jan	
D598-67	SptCo	Construct 10 mount out boxes for Hq Bn Comm	12Jan			
D509-67	"B" Co	Improve access road to 3/5		14 Nov 40%	30 Dec	
D422-67	"B" Co	Install safety structure around tower		14 Nov 50%	30 Dec	
D560-67	"B" CO	Construct 20'x88' culvert bunker at 1st Tank Bn	Indef		Indef	
D351-67	C Co8	Install water & shower point, tower, tank and pipe - 1/7		7Aug 95%	24Dec	
D368-67	C Co	Construct 3 bunkers and platform at bridge - hill 37 - 3/7	24Dec			
D481-67	C Co	Construct bulk fuel tank shower at hill 37		24Nov 25%	24Dec	
D484-67	C Co	Construct 6 strongbacks (Hill 90, Namu bridge, Bn CP) 2/7		27Nov	24Dec	
D530-67	C Co	Rehabilitate bunkers - E & F 2/7		1Dec		
D561-67	C Co	Tech assist for reconstruction of 3 bridges- Thoung Doc area	26Dec			
D575-67	C Co	Install culverts & necessary work on Rt 14 to hill 52	26Dec			
D577-67	C Co	Improve drainage at gun positions & galley of "H" Btry/3/11	26Dec			
D581-67	C Co	Clear drainage at 2/3 messhall	26Dec			
D584-67	C Co	Tech assist for reconstruction of bunkers @ hill 65 - 3/7	26Dec			
D588-67	C Co	Survey 2/3 CP for drainage	26Dec			
D591-67	C Co	Clear fields of fire at An Hoa bridge and hill 37 - 3/7	26Dec			
D593-67	C Co	Construct 3 - 8x8 and 5 culvert bunkers at bridge - hill 55	26Dec			

## EQUIPMENT STATUS &amp; LOCATION REPORT

H.E. POOL										H.E. POOL									
ITEM	E.	JECT	ACHED	R.	ONAL	D.	ED	R.	ONAL	D.	ED	AL	R.	ONAL	D.	ED	AL	R.	ONAL



ORGANIZATION		DATE				
PROJ. No. #	ORGANIZA- TION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLE- TION	DATE & TIME COMPLE- TION
D596-67 D600-67	C Co C Co	Refurbish billeting huts at hill 55 - 7th Marines Construct bread cabinet - 3/7	26Dec 26Dec			

## EQUIPMENT STATUS &amp; LOCATION REPORT

ITEM	E.	H.E. POOL						ITEM	E.	H.E. POOL									
		JECT	ACHED	R- ONAL	D- ED	R- ONAL	D- ED			AL	R- ONAL	JECT	ACHED	R- ONAL	D- ED	R- ONAL	D- ED	AL	R- ONAL

10. Water Report:

<u>Locations</u>	<u>Potable (gal)</u>	<u>Raw (gal)</u>
1st Marines	10,000	_____
2/1	10,000	_____
2/3	6,000	6,000
1/5	13,000	7,000
2/5	14,000	7,000
3/5	4,000	_____
3/7	10,000	8,000
3rd 8" How	7,000	4,000
Hill-10	6,000	5,000
Hill-52	1,000	_____
Hill-55	10,000	_____
Dails	45,000	_____
Totals	136,000	37,000

Enclosure (1)

## CLASSIFICATION

ENGINEER SITUATION REPORT

COPY NUMBER \_\_\_\_\_

1st ENGR. BN. \_\_\_\_\_

PLACE OF ISSUE \_\_\_\_\_

DATE/TIME OF ISSUE \_\_\_\_\_


MESSAGE REF: # \_\_\_\_\_

SITUATION REPORT No. 22 356-67PERIOD COVERED: 221300H TO 221300H Dec 1967  
DATE & TIME DATE & TIME MONTH & YEAR

REF: (a) MAP: \_\_\_\_\_

1. Enemy Information. None.
2. Engineer Personnel. Dropped: (1) Sgt 1121 Joaned. (1) Cpl 0141 (2) PFC 1371
3. Engineer Difficulties.  
Engineer equipment shortages remain the same as shown on Sit. Rep 306-67
4. Weather. Cloudy and cool.
5. Operations  
a. through g. N/A  
Engineer sweeps remain the same  
Engineer support remains the same  
Minefield operations remain the same  
11 men from Support Company TAD to Company "A"  
4 men from H&S Company TAD to Company "A"  
1 man from Support Company TAD to FIO  
Company "A" (-)(Rein) in support of the 1st Marine Regiment (-)(Rein)  
Cpl JIMENEZ from "B" Company on operation with 1st Recon Bn  
Cpl KROMKO and 3 men from "B" Company in support of 7th MT Bn Rough Rider  
LCpl MEAVOX from "C" Company on operation with 1st Recon Bn  
LCpl JOHNSON and 5 men from "C" Company on Operation CITRUS with 3/7  
1st Marine Division Demolitions, Landmine Warfare and VC Boobytrap School attendance this date:  

Inf	2
1st Recon Bn	31
1st Engr Bn	5
9th Engr Bn	5
6. Through 9. N/A
10. Water Supply. See enclosure (1)
11. General Engineer Comments. N/A
12. Engineer Command Posts  
a. 1st Engineer Bn(-), DaNang, AT 948255  
b. Company "A" (-)(Rein) CP located at YD 336507

  
SIGNATURE  
XXXXXXXXXX  
By direction

1. ENEMY INFORMATION. (Report information concerning enemy activity encountered, such as sniper activity, enemy minefields, boobytraps, artillery shelling and bombing of the area, report enemy material and equipment captured.
2. ENGINEER PERSONNEL. (Report arrival of engineer personnel and units including initial landing party, giving number of Officers and Enlisted. Report casualties and evacuation, number of Officers and men assigned to each subproject and name of Officer or noncommissioned Officer in charge.
3. ENGINEER DIFFICULTIES. (Report hindrance to engineer progress as a result of enemy action, natural conditions such as poor trafficability and inclement weather, equipment shortages or breakdowns, and material shortages.
4. WEATHER. (Report weather conditions.
5. OPERATIONS.
  - a. Roads. (Report road construction to include amount cleared, stripped, graded, ditched, surface, and completed. Use overlays and map coordinates to show location of work and amount completed, the location of culverts, bridges, etc. Report road maintenance on existing roads. Report soil types and condition and availability of aggregate.
  - b. TRAILS. (Report trail construction to include amount completed, location of junction with MSR, type of terrain and additional work required to make a military road.

ORGANIZATION			DATE			
PROJ. No.#	ORGANIZATION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
D386-67	SptCo	Construct 74 urinoils for 1st Marines	1Feb			
D426-67	SptCo	Repair eroded area - 11th MT Bn	1Feb			
D476-67	SptCo	Raise level of road Rt 2 to AT 913803- 5/11		13 Nov 68%	1Jan	
D546-67	SptCo	Close civilian dump at 1st Tank Bn		22Nov 100%		21 Dec
D564-67	SptCo	Drill and install well on hill 52 - 3/7		12Dec 12%		
D566-67	SptCo	Drill and install well at E/2/7 CP	26Dec			
D570-67	SptCo	Upgrade and oil road from Rt 138 to 3rd LVT	1Jan			
D576-67	SptCo	Upgrade road in 2/7 CP		12Dec 90%	26Dec	
D578-67	SptCo	Pre-cut mount out boxes for Shore Party Bn		16Dec 25%	27Dec	
D580-67	SptCo	Construct 10 mount out boxes for Div Engr Off	1Jan			
D583-67	SptCo	Grade road in 7th Marines CP - hill 55		19Dec		
D586-67	SptCo	Upgrade access road hill 19 to AT 942704 - 1/7	1Feb			
D592-67	SptCo	Construct huts for Div School		16Dec 8%	5Jan	
D594-67	SptCo	Construct road from AT 935785 to AT 938787	1Mar			
D598-67	SptCo	Construct 10 mount out boxes for Hq Bn - Comm	12Jan			
D599-67	SptCo	Ground targets for Div Schools	30Dec			
D351-67	C Co	Install water & shower points, tower, tank & pipe 1/7		7Aug 50%	24Dec	
D481-67	C Co	Construct bulk fuel shower at hill 37 - 3/7		24Nov 25%	26Dec	
D484-67	C Co	Construct 6 strongbacks (hill 90, Nammo Bridge, BnCP) 2/7		27Nov 28%	26Dec	
D530-67	C CoC	Rehabilitate bunkers - E & F 2/7		1Dec 90%	24Dec	
D561-67	C Co	Tech assist for construction of 3 bridges-Thoung Doe area	30Jan			
D575-67	C Co	Install culverts & do necessary work on Rt 14 to hill 52	30Jan			
D577-67	C Co	Improve drainage at gun positions & galley - H - 3/11	26Dec			
D584-67	C Co	Tech assist for construction of bunkers - hill 65 - 3/7	26Dec			
D588-67	C Co	Survey 2/3 CP for drainage	26Dec			
D591-67	C Co	Clear field of fire at An Hoa bridge & hill 37 - 3/7		19 Dec	26Dec	
D593-67	C Co	Construct 8 - 8x8 and 5 culvert bunkers at bridge-hill 37	23Dec			
D596-67	C Co	Refurbish billeting huts at hill 55 - 7th Marines	26Dec			
D600-67	C Co	Construct bread cabinet for 3/7 messhall	26Dec			
D422-67	B Co	Install safety structure around tower - 3/5		14Nov 40%	30Dec	
D509-67	B Co	Improve access road to 3/5		14Nov 50%	30Dec	
D560-67	B Co	Construct a 20x20 culvert bunker at 1st Tank Bn	Indef			

## EQUIPMENT STATUS &amp; LOCATION REPORT

ITEM	H.E. POOL								ITEM	H.E. POOL							
	ECT	CHED	INAL	LD	INAL	LD	L	INAL		ECT	CHED	INAL	LD	INAL	LD	L	INAL

10. Water Reports:

<u>Location</u>	<u>Potable(gal)</u>	<u>Raw(gal)</u>
1st Marines	10,000	_____
2/1	10,000	_____
2/3	6,000	6,000
1/5	13,000	7,000
2/5	14,000	7,000
3/5	4,000	_____
3/7	10,000	8,000
3rd 8" How	7,000	4,000
Hill-10	6,000	5,000
Hill-52	1,000	_____
Hill-55	10,000	_____
Dalla	45,000	_____
<u>Totals</u>	<u>136,000</u>	<u>37,000</u>

Enclosure (1)

## CLASSIFICATION

## ENGINEER SITUATION REPORT

COPY NUMBER \_\_\_\_\_

1st ENGR. BN. \_\_\_\_\_

PLACE OF ISSUE \_\_\_\_\_

DATE/TIME OF ISSUE \_\_\_\_\_

MESSAGE REF: # \_\_\_\_\_

SITUATION REPORT No. 2-97PERIOD COVERED: 201300H TO 211300H Dec 1967  
DATE & TIME DATE & TIME MONTH & YEAR

REF: (a) MAP: \_\_\_\_\_

1. Enemy Information.
An Engineer Sweep Team in support of 2/5 found one Bmm round boobytrapped at AT 910507 on 201450 Dec 67. Destroyed in place.
2. Engineer Personnel. Dropped: None Joined: (8) PFC 1371, (1) PVT 1371
3. Engineer Difficulties.
Engineer equipment shortages remain the same as shown on Sit Rep 306-67.
4. Weather. Warm and partly cloudy
5. Operations.
a. through g. N/A
Engineer sweeps remain the same
Engineer support remains the same
Minefield operations remain the same
11 men from Support Company TAD to Co "A"
4 men from B&S Company TAD to Co "A"
1 man from Support Company TAD to FLC
Company "A" (-)(Rain) in support of 1st Marine Regiment (-)(Rain)
Cpl JIMENEZ from "B" Company on operation with 1st Recon Bn
Cpl KROMKO and three men from "B" Company in support of 7th Motors Rough Riders
LtJL JOHNSON and (5) men from "C" Company on operation CITRUS with 3/7
LtJL MCAVOY from "C" Company on operation with 1st Recon Bn
1st Marine Division Demolitions, Landmine Warfare and V.C. Boobytrap School attendance this date:
Infantry 2
1st Recon Bn 31
1st Engineer Bn 5
9th Engineer Bn 5
6. through 9. N/A
10. Water Supply. See enclosure (1)
11. General Engineer Comments. N/A
12. Engineer Command Posts.
a. 1st Engineer Battalion, Ballang AT 948755
b. Company "A" (-)(Rain) OP located AA ID 236507

*[Signature]*  
 SIGNATURE  
 POSITION  
 BY direction

1. **ENEMY INFORMATION.** (Report information concerning enemy activity encountered, such as sniper activity, enemy minefields, boobytraps, artillery shelling and bombing of the area, report enemy material and equipment captured.
2. **ENGINEER PERSONNEL.** (Report arrival of engineer personnel and units including initial landing party, giving number of Officers and Enlisted. Report casualties and evacuation, number of Officers and men assigned to each subproject and name of Officer or noncommissioned Officer in charge.
3. **ENGINEER DIFFICULTIES.** (Report hindrance to engineer progress as a result of enemy action, natural conditions such as poor trafficability and inclement weather, equipment shortages or breakdowns, and material shortages.
4. **WEATHER.** (Report weather conditions.
5. **OPERATIONS.**
  - a. **Roads.** (Report road construction to include amount cleared, stripped, graded, ditched, surface, and completed. Use overlays and map coordinates to show location of work and amount completed, the location of culverts, bridges, Etc. Report road maintenance on existing roads. Report soil types and condition and availability of aggregate.
  - b. **TRAILS.** (Report trail construction to include amount completed, location of junction with MSR, type of terrain and additional work required to make a military road.

**DECLASSIFIED**

ORGANIZATION			DATE		EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
PROJ. No. #	ORGANIZATION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED		
D386-67	SptCo	Construct 74 urinals for 1st Marines	1Feb			
D426-67	SptCo	Repair eroded area - 11th MT Bn	1Feb			
D476-67	SptCo	Raise level of road Rt 2 to AT 913803 - 4/11		13Nov 68%	1Jan	
D546-67	SptCo	Close civilian dump at 1st Tank Bn		27Nov 99%	22Dec	
D564-67	SptCo	Drill and install well on hill 52 - 3/7		12Dec 7%		
D565-67	SptCo	Drill and install well at E/2/7 CP		18Dec 4%		
D566-67	SptCo	Improve drainage and grade lot - 3/11 CP	1Jan			
D570-67	SptCo	Upgrade and oil road from Rt 13C to 3rd LVT	1Jan			
D576-67	SptCo	Upgrade road in 2/7 CP		12DEC 9%	21 Dec	
D578-67	SptCo	Fire-cum mount out boxes for Shore Party Bn		16Dec 25%	21Dec	
D580-67	SptCo	Construct 10 mount out boxes for Div Engr Off		16Dec 2%	1Jan	
D583-67	SptCo	Grade road in 7th Marines CP - hill 55		19Dec 7%		
D586-67	SptCoB	Upgrade access road hill 19 to AT 948704 1/7	1Feb			
D592-67	SptCo	Construct huts for Div Schools		16Dec 7%	5Jan	
D594-67	SptCo	Construct road from AT 935785 to AT 938787	1Mar			
D598-67	SptCo	Construct 10 mount out boxes for Hq Bn Comm	12Jan			
D509-67	B Co	Improve access road to 3/5		14Nov 40%	30Dec	
D422-67	B Co	Install safety structure around tower - 3/5		14Nov 50%	30Dec	
D560-67	B Co	Construct 20x20 culvert bunker at 1st Tank Bn	Indef			
D351-67	C Co	Install water & shower point, tank, tower, & pipe messhall 1/7		7 Aug 50%	24 Dec	
D481-67	C Co	Construct bulk fuel shower at hill 37 3/7		24 Nov 25%	22 Dec	
D484-67	C Co	Const 6 strongbacks at hill 9, Name bridge, Bn CP 2/7		27 Nov 20%	26 Dec	
D530-67	C Co	Rehabilitate bunkers E & F/2/7		1 Dec 90%	21 Dec	
D561-67	C Co	Tech assist for const 3 bridges Thong Doc area	30 Jan			
D575-67	C Co	Install culverts & do necessary work Rt#14 to hill 52 3/7	30 Jan			
D581-67	C Co	Improve drainage at 2/3 messhall		19 Dec 100%	21 Dec	21 Dec
D584-67	C Co	Tech assist for construction of bunkers hill 65 3/7	22 Dec			
D588-67	C Co	Survey 2/3 CP for drainage	22 Dec			
D591-67	C Co	Clear field of fire at An Hoa bridge & hill 37 3/7		19 Dec	26 Dec	
D593-67	C Co	Const (3) 6x8 & (5) culvert bunkers at bridge hill 55	23 Dec			
D596-67	C Co	Refurnish billeting huts hill 55 7th Marines	26 Dec			
D600-67	C Co	Construct bread cabinet 3/7	22 Dec			
D577-67	C Co	Improve drainage at gun positions & galley H Bty 3/11	26 Dec			

# EQUIPMENT STATUS & LOCATION REPORT

ITEM	H.E.				H.E. POOL				ITEM	H.E.				H.E. POOL			
		JECT	CHED	ONAL	LL	ONAL	LL	AL			ONAL	JECT	CHED	ONAL	LL	ONAL	LL

10. Water Report:

<u>Location</u>	<u>Potable(gal)</u>	<u>Raw(gal)</u>
1st Marines	10,000	_____
2/1	10,000	_____
2/3	6,000	6,000
1/5	13,000	7,000
2/5	14,000	7,000
5/5	4,000	_____
3/7	10,000	8,000
3rd 8" How	7,000	4,000
Hill-10	6,000	5,000
Hill-52	1,000	_____
Hill-55	10,000	_____
Dalla	45,000	_____
Totals	136,000	37,000

Enclosure (1)



## CLASSIFICATION

## ENGINEER SITUATION REPORT

COPY NUMBER

1st ENGR. BN.

PLACE OF ISSUE

DATE/TIME OF ISSUE

MESSAGE REF: #

SITUATION REPORT No. 357-67PERIOD COVERED: 221300H TO 231300H Dec 1967  
DATE & TIME DATE & TIME MONTH & YEAR

REF: (a) MAP: \_\_\_\_\_

1. Enemy Information.
a. An engineer sweep team in support of 3/4 visually detected two command detonated mines. Team began to trace wires. Mines were detonated by enemy. Incident occurred at AT 99057 on 230900 Dec 67. One KIA non-Medevac.
b. A member of the security with an engineer sweep team in support of 2/5 tripped an anti-personnel boobytrap on right side of road, also another member of security detonated an estimated 20 lb box mine on edge of road at AT 910505 on 231020H Dec 67. (1) USMC & (1) PF KIA, (4) USMC WIA (4) unknown as yet.
c. An engineer sweep team in support of 2/7 were checking bridge at coordinates XD 153010 on 230937H Dec 67. Discovered one M18 Claymore mine. Notified the security unit leader who then deployed his men to both flanks. At this time the enemy commenced fire with SA-7, rockets, 3 antitank charges, M79 rounds and detonating the claymore. Sweep team returned and assaulted their position causing the enemy to break contact. Hostilities stopped was called out to search after the enemy. (3) VC KIA confirmed, no friendly casualties. (1) AK-47 rifle and 4 loaded magazines captured. (1) M-54 cargo truck, (1) P-155 mine detector and (1) AM/FM - 25 radios w/accessories were destroyed by enemy.
2. Engineer personnel. Joined (1) Sgt 1371 (1) Cpl 1221 (1) Lcpl 3516 (8) PFC 1371. Drilled: (1) Lcpl 3516
3. Engineer difficulties. Engineer equipment shortages remain the same as shown on Sit Rep 306-67
4. Weather. Sunny and warm
5. Operations
a. through g. N/A
Engineer sweeps remain the same
Engineer support remains the same
Minefield operations remain the same
11 men from Support Company TAD to Company "A"
4 men from H&S Company TAD to Company "A"
6 men from Support Company TAD to "B"
Company "A" (-)(Rein) in support of 1st Marine Regiment (-)(Rein)
1st Marine Division Demolitions, Landmine Warfare and V.C. Boobytrap School attendance this date:
1st Recon Bn - 2; 1st Recon Bn - 31; 1st Engr Bn - 5; 9th Engr Bn - 5
Cpl JIMMER from "B" Company on recon patrol returned this CP 221430H Dec 67
Cpl KROMED and 3 men from "B" Company in support of 7th MT Bn Rough Rider
LCpl JOHNSON and 5 men of "C" Company on operation CITRUS
LCpl MCVOY from "C" Company on operation with 1st Recon Bn
LCpl GONZALES and 3 men from "C" Company departed this CP at 221400 Dec 67 in support of 1st MT Bn rough rider
6. through 9. N/A
10. Water Supply. See enclosure (1)
11. General Engineer Comments. N/A
12. Engineer Command Posts.
a. 1st Engineer Bn; DaNang AT 948755
b. Company "A" (-)(Rein) CP located at XD 994607.

SIGNATURE  
BARKER

By direction

1. ENEMY INFORMATION. (Report information concerning enemy activity encountered, such as sniper activity, enemy minefields, boobytraps, artillery shelling and bombing of the area, report enemy material and equipment captured.)
2. ENGINEER PERSONNEL. (Report arrival of engineer personnel and units including initial landing party, giving number of Officers and Enlisted. Report casualties and evacuation, number of Officers and men assigned to each subproject and name of Officer or noncommissioned Officer in charge.)
3. ENGINEER DIFFICULTIES. (Report hindrance to engineer progress as a result of enemy action, natural conditions such as poor trafficability and inclement weather, equipment shortages or breakdowns, and material shortages.)
4. WEATHER. (Report weather conditions.)
5. OPERATIONS.
  - a. Roads. (Report road construction to include amount cleared, stripped, graded, ditched, surface, and completed. Use overlays and map coordinates to show location of work and amount completed, the location of culverts, bridges, etc. Report road maintenance on existing roads. Report soil types and condition and availability of aggregate.)
  - b. TRAILS. (Report trail construction to include amount completed, location of junction with MSR, type of terrain and additional work required to make a military road.)

DECLASSIFIED

ORGANIZATION			DATE			
PROJ. No.#	ORGANIZATION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
D351.67	"C" Co	Install water, shower point, tank, tower & pipe messhall 1/7		7 Aug 50%	24 Dec	
D481.67	"C" Co	Construct bulk fuel shower at hill 37 3/7		24 Nov 25%	26 Dec	
D484.67	"C" Co	Construct 6 strongbacks at hill 90, Nammo bridge, Bn CP 2/7		27 Nov 20%	26 Dec	
D530.67	"C" Co	Rehabilitate bunkers E & F 2/7		1 Dec 90%	24 Dec	
D561.67	"C" Co	Tech assist for const (3) bridges Thong Dec area	30 Jan			
D575.67	"C" Co	Install culverts & do necess work Rt#14 to hill 52 3/7	30 Jan			
D577.67	"C" Co	Improve drainage at gun positions & galley H- 3/11	26 Dec			
D584.67	"C" Co	Tech assist for const of bunkers hill 65 3/7	26 Dec			
D588.67	"C" Co	Survey 2/3 CP for drainage	26 Dec			
D591.67	"C" Co	Clear field of fire at An Hoa bridge & hill 37 3/7		19 Dec	26 Dec	
D593.67	"C" Co	Const (3) 8x8 & (5) culvert bunkers at bridge Hill 55	26 Dec			
D594.67	"C" Co	Refurnish billeting huts hill 55 7th Mar	26 Dec			
D600.67	"C" Co	Construct bread cabinet 3/7	26 Dec			
D589.67	"B" Co	Improve access road to 3/5		14 Nov 50%	9 Jan	
D482.67	"B" Co	Install safety structure around tower		14 Nov 50%	30 Dec	
D560.67	"B" Co	Construct 20'X20' culvert bunker at 1st Tank Bn	Indef		Indef	
D586.67	Spt Co	Construct 74 uncoils for 1st Marines	1 Feb			
D426.67	Spt Co	Repair eroded area 11th MT Bn	1 Feb			
D476.67	Spt Co	Raise level of road Rt#2 to AT 913803 4/11		13 Nov 90%	1 Jan	
D564.67	Spt Co	Drill and install well on hill 52 3/7		12 Dec 12%		
D565.67	Spt Co	Drill and install well at E/2/7 CP	26 Dec			
D566.67	Spt Co	Improve drainage and grade lot 3/11 CP	1 Jan			
D570.67	Spt Co	Upgrade and oil road from Rt#19C to 3rd LVT	1 Jan			
D576.67	Spt Co	Upgrade road in 2/7 CP		12 Dec 2%	1 May	
D578.67	Spt Co	Pre-out mount out boxes for Shore Party Bn		16 Dec 25%	27 Dec	
D580.67	Spt Co	Const 10 mount out boxes for Div Engr Office	1 Jan			
D583.67	Spt Co	Grade road in 7th Marines CP		19 Dec		
D586.67	Spt Co	Upgrade access road hill 19 to AT 942704 1/7	1 Feb			
D592.67	Spt Co	Construct huts for Div School		16 Dec 10%	5 Jan	
D594.67	Spt Co	Construct road from AT 935785 to AT 938787	1 Mar			
D598.67	Spt Co	Construct 10 mount out boxes for Hq Bn Comm	12 Jan		14 Jan	
D599.67	Spt Co	Construct ground targets for Div School	23 Dec		31 Dec	
D608.67	Spt Co	Provide mat. and assist to const gen shed 1st Med		22 Dec	28 Jan	

## EQUIPMENT STATUS &amp; LOCATION REPORT

H.E. POOL										H.F. POOL									
ITEM	ECT	CHED	NAL	D	NAL	D	L	NAL		ITEM	ECT	CHED	NAL	D	NAL	D	L	NAL	

DECLASSIFIED

10. Water Reports:


<u>Location</u>	<u>Potable(gal)</u>	<u>Raw(gal)</u>
1st Marines	10,000	_____
2/1	10,000	_____
2/3	6,000	6,000
1/5	13,000	7,000
2/5	14,000	7,000
3/5	4,000	_____
3/7	10,000	8,000
3rd 8" Bow	7,000	4,000
Hill-10	6,000	5,000
Hill-52	1,000	_____
Hill-55	10,000	_____
Dalla	45,000	_____
Totals	136,000	37,000

## CLASSIFICATION

## ENGINEER SITUATION REPORT

SITUATION REPORT No. 353-67PERIOD COVERED: 181300H TO 191300H Dec 1967  
DATE & TIME DATE & TIME MONTH & YEAR

REF: (a) MAP: \_\_\_\_\_

COC   
COPY NUMBER \_\_\_\_\_  
1st ENGR. BN. \_\_\_\_\_  
PLACE OF ISSUE \_\_\_\_\_  
DATE/TIME OF ISSUE \_\_\_\_\_  
MESSAGE REF: # \_\_\_\_\_

1. Enemy Information.	
a. One engineer in support of 2/5 detonated 15 Lb. box mine at coordinates 909505 at 190840 Dec 67. One KIA.	
The KIA was on road sweep on Liberty Road.	
7. Engineer Personnel: Dropped: (1) Cpl 1371, (2) Lcpl 1371 Joined: (5) PFC 1371, (1) Pvt 1441	
3. Engineer Difficulties.	
Engineer equipment shortages remain the same as shown on Sit Rep 306-67	
4. Weather. Partly cloudy and mild	
5. Operations.	
a. through g. N/A	
Engineer sweeps remain the same	
Engineer support remains the same	
Minefield operations remain the same	
11 men from Support Company TAD to Company "A"	
4 men from H&S Company TAD to Company "A"	
1 man from Support Company TAD to FLC	
Company "A" (-)(Rein) in support of the 1st Marine Regiment (-)(Rein)	
Cpl JIMENEZ from "B" Company on operation with 1st Recon Bn	
Cpl KRONKO and 3 men from "B" Company in support of 7th MT Bn Rough Rider departed this CP 181800H Dec 67	
LCPL JOHNSON and 5 men from "C" Company on Operation CITRUS with 3/7	
LCPL BERNHEIMER from Support Company on operation with 1st Recon Bn returned this CP 181500H Dec 67	
1st Marine Division Demolitions, Land Mine Warfare and VC Boobytrap School attendance this date:	
Inf	18
1st Recon Bn	38
1st Eng Bn	4
6. Through 9. N/A	
10. Water Supply. See enclosure (1)	
11. General Engineer Comments. N/A	
12. Engineer Command Posts	
a. 1st Engineer Bn, DaNang. AT 948755	
b. Company "A" (-)(Rein) CP located at XD 336507	

  
 SIGNATURE  
 353500H  
 By direction

1. **ENEMY INFORMATION.** (Report information concerning enemy activity encountered, such as sniper activity, enemy minefields, boobytraps, artillery shelling and bombing of the area, report enemy material and equipment captured.)
2. **ENGINEER PERSONNEL.** (Report arrival of engineer personnel and units including initial landing party, giving number of Officers and Enlisted. Report casualties and evacuation, number of Officers and men assigned to each subproject and name of Officer or noncommissioned Officer in charge.)
3. **ENGINEER DIFFICULTIES.** (Report hindrance to engineer progress as a result of enemy action, natural conditions such as poor trafficability and inclement weather, equipment shortages or breakdowns, and material shortages.)
4. **WEATHER.** (Report weather conditions.)
5. **OPERATIONS.**
- a. **Roads.** (Report road construction to include amount cleared, stripped, graded, ditched, surface, and completed. Use overlays and map coordinates to show location of work and amount completed, the location of culverts, bridges, etc. Report road maintenance on existing roads. Report soil types and condition and availability of aggregate.)
- b. **TRAILS.** (Report trail construction to include amount completed, location of junction with MSR, type of terrain and additional work required to make a military road.)

ORGANIZATION			DATE			
PROJ. No.#	ORGANIZATION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
D509-67	"B" Co	Improve access road to 3/5		14 Nov 40%	30 Dec	
D422-67	"B" Co	Install safety structure around tower		14 Nov 90%	30 Dec	
D560-67	"B" Co	Construct 20'x20' culvert bunker at 1st Tank Bn	Indef		Indef	
D351-67	"C" Co	Install water, shower point, tank, tower pipe, messhall 1/7		7 Aug 95%	24 Dec	
D368-67	"C" Co	Construct 3 bunkers & platform bridge hill 37 3/7	24 Dec			
D427-67	"C" Co	Repair damage to Comm Storage building for 3d 8th How Bty		19 Nov 100%		19 Dec
D460-67	"C" Co	Construct shower unit 2/7		30 Nov	20 Dec	
D463-67	"C" Co	Construct shower unit F/2/7	19 Dec			
D481-67	"C" Co	Construct bulk fuel tank shower at hill 37 3/7		24 Nov 25%	20 Dec	
D484-67	"C" Co	Construct 6 strongbacks at hill 90, Mess hall bridge, En CP 2/7		27 Nov	20 Dec	
D530-67	"C" Co	Rehabilitate bunkers E & F/2/7		1 Dec	20 Dec	
D561-67	"C" Co	Tech assist for reconstruct 3 bridges Thong Dye area	19 Dec			
D575-67	"C" Co	Install culverts & do necessary work Rt#14 to hill 52	19 Dec			
D577-67	"C" Co	Improve drainage at gun positions & galley of H Bty 3/11	19 Dec			
D581-67	"C" Co	Clear drainage at 2/3 messhall	19 Dec			
D584-67	"C" Co	Tech assist for reconstruct of bunkers hill 65 3/7	19 Dec			
D588-67	"C" Co	Survey 2/3 CP for drainage	19 Dec			
D591-67	"C" Co	Clear fields of fire at An Hoa Bridge & hill 37 3/7	19 Dec			
D593-67	"C" Co	Construct 3 8x8 & 5 culvert bunkers at bridge hill 55	19 Dec			
D596-67	"C" Co	Refurnish billeting huts hill 55 7th Marines	20 Dec			
D386-67	Spt Co	Construct 74 urinals for 1st Marines	1 Feb			
D426-67	Spt Co	Repair eroded area 11th MT Bn	20 Dec			
D474-67	Spt Co	Raise level of road Rt#2 to AT 913803 4/11		13 Nov 60%	22 Dec	
D544-67	Spt Co	Upgrade access road from Rt#5 to 1/7 CP		18 Nov 95%	20 Dec	
D546-67	Spt Co	Close civilian dump at 1st Tank Bn		22 Nov 95%	22 Dec	
D564-67	Spt Co	Drill and install well on hill 52 3/7		12 Dec 5%		
D565-67	Spt Co	Drill and install well at E/2/7 CP		18 Dec		
D566-67	Spt Co	Improve drainage and grade lot 3/11 CP	1 Jan			
D578-67	Spt Co	Upgrade and oil road from Rt#13C to 3rd LVT	1 Jan			
D576-67	Spt Co	Upgrade road in 2/7 CP		12 Dec 50%	21 Dec	
D578-67	Spt Co	Pre-cut mount out boxes for Shore Party Bn		16 Dec 20%	21 Dec	
D580-67	Spt Co	Construct 10 mount out boxes for Div Vagr Office		16 Dec 2%	1 Jan	

## EQUIPMENT STATUS &amp; LOCATION REPORT

H.E. POOL										H.E. POOL									
ITEM	ECT	CHEL	INAL	L	INAL	L	INAL	L	INAL	ITEM	ECT	CHEL	INAL	L	INAL	L	INAL	L	INAL

ORGANIZATION			DATE			
PROJ. No.#	ORGANIZA- TION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLE- TION	DATE & TIME COMPLE- TION
D583-67	Spt Co	Grade road in 7th Marines CP hill-55	1 Jan			
D584-67	Spt Co	Upgrade access road hill-19 to AT 942704 1/7	1 Feb			
D592-67	Spt Co	Construction of huts for Div Schools		16 Dec 47	5 Jan	
D598-67	Spt Co	Construct 10 mount out boxes for Hq Bn Comm	12 Jan		14 Jan	

## EQUIPMENT STATUS &amp; LOCATION REPORT

ITEM		H.E. POOL								ITEM		H.E. POOL							
		ECT	CHED	ONAL	ED	ONAL	ED	L	ONAL			ECT	CHED	ONAL	ED	ONAL	ED	L	ONAL

10. Water Report:

<u>Location</u>	<u>Netable (gal)</u>	<u>Raw (gal)</u>
1st Marines	10,000	_____
2/1	10,000	_____
2/3	6,000	6,000
1/5	13,000	7,000
2/5	14,000	7,000
3/5	4,000	_____
3/7	10,000	8,000
3rd 8" How	7,000	4,000
Hill-10	6,000	5,000
Hill-52	1,000	_____
Hill-55	10,000	_____
Dalla	45,000	_____
Totals	136,000	37,000

Enclosure (1)

## CLASSIFICATION

## ENGINEER SITUATION REPORT

COPY NUMBER \_\_\_\_\_  
1st ENGR. BN. \_\_\_\_\_  
PLACE OF ISSUE \_\_\_\_\_  
DATE/TIME OF ISSUE \_\_\_\_\_  
MESSAGE REF: # \_\_\_\_\_

SITUATION REPORT No. 358-67

PERIOD COVERED: 231300H TO 241300H Dec 1967  
DATE & TIME DATE & TIME MONTH & YEAR.

REF: (a) MAP: \_\_\_\_\_

1. Enemy information.

a. Late entry - An engineer sweep team in support of 2/3 visually located 2 discolored spots in road and lines leading away. Sweep team and security hit the deck and the enemy detonated the mines. Area was searched with negative results. Mines detonated from a structure 110 meters from road. No casualties. Incident occurred at AT9908634 on 230845HDec67

b. An engineer sweep team in support of 3/5 visually spotted a raft floating down the river towards bridge at AT 991642 on 241000HDec67. Stopped raft and disarmed the electrical firing device system on same. Raft had 80 lbs of TNT, 3 lbs of C-4, 2 electrical blasting caps and two detonating cord boosters (from a M-37 demolition kit) and was set up to detonate when raft came in contact with bridge piles. Removed raft from water and detained for intelligence purposes.

2. Engineer personnel. Dropped: (1) Cpl 3516 Joined; (4) PFC 1371.

3. Engineer difficulties.

Engineer equipment shortages remain the same as shown on Sit Rep 306-67

4. Weather. Cloudy and cool with scattered showers.

5. Operations.

a. through g. N/A

Engineer sweeps remain the same

Engineer support remains the same

Linefield operations remain the same

11 men from Support Company TAD to Company "A"

4 men from H&S Company TAD to Company "A"

4 men from Support Company TAD to Company "B"

Company "A" (-)(Rein) in support of the 1st Marine Regiment (-)(Rein)

LCPL JOHNSON and 5 men from "C" Company on operation CITRUS with 3/7 returned this CP 231500HDec67

LCPL MCAVOY from "C" Company on operation with 1st Recon Bn

LCPL GONZALES and 3 men from "C" Company on rough rider with 1st ME Bn

CPL KROMED and 3 men from "B" Company on rough rider with 7th MT Bn

1st Marine Division Demolitions, Landmine Warfare and VC Bootcamp School is conducting a special class to 14 Marines from 1st Reconnaissance Battalion today.

6. through 9. N/A

10. Water Supply. See enclosure (1).

11. General Engineer Comments. N/A

12. Engineer Command Posts

a. 1st Engineer Bn (-), DaNang, AT 948735

b. Company "A" (-)(Rein) CP located at YD 336507

1. ENEMY INFORMATION. (Report information concerning enemy activity encountered, such as sniper activity, enemy minefields, boobytraps, artillery shelling and bombing of the area, report enemy material and equipment captured.)
2. ENGINEER PERSONNEL. (Report arrival of engineer personnel and units including initial landing party, giving number of Officers and Enlisted. Report casualties and evacuation, number of Officers and men assigned to each subproject and name of Officer or noncommissioned Officer in charge.)
3. ENGINEER DIFFICULTIES. (Report hindrance to engineer progress as a result of enemy action, natural conditions such as poor trafficability and inclement weather, equipment shortages or breakdowns, and material shortages.)
4. WEATHER. (Report weather conditions.)
5. OPERATIONS.
  - a. Roads. (Report road construction to include amount cleared, stripped, graded, ditched, surface, and completed. Use overlays and map coordinates to show location of work and amount completed, the location of culverts, bridges, Etc. Report road maintenance on existing roads. Report soil types and condition and availability of aggregate.)
  - b. TRAILS. (Report trail construction to include amount completed, location of junction with MSR, type of terrain and additional work required to make a military road.)



ORGANIZATION		PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	DATE			
PROJ. No. #	ORGANIZATION		EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
D386.67	SptCo	Construct 74 urinoils for 1st Marines	1Feb			
D426.67	SptCo	Repair eroded area - 11th MT Bn				
D476.67	SptCo	Raise level of road Rt 2 to AT 913803 - 4/11		13Nov 90%	-1Jan	
D484.67	SptCo	Drill and install well on hill 52 - 3/7		12Dec 12%		
D565.67	SptCo	Drill and install well at E/2/7 CP	26Dec			
D566.67	SptCo	Improve drainage and grade lot - 3/11 CP	1Jan			
D570.67	SptCo	Upgrade and oil road from Rt 13C to 3rd LVT	1Jan			
D576.67	SptCo	Upgrade road in 2/7 CP hill 19		12Dec 2%	26Dec	
D578.67	SptCo	Pre-cut mount out boxes for Shore Party Bn		16Dec 25%	27Dec	
D580.67	SptCo	Construct 10 mount out boxes for Div Engr Off	1Jan			
D583.67	SptCo	Grade road in 7th Marines CP hill 55		19Dec		
D586.67	SptCo	Upgrade access road to hill 19 to AT 942704	1Feb			
D592.67	SptCo	Construct huts for Div Schools		16Dec 10%	5Jan	
D594.67	SptCo	Construct road from AT 935785 to AT 938787				
D598.67	SptCo	Construct 10 mount out boxes for Comm Co, Hq Bn	12Jan			
D599.67	SptCo	Construct ground targets for Div Schools	2Dec			
D608.67	SptCo	Provide assist and material to construct gun shed at 1stMed		28Dec 10%	26Jan	
D351.67	C Co	Install water & shower pipes, tower, tank & pipe - 1/7		7Aug 50%	27Dec	
D481.67	C Co	Construct bulk fuel tank shower at hill 37 - 3/7		24Nov 25%	27Dec	
D484.67	C Co	Construct 6 strongbacks(hill 90, Namo bridge, BnCP) - 2/7		1Dec 20%	27Dec	
D530.67	C Co	Rehabilitate bunkers at E & F 2/7		1Dec 90%	24Dec	
D561.67	C Co	Teah assist for construction of 3 bridges-Shoung Doc area	30Jan			
D575.67	C Co	Install culverts and do necessary work Rt14 to hill 52 3/7	30Jan			
D577.67	C Co	Improve drainage at gun positions & galley - H/3/11	26Dec			
D584.67	C Co	Teah assist for construction of bunkers hill 65 - 3/7	26Dec			
D588.67	C Co	Survey 2/3 CP for drainage	26Dec			
D593.67	C Co	Construct 3-8x8 and 5 culvert bunkers at bridge - hill 55	26Dec			
D596.67	C Co	Refurbish billeting huts -hill 55 - 7th Mar CP	26Dec			
D600.67	C Co	Construct bread cabinet for 3/7	26Dec			
D607.67	C Co	Teah assist and culvert materials for 12x12 culvert bunkers	11thMar 26Dec			
D422.67	B Co	Install safety structure around tower - 3/5		14Nov 50%	30Dec	
D509.67	B Co	Improve access road to 3/5		14Nov 40%	9Jan	
D560.67	B Co	Construct 20x20 culvert bunker at 1st TANK Bn				

## EQUIPMENT STATUS &amp; LOCATION REPORT

ITEM	E.	H.E. POOL						ITEM	E.	H.E. POOL					
		JECT	ACHED	R-ONAL	D-ED	R-ONAL	D-ED			JECT	ACHED	R-ONAL	D-ED	R-ONAL	D-ED

10. Water Reports:

<u>Locations</u>	<u>Potable(gal)</u>	<u>Raw(gal)</u>
1st Marines	10,000	_____
2/1	10,000	_____
2/5	6,000	6,000
1/5	13,000	7,000
2/5	14,000	7,000
3/5	4,000	_____
3/7	10,000	8,000
3rd 8" How	7,000	4,000
Hill-10	6,000	5,000
Hill-52	1,000	_____
Hill-55	10,000	_____
Dalla	45,000	_____
Totals	136,000	37,000

enclosure (1)

## CLASSIFICATION

## ENGINEER SITUATION REPORT

COPY NUMBER \_\_\_\_\_

1st ENGR. BN. \_\_\_\_\_

PLACE OF ISSUE \_\_\_\_\_

DATE/TIME OF ISSUE \_\_\_\_\_

MESSAGE REF: # \_\_\_\_\_

SITUATION REPORT No. 399-67PERIOD COVERED: 241300H TO 251300H Dec 1967  
DATE & TIME DATE & TIME MONTH & YEAR

REF: (a) MAP: \_\_\_\_\_

## 1. Enemy Information.

Engineer sweep team in support of 1/5 visually located 60mm mortar WP rd. at BT081986. Destroyed in place.

## 2. Engineer Personnel. Joined: (3) PFC 1371 Dropped: (1) Cpl 1371

## 3. Engineer Difficulties.

Engineer equipment shortages remain the same as shown on Sit Rep 306-67

## 4. Weather. Warm and partly cloudy.

## 5. Operations.

a. through g. N/A

Engineer sweeps remain the same

Engineer support remain the same

Minefield operations remain the same

11 men from Support Company TAD to Company "A"

4 men from H&amp;S Company TAD to Company "A"

6 men from Support Company TAD to Company "B"

Company "A" (-)(Rein) in support of 1st Marine Regiment (-)(Rein)

6 men TAD to Company "B"

Lop1 MCAVOY from "C" Company on operation with 1st Recon

Lop1 GONZALES and 3 men from "C" Company on rough rider with 1st Mt Bn

Cpl KIMWEO and 3 men from "B" Company on rough rider with 7th MT Bn

1st Marine Division Demolitions, Landmine Warfare and U.C. Boobytrap School attendance this date:

No Landmine Warfare School held this date

## 6. through 9. N/A


## 10. Water Supply. See enclosure (1)

## 11. General engineer comments: N/A

## 12. Engineer Command posts:

a. 1st Engineer Battalion, DaNang AT948755

b. Company "A" (-)(Rein) CP located at YD 336507

  
 SIGNATURE  
 COMMANDING OFFICER  
 by direction

1. **ENEMY INFORMATION.** (Report information concerning enemy activity encountered, such as sniper activity, enemy minefields, boobytraps, artillery shelling and bombing of the area, report enemy material and equipment captured.)
2. **ENGINEER PERSONNEL.** (Report arrival of engineer personnel and units including initial landing party, giving number of Officers and Enlisted. Report casualties and evacuation, number of Officers and men assigned to each subproject and name of Officer or noncommissioned Officer in charge.)
3. **ENGINEER DIFFICULTIES.** (Report hindrance to engineer progress as a result of enemy action, natural conditions such as poor trafficability and inclement weather, equipment shortages or breakdowns, and material shortages.)
4. **WEATHER.** (Report weather conditions.)
5. **OPERATIONS.**
  - a. **Roads.** (Report road construction to include amount cleared, stripped, graded, ditched, surface, and completed. Use overlays and map coordinates to show location of work and amount completed, the location of culverts, bridges, Etc. Report road maintenance on existing roads. Report soil types and condition and availability of aggregate.)
  - b. **TRAILS.** (Report trail construction to include amount completed, location of junction with MSR, type of terrain and additional work required to make a military road.)

ORGANIZATION			DATE			
PROJ. No.#	ORGANIZATION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
I351-67	"C" Co	Install water, shower point, tank, tower, & pipe messhall 1/7		7 Aug 50%	1 Jan	
D481-67	"C" Co	Construct bulk fuel shower at hill 37 3/7		24 Nov 25%	26 Dec	
D484-67	"C" Co	Construct 6 strongbacks at hill 90, Nammo bridge, Bn CP 2/7		27 Nov 20%	26 Dec	
D530-67	"C" Co	Rehabilitate bunkers E & F 2/7		1 Dec 90%	1 Jan	
D561-67	"C" Co	Tech assist for const 3 bridges Thong Doc area	30 Jan			
D575-67	"C" Co	Install culverts & do necess work Rt#14 to hill 52 3/7	30 Jan			
L577-67	"C" Co	Improve drainage at gun positions & galley H - 3/11	26 Dec			
D584-67	"C" Co	Tech assist for const of bunkers hill 65 3/7	26 Dec			
D588-67	"C" Co	Survey 2/3 CP for drainage	26 Dec			
D591-67	"C" Co	Clear field of fire at An Hoa bridge & hill 37 3/7		19 Dec	26 Dec	
D593-67	"C" Co	Const (3) 8x8 & (5) culvert bunkers at bridge hill 55	26 Dec		10 Jan	
D596-67	"C" Co	Refurnish billeting huts hill 55 7th Mar	26 Dec			
D600-67	"C" Co	Const bread cabinet	26 Dec		1 Jan	
D607-67	"C" Co	Tech assist & culvert materials for 12x12 culvert bunker	26 Dec		1 Jan	
D509-67	"B" Co	Improve access road to 3/5		14 Nov 40%	9 Jan	
D422-67	"B" Co	Install safety structure around tower		14 Nov 50%	30 Dec	
D560-67	"B" Co	Construct 20 x 20 culvert bunker at 1st Tank Bn		30 Oct		
D386-67	Spt Co	Const 74 urinoils for 1st Marines	1 Feb			
D426-67	Spt Co	Repair eroded area 11th MT Bn				
D476-67	Spt Co	Raise level of road Rt#2 to AT 913803 4/11		13 Nov 90%	1 Jan	
D564-67	Spt Co	Drill and install well on hill-52 3/7		12 Dec 12%		
D565-67	Spt Co	Drill and install well at E/2/7 CP	26 Dec			
D566-67	Spt Co	Improve drainage and grade lot 3/11 CP	1 Jan			
D570-67	Spt Co	Upgrade and oil road from Rt#13C to 3d LVT	1 Jan			
D576-67	Spt Co	Upgrade road in 2/7 CP hill 190		12 Dec 2%		
D578-67	Spt Co	Pre-cut mount out boxes for Shore P arty Bn		16 Dec 25%		
D580-67	Spt Co	Const 10 mount out boxes for Div Engr Office	1 Jan			
D583-67	Spt Co	Gr-de road in 7th Marines hill 55		19 Dec		
D586-67	Spt Co	Upgrade access road hill 19 to AT 92704 1/7	1 Feb			
D592-67	Spt Co	Const huts for Div School		16 Dec 10%	5 Jan	
D594-67	Spt Co	Const road from AT935785 to AT938787				
D598-67	Spt Co	Const 10 mount out boxes for Hq Bn Comm	12 Jan		14 Jan	
L599-67	Spt Co	Const ground targets for Div School	23 Dec		26 Dec	
D608-67	Spt Co	Provide material & assist to const gen shed 1st Med		22 Dec 10%	26 Jan	

## EQUIPMENT STATUS &amp; LOCATION REPORT

ITEM	E.	H.E. POOL				AL	R.	ONAL	ITEM	E.	H.E. POOL				AL	R.	ONAL
		JECT	ACHED	R.	ONAL	D.	ED	R.	ONAL	D.	ED	R.	ONAL	D.	ED	R.	ONAL

10. Water Reports

<u>locations</u>	<u>Potable (gal)</u>	<u>Raw (gal)</u>
1st Marines	10,000	—
2/1	10,000	—
2/3	6,000	6,000
1/5	13,000	7,000
2/5	14,000	7,000
3/5	4,000	—
3/7	10,000	8,000
3rd 8" How	7,000	4,000
Hill-10	6,000	5,000
Hill-52	1,000	—
Hill-55	10,000	—
Dai La	45,000	—
<b>Totals</b>	<b><u>136,000</u></b>	<b><u>37,000</u></b>

Enclosure (1)

## CLASSIFICATION

## ENGINEER SITUATION REPORT

SITUATION REPORT No. 240-67PERIOD COVERED: 251300H TO 261300H Dec 1967  
DATE & TIME DATE & TIME MONTH & YEAR

REF: (a) M&amp;P: \_\_\_\_\_

COPY NUMBER \_\_\_\_\_

1st ENGR. BN. \_\_\_\_\_

PLACE OF ISSUE \_\_\_\_\_

DATE/TIME OF ISSUE \_\_\_\_\_

MESSAGE REF: # \_\_\_\_\_

1. Enemy information

a. Late entry - An engineer sweep team in support of 2/5 visually located a 1 lb homemade mine with a plastic cap. Mine was a concrete type explosive and looked like a rock. Mine was disarmed and turned over to S-2 of 2/5. Mine was located at AT 920518 on 241600H Dec67.

2. Engineer personnel. Joined: (3) PFC 1371 Dropped: (1) CPL 1371

3. Engineer Difficulties

Engineer equipment shortages remain the same

4. Weather. Warm with partly cloudy skies.

5. Operations

a. through g. N/A

Engineer sweeps remain the same

Engineer support remains the same

Minefield operations remain the same

11 men from Support Company TAD to Company "A"

4 men from HAS Company TAD to Company "A"

6 men from Support Company TAD to Company "B"

Company "A" (-)(Rein) in support of the 1st Marine Regiment (-)(Rein)

Cpl KROMKO and 3 men from "B" Company in support of 7th MT Bn Rough Rider

Cpl PRICE from Support Company on operation with 1st Recon Bn

LCPL MCAVOY from "C" Company on operation with 1st Recon Bn

LCPL GONZALES and 3 men from "C" Company in support of 1st MT Bn Rough Rider returned this CP 241800H Dec67

1st Marine Division Demolitions, Landmine Warfare and VC Boobytrap School attendance this date:

Inf 24

1st Engr Bn 22

1st Recon Bn 32

6. through 9. N/A

10. Water Supply. see enclosure (1).

11. General Engineer Comments. N/A

12. Engineer Command Posts

a. 1st Engr Bn (-), DaNang, AT 948755

b. Company "A" (-)(Rein) CP located at ID 336507

*[Signature]*  
 \_\_\_\_\_  
 SIGNATURE  
 Commanding  
 By direction

1. ENEMY INFORMATION. (Report information concerning enemy activity encountered, such as sniper activity, enemy minefields, boobytraps, artillery shelling and bombing of the area, report enemy material and equipment captured.)
2. ENGINEER PERSONNEL. (Report arrival of engineer personnel and units including initial landing party, giving number of Officers and enlisted. Report casualties and evacuation, number of Officers and men assigned to each subproject and name of Officer or noncommissioned Officer in charge.)
3. ENGINEER DIFFICULTIES. (Report hindrance to engineer progress as a result of enemy action, natural conditions such as poor trafficability and inclement weather, equipment shortages or breakdowns, and material shortages.)
4. WEATHER. (Report weather conditions.)
5. OPERATIONS.
  - a. Roads. (Report road construction to include amount cleared, stripped, graded, ditched, surface, and completed. Use overlays and map coordinates to show location of work and amount completed, the location of culverts, bridges, etc. Report road maintenance on existing roads. Report soil types and condition and availability of aggregate.)
  - b. Trails. (Report trail construction to include amount completed, location of junction with MSR, type of terrain and additional work required to make a military road.)

ORGANIZATION			DATE			
PROJ. No.#	ORGANIZATION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
D422-67	B Co	Install safety structure around tower - 3/5		14 Nov 50%	30Dec	
D509-67	B Co	Improve access road to 3/5		14Nov 40%	9Jan	
D560-67	B Co	Construct 20x20 bunker at 1st Tank Bn				
D351-67	C Co	Install water & shower points, tower, tanks & pipe 2/7		7Aug 100%		26Dec
D481-67	C Co	Construct bulk fuel tank shower at hill 37		24Nov 25%	1Jan	
D484-67	C Co	Construct 6 strongbacks(hill 90, Nam bridge, BnCP) 2/7		27Nov 20%	1Jan	
D530-67	C Co	Rehabilitate bunkers at E&F 2/7		1Dec 100%		26Dec
D561-67	C Co	Tech assist for construction of 3 bridges-Thoung Dee area	30Jan			
D575-67	C Co	Install culverts and do necessary work Rt 14 to hill 52 3/7	30Jan			
D577-67	C Co	Improve drainage at gun positions & galley - H/3/11	28Dec			
D588-67	C Co	Survey 2/3 CP for drainage	28Dec			
D591-67	C Co	Clear fields of fire at An Hoa bridge & hill 37 - 3/7		19Dec	28Dec	
D593-67	C Co	Construct 3 -8x8 and 5 culvert bunkers at bridge -hill 55	28Dec			
D596-67	C Co	Refurbish billeting huts at hill 55 - 7th Mar Regt	1Jan			
D600-67	C Co	Construct bread cabinet - 3/7 messhall	28Dec			
D607-67	C Co	Tech assist and materials for 12x12 culvert bunker -11thMar	26Dec			
D386-67	Spt Co	Construct 74 urinals for 1st Marines		23Dec 10%	15Jan	
D426-67	SptCo	Repair eroded area - 11th MT Bn				
D476-67	SptCo	Raise level of road Rt 2 to AT 913803 - 4/11		13Nov 90%	1Jan	
D564-67	SptCo	Drill and install well on hill 52 - 3/7		12Dec		
D565-67	SptCo	Drill and install well at E/2/7 CP	2Jan			
D566-67	SptCo	Improve drainage and grade lot 3/11 CP	1Jan			
D570-67	SptCo	Upgrade and oil road from Rt 13C to 3rd LNT	1Jan			
D576-67	SptCo	Upgrade road in 2/7 CP - hill 190		12Dec 2%		
D578-67	SptCo	Pre-cut mount out boxes for Shore Party Bn		16Dec 25%	31Dec	
D580-67	SptCo	Construct 10 mount out boxes for Div Engr Off	1Jan			
D583-67	SptCo	Grade road in 7th Marines CP - hill 55		19Dec		
D586-67	SptCo	Upgrade access road hill 19 to AT 942704 - 1/7	1Feb			
D592-67	SptCo	Construct huts for Div Schools		16Dec 16%	5Jan	
D594-67	SptCo	Construct road from AT 935785 to AT 942704				
D598-67	SptCo	Construct 10 mount out boxes for Hq Bn Comm	12Jan			
D599-67	SptCo	Construct ground targets for Div Schools		23Dec 5%	31Dec	

## EQUIPMENT STATUS &amp; LOCATION REPORT

ITEM	E.	H.E.POOL						ITEM	E.	H.E.POOL					
		JECT	ACHED	R-ONAL	D-ED	R-ONAL	D-ED	AL	R-ONAL	JECT	ACHED	R-ONAL	D-ED	R-ONAL	D-ED

ORGANIZATION			DATE			
PROJ. No. #	ORGANIZA- TION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLE- TION	DATE & TIME COMPLE- TION
D602-67	SptCo	Upgrade road from Engr quarry to MAES - 2	27Dec			
D606-67	SptCo	Upgrade road in PX area and Hq Bn messhall	2Jan			
D608-67	SptCo	Provide mat and assist to construct gun shed - 1st Med Bn		22Dec 100%		23Dec

## EQUIPMENT STATUS &amp; LOCATION REPORT

ITEM	E.	H.E. POOL						ITEM	E.	H.E. POOL					
		JECT	ACHED	R- ONAL	D- ED	R- ONAL	D- ED	AL	R- ONAL	JECT	ACHED	R- ONAL	D- ED	R- ONAL	D- ED



10. Water Reports:

<u>Locations</u>	<u>Estable (gal)</u>	<u>Bay (gal)</u>
1st Marines	10,000	_____
2/1	10,000	_____
2/3	6,000	6,000
1/5	13,000	7,000
2/5	14,000	7,000
3/5	4,000	_____
3/7	10,000	8,000
3rd 8" How	7,000	4,000
Hill-10	6,000	5,000
Hill-52	1,000	_____
Hill-55	10,000	_____
Bai La	45,000	_____
Totals	156,000	37,000

Enclosure (1)

ROAD CONDITIONS AS REPORTED BY MINE SWEEP TEAMS

26 Dec 1967

<u>SWEEP TEAM</u>	<u>ROUTE</u>	<u>CONDITION</u>	<u>REMARKS</u>
1	Rt 1 AT 833977 to ZD 085007	P	
2	Rt 1 AT 833997 to AT 935917	P	
3-	Rt 1 AT 936917 to AT 935855		No report received today - Am presently trying to contact sweep team to get results.
4	Access Rd Hill 22 AT 889724 to AT 907744		No report received today - Am presently trying to contact sweep team to get results.
5	Paradue Rd AT 925694 to AT 943690	P	
6	Rt 1C AT 999700 to AT 989673	P	
7	Rt 1C AT 989673 to AT 988644	P	
	Rt 12 AT 988644 to BT 017636	P	
8	Rt 12 BT 017636 to BT 032642	P	
9	Rt 1C AT 988641 to AT 967584	P	
10	Rt 14 AT 967584 to AT 922577	P	
11	Rt 14 AT 922577 to AT 877572		
12	Rt 14 AT 877572 to AT 830558	P	AT 838561
13	Rt 14 AT 830558 to AT 788548	P	
14	Rt 5 AT 918528 to AT 868475	P	
15	Access Rd 3rd LVT CP and Hill 10 (East)	P	
16	Rt 13C BT 072707 to BT 065661	P	

Note - P = Passable  
I = Impassable

## CLASSIFICATION

## ENGINEER SITUATION REPORT

COPY NUMBER

1st ENGR. BN.

PLACE OF ISSUE

DATE/TIME OF ISSUE

MESSAGE REF: #

SITUATION REPORT No. 361-67PERIOD COVERED: 261300H TO 271300H Dec 1967  
DATE & TIME DATE & TIME MONTH & YEAR

REF: (a) MAP: \_\_\_\_\_

## 1. Enemy information

a. An engineer sweep team in support of 2/5 visually located a 5 lb box mine on top of a 20 lb box mine (both had MUV fuses) at AT 910505 on 261050H Dec67. Destroyed in place. Also at same time and same coordinates one member of security detonated an M-26 grenade (boobytrapped with trip wire) resulting in one MIA (status unknown) from security. AT 261210H Dec 67 another member of security detonated a 81mm or 104mm round boobytrapped in rice paddies on side of road resulting in one MIA (status unknown) from security. Boobytrap was at AT 909505. and at AT 916511 on 261240H Dec67 visually located

2 AP mines (glass pots with 10 - 15 lbs of tetrytol with MUV fuses). Destroyed in place.

2. Engineer personnel. Joined (4) PFC 1371 Dropped: (2) LCPL 1371

## 3. Engineer difficulties

Engineer equipment shortages remain the same as shown on Sit Rep 306-67

4. Weather. Warm with slightly overcast skies.

## 5. Operations

a. through g. N/A

Engineer sweeps remain the same

Engineer support remain the same

Minefield operations remain the same

11 men from Support Company TAD to Company "A"

4 men from H&S Company TAD to Company "A"

6 men from Support Company TAD to Company "B"

Company "A" (-)(Rein) in support of the 1st Marine Regiment (-)(Rein)

Cpl PRICE from Support Company on operation with 1st Recon Bn

LCPL MCAVOY from "C" Company on operation with 1st Recon Bn returned this CP 270800H Dec67

LCPL GONZALES and 3 men from "C" Company in support of 1st MT Bn Rough Rider departed this CP 271100H Dec 67

LCPL FOSTER and 3 men from "C" Company in support of 7th MT Bn Rough Rider departed this CP 261500H Dec67

CPL KROMKO and 3 men from "B" Company in support of 7th MT Bn Rough Rider returned this CP 262000H Dec67

1ST Marine Division Demolitions, Landmine Warfare and VC Boobytrap School attendance this date:

Inf 24

1st Engr 22

1st Recon 32

6. through 9. N/A

10. Water Supply. See enclosure (1)

11. General Engineer Comments. N/A

## 12. Engineer Command Posts

a. 1st Engineer Battalion (-), DaNang. AT 948755

b. Company "A" (-)(Rein) CP located at YD 336507

**LATE ENTRY** - A vehicle transporting engineers to hill 37 stopped to pick up a wounded Vietnamese girl and were then fired at and pinned down for approximately 90 minutes while waiting for a reaction force to come to their aid (hill 55). One vietnamese girl med-evac (from hill 37). Incident occurred at AT 968586 on 271200H Dec67.

1. **ENEMY INFORMATION.** (Report information concerning enemy activity encountered, such as sniper activity, enemy minefields boobytraps, artillery shelling and bombing of the area, report enemy material and equipment captured.
2. **ENGINEER PERSONNEL.** (Report arrival of engineer personnel and units including initial landing party, giving number of Officers and Enlisted. Report casualties and evacuation, number of Officers and men assigned to each subproject and name of Officer or noncommissioned Officer in charge.
3. **ENGINEER DIFFICULTIES.** (Report hindrance to engineer progress as a result of enemy action, natural conditions such as poor trafficability and inclement weather, equipment shortages or breakdowns, and material shortages.
4. **WEATHER.** (Report weather conditions.
5. **OPERATIONS.**
- Roads.** (Report road construction to include amount cleared, stripped, graded, ditched, surface, and completed. Use overlays and map coordinates to show location of work and amount completed, the location of culverts, bridges, Etc. Report road maintenance on existing roads. Report soil types and condition and availability of aggregate.
  - TRAILS.** (Report trail construction to include amount completed, location of junction with MSR, type of terrain and additional work required to make a military road.

ORGANIZATION		PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	DATE		EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
PROJ. No. #	ORGANIZATION			ACTUAL DATE & TIME STARTED			
D386-67	SptCo	Construct 74 urinoils for 1st Marines		23Dec	30%	15Jan	
D426-67	SptCo	Repair eroded area - 11th MT Bn					
D476-67	SptCo	Raise level of road Rt 2 to AT 913 03 - 3/11		13Nov	90%	1Jan	
D564-67	SptCo	Drill and install well on hill 52 - 3/7		12Dec			
D565-67	SptCo	Drill and install well at E/2/7 CP	2Jan				
D566-67	SptCo	Improve drainage and grade lot - 3/11	1Jan				
D570-67	SptCo	Upgrade and oil road from Rt 13C to 3rd INT	1Jan				
D576-67	SptCo	Upgrade road in 2/7 CP - hill 190		12Dec	2%		
D578-67	SptCo	Precut mount out boxes for Shore Party Bn		16Dec	25%	31Dec	
D580-67	SptCo	Construct 10 mount out boxes for Div Engr Off	1Jan				
D583-67	SptCo	Grade road in 7th Mar CP - hill 55		19Dec			
D586-67	SptCo	Upgrade access road hill 19 to AT 942704 - 1/7	1Feb				
D592-67	SptCo	Construct huts for Div Schools		16Dec	20%	5Jan	
D594-67	SptCo	Construct roads from AT 935785 to AT 938787					
D598-67	SptCo	Construct 10 mount out boxes for Hq Bn (Comm)	12Jan				
D599-67	SptCo	Construct ground targets for Div School		23Dec	5%	31Jan	
D602-67	SptCo	Upgrade road from Engr quarry to KASS - 2	27Dec				
D606-67	SptCo	Upgrade road in PX area and Hq Bn messhall	2Jan				
D481-67	C Co	Construct bul fuel tank shower at hill 37		24Nov	25%	1Jan	
D484-67	C Co	Construct 6 strengbacks(Hill 90, Namo Bridge, BnCP) 2/7		27Nov	20%	1Jan	
D561-67	C Co	Tech assist for construction of 3 bridges-Thoung Doe area	30Jan				
D575-67	C Co	Install culverts & do necessary work Rt 14 to hill 52	30Jan				
D577-67	C Co	Improve drainage at gun positions & galley - H/3/11	28Dec				
D588-67	C Co	Survey 2/3 CP for drainage	28Dec				
D591-67	C Co	Clear fields of fire at An Hoa bridge and hill 37 - 3/7		19Dec		28Dec	
D593-67	C Co	Construct 3 - 8x8 and 5 culvert bunkers at bridge - hill 55	28Dec				
D596-67	C Co	Refurbish billeting huts at 11th Mar CP - hill 55	1Jan				
D600-67	C Co	Construct bread cabinet for messhall - 3/7	28Dec				
D607-67	C Co	Provide assist and Matl for 12x12 culvert bunker - 11thMar	28Dec				
D422-67	B Co	Install safety structure around tower - 3/5		14Nov	50%	30Dec	
D509-67	B Co	Improve access road to 3/5		14Nov	40%	9Jan	
D560-67	B Co	Construct 20x20 culvert bunker at 1st Tank Bn					

## EQUIPMENT STATUS &amp; LOCATION REPORT

ITEM	E.	H.E. POOL						ITEM	E.	H.E. POOL					
		JECT	ACHED	R-ONAL	D-ED	R-ONAL	D-ED	AL	R-ONAL	JECT	ACHED	R-ONAL	D-ED	R-ONAL	D-ED

## DECLASSIFIED

ROAD CONDITIONS AS REPORTED BY MINE SWEEP TEAMS

27 Dec 67

<u>SWEEP TEAM</u>	<u>ROUTE</u>	<u>CONDITION</u>	<u>REMARKS</u>
1	Rt 1 AT 833977 to ZD 085007	P	
2	Rt 1 AT 833997 to AT 935917	P	
3	Rt 1 AT 935917 to AT 935855		
4	Access Rd Hill 22 AT 089724 to AT 907744	P	
5	Pardue Rd AT 925694 to AT 943690	P	
6	Rt 10 AT 999700 to AT 989673		No report received today - Am presently trying to contact sweep team to obtain results.
7	Rt 10 AT 989673 to AT 988544		No report received today - am presently trying to contact sweep team to obtain results.
	Rt 12 AT 988644 to BT 017636		
8	Rt 12 BT 017636 to BT 032642	P	
9	Rt 10 AT 988641 to AT 967584	P	
10	Rt 14 AT 967584 to AT 922577	P	
11	Rt 14 AT 922577 to AT 877572	P	
12	Rt 14 AT 877572 to AT 830558	I	Washout at AT 833561
13	Rt 14 AT 830558 to AT 782548	P	
14	Rt 5 AT 918528 to AT 868475	P	
15	Access Rd 3rd LVT CP and Hill 10 (East)	P	
16	Rt 130 BT 072707 to BT 065661	P	

Note - P - Passable  
I - Impassable

DECLASSIFIED

10. Water Report:

<u>Locations</u>	<u>Potable (gal)</u>	<u>Raw (gal)</u>
1st Marines	10,000	_____
2/1	10,000	_____
2/3	6,000	6,000
1/5	13,000	7,000
2/5	14,000	7,000
3/5	4,000	_____
3/7	10,000	8,000
3rd 8" How	7,000	4,000
Hill-10	6,000	5,000
Hill-52	1,000	_____
Hill-55	10,000	_____
Dalla	45,000	_____
Totals	136,000	37,000

Enclosure (1)

## CLASSIFICATION

ENGINEER SITUATION REPORTSITUATION REPORT No. 36267PERIOD COVERED: 221300H TO 231300H  
DATE & TIME DATE & TIME MONTH & YEAR

REF: (a) MAP: \_\_\_\_\_

COPY NUMBER \_\_\_\_\_

1st ENGR. BN. \_\_\_\_\_

PLACE OF ISSUE \_\_\_\_\_

DATE/TIME OF ISSUE \_\_\_\_\_

MESSAGE REF: # \_\_\_\_\_

1. <u>Enemy Information.</u>
An engineer sweep team in support of 2/5 visually located one 30 lb. box mine on right side of road at AT 913508 on 281040H Dec 1967. Mine was destroyed in place. Mine left crater 8' wide and 4' deep. Road passable.
2. <u>Engineer Personnel.</u>
(Dropped) (1) 1st Lt 2531 (Joined): none
3. <u>Engineer Difficulties.</u>
Engineer equipment shortages remain the same as shown on 31st Sep 3 6-67.
4. <u>Weather.</u>
Sunny and cool.
5. <u>Operations.</u>
a. through g. I/A
Engineer sweeps remain the same
Engineer support remains the same
Minerfield operations remain the same
11 men from Support Company T&L to Company "A"
4 men from HAS Company T&L to Company "A"
6 men from Support Company T&L to Company "B"
Company "A" (-)(Rein) in support of 1st Marine Regiment (-)(Rein)
Cpl PRICE on operation with 1st Recon Bn
1st Lt GONZALES and 3 men from "C" Company in support of 1st Motors rough rider
1st Lt FOSTER and 3 men from "C" Company in support of 1st Motors rough rider
1st Marine Division Demolitions, Landmine Warfare and V.C. 8 obbytrap school attendance this date:
Inf 24
1st Engr Bn 22
1st Recon Bn 32
6. through 9. I/A
10. <u>Water Supply.</u> See enclosure (1)
11. <u>General Engineer Comments.</u> I/A
12. <u>Engineer Command Posts.</u>
a. 1st Engineer Bn, Liaison AT 948755
b. Company "A" (-)(Rein), CP located at YD 336507

*[Signature]*  
SIGNATURE  
COMMANDING  
by direction

1. ENEMY INFORMATION. (Report information concerning enemy activity encountered, such as sniper activity, enemy minerfields, boobytraps, artillery shelling and bombing of the area, enemy engineer material and equipment captured.)
2. ENGINEER PERSONNEL. (Report arrival of engineer personnel and units including initial landing party, giving number of Officers and Enlisted. Report casualties and evacuation, number of Officers and men assigned to each subproject and name of Officer or noncommissioned Officer in charge.)
3. ENGINEER DIFFICULTIES. (Report hindrance to engineer progress as a result of enemy action, natural conditions such as poor trafficability and inclement weather, equipment shortages or breakdowns, and material shortages.)
4. WEATHER. (Report weather conditions.)
5. OPERATIONS.
  - a. Roads. (Report road construction to include amount cleared, stripped, graded, ditched, surface, and completed. Use overlays and map coordinates to show location of work and amount completed, the location of culverts, bridges, Etc. Report road maintenance on existing roads. Report soil types and condition and availability of aggregate.)
  - b. TRAILS. (Report trail construction to include amount completed, location of junction with MSR, type of terrain and additional work required to make a military road.)

ORGANIZATION			DATE			
PROJ. No.#	ORGANIZATION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
D509-67	"B" Co	Improve access road to 3/5		14 Nov 40%	9 Jan	
D422-67	"B" Co	Install safety structure around tower		14 Nov 50%	30 Dec	
D560-67	"B" Co	Construct 20' x 20' bunker at 1st Tank Bn				
D481-67	"C" Co	Construct bulk fuel shower at hill 37 3/7		24 Nov 25%	1 Jan	
D484-67	"C" Co	Construct 6 strongbacks at Hill 90, Nammo bridge, Bn C 2/7		27 Nov 20%	1 Jan	
D561-67	"C" Co	Tech assist for const of 3 bridges Thong Lee area	30 Jan			
D575-67	"C" Co	Install culverts & no access work steps to hill 52 3/7	30 Jan			
D577-67	"C" Co	Improve drainage at gun positions & galley B - 3/11	29 Dec			
D588-67	"C" Co	Survey 2/3 CP for drainage	29 Dec			
D591-67	"C" Co	Clear field of fire at An Hoa bridge & hill 37 3/7		19 Dec	29 Dec	
D593-67	"C" Co	Const (1) 8x8 & (5) culvert bunkers at bridge hill 55	29 Dec			
D596-67	"C" Co	Refurnish billeting huts hill 55 7th Mar	1 Jan			
D600-67	"C" Co	Construct bread cabinet 3/7	29 Dec		1 Jan	
D607-67	"C" Co	Tech assist & culvert mat'ls for 12x12 culvert bunker 11th Mar	29 Dec		1 Jan	
D386-67	Spt Co	Const 74 urinals for 1st Marines		23 Dec 50%	15 Jan	
D421-67	Spt Co	Repair eroded area 11th Mt Bn				
D476-67	Spt Co	Raise level of road kts 2 to AT 919803 4/11		13 Nov 90%	1 Jan	
D564-67	Spt Co	Drill and install well on hill 32 3/7		12 Dec		
D565-67	Spt Co	Drill and install well at 5/2/7 CP	2 Jan			
D566-67	Spt Co	Improve drainage and grade lot 3/11 CP	1 Jan			
D570-67	Spt Co	Upgrade and oil road from RT 130 to 3rd LVT	1 Jan			
D576-67	Spt Co	Upgrade road in 2/7 CP hill 100		12 Dec 4%		
D578-67	Spt Co	Pre cut mount out boxes for Shore Party Bn		16 Dec 25%	31 Dec	
D580-67	Spt Co	Construct 10 mount out boxes for Div Engr Office	1 Jan		12 Jan	
D583-67	Spt Co	Grade road in 7th Marines CP hill 35		19 Dec		
D586-67	Spt Co	Upgrade access road hill 19 to AT 942704 1/7	1 Feb			
D592-67	Spt Co	Construct huts for Div School		16 Dec 35%	5 Jan	
D594-67	Spt Co	Construct road from AT 935785 to AT 938 87				
D598-67	Spt Co	Construct 10 mount-out boxes for Bq Bn Comm	12 Jan		14 Jan	
D599-67	Spt Co	Construct ground targets for Div School		23 Dec 5%	31 Dec	
D602-67	Spt Co	Upgrade road from Engr quarry to MAF 2		27 Dec 5%		
D606-67	Spt Co	Upgrade road in IX area and Bn En mess hall		27 Dec 100%	26 Dec	

## EQUIPMENT STATUS &amp; LOCATION REPORT

ITEM	E.	H.E. POOL								ITEM	E.	H.E. POOL							
		JECT	ACHED	R-ONAL	D-ED	R-ONAL	D-ED	AL	R-ONAL			JECT	ACHED	R-ONAL	D-ED	R-ONAL	D-ED	AL	R-ONAL



10. Water Report:

<u>Locations</u>	<u>Potable(gal)</u>	<u>Raw(gal)</u>
1st Marines	10,000	_____
2/1	10,000	_____
2/3	6,000	6,000
1/5	13,000	7,000
2/5	14,000	7,000
3/5	4,000	_____
3/7	10,000	8,000
3rd 8" How	7,000	4,000
Hill-10	6,000	5,000
Hill-52	1,000	_____
Hill-55	10,000	_____
Daila	45,000	_____
Totals	136,000	37,000

Enclosure (1)

## DECLASSIFIED

ROAD CONDITIONS AS REPORTED BY MINE SWEEP TEAMS

28 Dec 1967

<u>SWEEP TEAM</u>	<u>ROUTE</u>	<u>CONDITION</u>	<u>REMARKS</u>
1	Rt 1 AT 833977 to ZD 085007	P	
2	Rt 1 AT 833997 to AT 935917	P	
3	Rt 1 AT 936917 to AT 935865		No report recieved today - Am presently trying to contact team to obtain results.
4	Access Rd Hill 22 AT 939724 to AT 907744	P	
5	Pardue Rd AT 925694 to AT 943690	P	
6	Rt 1C AT 999700 to AT 989673	P	
7	Rt 1C AT 989673 to AT 988644	P	
	Rt 12 AT 988644 to BT 017636		No report recieved today - Am presently trying to contact sweep team for results.
8	Rt 12 BT 017636 to BT 032642	P	
9	Rt 1C AT 988641 to AT 967584	P	
10	Rt 14 AT 967584 to AT 922577	P	
11	Rt 14 AT 922577 to AT 877572	P	
12	Rt 14 AT 877572 to AT 830558	I	Washout at AT 838561.
13	Rt 14 AT 830558 to AT 788548	P	
14	Rt 5 AT 918528 to AT 868475	P	
15	Access Rd 3rd LVT CP and Hill 10 (East)	P	
16	Rt 13C BT 072707 to BT 065661	P	

Note - P = Passable  
I = Impassable

DECLASSIFIED

## CLASSIFICATION

ENGINEER SITUATION REPORTSITUATION REPORT No. 363-67

COPY NUMBER \_\_\_\_\_

1st ENGR. BN. \_\_\_\_\_

PLACE OF ISSUE \_\_\_\_\_

DATE/TIME OF ISSUE \_\_\_\_\_

MESSAGE REF: # \_\_\_\_\_

PERIOD COVERED: 281300H TO 291300H Dec 1967  
DATE & TIME DATE & TIME MONTH & YEAR

REF: (a) MAP: \_\_\_\_\_

**1. Enemy information**

a. An engineer sweep team in support of 3/7 received 3 sniper SAF at AT 968586 on 290915HDec67 and when returning from mine sweep received 3 more rounds of SAF at same coordinates at 291045HDec67. No casualties.

2. Engineer personnel. Dropped: None Joined: (1) Cpl 1511 (1) Cpl 1371 (2) Cpl 1341 (1) 1ep1 1341 (2) PFC 1371 and (2) PFC 3516

3. Engineer difficulties. Engineer equipment shortages remain the same as shown on Sit Rep 306-67

4. Weather. Cool with scattered showers during the reporting hours.

**5. Operations**

a. through g. N/A

Engineer sweeps remain the same

Engineer support remains the same

Minefield operations remain the same

11 men from Support Company TAD to Company "A"

4 men from HAS Company TAD to Company "A"

6 men from Support Company TAD to Company "B"

Company "A" (-)(Rein) in support of the 1st Marine Regiment (-)(Rein)

Cpl PRICE from Support Company on operation with 1st Recon Bn

LCPL GONZALES and 3 men from "C" Company in support of 7th MT Bn Rough Rider

LCPL FOSTER and 3 men from "C" Company in support of 1st MT Bn Rough Rider returned this CP 281630H Dec 67

LCPL FOSTER and 3 men from "C" Company departed this CP 290600HDec67 in support of 1st MT Bn Rough Rider

1st Marine Division Demolitions, Landmine Warfare and VC Boobytrap School attendance this date:

Inf 1

1stEngrBn 4

7thEngrBn 15

9thEngrBn 5

6. through 9. N/A


10. Water Supply. See enclosure (1)

11. General engineer comments. N/A

**12. Engineer Command Posts**

a. 1st Engr Bn (-), DaNang, AT 948755

b. 2nd Engr Bn (-), DaNang, AT 948755

  
 SIGNATURE  
 ENGINEER  
 COMMANDING  
 By direction
1. **ENEMY INFORMATION.** (Report information concerning enemy activity encountered, such as sniper activity, enemy minefields, boobytraps, artillery shelling and bombing of the area, report enemy material and equipment captured.)2. **ENGINEER PERSONNEL.** (Report arrival of engineer personnel and units including initial landing party, giving number of Officers and Enlisted. Report casualties and evacuation, number of Officers and men assigned to each subproject and name of Officer or noncommissioned Officer in charge.)3. **ENGINEER DIFFICULTIES.** (Report hindrance to engineer progress as a result of enemy action, natural conditions such as poor trafficability and inclement weather, equipment shortages or breakdowns, and material shortages.)4. **WEATHER.** (Report weather conditions.)**5. OPERATIONS.**a. **Roads.** (Report road construction to include amount cleared, stripped, graded, ditched, surface, and completed. Use overlays and map coordinates to show location of work and amount completed, the location of culverts, bridges, Etc. Report road maintenance on existing roads. Report soil types and condition and availability of aggregate.)b. **TRAILS.** (Report trail construction to include amount completed, location of junction with MSR, type of terrain and additional work required to make a military road.)

ORGANIZATION			DATE			
PROJ. No.#	ORGANIZATION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
D386-67	Spt Co	Construct 74 unrolls for 1st Marines		23Dec 97%	15Jan	
D426-67	SptCo	Repair eroded area - 11th MI Bn				28Dec
D476-67	SptCo	Raise level of road Rt 2 to AT 913803 - 4/11		9Nov 100%		
D564-67	SptCo	Drill and install well on hill 52 - 3/7		12Dec		
D565-67	SptCo	Drill and install well at E/2/7 CP	2Jan			
D566-67	SptCo	Improve drainage and upgrade lot - 3/11	1Jan			
D570-67	SptCo	Upgrade and oil road from Rt 13C to 3rd LVT	1Jan			
D576-67	SptCo	Upgrade road in 2/7 CP - hill 190		12Dec 5%		
D578-67	SptCo	Pre-cut mount out boxes for Shore Party Bn		16Dec 25%	12Jan	
D580-67	SptCo	Construct 10 mount out boxes for Div Engr Off	1Jan			
D583-67	SptCo	Grade road in 7th Mar CP - hill 55		19Dec		
D586-67	SptCo	Upgrade access road - hill 19 to AT 942704 - 1/7	1Feb			
D592-67	SptCo	Construct huts for Div School		16Dec 50%	5Jan	
D594-67	SptCo	Construct road from AT 935785 to AT 938787				29Dec
D598-67	SptCo	Construct 10 mount out boxes for Comm, Hq Bn	12Jan			
D599-67	SptCo	Construct ground targets for Div Schools		23Dec 5%	12Jan	
D602-67	SptCo	Upgrade road from Engr quarry to MASS - 2		27Dec 5%		
D509-67	SptCo	Improve access road to 3/5		14Nov 40%	9Jan	
D422-67	SptCo	Install safety structure around tower - 3/5		14Nov 50%	30Dec	
D560-67	SptCo	Construct a 20x20 culvert bunker at 1st Tank Bn				
D509-67	"B" Co	Improve access road to 3/5		14 Nov 40%	9 Jan	
D422-67	"B" Co	Install Safety structure around tower		14 Nov 50%	30 Dec	
D560-67	"B" Co	Construct 20x20' Culvert bunker at 1st Tank Bn				
D481-67	"C" Co	Construct bulk fuel shower at hill 37 3/7		24 Nov 25%	1 Jan	
D484-67	"C" Co	Construct 6 strongbacks at hill 90, Nammo, bridge, Bn CP 2/7		27 Nov 20%	1 Jan	
D561-67	"C" Co	Tech assist for const of 3 bridges Thuong Doc area	30 Jan			
D575-67	"C" Co	Install culverts & do neecess work Rt/14 to hill-52 3/7	30 Jan			
D577-67	"C" Co	Improve drainage at gun positions & galley H 3/11	30 Dec			
D588-67	"C" Co	Survey 2/3 CP for drainage	30 Dec			
D591-67	"C" Co	Clear field of fire at An Hoa bridge & hill 37 3/7		19 Dec	31 Dec	
D596-67	"C" Co	Refurnish billeting huts hill 55 7th Mar	1 Jan		1 Jan	
D600-67	"C" Co	Construct bread cabinet 3/7	29 Dec		1 Jan	
D607-67	"C" Co	Tech assist & culvert mat'ls for 12x12 culvert bunker 11th Mar	29 Dec		1 Jan	

## EQUIPMENT STATUS &amp; LOCATION REPORT

H.E. POOL										H.E. POOL									
ITEM	E.	JECT	ACHED	R.	ONAL	D.	ED	R.	ONAL	D.	ED	AL	R.	ONAL	D.	ED	AL	R.	ONAL

10. Water Report:

<u>Locations</u>	<u>Potable (gal)</u>	<u>Raw (gal)</u>
1st Marines	10,000	_____
2/1	10,000	_____
2/3	7,000	6,000
1/5	13,000	7,000
2/5	14,000	7,000
3/5	8,000	_____
3/7	12,000	8,000
3rd 8" How	7,000	4,000
Hill-10	6,000	5,000
Hill-52	1,000	_____
Hill-55	10,000	_____
Totals	143,000	37,000

Enclosure (1)

## DECLASSIFIED

ROAD CONDITIONS AS REPORTED BY MINE SWEEP TEAMS

<u>SWEEP TEAM</u>	<u>ROUTE</u>	<u>CONDITION</u>	<u>REMARKS</u>	29 Dec 1967
1	Rt 1 AT 833977 to ZD 085007	P		
2	Rt 1 AT 833997 to AT 903917	P		
3	Rt 1 AT 936917 to AT 935355	P		
4	Access Rd Hill 22 AT 839724 to AT 907744	P		
5	Purdue Rd AT 925694 to AT 943690	P		
6	Rt 10 AT 993700 to AT 989673	P		
7	Rt 10 AT 989673 to AT 988644	P		
	Rt 12 AT 988644 to BT 017636	P		
8	Rt 12 BT 017636 to BT 032642	P		
9	Rt 10 AT 988641 to AT 967584	P		
10	Rt 14 AT 967584 to AT 922577	P		
11	Rt 14 AT 922577 to AT 877572	P		
12	Rt 14 AT 877572 to AT 830558	I	Washout at AT 838561	
13	Rt 14 AT 830558 to AT 788548	P		
14	Rt 5 AT 918528 to AT 868475		No sweep conducted today	
15	Access Rd 3rd LVT CP and Hill 10 (East)	P		
16	Rt 13C BT 072707 to BT 065661	P		

Note - P = Passable  
I = Impassable

DECLASSIFIED

## CLASSIFICATION

ENGINEER SITUATION REPORT

COPY NUMBER \_\_\_\_\_

1st ENGR. BN. \_\_\_\_\_

PLACE OF ISSUE \_\_\_\_\_

DATE/TIME OF ISSUE \_\_\_\_\_

MESSAGE REF: # \_\_\_\_\_

SITUATION REPORT No. 364-67PERIOD COVERED: 291300H TO 301300H Dec 1967  
DATE & TIME DATE & TIME MONTH & YEAR

REF: (a) M.A.P: \_\_\_\_\_

**1. Enemy Information.**

- a. Engineer Sweep Team in support of 1/7 visually located (1) 155mm round at 969597 on 291730H Dec 67.  
Round was destroyed in place with 25 pounds of TNT.

**2. Engineer Personnel.** Dropped: (1) SSgt 1121, (3) Sgt 1371, (1) Sgt 1161, (4) Cpl 1371, (1) Cpl 1121 Joined: None**3. Engineer difficulties.**

Engineer equipment shortages remain the same as shown on Sit Rep 306-67.

**4. Weather.** Overcast and light rain**5. Operations.**

- a. through g. N/A

Engineer Sweeps remain the same

Engineer support remains the same

Minefield operations remain the same

11 men from Support Company TAD to Company "A"

4 men from H&amp;S Company TAD to Company "A"

6 men from Support Company TAD to Company "B"

Company "A" (-)(Rein) in support of 1st Marine Regiment (-)(Rein)

Cpl PRICE from Support Company on operation with 1st Recon Bn

LCpl FOSTER and 3 men from "C" Company in support of 1st MT Bn rough rider

LCpl GONZALEZ and 3 men from C Company in support of 1st MT Bn rough rider

LCpl PERKINS and 3 men from "C" Company departed this CP on 301000H Dec 1967 in support of 1st MT Bn rough rider

LCpl FREDERICKS and 1 man from "C" Company departed 3/7CP 281300H Dec 67 for operation with 1/3/7

1st Marine Division De-olitions, Landmine Warfare and VC Boobytrap School attendance this date:

Inf	1
1st Engr Bn	4
7th Engr Bn	15
9th Engr Bn	5

**6. Through 9. N/A****10. Water Supply.** See enclosure (1)**11. General Engineer Comments.** N/A**12. Engineer Command Posts**

- a. 1st Engineer Bn (-), Ballang, AT 940955

- b. Company "A" (-)(Rein) CP located at TD 336507

*[Signature]*  
SIGNATURE  
CORRECTING  
By direction

- 1. ENEMY INFORMATION.** (Report information concerning enemy activity encountered, such as sniper activity, enemy minefields, boobytraps, artillery shelling and bombing of the area, report enemy material and equipment captured.)
- 2. ENGINEER PERSONNEL.** (Report arrival of engineer personnel and units including initial landing party, giving number of Officers and Enlisted. Report casualties and evacuation, number of Officers and men assigned to each subproject and name of Officer or noncommissioned Officer in charge.)
- 3. ENGINEER DIFFICULTIES.** (Report hindrance to engineer progress as a result of enemy action, natural conditions such as poor trafficability and inclement weather, equipment shortages or breakdowns, and material shortages.)
- 4. WEATHER.** (Report weather conditions.)
- 5. OPERATIONS.**
  - a. Roads.** (Report road construction to include amount cleared, stripped, graded, ditched, surface, and completed. Use overlays and map coordinates to show location of work and amount completed, the location of culverts, bridges, Etc. Report road maintenance on existing roads. Report soil types and condition and availability of aggregate.)
  - b. TRAILS.** (Report trail construction to include amount completed, location of junction with MSR, type of terrain and additional work required to make a military road.)

ORGANIZATION			DATE			
PROJ. No. #	ORGANIZATION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
D386-67	Spt Co	Construct 7* wireails for 1st Marines		23 Dec 100%		29 Dec
D426-67	Spt Co	Repair eroded area 11th MT Bn				
D564-67	Spt Co	Drill and install well on hill-52 3/7		12 Dec		
L565-67	Spt Co	Drill and install well at E/2/7	2 Jan			
D566-67	Spt Co	Improve drainage and grade lot 3/11 CP	1 Jan			
D570-67	Spt Co	Upgrade and oil road from Rd/13C to 3d LVT	1 Jan			
D576-67	Spt Co	Upgrade road in 2/7 CP hill-190		12 Dec 5%		
D578-67	Spt Co	Pre out mount-out boxes for Shore Party Bn		16 Dec 25%	31 Dec	
D580-67	Spt Co	Construct 10 mount-out boxes for Div Engr Office	1 Jan		12 Jan	
D583-67	Spt Co	Grade road in 7th Marines CP hill-55		19 Dec		
D586-67	Spt Co	Upgrade access road hill-19 to AT 962704 1/7	1 Feb			
D592-67	Spt Co	Construct huts for Div School		16 Dec 65%	5 Jan	
D598-67	Spt Co	Construct 10 mount-out boxes for HqBn Comm	12 Jan			
D599-67	Spt Co	Construct ground targets for Div School		23 Dec 5%	12 Jan	
D602-67	Spt Co	Upgrade road from Engr quarry to MAS-2		27 Dec 15%		
D509-67	"B" Co	Improve access road to 3/5		14 Nov 40%	9 Jan	
D422-67	"B" Co	Install safety structure around tower		14 Nov 50%		
D560-67	"B" Co	Const 20x20 Culvert bunker at 1st Task Bn				
D481-67	"C" Co	Construct bulk fuel shower at hill 37 3/7		24 Nov 25%	1 Jan	
D484-67	"C" Co	Construct 6 strongbacks at hill 90, Nammo bridge, BN CP 2/7		27 Nov 20%	1 Jan	
D561-67	"C" Co	Tech assist for construction of 3 bridges Thong Doe	30 Jan			
D575-67	"C" Co	Install culverts & do access work Rd/14 to hill 52 3/7	130 Jan			
D577-67	"C" Co	Improve drainage at gun positions & galley R- 3/11	2 Jan			
D588-67	"C" Co	Survey 2/3 CP for drainage	2 Jan			
D591-67	"C" Co	Clear field of fire at An Hoa bridge & hill 37 3/7		19 Dec	2 Jan	
D596-67	"C" Co	Refurnish billeting huts hill 55 7th Marines	1 Jan			
D600-67	"C" Co	Construct bread cabinet 3/7	2 Jan			
D607-67	"C" Co	Tech assist & culvert mat'ls for 12x12 culvert bunker 11th	Mar 2 Jan			

## EQUIPMENT STATUS &amp; LOCATION REPORT

ITEM	E.	H.E. POOL								ITEM	E.	H.E. POOL							
		JECT	ACHED	R- ONAL	D- ED	R- ONAL	D- ED	AL	R- ONAL			JECT	ACHED	R- ONAL	D- ED	R- ONAL	D- ED	AL	R- ONAL



10. Water Report:

<u>Locations</u>	<u>Potable (gal)</u>	<u>Raw (gal)</u>
1st Marines	10,000	_____
2/1	10,000	_____
2/3	7,000	6,000
1/5	13,000	7,000
2/5	14,000	7,000
3/5	8,000	_____
3/7	12,000	8,000
3rd 8" How	7,000	4,000
Hill-10	6,000	5,000
Hill-52	1,000	_____
Hill-55	10,000	_____
Dai La	45,000	_____
Totals	143,000	37,000

Enclosure (1)

ROAD CONDITIONS AS REPORTED BY MINE SWEEP TEAMS

30 Dec 1967

<u>SWEEP TEAM</u>	<u>ROUTE</u>	<u>CONDITION</u>	<u>REMARKS</u>
1	Rt 1 AT 833977 to ZD 085007	P	
2	Rt 1 AT 833997 to AT 935917	P	
3	Rt 1 AT 936917 to AT 935855	P	
4	Access Rd Hill 22 AT 839724 to AT 907744	P	
5	Purdue Rd AT 925694 to AT 943690	P	
6	Rt 1C AT 999700 to AT 989673	P	
7	Rt 1C AT 989673 to AT 988644	P	
	Rt 12 AT 988644 to BT 017636	P	
8	Rt 12 BT 017636 to BT 032642	P	
9	Rt 1C AT 988641 to AT 967584	P	
10	Rt 14 AT 967584 to AT 922577	P	
11	Rt 14 AT 922577 to AT 877572	P	
12	Rt 14 AT 877572 to AT 830558	I	Washout at AT 838561
13	Rt 14 AT 830558 to AT 788548	P	
14	Rt 5 AT 918528 to AT 868475		No sweep held today
15	Access Rd 3rd LVT CP and Hill 10 (East)	P	
16	Rt 13C BT 072707 to BT 065661	P	

Note - P = Passable  
I - Impassable

## CLASSIFICATION

## ENGINEER SITUATION REPORT

SITUATION REPORT No. 365-67

COPY NUMBER

1st ENGR. BN.

PLACE OF ISSUE

DATE/TIME OF ISSUE

MESSAGE REF: #

PERIOD COVERED: 301300H To 311300H Dec 1967  
DATE & TIME DATE & TIME MONTH & YEAR

REF: (a) MAP: \_\_\_\_\_

## 1. Enemy information

a. Late entry - An engineer sweep team in support of 2/5 visually located a 5 lb box mine at AT 909490 on 301030HDec 67. Destroyed in place. Mine was off road on right side.

b. An engineer sweep team in support of 1/7 visually located one 40 lb box mine, EDX, at AT 981624 on 310745HDec67. Destroyed in place. Also on 310830HDec67 visually located one 40 lb box mine, EDX, at AT 982625. Destroyed in place.

c. An engineer sweep team in support of 2/5 visually located one 5 lb box mine at AT 910505 on 311030HDec67. Destroyed in place. Also on 311250HDec67 visually located one 25 lb box mine at AT 916511. Destroyed in place. and on 311320HDec67 visually located one 10lb home made c/m mine at AT 919517. Destroyed in place.

d. An engineer sweep team in support of 2/3 reports that an LVT detonated an estimated 40 to 80 lb box mine at HT 068689 on 301355HDec67 and one M-422(Mighty Mite) detonated an estimated 2 lb box mine after going around LVT that had detonated a mine. LVT had to towed back to 2/3 CP. Only minor damage was done to M-422 and it was able to continue. 3 personnel with the LVT were KIA and med-evac'd, one MIA resulted from second incident - minor shrapnel wounds -not med-evac. 5 locals (2 males & 3 females) held for interrogation by 2/3 personnel. Engineers investigating incidents found remains of TNT next to hole caused by M-422 detonating mine. Gathered up remains and taken to 2/3 CP.

2. Engineer personnel. Drapped: (1) Sgt 1141 Joined: (2) Cpl 1121 (1) LCpl 1411 (3) P C 1371

## 3. Engineer difficulties.

Engineer equipment shortages remain the same as shown on Sit Rep 306-67

## 4. Weather. Warm with partly cloudy skies

## 5. Operations

a. through g. N/A

Engineer sweeps remain the same

Engineer support remains the same

Minefield operations remain the same

11 men from Support Company TAD to Company "A"

4 men from HAS Company TAD to Company "A"

6 men from Support Company TAD to Company "B"

Company "A" (-)(Rein) in support of the 1st Marine Regiment(-)(Rein)

Cpl PRICE from Support Company on operation with 1st Recon Bn

LCpl GONZALES and 3 men from "C" Company in support of 1st T Bn Rough Rider returned this CP 301100H Dec67

LCpl FOSTER and 3 men from Company "C" in support of 1st MT Bn Rough Rider returned this CP 301500H Dec67

LCpl PERKINS and 3 men from Company "C" in support of 1st MT Bn Rough Rider

LCpl FRANKLIN and 3 men from Company "C" on operation with 1/7

1st Marine Division Operations. Engineer Warfare and VC Boobytrap School attendance this date:

Inf 1

1stEngrBn 4

7thEngrBn 15

6thEngrBn 5

## 6. through 9. N/A

## 10. Water Supply. See enclosure (1).

## 11. General Engineer Comments N/A

## 12. Engineer Command Posts

a. 1st Engineer Bn (-). DeLang. AT 948755

b. Company "A" (-) CP located at YD 146507

SIGNATURE

XXXXXXXXXX

By direction

1. ENEMY INFORMATION. (Report information concerning enemy activity encountered, such as sniper activity, enemy minefields - boobytraps, artillery shelling and bombing of the area, report enemy material and equipment captured.

2. ENGINEER PERSONNEL. (Report arrival of engineer personnel and units including initial landing party, giving number of Officers and enlisted. Report casualties and evacuation, number of Officers and men assigned to each subproject and name of Officer or noncommissioned Officer in charge.

3. ENGINEER DIFFICULTIES. (Report hindrance to engineer progress as a result of enemy action, natural conditions such as poor trafficability and inclement weather, equipment shortages or breakdowns, and material shortages.

4. WEATHER. (Report weather conditions.

## 5. OPERATIONS.

a. Roads. (Report road construction to include amount cleared, stripped, graded, ditched, surface, and completed. Use overlays and map coordinates to show location of work and amount completed, the location of culverts, bridges, Etc. Report road maintenance on existing roads. Report soil types and condition and availability of aggregate.

b. TRAILS. (Report trail construction to include amount completed, location of junction with MSR, type of terrain and additional work required to make a military road.

ORGANIZATION			DATE			
PROJ. No. #	ORGANIZATION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
D509-67	B Co	Improve access road to 3/5		14Nov 40%	9Jan	
D422-67	B Co	Install safety structure around tower - 3/5		14Nov 50%		
D560-67	B Co	Construct a 20x20 culvert bunker at 1st Tank Bn				
D426-67	SptCo	Repair eroded area - 11th MT Bn		22Dec		
D564-67	SptCo	Drill and install well at E/2/7 CP				
D565-67	SptCo	Drill and install well on hill 52	2Jan			
D566-67	SptCo	Improve drainage and grade lot - 3/11 CP	1Jan			
D570-67	SptCo	Upgrade and oil road from Rt 13C to 3rd LVT	1Jan			
D576-67	SptCo	Upgrade road in 2/7 CP hill 190		12Dec 5%		
D578-67	SptCo	Pre-out mount out boxes for Shore Party Bn		16Dec 25%		
D580-67	SptCo	Construct 10 mount out boxes for Div Engr Off	1Jan			
D583-67	SptCo	Grade road in 7th Marines CP - hill 55		19Dec		
D586-67	SptCo	Upgrade access road hill 19 to AT942704 - 1/7	1Feb			
D592-67	SptCo	Construct huts for Div Schools		16Dec 70%	5Jan	
D598-67	SptCo	Construct 10 mount out boxes for Comm, Hq Bn	12Jan			
D599-67	SptCo	Construct ground targets for Div Schools		23Dec 5%	12Jan	
D602-67	SptCo	Upgrade road from Engr quarry to MASS - 2		27Dec 15%		
D481-67	SptCo	Construct bulk fuel tank shower at hill 37 - 3/7		24Nov 25%	1Jan	
D484-67	SptCo	Construct 6 strongbacks(hill 90Nameo bridge, Bn CP) - 2/7		27Nov 20%	1Jan	
D561-67	C Co	Tech assist for construction of 3 bridges -Thoung Loc area	30Jan			
D575-67	C Co	Install culverts and do necessary work Rt14 to hill 52-3/7	30Jan			
D577-67	C Co	Improve drainage at gun positions & galley - H/3/11	2Jan			
D588-67	C Co	Survey 2/3 CP for drainage	2Jan			
D591-67	C Co	Clear fields of fire at An Hoa bridge and hill 37 - 3/7		19Dec	2Jan	
D596-67	C Co	Refurbish milleting huts -hill 55 - 7th Mar	1Jan			
D600-67	C Co	Construct bread cabinet for 3/7 mess hall	2Jan			
D607-67	C Co	Tech assist and matl for 12x12 culvert bunker - 11th Mar	2Jan			

## EQUIPMENT STATUS &amp; LOCATION REPORT

ITEM	E.						H.E. POOL					ITEM	E.						H.E. POOL				
		JECT	ACHED	R- ONAL	D- ED	R- ONAL	D- ED	AL	R- ONAL	JECT	ACHED			R- ONAL	D- ED	R- ONAL	D- ED	AL	R- ONAL				

10. Water Report:

<u>Locations</u>	<u>Potable (gal)</u>	<u>Raw (gal)</u>
1st Marines	10,000	_____
2/1	10,000	_____
2/3	7,000	6,000
1/5	13,000	7,000
2/5	14,000	7,000
3/5	8,000	_____
3/7	12,000	8,000
3rd 8" How	7,000	4,000
Hill-10	6,000	5,000
Hill-52	1,000	_____
Hill-55	10,000	_____
Dalla	45,000	_____
Totals	143,000	37,000

Enclosure (1)

ROAD CONDITIONS AS REPORTED BY MINE SWEEP TEAMS

<u>SWEEP TEAM</u>	<u>ROUTE</u>	<u>CONDITION</u>	<u>REMARKS</u>	31 Dec 1967
1	Rt 1 AT 833977 to ZD 085007	P		
2	Rt 1 AT 833997 to AT 935917	P		
3	Rt 1 AT 935917 to AT 935855	P		
4	Access Rd Hill 22 AT 889724 to AT 907744	P		
5	Purdue Rd AT 925694 to AT 943690	P		
6	Rt 1C AT 999700 to AT 989673	P		
7	Rt 1C AT 989673 to AT 988644	P		
	Rt 12 AT 988644 to BT 017636	P		
8	Rt 12 BT 017636 to BT 032642	P		
9	Rt 1C AT 988641 to AT 967584		No report recieved today- Am presently trying to contact team for results	
10	Rt 14 AT 967584 to AT 922577	P		
11	Rt 14 AT 922577 to AT 877572		No report recieved today- Am presently trying to contact team for results.	
12	Rt 14 AT 877572 to AT 830558	I	ashout at AT 838561	
13	Rt 14 AT 830558 to AT 788548	P		
14	Rt 5 AT 918528 to AT 868475	P		
15	Access Rd 3rd LVT CP and Hill 10 (East)		No report recieved today- Am presently trying to contact team for results	
16	Rt 13C BT 072707 to BT 065661		No report recieved today- am presently trying to contact team for results	

Note - P - Passable  
I - Impassable