

CLASSIFICATION

ENGINEER SITUATION REPORT

COPY NUMBER _____

1st ENGR. BN. _____

PLACE OF ISSUE _____

DATE/TIME OF ISSUE _____

MESSAGE REF: # _____

SITUATION REPORT No. 1-68PERIOD COVERED: 311300H TO 011300H Jan 1968
DATE & TIME DATE & TIME MONTH & YEAR

REF: (a) MAP: _____

1. Enemy Information.

a. An engineer sweep team in support of 2/3 visually located (1) ChiCom grenade boobytrapped at BT 061651, on 311250H Dec 67. Destroyed in place. Also located (1) ChiCom grenade and (3) M79 rounds at BT 052651, on 311305H Dec 67. Destroyed in place.

b. Late Entry - An engineer sweep team in support of 3/7 visually located (1) 106mm round boobytrapped with pressure device at AT 802445 on 310930H Dec 67. Destroyed in place.

2. Engineer Personnel. Dropped: (1) Sgt 1371 Joined: (2) PFC 1371 (1) Lcpl 1371 (1) 1121 Lcpl

3. Engineer Difficulties:

Engineer equipment shortages remain the same as shown on Sit Rep 306-67

4. Weather. Overcast with showers

5. Operations.

a. through g. N/A

Engineer sweeps remain the same

Engineer support remains the same

Minefield operations remain the same

11 men from Support Company TAD to Company "A"

4 men from H&S Company TAD to Company "A"

6 men from Support Company TAD to Company "B"

Company "A" (-)(Rein) in support of 1st Marine Regiment (-)(Rein)

Cpl PRICE from Support Company on operation with 1st Recon Bn returned this CP 311400H Dec 1967

1Cpl FREDERICKS and (1) man from "C" Company on operation with I/3/7

1Cpl PERKINS and (3) men from "C" Company in support of 1st MT Bn rough rider

(8) men from "B" Company on operation AUBURN

1st Marine Division Demolitions, Landmine Refire & V.C. Boobytrap School attendance this date:

Inf 9

1st Engr Bn 15

6. through 9. N/A

10. Water Supply. See enclosure (1)

11. General Engineer Comments. N/A

12. Engineer Command Posts.

a. 1st Engineer Battalion, DaNang AT 948755

b. Company "A" (-)(Rein) CP located at YD 954907

SIGNATURE

COMMUNICATOR

By direction

1. **ENEMY INFORMATION.** (Report information concerning enemy activity encountered, such as sniper activity, enemy minefields boobytraps, artillery shelling and bombing of the area, report enemy material and equipment captured.)
2. **ENGINEER PERSONNEL.** (Report arrival of engineer personnel and units including initial landing party, giving number of Officers and enlisted. Report casualties and evacuation, number of Officers and men assigned to each subproject and name of Officer or noncommissioned Officer in charge.)
3. **ENGINEER DIFFICULTIES.** (Report hindrance to engineer progress as a result of enemy action, natural conditions such as poor trafficability and inclement weather, equipment shortages or breakdowns, and material shortages.)
4. **WEATHER.** (Report weather conditions.)
5. **OPERATIONS.**
 - a. **Roads.** (Report road construction to include amount cleared, stripped, graded, ditched, surface, and completed. Use overlays and map coordinates to show location of work and amount completed, the location of culverts, bridges, etc. Report road maintenance on existing roads. Report soil types and condition and availability of aggregate.)
 - b. **TRAILS.** (Report trail construction to include amount completed, location of junction with MSR, type of terrain and additional work required to make a military road.)

DECLASSIFIED

D.

PROJ. No.#	ORGANIZATION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
D509-67	"B" Co	Improve access road to 3/5		14 Nov 40%	9 Jan	
D422-67	"B" Co	Install safety structure around tower		14 Nov 50%	9 Jan	
D560-67	"B" Co	Construct 20x20 culvert bunker at 1st Tank Bn		(Project on Hold)		
D481-67	"C" Co	Construct bulk fuel shower at hill 37 3/7		24 Nov 25%	4 Jan	
D484-67	"C" Co	Construct 6 strongbacks at hill 90, Nammo bridge, Bn CP 2/7		27 Nov 20%	6 Jan	
D561-67	"C" Co	Tech assist for construction of 3 bridges Thoung Doc	30 Jan			
D575-67	"C" Co	Install culverts & no necess work Rt#14 to hill 52 3/7	30 Jan			
D577-67	"C" Co	Improve drainage at gun positions & galley E-3/11	2 Jan			
D588-67	"C" Co	Survey 2/3 CP for drainage	2 Jan			
D591-67	"C" Co	Clear field of fire at An Hoa bridge & hill 37 3/7		19 Dec	6 Jan	
D596-67	"C" Co	Refurnish billeting huts hill 55 7th Marines	10 Jan			
D600-67	"C" Co	Construct bread cabinet 3/7	6 Jan			
D607-67	"C" Co	Tech assist & culvert mat'ls for 12x12 culvert bunker 11th	Mar 4 Jan			
D426-67	Spt Co	Repair eroded area 11th MT Bn				
D564-67	Spt Co	Drill and install well on hill 52 3/7		12 Dec		
D565-67	Spt Co	Drill and install well at E/2/7 CP	2 Jan			
D566-67	Spt Co	Improve drainage and upgrade lot 3/11 CP	1 Feb			
D570-67	Spt Co	Upgrade and bil road from Rt#130 to 3d LVT	1 Feb			
D576-67	Spt Co	Upgrade road in 2/7 CP Hill 190		12 Dec 17%		
D578-67	Spt Co	Pre-out mount out boxes for Shore Party Bn		16 Dec 75%		
D580-67	Spt Co	Construct 10 mount out boxes for Div Engr Office	1 Jan		12 Jan	
D583-67	Spt Co	Grade road in 7th Marines CP Hill 55		19 Dec 60%		
D584-67	Spt Co	Upgrade road Hill 19 to AT 942704 1/7	1 Feb			
D592-67	Spt Co	Construct huts for Div School		16 Dec 78%	5 Jan	
D598-67	Spt Co	Construct 10 mount out boxes for Hq Bn Comm	12 Jan		14 Jan	
D599-67	Spt Co	Construct ground targets for Div school		23 Dec 5%	12 Jan	
D602-67	Spt Co	Upgrade road from Engr quarry to MASS-2		27 Dec 15%		
D612-67	Spt Co	Move partition in Div Chapel & rewire as necessary	13 Jan			

EQUIPMENT STATUS & LOCATION REPORT

[illegible]

10. Water Report:

<u>Locations</u>	<u>Potable (gal)</u>	<u>Raw (gal)</u>
1st Marines	10,000	_____
2/1	10,000	_____
2/3	7,000	6,000
1/5	13,000	7,000
2/5	14,000	7,000
3/5	8,000	_____
3/7	12,000	8,000
3rd 8" How	7,000	4,000
Hill-10	6,000	5,000
Hill-52	1,000	_____
Hill-55	10,000	_____
Dai La	45,000	_____
Totals	143,000	37,000

Enclosure (1).

DECLASSIFIED

ROAD CONDITIONS AS REPORTED BY MINE SWEEP TEAMS

<u>SWEEP TEAM</u>	<u>ROUTE</u>	<u>CONDITION</u>	<u>REMARKS</u>	1 Jan 1968
1	Rt 1 AT 833977 to ZD 085007	P		
2	Rt 1 AT 833997 to AT 936917	P		
3	Rt 1 AT 936917 to AT 935855		No report received today	
4	Access Rd Hill 22 AT 839724 to AT 907744	P		
5	Pedue Rd AT 925694 to AT 943690	P		
6	Rt 1C AT 995700 to AT 989673	P		
7	Rt 1C AT 989673 to AT 988644	P		
	Rt 12 AT 983644 to BT 017636	P		
8	Rt 12 BT 017636 to BT 032642	P		
9	Rt 1C AT 988641 to AT 967584	P		
10	Rt 14 AT 967584 to AT 922577	P		
11	Rt 14 AT 922577 to AT 877572	P		
12	Rt 14 AT 877572 to AT 830558	I	Washout at 838561	
13	Rt 14 AT 830558 to AT 788548	P		
14	Rt 5 AT 918528 to AT 868475	P		
15	Access Rd 3rd LVT CP and Hill 10 (East)		No report received today	
16	Rt 13C BT 072707 to BT 065661		No report received today	

Note - P - Passable
I - Impassable

DECLASSIFIED

CLASSIFICATION

ENGINEER SITUATION REPORT

COPY NUMBER

1st ENGR. BN.

PLACE OF ISSUE

DATE/TIME OF ISSUE

MESSAGE REF#

SITUATION REPORT No. 2-68PERIOD COVERED: 011300H TO 021300H Jan 1968
DATE & TIME DATE & TIME MONTH & YEAR

REF: (a) MAP: _____

1. Enemy Information.
 - a. Late entry. An engineer sweep team in support of 2/5 visually located (1) 15 lb box mine at AT 909507 on 011145H Jan 1967. Destroyed in place.
 - b. Late entry. Another sweep team in support of 2/5 visually located (1) M26 grenade BT at AT 912492 on 011045H Jan 1968. Destroyed in place.
 - c. A member of a security team with an engineer sweep team in support of 2/5 detonated a 60mm round BT at AT 928516H Jan 1968. Results were (1) PF KIA, (1) PF MIA, and (1) UEMC MIA (Status unknown) as yet.
2. Engineer Personnel. Dropped: (1) 1stLT 3010, (1) Cpl 1371, (1) Sgt 1371. Joined: (1) PFC 0141, (1) Cpl 1121 (2) LCpl 1371
3. Engineer Difficulties.
Engineer equipment shortages remain the same as shown on Sit Rep 306-67
4. Weather. Overcast with occasional light rain.
5. Operations.
 - A. through G. N/A
 - Engineer sweeps remain the same
 - Engineer support remain the same
 - Minefield operations remain the same
 - 11 men from Support Company TAD to Company "A"
 - 4 men from H&S Company TAD to Company "A"
 - 6 men from Support Company TAD to Company "B"
 - Company "A" (-)(Rein) in support of 1st Marine Regiment (-)(Rein)
 - Cpl PRICE from Support Company on operation with 1st Recon Bn returned this CP 311400H Dec 1967
 - LCpl PERKINS and 3 men from C Company in support of 1st MT Bn rough rider
 - LCpl FREDERICKS and (1) man from "C" Company on operation with I/3/7
 - (8) men from "B" Company on operation AUBURN
 - 1st Marine Division Demolitions, Landmine Warfare And V.C. Boobytrap School attendees this date:
 - Infantry 9
 - 1st Engr Bn 15
6. through 9. N/A
10. Water Supply. See enclosure (1)
11. General Engineer Comments. N/A
12. Engineer Command Posts.
 - a. 1st Engineer Battalion, DaNang AT 948755
 - b. Company "A" (-)(Rein) CP located at YD 336507

SIGNATURE
DATE/TIME

By direction

1. ENEMY INFORMATION. (Report information concerning enemy activity encountered, such as sniper activity, enemy minefields boobytraps, artillery shelling and bombing of the area, report enemy material and equipment captured.
2. ENGINEER PERSONNEL. (Report arrival of engineer personnel and units including initial landing party, giving number of Officers and Enlisted. Report casualties and evacuation, number of Officers and men assigned to each subproject and name of Officer or noncommissioned Officer in charge.
3. ENGINEER DIFFICULTIES. (Report hindrance to engineer progress as a result of enemy action, natural conditions such as poor trafficability and inclement weather, equipment shortages or breakdowns, and material shortages.
4. WEATHER. (Report weather conditions.
5. OPERATIONS.
 - a. Roads. (Report road construction to include amount cleared, stripped, graded, ditched, surface, and completed. Use overlays and map coordinates to show location of work and amount completed, the location of culverts, bridges, Etc. Report road maintenance on existing roads. Report soil types and condition and availability of aggregate.
 - b. TRAILS. (Report trail construction to include amount completed, location of junction with MSR, type of terrain and additional work required to make a military road.

DECLASSIFIED

ORGANIZATION			DATE		DATE & TIME COMPLETION	
PROJ. No. #	ORGANIZATION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
D426-67	Spt Co	Repair eroded area 11th MT Bn		12 Dec		
D564-67	Spt Co	Drill and install well on hill 52 3/7				
D565-67	Spt Co	Drill and install well at E/2/7/ CP	2 Jan			
D566-67	Spt Co	Improve drainage and grade lot 3/11 CP	1 Feb			
D570-67	Spt Co	Upgrade and oil road from Rte 130 to 3d LST	1 Feb			
D576-67	Spt Co	Upgrade road in 2/7 CP hill 190		22 Dec 20%		
D578-67	Spt Co	Pre-cut mount out boxes for Shore Party Bn		16 Dec 97%		
D580-67	Spt Co	Construct 10 mount out boxes for Div Engr Office	3 Jan		12 Jan	
D583-67	Spt Co	Grade road in 7th Marines CP Hill 55		19 Dec 60%		
D584-67	Spt Co	Upgrade access road hill 19 to AT 942704	1 Feb			
D592-67	Spt Co	Construct huts for Div School		16 Dec 90%		
D598-67	Spt Co	Construct 10 mount out boxes for Hq Bn Comm	12 Jan		14 Jan	
D599-67	Spt Co	Construct ground targets for Div School		23 Dec 5%	12 Jan	
D602-67	Spt Co	Upgrade road from Engr quarry to MASS-2		27 Dec 15%		
D612-67	Spt Co	Move partition in Div School & rewire as necessary	15 Jan			
D481-67	"C" Co	Construct bulk fuel shower at hill 37 3/7		24 Nov 25%	4 Jan	
D484-67	"C" Co	Construct 6 strongbacks at hill 190, Nammo bridge, Bn CP 2/7		27 Nov 20%	6 Jan	
D561-67	"C" Co	Tech assist for construction of 3 bridges Thong Doc	30 Jan			
D575-67	"C" Co	Install culverts & do necess work Rte 14 to hill 52 3/7		2 Jan	30 Jan	
D577-67	"C" Co	Improve drainage at gun positions & galley H 3/11	4 Jan			
D588-67	"C" Co	Survey 2/3 for drainage	4 Jan			
D591-67	"C" Co	Clear field of fire at An Hoa bridge & hill 37 3/7		19 Dec	6 Jan	
D596-67	"C" Co	Refurnish billeting huts hill 55 7th Mar	10 Jan			
D600-67	"C" Co	Construct bread cabinet 3/8	6 Jan			
D607-67	"C" Co	Tech assist & culverts mat'ls for 12x12 culvert bunker				
D509-67	"B" Co	Improve access road to 3/5		14 Nov 40%	9 Jan	
D422-67	"B" Co	Install safety structure around tower		14 Nov 50%	9 Jan	
D560-67	"B" Co	Construct 20x20 culvert bunker at 1st Tank Bn		(Project on Hold)		

EQUIPMENT STATUS & LOCATION REPORT

[illegible]

10. Water Reports:

<u>Locations</u>	<u>Potable(gal)</u>	<u>Raw(gal)</u>
1st Marines	10,000	_____
2/1	10,000	_____
2/3	7,000	6,000
1/5	13,000	7,000
2/5	14,000	7,000
3/5	8,000	_____
3/7	12,000	8,000
3rd 8" How	7,000	4,000
Hill-10	6,000	5,000
Hill-52	1,000	_____
Hill-55	10,000	_____
Daily	45,000	_____
Totals	143,000	37,000

Enclosure (1)

ROAD CONDITIONS AS REPORTED BY MINE SWEEP TEAMS

2 Jan 1967

<u>SWEEP TEAM</u>	<u>ROUTE</u>	<u>CONDITION</u>	<u>REMARKS</u>
1	Rt 1 AT 833977 to ZD 085007	P	
2	Rt 1 AT 833997 to AT 931917	P	
3	Rt 1 AT 936917 to AT 835505	P	
4	Access Rd Hill 22 AT 839724 to AT 900742	P	
5	Frederic Rd AT 925694 to AT 943690	P	
6	Rt 10 AT 999700 to AT 939673	P	
7	Rt 10 AT 989673 to AT 988544	P	
	Rt 12 AT 988644 to BT 017636	P	
8	Rt 12 BT 017636 to BT 032642	P	
9	Rt 10 AT 988641 to AT 967584	P	
10	Rt 14 AT 967584 to AT 922577	P	
11	Rt 14 AT 922577 to AT 877572	P	
12	Rt 14 AT 877572 to AT 830558	I	Washout at AT 838561
13	Rt 14 AT 830558 to AT 788548	P	
14	Rt 5 AT 918528 to AT 868475	P	
15	Access Rd 3rd LVT CP and Hill 10 (East)	P	
16	Rt 13C BT 072707 to BT 065661	P	

Note - P = Passable
I = Impassable

CLASSIFICATION

ENGINEER SITUATION REPORT

COPY NUMBER _____

1st ENGR. BN. _____

PLACE OF ISSUE _____

DATE/TIME OF ISSUE _____

MESSAGE REF: # _____

SITUATION REPORT No. 3-68PERIOD COVERED: 021300H TO 031300H Jan 1968
DATE & TIME DATE & TIME MONTH & YEAR

REF: (a) MAP: _____

1. Enemy Information. None

2. Engineer Personnel. Dropped: (2) Cpl 1371 Joined: None

3. Engineer Difficulties.
Engineer shortages remain the same as shown on Sit Rep 3-6-67

4. Weather. Rain and overcast

5. Operations.
A. through G. N/A
Engineer assets remain the same
Engineer support remains the same
Minefield operations remain the same
10 men from Support Company TAB to Company A
4 men from H&S Company TAB to Company "A"
6 men from Support Company TAB to Company "B"
1 man from H&S Company TAB to Company "B"
Company "A" (-)(Rein) in support of 1st Marine Regiment (-)(Rein)
LCpl FREDRICKS with 1 man from "C" Company on operation INETA
LCpl PERKINS with 3 men from Company "C" in support of 1st ME Bn rough rider
8 men from "B" on operation AUBURN
1st Marine Division Demolitions, Landmine & mine and V.C. Boobytrap School attendance this date
Infantry 9
1st Regt Bn 15

6. through 9. N/A

10. Water Supply. See enclosure (1)

11. General Engineer Comments. N/A

1. Engineer Command Posts.
a. 1st Engineer Battalion, DaNang AT 948755
b. Company "A" (-)(Rein) Co located at YT 336507

[Signature]
SIGNATURE
COMMANDING
By direction

1. ENEMY INFORMATION. (Report information concerning enemy activity encountered, such as sniper activity, enemy minefields, boobytraps, artillery shelling and bombing of the area, report enemy material and equipment captured.)
2. ENGINEER PERSONNEL. (Report arrival of engineer personnel and units including initial landing party, giving number of Officers and Enlisted. Report casualties and evacuation, number of Officers and men assigned to each subproject and name of Officer or noncommissioned Officer in charge.)
3. ENGINEER DIFFICULTIES. (Report hindrance to engineer progress as a result of enemy action, natural conditions such as poor trafficability and inclement weather, equipment shortages or breakdowns, and material shortages.)
4. WEATHER. (Report weather conditions.)
5. OPERATIONS.
a. Roads. (Report road construction to include amount cleared, stripped, graded, ditched, surface, and completed. Use overlays and map coordinates to show location of work and amount completed, the location of culverts, bridges, Etc. Report road maintenance on existing roads. Report soil types and condition and availability of aggregate.)
b. TRAILS. (Report trail construction to include amount completed, location of junction with MSR, type of terrain and additional work required to make a military road.)

ORGANIZATION			DATE			
PROJ. No.#	ORGANIZATION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
D422-67	B Co	Install safety structure around tower - 3/5		14Nov 40%	9Jan	
D509-67	B Co	Improve access road to 3/5		14Nov 40%	9Jan	
D560-67	B Co	Construct a 20x20 culvert bunker at 1st Tank Bn		(Project on hold)		
D481-67	C Co	Construct bulk fuel tank shower at hill 37 - 3/7		24Nov 25%	6Jan	
D484-67	C Co	Construct 6 strongbacks at hill 90, same bridge, 2/7 Bn EP		27Nov 20	6Jan	
D561-67	C Co	Tech assist for construction of 3 bridges at Thong Loc area	30Jan			
D575-67	C Co	Install culverts and do necessary work at 14 to hill 52 3/7	30Jan			
D577-67	C Co	Improve drainage at gun positions & galley - H/3/11	10Jan			
D588-67	C Co	Survey 2/3 for drainage	10Jan			
D591-67	C Co	Clear fields of fire at An Hoa bridge & hill 37 - 3/7		19Dec	6Jan	
D596-67	C Co	Refurbish billeting huts - Hill 55 - 7th Mar	10Jan			
D600-67	C Co	Construct bread cabinet for 3/7 messhall	6Jan			
D607-67	C Co	Tech assist & satl for culvert bunker (12x12) 11th Mar	4Jan			
D621-67	C Co	Prepare LZ site at 2/7	4Jan			
D 3-68	C Co	Tech assist for dismantling COC bunker at 11th Marines	7Jan			
D426-67	SptCo	Repair eroded area - 11th MI Bn				
D564-67	SptCo	Drill and install well at hill 52 - 3/7		12Dec		
D565-67	SptCo	Drill and install well at E/2/7 CP	30Jan			
D566-67	SptCo	Improve drainage and grade lot - 3/11 CP	1Feb			
D570-67	SptCo	Upgrade and oil road from Rt 13C to 3rd LVT	1Feb			
D576-67	SptCo	Upgrade road in 2/7 CP - Hill 190		22Dec 22%		
D578-67	SptCo	Pre-cut mount out boxes for Shore Party Bn		16Dec 90%		
D580-67	SptCo	Construct 10 mount out boxes for Div Engr Bn		1Jan 5%	12Jan	
D583-67	SptCo	Grade road in 7th Marines CP hill 55		19Dec 60%		
D586-67	SptCo	Upgrade access road - hill 19 to AT 942704 - 1/7	1Feb			
D592-67	SptCo	Construct huts for Div Schools		16Dec 90%	5Jan	
D598-67	SptCo	Construct 10 mount out boxes for Comm, Hq Bn	12Jan			
D599-67	SptCo	Construct ground targets for Div Schools		23Dec 5%	12Jan	
D602-67	SptCo	Upgrade road from Engr Quarry to MARS - 2		27Dec 75%		
D612-67	SptCo	Move partition in Div Chapel & rewire as necessary	15Jan			

EQUIPMENT STATUS & LOCATION REPORT

ITEM	E.	H.E. POOL								ITEM	E.	H.E. POOL							
		JECT	ACHED	R-ONAL	D-ED	R-ONAL	D-ED	AL	R-ONAL			JECT	ACHED	R-ONAL	D-ED	R-ONAL	D-ED	AL	R-ONAL

10. Water Report:

<u>Locations</u>	<u>Potable (gal)</u>	<u>Raw (gal)</u>
1st Marines	10,000	_____
2/1	10,000	_____
2/3	7,000	6,000
1/5	13,000	7,000
2/5	14,000	7,000
3/5	8,000	_____
3/7	12,000	8,000
3rd 8" How	7,000	4,000
Hill-10	6,000	5,000
Hill-52	1,000	_____
Hill-55	10,000	_____
Dalla	45,000	_____
Totals	143,000	37,000

Enclosure (1)

ROAD CONDITIONS AS REPORTED BY MINE SWEEP TEAMS

3 Jan 68

<u>SWEEP TEAM</u>	<u>ROUTE</u>	<u>CONDITION</u>	<u>REMARKS</u>
1	Rt 1 AT 833977 to ZD 085007	P	
2	Rt 1 AT 833997 to AT 936917	P	
3	Rt 1 AT 936917 to AT 935865	P	
4	Access Rd Hill 22 AT 889724 to AT 907744		No report on road received today.
5	Pardue Rd AT 925694 to AT 943690		No report on road received today.
6	Rt 1C AT 999700 to AT 989673	P	
7	Rt 1C AT 989673 to AT 988644	P	
	Rt 12 AT 988644 to BT 017636	P	
8	Rt 12 BT 017636 to BT 032642	P	
9	Rt 1C AT 988641 to AT 967584		No report on road received today.
10	Rt 14 AT 967584 to AT 922577	P	
11	Rt 14 AT 922577 to AT 877572	P	
12	Rt 14 AT 877572 to AT 830558	I	Washout at AT 838561
13	Rt 14 AT 830558 to AT 788548	P	
14	Rt 5 AT 918528 to AT 868475	P	
15	Access Rd 3rd LVT CP and Hill 10 (East)	P	
16	Rt 13C BT 072707 to BT 065661	P	

Note - P = Passable
I = Impassable

CLASSIFICATION

ENGINEER SITUATION REPORT

COPY NUMBER _____

1st ENGR. BN. _____

PLACE OF ISSUE _____

DATE/TIME OF ISSUE _____

MESSAGE REF: # _____

SITUATION REPORT No. 468PERIOD COVERED: 031300H TO 041300H Jan 1968
DATE & TIME DATE & TIME MONTH & YEAR

REF: (a) MAP: _____

1. Enemy Information.

- a. An engineer sweep team in support of 2/5 destroyed a dud 105mm round at AT 870452 on 031500H Jan 1968. Received 100rds small arms fire, returned fire and called in an air strike, searched area with negative results.
- b. A member of flank security of an engineer sweep team in support of 2/5 detonated (1) BT artillery round at AT 873473 on 041235H Jan 1968. Searched area and visually located and destroyed a BT bottle of explosive with pull type trip wire. Destroyed in place.
- c. An engineer sweep team in support of 2/5 visually located another bottle of explosives with pull type fuse and trip wire at AT 873473 on 041300H Jan 1968. Destroyed in place.

2. Engineer Personnel. Joined: None Dropped: (2) Cpl 1371, (1) 1st Sgt. 9999, (1) LCpl 1121

3. Engineer Difficulties.

Engineer equipment shortages remain the same as shown on Sit Rep 306-67

4. Weather. Overcast and cool.

5. Operations.

A. through G. N/A

Engineer sweeps remain the same

Engineer support remains the same

Engineer minefield operations remain the same

10 men from Support Company TAD to Company "A"

4 men from H&C Company TAD to Company "A"

6 men from Support Company TAD to Company "B"

1 man from H&C Company TAD to Company "B"

8 men on operation AUBURN returned this CP at 031300H Jan 1968

Company "A" (-)(Rein) in support of 1st Marine Regiment (-)(Rein)

LCpl FREDERICKS and (1) man from "C" Company returned this CP 011300H Jan 1968

LCpl PERINS and (3) men from "C" Company in support of 1st MT Bn rough rider

Cpl HOLMAE and (3) men from "C" Company departed this CP in support of 11th MT Bn rough rider at 031800H Jan 1968

Cpl RICHWA and (3) men from "C" Company departed this CP on 041200H Jan 1968 on operation with 2/3.

Cpl BIRDA and (3) men from "C" Company departed this CP at 041200H Jan 1968 on bridge sweep with 2/7.

1st Marine Division Demolitions, Landmine Warfare & V.C. Boobytrap School attendance this date:

1 1st Engr Bn 9

F. through G. N/A

10. Water Supply. See enclosure (1)

11. General Engineer Comments. N/A

12. Engineer Command Posts.

a. 1st Engineer Battalion, DaNang AT 948715

b. Company "A" (-)(Rein), located at YD 336507

Late entry - an engineer sweep team in support of 2/5 visually located 31b charge boobytrapped under piece of track lying in the middle of road. Destroyed in place. Team located charge at AT 918507 on 041505H Jan 1968.

[Signature]
SIGNATURE
EXAMINING
By direction

1. ENEMY INFORMATION. (Report information concerning enemy activity encountered, such as sniper activity, enemy minefields boobytraps, artillery shelling and bombing of the area, report enemy material and equipment captured.)
2. ENGINEER PERSONNEL. (Report arrival of engineer personnel and units including initial landing party, giving number of Officers and enlisted. Report casualties and evacuation, number of Officers and men assigned to each subproject and name of Officer or noncommissioned Officer in charge.)
3. ENGINEER DIFFICULTIES. (Report hindrance to engineer progress as a result of enemy action, natural conditions such as poor trafficability and inclement weather, equipment shortages or breakdowns, and material shortages.)
4. WEATHER. (Report weather conditions.)
5. OPERATIONS.
 - a. Roads. (Report road construction to include amount cleared, stripped, graded, ditched, surface, and completed. Use overlays and map coordinates to show location of work and amount completed, the location of culverts, bridges, etc. Report road maintenance on existing roads. Report soil types and condition and availability of aggregate.)
 - b. TRAILS. (Report trail construction to include amount completed, location of junction with MSR, type of terrain and additional work required to make a military road.)

ORGANIZATION			DATE			
PROJ. No. #	ORGANIZATION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
D426.67	Spt Co	Repair eroded area 11th Mt Bn				
D564.67	Spt Co	Drill and inst 11 well on Hill-52		12 Dec		
D565.67	Spt Co	Drill and install well at E/2/7 CP	30 Jan			
D566.67	Spt Co	Improve drainage and grade lot 3/11 CP	1 Feb			
D570.67	Spt Co	Upgrade and oil road from Rtd 13C to 3d LVT	1 Feb			
D576.67	Spt Co	Upgrade road in 2/7 Hill 190		22 Dec 22%		
D578.67	Spt Co	Pre-cut mount out boxes for Shore Party Bn		16 Dec 90%		
D580.67	Spt Co	Construct 10 mount boxes for Div Engr Office		1 Jan 5%	12 Jan	
D583.67	Spt Co	Grade road in 7th Marines CP Hill 55		19 Dec 60%		
D586.67	Spt Co	Upgrade access road hill 19 to AT 942704 1/7	1 Feb			
D592.67	Spt Co	Construct huts for Div School		16 Dec 92%	5 Jan	
D598.67	Spt Co	Construct 10 mount out boxes for Hq Bn Comm	12 Jan			
D599.67	Spt Co	Construct ground targets for Div School		23 Dec 5%	12 Jan	
D602.67	Spt Co	Upgrade road from Engr quarry to MASF-2		27 Dec 76%		
D612.67	Spt Co	Move partition in Div Chapel & rewire as necessary	15 Jan			
D481.67	"G" Co	Construct bulk fuel shower at Hill 37 3/7		24 Nov 25%	4 Jan	
D484.67	"G" Co	Construct 6 strongbacks at Hill 98, Son-O bridge, Bn CP 2/7		27 Nov 20%	6 Jan	
D561.67	"G" Co	Tech assist for construction of 3 bridges Thong Doc area	30 Jan			
D575.67	"G" Co	Install culverts & do necessary work Rtd 14 to Hill 52 3/7	30 Jan			
D577.67	"G" Co	Improve drainage at gun positions & gallery H 3/11	7 Jan			
D591.67	"G" Co	Clear field of fire at An Hoa bridge Hill 37 3/7		19 Dec	6 Jan	
D596.67	"G" Co	Refurnish billeting huts Hill 55 7th Marines	10 Jan			
D600.67	"G" Co	Construct bread cabinet 3/7	6 Jan			
D617.67	"G" Co	Tech assist & culvert mat'l for 12x12 bunker 11th Marines	6 Jan			
D621.67	"G" Co	Prepare LZ site 2/7	6 Jan			
D603.68	"G" Co	Provide tech assist only to 11th Mt Bn for dismantling of COC bunker	7 Jan			
D509.67	"B" Co	Improve access road to 3/5		14 Nov 40%	9 Jan	
D422.67	"B" Co	Inst 11 safety structure around tower		14 Nov 40%	9 Jan	
D560.67	"B" Co	Construct 20x20 Culvert bunker at 1st Tank Bn (PROJECT ON HOLD)				

EQUIPMENT STATUS & LOCATION REPORT

ITEM	E.	H.E. POOL							ITEM	E.	H.E. POOL						
		JECT	ACHED	R- ONAL	D- ED	R- ONAL	D- ED				AL	R- ONAL					

10. Water Report:

<u>Locations</u>	<u>Potable (gal)</u>	<u>Raw (gal)</u>
1st Marines	10,000	_____
2/1	10,000	_____
2/3	7,000	6,000
1/5	13,000	7,000
2/5	8,000	7,000
3/5	8,000	_____
3/7	12,000	6,000
3rd 8" How	7,000	4,000
Hill-10	6,000	5,000
Hill-52	1,000	_____
Hill-55	10,000	_____
Dai La	45,000	_____
Totals	137,000	37,000

Enclosure (1)

DECLASSIFIED

ROAD CONDITIONS AS REPORTED BY MINE SWEEP TEAMS

4 Jan 1968

<u>SWEEP TEAM</u>	<u>ROUTE</u>	<u>CONDITION</u>	<u>REMARKS</u>
1	Rt 1 AT 833977 to ZD 085007		No report received today
2	Rt 1 AT 833997 to AT 933917		No report received today
3	Rt 1 AT 936917 to AT 935855	P	
4	Access Rd Hill 22 AT 889724 to AT 907744	P	
5	Purdue Rd AT 925694 to AT 943690	P	
6	Rt 1C AT 999700 to AT 989673		No report received today
7	Rt 1C AT 989673 to AT 988644		No report received today
	Rt 12 AT 988644 to BT 017636		No report received today
8	Rt 12 BT 017636 to BT 032642		No report received today
9	Rt 1C AT 988641 to AT 967584	P	
10	Rt 14 AT 967584 to AT 922577	P	
11	Rt 14 AT 922577 to AT 877572		No report received today
12	Rt 14 AT 877572 to AT 830558	I	Washout at AT 838561
13	Rt 14 AT 830558 to AT 788548		No report received today
14	Rt 5 AT 918528 to AT 868475	P	
15	Access Rd 3rd LVT CP and Hill 10 (East)	P	
16	Rt 13C BT 072707 to BT 065661	P	

Note - P = Passable
I = Impassable

DECLASSIFIED

CLASSIFICATION

ENGINEER SITUATION REPORT

COPY NUMBER _____

1st ENGR. BN. _____

PLACE OF ISSUE _____

DATE/TIME OF ISSUE _____

MESSAGE REF: # _____

SITUATION REPORT No. 5.68PERIOD COVERED: 041300H TO 051300H Jan 1968
DATE & TIME DATE & TIME MONTH & YEAR

REF: (a) MAP: _____

1. Enemy Information.

a. A vehicle accompanying an engineer sweep team in support of 1/5 was hit by an estimated 40 lb. box mine at AT 891952 on 040830H Jan 68. Checked surrounding area and located (1) Chicom grenade. Destroyed in place. Result was 6 friendly KIA. Mine was command detonated.

2. Engineer Personnel. Drops: None Joined: (1) LCpl 1371

3. Engineer Difficulties.

Engineer equipment shortages remain the same as shown on Sit Rep 306-67

4. Weather. Sunny and warm.

5. Operations.

a. through g. N/A

Engineer sweeps remain the same

Engineer support remains the same

Minefield operations remain the same

10 men from Support Company TAD to Company "A"

4 men from H&S Company T D to Company "A"

6 men from Support Company T D to Company "B"

1 man from H&S Company TAD to Company "B"

Company "A" (-)(Rein) in support of 1st Marine Regiment (-)(Rein)

LCpl PERKINS and (3) men from "C" Company in support of 1st MT Bn rough rider

Cpl POLVAK and (3) men from "C" Company in support of 11th MT Bn rough rider

Cpl RYCHWA and (7) men from "C" Company on operation with 2/3

1st Marine Division Demolitions, Landmine Warfare and V.C. Boobytrap School attendance this date:

1st Engr Bn. 9

6. through 9. N/A

10. Water Supply. See enclosure (1)

11. General Engineer Comments: N/A

12. Engineer Command Posts:

a. 1st Engineer Bn, Lakang AT 948755

b. Company "A" (-)(Rein) CP, located at YD 36507

Late entry - An engineer sweep team in support of 1/5 was ambushed at AT 909949 on 051100H Jan 1968 when returning to their CM. A VC improvised grenade in the back of truck, and followed up with small arms fire.

Security on truck returned fire with negative results. Reactionary force with entos also fired with negative results also. 15 N MC KIA, 2 men from this battalion were KIA (Medusa). 4 KIA also. *1 USMC KIA*

1. ENEMY INFORMATION. (Report information concerning enemy activity encountered, such as sniper activity, enemy minefields, boobytraps, artillery shelling and bombing of the area, report enemy material and equipment captured.)

2. ENGINEER PERSONNEL. (Report arrival of engineer personnel and units including initial landing party, giving number of officers and enlisted. Report casualties and evacuation, number of Officers and men assigned to each subproject and name of Officer or noncommissioned Officer in charge.)

3. ENGINEER DIFFICULTIES. (Report hindrance to engineer progress as a result of enemy action, natural conditions such as poor trafficability and inclement weather, equipment shortages or breakdowns, and material shortages.)

4. WEATHER. (Report weather conditions.)

5. OPERATIONS.

a. Roads. (Report road construction to include amount cleared, stripped, graded, ditched, surface, and completed. Use overlays and map coordinates to show location of work and amount completed, the location of culverts, bridges, Etc. Report road maintenance on existing roads. Report soil types and condition and availability of aggregate.)

b. TRAILS. (Report trail construction to include amount completed, location of junction with MSR, type of terrain and additional work required to make a military road.)

ORGANIZATION			DATE			
PROJ. No. #	ORGANIZATION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
D426-67	Spt Co	Repair eroded area 11th MT Bn				
D564-67	Spt Co	Drill and install well on hill 52 3/7		1 Dec		
D565-67	Spt Co	Drill and install well at E/2/7 CP	30 Jan			
D566-67	Spt Co	Improve drainage and grade lot 3/11 CP	1 Feb			
D570-67	Spt Co	Upgrade and oil road from Rte 130 to 3d LVT	1 Feb			
D576-67	Spt Co	Upgrade road in 2/7 CP hill 190		22 Dec 100%		4 Jan
D578-67	Spt Co	Construct 10 mount out boxes for Shore Party Bn		16 Dec 90%		
D580-67	Spt Co	Construct 10 mount out boxes for Div Sngt Office		1 Jan 5%	12 Jan	12 Jan
D583-67	Spt Co	Grade road in 7th Marines CP hill-55		19 Dec 60%		
D586-67	Spt Co	Upgrade access road hill 19 to AT 942704 1/7	1 Feb			
D592-67	Spt Co	Construct huts for Div School		16 Dec 95%	5 Jan	
D598-67	Spt Co	Construct 10 mount out boxes for Hq Bn Comm	12 Jan			
D599-67	Spt Co	Construct ground targets for Div School		23 Dec 5%	12 Jan	
D602-67	Spt Co	Upgrade road from Sngt quarry to MASS-2		27 Dec 78%		
D612-67	Spt Co	Move partition in Div Chapel & rewire as necessary	15 Jan			
D619-67	Spt Co	Modify armory at 11th MT Bn	18 Jan			
D601-68	Spt Co	Grade and level road in sick bay area 11th MT Bn area	12 Jan			
D509-67	"B" Co	Improve access road to 3/5		14 Nov 40%	9 Jan	
D422-67	"B" Co	Install safety structure around tower		14 Nov 60%	9 Jan	
D560-67	"B" Co	Construct 20x20 Culvert bunker at 1st Tank Bn		(Project on hold)		
D481-67	"C" Co	Construct bulk fuel shower at hill 37 3/7		24 Nov 25%	6 Jan	
D484-67	"C" Co	Construct 6 strongbacks at hill 90 Nam-0 bridge, Bn CP 2/7		27 Nov 20%	8 Jan	
D561-67	"C" Co	Tech assist for construction of 3 bridges Thuong Doc area	30 Jan			
D575-67	"C" Co	Install culverts & do necess work Rte 14 to hill 52 3/7	30 Jan			
D577-67	"C" Co	Improve drainage at gun positions & galley B 3/11	7 Jan			
D591-67	"C" Co	Clear field of fire at An Hoa bridge hill 37 3/7		19 Dec	8 Jan	
D596-67	"C" Co	Refurnish billeting huts hill 55 7th Marines	10 Jan			
D600-67	"C" Co	Construct bread cabinet hill 37 3/7	6 Jan			
D607-67	"C" Co	Tech assist & culvert mat'l for 12x12 bunker 11th Marines	6 Jan			
D621-67	"C" Co	Prepare LZ site 2/7	6 Jan			
D003-68	"C" Co	Provide tech assist only to 11th MT Bn for dismantling of OOC bunker		3 Jan 100%		5 Jan

EQUIPMENT STATUS & LOCATION REPORT

ITEM	I.	H.E. POOL								ITEM	I.	H.E. POOL							
		JECT	ACHED	R-ONAL	D-ED	R-ONAL	D-ED	AL	R-ONAL			JECT	ACHED	R-ONAL	D-ED	R-ONAL	D-ED	AL	R-ONAL

10. Water report:

<u>Locations</u>	<u>Potable (gal)</u>	<u>Raw (gal)</u>
1st Marines	10,000	_____
2/1	10,000	_____
2/3	7,000	6,000
1/5	13,000	7,000
2/5	8,000	7,000
3/5	8,000	_____
3/7	12,000	8,000
3rd Bn How	7,000	4,000
Hill-10	6,000	5,000
Hill-52	1,000	_____
Hill-55	10,000	_____
Dai La	45,000	_____
Totals	137,000	37,000

Enclosure (1)

DECLASSIFIED

ROAD CONDITIONS AS REPORTED BY MINE SWEEP TEAMS

5 Jan 1968

<u>SWEEP TEAM</u>	<u>ROUTE</u>	<u>CONDITION</u>	<u>REMARKS</u>
1	Rt 1 AT 833977 to ZD 085007	P	
2	Rt 1 AT 933997 to AT 933917	P	
3	Rt 1 AT 936917 to AT 935855	P	
4	Access Rd Hill 22 AT 839724 to AT 907744	P	
5	Pardue Rd AT 925694 to AT 943690	P	
6	Rt 1C AT 999700 to AT 989673	P	
7	Rt 1C AT 989673 to AT 988644	P	
	Rt 12 AT 988644 to BT 017636	P	
8	Rt 12 BT 017636 to BT 032642		
9	Rt 1C AT 988641 to AT 967584	P	
10	Rt 14 AT 967584 to AT 922577	P	
11	Rt 14 AT 922577 to AT 877572	P	
12	Rt 14 AT 877572 to AT 830558	I	Washout at AT 838561
13	Rt 14 AT 830558 to AT 788548	P	
14	Rt 5 AT 918528 to AT 868475	P	
15	Access Rd 3rd LVT CP and Hill 10 (East)		
16	Rt 13C BT 072707 to BT 065661	P	

Note - P - Passable
I - Impassable

DECLASSIFIED

CLASSIFICATION

ENGINEER SITUATION REPORT

COPY NUMBER

1st ENGR. BN.

PLACE OF ISSUE

DATE/TIME OF ISSUE

MESSAGE REF.#

SITUATION REPORT No. 6-62PERIOD COVERED: 061300H TO 061300H Jan 1968
DATE & TIME DATE & TIME MONTH & YEAR

REF: (a) MAP: _____

1. Enemy information.

a. An engineer sweep team in support of 2/5 visually located & one 5 lb bottle type mine with pull type fuse on right side of road at AT 911506 on 061015H Jan 68. Destroyed in place with 1 lb of G-4.

2. Log near personnel. Dropped: (1) Sgt 1141 (1) Sgt 1371 (1) Cpl 1371 (1) Cpl 1341 (1) LCpl 1341 (1) LCpl 1121
Joined: (1) Sgt 1371 (1) Cpl 1121 (1) EFC 1371 (2) EFC 3531

3. Engineer difficulties.

Engineer equipment shortages re air the same as shown on Sit Rep 306-67

4. Weather. Partly cloudy and warm

5. Operations

a. through h. N/A

Engineer support remains the same

Engineer sweeps remain the same

11 men from Support Company TAD to Company "A"

4 men from H&C Company TAD to Company "A"

6 men from Support Company TAD to Company "B"

1 man from H&C Company TAD to Company "B"

Company "A" (-)(Rein) in support of 1st Marine Regiment (-)(Rein)

LCPL LUKALIN and 3 men from C Company in support of 1st PT Bn Rough Rider

CPL MULVAK and 3 men from "C" Company in support of 11th PT Bn Rough Rider

CPL RICHMA and 7 men from "C" Company on operation with 2/3

LCPL CHARBONNEAU and 1 man from "C" Company departed this CP 060700H Jan 68 for Operation with 2/7

1st Marine Division Demolitions and Land Mine Warfare and VC Boobytrap School attendance this dates

1st Engr Bn - 2

9th Engr Bn - 1

6. through 9. N/A

10. Water supply. see enclosure (1)

11. General engineer comments. N/A

12. Engineer Command Posts

a. 1st Engineer Bn (-), Danang. PT 948735

b. Company "A" (-)(Rein) Cp located at Y: 336507

SIGNATURE
COMMANDING
BY direction

1. ENEMY INFORMATION. (Report information concerning enemy activity encountered, such as sniper activity, enemy minefields, boobytraps, artillery shelling and bombing of the area, report enemy material and equipment captured.)
2. ENGINEER PERSONNEL. (Report arrival of engineer personnel and units including initial landing party, giving number of Officers and Enlisted. Report casualties and evacuation, number of Officers and men assigned to each subproject and name of Officer or noncommissioned Officer in charge.)
3. ENGINEER DIFFICULTIES. (Report hindrance to engineer progress as a result of enemy action, natural conditions such as poor trafficability and inclement weather, equipment shortages or breakdowns, and material shortages.)
4. WEATHER. (Report weather conditions.)
5. OPERATIONS.
 - a. Roads. (Report road construction to include amount cleared, stripped, graded, ditched, surface, and completed. Use overlays and map coordinates to show location of work and amount completed, the location of culverts, bridges, Etc. Report road maintenance on existing roads. Report soil types and condition and availability of aggregate.)
 - b. TRAILS. (Report trail construction to include amount completed, location of junction with MSR, type of terrain and

DECLASSIFIED

ORGANIZATION			DATE			
PROJ. No. #	ORGANIZATION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
D481-67	C Co	Construct a bulk fuel tank whover at hill 37 3/7		24Nov 25%	8Jan	
D484-67	C Co	Construct 6 strongbacks -hill 90. Nammo bridge - Bn CP - 2/7		27Nov 25%	8Jan	
D561-67	C Co	Tech assist for construction of 3 bridges -Thuong Doc area	30Jan			
D575-67	C Co	Install culverts and do necessary work Rt 14 to hill 52	30Jan			
D577-67	C Co	Improve drainage at gun positions & galley H/2/11	7Jan			
D591-67	C Co	Clear fields of fire at An Hoa bridge and hill 37 3/7		19Dec	8Jan	
D596-67	C Co	Reforbi h billeting huts - hill 55 - 7th Mar	10Jan			
D600-67	C Co	Construct bread cabinet hill 37 - 3/7	8Jan			
D607-67	C Co	Tech assist & mtl for culvert bunker (12x12) - 11th Mar8	8Jan			
D621-67	C Co	Prepare 12 site - 2/7		6Jan 10%	9Jan	
D622-67	B Co	Install safety structure around tower - 3/5		14Nov 60%	9Jan	
D509-67	B Co	Improve access road to 3/5		14Nov 40%	9Jan	
D560-67	B Co	Construct a 20x10 culvert bunker at 1st Tank Bn		(Project on hold)		
D426-67	SptCo	Repair eroded area - 11th MT Bn		12Dec		
D564-67	SptCo	Drill and install well on hill 52 3/7				
D565-67	SptCo	Drill and install well at E/2/7 CP	30Jan			
D566-67	SptCo	Improve drainage and grade lot - 3/11	1Feb			
D570-67	SptCo	Upgrade and oil road from Rt 13 G to 3rd LVT	1Feb			
D570-67	SptCo	Pre-cut mount ogh bones for Shore Party Bn		16Dec 100%		5Jan
D580-67	SptCo	Construct 10 mount out houses for Div Engr Office		1Jan 50%	12Jan	
D583-67	SptCo	Grade road in 7th Mar CP - hill 55		19Dec 60%		
D586-67	SptCo	Upgrade access road - hill 19 to AT 924704 1/7	1Feb			
D592-67	SptCo	Construct huts for Div Schools		16Dec 100%		5Jan
D598-67	SptCo	Construct 10 mount out houses for Comm, Bq Bn		5 Jan 10%	14Jan	
D599-67	SptCo	Construct ground targets for Div School		23Dec 5%	12Jan	
D602-67	SptCo	Upgrade road from Engr Quarry to NASS - 2		27Dec 80%		
D612-67	SptCo	Move partition in Div Chapel and revise if required	15Jan			
D619-67	SptCo	Modify armory at 11th MT Bn				
D 1-68	SptCo	Grade and level road in slickbay area - 11th MT Bn	12Jan			

EQUIPMENT STATUS & LOCATION REPORT

[illegible]

10. Water Report:

<u>Locations</u>	<u>Potable (gal)</u>	<u>Rav (gal)</u>
1st Marines	10,000	_____
2/1	10,000	_____
2/3	7,000	6,000
1/5	13,000	7,000
2/5	8,000	7,000
3/5	8,000	_____
3/7	12,000	8,000
3rd 8" How	7,000	4,000
Hill-10	6,000	5,000
Hill-52	1,000	_____
Hill-55	10,000	_____
Dal La	45,000	_____
Totals	157,000	37,000

Enclosure (1)

ROAD CONDITIONS AS REPORTED BY MINE SWEEP TEAMS

6 Jan 1968

<u>SWEEP TEAM</u>	<u>ROUTE</u>	<u>CONDITION</u>	<u>REMARKS</u>
1	Rt 1 AT 833977 to ZD 085007	P	
2	Rt 1 AT 833997 to AT 935917	P	
3	Rt 1 AT 936917 to AT 935855	P	
4	Access Rd Hill 22 AT 889724 to AT 907744	P	
5	Purdue Rd AT 925694 to AT 943690	P	
6	Rt 1C AT 999700 to AT 989673	P	
7	Rt 1C AT 989673 to AT 988644	P	
	Rt 12 AT 988644 to BT 017636	P	
8	Rt 12 BT 017636 to BT 032642	P	
9	Rt 1C AT 988641 to AT 967584	P	
10	Rt 14 AT 967584 to AT 922577	P	
11	Rt 14 AT 922577 to AT 877572	P	
12	Rt 14 AT 877572 to AT 830558	F	
13	Rt 14 AT 830558 to AT 788548	F	
14	Rt 5 AT 918528 to AT 868475	P	
15	Access Rd 3rd LVT CP and Hill 10 (East)	P	
16	Rt 13C BT 072707 to BT 065661	P	

Note - P = Passable
I = Impassable

CLASSIFICATION

ENGINEER SITUATION REPORT

COPY NUMBER _____

1st ENGR. BN. _____

PLACE OF ISSUE _____

DATE/TIME OF ISSUE _____

MESSAGE REF: # _____

SITUATION REPORT No. 7-68PERIOD COVERED: 061300H TO 071300H Jan 1968
DATE & TIME DATE & TIME MONTH & YEAR

REF: (a) MAP: _____

1. Enemy Information. None
2. Engineer Personnel. Dropped: (2) Cpl 1371, (2) Sgt 0141, (1) Cpl 1345 Joined: None
3. Engineer Difficulties.
Engineer equipment shortages remain the same as shown on Sit Rep 306-67
4. Weather. Overcast and warm.
5. Operations.
 - a. through g. N/A
 - Engineer sweeps remain the same
 - Engineer support remains the same
 - 11 men from Support Company TAD to Company "A"
 - 4 men from H&S Company TAD to Company "A"
 - 6 men from Support Company TAD to Company "B"
 - 1 man from H&S Company TAD to Company "B"
 - Company "A" (-)(Rain) in support of 1st Marine Regiment (-)(Rain)
 - LCpl PERKINS and 3 men from "C" Company in support of 1st MT Bn rough rider
 - Cpl MOLVAK and 3 men from "C" Company in support of 11th MT Bn returned this CP on 062000H Jan 68
 - Cpl RYCHWA and 7 men from "C" Company on operation with 2/3 returned this CP 061400H Jan 68
 - LCpl CHARBONNEAU and 1 man from "C" Company on operation with 2/7
 - 1st Marine Division Demolitions, Landmine Warfare and V.C. Boobytrap School attendance this date:
No classes were held this date.
6. through 9. N/A
10. Water Supply. See enclosure (1)
11. General Engineer Comments. N/A
12. Engineer Command Posts.
 - a. 1st Engineer Battalion, DaNang AT 948755
 - b. Company "A" (-)(Rain), CP located at YD 336507

SIGNATURE

OPERATIONS

By direction

1. ENEMY INFORMATION. (Report information concerning enemy activity encountered, such as sniper activity, enemy minefields, boobytraps, artillery shelling and bombing of the area, report enemy material and equipment captured.
2. ENGINEER PERSONNEL. (Report arrival of engineer personnel and units including initial landing party, giving number of Officers and Enlisted. Report casualties and evacuation, number of Officers and men assigned to each subproject and name of Officer or noncommissioned Officer in charge.
3. ENGINEER DIFFICULTIES. (Report hindrance to engineer progress as a result of enemy action, natural conditions such as poor trafficability and inclement weather, equipment shortages or breakdowns, and material shortages.
4. WEATHER. (Report weather conditions.
5. OPERATIONS.
 - a. Roads. (Report road construction to include amount cleared, stripped, graded, ditched, surface, and completed. Use overlays and map coordinates to show location of work and amount completed, the location of culverts, bridges, Etc. Report road maintenance on existing roads. Report soil types and condition and availability of aggregate.
 - b. TRAILS. (Report trail construction to include amount completed, location of junction with MSR, type of terrain and additional work required to make a military road.

ORGANIZATION			DATE			
PROJ. No.#	ORGANIZATION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
D481-67	"C" Co	Construct bulk fuel shower at hill 37 3/7		24 Nov 25%	8 Jan	
D484-67	"C" Co	Construct 6 strongbacks at hill 90, Nam-O bridge, Bn CP 2/7		27 Nov 25%	8 Jan	
D561-67	"C" Co	Tech assist for const of 3 bridges Thong Doe area	30 Jan			
D575-67	"C" Co	Install culverts & do necess work Rt#14 to hill 52 3/7		2 Jan	1 Feb	
D577-67	"C" Co	Improve drainage at gun positions & galley H 3/11	7 Jan			
D591-67	"C" Co	Clear field of fire at An Hoa bridge hill 37 3/7		19 Dec	8 Jan	
D596-67	"C" Co	Refurnish billeting huts hill 55 7th Marines	10 Jan			
D600-67	"C" Co	Construct bread cabinet Hill 37 3/7	7 Jan			
D607-67	"C" Co	Tech assist & culvert mat'l for 12x12 bunker 11th Marines	7 Jan			
D621-67	"C" Co	Prepare LZ site 2/7		6 Jan 10%	9 Jan	
D509-67	"B" Co	Improve access road to 3/5		14 Nov 40%	9 Jan	
D422-67	"B" Co	Install safety structure around tower		14 Nov 60%	9 Jan	
D560-67	"B" Co	Construct 20x20 Culvert bunker at 1st Tank Bn		(Project on hold)		
D426-67	Spt Co	Repair eroded area in 11th MT Bn				
D564-67	Spt Co	Drill and install well on hill 52 3/7		12 Dec		
D565-67	Spt Co	Drill and install well at E/2/7 CP	30 Jan			
D566-67	Spt Co	Improve drainage and grade lot 3/11 CP	1 Feb			
D570-67	Spt Co	Upgrade and oil road from Rt#13e to 3d LVT	1 Feb			
D580-67	Spt Co	Construct 10 mount out boxes for Div Engr Office		1 Jan 50%	12 Jan	
D583-67	Spt Co	Grade road in 7th Marines CP Hill 55		19 Dec 60%		
D586-67	Spt Co	Upgrade access road hill 19 to AT942704 to 1/7	1 Feb			
D598-67	Spt Co	Construct 10 mount out boxes for Hq Bn Comm		5 Jan 10%	14 Jan	
D599-67	Spt Co	Construct ground targets for Div School		23 Dec 5%	12 Jan	
D602-67	Spt Co	Upgrade road from Engr quarry to MASS-2		27 Dec 80%		
D612-67	Spt Co	Move partition in Div Chapel & rewire as necessary	15 Jan			
D619-67	Spt Co	Modify armory at 11th MT Bn	18 Jan			
D001-68	Spt Co	Grade and level road in sick bay area 11th MT Bn	12 Jan			

EQUIPMENT STATUS & LOCATION REPORT

H.E. POOL										H.E. POOL									
ITEM	E.	JECT	ACHED	R-ONAL	D-ED	R-ONAL	D-ED	AL	R-ONAL	ITEM	E.	JECT	ACHED	R-ONAL	D-ED	R-ONAL	D-ED	AL	R-ONAL

10. Water Report:

<u>Locations</u>	<u>Potable (gal)</u>	<u>Raw (gal)</u>
1st Marines	10,000	_____
2/1	10,000	_____
2/3	7,000	6,000
1/5	13,000	7,000
2/5	8,000	7,000
3/5	8,000	_____
3/7	12,000	8,000
3rd 8" How	7,000	4,000
Hill-10	6,000	5,000
Hill-52	1,000	_____
Hill-55	10,000	_____
Dai La	45,000	_____
Totals	137,000	37,000

Enclosure (1)

ROAD CONDITIONS AS REPORTED BY MINE SWEEP TEAMS

<u>SWEEP TEAM</u>	<u>ROUTE</u>	<u>CONDITION</u>	<u>REMARKS</u>	7Jan68
1	Rt 1 AT 833977 to ZD 085007		No report received today	
2	Rt 1 AT 833997 to AT 938917		No report received today	
3	Rt 1 AT 936917 to AT 935865		No report received today	
4	Access Rd Hill 22 AT 839724 to AT 907744	P		
5	Pardue Rd AT 925694 to AT 943690	P		
6	Rt 1C AT 999700 to AT 989673	P		
7	Rt 1C AT 989673 to AT 988644	P		
	Rt 12 AT 988644 to BT 017636	P		
8	Rt 12 BT 017636 to BT 032642	P		
9	Rt 1C AT 988641 to AT 967584	P		
10	Rt 14 AT 967584 to AT 922577	P		
11	Rt 14 AT 922577 to AT 877572	P		
12	Rt 14 AT 877572 to AT 830558	P		
13	Rt 14 AT 830558 to AT 788548	P		
14	Rt 5 AT 918528 to AT 868475	P		
15	Access Rd 3rd LVT CP and Hill 10 (East)	P		
16	Rt 13C BT 072707 to BT 065661	P		

Note - P - Passable
I - Impassable

CLASSIFICATION

ENGINEER SITUATION REPORT

SITUATION REPORT No. 8-68

PERIOD COVERED: 071300H TO 081300H Jan 1968
DATE & TIME DATE & TIME MONTH & YEAR

REF: (a) M.L.P:

COPY NUMBER

1st ENGR. BN.

PLACE OF ISSUE

DATE/TIME OF ISSUE

MESSAGE REF: #

1. Enemy Information.
a. An engineer sweep team in support of 3/5 visually located one 60mm round and six M-26 grenades at AT 996693 on 080730H Jan68. Recovered one M-26 by replacing the safety pin. Destroyed the 60mm round and 5 grenades in place.

2. Engineer personnel. Dropped: (1) SSgt 1371 (1) Sgt 1371 Joined: (1) PFC 1121

3. Engineer difficulties.
Engineer equipment shortages remain the same as shown on Sit Rep 306-67

4. Weather. Cool with intermittent showers

5. Operations
a. through h. N/A
Engineer sweeps remain the same
Engineer support remains the same
11 men from Support Company TAD to Company "A"
4 men from H&S Company TAD to Company "A"
6 men from Support Company TAD to Company "B"
1 man from H&S Company TAD to Company "B"
Company "A" (-)(Rein) in support of the 1st Marine Regiment (-)(Rein)
LCPL PERKINS and 3 men from "C" Company in support of Rough Rider with 1st MT Bn
LCPL BROWN and 3 men from "C" Company in support of Rough Rider (FLC) departed this CP 071800H Jan68
LCPL CHARBONNEAU and 1 man from "C" Company on operation with 2/7
1st Marine Division Demolitions, Landmine Warfare and VC Boobytrap School attendance this date:
Inf 40
1st Engr 4

6. Through 9. N/A

10. Water Supply. See enclosure (1).

11. General Engineer Comments. N/A

12. Engineer Command Posts.
a. 1st Engr Bn (-). Daeng. AT 948755
b. Company "A" (-)(Rein) CP located at YD 336507

SIGNATURE
XXXXXXXXXX

By direction

1. ENEMY INFORMATION. (Report information concerning enemy activity encountered, such as sniper activity, enemy minefields, boobytraps, artillery shelling and bombing of the area, report enemy material and equipment captured.)
2. ENGINEER PERSONNEL. (Report arrival of engineer personnel and units including initial landing party, giving number of Officers and Enlisted. Report casualties and evacuation, number of Officers and men assigned to each subproject and name of Officer or noncommissioned Officer in charge.)
3. ENGINEER DIFFICULTIES. (Report hindrance to engineer progress as a result of enemy action, natural conditions such as poor trafficability and inclement weather, equipment shortages or breakdowns, and material shortages.)
4. WEATHER. (Report weather conditions.)
5. OPERATIONS.
 - a. ROADS. (Report road construction to include amount cleared, stripped, graded, ditched, surface, and completed. Use overlays and map coordinates to show location of work and amount completed, the location of culverts, bridges, etc. Report road maintenance on existing roads. Report soil types and condition and availability of aggregate.)
 - b. TRAILS. (Report trail construction to include amount completed, location of junction with MSR, type of terrain and additional work required to make a military road.)

ORGANIZATION			DATE			
PROJ. No.#	ORGANIZATION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
D481-67	"C" Co	Construct bulk fuel shower at hill 37 3/7		24 Nov 25%	9 Jan	
D484-67	"C" Co	Construct 6 strongbacks at hill 90, Nam-O bridge, Bn CP 2/7		27 Nov 25%	12 Jan	
D561-67	"C" Co	Tech assist for construction of 3 bridges Thuong Doc area	30 Jan			
D575-67	"C" Co	Install culverts & do necess work Rt#14 to hill 52 3/7		2 Jan	20 Feb	
D577-67	"C" Co	Improve drainage at gun positions & galley H 3/11		8 Jan	18 Jan	
D591-67	"C" Co	Clear field of fire at An Hoa bridge hill 37 3/7		19 Dec	9 Jan	
D596-67	"C" Co	Refurnish billeting huts hill 55 7th Marines	10 Jan			
D600-67	"C" Co	Construct bread cabinet hill 37 3/7	7 Jan			
D607-67	"C" Co	Tech as ist & culvert mat'l for 12x12 bunker 11th Marines	7 Jan			
D621-67	"C" Co	Prepare LZ site 2/7		6 Jan 30%	10 Jan	
D006-68	"C" Co	Construct 20 field range packing crates 3/7	15 Jan			
D422-67	"B" Co	Install safety structure around tower - 3/5		14 Nov 60%	9 Jan	
D509-67	"B" Co	Improve access road to 3/5		14 Nov 40%	9 Jan	
D564-67	SptCo	Drill and install well on hill 52 - 3/7		12 Dec		
D565-67	SptCo	Drill and install well at E/2/7 CP	30 Jan			
D566-67	SptCo	Improve drainage and grade lot - 3/11	1 Feb			
D570-67	SptCo	Upgrade and oil road from Rt 136 to 3rd LVT	1 Feb			
D5-0-67	SptCo	Construct 10 mount out boxes for Div Engr Off		1 Jan 100%	7 Jan	
D583-67	SptCo	Grade road in 7th Marines CP - hill 55		19 Dec 60%		
D586-67	SptCo	Upgrade access road hill 19 to AT 942704 1/7	1 Feb			
D598-67	SptCo	Construct 10 mount out boxes for Comm, Hq Bn		5 Jan 50%	14 Jan	
D599-67	SptCo	Construct ground targets for Div Schools		23 Dec 5%	12 Jan	
D602-67	SptCo	Upgrade road from Engr Quarry to MASS - 2		27 Dec 80%		
D612-67	SptCo	Move partition in Div Chapel & rewire as necessary	15 Jan			
D619-67	SptCo	Modify armory in 11th MT Bn CP	18 Jan			
D 1-68	SptCo	Grade and level road in sickbay area - 11th MT Bn	12 Jan			
D 4-68	SptCo	Construct mount out boxes for Disbursing	8 Jan			

EQUIPMENT STATUS & LOCATION REPORT

ITEM	E.	H.E. POOL								ITEM	E.	H.E. POOL							
		JECT	ACHED	R-ONAL	D-ED	R-ONAL	D-ED	AL	R-ONAL			JECT	ACHED	R-ONAL	D-ED	R-ONAL	D-ED	AL	R-ONAL

10. Water Report:

<u>Locations</u>	<u>Potable (gal)</u>	<u>Raw (gal)</u>
1st Marines	10,000	_____
2/1	10,000	_____
2/3	7,000	6,000
1/5	13,000	7,000
2/5	8,000	_____
3/5	8,000	_____
3/7	12,000	8,000
3rd 8" How	7,000	4,000
Hill-10	6,000	5,000
Hill-52	1,000	_____
Hill-55	10,000	_____
Dai La	45,000	_____
Totals	137,000	37,000

Enclosure (1)

ROAD CONDITIONS AS REPORTED BY MINE SWEEP TEAMS

8 Jan 1968

<u>SWEEP TEAM</u>	<u>ROUTE</u>	<u>CONDITION</u>	<u>REMARKS</u>
1	Rt 1 AT 833977 to ZD 085007	P	
2	Rt 1 AT 833997 to AT 935917	P	
3	Rt 1 AT 935917 to AT 935855	P	
4	Access Rd Hill 22 AT 839724 to AT 907744	P	
5	Pardue Rd AT 925694 to AT 943690	P	
6	Rt 1C AT 999700 to AT 989673	P	
7	Rt 1C AT 989673 to AT 988644	P	
	Rt 12 AT 988644 to BT 017636	P	
8	Rt 12 BT 017636 to BT 032642	P	
9	Rt 1C AT 988641 to AT 967584	P	
10	Rt 14 AT 967584 to AT 922577	P	
11	Rt 14 AT 922577 to AT 877572	P	
12	Rt 14 AT 877572 to AT 830558	P	
13	Rt 14 AT 830558 to AT 788548	P	
14	Rt 5 AT 918528 to AT 868475	P	
15	Access Rd 3rd LVT CP and Hill 10 (East)	P	
16	Rt 13C BT 072707 to BT 065661	P	

Note - P - Passable
I - Impassable

CLASSIFICATION

ENGINEER SITUATION REPORTSITUATION REPORT No. 9-68PERIOD COVERED: 081300H TO 091300H Jan 1968
DATE & TIME DATE & TIME MONTH & YEAR

REF: (a) MAP: _____

COPY NUMBER _____

1st ENGR. EN. _____

PLACE OF ISSUE _____

DATE/TIME OF ISSUE _____

MESSAGE REF.# _____

1. Enemy information. None
2. Engineer Personnel. Joined: (1) PFC 3051 (1) PFC 1121 (1) PFC 2531 Dropped: None.
3. Engineer difficulties.
Engineer equipment shortages remain the same as shown on Lit Rep 306-67
4. Weather. Cool with intermittent rain throughout the reporting hours.
5. Operations
 - a. through b. N/A
 - Engineer support remains the same
 - Engineer sweeps remain the same
 - 11 men from Support Company TAB to Company "A"
 - 4 men from H&S Company TAB to Company "A"
 - 1 Man from H&S Company TAB to Company "B"
 - 6 men from Support Company TAB to Company "B"
 - Company "A" (-)(Rein) in support of the 1st Marine Regiment (-)(Rein)
 - LCPL PERKINS and 3 men from "C" Company in support of 1st Bn 7th Rough Rider (FLC)
 - LCPL BROWN and 3 men from "C" Company in support of Rough Rider (FLC)
 - LCPL CHARNOLEAU and 1 man from "C" Company on operation with 2/7
6. Through 9. N/A
10. Water Supply. See enclosure (1)
11. General Engineer Comments. N/A
12. Engineer Command Posts
 - a. 1st Engineer In (-), Danang, AT 948755
 - b. Company "A" (-)(Rein) CP located at YE 336507

[Signature]
 SIGNED FOR
 COMMANDING
 By direction

1. ENEMY INFORMATION. (Report information concerning enemy activity encountered, such as sniper activity, enemy minefields, boobytraps, artillery shelling and bombing of the area, report enemy material and equipment captured.
2. ENGINEER PERSONNEL. (Report arrival of engineer personnel and units including initial landing party, giving number of Officers and enlisted. Report casualties and evacuation, number of Officers and men assigned to each subproject and name of Officer or noncommissioned Officer in charge.
3. ENGINEER DIFFICULTIES. (Report hindrance to engineer progress as a result of enemy action, natural conditions such as poor trafficability and inclement weather, equipment shortages or breakdowns, and material shortages.
4. WEATHER. (Report weather conditions.
5. OPERATIONS.
 - a. Roads. (Report road construction to include amount cleared, stripped, graded, ditched, surface, and completed. Use overlays and map coordinates to show location of work and amount completed, the location of culverts, bridges, Etc. Report road maintenance on existing roads. Report soil types and condition and availability of aggregate.
 - b. TRAILS. (Report trail construction to include amount completed, location of junction with MSR, type of terrain and additional work required to make a military road.

ORGANIZATION			DATE			
PROJ. No. #	ORGANIZATION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
D422-67 B Co		Install safety structure around tower - 3/5		14Nov 100%		7Jan
D509-67 B Co		Improve access road to 3/5		14Nov 40%	10Jan	
D560-67 B Co		Construct a 20x20 culvert bunker at 1st Tank Bn		(Project on hold)		
D481-67 B Co		Construct bulk fuel tank shower at hill 37 - 3/7		24Nov 25%	10Jan	
D484-67 C Co		Construct 6 strongbacks at Hill 90 on Nambo bridge, 2/7 En CP		27Nov 30%	12Jan	
D561-67 C Co		Tech assist for construction of bridges-Thoung loe area	30Jan			
D575-67 C Co		Install culverts and do necessary work At 14 to Hill 52 3/7		2Jan 10%	1Feb	
D577-67 C Co		Improve drainage at gunpositions and galley - H/3/11		8Jan 10%	14Jan	
D596-67 C Co		Refurbish billeting huts at Hill 55 - 7th Mar CP	10Jan			
D600-67 C Co		Construct bread cabinet - hill 37 messhall	10Jan			
D607-67 C Co		Tech assist and matl for 12x12 culvert bunker - 11th Mar	10Jan			
D621-67 C Co		Prepare LZ site - 2/7		6Jan 3%		
D 6-68 C Co		Construct 20 field ranges packing crates - 3/7	14Jan			
D564-67 SptCo		Drill and install well on hill 52- 3/7		12Dec		
D565-67 SptCo		Drill and install well at E/2/7 CP	30Jan			
D566-67 SptCo		Improve drainage and gradelot - 3/11 CP	1Feb			
D570-67 SptCo		Upgrade and oil road from Route 13C to 3rd LVT	1Feb			
D583-67 SptCo		Grade road in 7th Marines CP - Hill 55		19Dec 60%		
D586-67 SptCo		Upgrade access road - hill 19 to MT 942704 1/7	1Feb			
D598-67 SptCo		Construct 10 mount out boxes for Hq Bn Comm		5Jan 100%		8Jan
D599-67 SptCo		Construct ground targets for Div Schedule		23Dec 15%	12Jan	
D602-67 SptCo		Upgrade road from Engr quarry to MARS- 2		27Dec 80%		
D612-67 SptCo		Move partition in Div Chapel & rewire as necessary	15Jan			
D619-67 SptCo		Modify armory at 11th MT Bn		8Jan 50%		
D 1-68 SptCo		Grade and level road in sickbay area - 11th MT Bn	12Jan			
D 4-68 SptCo		Construct mount out boxes for Disbursing		8Jan 75%	10Jan	
D 8-68 SptCo		Correct wiring at Tu Cdn bridge	15Jan			

EQUIPMENT STATUS & LOCATION REPORT

ITEM	E.	H.E. POOL								ITEM	E.	H.E. POOL							
		JECT	ACHED	R-ONAL	D-ED	R-ONAL	D-ED	AL	R-ONAL			JECT	ACHED	R-ONAL	D-ED	R-ONAL	D-ED	AL	R-ONAL

10. Water Report:

<u>Locations</u>	<u>Potable (gal)</u>	<u>Raw (gal)</u>
1st Marines	10,000	_____
2/1	10,000	_____
2/3	7,000	6,000
1/5	13,000	7,000
2/5	8,000	7,000
3/5	8,000	_____
3/7	12,000	8,000
3rd 8" How	7,000	4,000
Hill-10	6,000	5,000
Hill-52	1,000	_____
Hill-55	10,000	_____
Dai La	45,000	_____
Totals	137,000	37,000

Enclosure (1)

ROAD CONDITIONS AS REPORTED BY MINE SWEEP TEAMS

<u>SWEEP TEAM</u>	<u>ROUTE</u>	<u>CONDITION</u>	<u>REMARKS</u>
1	Rt 1 AT 833977 to ZD 085007	P	
2	Rt 1 AT 833997 to AT 935917	P	
3	Rt 1 AT 936917 to AT 935865	P	
4	Access Rd Hill 22 AT 839724 to AT 907744	P	
5	Purdue Rd AT 925694 to AT 943690	P	
6	Rt 1C AT 999700 to AT 989673	P	
7	Rt 1C AT 989673 to AT 988644	P	
	Rt 12 AT 988644 to BT 017636	P	
8	Rt 12 BT 017636 to BT 032642	P	
9	Rt 1C AT 988641 to AT 967584	P	
10	Rt 14 AT 967584 to AT 922577	P	
11	Rt 14 AT 922577 to AT 877572	P	
12	Rt 14 AT 877572 to AT 830558	P	
13	Rt 14 AT 830558 to AT 788548	P	
14	Rt 5 AT 918528 to AT 868475	P	
15	Access Rd 3rd LVT CP and Hill 10 (East)	P	
16	Rt 13C BT 072707 to BT 065661	P	

9 Jan 68

Note - P - Passable
I - Impassable

CLASSIFICATION

ENGINEER SITUATION REPORT

COPY NUMBER

1st ENGR. BN.

PLACE OF ISSUE

DATE/TIME OF ISSUE

MESSAGE REF#

SITUATION REPORT No. 10-68PERIOD COVERED: 093000 TO 101300Z Jan 1968
DATE & TIME DATE & TIME MONTH & YEAR

REF: (a) MAP: _____

1. Enemy Information.
a. On 100915H Jan 68 at coordinates 2D153011 an engineer sweep team in support of 1/5 received (6) incoming mortar rounds; returned fire of approximately 800 M-60 and 5 artillery rounds. 8 V.C. KIA probable.
b. On 101025H Jan 68 at coordinates AT968588 an engineer sweep team in support of 1/7 received unknown number of sniper rounds. Tanks, security and sweep team returned fire. Sweep team delayed 20-30 minutes. No casualties.
c. On 101000H Jan 68 at coordinates AT911489 an engineer sweep team in support of 1/5 visually located (1) 60mm boobytrapped round. Destroyed in place.
d. On 101045H Jan 68 at coordinates T908498 an engineer sweep team in support of 2/5 discovered large crater (20' x 10'). Road impassable. Contacted CP, equipment on way to repair road. On 101050H Jan 68 at coordinates AT908496 a 5 ton Lump Truck on way to repair road detonated approximately 15 lb box mine. Truck being repaired at present position. On 101100H Jan 68 at coordinates AT908473 a security member accompanying an engineer sweep team in support of 2/5 detonated 15 lb box mine. Remainder was destroyed in place. (1) USMC KIA (MIA). On 101110H Jan 68 at coordinates AT908499 an engineer accompanying an engineer sweep team detonated estimated 20 lb box mine. (1) USMC (MIA+V.C.).
e. On 100730H Jan 68 at coordinates AT968595 an engineer sweep team in support of 3/7 received approximately 40 incoming rounds. Returned
2. Engineer Personnel. Dropped: (1) Cpl 1371. Joined: None
3. Engineer Difficulties. Engineer equipment shortages remain the same as shown on Sit Rep 306-67.
4. Weather. Rain and overcast
5. Operations. a. through g. N/A; Engineer sweeps remain the same; Engineer support remains the same
11 men from Support Company TAB to Company "A"
4 men from H&S Company TAB to Company "A"
6 men from Support Company TAB to Company "B"
1 man from H&S Company TAB to Company "B"
Company "A" (-) (Rein) in support of 1st Marine Regiment (-) (Rein)
1st Marine Division Landing Operations, Landing Warfare and V.C. Boobytrap School attendance this date.
Infantry 40
1st Engr Bn 4
LCpl PERLIN and 3 men from "C" Company in support of 1st MI Bn Rough rider
LCpl USMC and 3 men from "C" Company in support of Rough rider (110)
LCpl GRADY and 1 man from "C" Company in support of 1st MI Bn Rough rider (110)
6. through 9. N/A
10. Water supply. See enclosure (1)
11. General Engineer Comments. N/A
12. Engineer Command Posts.
a. 1st Engineer Battalion (-) (Rein). D&AAG AT948755
b. Company "A" (-) (Rein) CP located at YD 336507

[Signature]
SIGNATURE
COMMANDING
BY direction

1. ENEMY INFORMATION. (Report information concerning enemy activity encountered, such as sniper activity, enemy minefields, boobytraps, artillery shelling and bombing of the area, report enemy material and equipment captured.)
2. ENGINEER PERSONNEL. (Report arrival of engineer personnel and units including initial landing party, giving number of Officers and Enlisted. Report casualties and evacuation, number of Officers and men assigned to each subproject and name of Officer or noncommissioned Officer in charge.)
3. ENGINEER DIFFICULTIES. (Report hindrance to engineer progress as a result of enemy action, natural conditions such as poor trafficability and inclement weather, equipment shortages or breakdowns, and material shortages.)
4. WEATHER. (Report weather conditions.)
5. OPERATIONS.
 - a. Roads. (Report road construction to include amount cleared, stripped, graded, ditched, surface, and completed. Use overlays and map coordinates to show location of work and amount completed, the location of culverts, bridges, Etc. Report road maintenance on existing roads. Report soil types and availability of aggregate.)
 - b. TRAILS. (Report trail construction to include amount completed, location of junction with MSR, type of terrain and additional work required to make a military road.)

DECLASSIFIED

ORGANIZATION		PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	DATE		EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
PROJ. No. #	ORGANIZATION		EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED		
D481-67 C Co		Construct bulk fuel tank shower at hill 37 - 3/7		24 Nov 25%	11 Jan	
D481-67 C Co		Construct 6 strongbacks at hill 90, Namme bridge, Bn CP 2/7		27 Nov 40%	12 Jan	
D511-67 C Co		Tech assist for construction of 3 bridges - Thong Nee area	30 Jan			
D575-67 C Co		Install culverts and do necessary work Rt 14 to hill 52		2 Jan 30%	1 Feb	
D577-67 C Co		Improve drainage at gun positions & galley - R/3/11		8 Jan 10%	14 Jan	
D596-67 C Co		Refurbish billeting huts - hill 55 - 7th Mar Reg	12 Jan			
D600-67 C Co		Construct bread cabinet for hill 37 messhall	11 Jan			
D607-67 C Co		Tech assist & material for culvert bunker (12x12) 11th Mar	12 Jan			
D621-67 C Co		Prepare LZ site 2/7		6 Jan 35%		
D 6-68 B Co		Construct 20 field range packing crates 3/7	14 Jan			
D509-67 B Co		Improve access road to 3/5		14 Nov 40%		
D560-67 B Co		Construct 20x20 Culvert bunker at 1st Tank Bn		(Project on Hold)		
D564-67 SptCo		Drill and install well on hill-52 3/7		12 Dec 85%		
D565-67 SptCo		Drill and install well at R/2/7 CP	30 Jan			
D566-67 SptCo		Improve drainage and grade lot 3/11 CP	1 Feb			
D570-67 SptCo		Upgrade and oil road R/4/10C to 3d LVT	1 Feb			
D581-67 SptCo		Grade road in 7th Mar co CP hill 55		19 Dec 60%		
D584-67 SptCo		Upgrade access road hill 19 to AT 942704 1/7	1 Feb			
D599-67 SptCo		Construct ground targets for Div Schools		23 Dec 15%		
D602-67 SptCo		Upgrade road from Engr quarry to M-SS-2		27 Dec 80%		
D612-67 SptCo		Move partition in Div Chapel & rewire as necessary	15 Jan			
D619-67 SptCo		Modify armory at 11th MT Bn		9 Jan 100%	9 Jan	
D001-68 SptCo		Grade and level road in sick bay area 11th MT Bn	12 Jan			
D004-68 SptCo		Construct mount out boxes for Disbursing		8 Jan 100%	9 Jan	
D0 8-68 SptCo		Correct wiring at Tu Coa Bridge	15 Jan			

EQUIPMENT STATUS & LOCATION REPORT

ITEM	E.				H.E. POOL				ITEM	E.				H.E. POOL			
		SUBJECT	REACHED	RE-ONAL	DO-ED	RE-ONAL	DO-ED	AL			RE-ONAL	SUBJECT	REACHED	RE-ONAL	DO-ED	RE-ONAL	DO-ED

10. Water Report:

<u>Locations</u>	<u>Potable (gal)</u>	<u>Raw (gal)</u>
1st Marines	10,000	_____
2/1	10,000	_____
2/3	7,000	6,000
1/5	13,000	7,000
2/5	8,000	7,000
3/5	8,000	_____
3/7	12,000	8,000
3rd 8" How	7,000	4,000
Hill-10	6,000	5,000
Hill-52	1,000	_____
Hill-55	10,000	_____
Dai La	45,000	_____
Totals	137,000	37,000

Enclosure (1)

ROAD CONDITIONS AS REPORTED BY MINE SWEEP TEAMS

10 Jan 1968

<u>SWEEP TEAM</u>	<u>ROUTE</u>	<u>CONDITION</u>	<u>REMARKS</u>
1	Rt 1 AT 833977 to ZD 085007	P	
2	Rt 1 AT 833997 to AT 936917	P	
3	Rt 1 AT 936917 to AT 935865	P	
4	Access Rd Hill 22 AT 889724 to AT 907744	P	
5	Purdue Rd AT 925694 to AT 943690	P	
6	Rt 1C AT 999700 to AT 989673	P	
7	Rt 1C AT 989673 to AT 988644	P	
	Rt 12 AT 988644 to BT 017636	P	
8	Rt 12 BT 017636 to BT 032642	P	
9	Rt 1C AT 988641 to AT 967584	P	
10	Rt 14 AT 967584 to AT 922577	P	
11	Rt 14 AT 922577 to AT 877572	P	
12	Rt 14 AT 877572 to AT 830558	P	
13	Rt 14 AT 830558 to AT 788548	P	
14	Rt 5 AT 918528 to AT 868475	I	
15	Access Rd 3rd LVT CP and Hill 10 (East)	P	
16	Rt 13C BT 072707 to BT 065661	P	

Note - P - Passable
I - Impassable

CLASSIFICATION

ENGINEER SITUATION REPORT

SITUATION REPORT No. 11-68

PERIOD COVERED: 101300H TO 111300H Jan 1968
DATE & TIME DATE & TIME MONTH & YEAR

REF: (a) MAP: _____

COPY NUMBER

1st ENGR. BN.

PLACE OF ISSUE

DATE/TIME OF ISSUE

MESSAGE REF: #

1. Enemy information
 - a. On 101345H Jan 68 at AT 910506 an engi near sweep team in support of 2/5 detected one 25 lb box mine (with AP fuse) Destroyed in place with one lb of C-4. On 101445H Jan 68 at AT 911508 a Vietnamese Truck detonated an approximately 45 lb box mine on right side of road. (1) Vietnamese Civilian KIA and (8) Vietnamese Civilians WIA. / On 101600H Jan 68 at AT 929519 a member of security accompanying an engineer sweep team in support of 2/5 detonated a boobytrapped 81 mm round.
 - (2) USMC (security) WIA (status unk).
 - b. An engineer sweep team in support of 1/5 reports that the bridge at ZD 129013 is blown out. Another sweep team in support of 1/5 reports that another bridge at ZD 063014 was blown out last night by enemy action. Both reports were called in to this headquarters at 110830H Jan 1968.
2. Engineer personnel. Dropped: (1) OYSGT 1371 (1) SSgt 1371 (1) Cpl 1371 (2) LCPL 1371 (1) LCPL 1121 (1) OYSGT 1349
3. Engineer difficulties.
 - Engineer equipment shortages remain the same as shown on Sit Rep 306-67
4. Weather. Cool with overcast skies and slight persipitation experienced during reporting hours.
5. Operations
 - a. through h. N/A
 - Engineer sweeps remain the same
 - Engineer support remains the same
 - 12 men from Support Company TAD to Company "A"
 - 4 men from H&S Company TAD to Company "A"
 - 1 man from H&S Company TAD to Company "B"
 - 6 men from Support Company TAD to Company "B"
 - Company "A" (-)(Rein) in support of the 1st Marine Regiment (-)(Rein)
 - 1st Marine Division Demolitions, Landmine Warfare and VC Boobytrap School attendance this date:
1st SP Bn - 9 ; 7th Engr Bn - 11; 9th Engr Bn - 1
 - LCPL PERKINS and 3 men from "C" Company are on a sweep with FLC (Rough rider)
 - LCPL BROWN and 3 men from "C" Company are on a sweep with FLC (Rough rider)
6. through 9. N/A
10. Water Supply. see enclosure (1)
11. General Engineer Comments. N/A
12. Engineer Command Posts
 - a. 1st Engineer Bn (-). Danang. AT 948755
 - b. Company "A" (-)(Rein) CP located at XD 336507

L. Franklin
SIGNATURE
~~FORWARDED~~
By direction

1. ENEMY INFORMATION. (Report information concerning enemy activity encountered, such as sniper activity, enemy minefields, boobytraps, artillery shelling and bombing of the area, report enemy material and equipment captured.)
2. ENGINEER PERSONNEL. (Report arrival of engineer personnel and units including initial landing party, giving number of Officers and enlisted. Report casualties and evacuation, number of Officers and men assigned to each subproject and name of Officer or noncommissioned Officer in charge.)
3. ENGINEER DIFFICULTIES. (Report hindrance to engineer progress as a result of enemy action, natural conditions such as poor trafficability and inclement weather, equipment shortages or breakdowns, and material shortages.)
4. WEATHER. (Report weather conditions.)
5. OPERATIONS.
- a. Roads. (Report road construction to include amount cleared, stripped, graded, ditched, surface, and completed. Use overlays and map coordinates to show location of work and amount completed, the location of culverts, bridges, etc. Report road maintenance on existing roads. Report soil types and condition and availability of aggregate.)
- b. TRAILS. (Report trail construction to include amount completed, location of junction with MSR, type of terrain and additional work required to make a military road.)

ORGANIZATION			DATE			
PROJ. No. #	ORGANIZATION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
D509-67	B Co	Improve access road - 3/5		14Nov 40%	21Jan	
D560-67	B Co	Construct culvert bunker (12x12) at 1st Tank Bn		(Project on hold)		
D481-67	C Co	Construct bulk fuel tank shower at hill 37 - 3/7		24Nov 100%		10Jan
D584-67	C Co	Construct 6 strongbacks at hill 90, Namme bridge, BnCP 2/7		27Nov 40%	12Jan	
D561-67	C Co	Tech assist for construction of 3 bridges - Thuong Doc area	30Jan			
D575-67	C Co	Install culverts and do necessary work Rt14 to hill 52 3/7		2Jan 30%	1Feb	
D577-67	C Co	Improve drainage at gun positions & galley - H/3/11		8Jan 100%	1Feb	10Jan
D596-67	C Co	Refurbish billeting huts at hill 55 - 7th Mar Reg	12Jan			
D600-67	C Co	Construct bread cabinet for hill 37 messhall - 3/7	12Jan			
D607-67	C Co	Tech assist and matl for 12x12 culvert bunker - 11th Mar	12Jan			
D621-67	C Co	Prepare LZ site - 2/7		6Jan 35%		
D006-68	C Co	Construct 20 field range packing crates - 3/7	14Jan	23		
D564-67	SptCo	Drill and install well on hill 52 - 3/7		2Dec 100%		9Jan
D565-67	SptCo	Drill and install well at # E/2/7 CP	15Jan			
D566-67	SptCo	Improve drainage and grade lot - 3/11 CP	1Feb			
D570-67	SptCo	Upgrade and oil road from Rt 13C to 3rd LVT	1Feb			
D583-67	SptCo	Grade road in 7th Mar CP hill 55		19Dec 100%		10Jan
D586-67	SptCo	Upgrade access road hill 19 to AT 942704 - 1/7	1Feb			
D599-67	SptCo	Construct ground targets for Div School		23Dec 60%	12Jan	
D602-67	SptCo	Upgrade road from Engr quarry to MASS-2		27Dec 80%		
D612-67	SptCo	Move partition in Div Chapel & rewire as necessary		10Jan 15%	15Jan	
D001-68	SptCo	Grade and level road in sickbay area - 11th MT	12Jan			
D008-68	SptCo	Correct wiring at Tu Cau bridge	12Jan			
D010-68	SptCo	Fill and grade area in Div Schools for firing range	12Jan			
D012-68	SptCo	Issue and cut lumber for Div Schools	12Jan			

EQUIPMENT STATUS & LOCATION REPORT

ITEM	I.E.	H.E. POOL							ITEM	I.E.	H.E. POOL						
		JECT	ACHED	R- ONAL	D- ED	R- ONAL	D- ED				AL	R- ONAL					

10. Water Report:

<u>Locations</u>	<u>Potable (gal)</u>	<u>Raw (gal)</u>
1st Marines	10,000	_____
2/1	10,000	_____
2/3	7,000	6,000
1/5	13,000	7,000
2/5	8,000	7,000
3/5	8,000	_____
3/7	12,000	8,000
3rd 8" How	7,000	4,000
Hill-10	6,000	5,000
Hill-52	1,000	_____
Hill-55	10,000	_____
Dai Ln	45,000	_____
Totals	137,000	37,000

Enclosure (1)

ROAD CONDITIONS AS REPORTED BY MINE SWEEP TEAMS

11 Jan 1968

<u>SWEEP TEAM</u>	<u>ROUTE</u>	<u>CONDITION</u>	<u>REMARKS</u>
1	Rt 1 AT 833977 to ZD 085007	P	
2	Rt 1 AT 833997 to AT 935917	P	
3	Rt 1 AT 936917 to AT 935865	P	
4	Access Rd Hill 22 AT 089724 to AT 907744	P	
5	Purdue Rd AT 925694 to AT 943690	P	
6	Rt 1C AT 999700 to AT 989673		No report received today
7	Rt 1C AT 989673 to AT 988644		No report received today
	Rt 12 AT 988644 to BT 017636		No report received today
8	Rt 12 BT 017636 to BT 032642	P	
9	Rt 1C AT 988641 to AT 967584	P	
10	Rt 14 AT 967584 to AT 922577	P	
11	Rt 14 AT 922577 to AT 877572	P	
12	Rt 14 AT 877572 to AT 830558	P	
13	Rt 14 AT 830558 to AT 788548	P	
14	Rt 5 AT 918528 to AT 868475	P	
15	Access Rd 3rd LVT CP and Hill 10 (East)	P	
16	Rt 13C BT 072707 to BT 065661	P	

Note - P - Passable
I - Impassable

CLASSIFICATION

ENGINEER SITUATION REPORT

SITUATION REPORT No. 12-68

PERIOD COVERED: 111300H TO 121300H Jan 1968
DATE & TIME DATE & TIME MONTH & YEAR

REF: (a) MAP:

COPY NUMBER

1st ENGR. BN.

PLACE OF ISSUE

DATE/TIME OF ISSUE

MESSAGE REF: #

1. Enemy information.
a. On 120800H Jan 1968. An engineer sweep team in support of 1/5 reports that the bridge at XD 086007 was blown by enemy action.

2. Engineer personnel. Dropped: (1) Sgt 1443 (1) Cpl 1372 Joined: (1) PFC 3516

3. Engineer difficulties.
Engineer equipment shortages remain the same as shown on Sit Rep 306-67

4. Weather . Cool with overcast skies.

5. Operations
a. through h. N/A
Engineer sweeps remain the same
Engineer support remains the same
12 men from Support Company TAD to Company "A"
4 men from H&S Company TAD to Company "A"
8 men from Support Company TAD to Company "B"
1 man from H&S Company TAD to Company "B"
Company "A" (-)(Rein) in support of the 1st Marine Regiment (-)(Rein)
LCPL PERKINS and 9 men from "C" Company in support of Rough Rider with FLC returned this CP 111700H Jan 68
LCPL BROWN and 3 men from "C" Company in support of Rough Rider with FLC
1st Marine Division Demolitions, Land Mine Warfare and VC Boobytrap School attendance this date:
1st SF Bn - 9
7th Engr Bn - 11
9th Engr Bn - 1

6. through 9. N/A

10. Water supply. see enclosure (1).

11. General engineer comments. N/A

12. Engineer Command Posts
a. 1st Engineer Bn (-), Danang, AT 948755
b. Company "A" (-)(Rein) CP located at XD 336507

[Signature]
SIGNATURE
IDENTIFYING
By direction

1. ENEMY INFORMATION. (Report information concerning enemy activity encountered, such as sniper activity, enemy minefields, boobytraps, artillery shelling and bombing of the area, report enemy material and equipment captured.)
2. ENGINEER PERSONNEL. (Report arrival of engineer personnel and units including initial landing party, giving number of Officers and Enlisted. Report casualties and evacuation, number of Officers and men assigned to each subproject and name of Officer or noncommissioned Officer in charge.)
3. ENGINEER DIFFICULTIES. (Report hindrance to engineer progress as a result of enemy action, natural conditions such as poor trafficability and inclement weather, equipment shortages or breakdowns, and material shortages.)
4. WEATHER. (Report weather conditions.)
5. OPERATIONS.
 - a. Roads. (Report road construction to include amount cleared, stripped, graded, ditched, surface, and completed. Use overlays and map coordinates to show location of work and amount completed, the location of culverts, bridges, Etc. Report road maintenance on existing roads, report soil types and condition and availability of aggregate.)
 - b. TRAILS. (Report trail construction to include amount completed, location of junction with MSR, type of terrain and additional work required to make a military road.)

DECLASSIFIED

ORGANIZATION			DATE			
PROJ. No.#	ORGANIZATION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
D509.67	B Co	Improve access road to 3/5		14Nov 40%	21Jan	
D560.67	B Co	Construct 20x20 culvert bunker at 1st Tank Bn		(Project on hold)		
D565.67	SptCo	Drill and install well at E/2/7 CP	14Jan			
D566.67	SptCo	Improve drainage and grade lot - 3/11 CP	1Feb			
D570.67	SptCo	Upgrade and oil road from Rt 13C to 3rd LVT	1Feb			
D586.67	SptCo	Grade access road hill 19 to AT 942704 1/7	1Feb			
D599.67	SptCo	Construct ground targets for Div Schools		20Dec 100%		11Jan
D602.67	SptCo	Upgrade road from Engr Quarry to MASS - 2		27Dec 80%		
D612.67	SptCo	Move partition and rewire as necessary - Div Chapel		10Jan 30%	13Jan	
D001.68	SptCo	Grade and level road in slokbay area - 11th MT Bn	12Jan			
D008.68	SptCo	Correct wiring at Tu Cau Bridge	15Jan			
D010.68	SptCo	Fill and grade area in Div Schools for firing range	15Jan			
D012.68	SptCo	Issue and cut lumber for Div Schools	12Jan			
D484.67	C Co	Construct 6 strongbacks at hill 90, Nammo bridge, Bn CP 2/7		27Nov 40%	15Jan	
D561.67	C Co	Technical assist for construction of 3 bridges-Thoung Doe	30Jan			
D575.67	C Co	Install culverts and do necessary work Rt 14 to hill 52		2Jan 30%	1Feb	
D596.67	C Co	Refurbish billeting huts at hill 55 - 7th Mar Reg	12Jan			
B600.67	C Co	Construct bread cabinet for hill 37 messhall	12Jan			
D607.67	C Co	Tech assist and matl for 12x12 culvert bunker - 11th Mar	13Jan			
D621.67	C Co	Prepare LZ site at 2/7		6Jan 100%	11Jan	
D008.68	C Co	Construct 20 field range packing crates - 3/7	14Jan			

EQUIPMENT STATUS & LOCATION REPORT

[illegible]

10. Water Report:

<u>Locations</u>	<u>Potable (gal)</u>	<u>Raw (gal)</u>
1st Marines	10,000	_____
2/1	10,000	_____
2/3	7,000	6,000
1/5	13,000	7,000
2/5	8,000	7,000
3/5	8,000	_____
3/7	12,000	8,000
3rd 8" How	7,000	4,000
Hill-10	6,000	5,000
Hill-52	1,000	_____
Hill-55	10,000	_____
Dai La	45,000	_____
Totals	137,000	37,000

Enclosure (1)

ROAD CONDITIONS AS REPORTED BY MINE SWEEP TEAMS

<u>SWEEP TEAM</u>	<u>ROUTE</u>	<u>CONDITION</u>	<u>REMARKS</u>
1	Rt 1 AT 833977 to ZD 085007	I	
2	Rt 1 AT 833997 to AT 936917	P	
3	Rt 1 AT 936917 to AT 935865	P	
4	Access Rd Hill 22 AT 989724 to AT 907744	P	
5	Pardue Rd AT 925694 to AT 943690	P	
6	Rt 1C AT 999700 to AT 989673	P	
7	Rt 1C AT 989673 to AT 988644	P	
	Rt 12 AT 988644 to BT 017636	P	
8	Rt 12 BT 017636 to BT 032642	P	
9	Rt 1C AT 988641 to AT 967584	P	
10	Rt 14 AT 967584 to AT 922577	P	
11	Rt 14 AT 922577 to AT 877572	P	
12	Rt 14 AT 877572 to AT 830558	P	
13	Rt 14 AT 830558 to AT 788548	P	
14	Rt 5 AT 918528 to AT 868475		4th Engr Bn took over sweep today.
15	Access Rd 3rd LVT CP and Hill 10 (East)	P	
16	Rt 13C BT 072707 to BT 065661	P	

Note - P = Passable
I = Impassable

CLASSIFICATION

ENGINEER SITUATION REPORT

COPY NUMBER _____

1st ENGR. BN. _____

PLACE OF ISSUE _____

DATE/TIME OF ISSUE _____

MESSAGE REF: # _____

SITUATION REPORT No. 13-68PERIOD COVERED: 121300H TO 131300H Jan 1968
DATE & TIME DATE & TIME MONTH & YEAR

REF: (a) MAP: _____

1. Enemy information. None

2. Engineer personnel. Dropped: (1) Cpl 1371 Joined: (1) PFC 1371

3. Engineer difficulties.

Engineer equipment shortages remain the same as shown on Sit Rep 306-67

4. Weather. Cool with overcast skies.

5. Operations

a. through b. N/A

Engineer support remains the same

Engineer sweeps: On 120700H Jan 1968 7th Engineer Battalion assumed cognizance of the mine sweep and the water point at 2nd Battalion, 5th Marines CP, An Hoa.

12 men from Support Company TAD to Company "A"

4 men from H&S Company TAD to Company "A"

8 men from Support Company TAD to Company "B"

1 man from H&S Company TAD to Company "B"

Company "A" (-)(Rein) in support of the 1st Marine Regiment (-)(Rein)

1/PL BRUM and 3 men from Company "C" are in support of rough rider with FIC

1st Marine Division Demolitions, Landmine Warfare and VG Boobytrap School attendance this date:

1st SP Bn 9

7th Engr Bn 11

9th Engr Bn 1

6. through 9. N/A


10. Water Supply. See enclosure (1).

11. General Engineer Comments: N/A

12. Engineer Command Posts

a. 1st Engineer Battalion (-), Danang, AF 948755

b. Company "A" (-)(Rein) CP located at YD 336507


 SIGNATURE
 COMMANDING
 OFFICER
 By direction

1. **ENEMY INFORMATION.** (Report information concerning enemy activity encountered, such as sniper activity, enemy minefields, boobytraps, artillery shelling and bombing of the area, report enemy material and equipment captured.)
2. **ENGINEER PERSONNEL.** (Report arrival of engineer personnel and units including initial landing party, giving number of Officers and Enlisted. Report casualties and evacuation, number of Officers and men assigned to each subproject and name of Officer or noncommissioned Officer in charge.)
3. **ENGINEER DIFFICULTIES.** (Report hindrance to engineer progress as a result of enemy action, natural conditions such as poor trafficability and inclement weather, equipment shortages or breakdowns, and material shortages.)
4. **WEATHER.** (Report weather conditions.)
5. **OPERATIONS.**
- a. **Roads.** (Report road construction to include amount cleared, stripped, graded, ditched, surface, and completed. Use overlays and map coordinates to show location of work and amount completed, the location of culverts, bridges, Etc. Report road maintenance on existing roads. Report soil types and condition and availability of aggregate.)
- b. **TRAILS.** (Report trail construction to include amount completed, location of junction with MSR, type of terrain and additional work required to make a military road.)

DECLASSIFIED

ORGANIZATION		PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	DATE		EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
PROJ. No. #	ORGANIZATION			ACTUAL DATE & TIME STARTED	%		
D509.68	B Co	Improve access road to 3/5		14Nov	50%	21Jan	
D560.67	B Co	Construct a 20x20 culvert bunker at 1st Tanks Bn		(Project on hold)			
D565.67	SptCo	Drill and install well at E/2/7CP	15Jan				
D566.67	SptCo	Improve drainage and grade lot - 3/11 CP	1Feb				
D570.67	SptCo	Upgrade and oil road from Rt 13C to 3rd LVT	1Feb				
D586.67	SptCo	Upgrade access road - hill 19 to AT 942704 1/7	1Feb				
D602.67	SptCo	Upgrade road from Engr Quarry to MASS - 2		27Dec	82%		
D612.67	SptCo	Move partition and rewire as necessary - Div Chapel		10Jan	60%		
D001.68	SptCo	Grade and level road in sickbay area - 11th MT Bn	13Jan				
D008.68	SptCo	Correct wiring at Tu Cau Bridge	15Jan				
D009.68	SptCo	Install 4 lights in 7th Mar POW Compound					
D010.68	SptCo	Fill and grade area in Div Schools for firing range		10Jan	50%		
D012.68	SptCo	Issue and out lumber for Div Schools		12Jan	100%		12Jan
D016.68	SptCo	Determine No and size of pumps required at 3/7 CP					
D484.68	C Co	Construct 6 strongbacks at hill 90, Nammo bridge, BN CP 2/7		27Nov	40%	15Jan	
D561.68	C Co	Tech assist for construction of 3 bridges - Thong Doc	30Jan				
D575.67	C Co	Install culverts & do necessary work Rt 14 to Hill 52 3/7		2Jan	30%	1Feb	
D596.67	C Co	Refurbish billeting huts - hill 55 - 7th Mar	15Jan				
D600.67	C Co	Construct bread cabinet - hill 37 messhall		12Jan		15Jan	
D607.67	C Co	Tech assist & matl for culvert bunker(12x12) - 11th Mar	14Jan				
D006.68	C Co	Construct 20 field range packing crates - 3/7	14Jan				

EQUIPMENT STATUS & LOCATION REPORT

[illegible]

10. Water Report:

<u>Locations</u>	<u>Potable (gal)</u>	<u>Raw (gal)</u>
1st Marines	10,000	_____
2/1	10,000	_____
2/3	7,000	6,000
1/5	13,000	7,000
3/5	8,000	_____
3/7	12,000	8,000
3rd 8" How	7,000	4,000
Hill-10	6,000	5,000
Hill-52	1,000	_____
Hill-55	10,000	_____
Dai La	45,000	_____
Totals	129,000	30,000

Enclosure (1)

DECLASSIFIED

ROAD CONDITIONS AS REPORTED BY MINE SWEEP TEAMS

<u>SWEEP TEAM</u>	<u>ROUTE</u>	<u>CONDITION</u>	<u>REMARKS</u>
1	Rt 1 AT 833977 to ZD 085007	P	
2	Rt 1 AT 833997 to AT 936917		No report received today
3	Rt 1 AT 936917 to AT 935865	P	
4	Access Rd Hill 22 AT 889724 to AT 907744	P	
5	Purdue Rd AT 925694 to AT 943690	P	
6	Rt 1C AT 999700 to AT 989673	P	
7	Rt 1C AT 989673 to AT 988644	P	
	Rt 12 AT 988644 to BT 017636	P	
8	Rt 12 BT 017636 to BT 032642	P	
9	Rt 1C AT 988641 to AT 967584	P	
10	Rt 14 AT 967584 to AT 922577	P	
11	Rt 14 AT 922577 to AT 877572	P	
12	Rt 14 AT 877572 to AT 830558	P	
13	Rt 14 AT 830558 to AT 788548	P	
14	Rt 5 AT 918528 to AT 868475		8th Engineer Battalion Sweep
15	Access Rd 3rd LVT CP and Hill 10 (East)	P	
16	Rt 13C BT 072707 to BT 065661	P	

Note - P - Passable
I - Impassable

DECLASSIFIED

CLASSIFICATION

ENGINEER SITUATION REPORT

COPY NUMBER _____

1st ENGR. BN. _____

PLACE OF ISSUE _____

DATE/TIME OF ISSUE _____

MESSAGE REF: # _____

SITUATION REPORT No. 14-68PERIOD COVERED: 131300H TO 141300H Jan 1968
DATE & TIME DATE & TIME MONTH & YEAR

REF: (a) MAP: _____

1. Enemy Information. None
2. Engineer Personnel. No change.
3. Engineer Difficulties.
Engineer equipment shortages remain the same as shown on Sit Rep 306-67.
4. Weather. Mild and overcast.
5. Operations.
a. through 8. N/A
Engineer sweeps remain the same
Engineer support remains the same
12 men from Support Company TAB to Company "A"
4 men from H&S Company TAB to Company "A"
8 men from Support Company TAB to "B" Company
1 man from H&S Company TAB to "B" Company
Company "A" (-)(Rein) in support of 1st Marine Regiment (-)(Rein)
Effective 131200H Jan 1968, Company "B" (-)(Rein) went in direct support of Taskforce X-Ray vice direct support of the 5th Marine Regiment
1st Marine Division Demolitions and Land Mine Warfare and VC Boobytrap School conducted a special 4 hour class to 31 Marines from Division Schools "NCO Leadership Course" covering Military Explosives, Mine Detection and Removal, Viet Cong Boobytrapping.
LCPL BROWN and 3 men from Company "C" in support of Rough Rider with FLC
LCPL MCNAUGHTON and 3 men from Company "C" departed this CP 131700H Jan68 in support of 11th MT Bn Rough Rider
6. through 9. N/A
10. Water Supply. See enclosure (1).
11. General engineer comments. N/A
12. Engineer Command Posts
a. 1st Engineer Battalion, Danang, AT 948755
b. Company "A" (-)(Rein) CP located at YD 336507

[Signature]
SIGNATURE
BY direction

1. ENEMY INFORMATION. (Report information concerning enemy activity encountered, such as sniper activity, enemy minefields, boobytraps, artillery shelling and bombing of the area, report enemy material and equipment captured.
2. ENGINEER PERSONNEL. (Report arrival of engineer personnel and units including initial landing party, giving number of Officers and enlisted. Report casualties and evacuation, number of Officers and men assigned to each subproject and name of Officer or noncommissioned Officer in charge.
3. ENGINEER DIFFICULTIES. (Report hindrance to engineer progress as a result of enemy action, natural conditions such as poor trafficability and inclement weather, equipment shortages or breakdowns, and material shortages.
4. WEATHER. (Report weather conditions.
5. OPERATIONS.
a. Roads. (Report road construction to include amount cleared, stripped, graded, ditched, surface, and completed. Use overlays and map coordinates to show location of work and amount completed, the location of culverts, bridges, etc. Report road maintenance on existing roads. Report soil types and condition and availability of aggregate.
b. TRAILS. (Report trail construction to include amount completed, location of junction with MSR, type of terrain and additional work required to make a military road.

DECLASSIFIED

ORGANIZATION			DATE		EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
PROJ. No. #	ORGANIZATION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED		
D565-67	SptCo	Drill and install well at E/2/7 CP	15Jan			
D566-67	SptCo	Improve drainage and grade lot - 3/11 CP	1Feb			
D570-67	SptCo	Upgrade and oil road from Rt 13C to 3rd LVT	1Feb			
D586-67	SptCo	Upgrade access road - hill 19 - AT 942704 1/7	1Feb			
D602-67	SptCo	Upgrade road from Engr Quarry to MASS - 2		20Dec 82%		
D612-67	SptCo	Move partition and rewire as necessary in Div Chapel		10Jan 60%		
D001-68	SptCo	Grade and level road in sickbay area - 11th MT Bn	14Jan			
D008-68	SptCo	Correct wiring at Tu Cau Bridge	15Jan			
D009-68	SptCo	Install 4 floodlights in 7th Marines POW Camp				
D010-68	SptCo	Fill and grade area in Div Schools for firing range		10Jan 50%		
D016-68	SptCo	Determine No. and size of pumps needed at 3/7 CP				
D484-67	"C"Co	Construct 6 strongbacks at hill 90, Nam-O bridge Bn CP 2/7		27 Nov 40%	16 Jan	
D561-67	"C"Co	Tech assist for construction of 3 bridges Thung Doc area	30 Jan			
D575-67	"C"Co	Install culverts & do necess work Rt#14 to hill 52 3/7		2 Jan 30%	1 Feb	
D596-67	"C"Co	Refurnish billeting huts hill 55 7th Marines	16 Jan			
D600-67	"C"Co	Construct bread cabinet hill 37 3/7		12 Jan	16 Jan	
D607-67	"C"Co	Tech assist & culvert mat'l for 12x12 bunker 11th Marines	16 Jan			
D006-68	"C"Co	Construct (20) field range packing crates 3/7	16 Jan			
D509-67	"B"Co	Improve access road to 3/5		14Nov 50%	21Jan	
D560-67	"B"Co	Construct a 20x20 culvert for 1st Tank Bn		(Project on hold)		

EQUIPMENT STATUS & LOCATION REPORT

ITEM	E.					H.E. POOL			ITEM	E.					H.F. POOL		
		JECT	ACHED	R- ONAL	D- ED	R- ONAL	D- ED				AL	R- ONAL	JECT	ACHED	R- ONAL	D- ED	

10. Water Report:

<u>Locations</u>	<u>Potable (gal)</u>	<u>Raw (gal)</u>
1st Marines	10,000	_____
2/1	10,000	_____
2/3	7,000	6,000
1/5	13,000	7,000
3/5	8,000	_____
3/7	12,000	8,000
3rd 8" How	7,000	4,000
Hill-10	6,000	5,000
Hill-52	1,000	_____
Hill-55	10,000	_____
Dai La	45,000	_____
Totals	129,000	30,000

Enclosure (1)

ROAD CONDITIONS AS REPORTED BY MINE SWEEP TEAMS

<u>SWEEP TEAM</u>	<u>ROUTE</u>	<u>CONDITION</u>	<u>REMARKS</u>	14 Jan 68
1	Rt 1 AT 833977 to ZD 085007	No report received today		
2	Rt 1 AT 833997 to AT 930917	No report received today		
3	Rt 1 AT 936917 to AT 935835	P		
4	Access Rd Hill 22 AT 839724 to AT 903744	P		
5	Pardue Rd AT 925694 to AT 943690	P		
6	Rt 1C AT 999700 to AT 989673	No report received today		
7	Rt 1C AT 989673 to AT 988644	No report received today		
	Rt 12 AT 988644 to BT 017636	No report received today		
8	Rt 12 BT 017636 to BT 032642	P		
9	Rt 1C AT 988641 to AT 967584	P		
10	Rt 14 AT 967584 to AT 922577	F		
11	Rt 14 AT 922577 to AT 877572	P		
12	Rt 14 AT 877572 to AT 830558	P		
13	Rt 14 AT 830558 to AT 788548	P		
14	Rt 5 AT 918528 to AT 868475	7th Engr Bn Sweep		
15	Access Rd 3rd LVT CP and Hill 10 (East)	P		
16	Rt 13C BT 072707 to BT 065661	P		

Note - P = Passable
I = Impassable

CLASSIFICATION

ENGINEER SITUATION REPORT

COPY NUMBER _____
 1st ENGR. BN. _____
 PLACE OF ISSUE _____
 DATE/TIME OF ISSUE _____
 MESSAGE REF# _____

SITUATION REPORT No. 15-68

PERIOD COVERED: 141300H TO 151300H Jan 1968
 DATE & TIME DATE & TIME MONTH & YEAR

REF: (a) MAP: _____

1. Enemy information

a. Late Entry - ~~X~~131200H Jan 68. An engineer sweep team in support of 1/5 visually located five boobytrapped explosive devices at 2D 182011. Destroyed same in place.

b. Late entry - 131400H Jan 68. An engineer sweep team in support of 1/5 received incoming mortar and recoilless rifle fire. Returned fire and remained at that position (AN 801007) for the night. 2 USMC KIA's (enr)(status unk)

c. ~~X~~150820H Jan 68 - An engineer sweep team in support of 3/7 reports that a water buffalo with a Vietnamese boy riding it, detonated an approximately 5 - 10 AK mine at AT 930587. Mine was located 5 yards off right side of road. Mine had a manufactured metal fuse. Searched area with negative results and child taken to 3/7 BAS.

d. 151000H Jan 68 - An engineer sweep team in support of 1/5 received 20 - 25 mortar rounds at ~~2D~~ 802009 when sweep team stopped to check bridge at same coordinates. Returned fire and set up LZ for med-evac. (2) USMC KIA's (enr) and (1) USMC WIA (enr Off)(Med-evac).

2. Engineer personnel. No Change.

3. Engineer Difficulties.

Engineer equipment shortages remain the same as shown on Sit Rep 306-67.

4. Weather. Rain and overcast.

5. Operations.

a. through h. N/A

Engineer sv ops remain the same

Engineer support remains the same

12 men from Support Company TAD to Company "A"

4 men from H&S Company TAD to Company "A"

8 men from Support Company TAD to Company "B"

1 man from H&S Company TAD to Company "B"

Company "A" (-)(Rein) in support of the 1st Marine Regiment (-)(Rein)

Company "B" (-)(Rein) in direct support of Task Force X-Ray

LCPL BROCKN and 3 men from "C" Company in support of Rough Rider (FLC)

LCPL MCNAUGHTIN and 3 men from "C" Company in support of 11th MT Bn Rough Rider

1st Marine Division Demolitions, Land Mine Warfare and VC Boobytrap School attendance this date:

3/7 - 8 and 1st Shore Party Bn - 3

6. Through 9. N/A

10. Water Supply. See enclosure (3).

11. General Comments. N/A

12. Engineer Command Posts

a. 1st Engineer Battalion (-), Danang, AT 948755

b. Company "A" (-)(Rein) CP located at XD 336507

[Signature]
 SIGNATURE

XXXXXXXXXX

By direction

1. ENEMY INFORMATION. (Report information concerning enemy activity encountered, such as sniper activity, enemy minefields, boobytraps, artillery shelling and bombing of the area, report enemy material and equipment captured.

2. ENGINEER PERSONNEL. (Report arrival of engineer personnel and units including initial landing party, giving number of Officers and Enlisted. Report casualties and evacuation, number of Officers and men assigned to each subproject and name of Officer or noncommissioned Officer in charge.

3. ENGINEER DIFFICULTIES. (Report hindrance to engineer progress as a result of enemy action, natural conditions such as poor trafficability and inclement weather, equipment shortages or breakdowns, and material shortages.

4. WEATHER. (Report weather conditions.

5. OPERATIONS.

a. Roads. (Report road construction to include amount cleared, stripped, graded, ditched, surface, and completed. Use overlays and map coordinates to show location of work and amount completed, the location of culverts, bridges, Etc. Report road maintenance on existing roads. Report soil types and condition and availability of aggregate.

b. Trails. (Report trail construction to include amount completed, location of junction with MSR, type of terrain and additional work required to make a military road.

c. BRIDGE CONSTRUCTION. (Report construction of all bridges to include percentage complete, two dimensions, number of

DECLASSIFIED

ORGANIZATION			DATE			
PROJ. No. #	ORGANIZATION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
D509-67	B Co	Improve access road to 3/5		14 Nov 50%	21 Jan	
D560-67	B Co	Construct a 20x20 culvert bunker for 1st Tank Bn		(Subject on hold)		
D565-67	Spt Co	Drill and install well at E/2/7 CP	17 Jan			
D566-67	Spt Co	Improve drainage and grade lot - 3/11	1 Feb			
D570-67	Spt Co	Upgrade and oil road from Rt 13C to 3rd LVT	1 Feb			
D586-67	Spt Co	Upgrade access road - hill 19 to AT 942704 - 1/7	1 Feb			
D602-67	Spt Co	Upgrade road from Engr Quarry to MASS - 2		27 Dec 95%		
D610-67	Spt Co	Pre-cut mount out boxes for 2/7	17 Jan			
D612-67	Spt Co	Move partition and rewire as necessary - Div Chapel		10 Jan 95%	17 Jan	
D001-68	Spt Co	Grade and level road in sickbay area - 11th MT Bn	17 Jan			
D008-68	Spt Co	Correct wiring at Tu Son Bridge		13 Jan 5%	17 Jan	
D009-68	Spt Co	Install lights in 7th Marines POW Camp	20 Jan			
D010-68	Spt Co	Fill and grade area in Div School for firing range		10 Jan 50%		
D016-68	Spt Co	Determine no. and size of pumps required at 3/7 CP	16 Jan			
D021-68	Spt Co	Upgrade access road @ Rt 545 to 2/7 CP	1 Feb			
D484-67	C Co	Construct 6 strongbacks at hill 90, Namo bridge, Bn CP 2/7		27 Nov 40%	16 Jan	
D561-67	C Co	Tech assist for construction of 3 bridges - Thong Doc area	30 Jan			
D575-67	C Co	Install culverts & do necessary work Rt 14 to hill 52 3/7		2 Jan 30%	1 Feb	
D596-67	C Co	Refurbish billeting huts - hill 55 - 7th Mar	16 Jan			
D600-67	C Co	Construct bread cabinet - hill 37 messhall		12 Jan	20 Jan	
D607-67	C Co	Tech assist & matl for 12x12 culvert bunker - 11th Mar	16 Jan			
D006-68	C Co	Construct 20 field range packing crates - 3/7	16 Jan			

EQUIPMENT STATUS & LOCATION REPORT

[illegible]

10. Water Report:

<u>Locations</u>	<u>Potable (gal)</u>	<u>Raw (gal)</u>
1st Marines	10,000	_____
2/1	10,000	_____
2/3	7,000	6,000
1/5	13,000	7,000
3/5	8,000	_____
3/7	12,000	8,000
3rd 8" How	7,000	4,000
Hill-10	6,000	5,000
Hill-52	750	_____
Hill-55	10,000	_____
Dai La	45,000	_____
Totals	136,750	30,000

Enclosure (1)

ROAD CONDITIONS AS REPORTED BY MINE SWEEP TEAMS

<u>SWEEP TEAM</u>	<u>ROUTE</u>	<u>CONDITION</u>	<u>REMARKS</u>
1	Rt 1 AT 833977 to ZD 085007	P	
2	Rt 1 AT 833997 to AT 931917	P	
3	Rt 1 AT 936917 to AT 935855	P	
4	Access Rd Hill 22 AT 969724 to AT 960744	P	
5	Purdue Rd AT 925694 to AT 943690	P	
6	Rt 10 AT 999700 to AT 989673	P	
7	Rt 10 AT 989673 to AT 988644	P	
	Rt 12 AT 988644 to BT 017636	P	
8	Rt 12 BT 017636 to BT 032642	P	
9	Rt 10 AT 988641 to AT 967584	P	
10	Rt 14 AT 967584 to AT 922577	P	
11	Rt 14 AT 922577 to AT 877572	P	
12	Rt 14 AT 877572 to AT 830558	P	
13	Rt 14 AT 830558 to AT 788548	P	
14	Rt 5 AT 918528 to AT 868475		7th Engineer Battalion Sweep
15	Access Rd 3rd LVT CP and Hill 10 (East)	P	
16	Rt 13C BT 072707 to BT 065661	P	

Note - P = Passable
I = Impassable

CLASSIFICATION

ENGINEER SITUATION REPORT

COPY NUMBER _____

1st ENGR. BN. _____

PLACE OF ISSUE _____

DATE/TIME OF ISSUE _____

MESSAGE REF: # _____

SITUATION REPORT No. 16-68PERIOD COVERED: 151300H TO 161300H Jan 1968
DATE & TIME DATE & TIME MONTH & YEAR

REF: (a) MAP: _____

1. Enemy information

X a. 151020H Jan 68. An engineer sweep team in support of 2/3 reports that a 5-ton vehicle detonated an approximately 5-10 lb mine at BT 068694. Engineers were dispatched to the area to check out possibility of more mines - Negative findings. Vehicle was severely damaged but could continue on its own power. (1) USMC med-evacuated with broken leg.

X b. 151800H Jan 68. An engineer sweep team in support of 2/3 reports that a RMC truck detonated a 20 - 30 lb mine at BT 078702. Truck was leaving Sea Anchor Compound and was about 300 Yds from gate. Engineers were dispatched to check out the area - Negative findings. Mine was believed to be command detonated. Found a wooden cross pointing to mine about 30 feet from mine. (1) Civilian KIA and 9 Civilians WIA - Med-evacuated to NSA.

2. Engineer personnel. Joined: (1) Cpl 1141 (1) PFC 1371 Dropped: None

3. Engineer difficulties

Engineer equipment shortages remain the same as shown on Sit Rep 306-67

4. Weather. Fair and cool.

5. Operations

a. through h. N/A

Engineer sweeps remain the same

Engineer support remains the same

12 men from Support Company TAD to Company "A"

4 men from HAS Company TAD to Company "A"

8 men from Support Company TAD to Company "B"

6 men from HAS Company TAD to Company "B"

Company "A" (-)(Rein) in support of the 1st Marine Regiment (-)(Rein)

Company "B" (-)(Rein) in direct support of Task Force X-Ray departed this CP 161000H Jan 68.

LCPL BELL from Support Company departed this CP 151500H Jan 68 for an operation with 1st Recon Bn

LCPL BROWN and 3 men from "C" Company in support of Rough Rider (PLC)

LCPL MCNAUGHTON and 3 men from "C" Company in support of 11th MT Bn Rough Rider

1st Marine Division Demolitions, Land Mine Warfare and VC Boobytrap School attendance this date:

3/7 - 8 and 1st Shore Party Bn - 3

6. Through 9. N/A


10. Water Supply. See enclosure (1).

11. General Engineer comments. N/A

12. Engineer Command Posts

a. 1st Engineer Battalion (-), Da Nang, AR 948755

b. Company "A" (-)(Rein) CP located at YD 336507


SIGNATURE
XXXXXXXXXX
COMMANDING

By direction

1. **ENEMY INFORMATION.** (Report information concerning enemy activity encountered, such as sniper activity, enemy minefields boobytraps, artillery shelling and bombing of the area, report enemy material and equipment captured.2. **ENGINEER PERSONNEL.** (Report arrival of engineer personnel and units including initial landing party, giving number of Officers and Enlisted. Report casualties and evacuation, number of Officers and men assigned to each subproject and name of Officer or noncommissioned Officer in charge.3. **ENGINEER DIFFICULTIES.** (Report hindrance to engineer progress as a result of enemy action, natural conditions such as poor trafficability and inclement weather, equipment shortages or breakdowns, and material shortages.4. **WEATHER.** (Report weather conditions.5. **OPERATIONS.**

a. **Roads.** (Report road construction to include amount cleared, stripped, graded, ditched, surface, and completed. Use overlays and map coordinates to show location of work and amount completed, the location of culverts, bridges, Etc. Report road maintenance on existing roads. Report soil types and condition and availability of aggregate.

b. **TRAILS.** (Report trail construction to include amount completed, location of junction with MSR, type of terrain and additional work required to make a military road.

ORGANIZATION			DATE			
PROJ. No.#	ORGANIZATION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
D509-67	B Co	Improve access road to 3/5		14 Nov 75% 50%	17 Jan 21 Jan	
D560-67	B Co	Construct an 20x20 culvert bunker - 1st Tanks		(project on hold)		
D484-67	B Co	Construct 6 strongbacks at hill 90, Nammo bridge, RnCP 2/7		27 Nov 50%	18 Jan	
D561-67	C Co	Tech assist for construction of 3 bridges - Thuong Doe area	30 Jan			
D575-67	C Co	Install culverts & do necessary work - Rt14 to hill 52 3/7		2 Jan 30%	1 Feb	
D596-67	C Co	Refurbish billeting huts on hill 55 - 7th Mar Regt	19 Jan			
D600-67	C Co	Construct bread cabinet at hill 37 messhall		12 Jan 80%	20 Jan	
D607-67	C Co	Tech assist & culvert matl for bunker - 11th Mar	17 Jan			
D006-68	C Co	Construct 20 field range packing crates - 3/7	16 Jan			
D024-68	C Co	Construct ammo mag. & improve others & provide tech assist to 2/7	17 Jan			
D025-68	C Co	Evaluate & determine location of requested culvert 2/7	17 Jan			
D565-67	SptCo	Drill and install well at E/2/7 CP	19 Jan			
D566-67	SptCo	Improve drainage and grade lot - 3/11 CP	1 Feb			
D570-67	SptCo	Upgrade and oil road from Rt13C to AT 942704 - 3/7 3/7	1 Feb	17 Jan		
D586-67	SptCo	Upgrade access road - hill 19 to 3/7 1/7	1 Feb			
D602-67	SptCo	Upgrade road from engr quarry to MASS - 2		27 Dec 95%		
D610-67	SptCo	Pre-out mount out boxes for 2/7	17 Jan			
D612-67	SptCo	Move partition & rewire as necessary - 1st Signal		10 Jan 95%	17 Jan	
D001-68	SptCo	Grade and level road in sickbay area - 11th MI Bn		15 Jan 5%		
D008-68	SptCo	Correct wiring at Tu Cau Bridge		13 Jan 85%	18 Jan	
D009-68	SptCo	Install lights in 7th Marines POW Camp	20 Jan			
D010-68	SptCo	Fill and grade area in Div Schools for firing range		13 Jan 50%		
D016-68	SptCo	Determine No. and size of pumps required at 3/7 CP	16 Jan			
D21-68	SptCo	Upgrade access road - Rt 545 to 2/7 CP	1 Feb			

EQUIPMENT STATUS & LOCATION REPORT

ITEM	E.	H.E. POOL								ITEM	E.	H.E. POOL							
		JECT	ACHED	R-ONAL	D-ED	R-ONAL	D-ED	AL	R-ONAL			JECT	ACHED	R-ONAL	D-ED	R-ONAL	D-ED	AL	R-ONAL

10. Water Reports

<u>Location</u>	<u>Potable (gal)</u>	<u>Raw (gal)</u>
1st Marines	10,000	_____
2/1	10,000	_____
2/3	7,000	6,000
1/5	13,000	7,000
3/5	8,000	_____
3/7	12,000	8,000
3rd 8" How	7,000	4,000
Hill-10	6,000	5,000
Hill-52	1,000	_____
Hill-55	10,000	_____
Dai La	45,000	_____
Totals	137,000	30,000

Enclosure (1)

ROAD CONDITIONS AS REPORTED BY MINE SWEEP TEAMS

<u>SWEEP TEAM</u>	<u>ROUTE</u>	<u>CONDITION</u>	<u>REMARKS</u>
1	Rt 1 AT 833977 to ZD 085007		No report received today
2	Rt 1 AT 833997 to AT 936917		No report received today
3	Rt 1 AT 936917 to AT 935865	P	
4	Access Rd Hill 22 AT 889724 to AT 907744	P	
5	Purdue Rd AT 925694 to AT 943690	P	
6	Rt 1C AT 999700 to AT 989673	P	
7	Rt 1C AT 989673 to AT 988644		1st Shore Party Bn swept road today
	Rt 12 AT 988644 to BT 017636		1st Shore Party Bn swept road today
8	Rt 12 BT 017636 to BT 032642	P	
9	Rt 1C AT 988641 to AT 967584	P	
10	Rt 14 AT 967584 to AT 922577	P	
11	Rt 14 AT 922577 to AT 877572	P	
12	Rt 14 AT 877572 to AT 830558	P	
13	Rt 14 AT 830558 to AT 788548	P	
14	Rt 5 AT 918528 to AT 868475		7th Engineer Bn Sweep
15	Access Rd 3rd LVT CP and Hill 10 (East)	P	
16	Rt 13C BT 072707 to BT 065661	P	

Note - P = Passable
I = Impassable

CLASSIFICATION

ENGINEER SITUATION REPORT

SITUATION REPORT No. 17-68

COPY NUMBER

1st ENGR. BN.

PLACE OF ISSUE

DATE/TIME OF ISSUE

MESSAGE REF: #

PERIOD COVERED: 161300H TO 171300H Jan 1968
DATE & TIME DATE & TIME MONTH & YEAR

REF: (a) M.A.P: _____

1. Enemy Information.

a. 170830H Jan 68. An engineer sweep team in support of 3/7 removed a 4.2 round from a road culvert at AT930578 and destroyed on right side of road. A Vietnamese civilian indicated to sweep team location of the round.

2. Engineer Personnel. Joined: (1) Sgt 3516, (2) PFC 3531, (3) PFC 3721 Dropped: None

3. Engineer Difficulties.

Engineer equipment shortages remain the same as shown on Sit Rep 306-67.

4. Weather. Overcast and mild.

5. Operations.

A. through H. N/A

Engineer sweeps remain the same

Engineer support remains the same

12 men from Support Company TAD to Company "A"

4 men from H&S Company TAD to Company "A"

8 men from Support Company TAD to Company "B"

6 men from H&S Company T D to Company "B"

Company "A" (-)(Rein) attached to 1st Marine Regiment (-)(Rein)

Company "B" (-)(Rein) in direct support of Task Force I-Ray

1Cpl BROWN and 3 men from "C" Company in support of rough rider with FLC

1Cpl McNAUGHTON and 3 men from "C" Company in support of rough rider with 11th MT Bn

1Cpl BELL from Support Company on Operation COW POKE with 1st Reconnaissance Battalion

1Cpl MELLOTT from "C" Company on Operation CHILI PEPPER with 1st Recon Bn, departed CP 161730H Jan 1968

1Cpl GONZALES and 2 men from "C" Company departed this CP on 170830H Jan 1968 on operation with 2/7

1st Marine Division Demolitions, Landmine Warfare and V.C. Boobytrap School attendance this date:

Infantry 8

1st Shore Party Bn 3

6. through 9. N/A10. Water Supply. See enclosure (1)11. General Engineer Comments. N/A

12. Engineer Com and Posts.

a. 1st Engineer Battalion. DeNang AT948755

b. Company "A" (-)(Rein) CP located at YD 936907

c. Company "B" (-)(Rein) CP located at YD 825155

SIGNATURE

CONTINUING

By direction

1. **ENEMY INFORMATION.** (Report information concerning enemy activity encountered, such as sniper activity, enemy minefields, boobytraps, artillery shelling and bombing of the area, report enemy material and equipment captured.)
2. **ENGINEER PERSONNEL.** (Report arrival of engineer personnel and units including initial landing party, giving number of Officers and Enlisted. Report casualties and evacuation, number of Officers and men assigned to each subproject and name of Officer or noncommissioned Officer in charge.)
3. **ENGINEER DIFFICULTIES.** (Report hindrance to engineer progress as a result of enemy action, natural conditions such as poor trafficability and inclement weather, equipment shortages or breakdowns, and material shortages.)
4. **WEATHER.** (Report weather conditions.)
5. **OPERATIONS.**
 - a. **Roads.** (Report road construction to include amount cleared, stripped, graded, ditched, surface, and completed. Use overlays and map coordinates to show location of work and amount completed, the location of culverts, bridges, Etc. Report road maintenance on existing roads. Report soil types and condition and availability of aggregate.)
 - b. **TRAILS.** (Report trail construction to include amount completed, location of junction with MSR, type of terrain and additional work required to make a military road.)

ORGANIZATION			DATE			
PROJ. No. #	ORGANIZATION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
D509-67	B Co	Improve access road to 3/5		14 Nov 100%	(Project on hold)	17 Jan
D560-67	B Co	Construct a 20x20 culvert bunker at 1st Tank Bn				
D565-67	SptCo	Drill and install well at E/2/7	19 Jan			
D566-67	SptCo	Improve drainage and grade lot 3/11 CP	1 Feb			
D570-67	SptCo	Upgrade and oil road from Rt#13C to 3rd LVT	18 Jan			
D586-67	SptCo	Upgrade access road hill 19 to AT942704 1/7	1 Feb			
D602-67	SptCo	Upgrade road from Engr quarry to MAS-2		27 Dec 100%		16 Jan
D610-67	SptCo	Pre-cut mount cut boxes for 2/7		16 Jan 5%		
D612-67	SptCo	Move partition and rewire Div Chapel as necessary		10 Jan 100%		16 Jan
D001-68	SptCo	Grade and level road in sick bay area 11th MT		15 Jan 100%		16 Jan
D008-68	SptCo	Correct wiring at Tu Cau Bridge		13 Jan 5%		
D009-68	SptCo	Install lights in 7th Marines POW compound	20 Jan			
D010-68	SptCo	Fill and grade area in Div Schools for firing range		10 Jan 80%		
D016-68	SptCo	Determine No. and size of pumps needed at 3/7 CP	18 Jan			
D021-68	SptCo	Upgrade access road Rt#545 to 2/7 CP	1 Feb			
D484-67	C Co	Construct 6 strongbacks at hill 90, Nam-O bridge, Bn CP 2/7		27 Nov 50%	18 Jan	
D561-67	C Co	Tech assist for construction of 3 bridges Thong Doc area	30 Jan			
D575-67	C Co	Install culverts and do access work Rt#14 to hill 52 3/7		2 Jan 30%		
D596-67	C Co	Refurnish billeting huts hill 55 7th Marines	19 Jan			
D600-67	C Co	Construct bread cabinet hill 37 3/7		12 Jan 80%	20 Jan	
D607-67	C Co	Tech assist and culvert mat'l for 12x12 bunker 11th Marines	17 Jan	17 JAN		
D006-68	C Co	Construct 20 field ranges packing crates	20 Jan			
D024-68	C Co	Const a no bunker, improve others, provide tech assist 2/7	18 Jan			
D025-68	C Co	Evaluate and determine location of requested culvert 2/7	19 Jan			

EQUIPMENT STATUS & LOCATION REPORT

ITEM	E.	H.E. POOL								ITEM	E.	H.E. POOL							
		JECT	ACHED	R-ONAL	D-ED	R-ONAL	D-ED	AL	R-ONAL			JECT	ACHED	R-ONAL	D-ED	R-ONAL	D-ED	AL	R-ONAL

10. Water Report:

<u>Location</u>	<u>Potable (gal)</u>	<u>Raw (gal)</u>
1st Marines	10,000	_____
2/1	10,000	_____
2/3	7,000	6,000
1/5	13,000	7,000
3/5	8,000	_____
3/7	12,000	8,000
3rd 8" How	7,000	4,000
Hill-10	6,000	5,000
Hill-52	1,000	_____
Hill-55	10,000	_____
Dai La	45,000	_____
Total	137,000	30,000

Enclosure (1)

ROAD CONDITIONS AS REPORTED BY MINE SWEEP TEAMS

<u>SWEEP TEAM</u>	<u>ROUTE</u>	<u>CONDITION</u>	<u>REMARKS</u>	17 Jan 1968
1	Rt 1 AT 833977 to ZD 085007	P		
2	Rt 1 AT 833997 to AT 936917	P		
3	Rt 1 AT 936917 to AT 935865	P		
4	Access Rd Hill 22 AT 889724 to AT 907744	P		
5	Purdue Rd AT 925694 to AT 943690		No report received this date.	
6	Rt 1C AT 999700 to AT 989673	P		
7	Rt 1C AT 989673 to AT 988644		No report received this date.	
	Rt 12 AT 988644 to BT 017636	P		
8	Rt 12 BT 017636 to BT 032642	P		
9	Rt 1C AT 988641 to AT 967584	P		
10	Rt 14 AT 967584 to AT 922577	P		
11	Rt 14 AT 922577 to AT 877572	P		
12	Rt 14 AT 877572 to AT 830558	P		
13	Rt 14 AT 830558 to AT 788548	P		
14	Rt 5 AT 918528 to AT 868475		7th Engineer's sweep	
15	Access Rd 3rd LVT CP and Hill 10 (East)	P		
16	Rt 13C BT 072707 to BT 065661	P		

Note - P - Passable
I - Impassable

CLASSIFICATION

ENGINEER SITUATION REPORT

SITUATION REPORT No. 18-68PERIOD COVERED: 171300H TO 181300H Jan 1968
DATE & TIME DATE & TIME MONTH & YEAR

REF: (a) M.A.P: _____

COPY NUMBER _____

1st ENGR. BN. _____

PLACE OF ISSUE _____

DATE/TIME OF ISSUE _____

MESSAGE REF.# _____

1. Enemy Information.

~~a. 180815H Jan 68.~~ An engineer sweep team in support of 1/5 was ambushed at ZD 123013 when truck stopped to check out culvert. Two engineers went forward to check out the culvert with negative findings. When vehicle drove forward and stopped to pickup the two men, the enemy threw an grenade, detonated two Claymore mines and fired small arms. Sweep team and security returned M-60 and automatic fire. 2 USMC KIA (1 Engr) and 6 WIA (1 Engr - non med-evac).

~~b. 180800H Jan 68.~~ An engineer sweep team in support of 3/7 visually located a TNT charge with a mortar head as a firing device at AT 907575. Destroyed in place with 1/4 lb of C-4.

2. Engineer personnel. Joined: (3) PFC 1371 (1) Pvt 1345 Dropped: None

3. Engineer difficulties.

Engineer equipment shortages remain the same as shown on Sit Rep 306-67

4. Weather. Warm with clear skies.

5. Operations

a. through h. N/A

Engineer sweep s remain the same

Engineer support remains the same

12 men from Support Company TAD to Company "A"

4 men from HAS Company TAD to Company "A"

8 men from Support Company TAD to Company "B"

6 men from HAS Company TAD to Company "B"

Company "A" (-)(Rein) attached to 1st Marine Regiment (-)(Rein)

Company "B" (-)(Rein) in direct support of TASK FORCE I-RAY

LCPL BELL from Support Company on Operation COMPOKE with 1st Recon Bn

LCPL BROWN and 3 men from "C" Company are in support of Rough Rider with FIC

LCPL MCNAUGHTON and 3 men from "C" Company are in support of Rough Rider with 11th MT Bn

LCPL MELLOR from "C" Company on Operation CHILEPEPPER with 1st Recon Bn

LCPL CARTER and 1 man from "C" Company are on operation with 2/7.

1st Marine Division Demolitions, Land Mine Warfare and VC Boobytrap School attendance this date:

1st Engr Bn - 4

1st S. P. Bn - 4

9th Engr Bn - 1

6. through 9. N/A

10. Water Supply. See enclosure (1)

11. General engineer comments. N/A

12. Engineer Command Posts

a. 1st Engineer Bn (-), Danang, AT 948755

b. Company "A" (-)(Rein) CP located at YD 336507

c. Company "B" (-)(Rein) CP located at YD 825155



SIGNATURE

POSITION

By direction

1. **ENEMY INFORMATION.** (Report information concerning enemy activity encountered, such as sniper activity, enemy minefields boobytraps, artillery shelling and bombing of the area, report enemy material and equipment captured.2. **ENGINEER PERSONNEL.** (Report arrival of engineer personnel and units including initial landing party, giving number of Officers and Enlisted. Report casualties and evacuation, number of Officers and men assigned to each subproject and name of Officer or noncommissioned Officer in charge.3. **ENGINEER DIFFICULTIES.** (Report hindrance to engineer progress as a result of enemy action, natural conditions such as poor trafficability and inclement weather, equipment shortages or breakdowns, and material shortages.4. **WEATHER.** (Report weather conditions.5. **OPERATIONS.**a. **Roads.** (Report road construction to include amount cleared, stripped, graded, ditched, surface, and completed. Use overlays and map coordinates to show location of work and amount completed, the location of culverts, bridges, Etc. Report road maintenance on existing roads, report soil types and condition and availability of aggregate.b. **TRAILS.** (Report trail construction to include amount completed, location of junction with MSR, type of terrain and additional work required to make a military road.

DECLASSIFIED

ORGANIZATION		PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	DATE		EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
PROJ. No. #	ORGANIZATION		EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED		
D560-67	C Co	Construct 20x20 culvert bunker at 1st Tank Bn		(Project on Hold)		
D484-67	C Co	Construct 6 strongbacks at hill 90, Nam-O bridge, Bn CP 2/7		27 Nov 50%	19 Jan	
D561-67	C Co	Tech assist for construction of 3 bridges Thounng Doe area	30 Jan			
D575-67	C Co	Install culverts & do necess work Rt#14 to hill 52 3/7		2 Jan 30%	1 Feb	
D596-67	C Co	Refurnish billeting huts hill 55 7th Marines	19 Jan			
D600-67	C Co	Construct bread cabinet hill 37 3/7		12 Jan 80%	20 Jan	
D607-67	C Co	Tech assist & culvert mat'l for 12x12 bunker 11th Marines	19 Jan			
D006-68	C Co	Construct 20 field range packing crates 3/7	20 Jan			
D024-68	C Co	Const ammo bunker, improve others, & provide tech assist 2/7	19 Jan			
D025-68	C Co	Evaluate & determine location of requested culvert	17 Jan	N/A		
D565-67	SptCo	Drill and install well at E/2/7	19 Jan			
D566-67	SptCo	Improve drainage and grade lot 3/11 CP	1 Feb			
D570-67	SptCo	Upgrade and oil road from Rt#13C to 3d LVT		17 Jan 3%		
D586-67	SptCo	Upgrade access road hill 19 to AT942704 1/7	1 Feb			
D610-67	SptCo	Pre-cut mount out boxes for 2/7		16 Jan 45%	19 Jan	
D008-68	SptCo	Correct wiring at Tu Cau bridge				
D009-68	SptCo	Install (4) lights in 7th Marines POW Compound	20 Jan			
D010-68	SptCo	Fill and grade area in Div Schools for firing range		10 Jan 85%	19 Jan	
D016-68	SptCo	Determine No. and size of pumps needed at 3/7 CP		17 Jan 20%		
D021-68	SptCo	Upgrade access road Rt#545 to 2/7 CP	1 Feb			

EQUIPMENT STATUS & LOCATION REPORT

[illegible]

10. Water Report:

<u>Location</u>	<u>Estable (gal)</u>	<u>Rev (gal)</u>
1st Marines	10,000	_____
2/1	10,000	_____
2/3	7,000	6,000
1/5	13,000	7,000
3/5	8,000	_____
3/7	12,000	8,000
3rd 8" How	7,000	4,000
Hill-10	6,000	5,000
Hill-52	1,000	_____
Hill-55	10,000	_____
Dai La	45,000	_____
Totals	137,000	30,000

Enclosure (1)

ROAD CONDITIONS AS REPORTED BY MINE SWEEP TEAMS

<u>SWEEP TEAM</u>	<u>ROUTE</u>	<u>CONDITION</u>	<u>REMARKS</u>
1	Rt 1 AT 833977 to ZD 080007	P	
2	Rt 1 AT 080997 to AT 930912	P	
3	Rt 1 AT 930917 to AT 930605	P	
4	Access Rd Hill 22 AT 080974 to AT 080744	P	
5	Padre Rd AT 925694 to AT 943690	P	
6	Rt 1C AT 999700 to AT 989673	P	
7	Rt 1C AT 989673 to AT 988644	P	
	Rt 12 AT 988644 to BT 017636	P	
8	Rt 12 BT 017636 to BT 032642	P	
9	Rt 1C AT 988641 to AT 967584	P	
10	Rt 14 AT 967584 to AT 922577	P	
11	Rt 14 AT 922577 to AT 877572	P	
12	Rt 14 AT 877572 to AT 830558	P	
13	Rt 14 AT 830558 to AT 788548	P	
14	Rt 5 AT 918528 to AT 868475		7th Engr Bn sweep
15	Access Rd 3rd LVT CP and Hill 10 (East)	P	
16	Rt 13C BT 072707 to BT 055661	P	

Note - P = Passable
I = Impassable

CLASSIFICATION

ENGINEER SITUATION REPORT

COPY NUMBER _____

1st ENGR. BN. _____

PLACE OF ISSUE _____

DATE/TIME OF ISSUE _____

MESSAGE REF: # _____

SITUATION REPORT No. 10-68PERIOD COVERED: 180000H TO 101300H Jan 1968
DATE & TIME DATE & TIME MONTH & YEAR

REF: (a) MAP: _____

1. Enemy information

- a. 181230HJan68. An engineer sweep team in support of 1/5 reports that as the sweep team was returning to CP one vehicle of the convoy detonated a mine at AI 807000. Status of truck and casualties unknown at this time.
- b. 181230HJan68. An engineer sweep team in support of 1/5 visually located one DM-10 mine (Claymore type) at AI 123013. Destroyed in place.
- c. 181300HJan68. An engineer sweep team in support of 1/5 reports that a truck detonated a mine outside of 1/5 CP at LD 081986. Negative casualties - left front wheel blown off vehicle.
- d. 190800HJan68. An engineer sweep team in support of 3/7 visually located one 60mm mortar round (dud) at AI 930587. Destroyed in place.
- e. 190940HJan68. An engineer sweep team in support of 1/5 visually located 3 lbs of explosives under bridge at LD 197010. removed and destroyed by side of road. Also visually located one 25 lb box mine in hole in middle of road at AI 105100. Mine was set up for command detonations. Removed and destroyed on side of road.

2. Engineer personnel. Assigned: (3) PIC 1371. Remarks: None

3. Engineer difficulties

Engineer equipment shortages remain the same as shown on Sit Rep 306-67

4. Weather. Warm with clear skies.

5. Operations

a. through h. N/A

Engineer sweeps remain the same

Engineer support remains the same

12 men from Support Company TAD to Company "A"

4 men from H&C Company TAD to Company "A"

8 men from Support Company TAD to Company "B"

6 men from H&C Company TAD to Company "B"

Company "A" (-)(Rein) attached to 1st Marine Regiment (-)(Rein)

Company "B" (-)(Rein) in direct support of Task Force X-Ray

LCPL BELL and Operation COMPOKE with 1st Recon Bn (Support Company)

CPL PRICE and 4 men from Support Company departed this CP 190700HJan68 in support of 11th Bn Rough Rider

LCPL BRADY and 3 men from "C" Company in support of Rough Rider with PIC

LCPL CANNON and 3 men from "C" Company in support of 11th Bn Rough Rider returned this CP 181800HJan68

LCPL BELL from "C" Company on Operation CHIEF JETTER with 1st Recon Bn

LCPL CARTER and 1 man from "C" Company are on an operation with 2/7

1st Marine Division Demolitions, Land Mine Warfare and VC Boobytrap School attendance this date:

1st Engr Bn - 4, 1st S. F. Bn - 4 and 9th Engr Bn - 1

6. through 9. N/A

10. Water Supply. See enclosure (1).

11. General Engineer Comments. N/A

12. Engineer Command Posts

a. 1st Engineer Bn (-), Danang. AT 940755

b. Company "A" (-)(Rein) CP relocated to YD 538330

c. Company "B" (-)(Rein) CP located at YD 825155

John C. Chambliss
 SIGNATURE
 COMMANDING
 By direction

1. ENEMY INFORMATION. (Report information concerning enemy activity encountered, such as sniper activity, enemy minefields, boobytraps, artillery shelling and bombing of the area, report enemy material and equipment captured.
2. ENGINEER PERSONNEL. (Report arrival of engineer personnel and units including initial landing party, giving number of Officers and Enlisted. Report casualties and evacuation, number of Officers and men assigned to each subproject and name of Officer or noncommissioned Officer in charge.
3. ENGINEER DIFFICULTIES. (Report hindrance to engineer progress as a result of enemy action, natural conditions such as poor trafficability and inclement weather, equipment shortages or breakdowns, and material shortages.
4. WEATHER. (Report weather conditions.
5. OPERATIONS.
 - a. Roads. (Report road construction to include amount cleared, stripped, graded, ditched, surface, and completed. Use overlays and map coordinates to show location of work and amount completed, the location of culverts, bridges, Etc. Report road maintenance on existing roads. Report soil types and condition and availability of aggregate.
 - b. TRAILS. (Report trail construction to include amount completed, location of junction with MSR, type of terrain and additional work required to make a military road.

DECLASSIFIED

ORGANIZATION		PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	DATE		EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
PROJ. No. #	ORGANIZATION			ACTUAL DATE & TIME STARTED			
D565-67	SptCo	Drill and install well at B/2/7 CP		18Jan	2%		
D566-67	SptCo	Improve drainage and grade lot at 3/11 CP	1Feb	17Jan	5%		
D570-67	SptCo	Upgrade and oil road from Rt 13C to 3rd LVT		17Jan	5%		
D586-67	SptCo	Upgrade access road - hill 19 to T 942704 1/7	1Feb	16Jan	90%	19Jan	
D610-67	SptCo	Pre-out mount out boxes for 2/7		16Jan	90%	19Jan	
D008-68	SptCo	Correct wiring at Tu Cau Bridge					
D009-68	SptCo	Install lights in 7th Mar POW Compound	20Jan				
D010-68	SptCo	Fill and grade area in Liv Schools for firing range		10Jan	85%		
D016-68	SptCo	Determine No and size of pumps needed at 2/7 CP		17Jan	90%	20Jan	
D021-68	SptCo	Upgrade access road - Rt 345 to 2/7 CP	1Feb				
D484-67	C Co	Construct 6 strongbacks at hill 90, Nammo Bridge, B CP, -2/7		27Nov	100%		19Jan
D560-67	C Co	Construct a 20x20 culvert bunker at 1st Tanks		(Project on hold)			
D561-67	C Co	Tech assist for construction of 3 bridges - Thuong Doarea	30Jan				
D575-67	C Co	Install culverts and do necessary work - Rt 14 to hill 52		2Jan	30%	1Feb	
D596-67	C Co	Refurbish billeting huts - hill 55 - 7th Mar	20Jan				
E600-67	C Co	Construct bread cabinet at hill 37 messhall		12Jan	80%	20Jan	
D607-67	C Co	Tech assist & culvert for 12x12 bunker at 11th Mar		18Jan			
D006-68	C Co	Construct 20 field range packing crates - 3/7	10Jan				
E020-68	C Co	Issue & deliver materials to hill 37 - 7th Mar	20Jan				
D024-68	C Co	Construct & improve bunkers & provide tech assist - 2/7	20Jan				
D025-68	C Co	Evaluate & determine location of culvert requested culvert 2/7		10Jan			

EQUIPMENT STATUS & LOCATION REPORT

[illegible]

10. Water Report:

<u>Locations</u>	<u>Potable (gal)</u>	<u>Raw (gal)</u>
1st Marines	10,000	_____
2/1	10,000	_____
2/3	7,000	6,000
1/5	13,000	7,000
3/5	8,000	_____
3/7	12,000	8,000
3rd 8" How	7,000	4,000
Hill-10	6,000	5,000
Hill-52	1,000	_____
Hill-55	10,000	_____
Dai La	45,000	_____
Totals	137,000	30,000

Enclosure (1)

DECLASSIFIED

ROAD CONDITIONS AS REPORTED BY MINE SWEEP TEAMS

<u>SWEEP TEAM</u>	<u>ROUTE</u>	<u>CONDITION</u>	<u>REMARKS</u>	19 Jan 68
1	Rt 1 AT 833977 to ZM 085007		No road condition report received today	
2	Rt 1 AT 833997 to AT 934917		No road condition report received today	
3	Rt 1 AT 956917 to AT 915805	P		
4	Access Rd Hill 22 AT 839724 to AT 907744	P		
5	Purdue Rd AT 925694 to AT 943690	P		
6	Rt 1C AT 999700 to AT 989673	P		
7	Rt 1C AT 989673 to AT 988644		No report received today	
	Rt 12 AT 988644 to BT 017636		No report received today	
8	Rt 12 BT 017636 to BT 032642	P		
9	Rt 1C AT 988641 to AT 987584	P		
10	Rt 14 AT 967584 to AT 922577	P		
11	Rt 14 AT 922577 to AT 877572	P		
12	Rt 14 AT 877572 to AT 830558	P		
13	Rt 14 AT 830558 to AT 788548	P		
14	Rt 5 AT 918528 to AT 868475		7th Engineer Battalion Sweep	
15	Access Rd 3rd LVT CP and Hill 10 (East)	P		
16	Rt 13C BT 072707 to BT 065661	P		

Note - P = Passable
I = Impassable

DECLASSIFIED

CLASSIFICATION

ENGINEER SITUATION REPORT

COPY NUMBER

1st ENGR. BN.

PLACE OF ISSUE

DATE/TIME OF ISSUE

MESSAGE REF: #

SITUATION REPORT No. 20-68PERIOD COVERED: 191300H TO 201300H Jan 1968
DATE & TIME DATE & TIME MONTH & YEAR

REF: (a) MAP: _____

1. Enemy information	
a. X 191345H Jan 68.	An engineer sweep team in support of 1/5 reports that an M-54 (engineers') cargo truck returning to this CP was hit with a rocket immediately after the lead vehicle was hit by a mine. An estimated 10 enemy opened up with SAF, one Russian rocket and a D40 rocket. (1) USMC KIA (Engr). Both vehicles operable. Coordinates AT 921925.
b. 200600H Jan 68.	An engineer sweep team in support of 1/5 visually located a 81mm mortar round (dud) at ED 106017. Destroyed in place.
2. Engineer personnel. Joined: (1) Cpl 1371 (5) PFC 1371. Dropped: none	
3. Engineer difficulties. Engineer equipment shortages are as follows:	
a. Generator Set, PU-348	Short
b. Generator Set, 60 KW	1
c. Angledozer, Earthmoving	1
d. Bath Unit, Trlr Mtd	2
e. Compressor, 125 GPM	2
f. Crane, SP, 3 ton, M-60	1
g. Floodlight Set, 5 KW	3
h. 125 Tow Grader	1
i. Loader Scoop, TL-16	1
j. Pneumatic Tool Outfit	1
k. Saw Chain	3
l. Saw, Radial Overarm, Trlr Mtd	1
m. Shovel Front, M-37 Crane	1
n. Tractor, Full Tracked, TD-15	1
o. Tractor, Industrial, MRE-100	1
p. Eriator, 600 GPM	1
q. Welding Machine, Hard Surface, Mod ECM-62	1
r. Tank, Water, 3000 gallon	15
4. Weather. Cool with overcast skies.	
5. Operations	
Engineer support remains the same	
Engineer sweeps remain the same except: Dropped sweep on Route 1C from AT 999700 to AT 999400 to 1st Shore Party Bn.	
12 men from Support Company TAD to "A" Company	
4 men from H&S Company TAD to "A" Company	
8 men from Support Company TAD to Company "B"	
6 men from H&S Company TAD to Company "B"	
Company "A" (-)(Rein) attached to 1st Mar Regt (-)(Rein)	
Company "B" (-)(Rein) in direct support of JACK FORCE I-BAY	
LCPL BROOK and 2 men from "C" Company in support of Rough Rider with 1st Bn	
LCPL MELLROT from "C" Company on Operation CHILLIFTER with 1st Bn	
LCPL CARTER and 1 man from "C" Company on operation with 2/7	
LCPL PERKINS and 3 men from "C" Company in support of Rough Rider with 1st MT Bn departed this CP 200600H Jan 68	
CPL JACOBI and 4 men from Support Company in support of Rough Rider with 11th MT Bn	
LCPL BELL from Support Company on Operation CO-FOKE with 1st Bn	

SIGNATURE
XXXXXXXXXX

By direction

1. **ENEMY INFORMATION.** (Report information concerning enemy activity encountered, such as sniper activity, enemy minefields, boobytraps, artillery shelling and bombing of the area, report enemy material and equipment captured.)
2. **ENGINEER PERSONNEL.** (Report arrival of engineer personnel and units including initial landing party, giving number of Officers and Enlisted. Report casualties and evacuation, number of Officers and men assigned to each subproject and name of Officer or noncommissioned Officer in charge.)
3. **ENGINEER DIFFICULTIES.** (Report hindrance to engineer progress as a result of enemy action, natural conditions such as poor trafficability and inclement weather, equipment shortages or breakdowns, and material shortages.)
4. **WEATHER.** (Report weather conditions.)
5. **OPERATIONS.**
 - a. **Roads.** (Report road construction to include amount cleared, stripped, graded, ditched, surface, and completed. Use overlays and map coordinates to show location of work and amount completed, the location of culverts, bridges, Etc. Report road maintenance on existing roads. Report soil types and condition and availability of aggregate.)
 - b. **TRAILS.** (Report trail construction to include amount completed, location of junction with MSR, type of terrain and additional work required to make a military road.)

ORGANIZATION			DATE			
PROJ. No. #	ORGANIZATION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
D560-67	C Co	Construct a 20x20 culvert bunker at 1st Tanks		(Project on hold)		
D561-67	C Co	Tech assist for construction of 3 bridges - Thuong Loc Area	30Jan			
D575-67	C Co	Install culverts & do necessary work Rt 14 to hill 52 - 3/7		2Jan 30%	1Feb	
D596-67	C Co	Refurbish billeting huts - hill 55 - 7th Mar	22Jan	95%		
D600-67	C Co	Construct bread cabinet at hill 37 messhall - 3/7		12Jan 95%	21Jan	
D607-67	C Co	Tech assist & culvert matl for 12x12 bunker - 11th Mar		18Jan		
D606-68	C Co	Construct 20 field range packing crates - 3/7	22Jan			
D620-68	C Co	Issue & deliver matl - 7th Mar - hill 37	22Jan			
D624-68	C Co	Construct & improve bunkers - provide tech assist - to 2/7	22Jan			
D625-68	C Co	Evaluate & determine location of requested culvert - 2/7		18Jan		
D628-68	C Co	Accomplish work to renovate the cantonment at 2/3 BT071649	22Jan			
D629-68	C Co	Accomplish work to renovate the cantonment at 2/3 BT012629	22Jan			
D565-67	SptCo	Drill and install well at E/2/7 CP		18Jan 3%		
D566-67	SptCo	Improve drainage and grade lot 3/11	1Feb			
D570-67	SptCo	Upgrade and oil road from Rt 19C to 3rd Lvt		17Jan 45%		
D586-67	SptCo	Upgrade access road hill 19 to AT 942704 1/7	1Feb			
D610-67	SptCo	Pre-cut mountaint boxes for 2/7		16Jan 100%		19Jan
D608-68	SptCo	Correct wiring at Tu Can Bridge		100%		19Jan
D609-68	SptCo	Install 4 lights in 7th Marines POW Compound	22Jan			
D610-68	SptCo	Fill and grade area in Div Schools for firing range		10Jan 85%		
D616-68	SptCo	Determine No and size of pumps needed at 3/7 CP		15Jan 100%		19Jan
D621-68	SptCo	Upgrade access road Rt 545 to 2/7 CP	1Feb			

EQUIPMENT STATUS & LOCATION REPORT

ITEM	E.	H.E. POOL								ITEM	E.	H.E. POOL							
		JECT	ACHED	R-ONAL	D-ED	R-ONAL	D-ED	AL	R-ONAL			JECT	ACHED	R-ONAL	D-ED	R-ONAL	D-ED	AL	R-ONAL

CLASSIFICATION

ENGINEER SITUATION REPORT

COPY NUMBER

1st ENGR. BN.

PLACE OF ISSUE

DATE/TIME OF ISSUE

MESSAGE REF: #

SITUATION REPORT No. 20-68 Cont.PERIOD COVERED: DATE & TIME TO DATE & TIME MONTH & YEAR

REF: (a) MAP: _____

1CPL KESSLER from Support Company on Operation BURLAP with 1st Recon Bn departed this CP 201000ZJan68

1st Marine Division Demolitions, Land Mine Warfare and VC Boobytrap School attendance this date:

1st Engr Bn - 4

1st S. P. Bn - 4

9th Engr Bn - 1

6. through 9. N/A

10. Water Supply. See enclosure (1).

11. General Engineer Comments. N/A

12. Engineer Comments/Notes

a. 1st Engineer Bn (-), Da Nang, AT 948255

b. Company "A" (-)(Rein) CP located at YD 538190

c. Company "B" (-)(Rein) CP located at YD 825155

J. C. Chamberline
 J. C. CHAMBERLINE
 SIGNATURE
 ORGANIZATION
 By direction

1. ENEMY INFORMATION. (Report information concerning enemy activity encountered, such as sniper activity, enemy minefields, boobytraps, artillery shelling and bombing of the area, report enemy material and equipment captured.)
2. ENGINEER PERSONNEL. (Report arrival of engineer personnel and units including initial landing party, giving number of Officers and Enlisted. Report casualties and evacuation, number of Officers and men assigned to each subproject and name of Officer or noncommissioned Officer in charge.)
3. ENGINEER DIFFICULTIES. (Report hindrance to engineer progress as a result of enemy action, natural conditions such as poor trafficability and inclement weather, equipment shortages or breakdowns, and material shortages.)
4. WEATHER. (Report weather conditions.)
5. OPERATIONS.
 - a. Roads. (Report road construction to include amount cleared, stripped, graded, ditched, surface, and completed. Use overlays and map coordinates to show location of work and amount completed, the location of culverts, bridges, Etc. Report road maintenance on existing roads. Report soil types and condition and availability of aggregate.)
 - b. TRAILS. (Report trail construction to include amount completed, location of junction with MSR, type of terrain and additional work required to make a military road.)

10. Water Report:

<u>Location</u>	<u>Potable (gal)</u>	<u>Raw (gal)</u>
1st Marines	10,000	_____
2/1	10,000	_____
2/3	7,000	6,000
1/5	13,000	7,000
3/5	8,000	_____
3/7	12,000	8,000
3rd 8" Row	7,000	4,000
Hill-10	6,000	5,000
Hill-52	1,000	_____
Hill-55	10,000	_____
Dai La	45,000	_____
Totals	137,000	30,000

Enclosure (1)

DECLASSIFIED

ROAD CONDITIONS AS REPORTED BY MINE SWEEP TEAMS

<u>SWEEP TEAM</u>	<u>ROUTE</u>	<u>CONDITION</u>	<u>REMARKS</u>
1	Rt 1 AT 833977 to ZD 085007	P	
2	Rt 1 AT 833997 to AT 930927	P	
3	Rt 1 AT 954917 to AT 985855	P	
4	Access Rd Hill 22 AT 859724 to AT 907749	P	
5	Purdue Rd AT 925694 to AT 943690	P	
6	Rt 1C AT 999700 to AT 989673		1st Shore Party Bn Sweep
7	Rt 1C AT 989673 to AT 988644		1st Shore Party Bn Sweep
	Rt 12 AT 988644 to ET 017636	P	
8	Rt 12 BT 017636 to BT 032642	P	
9	Rt 1C AT 988641 to AT 987584	P	
10	Rt 14 AT 967584 to AT 922577	P	
11	Rt 14 AT 922577 to AT 877572	P	
12	Rt 14 AT 877572 to AT 830558	P	
13	Rt 14 AT 830558 to AT 788548	P	
14	Rt 5 AT 918528 to AT 868475		7th Engineer Bn Sweep
15	Access Rd 3rd LVT CP and Hill 10 (East)	P	
16	Rt 13C BT 072707 to BT 065661	P	

Note - P = Passable
I = Impassable

DECLASSIFIED

CLASSIFICATION

ENGINEER SITUATION REPORT

COPY NUMBER

1st ENGR. BN.

PLACE OF ISSUE

DATE/TIME OF ISSUE

MESSAGE REF: #

SITUATION REPORT No. 21-68PERIOD COVERED: 201300H TO 211300H Jan 1968
DATE & TIME DATE & TIME MONTH & YEAR

REF: (a) MAP: _____

1. Enemy Information.

- a. 210930H Jan 68. An engineer sweep team in support of 3/7 visually located (1) 20 lb box mine at coordinates 8847563. Destroyed in place. Mine was located on left side of road.

2. Engineer Personnel. Joined: (4) EFC 1321 Dropped: None

3. Engineer Difficulties.

Engineer equipment shortages remain the same as shown on Sit Rep 20-68.

4. Weather. Warm with overcast skies.

5. Operations.

A. through H. N/A

Engineer sweeps remain the same

Engineer support remains the same

12 men from Support Company TAD to Company "A"

4 men from H&S Company TAD to Company "A"

8 men from Support Company TAD to Company "B"

6 men from H&S Company TAD to Company "B"

Company "A" (-)(Rein) attached to 1st Marine Regiment (-)(Rein)

Company "B" (-)(Rein) in direct support of Task Force X-Ray

LCpl BROWN and 3 men from "C" Company in support of Rough Rider with FLC

LCpl MELLON from "C" Company on Operation CHILL PEPPER with 1st Recon Bn

LCpl PERKINS and 1 man from "C" Company in support of Rough Rider with 1st MT Bn

LCpl CARTER and 1 man from "C" Company on operation with 2/7

Cpl JACOBS and 4 men from Support Company in support of Rough Rider with 11th MT Bn

LCpl ELL from Support Company on Operation COWPOKE with 1st Recon Bn

LCpl KESSLER from Support Company on Operation Barlap with 1st Recon Bn

LCpl McNAUGHTON and 3 men from "C" Company departed this CP on 210600H Jan 68 in support of 1st MT Bn Rough Rider

1st Marine Division Demolitions, Landmine Warfare and V.C. Boobytrap School attendance this date: No Classes Held.

1st Engr Bn - 4

1st S. P. Bn - 4

9th Engr Bn - 1

6. through 9. N/A

10. Water Supply. see enclosure (1)

11. General Engineer Comments. N/A

12. Engineer Command Posts.

a. 1st Engineer Bn, DaNang AT948755

b. Company "B" (-)(Rein) CP located at YD 825155

c. Company "A" (-)(Rein) CP located at YD 598370

By direction

SIGNATURE

ORGANIZATION

By direction

1. **ENEMY INFORMATION.** (Report information concerning enemy activity encountered, such as sniper activity, enemy minefields, boobytraps, artillery shelling and bombing of the area, report enemy material and equipment captured.)
2. **ENGINEER PERSONNEL.** (Report arrival of engineer personnel and units including initial landing party, giving number of Officers and Enlisted. Report casualties and evacuation, number of Officers and men assigned to each subproject and name of Officer or noncommissioned Officer in charge.)
3. **ENGINEER DIFFICULTIES.** (Report hindrance to engineer progress as a result of enemy action, natural conditions such as poor trafficability and inclement weather, equipment shortages or breakdowns, and material shortages.)
4. **WEATHER.** (Report weather conditions.)
5. **OPERATIONS.**
 - a. **Roads.** (Report road construction to include amount cleared, stripped, graded, ditched, surface, and completed. Use overlays and map coordinates to show location of work and amount completed, the location of culverts, bridges, Etc. Report road maintenance on existing roads. Report soil types and condition and availability of aggregate.)
 - b. **TRAILS.** (Report trail construction to include amount completed, location of junction with MSR, type of terrain and additional work required to make a military road.)

DECLASSIFIED

ORGANIZATION			DATE			
PROJ. No. #	ORGANIZATION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
D561-67	"C" Co	Tech assist for construction of 3 bridges Thoung Doe area	30 Jan			
D575-67	"C" Co	Install culverts & do necess work to Rt#14 to hill 52 3/7		2 Jan 30%	1 Feb	
D596-67	"C" Co	Refurnish billeting huts hill 55 7th Marines	22 Jan			
D600-67	"C" Co	Construct bread cabinet hill 37 3/7		12 Jan 95%	22 Jan	
D607-67	"C" Co	Tech assist and Culvert mat'l for 12x12 bunker 11th Marines		18 Jan		
D006-68	"C" Co	Construct 20 field range packing crates 3/7	22 Jan			
D020-68	"C" Co	Issue and deliver material 7th Marines hill 37	22 Jan			
D024-68	"C" Co	Const and improve bunkers & provide tech assist 2/7	22 Jan			
D025-68	"C" Co	Eval and determine local of requested culvert 2/7		18 Jan		
D028-68	"C" Co	Accomp work to renovate the cantonment at 2/3 (BT071649)	22 Jan			
D029-68	"C" Co	Accomp work to renovate the cantonment at 2/3 (BT012629)	22 Jan			
D035-68	"C" Co	Evaluate rigging 1/2" to tower D/1/7	25 Jan			
D565-67	Spt Co	Drill and install well at E/2/7 CP				
D566-67	Spt Co	Improve drainage and grade lot 3/11 CP	1 Feb			
D570-67	Spt CO	Upgrade and oil road from Rt#13C to 3d LIT		17 Jan 45%		
D586-67	Spt Co	Upgrade access road hill-19 to A 942704 1/7	1 Feb			
D009-68	Spt Co	Install (4) lights in 7th Marines PCW Compound	22 Jan			
D010-68	Spt Co	Fill and grade area in Div School for firing range		10 Jan 85%		
D021-68	Spt Co	Upgrade access road Rt#545 to 2/7 CP	1 Feb			

EQUIPMENT STATUS & LOCATION REPORT

ITEM	E.	H.E. POOL							ITEM	E.	H.E. POOL					
		DECT	ACHED	ONAL	ED	ONAL	ED				DECT	ACHED	ONAL	ED	ONAL	ED

DECLASSIFIED

10. Water Report:

<u>Locations</u>	<u>Potable (gal)</u>	<u>Raw (gal)</u>
1st Marines	10,000	_____
2/1	10,000	_____
2/3	7,000	6,000
1/5	13,000	7,000
3/5	8,000	_____
3/7	12,000	8,000
3rd 8" How	7,000	4,000
Hill-10	6,000	5,000
Hill-52	1,000	_____
Hill-55	10,000	_____
Dai La	45,000	_____
Totals	137,000	30,000

Enclosure (1)

ROADS CONDITIONS AS REPORTED BY MINE SWEEP TEAMS

21 Jan 68

<u>SWEEP TEAM</u>	<u>ROUTE</u>	<u>CONDITION</u>	<u>REMARKS</u>
1.	Rt 1 - Phu Loc to AT 832999	P No report received today	
2.	Rt 1 - AT 832999 to AT 887960	P No report received today	
3.	Rt 1 - AT 887960 to AT 937915	P No report received today	
4.	Rt 1 - Phu Bai to YD 967062	P	
5.	Rt 1 - YD 967062 to Phu Loc	P	
6.	Access rd - Hill 22 AT 869724 to AT 907744	P	
7.	Perdue Rd - AT 925694 to AT 943690	P	
8.	Rt 1 - AT 936917 to AT 935865	P	
9.	Rt 14 - AT 967584 to AT 922577	P	
10.	Rt 14 - AT 922577 to AT 877572	P	
11.	Rt 14 - AT 877572 to AT 830558	P	
12.	Rt 14 - AT 830558 to AT 788548	P	
13.	Rt 10 - AT 988641 to AT 967584	P	
14.	Access Rd - 3rd LVT Co and Hill 10 (East)	P	
15.	Rt 13C - BT 072707 to BT 065661	P	
16.	Rt 10 - AT 988641 to BT 017636	P	
17.	Anderson Trail - BT 017636 to ET 032642	P	

Note: P * Passable
I - Impassable

CLASSIFICATION

ENGINEER SITUATION REPORT

COPY NUMBER _____
 1st ENGR. BN. _____
 PLACE OF ISSUE _____
 DATE/TIME OF ISSUE _____
 MESSAGE REF: # _____

SITUATION REPORT No. 22-68

PERIOD COVERED: 211300H TO 221300H Jan 1968
 DATE & TIME DATE & TIME MONTH & YEAR

REF: (a) MAP: _____

1. Enemy information

a. Late Entry - 210845H Jan 68. An engineer sweep team in support of 1/5 reports finding six trenches alternating one half side of road. 4 to 5' deep and 2' to 3' wide with 10' distance between trenches. Hauled fill and used H&S #100 and fixed road at 1400. Coordinates were ZD799010.

b. Late Entry - 210914H Jan 68. An engineer sweep team in support of 1/5 reports an attempt was apparently made to blow up bridge at ZD 186010. A ten lb TNT charge was found on the bridge. Removed and destroyed same. Charge had failed to detonate when same was on bridge.

c. 220805H Jan 68. An engineer sweep team in support of 1/5 reports the bridge at ZD 170001 was blown out. Action has been taken to repair same. (See Base!).

d. 220945H Jan 68. An engineer sweep team in support of 2/3 received one round of sniper fire at BT069690 from the tree line approximately 500 m away. Sweep team continued with sweep.

2. Engineer personnel. Joined: (2) PFC 1371 (3) PFC 3531 Dropped: None

3. Engineer difficulties. Engineer equipment shortages remain the same as shown on Sit Map 20-68.

4. Weather. Warm with hazy skies.

5. Operations

a. through h. N/A

Engineer support remains the same

Engineer sweeps remain the same

12 men from Support Company TAD to Company "A"

4 men from H&S Company TAD to Company "A"

10 men from Support Company TAD to Company "B"

6 men from H&S Company TAD to Company "B"

Company "A" (-)(Rein) attached to the 1st Marine Regiment (-)(Rein)

Company "B" (-)(Rein) in direct support of Task Force X-Ray

LCPL BELL on Operation COMPOKE with 1st Recon Bn (Support Company)

PFC KESSLER from Support Company on Operation MURAP with 1st Recon Bn

Cpl JACOBS and 4 men from Support Company in support of 11th MT Bn rough rider returned this CP 212030H Jan 68.

LCPL MELLOR from "C" Company on Operation CHILPEPPER with 1st Recon Bn

LCPL BROWN and 3 men from "C" Company in support of rough rider with FLC

LCPL CARTER and 1 man from "C" Company on operation with E/2/7

LCPL MCMAURTON and 3 men from "C" Company in support of 1st MT Bn Rough Rider

1st Marine Division Demolitions, Land Mine Warfare and VC Boobytrap School attendees this date:

1st Engr Bn - 18

1st S.P. Bn - 6

9th Engr Bn - 18

6. through 9. N/A

10. Water Supply. see enclosure (1)

11. General Engineer comments. N/A

12. Engineer Command Posts

a. 1st Engineer Bn (-), Danang. AT 948255

b. Company "A" (-)(Rein) CP located at YD 530330

c. Company "B" (-)(Rein) CP located at YD 825155

C. CHAMBERS

SIGNATURE

DATE

By direction

1. ENEMY INFORMATION. (Report information concerning enemy activity encountered, such as sniper activity, enemy minefields, boobytraps, artillery shelling and bombing of the area, report enemy material and equipment captured.

2. ENGINEER PERSONNEL. (Report arrival of engineer personnel and units including initial landing party, giving number of Officers and enlisted. Report casualties and evacuation, number of Officers and men assigned to each subproject and name of Officer or noncommissioned Officer in charge.

3. ENGINEER DIFFICULTIES. (Report hindrance to engineer progress as a result of enemy action, natural conditions such as poor trafficability and inclement weather, equipment shortages or breakdowns, and material shortages.

4. WEATHER. (Report weather conditions.

5. OPERATIONS.

a. Roads. (Report road construction to include amount cleared, stripped, graded, ditched, surface, and completed. Use overlays and map coordinates to show location of work and amount completed, the location of culverts, bridges, etc. Report road maintenance on existing roads. Report soil types and condition and availability of aggregate.

b. TRAILS. (Report trail construction to include amount completed, location of junction with MSR, type of terrain and additional work required to make a military road.

DECLASSIFIED

ORGANIZATION		PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	DATE		EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
PROJ. No. #	ORGANIZATION		EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED		
D565-67	SptCo	Drill and install well at E/2/7/ CP				
D566-67	SptCo	Improve drainage and grade lot - 3/11 CP	1Feb			
D570-67	SptCo	Upgrade and oil road from Rt 13C to 3rd LVT		17Jan 95%		
D586-67	SptCo	Upgrade access road - Hill 19 to AT 942704 1/7	1Feb			
D009-68	SptCo	Install 4 lights in 7th Marines POW Compound	23Jan			
D010-68	SptCo	Fill and grade area in Div Schools for firing range		10Jan 84%		
D021-68	SptCo	Upgrade access road - Rt 545 to 2/7 CP	1Feb			
D030-68	SptCo	Renovate and install secondary wiring - Div CP		18Jan		
D034-68	SptCo	Install fuel oil line for gen shed - Comm Center - Div CF		19Jan		
D560-67	C Co	Construct a 20x20 culvert bunker for 1st Tank Bn		(Project on hold)		
D561-67	C Co	Tech assist for construction of 3 bridges - Tuong Doo area	30Jan			
D575-67	C Co	Install culverts and do necessary work - Rt14 to hill 52		2Jan 30%	1Feb	
D596-67	C Co	Refurbish billeting huts - hill 55 - 7th Mar Regt	25Jan			
D600-67	C Co	Construct bread cabinet for hill 37 messhall 3/7	12Jan	12Jan 95%	22Jan	
D607-67	C Co	Tech assist & matl for culvert bunker (12x12) 11th Mar		18Jan 80%	30Jan	
D006-68	C Co	Construct 20 field range packing crates - 3/7	25Jan			
D020-68	C Co	Issue & deliver matl to hill 37 - 7th Mar	25Jan			
D024-68	C Co	Construct & improve bunker & provide tech assist - 2/7		22Jan	30Jan	
D025-68	C Co	Eval & determine location of requested culvert - 2/7		18Jan		
D028-68	C Co	Accomplish work to renovate cantonment - 2/3 - BT 071649	25Jan			
D029-68	C Co	Accomplish work to renovate cantonment @ 2/3 - BT 012629	25Jan			
D035-68	C Co	Evaluate rigging 1/2" cables to tower - D/1/7	25Jan			
D036-68	C Co	Construct 50 - No. 8 mount out boxes - 1/7	30Jan			

EQUIPMENT STATUS & LOCATION REPORT

ITEM	I.				H.E. POOL					ITEM	I.				H.E. POOL				
		SUBJECT	ATTACHED	RE-ORIGINAL	DELETED	RE-ORIGINAL	DELETED	ORIGINAL	RE-ORIGINAL			SUBJECT	ATTACHED	RE-ORIGINAL	DELETED	RE-ORIGINAL	DELETED	ORIGINAL	RE-ORIGINAL

10. Water Report:

<u>Location</u>	<u>Estable (gal)</u>	<u>Raw (gal)</u>
1st Marines	10,000	_____
2/1	10,000	_____
2/3	7,000	6,000
1/5	13,000	7,000
3/5	8,000	_____
3/7	12,000	8,000
3rd 8" How	7,000	4,000
Hill-10	6,000	5,000
Hill-52	1,000	_____
Hill-55	10,000	_____
Dai La	45,000	_____
Totals	157,000	50,000

Enclosure (1)

DECLASSIFIED

ROADS CONDITIONS AS REPORTED BY MINE SWEEP TEAMS

<u>SWEEP TEAM</u>	<u>ROUTE</u>	<u>CONDITION</u>	<u>REMARKS</u>	22 Jan 1968
1.	Rt 1 - Phu Loc to AT 832999	I	Bridge was out at 170010 as of our last report from them. No report received.	
2.	Rt 1 - AT 832999 to AT 887960			
3.	Rt 1 - AT 887960 to AT 937915		No report received.	
4.	Rt 1 - Phu Bai to YD 967062	P		
5.	Rt 1 - YD 967062 to Phu Loc	P		
6.	Access rd - Hill 22 AT 889724 to AT 907744	P		
7.	Perdue Rd - AT 925694 to AT 943690	P		
8.	Rt 1 - AT 936917 to AT 935865	P		
9.	Rt 14 - AT 967584 to AT 922577	P		
10.	Rt 14 - AT 922577 to AT 877572	P		
11.	Rt 14 - AT 877572 to AT 830558	P		
12.	Rt 14 - AT 830558 to AT 788548	P		
13.	Rt 10 - AT 988641 to AT 967584	P		
14.	Access Rd - 3rd LVT Co and Hill 10 (East)	P		
15.	Rt 130 - BT 072707 to BT 065661	P		
16.	Rt 10 - AT 988641 to BT 017636	P		
17.	Anderson Trail - BT 017636 to BT 032642	P		

Note: P - Passable
I - Impassable

DECLASSIFIED

CLASSIFICATION

ENGINEER SITUATION REPORT

COPY NUMBER

1st ENGR. BN.

PLACE OF ISSUE

DATE/TIME OF ISSUE

MESSAGE REF: #

SITUATION REPORT No. 23-68PERIOD COVERED: 221300H TO 231300H Jan 1968
DATE & TIME DATE & TIME MONTH & YEAR

REF: (a) MAP: _____

1. Enemy Information.

- a. 230745H Jan 68. An engineer sweep team in support of 1/5 reports that a truck was hit by an estimated 20 lb. command detonated mine at coordinates ZD688007. Sent squad of security to check wires. (1) USMC KIA (3) USMC WIA (Non Med-Evac)

2. Engineer Personnel. Dropped: None Joined: (6) PFC 1371. (1) Sgt 1371

3. Engineer Difficulties.

Engineer equipment shortages remain the same as shown on Sit Rep 20-68.

4. Weather. Warm and overcast.

5. Operations.

A. through H. N/A

Engineer sweeps remain the same

Engineer support remains the same

12 men from Support TAD to Company "A"

4 men from H&S Company TAD to Company "A"

10 men from Support Company TAD to Company "B"

6 men from H&S Company TAD to Company "B"

Company "A" (-)(Rein) attached to 1st Marine Regiment (-)(Rein)

Company "B" (-)(Rein) in direct support of Task Force X-Ray

Late entry - LCpl MELLOR from "C" Company returned this CP from Operation CHILLPEPPER on 211500H Jan 68

LCpl BELL from Support Company returned this CP at 221645H Jan 68 from Operation COOPER with 1st Recon Bn

PFC KESSLER on Operation BRULAP with 1st Recon Bn

LCpl YATES and 3 men from "C" Company in support of Rough Rider with FLC

LCpl CARTER and 1 man from "C" Company returned this CP on 221500H Jan 68 from operation with 2/7

LCpl MCNAUGHTON and 3 men from "C" Company returned this CP on 231300H Jan 68 from 1st MT Bn Rough Rider

1st Marine Division Demolitions, Landmine Warfare and V.C. Boobytrap School attended this date:

1st Engr Bn - 18

2nd Engr Bn - 18

1st S. P. Bn - 6

6. through 9. N/A

10. Water Supply. See enclosure (1)

11. General Engineer Comments. N/A

12. Engineer Command Posts.

a. 1st Engineer Battalion, DaNang AT948755

b. Company "A" (-)(Rein) CP, located at YD538330

c. Company "B" (-)(Rein) CP, located at YD 825155

CHAMBLISS

SIGNATURE

XXXXXXXXXX

By direction

1. **ENEMY INFORMATION.** (Report information concerning enemy activity encountered, such as sniper activity, enemy minefields, boobytraps, artillery shelling and bombing of the area, report enemy material and equipment captured.)
2. **ENGINEER PERSONNEL.** (Report arrival of engineer personnel and units including initial landing party, giving number of Officers and Enlisted. Report casualties and evacuation, number of Officers and men assigned to each subproject and name of Officer or noncommissioned Officer in charge.)
3. **ENGINEER DIFFICULTIES.** (Report hindrance to engineer progress as a result of enemy action, natural conditions such as poor trafficability and inclement weather, equipment shortages or breakdowns, and material shortages.)
4. **WEATHER.** (Report weather conditions.)
5. **OPERATIONS.**
- Roads.** (Report road construction to include amount cleared, stripped, graded, ditched, surface, and completed. Use overlays and map coordinates to show location of work and amount completed, the location of culverts, bridges, Etc. Report road maintenance on existing roads. Report soil types and condition and availability of aggregate.)
 - TRAILS.** (Report trail construction to include amount completed, location of junction with MSR, type of terrain and additional work required to make a military road.)

ORGANIZATION		DATE					
PROJ. No.#	ORGANIZATION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION	
D565-67	SptCo	Drill and install well at 1/2/7 CP					
D566-67	SptCo	Improve drainage and grade lot - 3/11 CP	1Feb				
D570-67	SptCo	Upgrade and oil road from Rt 13C to 3rd LVT		17Jan 50%			
D586-67	SptCo	Upgrade access road - hill 19 to AT 942704 1/7	1Feb				
D009-68	SptCo	Install lights in 7th Marines POW Compound	25Jan				
D010-68	SptCo	Fill and grade area in Div Schools for firing range		10Jan 99%			
D021-68	SptCo	Upgrade access road - Rt 545 to 2/7 CP	1Feb				
D030-68	SptCo	Renovate and install secondary wiring - Div CP		18Jan 85%			
D034-68	SptCo	Install fuel oil line for gen shed - Comm center - Div CP		19Jan			
D037-68	SptCo	Fabricate three barrel grease trap		20Jan 50%			
D038-68	SptCo	Construct wooden walkway from Div Sch to Comm messhall	28Jan				
D043-68	SptCo	Move toilet facilities and extend bar in Gen's mess	24Jan				
D560-67	"C"Co	Construct a 20x20 culvert bunker at 1st Tank An	(Project on Hold)				
D561-67	"C"Co	Tech assist for construction of 3 bridges Thoung Doc area	30 Jan				
D575-67	"C"Co	Install culverts & do necessary work Rt14 to hill 52 3/7		2 Jan 30%			
D596-67	"C"Co	Refurnish billeting huts hill 55 7th Marines	25 Jan		30 Jan		
D600-67	"C"Co	Construct bread cabinet hill 37		12 Jan 95%	24 Jan		
D607-67	"C"Co	Tech assist & culvert mat'l for 12x12 bunker 11th Marines		18 Jan 80%	30 Jan		
D006-68	"C"Co	Construct 20 field range packing crates 3/7	23 Jan				
D020-68	"C"Co	Issue & deliver material 7th Marines hill 37	24 Jan				
D024-68	"C"Co	Construct and improve bunker and provide tech assist 2/7		22 Jan	30 Jan		
D025-68	"C"Co	Evaluate and determine local of requested culvert 2/7		18 Jan			
D028-68	"C"Co	Accomplish work to renovate the cantonment at 2/3	24 Jan				
D029-68	"C"Co	Accomplish work to renovate the cantonment at 2/3	24 Jan				
D035-68	"C"Co	Eval rigging cables to tower D/1/7	25 Jan				
D036-68	"C"Co	Construct 50 # mount out boxes 1/7	30 Jan				
D041-68	"C"Co	Use 6 FAE devices clearing brush at 1/7 TAOR	25 Jan				
D042-68	"C"Co	Provide dozer to improve LZ, field of fire improve road 2/7	25 Jan				

EQUIPMENT STATUS & LOCATION REPORT

ITEM	H.E. POOL						ITEM	H.E. POOL					
	ECT	CHED	NAL	D	NAL	D		ECT	CHED	NAL	D	NAL	D

10. Water Reports:

<u>Location</u>	<u>Potable (gal)</u>	<u>Raw (gal)</u>
1st Marines	10,000	_____
2/1	10,000	_____
2/3	7,000	6,000
1/5	13,000	7,000
3/5	8,000	_____
3/7	12,000	8,000
3rd 8" How	7,000	4,000
Hill-10	6,000	5,000
Hill-52	1,000	_____
Hill-55	10,000	_____
Dal La	45,000	_____
Totals	129,000	30,000

Enclosure (1)

ROAD CONDITIONS AS REPORTED BY MINE SWEEP TEAMS

23 Jan 1968

<u>SWEEP TEAM</u>	<u>ROUTE</u>	<u>CONDITION</u>	<u>REMARKS</u>
1.	Rt 1 - Phu Loc to AT 832999	P	
2.	Rt 1 - AT 832999 to AT 887960	P	
3.	Rt 1 - AT 937915 to to AT 887960	P	
4.	Rt 1 - Phu Bai to YD 967062	P	
5.	Rt 1 - YD 967062 to Phu Loc	P	
6.	Access rd - Hill 22 AT 889724 to AT 907744	P	
7.	Perdue Rd - AT 925694 to AT 943690	P	
8.	Rt 1 - AT 935865 to AT 936917	P	
9.	Rt 14 - AT 967584 to AT 922577	P	
10.	Rt 14 - AT 922577 to AT 877572	P	
11.	Rt 14 - AT 877572 to AT 830558	P	
12.	Rt 14 - AT 830558 to AT 783548	P	
13.	Rt 1C - AT 988641 to AT 967584	P	
14.	Access Rd - 3rd LVT and Hill 10 (East)	P	
15.	Rt 13C - BT 072707 to BT 065661	P	
16.	Rt 1C - AT 988641 to BT 017636	P	
17.	Anderson Trail - BT 017636 to BT 032642	P	

Note: P - Passable
I - Impassable

CLASSIFICATION

ENGINEER SITUATION REPORT

COPY NUMBER _____

1st ENGR. BN. _____

PLACE OF ISSUE _____

DATE/TIME OF ISSUE _____

MESSAGE REF# _____

SITUATION REPORT No. 24-68PERIOD COVERED: 231300H TO 241300H Jan 1968
DATE & TIME DATE & TIME MONTH & YEAR

REF: (a) MAP: _____

1. Enemy information.

a. 240800H Jan 68. An engineer sweep team in support of I/S reports that a truck detonated a mine (approx 10 lb) at XD 182011. In addition, a mortar round hit approximately 100 meters away. Vehicle inoperative due to mine damage. Security alerted and fire mission called in on suspected enemy position. No casualties.

2. Engineer personnel. Joined: (1) LCPL 3051 Dropped: None**3. Engineer difficulties**

Engineer equipment shortages: remain the same as shown on Sit Rep 20-68

4. Weather. Warm with clear skies.**5. Operations**

a. through h. N/A

Engineer sweeps remain the same

Engineer support remains the same

12 men from Support Company TAD to Company "A"

10 men from Support Company TAD to Company "B"

4 men from H&S Company TAD to Company "A"

6 men from H&S Company TAD to Company "B"

Company "A" (-)(Rein) attached to the 1st Marine Regiment (-)(Rein)

Company "B" (-)(Rein) in direct support of Task Force X-Ray

PTC HESSLER from Support Company on Operation BURLAP with 1st Recon Bn

CPL YATES and 3 men from "C" Company in support of rough rider with FLC

LCPL MCAVOY and 3 men "C" Company in support of 1st M Bn rough rider departed this CP 231800H Jan 68

1st Marine Division Demolitions, Land Mine Warfare and VC Boobytrap School attendance this date:

1st Engr Bn - 18

1st S.P. Bn - 6

9th Engr Bn - 18

6. through 9. N/A**10. Water supply. See enclosure (1).****11. General Engineer Comments. N/A****12. Engineer Command Posts**

a. 1st Engineer Battalion (-), Danang. AT 948755

b. Company "A" (-)(Rein) CP located at YD 575915

c. Company "B" (-)(Rein) CP located at YD 825135

J. C. CHAMBLISS
J. C. CHAMBLISS

SIGNATURE

ENDORSEMENT

By direction

1. **ENEMY INFORMATION.** (Report information concerning enemy activity encountered, such as sniper activity, enemy minefields, boobytraps, artillery shelling and bombing of the area, report enemy material and equipment captured.)
2. **ENGINEER PERSONNEL.** (Report arrival of engineer personnel and units including initial landing party, giving number of Officers and enlisted. Report casualties and evacuation, number of Officers and men assigned to each subproject and name of Officer or noncommissioned Officer in charge.)
3. **ENGINEER DIFFICULTIES.** (Report hindrance to engineer progress as a result of enemy action, natural conditions such as poor trafficability and inclement weather, equipment shortages or breakdowns, and material shortages.)
4. **WEATHER.** (Report weather conditions.)
5. **OPERATIONS.**
 - a. **Roads.** (Report road construction to include amount cleared, stripped, graded, ditched, surface, and completed. Use overlays and map coordinates to show location of work and amount completed, the location of culverts, bridges, etc. Report road maintenance on existing roads. Report soil types and condition and availability of aggregate.)
 - b. **TRAILS.** (Report trail construction to include amount completed, location of junction with MSR, type of terrain and additional work required to make a military road.)

ORGANIZATION			DATE			
PROJ. No.#	ORGANIZATION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
D565-67	SptCo	Drill and install well at E/2/7 CI				
D566-67	SptCo	Improve drainage and grade lot - 3/11 CI	1Feb			
D570-67	SptCo	Upgrade and oil road from Rt 13C to 3rd LNT		17Jan 53%		
D586-67	SptCo	Upgrade access road - hill 19 to AT 942704	1Feb			
D009-68	SptCo	Install lights in 7th Marines POW Compound	25Jan			
D010-68	SptCo	Fill and grade area in Div Schools for firing range		10Jan 100%		22Jan
D021-68	SptCo	Upgrade access road - Rt 545 to 2/7 CP	1Feb			
D030-68	SptCo	Renovate and install secondary wiring - Div CP		18Jan 100%		23Jan
D034-68	SptCo	Install fuel oil line for gen shed - Comm Center - Div C P		19Jan 100%		24Jan
D037-68	SptCo	Fabricate three barrel grease trap - Task Force L-Ray		20Jan 75%		
D038-68	SptCo	Construct wooden walkway from Div School to Comm Messhall	28Jan			
D045-68	SptCo	Move toilet facilities and extend bar in Gen.'s mess	25Jan			
D560-67	C Co	Construct a 20x20 culvert bunker at 1st Tank Bn		(Project on hold)		
D561-67	C Co	Tech assist for construction of 3 bridges - Thuong Loc area	30Jan			
D575-67	C Co	Install culverts and do access work - Rt 18 to hill 52		2Jan 40%	1Feb	
D596-67	C Co	Refurbish billeting huts - hill 55 - 7th Mar	25Jan			
D600-67	C Co	Construct bread cabinet for hill 37 messhall		12Jan 95%	25Jan	
D607-67	C Co	Tech assist & matl for culvert bunker at 11th Marines		18Jan 100%		23Jan
D006-68	C Co	Construct 20 field range packing crates - 3/7	25Jan			
D024-68	C Co	Constr & improve bunker & provide tech assist to 2/7		22Jan 20%	30Jan	
D025-68	C Co	Eval & determine the location & no. of requested culvert 2/7		18Jan		
D028-68	C Co	Accomplish work to renovate the cantonment at 2/3		(Project on hold)		
D029-68	C Co	Accomplish work to renovate the cantonment at 2/3		(Project on hold)		
D035-68	C Co	Evaluate feasibility of rigging 1" cable to tower - B/1/7	26Jan			
D036-68	C Co	Construct 50 - #8 mount out boxes - 1/7	30Jan			
D41-68	C Co	Use six FAE devices in clearing brush at 1/7 TROR	26Jan			
D42-68	C Co	Provide doser to improve LZ, fields of fire, improve road 2/7	26Jan			

EQUIPMENT STATUS & LOCATION REPORT

ITEM	E.	H.E. POOL								ITEM	E.	H.E. POOL							
		JECT	ACHED	R-ONAL	D-ED	R-ONAL	D-ED	AL	R-ONAL			JECT	ACHED	R-ONAL	D-ED	R-ONAL	D-ED	AL	R-ONAL

10. Water Report:

<u>Location</u>	<u>Potable (gal)</u>	<u>Raw (gal)</u>
1st Marines	10,000	_____
2/1	10,000	_____
2/3	7,000	6,000
1/5	13,000	7,000
3/5	8,000	_____
3/7	12,000	8,000
3rd 8" How	7,000	4,000
Hill-10	6,000	5,000
Hill-52	1,000	_____
Hill-55	10,000	_____
Dal Ln	45,000	_____
Totals	129,000	30,000

Enclosure (1)

ROAD CONDITIONS AS REPORTED BY MINE SWEEP TEAMS

<u>SWEEP TEAM</u>	<u>ROUTE</u>	<u>CONDITION</u>	<u>REMARKS</u>
1.	Rt 1 - Phu Loc to AT 832999	P	
2.	Rt 1 - AT 832999 to AT 887960	P	
3.	Rt 1 - AT 937915 to to AT 887960	P	
4.	RT 1 - Phu Bai to YD 967062	P	
5.	Rt 1 - YD 967062 to Phu Loc	P	
6.	Access rd - Hill 22 AT 889724 to AT 907744	P	
7.	Perdue Rd - AT 925694 to AT 943690	P	
8.	Rt 1 - AT 935865 to AT 936917	P	
9.	Rt 14 - AT 967584 to AT 922577	P	
10.	Rt 14 - AT 922577 to AT 877572	P	
11.	Rt 14 - AT 877572 to AT 830558	P	
12.	Rt 14 - AT 830558 to AT 783548	P	
13.	Rt 10 - AT 988641 to AT 967584	P	
14.	Access Rd - 3rd LVT and Hill 10 (East)	P	
15.	Rt 13G - BT 072707 to BT 065661	P	
16.	Rt 10 - AT 988641 to BT 017636	P	
17.	Anderson Trail - BT 017636 to BT 032642	P	

Notes: P - Passable
I - Impassable

CLASSIFICATION

ENGINEER SITUATION REPORT

COPY NUMBER _____
 1st ENGR. BN. _____
 PLACE OF ISSUE _____
 DATE/TIME OF ISSUE _____
 MESSAGE REF: # _____

SITUATION REPORT No. 25-68

PERIOD COVERED: 241300H TO 251300H Jan 1968
 DATE & TIME DATE & TIME MONTH & YEAR

REF: (a) MAP: _____

1. Enemy Information.
 - a. Late entry - 240730H Jan 68. An engineer sweep team in support of 1/5 visually located 15 lb. mine, pressure plate fuse at AT849002. Mine was taken out of road.
 - b. Late entry - 241244H Jan 68. An engineer sweep team in support of 1/5 reports an M-48 truck hit a 15 lb. mine, pressure detonated, at AT863996. Vehicle was towed to friendly position. 3 WIA (Not engineers)
 - c. 240930H Jan 68. An engineer sweep team in support of 1/5 received SAF at ZD112018 from estimated (3) V.C. Returned fire, with negative results.
2. Engineer Personnel: No change
3. Engineer Difficulties.

Engineer equipment shortages remain the same as shown on Sit Rep 20-68.
4. Weather. Mild and overcast.
5. Operations.
 - A. through H. N/A
 - Engineer sweeps remain the same
 - Engineer support remains the same
 - 11 men from Support Company TAD to Company "A"
 - 4 men from H&S Company TAD to Company "A"
 - 10 men from Support Company TAD to "B" Company
 - 6 men from H&S Company TAD to "B" Company
 - Company "A" (-)(Rein) attached to 1st Marine Regiment (-)(Rein)
 - Company "B" (-)(Rein) in direct support of Task Force X-Ray
 - PFC KESSLER from Support Company on Operation BURLAP with 1st Recon Bn.
 - Cpl YATES and 3 men from "C" Company in support of Rough Rider with FLC
 - LCpl MCAVOY and 3 men from "C" Company in support of Rough Rider with 1st MT Bn
 - 1st Marine Division Demolitions, Landmine Warfare and V.C. Boobytrap School attendance this date:
 - 1st Engr Bn - 19
6. through 9. N/A
10. Water Supply. See enclosure (1)
11. General Engineer Comments. N/A
12. Engineer Command Posts.
 - a. 1st Engineer -n, DaNang AT948755
 - b. Company "A" (-)(Rein) CP, located at YD335115
 - c. Company "B" (-)(Rein) CP, located at YD825155

[Signature]
 C. CHAMBLISS
 SIGNATURE
 XXXXXXXXXXXX
 By direction

1. ENEMY INFORMATION. (Report information concerning enemy activity encountered, such as sniper activity, enemy minefields, boobytraps, artillery shelling and bombing of the area, report enemy material and equipment captured.
2. ENGINEER PERSONNEL. (Report arrival of engineer personnel and units including initial landing party, giving number of Officers and Enlisted. Report casualties and evacuation, number of Officers and men assigned to each subproject and name of Officer or noncommissioned Officer in charge.
3. ENGINEER DIFFICULTIES. (Report hindrance to engineer progress as a result of enemy action, natural conditions such as poor trafficability and inclement weather, equipment shortages or breakdowns, and material shortages.
4. WEATHER. (Report weather conditions.
5. OPERATIONS.
 - a. Roads. (Report road construction to include amount cleared, stripped, graded, ditched, surface, and completed. Use overlays and map coordinates to show location of work and amount completed, the location of culverts, bridges, Etc. Report road maintenance on existing roads. Report soil types and condition and availability of aggregate.
 - b. TRAILS. (Report trail construction to include amount completed, location of junction with MSR, type of terrain and additional work required to make a military road.

DECLASSIFIED

ORGANIZATION			DATE			
PROJ. No. #	ORGANIZATION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
D565-67	SptCo	Drill and install well at E/2/7 CP				
D566-67	SptCo	Improve drainage and grade lot 3/11 CP	1 Feb			
D570-67	SptCo	Upgrade and oil road from Rt#19C to 3d LVT		17 Jan 53%		
D586-67	SptCo	Upgrade access road hill 19 to AT942704 1/7	1 Feb			
D009-68	SptCo	Install lights in 7th Marines POW Compound	28 Jan			
D021-68	SptCo	Upgrade access road Rt#545 to 2/7 CP	1 Feb			
D037-68	SptCo	Fabricate three barrel grease trap		20 Jan 90%		
D038-68	SptCo	Construct wooden walkway from Div Shl to Comm mess	28 Jan			
D039-68	SptCo	Construct small head at Div Schools		(Material on Order)		
D044-68	SptCo	Install head and shower system at 2/3				
D045-68	SptCo	Move toilet facilities and extend bar in General's mess	26 Jan			
D561-67	"C"Co	Tech assist for const of 3 bridges Thong Dee area	30 Jan			
D575-67	"C"Co	Install culverts and do necessary work Rt#14 to hill 52		2 Jan 40%	1 Feb	
D596-67	"C"Co	Refurnish billeting huts hill 55 7th Marines	25 Jan			
D600-67	"C"Co	Construct bread cabinet hill 37		12 Jan 95%		
D006-68	"C"Co	Construct 20 field range packing crates 3/7	20 Jan	24 Jan	30 Jan	
D024-68	"C"Co	Const and improve bunker and provide tech assist 2/7		22 Jan 20%	30 Jan	
D025-68	"C"Co	Evaluate and determine local of requested culvert 2/7		18 Jan		
D028-68	"C"Co	Accomplish work to renovate the cantonment at 2/3 (BT071649)	26 Jan			
D029-68	"C"Co	Accomplish work to renovate the cantonment at 2/3 (BT012629)	26 Jan			
D035-68	"C"Co	Evaluate rigging 1/2" cables to tower D/1/7	26 Jan			
D036-68	"C"Co	Construct (50) 18 mount out boxes 1/7	30 Jan			
D042-68	"C"Co	Provide dozer to improve LZ, field of fire, improve road 2/7	26 Jan			
D041-68	"C"Co	Use 6 FAE devices clearing brush at 1/7 TAO	27 Jan			
D068-68	"C"Co	Cover trash pit and excavate a new one hill 37	28 Jan			
D560-67	"C"Co	Const a 20x20 culvert bunker at 1st Tank Bn		(Project on Hold)		

EQUIPMENT STATUS & LOCATION REPORT

ITEM	I.E.							H.E. POOL						
		SUBJECT	ATTACHED	R- ONAL	D- ED	R- ONAL	D- ED	ALL	R- ONAL	D- ED	ALL	R- ONAL	D- ED	ALL

10. Water Reports:

<u>Location</u>	<u>Potable (gal)</u>	<u>Raw (gal)</u>
1st Marines	10,000	_____
2/1	10,000	_____
2/3	7,000	6,000
1/5	13,000	7,000
3/5	8,000	_____
3/7	12,000	8,000
3rd 8" Bow	7,000	4,000
Hill-10	6,000	5,000
Hill-52	1,000	_____
Hill-55	10,000	_____
Dai La	45,000	_____
Totals	129,000	30,000

Enclosure (1)

DECLASSIFIED

ROAD CONDITIONS AS REPORTED BY MINE SWEEP TEAMS

25 Jan 1968

<u>SWEEP TEAM</u>	<u>ROUTE</u>	<u>CONDITION</u>	<u>REMARKS</u>
1.	Rt 1 - Phu Loc to AT 832999	P	
2.	Rt 1 - AT 832999 to AT 887960	P	
3.	Rt 1 - AT 937915 to to AT 887960	P	
4.	Rt 1 - Phu Bai to YD 967062	P	
5.	Rt 1 - YD 967062 to Phu Loc	P	
6.	Access rd - Hill 22 AT 889724 to AT 907744	P	
7.	Perdue Rd - AT 925694 to AT 943690	P	
8.	Rt 1 - AT 935865 to AT 936917	P	
9.	Rt 14 - AT 967584 to AT 922577	P	
10.	Rt 14 - AT 922577 to AT 877572	P	
11.	Rt 14 - AT 877572 to AT 830558	P	
12.	Rt 14 - AT 830558 to AT 703548	P	
13.	Rt 10 - AT 988641 to AT 967584	P	
14.	Access Rd - 3rd LVT and Hill 10 (East)	P	
15.	Rt 13C - BT 072707 to BT 065661	P	
16.	Rt 10 - AT 988641 to BT 017636	P	
17.	Anderson Trail - BT 017636 to BT 032642	P	

Note: P - Passable
I - Impassable

DECLASSIFIED

CLASSIFICATION

ENGINEER SITUATION REPORT

COPY NUMBER _____

1st ENGR. BN. _____

PLACE OF ISSUE _____

DATE/TIME OF ISSUE _____

MESSAGE REF: # _____

SITUATION REPORT No. "-26-68PERIOD COVERED: 251300H TO 261300H Jan 1968
DATE & TIME DATE & TIME MONTH & YEAR

REF: (a) MAP: _____

1. **Enemy Information**
a. 250945ZJan68. An engineer sweep team in support of 1/7 reports that a M-54 truck detonated an approximately 20 lb box mine at AT 936681. 3 EIC WIA (Non-Eng)(Non-Eng). (1) M-54 truck destroyed.
2. **Engineer Personnel**. Joined: (1) Cpl Sgt 9999 Dropped: None
3. **Engineer Difficulties**.
Engineer equipment shortages remain the same as shown on Sit Rep 20-68
4. **Weather**. Cool with overcast skies with slight precipitation experienced during the reporting period.
5. **Operations**
a. through b. N/A
Engineer sweeps remains the same
Engineer support remains the same
11 men from Support Company TAD to Company "A"
10 men from Support Company TAD to Company "B"
4 men from H&S Company TAD to Company "A"
6 men from H&S Company TAD to Company "B"
Company "A" (-)(Rein) attached to the 1st Marine Regiment (-)(Rein)
Company "B" (-)(Rein) in direct support of Task Force L-Ray
FIC KESLER from Support Company on Operation BURLAI with 1st Recon Bn
CPL YETTS and 3 men from "C" Company in support of rough rider with FIC
MCPL MCAVOY and 3 men from "C" Company in support of 1st VT Bn rough rider returned this CP 241400HJan68
1st Marine Division Demolitions, Land Mine Warfare and VC Boobytrap School attendance this date:
1st Engr Bn - 19
6. Through 9. N/A
10. **Water Supply**. See enclosure (1).
11. **General engineer comments**. N/A
12. **Engineer Command Posts**
a. 1st Engineer Bn (-), Denang, RVN AT 948755
b. Company "A" (-)(Rein) CP located at TD 535315
c. Company "B" (-)(Rein) CP located at TD 823135

[Signature]
J. C. CHAMBLISS
SIGNATURE
COMMANDING
BY direction

1. **ENEMY INFORMATION**. (Report information concerning enemy activity encountered, such as sniper activity, enemy minefields, boobytraps, artillery shelling and bombing of the area, report enemy material and equipment captured.
2. **ENGINEER PERSONNEL**. (Report arrival of engineer personnel and units including initial landing party, giving number of officers and enlisted. Report casualties and evacuation, number of Officers and men assigned to each subproject and name of Officer or noncommissioned Officer in charge.
3. **ENGINEER DIFFICULTIES**. (Report hindrance to engineer progress as a result of enemy action, natural conditions such as poor trafficability and inclement weather, equipment shortages or breakdowns, and material shortages.
4. **WEATHER**. (Report weather conditions.
5. **OPERATIONS**.
a. **Roads**. (Report road construction to include amount cleared, stripped, graded, ditched, surface, and completed. Use overlays and map coordinates to show location of work and amount completed, the location of culverts, bridges, Etc. Report road maintenance on existing roads. Report soil types and condition and availability of aggregate.
b. **TRAILS**. (Report trail construction to include amount completed, location of junction with MSR, type of terrain and additional work required to make a military road.

DECLASSIFIED

ORGANIZATION			DATE			
PROJ. No. #	ORGANIZATION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
D561-68	C Co	Tech assist for construction of 3 bridges - Thuong Loc area	30Jan			
D575-67	C Co	Install culverts and do necessary work - Rt 14 to Hill 52		2Jan 40%	1Feb	
D596-67	C Co	Refurbish billeting huts - Hill 55 - 7th Mar	27Jan			
D600-67	C Co	Construct bread cabinet for hill 39 messhall 3/7		12Jan 95%	27Jan	
D606-68	C Co	Construct 20 field range packing crates - 3/7		24Jan	30Jan	
D624-68	C Co	Construct & improve bunker & provide tech assist - 2/7		22Jan 20%	30Jan	
D625-68	C Co	Eval & determine location of requested culvert - 2/7		18Jan		
D626-68	C Co	Accomplish work to renovate cantonment at 2/3 MT 071649		(Project on hold)		
D629-68	C Co	Accomplish work to renovate cantonment at 2/3 MT 012629		(Project on hold)		
D635-68	C Co	Evaluate feasibility of rigging 1/2" cables to tower E/1/7	27Jan			
D636-68	C Co	Construct 50 # 8 mount out boxes - 1/7	30Jan			
D641-68	C Co	Use 6 PAX devices for clearing brush at 1/7 TACK		25Jan		
D642-68	C Co	Provide dozer to improve LZ, fields of fire, & road at 2/7	27Jan			
D646-68	C Co	Cover trash pit & excavate a new one at hill 37 - 3/7	28Jan			
D560-67	C Co	Construct a 20x20 culvert bunker at 1st Tank Bn		(project on hold)		
D564-67	SptCo	Drill and install well on Hill 52 - 3/7		12Feb		
D565-67	SptCo	Drill and install well on E/2/7 CP				
D566-67	SptCo	Improve drainage and grade lot 3/11 CP	1Feb			
D570-67	SptCo	Upgrade and oil road from Rt 13C to 3rd LVT		17Jan 50%		
D586-67	SptCo	Upgrade access road - hill 19 to AT 942704 - 1/7	1Feb			
D609-68	SptCo	Install lights in the 7th Marines COM Compound	28Jan			
D621-68	SptCo	Upgrade access road - Rt 545 to 2/7 CP	1Feb			
D637-68	SptCo	Fabricate three barrel grease trap - Task Force I-Ray		20Jan 100%		25Jan
D638-68	SptCo	Construct a wooden walkway from Riv Schools to comCo messhall	29Jan			
D639-68	SptCo	Construct a small head at Riv Schools				
D644-68	SptCo	Install head and shower system at 2/3	28Jan			
D645-68	SptCo	Have toilet facilities & extend bar in General's mess	29Jan			
D647-68	SptCo	Evaluate the feasibility of water point at AT 925538 3/7				

EQUIPMENT STATUS & LOCATION REPORT

[illegible]

10. Water Report:

<u>Location</u>	<u>Potable (gal)</u>	<u>Raw (gal)</u>
1st Marines	10,000	_____
2/1	10,000	_____
2/3	7,000	6,000
1/5	13,000	7,000
3/5	8,000	_____
3/7	12,000	8,000
3rd 8" Rev	7,000	4,000
Hill-10	6,000	5,000
Hill-52	750	_____
Hill-55	10,000	_____
Uai La	45,000	_____
Totals	128,750	30,000

Enclosure (1)

ROAD CONDITIONS AS REPORTED BY MINE SWEEP TEAMS

<u>SWEEP TEAM</u>	<u>ROUTE</u>	<u>CONDITION</u>	<u>REMARKS</u>
1.	Rt 1 - Phu Loc to AT 832999	P	
2.	Rt 1 - AT 832999 to AT 887960	P	
3.	Rt 1 - AT 937915 to to AT 887960	P	
4.	Rt 1 - Phu Bai to YD 967062	P	
5.	Rt 1 - YD 967062 to Phu Loc	P	
6.	Access rd - Hill 22 AT 889724 to AT 907744	P	
7.	Perdue Rd - AT 925694 to AT 943690	P	
8.	Rt 1 - AT 935865 to AT 936917	P	
9.	Rt 14 - AT 967584 to AT 922577	P	
10.	Rt 14 - AT 922577 to AT 877572	P	
11.	Rt 14 - AT 877572 to AT 830558	P	
12.	Rt 14 - AT 830558 to AT 788548	P	
13.	Rt 10 - AT 988641 to AT 967584	P	
14.	Access Rd - 3rd LVT and Hill 10 (East)	P	
15.	Rt 13C - BT 072707 to BT 065661	P	
16.	Rt 10 - AT 988641 to BT 017636	P	
17.	Anderson Trail - BT 017636 to BT 032642	P	

Notes: P = Passable
I = Impassable

CLASSIFICATION

ENGINEER SITUATION REPORT

COPY NUMBER _____

1st ENGR. BN. _____

PLACE OF ISSUE _____

DATE/TIME OF ISSUE _____

MESSAGE REF: # _____

SITUATION REPORT No. 27-68PERIOD COVERED: 261300H TO 271300H Jan 1968
DATE & TIME DATE & TIME MONTH & YEAR

REF: (a) MAP: _____

1. Enemy information

a. Late entry 251030H Jan 68. Engineers in support of 1/7 while using Fuel Air Explosive (FAE) devices to clear brush reports that six boobytraps (1 - 105 rd and 5 "C" rationcans with explosives and trip wires) were detonated by the FAE's. The engineers also located another "C" ration can boobytrap and a tunnel in which the following items were located: (1) - AK-44 rifle with bayonet, (1) pair of shower shoes, (1) M-14 magazine and pouch, (2) AK-44 magazines with rounds and pouches, also found some maps and documents. All of the above items were turned over to the S-3 of 1/7. Coordinates: AT 958685.

b. 271149H Jan 68. An engineer sweep team in support of 2/3 reports that an LVT hit a mine at BT 062655. Mine was an approximate 40 - 50 box mine and believed to be command detonated. Checked area with negative results. (4) WIA's (status unk) (Not engrs).

2. Engineer personnel. Joined: (3) PFC 3531 Dropped: 1 None

3. Engineer difficulties

Engineer equipment shortages remain the same as shown on Sit Rep 20-68

4. Weather. Sunny and warm with a slight amount of precipitation experienced during the reporting hours.

5. Operations

a. through b. N/A

Engineer sweeps remain the same

Engineer support remains the same

11 men from Support Company TAD to Company "A"

10 men from Support Company TAD to Company "B"

4 men from RA Company TAD to Company "A"

6 men from HAS Company TAD to Company "B"

Company "A" (-)(Rein) attached to the 1st Marine Regiment (-)(Rein)

Company "B" (-)(Rein) in direct support of Task Force I-Ray

Cpl YATES and 3 men from "C" Company in support of rough rider with FIC

LCpl SIMON and 3 men from "C" Company in support of 1st MT Bn Rough Rider departed this CP 251600H Jan 68

LCpl MCAYOY and 3 men from "C" Company in support of 11th Bn Rough Rider departed this CP 261630H Jan 68

PFC KESSLER from Support Company on Operation BIRAP with 1st Recon Bn

1st Marine Division Demolitions, Land Mine Warfare and VC boobytrap School attendance this date:

1st Engr Bn - 19

6. through 9. N/A

10. Water supply. See enclosure (1).

11. General Engineer Comments. 2/4

12. Engineer Command Posts

a. 1st Engineer Bn (-), Danang, AT 948755

b. Company "A" (-)(Rein) CP located at YD 535315

c. Company "B" (-)(Rein) CP located at YD 825155

[Signature]
J. C. CHAMBERS
SITUATION
COMMANDING
By direction

1. ENEMY INFORMATION. (Report information concerning enemy activity encountered, such as sniper activity, enemy minefields boobytraps, artillery shelling and bombing of the area, report enemy material and equipment captured.2. ENGINEER PERSONNEL. (Report arrival of engineer personnel and units including initial landing party, giving number of Officers and Enlisted. Report casualties and evacuation, number of Officers and men assigned to each subproject and name of Officer or noncommissioned Officer in charge.3. ENGINEER DIFFICULTIES. (Report hindrance to engineer progress as a result of enemy action, natural conditions such as poor trafficability and inclement weather, equipment shortages or breakdowns, and material shortages.4. WEATHER. (Report weather conditions.5. OPERATIONS.a. Roads. (Report road construction to include amount cleared, stripped, graded, ditched, surface, and completed. Use overlays and map coordinates to show location of work and amount completed, the location of culverts, bridges, Etc. Report road maintenance on existing roads. Report soil types and condition and availability of aggregate.b. TRAILS. (Report trail construction to include amount completed, location of junction with MSR, type of terrain and additional work required to make a military road.

ORGANIZATION			DATE			
PROJ. No. #	ORGANIZATION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
D564-67	SptCo	Drill and install well on hill 52		12 Dec		
D565-67	SptCo	Drill and install well at E/2/7 CP				
D566-67	SptCo	Improve drainage and grade lot 3/11 CP	1 Feb			
D570-67	SptCo	Upgrade and oil road from Rt#13C to 3d LVT		17 Jan 58		
D586-67	SptCo	Upgrade access road hill 19 to AT942704 1/7	1 Feb			
D609-68	SptCo	Install lights in 7th Marines POW compound	28 Jan			
D021-68	SptCo	Upgrade access road Rt#545 to 2/7 CP	1 Feb			
D038-68	SptCo	Construct wooden walkway from Div School to Comm mess	29 Jan			
D039-68	SptCo	Construct small head at Div Schools				
D044-68	SptCo	Install head and shower system at 2/3	28 Jan			
D045-68	SptCo	Move toilet facilities and extend bar in General's mess	29 Jan			
D047-68	SptCo	Evaluate feasibility of water point at AT925598 3/7				
D561-67	C Co	Tech assist for construction of 3 bridges-Thuong Doc area	30Jan			
D560-67	C Co	Provide matl & technical assist for construction of COC bunker at 1st Tank Bn	2Feb 1Feb			
D509-67	C Co	Improve access road at 2/3 CP				
D575-67	C Co	Install culverts & do necessary work - Rt14 to hill 52		2Jan 40%	8Feb	
D600-67	C Co	Construct bread cabinet - hill 37 - 3/7		12Jan 9%	1Feb	
D006-68	C Co	Construct 20 field range packing crates - 3/7		24Jan 60%	30Jan	
D024-68	C Co	Construct & improve bunker & provide tech assist - 2/7		22Jan 70%	30Jan	
D025-68	C Co	Eval & determine location of requested culvert - 2/7		18Jan 100%		26Jan
D028-68	C Co	Accomplish work to renovate the cantonment at 2/3		(On Hold)		
D029-68	C Co	Accomplish work to renovate the cantonment at 2/3		(On Hold)		
D035-68	C Co	Evaluate feasibility of rigging 1/2" cables to tower at D/1/7	30Jan			
D036-68	C Co	Construct 50 # 8 mount out boxes - 1/7	30Jan			
D041-68	C Co	Use FAEs to clear brush at 1/7 TAOR.		25Jan	1Feb	
D042-68	C Co	Provide denser to improve LZ, field of fire, & improve road	2/7	27Jan	29Jan	
D046-68	C Co	Cover trash pit & and excavate a new one - hill 37 - 3/7	29Jan			
D040-68	SptCo	Construct and 8x8x8 concrete bunker at Div CP	29Jan			

EQUIPMENT STATUS & LOCATION REPORT

ITEM	P.	H.E.POOL								ITEM	P.	H.E.POOL							
		JECT	ACHED	R-ONAL	D-ED	R-ONAL	D-ED	AL	R-ONAL			JECT	ACHED	R-ONAL	D-ED	R-ONAL	D-ED	AL	R-ONAL

10. Water Report:

<u>Location</u>	<u>Potable (gal)</u>	<u>Raw (gal)</u>
1st Marines	10,000	_____
2/1	10,000	_____
2/3	7,000	6,000
1/5	13,000	7,000
3/5	8,000	_____
3/7	12,000	8,000
3rd 8" How	7,000	4,000
Hill-10	6,000	5,000
Hill-52	750	_____
Hill-55	10,000	_____
Dai La	45,000	_____
Total	128,750	30,000

Enclosure (1)

ROAD CONDITIONS AS REPORTED BY MINE SWEEP TEAMS

<u>SWEEP TEAM</u>	<u>ROUTE</u>	<u>CONDITION</u>	<u>REMARKS</u>
1.	Rt 1 - Phu Loc to AT 832999	P	
2.	Rt 1 - AT 832999 to AT 887960	P	
3.	Rt 1 - AT 937915 to to AT 887950	P	
4.	Rt 1 - Phu Bai to YD 967062	P	
5.	Rt 1 - YD 967062 to Phu Loc	P	
6.	Access rd - Hill 22 AT 889724 to AT 907744	P	
7.	Perdue Rd - AT 925694 to AT 943690	P	
8.	Rt 1 - AT 935865 to AT 936917	P	
9.	Rt 14 - AT 967584 to AT 922577	P	
10.	Rt 14 - AT 922577 to AT 877572	P	
11.	Rt 14 - AT 877572 to AT 830558	P	
12.	Rt 14 - AT 830558 to AT 708548	P	
13.	Rt 10 - AT 988641 to AT 967584	P	
14.	Access Rd - 3rd LVT and Hill 10 (East)	P	
15.	Rt 13C - BT 072707 to BT 065661	P	
16.	Rt 1C - AT 988641 to BT 017636	P	
17.	Anderson Trail - BT 017636 to BT 032642	P	

Notes: P - Passable
I - Impassable

CLASSIFICATION

ENGINEER SITUATION REPORT

SITUATION REPORT No. 28-68

COPY NUMBER _____

1st ENGR. BN. _____

PLACE OF ISSUE _____

DATE/TIME OF ISSUE _____

MESSAGE REF: # _____

PERIOD COVERED: 271300H TO 281300H Jan 1968
DATE & TIME DATE & TIME MONTH & YEAR

REF: (a) MAP: _____

1. Enemy information. None

2. Engineer personnel. No changes.

3. Engineer difficulties.

Engineer equipment shortages remain the same as shown on Sit Rep 20-68

4. Weather. Sunny and warm.

5. Operations

a. through h. N/A

Engineer sweeps remain the same

Engineer support remains the same

11 men from Support Company TAD to Company "A"

11 men from Support Company TAD to Company "B"

4 men from H&S Company TAD to Company "A"

6 men from H&S Company TAD to Company "B"

Company "A" (-)(Rein) attached to 1st Marine Regiment (-)(Rein)

Company "B" (-)(Rein) in direct support of Task Force X-Ray

PFC KESSLER from Support Company on Operation BURLAP with 1st Recon Bn returned this CP 271615H Jan 68

CPL YATES and 3 men from "C" Company in support of rough rider with FLC

LCPL MCAVOY and 3 men from "C" Company in support of 1st MT Bn rough rider returned this CP 271800H Jan 68

LCPL SIMON and 3 men from "C" Company in support of 1st MT Bn rough rider

6. through 9. N/A

Water supply. See enclosure (1).

11. General Engineer Comments. N/A

12. Engineer Command Posts

a. 1st Engineer Bn(-), Danang. AT 948255

b. Company "A" (-)(Rein) CP located at YD 535315

c. Company "B" (-)(Rein) CP located at YD 825155

J. C. CHAMBERS

SIGNATURE

By direction

By direction

1. **ENEMY INFORMATION.** (Report information concerning enemy activity encountered, such as sniper activity, enemy minefields, boobytraps, artillery shelling and bombing of the area, report enemy material and equipment captured.)
2. **ENGINEER PERSONNEL.** (Report arrival of engineer personnel and units including initial landing party, giving number of Officers and Enlisted. Report casualties and evacuation, number of Officers and men assigned to each subproject and name of Officer or noncommissioned Officer in charge.)
3. **ENGINEER DIFFICULTIES.** (Report hindrance to engineer progress as a result of enemy action, natural conditions such as poor trafficability and inclement weather, equipment shortages or breakdowns, and material shortages.)
4. **WEATHER.** (Report weather conditions.)
5. **OPERATIONS.**
 - a. **Roads.** (Report road construction to include amount cleared, stripped, graded, ditched, surface, and completed. Use overlays and map coordinates to show location of work and amount completed, the location of culverts, bridges, Etc. Report road maintenance on existing roads. Report soil types and condition and availability of aggregate.)
 - b. **TRAILS.** (Report trail construction to include amount completed, location of junction with MSR, type of terrain and additional work required to make a military road.)

DECLASSIFIED

ORGANIZATION				DATE			
PROJ. No. #	ORGANIZATION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION	
D564-68	SptCo	Drill and install well on hill 52 - 3/7		12Dec			
D565-67	SptCo	Drill and install well on E/2/7 CP					
D566-67	SptCo	Improve drainage and grade lot - 3/11 CP	1Feb				
D570-67	SptCo	Upgrade and oil road from Rt 13C to 3rd LVT		17Jan 58			
D586-67	SptCo	Upgrade access road - hill 19 to AT 942704 - 1/7	1Feb				
D009-68	SptCo	Install lights in 4th Marines POW Compound	28Jan				
D021-68	SptCo	Upgrade access road - Rt 545 to 2/7 CP	1Feb				
D038-68	SptCo	Construct wooden walkway - Div Sch to Comm Co messhall	29Jan				
D039-68	SptCo	Construct small head at Div Schools					
D044-68	SptCo	Install head & shower system at 2/3	28Jan				
D045-68	SptCo	Move toilet facilities and extend bar in General's mess	29Jan				
D047-68	SptCo	Evaluate feasibility of water point at AT 925538 - 3/7					
D561-67	C Co	Tech assist for construction of 3 bridges - Thuong Doc area	30Jan				
D560-67	C Co	Provide matl & tech assist for const of COC bunker - 1st Tanks	2Feb				
D509-67	C Co	Improve access road into 3/5 CP from Anderson Trail	1Feb				
D575-67	C Co	Install culverts & do necessary work-Rt14 to hill 52- 3/7		2Jan 40%	8Feb		
D600-67	C Co	Construct bread cabinet - hill 37 - 3/7		12Jan 95%	1Feb		
D006-68	C Co	Construct field range packing crates (20) - 3/7		24Jan 60%	30Jan		
D024-68	C Co	Const&improve bunker & provide tech assist to 2/7		22Jan 70%	30Jan		
D028-68	C Co	Accomplish work to renovate cantonment at 2/3(H 071649)	On Hold				
D029-68	C Co	Accomplish work to renovate cantonment at 2/3(H 012629)	On Hold				
D035-68	C Co	Eval rigging 1/2" cables to tower at D/1/7	30Jan				
D036-68	C Co	Construct 50 - #8 mount out boxes for 1/7	30Jan				
D041-68	C Co	Use (6) FAE devices to clear brush at 1/7 TAOR		26Jan	1Feb		
D042-68	C Co	Provide dozer to improve LZ, road, & fields of fire - 2/7		27Jan	29Jan		
D046-68	C Co	Cover trash pit & excavate a new one one at hill 37 - 3/7	29Jan				

EQUIPMENT STATUS & LOCATION REPORT

ITEM	I. I.	H.E. POOL						ITEM	I. I.	H.E. POOL					
		JECT	ACHED	R- ONAL	D- ED	R- ONAL	D- ED			AL	R- ONAL	JECT	ACHED	R- ONAL	D- ED

10. Water Report:

<u>Locations</u>	<u>Potable (gal)</u>	<u>Bar (gal)</u>
1st Marines	10,000	_____
2/1	10,000	_____
2/3	7,000	6,000
1/5	13,000	7,000
3/5	8,000	_____
3/7	12,000	8,000
3rd 8" How	7,000	4,000
Hill-10	6,000	5,000
Hill-52	750	_____
Hill-55	10,000	_____
Dai La	45,000	_____
Totals	128,750	30,000

Enclosure (1)

ROAD CONDITIONS AS REPORTED BY MINE SWEEP TEAMS

<u>SWEEP TEAM</u>	<u>ROUTE</u>	<u>CONDITION</u>	<u>REMARKS</u>
1.	Rt 1 - Phu Loc to AT 832999	P	
2.	Rt 1 - AT 832999 to AT 887960	P	
3.	Rt 1 - AT 937915 to to AT 887960	P	
4.	Rt 1 - Phu Bai to YD 967062	P	
5.	Rt 1 - YD 967062 to Phu Loc	P	
6.	Access rd - Hill 22 AT 889724 to AT 907744	P	
7.	Perdue Rd - AT 925694 to AT 943690	P	
8.	Rt 1 - AT 935865 to AT 936917	P	
9.	Rt 14 - AT 967584 to AT 922577	P	
10.	Rt 14 - AT 922577 to AT 877572	P	
11.	Rt 14 - AT 877572 to AT 830558	P	
12.	Rt 14 - AT 830558 to AT 703548	P	
13.	Rt 10 - AT 988641 to AT 967584	P	
14.	Access Rd - 3rd LVT and Hill 10 (East)	P	
15.	Rt 13C - BT 072707 to BT 065661	P	
16.	Rt 12 - AT 988641 to BT 017636	P	
17.	Anderson Trail - BT 017636 to BT 032642	P	

Note: P - Passable
I - Impassable

CLASSIFICATION

ENGINEER SITUATION REPORT

COPY NUMBER

1st ENGR. BN.

PLACE OF ISSUE

DATE/TIME OF ISSUE

MESSAGE REF: #

SITUATION REPORT No. 29-68

PERIOD COVERED: 281300H TO 291300H Jan 1968
 DATE & TIME DATE & TIME MONTH & YEAR

REF: (a) MAP: _____

1. Enemy information
a. X290830HJan68. An engineer sweep team in support of 3/7 reports that a Vietnamese National turned in a 105 round to sweep team leader at AT 943584. Destroyed on side of road. Vietnamese National was paid a reward.
2. Engineer personnel. Joined: (3) PFC 3531 Dropped: (1) Sgt 1371 (1) Cpl 1371 (2) Lcpl 1371
3. Engineer difficulties
Engineer equipment shortages remain the same as shown on Sit Rep 20-68
4. Weather. Sunny and warm
5. Operations
a. through h. N/A
Engineer sweeps remain the same
Engineer support remains the same
11 men from Support Company TAD to Company "A"
11 men from Support Company TAD to Company "B"
4 men from H&S Company TAD to Company "A"
6 men from H&S Company TAD to Company "B"
Company "A" (-)(Rein) attached to the 1st Marine Regiment (-)(Rein)
Company "B" (-)(Rein) in direct support of Task Force I-Ray
Cpl AFSTADI and 3 men from Support Company in support of FLC rough rider departed this CP 262200HJan68
Cpl YATES and 3 men from "C" Company in support of FLC rough rider
LCpl SIRMEN and 3 men from "C" Company in support of 1st MT Bn rough rider
1st Marine Division Demolitions, Land Mine Warfare and VC Boobytrap School attendance this date:
1st Engr Bn - 3
3rd AsTracBn-6
1st Tk Bn - 5
1st S. P. Bn- 2
11th Marines- 2
6. through 9. N/A
10. Water Supply. See enclosure (1).
11. General Engineer Comments. N/A
12. Engineer Com and Posts
a. 1st Engineer Bn (-), Danang, AT 948755
b. Company "A" (-)(Rein) CP located at YD 535315
c. Company "B" (-)(Rein) CP located at YD 825155

J. C. CHAMBLISS

SIGNATURE

BY direction

By direction

1. ENEMY INFORMATION. (Report information concerning enemy activity encountered, such as sniper activity, enemy minefields, boobytraps, artillery shelling and bombing of the area, report enemy material and equipment captured.)
2. ENGINEER PERSONNEL. (Report arrival of engineer personnel and units including initial landing party, giving number of Officers and Enlisted. Report casualties and evacuation, number of Officers and men assigned to each subproject and name of Officer or noncommissioned Officer in charge.)
3. ENGINEER DIFFICULTIES. (Report hindrance to engineer progress as a result of enemy action, natural conditions such as poor trafficability and inclement weather, equipment shortages or breakdowns, and material shortages.)
4. WEATHER. (Report weather conditions.)
5. OPERATIONS.
 - a. Roads. (Report road construction to include amount cleared, stripped, graded, ditched, surface, and completed. Use overlays and map coordinates to show location of work and amount completed, the location of culverts, bridges, Etc. Report road maintenance on existing roads. Report soil types and condition and availability of aggregate.)
 - b. TRAILS. (Report trail construction to include amount completed, location of junction with MSR, type of terrain and additional work required to make a military road.)

DECLASSIFIED

ORGANIZATION			DATE			
PROJ. No. #	ORGANIZATION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
D561-67	C Co	Tech assist for construction of 3 bridges-Thuong Doc area	30Jan			
D560-67	C Co	Tech assist & matl for COC bunker - 1st TankBn	2Feb			
D509-67	C Co	Improve access road into 3/5 CP from Anderson Trail	1Feb			
D575-67	C Co	Install culverts & do necessary work - Rt14 to hill 52-3/7		2Jan 40%	8Feb	
D600-67	C Co	Construct bread cabinet for hill 37 messhall		12Jan 95%	1Feb	
D006-68	C Co	Construct 20 field range packing crates - 3/7		24Jan 100%		29Jan
D024-68	C Co	Construct & improve bunker & provide tech assist to 2/7		22Jan 70%	30Jan	
D028-68	C Co	Accomplish work to renovate the cantonment at 2/3 (HT 071649)		On hold)		
D029-68	C Co	Accomplish work to renovate the cantonment at 2/3 (HT 012629)		On hold		
D035-68	C Co	Eval rigging 4" abble to tower at D/1/7	30Jan			
D036-68	C Co	Construct 50 - #8 mount out boxes - 1/7	30Jan			
D041-68	C Co	Use 6 FAE devices to clear brush at 1/7 TAOR		25Jan	1Feb	
D042-68	C Co	Provide dozer to improvise LZ, field of fire, improve road	2/7	27Jan 75%	1Feb	
D046-68	C Co	Cover trash pit & excavate a new one - hill 37 - 3/7	30Jan			
D564-67	SptCo	Drill and install well on hill 52 - 3/7		12Dec		
D565-67	SptCo	Drill and install well at E/2/7 CP	15Feb			
D566-67	SptCo	Improve drainage and grade lot - 3/11 CP	1Feb			
D570-67	SptCo	Upgrade and oil road from Rt 13C to 3rd LVT		17Jan 80%		
D586-67	SptCo	Upgrade access road - hill 19 to AT 942704 - 1/7	1Feb			
D009-68	SptCo	Install lights in 7th Marines POW Compound	30Jan			
D021-68	SptCo	Upgrade access road - Rt 545 to 2/7 CP	1Feb			
D038-68	SptCo	Construct wooden walkway from Div Sch to Comm Co messhall		27Jan 60%	17Feb	
D039-68	SptCo	Construct small head at Div Sch				
D040-68	SptCo	Construct concrete bunker for Commanding General	29Jan	27Jan		
D044-68	SptCo	Install head & shower system at 2/3	30Jan			
D045-68	SptCo	Move toilet facilities and extend bar in Gen's mess	29Jan			
D047-68	SptCo	Evaluate the feasibility of water point at AT 925538 3/7	10Feb			
D048-68	SptCo	Oil road from BT 001723 to AT 988721 - 4/11	2Feb			

EQUIPMENT STATUS & LOCATION REPORT

ITEM	I.						H.E.POOL				ITEM	I.						H.E.POOL			
		SUBJECT	REACHED	R- ONAL	D- ED		R- ONAL	D- ED	L	R- ONAL			D- ED	L	SUBJECT	REACHED	R- ONAL	D- ED		R- ONAL	D- ED

10. Water Report:

<u>Location</u>	<u>Potable (gal)</u>	<u>Raw (gal)</u>
1st Marines	10,000	_____
2/1	10,000	_____
2/3	7,000	6,000
1/5	13,000	7,000
3/5	8,000	_____
3/7	12,000	8,000
3rd 8" Bow	7,000	4,000
Hill-10	6,000	5,000
Hill-52	750	_____
Hill-55	10,000	_____
Dai Ln	45,000	_____
Totals	128,750	30,000

Enclosure (1)

DECLASSIFIED

ROAD CONDITIONS AS REPORTED BY MINE SWEEP TEAMS

<u>SWEEP TEAM</u>	<u>ROUTE</u>	<u>CONDITION</u>	<u>REMARKS</u>
1.	Rt 1 - Phu Loc to AT 832999	P	
2.	Rt 1 - AT 832999 to AT 887960	P	
3.	Rt 1 - AT 937915 to to AT 887960	P	
4.	RT 1 - Phu Bai to XD 967062	P	
5.	Rt 1 - XD 967062 to Phu Loc	P	
6.	Access rd - Hill 22 AT 889724 to AT 907744	P	
7.	Perdue Rd - AT 925694 to AT 943690	P	
8.	Rt 1 - AT 935865 to AT 936917	P	
9.	Rt 14 - AT 967584 to AT 922577	P	
10.	Rt 14 - AT 922577 to AT 877572	P	
11.	Rt 14 - AT 877572 to AT 830558	P	
12.	Rt 14 - AT 830558 to AT 708548	P	
13.	Rt 1C - AT 988641 to AT 967584	P	
14.	Access Rd - 3rd LVT and Hill 10 (East)	P	
15.	Rt 13C - BT 072707 to BT 065661	P	
16.	Rt 1C - AT 988641 to BT 017636	P	
17.	Anderson Trail - BT 017636 to BT 032642	P	

Note: P - Passable
I - Impassable

DECLASSIFIED

CLASSIFICATION

ENGINEER SITUATION REPORT

COPY NUMBER _____
 1st ENGR. BN. _____
 PLACE OF ISSUE _____
 DATE/TIME OF ISSUE _____
 MESSAGE REF: # _____

SITUATION REPORT No. 30-68

PERIOD COVERED: 291300H TO 301300H Jan 1968
 DATE & TIME DATE & TIME MONTH & YEAR

REF: (a) MAP: _____

1. Enemy Information.
 a. 300930H Jan 68. An engineer sweep team in support of 3/5 reported a destroyed culvert all away across road, at coordinates BT023637. 4 to 6 feet across road and 4 feet deep. Requested TD-15 for repair.
 b. Late entry - 291015H Jan 68. An engineer sweep team in support of 3/5 detonated 3 boobytraps while using FAE clearing devices at coordinates AT950685. Boobytraps were: 1 Chicom grenade, 1 M-26 grenade and 1 homemade charge approximately 3 lbs. Grenades had trip wire firing devices and homemade charge had pressure type firing device. Also found 3/4 lb of C4 suspended from tree with firing device already fired. C4 was destroyed with hand placed charge.
 c. 300930H Jan 68. An engineer sweep team in support of 1/5 reported two bridges out at coordinates AT910948 and AT913943. Bridges were destroyed with explosives. Highway 1 is impassable until bridges are repaired.
 2. Engineer Personnel. Joined: None Dropped: (1) Sgt 1443, (h) Cpl 1371, (3) LCpl 1371, (1) LCpl 1372 (1) LCpl 3371, (1) Cpl 0122, (1) Cpl 1121, (1) PFC 1411
 3. Engineer Difficulties.
 Engineer equipment shortages remain the same as shown on Sit Rep 20-68
 4. Weather. Clear and warm.
 5. Operations.
 A. through H. N/A
 Engineer sweeps remain the same
 Engineer support remains the same
 11 men from Support Company T/D to Company "A"
 4 men from BAS Company T/D to Company "A"
 11 men from Support Company TAD to Company "B"
 6 men from BAS Company TAD to Company "B"
 Company "A" (-)(Rein) attached to 1st Marine Regiment (-)(Rein)
 Company "B" (-)(Rein) in direct support of Task Force I-Ray
 Cpl AMISTADI and 3 men from "C" Company in support of rough rider with FIC returned this CP on 291830H Jan 68.
 Cpl YATES and 3 men from "C" Company in support of FIC rough rider
 LCpl SIMON and 3 men from "C" Company in support of 1st MT Bn rough rider
 1st Marine Division Demolitions, Landmine Warfare and V.C. Boobytrap School attendance this week:
 1st Engr Bn 3
 3d Antares Bn 6
 1st Tank Bn 5
 1st S.F. Bn 3
 11th Mar Regt 2
 6. through 9. N/A
 10. Water Supply. See enclosure (1)
 11. General Engineer Comments. N/A
 12. Engineer Command Posts.
 a. 1st Engineer Bn. DaNang AT948255
 b. Company "A" (-)(Rein), CP located at YD 535315
 c. Company "B" (-)(Rein), CP located at YD 825155

[Signature]
 SIGNATURE
 COMMANDER

By direction

1. ENEMY INFORMATION. (Report information concerning enemy activity encountered, such as sniper activity, enemy minefields, boobytraps, artillery shelling and bombing of the area, report enemy material and equipment captured.)
2. ENGINEER PERSONNEL. (Report arrival of engineer personnel and units including initial landing party, giving number of Officers and enlisted. Report casualties and evacuation, number of Officers and men assigned to each subproject and name of Officer or noncommissioned Officer in charge.)
3. ENGINEER DIFFICULTIES. (Report hindrance to engineer progress as a result of enemy action, natural conditions such as poor trafficability and inclement weather, equipment shortages or breakdowns, and material shortages.)
4. WEATHER. (Report weather conditions.)
5. OPERATIONS.
 - a. Roads. (Report road construction to include amount cleared, stripped, graded, ditched, surface, and completed. Use overlays and map coordinates to show location of work and amount completed, the location of culverts, bridges, Etc. Report road maintenance on existing roads. Report soil types and condition and availability of aggregate.)
 - b. TRAILS. (Report trail construction to include amount completed, location of junction with MSR, type of terrain and additional work required to make a military road.)

DECLASSIFIED

ORGANIZATION			DATE			
PROJ. No. #	ORGANIZATION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
D600-67	"C"Co	Construct bread cabinet hill 37		12 Jan 95%	8 Feb	
D561-67	"C"Co	Tech assist for construction of 3 bridges Thuong Doe area	5 Feb			
D560-67	"C"Co	Provide material & tech assist for const of COC bunker	2 Feb			
D509-67	"C"Co	Improve access road to 3/5 CP from Anderson Trail	1 Feb			
D575-67	"C"Co	Install culvert & do necessary work Rt#14 to hill 52		2 Jan 40%	8 Feb	
D024-68	"C"Co	Construct & improve bunker & provide technical assist 2/7		22 Jan 90%	31 Jan	
D028-68	"C"Co	Accomplish work to renovate the cantonment at 2/3 (HT071649)		(On Hold)		
D029-68	"C"Co	Accomplish work to renovate the cantonment at 2/3 (HT012629)		(On Hold)		
D035-68	"C"Co	Evaluate rigging 1/2" cable to tower D/1/7	31 Jan			
D036-68	"C"Co	Construct 50 #8 mount out boxes 1/7	31 Jan			
D041-68	"C"Co	Use 6 FAE devices clearing brush at 1/7 TAOR		27 Jan	1 Feb	
D042-68	"C"Co	Provide dozer to improvise (X, field of fire, improve road 2/7		27 Jan 75%	1 Feb	
D046-68	"C"Co	Cover trash pit and excavate a new one hill 37		31 Jan	5 Feb	
D564-67	SptCo	Drill and install well on hill 52		12 Dec		
D565-67	SptCo	Drill and install well at E/2/7 CP	15 Feb			
D566-67	SptCo	Improve drainage and grade lot 3/11 CP	1 Feb			
D570-67	SptCo	Upgrade and oil road from Rt#13C to 3d LVT		17 Jan 80%		
D586-67	SptCo	Upgrade access road hill 19 to AT942704 1/7	1 Feb			
D009-68	SptCo	Install lights in 7th Marines POW compound		Materials on Order		
D021-68	SptCo	Upgrade access road Rt#545 to 2/7 CP	1 Feb			
D038-68	SptCo	Const wooden walkway from Div School to Comm mess		27 Jan 60%	17 Feb	
D039-68	SptCo	Construct small house at Div Schools		Materials on Order		
D040-68	SptCo	Construct concrete bunker for Commanding General		29 Jan 1%		
D044-68	SptCo	Install head and shower system at 2/3		25 Jan 100%		
D045-68	SptCo	Move toilet facilities and extend b r in General's mess		29 Jan 2%		
D047-68	SptCo	Evaluate feasibility of water point at AT925538 3/7	31 Jan			
D048-68	SptCo	Oil road from HT01723 to AT988701 4/11	2 Feb			
D049-68	SptCo	Grade access road, install ditcher and wash rack HqBn BT	15 Feb			
D052-68	SptCo	Provide 10 loads sand to HqBn	8 Feb			
D053-68	SptCo	Roll and oil parking lot Division PX	5 Feb			

EQUIPMENT STATUS & LOCATION REPORT

[illegible]

ROAD CONDITIONS AS REPORTED BY MINE SWEEP TEAMS

<u>SWEEP TEAM</u>	<u>ROUTE</u>	<u>CONDITION</u>	<u>REMARKS</u>
1.	Rt 1 - Phu Loc to AT 832999	P	
2.	Rt 1 - AT 832999 to AT 887960	P	
3.	Rt 1 - AT 937915 to to AT 887960	I	Bridges out at AT 910948, and at AT 913943. <i>AT 906952</i>
4.	Rt 1 - Phu Bai to XD 967062	P	
5.	Rt 1 - XD 967062 to Phu Loc	P	
6.	Access rd - Hill 22 AT 889724 to AT 907744	P	
7.	Perdue Rd - AT 925694 to AT 943690	P	
8.	Rt 1 - AT 935865 to AT 936917	I	Bridge out at AT 932894
9.	Rt 14 - AT 967584 to AT 922577	P	
10.	Rt 14 - AT 922577 to AT 877572	P	
11.	Rt 14 - AT 877572 to AT 830558	P	
12.	Rt 14 - AT 830558 to AT 783548	P	
13.	Rt 10 - AT 988641 to AT 987584	P	
14.	Access Rd - 3rd LVT and Hill 10 (East)	P	
15.	Rt 13C - BT 072707 to BT 065661	P	
16.	Rt 10 - AT 988641 to BT 017636	P	
17.	Anderson Trail - BT 017636 to BT 032642	P	

Note: P - Passable
I - Impassable

10. Water Report:

<u>Location</u>	<u>Potable (gal)</u>	<u>Raw (gal)</u>
1st Marines	10,000	_____
2/1	10,000	_____
2/3	7,000	6,000
1/5	13,000	7,000
3/5	8,000	_____
3/7	12,000	8,000
3rd 8" How	7,000	4,000
Hill-10	6,000	5,000
Hill-52	750	_____
Hill-55	10,000	_____
Dai La	45,000	_____
Totals	128,750	30,000

Enclosure (1)

CLASSIFICATION

ENGINEER SITUATION REPORT

COPY NUMBER
1st ENGR. BN.
PLACE OF ISSUE
DATE/TIME OF ISSUE
MESSAGE REF: #

SITUATION REPORT No. 31-68

PERIOD COVERED: 301300H TO 311300H Jan 1968
DATE & TIME DATE & TIME MONTH & YEAR

REF: (a) M4P:

1. Enemy information
 - a. 301400HJan68. An engineer sweep team in support of 2/7 reports that 2 bridges at AT932894 were blown by cratering charges. Also sweep team and security were taken under fire by unknown number of enemy. Returned fire. Security and sweep team accounted for 3 VC KIA's and 2 KIA's (POW). Reaction force called in, detonated unknown type charges resulting in 5 USMC WIA's (status unk - Non-engrs).
 - b. 310345HJan68. Engineers on hill 65 reports that 2 mortar rounds landed between their tents resulting in 5 USMC WIA (2 med-evac- emer). Coordinates - AT 877572.
 - c. 310830HJan68. An engineer sweep team in support of 1/5 visually located one US AT mine at AU 808009. Destroyed in place.
 - d. 310830HJan68. An engineer sweep team in support of 3/5 visually located two mines at HT 023637 where culvert was destroyed on 30Jan68. Destroyed in place.
 - e. 310925HJan68. An engineer sweep team in support of 1/5 reports receiving 5 sniper rounds at ZD 131011. Called fire mission on suspected enemy location (ZD 124024). When sweep was continued - Sweep team vehicle detonated a small anti-tank mine at ZD 131011 at 311000HJan68. Area searched with negative results. 3 USMC WIA (Not-med-evac)(not-engrs).
 - f. 311200HJan68. An engineer sweep team in support of 3/5 visually located one 80# TIT mine at BT044615. Destroyed in place making road impassable.
2. Engineer personnel. No change.
3. Engineer difficulties. Engineer equipment shortages remain the same as shown on Sit Rep 20-68
4. Weather. Sunny and warm.
5. Operations
 - a. through h. N/AEngineer sweeps remain the same
Engineer support remains the same
12 men from Support Company TAD to Company "A"
11 men from Support Company TAD to Company "B"
4 men from H&S Company TAD to Company "A"
6 men from H&S Company TAD to Company "B"
Company "A" (-)(Rein) attached to the 1st Marine Regiment (-)(Rein)
Company "B" (-)(Rein) in direct support of Task Force X-Ray
Cpl YATES and 3 men from "C" Company in support of Rough Rider with FIC
LCpl SIRYON and 3 men from "C" Company in support of 1st MI Bn Rough Rider
1st Marine Division Demolitions, Land Mine Warfare and VC Boobytrap School attendance this date:
1st Engr Bn - 3, 3rd AmtracBn- 6, 1st Tk Bn- 5, 1st SP Bn- 3 and 11th Mar Regt - 2.
6. through 9. N/A
10. Water supply. See enclosure (1).
11. General engineer comments. N/A
12. Engineer Command Posts
 - a. 1st Engineer Bn (-) (Danang, NT 948755
 - b. Company "A" (-)(rein) CP located at YD 535315
 - c. Company "B" (-)(rein) CP located at YD 825155

J. C. Chambliss
J. C. CHAMBLISS
SIGNATURE
XEROGRAPHIC
COMMANDING
By direction

1. ENEMY INFORMATION. (Report information concerning enemy activity encountered, such as sniper activity, enemy minefields, boobytraps, artillery shelling and bombing of the area, report enemy material and equipment captured.)
2. ENGINEER PERSONNEL. (Report arrival of engineer personnel and units including initial landing party, giving number of Officers and Enlisted. Report casualties and evacuation, number of Officers and men assigned to each subproject and name of Officer or noncommissioned Officer in charge.)
3. ENGINEER DIFFICULTIES. (Report hindrance to engineer progress as a result of enemy action, natural conditions such as poor trafficability and inclement weather, equipment shortages or breakdowns, and material shortages.)
4. WEATHER. (Report weather conditions.)
5. OPERATIONS.
 - a. Roads. (Report road construction to include amount cleared, stripped, graded, ditched, surface, and completed. Use overlays and map coordinates to show location of work and amount completed, the location of culverts, bridges, Etc. Report road maintenance on existing roads. Report soil types and condition and availability of aggregate.)
 - b. TRAILS. (Report trail construction to include amount completed, location of junction with MSR, type of terrain and additional work required to make a military road.)
 - c. BRIDGE CONSTRUCTION. (Report construction of all bridges to include percentage complete, type dimensions, number of lanes, materials used and safe capacity.)

ORGANIZATION			DATE			
PROJ. No.#	ORGANIZATION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
D561-67	C Co	Tech assist for construction of 3 bridges - Thuong Doc area	5Feb			
D560-67	C Co	Provide matl & tech assist for construction of COC bunker - 1st Tk Bn	2Feb			
D575-67	C Co	Install culvert & do necessary work - Rt 14 to hill 52		2Jan 40%	8Feb	
D600-67	C Co	Construct bread cabinet for hill 37 messhall		12Jan 95%	1Feb	
D024-68	C Co	Const & improve bunker & provide tech assist - 2/7		22Jan 100%		30Jan
D028-68	C Co	Accomplish work to renovate the 2/3 cantonment (BT071649)		On hold		
D029-68	C Co	Accomplish work to renovate the 2/3 cantonment (BT012629)		On hold		
D035-68	C Co	Eval rigging 1/2" cable to tower at D/2/7		30Jan 100%		30Jan
D036-68	C Co	Construct 50 - #8 mount out boxes - 1/7	1Feb			
D041-68	C Co	Use 6 FAE devices to clear brush at 1/7 TAOR		27Jan	1Feb	
D042-68	C Co	Provide downer to improve LZ, road & field offire - 2/7		27Jan 75%	1Feb	
D046-68	C Co	Cover trash pit and excavate a new one at hill 37		31Jan	5Feb	
D564-67	SptCo	Drill and install well on hill 52		12Dec		
D565-67	SptCo	Drill and install well at E/2/7	15Feb			
D566-67	SptCo	Improve drainage and grade lot - 3/11 CP	1Feb			
D570-67	SptCo	Upgrade and oil road from Rt 13C to 3rd LVT		17Jan 80%		
D586-67	SptCo	Upgrade access road - hill 19 to AT 942704 - 1/7	1Feb			
D009-68	SptCo	Install lights in 7th Marines POW Compound				
D-21-68	SptCo	Upgrade access road - Rt 545 to 2/7 CP	1Feb			
D027-68	SptCo	Deliver 50 loads of 4" rock to hill 65 - 3/7	10Feb			
D038-68	SptCo	Construct wooden walkway from DivSch to Comm Co messhall		27Jan 65%	17Feb	
D039-68	SptCo	Construct small head at Div Schools?				
D040-68	SptCo	Construct concrete bunker for CG-DivCP		22Jan 1%		
D044-68	SptCo	Install head & shower system at 2/3		25Jan 100%		27Jan
D045-68	SptCo	Move toilet facilities and extend bar in Gen's mess		29Jan 2%	24Feb	
D047-68	SptCo	Evaluate feasibility of water point at AT 925538 - 3/7	5Feb			
D048-68	SptCo	Oil road from BT 001723 to AT 988721 - 4/11	2Feb			
D049-68	SptCo	Grade access road, install ditches & wash rack - HqBn MT	15Feb			
D050-68	SptCo	Provide backhoe to 1st Mar Div rear	5Feb			
D051-68	SptCo	Construct 2 clothing hot lockers for Hq Bn	10Feb			
D052-68	SptCo	Provide 10 loads of sand to Hq Bn	8Feb			
D053-68	SptCo	Roll & oil parking lot at Div PX	5Feb			

EQUIPMENT STATUS & LOCATION REPORT

ITEM	H.E.POOL										ITEM	H.E.POOL									
	JECT	CHED	R-ONAL	D-ED	R-ONAL	D-ED	AL	R-ONAL				JECT	CHED	R-ONAL	D-ED	R-ONAL	D-ED	AL	R-ONAL		

10. Water Report:

<u>Location</u>	<u>Potable (gal)</u>	<u>Raw (gal)</u>
1st Marines	10,000	_____
2/1	10,000	_____
2/3	7,000	6,000
1/5	13,000	7,000
3/5	8,000	_____
3/7	12,000	8,000
3rd 8" How	7,000	4,000
Hill-10	6,000	5,000
Hill-52	750	_____
Hill-55	10,000	_____
Dai La	45,000	_____
Totals	128,750	30,000

Enclosure (1)

ROAD CONDITIONS AS REPORTED BY MINE SWEEP TEAMS

31 Jan 1968

<u>SWEEP TEAM</u>	<u>ROUTE</u>	<u>CONDITION</u>	<u>REMARKS</u>
1.	Rt 1 - Phu Loc to AT 832999	P	
2.	Rt 1 - AT 832999 to AT 887960	P	
3.	Rt 1 - AT 937915 to to AT 887960	I	Impassable. Bridges out at AT910948, AT906952 and at AT913943
4.	Rt 1 - Phu Bai to YD 967062		No report received today.
5.	Rt 1 - YD 967062 to Phu Loc		No report received today.
6.	Access rd - Hill 22 AT 889724 to AT 907744	P	
7.	Perdue Rd - AT 925694 to AT 943690	P	
8.	Rt 1 - AT 935865 to AT 936917	P	
9.	Rt 14 - AT 967584 to AT 922577	P	
10.	Rt 14 - AT 922577 to AT 877572	P	
11.	Rt 14 - AT 877572 to AT 830558	P	
12.	Rt 14 - AT 830558 to AT 788548	P	
13.	Rt 10 - AT 988641 to AT 967584	P	
14.	Access Rd - 3rd LVT and Hill 10 (East)	P	
15.	Rt 13C - BT 072707 to BT 065661	P	
16.	Rt 10 - AT 988641 to BT 017636		No report received today.
17.	Anderson Trail - BT 017636 to BT 032642	P	

Note: P - Passable
I - Impassable

CLASSIFICATION

ENGINEER SITUATION REPORT

COPY NUMBER

1st ENGR. BN.

PLACE OF ISSUE

DATE/TIME OF ISSUE

MESSAGE REF: #

SITUATION REPORT No. 32-68PERIOD COVERED: 311300H Jan TO 011300H Feb 1968
DATE & TIME DATE & TIME MONTH & YEAR

REF: (a) MAP: _____

1. Enemy information

- a. Late entry - 310830H Jan 68. An engineer sweep team in support of 3/7 received approximately 150 rds of SA at AT 967550. Returned fire 400 rds SA, 400 rds 50 cal, 600 rds 30 cal, 3 rds of 90mm and 8 artillery rds. negative results.
- b. Late entry - 310900H Jan 68. An engineer sweep team in support of 1/5 reports that a mine was detonated on edge of bridge damaging two trucks at ZU 073010. Mine was a pressure-detonated 30 lb charge. Bridge weakened but passable.
- c. 311500H Jan 68. An engineer sweep team in support of 3/5 reports that a T-14 detonated a 80 lb TNT mine, buried 4' to 6' in the ground at BT 022634. Mine had a wooden firing device, Tractor immovable - security provided. 1 ISMC KIA (non-combat).
- d. 010830H Feb 68. An engineer sweep team in support of 1/7 visually located a arty illumination round at AT 901721. Destroyed in place.

2. Engineer personnel. Dropped: (1) Sgt 1371 (4) LCPL 1371 (1) LCPL 1121. Joined: None

3. Engineer difficulties. Engineer equipment shortages remain the same as shown on Sit Rep 20-68

4. Weather. Sunny and warm.

5. Operations

a. through g. N/A

Engineer sweeps remain the same

Engineer support remains the same

12 men from Support Company TAD to Company "A"

11 men from Support Company TAD to Company "B"

4 men from H&S Company TAD to Company "A"

6 men from H&S Company TAD to Company "B"

Company "A" (-)(Rein) attached to the 1st Marine Regiment (-)(Rein)

Company "B" (-)(Rein) in direct support of Task Force I-Ray

Cpl YATES and 3 men from "C" Company in support of Rough Rider with FLC

LCpl LIR ON and 3 men from "E" Company in support of 1st BT Bn Rough Rider

No classes are being conducted for the period 1 - 3 February 1968 at the 1st Marine Division Lemnitions, Land Mine Warfare and VC Boobytrap School due to a lack of students.

6. through 9. N/A

10. Water Supply. See enclosure (1).

11. General engineer comments. N/A

12. Engineer Command Posts

- a. 1st Engineer Bn (-). Denang. AT 96755
- b. Company "A" (-)(Rein) CP located at YD 595315
- c. Company "B" (-)(Rein) CP located at YD 825155

J. C. CHAMBERS

BY direction

1. **ENEMY INFORMATION.** (Report information concerning enemy activity encountered, such as sniper activity, enemy minefields, boobytraps, artillery shelling and bombing of the area, report enemy material and equipment captured.
2. **ENGINEER PERSONNEL.** (Report arrival of engineer personnel and units including initial landing party, giving number of Officers and Enlisted. Report casualties and evacuation, number of Officers and men assigned to each subproject and name of Officer or noncommissioned Officer in charge.
3. **ENGINEER DIFFICULTIES.** (Report hindrance to engineer progress as a result of enemy action, natural conditions such as poor trafficability and inclement weather, equipment shortages or breakdowns, and material shortages.
4. **WEATHER.** (Report weather conditions.
5. **OPERATIONS.**
- a. **Roads.** (Report road construction to include amount cleared, stripped, graded, ditched, surface, and completed. Use overlays and map coordinates to show location of work and amount completed, the location of culverts, bridges, Etc. Report road maintenance on existing roads. Report soil types and condition and availability of aggregate.
- b. **TRAILS.** (Report trail construction to include amount completed, location of junction with MSR, type of terrain and additional work required to make a military road.

DECLASSIFIED

ORGANIZATION			DATE			
PROJ. No. #	ORGANIZATION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
D564-67	SptCo	Drill and install well on hill 52		12 Dec		
D565-67	SptCo	Drill and install well at F/2/7 CP	15 Feb			
D566-67	SptCo	Improve drainage and grade lot 3/11 CP	1 Feb			
D570-67	SptCo	Upgrade and oil road from Rt#13C to 3d LWT		17 Jan 80%		
D586-67	SptCo	Upgrade access road hill 19 to AT942704 1/7	1 Feb	Material on Order		
D009-68	SptCo	Install lights in 7th Marines RUM Compound	1 Feb			
D021-68	SptCo	Upgrade access road Rt#545 to 2/7 CP	10 Feb			
D027-68	SptCo	Deliver 50 loads 4" rock to hill 65		27 Jan 65%	17 Feb	
D038-68	SptCo	Const wooden walkway from Div School to Comm Co mess		Material on Order		
D039-68	SptCo	Construct small band at Div Schools		29 Jan 1%		
D040-68	SptCo	Construct concrete bunker for Commanding General		29 Jan 2%	24 Feb	
D041-68	SptCo	Move toilet facilities and extend bar in Gen's mess				
D047-68	SptCo	Evaluate feasibility of water point at AT 9255 8 - 3/7	5 Feb			
D048-68	SptCo	Oil road from BT001723 to AT988721 - 4/11	2 Feb			
D 49-68	SptCo	Grade access road, install ditches & wash rack - Locin MT	15 Feb			
D051-68	SptCo	Construct clothing hot lockers (2) for Hq Bn	10 Feb			
D052-68	SptCo	Provide 10 loads of sand to Hq Bn	8 Feb			
D053-68	SptCo	Roll & oil parking lot - Div PX	5 Feb			
D561-67	C Co	Tech assist for construction of 3 bridges - Thuong Doc area	15 Feb			
D560-67	C Co	Provide matl & tech assist for culvert bunker at 1st Tank Bn	ON HOLD			
D575-67	C Co	Install culvert & do necessary work Rt#4 to hill 52 - 3/7		2 Jan 40%	12 Feb	
D600-67	C Co	Construct bread cabinet at hill 37 messhall - 3/7		12 Jan 40%	5 Feb	
D028-68	C Co	Accomplish work to renovate the cantonment at 2/3	On Hold			
D029-68	C Co	Accomplish work to renovate the cantonment at 2/3	On Hold			
D036-68	C Co	Construct 50 - #8 mount out boxes - 1/7	3 Feb			
D041-68	C Co	Use 6 FAE devices to clear brush at 1/7 (onhold)		27 Jan	5 Feb	
D042-68	C Co	Provide d ser to improve LZ, road & fields of fire - 2/7		27 Jan 75%	3 Feb	
D046-68	C Co	Cover trash pit and excavate new one - hill 37 - 3/7		31 Jan	5 Feb	

EQUIPMENT STATUS & LOCATION REPORT

ITEM	H.E. POOL								ITEM	H.E. POOL							
	ECT	CHED	NAL	D	NAL	D	L	NAL		ECT	CHED	NAL	D	NAL	D	L	NAL

DECLASSIFIED

10. Water Report:

<u>Location</u>	<u>Potable (gal)</u>	<u>Raw (gal)</u>
1st Marines	10,000	_____
2/1	10,000	_____
2/3	7,000	6,000
1/5	13,000	7,000
3/5	8,000	_____
3/7	12,000	8,000
3rd 8" How	7,000	4,000
Hill-10	6,000	5,000
Hill-52	750	_____
Hill-55	10,000	_____
Dai La	45,000	_____
Totals	128,750	50,000

Enclosure (1)

ROAD CONDITIONS AS REPORTED BY MINE SWEEP TEAMS

<u>SWEEP TEAM</u>	<u>ROUTE</u>	<u>CONDITION</u>	<u>REMARKS</u>
1.	Rt 1 - Phu Loc to AT 832999	No sweep conducted today	
2.	Rt 1 - AT 832999 to AT 887960	No sweep conducted today	
3.	Rt 1 - AT 937915 to to AT 887960	No sweep conducted today	
4.	Rt 1 - Phu Bai to YD 967062	No report received today	
5.	Rt 1 - YD 967062 to Phu Loc	No report received today	
6.	Access rd - Hill 22 AT 889724 to AT 907744	P	
7.	Perdue Rd - AT 925694 to AT 943690	P	
8.	Rt 1 - AT 935865 to AT 936917	P	
9.	Rt 14 - AT 967584 to AT 922577	P	
10.	Rt 14 - AT 922577 to AT 877572	P	
11.	Rt 14 - AT 877572 to AT 830558	P	
12.	Rt 14 - AT 830558 to AT 788548	P	
13.	Rt 10 - AT 988641 to AT 967584	P	
14.	Access Rd - 3rd LVT and Hill 10 (East)	P	
15.	Rt 130 - BT 072707 to BT 065661	P	
16.	Rt 10 - AT 988641 to BT 017636	P	
17.	Anderson Trail - BT 017636 to BT 032642	P	

Note: P - Passable
I - Impassable