

CLASSIFICATION

ENGINEER SITUATION REPORT

COPY NUMBER

1st ENGR. BN.

PLACE OF ISSUE

DATE/TIME OF ISSUE

MESSAGE REF: #

SITUATION REPORT No. 33-68PERIOD COVERED: 011200H TO 021200H Feb 1968
DATE & TIME DATE & TIME MONTH & YEAR

REF: (a) MAP: _____

1. Enemy Information.
a. 030015H Feb 68. An engineer sweep team in support of 3/7 was ambushed at coordinates AT967584. Returned fire and called fire mission. (1) USMC (nonMedEvac)(non-engr).
2. Engineer Personnel: Dropped: None. Joined: None.
3. Engineer Difficulties.
Engineer equipment shortages remain the same as shown on Sit Rep 20-68.
4. Weather: Low and overcast.
5. Operations.
A. through H. N/A
Engineer sweeps remain the same.
Engineer Support remains the same.
12 men from Support Company TAD to Company "A"
4 men from "B" Company TAD to Company "A"
11 men from Support Company TAD to Company "B"
6 men from H&S Company TAD to Company "B"
Company "A" (-)(Rein) attached to 1st Marine Regiment (-)(Rein)
Company "B" (-)(Rein) in direct support of Task Force X-Ray
Cpl YATES and 3 men from "C" Company returned this CP on 011600H Feb 68 from rough rider with FLC
ICpl SIMON and 3 men from "C" Company in support of 1st MT Bn rough rider
1st Marine Division Demolitions, Land Mine Warfare and V.C. Boobytrap School attendance this date:
No classes held this date
6. through 9. N/A
10. Water Supply. See enclosure #11.
11. General Engineer Comments: N/A
12. Engineer Command Posts.
a. 1st Engineer Bn, DaNang 15948845
b. Company "A" (-)(Rein), CP located at YD535315
c. Company "B" (-)(Rein), CP located at YD825155

[Signature]
 J. F. CHAMBLISS
 SIGNATURE
 CHAMBLISS

By direction

1. ENEMY INFORMATION. (Report information concerning enemy activity encountered, such as sniper activity, enemy minefields, boobytraps, artillery shelling and bombing of the area, report enemy material and equipment captured.)
2. ENGINEER PERSONNEL. (Report arrival of engineer personnel and units including initial landing party, giving number of Officers and Enlisted. Report casualties and evacuation, number of Officers and men assigned to each subproject and name of Officer or noncommissioned Officer in charge.)
3. ENGINEER DIFFICULTIES. (Report hindrance to engineer progress as a result of enemy action, natural conditions such as poor trafficability and inclement weather, equipment shortages or breakdowns, and material shortages.)
4. WEATHER. (Report weather conditions.)
5. OPERATIONS.
 - a. Roads. (Report road construction to include amount cleared, stripped, graded, ditched, surface, and completed. Use overlays and map coordinates to show location of work and amount completed, the location of culverts, bridges, Etc. Report road maintenance on existing roads. Report soil types and condition and availability of aggregate.)
 - b. TRAILS. (Report trail construction to include amount completed, location of junction with MSR, type of terrain and additional work required to make a military road.)

ORGANIZATION			DATE			
PROJ. No./#	ORGANIZATION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
D561-67	"C"Co	Tech assist for construction of 3 bridges Thoung Doc area	15 Feb	(Hold by S-3)		
D560-67	"C"Co	Provide mat'l and tech assist for const of COC bunker		2 Jan 40%	12 Feb	
D575-67	"C"Co	Install culvert & do necess work Rt#14 to hill 52		12 Jan 50%	5 Feb	
D600-67	"C"Co	Construct bread cabinet hill 37		(Project on Hold)		
D028-68	"C"Co	Accomp work to renovate the cantonment at 2/3 (BT071649)		(Project on Hold)		
D029-68	"C"Co	Accomp work to renovate the cantonment at 2/3 (BT012629)				
D036-68	"C"Co	Construct (50) #8 mount out boxes 1/7	3 Feb			
D041-68	"C"Co	Use (6) FAE devices clearing brush at 1/7 (On Hold)		27 Jan	10 Feb	
D042-68	"C"Co	Provide dozer to improvise LZ, field of fire, improve road 2/7		27 Jan 75%	3 Feb	
D044-68	"C"Co	Cover trash pit and excavate a new one on hill 37		31 Jan	5 Feb	
D564-67	SptCo	Drill and install well on hill 52		12 Dec		
D565-67	SptCo	Drill and install well at E/2/7 CP	15 Feb			
D566-67	SptCo	Improve drainage and grade lot 3/11 CP	3 Feb			
D570-67	SptCo	Upgrade and oil road from Rt#13C to 3d LVT		17 Jan 80%		
D584-67	SptCo	Upgrade access road hill 19 to AT924704 1/7	3 Feb			
D009-68	SptCo	Install lights in 7th Marines POW compound		(Material on Order)		
D021-68	SptCo	Upgrade access road Rt#545 to 2/7 CP	3 Feb			
D027-68	SptCo	Deliver 50 loads 4" rock to hill 65	10 Feb			
D038-68	SptCo	Construct wooden walkway from Div School to Comm Co mess		27 Jan 65%	17 Feb	
D039-68	SptCo	Construct small head at Div Schools		(Materials on Order)		
D040-68	SptCo	Construct concrete bunker for Commanding General		29 Jan 1%		
D043-68	SptCo	Move toilet facilities and extend bar in Gen's mess		29 Jan 2%	24 Feb	
D047-68	SptCo	Evaluate feasibility of water point at AT925538 3/7	5 Feb			
D048-68	SptCo	Oil road from BT001723 to AT988721 4/11	3 Feb			
D049-68	SptCo	Grade access road, install ditches and wash rack HqBn BT	15 Feb			
D051-68	SptCo	Construct 2 clothing hot lockers for Hq Bn	10 Feb			
D052-68	SptCo	Provide 10 loads sand to Hq Bn	8 Feb			
D053-68	SptCo	Roll and oil parking lot Div PX	5 Feb			

EQUIPMENT STATUS & LOCATION REPORT

ITEM	H.E. POOL								ITEM	H.E. POOL							
	ECT	CHED	INAL	LD	INAL	LD	L	INAL		ECT	CHED	INAL	LD	INAL	LD	L	INAL

10. Water Report

<u>Location</u>	<u>Potable (gal)</u>	<u>Raw (gal)</u>
1st. Marines	10,000	2-----
2/1	10,000	-----
2/3	7,000	6,000
1/5	7,500	7,000
3/5	8,000	-----
3/7	12,000	8,000
Task Force X-Ray	9,000	7,000
3rd 8 th How	7,000	4,000
Hill-10	6,000	5,000
Hill-55	10,000	-----
Dai La	45,000	-----
Total	142,000	37,000

Enclosure (1)

ROAD CONDITIONS AS REPORTED BY MINE SWEEP TEAMS

2 Feb 1968

<u>SWEEP TEAM</u>	<u>ROUTE</u>	<u>CONDITION</u>	<u>REMARKS</u>
1.	Rt 1 - Phu Loc to AT 832999		No sweep conducted today.
2.	Rt 1 - AT 832999 to AT 887960		No sweep conducted today.
3.	Rt 1 - AT 937915 to to AT 887960		No sweep conducted today.
4.	Rt 1 - Phu Bai to YD 967062	P	
5.	Rt 1 - YD 967062 to Phu Loc		No report received today.
6.	Access rd - Hill 22 AT 889724 to AT 907744	P	
7.	Perdue Rd - AT 925694 to AT 943690	P	
8.	Rt 1 - AT 935865 to AT 936917		No report received today.
9.	Rt 14 - AT 967584 to AT 922577	P	
10.	Rt 14 - AT 922577 to AT 877572	P	
11.	Rt 14 - AT 877572 to AT 830558	P	
12.	Rt 14 - AT 830558 to AT 786548		UKN No sweep conducted today.
13.	Rt 1C - AT 988641 to AT 967584	P	
14.	Access Rd - 3rd LVT and Hill 10 (East)	P	
15.	Rt 13C - BT 072707 to BT 065661	P	
16.	Rt 1C - AT 988641 to BT 017636	P	
17.	Anderson Trail - BT 017636 to BT 032642	P	

Note: P - Passable
I - Impassable

CLASSIFICATION

ENGINEER SITUATION REPORT

COPY NUMBER

1st ENGR. BN.

PLACE OF ISSUE

DATE/TIME OF ISSUE

MESSAGE REF#

SITUATION REPORT No. 34-68PERIOD COVERED: 021300H TO 031300H Feb 1968
DATE & TIME DATE & TIME MONTH & YEAR

REF: (a) MAP: _____

1. Enemy information.

a. 021434H Feb 68. An engineer sweep team in support of 2/3 reports that an LVT detonated a mine at BT067676 while on mission. Mine was approximately 20 lbs and pressure type. Engineers were dispatched to area and checked for more mines with negative results. (1) USMC (Not med evac) from LVTs MIA.

2. Engineer personnel. Dropped: (1) Cpl 1345. (5) LCpl 1371 Joined: (2) Cpl 1121. (1) Lpl 1121. (1) LCpl 1141, (3) LCpl 1345 (4) PFC 1345. (9) PFC 1371

3. Engineer difficulties.

Engineer equipment shortages remain the same as shown on Sit Rep 20-68

4. Weather. Warm with overcast skies

5. Operations

a. through b. N/A

Engineer sweeps remain the same

12 men from Support Company TAD to Company "A"

11 men from Support Company TAD to Company "B"

4 men from H&S Company TAD to Company "A"

6 men from H&S Company TAD to Company "B"

Effective 311200H Jan 68 Company "A" (-)(Rein) OPCON 1st Engineer Battalion - Direct support of Task Force X-Ray vice attached to the 1st Marine Regiment (4)(Rein)

Effective 311200H Jan 68 1st Platoon, Company "B" OPCON 1st Engineer Battalion - Direct support of Task Force X-Ray vice attached to 1st Battalion, 5th Marine Regiment

Company "B" (-)(Rein) in direct support of Task Force X-Ray

LCPL IRMON and 3 men from "C" Company in support of 1st MT Bn Rough rider

6. through 9. N/A

10. Water Supply. See enclosure (1)

11. General Engineer Comments. N/A

12. Engineer Command Posts

a. 1st Engineer Battalion (-), Danang, AT 948755

b. Company "A" (-)(Rein) CP located at YD 825155

c. Company "B" (-)(Rein) CP located at YD 825155

J. C. CHAMBLISS

SIGNATURE

INDEPENDENCE

By direction

1. ENEMY INFORMATION. (Report information concerning enemy activity encountered, such as sniper activity, enemy minefields, boobytraps, artillery shelling and bombing of the area, report enemy material and equipment captured.)

2. ENGINEER PERSONNEL. (Report arrival of engineer personnel and units including initial landing party, giving number of Officers and Enlisted. Report casualties and evacuation, number of Officers and men assigned to each subproject and name of Officer or noncommissioned Officer in charge.)

3. ENGINEER DIFFICULTIES. (Report hindrance to engineer progress as a result of enemy action, natural conditions such as poor trafficability and inclement weather, equipment shortages or breakdowns, and material shortages.)

4. WEATHER. (Report weather conditions.)

5. OPERATIONS.

a. Roads. (Report road construction to include amount cleared, stripped, graded, ditched, surface, and completed. Use overlays and map coordinates to show location of work and amount completed, the location of culverts, bridges, Etc. Report road maintenance on existing roads. Report soil types and condition and availability of aggregate.)

b. TRAILS. (Report trail construction to include amount completed, location of junction with MSR, type of terrain and additional work required to make a military road.)

ORGANIZATION			DATE			
PROJ. No. #	ORGANIZATION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
D565-67	SptCo	Drill and install well at E/2/7 CP	15Feb			
D566-67	SptCo	Improve drainage and grade lot - 3/11 CP	10Feb			
D570-67	SptCo	Upgrade and oil road from Rt 13C to 3rd LVT		17Jan 80%		
D586-67	SptCo	Upgrade access road - Hill 19 to AT 942704 - 1/7	10Feb			
D009-68	SptCo	Install lights in 7th Marines POW Compound				
D021-68	SptCo	Upgrade access road - Rt 545 to 2/7 CP?	10Feb			
D027-68	SptCo	Deliver 50 loads of 4" sand to hill 65 - 3/7	10Feb			
D038-68	SptCo	Construct a wooden walkway from Div Sch to Comm Co messhall		27Jan 75%	17Feb	
D039-68	SptCo	Construct small head at Div Sch				
D040-68	SptCo	Construct concrete bunker for CG - Div CP		29Jan 1%		
D045-68	SptCo	Move toilet facilities and extend bar in CG mess		9%		
D047-68	SptCo	Evaluate feasibility of water point at AT 925538 - 3/7	5Feb			
D048-68	SptCo	Oil road from MT 001723 to AT 988721 - 4/11	5Feb			
D049-68	SptCo	Grade access road, install ditches, & const wash rack - Hq Bn MT	15Feb			
D050-68	SptCo	Dig trenches at 11th MT Bn for Div rear				
D051-68	SptCo	Construct 2 clothing hot lockers for Hq Bn	10Feb			
D052-68	SptCo	Provide 10 loads of sand to Hq Bn	8Feb			
D053-68	SptCo	Roll and oil parking lot - Div PX		1Feb 5%		
D561-68	C Co	Tech assist for construction of 3 bridges-Thuong Doc area		On hold		
D566-67	C Co	Construct a COG bunker for 1st Tanks		On hold		
D575-67	C Co	Install culvert & do necessary work Rt14 to hill 52 - 3/7				
D600-67	C Co	Construct a bread cabinet for hill 37 messhall		12Jan 100%		2Feb
D028-68	C Co	Accomplish work to renovate the cantonment at 2/3		On hold		
D029-68	C Co	Accomplish work to renovate the cantonment at 2/3		On hold		
D036-68	C Co	Construct 50-# 8 mount out boxes for 1/7	4Feb			
D041-68	C Co	Use 6 FAE devices to clear brush at 1/7		27Jan On hold		
D042-68	C Co	Provide dozer to improve LZ, road, & fields of fire - 2/7		27Jan 75%	3Feb	
D046-68	C Co	Cover trash pit and excavate a new one on hill 37		31Jan	5Feb	

EQUIPMENT STATUS & LOCATION REPORT

ITEM	H.E. POOL								ITEM	H.E. POOL							
	FEET	LOCHED	UNAL	ED	UNAL	ED	UNAL	ED		FEET	LOCHED	UNAL	ED	UNAL	ED	UNAL	ED

10. Water Supply:

<u>Location</u>	<u>Potable(gal)</u>	<u>Raw(gal)</u>
1st Marines	10,000	-----
2/1	10,000	-----
2/3	7,000	6,000
1/5	3,000	2,000
3/5	8,000	-----
Task Force X-Ray	9,000	7,000
Hill 10	6,000	5,000
Hill 55	10,000	-----
Dai La	45,000	-----
3rd 8 th How	7,000	4,000
Total	115,000	24,000

ROAD CONDITIONS AS REPORTED BY MINE SWEEP TEAMS

<u>SWEEP TEAM</u>	<u>ROUTE</u>	<u>CONDITION</u>	<u>REMARKS</u>
1.	Rt 1 - Phu Loc to AT 832999		Did not sweep today
2.	Rt 1 - AT 832999 to AT 887960		Did not sweep today
3.	Rt 1 - AT 937915 to to AT 887960		Did not sweep today
4.	Rt 1 - Phu Bai to YD 967062	P	
5.	Rt 1 - YD 967062 to Phu Loc	P	
6.	Access rd - Hill 22 AT 889724 to AT 907744	P	
7.	Perdue Rd - AT 925694 to AT 943690	P	
8.	Rt 1 - AT 935865 to AT 936917	P	
9.	Rt 14 - AT 967584 to AT 922577	P	
10.	Rt 14 - AT 922577 to AT 877572	P	
11.	Rt 14 - AT 877572 to AT 877572 RT #14		P - Access Rd - Hill 65 to RT #14
12.	Rt 14 - AT 830558 to AT 726548		Did not sweep today
13.	Rt 10 - AT 988641 to AT 967584	P	
14.	Access Rd - 3rd LVT and Hill 10 (East)	P	
15.	Rt 13C - BT 072707 to BT 065661	P	
16.	Rt 10 - AT 988641 to BT 017636	P	
17.	Anderson Trail - BT 017636 to BT 032642	P	

Note: P - Passable
I - Impassable

CLASSIFICATION

ENGINEER SITUATION REPORT

COPY NUMBER

1st ENGR. BN.

PLACE OF ISSUE

DATE/TIME OF ISSUE

MESSAGE REF: #

SITUATION REPORT No. 35-68PERIOD COVERED: 071300H TO 081300H Feb 1968
DATE & TIME DATE & TIME MONTH & YEAR

REF: (a) MAP: _____

1. Enemy Information.

a. No enemy activity reported.

2. Engineer Personnel. (Dropped) (2)Cpl 1371, (2)Cpl 1371, (1)Cpl 1121, (1)Cpl 1141 Joined: None

3. Engineer Difficulties.

Engineer equipment shortages remain the same as shown on Sit Rep 20-68

4. Weather. Warm and cloudy.

5. Operations.

Engineer troops remain the same

Engineer support remain the same

12 men from Support Company TAI to Company "A"

4 men from H&C Company TIB to Company "A"

11 men from Support Company TAI to Company "B"

6 men from H&C Company TIB to Company "B"

Company "A" (-)(Rein) in direct support of Task Force X-Ray

Company "B" (-)(Rein) in direct support of Task Force X-Ray

LCpl SIMON and 3 men from "C" Company in support of 1st MTR rough rider

1st Marine Division Demolitions, Landing Warfare and V.C. Boobytrap School attendance this date:

Special 4 hour class held today for 45 Marines from Division BOD Leadership School

6 through 9. N/A

10. Water Supply. see enclosure (1)


11. General Engineer Comments. N/A

12. Engineer Command Posts.

a. 1st Engineer Battalion, DaNang AT948755

b. Company "A" (-)(Rein), CP located at YL825155

c. Company "B" (Rein), CP located at YL825155



J. C. CHAMBERS

SIGNATURE

BY direction

1. **ENEMY INFORMATION.** (Report information concerning enemy activity encountered, such as sniper activity, enemy minefields, boobytraps, artillery shelling and bombing of the area, report enemy material and equipment captured.)
2. **ENGINEER PERSONNEL.** (Report arrival of engineer personnel and units including initial landing party, giving number of Officers and Enlisted. Report casualties and evacuation, number of Officers and men assigned to each subproject and name of Officer or noncommissioned Officer in charge.)
3. **ENGINEER DIFFICULTIES.** (Report hindrance to engineer progress as a result of enemy action, natural conditions such as poor trafficability and inclement weather, equipment shortages or breakdowns, and material shortages.)
4. **WEATHER.** (Report weather conditions.)
5. **OPERATIONS.**
 - a. **Roads.** (Report road construction to include amount cleared, stripped, graded, ditched, surface, and completed. Use overlays and map coordinates to show location of work and amount completed, the location of culverts, bridges, etc. Report road maintenance on existing roads. Report soil types and condition and availability of aggregate.)
 - b. **TRAILS.** (Report trail construction to include amount completed, location of junction with MSR, type of terrain and additional work required to make a military road.)

ORGANIZATION			DATE			
PROJ. No. #	ORGANIZATION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
B565-67	SptCo	Drill and install well at E/2/7	15 Feb			
D566-67	SptCo	Improve drainage and grade lot 3/11 CP	10 Feb			
D570-67	SptCo	Upgrade and oil road from RT413C to 3d LVT		17 Jan 80%		
D586-67	SptCo	Upgrade access road hill 19 to AT942704 1/7	10 Feb			
D009-68	SptCo	Install lights in 7th Marines PCW Compound		Material on Order		
D021-68	SptCo	Upgrade access road RT4545 to 2/7 CP	10 Feb			
D027-68	SptCo	Deliver 50 loads 4" rock to hill 65	10 Feb			
L030-68	SptCo	Const wooden walkway from Div Lch to Comm Co mess		27 Jan 75%		
D039-68	SptCo	Construct small head at Div School		Material on Order		
D040-68	SptCo	Construct concrete bunker for Commanding General		29 Jan 1%	Awaiting Material	
D045-68	SptCo	Move toilet facilities and extend bar in Gen's mess		29 Jan 5%	24 Feb	
D047-68	SptCo	Evaluate feasibility of water point at AT925538 3/7		29 Jan		
D048-68	SptCo	Oil road from BT001723 to AT988721 4/11	5 Feb			
D049-68	SptCo	Grade access road, install ditches & wash rock HqBn MT	15 Feb			
D050-68	SptCo	Dig trenches at 11th MT Bn		Request in for Cancellation		
L051-68	SptCo	Construct 2 clothing hot lockers for Hq Bn	10 Feb			
D052-68	SptCo	Provide 10 loads sand to Hq Bn	8 Feb			
D053-68	SptCo	Roll and oil parking lot Div FI		1 Feb 5%		
D561-67	"C"Co	Tech assist for Const of 3 bridges Thuong Doe area		(Hold by S-3)		
D560-67	"C"Co	Provide tech assist & mat'l for const of COG bunker		(Hold by S-3)		
D028-68	"C"Co	Accomp work to renovate the cantonment at 2/3 (BT076149)		(On hold)		
D029-68	"C"Co	Accomp work to renovate the cantonment at 2/3 (BT012629)		(On hold)		
L036-68	"C"Co	Construct (30) PB mount out boxes 1/7	6 Feb			
L041-68	"C"Co	Use (6) FAE devices clearing brush at 1/7 (on hold)		27 Jan	10 Feb	
D042-68	"C"Co	Provide donor to improve LZ, field of fire, improve road 2/7		27 Jan 75%	3 Feb	
D046-68	"C"Co	Cover trash pit and excavate a new one on hill 37		31 Jan	5 Feb	

EQUIPMENT STATUS & LOCATION REPORT

ITEM	H.E. POOL						ITEM	H.E. POOL					
	ECT	CHED	UNAL	PD	UNAL	PD		ECT	CHED	UNAL	PD	UNAL	PD

10. Water Report:

<u>Locations</u>	<u>Potable (gal)</u>	<u>Raw (gal)</u>
1st Marines	10,000	_____
2/1	10,000	_____
2/3	7,000	6,000
1/5	3,000	2,000
TP-X Bay	9,000	7,000
3/5	8,000	_____
3/7	12,000	8,000
3rd 8" How	7,000	4,000
Hill-10	6,000	5,000
Hill-55	10,000	_____
Dai La	45,000	_____
Totals	127,000	52,000

Enclosure (1)

ROAD CONDITIONS AS REPORTED BY MINE SWEEP TEAMS

4 Feb 1968

<u>SWEEP TEAM</u>	<u>ROUTE</u>	<u>CONDITION</u>	<u>REMARKS</u>
1.	Rt 1 - Phu Loc to AT 832999	P	
2.	Rt 1 - AT 832999 to AT 887960		No sweep conducted today.
3.	Rt 1 - AT 937915 to to AT 887960		No sweep conducted today.
4.	Rt 1 - Phu Bai to YD 967062	P	
5.	Rt 1 - YD 967062 to Phu Loc	P	
6.	Access rd - Hill 22 AT 889724 to AT 907744		No report received today.
7.	Perdue Rd - AT 925694 to AT 943690	P	
8.	Rt 1 - AT 935865 to AT 936917	P	
9.	Rt 14 - AT 967584 to AT 922577	P	
10.	Rt 14 - AT 922577 to AT 877572	P	
11.	Rt 14 - AT 877572 to AT 830558	P	Swept by C3b.
12.	Rt 14 - AT 830558 to AT 728548		Did not sweep today.
13.	Rt 10 - AT 988641 to AT 967584	P	
14.	Access Rd - 3rd LVT and Hill 10 (East)	P	
15.	Rt 13C - BT 072707 to BT 065661	P	
16.	Rt 10 - AT 988641 to BT 017636	P	
17.	Anderson Trail - BT 017636 to BT 032642	P	

Notes: P - Passable
I - Impassable

CLASSIFICATION

ENGINEER SITUATION REPORT

COPY NUMBER

1st ENGR. BN.

PLACE OF ISSUE

DATE/TIME OF ISSUE

MESSAGE REF: #

SITUATION REPORT No. 36-68PERIOD COVERED: 041300H TO 051300H Feb 1968
DATE & TIME DATE & TIME MONTH & YEAR

REF: (a) MAP: _____

1. Enemy Information.a. 050945H Feb 68. An engineer sweep team in support of 2/3 reports that a culvert at BT 067679 was blown out ~~by~~ by enemy action. Made further search of area with negative results. Road being repaired by engineers personnel on site.b. 051030H Feb 68. An engineer sweep team in support of 3/7, while conducting a special sweep, was ambushed at AT 853567

1) USMC NIA - Mad-Eyes - GSW lower left leg.

2. Engineer personnel. Dropped: (1) Cpl 3531 (1) Cpl 1121 (4) LCpl 1371 (1) LCpl 1341 (1) LCpl 3516. Joined: (1) LCPL 1411

3. Engineer difficulties. Engineer equipment shortages remain the same as shown on Sit Rep 20-68

4. Weather. Warm with overcast skies.

5. Operations

a. through h/ N/A

Engineer sweeps remain the same

Engineer support remains the same

11 men from Support Company TAD to Company "A"

11 men from Support Company TAD to Company "B"

4 men from HAS Company TAD to Company "A"

6 men from HAS Company TAD to Company "B"

Company "A" (-)(Rein) in direct support of Task Force I-Ray

Company "B" (Rein) in direct support of Task Force I-Ray

LCPL SIMON and 3 men from "C" Company in support of 1st MT Bn Rough Rider

1st Marine Division Demolitions, Land Mine Warfare and VC Boobytrap School attendance this date:

1st Engr Bn - 11, 1st S.F. Bn - 3 and 24 - 1st Recon Bn who are receiving a one day special course of instruction.

6. Through 9. N/A

10. Water Supply. See enclosure (1).

11. General engineer comments. N/A

12. Engineer Command Posts

a. 1st Engineer Bn (-), Danang, AT 948755

b. Company "A" (-)(Rein) CP located at YD 825155

c. Company "B" (-)(Rein) CP located at YD 825155

J. C. CHAMBLISS

SIGNATURE

BY direction

1. ENEMY INFORMATION. (Report information concerning enemy activity encountered, such as sniper activity, enemy minefields boobytraps, artillery shelling and bombing of the area, report enemy material and equipment captured.2. ENGINEER PERSONNEL. (Report arrival of engineer personnel and units including initial landing party, giving number of Officers and Enlisted. Report casualties and evacuation, number of Officers and men assigned to each subproject and name of Officer or noncommissioned Officer in charge.3. ENGINEER DIFFICULTIES. (Report hindrance to engineer progress as a result of enemy action, natural conditions such as poor trafficability and inclement weather, equipment shortages or breakdowns, and material shortages.4. WEATHER. (Report weather conditions.5. OPERATIONS.a. Roads. (Report road construction to include amount cleared, stripped, graded, ditched, surface, and completed. Use overlays and map coordinates to show location of work and amount completed, the location of culverts, bridges, Etc. Report road maintenance on existing roads. Report soil types and condition and availability of aggregate.b. TRAILS. (Report trail construction to include amount completed, location of junction with MSR, type of terrain and additional work required to make a military road.

ORGANIZATION			DATE			
PROJ. No. #	ORGANIZATION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
D561-67	S Co	Tech assist for construction of 3 bridges - ThuongDoe area		On Hold		
D560-67	C Co	Tech assist & well for COC bunker at 1st Tanks		On Hold		
D028-68	C Co	Accomplish work to renovate cantonment at 2/3 BT 071649		On Hold		
D029-68	C Co	Accomplish work to renovate cantonment at 2/3 BT 012629		On Hold		
D036-68	C Co	Construct 50 - 8# mount out boxes - 1/7	6Feb			
D041-68	C Co	Use 6 FAE devices to clear brush at 1/7		27Jan	10Feb	
D042-68	C Co	Provide dozer to improve LZ, road and clear fields of fire.	2/7	27Jan	75% 6Feb	
D046-68	C Co	Cover trash pit and excavate a new one at hill 37 - 3/7		31Jan	6Feb	
D565-67	SptCo	Drill and install well at E/2/7 CP	15Feb			
D566-67	SptCo	Improve drainage and grade lot - 3/11 CP	10Feb			
D570-67	SptCo	Upgrade and oil road from Rt 13C to 3rd LVT		17Jan	80%	
D586-67	SptCo	Upgrade access road - hill 19 to AT 942704 - 1/7	10Feb			
D009-68	SptCo	Install lights in 7th Marines POW Compound				
D021-68	SptCo	Upgrade access road - Rt 545 to 2/7 CP	10Feb			
D027-68	SptCo	Deliver 50 loads of 4" rock to hill 65	10Feb			
D038-68	SptCo	Construct wooden walkway from Div Sch to Comm Co mess		27Jan	75% 17Feb	
D039-68	Spt Co	Construct a small head at Div Schools				
D040-68	SptCo	Construct concrete bunker for CO - Div Cp		29Jan	1% 24Feb	
D045-68	SptCo	Move toilet facilities and extend ber in CO's mess		29Jan	5%	
D048-68	SptCo	Oil road from BT 001723 to AT 988721 - 4/11	10Feb			
D049-68	SptCo	Grade access road, install ditches, & construct wash rack-HqBn MT	15Feb			
D050-68	SptCo	Dig trenches at 11th MT Bn		Cancelled		4Feb
D051-68	SptCo	Construct 2 bathing hot lockers for Hq Bn	10Feb			
D052-68	SptCo	Provide 10 loads of sand to Hq Bn	8Feb			
D053-68	SptCo	Roll and oil parking lot - Div PX		1Feb	5%	

EQUIPMENT STATUS & LOCATION REPORT

ITEM		H.E. POOL								H.E. POOL							
		ECT	CHED	ANAL	ED	ANAL	ED			ECT	CHED	ANAL	ED	ANAL	ED		

Water Supply

<u>Location</u>	<u>Potable(gal)</u>	<u>Raw(gal)</u>
1st Marines	10,000	-----
2/1	10,000	-----
2/3	7,000	6,000
1/5	4,500	3,000
Task Force X-Ray	9,000	7,000
3/5	8,000	-----
3/7	12,000	8,000
3rd 8" How	7,000	4,000
Hill 10	6,000	5,000
Hill 55	45,000	-----
ai la	45,000	-----
Totals	128,500	39,000

DECLASSIFIED

ROAD CONDITIONS AS REPORTED BY MINE SWEEP TEAMS

<u>SWEEP TEAM</u>	<u>ROUTE</u>	<u>CONDITION</u>	<u>REMARKS</u>
1.	Rt 1 - Phu Loc to AT 832999	P	
2.	Rt 1 - AT 832999 to AT 887960		Did not sweep today because of bridges out.
3.	Rt 1 - AT 937915 to to AT 887960		Did not sweep today because of bridges out.
4.	Rt 1 - Phu Bai to YD 967062	P	
5.	Rt 1 - YD 967062 to Phu Loc	P	
6.	Access rd - Hill 22 AT 889724 to AT 907744	P	
7.	Perdue Rd - AT 925694 to AT 943690	P	
8.	Rt 1 - AT 935865 to AT 936917	P	
9.	Rt 14 - AT 967584 to AT 922577	P	
10.	Rt 14 - AT 922577 to AT 877572	P	
11.	Rt 14 - AT 877572 to AT 830558	P	
12.	Rt 14 - AT 830558 to AT 783548		No longer sweeps as per instruction from DEO
13.	Rt 1C - AT 988641 to AT 967584	P	
14.	Access Rd - 3rd LVT and Hill 10 (East)	P	
15.	Rt 13C - BT 072707 to BT 065661	P	
16.	Rt 1C - AT 988641 to BT 017636	P	
17.	Anderson Trail - BT 017636 to BT 032642	P	

Note: P - Passable
I - Impassable

DECLASSIFIED

CLASSIFICATION

ENGINEER SITUATION REPORT

SITUATION REPORT No. 37-68PERIOD COVERED: 051300H TO 061300H Feb 1968
DATE & TIME DATE & TIME MONTH & YEAR

REF: (a) MAP: _____

COPY NUMBER _____

1st ENGR. HN. _____

PLACE OF ISSUE _____

DATE/TIME OF ISSUE _____

MESSAGE REF: # _____

1. Enemy information
a. Late entry - 051000H Feb 68. An engineer sweep team in support of 3/7 received 1,000 rounds of Machine gun and SAF at AT 852566. Returned 1,000 M16 rds, 400 .30 cal rds, 400 .50 cal rds and 2 .90mm rds. No casualties. On 051130H Feb 68 the sweep team received 500 rds of SAF and automated fire and 3 - 20 lb satchel charges thrown at the sweep team at AT 828577. Returned 1,000 M16 rds, and 2 - 90mm rds. Captured one VC 20 lb satchel charge. two VC MIA confirmed by air support.
b. 060705H Feb 68. An engineer sweep team in support of 3/5 received 20 rds of 120mm rockets at BT 017636. Rockets overshot the perimeter by 150 meters. Sweep team also reports that the culverts at BT040694, BT039625 and BT038626 are blown and the road is impassable at this time. DMO notified 060800H Feb 68 as to these culverts being blown on Highway 1.
c. 060810H Feb 68. An engineer sweep team in support of 1/5 was ambushed by approximately 60 VC with SAF and one claymore mine. at 2D 081992. Returned fire and fire mission called. One USMC KIA (inf) and One USMC WIA (enrg)(status unk at present).
d. 051430H Feb 68. An engineer sweep team in support of 2/3 reports that an M-52 Lowboy detonated a mine (10 - 15 lbs) at BT067676. Engineers dispatched to check out the area with negative findings. Two USMC WIA were taken to NHA with minor wounds. M-52 tractor destroyed.
2. Engineer personnel. Dropped: (1) LCpl 1121 Joined: (1) Cpl 1371
3. Engineer difficulties. Engineer equipment shortages remain the same as shown on Sit Rep 20-68
4. Weather. Cool with overcast skies.
5. Operations
a. through h. N/A
Engineer sweeps remain the same
Engineer support remains the same
12 men from Support Company Company TAD to Company "A"
11 men from Support Company TAD to Company "B"
4 men from B&S Company TAD to Company "A"
6 men from B&S Company TAD to Company "B"
Company "A" (-)(Rein) in direct support of Task Force I-Ray
Company "B" (Rein) in direct support of Task Force I-Ray
LCPL SIMON and 3 men from "C" Company in support of 1st RT Bn Rough Rider
Cpl YATES and 3 men from "C" Company departed this CP 060800H Feb 68 for mine sweep support to 15th Trans. 1st Calv. USA and returned 061200H Feb 68. While in support they destroyed one M79 round and two 82 mm mortar rounds.
1st Marine Division Demolitions, Land Mine Warfare and VC Rebirth School attendance this date:
1st S. P. Bn - 3 and 1st Engineer Bn - 11.
6. through 9. N/A
10. Water Supply. See enclosure (1).
11. General engineer comments. N/A
12. Engineer Command Posts
a. 1st Engineer Bn (-), Danang, AT 948755
b. Company "A" (-)(Rein) CP located YD 825155
c. Company "B" (Rein) CP located at YD 825155

J. C. CHAMBLISS

SIGNATURE

DATE/TIME

By direction

1. **ENEMY INFORMATION.** (Report information concerning enemy activity encountered, such as sniper activity, enemy minefields, boobytraps, artillery shelling and bombing of the area, report enemy material and equipment captured.)
2. **ENGINEER PERSONNEL.** (Report arrival of engineer personnel and units including initial landing party, giving number of Officers and Enlisted. Report casualties and evacuation, number of Officers and men assigned to each subproject and name of Officer or noncommissioned Officer in charge.)
3. **ENGINEER DIFFICULTIES.** (Report hindrance to engineer progress as a result of enemy action, natural conditions such as poor trafficability and inclement weather, equipment shortages or breakdowns, and material shortages.)
4. **WEATHER.** (Report weather conditions.)
5. **OPERATIONS.**
 - a. **Roads.** (Report road construction to include amount cleared, stripped, graded, ditched, surface, and completed. Use overlays and symbols to show location of work and amount completed, the location of culverts, bridges, Etc. Report road maintenance on existing roads. Report soil types and condition and availability of aggregate.)
 - b. **TRAILS.** (Report trail construction to include amount completed, location of junction with MSR, type of terrain and additional work required to make a military road.)

ORGANIZATION			DATE			
PROJ. No. #	ORGANIZATION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
D565-67	SptCo	Drill and install well at E/2/7 CP	15Feb			
D566-67	SptCo	Improve drainage and grade lot - 3/11 CP	10Feb			
D570-67	SptCo	Upgrade and oil road from Rt 19C to 3rd LVT		17Jan 80%		
D586-67	SptCo	Upgrade access road - hill 19 to AT 942704 - 1/7	10Feb			
D009-68	SptCo	Install lights in 7th Marines POW Compound				
D021-68	SptCo	Upgrade access road - Rt 945 to 2/7 CP	10Feb			
D027-68	Spt Co	Deliver 50 loads 4" rock to hill 65 - 3/7	12Feb			
D038-68	SptCo	Construct wooden walkway from DivSch to Comm Co messhall		27Jan 80%	17Feb	
D039-68	SptCo	Construct small head for Div Schools		29Jan 3%		
D040-68	SptCo	Construct concrete bunker for CG		29Jan 5%	24Feb	
D045-68	SptCo	Move toilet facilities and extend bar in CG's mess				
D048-68	SptCo	Oil road from HT 001723 to AT 988721 - 4/11	10Feb			
D049-68	SptCo	Grade access road, install ditches, & construct wash rack	15Feb			
D051-68	SptCo	Construct 2 clothing hot lockers for Hq Bn	10Feb			
D052-68	SptCo	Provide 10 loads of sand to Hq Bn	12Feb			
D053-68	SptCo	Roll and oil parking lot - Div PX		1Feb 5%		
D059-68	SptCo	Loan one floodlight to CG at 2/3		28Jan 100%		28Jan
D561-68	C Co	Tech assist for construction of 3 bridges at Thuong Doe area		On Hold		
D560-67	C Co	Tech assist & mail for construction of 1st TK Bn COC bunker		On Hold		
D028-68	C Co	Renovate the cantonment at 2/3(HT 071649)		On Hold		
D029-68	C Co	Renovate the cantonment at 2/3(HT 012629)		On Hold		
D036-68	C Co	Construct 50 - # 8 mount out boxes - 1/7	7Feb			
D041-68	C Co	Use 6 FAE devices for clearing brush at 1/7		27Jan	10Feb	
D042-68	C Co	Provide dozer to improve LL, road, fields of fire- 2/7		27Jan 75%	8Feb	
D046-68	C Co	Cover trash pit and excavate a new one - hill 37 - 3/7		6Feb	9Feb	

EQUIPMENT STATUS & LOCATION REPORT

ITEM	E.	H.E. POOL						ITEM	E.	H.E. POOL					
		JECT	ACHED	R	ONAL	D	ED			JECT	ACHED	R	ONAL	D	ED

10. Water Report:

<u>Location</u>	<u>Potable (gal)</u>	<u>Raw (gal)</u>
1st Marines	10,000	_____
2/1	10,000	_____
2/3	7,000	6,000
1/5	4,500	3,000
TP-X Bay	9,000	7,000
3/5	8,000	_____
3/7	12,000	8,000
3rd 8" How	7,000	4,000
Hill-10	6,000	5,000
Hill-55	10,000	_____
Dai La	45,000	_____
Totals	128,500	32,000

Enclosure (1)

ROAD CONDITIONS AS REPORTED BY MINE SWEEP TEAMS

<u>SWEEP TEAM</u>	<u>ROUTE</u>	<u>CONDITION</u>	<u>REMARKS</u>
1.	Rt 1 - Phu Loc to AT 832999		Sweep team was ambushed at ZD081992 and returned to CP area.
2.	Rt 1 - AT 832999 to AT 887960		No sweep conducted due to enemy action
3.	Rt 1 - AT 937915 to to AT 887960		No sweep conducted due to enemy action
4.	Rt 1 - Phu Bai to YD 967062		Did not call in their sweep report.
5.	Rt 1 - YD 967062 to Phu Loc	P	
6.	Access rd - Hill 22 AT 889724 to AT 907744	P	
7.	Perdue Rd - AT 925694 to AT 943690	P	
8.	Rt 1 - AT 935865 to AT 936917	P	
9.	Rt 14 - AT 967584 to AT 922577	P	
10.	Rt 14 - AT 922577 to AT 877572	P	
11.	Rt 14 - AT 877572 to AT 830558		Poor but passable. Three culverts blown on sweep route.
12.	Rt 14 - AT 830558 to AT 788548		No longer sweep.
13.	Rt 1C - AT 988641 to AT 967584	P	
14.	Access Rd - 3rd LVT and Hill 10 (East)	P	
15.	Rt 13C - BT 072707 to BT 065661	P	
16.	Rt 1C - AT 988641 to BT 017636	P	
17.	Anderson Trail - BT 017636 to BT 032642	P	

Note: P - Passable
I - Impassable

CLASSIFICATION

ENGINEER SITUATION REPORT

COPY NUMBER

1st ENGR. BN.

PLACE OF ISSUE

DATE/TIME OF ISSUE

MESSAGE REF.#

SITUATION REPORT No. 38-68PERIOD COVERED: 061300H TO 071300H Feb 1968
DATE & TIME DATE & TIME MONTH & YEAR

REF: (a) MAP: _____

1. Enemy information

a. Late entry - 061230H Feb 68. An engineer sweep team in support of 3/5 received 200 rds of SAJ at BT 002635. 7 known enemy observed. Returned 300 M16 rds, 700 M40 rds and 52 M79 grenades, 1 rifle grenade, one M26 grenade and two LAAs. Exchanged fire for approximately two hours and 15 minutes. Infantry unit came to area through the village where the fire was coming from and called in 81 mm mortar fire. Two VC KIA and two VC captured.

b. 070845H Feb 68. An engineer sweep team in support of 2/5 visually located one boobytrapped M26 grenade in middle of the road. Disarmed and removed. Coordinates were ZD 025022.

c. 070915H Feb 68. An engineer sweep team in support of 2/7 reports that a bridge was blown at AT 932891. Bridge is being repaired at this time, by 7th Engineers.

d. During the past two days engineers in support of 1/5 discovered and destroyed in place 3 anti-tank mines at the following coordinates: ZD 118015, ZD 121015 and ZD 198010. In addition, 8 DM-10 and 7 other mines were found at ZD 081992. Mines were boobytrapped and were disarmed and returned to engineers CP.

2. Engineer personnel. Dropped: (2) Sgt 1371 (2) Cpl 1371 (3) LCPL 1371 (1) PFC 1141 Joined: None

3. Engineer difficulties. Engineer equipment shortages remain the same as shown on Sit Rep 20-68.

4. Weather. Cool with overcast skies.

5. Operations

a. through h. N/A

Engineer sweeps remain the same

Engineer support remains the same

12 men from Support Company TAB to Company "A"

11 men from Support Company TAB to Company "B"

4 men from H&S Company TAB to Company "A"

6 men from H&S Company TAB to Company "B"

Company "A" (-)(Rein) in direct support of Task Force X-Ray

Company "B" (Rein) in direct support of Task Force X-Ray

LCPL IRMON and 3 men from "C" Company in support of 1st MT Bn Rough Rider

1st Marine Division Lemellions, Land Mine Warfare and VC Boobytrap School attendance this date:

1st L.P. Bn - 3 and 1st Engineer Bn - 11.

6. through 9. N/A.

10. Water supply. See enclosure (1).

11. General engineer comments. N/A

a. 1st Engineer Bn (-), Danang, AT 948755

b. Company "A" (-)(Rein) CP located at YD 825155

c. Company "B" (Rein) CP located at YD 825155

J. C. CHAPMAN

SIGNATURE

COMMANDING

By direction

1. ENEMY INFORMATION. (Report information concerning enemy activity encountered, such as sniper activity, enemy minefields boobytraps, artillery shelling and bombing of the area, report enemy material and equipment captured.

2. ENGINEER PERSONNEL. (Report arrival of engineer personnel and units including initial landing party, giving number of officers and enlisted. Report casualties and evacuation, number of Officers and men assigned to each subproject and name of Officer or noncommissioned Officer in charge.

3. ENGINEER DIFFICULTIES. (Report hindrance to engineer progress as a result of enemy action, natural conditions such as poor trafficability and inclement weather, equipment shortages or breakdowns, and material shortages.

4. WEATHER. (Report weather conditions.

5. OPERATIONS.

a. Roads. (Report road construction to include amount cleared, stripped, graded, ditched, surface, and completed. Use overlays and map coordinates to show location of work and amount completed, the location of culverts, bridges, Etc. Report road maintenance on existing roads. Report soil types and condition and availability of aggregate.

b. TRAILS. (Report trail construction to include amount completed, location of junction with MSR, type of terrain and additional work required to make a military road.

ORGANIZATION

DATE

PROJ. No. #	ORGANIZATION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
D565-68	SptCo	Drill and install well at E/2/7 CP	15Feb			
D566-67	SptCo	Improve drainage and grade lot - 3/11 CP	10Feb			
D570-67	SptCo	Upgrade and oil road from Rt 13C to 3rd LVT		17Jan 80%		
D586-68	SptCo	Upgrade access road - 111 19 to AT 942704 - 1/7	10Feb			
D009-68	SptCo	Install lights in 7th Marines POW Compound <i>(MATH ON ORDER)</i>	10Feb			
D021-68	SptCo	Upgrade access road - Rt 545 to 2/7 CP	10Feb			
D027-68	SptCo	Deliver 50 loads 4" rock to hill 65 - 3/7				
D038-68	SptCo	Construct wooden walkway from Div Ech to ComCo mess hall		27Jan 100%		6Feb
D039-68	SptCo	Construct small shed at Div Ech <i>(MATH BEING ORDERED)</i>	25Feb			
D040-68	SptCo	Construct concrete bunker for CO		29Jan 3%		
D045-68	SptCo	Move toilet facilities and extend bar at CO's mess		29Jan 5%	24Feb	
D048-68	SptCo	Oil road from BT 001723 to AT 988721 - 4/11	10Feb			
D049-68	SptCo	Grade access road and construct wash rack - Hq Bn MT	15Feb			
D051-68	SptCo	Construct 2 clothing hot lockers for Hq Bn		5Feb 100%		6Feb
D052-68	SptCo	Provide 10 loads of sand to Hq Bn	15Feb			
D053-68	SptCo	Roll and oil parking lot - Div PI		1Feb 5%		
D059-68	SptCo	Provide supervision & tools to const huts at Hq Bn	25Feb 1 Apr			
D561-67	C Co	Tech assist for const of 3 bridges at Thuong Loc area		ON HOLD		
D560-67	C Co	Tech assist & matl for construction of 1st Th Bn CCC bunker		ON HOLD		
D028-68	C Co	Renovate the cantonment at 2/3 (BT 071649)		ON HOLD		
D029-68	C Co	Renovate the cantonment at 2/3 (BT 012629)		ON HOLD		
D036-68	C Co	Construct 50 - #8 mount out boxes 1/7	8Feb			
D041-68	C Co	Use 6 FAE devices to clear brush at 1/7		27Jan	10Feb	
D042-68	C Co	Provide dozer to improve road, LL, & fields of fire - 2/7		27Jan 75%	9Feb	
D046-68	C Co	Cover trash pit and excavate a new one at Hill 37 - 3/7		6 Feb	9Feb	

EQUIPMENT STATUS & LOCATION REPORT

ITEM	H.E. POOL							ITEM	H.F. POOL						
	ECT	CHD	NAL	D	NAL	D	L		ECT	CHD	NAL	D	NAL	D	L

10. Water Supply.

<u>Location</u>	<u>Potable(gal)</u>	<u>Raw(gal)</u>
1st Marines	10,000	-----
2/1	10,000	-----
2/3	7,000	6,000
1/5	4,500	3,000
3/5	8,000	-----
Task Force X-Ray	9,000	7,000
3/7	12,000	8,000
3rd 8" How	7,000	4,000
Hill 10	6,000	5,000
Hill 55	10,000	-----
Dai La	45,000	-----
Total	128,500	33,000

ENCLOSURE (1)

ROAD CONDITIONS AS REPORTED BY MINE SWEEP TEAMS

<u>SWEEP TEAM</u>	<u>ROUTE</u>	<u>CONDITION</u>	<u>REMARKS</u>
1.	Rt 1 - Phu Loc to AT 832999	P	
2.	Rt 1 - AT 832999 to AT 887960	No sweep conducted today due to enemy action	
3.	Rt 1 - AT 937915 to to AT 887960	No sweep conducted today due to enemy action	
4.	Rt 1 - Phu Bai to YD 967062	P	
5.	Rt 1 - YD 967062 to Phu Loc	No sweep conducted today due to enemy action	
6.	Access rd - Hill 22 AT 889724 to AT 907744	P	
7.	Perdue Rd - AT 925694 to AT 943690	Was unable to contact sweep team today	
8.	Rt 1 - AT 935865 to AT 936917	I - Bridge was blown at AT 932891 - 7th Engr Bn is repairing same.	
9.	Rt 14 - AT 967584 to AT 922577	P	
10.	Rt 14 - AT 922577 to AT 877572	P	
11.	Rt 14 - AT 877572 to AT 830558	P	
12.	Rt 14 - AT 830558 to AT 788548	Road no longer swept	
13.	Rt 10 - AT 988641 to AT 967584	P	
14.	Access Rd - 3rd LVT and Hill 10 (East)	P	
15.	Rt 130 - BT 072707 to BT 065661	P	
16.	Rt 10 - AT 988641 to BT 017636	P	
17.	Anderson Trail - BT 017636 to BT 032642	P	

Note: P - Passable
I - Impassable

CLASSIFICATION

ENGINEER SITUATION REPORT

COPY NUMBER

1st ENGR. BN.

PLACE OF ISSUE

DATE/TIME OF ISSUE

MESSAGE REF: #

SITUATION REPORT No. 39-68PERIOD COVERED: 071300H TO 081300H Feb 1968
DATE & TIME DATE & TIME MONTH & YEAR

REF: (a) MAP: _____

1. Enemy information

a. 071425H Feb 68. An engineer sweep team in support of 2/5 reports that a TD-20 detonated a UE AT mine at ZD082909. Searched area and found another AT mine and a DM-7 mine. TD-20 is inoperable. No casualties.

b. 080815H Feb 68. An engineer sweep team in support of 3/7 spotted obstructions blocking the road at AT 965504.

Two engineers moved forward to check out the obstructions. One engineer detonated an AP mine. Three boobytraps were located in the obstructions. Destroyed boobytraps in place. Obstructions consisted of rocks, culverts and a 7' deep trench. Cleared road of obstructions and located mortar aiming stakes which were also destroyed in place. Spotted movement on right side of road, called out reactionary force from Hill 72. Tanks fired seven 90mm rounds at movement. One USMC KIA (enr)(med-evac).

2. Engineer personnel. Dropped: (1) Cpl 1371 (1) Lcpl 1141 (1) PFC 1141 (1) PFC 1121 Joined: None

3. Engineer difficulties. Engineer equipment shortages remain the same as shown on Sit Rep 20-68

4. Weather. Cool and cloudy.

5. Operations

a. through h. N/A

Engineer sweeps remain the same

Engineer support remains the same

11 men from Support Company TAD to Company "A"

11 men from Support Company TAD to Company "A"

4 men from H&S Company TAD to Company "A"

6 men from H&S Company TAD to Company "B"

Company "A" (Rein) in direct support of Task Force X-Ray

Company "B" (Rein) in direct support of Task Force X-Ray

1 man from Support Company TAD to III MAF

Lcpl SIMON and 3 men from "C" Company are in support of 1st MT Bn Rough Rider

1st Marine Division Demolitions, Land Mine Warfare and VC Boobytrap School attendees this date:

2/3 - 12, 1st EngrBn - 1 and 7th Engr Bn - 17

6. through 9. N/A

10. Water Supply. See enclosure (1)

11. General engineer comments. N/A

12. Engineer command posts

a. 1st Engineer Bn (-), Danang, AT 948755

b. Company "A" (-)(Rein) CP located at YD 825155

c. Company "B" (Rein) CP located at YD 825155

J. C. CHARLES

SIGNATURE
J. C. CHARLES
by direction

1. **ENEMY INFORMATION.** (Report information concerning enemy activity encountered, such as sniper activity, enemy minefields, boobytraps, artillery shelling and bombing of the area, report enemy material and equipment captured.)

2. **ENGINEER PERSONNEL.** (Report arrival of engineer personnel and units including initial landing party, giving number of Officers and Enlisted. Report casualties and evacuation, number of Officers and men assigned to each subproject and name of Officer or noncommissioned Officer in charge.)

3. **ENGINEER DIFFICULTIES.** (Report hindrance to engineer progress as a result of enemy action, natural conditions such as poor trafficability and inclement weather, equipment shortages or breakdowns, and material shortages.)

4. **WEATHER.** (Report weather conditions.)

5. **OPERATIONS.**

a. **Roads.** (Report road construction to include amount cleared, stripped, graded, ditched, surface, and completed. Use overlays and map coordinates to show location of work and amount completed, the location of culverts, bridges, etc. Report road maintenance on existing roads. Report soil types and condition and availability of aggregate.)

b. **TRAILS.** (Report trail construction to include amount completed, location of junction with MSR, type of terrain and additional work required to make a military road.)

ORGANIZATION			DATE			
PROJ. No. #	ORGANIZATION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
B561-67	C Co	Tech assist for const of 3 bridges - Thuong Doe area	ON HOLD	2 JAN 68		
D560-67	CCo	Assist & actl for construction of COC bunker - 1st Tk Bn	ON HOLD			
D575-67	C Co	Install culvert and do necessary work - Rt 14 to hill 52				
D028-68	C Co	Renovate the cantonment at 2/3 (BT 071649)	ON HOLD			
D029-68	C Co	Renovate the cantonment at 2/3 (BT 012629)	ON HOLD			
D036-68	C Co	Construct 50 - #8 mount out boxes - 1/7	9Feb			
D041-68	C Co	Use 6 FAE devices to clear brush at 1/7		27Jan		10Feb
D042-68	C Co	Provide deger to improve LZ, road, & fields of fire - 2/7		27Jan	75%	9Feb
D046-68	C Co	Cover trash pit and excavate a new one on hill 37 - 3/7		6Feb		9Feb
D064-68	C Co	Rehabilitate strongback roof - 8/2/11	12Feb			
D065-68	C Co	Provide tech assist for const of bunkers - 4/11		7Feb	5%	24Feb
D068-68	C Co	Construct culvert around tower ladder - 0/2/7 patrol base	9Feb			
D565-67	SptCo	Drill and install well at E/2/7 CP	15Feb			
D566-67	SptCo	Improve drainage and grade lot - 3/11CP	10Feb			
D578-67	SptCo	Upgrade and oil road from Rt 13C to 3rd LVT		17Jan	80%	
D586-67	SptCo	Upgrade access road - hill 19 to AT 942704 - 1/7	10 Feb			
D009-68	SptCo	Install lights in 7th Marines POW Compound				
D021-68	SptCo	Upgrade access road - Rt 545 to 2/7 CP	10Feb			
D027-68	SptCo	Deliver 50 loads of 4" rock to hill 65				
D039-68	Spt Co	Construct small head at Div Schools				
D040-68	SptCo	Construct concrete bunker for CO		29Jan	3%	
D045-68	SptCo	Move toilet facilities and extend bar in CO's mess		29Jan	9%	24Feb
D048-68	SptCo	Oil road from BT 001723 to AT 988721 - 4/11	10Feb			
D049-68	SptCo	Grade access road and construct wash rack - Hq Bn MT	15Feb			
D052-68	SptCo	Provide 10 loads of sand to Hq Bn	15Feb			
D053-68	SptCo	Roll and oil parking lot - Div PX		1Feb	9%	

EQUIPMENT STATUS & LOCATION REPORT

ITEM	H.E. POOL							ITEM	H.E. POOL						
	FEET	CHER	DNAL	LD	DNAL	LD	DNAL		FEET	CHER	DNAL	LD	DNAL	LD	DNAL

10. Water Report:

<u>Location</u>	<u>Potable (gal)</u>	<u>Raw (gal)</u>
1st Marines	10,000	_____
2/1	10,000	_____
2/3	7,000	6,000
1/5	4,500	3,000
TF-X Ray	9,000	7,000
3/5	8,000	_____
3/7	12,000	8,000
3rd 8" How	7,000	4,000
Hill-10	6,000	5,000
Hill-55	10,000	_____
Dai La	45,000	_____
Totals	128,500	33,000

Enclosure (1)

ROAD CONDITIONS AS REPORTED BY MINE SWEEP TEAMS

<u>SWEEP TEAM</u>	<u>ROUTE</u>	<u>CONDITION</u>	<u>REMARKS</u>
1.	Rt 1 - Phu Loc to AT 832999	P	
2.	Rt 1 - AT 832999 to AT 887960		No sweep conducted today due to enemy action
3.	Rt 1 - AT 937915 to to AT 887960		No sweep conducted today due to enemy action
4.	Rt 1 - Phu Bai to YD 967062	P	
5.	Rt 1 - YD 967062 to Phu Loc	P	
6.	Access rd - Hill 22 AT 889724 to AT 907744	P	
7.	Perdue Rd - AT 925694 to AT 943690	P	
8.	Rt 1 - AT 935865 to AT 936917	P	
9.	Rt 14 - AT 967584 to AT 922577	P	
10.	Rt 14 - AT 922577 to AT 877572	P	
11.	Rt 14 - AT 877572 to AT 830558		Road no longer swept
12.	Rt 14 - AT 830558 to AT 786548		Road no longer swept
13.	Rt 1C - AT 988641 to AT 967584	P	
14.	Access Rd - 3rd LVT and Hill 10 (East)	P	
15.	Rt 13C - BT 072707 to BT 065661	P	
16.	Rt 1C - AT 988641 to BT 017636	P	
17.	Anderson Trail - BT 017636 to BT 032642	P	

Note: P - Passable
I - Impassable

CLASSIFICATION

ENGINEER SITUATION REPORT

COPY NUMBER

1st ENGR. BN.

PLACE OF ISSUE

DATE/TIME OF ISSUE

MESSAGE REF: #

SITUATION REPORT No. 40-68

PERIOD COVERED: 081300H TO 091300H Feb 1968
DATE & TIME DATE & TIME MONTH & YEAR

REF: (a) MAP:

1. Enemy information

a. 090830HFeb68. An engineer sweep team in support of 1/7 visually located a dml 60mm mortar round at AT 902723. Destroyed in place.

b. 090830HFeb68. An engineer sweep team in support of 1/5 found some medical supplies in a shack on side of road at AD 085000. Removed supplies and returned them to CP.

c. 090835HFeb68. An engineer sweep team in support of 3/7 reports that a Vietnamese boy led a PF who then led the sweep team to a 50 lb box mine at AT 896571. Destroyed in place and 25087H paid to Vietnamese boy.

d. 090915HFeb68. An engineer sweep team in support of 3/7 visually located a 155 round with VT fuse at AT 960590. Received one sniper round while preparing to destroy the round. Destroyed round in place.

e. 090945HFeb68. An engineer sweep team in support of 2/3 visually located a 81mm illumination granister in tube shaped hole in north edge of road. Checked it out and then filled in hole.

2. Engineer personnel. Dropped: (3) LOpl 1371. Joined: (2) PFC 1371

3. Engineer difficulties. Engineer equipment shortages remain the same as shown on Sit Rep 20-68

4. Weather. Cool and cloudy.

5. Operations

a. through h. N/A

Engineer sweeps remain the same

Engineer support remains the same

11 men from Support Company TAD to Company "A"

11 men from Support Company TAD to Company "B"

4 men from H&S Company TAD to Company "A"

6 men from H&S Company TAD to Company "B"

1 man from Support Company TAD to III MAF

Company "A" (-)(Rein) in direct support of Task Force X-Ray

Company "B" (Rein) in direct support of Task Force X-Ray

LOPl, SIMMON and 3 men from "G" Company in support of 1st MC Bn Rough Rider

1st Marine Division Demolitions, Land Mine Warfare and VB Boobytrap School attendance this date:

2/3 - 12, 1st Mgr Bn - 1 and 7th Mgr Bn - 17

6. through 9. N/A

10. Water Supply. See enclosure (1)

11. General Engineer Comments. N/A

12. Engineer Command Posts

a. 1st Engineer Bn (-), DaNang, AT 948733

b. Company "A" (-)(Rein) CP located at YD 825155

c. Company "B" (Rein) CP located at YD 825155

J. C. CHAMBLISS

SIGNATURE

SUBMISSION

By direction

1. ENEMY INFORMATION. (Report information concerning enemy activity encountered, such as sniper activity, enemy minefields, boobytraps, artillery shelling and bombing of the area, report enemy material and equipment captured.)

2. ENGINEER PERSONNEL. (Report arrival of engineer personnel and units including initial landing party, giving number of Officers and Enlisted. Report casualties and evacuation, number of Officers and men assigned to each subproject and name of Officer or noncommissioned Officer in charge.)

3. ENGINEER DIFFICULTIES. (Report hindrance to engineer progress as a result of enemy action, natural conditions such as poor trafficability and inclement weather, equipment shortages or breakdowns, and material shortages.)

4. WEATHER. (Report weather conditions.)

5. OPERATIONS.

a. Roads. (Report road construction to include amount cleared, stripped, graded, ditched, surface, and completed. Use overlays and map coordinates to show location of work and amount completed, the location of culverts, bridges, etc. Report road maintenance on existing roads. Report soil types and condition and availability of aggregate.)

b. TRAILS. (Report trail construction to include amount completed, location of junction with MSR, type of terrain and additional work required to make a military road.)

ORGANIZATION			DATE			
PROJ. No. #	ORGANIZA- TION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLE- TION	DATE & TIME COMPLE- TION
B561-68	C Co	Tech assist for const of 3 bridges at Thuong Dee area	ON HOLD			
B560-67	C Co	Tech assist & matl for const of GOC bunker - 1st Tk Bn	ON HOLD			
B575-67	C Co	Install culverts & do necessary work - Rt 14 to hill 52		100%		8Feb
B560-68	C Co	Accompte work to renovate the cantonment at 2/3	ON HOLD			
B029-68	C Co	Accomp work to renovate the cantonment at 2/3	ON HOLD			
B036-68	C Co	Construct 50 - #8 mount out boxes - 1/7	11Feb			
B041-68	C Co	Use 6 "M devices to clear brush at 1/7	27Jan			
B042-68	C Co	Provide donar to improve LA, road, field of fire - 2/7	27Jan	75%		10Feb
B046-68	C Co	Cover trash pit and excavate a new one at hill 57	6Feb	100%		9Feb
B064-68	C Co	Rehabilitate strongback roof - H/3/11	12Feb			
B065-68	C Co	Provide tech assist to 4/11 for const of bunkers		7Feb 15%		24Feb
B068-68	C Co	Construct culvert around tower ladder - G/2/7 combat base		9Feb 10%		
B565-68	SptCo	Drill and install well at E/2/7	15Feb			
B566-67	SptCo	Improve drainage and grade lot - 3/11	10Feb			
B570-67	SptCo	Upgrade and oil road from Rt130 to 3rd LVT		17Jan 80%		
B586-67	SptCo	Upgrade access road - hill 19 to AF 942704 - 1/7	10Feb			
B009-68	SptCo	Install lights in 7th Marines POW Compound				
B021-68	SptCo	Upgrade access road Rt545 to 2/7 GP	10Feb			
B027-68	SptCo	Deliver 50 loads of 4" rock to hill 65 - 3/7				
B039-68	SptCo	Construct small head at Div Bch	2Apr			
B040-68	SptCo	Construct concrete bunker for OG		29Jan 4%		
B045-68	SptCo	Move toilet facilities and extend bar in OG's mess		29Jan 5%		24Feb
B088-68	SptCo	Oil road from RT 001723 to AF 988721 - 4/11	10Feb			
B049-68	SptCo	Grade access road and const wash rack - Hq Bn MT	15Feb			
B052-68	SptCo	Provide 10 loads of sand to Hq Bn	18Feb			
B053-68	SptCo	Roll and oil parking lot - Div PX		1Feb 5%		
B058-68	SptCo	Install 3/4" pipe at Div Cp				
B059-68	SptCo	Provide supervision & tools to construct huts - Hq Bn	15MAR 1Apr			

EQUIPMENT STATUS & LOCATION REPORT

ITEM		H.E. POOL		ITEM		H.E. POOL	
JECT	ACHED	DNAL	ED	JECT	ACHED	DNAL	ED

10. Water Report:

<u>Location</u>	<u>Potable (gal)</u>	<u>Rev. (gal)</u>
1st Marines	10,000	_____
2/1	10,000	_____
2/3	7,000	6,000
1/5	4,500	3,000
TF-X Reg	9,000	7,000
3/5	8,000	_____
3/7	12,000	8,000
3rd S" How	7,000	4,000
Hill-10	6,000	5,000
Hill-55	10,000	_____
Dai La	45,000	_____
Totals	128,500	33,000

Enclosure (1)

ROAD CONDITIONS AS REPORTED BY MINE SWEEP TEAMS

<u>SWEEP TEAM</u>	<u>ROUTE</u>	<u>CONDITION</u>	<u>REMARKS</u>
1.	Rt 1 - Phu Loc to AT 832999	P	
2.	Rt 1 - AT 832999 to AT 887950		No sweep today due to enemy action
3.	Rt 1 - AT 937915 to to AT 887950		No sweep today due to enemy action
4.	RT 1 - Phu Bai to YD 967062	P	
5.	Rt 1 - YD 967062 to Phu Loc	P	
6.	Access rd - Hill 22 AT 889724 to AT 907744	P	
7.	Perdue Rd - AT 925694 to AT 943690	P	
8.	Rt 1 - AT 935865 to AT 936917	P	
9.	Rt 14 - AT 967584 to AT 922577	P	
10.	Rt 14 - AT 922577 to AT 877572	P	
11.	Rt 14 - AT 877572 to AT 830558		No longer conducts a sweep of this road
12.	Rt 14 - AT 830558 to AT 788548		No longer conducts a sweep of this road
13.	Rt 10 - AT 988641 to AT 967584	P	
14.	Access Rd - 3rd LVT and Hill 10 (East)	P	
15.	Rt 13C - BT 072707 to BT 065661	P	
16.	Rt 10 - AT 988641 to BT 017636	P	
17.	Anderson Trail - BT 017636 to BT 032642	P	

Notes: P = Passable

I = Impassable

CLASSIFICATION

ENGINEER SITUATION REPORT

COPY NUMBER

1st ENGR. BN.

PLACE OF ISSUE

DATE/TIME OF ISSUE

MESSAGE REF: #

SITUATION REPORT No. 41-68

PERIOD COVERED: 091300H TO 101300H Feb 1968
DATE & TIME DATE & TIME MONTH & YEAR

REF: (a) MAP:

1. Enemy Information.

- a. 100805HFeb68. An engineer sweep team in support of 1/5 located 4 concussion grenades, AK47 gun, ammo, food, and clothes at coordinates ZC082996. Grenades were destroyed with 1 1/2 lbs C-4.
- b. 100830HFeb68. An engineer sweep team in support of 2/5 reports bridge blown out. coordinates ZD083557
Bridge destroyed with 200 lb charge. Road is impassable. Checked area and located VA pull type fuse lighter and US safety fuse, green in color. Sweep team is repairing road.
- c. 101000HFeb68. An engineer sweep team in support of 3/7 received SAF when approximately 200 meters from meeting CJA sweep team. Fire fight occurred at coordinates AT967596. Returned fire with negative results.

2. Engineer Personnel. Dropped: None Joined: (1) PFC 0141 (1) LCpl 1141

3. Engineer Difficulties.

Engineer equipment shortages remain the same as shown on Sit Rep 20-68

4. Weather. Cold and rainy.

5. Operations.

A. through H. N/A

Engineer sweeps remain the same

Engineer support remains the same

11 men from Support Company TAD to Company "A"

4 men from HAS Company TAD to Company "A"

16 men from HAS Company TAD to Company "B"

11 men from Support Company TAD to Company "B"

Company "A" (-)(Rein) in direct support of Task Force X-Ray

Company "B" (-)(Rein) in direct support of Task Force X-Ray

LCpl SIMMON and 3 men from Company "C" in support of 1st NF Bn rough rider returned this CP 091500HFeb68.

1st Marine Division Demolitions, Landmine Warfare and V.C. Boobytrap School attendance this date:

1st Engr Bn - 1

Inf - 12

7th Engr Bn - 17

6. through 9. N/A

10. Water Supply. See enclosure (1)


11. General Engineer Comments. N/A

12. Engineer Command Posts.

a. 1st Engineer Bn, DaNang AT948755

b. Company "A" (-)(Rein), CP located at YD825155

c. Company "B" (Rein), CP located at YD825155



J. C. CHAMBLISS

SIGNATURE

FORWARDED

By direction

1. **ENEMY INFORMATION.** (Report information concerning enemy activity encountered, such as sniper activity, enemy minefields, boobytraps, artillery shelling and bombing of the area, report enemy material and equipment captured.)
2. **ENGINEER PERSONNEL.** (Report arrival of engineer personnel and units including initial landing party, giving number of Officers and Enlisted. Report casualties and evacuation, number of Officers and men assigned to each subproject and name of Officer or noncommissioned Officer in charge.)
3. **ENGINEER DIFFICULTIES.** (Report hindrance to engineer progress as a result of enemy action, natural conditions such as poor trafficability and inclement weather, equipment shortages or breakdowns, and material shortages.)
4. **WEATHER.** (Report weather conditions.)
5. **OPERATIONS.**
 - a. **Roads.** (Report road construction to include amount cleared, stripped, graded, ditched, surface, and completed. Use overlays and map coordinates to show location of work and amount completed, the location of culverts, bridges, etc. Report road maintenance on existing roads. Report soil types and condition and availability of aggregate.)
 - b. **TRAILS.** (Report trail construction to include amount completed, location of junction with MSR, type of terrain and additional work required to make a military road.)

ORGANIZATION		PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	DATE			
PROJ. No. #	ORGANIZATION		EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
D561-67	"C"Co	Tech assist for const of (3) bridges Thuong Doc area	(Hold by S-3)			
D560-67	"C"Co	Provide tech assist & material for const of COC bunker	(Hold by S-3)			
D028-68	"C"Co	Accomp work to renovate the cantonment at 2/3 (HT071649)	(On Hold)			
D029-68	"C"Co	Accomp work to renovate the cantonment at 2/3 (HT012629)	(On Hold)			
D036-68	"C"Co	Construct 50 #8 mount out boxes 1/7	11 Feb			
D041-68	"C"Co	Use (6) FAE devices clearing brush 1/7		27 Jan	11 Feb	
D042-68	"C"Co	Provide dozer to improve LZ, field of fire, improve road 2/7		27 Jan 75%	11 Feb	
D064-68	"C"Co	Rehabilitate strongback roof H-Bty 2/11		9 Feb 100%		10 Feb
D065-68	"C"Co	Provide tech assist to 4/11 for const of bunkers		7 Feb 20%	24 Feb	
D068-68	"C"Co	Const culvert ground ladder on tower at Co G patrol base camp		9 Feb 10%		
D565-67	"C"Co	Drill and install well at E/2/7 CP	15 Feb			
D566-67	"C"Co	Improve drainage and grade lot 3/11 CP	12 Feb			
D570-67	"C"Co	Upgrade and oil road from Rt#13C to 3d LVT		17 Jan 80%		
D586-67	SptCo	Upgrade access road hill 19 to AT942704 1/7	12 Feb			
D009-68	SptCo	Install lights in 7th Marines POW Compound		Material on Order		
D021-68	SptCo	Upgrade access road Rt545 to 2/7 CP	12 Feb			
D027-68	SptCo	Deliver 50 loads 4" rock to hill 65				
D039-68	SptCo	Construct small head at Div Schools	2 Apr		9 Apr	
D040-68	SptCo	Construct concrete bunker for Commanding General		29 Jan 4%		
D045-68	SptCo	Move toilet facilities and extend bar in Gen's mess		29 Jan 5%		
D048-68	SptCo	Oil road fr on HT001723 to AT988721 4/11	12 Feb			
D049-68	SptCo	Grade access road and const wash rack Hq Bn MT	15 Feb			
D052-68	SptCo	Provide 10 loads sand to Hq Bn	20 Feb			
D053-68	SptCo	Roll and oil parking lot Div PX		1 Feb 5%		
D058-68	SptCo	Install 3/4" pipe at Div CP		Material on Order		
D059-68	SptCo	Provide supervisor and tools to const huts HqBn	1 Apr		15 Apr	
D067-68	SptCo	Finish existing masonry walls at Div Chapel	1 Mar		17 Apr	
D069-68	SptCo	Construct 10 open top shelters for Div COC	1 Mar		1 Apr	

EQUIPMENT STATUS & LOCATION REPORT

ITEM	H.E. POOL								ITEM	H.E. POOL							
	ECT	CHED	ANAL	IP	ANAL	IP	ANAL	IP		ECT	CHED	ANAL	IP	ANAL	IP	ANAL	IP

10. Water Report:

<u>Location</u>	<u>Potable (gal)</u>	<u>Raw (gal)</u>
1st Marines	10,000	_____
2/1	10,000	_____
2/3	7,000	6,000
1/5	4,500	3,000
TF-X Ray	9,000	7,000
3/5	8,000	_____
3/7	12,000	8,000
3rd 8 th How	7,000	4,000
Hill-10	6,000	5,000
Hill-55	10,000	_____
Dai La	45,000	_____
Totals	128,500	33,000

Enclosure (1)

DECLASSIFIED

ROAD CONDITIONS AS REPORTED BY MINE SWEEP TEAMS

10 Feb 1968

<u>SWEEP TEAM</u>	<u>ROUTE</u>	<u>CONDITION</u>	<u>REMARKS</u>
1.	Rt 1 - Phu Loc to AT 832999	I	Bridge out at coordinates ZD083007
2.	Rt 1 - AT 832999 to AT 837950		No sweep today due to enemy action
3.	Rt 1 - AT 937915 to to AT 837950		No sw ep today due to enemy action
4.	RT 1 - Phu Bai to YD 967062	I	Road impassable due to crater in road.
5.	Rt 1 - YD 967062 to Phu Loc		No longer conducts sweeps on this road.
6.	Access rd - Hill 22 AT 889724 to AT 907744	P	
7.	Perdue Rd - AT 925694 to AT 943690	P	
8.	Rt 1 - AT 935865 to AT 936917		Sweep results not available at this time.
9.	Rt 14 - AT 967584 to AT 922577	P	
10.	Rt 14 - AT 922577 to AT 877572	P	
11.	Rt 14 - AT 877572 to AT 830558		No longer conducts sweeps on this road.
12.	Rt 14 - AT 830558 to AT 788548		No longer conducts sweeps on this road.
13.	Rt 10 - AT 988641 to AT 967584	P	
14.	Access Rd - 3rd LVT and Hill 10 (East)	P	
15.	Rt 130 - BT 072707 to BT 065661	P	
16.	Rt 10 - AT 988641 to BT 017636	P	
17.	Anderson Trail - BT 017636 to BT 032642	P	

Notes: P - Passable
I - Impassable

DECLASSIFIED

CLASSIFICATION

ENGINEER SITUATION REPORT

SITUATION REPORT No. 42-68

PERIOD COVERED: 101300H TO 111300H Feb 1968
DATE & TIME DATE & TIME MONTH & YEAR

REF: (a.) M.P:

COPY NUMBER

1st ENGR. BN.

PLACE OF ISSUE

DATE/TIME OF ISSUE

MESSAGE REF: #

1. **Enemy information.**
 - a. 110900H Feb 1968. An engineer sweep team in support of 2/5 visually located one Claymore mine in the middle of the road at 2D 025027. Mine had a pull type fuse but no wire leading into it. Checked out the area and removed mine.
2. **Engineer personnel.** Dropped: (1) Cpl 1121 (1) LCpl 3531 (1) PFC 1345 Joined: None.
3. **Engineer difficulties.** Engineer equipment shortages remain the same as shown on Sit Rep 20-68
4. **Weather.** Warm with partly cloudy skies.
5. **Operations**
 - a. through h. N/A

Engineer sweeps remain the same
Engineer support remains the same

11 men from Support Company TAD to Company "A"
11 men from Support Company TAD to Company "B"
4 men from H&S Company TAD to Company "A"
6 men from H&S Company TAD to Company "B"
1 man from Support Company TAD to III MAF
Company "A" (-)(Rein) in direct support of Task Force L-Ray
Company "B" (Rein) in direct support of Task Force L-Ray
SGT-PERRINE and 3 men from "C" Company departed this CP at 111045H Feb 68 in support of rough rider with FLC
6. through 9. N/A.
10. **Water Supply.** See enclosure (1).
11. **General Engineer Comments.** N/A
12. **Engineer Command Posts**
 - a. 1st Engineer Bn (-), Danang, AT 948755
 - b. Company "A" (-)(Rein) CP located at YD 825155
 - c. Company "B" (Rein) CP located at YD 825155

[Signature]
J. G. CROOKER
SITTING
COMMANDING

1. ENEMY INFORMATION. (Report information concerning enemy activity encountered, such as sniper activity, enemy minefields, boobytraps, artillery shelling and bombing of the area, report enemy material and equipment captured.)
2. ENGINEER PERSONNEL. (Report arrival of engineer personnel and units including initial landing party, giving number of Officers and Enlisted. Report casualties and evacuation, number of Officers and men assigned to each subproject and name of Officer or noncommissioned Officer in charge.)
3. ENGINEER DIFFICULTIES. (Report hindrance to engineer progress as a result of enemy action, natural conditions such as poor trafficability and inclement weather, equipment shortages or breakdowns, and material shortages.)
4. WEATHER. (Report weather conditions.)
5. OPERATIONS.
 - a. Roads. (Report road construction to include amount cleared, stripped, graded, ditched, surface, and completed. Use overlays and map coordinates to show location of work and amount completed, the location of culverts, bridges, etc. Report road maintenance on existing roads. Report soil types and condition and availability of aggregate.)
 - b. TRAILS. (Report trail construction to include amount completed, location of junction with MSR, type of terrain and additional work required to make a military road.)

ORGANIZATION			DATE			
PROJ. No. #	ORGANIZATION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
D561-67	C Co	Tech assist for construction of 3 bridges - Thuong Doe area	On Hold			
D560-67	C Co	Tech assist & mtl for construction of CDC bunker - 1st 7km	On Hold			
D028-68	C Co	Renovate the stationment at 2/3 (W 071649)	On Hold			
D029-68	C Co	Renovate the stationment at 2/3 (W 012629)	On Hold			
D036-68	C Co	Construct 50 - 48 mount out boxes for 1/7	12Feb			
D041-68	C Co	Use 6 FAE devices to clear brush at 1/7		27Jan	12Feb	
D042-68	C Co	Provide dzer to improve LZ, road, field of fire - 2/7		27Jan 75%	12Feb	
D043-68	C Co	Provide tech assist to 4/11 for const of bunkers		7Feb 20%	24Feb	
D048-68	C Co	Const culvert around tower ladder at 0/2/7		9Feb 10%		
D565-67	SptCo	Drill and install well at 2/2/7 CP	15Feb			
D566-67	SptCo	Improve drainage and grade lot - 3/11 C	20Feb			
D570-67	SptCo	Upgrade and oil road from Rt 13C to 3rd LVT		17Jan 90%		
D586-67	SptCo	Upgrade access road - hill 19 to AT 942704 - 1/7	20Feb			
D009-68	SptCo	Install lights in 7th Marines FOC Compound	15MAR			
D021-68	SptCo	Upgrade access road - Rt 545 to 2/7 CP	20Feb			
D027-68	SptCo	Deliver 50 loads of 4" rock to hill 65	1 MAR			
D039-68	SptCo	Construct small head at Div Schools	2Apr			
D040-68	SptCo	Construct concrete bunker for CB		29Jan 4%		
D043-68	SptCo	Move toilet facilities and extend bar in CO's mess		29Jan 5%	24Feb	
D049-68	SptCo	Grade access road and const wash rack - Hq Bn RT	19Feb			
D048-68	SptCo	Oil road from W 001723 to AT 988721 - 4/11	20Feb			
D052-68	SptCo	Provide 10 loads of sand to Hq Bn	18Feb			
D053-68	SptCo	Roll and oil parking lot at Div PX		17Feb 25%		
D056-68	SptCo	Oil road within 2/7 CP				
D058-68	SptCo	Install 3/4" pipe at Div CP	20Feb			
D059-68	SptCo	Provide supervision and tools to const huts - Hq Bn	15MAR			
D062-68	SptCo	Oil road at Div INO and parking lot	1Apr			
D063-68	SptCo	Label area for generator pad & Hq Bn - hill 244	21Feb			
D067-68	SptCo	Finish existing masonry walls at Div Chapel	15Feb			
D069-68	SptCo	Construct 10 open top shelters for Div CDC	1Mar			

EQUIPMENT STATUS & LOCATION REPORT

ITEM	E.	H.E. POOL						ITEM	E.	H.E. POOL					
		JECT	ACHED	R-ONAL	ED	ONAL	ED			JECT	ACHED	R-ONAL	ED	ONAL	ED

10. Water Supply.

<u>Location</u>	<u>Potable(gal)</u>	<u>Raw(gal)</u>
2/3	7,000	6,000
1/5	4,500	3,000
Task Force --Ray	9,000	7,000
3/5	8,000	-----
3/7	12,000	8,000
3rd 8" How	7,000	4,000
Hill 10	6,000	5,000
Hill 55	10,000	-----
Dai La	45,000	-----
Totals	126,500	33,000

ENCLOSURE (1)

DECLASSIFIED

ROAD CONDITIONS AS REPORTED BY MINE SWEEP TEAMS

<u>SWEEP TEAM</u>	<u>ROUTE</u>	<u>CONDITION</u>	<u>REMARKS</u>
1.	Rt 1 - Phu Loc to AT 832999	P	
2.	Rt 1 - AT 832999 to AT 887950	No sweep today due to enemy action	
3.	Rt 1 - AT 937915 to to AT 887950	No sweep today due to enemy action	
4.	Rt 1 - Phu Bai to YD 967062	P	
5.	Rt 1 - YD 967062 to Phu Loc	P	
6.	Access rd - Hill 22 AT 889724 to AT 907744	P	
7.	Paradise Rd - AT 925694 to AT 943690	P	
8.	Rt 1 - AT 935865 to AT 936947	Closed - repairing bridge	
9.	Rt 14 - AT 967584 to AT 922577	P	
10.	Rt 14 - AT 922577 to AT 877572	P	
11.	Rt 14 - AT 877572 to AT 830558	No longer sweeps this route	
12.	Rt 14 - AT 830558 to AT 780543	No longer sweeps this route	
13.	Rt 10 - AT 988641 to AT 967584	P	
14.	Access Rd - 3rd LVT and Hill 10 (East)	P	
15.	Rt 13C - BT 072707 to BT 065661	P	
16.	Rt 10 - AT 988641 to BT 017636	Information on this sweep is not available at the present time	
17.	Anderson Trail - BT 017636 to BT 032642	P	

Notes: P - Passable
I - Impassable

DECLASSIFIED

CLASSIFICATION

ENGINEER SITUATION REPORT

COPY NUMBER

1st ENGR. BN.

PLACE OF ISSUE

DATE/TIME OF ISSUE

MESSAGE REF.#

SITUATION REPORT No. 43-68PERIOD COVERED: 111300H TO 121300H Feb 1968
DATE & TIME DATE & TIME MONTH & YEAR

REF: (a) M.P: _____

1. Enemy information

a. Late entry - 110845H Feb 68. An engineer sweep team in support of 3/7 visually located two - 20 lb box mines, one on top of the other one, at AT 901572. Destroyed in place.

b. Late entry - 110925H Feb 68. An engineer sweep team in support of 3/7 received 10 - 15 rounds of sniper fire when sweep team was meeting another sweep team in support of 3/7 at AT 960584. Returned 100 - .50 cal rds, 200 .30 cal rds and 75 M16 rds. No casualties.

c. Late entry - 111155H Feb 68. An engineer sweep team in support of 3/7 received approximately 50 incoming SAF rds when team was approximately 200 meters from a small bamboo and barbed wire road block at AT 846564. Tank returned two 90mm rds and engineers cleared road block with grappling hooks with line. No casualties. Also at 111210H Feb 68. Same sweep team encountered another road block at AT 811543 constructed with two trees (12 to 16" dia). Cut trees in half using 10 lbs of C-4 and removed from road. Also culvert at AT 835564 is blown out but road is still passable.

d. 120900H Feb 68. An engineer sweep team in support of 1/5 visually located one Claymore mine at ZD 081988 on side of road. Searched area and removed claymore.

2. Engineer personnel. Dropped: (1) SSgt 1345 (1) SSgt 1371. Joined: (1) SSgt 1345 (3) PFC 1371 (1) Sgt 0141 (1) PFC 0141

3. Engineer difficulties. Engineer equipment shortages remain the same as shown on Sit Rep 20-68

4. Weather. Warm with cloudy skies.

5. Operations

a. through h. N/A

Engineer sweeps remain the same

Engineer support remains the same

11 men from Support Company TAD to Company "A"

11 men from Support Company TAD to Company "B"

4 men from H&S Company TAD to Company "A"

6 men from H&S Company TAD to Company "B"

1 man from Support Company TAD to III MAP

Company "A" (-)(Rein) in direct support of Task Force X-Ray

Company "B" (Rein) in direct support of Task Force X-Ray

1st Marine Division Demolition, Land Mine Warfare and VC Boobytrap School attendance this date:

1st S. P. Bn - 3 and 1st Engr Bn - 4

6. through 9. N/A

10. Water Supply. See enclosure (1).

11. General engineer comments. N/A

12. Engineer Command Posts

a. 1st Engineer Bn (-), Danang. AT 948755

b. Company "A" (S)(Rein) CP located at YD 825155

c. Company "B" (Rein) CP located at YD 825155

J. C. CHAMBLISS

SIGNATURE

BY DIRECTION

By direction

1. **ENEMY INFORMATION.** (Report information concerning enemy activity encountered, such as sniper activity, enemy minefields, boobytraps, artillery shelling and bombing of the area, report enemy material and equipment captured.)
2. **ENGINEER PERSONNEL.** (Report arrival of engineer personnel and units including initial landing party, giving number of Officers and Enlisted. Report casualties and evacuation, number of Officers and men assigned to each subproject and name of Officer or noncommissioned Officer in charge.)
3. **ENGINEER DIFFICULTIES.** (Report hindrance to engineer progress as a result of enemy action, natural conditions such as poor trafficability and inclement weather, equipment shortages or breakdowns, and material shortages.)
4. **WEATHER.** (Report weather conditions.)
5. **OPERATIONS.**
 - a. **Roads.** (Report road construction to include amount cleared, stripped, graded, ditched, surface, and completed. Use overlays and map coordinates to show location of work and amount completed, the location of culverts, bridges, Etc. Report road maintenance on existing roads. Report soil types and condition and availability of aggregate.)
 - b. **TRAILS.** (Report trail construction to include amount completed, location of junction with MSR, type of terrain and additional work required to make a military road.)

ORGANIZATION			DATE			
PROJ. No.#	ORGANIZATION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
D561-67	C Co	Tech assist for const of 3 bridges at Thuong Doc area	ON HOLD			
D560-67	C Co	Tech assist & mail for COC bunker - 1st Tk Bn	ON HOLD			
D028-68	C Co	Renovate the cantonment at 2/3 (BT 071649)	ON HOLD			
D029-68	C Co	Renovate the cantonment at 2/3 (BT 012629)	ON HOLD			
D036-68	C Co	Construct 50 - #8 mount out boxes - 1/7	13Feb			
D041-68	C Co	Use 6 FAE devices to clear brush at 1/7		27Jan	13Feb	
D042-68	C Co	Provide dozer to improve LZ, road & field of fire - 2/7		27Jan 75%	13Feb	
D065-68	C Co	Provide tech assist to 4/11 for construction of bunkers		7Feb 20%	24Feb	
D068-68	C Co	Construct culvert around tower ladder at 0/2/7		9Feb 35%		
D565-67	SptCo	Drill and install well at E/2/7 CP	15Feb			
D566-67	SptCo	Improve drainage and grade lot - 3/11 CP	20Feb			
D570-67	SptCo	Upgrade and oil road from Rt 13C to 3rd LVT		17Jan 90%		
D586-67	SptCo	Upgrade access road - hill 19 to AT 942704 - 1/7	20 Feb			
D009-68	SptCo	Install lights in 7th Marines POW Compound	15Mar			
D021-68	SptCo	Upgrade access road - Rt 945 to 2/7 CP	20Feb			
D027-68	SptCo	Deliver 50 loads of 4" rock to hill 65	1Mar			
D039-68	SptCo	Construct small head at Div Sch	1Apr			
D040-68	SptCo	Construct concrete bunker for CO		29Jan 4%	24Feb	
D045-68	SptCo	Move toilet facilities and extend bar in CO's mess		29Jan 5%		
D048-68	SptCo	Oil road from BT 001723 to AT 988721 - 4/11	20Feb			
D049-68	SptCo	Grade access road and const wash rack - Hq Bn MT	15Feb			
D052-68	SptCo	Provide 10 loads of sand to Hq Bn	20Feb			
D053-68	SptCo	Roll and oil parking lot - Div FX		1Feb 24%		
D056-68	SptCo	Oil road within 2/7 CP	20Feb			
D058-68	SptCo	Install 3/4" pipe at Div CP	15Mar			
D059-68	SptCo	Provide supervision and tools to construct huts - Hq Bn	1Apr			
D062-68	SptCo	Oil road and parking lot - Div IRO	21Feb			
D063-68	SptCo	Level area for generator pad - hill 244	15 Feb			
D066-68	SptCo	Oil access road Rt 2 to 3rd 8" How	19Feb			
D067-68	SptCo	Finish existing masonry at Div Chapel	1Mar			
D069-68	SptCo	Construct 10 open top shelters for Div COC	1Mar			

EQUIPMENT STATUS & LOCATION REPORT

ITEM		H.E. POOL		ITEM		H.E. POOL	
PROJECT	LOCATED	STATUS	LOCATION	PROJECT	LOCATED	STATUS	LOCATION

10. Water Report:

<u>Innasion</u>	<u>Potable (gal)</u>	<u>Raw (gal)</u>
2/3	7,000	6,000
1/5	4,500	3,000
TF-X Bay	9,000	7,000
3/5	8,000	_____
3/7	12,000	8,000
3rd 8" Row	7,000	4,000
Hill-10	6,000	5,000
Hill-55	10,000	_____
Dai la	45,000	_____
Totals	108,500	33,000

Enclosure (1)

ROAD CONDITIONS AS REPORTED BY MINE SWEEP TEAMS

<u>SWEEP TEAM</u>	<u>ROUTE</u>	<u>CONDITION</u>	<u>REMARKS</u>
1.	Rt 1 - Phu Loc to AT 832999	P	
2.	Rt 1 - AT 832999 to AT 837960		No sweep today due to enemy action
3.	Rt 1 - AT 937915 to to AT 837960		No sweep today due to enemy action
4.	RT 1 - Ban Bai to YD 967062	P	
5.	Rt 1 - YD 967062 to Phu Loc	P	
6.	Access rd - Hill 22 AT 889724 to AT 907744	P	
7.	Perdue Rd - AT 925694 to AT 943690	P	
8.	Rt 1 - AT 935865 to AT 936947		Information on this sweep is not available at the present time
9.	Rt 14 - AT 967584 to AT 922577	P	
10.	Rt 14 - AT 922577 to AT 877572	P	
11.	Rt 14 - AT 877572 to AT 830558	P	
12.	Rt 14 - AT 830558 to AT 783548		No longer sweeps this route
13.	Rt 10 - AT 988641 to AT 967584	P	
14.	Access Rd - 3rd LVT and Hill 10 (East)	P	
15.	Rt 13G - BT 072707 to BT 065661	P	
16.	Rt 10 - AT 988641 to BT 017636		Information on this sweep is not available at the present time
17.	Anderson Trail - BT 017636 to BT 032642	P	

Notes: P - Passable
I - Impassable

CLASSIFICATION

ENGINEER SITUATION REPORT

COPY NUMBER

1st ENGR. BN.

PLACE OF ISSUE

DATE/TIME OF ISSUE

MESSAGE REF: #

SITUATION REPORT No. 44-68PERIOD COVERED: 121300H TO 121300H Feb 1968
DATE & TIME DATE & TIME MONTH & YEAR

REF: (a) MAP: _____

1. Enemy information.

a. Late entry - 121135HFeb68. An engineer sweep team in support of 3/7 found a bamboo road block at AT 840562.

Check out area and blow in place and removed from road.

b. Late entry - 121145HFeb68. An engineer sweep team in support of 3/7 found another bamboo road block at AT 835561.

Checked out area and blow in place and removed from road. Also found a 40 lb box mine with a Tee Cup as a firing device.

Coordinates and time were AT 835561 and 121145HFeb68. Mine was detected with P-153 mine detector. Destroyed in place.

2. Engineer personnel. Dropped: (1) Cpl 1371 (1) LCpl 1371 (1) LCpl 1385 Joined: (1) IFC 1141

3. Engineer difficulties. Engineer equipment shortages remain the same as shown on Sit Rep 20-68

4. Weather: Warm with cloudy skies.

5. Operations

a. through B. N/A

Engineer sweeps remain the same

Engineer support remains the same

11 men from Support Company TAD to Company "A"

11 men from Support Company TAD to Company "B"

1 man from Support Company TAD to III MAF

6 men from H&S Company TAD to Company "B"

4 men from H&S Company TAD to Company "A"

Company "A" (-)(Rein) in direct support of Task Force X-Ray

Company "B" (Rein) in direct support of Task Force X-Ray

LCPL MCAVOY and 3 men from "C" Company departed this CP 120615HFeb68 in support of rough rider with FIC

1st Marine Division Demolitions, Landmine Warfare and VC Boobytrap School attendance this date:

1st Engr Bn - 4 and 1st S. P. Bn - 3

6. through 9. N/A

10. Water supply. See enclosure (1).


11. General engineer comments. N/A

12. Engineer Command Posts

a. 1st Engineer Bn (S), Danang, AT 948755

b. Company "A" (-)(Rein) CP located at YD 825155

c. Company "B" (Rein) CP located at YD 825155


 J. C. CHAMBLISS

 SIGNATURE
 CONFIRMED
 By direction
1. ENEMY INFORMATION. (Report information concerning enemy activity encountered, such as sniper activity, enemy minefields, boobytraps, artillery shelling and bombing of the area, report enemy material and equipment captured.2. ENGINEER PERSONNEL. (Report arrival of engineer personnel and units including initial landing party, giving number of Officers and Enlisted. Report casualties and evacuation, number of Officers and men assigned to each subproject and name of Officer or noncommissioned Officer in charge.3. ENGINEER DIFFICULTIES. (Report hindrance to engineer progress as a result of enemy action, natural conditions such as poor trafficability and inclement weather, equipment shortages or breakdowns, and material shortages.4. WEATHER. (Report weather conditions.5. OPERATIONS.a. Roads. (Report road construction to include amount cleared, stripped, graded, ditched, surface, and completed. Use overlays and map coordinates to show location of work and amount completed, the location of culverts, bridges, Etc. Report road maintenance on existing roads. Report soil types and condition and availability of aggregate.b. TRAILS. (Report trail construction to include amount completed, location of junction with MSR, type of terrain and additional work required to make a military road.

ORGANIZATION			DATE			
PROJ. No. #	ORGANIZATION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
D561-67	C Co	Tech assist & mtl for const of 3 bridges - Thuong Doc area	ON HOLD			
D566-67	C Co	Tech assist & mtl for const of OOC bunker - 1st Tk Bn	ON HOLD			
D028-68	C Co	Renovate the cantonment at 2/3 BT 071649	ON HOLD			
D029-68	C Co	Renovate the cantonment at 2/3 BT 012629	ON HOLD			
D036-68	C Co	Construct 50 - #8 mount out boxes - 1/7	14 Feb			
D041-68	C Co	Use 6 FAE devices to clear brush - 1/7		27 Jan		14 Feb
D042-68	C Co	Provide dossier to improve LZ, road, & field of fire - 2/7		27 Jan 79%		14 Feb
D065-68	C Co	Provide tech assist for const of bunkers - 4/11		7 Feb 20%		24 Feb
D068-68	C Co	Const culvert around tower ladder on tower at 0/2/7		9 Feb 50%		
D073-68	C Co	Tech assist & mtl for bunkers - 7th Comm	15 Feb			
D075-68	C Co	Clear lane through minefield at An Hoa - 3/7	15 Feb			
D078-68	C Co	Eval feasibility of const ASP type bunkers - hill 55	15 Feb			
D565-67	SptCo	Drill and install well at 1/2/7	15 Feb			
D566-67	SptCo	Improve drainage and gradelot - 3/11	20 Feb			
D570-67	SptCo	Upgrade and oil road from Rt 13C to 3rd LVT		17 Jan 90%		
D586-67	SptCo	Upgrade access road - hill 19 to AT 942704 - 1/7	20 Feb			
D009-68	SptCo	Install lights in 7th Marines POW Compound	19 Mar			
D021-68	Spt Co	Upgrade access road - Rt 345 to 2/7 CP	20 Feb			
D027-68	SptCo	Deliver 50 loads of 4" rock to hill 65	1 Mar			
D039-68	SptCo	Construct small head at Div Schools	2 Apr			
D040-68	SptCo	Const concrete bunker for CG		29 Jan 4%		
D045-68	SptCo	Move toilet facilities and extend bar in CG's mess		29 Jan 9%		24 Feb
D048-68	SptCo	Oil road from BT 001723 to AT 9 0721 - 4/11	20 Feb			
D049-68	SptCo	Grade access road and const wash rack - Hq Bn MT	15 Feb			
D052-68	SptCo	Provide 10 loads of sand to Hq Bn	20 Feb			
D053-68	SptCo	Roll and oil parking lot - Div PX		1 Feb 25%		
D056-68	SptCo	Oil road within 2/7 CP	20 Feb			
D058-68	SptCo	Install 3/4" pipe at Div CP	15 Mar			
D59-68	SptCo	Provide supervisor and tools to const huts - Hq Bn	1 Apr			
D063-68	SptCo	Level generator pad for Hq Bn - Hill 244	15 Feb			
D066-68	SptCo	Oil access road - Rt 2 to 3rd 8" Hwy	19 Feb			
D067-68	SptCo	Finish existing masonry walls at Div Chapel	1 Mar			
D069-68	SptCo	Construct 10 omm top shelters for Div CGC	1 Mar			

EQUIPMENT STATUS & LOCATION REPORT

ITEM	H.E. POOL								ITEM	H.E. POOL							
	ECT	CHED	INAL	LD	INAL	LD	L	INAL		ECT	CHED	INAL	LD	INAL	LD	L	INAL

10. Water Report:

<u>Location</u>	<u>Potable (gal)</u>	<u>Raw (gal)</u>
2/3	7,000	6,000
1/5	4,500	3,000
TF-X Ray	9,000	7,000
3/5	8,000	_____
3/7	12,000	8,000
3rd 8" Row	7,000	4,000
Hill-10	6,000	5,000
Hill-55	10,000	_____
Dal La	45,000	_____
Total	108,500	33,000

Enclosure (1)

ROAD CONDITIONS AS REPORTED BY MINE SWEEP TEAMS

<u>SWEEP TEAM</u>	<u>ROUTE</u>	<u>CONDITION</u>	<u>REMARKS</u>
1.	Rt 1 - Phu Loc to AT 832999	No longer sweeps	
2.	Rt 1 - AT 832999 to AT 887960	No longer sweeps	
3.	Rt 1 - AT 937915 to to AT 887960	No longer sweeps	
4.	RT 1 - Phu Bai to YD 967062	P	
5.	Rt 1 - YD 967062 to Phu Loc	P	
6.	Access rd - Hill 22 AT 889724 to AT 907744	P	
7.	Perdue Rd - AT 925694 to AT 943690	P	
8.	Rt 1 - AT 935865 to AT 936917	Information on this sweep is not available at the present time	
9.	Rt 14 - AT 967584 to AT 922577	P	
10.	Rt 14 - AT 922577 to AT 877572	P	
11.	Rt 14 - AT 877572 to AT 830558	No sweep conducted today - Sweep is only conducted when requested by supported unit.	
12.	Rt 14 - AT 830558 to AT 788548	No longer sweeps	
13.	Rt 14 - AT 988641 to AT 967584	P	
14.	Access Rd - 3rd LVT and Hill 10 (East)	P	
15.	Rt 13C - BT 072707 to BT 065661	P	
16.	Rt 1C - AT 988641 to BT 017636	Information on this sweep is not available at the present time	
17.	Anderson Trail - BT 017636 to BT 032642	P	

Notes: P - Passable
I - Impassable

CLASSIFICATION

ENGINEER SITUATION REPORT

SITUATION REPORT No. 45-68

PERIOD COVERED: 131300H TO 141300H Feb 1968
DATE & TIME DATE & TIME MONTH & YEAR

REF: (a) MAP:

COPY NUMBER

1st ENGR. BN.

PLACE OF ISSUE

DATE/TIME OF ISSUE

MESSAGE REF: #

1. Enemy Information. None
2. Engineer Personnel. Dropped: (2) LCpl 1371 Joined: None
3. Engineer Difficulties.
Engineer equipment shortages remain the same as shown on Sit Rep 20-68.
4. Weather. Sunny and cool.
5. Operations.
 - A. through H. N/A
 - Engineer sweeps remain the same
 - Engineer support remains the same
 - 11 men from Support Company TAD to "A" Company
 - 4 men from H&S Company TAD to "A" Company
 - 11 men from Support Company TAD to "B" Company
 - 6 men from H&S Company TAD to "B" Company
 - Company "A" (-)(Rein) in direct support of Task Force X-Ray
 - Company "B" (Rein) in direct support of Task Force I-Ray
 - LCpl McAVOY and 3 men from "C" Company on rough rider with FLC
 - LCpl MULLOT and 5 men from "C" Company departed this CP on 140830HFeb68 en operation with 1/7
 - 1st Marine Division Demolitions, Land Mine Warfare and V.C. Boobytrap School attendance this date:
1st Engr Bn - 4
1st S.P. Bn - 3
6. through 9. N/A
10. Water Supply. See enclosure (1)
11. General Engineer comments: N/A
12. Engineer Command Posts.
 - a. 1st Engineer Bn, DaNang AT948755
 - b. Company "A" (-)(Rein), CP located at YD825155
 - c. Company "B" (Rein), CP located at YD825155

[Signature]
C. CHAMBLISS
SIGNATURE
RECEIVING
By direction

1. ENEMY INFORMATION. (Report information concerning enemy activity encountered, such as sniper activity, enemy minefields, boobytraps, artillery shelling and bombing of the area, report enemy material and equipment captured.)
2. ENGINEER PERSONNEL. (Report arrival of engineer personnel and units including initial landing party, giving number of Officers and Enlisted, Report casualties and evacuation, number of Officers and men assigned to each subproject and name of Officer or noncommissioned Officer in charge.)
3. ENGINEER DIFFICULTIES. (Report hindrance to engineer progress as a result of enemy action, natural conditions such as poor trafficability and inclement weather, equipment shortages or breakdowns, and material shortages.)
4. WEATHER. (Report weather conditions.)
5. OPERATIONS.
 - a. Roads. (Report road construction to include amount cleared, stripped, graded, ditched, surface, and completed. Use overlays and map coordinates to show location of work and amount completed, the location of culverts, bridges, Etc. Report road maintenance on existing roads. Report soil types and condition and availability of aggregate.)
 - b. TRAILS. (Report trail construction to include amount completed, location of junction with MSR, type of terrain and additional work required to make a military road.)

ORGANIZATION			DATE			
PROJ. No. #	ORGANIZA- TION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLE- TION	DATE & TIME COMPLE- TION
D565-67 SptCo		Drill and install well at E/2/7 CP	15 Feb			
D566-67 SptCo		Improve drainage and grade lot 3/11 CP	20 Feb			
D570-67 SptCo		Upgrade and oil road from Rt13C to 3d LVT		17 Jan 100%		13 Feb
D586-67 SptCo		Upgrade access road hill 19 to AT942704 1/7	20 Feb			
D009-68 SptCo		Install lights in 7th Marines POW Compound	15 March			
D021-68 SptCo		Upgrade access road Rt545 to 2/7 CP	20 Feb			
D027-68 SptCo		Deliver 50 loads of 4" rock to hill 65	1 March			
D039-68 SptCo		Construct small head at Div Schools	2 Apr		9 Apr	
D040-68 SptCo		Construct concrete bunker for Commanding General		29 Jan 8%		
D045-68 SptCo		Move toilet facilities and extend bar in Gen's mess		29 Jan 8%	24 Feb	
D048-68 SptCo		Oil road from BT001723 to AT988721 4/11	20 Feb			
D049-68 SptCo		Grade access road and const wash rack Hq Bn MT	15 Feb			
D052-68 SptCo		Provide 10 loads sand to Hq Bn	21 Feb			
D053-68 SptCo		Roll and oil parking lot Div PX		1 Feb 100%		13 Feb
D056-68 SptCo		Oil road within 2/7 CP	20 Feb			
D058-68 SptCo		Install 3/4" pipe at Div CP	15 March			
D059-68 SptCo		Provide supervision and tools to const huts Hq Bn	1 Apr			
D062-68 SptCo		Oil road and parking lot at Div IRO	21 Feb			
D063-68 SptCo		Level generator pad for Hq Bn hill 244	15 Feb			
D066-68 SptCo		Oil access road Rt2 to 3d Bn How	19 Feb			
D069-68 SptCo		Const 10 open top shelters for Div COC	1 March			
D072-68 SptCo		Dig defensive positions at 11th MT base camp		11 Feb 100%		13 Feb
D561-67 "C"Co		Tech assist for Const of (3) bunkers Thong Doc area		(On Hold)		
D560-67 "C"Co		Provide tech assist & mat'l for const of COC bunker		(On Hold)		
D028-68 "C"Co		Accomp work to renovate the cantonment at 2/3 (BT071649)		(On Hold)		
D029-68 "C"Co		Accomp work to renovate the cantonment at 2/3 (BT012629)		(On Hold)		
D036-68 "C"Co		Const (50) #8 mount out boxes 1/7	15 Feb			
D041-68 "C"Co		Use (6) FAE devices clearing brush 1/7		27 Jan		
D042-68 "C"Co		Provide dozer to improve 12, field of fire, improve road 2/7		27 Jan 75%		
D065-68 "C"Co		Provide tech assist to 4/11 for const of bunkers		7 Feb 35%		
D073-68 "C"Co		Provide tech assist & limited mat'l for bunkers 7th Comm	15 Feb			
D075-68 "C"Co		Clear lane through minefields at An Hoa 3/7	15 Feb			
D076-68 "C"Co		Evaluate the feasibility of const ACT type ammo bunker hill	55 15 Feb			

EQUIPMENT STATUS & LOCATION REPORT

H.E. POOL										H.E. POOL									
ITEM	ECT	CHED	ANAL	ED	ANAL	ED	ANAL	ED		ITEM	ECT	CHED	ANAL	ED	ANAL	ED	ANAL	ED	

10. water Report:

<u>Location</u>	<u>Potable (gal)</u>	<u>Raw (gal)</u>
2/3	7,000	6,000
1/5	4,500	3,000
TP-X Ray	9,000	7,000
3/5	8,000	_____
3/7	12,000	8,000
3rd 8" How	7,000	4,000
Hill-10	6,000	5,000
Hill-55	10,000	_____
Dai La	45,000	_____
Totals	108,500	33,000

Enclosure (1)

DECLASSIFIED

ROAD CONDITIONS AS REPORTED BY MINE SWEEP TEAMS

<u>SWEEP TEAM</u>	<u>ROUTE</u>	<u>CONDITION</u>	<u>REMARKS</u>
1.	Rt 1 - Phu Loc to AT 832999		Did not sweep today due to enemy action
2.	Rt 1 - AT 832999 to AT 887960		No longer sweeps
3.	Rt 1 - AT 937915 to to AT 887960		No longer sweeps
4.	RT 1 - Phu Bai to YD 987062	P	
5.	Rt 1 - YD 967062 to Phu Loc	P	
6.	Access rd - Hill 22 AT 889724 to AT 907744	P	
7.	Perdue Rd - AT 925694 to AT 943690	P	
8.	Rt 1 - AT 935865 to AT 936947		Information on this sweep is not available at the present time
9.	Rt 14 - AT 967584 to AT 922577	P	
10.	Rt 14 - AT 922577 to AT 877572	P	
11.	Rt 14 - AT 877572 to AT 830358		No longer sweeps
12.	Rt 14 - AT 830558 to AT 788548		No longer sweeps
13.	Rt 10 - AT 988641 to AT 967584	P	
14.	Access Rd - 3rd LVT and Hill 10 (East)	P	
15.	Rt 10 - BT 072707 to BT 065661	P	
16.	Rt 10 - AT 988641 to BT 017636	P	
17.	Anderson Trail - BT 017636 to BT 032642	P	

Note: P - Passable

I - Impassable

DECLASSIFIED

CLASSIFICATION

ENGINEER SITUATION REPORT

COPY NUMBER

1st ENGR. BN.

PLACE OF ISSUE

DATE/TIME OF ISSUE

MESSAGE REF: #

SITUATION REPORT No. 46-68PERIOD COVERED: 141300H TO 151300H Feb 1968
DATE & TIME DATE & TIME MONTH & YEAR

REF: (a) MAP: _____

1. Enemy information

a. 151430H Feb 68. An engineer sweep team in support of 2/3 reports that an LVT hit mine outside of their CP (BX 072656). Mine was approximately 15 to 20 lbs. Pressure detonated. Engineers dispatched to scene of incident and checked out the area with negative results. 1 USMC KIA (minor)(non-engr).

2. Engineer personnel. Dropped: (1) LCpl 1345 Joined: (1) Cpl 1341 (1) PFC 1345

3. Engineer difficulties. Engineer equipment shortages remain the same as shown on Sit Rep 20-68

4. Weather. Cool and overcast skies.

5. Operations

a. through h. N/A

Engineer support remains the same

Engineer sweeps remain the same except for the discontinuing of sweep - Access road at Hill 22 - (AT 889734 to AT 907744) by 1st Platoon, "C" Company, 1st Engineer Battalion engineers.

11 men from Support Company TAD to Company "A"

11 men from Support Company TAD to Company "B"

1 man from Support Company TAD to III MAF

4 men from H&E Company TAD to Company "A"

6 men from H&E Company TAD to Company "B"

Company "A" (-)(Rein) in direct support of Task Force X-Ray

Company "B" (Rein) in direct support of Task Force X-Ray

No Classes are being conducted for the period of 15 - 17 February 1968 at the 1st Marine Division Demolitions, Land

Mine Warfare and VC Boobytrap School due to a lack of students.

LCPL MCATY and 3 men from "C" Company are in support of rough rider with FLC

LCPL HELLLOT and 5 men from "C" Company are on an operation with 1/7

6. through 9. N/A

10. Water Supply. See enclosure (1)

11. General engineer comments. N/A

12. Engineer Command Posts

a. 1st Engineer Bn (-), Landing, AT 948755

b. Company "A" (-)(Rein) CP located at YD 825155

c. Company "B" (Rein) CP located at YD 825155

J. C. CHAMBLISS

SIGNATURE

15 FEB 1968

1. ENEMY INFORMATION. (Report information concerning enemy activity encountered, such as sniper activity, enemy minefields, boobytraps, artillery shelling and bombing of the area, report enemy material and equipment captured.
2. ENGINEER PERSONNEL. (Report arrival of engineer personnel and units including initial landing party, giving number of Officers and enlisted. Report casualties and evacuation, number of Officers and men assigned to each subproject and name of Officer or noncommissioned Officer in charge.
3. ENGINEER DIFFICULTIES. (Report hindrance to engineer progress as a result of enemy action, natural conditions such as poor trafficability and inclement weather, equipment shortages or breakdowns, and material shortages.
4. WEATHER. (Report weather conditions.
5. OPERATIONS.
 - a. Roads. (Report road construction to include amount cleared, stripped, graded, ditched, surface, and completed. Use overlays and map coordinates to show location of work and amount completed, the location of culverts, bridges, Etc. Report road maintenance on existing roads. Report soil types and availability of aggregate.
 - b. TRAILS. (Report trail construction to include amount completed, location of junction with MSR, type of terrain and additional work required to make a military road.

ORGANIZATION			DATE			
PROJ. No. #	ORGANIZATION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
D561-67	C Co	Tech assist for const of 3 bridges - Thuong Doc area	ON HOLD			
D560-67	C Co	Tech assist & satl for const of OOC bunker - 1st Fk Bn	ON HOLD			
D028-68	C Co	Renovate the cantonment at 2/3 (BT 071649)	ON HOLD			
D029-68	C Co	Renovate the cantonment at 2/3 (BT 012629)	ON HOLD			
D036-68	C Co	Construct 50 - #8 mount out boxes - 1/7	16Feb			
D041-68	C Co	Use 6 FAN devices to clear brush - 1/7		27Jan	16Feb	
D042-68	C Co	Provide doper to improve LZ, road and field of fire - 1/7		7Jan 100%		15Feb
D065-68	C Co	Provide tech assist to 4/11 for const of bunkers		7Feb 35%	2Feb	
D073-68	C Co	Tech assist & satl for bunkers - 7th Comm	16Feb			
D075-68	C Co	Clear lane through minefields at An Hoa - 3/7	16Feb			
D076-68	C Co	Eval feasibility of const AEP type ammo bunkers - hill 55	16Feb			
D077-68	C Co	Install septic tank & or grease trap at 1/7 Messhall	17Feb			
D074-68	C Co	Eval submit recommendations to DBO on use of cyclone fence	17Feb			
D565-67	SptCo	Drill and install wall at H/2/7 CP	20Feb			
D566-67	SptCo	Improve drainage and grade lot - 3/11 CP	20Feb			
D586-67	SptCo	Upgrade access road - hill 19 to AT 942704 - 1/7	20Feb			
D594-67	SptCo	Construct road from AT 935785 to AT 938787 - 2/7	20Feb			
D009-68	SptCo	Install lights in 7th Marines POW Compound	15Mar			
D021-68	SptCo	Upgrade access road - at 545 to 2/7 CP	20Feb			
D027-68	SptCo	Deliver 50 loads of 4" rock to hill 65	1Mar			
D039-68	SptCo	Construct small road at Div Schools	2Apr			
D040-68	SptCo	Construct concrete bunker for CO		29Jan 8%		
D045-68	SptCo	Move toilet facilities and extend bar in Gen's mess		29Jan 8%	24Feb	
D048-68	SptCo	Oil road from MF 001725 to AT 988721 - 4/11	20Feb			
D049-68	SptCo	Grade access road and const wash rack - Hq Bn MT		13Feb 100%		14Feb
D052-68	SptCo	Provide 10 loads of sand to Hq Bn		14Feb 100%		14Feb
D058-68	SptCo	Install 3/4" pipe at Div CP	15Mar			
D59-68	SptCo	Provide supervision and tools to construct hste - Hq Bn	1Apr			
D062-68	SptCo	Oil road and parking lot at Div IMC	21Feb			
D063-68	SptCo	Level area for Generator pad for Hq Bn - Hill 244	22Feb			
D068-68	SptCo	Oil access road - Mt 2 to 3rd Bn How	19Feb			
D069-68	SptCo	Construct 10 open top shelters for Div OOC	1Mar			
D070-68	SptCo	Provide backhoes to 4/11		14Feb 5%		
D078-68	SptCo	Provide assistance in realignment of trenches - Hq Bn		14Feb 5%		

EQUIPMENT STATUS & LOCATION REPORT

H.E. POOL										H.E. POOL									
ITEM	ECT	CHED	INAL	ED	INAL	ED	INAL	ED	INAL	ITEM	ECT	CHED	INAL	ED	INAL	ED	INAL	ED	INAL

10. Water Report:

<u>Location</u>	<u>Potable (gal)</u>	<u>Raw (gal)</u>
2/3	7,000	6,000
1/5	4,500	3,000
TF-X Ray	9,000	7,000
3/5	8,000	_____
3/7	12,000	8,000
3rd 8" Row	7,000	4,000
Hill-10	6,000	5,000
Hill-55	10,000	_____
Dal Lg	60,000	_____
Totals	123,500	33,000

Enclosure (1)

DECLASSIFIED

ROAD CONDITIONS AS REPORTED BY MINE SWEEP TEAMS

<u>SWEEP TEAM</u>	<u>ROUTE</u>	<u>CONDITION</u>	<u>REMARKS</u>
1.	Rt 1 - Phu Loc to AT 832999	No longer sweeps	
2.	Rt 1 - AT 832999 to AT 887960	No longer sweeps	
3.	Rt 1 - AT 937915 to to AT 887960	No longer sweeps	
4.	RT 1 - Ban Bai to YD 967062	P	
5.	Rt 1 - YD 967062 to Phu Loc	P	
6.	Access rd - Hill 22 AT 889724 to AT 907744	This sweep was dropped today from our responsibility	
7.	Perdue Rd - AT 925694 to AT 943690	P	
8.	Rt 1 - AT 935865 to AT 936917	Information on this sweep is not available at the present time	
9.	Rt 14 - AT 967584 to AT 922577	P	
10.	Rt 14 - AT 922577 to AT 877572	P	
11.	Rt 14 - AT 877572 to AT 830558	No longer sweeps	
12.	Rt 14 - AT 830558 to AT 788548	No longer sweeps	
13.	Rt 10 - AT 988641 to AT 967584	P	
14.	Access Rd - 3rd LVT and Hill 10 (East)	P	
15.	Rt 13C - BT 072707 to BT 065661	P	
16.	Rt 10 - AT 988641 to BT 017636	P	
17.	Anderson Trail - BT 017636 to BT 032642	P	

Notes: P - Passable
I - Impassable

DECLASSIFIED

CLASSIFICATION

ENGINEER SITUATION REPORT

COPY NUMBER _____
 1st ENGR. BN. _____
 PLACE OF ISSUE _____
 DATE/TIME OF ISSUE _____
 MESSAGE REF: # _____

SITUATION REPORT No. 47-68

PERIOD COVERED: 461300H TO 471300H Feb 1968
 DATE & TIME DATE & TIME MONTH & YEAR

REF: (a) MAP: _____

1. Enemy Information.

- a. 160935H Feb 68. An engineer sweep team in support of 3/7 received heavy SAF at coordinates AT958583. Sweep team and security returned fire with negative results. (1) USMC KIA (non-engr).

2. Engineer Personnel: Joined: (1) LCpl 1141, (2) Cpl 1141 Dropped: None

3. Engineer Difficulties.

Engineer equipment shortages remain the same as shown on Sit Rep 20-68.

4. Weather, Wind and overcast.5. Operations.

A. through H. N/A

Engineer sweeps remain the same

Engineer support remains the same

11 men from Support Company TAD to Company "A"

4 men from HAS Company TAD to Company "A"

11 men from Support Company TAD to Company "B"

6 men from HAS Company TAD to Company "B"

Company "A" (-)(Rein) in direct support of Task Force I-Ray

Company "B" (Rein) in direct support of Task Force I-Ray

1 man from Support Company TAD to III MAF

1st Marine Division Demolitions, LandMine Warfare and V.C. Boobytrap School attendance this date:

No classes for period of 15 - 17 February due to lack of students.

6. through 9. N/A10. Water Supply. See enclosure (1).11. General Engineer Comments. N/A12. Engineer Command Posts.

a. 1st Engineer Bn, DaNang AT948755

b. Company "A" (-)(Rein) CP, located at YD825155

c. Company "B" (Rein) CP, located at YD825155

J. C. Chambliss
 J. C. CHAMBLISS

SIGNATURE

XXXXXXXXXX

By direction

1. ENEMY INFORMATION. (Report information concerning enemy activity encountered, such as sniper activity, enemy minefields, boobytraps, artillery shelling and bombing of the area, report enemy material and equipment captured.
2. ENGINEER PERSONNEL. (Report arrival of engineer personnel and units including initial landing party, giving number of Officers and Enlisted. Report casualties and evacuation, number of Officers and men assigned to each subproject and name of Officer or noncommissioned Officer in charge.
3. ENGINEER DIFFICULTIES. (Report hindrance to engineer progress as a result of enemy action, natural conditions such as poor trafficability and inclement weather, equipment shortages or breakdowns, and material shortages.
4. WEATHER. (Report weather conditions.
5. OPERATIONS.
 - a. Roads. (Report road construction to include amount cleared, stripped, graded, ditched, surface, and completed. Use overlays and map coordinates to show location of work and amount completed, the location of culverts, bridges, Etc. Report road maintenance on existing roads. Report soil types and condition and availability of aggregate.
 - b. TRAILS. (Report trail construction to include amount completed, location of junction with MSR, type of terrain and additional work required to make a military road.

ORGANIZATION			DATE			
PROJ. No. #	ORGANIZATION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
D565-67	SptCo	Drill and install well at E/2/7 CP	20 Feb	15 Feb		
D566-67	SptCo	Improve drainage and grade lot 3/11 CP				
D586-67	SptCo	Upgrade access road hill 19 to AT942704 1/7	20 Feb			
D594-67	SptCo	Const road from AT935785 to AT938787	20 Feb			
D009-68	SptCo	Install lights in 7th Marines POW Compound	15 Mar			
D021-68	SptCo	Upgrade access road Rt 545 to 2/7 CP		15 Feb 20%		
D027-68	SptCo	Deliver 50 loads of 4" rock to hill 65	1 Mar			
D039-68	SptCo	Const small head at Div Schools	2 Apr			
D040-68	SptCo	Const concrete bunker for Commanding General		29 Jan 10%		
D045-68	SptCo	Move toilet facilities and extend bar in Gen's mess		29 Jan 15%	24 Feb	
D048-68	SptCo	Oil road from H001723 to AT988721 4/11	20 Feb			
D052-68	SptCo	Deliver 10 loads sand Hq Bn		14 Feb		
D056-68	SptCo	Oil road within 2/7 CP	20 Feb			
D058-68	SptCo	Install 3/4" pipe at Div CP	13 Mar			
D059-68	SptCo	Provide supervision and tools to const huts Hq Bn	1 Apr			
D062-68	SptCo	Oil road and parking lot at Div INO	21 Feb			
D063-68	SptCo	Level generator pad for Hq Bn hill 244	22 Feb			
D068-68	SptCo	Oil access road Rt 2 to 3d 8" Hwy	19 Feb			
D069-68	SptCo	Const 10 open top shelters for Div COC	1 Mar			
D070-68	SptCo	Provide backhoe to 4/11		14 Feb 15%		
D078-68	SptCo	Provide assistance in realignment of trenches at Hq Bn		14 Feb 5%		
D079-68	SptCo	Const (4) mount out boxes for Div Engr Officer				
D080-67	"C"Co	Tech assist & mat'l for const of COC bunker	(On Hold)			
D028-68	"C"Co	Accomp work to renovate the cantonment at 2/3 (H071649)	(On Hold)			
D029-68	"C"Co	Accomp work to renovate the cantonment at 2/3 (H012629)	(On Hold)			
D036-68	"C"Co	Const (50) #8 mount out boxes 1/7	17 Feb			
D065-68	"C"Co	Tech assist to 4/11 for const of bunkers		7 Feb 40%		
D073-68	"C"Co	Tech assist & limited mat'l for bunkers 7th Comm		16 Feb 5%	16 Mar	
D075-68	"C"Co	Clear lane through minefield at An Hoa 3/7	18 Feb			
D076-68	"C"Co	Eval the feasibility of const ASP type ammo bunker hill 55	18 Feb			
D077-68	"C"Co	Install septic tank & or grease trap at 1/7 messhall	18 Feb			
D074-68	"C"Co	Eval & furnish recommendations to DEO on use of cyclone fence	18 Feb			

EQUIPMENT STATUS & LOCATION REPORT

		H.E. POOL										H.E. POOL									
ITEM	.	ECT	CHED	INAL	ED	INAL	ED	L	INAL		ITEM	.	ECT	CHED	INAL	ED	INAL	ED	L	INAL	

10. Water Report:

<u>Location</u>	<u>Rotable (gal)</u>	<u>Raw (gal)</u>
2/3	7,000	6,000
1/5	4,500	3,000
TP-X Ray	9,000	7,000
3/5	8,000	_____
3/7	12,000	8,000
3rd 8" How	7,000	4,000
Hill-10	6,000	5,000
Hill-55	10,000	_____
Dai La	60,000	_____
Totals	123,500	33,000

Enclosure (1)

ROAD CONDITIONS AS REPORTED BY MINE SWEEP TEAMS

16 Feb 1968

<u>SWEEP TEAM</u>	<u>ROUTE</u>	<u>CONDITION</u>	<u>REMARKS</u>
1.	Access Rd - Gia Le YD 825155 to YD 820182		Information on this sweep not available at this time.
2.	Rt 1 - YD 820182 to YD 968064		Information on this sweep not available at this time.
3.	Rt 1 - YD 083008 to to YD 968064	P	
4.	Perdue Rd - AT 925694 to AT 943890	P	
5.	Rt 14 - AT 967584 to AT 922577	P	
6.	Rt 14 - AT 922577 to AT 877572	P	
7.	Rt 1C - AT 988641 to AT 967584	P	
8.	Access rd - 3rd LVT and Hill 10 (East)	P	
9.	Rt 13C - BT 072707 to BT 065661	P	
10.	Rt 1C - AT 988641 to BT 017636	P	
11.	Anderson Trail - BT 017636 to BT 032042	P	
12.	Rt 1 - AT 935865 to AT 936917		Information on this sweep not available at this time.

Note - I- Impassable
P- Passable

CLASSIFICATION

ENGINEER SITUATION REPORT

COPY NUMBER _____

1st ENGR. HN. _____

PLACE OF ISSUE _____

DATE/TIME OF ISSUE _____

MESSAGE REF: # _____

SITUATION REPORT No. 48-68PERIOD COVERED: 161300H TO 171300H Feb 1968
DATE & TIME DATE & TIME MONTH & YEAR

REF: (a) MAP: _____

1. Enemy information
a. 170930H Feb 68. An engineer sweep team in support of 2/7 received approximately 30 rds of automatic weapons fire. Returned 600 M16 rds, 25 M-79 rds. Incident occurred at AT 935885. 1 USMC KIA (med-evac)(bmr).
2. Engineer personnel. Joined: (1) LCpl 1371 Drapped: None
3. Engineer difficulties. Engineer equipment shortages remain the same as shown on Sit Rep 20-68
4. Weather. Cloudy and cool.
5. Operations
a. through b. N/A
Engineer support remains the same
Engineer sweeps remain the same
11 men from Support Company TAD to Company "A"
11 men from Support Company TAD to Company "B"
1 man from Support Company TAD to III MAF
6 men from H&S Company TAD to Company "B"
4 men from H&S Company TAD to Company "A"
Company "A" (-)(Rein) in direct support of Task Force X-Ray
Company "B" (Rein) in direct support of Task Force X-Ray
LCPL MCAVOY and 3 men from "C" Company in support of rough rider with FLC
LCPL MELLOTT and 5 men from "C" Company on operation with 1/7
6. through 9. N/A
10. Water Supply. See enclosure (1).
11. General engineer comments. N/A
12. Engineer command posts.
a. 1st Engineer Bn (-), Danang. AT 948755
b. Company "A" (-)(Rein) CP located at YD 825155
c. Company "A" (Rein) CP located at YD 825155

J. C. Chambliss
 J. C. CHAMBLISS
 SIGNATURE
 BY direction

1. ENEMY INFORMATION. (Report information concerning enemy activity encountered, such as sniper activity, enemy minefields, boobytraps, artillery shelling and bombing of the area, report enemy material and equipment captured.
2. ENGINEER PERSONNEL. (Report arrival of engineer personnel and units including initial landing party, giving number of Officers and Enlisted. Report casualties and evacuation, number of Officers and men assigned to each subproject and name of Officer or noncommissioned Officer in charge.
3. ENGINEER DIFFICULTIES. (Report hindrance to engineer progress as a result of enemy action, natural conditions such as poor trafficability and inclement weather, equipment shortages or breakdowns, and material shortages.
4. WEATHER. (Report weather conditions.
5. OPERATIONS.
 - a. Roads. (Report road construction to include amount cleared, stripped, graded, ditched, surface, and completed. Use overlays and map coordinates to show location of work and amount completed, the location of culverts, bridges, Etc. Report road maintenance on existing roads, report soil types and condition and availability of aggregate.
 - b. TRAILS. (Report trail construction to include amount completed, location of junction with MSR, type of terrain and additional work required to make a military road.

ORGANIZATION			DATE			
PROJ. No.#	ORGANIZATION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
D565-67	SptCo	Drill and install well at E/2/7 CP	20Feb			
D566-67	SptCo	Improve drainage and grade lot - 3/11 BP		16Feb 80%		
D586-67	SptCo	Upgrade access road - hill 19 to AT 942704 - 1/7		16Feb 10%		
D594-67	SptCo	Construct road from AT 935785 to AT 938787 - 2/7	20Feb			
D009-68	SptCo	Install lights in 7th Marines POW Compound	19Mar			
D021-68	SptCo	Upgrade access road - Rt 545 to 2/7 CP		16Feb 100%		16Feb
D027-68	SptCo	Deliver 50 loads of 4" rock to hill 65 - 4/11	1Mar			
D039-68	SptCo	Construct small head at Div Schools	1Apr			
D040-68	SptCo	Construct concrete bunker for CB		29Jan 12%		
D045-68	SptCo	Move toilet facilities and extend bar - CG's mess		29Jan 20%	24Feb	
D048-68	SptCo	Oil road from HT 001723 to HT 988721 - 4/11	20Feb			
D052-68	SptCo	Deliver 10 loads sand to Hq Bn (76 more when required)	18Feb			
D056-68	SptCo	Oil road within 2/7 CP	20Feb			
D058-68	SptCo	Install 3/4" pipe at Div CP	15Mar			
D059-68	SptCo	Provide supervision and tools to const huts - Hq Bn	1Apr			
D062-68	SptCo	Oil road and parking lot at Div IRO		16Feb 100%		16Feb
D063-68	SptCo	Level generator pad for Hq Bn - hill 244	20Feb			
D066-68	SptCo	Oil access road - Rt 2 to 3rd 8P How	19Feb			
D069-68	SptCo	Construct 10 open top shelters for Div COC	1Mar			
D70-68	SptCo	Provide backhoses to 4/11		14Feb 75%		
D078-68	SptCo	Provide assistance in realignment of trenches - Hq Bn		14Feb 5%		
D079-68	SptCo	Construct 4 mount out boxes for Div Engr Off	19Feb			
D580-68	C Co	Tech assist & matl for construction of COC bunker - 1stTkbN	On hold			
D028-68	CCo	Renovate the cantonment at 2/3 HT 071649	On hold			
D029-68	C Co	Renovate the cantonment at 2/3 HT 012629	On hold			
D036-68	C Co	Construct 50 mount out boxes (#8) - 1/7	17Feb			
D065-68	C Co	Tech assist to 4/11 for const of bunkers		7Feb 35%	24Feb	
D073-68	C Co	Tech assist & limited matl for bunkers - 7th Comm		16Feb 5%	16Mar	
D075-68	C Co	Clear lane through minefield at An Hoa - 3/7	18Feb			
D076-68	C Co	Eval the feasibility of const ASP bunkers - hill 55	18Feb			
D077-68	C Co	Install septic tank or grease trap at 1/7 messhall	18Feb			
D074-68	C Co	Eval & furnish recommendations to DFO on use of cyclone fencing at An Hoa		14Feb 100%		16Feb

EQUIPMENT STATUS & LOCATION REPORT

ITEM		H.E. POOL		ITEM		H.E. POOL	
ECT	CHED	INAL	INAL	ECT	CHED	INAL	INAL

10. Water Supply.

<u>Location</u>	<u>Potable(gal)</u>	<u>Raw(gal)</u>
1st Marines Forward	35,000	-----
2/3	7,000	6,000
1/5	4,500	3,000
TF X-Ray	9,000	7,000
3/5	8,000	-----
3/7	12,000	8,000
3rd 8" How	7,000	4,000
Hill 10	6,000	5,000
Hill 55	10,000	-----
Dai La	60,000	-----
totals	158,500	33,000

ENCLOSURE (1)

ROAD CONDITIONS AS REPORTED BY MINE SWEEP TEAMS

<u>SWEEP TEAM</u>	<u>ROUTE</u>	<u>CONDITION</u>	<u>REMARKS</u>
1.	Access Rd - Gia Le YD 825155 to YD 820182		Information on this sweep is not available at the present time
2.	Rt 1 - YD 820182 to YD 968064		Information on this sweep is not available at the present time
3.	Rt 1 - ZD 083008 to to YD 968064	P	
4.	Perdue Rd - AT 925694 to AT 943890	P	
5.	Rt 14 - AT 967584 to AT 922577	P	
6.	Rt 14 - AT 922577 to AT 877572	P	
7.	Rt 1C - AT 988641 to AT 967584	P	
8.	Access rd - 3rd LVT and Hill 10 (East)	P	
9.	Rt 13C - BT 072707 to BT 065661	P	
10.	Rt 1C - AT 988641 to BT 017636	P	
11.	Anderson Trail - BT 017636 to BT 032642	P	
12.	Rt 1 - AT 935865 to AT 936217		Information on this sweep is not available at the present time

Note - I- Impassable
P- Passable

CLASSIFICATION

ENGINEER SITUATION REPORT

COPY NUMBER

1st ENGR. BN.

PLACE OF ISSUE

DATE/TIME OF ISSUE

MESSAGE REF: #

SITUATION REPORT No. 49-68

PERIOD COVERED: 171300H TO 181300H Feb 1968
DATE & TIME DATE & TIME MONTH & YEAR

REF: (a) MAF:

1. Enemy information

a. Late entry - 161200H Feb 68. An engineer sweep team in support of 1st Marines visually located a 25 lb TNT charge strapped to a telephone pole with two non-electric fuses, at YD 823180. Removed and destroyed.

2. Engineer personnel. Joined: (1) Cpl 1141 (2) LCpl 1371 Dropped: None

3. Engineer difficulties. Engineer equipment shortages remain the same as shown on Sit Rep 20-68

4. Weather. Cloudy and cool.

5. Operations

a. through h. N/A

Engineer support remains the same

Engineer sweeps remain the same except: Engineers from "C" Company conducted a special sweep from AT 877572 to AT 865573

11 men from Support Company TAD to Company "A"

11 men from Support Company TAD to Company "B"

1 man from Support Company TAD to III MAF

4 men from H&S Company TAD to Company "A"

6 men from H&S Company TAD to Company "B"

Company "A" (-)(Rein) in direct support of Task Force X-Ray

Company "B" (Rein) in direct support of Task Force X-Ray

LCPL MCAVOY and 3 men from "C" Company are in support of a rough rider with FLC

LCPL MELLOT and 5 men from "C" Company on operation with 1/7 returned on 16 Feb 1968

1st Marine Division Demolitions, Land Mine Warfare and VC boobytrap School conducted a special 4 hour block of instruction to 44 Marines from Division Schools NCO Leadership Course today.

6. through 9. N/A

10. Water supply. See enclosure (1).

11. General engineer comments. N/A

12. Engineer Command Posts

a. 1st Engineer Bn (-), Danang, AT 948755

b. Company "A" (-)(Rein) CP located at YD 825155

c. Company "B" (Rein) CP located at WD 825155

J. C. CHAMBLISS

SIGNATURE

CHAMBLISS

By direction

1. **ENEMY INFORMATION.** (Report information concerning enemy activity encountered, such as sniper activity, enemy minefields, boobytraps, artillery shelling and bombing of the area, report enemy material and equipment captured.)2. **ENGINEER PERSONNEL.** (Report arrival of engineer personnel and units including initial landing party, giving number of Officers and Enlisted. Report casualties and evacuation, number of Officers and men assigned to each subproject and name of Officer or noncommissioned Officer in charge.)3. **ENGINEER DIFFICULTIES.** (Report hindrance to engineer progress as a result of enemy action, natural conditions such as poor trafficability and inclement weather, equipment shortages or breakdowns, and material shortages.)4. **WEATHER.** (Report weather conditions.)5. **OPERATIONS.**a. **Roads.** (Report road construction to include amount cleared, stripped, graded, ditched, surface, and completed. Use overlays and map coordinates to show location of work and amount completed, the location of culverts, bridges, Etc. Report road maintenance on existing roads. Report soil types and condition and availability of aggregate.)b. **TRAILS.** (Report trail construction to include amount completed, location of junction with MSR, type of terrain and additional work required to make a military road.)

ORGANIZATION			DATE			
PROJ. No. #	ORGANIZATION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
D565-67	SptCo	Drill and install well at E/2/7 CP	20Feb			
D566-67	SptCo	Improve drainage and grade lot -3/11 CP		15Feb 80%		
D586-67	SptCo	Upgrade access road - Hill 19 to AT 942704 - 1/7		16Feb 10%		
D594-67	SptCo	Construct road from AT 935785 to AT 938787 - 2/7	20Feb			
D009-68	SptCo	Install lights in 7th Marines POW Compound	15Mar			
D027-68	SptCo	Deliver 50 loads of 4" rock to hill 65 - 4/11	1Mar			
D039-68	SptCo	Construct small head at Div Schools	2Apr			
D040-68	SptCo	Construct concrete bunker for CG		29Jan 12%		
D045-68	SptCo	Move toilet facilities and extend bar - CG's mess		29Jan 20%	24Feb	
D048-68	SptCo	Oil road from BT 001723 to AT 988721 - 4/11	20Feb			
D052-68	SptCo	Deliver 86 loads of sand to Hq Bn		14Feb 15%		
D056-68	SptCo	Oil road within 2/7 CP	20Feb			
D058-68	SptCo	Install 3/4" pipe at Div CP	20Mar			
D059-68	SptCo	Provide supervision and tools to const huts - Hq Bn	1Apr			
D063-68	SptCo	Level generator pad for Hq Bn - Hill 244	22Feb			
D066-68	SptCo	Oil access road - Rt 2 to 3rd 8" How	19Feb			
D069-68	SptCo	Construct 10 open top shelters for Div COC	1Mar			
D070-68	SptCo	Provide backhoe to 4/11		14Feb 75%		
D078-68	SptCo	Provide assist in realignment of trenches - Hq Bn		14Feb 8%		
D079-68	SptCo	Construct 4 mount out boxes for Div Engr Off	19Feb			
D560-68	C Co	Tech assist & matl for const of COC bunker - 1st Tk Bn	ON HOLD			
D028-68	C Co	Renovate the cantonment at 2/3 (BT 071649)	ON HOLD			
D029-68	C Co	Renovate the cantonment at 2/3 (BT 012629)	ON HOLD			
D036-68	C Co	Construct 50 - #8 mount out boxes - 1/7	19Feb			
D065-68	C Co	Tech assist for const of bunkers - 4/11		7Feb 35%	24Feb	
D073-68	C Co	Tech assist & limited matl for bunkers - 7th Comm		16Feb 5%	16Mar	
D075-68	C Co	Clear land through minefield at An Hoa 3/7	19Feb			
D077-68	C Co	Install septic tank or grease trap at 1/7 messhall	19Feb			
D076-68	C Co	Eval the feasibility of const ASP bunkers at hill 55 - 1/11		17Feb 100%		17Feb

EQUIPMENT STATUS & LOCATION REPORT

H.E. POOL									
ITEM	FECT	ACHED	ONAL	ED	ONAL	ED	ONAL	ED	ONAL

H.E. POOL									
ITEM	FECT	ACHED	ONAL	ED	ONAL	ED	ONAL	ED	ONAL

10. Water Report:

<u>Location</u>	<u>Potable (gal)</u>	<u>Raw (gal)</u>
1st Mar For	35,000	_____
2/3	7,000	6,000
1/5	4,500	3,000
TF-X Ray	9,000	7,000
3/5	8,000	_____
3/7	12,000	8,000
3rd 8" How	7,000	4,000
Hill-10	6,000	5,000
Hill-55	10,000	_____
Dai La	60,000	_____
Totals	158,500	33,000

Enclosure (1)

DECLASSIFIED

ROAD CONDITIONS AS REPORTED BY MINE SWEEP TEAMS

<u>SWEEP TEAM</u>	<u>ROUTE</u>	<u>CONDITION</u>	<u>REMARKS</u>
1.	Access road - Gia Le YD 825155 to YD 830778	P	
2.	Rt 1 - YD 913118 to YD 968064	P	
3.	Rt 1 - AT 832999 to AT 886963	P	
4.	Rt 1 - AT 936917 to AT 885963		Information on this sweep is not available at the present time
5.	Rt 1 - ZD 083008 to YD 968064	P	
	Ferdue Rd - AT 925694 to AT 943890	P	
7.	Rt 14 - AT 967584 to AT 922577	P	
8.	Rt 14 - AT 922577 to AT 877572	P	
9.	Rt 14 - AT 877572 to AT 865573 Special Sweep	P	
10.	Rt 1C - AT 988641 to AT 967584	P	
11.	Access road - 3rd LVT and hill 10 (East.)	P	
12.	Rt 13C - BT 072707 to BT 065661	P	
13.	Rt 1C - Anderson Trail AT 988641 to BT 032642	P	
14.	Rt 1 - AT 935865 to AT 936917		Information on this sweep is not available at the present time

DECLASSIFIED

CLASSIFICATION

ENGINEER SITUATION REPORT

COPY NUMBER

1st ENGR. BN.

PLACE OF ISSUE

DATE/TIME OF ISSUE

MESSAGE REF: #

SITUATION REPORT No. 50-68PERIOD COVERED: 181300Z TO 191300Z Feb 1968
DATE & TIME DATE & TIME MONTH & YEAR

REF: (a) MAP: _____

1. Enemy Information.

- a. 191325Z Feb 68. Two engineers in support of a squad size patrol from 3/7 reports a boobytrap was hit by two infantry personnel at coordinates JT971997. Engineers visually located another boobytrap and destroyed it in place. Boobytrap consisted of 5 lbs. TNT and container of armor. Two USMC KIA (non-engr).

2. Engineer Personnel. Dropped: 1(1) LCpl 1371 Joined: None

3. Engineer Difficulties.

Engineer equipment shortages remain the same as shown on 14 Feb 20-68.

4. Weather. Cool and Overcast.

5. Operations.

A. through E. N/A

Engineer sweeps remain the same

Engineer support remains the same

11 men from Support Company TAD to Company "A"

4 men from BAS Company TAD to Company "A"

11 men from Support Company TAD to Company "B"

6 men from BAS Company TAD to Company "B"

1 man from Support Company TAD to III MAF

Company "A" (-)(Rein) in direct support of Task Force X-Ray

Company "B" (Rein) in direct support of Task Force X-Ray

LCpl MCAGUY and 3 men from "C" Company are in support of a rough rider with ILC

1st Marine Division Requisitions, Landing Warfare and V.C. Boobytrap Echo 1 attendance this date:

25th Engrs - 28

1st Engrs - 7

9th Engrs - 1

6. through 9. E/A

10. Water Supply. See enclosure (1)


11. General Engineer Comments. E/A

12. Engineer Command Posts.

a. 1st Engineer Bn. at Jang JT948755

b. Company "A" (-)(Rein), CP located at JT825155

c. Company "B" (Rein), CP located at JT825155


 J. C. CHANBLISS

 SIGNATURE
 COMMANDING
 By direction

1. **ENEMY INFORMATION.** (Report information concerning enemy activity encountered, such as sniper activity, enemy minefields, boobytraps, artillery shelling and bombing of the area, report enemy material and equipment captured.
2. **ENGINEER PERSONNEL.** (Report arrival of engineer personnel and units including initial landing party, giving number of Officers and Enlisted. Report casualties and evacuation, number of Officers and men assigned to each subproject and name of Officer or noncommissioned Officer in charge.
3. **ENGINEER DIFFICULTIES.** (Report hindrance to engineer progress as a result of enemy action, natural conditions such as poor trafficability and inclement weather, equipment shortages or breakdowns, and material shortages.
4. **WEATHER.** (Report weather conditions.
5. **OPERATIONS.**
 - a. **Roads.** (Report road construction to include amount cleared, stripped, graded, ditched, surface, and completed. Use overlays and map coordinates to show location of work and amount completed, the location of culverts, bridges, Etc. Report road maintenance on existing roads. Report soil types and condition and availability of aggregate.
 - b. **TRAILS.** (Report trail construction to include amount completed, location of junction with MSR, type of terrain and additional work required to make a military road.

ORGANIZATION			DATE			
PROJ. No.#	ORGANIZA TION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLE- TION	DATE & TIME COMPLE- TION
D560-67	"C"Co	Tech assist & mat'l for const of COC bunker - 1st Tank Bn	(On Hold)			
D028-68	"C"Co	Accomp work to renovate the cantonment at 2/3 (BT071649)	(On Hold)			
D029-68	"C"Co	Accomp work to renovate the cantonment at 2/3 (BT012629)	(On Hold)			
D036-68	"C"Co	Construct (50) #8 mount out boxes 1/7	21 Feb			
D065-68	"C"Co	Tech assist to 4/11 for const of bunkers		7 Feb 35%	24 Feb	
D073-68	"C"Co	Tech assist & limited mat'l for bunkers - 7th Comm		16 Feb 5%	16 Mar	
D075-68	"C"Co	Clear lane through minefield at An Hoa 3/7	21 Feb			
D077-68	"C"Co	Install septic tank & or grease pit at 1/7 messhall	21 Feb			
D565-67	SptCo	Drill and install well E/2/7 CP	20 Feb			
D566-67	SptCo	Improve drainage and gr de let 3/11 CP		16 Feb 100%		19 Feb
D586-67	SptCo	Upgrade access road hill 19 to AT942704 1/7		16 Feb 25%		
D594-67	SptCo	Const road from AT935785 to AT938787 2/7	27 Feb			
D009-68	SptCo	Install lights in 7th Marines POW Compound	15 Mar			
D027-68	SptCo	Deliver 50 loads 4" rock to hill 65 4/11	1 Mar			
D039-68	SptCo	Const small head at Div Schools	2 Apr			
D040-68	SptCo	Const concrete bunker for Commanding General		29 Jan 15%		
D045-68	SptCo	Move toilet facilities and extend bar in Gen's mess		29 Jan 30%		
D048-68	SptCo	Oil road from BT001723 to AT988721 4/11	20 Feb			
D052-68	SptCo	Deliver 86 loads sand to Hq Bn		14 Feb 12%		
D058-68	SptCo	Install 3/4" pipe at Div CP	20 Mar			
D059-68	SptCo	Provide supervision and tools to const huts Hq Bn	1 Apr		15 Apr	
D063-68	SptCo	Level generator pad for Hq Bn hill 244	22 Feb			
D066-68	SptCo	Oil access road Rt2 to 3rd 8" How	20 Feb			
D069-68	SptCo	Const 10 open top shelters for Div COC		17 Feb 5%	1 Apr	
D070-68	SptCo	Provide backhoe to 4/11 to dig trenches		14 Feb 100%		19 Feb
D078-68	SptCo	Provide assistance in realignment of trenches at Hq Bn		14 Feb 8%		
D079-68	SptCo	Const (4) mount out boxes for Div Engr Officer		16 Feb 10%	20 Feb	

EQUIPMENT STATUS & LOCATION REPORT

ITEM	H.E. POOL							ITEM	H.E. POOL						
	ECT	CHED	INAL	LD	INAL	LD	INAL		ECT	CHED	INAL	LD	INAL	LD	INAL

10. Water Report:

<u>Locations</u>	<u>Potable (gal)</u>	<u>Raw (gal)</u>
1st Marines Per	35,000	_____
2/3	7,000	6,000
1/5	4,500	3,000
TF-X Bay	9,000	7,000
3/5	8,000	_____
3/7	12,000	8,000
3rd 8" How	7,000	4,000
Hill-10	6,000	5,000
Hill-55	10,000	_____
Dei La	60,000	_____
Totals	158,500	33,000

Enclosure (1)

ROAD CONDITIONS AS REPORTED BY MINE SWEEP TEAMS

19 Feb 1968

<u>SWEEP TEAM</u>	<u>ROUTE</u>	<u>CONDITION</u>	<u>REMARKS</u>
1.	Access road - Gia Le YD 825155 to YD 830778	P	
2.	Rt 1 - YD 913118 to YD 968064	P	
3.	Rt 1 - AT 832999 to AT 886963	P	
4.	Rt 1 - AT 936917 to AT 885963		Information on this sweep not available at this time.
5.	Rt 1 - ZD 083008 to YD 968064	P	
	Ferdue Rd - AT 925694 to AT 943890	P	
7.	Rt 14 - AT 967584 to AT 922577	P	
8.	Rt 14 - AT 922577 to AT 877572		Information on this sweep not available at this time.
9.	Rt 14 - AT 877572 to AT 865573 Special Sweep		Information on this sweep not available at this time.
10.	Rt 1C - AT 988641 to AT 967584	P	
11.	Access road - 3rd LVT and hill 10 (East)	P	
12.	Rt 13C - BT 072707 to BT 065661	P	
13.	Rt 1C - Anderson Trail AT 988641 to BT 032642	P	
14.	Rt 1 - AT 935865 to AT 936917	P	

CLASSIFICATION

ENGINEER SITUATION REPORT

COPY NUMBER

1st ENGR. BN.

PLACE OF ISSUE

DATE/TIME OF ISSUE

MESSAGE REF: #

SITUATION REPORT No. 51-68PERIOD COVERED: 191300H TO 201300H Feb 1968
DATE & TIME DATE & TIME MONTH & YEAR

REF: (a) MAP: _____

1. Enemy Information.

a. 200845H Feb 68. An engineer sweep team in support of 2/3 found road blocked at coordinate ~~AG82900~~ to ~~AG82900~~ to ~~AG82900~~. Road block had (1) boobytrap among debris, engineers destroyed it in place. Tank fired (2) 90mm rounds to help clear road. Sweep was delayed 60 minutes.

b. 201145H Feb 68. An engineer sweep team in support of 1/5 visually located (2) anti-tank mines and (1) anti-tank mine with detector. Coordinates are ~~AG82900~~. All (3) mines were destroyed in place.

2. Engineer Personnel. Drapped: None Joined: (1) ETC 1321

3. Engineer Difficulties.

Engineer equipment shortages remain the same as shown on Sit Rep 20-68.

4. Weather. Mild and overcast.

5. Operations.

A. through H. N/A

Engineer sweeps remain the same

Engineer support remains the same

11 men from Support Company IAD to Company "A"

3 men from Support Company IAD to III MAF

12 men from Support Company IAD to Company "B"

4 men from H&S Company IAD to Company "A"

6 men from H&S Company IAD to Company "B"

1 man from Support Company IAD to III MAF

Company "A" (Rein) in direct support of Task Force X-Ray

Company "B" (Rein) in direct support of Task Force X-Ray

LCpl MCAYOY and 3 men from "C" Company are in support of FLC rough rider

1st Marine Division demolitions, Land Mine Warfare and V.C. Boobytrap School attendance this date:

13th Engrs - 28

1st Engrs - 7

9th Engrs - 1

6. through 9. N/A

10. Water Supply. See Enclosure (1).


11. General Engineer Comments. N/A

12. Engineer Comments.

~~Company "A" (Rein), CF located at YD825155~~

b. Company "A" (Rein), CF located at YD825155

c. Company "B" (Rein), CF located at YD825155



J. C. CHAMBERLAIN

SIGNATURE

DATE/TIME

By direction

1. **ENEMY INFORMATION.** (Report information concerning enemy activity encountered, such as sniper activity, enemy minefields, boobytraps, artillery shelling and bombing of the area, report enemy material and equipment captured.)

2. **ENGINEER PERSONNEL.** (Report arrival of engineer personnel and units including initial landing party, giving number of Officers and Enlisted. Report casualties and evacuation, number of Officers and men assigned to each subproject and name of Officer or noncommissioned Officer in charge.)

3. **ENGINEER DIFFICULTIES.** (Report hindrance to engineer progress as a result of enemy action, natural conditions such as poor trafficability and inclement weather, equipment shortages or breakdowns, and material shortages.)

4. **WEATHER.** (Report weather conditions.)

5. **OPERATIONS.**

a. **Roads.** (Report road construction to include amount cleared, stripped, graded, ditched, surface, and completed. Use overlays and map coordinates to show location of work and amount completed, the location of culverts, bridges, etc. Report road maintenance on existing roads. Report soil types and condition and availability of aggregate.)

b. **TRAILS.** (Report trail construction to include amount completed, location of junction with MSR, type of terrain and additional work required to make a military road.)

ORGANIZATION			DATE			
PROJ. No. #	ORGANIZATION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
D560-67	"C"Co	Tech assist & mat'l for const of COC bunker - Tank Bn	(On Hold)			
D028-68	"C"Co	Accomp work to renovate the sentment at 2/3 (BT071609)	(On Hold)			
D029-68	"C"Co	Accomp work to renovate the sentment at 2/3 (BT012629)	(On Hold)			
D036-68	"C"Co	Const (50) #8 mount out boxes 1/7		20 Feb 70%	23 Feb	
D063-68	"C"Co	Tech assist to 4/11 for const of bunkers		7 Feb 35%	24 Feb	
D073-68	"C"Co	Tech assist & limited mat'l for bunkers 7th Comm		16 Feb 5%	16 Mar	
D073-68	"C"Co	Clear lane through minefield at In Hqs 3/7	21 Feb			
D073-68	"C"Co	Install septic tank & or grease pit at 1/7 messhall	27 Feb			
D561-67	SptCo	Drill and install well at E/2/7 CP	10 Mar	20 FEB 68		
D586-67	SptCo	Upgrade access road hill 19 to AT942704 1/7		16 Feb 75%		
D994-67	SptCo	Const road from AT935785 to AT938787 2/7	1 Mar			
D003-68	SptCo	Install lights in 7th Marines POW Compound	15 Mar			
D027-68	SptCo	Deliver 50 loads 4" rock to hill 65 4/11	1 Mar			
D033-68	SptCo	Const small head at Div Schools	2 Apr			
D040-68	SptCo	Const concrete bunker for Commanding General		29 Jan 20%	15 Mar	
D043-68	SptCo	Move toilet facilities and extend bar in Gen's mess		29 Jan 35%	10 Mar	
D048-68	SptCo	Oil road from BT001723 to AT988721 4/11	22 Feb			
D051-68	SptCo	Deliver 86 loads sand to Hq Bn		14 Feb 12%		
D056-68	SptCo	Oil road within 2/7 CP	20 Feb			
D056-68	SptCo	Install 3/4" pipe at Div CP	20 Mar			
D059-68	SptCo	Provide supervision and tools to const huts Hq Bn		19 Feb 2%	15 Apr	
D063-68	SptCo	Level generator pad for Hq Bn hill 244	25 Feb			
D064-68	SptCo	Oil access road Rt2 to 3d 8" Hqs	24 Feb			
D069-68	SptCo	Const 10 open top shelters for Div GOC		17 Feb 5%		
D078-68	SptCo	Provide assist in realignment of trenches at Hq Bn		14 Feb 10%		
D079-68	SptCo	Const (4) mount out boxes for Div Engr Officer		18 Feb 70%	21 Feb	
D080-68	SptCo	Check roads in 1st Recon Bn to ascertain necessity of gravel requested		19 Feb		

EQUIPMENT STATUS & LOCATION REPORT

ITEM	H.E. POOL								ITEM	H.E. POOL							
	ECT	CHED	ANAL	ED	ANAL	ED	ANAL	ED		ECT	CHED	ANAL	ED	ANAL	ED	ANAL	ED

10. Water Report:

<u>Location</u>	<u>Potable (gal)</u>	<u>Raw (gal)</u>
1st Mar For	35,000	_____
2/3	7,000	6,000
1/5	4,500	3,000
TP-X Ray	9,000	7,000
3/5	8,000	_____
3/7	12,000	8,000
3rd 8" How	7,000	4,000
Hill-10	6,000	5,000
Hill-55	10,000	_____
Dai La	60,000	_____
Totals	158,500	33,000

Enclosure (1)

DECLASSIFIED

ROAD CONDITIONS AS REPORTED BY MINE SWEEP TEAMS

<u>SWEEP TEAM</u>	<u>ROUTE</u>	<u>CONDITION</u>	<u>REMARKS</u>	<u>20 Feb 1968</u>
1.	Access road - Gia Le YD 825155 to YD 830778	P		
2.	Rt 1 - YD 913118 to YD 968064	F		
3.	Rt 1 - AT 832999 to AT 886963	P		
4.	Rt 1 - AT 936917 to AT 885963		Information on this sweep not available at this time.	
5.	Rt 1 - ZD 083008 to YD 968064	P		
6.	Ferdue Rd - AT 925694 to AT 942890	P		
7.	Rt 14 - AT 967584 to AT 922577	P		
8.	Rt 14 - AT 922577 to AT 877572	P		
9.	Rt 14 - AT 877572 to AT 865573 Special Sweep		Information on this sweep not available at this time.	
10.	Rt 1C - AT 988641 to AT 967584	F		
11.	Access road - 3rd LVT and hill 10 (East)	P		
12.	Rt 13C - BT 072707 to BT 065661	P		
13.	Rt 1C - Anderson Trail AT 988641 to BT 032642	P		
14.	Rt 1 - AT 935865 to AT 936917	P		

DECLASSIFIED

CLASSIFICATION

ENGINEER SITUATION REPORT

SITUATION REPORT No. 52-68PERIOD COVERED: 201300H TO 211300H Feb 1968
DATE & TIME DATE & TIME MONTH & YEAR

REF: (a) MAP: _____

COPY NUMBER _____

1st ENGR. BN. _____

PLACE OF ISSUE _____

DATE/TIME OF ISSUE _____

MESSAGE REF: # _____

1. Enemy information

a. 171145H Feb 68. An engineer sweep team in support of 1st Marines found a boobytrapped 4 lb TNT charge attached to a light pole at YD 824180. Full friction device. Destroyed in place.

2. Engineer personnel. No change.

3. Engineer difficulties. Engineer equipment shortages remain the same as shown on 241 Rep 20-68

4. Weather. Cloudy and cool.

5. Operations

a. through b. N/A

Engineer sweeps remain the same

Engineer support remains the same

11 men from Support Company TAD to Company "A"

12 men from Support Company TAD to Company "B"

3 men from Support Company TAD to III MAF

4 men from B&S Company TAD to Company "A"

6 men from B&S Company TAD to Company "B"

Company "A" (-)(Rein) in direct support of Task Force X-Ray

Company "B" (Rein) in direct support of Task Force X-Ray

Cpl SANTOS and 3 men from "GR Company on operation with 3/7

LCpl MCAVOY and 3 men from "C" Company are in support of rough rider with FLC

1st Marine Division Demolitions, Land Mine Warfare and VC Boobytrap School attendance this date:

35th Engr Bn (USA) - 28

1st Engr Bn - 7

9th Engr Bn - 1

6. Through 9. N/A

10. Water supply. See enclosure (1).

11. General engineer comments. N/A

12. Engineer Command Posts

a. 1st Engineer Bn (-), Denang. AT 948755

b. Company "A" (-)(Rein) CP located at YD 825155

c. Company "B" (Rein) CP located at YD 825155

J. C. Chambliss
J. C. CHAMBLISS

SIGNATURE

DATE/TIME

By direction

1. ENEMY INFORMATION. (Report information concerning enemy activity encountered, such as sniper activity, enemy minefields boobytraps, artillery shelling and bombing of the area, report enemy material and equipment captured.

2. ENGINEER PERSONNEL. (Report arrival of engineer personnel and units including initial landing party, giving number of Officers and Enlisted. Report casualties and evacuation, number of Officers and men assigned to each subproject and name of Officer or noncommissioned Officer in charge.

3. ENGINEER DIFFICULTIES. (Report hindrance to engineer progress as a result of enemy action, natural conditions such as poor trafficability and inclement weather, equipment shortages or breakdowns, and material shortages.

4. WEATHER. (Report weather conditions.

5. OPERATIONS.

a. Roads. (Report road construction to include amount cleared, stripped, graded, ditched, surface, and completed. Use overlays and map coordinates to show location of work and amount completed, the location of culverts, bridges, Etc. Report road maintenance on existing roads. Report soil types and condition and availability of aggregate.

b. TRAILS. (Report trail construction to include amount completed, location of junction with MSR, type of terrain and additional work required to make a military road.

ORGANIZATION		PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	DATE			
PROJ. No. #	ORGANIZATION		EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
D565-67	SptCo	Drill and install well at E/2/7 CP		20Feb		
D586-67	SptCo	Upgrade access road - hill 19 to AT 942704 - 1/7		16Feb 85%		
D594-67	SptCo	Construct road from AT 935785 to AT 938787 - 2/7	1Mar			
D009-68	SptCo	Install lights in 7th Marines POW Compound	15Mar			
D027-68	SptCo	Deliver 50 loads of 4" rock to hill 65 - 4/11	1Mar			
D039-68	SptCo	Construct small head at Div Sch	2Apr			
D040-68	SptCo	Construct concrete bunker for CG		29Jan 20%	15Mar	
D045-68	SptCo	Move toilet facilities and extend bar in CG's mess		29Jan 40%	10Mar	
D048-68	SptCo	Oil road from ET 001723 to AT 988721 - 4/11		20Feb 100%		20Feb
D052-68	SptCo	Deliver 86 loads of sand to Hq Bn		14Feb 12%		
D056-68	SptCo	Oil road within 2/7 CP	22Feb			
D058-68	SptCo	Install 3/4" pipe at Div CP	20Mar			
D059-68	SptCo	Provide supervision and tools to construct huts - Hq Bn		19Feb 15%	15Apr	
D063-68	SptCo	Level generator pad for Hq Bn - Hill 244	25Feb			
D066-68	SptCo	Oil access road - Rt 2 to 3rd 8" Row	24Feb			
D069-68	SptCo	Construct 10 open top shelters for Div COC		17Feb 40%	1Apr	
D078-68	SptCo	Provide assist in realignment of trenches - Hq Bn		14Feb 10%		
D079-68	SptCo	Construct 4 mount out boxes for Div Engr Off		18Feb 100%		20Feb
D083-68	SptCo	Upgrade access road from AT 900806 to Hill 190 - 2/7	28Feb			
D560-67	C Co	Tech assist & matl for const of COC bunker - 1st Tk Bn	ON HOLD			
D028-68	C Co	Renovate the cantonment at 2/3 (ET 071649)	ON HOLD			
D029-68	C Co	Renovate the cantonment at 2/3 (ET 012629)	ON HOLD			
D036-68	C CO	Construct 50 # 8 mount out boxes - 1/7		20Feb 100%		20Feb
D065-68	C Co	Tech assist to 4/11 for const of bunkers		7Feb 35%	24Feb	
D073-68	C Co	Tech assist & limited matl for bunkers - 7th Conn		16Feb 5%	16Mar	
D075-68	C Co	Clear lane through minefield at An Hoa - 3/7	23Feb			
D077-68	C Co	Install septic tank &/or grease trap at 1/7 messhall	27Feb			

EQUIPMENT STATUS & LOCATION REPORT

ITEM	E.	H.E. POOL						ITEM	E.	H.E. POOL					
		JECT	ACHED	R	DNAL	D	ED			JECT	ACHED	R	DNAL	D	ED

10. Water Report:

<u>Location</u>	<u>Potable (gal)</u>	<u>Raw (gal)</u>
1st Mar For	35,000	_____
2/3	7,000	6,000
1/5	4,500	3,000
TF-X Ray	9,000	7,000
3/5	10,000	_____
3/7	12,000	8,000
3rd 8" How	7,000	4,000
Hill-10	15,000	5,000
Hill-55	10,000	_____
Dai La	60,000	_____
Totals	169,500	33,000

Enclosure (1)

DECLASSIFIED

ROAD CONDITIONS AS REPORTED BY MINE SWEEP TEAMS

<u>SWEEP TEAM</u>	<u>ROUTE</u>	<u>CONDITION</u>	<u>REMARKS</u>	<u>21 Feb 1968</u>
1.	Access road - Gia Le YD 825155 to YD 830778	P		
2.	Rt 1 - YD 913118 to YD 968064	P		
3.	Rt 1 - AT 832999 to AT 886963	P		
4.	Rt 1 - AT 936917 to AT 885963		Information on this sweep not available at this time.	
5.	Rt 1 - ZD 083008 to YD 968064	P		
	Perdue Rd - AT 925694 to AT 943890	P		
7.	Rt 14 - AT 967584 to AT 922577	P		
8.	Rt 14 - AT 922577 to AT 877572	P		
9.	Rt 14 - AT 877572 to AT 865573 Special Sweep		No sweep conducted today.	
10.	Rt 1C - AT 988641 to AT 967584	P		
	Access road - 3rd LVT and hill 10 (East)	P		
12.	Rt 13C - BT 072707 to BT 065661	P		
13.	Rt 1C - Anderson Trail AT 988641 to BT 032642	P		
14.	Rt 1 - AT 935865 to AT 936917	P		

DECLASSIFIED

CLASSIFICATION

ENGINEER SITUATION REPORT

SITUATION REPORT No. 53-68PERIOD COVERED: 211300H TO 221300H Feb 1968
DATE & TIME DATE & TIME MONTH & YEAR

REF: (a) MAP: _____

COPY NUMBER

1st ENGR. BN.

PLACE OF ISSUE

DATE/TIME OF ISSUE

MESSAGE REF: #

1. Enemy information			
a. 220915H Feb 68. An engineer sweep team in support of 3/7 visually located one ammo box containing brass cartridges from .30 cal rds at AF 958584. Box was boobytrapped with 3 M-79 rounds and one suspected M-26 grenade. Destroyed in place.			
b. 220930H Feb 68. Engineers in support of ad convey reports that at ID 820182 convey was ambushed by an approximate/			
two companies of NVA utilising automatic weapons and mortars. Returned SAF, .50 cal, 40 mm rds, and M-79 rds. Infantry deployed and convey returned to staging area. Negative casualties.			
2. Engineer personnel. No change.			
3. Engineer difficulties. Engineer equipment shortages are as follows:			
Floodlight set, 5 KW	4 ea	Chain Saw	2 ea
Generator, 8KW, PU-348	4 ea	Saw, rad, overarm,	
Generator, 60 KW	1 ea	trlr std	1 ea
Compressor, 125 CFM	2 ea	Tractor, TD-15	1 ea
Crane, SP, M-60	1 ea	Water Purif unit, WUF-1157	3 ea
Grader, towed, Adams 125	1 ea	Truck, Dump, 5-ton	1 ea
Loader, Scoop, TL-16	1 ea	Water Tanks, 3000 gal	28 ea
4. Weather. Cloudy and warm.			
5. Operations			
a. through h. N/A			
Engineer support remains the same			
Engineer sweeps remain the same			
11 men from Support Company TAD to Company "A"			
12 men from Support Company TAD to Company "B"			
3 men from Support Company TAD to III MAP			
4 men from H&S Company TAD to Company "A"			
6 men from H&S Company TAD to Company "B"			
Company "A" (-)(Rein) in direct support of Task Force I-Ray			
Company "B" (Rein) in direct support of Task Force I-Ray			
LCPL McAVOY and 3 men from "C" Company are in support of rough rider with FLC			
CPL SANTOS and 3 men from "C" Company on operation with 3/7			
1st Marine Division Demolitions, Land Mine Warfare and VC Restriction School attendance this date:			
1st Engr Bn - 2, 7th Engr Bn - 13 and 1st S. F. Bn - 3			
6. through 9. N/A			
10. Water supply. See enclosure (1).			
11. General engineer comments. N/A			
12. Engineer Command Posts			
a. 1st Engineer Bn (-), Danang, AF 948755			
b. Company "A" (-)(Rein) CP located at ID 825155			
c. Company "B" (Rein) CP located at ID 825155			

J. C. CHARLIS

SIGNATURE

By direction

1. ENEMY INFORMATION. (Report information concerning enemy activity encountered, such as sniper activity, enemy minefields boobytraps, artillery shelling and bombing of the area, report enemy material and equipment captured.
2. ENGINEER PERSONNEL. (Report arrival of engineer personnel and units including initial landing party, giving number of Officers and Enlisted. Report casualties and evacuation, number of Officers and men assigned to each subproject and name of Officer or uncommissioned Officer in charge.
3. ENGINEER DIFFICULTIES. (Report hindrance to engineer progress as a result of enemy action, natural conditions such as poor trafficability and inclement weather, equipment shortages or breakdowns, and material shortages.
4. WEATHER. (Report weather conditions.
5. OPERATIONS.
 - a. Roads. (Report road construction to include amount cleared, stripped, graded, ditched, surface, and completed. Use overlays and map coordinates to show location of work and amount completed, the location of culverts, bridges, etc. Report road maintenance on existing roads. Report soil types and condition and availability of aggregate.
 - b. TRAILS. (Report trail construction to include amount completed, location of junction with MSR, type of terrain and additional work required to make a military road.

ORGANIZATION			DATE			
PROJ. No.#	ORGANIZATION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
D565-68	SptCo	Drill and install well at E/2/7 CP		20Feb		
D586-68	SptCo	Upgrade access road - hill 19 to AT 942704 - 1/7		16Feb 95%		
D594-68	SptCo	Construct road from AT 935785 to AT 938787 - 2/7	1Mar			
D009-68	SptCo	Install lights in 7th Marines POW Compound	19Mar			
D027-68	SptCo	Deliver 50 loads of 4" rock to hill 65 - 4/11	1Mar			
D039-68	SptCo	Construct small head at Div Schools	2Apr			
D040-68	SptCo	Construct concrete bunker for CO		29Jan 30%	15Mar	
D045-68	SptCo	Move toilet facilities and extend bar in CO's mess		29Jan 40%	10Mar	
D052-68	SptCo	Deliver 86 loads of sand to Hq Bn		14Feb 12%		
D056-68	SptCo	Oil road within 2/7 CP	27Feb			
D058-68	SptCo	Install 3/4" pipe at Div CP	20Mar			
D059-68	SptCo	Provide supervision and tools to const huts - Hq Bn		19Feb 40%	15Apr	
D063-68	SptCo	Level generator pad for Hq Bn - Hill 244	25Feb			
D066-68	SptCo	Oil access road - Rt 2 to 3rd 8" How	24Feb			
D069-68	SptCo	Construct 10 open top shelters for Div COC		17Feb 60%	1Apr	
D078-68	SptCo	Provide assist in realignment of trenches at Hq Bn		14Feb 10%		
D083-68	SptCo	Upgrade access road from AT 900806 to Hill 190 - 2/7	28Feb			
D084-68	SptCo	Conduct elect and water supply survey at 2/3		21Feb		
D086-68	SptCo	Survey water points for laundry unit - Div		21Feb		
D560-68	C Co	Tech & assist for const of COC bunker - 1st Tk Bn	ON HOLD			
D028-68	C Co	Renovate the captonment at 2/3 (BT 071649)	ON HOLD			
D029-68	C Co	Renovate the captonment at 2/3 (BT 012629)	ON HOLD			
D065-68	C Co	Tech assist to 4/11 for const of bunkers		7Feb 35%	28Feb	
D073-68	C Co	Tech assist & limited matl for bunkers - 7th Comm Bn		16Feb 5%	16Mar	
D075-68	C Co	Clear lane through minefield at An Hoa - 3/7		22Feb 100%		
D077-68	C Co	Install septic tank or grease pit at 1/7 messhall	27Feb			22Feb
D						

EQUIPMENT STATUS & LOCATION REPORT

		H.E. POOL										H.E. POOL					
ITEM		ECT	CHED	INAL	ED	INAL	ED	INAL		ITEM		ECT	CHED	INAL	ED	INAL	ED

10. Water Report:

<u>Location</u>	<u>Potable (gal)</u>	<u>Raw (gal)</u>
1st Mar For	35,000	_____
2/3	7,000	6,000
1/5	4,500	3,000
TP-X Bay	9,000	7,000
3/5	10,000	_____
3/7	12,000	8,000
3rd S ^W Row	7,000	4,000
Hill-10	15,000	5,000
Hill-55	10,000	_____
Dai Ln	60,000	_____
Totals	169,500	35,000

Enclosure (1)

DECLASSIFIED

ROAD CONDITIONS AS REPORTED BY MINE SWEEP TEAMS

<u>SWEEP TEAM</u>	<u>ROUTE</u>	<u>CONDITION</u>	<u>REMARKS</u>
1.	Access road - Gia Le YD 825155 to YD 830778	P	
2.	Rt 1 - YD 913118 to YD 968064	P	
3.	Rt 1 - AT 832999 to AT 886963	P	
4.	Rt 1 - AT 936917 to AT 885963		Information on this sweep is not available at the present time
5.	Rt 1 - ZD 083008 to YD 968064	P	
	Perdue Rd - AT 925694 to AT 943890	P	
7.	Rt 14 - AT 967584 to AT 922577	P	
8.	Rt 14 - AT 922577 to AT 877572	P	
9.	Rt 14 - AT 877572 to AT 865573 Special Sweep		Did not sweep today
10.	Rt 1C - AT 988641 to AT 967584	P	
11.	Access road - 3rd LVT and hill 10 (East.)	P	
12.	Rt 13C - BT 072707 to BT 065661	P	
13.	Rt 1C - Anderson Trail AT 988641 to BT 032642	P	
14.	Rt 1 - AT 935865 to AT 936917		Information on this sweep is not available at the present time

DECLASSIFIED

CLASSIFICATION

ENGINEER SITUATION REPORT

COPY NUMBER

1st ENGR. BN.

PLACE OF ISSUE

DATE/TIME OF ISSUE

MESSAGE REF: #

SITUATION REPORT No. 54-68PERIOD COVERED: 221300H TO 231300H Feb 1968
DATE & TIME DATE & TIME MONTH & YEAR

REF: (a) MAP: _____

1. Enemy information

a. 230755H Feb 68. An engineer sweep team in support of 3/7 visually located one 25lb box mine at AT 939581. Destroyed in place. Crater will be filled by engineers from Hill 37 - 3/7.

b. 231030H Feb 68. An engineer sweep team in support of 3/7 visually located a 105 rd boobytrapped with a Chicom granade buried underneath it at AT 874560. 105 rd was also buried. Destroyed in place. And on 231045H Feb 68. Same sweep team visually located one boobytrapped ammo can with pull wire attached, buried on right side of road. (AT 874557) Destroyed in place. In addition, sweep team encountered one road block composed of heavy tree limbs and barbed wire. Road block was breached using two charges of 1 lb C-4 on both ends. After detonation of charges, remainder of road block was removed from road using grappling hooks. Road block was at AT 826556. Also, sweep team reports that culvert at AT 854566 was blown by enemy action. Road is in poor condition but passable.

2. Engineer personnel. Dropped: (1) LCpl 1371 Joined: (1) PFC 3051

3. Engineer difficulties. Engineer equipment shortages remain the same as shown on Sit Rep 52-68

4. Weather. Warm with overcast skies.

5. Operations

a. through h. N/A

Engineer support remains the same

Engineer sweeps. See enclosure (2)

12 men from Support Company TAD to Company "A"

12 men from Support Company TAD to Company "B"

1 man from Support Company TAD to III MAF

4 men from H&S Company TAD to Company "A"

5.6 men from H&S Company TAD to Company "E"

Company "A" (-)(Rein) in direct support of Task Force X-Ray

Company "B" (Rein) in direct support of Task Force X-Ray

LCpl MEAVOY and 3 men from "C" Company are in support of rough rider with FLC

Cpl SANTOS and 3 men from "C" Company are on an operation with 3/7

1st Marine Division Demolitions, Land Mine Warfare and VC Boobytrap School attendees this date:

1st Engr Bn - 2, 7th Engr Bn - 13 and 1st S. P. Bn - 3

6. through 9. N/A

10. Water supply. See enclosure (1).

11. General engineer comments. N/A.

12. Engineer Command Posts

a. 1st Engineer Bn (-), Danang, AT 948755

b. Company "A" (-)(Rein) CP located at YD 825155

c. Company "B" (Rein) CP located YD 825155

J. C. CHANDLER

SIGNATURE

000000000

By direction

1. ENEMY INFORMATION. (Report information concerning enemy activity encountered, such as sniper activity, enemy minefields, boobytraps, artillery shelling and bombing of the area, report enemy material and equipment captured.

2. ENGINEER PERSONNEL. (Report arrival of engineer personnel and units including initial landing party, giving number of Officers and Enlisted. Report casualties and evacuation, number of Officers and men assigned to each subproject and name of Officer or noncommissioned Officer in charge.

3. ENGINEER DIFFICULTIES. (Report hindrance to engineer progress as a result of enemy action, natural conditions such as poor trafficability and inclement weather, equipment shortages or breakdowns, and material shortages.

4. WEATHER. (Report weather conditions.

5. OPERATIONS.

a. Roads. (Report road construction to include amount cleared, stripped, graded, ditched, surface, and completed. Use overlays and map coordinates to show location of work and amount completed, the location of culverts, bridges, etc. Report road maintenance on existing roads. Report soil types and condition and availability of aggregate.

b. TRAILS. (Report trail construction to include amount completed, location of junction with MSR, type of terrain and additional work required to make a military road.

ORGANIZATION			DATE			
PROJ. No. #	ORGANIZATION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
D565-67	SptCo	Drill and install well at E/2/7		20Feb		
D586-67	SptCo	Upgrade access road - hill 19 to AT 942704 - 1/7		16Feb 100%		22Feb
D594-67	SptCo	Construct road from AT 935785 to AT 938787 - 2/7	1Mar			
D009-68	SptCo	Install lights in 7th Marines POW Compound	19Mar			
D027-68	SptCo	Deliver 50 loads of 4" rock to hill 65 - 4/11	1Mar			
D039-68	SptCo	Construct small head at Div Schools	2Apr			
D040-68	SptCo	Construct concrete bunker for CO - Div		29Jan 35%	15Mar	
D045-68	SptCo	Move toilet facilities and extend bar in CO's mess		29Jan 40%	10Mar	
D052-68	SptCo	Deliver 86 loads of sand to Hq Bn		14Feb 12%		
D056-68	SptCo	Oil road within 2/7 CP	27Feb			
D058-68	SptCo	Install 3/4" pipe at Div CP	20Mar			
D059-68	SptCo	Provide supervision and tools to const huts - Hq Bn		19Feb 40%	15Apr	
D063-68	SptCo	Level generator pad for Hq Bn - hill 244	25Feb			
D066-68	SptCo	Oil access road - Rt 2 to 3rd 8" How	24Feb			
D069-68	SptCo	Const 10 open top shelters for Div COC		17Feb 60%	1Apr	
D075-68	SptCo	provide assist in realignment of trenches - Hq Bn		14Feb 10%		
D083-68	SptCo	Upgrade access road from AT 900806 to hill 190 - 2/7	28Feb			
D084-68	SptCo	Conduct elect and water supply survey at 2/3		21Feb		
D086-68	SptCo	Survey water points for Laundry unit		21Feb		
D560-67	C Co	Tech assist & matl for const of COC bunker - 1st Tk Bn	ON HOLD			
D028-68	C Co	Renovate the cantonment at 2/3 (BT 071649)	ON HOLD			
D029-68	C Co	Renovate the cantonment at 2/3 (BT 012629)	ON HOLD			
D065-68	C Co	Tech assist to 4/11 to const bunkers		7Feb 45%	28Feb	
D073-68	C Co	Tech assist & limited matl for bunkers - 7th Comm		16Feb 5%	16Mar	
D077-68	C Co	Install septic tank or grease pit at 1/7 messhall	27Feb			

EQUIPMENT STATUS & LOCATION REPORT

ITEM		H.E. POOL		ITEM		H.E. POOL	
JECT	CHED	DNAL	ED	JECT	CHED	DNAL	ED

10. Water Reports:

<u>Location</u>	<u>Potable (gal)</u>	<u>Raw (gal)</u>
1st Mar For	35,000	_____
2/3	7,000	6,000
1/5	4,500	3,000
TP-X Ray	9,000	7,000
3/5	10,000	_____
3/7	12,000	8,000
3rd 8" Row	7,000	4,000
Hill-10	15,000	5,000
Hill-55	10,000	_____
Dai La	60,000	_____
Totals	169,500	33,000

Enclosure (1)

DECLASSIFIED

ROAD CONDITIONS AS REPORTED BY MILITARY SWEEP TEAMS

<u>SWEEP TEAM</u>	<u>ROUTE</u>	<u>CONDITION</u>	<u>REMARKS</u>
1.	Rt 1 - YD 913118 to YD 968064	P	
2.	Access road - Gia Le YD 825155 to YD 830778	P	
3.	YD 779222 to YD 775217 to YD 780213	P	
4.	Access Rd - ZC 075983 to Phu Loc	P	
5.	Rt 1 - ZD 118015 to AT 832999		Will began this sweep tomorrow
6.	Rt 1 - AT 832999 to AT 886963	P	
7.	Rt 1 - AT 936917 to AT 885963		Information on this sweep is not available at the present time
8.	Rt 1 - ZD 083008 to YD 968064	P	
9.	Perdue Rd - AT 925694 to AT 943890	P	
10.	Rt 14 - AT 922577 to AT 967584	P	
11.	Rt 14 - AT 922577 to AT 877572	P	
12.	Special Sweep Rt 14 - AT 877572 to AT 865573	P	- Culvert blown at AT 894566, road in poor condition but still pass- able.
13.	Rt 1C - AT 988641 to AT 967584	P	
14.	Access Rd - 3rd LVT and hill 10 (East)	P	
15.	Rt 13C - BT 072707 to BT 065661	P	
16.	Rt 1C - Anderson Trail AT 988641 to BT 032642	P	
17.	Rt 1 - AT 935865 to AT 936917		Information on this sweep is not available at the present time

DECLASSIFIED

CLASSIFICATION

ENGINEER SITUATION REPORT

COPY NUMBER _____

1st ENGR. BN. _____

PLACE OF ISSUE _____

DATE/TIME OF ISSUE _____

MESSAGE REF.# _____

SITUATION REPORT No. 54-68PERIOD COVERED: 231300H TO 251300H Feb 1968
DATE & TIME DATE & TIME MONTH & YEAR

REF: (a) MAP: _____

1. Enemy Information. None

2. Engineer Personnel. Dropp d: None Joined: None

3. Engineer Difficulties.

Engineer equipment shortages remain the same as shown on Sit Rep 53-68.

4. Weather. Cool and overcast.

5. Operations.

A. through H. N/A

Engineer Sweeps. See enclosure (2).

Engineer support remains the same

12 men from Support Company IAD to Company "A"

1 man from Support Company IAD to III MAP

12 Men from Support Company IAD to Company "B"

4 men from H&S Company IAD to Company "A"

5 men from H&S Company IAD to Company "B"

Company "A" (-)(Rein) in direct support of Task Force I-Ray

Company "B" (Rein) in direct support of Task Force I-Ray

1st Marine Division Demolitions, LandMine Warfare and V.C. Boobytrap School attendance this date:

1st Engr Bn - 2

7th Engr Bn - 13

1st L.P. - 3

6. through 9. N/A

10. Water Supply. See Enclosure (1).

11. General Engineer Comments. N/A

12. Engineer Command Posts.

a. 1st Engineer Bn, CP DaNang AT948755

b. Company "A" (-)(Rein), CP located at YD825155

c. Company "B" (Rein), CP located at YD825155

J. C. CHAMBERS

SIGNATURE

By direction

1. **ENEMY INFORMATION.** (Report information concerning enemy activity encountered, such as sniper activity, enemy minefields, boobytraps, artillery shelling and bombing of the area, report enemy material and equipment captured.
2. **ENGINEER PERSONNEL.** (Report arrival of engineer personnel and units including initial landing party, giving number of Officers and enlisted. Report casualties and evacuation, number of Officers and men assigned to each subproject and name of Officer or noncommissioned Officer in charge.
3. **ENGINEER DIFFICULTIES.** (Report hindrance to engineer progress as a result of enemy action, natural conditions such as poor trafficability and inclement weather, equipment shortages or breakdowns, and material shortages.
4. **WEATHER.** (Report weather conditions.
5. **OPERATIONS.**
 - a. **Roads.** (Report road construction to include amount cleared, stripped, graded, ditched, surface, and completed. Use overlays and map coordinates to show location of work and amount completed, the location of culverts, bridges, etc. Report road maintenance on existing roads. Report soil types and condition and availability of aggregate.
 - b. **TRAILS.** (Report trail construction to include amount completed, location of junction with MSR, type of terrain and additional work required to make a military road.

ORGANIZATION			DATE			
PROJ. No.#	ORGANIZATION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
D560-67	*C*Co	Tech assist & material for const of COC bunker (Task Bn)	(On Hold)			
D028-68	*C*Co	Accomp work to renovate the cantonment at 2/3 (BT071649)	(On Hold)			
D029-68	*C*Co	Accomp work to renovate the cantonment at 2/3 (BT012629)	(On Hold)			
D065-68	*C*Co	Tech assist to 4/11 for const of bunkers		7 Feb 50%	5 Mar	
D073-68	*C*Co	Tech assist & limited material for bunkers 7th Comm		16 Feb 05%	16 Mar	
D077-68	*C*Co	Install septic tank & or grease pit at 1/7 Marshall	27 Feb			
D087-68	*C*Co	Const COC bunker at 2/7	27 Feb			
D090-68	*C*Co	Const 200' of revetment in front of Div CP		21 FEB 68 30%	29 Feb	
D088-68	*C*Co	Const COC bunker as requested by UNCLAS , 1st Recon	2 Mar			
D565-67	SptCo	Drill and install well at E/2/7		20 Feb		
D594-67	SptCo	Const road from AT935785 to AT938787 2/7	1 Mar			
D009-68	SptCo	Install lights in 7th Marines POW Compound	15 Mar			
D027-68	SptCo	Deliver 50 loads 4" rock to hill 65 4/11	1 Mar			
D039-68	SptCo	Const small head at Div Schools	2 Apr			
D040-68	SptCo	Const concrete bunker for Commanding General		29 Jan 37%		
D045-68	SptCo	Move toilet facilities and extend bar in Gen's mess		29 Jan 40%	10 Mar	
D052-68	SptCo	Deliver 86 loads sand to Hq Bn		14 Feb 12%		
D056-68	SptCo	Oil road within 2/7 CP	27 Feb			
D058-68	SptCo	Install 3/4" pipe at Div CP	20 Mar			
D059-68	SptCo	Provide supervision and tools to const huts Hq Bn		19 Feb 40%	15 Apr	
D063-68	SptCo	Level generator pad for Hq Bn hill 244	25 Feb			
D066-68	SptCo	Oil access road Rt2 to 3d Bn How	24 Feb			
D069-68	SptCo	Const 10 open top shelters for Div COC		17 Feb 60%	1 Apr	
D078-68	SptCo	Provide as let in realignment of trenches at Hq Bn		14 Feb 10%		
D083-68	SptCo	Upgrade access road from AT900806 to hill 190 2/7	28 Feb			
D084-68	SptCo	Conduct electrical and water supply survey 2/3		21 Feb	26 Feb	
D086-68	SptCo	Survey water points for laundry unit		21 Feb	26 Feb	

EQUIPMENT STATUS & LOCATION REPORT

ITEM	H.E. POOL								ITEM	H.E. POOL							
	ECT	CHED	INAL	LD	INAL	LD	L	INAL		ECT	CHED	INAL	LD	INAL	LD	L	INAL

10. Water Report:

<u>Location</u>	<u>Potable (gal)</u>	<u>Raw (gal)</u>
1st Mar For	35,000	_____
2/3	7,000	6,000
1/5	4,500	3,000
TP-X Bay	9,000	7,000
3/5	10,000	_____
3/7	12,000	8,000
3rd 8" How	7,000	4,000
Hill-10	15,000	5,000
Hill-55	10,000	_____
Dai La	60,000	_____
Totals	169,500	33,000

Enclosure (1)

DECLASSIFIED

ROAD CONDITIONS AS REPORTED BY MINE SWEEP TEAMS

<u>SWEEP TEAM</u>	<u>ROUTE</u>	<u>CONDITION</u>	<u>REMARKS</u>
1.	Rt 1 - YD 913118 to YD 968064	P	24 Feb 1968
2.	Access road - Gia Le YD 825155 to YD 830778	P	
3.	YD 779222 to YD 775217 to YD 780213	P	
4.	Access Rd - ZC 075983 to Phu Loc	P	
5.	Rt 1 - ZD 118015 to AT 832999		No information on this sweep available at this time.
6.	Rt 1 - AT 832999 to AT 886963	P	
7.	Rt 1 - AT 936917 to AT 885963		No information on this sweep available at this time.
8.	Rt 1 - ZD 083008 to YD 968064	P	
9.	Perdue Rd - AT 925694 to AT 943890	P	
10.	Rt 14 - AT 922577 to AT 967584	P	
11.	Rt 14 - AT 922577 to AT 877572	P	
12.	Special Sweep Rt 14 - AT 877572 to AT 865573		No sweep conducted today.
13.	Rt 1C - AT 988641 to AT 967584	P	
14.	Access Rd - 3rd LVT and hill 10 (East)	P	
15.	Rt 13C - BT 072707 to BT 065661	P	
16.	Rt 1C - Anderson Trail AT 988641 to BT 032642	P	
17.	Rt 1 - AT 935865 to AT 936917		No longer sweeps.

ENCLOSURE (2)

DECLASSIFIED

CLASSIFICATION

ENGINEER SITUATION REPORT

COPY NUMBER

1st ENGR. BN.

PLACE OF ISSUE

DATE/TIME OF ISSUE

MESSAGE REF: #

SITUATION REPORT No. 56-68PERIOD COVERED: 241300H TO 251300H Feb 1968
DATE & TIME DATE & TIME MONTH & YEAR

REF: (a) MAP: _____

1. Enemy information

a. late entry - 240800H Feb 68. An engineer sweep team in support of 1/5 visually located one U.S. Anti-Personnel mine with trip wire at ZD 129013. Destroyed in place. 240830H Feb 68. Same sweep team visually located one Russian Anti-Tank mine in middle of road in a hole at ZD 136011. Destroyed in place.

2. Engineer personnel. No change.

3. Engineer difficulties. Engineer equipment shortages remain the same as shown on Sit Rep 53-68

4. Weather. Warm and cloudy.

5. Operations

a. through h. N/A

Engineer sweeps. See enclosure (2)

Engineer support remains the same

12 men from Support Company TAD to Company "A"

12 men from Support Company TAD to Company "B"

1 man from Support Company TAD to III MAP

4 men from HAS Company TAD to Company "A"

5 men from HAS Company TAD to Company "B"

Company "A" (-)(Rein) in direct support of Task Force I-Ray

Company "B" (Rein) in direct support of Task Force I-Ray

ICPL MCAVOY and 3 men from "G" Company are in support of Rough Rider with FIG

CPL SANTOS and 3 men from "G" Company are on a operation with 3/7

6. through 9. N/A

10. Water supply. See enclosure (1)


11. General engineer comments. N/A

12. Engineer Command Posts

a. 1st Engineer Bn (-), Demong. AT 948755

b. Company "A" (-)(Rein) CP. YD 876151

c. Company "B" (Rein) CP. YD 876151



J. C. CHAMBERS

SIGNATURE

By direction

1. ENEMY INFORMATION. (Report information concerning enemy activity encountered, such as sniper activity, enemy minefields, boobytraps, artillery shelling and bombing of the area, report enemy material and equipment captured.)
2. ENGINEER PERSONNEL. (Report arrival of engineer personnel and units including initial landing party, giving number of Officers and Enlisted. Report casualties and evacuation, number of Officers and men assigned to each subproject and name of Officer or noncommissioned Officer in charge.)
3. ENGINEER DIFFICULTIES. (Report hindrance to engineer progress as a result of enemy action, natural conditions such as poor trafficability and inclement weather, equipment shortages or breakdowns, and material shortages.)
4. WEATHER. (Report weather conditions.)
5. OPERATIONS.
 - a. Roads. (Report road construction to include amount cleared, stripped, graded, ditched, surface, and completed. Use overlays and map coordinates to show location of work and amount completed, the location of culverts, bridges, Etc. Report road maintenance on existing roads. Report soil types and condition and availability of aggregate.)
 - b. TRAILS. (Report trail construction to include amount completed, location of junction with MSR, type of terrain and additional work required to make a military road.)

ORGANIZATION			DATE			
PROJ. No. #	ORGANIZATION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
D565-67	SptCo	Drill and install well at E/2/7 CP		20Feb		
D594-67	SptCo	Construct road from AT 935785 to AT 938787 - 2/7	1Mar			
D009-68	SptCo	Install lights in 7th Marines POW Compound	15Mar			
D027-68	SptCo	Deliver 50 loads of 4" rock to hill 65 - 4/11	1Mar			
D039-68	SptCo	Construct small head at Div Schools	2Apr			
D040-68	SptCo	Construct concrete bunker for CG		29Jan 37%	15Mar	
D045-68	SptCo	Move toilet facilities and extend bar in CG's mess		26Jan 40%	10Mar	
D052-68	SptCo	Deliver 86 loads of sand to Hq Bn		14Feb 12%		
D056-68	SptCo	Oil road within 2/7 CP	27Feb			
D058-68	SptCo	Install 3/4" pipe at Div CP	20Mar			
D059-68	SptCo	Provide supervision & tools to const huts - Hq Bn		19Feb 40%	15Apr	
D063-68	SptCo	Level generator pad for Hq Bn - Hill 244	26Feb			
D066-68	SptCo	Oil access road - Rt 2 to 3rd 8" How	25Feb			
D069-68	SptCo	Const 10 open top shelters for Div COC		17Feb 60%	1Apr	
D078-68	SptCo	Provide assist in realignment of trenches - Hq Bn		14Feb 10%		
D083-68	SptCo	Upgrade access road from AT 900806 to Hill 190 - 2/7	28Feb			
D084-68	SptCo	Conduct elect and water supply survey - 2/3		21Feb	26Feb	
D086-68	SptCo	Survey water points for laundry units		21Feb	26Feb	
D560-67	C Co	Tech assist & matl for const of COC bunker - 1st Tk Bn	ON HOLD			
D028-68	C Co	Renovate the cantenment at 2/3 (BT 071649)	ONHOLD			
D029-68	C Co	Renovate the cantenment at 2/3 (BT 012629)	ON HOLD			
D065-68	C Co	Tech assist to 4/11 in const of bunkers		7Feb 50%	5Mar	
D073-68	CCo	Tech assist & limited matl for const of bunkers 7th Comm Bn		16Feb 5%	16Mar	
D077-68	C Co	Install septio tank or grease trap at 1/7 messhall	27Feb			
D087-68	C Co	Construct COC bunker for 2/7	27Feb			
D088-68	C Co	Construct COC bunker for 1st Recon Bn	2Mar			
D090-68	C Co	Construct 200' of revetment in front of Div CP		21Feb 40%	29Feb	

EQUIPMENT STATUS & LOCATION REPORT

ITEM	H.E. POOL						ITEM	H.F. POOL					
	FECT	CHED	DNAL	ED	DNAL	ED		FECT	CHED	DNAL	ED	DNAL	ED

10. Water Reports

<u>Location</u>	<u>Potable (gal)</u>	<u>Raw (gal)</u>
1st Mar For	35,000	_____
2/3	7,000	6,000
1/5	4,500	3,000
2F-X Bay	9,000	7,000
3/5	10,000	_____
3/7	12,000	8,000
3rd 8 th Row	7,000	4,000
Hill-10	15,000	5,000
Hill-55	10,000	_____
Dal Ln	60,000	_____
Totals	169,500	33,000

Enclosure (1)

DECLASSIFIED

ROAD CONDITIONS AS REPORTED BY MINE SWEEP TEAMS

<u>SWEEP TEAM</u>	<u>ROUTE</u>	<u>CONDITION</u>	<u>REMARKS</u>
1.	Rt 1 - YD 913118 to YD 968064	P	
2.	Access Rd - Gia Le YD 836151 to YD 863157	P	
3.	YD 779222 to YD 775217 to YD 780213		Information on this sweep is not available at the pre ent time
4.	Access Rd - ZC 075981 to ZD 085006	P	
5.	Rt 1 - ZD 118015 to ZD 129012	P	
6.	Rt 1 - AT 832999 to AT 887958	P	
7.	Rt 1 - ZD 118015 to Phu Loc		This sweep hasn't started yet.
8.	Rt 1 - ZD 083008 to YD 968064	P	
9.	Perdue Rd - AT 925694 to AT 943890	P	
10.	Rt 14 - AT 922577 to AT 967584	P	
11.	Rt 14 - AT 922577 to AT 877572	P	
12.	Special Sweep Rt 14 - AT 877572 to AT 965573		Not completed yet
13.	Rt 1C - AT 988641 to AT 967584	P	
14.	Access Rd - 3rd LVT and Hill 10 (East)	P	
15.	Rt 13C - BT 072707 to BT 065661	P	
16.	Rt 1C - Anderson Trail AT 988641 to BT 032642	P	

ENCLOSURE (2)

DECLASSIFIED

CLASSIFICATION

ENGINEER SITUATION REPORT

COPY NUMBER

1st ENGR. BN.

PLACE OF ISSUE

DATE/TIME OF ISSUE

MESSAGE REF: #

SITUATION REPORT No. 57-68

PERIOD COVERED: 251300H TO 261300H Feb 1968
DATE & TIME DATE & TIME MONTH & YEAR

REF: (a) M&P:

1. Enemy Information.

- a. Late entry - 250815H Feb 68. An engineer sweep team in support of 1/5 visually located (1) concussion grenade wrapped in clothing at coordinates XD089993, along side of road. Destroyed in place.
- b. Late entry - 250900H Feb 68. An engineer sweep team in support of Task Force I-Ray visually located (2) 15 lb Anti-Tank mines in road at coordinates YD778202. Destroyed in place.
- c. Late entry - 251025H Feb 68. An engineer sweep team in support of 3/7 encountered a command detonated 105mm rd. Round was detonated by enemy. (2) USMC WIA (non-engr). Security searched area with negative results.
- d. Late entry - 251200H Feb 68. An engineer sweep team in support of 3/7 encountered boobytrapped road block at coordinates AT834560. Removed with grappling hooks, detonating 30 lb. boobytrapped charge.
- e. Late entry - 251215H Feb 68. An engineer sweep team in support of 3/7 visually located (2) boobytraps with trip wires on both sides of road at coordinates AT831557. Destroyed in place.
- f. 251325H Feb 68. An engineer sweep team in support of 3/7 received SAF at coordinates AT825560 while in search of damaged Amtrak. Engineers and security returned fire. Reinforcements were heli-lifted in. (1) US Army personnel, (2) USMC, and 4 CIDG KIA. Recovered 4 Chicom grenades, 3 full magazines of AK-47 ammo, 1 M&R magazine, and 1 cartridge belt and pouch. Friendly equipment lost was (1) Amtrak and (2) mine detectors.

2. Engineer Personnel. Dropped: (1) LCpl 1371. Joined: (1) PFC 1341

3. Engineer Difficulties.

Engineer equipment shortages remain the same as shown on Sit Rep 53-68. EXCEPT THAT THE ALLOWANCE OF GRADER TOWED PUMPS 125, NOW 0/H.

4. Weather. Cool and overcast.

5. Operations.

A. through H. N/A

Engineer Sweeps. See enclosure (2)

Engineer support remains the same

12 men from Support Company TAD to Company "A"

12 men from Support Company TAD to Company "B"

1 man from Support Company TAD to III MAF

4 men from M&S Company TAD to Company "A"

5 men from M&S Company TAD to Company "B"

Company "A" (-)(Rein) in direct support of Task Force I-Ray

Company "B" (Rein) in direct support of Task Force I-Ray

1st Marine Division Demolitions, Landmine Warfare and U.S. Boobytrap School attendance this date:

No classes held this date.

6. through 9. N/A

10. Water Supply. See enclosure (1).

11. General Engineer Comments. N/A

12. Engineer Command Posts.

a. 1st Engineer Bn, DaNang AT948755

b. Company "A" (-)(Rein) CP, located at YD836151

c. Company "B" (Rein) CP, located at YD836151

J. C. CHAMBLISS

SIGNATURE

ENDORSED

By direction

1. **ENEMY INFORMATION.** (Report information concerning enemy activity encountered, such as sniper activity, enemy minefields boobytraps, artillery shelling and bombing of the area, report enemy material and equipment captured.
2. **ENGINEER PERSONNEL.** (Report arrival of engineer personnel and units including initial landing party, giving number of Officers and Enlisted. Report casualties and evacuation, number of Officers and men assigned to each subproject and name of Officer or noncommissioned Officer in charge.
3. **ENGINEER DIFFICULTIES.** (Report hindrance to engineer progress as a result of enemy action, natural conditions such as poor trafficability and inclement weather, equipment shortages or breakdowns, and material shortages.
4. **WEATHER.** (Report weather conditions.
5. **OPERATIONS.**
 - a. **Roads.** (Report road construction to include amount cleared, stripped, graded, ditched, surface, and completed. Use overlays and map coordinates to show location of work and amount completed, the location of culverts, bridges, Etc. Report road maintenance on existing roads. Report soil types and condition and availability of aggregate.
 - b. **TRAILS.** (Report trail construction to include amount completed, location of junction with MSR, type of terrain and additional work required to make a military road.

ORGANIZATION		PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	DATE			
PROJ. No. #	ORGANIZATION		EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
D561-67 SptCo		Drill and install well at E/2/7 CP		20 Feb		
D594-67 SptCo		Const road from AT935785 to AT938787 2/7	1 Mar			
D009-68 SptCo		Install lights in 7th Marines POW compound	15 Mar			
D027-68 SptCo		Deliver 50 loads 4" rock to hill 65 4/11	1 Mar			
D039-68 SptCo		Const small head at Div Schools	2 Apr			
D040-68 SptCo		Const concrete bunker for Commanding General		29 Jan 37%	15 Mar	
D043-68 SptCo		Move toilet facilities and extend bar in Gen's mess		29 Jan 60%	10 Mar	
D052-68 SptCo		Deliver 86 loads sand to Hq Bn		14 Feb 12%		
D056-68 SptCo		Oil road within 2/7 CP	27 Feb			
D058-68 SptCo		Install 3/4" pipe at Div CP	20 Mar			
D059-68 SptCo		Provide supervision and tools to const huts Hq Bn		19 Feb 40%	15 Apr	
D061-68 SptCo		Level generator pad for Hq Bn hill 244	1 Mar			
D066-68 SptCo		Oil access road Rt2 to 3d 8" How	5 Mar			
D069-68 SptCo		Const 10 open top shelters for Div COC		17 Feb 60%	1 Apr	
D078-68 SptCo		Provide assist in realignment of trenches at Hq Bn		14 Feb 10%		
D081-68 SptCo		Upgrade access road from AT900806 to hill 190 2/7	23 Feb			
D084-68 SptCo		Conduct electrical and water supply survey 2/3		21 Feb 99%		
D086-68 SptCo		Survey water points for laundry units		21 Feb		
D089-68 SptCo		Oil around messhall and 12 hill 55 7th Marines	1 Mar			
D091-68 SptCo		Const 150 mess tables for 27th Marines	1 Mar			
D092-68 SptCo		Repair lights and wire Ha Dong Bridge 3/5		24 Feb		
D560-67 "C"Co		Tech assist & mat'l for const of COC bunker- 1st Tank Bn	(On Hold)			
D028-68 "C"Co		Accomp work to renovate the cantonment at 2/3 (BT071649)	(On Hold)			
D029-68 "C"Co		Accomp work to renovate the cantonment at 2/3 (BT012629)	(On Hold)			
D061-68 "C"Co		Tech assist to 4/11 for const of bunkers		7 Feb 50%	5 Mar	
D073-68 "C"Co		Tech assist and limited mat'l for const of bunkers 7th Com		16 Feb 05%	15 Mar	
D077-68 "C"Co		Install septic tank & or grease pit at 1/7 messhall	28 Feb			
D087-68 "C"Co		Const COC bunker at 2/7	28 Feb			
D090-68 "C"Co		Const 200' of revetment in front of Div CP		21 Feb 50%	29 Feb	
D088-68 "C"Co		Const COC bunker as requested by 1st Recon Bn	2 Mar			

EQUIPMENT STATUS & LOCATION REPORT

ITEM		H.E. POOL		ITEM		H.E. POOL	
ECT	CHED	INAL	ED	ECT	CHED	INAL	ED

10. Water Report:

<u>Location</u>	<u>Potable (gal)</u>	<u>Raw (gal)</u>
1st Mar Per	35,000	_____
2/3	7,000	6,000
1/5	4,500	3,000
TP-X Bay	9,000	7,000
3/5	10,000	_____
3/7	12,000	8,000
3rd 8" Row	7,000	4,000
Hill-10	15,000	5,000
Hill-55	10,000	_____
Dal Ln	60,000	_____
Totals	169,500	53,000

Enclosure (1)

ROAD CONDITIONS AS REPORTED BY MINE SWEEP TEAMS

<u>SWEEP TEAM</u>	<u>ROUTE</u>	<u>CONDITION</u>	<u>REMARKS</u>	26 Feb 1968
1.	Rt 1 - YD 913118 to YD 968064	P		
2.	Access Rd - Gia Le YD 836151 to YD 863157	P		
3.	YD 779222 to YD 775217 to YD 780213	P		
4.	Access Rd - ZC 075981 to ZD 085006	P		
5.	Rt 1 - ZD 118015 to ZD 129012	P		
6.	Rt 1 - AT 832999 to AT 887958		Information on this sweep not available at this time.	
7.	Rt 1 - ZD 118015 to Phu Loc	P		
8.	Rt 1 - ZD 083008 to YD 968064	P		
9.	Perdue Rd - AT 925694 to AT 943890	P		
10.	Rt 14 - AT 922577 to AT 967584	P		
11.	Rt 14 - AT 922577 to AT 877572	P		
12.	Special Sweep Rt 14 - AT 877572 to AT 965573		No sweep conducted today.	
13.	Rt 1C - AT 988641 to AT 967584	P		
14.	Access Rd - 3rd LVT and Hill 10 (East)	P		
15.	Rt 13C - BT 072707 to BT 065661	P		
16.	Rt 1C - Anderson Trail AT 988641 to BT 032642	P		

ENCLOSURE (2)

CLASSIFICATION

ENGINEER SITUATION REPORT

COPY NUMBER

1st ENGR. BN.

PLACE OF ISSUE

DATE/TIME OF ISSUE

MESSAGE REF: #

SITUATION REPORT No. 58-68PERIOD COVERED: 261300H TO 271300H Feb 1968
DATE & TIME DATE & TIME MONTH & YEAR

REF: (a) MAP: _____

1. Enemy Information.	
a.	Late entry - 251030H Feb 68. An engineer sweep team in support of 1/5 visually located (1) AP mine on right side of road at coordinates ED119015. Destroyed in place.
b.	Late entry - 261000H Feb 68. An engineer sweep team in support of 1/5 visually located (1) AT mine on shoulder of road at coordinates 2D135010. Destroyed in place.
c.	Late entry - 261145H Feb 68. An engineer sweep team in support of 1st Marines reports ARVN truck detonated mine at coordinates YD773195. (4) USMC WIA (enr) were slightly injured but returned to action.
d.	270800H Feb 68. An engineer sweep team in support of 1/5, visually located charge of 400 lbs of flake TNT under bridge at coordinates 2D093006. Charge was removed and destroyed.
e.	270845H Feb 68. An engineer sweep team in support of 3/7 visually located (1) 30 lb box mine, pressure detonated at coordinates AT955583. Destroyed in place.
2. Engineer Personnel. Joined: (4) PFC 1371 Dropped: (1) LCpl 1121	
3. Engineer Difficulties.	
Engineer equipment shortages remain the same as shown on Sit Rep 57-68.	
4. Weather. Sunny and clear.	
5. Operations.	
A. through H. N/A	
Engineer sweeps. See enclosure (2)	
Engineer support remains the same	
14 men from Support Company TAD to Company "A"	
1 man from Support Company TAD to III MAP	
12 men from Support Company TAD to Company "B"	
4 men from H&S Company TAD to Company "A"	
5 men from H&S Company TAD to Company "B"	
Company "A" (-)(Rein) in direct support of Task Force I-Ray	
Company "B" (Rein) in direct support of Task Force I-Ray	
LCpl MCAVOY and 3 men from "C" Company in support of rough rider with FLC	
LCpl MCAVOY and 3 men from "C" Company in support of rough rider with FLC	
Cpl SANTOS and 3 men from "C" Company are on operation with 3/7	
1st Marine Division Demolitions, Landmine Warfare and V.C. Boobytrap School attendance this date:	
No classes held this date.	
6. through 9. N/A	
10. Water Supply. See enclosure (1)	
11. General Engineer Comments. N/A	
12. Engineer Command Posts.	
a.	1st Engineer Bn, DaNang AT948755
b.	Company "A" (-)(Rein) CP, located YD836151
c.	Company "B" (Rein) CP, located YD836151

J. C. CHAMBLISS

SIGNATURE

By direction

1. ENEMY INFORMATION. (Report information concerning enemy activity encountered, such as sniper activity, enemy minefields boobytraps, artillery shelling and bombing of the area, report enemy material and equipment captured.
2. ENGINEER PERSONNEL. (Report arrival of engineer personnel and units including initial landing party, giving number of Officers and Enlisted. Report casualties and evacuation, number of Officers and men assigned to each subproject and name of Officer or noncommissioned Officer in charge.
3. ENGINEER DIFFICULTIES. (Report hindrance to engineer progress as a result of enemy action, natural conditions such as poor trafficability and inclement weather, equipment shortages or breakdowns, and material shortages.
4. WEATHER. (Report weather conditions.
5. OPERATIONS.
 - a. Roads. (Report road construction to include amount cleared, stripped, graded, ditched, surface, and completed. Use overlays and map coordinates to show location of work and amount completed, the location of culverts, bridges, Etc. Report road maintenance on existing roads. Report soil types and condition and availability of aggregate.
 - b. TRAILS. (Report trail construction to include amount completed, location of junction with MSR, type of terrain and additional work required to make a military road.

ORGANIZATION			DATE			
PROJ. No. #	ORGANIZATION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
D565-67	SptCo	Drill and install well at E/2/7 CP		20 Feb		
D594-67	SptCo	Const road from AT935785 to AT938787	1 Mar			
D009-68	SptCo	Install lights in 7th Marines POW Compound	15 Mar			
D027-68	SptCo	Deliver 50 loads 4" rock to hill 65 4/11	1 Mar			
D039-68	SptCo	Const small head at Div Schools	2 Apr			
D040-68	SptCo	Const concrete bunker for Commanding General		29 Jan 40%	15 Mar	
D045-68	SptCo	Move toilet facilities and extend bar in CG's mess		29 Jan 60%	10 Mar	
D052-68	SptCo	Deliver 86 loads sand to Hq Bn		14 Feb 12%		
D056-68	SptCo	Oil road within 2/7 CP	26 Feb			
D058-68	SptCo	Install 3/4" pipe at Div CP	CANCELLED By DEO	27 Feb		
D059-68	SptCo	Provide supervision and tools to const huts Hq Bn		19 Feb 40%		27 Feb
D063-68	SptCo	Level generator pad for Hq Bn hill 244		22 Feb 100%		
D066-68	SptCo	Oil access road Rt2 to 3d 8" How	5 Mar			
D069-68	SptCo	Const 10 open top shelters for Div COC		17 Feb 60%	1 Apr	
D078-68	SptCo	Provide asst in realignment of trenches at Hq Bn		14 Feb 70%		
D083-68	SptCo	Upgrade access road from AT900806 to hill 190 2/7	CANCELLED	7th Engrs to complete work		
D086-68	SptCo	Survey water points for laundry units		21 Feb	29 Feb	
D089-68	SptCo	Oil around messhall and LZ hill 55 7th Marines	1 Mar			
D091-68	SptCo	Const 150 mess tables for 27th Marines		26 Feb 25%		
D092-68	SptCo	Repair lights and wire Ha Dong Bridge 3/5		24 Feb		
D095-68	SptCo	Cover existing trash pit and dig new one hill 55		20 Feb 50%		
D96-68	SptCo	Prepare defensive positions in Div School area		30 Jan 100%		27 Feb
D097-68	SptCo	Grade Rt14 from Rt10 to hill 37	10 Mar			
D560-67	"C"Co	Tech assist & material for const of COC bunker - 1st Tk Bn	(On Hold)			
D028-68	"C"Co	Accomp work to renovate the cantonment at 2/3 (BT071649)	(On Hold)			
D029-68	"C"Co	Accomp work to renovate the cantonment at 2/3 (BT012629)	(On Hold)			
D065-68	"C"Co	Tech assist to 4/11 for const of bunkers		7 Feb 50%		
D073-68	"C"Co	Tech assist & limited mat'l for const of bunkers 7th Comm		16 Feb 0%	16 Mar	
D077-68	"C"Co	Install septic tank & or grease pit at 1/7 messhall	29 Feb			
D087-68	"C"Co	Const COC bunker at 2/7	29 Feb			
D090-68	"C"Co	Const 200' of revetment in front of Div CP		21 Feb 60%	2 Mar	
D088-68	"C"Co	Const COC bunker as requested by 1st Recon Bn	2 Mar			

EQUIPMENT STATUS & LOCATION REPORT

ITEM		H.E. POOL										ITEM		H.E. POOL									
		LECT	ACHED	ANAL	ED	ANAL	ED	ANAL	ED	ANAL	ED			LECT	ACHED	ANAL	ED	ANAL	ED	ANAL	ED	ANAL	ED

10. Water Report:

<u>Location</u>	<u>Potable (gal)</u>	<u>Raw (gal)</u>
1st Mar For	35,000	_____
2/3	7,000	6,000
1/5	4,500	3,000
TF-X Ray	9,000	7,000
3/5	10,000	_____
3/7	12,000	8,000
3rd 8" How	7,000	4,000
Hill-10	15,000	5,000
Hill-55	10,000	_____
Dal La	60,000	_____
Totals	169,500	33,000

Enclosure (1)

DECLASSIFIED

ROAD CONDITIONS AS REPORTED BY MINE SWEEP TEAMS

<u>SWEEP TEAM</u>	<u>ROUTE</u>	<u>CONDITION</u>	<u>REMARKS</u>
1.	Rt 1 - YD 913118 to YD 968064	P	
2.	Access Rd - Gia Le YD 836151 to YD 863157	P	
3.	YD 779222 to YD 775217 to YD 780213	P	
4.	Access Rd - ZC 075981 to ZD 085006	P	
5.	Rt 1 - ZD 118015 to ZD 129012		No information on this sweep available at this time.
6.	Rt 1 - AT 888888 to AT 888888 to AT 888888		
7.	Rt 1 - ZD 118015 to Phu Loc		No information on this sweep available at this time.
8.	Rt 1 - ZD 083008 to YD 968064	P	
9.	Perdue Rd - AT 925694 to AT 943890	F	
10.	Rt 14 - AT 922577 to AT 967584	P	
11.	Rt 14 - AT 922577 to AT 877572	P	
12.	Special Sweep Rt 14 - AT 877572 to AT 965573		No information on this sweep available at this time.
13.	Rt 1C - AT 988641 to AT 967584	P	
14.	Access Rd - 3rd LVT and Hill 10 (East)	P	
15.	Rt 13C - BT 072707 to BT 065661	P	
16.	Rt 1C - Anderson Trail AT 988641 to BT 032642	P	

ENCLOSURE (2)

DECLASSIFIED

CLASSIFICATION

ENGINEER SITUATION REPORT

COPY NUMBER

1st ENGR. BN.

PLACE OF ISSUE

DATE/TIME OF ISSUE

MESSAGE REF: #

SITUATION REPORT No. 99-68PERIOD COVERED: 271300H TO 281300H Feb 1968
DATE & TIME DATE & TIME MONTH & YEAR

REF: (a) MAP: _____

1. Enemy Informationa. 280915H Feb 68. An engineer sweep team in support of 1/5 visually located a 5 - 10 lb noncommission type mine in the middle of a road through a village at ID 081002, pressure type fuse. Destroyed in place.b. 281025H Feb 68. An engineer sweep team in support of 3/7 detected one 40 lb box mine on right side of road at AT 901571. Destroyed in place.2. Engineer personnel. Joined: (3) PFC 1371 (1) Pvt 1371 Dropped: None3. Engineer difficulties. Engineer equipment shortages remain the same as shown on Sit Rep 57-684. Weather. Warm with overcast skies.5. Operations

a. through b. N/A

Engineer sweeps. See enclosure (2)

Engineer support remains the same

14 men from Support Company TAD to Company "A"

11 men from Support Company TAD to Company "B"

1 man from Support Company TAD to III MAF

4 men from HAS Company TAD to Company "A"

5 men from HAS Company TAD to Company "B"

Company "A" (-)(Rein) in direct support of Task Force X-Ray

Company "B" (Rein) in direct support of Task Force X-Ray

LCPL MCAVOY and 3 men from "C" Company are in support of rough rider with FLC

Cpl SANTOS and 3 men from "C" Company on operation with 3/7 returned this CP 211600H Feb 68.

LCPL MELLOT and 5 men from "C" Company on operation with 1/7

1st Marine Division Demolitions, Land Mine Warfare and VC Boobytrap School conducted a special one day "Source of instruction to 16 Marines from 1st Reconnaissance Battalion.

6. Through 9. N/A

10. Water Supply. See enclosure (1).11. General engineer comments. N/A.12. Engineer Command Posts

a. 1st Engineer Bn (-), Danang, AT 948755

b. Company "A" (-)(Rein) CP, YD 836151

c. Company "B" (Rein) CP, YD 836151

J. C. CHAMBLISS

SIGNATURE

By direction

1. ENEMY INFORMATION. (Report information concerning enemy activity encountered, such as sniper activity, enemy minefields boobytraps, artillery shelling and bombing of the area, report enemy material and equipment captured.
2. ENGINEER PERSONNEL. (Report arrival of engineer personnel and units including initial landing party, giving number of Officers and Enlisted. Report casualties and evacuation, number of Officers and men assigned to each subproject and name of Officer or noncommissioned Officer in charge.
3. ENGINEER DIFFICULTIES. (Report hindrance to engineer progress as a result of enemy action, natural conditions such as poor trafficability and inclement weather, equipment shortages or breakdowns, and material shortages.
4. WEATHER. (Report weather conditions.
5. OPERATIONS.
 - a. Roads. (Report road construction to include amount cleared, stripped, graded, ditched, surface, and completed. Use overlays and map coordinates to show location of work and amount completed, the location of culverts, bridges, Etc. Report road maintenance on existing roads. Report soil types and condition and availability of aggregate.
 - b. TRAILS. (Report trail construction to include amount completed, location of junction with MSR, type of terrain and additional work required to make a military road.

ORGANIZATION		PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	DATE		EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
PROJ. No.#	ORGANIZATION		EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED		
D569-68 SptCo		Drill and install well at E/2/7 CP		20Feb		
D594-68 SptCo		Const road from AT 935785 to AT 938787 - 2/7	1Mar			
D609-68 SptCo		Install lights in 7th Marines POW Compound	15Mar			
D027-68 SptCo		Deliver 50 loads of 4" rock to hill 65 - 4/11	1Mar			
D039-68 SptCo		Const small head at Div Sq	2Apr			
D040-68 SptCo		Const concrete bunker for CO		29Jan 65%	19Mar	
D045-68 SptCo		Move toilet facilities and extend bar in CO's mess		29Jan 60%	10Mar	
D052-68 SptCo		Deliver 86 loads of sand to Hq Bn		14Feb 12%		
D056-68 SptCo		Oil road within 2/7 CP	28Feb			
D059-68 SptCo		Provide supervision and tools to const huts - Hq Bn		19Feb 50%	15Apr	
D066-68 SptCo		Oil access road - Rt 2 to 3rd 8" How	9Mar			
D069-68 SptCo		Const 10 open top shelters for Div COC		17Feb 60%	1Apr	
D078-68 SptCo		Provide assistance in realignment of trenches - Hq Bn		14Feb 70%		
D086-68 SptCo		Survey water points for laundry units		21Feb -	29Feb	
D089-68 SptCo		Oil around messhall and LZ - hill 55 - 7th Mar	1Mar			
D091-68 SptCo		Const 150 mess tables for 27th Marines		26Feb 50%	6Mar	
D092-68 SptCo		Repair lights and wire - Ha Dong Bridge - 3/5		24Feb CANCELLED		
D095-68 SptCo		Cover existing trash pit and dig a new one at hill 55		20Feb 59%		
D097-68 SptCo		Grade Rt 14 from IC to hill 37				
D560-68 C Co		Tech assist & matl for const of COC bunker - 1st Tk Bn	10Mar			
D028-68 C Co		Renovate the cantonment at 2/3 (BT 071649)	ON HOLD			
D029-68 C Co		Renovate the cantonment at 2/3 (BT 012629)	ON HOLD			
D065-68 C Co		Tech assist to 4/11 for const of bunkers		7Feb 75%	9Mar	
D073-68 C Co		Tech assist & limited matl for const of bunkers - 7th Comm		16Feb 5%	16Mar	
D077-68 C Co		Install septic tank & or grease pit at 1/7 messhall	29Feb			
D087-68 C Co		Construct COC bunker at 2/7	29Feb			
D090-68 C Co		Construct 200' of revetment in front of Div CP		21Feb 60%	2Mar	
D088-68 C Co		Const COC bunker for 1st Recon Bn	2Mar			

EQUIPMENT STATUS & LOCATION REPORT

ITEM	.	H.E. POOL									ITEM	.	H.E. POOL								
		ECT	CHED	INAL	LD	INAL	LD	L	INAL				ECT	CHED	INAL	LD	INAL	LD	L	INAL	

10. Water Report:

<u>Location</u>	<u>Potable (gal)</u>	<u>Raw (gal)</u>
1st Mar For	35,000	_____
2/3	7,000	6,000
1/5	4,500	3,000
EF-X Bay	9,000	7,000
3/5	10,000	_____
3/7	12,000	8,000
3rd 8" How	7,000	4,000
Hill-10	15,000	5,000
Hill-55	10,000	_____
Dal La	60,000	_____
Totals	169,500	33,000

Enclosure (1)

ROAD CONDITIONS AS REPORTED BY MINE SWEEP TEAMS

<u>SWEEP TEAM</u>	<u>ROUTE</u>	<u>CONDITION</u>	<u>REMARKS</u>
1.	Rt 1 - YD 913118 to YD 968064	P	
2.	Access Rd - Gia Le YD 836151 to YD 863157	P	
3.	Rt 1 - ZD 099005 to ZD 106016	P	
4.	Rt 1 - ZD 120015 to ZD 130010		Did not conduct a sweep today
5.	Rt 1 - ZD 120015 to ZD 106016		Did not conduct a sweep today
6.	Rt 1 - ZD 099005 to ZD 055025	P	
7.	Rt 1 - ZD 055025 to YD 968064	P	
8.	Perdue Rd - AT 925694 to AT 943890	P	
9.	Rt 14 - AT 922577 to AT 967584	P	
10.	Rt 14 - AT 922577 to AT 877572	P	
11.	Special Sweep Rt 14 - AT 877572 to AT 965573		Did not sweep today
12.	Rt 1C - AT 988641 to AT 967584	P	
13.	Access Rd - 3rd LVT and Hill 10 (East)	P	
14.	Rt 13C - BT 072707 to BT 065661	P	
15.	Rt 1C - Anderson Trail AT 988641 to BT 032642	P	

ENCLOSURE (2)

CLASSIFICATION

ENGINEER SITUATION REPORT

COPY NUMBER

1st ENGR. BN.

PLACE OF ISSUE

DATE/TIME OF ISSUE

MESSAGE REF: #

SITUATION REPORT No. 60-68

PERIOD COVERED: 281300H TO 291300H Feb 1968
DATE & TIME DATE & TIME MONTH & YEAR

REF: (a) MAP:

1. Army Information. None

2. Engineer Personnel. Dropped: (1) Sgt 3321 Joined: (6) PFC 1371 (1) PFC 0441

a. Assumed OPCON 1st Platoon "B" Company, 5th Engineer Battalion 231500N Feb 68. Platoon attached to Engineer Support Company, 1st Engineer Battalion.

b. 3d Platoon "B" Company, 1st Engineer Battalion now operating in general support of 1st Marine Division vice direct support 3d Battalion, 5th Marines.

c. 1st Platoon, "A" Company, 3d Engineer Battalion now OPCON Task Force X-Ray vice direct support of 2d Battalion, 3d Marines.

3. Engineer Difficulties.

Engineer equipment shortages remain the same as shown on Lit Rep 57-68.

4. Weather. Clear and warm.

5. Operations.

A. through H. N/A

Engineer sweeps. See enclosure (2).

Engineer support remains the same.

14 men from Support Company TAD to "A" Company

11 men from Support Company TAD to "B" Company

1 man from Support Company TAD to III MAF

5 men from H&C Company TAD to "B" Company

4 men from H&C Company TAD to "A" Company

Company "A" (-)(Main) in direct support of Task Force X-Ray

Company "B" (Main) in direct support of Task Force X-Ray

LCpl McAVOY and 3 men from "C" Company in support of PFC rough rider

LCpl KELLION and 3 men from "C" Company on operation with 1/7

1st Marine Division Demolitions, Land Mine Warfare and V.C. Re bytrep School attendance this date:

Special one day class given to 19 students.

6. through 9. N/A

10. Water Supply. See enclosure (1)

11. General Engineer Comments. N/A

12. Engineer Command Posts.

a. 1st Engineer Battalion, DaNang AT948755

b. Company "A" (-)(Main) CP located at YD836151

c. Company "B" (Main) CP located at YD836151

J. C. CHAPSLIB

SIGNATURE

CONCLUSIONS

By direction

1. ENEMY INFORMATION. (Report information concerning enemy activity encountered, such as sniper activity, enemy minefields, boobytraps, artillery shelling and bombing of the area, report enemy material and equipment captured.)
2. ENGINEER PERSONNEL. (Report arrival of engineer personnel and units including initial landing party, giving number of Officers and Enlisted, Report casualties and evacuation, number of Officers and men assigned to each subproject and name of Officer or noncommissioned Officer in charge.)
3. ENGINEER DIFFICULTIES. (Report hindrance to engineer progress as a result of enemy action, natural conditions such as poor trafficability and inclement weather, equipment shortages or breakdowns, and material shortages.)
4. WEATHER. (Report weather conditions.)
5. OPERATIONS.
 - a. Roads. (Report road construction to include amount cleared, stripped, graded, ditched, surface, and completed. Use overlays and map coordinates to show location of work and amount completed, the location of culverts, bridges, etc. Report road maintenance on existing roads. Report soil types and condition and availability of aggregate.)
 - b. TRAILS. (Report trail construction to include amount completed, location of junction with MSR, type of terrain and additional work required to make a military road.)

ORGANIZATION			DATE			
PROJ. No. #	ORGANIZATION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
D560-67	"C"Co	Each assist & material for const of COC bunker-1st Tk Bn	(On Hold)			
D028-68	"C"Co	Accomp work to renovate the cantonment at 2/3 (PT071649)	(On Hold)	Closed out by DEO		29 Feb
D029-68	"C"Co	Accomp work to renovate the cantonment at 2/3 (PT12629)	(On Hold)	Closed out by DEO		29 Feb
D045-68	"C"Co	Each assist to 4/11 for const of bunkers		7 Feb 75%	5 Mar	
D073-68	"C"Co	Each assist & limited mat'l for const of bunkers - 7th Comm		16 Feb 5%	16 Mar	
D077-68	"C"Co	Install septic tank & or grease pit at 1/7 messhall	1 Mar	29 Feb 5%	18 Mar	
D087-68	"C"Co	Const COC bunker at 2/7		21 Feb 60%	18 Mar	
D090-68	"C"Co	Const 200' of revetment in front of Div CP		20 Feb	2 Mar	
D088-68	"C"Co	Const COC bunker for 1st Recon Bn	2 Mar			
D565-67	SptCo	Drill and install well at 2/2/7				
D594-67	SptCo	Const road from AT935785 to AT935787	1 Mar			
D089-68	SptCo	Install lights in 7th Marines PCM Compound	15 Mar			
D027-68	SptCo	Deliver 50 loads 4" rock to hill 65 4/11	3 Mar			
D039-68	SptCo	Const small head at Div Schools	2 Apr		9 Apr	
D040-68	SptCo	Const concrete bunker for Commanding General		29 Jan 65%	15 Mar	
D045-68	SptCo	Move toilet facilities and extend bar in Gen's mess		29 Jan 60%	10 Mar	
D052-68	SptCo	Deliver 86 loads sand to Hq Bn		14 Feb 12%		
D054-68	SptCo	Oil road within 2/7 CP	8 Mar			
D059-68	SptCo	Provide supervision and tools to const huts Hq Bn		19 Feb 50%	15 Apr	
D066-68	SptCo	Oil access road Rt2 to 3d 8" Hw	9 Mar			
D069-68	SptCo	Const 10 open top shelters for Div COC		17 Feb 60%	1 Apr	
D078-68	SptCo	Provide assist in realignment of trenches at Hq Bn		14 Feb 70%		
D086-68	SptCo	Survey water points for laundry units		21 Feb	3 Mar	
D089-68	SptCo	Oil around messhall and 1E hill 55 7th Marines		28 Feb 15%		
D091-68	SptCo	Const 150 mess tables for 27th Marines		26 Feb 60%		
D092-68	SptCo	Repair lights and wire Ha Dong bridge 3/5		24 Feb		
D095-68	SptCo	Cover existing trash pit and dig new one hill 55		20 Feb 60%		
D097-68	SptCo	Grade Rt14 from 1C to hill 37	10 Mar			

EQUIPMENT STATUS & LOCATION REPORT

ITEM				H.E. POOL				ITEM				H.E. POOL			
ECT	CHED	INAL	ED	INAL	ED	INAL	ED	ECT	CHED	INAL	ED	INAL	ED	INAL	ED

10. Water Reports

<u>Location</u>	<u>Potable (gal)</u>	<u>Raw (gal)</u>
1st Mar Per	35,000	_____
2/3	7,000	6,000
1/5	4,500	3,000
TF-X Ray	9,000	7,000
3/5	10,000	_____
3/7	12,000	8,000
3rd 8" New	7,000	4,000
Hill-40	15,000	5,000
Hill-55	15,000	8,000
Dai La	60,000	_____
Totals	174,500	41,000

Enclosure (1)

DECLASSIFIED

ROAD CONDITIONS AS REPORTED BY MINE SWEEP TEAMS

<u>SWEEP TEAM</u>	<u>ROUTE</u>	<u>CONDITION</u>	<u>REMARKS</u>	29 Feb 1968
1.	Rt 1 - YD 913118 to YD 968064	P		
2.	Access Rd - Gia Le YD 836151 to YD 863157	P		
3.	Rt 1 - ZD 099005 to ZD 106016		No sweep conducted today.	
4.	Rt 1 - ZD 120015 to ZD 130010		No information on this sweep available at this time.	
5.	Rt 1 - ZD 120015 to ZD 106016		No sweep conducted today.	
6.	Rt 1 - ZD 099005 to ZD 055025		No information on this sweep available at this time.	
7.	Rt 1 - ZD 055025 to YD 968064	P		
8.	Perdue Rd - AT 925694 to AT 943890	P		
9.	Rt 14 - AT 922577 to AT 967584	P		
10.	Rt 14 - AT 922577 to AT 877572	P		
11.	Special Sweep Rt 14 - AT 877572 to AT 965573		No sweep conducted today.	
12.	Rt 1C - AT 988641 to AT 967584	P		
13.	Access Rd - 3rd LVT and Hill 10 (East)		No information on this sweep available at this time.	
14.	Rt 13C - BT 072707 to BT 065661		No information on this sweep available at this time.	
15.	Rt 1C - Anderson Trail AT 988641 to BT 032642	P		

ENCLOSURE (2)

DECLASSIFIED