

CLASSIFICATION

ENGINEER SITUATION REPORT

SITUATION REPORT No. 61-68PERIOD COVERED: 231300H TO 011300H Mar 1968
DATE & TIME DATE & TIME MONTH & YEAR

REF: (a) MAP: _____

COPY NUMBER _____
1st ENGR. BN. _____
PLACE OF ISSUE _____
DATE/TIME OF ISSUE _____
MESSAGE REF: # _____

1. Enemy Information. None
2. Engineer Personnel. Dropped: None Joined: (1) Cpl 2542, (3) PFC 1371, (2) PVT 1371
3. Engineer Difficulties.
Engineer equipment shortages remain the same as shown on Sit Rep 57-68.
4. Weather. Warm and Sunny.
5. Operations.
A. through H. N/A
Engineer sweeps. See enclosure (2)
Engineer support remains the same
14 men from Support Company TAD to Company "A"
11 men from Support Company TAD to Company "B"
1 man from Support Company TAD to III MAP
5 men from H&S Company TAD to Company "A"
6 men from H&S Company TAD to Company "B"
Company "A" (-)(Rein) in direct support of Task Force X-Ray
Company "B" (Rein) in direct support of Task Force X-Ray
1st Marine Division Demolitions, Land Mine Warfare and V.C. Boobytrap School at end of this date.
Special one day course given to 9 Marines from 5th Recon Bn and 15 Marines from 1st Recon Battalion
1SGT McAVOY and 3 men from "QB" Company in support of FLC rough rider
1Cpl MULLOT and 5 men from "C" Company on operation with 1/7
1SGT BROWN and 2 men from "C" Company in support of FLC rough rider DEPARTED THIS CP AT 010730H MAR 68
6. through 9. N/A
10. Water Supply. See enclosure (1)
11. General Engineer Comments. N/A
12. Engineer Command Posts.
a. 1st Engineer Bn, DaNang AT948755
b. Company "A" (-)(Rein) CP located at YD836151
c. Company "B" (Rein) CP located at YD836151

J. C. Chambliss
J. C. CHAMBLISS
SIGNATURE
EX-1000000
By direction

1. ENEMY INFORMATION. (Report information concerning enemy activity encountered, such as sniper activity, enemy minefields, boobytraps, artillery shelling and bombing of the area, report enemy material and equipment captured.
2. ENGINEER PERSONNEL. (Report arrival of engineer personnel and units including initial landing party, giving number of Officers and Enlisted. Report casualties and evacuation, number of Officers and men assigned to each subproject and name of Officer or noncommissioned Officer in charge.
3. ENGINEER DIFFICULTIES. (Report hindrance to engineer progress as a result of enemy action, natural conditions such as poor trafficability and inclement weather, equipment shortages or breakdowns, and material shortages.
4. WEATHER. (Report weather conditions.)
5. OPERATIONS.
a. Roads. (Report road construction to include amount cleared, stripped, graded, ditched, surface, and completed. Use overlays and map coordinates to show location of work and amount completed, the location of culverts, bridges, Etc. Report road maintenance on existing roads. Report soil types and condition and availability of aggregate.
b. TRAILS. (Report trail construction to include amount completed, location of junction with MSR, type of terrain and additional work required to make a military road.

ORGANIZATION			DA.			
PROJ. No. #	ORGANIZATION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
D560-67	"C"Co	Tech assist and material for const of COC bunker-1st Tk Bn	(On Hold)			
D065-68	"C"Co	Tech assist to 4/11 for const of bunkers		7 Feb 8%	5 Mar	
D073-68	"C"Co	Tech assist and limited mat'l for const of bunkers 7th Comm		16 Feb 5%	16 Mar	
D077-68	"C"Co	Install septic tank & or grease pit at 1/7 messhall	4 Mar			
D087-68	"C"Co	Const COC bunker at 2/7		29 Feb 5%	18 Mar	
D088-68	"C"Co	Const COC bunker as requested by 1st Recon Bn	4 Mar			
D090-68	"C"Co	Const 200' of pavement in front of Div CP		21 Feb 60%	2 Mar	
D565-67	SptCo	Drill and install well at E/2/7 CP		20 Feb		
D594-67	SptCo	Const road from AT935785 to AT938787		1 Mar		
D009-68	SptCo	Install road in 7th Marines POW compound	15 Mar			
D027-68	SptCo	Deliver 30 loads 4" rock to hill 65 4/11	5 Mar			
D039-68	SptCo	Const small road at Div Schools	2 Apr			
D040-68	SptCo	Const concrete bunker for Commanding General		29 Jan 80%		
D045-68	SptCo	Move toilet facilities and extend bar in CG's mess		29 Jan 60%		
D052-68	SptCo	Deliver 86 loads sand to Hq Bn		14 Feb 12%		
D056-68	SptCo	Oil road within 2/7 CP	8 Mar			
D059-68	SptCo	Provide supervision and tools to const huts at Hq Bn		19 Feb 50%		
D066-68	SptCo	Oil access road Rt2 to 3d 8" How	9 Mar			
D069-68	SptCo	Const 10 open top shelters for Div COC		17 Feb 75%		
D078-68	SptCo	Provide assist in realignment of trenches at Hq Bn		14 Feb 90%		
D086-68	SptCo	Survey water points for laundry unit		21 Feb 100%		
D089-68	SptCo	Oil around messhall and LZ hill 55 7th Marines		28 Feb 100%		
D091-68	SptCo	Const 150 mess tables for 27th Marines		26 Feb 75%		
D095-68	SptCo	Cover existing trash pit and dig new one hill 55		20 Feb 70%		
D097-68	SptCo	Grade Rt14 from IC to hill 37		28 Feb 15%		
D099-68	SptCo	Maise and level area for reproduction vans	2 Mar			
D100-68	SptCo	Dig defensive trenches at 27th Marines		24 Feb 90%		
D102-68	SptCo	Clear drainage system at 2/3 messhall		29 Feb		
D103-68	SptCo	Install 100 gallon hot water heater in 1/7 messhall	2 Mar			

EQUIPMENT STATUS & LOCATION REPORT

H.E. POOL										H.E. POOL									
ITEM	E.	JECT	ACHED	R.	ONAL	D.	ED	R.	ONAL	D.	ED	AL	R.	ONAL	D.	ED	AL	R.	ONAL

10. Water Reports:

<u>Location</u>	<u>Potable (gal)</u>	<u>Raw (gal)</u>
1st Mar For	35,000	_____
3/27	7,000	6,000
1/5	4,500	3,000
TF-X Bay	9,000	7,000
2/27	12,000	_____
3/7	12,000	8,000
3rd 8" Row	7,000	4,000
Hill-10	15,000	5,000
Hill-55	15,000	8,000
Dnd La	60,000	_____
Totals	176,500	41,000

Enclosure (1)

ROAD CONDITIONS AS REPORTED BY MINE SWEEP TEAMS

<u>SWEEP TEAM</u>	<u>ROUTE</u>	<u>CONDITION</u>	<u>REMARKS</u>	<u>1 Mar 1968</u>
1.	Rt 1 - YD 913118 to YD 968064	P		
2.	Access Rd - Gia Le YD 836151 to YD 863157	P		
3.	Rt 1 - ZD 099005 to ZD 106016	P		
4.	Rt 1 - ZD 120015 to ZD 130010	P		
5.	Rt 1 - ZD 120015 to ZD 106016	P		
6.	Rt 1 - ZD 099005 to ZD 055025	P		
7.	Rt 1 - ZD 055025 to YD 968064	P		
8.	Perdue Rd - AT 925694 to AT 943890	P		
9.	Rt 14 - AT 922577 to AT 967584	P		
10.	Rt 14 - AT 922577 to AT 877572	P		
11.	Special Sweep Rt 14 - AT 877572 to AT 965573		no sweep conducted today.	
12.	Rt 1C - AT 988641 to AT 967584	P		
13.	Access Rd - 3rd LVT and Hill 10 (East)		Information on this sweep not available at this time.	
14.	Rt 13C - BT 072707 to BT 065661		Information on this sweep not available at this time.	
15.	Rt 1C - Anderson Trail AT 988641 to BT 032642	P		
16.	Alternate road off Rt 1 AC075983 to LD085806	P		

ENCLOSURE (2)

CLASSIFICATION

ENGINEER SITUATION REPORT

COPY NUMBER

1st ENGR. BN.

PLACE OF ISSUE

DATE/TIME OF ISSUE

MESSAGE REF: #

SITUATION REPORT No. 62-68PERIOD COVERED: 011300H TO 021300H Mar 1968
DATE & TIME DATE & TIME MONTH & YEAR

REF: (a) MAP: _____

1. Enemy Information.

- a. 020850HMar68. An engineer sweep team in support of 3/7 reports a M-54 cargo truck detonated (1) 511b anti-personnel mine at coordinates AT960584. Destroyed one tire, damaged brake lining. Search was made with negative results.

2. Engineer Personnel: Dropped: None Joined: (11) PFC 1371 (1) LCpl 11213. Engineer Difficulties.

Engineer equipment shortages remain the same as shown on (1) Rep. 57-68.

4. Weather. Cool and overcast.5. Operations.

A. through H. N/A

Engineer sweeps. See enclosure (2)

Engineer support remains the same

14 men from Support Company T/D to Company "A"

11 men from Support Company TAD to Company "B"

1 man from Support Company T/D to III MAF

5 men from H&S Company T/D to Company "A"

6 men from H&S Company TAD to Company "B"

Company "A" (-)(Rein) in direct support of Task Force X-Ray

Company "B" (Rein) in direct support of Task Force X-Ray

LCpl McAVOY and 3 men from "C" Company in support of FLC rough rider since 120615HFeb68.

LCpl MELLICOT and 5 men from "C" Company on operation with B/1/7 since 250800HFeb68, operation still in progress.

LCpl BROWN and 2 men from "C" Company in support of FLC rough rider since 010900HMar68.

LCpl ETHELIDGE on Operation TEXAS FIVE with 1st Recon Bn since 020900HMar68.

LCpl SINGLETON and 2 men from "C" Company in support of Hq Bn rough rider since 020810HMar68.

1st Marine Division demolitions, Land Mine Warfare and V.C. Boobytrap School attendance this date:

No classes held this date.

6. through 9. N/A

10. Water Supply. See enclosure (1)11. General Engineer Comments. N/A12. Engineer Command Posts.a. 1st Engineer Bn AT960585

b. Company "A" (-)(Rein) CP located at YD836151

c. Company "B" (Rein) CP located at YD836151

J. C. Chambliss
J. C. CHAMBLISS
SIGNATURE
CHAMBLISS
By direction

1. ENEMY INFORMATION. (Report information concerning enemy activity encountered, such as sniper activity, enemy minefields, boobytraps, artillery shelling and bombing of the area, report enemy material and equipment captured.)
2. ENGINEER PERSONNEL. (Report arrival of engineer personnel and units including initial landing party, giving number of Officers and Enlisted. Report casualties and evacuation, number of Officers and men assigned to each subproject and name of Officer or noncommissioned Officer in charge.)
3. ENGINEER DIFFICULTIES. (Report hindrance to engineer progress as a result of enemy action, natural conditions such as poor trafficability and inclement weather, equipment shortages or breakdowns, and material shortages.)
4. WEATHER. (Report weather conditions.)
5. OPERATIONS.
- a. Roads. (Report road construction to include amount cleared, stripped, graded, ditched, surface, and completed. Use overlays and map coordinates to show location of work and amount completed, the location of culverts, bridges, etc. Report road maintenance on existing roads. Report soil types and condition and availability of aggregate.)
- b. TRAILS. (Report trail construction to include amount completed, location of junction with MSR, type of terrain and additional work required to make a military road.)

ORGANIZATION		PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	DATE			
PROJ. No.#	ORGANIZATION		EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
D565-67	SptCo	Drill and install well at E/2/7 CP		20 Feb 2%		
D591-67	SptCo	Const road from AT938785 to AT938787 2/7	4 Mar			
D009-68	SptCo	Install lights in 7th Marines 10th Compound	15 Mar			
D027-68	SptCo	Deliver 50 loads 4" rock to hill 65 4/11	7 Mar			
D039-68	SptCo	Const small head at Div Schools	2 Apr			
D040-68	SptCo	Const concrete bunker for Commanding General		29 Jan 82%	15 Mar	
D045-68	SptCo	Move toilet facilities and extend bar in CG's mess		29 Jan 45%	10 Mar	
D052-68	SptCo	Deliver 86 loads sand to Hq Bn		14 Feb 12%		
D056-68	SptCo	Oil road within 2/7 CP	8 Mar			
D059-68	SptCo	Provide supervision and tools to const hute Hq Bn		19 Feb 50%	15 Apr	
D066-68	SptCo	Oil access road Rt2 to 3d 8" How	9 Mar			
D069-68	SptCo	Const 10 open shelters for Liv CGC		17 Feb 85%	1 Apr	
D077-68	SptCo	Fabricate 6 drum grease trap with 80" Co	4 Mar			
D078-68	SptCo	Provide assist in realignment of trenches Hq Bn		14 Feb 90%		
D091-68	SptCo	Const 150 mess tables for 27th Marines		26 Feb 80%	6 Mar	
D95-68	SptCo	Cover existing trash pit and dig new one hill 55		20 Feb 80%		
D097-68	SptCo	Grade Rt14 from IC to hill 37		28 Feb 20%		
D099-68	SptCo	Raise and level area for reproduction vms	8 Mar			
D100-68	SptCo	Dig defensive trenches at 27th Marines		24 Feb 90%		
D102-68	SptCo	Clear drainage system at 2/3 messhall		29 Feb		
D103-68	SptCo	Install 100 gallon oil fuel hot water tank 1/7 mess		29 Feb		
D560-68	"C"Co	Tech assist & material for const of CGC bunker - 1st Tk Bn	(On Hold)			
D065-68	"C"Co	Tech assist to 4/11 for const of bunkers		7 Feb 85%	5 Mar	
D073-68	"C"Co	Tech assist & limited mat'l for const of bunkers 7th Comm		16 Feb 5%	16 Mar	
D077-68	"C"Co	Install septic tank & or grease pit at 1/7 messhall	4 Mar			
D087-68	"C"Co	Const CGC bunker at 2/7		29 Feb 5%	18 Mar	
D088-68	"C"Co	Const CGC bunker as requested by 1st Recon Bn	4 Mar			
D090-68	"C"Co	Const 200' of revetment in front of 1st CP		21 Feb 60%	3 Mar	
D98-68	"C"Co	Const 3 mount out boxes S4, S/7	5 Mar			

EQUIPMENT STATUS & LOCATION REPORT

ITEM	H.E.POOL							ITEM	H.E.POOL						
	ECT	CHED	INAL	LD	INAL	LD	INAL		ECT	CHED	INAL	LD	INAL	LD	INAL

10. Water Report:

<u>Location</u>	<u>Potable (gal)</u>	<u>Raw (gal)</u>
1st Mar For	35,000	_____
3/27	7,000	6,000
1/5	4,500	3,000
TF-X Bay	9,000	7,000
2/27	12,000	_____
3/7	12,000	8,000
3rd 8" How	7,000	4,000
Mill-10	15,000	5,000
Mill-55	15,000	8,000
Dai La	60,000	_____
Totals	176,500	41,000

Enclosure (1)

DECLASSIFIED

D CONDITIONS AS REPORTED BY MINN SWEEP TEAMS

<u>SWEEP TEAM</u>	<u>ROUTE</u>	<u>CONDITIONS</u>	<u>REMARKS</u>	2 Mar 1968
1.	Rt 1 - YD913118 to YD968064	P		
2.	Access Rd - Gia Le YD836151 to YD863157	P		
3.	Rt 1 - ZD099005 to ZD106016	P		
4.	Rt 1 - ZD120015 to ZD13010	P		
5.	Rt 1 - ZD120015 to ZD106016	P		
6.	Rt 1 - ZD099005 to ZD055025	P		
7.	Rt 1 - ZD055025 to YD968064	P		
8.	Perdue Rd - AT925694 to AT943890	P		
9.	Rt 14 - AT922577 to AT967584	F		
10.	Rt 14 - AT922577 to AT877572	P		
11.	Special Sweep Rt 14 - AT877572 to AT965573	No sweep conducted today.		
12.	Rt 1C - AT988641 to AT967584	P		
13.	Access Rd - 3d LVT and Hill 10 (East)	P		
14.	Rt 13C - BT072707 to BT065661	P		
15.	Rt 1C - Anderson Trail AT988641 to BT032642	P		
16.	Alternate Rd off Rt 1 ZC075983 to ZD085006	P		

ENCLOSURE (2)

DECLASSIFIED

CLASSIFICATION

ENGINEER SITUATION REPORT

SITUATION REPORT No. 63-48

COPY NUMBER

1st ENGR. BN.

PLACE OF ISSUE

DATE/TIME OF ISSUE

MESSAGE REF: #

PERIOD COVERED: 021300H TO 031300H Mar 1968
DATE & TIME DATE & TIME MONTH & YEAR

REF: (a) MAP: _____

1. Enemy Information. None	
2. Engineer Personnel. Proposed: None Joined: (1) PFC 1371, (1) LCpl 1121, (1) PFC 3041	
3. Engineer Difficulties. Engineer equipment shortages are as follows:	
Floodlight set, 5 Kw 4 ea	Chain Saw 2 ea
Generator, 8 Kw 4 ea	Saw, cut, swarms (trlr mid) 1 ea
Compressor, 125 CFM 1 ea	Tractor, TD-15 1 ea
Crane, HP, M-60 1 ea	Water Purif unit, WUF-1157 3 ea
Loader, Scoop, TL-16 1 ea	Truck, Dump, 5 ton 1 ea
Water Tanks, 3000 gal. 28 ea	Generator, 60 Kw 1 ea
4. Weather. Cool and overcast.	
5. Operations.	
A, through H. N/A	
Engineer Sweeps. See enclosure (2).	
Engineer support remains the same	
14 men from Support Company TAD to Company "A".	
11 men from Support Company TAD to Company "B"	
1 man from Support Company TAD to III MAF	
5 men from H&S Company TAD to Company "A"	
6 men from H&S Company TAD to Company "B"	
Company "A" (-)(Rein) in direct support of Task Force X-Ray	
Company "B" (Rein) in direct support of Task Force X-Ray	
LCpl MEAVOY and 3 men from "C" Company in support of LC rough rider since 120615HFeb68	
LCpl MELLOR and 5 men from "C" Company in operation with B/1/7 since 250800HFeb68, operation still in progress	
LCpl BROWN and 2 men from "C" Company in support of FLC rough rider, returned this CP 021725HMar68.	
LCpl BETHERIDGE on Operation TEXAS FTE with 1st Recon Bn since 020900HMar68.	
LCpl SINGLETON and 2 men from "C" Company in support of Rq Bn rough rider since 020810HMar68.	
PFC HARRIS and 2 men from "C" Company in support of 11th M.T. Bn. rough rider, departed this CP 030630HMar68	
1st Marine Division Demolitions, Land Mine Warfare and V.C. Boobytrap School attendance this date	
Special ops day course given to 41 Marines from Division Schools.	
6. through 9. N/A	
10. Water Supply. See enclosure (1).	
11. General Engineer Comments. N/A	
12. Engineer Command Posts.	
a. 1st Engineer Bn, Lsbang 7948755	
b. Company "A" (-)(Rein) CP, located at YD876151	
c. Company "B" (Rein) CP, located at YD876151	

J. C. CHAPMAN
J. C. CHAPMAN
SIGNATURE
By direction

1. **ENEMY INFORMATION.** (Report information concerning enemy activity encountered, such as sniper activity, enemy minefields, boobytraps, artillery shelling and bombing of the area, report enemy material and equipment captured.)
2. **ENGINEER PERSONNEL.** (Report arrival of engineer personnel and units including initial landing party, giving number of Officers and Enlisted. Report casualties and evacuation, number of Officers and men assigned to each subproject and name of Officer or noncommissioned Officer in charge.)
3. **ENGINEER DIFFICULTIES.** (Report hindrance to engineer progress as a result of enemy action, natural conditions such as poor trafficability and inclement weather, equipment shortages or breakdowns, and material shortages.)
4. **WEATHER.** (Report weather conditions.)
5. **OPERATIONS.**
 - a. **Roads.** (Report road construction to include amount cleared, stripped, graded, ditched, surface, and completed. Use overlays and map coordinates to show location of work and amount completed, the location of culverts, bridges, Etc. Report road maintenance on existing roads. Report soil types and condition and availability of aggregate.)
 - b. **TRAILS.** (Report trail construction to include amount completed, location of junction with MSR, type of terrain and additional work required to make a military road.)

ORGANIZATION			DATE			
PROJ. No. #	ORGANIZATION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
D565-67 SptCo		Drill and install well at E/2/7 CP		20 Feb 27		
D594-67 SptCo		Const road from AT935785 to AT938787 CP	4 Mar			
D049-68 SptCo		Install lights in 7th Marines POW compound	15 Mar			
D027-68 SptCo		Deliver 50 loads 4" rock to hill 65 4/11	7 Mar			
D033-68 SptCo		Const small head at Div Schools	2 Apr		9 Apr	
D040-68 SptCo		Const concrete bunker for CG		29 Jan 82	15 Mar	
D045-68 SptCo		Move toilet facilities and extend bar in CG's mess		29 Jan 49	10 Mar	
D051-68 SptCo		Deliver 86 loads sand to Hq Bn		14 Feb 12		
D054-68 SptCo		Oil road within 2/7 CP	8 Mar			
D059-68 SptCo		Provide supervision and tools to const huts Hq Bn		19 Feb 50	15 Apr	
D064-68 SptCo		Oil access road Rt2 to 3d 8" Row	9 Mar			
D069-68 SptCo		Const 10 open top shelters for Div COC		17 Feb	1 Apr	
D077-68 SptCo		Fabricate 6 dr in grease trap with "C" Company	4 Mar			
D078-68 SptCo		Provide assistance in realignment of trenches Hq Bn		14 Feb 90		
D091-68 SptCo		Const 150 mess tables for 27th Marines		26 Feb 80	6 Mar	
D093-68 SptCo		Cover existing trash pit and dig new one hill 55		20 Feb 80		
D097-68 SptCo		Grade Rt14 from IC to hill 37		28 Feb 20		
D098-68 SptCo		Raise and level area for reproduction vms	3 Mar			
D104-68 SptCo		Dig defensive trenches at 27th Marines		24 Feb 90		
D102-68 SptCo		Clear drainage system at 1/3 mess hall		29 Feb		
D107-68 SptCo		Install 100 gallon oil fuel hot water tank 1/7 mess		29 Feb		
D560-68 "C"Co		Tech assist and material for const of COC bunker -1st Tk Bn		(On Hold)		
D064-68 "C"Co		Tech assist to 4/11 for const of bunkers		7 Feb 85	5 Mar	
D073-68 "C"Co		Tech assist & limited mat'l for const of bunkers 7th Comm		16 Feb 5	16 Mar	
D077-68 "C"Co		Install septic tank & or grease pit at 1/7 mess hall	4 Mar			
D087-68 "C"Co		Const COC bunker at 2/7		29 Feb 5	18 Mar	
D088-68 "C"Co		Const COC bunker as requested by 1st Recon Bn.	4 Mar			
D090-68 "C"Co		Const 200' of revetment in front of Div CP		21 Feb 90	5 Mar	
D98-68 "C"Co		Const 3 mount out boxes E-4 3/7	5 Mar			
D104-68 "C"Co		Clear fence line at FLC at Red Beach for MCB-62		21 Feb	29 Mar	

EQUIPMENT STATUS & LOCATION REPORT

ITEM	H.E. POOL							ITEM	H.E. POOL						
	FEET	ICED	UNAL	ED	UNAL	ED	UNAL		FEET	ICED	UNAL	ED	UNAL	ED	UNAL

10. Water Report:

<u>Location</u>	<u>Potable (gal)</u>	<u>Raw (gal)</u>
1st Mar For	35,000	_____
3/27	7,000	6,000
1/5	4,500	3,000
TR-X Bay	9,000	7,000
2/27	12,000	_____
3/7	12,000	8,000
3rd 8" Row	7,000	4,000
Hill-10	15,000	5,000
Hill-55	15,000	8,000
Dal La	60,000	_____
Totals	176,500	41,000

Enclosure (1)

DECLASSIFIED

REPORT CONDITIONS AS REPORTED BY MINE SWEEP TEAMS

<u>SWEEP TEAM</u>	<u>ROUTE</u>	<u>CONDITIONS</u>	<u>REMARKS</u>
			3 Mar 1968
1.	Rt 1 - YT913118 ⁵ to YD968064	P	
2.	Access Rd - Gia Le YD836151 to YD863157	P	
3.	Rt 1 - ZD099005 to ZD106016	P	
4.	Rt 1 - ZD120015 to ZD13010	P	
5.	Rt 1 - ZD120015 to ZD106016	P	
6.	Rt 1 - ZD099005 to ZD055025	P	
7.	Rt 1 - ZD055025 to YD968064	P	
8.	Perdue Rd - AT925694 to AT943890	P	
9.	Rt 14 - AT922577 to AT967584	P	
10.	Rt 14 - AT922577 to AT877572	P	
11.	Special Sweep Rt 14 - AT877572 to AT965573		No sweep conducted today.
12.	Rt 10 - AT988641 to AT967584	P	
13.	Access Rd - 3d LVT and Hill 10 (East)	P	
14.	BT 13C - BT072707 to BT065661	P	
15.	Rt 10 - Anderson Trail AT988641 to BT032642	P	
16.	Alternate Rd off Rt 1 ZC075583 to ZD085006	P	

ENCLOSURE (2)

DECLASSIFIED

CLASSIFICATION

ENGINEER SITUATION REPORT

COPY NUMBER _____

1st ENGR. BN. _____

PLACE OF ISSUE _____


DATE/TIME OF ISSUE _____

MESSAGE REF: # _____

SITUATION REPORT No. 64-68PERIOD COVERED: 031300H TO 041300H Mar 1968
DATE & TIME DATE & TIME MONTH & YEAR

REF: (a) MAP: _____

1. Enemy Information.
a. 040930HMar68. An engineer sweep team in support of 3/7 received 10 rds SAF at coordinates AT960590. Sweep team and security returned approximately 200 rds SAF with negative results.
b. 040930HMar68. An engineer sweep team in support of 3/7 received 6 rds SAF at coordinates AT960590. Sweep team and security returned 200 rds SAF with negative results.
c. Late entry - 015500HMar68. An engineer sweep team in support of Task Force X-Ray visually located 20 lb. Chinese AT mine at coordinates YD751167 while in support of rough rider convoy. Destroyed in place.
2. Engineer Personnel. Troops: (1) LCpl 1371 Joined: None
3. Engineer Difficulties.
Engineer equipment shortages remain the same as shown on Sit Rep 63-68.
4. Weather/Weatherstand overcast.
5. Operations.
A. through H. N/A
Engineer Sweeps. See enclosure (2).
Engineer support remains the same
14 men from Support Company TAD to Company "A"
11 men from Support Company TAD to Company "B"
1 man from Support Company TAD to III MAF
5 men from HAS Company TAD to Company "A"
6 men from HAS Company TAD to Company "B"
Company "A" (-)(Rein) in direct support of Task Force X-Ray
Company "B" (Rein) in direct support of Task Force X-Ray
LCpl MEAYOI and 3 men from "C" Company in support of FLC rough rider since 1800HMar68.
LCpl MELLOR and 5 men from "C" Company on operation with B/1/7 returned this CP 031300HMar68.
LCpl ETHELIDGE on Operation TEXAS FITE with 1st Recon Bn since 01900HMar68.
LCpl FIBELTON and 2 men from "C" Company in support of 1st Bn rough rider returned this CP 031300HMar68.
WFC B-15 and 2 men from "C" Company in support of 11th M.F. Bn rough rider returned this CP 032100HMar68.
1st Marine Division Demolitions, Land Mine Warfare and V.C. Boobytrap School attendance this date:
1st Engr Bn - 29
2nd Engr Bn - 36
1st S.F. Bn - 4
9th Engr Bn - 1
6. through 9. N/A
10. Water Supply. See enclosure (1).
11. General Engineer Comments. N/A
12. Engineer Command Posts.
a. 1st Engineer Bn, DaNang 28943755
b. Company "A" (-)(Rein) CP, located at YD836151
c. Company "B" (Rein) CP, located at YD836151



J. C. CHAMBLISS

SIGNATURE
 COMMANDING
 BY direction

1. **ENEMY INFORMATION.** (Report information concerning enemy activity encountered, such as sniper activity, enemy minefields, boobytraps, artillery shelling and bombing of the area, report enemy material and equipment captured.)
2. **ENGINEER PERSONNEL.** (Report arrival of engineer personnel and units including initial landing party, giving number of Officers and Enlisted. Report casualties and evacuation, number of Officers and men assigned to each subproject and name of Officer or noncommissioned Officer in charge.)
3. **ENGINEER DIFFICULTIES.** (Report hindrance to engineer progress as a result of enemy action, natural conditions such as poor trafficability and inclement weather, equipment shortages or breakdowns, and material shortages.)
4. **WEATHER.** (Report weather conditions.)
5. **OPERATIONS.**
 - a. **Roads.** (Report road construction to include amount cleared, stripped, graded, ditched, surface, and completed. Use overlays and map coordinates to show location of work and amount completed, the location of culverts, bridges, Etc. Report road maintenance on existing roads. Report soil types and condition and availability of aggregate.)
 - b. **TRAILS.** (Report trail construction to include amount completed, location of junction with MSR, type of terrain and additional work required to make a military road.)

ORGANIZATION			DATE			
PROJ. No. #	ORGANIZATION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
D560-67	"C"Co	Tech assist & material for const of COC bunker - 1st Tk Bn	(On Hold)			
D065-68	"C"Co	Tech assist to 4/11 for const of bunk re		7 Feb 95%	5 Mar	
D073-68	"C"Co	Tech assist & limited mat'l for const of bunkers 7th Comm		16 Feb 5%	16 Mar	
D087-68	"C"Co	Install septic tank & or grease pit at 1/7 messhall	5 Mar			
D087-68	"C"Co	Const COC bunker at 2/7		29 Feb 5%	18 Mar	
D088-68	"C"Co	Const COC bunker as requested by 1st Recon Bn	5 Mar			
D090-68	"C"Co	Const 200' of revetment in front of Div CP		21 Feb 90%	5 Mar	
D091-68	"C"Co	Clear fence line at PIC at Red Beach for MCB-62		21 Feb	29 Mar	
D092-68	"C"Co	Const (3) mount out boxes S-A 3/7	5 Mar			
D593-67	SptCo	Drill and install well at E/2/7		20 Feb 2%		
D594-67	SptCo	Const road from AT935785 to AT938787 2/7	4 Mar			
D009-68	SptCo	Install lights in 7th Marines POW compound	15 Mar			
D027-68	SptCo	Deliver 50 loads 4" rock to hill 65 4/11	7 Mar			
D039-68	SptCo	Const small head at Div Schools	2 Apr			
D046-68	SptCo	Const concrete bunker for Commanding General		29 Jan 82%	15 Mar	
D049-68	SptCo	Move toilet facilities and extend bar in CG's messhall		29 Jan 45%	10 Mar	
D052-68	SptCo	Deliver 86 loads sand to Hq Bn		14 Feb 12%		
D056-68	SptCo	Oil road within 2/7 CP	8 Mar			
D059-68	SptCo	Provide supervision and tools to const huts Hq Bn		19 Feb 50%	15 Apr	
D066-68	SptCo	Oil access road Rt2 to 3d 8" How	9 Mar			
D069-68	SptCo	Const 10 open top shelters for Div COC		17 Feb 85%	1 Apr	
D077-68	SptCo	Fabricate six drum grease trap with "C" Co	4 Mar			
D078-68	SptCo	Provide assist in emplacement of trenches Hq Bn		14 Feb 90%		
D091-68	SptCo	Const 150 mess tables for 27 th Marines		26 Feb 80%	6 Mar	
D092-68	SptCo	Cover existing trash pit and dig new one hill 55		20 Feb 85%		
D097-68	SptCo	Grade Rt 14 from 16 to hill 37		28 Feb 20%		
D099-68	SptCo	Raise and level area for reproduction vans	8 Mar			
D100-68	SptCo	Dig defensive trenches at 27th Marines		24 Feb 90%		
D102-68	SptCo	Clear drainage system at 2/3 messhall		29 Feb 2%		
D103-68	SptCo	Install 100 gal oil fired hot water heater 1/7 messhall	2	2 Mar 100%		4 Mar

EQUIPMENT STATUS & LOCATION REPORT

ITEM	H.E. POOL							ITEM	H.E. POOL						
	FEET	CHED	ANAL	PD	ANAL	PD	ANAL		FEET	CHED	ANAL	PD	ANAL	PD	ANAL

10. Water Report:

<u>Location</u>	<u>Potable (gal)</u>	<u>Raw (gal)</u>
A-Co #1	12,000	_____
A-Co #2	2,000	_____
1/5	9,000	3,000
B-Co	20,000	_____
TF-X Ray	9,000	7,000
2/27	12,000	_____
3/27	7,000	6,000
3/7	12,000	8,000
3rd 8" Row	7,000	4,000
Hill-10	15,000	5,000
Hill-55	15,000	8,000
Dai La	60,000	_____
Totals	171,000	34,000

Enclosure (1)

DECLASSIFIED

D CONDITIONS AS REPORTED BY M. SWEEP TEAMS

<u>SWEEP TEAM</u>	<u>ROUTE</u>	<u>CONDITIONS</u>	<u>REMARKS</u>
			4 Mar 1968
1.	Rt 1 - YD913118 to YD968064		Information on this sweep not available at this time.
2.	Access Rd - Gia Le YD836151 to YD863157	P	
3.	Rt 1 - ZD099005 to ZD106016	P	
4.	Rt 1 - ZL120015 to ZD13010	P	
5.	Rt 1 - ZD120015 to ZD106016	P	
6.	Rt 1 - ZD099005 to ZD055025	P	
7.	Rt 1 - ZD055025 to YD968064	P	
8.	Perdue Rd - AT925694 to AT943890	P	
9.	Rt 14 - AT922577 to AT967584		
10.	Rt 14 - AT922577 to AT877572		
11.	Special Sweep Rt 14 - AT877572 to AT965573		No sweep conducted today.
12.	Rt 1C - AT988641 to AT967584	P	
13.	Access Rd - 3d LVT and Hill 10 (East)	P	
14.	Rt 13C - BT072707 to BT065661	P	
15.	Rt 1C - Anderson Trail AT988641 to BT032642	P	
16.	Alternate Rd off Rt 1 ZC075983 to ZD085006	P	

ENCLOSURE (2)

DECLASSIFIED

CLASSIFICATION

ENGINEER SITUATION REPORT

SITUATION REPORT No. 65-68PERIOD COVERED: 041300H TO 051300H Mar 1968
DATE & TIME DATE & TIME MONTH & YEAR

REF: (a) MAP: _____

COPY NUMBER

1st ENGR. BN.

PLACE OF ISSUE

DATE/TIME OF ISSUE

MESSAGE REF: #

1. Enemy Information. None
2. Engineer Personnel. Dropped: (2) Cpl 0141, (1) LCpl 3041, (1) Cpl 3041, (1) LCpl 3051
Joined: (1) Sgt 3371, (2) LCpl 1121, (2) PFC 1371, (1) Cpl 1345, (1) LCpl 1345, (1) PFC 1345, (1) PVT 1371, (1) PVT 1121
3. Engineer Difficulties.
Engineer equipment shortages remain the same as shown on Sit Rep 63-68.
4. Weather. Warm and sunny.
5. Operations.
A. through H. N/A
Engineer sweeps. See enclosure (2).
Engineer support remains the same.
14 men from Support Company TAD to Company "A".
11 men from Support Company TAD to Company "B".
1 man from Support Company TAD to III MAF
5 men from H&S Company TAD to Company "A".
6 men from H&S Company TAD to Company "B".
Company "A" (-)(Rein) in direct support of Task Force X-Ray
Company "B" (Rein) in direct support of Task Force X-Ray
LCpl McAVOY and 3 men from "C" Company in support of FLC rough rider since 120615H Feb 68.
LCpl ETHERIDGE in support of 1st Recon Bn Operation TEXAS PETE since 090900H Mar 68, returned this CP 051100H Mar 68.
1st Marine Division Demolitions, Land Mine Warfare and V.C. Boobytrap School attendance this date:
1st Engr Bn - 29
"B" Co, 5th Engr Bn - 36
1st S. P. Bn - 6
9th Engr Bn - 1
6. through 9. N/A
10. Water Supply. See enclosure (1).
11. General Engineer Comments. N/A
12. Engineer Command Posts.
a. 1st Engineer Bn., DaNang AT948755
b. Company "A" (-)(Rein) CP, located at YD836151
c. Company "B" (Rein) CP, located at YD836151

J. C. CHAMBERS

SIGNATURE

DATE/TIME

By direction

1. ENEMY INFORMATION. (Report information concerning enemy activity encountered, such as sniper activity, enemy minefields, boobytraps, artillery shelling and bombing of the area, report enemy material and equipment captured.)
2. ENGINEER PERSONNEL. (Report arrival of engineer personnel and units including initial landing party, giving number of Officers and Enlisted. Report casualties and evacuation, number of Officers and men assigned to each subproject and name of Officer or noncommissioned Officer in charge.)
3. ENGINEER DIFFICULTIES. (Report hindrance to engineer progress as a result of enemy action, natural conditions such as poor trafficability and inclement weather, equipment shortages or breakdowns, and material shortages.)
4. WEATHER. (Report weather conditions.)
5. OPERATIONS.
 - a. Roads. (Report road construction to include amount cleared, stripped, graded, ditched, surface, and completed. Use overlays and map coordinates to show location of work and amount completed, the location of culverts, bridges, Etc. Report road maintenance on existing roads. Report soil types and condition and availability of aggregate.)
 - b. TRAILS. (Report trail construction to include amount completed, location of junction with MSR, type of terrain and additional work required to make a military road.)

ORGANIZATION			DATE			
PROJ. No.#	ORGANIZATION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
D564-67	"C"Co	Tech assist & mat'l for const of bunkers, COC, - 1st Tk Bn	(On Hold)			
D064-68	"C"Co	Tech assist to 4/11 for const of bunkers		7 Feb 95%	6 Mar	
D071-68	"C"Co	Tech assist & limited mat'l for const of bunkers 7th Comm		16 Feb 10%	16 Mar	
D077-68	"C"Co	Install septic tank & or grease pit at 1/7 messhall	8 Mar			
D087-68	"C"Co	Const COC bunker at 2/7		29 Feb 5%	18 Mar	
D088-68	"C"Co	Const COC bunker as requested by 1st Recon Bn	8 Mar			
D090-68	"C"Co	Const 200' of ropement in front of Div CP		21 Feb 90%	8 Mar	
D098-68	"C"Co	Const 3 mount on boxes S-4, 3/7	8 Mar			
D104-68	"C"Co	Clear fence line at FLC for MCB-62		21 Feb	29 Mar	
D106-68	"C"Co	Provide material & const assist to repair 2 huts - hill 10	9 Mar			
D564-67	SptCo	Drill and install well at E/2/7 CP		20 Feb 2%		
D594-67	SptCo	Const road from M935785 to M938787 2/7	5 Mar			
D009-68	SptCo	Install lights in 7th Marines POW compound	15 Mar			
D027-68	SptCo	Deliver 50 loads of rock to hill 65 4/11	7 Mar			
D039-68	SptCo	Const small head at Div Schools	2 Apr		9 Apr	
D040-68	SptCo	Const concrete bunker for CO		29 Jan 85%	15 Mar	
D044-68	SptCo	Move toilet facilities and extend bar in CO's mess		29 Jan 45%	10 Mar	
D052-68	SptCo	Deliver 86 loads sand to Hq Bn		14 Feb 12%		
D054-68	SptCo	Oil road within 2/7 CP	8 Mar			
D059-68	SptCo	Provide supervision and tools to const huts Hq Bn		19 Feb 50%	15 Apr	
D066-68	SptCo	Oil access road Rt 2 to 3d Bn Hq	9 Mar			
D069-68	SptCo	Const 10 open shelters for Div COC		17 Feb 85%	1 Apr	
D077-68	SptCo	Fabricate 6 drum grease trap with "C" Co	9 Mar			
D078-68	SptCo	Provide ass't in realignment of trenches Hq Bn		14 Feb 100%		5 Mar
D091-68	SptCo	Const 150 mess tables for 27th Marines		26 Feb 100%		5 Mar
D95-68	SptCo	Cover existing trash pit and dig new one hill 55		20 Feb 90%		
D097-68	SptCo	Grade Rt 14 from 16 to hill 37		28 Feb 90%		
D099-68	SptCo	Raise and level area for reproduction vans	8 Mar			
D104-68	SptCo	Dig defensive trenches at 27th Marines		24 Feb 100%		
D102-68	SptCo	Clear drainage system at 2/3 messhall		29 Feb 2%		

EQUIPMENT STATUS & LOCATION REPORT

ITEM	H.E. POOL							ITEM	H.E. POOL						
	ECT	CHED	INAL	ED	INAL	ED	INAL		ECT	CHED	INAL	ED	INAL	ED	INAL

10. Water Reports:

<u>Location</u>	<u>Potable (gal)</u>	<u>Raw (gal)</u>
A-Co #1	12,000	_____
A-Co #2	2,000	_____
1/5	9,000	3,000
B-Co	20,000	_____
TP-X Bay	9,000	7,000
2/27	12,000	_____
3/27	7,000	6,000
3/7	12,000	8,000
3rd S" Row	7,000	4,000
Hill-10	15,000	5,000
Hill-55	15,000	8,000
Dai La	60,000	_____
Totals	188,000	44,000

Enclosure (1)

DECLASSIFIED

CONDITIONS AS REPORTED BY MINL SWEEP TEAMS

<u>SWEEP TEAM</u>	<u>ROUTE</u>	<u>CONDITIONS</u>	<u>REMARKS</u>	5 Mar 1968
1.	Rt 1 - YD913118 to YD968064	P		
2.	Access Rd - Gia Le YD836151 to YD863157	P		
3.	Rt 1 - ZD099005 to ZD106016	P		
4.	Rt 1 - ZD120015 to ZD13016		Information on this sweep not available at this time.	
5.	Rt 1 - ZD120015 to ZD106016		Information on this sweep not available at this time.	
6.	Rt 1 - ZD099005 to ZD055025	P		
7.	Rt 1 - ZD055025 to ZD968064		Information on this sweep not available at this time.	
8.	Perdue Rd - AT925694 to AT943890	P		
9.	Rt 14 - AT922577 to AT967584	P		
10.	Rt 14 - AT922577 to AT877572	P		
11.	Special Sweep Rt 14 - AT877572 to AT965573		No sweep conducted today.	
12.	Rt 1C - AT988641 to AT967584	P		
13.	Access Rd - 3d LVT and Hill 10 (East)		Information on this sweep not available at this time.	
14.	Rt 13C - BT072707 to BT065661	P		
15.	Rt 1C - Anderson Trail AT988641 to BT032642	P		
16.	Alternate Rd off Rt 1 ZC075983 to ZD085006	P		

ENCLOSURE (2)

DECLASSIFIED

CLASSIFICATION

ENGINEER SITUATION REPORT

COPY NUMBER

1st ENGR. BN.

PLACE OF ISSUE

DATE/TIME OF ISSUE

MESSAGE REF#

SITUATION REPORT No. 66-68PERIOD COVERED: 051300H TO 061300H Mar 1968
DATE & TIME DATE & TIME MONTH & YEAR

REF: (a) MAP: _____

1. Enemy Information.
 - a. Late entry - 040320H Mar 68. 4 engineer sweep team in support of 2/27 received 11 82mm mortar rounds at their CP, coordinates are BD015628.
 2. Engineer Personnel. Dropped: (2) LCP 3051 Joined: (1) PFC 1316, (2) 1321
 3. Engineer Difficulties.
 - a. Engineer equipment shortages remain the same as shown on Sit Rep 63-68.
 4. Weather, Water and Supply.
 5. Operations.
 - a. through h. N/A
 - Engineer status. See enclosure (2)
 - Engineer support remains the same
 - 14 men from Support Company TAD to Company "A"
 - 11 men from Support Company TAD to Company "B"
 - 1 man from Support Company TAD to III MAP
 - 5 men from H&S Company TAD to Company "A"
 - 6 men from H&S Company TAD to Company "B"
 - Company "A" (-)(Rein) in direct support of Task Force I-Key
 - Company "B" (Rein) in direct support of Task Force I-Key
 - LCP 1 McAVOY and 3 men from "C" Company in support of PFC rough rider since 120615H Feb 68.
 - PFC HASS and 2 men from "C" Company in support of 11th MT Bn rough rider since 051900H Mar 68.
 - LCP 2 WICKER and 5 men from "C" Company on Operation ROCK with 3/7 since 090800H Mar 68.
 - 1st Marine Division Demolitions, Land Mine Warfare and V.C. B obvtap School attendance this date:
 - 1st Engr Bn = 29
 - *B* Co., 5th Engr Bn = 36
 - 1st S. I. Bn = 6
 - 9th Engr Bn = 1
 6. through 9. N/A
 10. Water Supply. See enclosure (1).
 11. General Engineer Comments. N/A
 12. Engineer Command Posts.
 - a. 1st Engineer Battalion, Balboa AP948751
 - b. Company "A" (-)(Rein) CP, located YD876151
 - c. Company "B" (Rein) CP, located YD876151
- Late entry - Company "B" is providing a Platoon (-)(Rein) in support of Operation HOUSTON.

J. C. CHANBLISE

SIGNATURE

CHANCELLER

By direction

1. ENEMY INFORMATION. (Report information concerning enemy activity encountered, such as sniper activity, enemy minefields, boobytraps, artillery shelling and bombing of the area, report enemy material and equipment captured.
2. ENGINEER PERSONNEL. (Report arrival of engineer personnel and units including initial landing party, giving number of Officers and Enlisted. Report casualties and evacuation, number of Officers and men assigned to each subproject and name of Officer or noncommissioned Officer in charge.
3. ENGINEER DIFFICULTIES. (Report hindrance to engineer progress as a result of enemy action, natural conditions such as poor trafficability and inclement weather, equipment shortages or breakdowns, and material shortages.
4. WEATHER. (Report weather conditions.
5. OPERATIONS.
 - a. Roads. (Report road construction to include amount cleared, stripped, graded, ditched, surface, and completed. Use overlays and map coordinates to show location of work and amount completed, the location of culverts, bridges, Etc. Report road maintenance on existing roads. Report soil types and condition and availability of aggregate.
 - b. TRAILS. (Report trail construction to include amount completed, location of junction with MSR, type of terrain and additional work required to make a military road.

ORGANIZATION			DATE			
PROJ. No. #	ORGANIZATION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
D560-67	"C"Co	Tech assist & material for const of bunkers, CCC, - 1st Tk Bn (On Hold)				
D065-68	"C"Co	Tech assist to 4/11 for const of bunkers		7 Feb 95%	8 Mar	
D073-68	"C"Co	Tech assist & limited material for const of bunkers 7th Comp		16 Feb 25%	16 Mar	
D077-68	"C"Co	Install septic tank & or grease pit at 1/7 messhall	8 Mar			
D087-68	"C"Co	Const CCC bunker at 2/7		29 Feb 10%	18 Mar	
D088-68	"C"Co	Const CCC bunker as requested by 1st Recon Bn	8 Mar			
D090-68	"C"Co	Const 200' of revetment in front of Div CP	8 Mar	21 Feb 100%		6 Mar
D098-68	"C"Co	Const 3 mount out boxes 2-4 3/7	8 Mar			
D104-68	"C"Co	Clear fence line at FLC for MCB-62		21 Feb	29 Mar	
D108-68	"C"Co	Provide material & const assist to repair 2 huts hill 10	9 Mar			
D560-67	SptCo	Drill and install well at E/2/7 CP		20 Feb 2%		
D594-67	SptCo	Const road from AT935785 to AT936787 2/7		4 Mar 3%		
D001-68	SptCo	Install lights in 7th Marines ICM compound	15 Mar			
D027-68	SptCo	Deliver 50 loads 4" rock to hill 65 4/11	15 Mar			
D039-68	SptCo	Const small head at Div schools	2 Apr		9 Apr	
D040-68	SptCo	Const concrete bunker for Commanding General		29 Jan 90%	15 Mar	
D041-68	SptCo	Move toilet facilities and extend ber in CO's mess		29 Jan 45%		
D052-68	SptCo	Deliver 86 loads sand to Hq Bn		14 Feb 12%		
D054-68	SptCo	Oil road within 2/7 CP	8 Mar			
D059-68	SptCo	Provide supervision and tools to const huts Hq Bn		19 Feb 100%		6 Mar
D060-68	SptCo	Oil access road Rt 2 to 3d S" Bn	9 Mar			
D069-68	SptCo	Const 10 open top shelters for Div CCC		17 Feb 100%		6 Mar
D077-68	SptCo	Fabricate six drum grease trap with "C" Co	9 Mar			
D099-68	SptCo	Cover existing trash pit and dig new one hill 55		20 Feb 95%		
D097-68	SptCo	Grade Rt 14 from IC to hill 37		20 Feb 50%		
D099-68	SptCo	Seize and level area for reproduction vane	8 Mar			
D102-68	SptCo	Clear drainage system at 2/3 messhall		29 Feb 2%		

EQUIPMENT STATUS & LOCATION REPORT

H.E. POOL									
ITEM	JECT	CHED	ANAL	ED	ANAL	ED	ANAL	ED	ANAL

H.E. POOL									
ITEM	JECT	CHED	ANAL	ED	ANAL	ED	ANAL	ED	ANAL

10. Water Report:

<u>Location</u>	<u>Potable (gal)</u>	<u>Raw (gal)</u>
A-00 #1	12,000	_____
A-00 #2	2,000	_____
1/5	9,000	3,000
B-00	20,000	_____
TF-X Ray	9,000	7,000
2/27	12,000	_____
3/27	7,000	6,000
3/7	12,000	8,000
3rd 8" New	7,000	4,000
Hill-10	15,000	5,000
Hill-55	15,000	8,000
Dai La	60,000	_____
Totals	180,000	41,000

Enclosure (1)

DECLASSIFIED

D CONDITIONS AS REPORTED BY M SWEEP TEAMS				6 Mar 1968
<u>SWEEP TEAM</u>	<u>ROUTE</u>	<u>CONDITIONS</u>	<u>REMARKS</u>	
1.	Rt 1 - YD913118 to YD968064	P		
2.	Access Rd - Gia Le YD836151 to YD863157	F		
3.	Rt 1 - ZD099005 to ZD106016	F		
4.	Rt 1 - ZL120015 to ZD13010		Information on this sweep not available at this time.	
5.	Rt 1 - ZD120015 to ZD106016		Information on this sweep not available at this time.	
6.	Rt 1 - ZD099005 to ZD055025		Information on this sweep not available at this time.	
7.	Rt 1 - ZD055025 to ZD968064	P		
8.	Perdue Rd - AT925694 to AT943890	P		
9.	Rt 14 - AT922577 to AT967584	P		
10.	Rt 14 - AT922577 to AT877572	P		
11.	Special Sweep Rt 14 - AT877572 to AT965573		No sweep conducted today.	
12.	Rt 10 - AT988641 to AT967584	P		
13.	Access Rd - 3d LVT and Hill 10 (East)	P		
14.	Rt 130 - BT072707 to BT065661	P		
15.	Rt 10 - Anderson Trail AT988641 to BT032642	P		
16.	Alternate Rd off Rt 1 ZC075983 to ZD085006	P		

ENCLOSURE (2)

DECLASSIFIED

CLASSIFICATION

ENGINEER SITUATION REPORT

COPY NUMBER

1st ENGR. BN.

PLACE OF ISSUE

DATE/TIME OF ISSUE

MESSAGE REF: #

SITUATION REPORT No. 67-68

 PERIOD COVERED: 061300H TO 071300H Mar 1968
 DATE & TIME DATE & TIME MONTH & YEAR

REF: (a) MAP: _____

1. Enemy Information.

- a. 061430HMar68. An engineer recon patrol from this battalion visually located (8) M-79 rounds at Hoa Phu Village, coordinates AT923723. Rounds (dud) were used by NVA during recent attack. Destroyed in place.
- b. 070905HMar68. An engineer sweep team in support of 3/7 received (5) sniper rounds during sweep at coordinates AT967595. 1 USMC WIA (non-engr). Returned fire with negative results.
- c. 070915HMar68. An engineer sweep team in support of 3/7 visually located (1) 30 lb mine and received (2) sniper rounds at coordinates AT965584. Returned fire with negative results, destroyed mine in place.

2. Engineer Personnel. Dropped: (1) LCpl 3051 Joined: (3) PFC 1371, (1) PVT 3531

3. Engineer Difficulties.

Engineer equipment shortages remain the same as shown on Sit Rep 63-68.

4. Weather. Warm and sunny.

5. Operations.

A. through H. N/A

Engineer sweeps. See enclosure (2).

Engineer support remains the same.

15 men from Support Company TAD to Company "A"

11 men from Support Company TAD to Company "B"

1 man from Support Company TAD to III MAF

5 men from H&S Company TAD to Company "A"

6 men from H&S Company TAD to Company "B"

Company "A" (-)(Rein) in direct support of Task Force I-Ray

Company "B" (Rein) in direct support of Task Force I-Ray

Company "B" is providing a Platoon (-)(Rein) in support of Operation HOUSTON.

LCpl McAVOY and 3 men from "C" Company in support of FLC rough rider since 120615HFeb68.

PFC HASS and 2 men from "C" Company are in support of 11th MT Bn rough rider since 051900HMar68.

LCpl WOICKNER and 5 men from "C" Company on Operation ROCK with 3/7 since 050800HMar68.

1st Marine Division Demolitions, Land Mine Warfare and V.C. Boobytrap school attendance this date.

1st Engr Bn - 20

5th S.P. Bn - 12

9th Engr Bn - 4

1/27 -10-

6. through 9. N/A

10. Water Supply. See enclosure (1)

11. General Engineer Comments. N/A

12. Engineer Command Posts.

a. 1st Engr Bn - Dallas 948755

b. Company "A" (-)(Rein) CP, located YD836151

c. Company "B" (Rein) CP, located YD836151

J. C. CHAMBLISS

SIGNATURE

UNCLASSIFIED

By direction

1. **ENEMY INFORMATION.** (Report information concerning enemy activity encountered, such as sniper activity, enemy minefields, boobytraps, artillery shelling and bombing of the area, report enemy material and equipment captured.2. **ENGINEER PERSONNEL.** (Report arrival of engineer personnel and units including initial landing party, giving number of Officers and Enlisted. Report casualties and evacuation, number of Officers and men assigned to each subproject and name of Officer or noncommissioned Officer in charge.3. **ENGINEER DIFFICULTIES.** (Report hindrance to engineer progress as a result of enemy action, natural conditions such as poor trafficability and inclement weather, equipment shortages or breakdowns, and material shortages.4. **WEATHER.** (Report weather conditions.5. **OPERATIONS.**a. **Roads.** (Report road construction to include amount cleared, stripped, graded, ditched, surface, and completed. Use overlays and map coordinates to show location of work and amount completed, the location of culverts, bridges, Etc. Report road maintenance on existing roads. Report soil types and condition and availability of aggregate.b. **TRAILS.** (Report trail construction to include amount completed, location of junction with MSR, type of terrain and additional work required to make a military road.

ORGANIZATION			DATE			
PROJ. No. #	ORGANIZATION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
D565-67 SptCo		Drill and install well at E/2/7 CP		20 Feb 2%		
D594-67 SptCo		Const road from AT935785 to AT938787 2/7		4 Mar 3%		
D009-68 SptCo		Install lights in 7th Marines POW compound	15 Mar			
D027-68 SptCo		Deliver 50 loads 4" rock to hill 65 4/11	15 Mar			
D039-68 SptCo		Const small head at Div Schools	2 Apr			
D040-68 SptCo		Const concrete bunker for Commanding General		29 Jan 92%	15 Mar	
D041-68 SptCo		Move toilet facilities and extend bar in CG's mess		29 Jan 45%		
D052-68 SptCo		Deliver 86 loads sand to Hq Bn		14 Feb 12%		
D056-68 SptCo		Oil road within 2/7 CP	8 Mar			
D066-68 SptCo		Oil access road Rt 2 to 3d 8" how	9 Mar			
D077-68 SptCo		Fabricate six drum grease trap with "C" Co	9 Mar			
D091-68 SptCo		Cover existing trash pit and dig new one hill 55		20 Feb 95%		
D097-68 SptCo		Grade Rt 14 from 1C to hill 37		28 Feb 59%		
D099-68 SptCo		Raise and level area for reproduction vans	8 Mar			
D102-68 SptCo		Clear drainage system at 2/3 messhall		29 Feb 2%		
D105-68 SptCo		Const blackboard for Hq Bn	11 Mar			
D108-68 SptCo		Oil & grade Rt 13C from 3d LVT to 3/27 CP	8 Mar			
D566-67 "C"Co		Tech assist & mat'l for const of COC bunker at 1st Tk Bn	(On Hold)			
D065-68 "C"Co		Tech assist to 4/11 for const of bunkers		7 Feb 95%	8 Mar	
D071-68 "C"Co		Tech assist & limited mat'l for const of bunkers 7th Comm		16 Feb 25%	16 Mar	
D077-68 "C"Co		Install septic tank & or grease pit at 1/7 messhall	8 Mar			
D087-68 "C"Co		Const COC bunker at 2/7		29 Feb 10%	18 Mar	
D088-68 "C"Co		Const COC bunker as requested by 1st Recon Bn	8 Mar			
D098-68 "C"Co		Const 3 mount out boxes E-4 3/7		6 Mar 10%		
D104-68 "C"Co		Clear fence line at FLC for MCB-62		21 Feb		
D106-68 "C"Co		Provide mat'l & const assist to repair 2 huts hill 10	9 Mar			

EQUIPMENT STATUS & LOCATION REPORT

H.E. POOL										H.E. POOL									
ITEM	ECT	CHED	ONAL	ED	ONAL	ED	AL	ONAL		ITEM	ECT	ACHED	ONAL	ED	ONAL	ED	AL	ONAL	

10. Water Report:

<u>Location</u>	<u>Potable (gal)</u>	<u>Raw (gal)</u>
A-Co #1	12,000	_____
A-Co #2	2,000	_____
1/5	9,000	3,000
B-Co	20,000	_____
TV-X Ray	9,000	7,000
2/27	12,000	_____
3/27	7,000	6,000
3/7	12,000	8,000
3rd 8" Row	7,000	4,000
Hill-10	15,000	5,000
Hill-55	15,000	8,000
Dai Ln	60,000	_____
Totals	180,000	41,000

Enclosure (1)

SWEEP TEAM CHECK LIST

7 Mar 1968

No information on today's sweeps are not available at this time due to communication difficulty.

ENCLOSURE (2)

CLASSIFICATION

ENGINEER SITUATION REPORT

COPY NUMBER
1st ENGR. BN.
PLACE OF ISSUE
DATE/TIME OF ISSUE
MESSAGE REF.#

SITUATION REPORT No. 63-60

PERIOD COVERED: 071300H TO 081700H Mar 1968
DATE & TIME DATE & TIME MONTH & YEAR

REF: (a) MAP: _____

1. Enemy Information.
a. Late entry - 071000H Mar 68. An engineer scout patrol from this battalion visually located (1) enemy RPG rounds, (1) FPG rounds, (1) Chicom grenade, and (1) unknown projectile at coordinates AY023723. All ordnance was destroyed in place.
b. 081210H Mar 68. An engineer scout team in support of Task Force X-Ray visually located (1) boobytrapped FPG grenade at coordinates YD024179, also found road blocked at same coordinates, boobytrap was destroyed in place, and road was cleared.
2. Engineer Personnel. Deployed: (1) LCol 1571 Joined: None
3. Engineer Difficulties.
Engineer equipment shortages remain the same as shown on Sit Rep 63-60.
4. Weather. Warm and sunny.
5. Operations.
A. through E. N/A
Engineer support remains the same
15 men from Support Company T D to Company "A"
11 men from Support Company TAD to Company "B"
1 man from Support Company TAD to III MCF
5 men from TAD Company T D to Company "A"
4 men from HSS Company T D to Company "B"
Company "A" (-)(Main) in direct support of Task Force X-Ray
Company "B" (Main) in direct support of Task Force X-Ray
Company "C" is now doing a Platoon (-)(Main) is supporting Operation HUSK.
1st Engr Bn = 20
5th S&P Bn = 12
9th Engr Bn = 4
1/21 = 10
6. through 9. N/A
10. Notes. See enclosure (1)
11. General Engineer Comments. N/A
12. Engineer Command Posts.
a. 1st Engineer Bn. Located AY040775
b. Company "A" (-)(Main) CP, located YD036151
c. Company "B" (Main) CP, located YD036151
LCol McVOY and 3 men from "C" Company in support of FLC rough rider since 180615 Feb 68.
PFC HASS and 2 men from "C" Company in support of 11th SE Bn rough rider returned to 37 071915 Mar 68.
LCol WICKER and 3 men from "C" Company on Operation ROCK with 3/7 since 091000H Mar 68.

[Signature]
S. C. CHAPLIS
SIGNATURE
XXXXXXXXXX
By direction

1. ENEMY INFORMATION. (Report information concerning enemy activity encountered, such as sniper activity, enemy minefields, boobytraps, artillery shelling and bombing of the area, report enemy material and equipment captured.)
2. ENGINEER PERSONNEL. (Report arrival of engineer personnel and units including initial landing party, giving number of Officers and Enlisted. Report casualties and evacuation, number of Officers and men assigned to each subproject and name of Officer or noncommissioned Officer in charge.)
3. ENGINEER DIFFICULTIES. (Report hindrance to engineer progress as a result of enemy action, natural conditions such as poor trafficability and inclement weather, equipment shortages or breakdowns, and material shortages.)
4. WEATHER. (Report weather conditions.)
5. OPERATIONS.
 - a. Roads. (Report road construction to include amount cleared, stripped, graded, ditched, surface, and completed. Use overlays and map coordinates to show location of work and amount completed, the location of culverts, bridges, etc. Report road maintenance on existing roads. Report soil types and condition and availability of aggregate.)
 - b. TRAILS. (Report trail construction to include amount completed, location of junction with MSR, type of terrain and additional work required to make a military road.)
 - c. BRIDGE CONSTRUCTION. (Report construction of all bridges to include percentage complete, type dimensions, number of lanes, materials used and safe capacity.)

ORGANIZATION		PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	DATE			
PROJ. No. #	ORGANIZATION		EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
D565-67	SptCo	Drill and install well at R/2/7		20 Feb 2%		
D564-67	SptCo	Const road from R935785 to R938787		4 Mar 3%		
D009-68	SptCo	Install lights in 7th Marines POW compound	15 Mar			
D027-68	SptCo	Deliver 50 loads 4" rock to hill 65 4/11	15 Mar			
D039-68	SptCo	Const small head at Rvr Schools	2 Apr		9 Apr	
D040-68	SptCo	Const concrete bunker for Commanding General		29 Jan 95%	15 Mar	
D043-68	SptCo	Move toilet facilities and extend bar in CG's mess		29 Jan 47%		
D052-68	SptCo	Deliver 86 loads sand to Hq Bn		14 Feb 12%		
D056-68	SptCo	Oil road within 2/7 OP	6 Mar			
D066-68	SptCo	Oil across road R92 to 34 8" flow	9 Mar			
D077-68	SptCo	Fabricate six drum grease trap with "C" Co	9 Mar			
D095-68	SptCo	Cover existing trash pit and dig new one hill 55		20 Feb 9%		
D097-68	SptCo	Grade Rt 14 from 10 to hill 37		28 Feb 5%		
D099-68	SptCo	Raise and level area for reproduction vans	8 Mar			
D102-68	SptCo	Clear drainage system at 2/5 messhall		29 Feb 2%		
D105-68	SptCo	Const blackboard for Hq Bn	14 Mar			
D108-68	SptCo	Oil and grade Rt 130 from 34 LVT to 3/27 OP	8 Mar			
D560-67	"C"Co	Tech assist & mat'l for const of GOC bunker - 1st Tk Bn	(On Hold)			
D065-68	"C"Co	Tech assist to 4/11 for const of bunkers		7 Feb 95%	9 Mar	
D073-68	"C"Co	Tech assist & limited mat'l for const of bunkers 7th Comm		16 Feb 25%	16 Mar	
D077-68	"C"Co	Install septic tank & or grease pit 1/7 messhall	9 Mar			
D087-68	"C"Co	Const GOC bunker at 2/7		29 Feb 10%	18 Mar	
D098-68	"C"Co	Const 3 mount out boxes S-4 3/7		6 Mar 10%		
D088-68	"C"Co	Const GOC bunker as requested by 1st Recon Bn	9 Mar			
D104-68	"C"Co	Clear fence line at FIC for MCB-62		21 Feb	29 Mar	
D106-68	"C"Co	Provide material & const assist to repair 2 huts hill 10	9 Mar			
D101-68	"C"Co	Straighten guy lines on tower at 3/27	10 Mar			
D112-68	"C"Co	Replace roof & const new deck boards on water point 2/27	25 Mar			
D113-68	"C"Co	Const cap around well 2/27	1 Apr			

EQUIPMENT STATUS & LOCATION REPORT

ITEM	H.E. POOL						ITEM	H.E. POOL					
	ECT	CHED	NAL	L	NAL	L		ECT	CHED	NAL	L	NAL	L

10. Water Report:

<u>Location</u>	<u>Potable (gal)</u>	<u>Raw (gal)</u>
A-Co #1	12,000	_____
A-Co #2	2,000	_____
1/5	9,000	3,000
B-Co	20,000	_____
TP-X Ray	9,000	7,000
2/27	12,000	_____
3/27	7,000	6,000
3/7	12,000	8,000
3rd 8" Hov	7,000	4,000
Hill-10	15,000	5,000
Hill-55	15,000	8,000
Dai La	60,000	_____
Totals	180,000	41,000

Enclosure (1)

ROAD CONDITIONS AS REPORTED BY MINE SWEEP TEAMS

<u>SWEEP TEAM</u>	<u>ROUTE</u>	<u>CONDITIONS</u>	<u>REMARKS</u>
1.	Rt 1 - YD913118 to YD968064	P	
2.	Access Rd - Gia Le YD836151 to YD863157	F	
3.	Rt 1 - ZD099005 to ZD106016	P	
4.	Rt 1 - ZD120015 to ZD13010		No information on this sweep available at this time.
5.	Rt 1 - ZD120015 to ZD106016		No information on this sweep available at this time.
6.	Rt 1 - ZD099005 to ZD055025		No information on this sweep available at this time.
7.	Rt 1 - ZD055025 to YD968064	F	
8.	Perdue Rd - AT925694 to AT943890	P	
9.	Rt 14 - AT922577 to AT967584	P	
10.	Rt 14 - AT922577 to AT877572		
11.	Special Sweep Rt 14 - AT877572 to AT965573		No sweep conducted today.
12.	Rt 10 - AT988641 to AT967584	P	
13.	Access Rd - 3d LVT and Hill 10 (East)	P	
14.	Rt 13C - BT072707 to BT065661	P	
15.	Rt 10 - Anderson Trail AT988641 to BT032642	P	
16.	Alternate Rd off Rt 1 ZC075983 to ZD085006		

ENCLOSURE (2)

CLASSIFICATION

ENGINEER SITUATION REPORT

COPY NUMBER

1st ENGR. BN.

PLACE OF ISSUE

DATE/TIME OF ISSUE

MESSAGE REF#

SITUATION REPORT No. 69-68PERIOD COVERED: 081300H TO 091300H 1 Mar 1968
DATE & TIME DATE & TIME MONTH & YEAR

REF: (a) MAP: _____

1. Enemy Information.	None
2. Engineer Personnel.	Droped: (1) LCpl 2371 Joined: (2) PFC 1371. (2) PFC 1345
3. Engineer Difficulties.	Engineer equipment shortages remain the same as shown on Sit Rep 69-68.
4. Weather.	Warm and sunny.
5. Operations.	A. through H. N/A Engineer sweeps. See enclosure (2) Engineer support remains the same 15 men from Support Company T/D to Company "A" 11 men from Support Company T/D to Company "B" 5 men from H&S Company TAD to Company "A" 1 man from Support Company TAD to III MAF 6 men from H&S Company T/D to Company "B" Company "A" (-)(Rein) in direct support of Task Force I-Ray Company "B" (Rein) in direct support of Task Force I-Ray Company "B" is providing a Platoon (-)(Rein) in support of Operation HOUSTON LCpl MCAVOY and 3 men from "C" Company in support of FLC rough rider since 120615H Feb 68 LCpl MOCKNER and 5 men from "C" Company in support of Operation MOCK with 3/7 since 050800H Mar 68. 1st Marine Division Demolitions, Land Mine Warfare and V.C. Boobytrap School attendance this date: 1st Engr Bn - 20 5th S. P. Bn - 12 9th Engr Bn - 4 1/27 - 10
6. through 9. N/A	
10. Water Supply.	See enclosure (1)
11. General Engineer Comments.	N/A
12. Engineer Command Posts.	a. 1st Engineer Bn., Dakong AT948755 b. Company "A" (-)(Rein) CP, located YD836151 c. Company "B" (Rein) CP, located YD836151

J. C. CHAMBLISS

SIGNATURE
ENCLOSURE

By direction

1. **ENEMY INFORMATION.** (Report information concerning enemy activity encountered, such as sniper activity, enemy minefields, boobytraps, artillery shelling and bombing of the area, report enemy material and equipment captured.
2. **ENGINEER PERSONNEL.** (Report arrival of engineer personnel and units including initial landing party, giving number of Officers and enlisted. Report casualties and evacuation, number of Officers and men assigned to each subproject and name of Officer or noncommissioned Officer in charge.
3. **ENGINEER DIFFICULTIES.** (Report hindrance to engineer progress as a result of enemy action, natural conditions such as poor trafficability and inclement weather, equipment shortages or breakdowns, and material shortages.
4. **WEATHER.** (Report weather conditions.
5. **OPERATIONS.**
 - a. **Roads.** (Report road construction to include amount cleared, stripped, graded, ditched, surface, and completed. Use overlays and map coordinates to show location of work and amount completed, the location of culverts, bridges, etc. Report road maintenance on existing roads. Report soil types and condition and availability of aggregate.
 - b. **TRAILS.** (Report trail construction to include amount completed, location of junction with MSR, type of terrain and additional work required to make a military road.

ORGANIZATION			DATE			
PROJ. No. #	ORGANIZATION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
D565-67 SptCo		Drill and install well at E/2/7 CP		20 Feb 2%		
D594-67 SptCo		Const road from AT935785 to AT938787 2/7	10 Mar			
D009-68 SptCo		Install lights in 7th Marines HQ compound	15 Mar			
D027-68 SptCo		Deliver 50 loads 4" rock to Hill 65 4/11	15 Mar			
D039-68 SptCo		Const small head at Div schools	2 Apr			
D040-68 SptCo		Const concrete bunker for CO		29 Jan 100%		9 Mar
D045-68 SptCo		Move toilet facilities and extend bar in CG's mess		29 Jan 45%		
D052-68 SptCo		Deliver 86 loads sand to Hq Bn		14 Feb 12%		
D056-68 SptCo		Oil road within 2/7 CP	9 Mar			
D066-68 SptCo		Oil access road Rt 2 to 3rd 8" Haw	9 Mar			
D077-68 SptCo		Fabricate six drum grease trap with "C" Co	9 Mar			
D086-68 SptCo		Survey and meet requirements for installation of laundry units		21 Feb 80%		
D095-68 SptCo		Cover existing trash pit and dig new one hill 55		20 Feb 95%		
D097-68 SptCo		Grade Rt14 from IC to hill 37		28 Feb 55%		
D099-68 SptCo		Raise and level area for reproduction vans	18 Mar			
D102-68 SptCo		Clear drainage system at 2/3 messhall		29 Feb 2%		
D105-68 SptCo		Const blackboard for Hq Bn		8 Mar 10%	20 Mar	
D108-68 SptCo		Oil and grade Mt 13C from 3d LVT to 3/27 CP	15 Mar			
D560-67 "C"Co		Tech assist & mat'l for const of COC bunker - 1st Tk Bn	(On Hold)			
D065-68 "C"Co		Tech assist to 4/11 for const of bunkers		7 Feb 95%	10 Mar	
D073-68 "C"Co		Tech assist & limited mat'l for const of bunkers 7th Comm		16 Feb 25%	16 Mar	
D077-68 "C"Co		Install septic tank & or grease pit 1/7 messhall	10 Mar			
D087-68 "C"Co		Const COC bunker 2/7		29 Feb 10%		
D088-68 "C"Co		Const COC bunker as requested by 1st Recon Bn	10 Mar			
L098-68 "C"Co		Const 3 mount out boxes 3-4 3/7		6 Mar 10%		
D104-68 "C"Co		Clear fence line at PLC for MCB 62		21 Feb	29 Mar	
D106-68 "C"Co		Provide mat'l & const assist to repair 2 huts hill 10	10 Mar			
D101-68 "C"Co		Straighten guy lines on tower at 3/27	10 Mar			
D112-68 "C"Co		Replace roof & const new deck boards, water point 2/27	25 Mar			
D113-68 "C"Co		Const cap around well 2/27	1 Apr			

EQUIPMENT STATUS & LOCATION REPORT

H.E. POOL										H.E. POOL									
ITEM	ECT	CHED	INAL	ED	INAL	ED	L	INAL		ITEM	ECT	CHED	INAL	ED	INAL	ED	L	INAL	

10. Water Report:

<u>Location</u>	<u>Potable (gal)</u>	<u>Raw (gal)</u>
A-Co #1	12,000	_____
A-Co #2	2,000	_____
1/5	9,000	3,000
B-Co	20,000	_____
TF-X Hwy	9,000	7,000
2/27	12,000	_____
3/27	7,000	6,000
3/7	12,000	8,000
3rd 8 th Hwy	7,000	4,000
Hill-10	15,000	5,000
Hill-55	15,000	8,000
Dai Ln	60,000	_____
Totals	180,000	41,000

Enclosure (1)

DECLASSIFIED

ROAD CONDITIONS AS REPORTED BY MINE SWEEP TEAMS

<u>SWEEP TEAM</u>	<u>ROUTE</u>	<u>CONDITIONS</u>	<u>REMARKS</u>	<u>9 Mar 1968</u>
1.	Rt 1 - YD913118 to YD968064	P		
2.	Access Rd - Gia Le YD836151 to YD863157		Information on this sweep not available at this time.	
3.	Rt 1 - ZD099005 to ZD106016	P		
4.	Rt 1 - ZD120015 to ZD13010	P		
5.	Rt 1 - ZD120015 to ZD106016		Information on this sweep not available at this time.	
6.	Rt 1 - ZD099005 to ZD055025		Information on this sweep not available at this time.	
7.	Rt 1 - ZD055025 to YD968064	P		
8.	Perdue Rd - AT925694 to AT943890	P		
9.	Rt 14 - AT922577 to AT967584	P		
10.	Rt 14 - AT922577 to AT877572	P		
11.	Special Sweep Rt 14 - AT877572 to AT965573		No sweep conducted today.	
12.	Rt 10 - AT988641 to AT967584	P		
13.	Access Rd - 3d LVT and Hill 10 (East)	P		
14.	Rt 13C - BT072707 to BT065661	P		
15.	Rt 10 - Anderson Trail AT988641 to BT032642	P		
16.	Alternate Rd off Rt 1 ZC075983 to ZD085006	P		

ENCLOSURE (2)

DECLASSIFIED

CLASSIFICATION

ENGINEER SITUATION REPORT

SITUATION REPORT No. 70-68PERIOD COVERED: 091300H TO 101300H Mar 1968
DATE & TIME DATE & TIME MONTH & YEAR

REF: (a) MAP: _____

COPY NUMBER _____

1st ENGR. HN. _____

PLACE OF ISSUE _____

DATE/TIME OF ISSUE _____

MESSAGE REF: # _____

1. Enemy information
a. Late entry - 000814HMar68. Engineers in support of a convoy destroyed three M-26 grenades located in two road blocks at YD 816185. Grenades were set up for pressure release. Cleared road of road blocks.
b. 100915HMar68. An engineer sweep team in support of 3/7 detected a 30 lb AT mine at AT 966584. Destroyed in place.
c. 100935HMar68. An engineer sweep team in support of 3/7 visually located a boobytrapped road obstruction composed of an AnTrac wheel with an M-26 grenade underneath it. Destroyed in place. Coordinates - AT 967587.
d. 100950HMar68. An engineer sweep team in support of 3/7 received four enemy sniper rounds while riding in PC's returning to CP after completing the mine sweep at AT 965584. Vehicles continued moving and occupants returned approximately 20 rounds -(M16). Negative casualties.
2. Engineer personnel. Drapped: (1) LCpl 2542 (1) LCpl 1121 (1) LCpl 3516 (1) Pvt 1411 Joined: (2) PFC 1371 (2) PFC 2531
3. Engineer difficulties. Engineer equipment shortages remain the same as shown on Sit Rep 63-68
4. Weather. Cloudy skies with slight persipitation occuring in the morning hours of 10 Mar 1968 causing high humidity.
5. Operations
a. through h. N/A
Engineer sweeps. See enclosure (2)
Engineer support remains the same
14 men from Support Company TAD to Company "A"
11 men from Support Company TAD to Company "B"
1 man from Support Company TAD to III MAF
5 men from BAS Company TAD to Company "A"
6 men from BAS Company TAD to Company "B"
Company "A" (-)(Rein) in direct support of Task Force I-Ray
Company "B" (Rein) in direct support of Task Force I-Ray
Company "B" is providing a platoon (-)(Rein) in support of Operation H'USTON
LCpl MCAVOY and 3 men from "C" Company in support of FLC rough rider since 120615HFeb68
LCpl WOECHEMER and 5 men from "C" Company in support of Operation ROCK with 3/7 since 050800HMar68
6. through 9. N/A
10. Water Supply. See enclosure (1).
11. General Engineer Comments. N/A
12. Additional Comments
a. 1st Engineer Bn, Dammag. AT 946755
b. Company "A" (-)(Rein) CP, located at YD 836151
c. Company "B" (Rein) CP, located at YD 836151

J. C. CHAMBERS

SIGNATURE

XXXXXXXXXX

By direction

1. **ENEMY INFORMATION.** (Report information concerning enemy activity encountered, such as sniper activity, enemy minefields, boobytraps, artillery shelling and bombing of the area, report enemy material and equipment captured.)
2. **ENGINEER PERSONNEL.** (Report arrival of engineer personnel and units including initial landing party, giving number of Officers and Enlisted. Report casualties and evacuation, number of Officers and men assigned to each subproject and name of Officer or noncommissioned Officer in charge.)
3. **ENGINEER DIFFICULTIES.** (Report hindrance to engineer progress as a result of enemy action, natural conditions such as poor trafficability and inclement weather, equipment shortages or breakdowns, and material shortages.)
4. **WEATHER.** (Report weather conditions.)
5. **OPERATIONS.**
 - a. **Roads.** (Report road construction to include amount cleared, stripped, graded, ditched, surface, and completed. Use overlays and map coordinates to show location of work and amount completed, the location of culverts, bridges, Etc. Report road maintenance on existing roads. Report soil types and condition and availability of aggregate.)
 - b. **TRAILS.** (Report trail construction to include amount completed, location of junction with MSR, type of terrain and additional work required to make a military road.)

ORGANIZATION			DATE			
PROJ. No. #	ORGANIZATION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
D565-67	SptCo	Drill and install well at E/2/7 CP		20Feb 3%		
D594-67	SptCo	Constr road from AT 935785 to AT 938787 2/7	10Mar			
D009-68	SptCo	Install lights in 7th Marines POW Compound	19Mar			
D027-68	SptCo	Deliver 50 loads of 4" rock to hill 65 - 4/11	19Mar			
D039-68	SptCo	Constr small head at Div Schools	2Apr			
D045-68	SptCo	Move toilet facilities and extend bar in CG's mess		29Jan 45%		
D052-68	SptCo	Deliver 86 loads of sand to Hq Bn		14Feb 12%		
D056-68	SptCo	Oil road within 2/7 CP	10Mar			
D066-68	SptCo	Oil access road - Rt 2 to 3rd 8" How	10Mar			
D077-68	SptCo	Fabricate six drum grease trap with "C" Co	10Mar			
D086-68	SptCo	Survey and meet requirements for installation of laundry units		21Feb 80%		
D095-68	SptCo	Cover existing trash pit and dig new one - Hill 55		20Feb 95%		
D097-68	SptCo	Grade Rt 14 from 1C to hill 37		20Feb 55%		
D099-68	SptCo	Raise and level area for reproduction vans	18Mar			
D102-68	SptCo	Clear drainage system at 2/5 messhall		29Feb 2%		
D105-68	SptCo	Const blackboard for Hq Bn		8Mar 10%	20Mar	
D108-68	SptCo	Oil and grade Rt 13C from 3rd LVT to 3/27CP	19Mar			
D560-67	C Co	Tech assist & matl for const of COC bunker - 1stTkbN	ON HOLD			
D065-68	C Co	Tech assist to 4/11 for const of bunkers		7Feb 95%	10Mar	
D073-68	C Co	Tech assist & limited matl for const of bunkers - 7thComm		16Feb 25%	16Mar	
D077-68	C Co	Install septic tank or grease trap - 1/7 Messhall	10Mar			
D087-68	C Co	Const COC bunker 2/7		29Feb 40%		
D088-68	C Co	Const COC bunker - 1st Recon Bn	12Mar			
D098-68	C Co	Const 3 mount ant boxes for 8.4, 3/7		6Mar 50%		
D104-68	C Co	Clear fence line at FLC for MCB - 62		21Feb	21Mar	
D106-68	C Co	Provide matl & const assist to repair huts - Hill 10	13Mar			
D101-68	C Co	Straighten guy lines on tower at 3/27	12Mar			
D112-68	C Co	Replace roof & const new deck boards, water point - 2/27	25Mar			
D113-68	C Co	Const cap around well - 2/27	1Apr			

EQUIPMENT STATUS & LOCATION REPORT

ITEM	H.E. POOL						ITEM	H.E. POOL					
	JECT	CHED	UNAL	ED	UNAL	ED		JECT	CHED	UNAL	ED	UNAL	ED

10. Water Report:

<u>Location</u>	<u>Potable (gal)</u>	<u>Raw (gal)</u>
A-Co #1	12,000	_____
A-Co #2	2,000	_____
1/5	9,000	3,000
B-Co	20,000	_____
TF-I Bay	9,000	7,000
2/27	12,000	_____
3/27	7,000	6,000
3/7	12,000	8,000
3rd 8" Row	7,000	4,000
Hill-10	15,000	5,000
Hill-55	15,000	8,000
Dai La	60,000	_____
Totals	180,000	41,000

Enclosure (1)

DECLASSIFIED

ROAD CONDITIONS AS REPORTED BY MINE SWEEP TEAMS

<u>SWEEP TEAM</u>	<u>ROUTE</u>	<u>CONDITIONS</u>	<u>REMARKS</u>
1.	Rt 1 - YD913118 to YD968064		Information on this sweep is not available at this time for sweep teams 1 - 7 due to poor communications.
2.	Access Rd - Gia Le YD836151 to YD863157		
3.	Rt 1 - ZD099005 to ZD106016		
4.	Rt 1 - ZD120015 to ZD13010		
5.	Rt 1 - ZD120015 to ZD106016		
6.	Rt 1 - ZD099005 to ZD055025		
7.	Rt 1 - ZD055025 to YD968064		
8.	Perdue Rd - AT925694 to AT943890	P	
9.	Rt 14 - AT922577 to AT967584	P	
10.	Rt 14 - AT922577 to AT877572	P	
11.	Special Sweep Rt 14 - AT877572 to AT965573		Did not sweep today
12.	Rt 10 - AT988641 to AT967584	P	
13.	Access Rd - 3d LVT and Hill 10 (East)	P	
14.	Rt 10 - BT072707 to BT035661	P	
15.	Rt 10 - Anderson Trail AT988641 to BT032642	P	
16.	Alternate Rd off Rt 1 ZC075983 to ZD085006		Information on this sweep is not available at this time

ENCLOSURE (2)

DECLASSIFIED

CLASSIFICATION

ENGINEER SITUATION REPORT

COPY NUMBER

1st ENGR. BN.

PLACE OF ISSUE

DATE/TIME OF ISSUE

MESSAGE REF: #

SITUATION REPORT No. 71-68PERIOD COVERED: 101300H TO 111300H March 1968
DATE & TIME DATE & TIME MONTH & YEAR

REF: (a) MAP: _____

1. Enemy Information. None

2. Engineer Personnel. Dropped: (1) LCpl 1141. (1) Sgt 0141. (1) SSgt 1121 Joined: None

3. Engineer Difficulties.
a. Engineer equipment shortages remain the same as shown on Sit Rep 63-68.

4. Weather. Cool and overcast.


5. Operations.
A. through H. N/A
Engineer Sweeps. See enclosure (2).
Engineer support remains the same
15 men from Support Company TAD to Company "A"
11 men from Support Company TAD to Company "B"
1 man from Support Company TAD to III MAF
5 men from ReS Company TAD to Company "A"
6 men from ReS Company TAD to Company "B"
Company "A" (-)(Rein) in direct support of Task Force L-Ray
Company "B" (Rein) in direct support of Task Force L-Ray
Company "B" is providing a Platoon (-)(Rein) in support Operation HOUSTON.
LCpl McAVOY and 3 men from "C" Company in support of FLC rough rider since 120615H Feb 68. returned this CP 11 Mar 68.
LCpl MOCKNER and 5 men from "C" Company in support of Operation Rock since 050000H Mar 68 returned this CP 101530H Mar 68
Sweep team and M-51 truck for FLC rough rider returned this CP 11 Mar 68.
Operation ROCK terminated 101500H Mar 68
1st Marine Division Demolitions, Land Mine Warfare and V.C. Boobytrap School attendance this date:
1st Engr Bn - 20
3d Amtrac Bn - 6
5th S.P. Bn - 3
1st S.P. Bn - 3
1/27 - 10

6. through 9. N/A

10. Water Supply. See enclosure (1)

11. General Engineer Comments. N/A

12. Engineer Command Post.
a. 1st Engr Bn, DaNang RT 9-8755
b. Company "A" (-)(Rein) CP located YD 836151
c. Company "B" (Rein) CP located YD 836151



J. C. CHAMBLISS

SIGNATURE
COMPANDING
By direction

1. ENEMY INFORMATION. (Report information concerning enemy activity encountered, such as sniper activity, enemy minefields, boobytraps, artillery shelling and bombing of the area, report enemy material and equipment captured.)
2. ENGINEER PERSONNEL. (Report arrival of engineer personnel and units including initial landing party, giving number of Officers and Enlisted. Report casualties and evacuation, number of Officers and men assigned to each subproject and name of Officer or noncommissioned Officer in charge.)
3. ENGINEER DIFFICULTIES. (Report hindrance to engineer progress as a result of enemy action, natural conditions such as poor trafficability and inclement weather, equipment shortages or breakdowns, and material shortages.)
4. WEATHER. (Report weather conditions.)
5. OPERATIONS.
 - a. Roads. (Report road construction to include amount cleared, stripped, graded, ditched, surface, and completed. Use overlays and map coordinates to show location of work and amount completed, the location of culverts, bridges, etc. Report road maintenance on existing roads. Report soil types and condition and availability of aggregate.)
 - b. TRAILS. (Report trail construction to include amount completed, location of junction with MSR, type of terrain and additional work required to make a military road.)

ORGANIZATION		PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	DATE		EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
PROJ. No. #	ORGANIZATION		EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED		
D560-67	"C"Co	Tech assist & mat'l for const of COC bunker - 1st Tk Bn			HOLD BY 5-3	
D065-68	"C"Co	Tech assist to 4/11 for const of bunkers		7 Feb 95%	12 Mar	
D073-68	"C"Co	Tech assist & limited mat'l for const of bunkers 7th Comm		16 Feb 25%	16 Mar	
D077-68	"C"Co	Install septic tank & or grease pit 1/7 messhall	15 Mar		30 MAR	
D087-68	"C"Co	Const COC bunker 2/7		29 Feb 40%	20 MAR	
D088-68	"C"Co	Const COC bunker as requested by 1st Recon Bn	12 Mar		30 MAR	
D098-68	"C"Co	Const 3 mount out boxes S-4 3/7		6 Mar 50%	12 MAR	
D104-68	"C"Co	Clear fence line at FLC for MCR 62		21 Feb	21 MAR	
D106-68	"C"Co	Provide mat'l & const assist to repair 2 huts hill 10	13 Mar		15 MAR	
D101-68	"C"Co	Straighten guy lines on tower at 3/27	13 Mar		25 MAR	
D112-68	"C"Co	Replace roof & const new deck boards, water point 2/27	25 Mar		31 MAR	
D113-68	"C"Co	Const cap around well 2/27	1 Apr		10 APR	
D565-67	SptCo	Drill and install well at E/2/7 CP		20 Feb 10%	MAT'L RPT + 10 days	
D594-67	SptCo	Const road from AT935785 to AT938787	18 Mar		18 APR	
D009-68	SptCo	Install lights in 7th Marines PW compound	18 Mar		MAT'L RPT + 1 day	
D027-68	SptCo	Deliver 50 loads 4" rock to hill 65 4/11	18 Mar		15 APR	
D039-68	SptCo	Const small head at Div Schools	2 Apr		9 APR	
D045-68	SptCo	Move toilet facilities and extend bar in CG's mess		29 Jan 45%	30 JUN	
D052-68	SptCo	Deliver 86 loads sand to Hq Bn		14 Feb 12%	30 APR	
D056-68	SptCo	Oil road within 2/7 CP	18 Mar		31 MAR	
D066-68	SptCo	Oil access road Rt 2 to 3d 8" How	18 Mar		31 MAR	
D077-68	SptCo	Fabricate six drum grease trap with "C" Co	18 Mar		31 MAR	
D086-68	SptCo	Survey water sites and meet requirements for installation (laundry unit)		21 Feb 80%	31 MAR	
D095-68	SptCo	Cover existing trash pit and dig new one hill 55		20 Feb 90%	15 MAR	
D097-68	SptCo	Grade Rt14 from 1C to hill 37		28 Feb 100%		11 Mar
D099-68	SptCo	Raise and level area for reproduction pens	18 Mar		Indef. move VANS	
D102-68	SptCo	Clear drainage system at 2/3 messhall		29 Feb 2%		
D105-68	SptCo	Const blackboard for Hq Bn		8 Mar 15%	20 Mar	
D108-68	SptCo	Oil and grade Rt13C from 3d LVT to 3/27 CP	18 Mar		31 MAR	
D111-68	SptCo	Mat'l and tech assist to 3d 155mm gun Bty	16 Mar		31 Mar	
D116-68	SptCo	Oil Rt 8 from Highway 1 to Rt 6	18 Mar		8 APR	
D118-68	SptCo	Provide backhoe for 3/11 hill 65		11 Mar 1%	15 MAR	

EQUIPMENT STATUS & LOCATION REPORT

ITEM	H.E. POOL							ITEM	H.E. POOL						
	ECT	CHED	UNAL	ED	UNAL	ED	UNAL		ECT	CHED	UNAL	ED	UNAL	ED	UNAL

10. Water Report:

<u>Location</u>	<u>Potable (gal)</u>	<u>Raw (gal)</u>
A-Co #1	12,000	_____
A-Co #2	2,000	_____
1/5	9,000	3,000
B-Co	20,000	_____
EF-X Bay	9,000	7,000
2/27	12,000	_____
3/27	7,000	6,000
3rd 8" Row	7,000	4,000
3/7	12,000	8,000
Hill 10	15,000	5,000
Hill 55	15,000	8,000
Dai La	60,000	_____
TOTALS	180,000	41,000

Enclosure (1)

ROAD CONDITIONS AS REPORTED BY MINE SWEEP TEAMS

11 Mar 1968

<u>SWEEP TEAM</u>	<u>ROUTE</u>	<u>CONDITIONS</u>	<u>REMARKS</u>
1.	Rt 1 - YD913118 to YD968064	P	
2.	Access Rd - Gia Le YD836151 to YD863157	P	
3.	Rt 1 - ZD099005 to ZD106016		Information on this sweep not available at this time.
4.	Rt 1 - ZD120015 to ZD13010		Information on this sweep not available at this time.
5.	Rt 1 - ZD120015 to ZD106016		Information on this sweep not available at this time.
6.	Rt 1 - ZD099005 to ZD055025		Information on this sweep not available at this time.
7.	Rt 1 - ZD055025 to YD968064	P	
8.	Perdue Rd - AT925694 to AT943890	P	
9.	Rt 14 - AT922577 to AT967584	P	
10.	Rt 14 - AT922577 to AT877572	P	
11.	Special Sweep Rt 14 - AT877572 to AT965573		No sweep conducted today.
12.	Rt 1C - AT988641 to AT967584	P	
13.	Access Rd - 3d LVT and Hill 10 (East)	P	
14.	At 13C - BT072707 to BT035661	P	
15.	Rt 1C - Anderson Trail AT988641 to BT032642	P	
16.	Alternate Rd off Rt 1 ZC075983 to ZD085006		Information on this sweep not available at this time.

ENCLOSURE (2)

CLASSIFICATION

ENGINEER SITUATION REPORT

SITUATION REPORT No. 72-68

PERIOD COVERED: 111300H TO 121300H Mar 1968
DATE & TIME DATE & TIME MONTH & YEAR

REF: (a) MAP:

COPY NUMBER
1st ENGR. BN.
PLACE OF ISSUE
DATE/TIME OF ISSUE
MESSAGE REF: #

1. Enemy Information.
a. 111115Mar68. An engineer sweep team in support of 1/27, while on patrol, visually located boobytrap made of M-26 grenade and 60mm round at coordinates BT003667. Boobytrap was destroyed in place.
2. Engineer Personnel. Dropped: (1) LCpl 1371, (1) LCpl 1121 Joined: None
3. Engineer Difficulties.
Engineer equipment shortages remain the same as shown on Sit Rep 63-68.
4. Weather. Cool and overcast.
5. Operations.
A. through H. N/A
Engineer sweeps. See enclosure (2).
Engineer support remains the same
15 men from Support Company TAD to Company "A"
12 men from Support Company TAD to Company "B"
1 man from Support Company TAD to 111 MAF
5 men from H&S Company TAD to Company "A"
6 men from H&S Company TAD to Company "B"
Company "A" (-)(Rein) in direct support of Task Force X-Ray
Company "B" (Rein) in direct support of Task Force X-Ray
Company "B" is providing a Platoon (-)(Rein) in support of Operation HOUSTON.
C. 1st Marine Division Demolitions, Land Mine Warfare and V.C. Boobytrap School attendance this date.
10. 1st Engr Bn - 20
5th S.P. Bn - 3
3d AmTrac Bn - 6
1st S.P. Bn - 3
1/27 - 10
6. through 9. N/A
10. Water Supply. See enclosure (1)
11. General Engineer Comments. N/A
12. Engineer Command Posts.
a. 1st Engineer Bn, DaNang AT948755
b. Company "A" (-)(Rein) CP, located YD836151
c. Company "B" (Rein) CP, located YD836151


 J. C. CHARLES

 SIGNATURE
 COMMANDING
 By direction

1. **ENEMY INFORMATION.** (Report information concerning enemy activity encountered, such as sniper activity, enemy minefields, boobytraps, artillery shelling and bombing of the area, report enemy material and equipment captured.)
2. **ENGINEER PERSONNEL.** (Report arrival of engineer personnel and units including initial landing party, giving number of Officers and Enlisted. Report casualties and evacuation, number of Officers and men assigned to each subproject and name of Officer or noncommissioned Officer in charge.)
3. **ENGINEER DIFFICULTIES.** (Report hindrance to engineer progress as a result of enemy action, natural conditions such as poor trafficability and inclement weather, equipment shortages or breakdowns, and material shortages.)
4. **WEATHER.** (Report weather conditions.)
5. **OPERATIONS.**
 - a. **ROADS.** (Report road construction to include amount cleared, stripped, graded, ditched, surface, and completed. Use overlays and map coordinates to show location of work and amount completed, the location of culverts, bridges, Etc. Report road maintenance on existing roads. Report soil types and condition and availability of aggregate.)
 - b. **TRAILS.** (Report trail construction to include amount completed, location of junction with MSR, type of terrain and additional work required to make a military road.)
 - c. **BRIDGE CONSTRUCTION.** (Report construction of all bridges to include percentage complete, type dimensions, number of lanes, materials used and safe capacity.)

ORGANIZATION			DATE			
PROJ. No. #	ORGANIZATION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLETION	RATE & TIME COMPLETION
D560-68	W3Co	Tech assist & matl for const of COC bunker - 1st Tank Bn	ON HOLD			
D065-68	C Co	Tech assist to 4/11 for const of bunkers		7Feb 99%	13Mar	
D073-68	C Co	Tech assist & limited matl for const of bunkers - 7thComm		16Feb 29%	16Mar	
D077-68	C Co	Install septic tank & grease trap - 1/7 messhall	15Mar		30Mar	
D087-68	C Co	Construct COC bunker - 2/7		29Feb 40%	20Mar	
D088-68	C Co	Construct COC bunker - 1st Recon Bn	15Mar		30Mar	
D098-68	C Co	Construct 3 mount out boxes - 3/7		6Mar 75%	12Mar	
D104-68	C Co	Clear fence line at FLC - HCB-62		21Feb	21Mar	
D106-68	C Co	Provide matl & const assist to repair 2 huts - hill 10 - 1/7		11Mar 10%	15Mar	
D101-68	C Co	Straighten guy lines on tower at 3/27	15Mar		25Mar	
D112-68	C Co	Replace roof & const new deck boards, water point - 2/27	25Mar		31Mar	
D113-68	C Co	Construct cap around well- 2/27	1Apr		5Apr	
D117-68	C Co	Construct 15 urinals for 2/27	15Mar		1Apr	
D120-68	C Co	Construct moveable barrier for security at main gate 2/27	18Mar		28Mar	
D124-68	C Co	Construct COC bunker for 3/11 - hill 10		8Mar 75%	14Mar	
D128-68	C Co	Construct ammo bunker for 4/11 - hill 65		10Mar 10%	26Mar	
D130-68	C Co	Construct ammo bunker for 1/7 - hill 10	16Mar		25Mar	
D131-68	C Co	Construct FDC bunker for 3/11 - hill 65	1Apr		15Apr	
D565-67	SptCo	Drill and install well at 3/27		20Feb 10%	Mtl rept + 10 days	
D594-67	SptCo	Const road from AT 935785 to AT 938787 - 2/7	18Mar		18Apr	
D009-68	SptCo	Install lights in 7th Marines POW Compound	18Mar		Mtl rept + 1 day	
D027-68	SptCo	Deliver 50 loads of 4" rock to hill 65 - 4/11	18Mar			
D039-68	SptCo	Const small head in Div Schools	2Apr		9Apr	
D045-68	SptCo	Move toilet facilities and extend bar in CO's mess		29Jan 45%	30Jun	
D052-68	SptCo	Deliver 86 loads of sand to Hq Bn		14Feb 12%	30Apr	
D056-68	SptCo	Oil road within 2/7 CP	20Mar		31Mar	
D066-68	SptCo	Oil access road - Rt 2 to 3rd 8" How	20Mar		31Mar	
D077-68	SptCo	Fabricate six drum grease trap with "C" Co	24Mar		31Mar	
D086-68	SptCo	Survey water sites for installation of laundry unit		21 Feb 80%	31 Mar	
D095-68	SptCo	Cover existing trash pit and dig new pit at hill 55		20 Feb 90%	10 Apr	
D099-68	SptCo	Raise and level area for reproduction vans	18 Mar			
D105-68	SptCo	Const blackboard for Hq Bn		8 Mar 75%	20 Mar	
D107-68	SptCo	Renovate 13 strongbacks near Dia La Pass quarry	20 Mar			
D108-68	SptCo	Oil and grade Rt 13C from 3d LVT to 3/27 CP	5 Apr		15 Apr	
D111-68	SptCo	Mat'l and tech assist as required to 3d 155mm Bty	CANCELLED by DEO			

EQUIPMENT STATUS & LOCATION REPORT

ITEM	H.E. POOL								ITEM	H.E. POOL							
	ECT	CHE	NAL	D	NAL	D	L	NAL		ECT	CHE	NAL	D	NAL	D	L	NAL

DECLASSIFIED

ORGANIZATION		DATE				
PROJ. No.#	ORGANIZATION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
D116-68 SptCo		Oil Rt 8 from Highway 1 to Rt 6	16 Mar		25 Mar	
D118-68 SptCo		Provide backhoe for 3/11 hill 65		11 Mar 12%	15 Mar	
D121-68 SptCo		Grade and fill road within 2/27 CP	12 Mar		26 Mar	
D122-68 SptCo		Improve defensive perimeter at 1/27	19 Mar		6 Apr	
D123-68 SptCo		Const COC bunker at 1/27		11 Mar 5%	21 Mar	
D125-68 SptCo		Repair electrical wiring at 3/27		9 Mar 100%		12 Mar
D129-68 SptCo		Const bunker at 3d 155mm How	12 Mar		25 Mar	

EQUIPMENT STATUS & LOCATION REPORT

ITEM		H.E. POOL		ITEM		H.E. POOL	
ECT	CHED	NAL	D	ECT	CHED	NAL	D

DECLASSIFIED

10. Water Report:

<u>Location</u>	<u>Potable (gal)</u>	<u>Raw (gal)</u>
A-Co # 1	12,000	_____
A-Co # 2	2,000	_____
1/5	9,000	3,000
B-Co	20,000	_____
TF-X Ray	6,000	6,000
2/21	12,000	_____
3/27	7,000	6,000
3/7	12,000	8,000
3rd 8" How	7,000	4,000
Hill 10	15,000	5,000
Hill 55	15,000	8,000
Dai La	60,000	_____
TOTALS	177,000	40,000

Enclosure (1)

ROAD CONDITIONS AS REPORTED BY MINE SWEEP TEAMS

12 Mar 1968

<u>SWEEP TEAM</u>	<u>ROUTE</u>	<u>CONDITIONS</u>	<u>REMARKS</u>
1.	Rt 1 - YD913118 to YD968064	P	
2.	Access Rd - Gia Le YD836151 to YD863157	P	
3.	Rt 1 - ZD099005 to ZD106016	P	
4.	Rt 1 - ZD120015 to ZD13010		No information on this sweep available at this time.
5.	Rt 1 - ZD120015 to ZD106016		Information on this sweep not available at this time.
6.	Rt 1 - ZD099005 to ZD055025		Information on this sweep not available at this time.
7.	Rt 1 - ZD055025 to YD968064	P	
8.	Perdue Rd - AT925694 to AT943890	P	
9.	Rt 14 - AT922577 to AT967584	P	
10.	Rt 14 - AT922577 to AT877572	P	
11.	Special Sweep Rt 14 - AT877572 to AT965573		No sweep conducted today.
12.	Rt 1C - AT988641 to AT967584	P	
13.	Access Rd - 3d LVT and Hill 10 (East)	P	
14.	Rt 13C - BT072707 to BT035661	P	
15.	Rt 1C - Anderson Trail AT988641 to BT032642	P	
16.	Alternate Rd off Rt 1 ZC075983 to ZD085006	P	

ENCLOSURE (2)

CLASSIFICATION

ENGINEER SITUATION REPORT

COPY NUMBER

1st ENGR. BN.

PLACE OF ISSUE

DATE/TIME OF ISSUE


MESSAGE REF:#

SITUATION REPORT No. 73-68

PERIOD COVERED: 121300H TO 131300H Mar 1968
DATE & TIME DATE & TIME MONTH & YEAR

REF: (a) MAP:

1. Enemy Information.
a. 130915HMar68. A member of an engineer sweep team in support of 3/7 detonated one AP mine at coordinates AT966584. (1) U&V WIA (Engr)(Med vac).
2. Engineer Personnel. Dropped: (1) Sgt 0431 Joined: (4) PFC 1371
3. Engineer Difficulties.
Engineer equipment shortages remain the same as shown on Sit Rep 63-68.
4. Weather. Cool and overcast.
5. Operations.
A. through H. N/A
Engineer sweeps. See enclosure (2).
Engineer support remains the same.
15 men from Support Company TAD to Company "A"
12 men from Support Company TAD to Company "B"
1 man from Support Company TAD to III MAF
5 men from H&S Company TAD to Company "A"
6 men from H&S Company TAD to Company "B"
Company "A" (-)(Main) in direct support of Task Force X-Ray
Company "B" (Rein) in direct support of Task Force X-Ray
Company "B" is providing a Platoon (-)(Rein) in support of Operation HOUSEKEEP.
Lt Col M&O and 3 men from "C" Company in support of FLC rough rider since 131200HMar68.
1st Marine Division Demolitions, Land Mine Warfare and V.C. Boobytrap School attendance this date:
1st Engr Bn - 20
5th S.P. Bn - 3
3d Arifree Bn - 6
1st S.P. Bn - 3
1/27 - 10
6. through 9. N/A
10. Water Supply. See enclosure (1).
11. General Engineer Comments. F/A
12. Engineer Command Posts.
a. 1st Engineer Bn, DaNang AT945755
b. Company "A" (-)(Rein) CP, located at YD636151
c. Company "B" (Rein) CP, located at YD636151



J. C. CHAPMAN
SIGNATURE
1ST ENGR BN
COMMANDING
By direction

1. ENEMY INFORMATION. (Report information concerning enemy activity encountered, such as sniper activity, enemy minefields, boobytraps, artillery shelling and bombing of the area, report enemy material and equipment captured.)
2. ENGINEER PERSONNEL. (Report arrival of engineer personnel and units including initial landing party, giving number of Officers and Enlisted. Report casualties and evacuation, number of Officers and men assigned to each subproject and name of Officer or noncommissioned Officer in charge.)
3. ENGINEER DIFFICULTIES. (Report hindrance to engineer progress as a result of enemy action, natural conditions such as poor trafficability and inclement weather, equipment shortages or breakdowns, and material shortages.)
4. WEATHER. (Report weather conditions.)
5. OPERATIONS.
 - a. Roads. (Report road construction to include amount cleared, stripped, graded, ditched, surface, and completed. Use overlays and map coordinates to show location of work and amount completed, the location of culverts, bridges, etc. Report road maintenance on existing roads. Report soil types and condition and availability of aggregate.)
 - b. TRAILS. (Report trail construction to include amount completed, location of junction with MSR, type of terrain and additional work required to make a military road.)
 - c. BRIDGE CONSTRUCTION. (Report construction of all bridges to include percentage complete, type dimensions, number of lanes, materials used and safe capacity.)

DECLASSIFIED

ORGANIZATION		DATE				
PROJ. No.#	ORGANIZATION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
D565-67	SptCo	Drill and install well at 2/2/7		20 Feb 10		
D594-67	SptCo	Const road from AT935785 to AT938787 2/7	18 Mar			
D009-68	SptCo	Install lights in 7th Marines POW compound	18 Mar			
D027-68	SptCo	Deliver 50 loads 4" rock to hill 65 4/11	18 Mar			
D039-68	SptCo	Const small road at Div Schools	2 Apr			
D045-68	SptCo	Move toilet facilities & extend bar at CL's mess		29 Jan 45%	30 Jun	
D052-68	SptCo	Deliver 86 loads sand to Hq 4n		15 Feb 12%	30 Apr	
D054-68	SptCo	Oil road within 2/7 CP	20 Mar		31 Mar	
D064-68	SptCo	Oil access road Rt2 to 3d 8" Rm	20 Mar		31 Mar	
D077-68	SptCo	Fabricate six drum grease trap with "C" Co	24 Mar		31 Mar	
D084-68	SptCo	Survey water sites for installation of laundry units		21 Feb 50%	31 Mar	
D095-68	SptCo	Cover existing trash pit and dig new pit hill 55		20 Feb 50%	10 Apr	
D099-68	SptCo	Raise and level area for reproduction vana	18 Mar			
D105-68	SptCo	Const blackboard for Hq Bn		8 Mar 100%		13 Mar
D107-68	SptCo	Renovate 13 strongbacks near 1st La Pass quarry	20 Mar		27 Mar	
D108-68	SptCo	Oil and grade Rt 13C from 3d LVT to 3/27 CP	5 Apr		15 Apr	
D114-68	SptCo	Oil Rt B from highway 1 to Rt 6	18 Mar		25 Mar	
D118-68	SptCo	Provide backhoe for hill 65		11 Mar 25%	15 Mar	
D121-68	SptCo	Grade and oil road within 2/27 CP		12 Mar 1%	26 Mar	
D122-68	SptCo	Renovate defensive perimeter at 1/27	19 Mar		6 Apr	
D123-68	SptCo	Const COC bunker at 1/27		11 Mar 10%	21 Mar	
D129-68	SptCo	Const bunker at 3d 155mm Bw		12 Mar 5%	25 Mar	
D560-67	"C"Co	Tech assist & mat'l for const of COC bunker 1st Tk Bn	(On hold)			
D065-68	"C"Co	Tech assist to 4/11 for const of bunker		7 Feb 95%	13 Mar	
D073-68	"C"Co	Tech assist & limited mat'l for const of bunker 7th C W		16 Feb 25%	16 Mar	
D077-68	"C"Co	Install septic tank & or grease pit 1/7 messhall	15 Mar		30 Mar	
D082-68	"C"Co	Const COC bunker 2/7		29 Feb 40%		
D084-68	"C"Co	Const COC bunker as requested by 1st Recon Bn	15 Mar		30 Mar	
D098-68	"C"Co	Const 3 mount out boxes S-4 3/7		6 Mar 100%		13 Mar
D104-68	"C"Co	Clear fence line at 11C MCB 62		21 Feb	21 Mar	
D106-68	"C"Co	Provide mat'l & const assist to repair 2 huts 111 10		11 Mar 10%	15 Mar	

EQUIPMENT STATUS & LOCATION REPORT

ITEM		H.E. POOL		ITEM		H.E. POOL	
ECT	CHED	NAL	D	ECT	CHED	NAL	D

DECLASSIFIED

ORGANIZATION		DATE				
PROJ. No. #	ORGANIZATION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
D101-68	"C"Co	Straighten guy lines on tower at 3/27	15 Mar		25 Mar	
D112-68	"C"Co	Replace roof & install new deck boards, water point 2/27	25 Mar		31 Mar	
D113-68	"C"Co	Const cap around well	1 Apr		5 Apr	
D117-68	"C"Co	Const 15 signals for 2/27	15 Mar		28 Mar	
D120-68	"C"Co	Const movable barrier for security at main gate	18 Mar		28 Mar	
D124-68	"C"Co	Const GOC bunker for 3/11 Hill 10		8 Mar 75%	14 Mar	
D128-68	"C"Co	Const ammo bunker for 4/11 Hill 65		10 Mar 10%	26 Mar	
D130-68	"C"Co	Const ammo bunker for 1/7 Hill 10	16 Mar		24 Mar	
D131-68	"C"Co	Const FDC bunker for 3/11 Hill 65	1 Apr		15 Apr	

EQUIPMENT STATUS & LOCATION REPORT

ITEM		H.E. POOL		ITEM		H.E. POOL	
ECT	CHED	NAL	D	ECT	CHED	NAL	D

10. Water Reports:

<u>Location:</u>	<u>Potable (gal)</u>	<u>Raw (gal)</u>
"A" Co # 1	12,000	_____
"B" Co # 1	20,000	_____
"A" Co # 2	2,000	_____
1/5	9,000	3,000
TP-X Ray	6,000	6,000
2/27	12,000	_____
3/27	7,000	6,000
3/7	12,000	8,000
3rd 8" Row	7,000	4,000
Hill 10	15,000	5,000
Hill 55	15,000	8,000
Dia Lq	60,000	_____
TOTALS	177,000	40,000

Enclosure (1)

DECLASSIFIED

ROAD CONDITIONS AS REPORTED BY MINE SWEEP TEAMS

13 Mar 1968

<u>SWEEP TEAM</u>	<u>ROUTE</u>	<u>CONDITIONS</u>	<u>REMARKS</u>
1.	Rt 1 - YD913118 to YD968064	P	
2.	Access Rd - Gia Le YD836151 to YD863157	P	
3.	Rt 1 - ZD099005 to ZD106016	P	
4.	Rt 1 - ZD120015 to ZD13010		Information on this sweep not available at this time.
5.	Rt 1 - ZD120015 to ZD106016		Information on this sweep not available at this time.
6.	Rt 1 - ZD099005 to ZD055025		Information on this sweep not available at this time.
7.	Rt 1 - ZD055025 to YD968064	P	
8.	Perdue Rd - AT925694 to AT943890	P	
9.	Rt 14 - AT922577 to AT967584	P	
10.	Rt 14 - AT922577 to AT877572	P	
11.	Special Sweep Rt 14 - AT877572 to AT965573		No sweep conducted today.
12.	Rt 10 - AT988641 to AT967584	P	
13.	Access Rd - 3d LVT and Hill 10 (East)		Information on this sweep not available at this time.
14.	Rt 130 - BT072707 to BT055661		Information on this sweep not available at this time.
15.	Rt 10 - Anderson Trail AT988641 to BT032642		Information on the sweep not available at this time.
16.	Alternate Rd off Rt 1 ZC075983 to ZD085006	P	

ENCLOSURE (2)

DECLASSIFIED

CLASSIFICATION

ENGINEER SITUATION REPORT

SITUATION REPORT No. 74-68PERIOD COVERED: 131300H TO 141300H Mar 1968
DATE & TIME DATE & TIME MONTH & YEAR

REF: (a) MAP: _____

COPY NUMBER _____

1st ENGR. BN. _____

PLACE OF ISSUE _____

DATE/TIME OF ISSUE _____

MESSAGE REF: # _____

1. Enemy information. None

2. Engineer Personnel. Dropped: (1) Sgt 1371 Joined: (13) PFC 1371, (1) PFC 2815

3. Engineer Difficulties.

Engineer equipment shortages remain the same as shown on Sit Rep 63-68.

4. Weather. Warm and clear.

5. Operations.

A. through H. N/A

Engineer sweeps. See enclosure (2).

Engineer support remains the same.

16 men from Support Company TAD to Company "A"

12 men from Support Company TAD to Company "B"

1 man from Support Company TAD to III MAP

5 men from HAS Company TAD to Company "A"

6 men from HAS Company TAD to Company "B"

Company "A" (-)(Rein) in direct support of Task Force I-Ray

Company "B" (Rein) in direct support of Task Force I-Ray

Company "B" is providing a Platoon (-)(Rein) in support of Operation HOUSTON.

Company "A" is providing (2) Platoons (-)(Rein) in support of Operation FORD, since 140700HMar68

Company "C" is providing (34) men in support of Operation WORTH with 1/7 and 2/7 since 140800HMar68

LCpl McAVOY and 3 men from "C" Company in support of FLC rough rider returned this CP 131700HMar68.

Company "C" is also providing (2) officers in support of Operation WORTH, since 140800HMar68.

1st Marine Division Demolitions, Land Mine Warfare and V.C. Boobytrap School attendance this date:

1st Engr Bn - 16

9th Engr Bn - 5

7th Engr Bn - 18

3d 8" How - 1

Inf - 8

6. through 9. N/A

10. Water Supply. See enclosure (1).

11. General Engineer Comments. N/A

12. Engineer Command Posts.

a. 1st Engineer Bn - DaNang AT948755

b. Company "A" (-)(Rein) CP, located YD836151

c. Company "B" (Rein) CP, located YD836151

J. C. CHANBLISS

SIGNATURE

XXXXXXXXXX

By direction

1. **ENEMY INFORMATION.** (Report information concerning enemy activity encountered, such as sniper activity, enemy minefields, boobytraps, artillery shelling and bombing of the area, report enemy material and equipment captured.)2. **ENGINEER PERSONNEL.** (Report arrival of engineer personnel and units including initial landing party, giving number of Officers and Enlisted. Report casualties and evacuation, number of Officers and men assigned to each subproject and name of Officer or noncommissioned Officer in charge.)3. **ENGINEER DIFFICULTIES.** (Report hindrance to engineer progress as a result of enemy action, natural conditions such as poor trafficability and inclement weather, equipment shortages or breakdowns, and material shortages.)4. **WEATHER.** (Report weather conditions.)5. **OPERATIONS.**a. **Roads.** (Report road construction to include amount cleared, stripped, graded, ditched, surface, and completed. Use overlays and map coordinates to show location of work and amount completed, the location of culverts, bridges, Etc. Report road maintenance on existing roads. Report soil types and condition and availability of aggregate.)b. **TRAILS.** (Report trail construction to include amount completed, location of junction with MSR, type of terrain and

ORGANIZATION		DATE				
PROJ. No.#	ORGANIZATION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
D560-67	"C"Co	Tech assist & mat'l for const of COC bunker - 1st Tk Bn	(On Hold)	7 Feb 95%	15 Mar	
D065-68	"C"Co	Tech assist to 4/11 for const of bunker		16 Feb 35%	16 Mar	
D073-68	"C"Co	Tech assist & limited mat'l for const of bunkers 7th Comm			1 Apr	
D077-68	"C"Co	Install septic tank & or grease pit 1/7 mess hall	18 Mar	29 Feb 40%		
D087-68	"C"Co	Const COC bunker 2/7			5 Apr	
D088-68	"C"Co	Const COC bunker as requested by 1st Recon Bn	20 Mar	21 Feb	1 Apr	
D104-68	"C"Co	Clear fence line at FLC MCB-62		11 Mar 10%	15 Mar	
D106-68	"C"Co	Provide mat'l & const assist to repair 2 huts hill 10				
D101-68	"C"Co	Straighten guy lines on tower 3/27	18 Mar			
D112-68	"C"Co	Replace roof & const new deck boards, water point 2/27	(On Hold)			
D113-68	"C"Co	Const cap around well 2/27	(On Hold)			
D117-68	"C"Co	Const 15 urinoils for 2/27	18 Mar		4 Apr	
D120-68	"C"Co	Const movable barrier for security at air gate	18 Mar		28 Mar	
D124-68	"C"Co	Const COC bunker for 3/11 hill 10		8 Mar 75%	16 Mar	
D128-68	"C"Co	Const ammo bunker for 4/11 hill 65		10 Mar 10%	26 Mar	
D130-68	"C"Co	Const ammo bunker for 1/7 for hill 10	16 Mar		24 Mar	
D131-68	"C"Co	Const FDC bunker for 3/11 hill 65	1 Apr		15 Apr	
D126-68	"C"Co	Const COC bunker for 7th Marines hill 55		11 Mar 15%	26 Mar	
D565-67	SptCo	Drill and install well at E/2/7 CP		20 Feb 10%		
D594-67	SptCo	Const road from AT935785 to AT938787 2/7	18 Mar		18 Apr	
D009-68	SptCo	Install lights in 7th Marines POW compound		25 Jan 1%		
D027-68	SptCo	Deliver 30 loads 4" rock to hill 65 4/11	18 Mar			
D039-68	SptCo	Const small head at Div Schools	2 Apr			
D045-68	SptCo	Move toilet facilities and extend bar in CG's mess		29 Jan 45%	30 Jun	
D052-68	SptCo	Deliver 86 loads sand to Hq Bn		14 Feb 12%	30 Apr	
D056-68	SptCo	Oil roads within 2/7 CP	20 Mar		31 Mar	
D066-68	SptCo	Oil road Rt 2 to 3d 8" How	20 Mar		31 Mar	
D077-68	SptCo	Fabricate six drum grease trap with "C" Co	24 Mar		31 Mar	
D086-68	SptCo	Survey water sites for installation of laundry units		21 Feb 80%	31 Mar	
D095-68	SptCo	Cover existing trash pit & dig new one at hill 55		20 Feb 50%	10 Apr	
D099-68	SptCo	Raise and level area for reproduction vans	18 Mar		20 May	

EQUIPMENT STATUS & LOCATION REPORT

		H.E. POOL						H.E. POOL			
ITEM		CT	CH	AL		ITEM		CT	CH	AL	

DECLASSIFIED

ORGANIZATION		DATE				
PROJ. No.#	ORGANIZATION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
D107-68 SptCo		Renovate 13 strongbacks near Dia La Pass qu rry	20 Mar		27 Mar	
D108-68 SptCo		Oil & grade Rt 130 from 3d LNT to 3/27 CP	5 Apr		15 Apr	
D116-68 SptCo		Oil Rt 8 from Highway 1 to Rt 6	18 Mar		25 Mar	
D118-68 SptCo		Provide backhoe for hill 65		11 Mar 100%		14 Mar
D121-68 SptCo		Grade & oil road within 2/27 CP		12 Mar 15%	26 Mar	
D122-68 SptCo		Renovate defensive perimeter at 1/27	19 Mar		6 Apr	
D123-68 SptCo		Const CCC bunker at 1/27		11 Mar 15%	21 Mar	
D129-68 SptCo		Constbunker 3d 155mm How		12 Mar 10%	25 Mar	
D134-68 SptCo		Provide backhoe to hill 65	14 Mar		23 Mar	

EQUIPMENT STATUS & LOCATION REPORT

ITEM	H.E. POOL								ITEM	H.E. POOL							
	ECT	CHED	NAL	D	NAL	D	NAL			ECT	CHED	NAL	D	NAL	D	NAL	

DECLASSIFIED

10. Water Report:

<u>Location</u>	<u>Potable(gal)</u>	<u>Raw(gal)</u>
"A" Co.	12,000	----
1/5	9,000	3,000
TF-X Ray	80,000	6,000
2/27	12,000	----
3/27	7,000	6,000
3/7	12,000	8,000
3rd 8" How	7,000	4,000
Hill 10	15,000	5,000
Hill 55	15,000	8,000
Dai La	60,000	----
TOTALS	237,000 229,000	40,000

DECLASSIFIED

ROAD CONDITIONS AS REPORTED BY MINE SWEEP TEAMS

14 Mar 1968

<u>SWEEP TEAM</u>	<u>ROUTE</u>	<u>CONDITIONS</u>	<u>REMARKS</u>
1.	Rt 1 - YD913118 to YD968064	P	
2.	Access Rd - Gia Le YD836151 to YD863157	P	
3.	Rt 1 - ZD099005 to ZD106016	Discontinued by B6	
4.	Rt 1 - ZD120015 to ZD13010	Information on this sweep not available at this time.	
5.	Rt 1 - ZD120015 to ZD106016	Information on this sweep not available at this time.	
6.	Rt 1 - ZD099005 to ZD055025	Information on this sweep not available at this time.	
7.	Rt 1 - ZD055025 to YD968064	P	
8.	Ferdue Rd - AT925694 to AT943090	P	
9.	Rt 14 - AT922577 to AT967584	P	
10.	Rt 14 - AT922577 to AT877572	P	
11.	Special Sweep Rt 14 - AT877572 to AT965573	No sweep conducted today.	
12.	Rt 1C - AT988641 to AT967584	P	
13.	Access Rd - 3d LVT and Hill 10 (East)	P	
14.	Rt 13C - BT072707 to BT065661	P	
15.	Rt 1C - Anderson Trail AT988641 to BT032642	P	
16.	Alternate Rd off Rt 1 ZC075983 to ZD085006	Discontinued by B6.	

ENCLOSURE (2)

DECLASSIFIED

CLASSIFICATION


ENGINEER SITUATION REPORT

SITUATION REPORT No. 75-68
 COPY NUMBER _____
 1st ENGR. BN. _____
 PLACE OF ISSUE _____
 DATE/TIME OF ISSUE _____
 MESSAGE REF.# _____

 PERIOD COVERED: 141300H TO 151300H Mar 1968
 DATE & TIME DATE & TIME MONTH & YEAR

REF: (a) MAP: _____

1. Enemy Information. None
2. Engineer Personnel. Deployed: (2) Sgt 1371, (1) LCpl 3531, (1) Sgt 1345 Joined: (10) HFC 1371
3. Engineer Difficulties.
Engineer equipment shortages remain the same as shown on Sit Rep 63-68.
4. Weather. Warm and partly cloudy.
5. Operations.
A. through H. N/A
Engineer support. See enclosure (2).
Engineer support remains the same as
10 men from Support Company TAD to Company "A"
12 men from Support Company TAD to Company "B"
1 man from Support Company TAD to III MAF
5 men from H&S Company TAD to Company "A"
6 men from H&S Company TAD to Company "B"
Company "A" (-)(Rein) in direct support of Task Force I-Ray
Company "B" (Rein) in direct support of Task Force I-Ray
Company "B" is providing a Platoon (-)(Rein) in support of Operation SCOUTING.
Company "A" is providing (2) Platoons (-)(Rein) in support of Operation FORD.
Company "C" is providing (35) men and (2) officers in support of Operation WORTH.
1st Marine Division Demolitions, Land Mine Warfare and V.C. Boobytrap School attendance this date:
1st Engr Bn - 16
9th Engr Bn - 5
7th Engr Bn - 18
3d Bn How - 1
Infantry - 8
6. through 9. N/A
10. Water Supply. See enclosure (1).
11. General Engineer Comments. N/A
12. Engineer Command Posts.
a. 1st Engineer Bn, Dakang AT948755
b. Company "A" (-)(Rein) CP, YD836151
c. Company "B" (Rein) CP, YD836151


 J. C. CHAMBLISS

 SIGNATURE
 BY
 direction

1. ENEMY INFORMATION. (Report information concerning enemy activity encountered, such as sniper activity, enemy minefields, boobytraps, artillery shelling and bombing of the area, report enemy material and equipment captured.
2. ENGINEER PERSONNEL. (Report arrival of engineer personnel and units including initial landing party, giving number of Officers and Enlisted. Report casualties and evacuation, number of Officers and men assigned to each subproject and name of Officer or noncommissioned Officer in charge.
3. ENGINEER DIFFICULTIES. (Report hindrance to engineer progress as a result of enemy action, natural conditions such as poor trafficability and inclement weather, equipment shortages or breakdowns, and material shortages.
4. WEATHER. (Report weather conditions.
5. OPERATIONS.
a. Roads. (Report road construction to include amount cleared, stripped, graded, ditched, surface, and completed. Use overlays and map coordinates to show location of work and amount completed, the location of culverts, bridges, Etc. Report road maintenance on existing roads. Report soil types and condition and availability of aggregate.
b. TRAILS. (Report trail construction to include amount completed, location of junction with MSR, type of terrain and additional work required to make a military road.
c. BRIDGE CONSTRUCTION. (Report construction of all bridges to include percentage complete, type dimensions, number of lanes, materials used and safe capacity.

ORGANIZATION		DATE				
PROJ. No. #	ORGANIZATION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
D566-67	"C"Co	Tech assist & mat'l for const of COC bunker - 1st Tk Bn	(On Hold)			
D069-68	"C"Co	Tech assist to 4/11 for const of bunker		27 Feb 99%	16 Mar	
D077-68	"C"Co	Tech assist & limited mat'l for const of bunkers 7th Comm		16 Feb 95%	16 Mar	
D077-68	"C"Co	Install septic tank & or grease pit 1/7 in shall	18 Mar		1 Apr	
D087-68	"C"Co	Const COC bunker 2/7		29 Feb 40%	25 Mar	
D088-68	"C"Co	Const COC bunker as requested by 1st Bn	20 Mar			
D104-68	"C"Co	Clear fence line at 1st MCR-62		21 Feb	1 Apr	
D104-68	"C"Co	Provide mat'l & const assist to repair 2 huts hill 10		11 Mar 10%	18 Mar	
D107-68	"C"Co	Straighten guy lines on tower 3/27	18 Mar			
D112-68	"C"Co	Replace roof & const new deck boards, water point 2/27	(On Hold)			
D113-68	"C"Co	Const cap around well	(On Hold)			
D117-68	"C"Co	Const 15 urinals for 2/27		1 Mar		
D120-68	"C"Co	Const movable barrier for security at main gate	18 Mar			
D124-68	"C"Co	Const COC bunker for 3/11 hill 10		8 Mar 75%	19 Mar	
D124-68	"C"Co	Const ammo bunker for 4/11 hill 65		10 Mar 10%	28 Mar	
D130-68	"C"Co	Const ammo bunker for 1/7 hill 10	16 Mar			
D131-68	"C"Co	Const COC bunker for 3/11 hill 65	1 Apr			
D126-68	"C"Co	Const COC bunker for 7th Marines hill 55		11 Mar 15%	26 Mar	
D565-67	SptCo	Drill and install well 5/2/7 CP		20 Feb 10%		
D594-67	SptCo	Const road from AT935785 to AT938787 2/7		4 Mar 3%	18 Apr	
D009-68	SptCo	Install lights in 7th Marines POW compound		25 Jan 1%		
D027-68	SptCo	Deliver 50 loads 4" rock to Hill 65 4/11	18 Mar			
D039-68	SptCo	Const small shed at Riv Echords		14 Mar 10%	9 Apr	
D043-68	SptCo	Move toilet facilities & extend bar at 1st mess		29 Jan 45%	30 Jun	
D052-68	SptCo	Deliver 86 loads sand to Bq on		14 Feb 12%	30 Apr	
D054-68	SptCo	Oil roads within 2/7 CP	20 Mar			
D066-68	SptCo	Oil access road Rt2 to 3d 8" Hwy	20 Mar			
D077-68	SptCo	Fabricate six drum grease trap with "C"Co	24 Mar			
D084-68	SptCo	Survey water sites for installation of laundry units		21 Feb 80%	31 Mar	
D095-68	SptCo	Cover existing trash pit & dig new one hill 55		20 Feb 55%	10 Apr	
D095-68	SptCo	Raise & level area for reproduction vans	18 Mar		20 May	

EQUIPMENT STATUS & LOCATION REPORT

ITEM		H.E. POOL						ITEM		H.E. POOL					
ECT	CHED	NAL	D	NAL	D	L	NAL	ECT	CHED	NAL	D	NAL	D	L	NAL

ORGANIZATION		PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	DATE			
PROJ. No. #	ORGANIZATION		EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
D107-68	SptCo	Renovate 13 strongbacks near Via La Jass quarry	20 Mar			
D108-68	SptCo	Oil & grade Rt 190 from 3d LVT to 3/27 CP	5 Apr		15 Apr	
D116-68	SptCo	Oil Rt 8 from highway 1 to Rt 6	18 Mar			
D121-68	SptCo	Grade & oil road within 2/27 CP		12 Mar 20%	26 Mar	
D122-68	SptCo	Renovate defensive perimeter at 1/27	19 Mar			
D123-68	SptCo	Construct bunker at 1/27		11 Mar 30%	21 Mar	
D129-68	SptCo	Construct bunker 3d 155 n How		12 Mar 15%	25 Mar	
D134-68	SptCo	Provide backhoe to Mill 65		14 Mar 8%	23 Mar	

EQUIPMENT STATUS & LOCATION REPORT

ITEM	H.E. POOL						ITEM	H.E. POOL					
	ECT	CHED	NAL	D	NAL	D		ECT	CHED	NAL	D	NAL	D

10. Water Report:

<u>Location:</u>	<u>Potable (gal)</u>	<u>Raw (gal)</u>
ACo	12,000	_____
BCo	65,000	_____
1/5	9,000	3,000
2/27	12,000	_____
3/27	7,000	6,000
3/7	12,000	8,000
3rd 8" Hov	7,000	4,000
Hill 10	15,000	5,000
Hill 55	15,000	8,000
Dad La	60,000	_____
TOTALS	234,000	34,000

Enclosure (1)

DECLASSIFIED

ROAD CONDITIONS AS REPORTED BY MINE SWEEP TEAMS

<u>SWEEP TEAM</u>	<u>ROUTE</u>	<u>CONDITIONS</u>	<u>REMARKS</u>	<u>15 Mar 1968</u>
1.	Rt 1 - YD913118 to YD968064	P		
2.	Access Rd - Gia Le YD836151 to YD836157	P		
3.	Rt 1 - ZD055025 to YD968064	P		
4.	Perdue Rd - AT925694 to AT943890	P		
5.	Rt 14 - AT922577 to AT967584	P		
6.	Rt 14 - AT922577 to AT877572	P		
7.	Special Sweep Rt 14 - AT877572 to AT965573		No sweep conducted today.	
8.	Rt 1C - AT988641 to AT967584	P		
9.	Access Rd - 3d LVT and Hill 10 (East)		Information on this sweep not available at this time.	
10.	Rt 13C - BT072707 to BT065661		Information on this sweep not available at this time.	
11.	Rt 1C - Anderson Trail AT988641 to BT032642	P		
12.	Rt 1C - AT990674 to AT990700	P		
13.	Rt 1C to AT990674 to AT990641	P		

ENCLOSURE (2)

DECLASSIFIED

CLASSIFICATION

ENGINEER SITUATION REPORT

SITUATION REPORT No. 76-68PERIOD COVERED: 151300H TO 161300H Mar 1968
DATE & TIME DATE & TIME MONTH & YEAR

REF: (a) MAP: _____

COPY NUMBER _____

1st ENGR. BN. _____

PLACE OF ISSUE _____

DATE/TIME OF ISSUE _____

MESSAGE REF: # _____

1. Enemy Information.
a. Late entry - 161845ZMar68. An engineer sweep team in support of 1st Marines, while on routine patrol visually located (1) 105mm round at coordinates YD888237. Round was boobytrapped. Engineers destroyed it in place.
2. Engineer Personnel. Dropped: (1) Cpl 1245, (1) SSGT 3041. Joined: (6) PFC 1271, (1) PFC 1121
3. Engineer Difficulties.
Engineer equipment shortages remain the same as shown on Sit Rep 63-68.
4. Weather. Mild and overcast.
5. Operations.
A. through B. N/A
Engineer sweeps. See enclosure (2).
Engineer support remains the same.
16 men from Support Company I to Company "A"
12 men from Support Company IAD to Company "B"
1 man from Support Company I to III MAF.
5 men from H&S Company IAD to Company "A"
6 men from H&S Company IAD to Company "B"
Company "A" (-)(Rein) in direct support of Task Force X-Ray.
Company "B" (Rein) in direct support of Task Force X-Ray.
Company "B" is providing a Platoon (-)(Rein) in support of Operation HORNBACK.
Company "A" is providing (2) Platoons (-)(Rein) in support of Operation HORNBACK.
Company "C" is providing (35) men and (2) officers in support of Operation HORNBACK.
H&S Company is providing (2) men in support of Operation HORNBACK.
1st Marine Division Detachments. Land Mine warfare and A.C. Boobytrap school attendance this date:
1st Engr Bn - 16
9th Engr Bn - 5
7th Engr Bn - 18
3d Bn How - 1
Inf entry - 8
6. through 9. N/A
10. Water Supply. See enclosure (1).
11. General Engineering Comments. N/A
12. Engineer Command Posts.
a. 1st Engineer Bn, Dahang 948755
b. Company "A" (-)(Rein) CP, located YD836151
c. Company "B" (Rein) CP, located YD836151

J. C. CHANLISE
J. C. CHANLISE
SIGNATURE
by direction

1. **ENEMY INFORMATION.** (Report information concerning enemy activity encountered, such as sniper activity, enemy minefields, boobytraps, artillery shelling and bombing of the area, report enemy material and equipment captured.)
2. **ENGINEER PERSONNEL.** (Report arrival of engineer personnel and units including initial landing party, giving number of Officers and Enlisted. Report casualties and evacuation, number of Officers and men assigned to each subproject and name of Officer or noncommissioned Officer in charge.)
3. **ENGINEER DIFFICULTIES.** (Report hindrance to engineer progress as a result of enemy action, natural conditions such as poor trafficability and inclement weather, equipment shortages or breakdowns, and material shortages.)
4. **WEATHER.** (Report weather conditions.)
5. **OPERATIONS.**
- a. **Roads.** (Report road construction to include amount cleared, stripped, graded, ditched, surface, and completed. Use overlays and map coordinates to show location of work and amount completed, the location of culverts, bridges, Etc. Report road maintenance on existing roads. Report soil types and condition and availability of aggregate.)
- b. **TRAILS.** (Report trail construction to include amount completed, location of junction with MSR, type of terrain and

ORGANIZATION			DATE			
PROJ. No. #	ORGANIZATION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
D560-67	"C"Co	Tech as 1st & 2nd for const of CUC bunker - 1st Bn	(On Hold)	16 Feb 100%		16 Mar
D073-66	"C"Co	Tech as 1st & 2nd for const of bunkers 7th Comd	18 Mar	29 Feb 40%	25 Mar	
D077-66	"C"Co	Install septic tank & or grease pit 1/7 mess hall		16 Mar 10%	5 Apr	
D087-66	"C"Co	Const CUC bunker 2/7		21 Feb	1 Apr	
D088-66	"C"Co	Const CUC bunker as requested by 1st Recon Bn		11 Mar 10%	18 Mar	
D104-66	"C"Co	Clear fence line at FLC MCB 62	18 Mar	(On Hold)		
D106-66	"C"Co	Provide mat'l and const as 1st to repair 2 butts hill 10				
D109-66	"C"Co	Stretch guy lines on tower 3/27				
D112-66	"C"Co	Replace roof & const new deck boards, water point 2/27	(On Hold)			
D113-66	"C"Co	Const a p around well	18 Mar	8 Mar 75%	19 Mar	
D120-66	"C"Co	Const movable barrier for security at main gate		10 Mar 25%	28 Mar	
D124-66	"C"Co	Const CUC bunker for 3/11 hill 10	18 Mar			
D128-66	"C"Co	Const ammo bunker for 4/11 hill 65	1 Apr	11 or 15%	26 Mar	
D130-66	"C"Co	Const ammo bunker for 1/7 hill 10		20 Feb 10%	18 Apr	
D131-66	"C"Co	Const IDC bunker for 3/11 hill 65		4 Mar 3%		
D132-66	"C"Co	Const CUC bunker for 7th Mar hill 55	18 Mar	25 Jan 1%		
D563-67	SptCo	Drill and install well at 1/2/7 CP		14 Mar 50%	30 Jun	
D594-67	SptCo	Const road from AF935765 to AF938787		29 Jan 45%	30 Apr	
D019-68	SptCo	Install lights in 7th Marines Bn compound		14 Feb 12%		
D027-68	SptCo	Deliver 50 loads 4" rock to hill 65 4/11	20 Mar	27 Feb 100%		16 Mar
D039-68	SptCo	Const small head at Div Schools	20 Mar			
D043-68	SptCo	Move toilet facilities & extend bar in CO's mess	24 Mar	21 Feb 80%	31 Mar	
D052-68	SptCo	Deliver 86 loads sand to Hq Bn		20 Feb 60%	10 Apr	
D054-68	SptCo	Oil roads within 2/7 CP				
D066-68	SptCo	Oil access road Rt 2 to 3d 8" How	18 Mar			
D068-68	SptCo	Tech as 1st to 4/11 for const of bunkers	20 Mar			
D072-68	SptCo	Fabricate six drum grease trap with "C" Co	5 Apr			
D086-68	SptCo	Survey water sites for installation of laundry units	18 Mar			
D093-68	SptCo	Cover existing trash pit & dig new one hill 55	20 Mar			
D099-68	SptCo	Raise and level area for reproduction vans				
D107-68	SptCo	Remove 13 strongbacks near Via La Pass quarry				
D108-68	SptCo	Oil and grade Rt 13C from 3d LVT to 3/27 CP				
D116-68	SptCo	Oil Rt 8 from highway 1 to Rt 6				
D121-68	SptCo	Grade and oil road within 2/27 CP		12 Mar 25%	26 Mar	

EQUIPMENT STATUS & LOCATION REPORT

ITEM	H.E. POOL								ITEM	H.E. POOL							
	LECT	CHER	NAL	LD	NAL	LD	NAL			LECT	CHER	NAL	LD	NAL	LD	NAL	

DECLASSIFIED

ORGANIZATION)			DATE)			
PROJ. No. #	ORGANIZA- TION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLE- TION	DATE & TIME COMPLE- TION
D122-68 SptCo		Renovate defensive perimeter at 1/27	19 Mar			
D123-68 SptCo		Const COC bunker at 1/27		11 Mar 60	21 Mar	
D129-68 SptCo		Const bunker 30 155mm How		12 Mar 60	25 Mar	
D134-68 SptCo		Provide backhoe to Hill 65	1	14 Mar	80: 23 Mar	

EQUIPMENT STATUS & LOCATION REPORT

ITEM	H.E. POOL							ITEM	H.E. POOL						
	ECT	CHED	NAL	D	NAL	D	NAL		ECT	CHED	NAL	D	NAL	D	NAL

DECLASSIFIED

10. Water Report:

<u>Location:</u>	<u>Potable (gal)</u>	<u>Rat (gal)</u>
ACo	12,000	_____
BCo	85,000	_____
1/5	9,000	3,000
2/27	12,000	_____
3/27	7,000	6,000
3/7	12,000	8,000
3rd 8" How	7,000	4,000
Hill 10	15,000	5,000
Hill 55	15,000	8,000
Dai La	60,000	_____
TOTALS	254,000	34,000

Enclosure (1)

DECLASSIFIED

ROAD CONDITIONS AS REPORTED BY MINE SWEEP TEAMS

<u>SWEEP TEAM</u>	<u>ROUTE</u>	<u>CONDITIONS</u>	<u>REMARKS</u>
1.	Rt 1 - YD913118 to YD968064	P	
2.	Access Rd - Gia Le YD836151 to YD836157	P	
3.	Rt 1 - ZD055025 to YD968064	P	
4.	Perdue Rd - AT925604 to AT943890	P	
5.	Rt 14 - AT922577 to AT967584	P	
6.	Rt 14 - AT922577 to AT877572	P	
7.	Special Sweep Rt 14 - AT877572 to AT965573	Did not sweep today	
8.	Rt 1C - AT988641 to AT967584	P	
9.	Access Rd - 3d LVT and Hill 10 (East)	Information on this sweep is not available at the present time	
10.	Rt 13C - BT072707 to BT065661	Information on this sweep is not available at the present time	
11.	Rt 1C - Anderson Trail AT980641 to BT032642	P	
12.	Rt 1C - AT990674 to AT990700	P	
12B	Rt 1C to AT990674 to AT990641	P	

ENCLOSURE (2)

DECLASSIFIED

CLASSIFICATION

ENGINEER SITUATION REPORT

SITUATION REPORT No. 77-63PERIOD COVERED: 161300Z TO 171300H Mar 1968
DATE & TIME DATE & TIME MONTH & YEAR

REF: (a) MAP: _____

COPY NUMBER

1st ENGR. BN.

PLACE OF ISSUE

DATE/TIME OF ISSUE

MESSAGE REF: #

1. Enemy Information. None	
2. Engineer Personnel. Dropped: (1) Lt 1371, (1) Cpl 1371, (1) Cpl 1371, (1) Cpl 1371	
3. Engineer Difficulties. (Engineer equipment shortages:)	
Flarelight 5 AW 3ea	Chain Saw 2ea
Generator 8 kW 4ea	Saw, rad., overarm (air mtd) 1 ea
Compressor 125 CFM 2ea	Tractor, TL-15 1ea
Crane, CP, R-60 1ea	Water purif unit MUF 1157 3ea
Loader, Scoop TL-16 1ea	Truck, dump, 5 ton 1ea
Water tank, 3,000 gal 25 ea	Generator, 60 kW 1ea
4. Weather. Warm with clear skies.	
5. Operations.	
A. through H. N/A	
Engineer sweeps. (a) On 130700Z Mar 68 the 1st Engineer Battalion assumed responsibilities for mine sweep operations on Route 10 from AT997700 to AT990641.	
(b) See enclosure (2).	
Engineer support remains the same.	
16 men from Support Company TAD to Company "A"	
12 men from Support Company TAD to Company "B"	
1 man from Support Company TAD to III MAF	
5 men from H&S Company TAD to Company "A"	
6 men from H&S Company TAD to Company "B"	
Company "A" (-)(Rein) in direct support of Task Force I-Ray	
Company "B" (Rein) in support of Task Force I-Ray	
Company "B" is providing a platoon (-)(Rein) in support of Operation HOUSTON.	
Company "A" is providing (2) platoons (-)(Rein) in support of Operation FORN.	
Company "C" is providing 35 men and 2 Officer in support of Operation BOKER.	
Company H&S is providing (2) men in support of Operation WORKER.	
1st Marine Division Demolitions, Land Mine Warfare and V.C. Boobytrap School attendance this date:	
Special one day course given to 38 Marines from Division HQ, Leadership School.	
6. through 9. N/A	
10. Water Supply. See enclosure (1).	
11. General Engineer Comments. N/A	
12. Engineer Com and Ports.	
1st Engineer Battalion Co., DaNang AT948755	
Company "A" (-)(Rein), CP located YDB6111	
Company "B" (Rein), CP located YDB6151	

J. C. CHAMBLISS

SIGNATURE
XEROX COPY
COMMANDING
By direction

1. **ENEMY INFORMATION.** (Report information concerning enemy activity encountered, such as sniper activity, enemy minefields, boobytraps, artillery shelling and bombing of the area, report enemy material and equipment captured.)
2. **ENGINEER PERSONNEL.** (Report arrival of engineer personnel and units including initial landing party, giving number of Officers and enlisted. Report casualties and evacuation, number of Officers and men assigned to each subproject and name of Officer or noncommissioned Officer in charge.)
3. **ENGINEER DIFFICULTIES.** (Report hindrance to engineer progress as a result of enemy action, natural conditions such as poor trafficability and inclement weather, equipment shortages or breakdowns, and material shortages.)
4. **WEATHER.** (Report weather conditions.)
5. **OPERATIONS.**
 - a. **Roads.** (Report road construction to include amount cleared, stripped, graded, ditched, surface, and completed. Use overlays and map coordinates to show location of work and amount completed, the location of culverts, bridges, etc. Report road maintenance on existing roads. Report soil types and condition and availability of aggregate.)
 - b. **TRAILS.** (Report trail construction to include amount completed, location of junction with MSR, type of terrain and additional work required to make a military road.)
 - c. **BRIDGE CONSTRUCTION.** (Report construction of all bridges to include percentage complete, type dimensions, number of

ORGANIZATION		DATE				
PROJ. No. #	ORGANIZATION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
D560-67	"C"Co	Tech assist "mat'l for const of C.C. bunker - 1st Lt Bn	(On Hold)			
D077-68	"C"Co	Install septic tank * or grease pit 1/7 messhall	18 Mar	21 Feb 40%	25 Mar	
D087-68	"C"Co	Const CCG bunker 2/7		16 Mar 10%	5 Apr	
D088-68	"C"Co	Const CCG bunker as requested by 1st Recon Bn		21 Feb	1 Apr	
D104-68	"C"Co	Clear fence line at FIC HQB 62		11 Mar 10%	18 Mar	
D106-68	"C"Co	Provide mat'l & const assist to repair 2 huts hill 10				
D101-68	"C"Co	Straighten guy lines on tower 3/27	18 Mar			
D112-68	"C"Co	Replace roof & const new deck boards, water point 2/27	(On Hold)			
D113-68	"C"Co	Const cap around well	(On Hold)			
D120-68	"C"Co	Const movable barrier for security at main gate	18 Mar			
D124-68	"C"Co	Const CCG bunker for 3/11 hill 10		8 Mar 75%	19 Mar	
D128-68	"C"Co	Const ammo bunker for 4/11 hill 65		10 Mar 30%	28 Mar	
D130-68	"C"Co	Const ammo bunker for 1/7 hill 10	18 Mar			
D131-68	"C"Co	Const FIC bunker for 3/11 hill 65	1 Apr			
D136-68	"C"Co	Const bunker (CGB) for 7th Marines hill 55		11 Mar 15%	26 Mar	
D561-67	SptCo	Drill and install well at E/2/7 CP		20 Feb 10%		
D594-67	SptCo	Const road from A1935785 to A1935767 2/7		4 Mar 3%	18 Apr	
D009-68	SptCo	Install lights in 7th Marines FCW compound	18 Mar			
D039-68	SptCo	Construct small road at Div Schools		14 Mar 50%		
D042-68	SptCo	Deliver 50 loads 4" rock to hill 55 4/11	18 Mar			
D045-68	SptCo	Revs toilet facilities and extend bar in CG's mess		29 Jan 45%	30 Jun	
D049-68	SptCo	Deliver 80 loads sand to HQ Bn		14 Feb 12%	30 Apr	
D058-68	SptCo	Oil roads within 2/7 CP	20 Mar		31 Mar	
D066-68	SptCo	Oil access road Rt 2 to 3rd B" Row	20 Mar			
D077-68	SptCo	Fabricate six drum grease trap with "C" Co	24 Mar			
D086-68	SptCo	Survey water sites for installation of laundry units		21 Feb 80%	31 Mar	
D095-68	SptCo	Cover existing trash pit and dig new one at Hill 55		20 Feb 60%	10 Apr	
D099-68	SptCo	Raise and level for reproduction v as	18 Mar			
D107-68	SptCo	Renovate 13 strongbacks near Bel La base quarry	20 Mar			
D108-68	SptCo	Oil and grade Rt 13C from 3d LVT to 3/27 CP	5 Apr			
D116-68	SptCo	Oil and grade Rt 8 from highway 1 to Rt 6	18 Mar			
D121-68	SptCo	Grade and oil road within 2/27 CP		12 Mar 25%	26 Mar	
D122-68	SptCo	Renovate defensive perimeter at 1/27	19 Mar			
D123-68	SptCo	Const CCG bunker at 1/27		11 Mar 30%	21 Mar	
D129-68	SptCo	Const bunker 3d 155mm Row		12 Mar 40%	25 Mar	
D134-68	SptCo	Provide backhoe to Hill 65		14 Mar 80%	23 Mar	

EQUIPMENT STATUS & LOCATION REPORT

ITEM	E.	H.E. POOL						ITEM	E.	H.E. POOL					
		JECT	ACHED	AL	ED	AL	ED			JECT	ACHED	AL	ED	AL	ED

10. Water Report.

<u>Location</u>	<u>Potable (gal)</u>	<u>Raw (gal)</u>
ACo	12,000	_____
BCo	85,000	_____
1/5	9,000	3,000
2/27	12,000	_____
3/27	7,000	6,000
3/7	12,000	8,000
3rd 8" How	7,000	4,000
Hill 10	15,000	5,000
Hill 55	15,000	8,000
Dai La	60,000=	_____
TOTALS	234,000	34,000

ROAD CONDITIONS AS REPORTED BY NINE SWEEP TEAMS

<u>SWEEP TEAM</u>	<u>ROUTE</u>	<u>CONDITIONS</u>	<u>REMARKS</u>
1.	Rt 1 - YD916118 to YD968064	P	
2.	Access Rd - Gia Le YD836151 to YD836157	P	
3.	Rt 1 - ZD055925 to YD968064	P	
4.	Perdue Rd - AT925694 to AT943890	P	
5.	Rt 14 - AT922577 to AT967584	P	
6.	Rt 14 - AT922577 to AT877572	P	
7.	Special Sweep Rt 14 - AT877572 to AT965573		no sweep conducted today.
8.	Rt 1C - AT988641 to AT967584	P	
9.	Access Rd - 3d LVT and Hill 10 (East)		information on this sweep not available at this time.
10.	Rt 13C - BT072707 to BT065661		Information on this sweep not available at this time.
11.	Rt 1C - Anderson Trail AT988641 to BT032642	P	
12.	Rt 1C - AT990674 to AT990700	P	
123	Rt 1C to AT990674 to AT990641	P	

ENCLOSURE (2)

CLASSIFICATION

ENGINEER SITUATION REPORT

SITUATION REPORT No. 7A-68PERIOD COVERED: 171300Z TO 181300Z Mar 1968
DATE & TIME DATE & TIME MONTH & YEAR

REF: (a) MAP: _____

COPY NUMBER _____
1st ENGR. BN. _____
PLACE OF ISSUE _____
DATE/TIME OF ISSUE _____
MESSAGE REF: # _____

1. Enemy Information.

- a. Late entry - 171200Z Mar 68. An engineer sweep team in support of 1/7 virtually located (1) 105mm command detonated round at coordinates AT031667. Round was destroyed in place.

2. Engineer Personnel. Dropped: None. Joined: None

3. Engineer Difficulties.

Engineer equipment shortages remain the same as shown on Sit Map 72-68.

4. Weather. Warm and overcast.

5. Operations.

A. through E. N/A

Engineer sweeps. See enclosure (2).

Engineer support remains the same.

16 men from Support Company TAD to Company "A"

12 men from Support Company TAD to Company "B"

7 men from Support Company TAD to 11th MAF

5 men from S&S Company "D" to Company "A"

6 men from S&S Company TAD to Company "B"

Company "A" (-)(Rein) in support of Task Force X-Ray

Company "B" (Rein) in direct support of Task Force X-Ray

Company "B" is providing (1) Platoon (-)(Rein) in support of Operation WENTON.

Company "A" is providing (2) Platoons (-)(Rein) in support of Operation FO D.

Company "C" is providing (35) men and (2) officers in support of Operation WORTH.

S&S Company is providing (2) men in support of Operation WORTH.

1st Marine Division Demolitions, Land Mine Warfare and J.C. Boobytrap school attendance this date:

1st Engr Bn - 15

27th Marines - 15

2d C/G - 14

5th Calvary - 10

6. through F. N/A

10. Water Supply. See enclosure (1).


11. General Engineer Comments. N/A

12. Engineer Command Posts.

a. 1st Engineer Bn, Teleng AT948755

b. Company "A" (-)(Rein) CP, located YD636151

c. Company "B" (Rein) CP, located YD6 6151


J. C. CRAWFORD

 SIGNATURE
 AUTHORITY
 COMMANDING
 BY direction

1. ENEMY INFORMATION. (Report information concerning enemy activity encountered, such as sniper activity, enemy minefields, boobytraps, artillery shelling and bombing of the area, report enemy material and equipment captured.)

2. ENGINEER PERSONNEL. (Report arrival of engineer personnel and units including initial landing party, giving number of officers and enlisted. Report casualties and evacuation, number of Officers and men assigned to each subproject and name of Officer or noncommissioned Officer in charge.)

3. ENGINEER DIFFICULTIES. (Report hindrance to engineer progress as a result of enemy action, natural conditions such as poor trafficability and inclement weather, equipment shortages or breakdowns, and material shortages.)

4. WEATHER. (Report weather conditions.)

5. OPERATIONS.

a. Roads. (Report road construction to include amount cleared, stripped, graded, ditched, surface, and completed. Use overlays and map coordinates to show location of work and amount completed, the location of culverts, bridges, etc. Report road maintenance on existing roads. Report soil types and condition and availability of aggregate.)

b. TRAILS. (Report trail construction to include amount completed, location of junction with MSR, type of terrain and additional work required to make a military road.)

c. BRIDGE CONSTRUCTION. (Report construction of all bridges to include percentage complete, type dimensions, number of

ORGANIZATION		DA				
PROJ. No. #	ORGANIZATION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
D560-67	"C"Co	Tech assist & mat'l for const of COC bunker - 1st Tk Bn	(On Hold)			
D077-68	"C"Co	Install septic tank & or grease pit 1/7 mess hall	19 Mar			
D087-68	"C"Co	Const COC bunker 2/7		29 Feb 40%	25 Mar	
D088-68	"C"Co	Const COC bunker as requested by 1st Recon Bn		16 Mar 10%	5 Apr	
D104-68	"C"Co	Clear fence line at REC MCB-62		21 Feb	1 Apr	
D106-68	"C"Co	Provide mat'l & const assist to repair 2 butts hill 10		11 Mar 10%	19 Mar	
D101-68	"C"Co	Straighten guy lines on tower 3/27	19 Mar			
D112-68	"C"Co	Replace roof & const new deck boards, water point 2/27	(On Hold)			
D113-68	"C"Co	Const cap around well	(On Hold)			
D120-68	"C"Co	Const movable barrier for security at main gate	19 Mar			
D124-68	"C"Co	Const COC bunker for 3/11 hill 10		8 Mar 75%	19 Mar	
D128-68	"C"Co	Const ammo bunker for 4/11 hill 45		10 Mar 30%	28 Mar	
D130-68	"C"Co	Const ammo bunker for 1/7 hill 10	19 Mar			
D131-68	"C"Co	Const POC bunker for 3/11 hill 65		17 Mar 99%	19 Mar	
D126-68	"C"Co	Const COC bunker for 7th Marines hill 55		11 Mar 15%	26 Mar	
D117-68	"C"Co	Provide 15 urinals to 2/27	20 Mar			
D119-68	"C"Co	Provide cover for 3/7 in preparing defensive positions	20 Mar			
D565-67	SptCo	Drill and install well at 1/2/7		20 Feb 10%		
D594-67	SptCo	Const road from AT935785 to AT938787		14 Mar 3%		
D09-68	SptCo	Install lights in 7th Marines POC compound		23 Jan 1%		
D027-68	SptCo	Deliver 50 loads 4" rock to hill 65 4/11	27 Mar			
D039-68	SptCo	Const well head at Div School		14 Mar 50%		
D045-68	SptCo	Move toilet facilities and extend bar in CB's mess		29 Jan 45%	30 Jun	
D052-68	SptCo	Deliver 86 loads sand to Hq Bn		14 Feb 12%	30 Apr	
D056-68	SptCo	Oil roads within 2/7 CP	20 Mar			
D066-68	SptCo	Oil access road Rt2 to 3d 8" how	20 Mar			
D077-68	SptCo	Fabricate 6 drum grease trap with "C" Co		16 Mar 80%	20 Mar	
D086-68	SptCo	Survey water sites for installation of laundry units		21 Feb 80%	31 Mar	
D095-68	SptCo	Cover existing trash pit and dig new one hill 55		20 Feb 65%	10 Apr	
D099-68	SptCo	Raise and level area for P-production vans	29 Mar			
D107-68	SptCo	Renovate 15 strongb oks near Dai La Pass quarry	20 Mar			

EQUIPMENT STATUS & LOCATION REPORT

ITEM		H.E. POOL		ITEM		H.E. POOL	
ITEM	E.	JECT	ACHED	JECT	E.	ACHED	ACHED
		R.	ONAL			R.	ONAL
		D.	ED			D.	ED
		R.	ONAL			R.	ONAL
		D.	ED			D.	ED
		AL				AL	
		R.	ONAL			R.	ONAL

ORGANIZATION		DI				
PROJ. No. #	ORGANIZATION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
D102-68 SptCo D116-68 SptCo D121-68 SptCo D124-68 SptCo D123-68 SptCo D125-68 SptCo D134-68 SptCo		Fill and grade Rt 130 from 3d Lvt to 3/27 Cr Fill Rt 6 from Highway 1 to Rt 6 Grade and fill road within 2/27 Cr Renovate defensive berm at 1/27 Cr Const W.C. bunker at 1/27 Const bunker for 3d 15mm how Provide backhaul to Hill 65	5 Apr 25 Mar 19 Mar	12 Mar 35% 11 Mar 50% 12 Mar 70% 14 Mar 100%	26 Mar 21 Mar 25 Mar	18 Mar

EQUIPMENT STATUS & LOCATION REPORT

ITEM	E.	H.E. POOL						ITEM	E.	H.E. POOL					
		JECT	CHED	L	NAL	D	NAL			JECT	CHED	L	NAL	D	NAL

10. Water Report:

<u>Location</u>	<u>Potable (gal)</u>	<u>Raw (gal)</u>
A-Co	12,000	_____
B-Co	85,000	_____
1/5	9,000	3,000
2/27	12,000	_____
3/27	7,000	6,000
3/7	12,000	8,000
3rd 8" Rev	7,000	4,000
Hill-10	15,000	5,000
Hill-55	15,000	8,000
Dal Ln	60,000	_____
Totals	234,000	34,000

Enclosure (1)

ROAD CONDITIONS AS REPORTED BY MINE SWEEP TEAMS

<u>SWEEP TEAM</u>	<u>ROUTE</u>	<u>CONDITIONS</u>	<u>REMARKS</u>
1.	Rt 1 - YD913118 ^P to YD968064	P	
2.	Access Rd - Gia Lee YD836151 to YD836157	P	
3.	Rt 1 - ZD055025 ^P to YD968064	P	
4.	Perdue Rd - AT925594 ^P to AT943890	P	
5.	Rt 14 - AT922577 ^P to AT967534	P	
6.	Rt 14 - AT922577 ^P to AT877572	P	
7.	Special Sweep ~ Rt 14 - AT877572 to AT965573	No sweep conducted today.	
8.	Rt 1C - AT988641 ^P to AT967534	P	
9.	Access Rd - 3d LVT~ and Hill 10 (East)	Information on this sweep not available at this time.	
10.	Rt 13C - BT072707~ to BT065661	Information on this sweep not available at this time.	
11.	Rt 1C - Anderson Trail ^P AT988641 to EC032642	P	
12.	Rt 1C - AT990674 ^P to AT990700	P	
13.	Rt 1C to AT990674 ^P to AT990641	P	

ENCLOSURE (2)

CLASSIFICATION

ENGINEER SITUATION REPORT

SITUATION REPORT No. 79-68PERIOD COVERED: 181300H TO 191300H Mar 1968
DATE & TIME DATE & TIME MONTH & YEAR

REF: (a) MAP: _____

COPY NUMBER _____
1st ENGR. BN. _____
PLACE OF ISSUE _____
DATE/TIME OF ISSUE _____
MESSAGE REF: # _____

1. Enemy Information.

- 190840HMar68. An engineer sweep team in support of 3/7 visually located (2) mortar rounds buried on right side of road at coordinates AT957584. Rounds were destroyed in place.
- 190840HMar68. An engineer sweep team in support of 2/27 visually located (1) US AT mine (M1A1) at coordinates AT96674. Mine was destroyed in place.
- 190920HMar68. An engineer sweep team in support of 3/7 visually located (1) AP mine at coordinates AT966584. Mine was destroyed in place.
- 191300HMar68. An engineer team from this battalion reported an M51 truck detonated mine on Rt 12 East (coordinates unknown at this time), resulting in one (1) WIA (Minor). Damages to truck unknown at this time.

2. Engineer Personnel. Dropped: None Joined: None

3. Engineer Difficulties.

Engineer equipment shortages remain the same as shown on Sit Rep 77-68.

4. Weather. Warm and sunny.

5. Operations.

A. through H. N/A

Engineer sweeps.

a. 1st Engineer Battalion has been relieved of mine sweeps *and DVT Process Road* on Rt 12 (C2A-C2B) since 180700HMar68 by 1st Thre Party Battalion.

b. See enclosure (2).

16 men from Support Company TAD to Company "A"

12 men from Support Company TAD to Company "B"

3 men from Support Company TAD to III MAI

5 men from M&S Company TAD to Company "A"

6 men from M&S Company TAD to Company "B"

Company "A" (-)(Rein) in direct support of Task Force I-Ray

Company "B" (Rein) is in direct support of Task Force I-Ray

Company "B" is providing a platoon (-)(Rein) in support of Operation Houston.

Company "A" is providing (2) platoons (-)(Rein) in support of Operation FORD.

Company "C" is providing (35) men and (2) officers in support of Operation WORM.

1st Marine Division Demolitions, Hand Mine Warfare and L.C. Bombing School attendance this date:

1st Eng Bn - 15

27th Marines - 15

2d CAG - 14

5th Cavalry - 10

6. through 9. N/A

10. Water Supply. See enclosure (1)

11. General Engineer Comments. N/A

12. Engineer Command Posts.

a. 1st Engineer Battalion, Ds'ang AT948755

b. Company "A" (-)(Rein), CP located YD836151

c. Company "B" (Rein), CP located YD836151

J. C. CHAMELIS

SIGNATURE

180700HMar68

By direction

1. ENEMY INFORMATION. (Report information concerning enemy activity encountered, such as sniper activity, enemy minefields, boobytraps, artillery shelling and bombing of the area, report enemy material and equipment captured.)2. ENGINEER PERSONNEL. (Report arrival of engineer personnel and units including initial landing party, giving number of Officers and Enlisted. Report casualties and evacuation, number of Officers and men assigned to each subproject and name of Officer or noncommissioned Officer in charge.)3. ENGINEER DIFFICULTIES. (Report hindrance to engineer progress as a result of enemy action, natural conditions such as poor trafficability and inclement weather, equipment shortages or breakdowns, and material shortages.)4. WEATHER. (Report weather conditions.)5. OPERATIONS.a. Roads. (Report road construction to include amount cleared, stripped, graded, ditched, surface, and completed. Use overlays and map coordinates to show location of work and amount completed, the location of culverts, bridges, etc. Report road maintenance on existing roads. Report soil types and condition and availability of aggregate.)b. TRAILS. (Report trail construction to include amount completed, location of junction with MSR, type of terrain and

DECLASSIFIED

ORGANIZATION		DATE				
PROJ. No.#	ORGANIZATION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
D560-67	"C"Co	Tech assist & mat'l for const of bunker - 1st Tk Bn	(On Hold)			
D077-68	"C"Co	Install septic tank & or grease pit 1/7 messha 1	20 Mar			
D087-68	"C"Co	Const CUC bunker 2/7		29 Feb 40%	25 Mar	
D088-68	"C"Co	Const CUC bunker as requested by 1st Recon Bn		16 Mar 10%	5 Apr	
D104-68	"C"Co	Clear fence line at FLC MCB-62		21 Feb	1 Apr	
D106-68	"C"Co	Provide mat'l & const assist to repair 2 huts hill 10		11 Mar 10%	20 Mar	
D101-68	"C"Co	Straighten guy lines on tower 3/27	20 Mar			
D112-68	"C"Co	Replace roof & const deck boards water point 2/27	(On Hold)			
D113-68	"C"Co	Const cap around well	(On Hold)			
D120-68	"C"Co	Const movable barrier for security at main gate	20 Mar			
D124-68	"C"Co	Const CUC bunker for 3/11 hill 10		8 Mar 75%	20 Mar	
D128-68	"C"Co	Const ammo bunker for 4/11 hill 65		10 Mar 30%	28 Mar	
D130-68	"C"Co	Const ammo bunker for 1/7 hill 10	20 Mar			
D126-68	"C"Co	Const CUC bunker for 7th Marines Hill 55		11 Mar 15%		
D117-68	"C"Co	Provide 15 urinals to 2/27	20 Mar			
D119-68	"C"Co	Provide doser for 3/7 for defensive positions	20 Mar			
D136-68	"C"Co	Provide tech assist for const of bunkers 2/13	1 Apr			
D141-68	"C"Co	Const ammo bunker for 3/11 hill 55	(On Hold)			
D142-68	"C"Co	Const ammo bunker for 4/11 hill 65	1 Apr			
D140-68	"C"Co	Grade & lay matting for LZ at hill 55	1 Apr			
D563-67	SptCo	Drill and install well at 6/27 CP		20 Feb 10%		
D594-67	SptCo	Const road from AT9357785 to AT936/87 2/7		14 Feb 3%	18 Apr	
D009-68	SptCo	Install lights in 7th Marines POW compound		25 Jan 1%		
D027-68	SptCo	Deliver 50 loads 4" rock to hill 65 4/11	27 Mar			
D039-68	SptCo	Const small hand at Div Schools		14 Mar 70%		
D043-68	SptCo	Move toilet facilities and extend bar in CO's mess		29 Jan 45%	30 Jun	
D052-68	SptCo	Deliver 86 loads sand to Hq Bn		14 Feb 12%	30 Apr	
D056-68	SptCo	Oil roads within 2/7 CP	20 Mar			
D066-68	SptCo	Oil access road Rt2 to 3d 8" How	20 Mar			
D077-68	SptCo	Fabricate 6 drum grease trap with "C" Co		16 Mar 85%	20 Mar	
D086-68	SptCo	Survey water sites for installation of laundry units		21 Feb 80%	31 Mar	

EQUIPMENT STATUS & LOCATION REPORT

ITEM	H.E. POOL							ITEM	H.E. POOL						
	ECT	CHED	NAL	D	NAL	D	NAL		ECT	CHED	NAL	D	NAL	D	NAL

DECLASSIFIED

ORGANIZATION			DATE			
PROJ. No.#	ORGANIZATION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
D095-68 SptCo		Cover existing trash pit and dig new one hill 55		20 Feb 70%	10 Apr	
L099-68 SptCo		Raise and level area for reproduction vens	26 Mar			
D107-68 SptCo		Renovate 13 strongholds near Lai La Pass quarry	20 Mar			
D108-68 SptCo		Fill and grade Rt 130 from 3d LVI to 3/27 CF	5 Apr			
D116-68 SptCo		Fill Rt8 from Highway 1 to Rt 6	15 Apr			
D121-68 SptCo		Grade and oil road within 2/27 CI		12 Mar 50%	26 Mar	
D122-68 SptCo		Renovate defensive born at 1/27 CI	19 Mar			
D123-68 SptCo		Const CCG bunker at 1/27 CI		11 Mar 50%	21 Mar	
D129-68 SptCo		Const bunker for 3d 155 mm how		12 Mar 100%		19 Mar
D137-68 SptCo		Grade temporary helo pad for 3d Antrock F	1 Apr			

EQUIPMENT STATUS & LOCATION REPORT

ITEM	H.E. POOL								ITEM	H.E. POOL							
	ECT	CHED	NAL	D	NAL	D		NAL		ECT	CHED	NAL	D	NAL	D		NAL

10. Water Report:

<u>Location</u>	<u>Potable (gal)</u>	<u>Raw (gal)</u>
A-Co	12,000	_____
B-Co	85,000	_____
1/5	9,000	3,000
2/27	12,000	_____
3/27	7,000	6,000
3/7	12,000	8,000
3rd 8" Row	7,000	4,000
Hill-10	15,000	5,000
Hill-55	15,000	8,000
Dai La	60,000	_____
TOTALS	234,000	34,000

Enclosure (1)

ROAD CONDITIONS AS REPORTED BY MINE SWEEP TEAMS

<u>SWEEP TEAM</u>	<u>ROUTE</u>	<u>CONDITIONS</u>	<u>REMARKS</u>	19 Mar 1968
1.	Rt 1 - YD913118 to YD968064	P		
2.	Access Rd - Gia Le YD836151 to YD836157	P		
3.	Rt 1 - ZD055025 to YD968064	P		
4.	Perdue Rd - AT925694 to AT943890	P		
5.	Rt 14 - AT922577 to AT967534	P		
6.	Rt 14 - AT922577 to AT877572	P		
7.	Special Sweep Rt 14 - AT877572 to AT965573		Information on this sweep not available at this time.	
8.	Rt 10 - AT988641 to AT967534	P		
9.	Access Rd - 3d LVT and Hill 10 (East)		Taken over by 1st Shore Party Battalion.	
10.	Rt 13C - BT072707 to BT065661		Taken over by 1st Shore Party Battalion.	
11.	Rt 10 - Anderson Trail AT988641 to BT032642	P		
12.	Rt 10 - AT990674 to AT990703	P		
12B	Rt 10 to AT990674 to AT990641	P		

ENCLOSURE (2)

CLASSIFICATION

ENGINEER SITUATION REPORT

SITUATION REPORT No. 60-68PERIOD COVERED: 191300G TO 201300G Mar 1968
DATE & TIME DATE & TIME MONTH & YEAR

REF: (a) MAP: _____

COPY NUMBER _____

1st ENGR. BN. _____

PLACE OF ISSUE _____

DATE/TIME OF ISSUE _____

MESSAGE REF: # _____

1. Enemy Information.

- a. Late entry - 191200H Mar 68. An engineer sweep team in support of 3/7 visually located (2) boobytrapped obstructions at coordinates AT833566. Boobytraps were destroyed in place.
- b. 191315H Mar 68. An engineer sweep team in support of 3/7 encountered (5) road obstructions at coordinates AT833557. (2) of which were boobytrapped. These were destroyed in place.
- c. 191519H Mar 68. An engineer sweep team in support of 3/7 reports a fourth truck in enemy was hit by command detonated mine, approximately 500 pounds which was placed in center of culvert. Sweep team searched area with negative results. Coordinates of incident are AT833562. (1) CIDG KIA.
- d. 200845H Mar 68. An engineer sweep team in support of 3/7 visually located (1) boobytrapped cardboard box with M26 frag grenade in middle of road at coordinates AT961824. Boobytrap was destroyed in place.

2. Engineer Personnel. Dropped: None Joined: (1) CPL 3516, (1) LCpl 3041

3. Engineer Difficulties.

Engineer equipment shortages remain the same as shown on Sit Rep 77-68.

4. Weather, moon and sunny.

5. Operations.

A. through E. N/A

Engineer sweeps. See enclosure (2).

Engineer support remains the same.

17 men from Support Company IAD to Company "A"

13 men from Support Company IAD to Company "B"

1 man from Support Company IAD to III MAF.

5 men from IAD Company IAD to Company "A"

6 men from IAD Company IAD to Company "B"

Company "A" (-)(Main) in direct support of Task Force A-Ray.

Company "B" (Main) in direct support of Task Force A-Ray.

Company "B" is providing a Platoon (-)(Main) in support of Operation PRUDENT.

Company "A" is providing (2) Platoons (-)(Main) in support of Operation PRUDENT.

Company "C" is providing (35) men and (2) officers in support of Operation PRUDENT.

1st Marine Division, Amphibious, Land Mine Warfare and A.C. Boobytrap field attendance this date.

1st Air - 15

2nd Air - 15

2nd CND - 14

5th Cavalry - 10

6. through 9. N/A

10. Water Supply. See enclosure (1).

11. General Engineer Comments. N/A

12. Engineer Command Posts.

a. 1st Engineer BN, Dabang AT946755

b. Company "A" (-)(Main) CP, located BU036151

c. Company "B" (Main) CP, located BU036151

J. C. CARROLL

SIGNATURE
100-100000
By direction

1. **ENEMY INFORMATION.** (Report information concerning enemy activity encountered, such as sniper activity, enemy minefields, boobytraps, artillery shelling and bombing of the area, report enemy material and equipment captured.)
2. **ENGINEER PERSONNEL.** (Report arrival of engineer personnel and units including initial landing party, giving number of Officers and Enlisted. Report casualties and evacuation, number of Officers and men assigned to each subproject and name of Officer or noncommissioned Officer in charge.)
3. **ENGINEER DIFFICULTIES.** (Report hindrance to engineer progress as a result of enemy action, natural conditions such as poor trafficability and inclement weather, equipment shortages or breakdowns, and material shortages.)
4. **WEATHER.** (Report weather conditions.)
5. **OPERATIONS.**
- a. **Roads.** (Report road construction to include amount cleared, stripped, graded, ditched, surfaced, and completed. Use overlays and map coordinates to show location of work and amount completed, the location of culverts, bridges, etc. Report road maintenance on existing roads. Report soil types and condition and availability of aggregate.)
- b. **TRAILS.** (Report trail construction to include amount completed, location of junction with MSR, type of terrain and additional work required to make a military road.)

ORGANIZATION			DATE			
PROJ. No.#	ORGANIZATION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
B564-67	"C"Co	Tech assist a unit for const of O/C bunker - 1st Tk Bn	(On Hold)			
D077-68	"C"Co	Install septic tank & or grease pit 1/7 messhall	22 Mar			
D087-68	"C"Co	Const O/C bunker 2/7		29 Feb 40%	25 Mar	
D088-68	"C"Co	Const O/C bunker as requested b 1st Recon Bn		16 Mar 10%	5 Apr	
B104-68	"C"Co	Clear fence line at P.C MCB-62		21 Feb	1 Apr	
D104-68	"C"Co	Provide mat'l : const assist to repair 2 huts hill 10		11 Mar 10%	25 Mar	
D101-68	"C"Co	Straighten guy lines on tower 3/27	22 Mar			
D112-68	"C"Co	Replace roof & const new deck boards, water point 2/27	(On Hold)			
D113-68	"C"Co	Const exp area wall	(On Hold)			
B120-68	"C"Co	Const movable barrier for security at main gate	22 Mar			
D124-68	"C"Co	Const O/C bunker for 3/11 hill 10		8 Mar 75%	2 Mar	
D128-68	"C"Co	Const ammo bunker for 4/11 hill 65		10 Mar 30%	28 Mar	
D134-68	"C"Co	Const ammo bunker for 1/7 hill 10	22 Mar			
D126-68	"C"Co	Const O/C bunker for 7th Marines hill 55		11 Mar 15%	26 Mar	
D117-68	"C"Co	Provide 15 urinals to 2/27	22 Mar			
D119-68	"C"Co	Provide doses for 3/7 for const of defensive positions	22 Mar			
D136-68	"C"Co	Tech assist for const of bunkers 2/13	1 Apr			
D141-68	"C"Co	Const ammo bunker for 3/11 hill 55	(On Hold)			
D142-68	"C"Co	Const ammo bunker for 4/11 hill 65	1 Apr			
D565-67	SptCo	Drill and install well at E/2/7 CP		20 Feb 10%		
B594-67	SptCo	Const road from AT935785 to AT938787 2/7		14 Mar 3	18 Apr	
D009-68	SptCo	Install lights in 7th Marines hq compound		25 Jan 20%		
D027-68	SptCo	Deliver 50 loads 4" rock to hill 65 4/11	27 Mar			
D039-68	SptCo	Const small band at Liv Schools		14 Mar 90%		
D043-68	SptCo	Move toilet facilities and extend bar in CO's mess		29 Jan 45%	30 June	
D052-68	SptCo	Deliver 86 loads sand to Hq Bn		14 Feb 12%	30 Apr	
D056-68	SptCo	Oil roads within 2/7 CP	27 Mar			
D066-68	SptCo	Oil sewage road 302 to 3d 8" Row	27 Mar			
D077-68	SptCo	Fabricate 6 drum grease trap with "C" Co		16 Mar 95%	21 Mar	
D086-68	SptCo	Survey water sites for installation of laundry units		21 Feb 85%	31 Mar	
D095-68	SptCo	Cover existing trash pit and dig new one hill 55		20 Feb 75%	10 Apr	
D099-68	SptCo	Raise and level area for reproduction vns	26 Mar			

EQUIPMENT STATUS & LOCATION REPORT

ITEM		H.E. POOL						ITEM		H.E. POOL					
		ECT	CHED	NAL	D	NAL	D			ECT	CHED	NAL	D	NAL	D

ORGANIZATION		DATE				
PROJ. No. #	ORGANIZATION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
D107-68	SptCo	Renovate 13 straggbacks near Del La pass quarry	1 Apr			
D108-68	SptCo	Oil and grade at 13C from 3d Lt to 3/27 CP	5 Apr			
D116-68	SptCo	Oil Rt8 fr a highway 1 to Rt 6	15 Apr			
D121-68	SptCo	Grade and oil road within 2/27 CP		12 Mar 55%	26 Mar	
D122-68	SptCo	Renovate defensive berm at 1/27 CP	28 Mar			
D123-68	SptCo	Const CCC bunker at 1/27		11 Mar 60%	21 Mar	
D127-68	SptCo	Stage 2 bunkers for shipment to 1st Mar Regt		18 Mar 100%		20 Mar
D137-68	SptCo	Grade temporary helopad for 3d Antack Bn	1 Apr			

EQUIPMENT STATUS & LOCATION REPORT

ITEM	H.E. POOL							ITEM	H.E. POOL						
	ECT	CHED	NAL	D	NAL	D	L		ECT	CHED	NAL	D	NAL	D	L

10. Water Reports:

<u>Location</u>	<u>Drinking (gal)</u>	<u>Raw (gal)</u>
A-Co	12,000	_____
B-Co	85,000	_____
1/5	9,000	3,000
2/27	12,000	_____
3/27	7,000	6,000
3/7	12,000	8,000
3rd 8" Row	7,000	4,000
Hill-10	15,000	5,000
Hill-55	15,000	8,000
Dai La	60,000	_____
TOTALS	234,000	34,000

Enclosure (1)

DECLASSIFIED

ROAD CONDITIONS AS REPORTED BY MINE SWEEP TEAMS

<u>SWEEP TEAM</u>	<u>ROUTE</u>	<u>CONDITIONS</u>	<u>REMARKS</u>	<u>20 Mar 1968</u>
1.	Pt 1 - YD943118 to YD960064	P		
2.	Access Rd - Gia Lo YD896151 to YD836157	P		
3.	Rt 1 - ZD055025 to YD968064	P		
4.	Perdue Rd - AT925694 to AT943890	P		
5.	Rt 14 - AT922577 to AT967584	P		
6.	Rt 14 - AT922577 to AT877572	P		
7.	Special Sweep Rt 14 - AT877572 to AT965573		No sweep conducted today	
8.	Rt 1C - AT988641 to AT967584	P		
9.	Access Rd - 3d LWT and Hill 10 (East)		Discontinued as of 180700ZMar68.	
10.	Rt 10C - BT072707 to BT065661		Discontinued as of 180700ZMar68.	
11.	Rt 1C - Anderson Trail AT988641 to BT032642	P		
12.	Rt 1C - AT990674 to AT990700	P		
13.	Rt 1C to AT990674 to AT990641	P		

ENCLOSURE (2)

DECLASSIFIED

CLASSIFICATION

ENGINEER SITUATION REPORT

SITUATION REPORT No. 81-68

PERIOD COVERED: 201300H TO 211300H Mar 1968
DATE & TIME DATE & TIME MONTH & YEAR

REF: (a) M₂P:

COPY NUMBER

1st ENGR. EN.

PLACE OF ISSUE

DATE/TIME OF ISSUE

MESSAGE REF: #

1. Enemy Information.
- a. 210850HMar68. An engineer sweep team in support of 3/7 received (1) sniper round, at coordinates AT962584. Returned (50) rounds of .30 cal.
- b. 210920HMar68. An engineer sweep team in support of 3/7 received (1) sniper round at coordinates AT967602. Did not return fire.
2. Engineer Personnel. Dropped: (1) SSQT 1121. Joined: None
3. Engineer Difficulties.
- Engineer equipment shortages remain the same as shown on Sit Rep 77-68.
4. Weather. Sunny and warm.
5. Operations.
- A. through E. N/A
- Engineer sweeps. See enclosure (2).
- Engineer support remains the same.
- 17 men from Support Company TAD to Company "A"
- 12 men from Support Company TAD to Company "B"
- 1 man from Support Company TAD to ERI MAP
- 5 men from H&S Company TAD to Company "A"
- 6 men from H&S Company TAD to Company "B"
- Company "A" (-)(Rein) in direct support of Task Force X-Ray
- Company "B" (Rein) in direct support of Task Force X-Ray
- Company "B" is providing a Platoon (-)(Rein) in support of Operation HOUSTON
- Company "A" is providing (2) Platoons (-)(Rein) in support of Operation FORD.
- Company "C" is providing (35) men and (2) officers in support of Operation NORTH.
- 1st Engr. Bn - 1 } 1st Marine Division Demolitions, Land Mine Warfare and V.C. Boobytrap School
5th S.P. Bn - 5 } attendance this date:
3d Amphib Bn - 6 }
Infantry - 21 }
6. through 9. N/A
10. Water Supply. See enclosure (1).
11. General Engineer Comments. N/A
12. Engineer Com and Posts.
- a. 1st Engineer Bn. DaNang AT948755
- b. Company "A" (-)(Rein) CP located YD836444
- c. Company "B" (Rein) CP located YD836151

J. G. CHAMBLISS

SIGNATURE

20190901

By direction

1. ENEMY INFORMATION. (Report information concerning enemy activity encountered, such as sniper activity, enemy minefields, boobytraps, artillery shelling and bombing of the area, report enemy material and equipment captured.)
2. ENGINEER PERSONNEL. (Report arrival of engineer personnel and units including initial landing party, giving number of Officers and Enlisted. Report casualties and evacuation, number of Officers and men assigned to each subproject and name of Officer or noncommissioned Officer in charge.)
3. ENGINEER DIFFICULTIES. (Report hindrance to engineer progress as a result of enemy action, natural conditions such as poor trafficability and inclement weather, equipment shortages or breakdowns, and material shortages.)
4. WEATHER. (Report weather conditions.)
5. OPERATIONS.
 - a. Roads. (Report road construction to include amount cleared, stripped, graded, ditched, surface, and completed. Use overlays and map coordinates to show location of work and amount completed, the location of culverts, bridges, Etc. Report road maintenance on existing roads. Report soil types and condition and availability of aggregate.)
 - b. TRAILS. (Report trail construction to include amount completed, location of junction with MSR, type of terrain and

ORGANIZATION			DATE			
PROJ. No. #	ORGANIZATION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
D560-67	"C"Co	Tech assist & mat'l for const of COC bunker - 1st Tk Bn	(On Hold)			
D077-68	"C"Co	Install septic tank & or grease pit 1/7 Marshall	23 Mar			
D087-68	"C"Co	Const COC bunker 2/7		29 Feb 40%	25 Mar	
D088-68	"C"Co	Const COC bunker as requested by 1st Recon Bn		16 Mar 10%	5 Apr	
D104-68	"C"Co	Clear fence line at FLC MCB-62		21 Feb		
D106-68	"C"Co	Provide material & const assist to repair 2 huts hill 10		11 Mar 25%	28 Mar	
D101-68	"C"Co	Straighten guy lines at tower 3/27	CANCELLED	20 Mar		
D112-68	"C"Co	Replace roof & const new deck boards water point 2/27	(On Hold)			
D113-68	"C"Co	Const cap around well	(On Hold)			
D120-68	"C"Co	Const movable barrier for security at main gate	25 Mar			
D124-68	"C"Co	Const COC bunker for 3/11 hill 10		8 Mar 75%	23 Mar	
D130-68	"C"Co	Const ammo bunker for 1/7 hill 10	23 Mar			
D126-68	"C"Co	Const COC bunker for 7th Marines hill 55		1 1 Mar 15%	26 Mar	
D117-68	"C"Co	Provide 15 urinoils to 2/27	26 Mar			
D119-68	"C"Co	Provide dozer for 3/7 for const of positions	22 Mar			
D136-68	"C"Co	Tech asst for const of bunkers 2/13	1 Apr			
D141-68	"C"Co	Const ammo bunker for 3/11 hill 55	(On Hold)			
D140-68	"C"Co	Grade & lay matting for hill 55 LZ	1 Apr			
D565-67	SptCo	Drill and install well at E/2/7 CP		20 Feb 20%	28 Mar	
D594-68	SptCo	Const road from AT935785 to AT938787 2/7		14 Mar 3%	18 Apr	
D009-68	SptCo	Install lights in 7th Marines POW compound		25 Jan 25%	23 Mar	
D027-68	SptCo	Deliver 50 loads 4" rock to hill 65 4/11	27 Mar			
D039-68	SptCo	Const small head at Biv Schools		14 Mar 95%		
D045-68	SptCo	Move toilet facilities and extend bar in CG's mess		29 Jan 47%	30 June	
D052-68	SptCo	Deliver 86 loads sand to Hq Bn		14 Feb 12%	30 Apr	
D056-68	SptCo	Oil roads within 2/7 CP	21 Mar			
D066-68	SptCo	Oil access road Rt 2 to 3d 8" How	27 Mar			
D077-68	SptCo	Fabricate 6 drum grease trap with "C" Co		16 Mar 100%		21 Mar
D086-68	SptCo	Survey water sites for installation of laundry units		21 Feb 90%	31 Mar	
D095-68	SptCo	Cover existing trash pit and dig new one hill 55		20 Feb 75%	10 Apr	
D099-68	SptCo	Raise and level area for reproduction vans	26 Mar			
D107-68	SptCo	Renovate 13 strongbacks near Dai La pass quarry	Temporary	hold on project		

EQUIPMENT STATUS & LOCATION REPORT

ITEM	H.E. POOL								ITEM	H.E. POOL							
	LECT	CHED	NAL	D	NAL	D	L	NAL		LECT	CHED	NAL	D	NAL	D	L	NAL

ORGANIZATION		DATE				
PROJ. No. #	ORGANIZATION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
D108-68	SptCo	Oil end grade at 13C from 3d LVT to 3/27 CP	25 Apr			
D116-68	SptCo	Oil Rt 8 from Highway 1 to Rt 6	15 Apr			
D121-68	SptCo	Grade and oil road within 2/27 CP		12 Mar 55%	26 Mar	
D122-68	SptCo	Renovate defensive berm at 1/27 CP	25 Mar			
D123-68	SptCo	Const COC bunker at 1/27		11 Mar 65%	26 Mar	
D135-68	SptCo	TSFC bunker materials		19 Mar 30%		
D137-68	SptCo	Grade temporary helopad for 3d Amtrack Bn	1 Apr			
D138-68	SptCo	Pick up culvert bunker materials		19 Mar 10%		

EQUIPMENT STATUS & LOCATION REPORT

ITEM	H.E. POOL							ITEM	H.E. POOL						
	ECT	CHED	NAL	D	NAL	D	L		ECT	CHED	NAL	D	NAL	D	L

10. Water Reports:

<u>Location</u>	<u>Potable (gal)</u>	<u>Raw (gal)</u>
A-Co	12,000	—
B-Co	85,000	—
1/5	9,000	3,000
2/27	12,000	—
3/27	7,000	6,000
3/7	12,000	8,000
3rd 8" ROW	7,000	4,000
Hill-10	15,000	5,000
Hill-55	15,000	8,000
Du1 La	60,000	—
TOTALS	234,000	34,000

Enclosure (1)

ROAD CONDITIONS AS REPORTED BY NINE SWEEP TEAMS

<u>SWEEP TEAM</u>	<u>ROUTE</u>	<u>CONDITIONS</u>	<u>REMARKS</u>
			21 Mar 1968
1.	Rt 1 - YD913118 to YD968064		Information on this sweep not available at this time.
2.	Access Rd - Gia Le YD836151 to YD836157	P	
3.	Rt 1 - ZD055025 to YD968064	P	
4.	Perdue Rd - AT925694 to AT943890	P	
5.	Rt 14 - AT922577 to AT967584	P	
6.	Rt 14 - AT932577 to AT877572	P	
7.	Special Sweep Rt 14 - AT877572 to AT965573		No sweep conducted today.
8.	Rt 10 - AT988641 to AT967534	P	
9.	Access Rd - 3d LVT and Hill 10 (East)		Discontinued.
10.	Rt 130 - BT072707 to BT065661		Discontinued.
11.	Rt 10 - Anderson Trail AT980641 to BT032642	P	
12.	Rt 10 - AT990674 to AT990700	P	
12B	Rt 10 to AT990674 to AT990641	P	

ENCLOSURE (2)

CLASSIFICATION

ENGINEER SITUATION REPORT

COPY NUMBER

1st ENGR. BN.

PLACE OF ISSUE

DATE/TIME OF ISSUE

MESSAGE REF: #

SITUATION REPORT No. 82-68

PERIOD COVERED: 211300H TO 221300H Mar 1968
DATE & TIME DATE & TIME MONTH & YEAR

REF: (a.) M.F.P:

1. Enemy Information, None

2. Engineer Personnel, Dropped: None Joined: None

3. Engineer Difficulties.

Engineer equipment shortages remain the same as shown on Sit Rep 77-68

4. Weather, Warm and sunny.

5. Operations.

A. through H. N/A

Engineer swaps. See enclosure (2).

Engineer support remains the same.

17 men from Support Company TAD to Company "A"

12 men from Support Company TAD to Company "B"

1 man from Support Company TAD to III MAF

5 men from H&S Company TAD to Company "A"

6 men from H&S Company TAD to Company "B"

Company "A" (-)(Rein) in direct support of Task Force I-Ray

Company "B" (Rein) in direct support of Task Force I-Ray

Company "B" is providing (3) Platoons (-)(Rein) in support of Operation HOUSTON

Company "A" is providing (2) Platoons (-)(Rein) in support of Operation FORD

Company "C" is providing (35) men and (2) officers in support of Operation WORTH

1st Marine Division Demolitions, Land Mine Warfare and V.C. Boobytrap School attendance this date:

1st Engr Bn - 1

5th S.P. Bn - 5

3d Amtrak Bn - 6

27th Marines - 21

6. through 9. N/A

10. Water Supply. See enclosure (1).

11. General Engineer Comments, N/A

12. Engineer Command Posts.

a. 1st Engineer Bn, DeNang AT948755

b. Company "A" (-)(Rein), CP located at TB836134

c. Company "B" (Rein), CP located at TB836151

Franklin

J. C. CHAMBLISS

SIGNATURE

CONCLUSIONS

By direction

1. ENEMY INFORMATION. (Report information concerning enemy activity encountered, such as sniper activity, enemy minefields, boobytraps, artillery shelling and bombing of the area, report enemy material and equipment captured.)
2. ENGINEER PERSONNEL. (Report arrival of engineer personnel and units including initial landing party, giving number of Officers and Enlisted. Report casualties and evacuation, number of Officers and men assigned to each subproject and name of Officer or noncommissioned Officer in charge.)
3. ENGINEER DIFFICULTIES. (Report hindrance to engineer progress as a result of enemy action, natural conditions such as poor trafficability and inclement weather, equipment shortages or breakdowns, and material shortages.)
4. WEATHER. (Report weather conditions.)
5. OPERATIONS.
 - a. Roads. (Report road construction to include amount cleared, stripped, graded, ditched, surface, and completed. Use overlays and map coordinates to show location of work and amount completed, the location of culverts, bridges, Etc. Report road maintenance on existing roads. Report soil types and condition and availability of aggregate.)
 - b. TRAILS. (Report trail construction to include amount completed, location of junction with MSR, type of terrain and

ORGANIZATION			DATE			
PROJ. No.#	ORGANIZATION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
B560-67	"C"Co	Tech assist & mat'l for const of CUC bunker - 1st Tk Bn	(On Hold)			
D077-68	"C"Co	Install septic tank & or grease pit 1/7 messhall		22 Mar 15%	4 Apr	
D087-68	"C"Co	Const CUC bunker 2/7		29 Feb 60%	25 Mar	
D088-68	"C"Co	Const CUC bunker as requested by 1st Recon Bn		16 Mar 10%	5 Apr	
D104-68	"C"Co	Clear fence line at FLC MCB-62		21 Feb	1 Apr	
D106-68	"C"Co	Provide mat'l & const assist to repair 2 huts hill 10		11 Mar 25%	28 Mar	
D112-68	"C"Co	Replace roof & const new deck boards water point 2/27	(On Hold)			
D113-68	"C"Co	Const cap around well 2/27	(On Hold)			
D120-68	"C"Co	Const movable barrier for security at main gate 2/27	25 Mar			
D124-68	"C"Co	Const CUC bunker for 3/11 hill 10		8 Mar 75%	26 Mar	
D130-68	"C"Co	Const ammo bunker for 1/7 hill 10	23 Mar			
D126-68	"C"Co	Const CUC bunker for 7th Mar hill 55		11 Mar 75%	26 Mar	
D117-68	"C"Co	Provide (15) urinals to 2/27	26 Mar			
D119-68	"C"Co	Provide downer to 3/7 for const of positions	24 Mar			
D136-68	"C"Co	Tech assist for const of bunkers 2/13	1 Apr			
D141-68	"C"Co	Const ammo bunker for 3/11 hill 55	(On Hold)			
D140-68	"C"Co	Grade and lay matting for LZ hill 55	1 Apr			
D569-67	SptCo	Drill and install well at E/2/7 CP		20 Feb 50%	28 Mar	
D591-67	SptCo	Const road from AT935785 to AT938787 2/7		14 Mar 3%	18 Apr	
D009-68	SptCo	Install lights in 7th Marines POW compound		25 Jan 40%	25 Mar	
D027-68	SptCo	Deliver 50 loads 4" rock to hill 65 4/11	27 Mar			
D039-68	SptCo	Const small head at Div Schools		14 Mar 100%	22 Mar	
D043-68	SptCo	Move toilet facilities and extend bar in CG's mess		29 Jan 50%	30 June	
D52-68	SptCo	Deliver 86 loads sand to Hq Bn		14 Feb 12%	30 Apr	
D056-68	SptCo	Oil roads within 2/7 CP		21 Mar 10%	25 Mar	
D066-68	SptCo	Oil access road Rt 2 to 3d 8" now	27 Mar			
D086-68	SptCo	Survey water sites for installation of laundry units		21 Feb 95%	31 Mar	
D095-68	SptCo	Cover existing trash pit and dig new one hill 55		20 Feb 80%	10 Apr	
D099-68	SptCo	Make and level area for reproduction vans	26 Mar			
D107-68	SptCo	Renovate 13 strongbacks near Dai La pass quarry	On Temporary Hold			
D108-68	SptCo	Oil and grade Rt 3C from 3d LVT to 3/27 CP	25 Apr			
D116-68	SptCo	Oil Rt 8 from Highway 1 to Rt 6	15 Apr			

EQUIPMENT STATUS & LOCATION REPORT

ITEM		H.E. POOL		ITEM		H.E. POOL	
ECT	CHED	NAL	D	ECT	CHED	NAL	D

ORGANIZATION			DATE			
PROJ. No.#	ORGANIZA- TION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLE- TION	DATE & TIME COMPLE- TION
D121-68 SptCo D122-68 SptCo D123-68 SptCo D137-68 SptCo D138-68 SptCo		Grade and oil road within 2/27 CP Renovate defensive berm at 1/27 CP Const COC bunker at 1/27 Grade temporary helop'd for 3d Amtrack bn Pick up culvert bunker materials	25 Mar	12 Mar 75% 11 Mar 67% 21 Mar 10% 19 Mar 10%	26 Mar 26 Mar 24 Mar	

EQUIPMENT STATUS & LOCATION REPORT

ITEM	H.E. POOL								ITEM	H.E. POOL							
	ECT	CHED	NAL	D	NAL	D	L	NAL		ECT	CHED	NAL	D	NAL	D	L	NAL

10. Water Report:

<u>Location</u>	<u>Available (gal)</u>	<u>Used (gal)</u>
A-Co	12,000	_____
B-Co	85,000	_____
1/5	9,000	3,000
2/27	12,000	_____
3/27	7,000	6,000
3/7	12,000	8,000
3rd 8" Row	7,000	4,000
Hill-10	15,000	5,000
Hill-55	15,000	8,000
Dal 1a	60,000	_____
TOTALS	234,000	34,000

Enclosure (1)

ROAD CONDITIONS /S REPORTED BY MINE SWEEP TEAMS

<u>SWEEP TEAM</u>	<u>ROUTE</u>	<u>CONDITIONS</u>	<u>REMARKS</u>
1.	Rt 1 - YD913118 to YD968064		Information on this sweep not available at this time.
2.	Access Rd - Gia Le YD836151 to YD836157		Information on this sweep not available at this time.
3.	Rt 1 - ZD055025 to YD968064	P	
4.	Perdue Rd - AT925694 to AT943890	P	
5.	Rt 14 - AT922577 to AT967584	P	
6.	Rt 14 - AT922577 to AT877572	P	
7.	Special Sweep Rt 14 - AT877572 to AT965573		No sweep conducted today.
8.	Rt 1C - AT988641 to AT967584	P	
9.	Access Rd - 3d LVT and Hill 10 (East)		Discontinued.
10.	Rt 13C - BT072707 to BT065661		Discontinued.
11.	Rt 1C - Anderson Trail AT988641 to BT032642	P	
12.	Rt 1C - AT990674 to AT999703	P	
123	Rt 1C to AT990674 to AT990641	P	

ENCLOSURE (2)

CLASSIFICATION

ENGINEER SITUATION REPORT

SITUATION REPORT No. 83-68

PERIOD COVERED: 221300H TO 231300H Mar 1968
DATE & TIME DATE & TIME MONTH & YEAR

REF: (a) MAP: _____

COPY NUMBER _____

1st ENGR. HN. _____

PLACE OF ISSUE _____

DATE/TIME OF ISSUE _____

MESSAGE REF: # _____

1. Enemy Information.

a. 230845HMar68. An engineer sweep team in support of 3/7 received (2) sniper rounds at coordinates AT957584, returned approximately 50 rounds with negative results. 230900HMar68. Same sweep team received approximately 100 rounds enemy fire; returned 600 SAF, (5) 90mm rounds, and called in (20) rounds of 81mm mortar, incident occurred at coordinates AT962584. 230915HMar68. Again, same sweep team received (4) sniper rounds at coordinates AT966584, returned 100 rounds SAF with negative results.

2. Engineer Personnel. No change

3. Engineer Difficulties.

Engineer equipment shortages remain the same as shown on Sit Rep 77-68.

4. Weather. Warm and sunny.

5. Operations.

A. through H. N/A

Engineer sweeps. See enclosure (2).

Engineer support remains the same.

18 men from Support Company TAD to Company "A"

12 men from Support Company TAD to Company "B"

1 man from Support Company TAD to LIII MAF.

5 men from HAS Company TAD to Company "A"

6 men from HAS Company TAD to Company "B"

Company "A" (-)(Rein) in direct support of Task Force X-Ray

Company "B" (Rein) in direct support of Task Force X-Ray

Company "B" is providing a Platoon (-)(Rein) in support of Operation HOUSTON.

Company "A" provided (2) Platoons (-)(Rein) in support of Operation FORD which terminated 231200HMar68.

Company "C" is providing (26) men and (1) officer in support of Operation WORTH.

(9) men and (1) officer returned this CP 221645HMar68 from Operation WORTH.

1st Marine Division Demolitions, Land Mine Warfare and V.C. Boobytrap School attendance this date.

1st Engr Bn - 1

5th S.P. Bn - 5

3d Amtrak Bn - 6

27th Marines - 21

6. through 9. N/A

10. Water Supply. See enclosure (1).

11. General Engineer Comments. N/A

12. Engineer Command Posts.

a. 1st Engineer Bn, DaNang AT946755

b. Company "A" (-)(Rein) CP at YD836151

c. Company "B" (Rein) CP at YD836151

J. G. CHAMELISSE

SIGNATURE

XXXXXXXXXX

By direction

1. ENEMY INFORMATION. (Report information concerning enemy activity encountered, such as sniper activity, enemy minefields, boobytraps, artillery shelling and bombing of the area, report enemy material and equipment captured.)

2. ENGINEER PERSONNEL. (Report arrival of engineer personnel and units including initial landing party, giving number of officers and enlisted. Report casualties and evacuation, number of Officers and men assigned to each subproject and name of Officer or noncommissioned Officer in charge.)

3. ENGINEER DIFFICULTIES. (Report hindrance to engineer progress as a result of enemy action, natural conditions such as poor trafficability and inclement weather, equipment shortages or breakdowns, and material shortages.)

4. WEATHER. (Report weather conditions.)

5. OPERATIONS.

a. Roads. (Report road construction to include amount cleared, stripped, graded, ditched, surface, and completed. Use overlays and map coordinates to show location of work and amount completed, the location of culverts, bridges, etc. Report road maintenance on existing roads. Report soil types and condition and availability of aggregate.)

b. TRAILS. (Report trail construction to include amount completed, location of junction with MSR, type of terrain and

ORGANIZATION		DATE					
PROJ. No. #	ORGANIZATION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION	
D560-67	"C"Co	Tech assist & mat'l for cons of COC bunker - 1st Tk Bn	(On Hold)				
D077-68	"C"Co	Install septic tank & or grease pit 1/7 messhall		22 Mar 75%	4 Apr		
D087-68	"C"Co	Const COC bunker 2/7		29 Feb 60%	25 Mar		
D088-68	"C"Co	Const COC bunker as requested by 1st Recon Bn		16 Mar 50%	5 Apr		
D104-68	"C"Co	Clear fence line at FLC MCB 62		21 Feb			
D106-68	"C"Co	Provide mat'l & const assist to repair 2 huts hill 10		11 Mar 25%	28 Mar		
D112-68	"C"Co	Repair roof & const new deck boards water point 2/27	(On Hold)				
D113-68	"C"Co	Const cap around well	(On Hold)				
D120-68	"C"Co	Const movable barrier for security at main gate	25 Mar				
D124-68	"C"Co	Const COC bunker for 3/11 hill 10		8 Mar 90%			
D130-68	"C"Co	Const ammo bunker for 1/7 hill 10	25 Mar				
D128-68	"C"Co	Const COC bunker for 7th Marines hill 55		11 Mar 90%	26 Mar		
D117-68	"C"Co	Provide 15 urinoils for 2/27	27 Mar				
D118-68	"C"Co	Tech assist for const of bunkers 2/13	14 Apr				
D119-68	"C"Co	Provide dozer to 3/7 for const of positions	25 Mar				
D144-68	"C"Co	Grade and lay matting for LZ hill 55	1 Apr				
D141-68	"C"Co	Const ammo bunker for 3/11 hill 55	(On Hold)				
D565-67	SptCo	Drill and install well E/2/7 CP		20 Feb 100%		23 Mar	
D594-67	SptCo	Const road from AT935785 to AT938787 2/7		14 Mar 3%	18 Apr		
D009-68	SptCo	Install lights in 7th Marines POW compound		25 Jan 75%	25 Mar		
D027-68	SptCo	Deliver 50 loads 4" rock to hill 65 4/11	27 Mar				
D045-68	SptCo	Move toilet & facilities and extend bar in CG's mess		29 Jan 55%	30 June		
D052-68	SptCo	Deliver 86 loads sand to Hq Bn		14 Feb 12%	30 Apr		
D056-68	SptCo	Oil roads within 2/7 CP		21 Mar 25%	25 Mar		
D066-68	SptCo	Oil access road Rt 2 to 3d 8" How	27 Mar				
D086-68	SptCo	Survey water sites and meet req'ts for installation of laundry units		21 Feb 96%			
D095-68	SptCo	Cover existing trash pit and dig new one hill 55		20 Feb 80%	10 Mar		
D098-68	SptCo	Raise and level area for reproduction vans	26 Mar				
D107-68	SptCo	Renovate 13 strongbacks near Dai La pass quarry	(On temporary hold)				
D108-68	SptCo	Oil and grade Rt 19C from 3d LVT to 3/27 CP	25 Apr				
D116-68	SptCo	Oil Rt 8 from highway 1 to Rt 6	15 Apr				
D121-68	SptCo	Grade and oil road within 2/27 CP		12 Mar 75%	26 Mar		
D122-68	SptCo	Renovate defensive berm at 1/27 CP	25 Mar				
D123-68	SptCo	Const COC bunker at 1/27		11 Mar 70%	31 Mar		
D134-68	SptCo	TSFC bunker materials		19 Mar 30%			
D137-68	SptCo	Grade temporary helopad for 38d Amtrack Bn		21 Mar 15%	25 Mar		
D138-68	SptCo	Pick up culvert bunker materials		19 Mar 10%			

EQUIPMENT STATUS & LOCATION REPORT

ITEM	H.E. POOL								ITEM	H.E. POOL							
	ECT	CHED	NAL	D	NAL	D	L	NAL		ECT	CHED	NAL	D	NAL	D	L	NAL

10. Water Report:

<u>Location</u>	<u>Potable (gal)</u>	<u>Raw (gal)</u>
A-Co	12,000	_____
B-Co	85,000	_____
1/5	9,000	5,000
2/27	12,000	_____
3/27	7,000	6,000
3/7	12,000	8,000
3rd 8" Row	7,000	4,000
Hill-10	15,000	5,000
Hill-55	15,000	8,000
Dal La	60,000	_____
TOTALS	234,000	34,000

Enclosure (1)

ROAD CONDITIONS AS REPORTED BY MINE SWEEP TEAMS

<u>SWEEP TEAM</u>	<u>ROUTE</u>	<u>CONDITIONS</u>	<u>REMARKS</u>	23 Mar 1968
1.	Rt 1 - YD913118 to YD968064	P		
2.	Access Rd - Gia Le YD836151 to YD836157	P		
3.	Rt 1 - ZD055025 to YD968064	P		
4.	Perdue Rd - AT925694 to AT943890	P		
5.	Rt 14 - AT922577 to AT967584	P		
6.	Rt 14 - AT922577 to AT877572	P		
7.	Special Sweep Rt 14 - AT877572 to AT965573		No sweep conducted today.	
8.	Rt 1C - AT988641 to AT967584	P		
9.	Access Rd - 3d LVE and Hill 10 (East)		Discontinued.	
10.	Rt 13C - BT072707 to BT065681		Discontinued.	
11.	Rt 1C - Anderson Trail AT981641 to BT032642		Information on this sweep not available at this time.	
12.	Rt 1C - AT990674 to AT990700	P		
123	Rt 1C to AT990674 to AT990641	P		

ENCLOSURE (2)

CLASSIFICATION

ENGINEER SITUATION REPORT

COPY NUMBER _____
 1st ENGR. BN. _____
 PLACE OF ISSUE _____
 DATE/TIME OF ISSUE _____
 MESSAGE REF: # _____

SITUATION REPORT No. 84-48

PERIOD COVERED: 231300H TO 241300H Mar 1968
 DATE & TIME DATE & TIME MONTH & YEAR

REF: (a) MAP: _____

1. Enemy Information.

- a. Late entry - 231145Z Mar 68. An engineer team in support of 3/7 was tasked with a mission to destroy two (2) brick building at coordinates AT924590. A total of 300 lbs of explosives were used to destroy the buildings.
- b. 040945Z Mar 68 - An engineer sweep team in support of 3/7 visually located (1) 40 lb box mine at coordinates AT969593. Mine was destroyed in place.

2. Engineer Personnel. Dropped: None Joined: (1) 1st Lt 1302 (1) LCpl 1341 (1) PFC 0431

3. Engineer Difficulties.

Engineer equipment short gas are as indicated below:

Floodlight 5 kw - 2ea	Chain saw - 2ea
Generator 8 kw - 4ea	Saw red, overarm (trlr std) - 1ea
Compressor-125 CFM - 1ea	Tractor, TD-15 - 1ea
Crane, BP M-60 - 1ea	Water purif unit - WUP 1157 - 2ea
Loader, coop TL-16 - 1ea	Truck, dump 5 ton - 6
Water tank, 5,000 gal - 25 ea	Generator, 60 kw - 1ea

Weather: clear and sunny.

5. Operations.

A. through H. N/A

Engineer sweeps. See enclosure (2)

Engineer support remains the same

16 men from Support Company TAD to Company "A"

12 men from Support Company TAD to Company "B"

1 man from Support Company TAD to III MAF

5 men from H&B Company TAD to Company "A"

6 men from H&B Company TAD to Company "B"

Company "A" (-)(Main) in direct support of Task Force 1-44

Company "B" (Main) in direct support of Task Force 1-44

Company "B" is providing a Platoon (-)(Main) in support of Operation PASTOR.

Company "C" is providing (26) men and (1) officer in support of Operation WORTH

1st Marine Division (enclosures), Lead Mine Warfare and U.C. Boobytrap School attendance in a date:
 to close to help this date.

4. through X. N/A

10. Water Supply. See enclosure (1)

11. General Engineer Comments. N/A

12. Engineer Command Points.

- a. 1st engineer BN, located AT948733
- b. Company "A" (-)(Main) CP, located ID836151
- c. Company "B" (Main) CP, located ID836151

J. C. CHAMBERS
 J. C. CHAMBERS
 SIGNATURE
 DISSEMINATION
 By direction

1. ENEMY INFORMATION. (Report information concerning enemy activity encountered, such as sniper activity, enemy minefields, boobytraps, artillery shelling and bombing of the area, report enemy material and equipment captured.)

2. ENGINEER PERSONNEL. (Report arrival of engineer personnel and units including initial landing party, giving number of Officers and Enlisted. Report casualties and evacuation, number of Officers and men assigned to each subproject and name of Officer or noncommissioned Officer in charge.)

3. ENGINEER DIFFICULTIES. (Report hindrance to engineer progress as a result of enemy action, natural conditions such as poor trafficability and inclement weather, equipment shortages or breakdowns, and material shortages.)

4. WEATHER. (Report weather conditions.)

5. OPERATIONS.

- a. Roads. (Report road construction to include amount cleared, stripped, graded, ditched, surface, and completed. Use overlays and map coordinates to show location of work and amount completed, the location of culverts, bridges, Etc. Report road maintenance on existing roads. Report soil types and condition and availability of aggregate.)
- b. TRAILS. (Report trail construction to include amount completed, location of junction with MSR, type of terrain and

ORGANIZATION		DATE				
PROJ. No. #	ORGANIZATION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
D560-67	"C"Co	Tech assist & const mat'l for const of COC bunker - 1st Tk	(On Hold)	22 Mar 75%	4 Apr	
D077-68	"C"Co	Install septic tanks & or grease pit 1/7 messhall		29 Feb 60%	25 Mar	
D087-68	"C"Co	Const COC bunker 2/7		16 Mar 50%	5 Apr	
D088-68	"C"Co	Const COC bunker for 1st Recon Bn		21 Feb	1 Apr	
D104-68	"C"Co	Clear fence line at FLC MCB-62		11 Mar 25%	28 Mar	
D106-68	"C"Co	Provide mat'l & const assist to repair 2 huts hill 10				
D112-68	"C"Co	Repair roof & const new deck boards water point 2/27	(On Hold)			
D113-68	"C"Co	Const cap around well	(On Hold)			
D120-68	"C"Co	Const movable barrier for security at main gate	26 Mar			
D130-68	"C"Co	Const ammo bunker for 1/7 hill 10	25 Mar			
D126-68	"C"Co	Const COC bunker for 7th Marines hill 55		11 Mar 90%	26 Mar	
D117-68	"C"Co	Provide 15 urinoils for 2/27	27 Mar			
D119-68	"C"Co	Provide dozer to 3/7 for const of positions	27 Mar			
D136-68	"C"Co	Tech assist for const of bunkers 2/13	1 Apr			
D141-68	"C"Co	Const ammo bunker for 3/11 hill 55	(On Hold)			
D140-68	"C"Co	Grade & lay matting for LZ hill 55	1 Apr			
D594-67	SptCo	Const road from AT935785 60 AT938787 2/7		14 Mar 3%		
D009-68	SptCo	Install lights in 7th Marines POW compound		25 Jan 75%	25 Mar	
D027-68	SptCo	Deliver 50 loads 4" rock to hill 65 4/11	27 Mar			
D041-68	SptCo	Move toilet facilities and extend bar in CG's mess		29 Jan 55%	30 June	
D052-68	SptCo	Deliver 86 loads sand to Hq Bn		14 Feb 12%	30 Apr	
D056-68	SptCo	Oil roads within 2/7 CP		21 Mar 25%	25 Mar	
D066-68	SptCo	Oil access road Rt 2 to 3d 8" How	27 Mar			
D086-68	SptCo	Survey water sites for installation of laundry units		21 Feb 96%		
D091-68	SptCo	Cover existing trash pit and dig new one hill 55		20 Feb 80%	10 Apr	
D099-68	SptCo	Raise and level area for reproduction vans	26 Mar			
D107-68	SptCo	Renovate 13 strongbacks near Dai La pass quarry	(On temporary hold)			
D108-68	SptCo	Oil and grade Rt 13C from 3d LVT to 3/27 CP	25 Apr			
D116-68	SptCo	Oil Rt 8 from highway 1 to Rt 6	15 Apr			
D121-68	SptCo	Grade and fill road within 2/27 CP		12 Mar 75%	26 Mar	
D122-68	SptCo	Renovate defensive berm at 1/27 CP	25 Mar			
D123-68	SptCo	Const COC bunker at 1/27		11 Mar 70%	31 Mar	
D135-68	SptCo	TSFC bunker mat'ls		19 Mar 30%		
D137-68	SptCo	Grade temporary helopad for 3d Amtrack Bn		21 Mar 15%	25 Mar	
D138-68	SptCo	Pick up culvert bunker mat'ls		19 Mar 10%		

EQUIPMENT STATUS & LOCATION REPORT

ITEM		H.E. POOL		ITEM		H.E. POOL	
ECT	CHED	NAL	NAL	ECT	CHED	NAL	NAL

10. Water Report:

<u>Location</u>	<u>Potable (gal)</u>	<u>Raw (gal)</u>
A-Co	12,000	_____
B-Co	55,000	_____
1/5	9,000	3,000
2/27	12,000	_____
3/27	7,000	6,000
5/7	12,000	8,000
3rd 8" Row	7,000	4,000
Hill-10	15,000	5,000
Hill-55	15,000	8,000
Dal L ₂	60,000	_____
TOTALs	234,000	34,000

Enclosure (1)

ROAD CONDITIONS AS REPORTED BY MINE SWEEP TEAMS

<u>SWEEP TEAM</u>	<u>ROUTE</u>	<u>CONDITIONS</u>	<u>REMARKS</u>	<u>24 Mar 19</u>
1.	Rt 1 - YD913118 to YD968064	P		
2.	Access Rd - Gia Le YD836151 to YD836157	P		
3.	Rt 1 - ZD055025 to YD968064	P		
4.	Perdue Rd - AT925694 to AT943890	P		
5.	Rt 14 - AT922577 to AT967584	P		
6.	Rt 14 - AT922577 to AT877572	P		
7.	Special Sweep Rt 14 - AT877572 to AT965573		No sweep conducted today.	
8.	Rt 1C - AT988641 to AT967584	P		
9.	Access Rd - 3d LVT and Hill 10 (East)		Discontinued.	
10.	Rt 13C - BT072707 to BT065661		Discontinued.	
11.	Rt 1C - Anderson Trail AT982641 to BT032642		Information on this sweep not available at this time.	
12.	Rt 1C - AT990674 to AT990700	P		
12B	Rt 1C to AT990674 to AT990641	P		

ENCLOSURE (2)

CLASSIFICATION

ENGINEER SITUATION REPORT

COPY NUMBER

1st ENGR. EN.

PLACE OF ISSUE

DATE/TIME OF ISSUE

MESSAGE REF: #

SITUATION REPORT No. 85-68

PERIOD COVERED: 241300H TO 251300H Mar 1968
DATE & TIME DATE & TIME MONTH & YEAR

REF: (a) M&P: _____

1. Enemy Information. None
2. Engineer Personnel. Proposed: None Assigned: (9) Cpl 1121
3. Engineer Difficulties.
 - a. Engineer equipment shortages remain the same as shown on Sit Rep 84-68.
4. Weather. Cool and overcast.
5. Operations.
 - a. through H. N/A
 - b. Engineer sweeps. See enclosure (2)
 - c. Engineer support remains the same.
 - d. 17 men from Support Company IAD to Company "A"
 - e. 12 men from Support Company IAD to Company "B"
 - f. 1 man from Support Company IAD to III MAF
 - g. 5 men from B&S Company IAD to Company "A"
 - h. 6 men from B&S Company IAD to Company "B"
 - i. Company "A" (-)(Rein) in direct support of Task Force A-Ray
 - j. Company "B" (Rein) in direct support of Task Force A-Ray
 - k. Company "B" is providing (1) Platoon (-)(Rein) in support of Operation HUSTON.
 - l. Company "C" is providing (26) men and (1) officer in support of Operation WORTH.
 - m. 1st Marine Division Demolitions, Land Mine Warfare and V.C. Recytryp School attendance this date:
 - 1st Engr Bn - 1
 - 5th S.F. Bn - 12
 - CAO - 2 - 7
 - 27th Marines - 19
6. through G. N/A
10. Water Supply. See enclosure (1).
11. General Engineer Comments. N/A
12. Engineer Command Posts.
 - a. 1st Engineer Bn, Dunang AT948755
 - b. Company "A" (-)(Rein) CP located YD836151
 - c. Company "B" (Rein) CP located YD836151

J. C. CUMMINGS

SIGNATURE
~~XXXXXXXX~~
COMPANDING
by direction

1. ENEMY INFORMATION. (Report information concerning enemy activity encountered, such as sniper activity, enemy minefields, boobytraps, artillery shelling and bombing of the area, report enemy material and equipment captured.)
2. ENGINEER PERSONNEL. (Report arrival of engineer personnel and units including initial landing party, giving number of Officers and Enlisted. Report casualties and evacuation, number of Officers and men assigned to each subproject and name of Officer or noncommissioned Officer in charge.)
3. ENGINEER DIFFICULTIES. (Report hindrance to engineer progress as a result of enemy action, natural conditions such as poor trafficability and inclement weather, equipment shortages or breakdowns, and material shortages.)
4. WEATHER. (Report weather conditions.)
5. OPERATIONS.
 - a. Roads. (Report road construction to include amount cleared, stripped, graded, ditched, surface, and completed. Use overlays and map coordinates to show location of work and amount completed, the location of culverts, bridges, etc. Report road maintenance on existing roads. Report soil types and condition and availability of aggregate.)
 - b. TRAILS. (Report trail construction to include amount completed, location of junction with MSR, type of terrain and

ORGANIZATION		DATE				
PROJ. No.#	ORGANIZATION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
D560-67	"C"Co	Tech assist & mat'l for const of COC bunker - 1st Tk Bn	(On Hold)	27 Mar 75%	4 Apr	
D077-68	"C"Co	Install septic tanks & or grease pit 1/7 sec hall		29 Feb 60%	28 Mar	
D007-68	"C"Co	Const COC bunker 2/7		16 Mar 50%	5 Apr	
D088-68	"C"Co	Const COC bunker as requested by 1st Recon Bn		21 Feb	1 Apr	
D104-68	"C"Co	Clear fence line at FLE MCR-62		11 Mar 25%	28 Mar	
D104-68	"C"Co	Provide mat'l & const assist to repair 2 huts hill 10				
D112-68	"C"Co	Repair roof & const new deck boards water point 2/27	(On Hold)			
D117-68	"C"Co	Const cap around well	(On Hold)			
D120-68	"C"Co	Const movable barrier for security at main gate	28 Mar			
D130-68	"C"Co	Const ammo bunker for 1/7 Hill 10	28 Mar			
D120-68	"C"Co	Const COC bunker for 7th Marines hill 55		11 Mar 90%	27 Mar	
D117-68	"C"Co	Provide 15 crinella for 2/27	27 Mar			
D119-68	"C"Co	Provide dozer to 3/7 cor const of bunker positions	27 Mar			
D130-68	"C"Co	Tech assist for const of bunkers 2/13	1 Apr			
D141-68	"C"Co	Const ammo bunker for 3/11 hill 55	(On Hold)			
D140-68	"C"Co	Grade & lay matting for LZ hill 55	1 Apr			
D994-67	SptCo	Const road from AT935785 to AT938787 2/7		14 Mar 3%	18 Apr	
D009-68	SptCo	Install lights in 7th Marines POW compound		25 Jan 80%	29 Mar	
D027-68	SptCo	Deliver 50 loads 4" rock to hill 65 4/11	31 Mar			
D043-68	SptCo	Move toilet facilities and extend 5' in CO's mess		29 Jan 60%	30 June	
D052-68	SptCo	Deliver 86 loads sand to Hq Bn		14 Feb 12%	30 Apr	
D050-68	SptCo	Oil roads within 2/7 CP		21 Mar 25%		
D044-68	SptCo	Oil access road Rt 2 to 3d 8" How	27 Mar			
D080-68	SptCo	Survey water sites for installation of laundry units		21 Feb 85%		
D095-68	SptCo	Cover existing trash pit and dig new one hill 55		20 Feb 100%		25 Mar
D099-68	SptCo	Raise and level area for reproduction vams	26 Mar			
D107-68	SptCo	Renovate 13 strongholds near Lai La pass quarry	(On temporary hold)			
D100-68	SptCo	Oil & d grade Rt 13C from 3d LVT to 3/27 CP	25 Apr			
D110-68	SptCo	Oil road Rt 8 from highway 1 to Rt 6	15 Apr			
D121-68	SptCo	Grade and oil road within 2/27 CP		12 Mar 75%	26 Mar	
D123-68	SptCo	Renovate defensive berm at 1/27	28 Mar			
D127-68	SptCo	Const COC bunker at 1/27		11 Mar 75%	31 Mar	
D120-68	SptCo	Const ammo bunker for 3/7	25 Mar			
D135-68	SptCo	ISPC bunker mat'l's		19 Mar 30%		
D130-68	SptCo	Pick up culvert bunker mat'l's		19 Mar 10%		
D137-68	SptCo	Grade temporary helipad for 3d Airtrak Bn		21 Mar 20%		

EQUIPMENT STATUS & LOCATION REPORT

ITEM	H.E. POOL								ITEM	H.E. POOL							
	ECT	CHED	NAL	P	NAL	P	L	NAL		ECT	CHED	NAL	P	NAL	P	L	NAL

10. Water Report:

<u>Location</u>	<u>Potable (gal)</u>	<u>Raw (gal)</u>
A-Co	12,000	_____
B-Co	85,000	_____
1/5	9,000	3,000
2/27	12,000	_____
3/27	7,000	6,000
3rd 8" Row	7,000	4,000
3/7	12,000	8,000
Hill-10	15,000	5,000
Hill-55	15,000	8,000
Dai La	60,000	_____
TOTALS	234,000	34,000

Enclosure (1)

ROAD CONDITIONS AS REPORTED BY MINE SWEEP TEAMS

<u>SWEEP TEAM</u>	<u>ROUTE</u>	<u>CONDITIONS</u>	<u>REMARKS</u>
1.	Rt 1 - YD913118 to YD968064		Information on this sweep not available at this time.
2.	Access Rd - Gia Le YD836151 to YD836157		Information on this sweep not available at this time.
3.	Rt 1 - XD055025 to YD968064	P	
4.	Perdue Rd - AT925694 to AT943890	P	
5.	Rt 14 - AT922577 to AT967584	P	
6.	Rt 14 - AT922577 to AT877572	P	
7.	Special Sweep Rt 14 - AT877572 to AT965573		Did not sweep today.
8.	Rt 1C - AT988641 to AT967584	P	
9.	Access Rd - 3d LVT and Hill 10 (East)		Discontinued.
10.	Rt 13C - BT072707 to BT065661		Discontinued.
11.	Rt 1C - Anderson Trail AT988641 to BT032642	P	
12.	Rt 1C - AT990674 to AT999700	P	
13.	Rt 1C to AT990674 to AT990641	P	

ENCLOSURE (2)

CLASSIFICATION

ENGINEER SITUATION REPORT

SITUATION REPORT No. 86-68PERIOD COVERED: 251300H TO 261300H Mar 1968
DATE & TIME DATE & TIME MONTH & YEAR

REF: (a) MAP: _____

COPY NUMBER _____

1st ENGR. BN. _____

PLACE OF ISSUE _____

DATE/TIME OF ISSUE _____

MESSAGE REF: # _____

1. Enemy Information.
a. 260830H Mar 68. An engineer sweep team in support of 3/7 detected and (1) 40 lb box mine at coordinates AT955584. Destroyed in place.
1. Engineer Personnel. Dropped: None Joined: None
3. Engineer Difficulties.
Engineer equipment shortages remain the same as shown on Sit Rep 84-68.
4. Weather. Cool and overcast.
5. Operations.
A. through H. N/A
Engineer sweeps. See enclosure (2).
17 men from Support Company TAD to Company "A"
12 men from Support Company TAD to Company "B"
1 man from Support Company TAD to III MAP
5 men from H&S Company TAD to Company "A"
6 men from H&S Company TAD to Company "B"
Company "A" (Rein) in direct support of Task Force X-Ray
Company "B" (Rein) in direct support of Task Force X-Ray.
Company "B" is providing a Platoon (Rein) in support of Operation HEUSTON.
Company "C" is providing (26) men and (1) officer in support of Operation WORTH.
1st Marine Division Demolitions, Land Mine Warfare and V.C. Boobytrap school attendance this date:
1st Engr Bn - 1
5th S.P. Bn - 12
CAG-2 - 2
27th Marines - 19
6. through 9. N/A
10. Water Supply. See enclosure (1).
11. General Engineer Comments. N/A
12. Engineer Command Posts.
a. 1st Engineer Bn, DaNang AT948755
b. Company "A" (Rein) CP located YD836151
c. Company "B" (Rein) CP located YD836151

J. C. CHAMBLISS

SIGNATURE

CHAMBLISS

By direction

1. **ENEMY INFORMATION.** (Report information concerning enemy activity encountered, such as sniper activity, enemy minefields, boobytraps, artillery shelling and bombing of the area, report enemy material and equipment captured.)2. **ENGINEER PERSONNEL.** (Report arrival of engineer personnel and units including initial landing party, giving number of Officers and Enlisted. Report casualties and evacuation, number of Officers and men assigned to each subproject and name of Officer or noncommissioned Officer in charge.)3. **ENGINEER DIFFICULTIES.** (Report hindrance to engineer progress as a result of enemy action, natural conditions such as poor trafficability and inclement weather, equipment shortages or breakdowns, and material shortages.)4. **WEATHER.** (Report weather conditions.)5. **OPERATIONS.**a. **Roads.** (Report road construction to include amount cleared, stripped, graded, ditched, surface, and completed. Use overlays and map coordinates to show location of work and amount completed, the location of culverts, bridges, etc. Report road maintenance on existing roads. Report soil types and condition and availability of aggregate.)b. **TRAILS.** (Report trail construction to include amount completed, location of junction with MSR, type of terrain and

ORGANIZATION		PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	DATE			
PROJ. No.#	ORGANIZATION		EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
D560-67	"C"Co	Tech assist & mat'l for const of COC bunker - 1st Tk Bn	(On Hold)			
D077-68	"C"Co	Install septic tanks & or grease pit 1/7 mess hall		22 Mar 75%		
D087-68	"C"Co	Const COC bunker 2/7		29 Feb 75%	28 Mar	
D104-68	"C"Co	Clear fence line at HIC MCB-62		21 Feb	12 Apr	
D088-68	"C"Co	Const COC bunker as requested by 1st Recon Bn		16 Mar 60%	8 Apr	
D106-68	"C"Co	Provide mat'l & const assist to repair 2 huts hill 10		11 Mar 50%	28 Mar	
D112-68	"C"Co	Repair & const new deck boards water point 2/27	(On Hold)			
D113-68	"C"Co	Const cap around well	(On Hold)			
D120-68	"C"Co	Const movable barrier for security at main gate	28 Mar			
D130-68	"C"Co	Const ammo bunker for 1/7 hill 10	28 Mar			
D126-68	"C"Co	Const COC bunker for 7th Marines hill 55		11 Mar 100%		26 Mar
D117-68	"C"Co	Provide 15 urinoils for 2/27	1 Apr			
D119-68	"C"Co	Provide dozer to 3/7 for const of positions	1 Apr			
D136-68	"C"Co	Tech assist for const of bunk rs 2/13	1 Apr			
D141-68	"C"Co	Const ammo bunker for 3/11 hill 55	(On Hold)			
D140-68	"C"Co	Grade and lay matting for LZ hill 55		25 Mar 10%	28 Mar	
D144-68	"C"Co	Provide 30 sheets of roofing 1/7 hill 10	28 Mar			
D594-67	SptCo	Const road from AT935785 to AT938787		14 Mar 3%	18 Apr	
D009-68	SptCo	Install lights in 7th Marines POW compound		25 Jan 100%		26 Mar
D027-68	SptCo	Deliver 50 loads 4" rock to hill 65 4/11	31 Mar			
D045-68	SptCo	Move toilet facilities and extend bar in CG's mess		29 Jan 65%	30 June	
D052-68	SptCo	Deliver 86 loads sand to Hq Bn		14 Feb 12%	30 Apr	
D056-68	SptCo	Oil roads within 2/7 CP		21 Mar 25%	30 Mar	
D066-68	SptCo	Oil access road Rt2 to 3d 8" How	27 Mar			
D086-68	SptCo	Survey water sites for installation of laundry units		21 Feb 85%		
D099-68	SptCo	Raise and level area for reproduction vans	1 Apr			
D107-68	SptCo	Renovate 13 strongbacks near Dai La Pass quarry	(On temporary hold)			
D108-68	SptCo	Oil and grade Rt 13C from 3d LVT to 3/27 CP	25 Apr			
D116-68	SptCo	Oil Rt 8 from highway 1 to Rt 6	15 Apr			
D121-68	SptCo	Grade and oil road within 2/27 CP		12 Mar 75%	30 Mar	
D122-68	SptCo	Renovate defensive berm at 1/27 CP	28 Mar			
D123-68	SptCo	Const COC bunker at 1/27		11 Mar 80%	31 Mar	
D128-68	SptCo	Const ammo bunker for 3/7		25 Mar 100%		26 Mar
D135-68	SptCo	TSFC bunker materials		19 Mar 30%		
D137-68	SptCo	Grade temporary heloped for 3d Amtrack Bn		21 Mar 30%	30 Mar	
D138-68	SptCo	Pick up culvert bunker materials		19 Mar 10%		

EQUIPMENT STATUS & LOCATION REPORT

ITEM	H.E. POOL						ITEM	H.E. POOL					
	ECT	CHED	NAL	D	NAL	D		ECT	CHED	NAL	D	NAL	D

DECLASSIFIED

ORGANIZATION		DATE				
PROJ. No. #	ORGANIZATION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
D142-68 SptCo D143-68 SptCo D144-68 SptCo		Const ammo bunker for 4/11 hill 65 Grade road from Rt 3 to Div PX Rebuild BAS bunker	29 Mar	25 Mar 15% 19 Mar 10%	9 Apr 10 Apr	

EQUIPMENT STATUS & LOCATION REPORT

ITEM	H.E. POOL							ITEM	H.E. POOL						
	ECT	CHED	NAL	D	NAL	D	L		ECT	CHED	NAL	D	NAL	D	L

DECLASSIFIED

10. Water Report:

<u>Location</u>	<u>Intake (gal)</u>	<u>Rev (gal)</u>
A-Co	12,000	_____
B-Co	85,000	_____
1/5	9,000	3,000
2/27	12,000	_____
3/27	7,000	6,000
3/7	12,000	8,000
3rd 8" Row	7,000	6,000
Mill-10	15,000	5,000
Mill-55	15,000	8,000
Dai La	50,000	_____
TOTALS	224,000	34,000

Enclosure (1)

ROAD CONDITIONS AS REPORTED BY MINE SWEEP TEAMS

<u>SWEEP TEAM</u>	<u>ROUTE</u>	<u>CONDITIONS</u>	<u>REMARKS</u>
			26 Mar 1968
1.	Rt 1 - YD913118 to YD968064	P	
2.	Access Rd - Gia Le YD836151 to YD836157	P	
3.	Rt 1 - ZDC55025 to YD968064	P	
4.	Perdue Rd - AT925694 to AT943890	P	
5.	Rt 14 - AT922577 to AT967584	P	
6.	Rt 14 - AT922577 to AT877572	P	
7.	Special Sweep Rt 14 - AT877572 to AT965573		No sweep conducted today.
8.	Rt 1C - AT988641 to AT967584	P	
9.	Access Rd - 3d LVT and Hill 10 (East)		Discontinued.
10.	Rt 13C - BT072707 to BT065661		Discontinued.
11.	Rt 1C - Anderson Trail AT988641 to BT032642	P	
12.	Rt 1C - AT990674 to AT999700	P	
123	Rt 1C to AT990674 to AT990641	P	

ENCLOSURE (2)

CLASSIFICATION

ENGINEER SITUATION REPORT

SITUATION REPORT No. 87-68

PERIOD COVERED: 261300H TO 271300H Mar 1968
DATE & TIME DATE & TIME MONTH & YEAR

REF: (a) MAP: _____

COPY NUMBER

1st ENGR. BN.

PLACE OF ISSUE

DATE/TIME OF ISSUE

MESSAGE REF: #

1. Enemy Information.
a. 271000HMar68. An engineer sweep team in support of 2/27 visually located (1) 50 pound box mine at coordinates NF004634, also received (2) sniper rounds. Destroyed mine in place. *Road Repaired*
Engineer Personnel. No change.
3. Engineer Difficulties.
Engineer shortages remain the same as shown on Sit Rep 84-68.
4. Weather. Warm and sunny.
5. Operations.
A. through H: N/A
Engineer sweeps. See enclosure (2).
Engineer support remains the same.
17 men from Support Company TAD to Company "A"
12 men from Support Company TAD to Company "B"
1 man from Support Company TAD to III MAF
5 men from H&S Company TAD to Company "A"
6 men from H&S Company TAD to Company "B"
Company "A" (-)(Rein) in direct support of Task Force X-Ray.
Company "B" (Rein) in direct support of Task Force X-Ray.
Company "B" is providing a Platoon (-)(Rein) in support of Operation HOUSTON.
Company "C" provided (26) men and (1) officer in support of Operation WORTH, which terminated 261800HMar68.
1st Marine Division Demolitions, Land Mine Warfare and V.C. Boobytrap school attendance this date:
1st Engr Bn - 1
5th S.F. Bn - 12
CAQ-2 - 7
22th Marines - 19
6. through 9. N/A
10. Water Supply. See enclosure (1).
11. General Engineer Comments. N/A
12. Engineer Command Posts.
a. 1st Engineer Bn, Dakang AT948755
b. Company "A" (-)(Rein) CP located ID836151
c. Company "B" (-)(Rein) CP located ID836151

J. C. CHAMBLISS

SIGNATURE

SECRET

By direction

1. ENEMY INFORMATION. (Report information concerning enemy activity encountered, such as sniper activity, enemy minefields, boobytraps, artillery shelling and bombing of the area, report enemy material and equipment captured.)
 2. ENGINEER PERSONNEL. (Report arrival of engineer personnel and units including initial landing party, giving number of Officers and Enlisted. Report casualties and evacuation, number of Officers and men assigned to each subproject and name of Officer or noncommissioned Officer in charge.)
 3. ENGINEER DIFFICULTIES. (Report hindrance to engineer progress as a result of enemy action, natural conditions such as poor trafficability and inclement weather, equipment shortages or breakdowns, and material shortages.)
 4. WEATHER. (Report weather conditions.)
 5. OPERATIONS.
 - a. Roads. (Report road construction to include amount cleared, stripped, graded, ditched, surface, and completed. Use overlays and map coordinates to show location of work and amount completed, the location of culverts, bridges, Etc. Report road maintenance on existing roads. Report soil types and condition and availability of aggregate.)
 - b. TRAILS. (Report trail construction to include amount completed, location of junction with MSR, type of terrain and additional work required to make a military road.)

ORGANIZATION			D.			
PROJ. No.#	ORGANIZATION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
D060-67	"C"Co	Tech assist & mat'l for const of COC bunker - 1st Tk Bn	(On Hold)			
D077-68	"C"Co	Install septic tanks & or grease pit 1/7 mess hall		22 Mar 75%	4 Mar	
D087-68	"C"Co	Const COC bunker 2/7		29 Feb 75%	28 Mar	
D104-68	"C"Co	Clear fence line at Fwd MCH-62		21 Feb	12 Apr	
D088-68	"C"Co	Const COC bunker as requested by 1st Recon Bn		16 Mar 60%	5 Apr	
D106-68	"C"Co	Provide mat'l and const assist to repair 2 huts hill 10		11 Mar 50%	28 Mar	
D112-68	"C"Co	Repair roof & const new deck boards water point 2/27	(On hold)			
D113-68	"C"Co	Const cap around well	(On hold)			
D120-68	"C"Co	Const movable barrier for security at main gate	28 Mar			
D130-68	"C"Co	Const ammo bunker for 1/7 hill 10	28 Mar			
D126-68	"C"Co	Const COC bunker for 7th Marines hill 55		6 Mar 100%		27 Mar
D117-68	"C"Co	Provide 15 uripolls for 2/27	1 Apr			
D119-68	"C"Co	Provide dossier to 3/7 for const of positions	1 Apr			
D136-68	"C"Co	Tech assist for const of bunkers 2/13	1 Apr			
D141-68	"C"Co	Const ammo bunker for 3/11 hill 55	(On Hold)			
D140-68	"C"Co	Grade & lay matting for LZ hill 55		25 Mar 10%	28 Mar	
D144-68	"C"Co	Provide 30 sheets of roofing 1/7 hill 10	30 Mar			
D155-68	"C"Co	Move & rebuild 2/27 S-5 building	28 Mar			
D594-67	SptCo	Const road from AT938785 to AT938787 2/7		14 Mar 3%	16 Apr	
D027-68	SptCo	Deliver 50 loads 4" rock to hill 65 4/11	31 Mar			
D045-68	SptCo	Move toilet facilities and extend bar in CG's mess		29 Jan 72%	30 June	
D052-68	SptCo	Deliver 86 loads sand to Hq Bn		14 Feb 12%	30 Apr	
D056-68	SptCo	Oil roads within 2/7 CP		21 Mar 25%	30 Mar	
D066-68	SptCo	Oil access road Rt 2 to 3d 8" flow		23 Mar 100%		27 Mar
D086-68	SptCo	Survey water rates for installation of laundry units		21 Feb 85%		
D099-68	SptCo	Raise and level area for reproduction pens	1 Apr			
D107-68	SptCo	Renovate 13 strongbacks near Dai La pass quarry	(On temporary hold)			
D108-68	SptCo	Oil and grade Rt 13C from 3d LST to 3/27 CP	25 Apr			
D116-68	SptCo	Oil Rt 8 from highway 1 to Rt 6	15 Apr			
D121-68	SptCo	Grade and fill road within 2/27 CP		12 Mar 75%	10 Apr	
D122-68	SptCo	Renovate defensive berm at 1/27	(Cancelled by CO 2/27)			

EQUIPMENT STATUS & LOCATION REPORT

ITEM	H.E. POOL								ITEM	H.E. POOL							
	ECT	CHED	NAL	D	NAL	D	L	NAL		ECT	CHED	NAL	D	NAL	D	L	NAL

ORGANIZATION			DATE			
PROJ. No. #	ORGANIZATION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
D123-68	SptCo	Const GOC bunker at 1/27	19 29 Mar	11 Mar 85%	31 Mar	
D135-68	SptCo	T-FC bunker materials		19 Mar 30%		
D137-68	SptCo	Grade temporary helopad for 3d Amtrack Bn		21 Mar 40%	30 Mar	
D138-68	SptCo	Pick up culvert bunker materials		19 Mar 10%		
D142-68	SptCo	Const ammo bunker for 4/11 hill 65		25 Mar 25%	9 Apr	
D145-68	SptCo	Grade road from Rt 3 to Div PX				
D148-68	SptCo	Rebuild BAS bunker		19 Mar 15%	10 Apr	

EQUIPMENT STATUS & LOCATION REPORT

ITEM				H.E. POOL				ITEM				H.E. POOL			
ECT	RED	VAL		IAL				ECT	RED	VAL		IAL			

10. Water Report:

<u>Location</u>	<u>Potable (gal)</u>	<u>Raw (gal)</u>
A-Co	12,000	_____
B-Co	85,000	_____
1/5	9,000	3,000
2/27	12,000	_____
3/27	7,000	6,000
3/7	12,000	8,000
3rd 8" Row	7,000	4,000
H111-10	15,000	5,000
H111-55	15,000	8,000
D ₂₁ L ₂	50,000	_____
TOTALS	224,000	34,000

Enclosure (1)

ROAD CONDITIONS AS REPORTED BY MINE SWEEP TEAMS

<u>SWEEP TEAM</u>	<u>ROUTE</u>	<u>CONDITIONS</u>	<u>REMARKS</u> 27 Mar 1968
1.	Rt 1 - YD913118 to YD968064	P	
2.	Access Rd - Gia Le YD836151 to YD836157	P	
3.	Rt 1 - ZD055025 to YD968064	P	
4.	Perdue Rd - AT925694 to AT943890	P	
5.	Rt 14 - AT922577 to AT967534	P	
6.	Rt 14 - AT922577 to AT877572	P	
7.	Special Sweep Rt 14 - AT877572 to AT965573		No sweep conducted today.
8.	Rt 1C - AT988641 to AT967534	P	
9.	Access Rd - 3d LVT and Hill 10 (East)		Discontinued.
10.	Rt 13C - BT072707 to BT065661		Discontinued.
11.	Rt 1C - Anderson Trail AT980641 to BT032642	P	
12.	Rt 1C - AT990674 to AT999700		Information on this sweep not available at this time.
123	Rt 1C to AT990674 to AT990641		Information on this sweep not available at this time.

ENCLOSURE (2)

CLASSIFICATION

ENGINEER SITUATION REPORT

SITUATION REPORT No. 88-68PERIOD COVERED: 271300H TO 281300H Mar 1968
DATE & TIME DATE & TIME MONTH & YEAR

REF: (a) MAP: _____

COPY NUMBER _____

1st ENGR. BN. _____

PLACE OF ISSUE _____

DATE/TIME OF ISSUE _____

MESSAGE REF: # _____

1. Enemy Information.

- a. 281135H Mar 68. An engineer sweep team in support of 3/7 visually located (1) 40 lb. box mine at coordinates AT956585. Mine was destroyed in place.

2. Engineer Personnel. No change.

3. Engineer Difficulties.

Engineer equipment shortages remain the same as shown on 1st Rep 88-68.

4. Weather. Warm and sunny.

5. Operations.

A. through H. N/A

Engineer sweeps. See enclosure (2)

6. Engineer Support remains the same.

19 men from Support Company TAD to Company "A"

11 men from Support Company TAD to Company "B"

1 man from Support Company TAD to III MAF

5 men from H&S Company TAD to Company "A"

6 men from H&S Company TAD to Company "B"

OPCON "A" Company (-) 1st Engineer Battalion passed to Commanding Officer Task Force I-Ray as of 261200H Mar 68.

Company "B" (Main) is direct support of Task Force I-Ray.

Company "B" is providing a Platoon (-)(Main) in support of Operation HOUSTON.

1st Marine Division Demolitions, Land Mine Warfare and V.C. Boobytrap School attendance this date:

27th Marines - 22

7th Engr Bn - 16

6. through 9. N/A

10. Water Supply. See enclosure (1).

11. General Engineer Comments. N/A

12. Engineer Command Posts.

a. 1st Engineer Bn - Lohar, AT948755

b. Company "A" (-)(Main) CP, located YD836151

c. Company "B" (Main) CP, located YD836151


 J. C. CHAMBERLISS

SIGNATURE

BY

By direction

1. ENEMY INFORMATION. (Report information concerning enemy activity encountered, such as sniper activity, enemy minefields, boobytraps, artillery shelling and bombing of the area, report enemy material and equipment captured.)

2. ENGINEER PERSONNEL. (Report arrival of engineer personnel and units including initial landing party, giving number of Officers and Enlisted. Report casualties and evacuation, number of Officers and men assigned to each subproject and name of Officer or noncommissioned Officer in charge.)

3. ENGINEER DIFFICULTIES. (Report hindrance to engineer progress as a result of enemy action, natural conditions such as poor trafficability and inclement weather, equipment shortages or breakdowns, and material shortages.)

4. WEATHER. (Report weather conditions.)

5. OPERATIONS.

a. Roads. (Report road construction to include amount cleared, stripped, graded, ditched, surface, and completed. Use overlays and map coordinates to show location of work and amount completed, the location of culverts, bridges, etc. Report road maintenance on existing roads. Report soil types and condition and availability of aggregate.)

b. TRAILS. (Report trail construction to include amount completed, location of junction with MSR, type of terrain and additional work required to make a military road.)

ORGANIZATION

DATE

PROJ. No. #	ORGANIZATION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
D564-67	"C"Co	Tech assist & mat'l for const of C&C bunker - 1st Tk Bn	(On Hold)			
D077-68	"C"Co	Install septic tanks & or grease pit 1/7 unshell		22 Mar 75%	4 Apr	
D087-68	"C"Co	Const C C bunker 2/7		29 Feb 75%	30 Mar	
D010-68	"C"Co	Clear fence line at FLC CB-62	21	21 Feb	12 Apr	
D088-68	"C"Co	Const C C bunker as requested by 1st Recon Bn		16 Mar 9 0%	5 Apr	
D106-68	"C"Co	Provide mat'l & const assist to repair 2 hnts hill 10		11 Mar 50%	30 Mar	
D112-68	"C"Co	Repair roof & const new deck boards water point 2/27	(On Hold)			
D113-68	"C"Co	Const cap around well	(On Hold)			
D120-68	"C"Co	Const movable barrier for security at main gate	30 Mar			
D130-68	"C"Co	Const a new bunker for 1/7 hill 10		28 Mar 10%	7 Apr	
D117-68	"C"Co	Provide 15 urinals for 2/27	1 Apr			
D119-68	"C"Co	Provide dinner to 3/7 for const of positions	1 Apr			
D130-68	"C"Co	Tech assist for const of bunkers 2/13		27 Mar 10%		
D141-68	"C"Co	Const same bunker for 3/11 hill 55	(On Hold)			
D140-68	"C"Co	Grade and lay matting for LZ hill 55		25 Mar 25%	30 Mar	
D144-68	"C"Co	Provide 30 sheets of roofing 1/7 hill 10	30 Mar			
D151-68	"C"Co	Move & rebuild 2/27 S-5 building	30 Mar			
D594-67	SptCo	Const road from AT935705 to AT938787		14 Mar 3%	18 Apr	
D027-68	SptCo	Deliver 50 loads 4" rock to hill 65 4/11	31 Mar			
D045-68	SptCo	Move toilet facilities and extend or in CO's mess		29 Jan 74%	30 June	
D052-68	SptCo	Deliver 86 loads sand to Reg Bn		14 Feb 13%	30 Apr	
D056-68	SptCo	Oil roads within 2/7 CP		21 Mar 25%	30 Mar	
D086-68	SptCo	Survey water sites for installation of laundry units.		21 Feb 85%		
D099-68	SptCo	Raise and level area for reproduction vms	1 Apr			
D107-68	SptCo	Renovate 13 strongbacks near Del La pass Quarry	(On temporary hold)			
D108-68	SptCo	Oil and grade Rt 10C from 3d LVT to 3/27 CP	25 Apr			
D116-68	SptCo	Oil Rt 8 from highway 1 to R 6	15 Apr			
D121-68	SptCo	Grade and oil road within 2/27 CP		12 Mar 75%	10 Apr	
D122-68	SptCo	Renovate defensive berm at 2/27 CP		28 Mar		
D123-68	SptCo	Const C&C bunker at 2/27 CP		11 Mar 90%	31 Mar	
D135-68	SptCo	TFC bunker materials		19 Mar 30%		
D137-68	SptCo	Grade temporary helopad for 3d Antrock Bn		21 Mar 40%	30 Mar	

EQUIPMENT STATUS & LOCATION REPORT

ITEM	H.E. POOL								ITEM	H.E. POOL							
	ECT	CHED	NAL	D	NAL	D	L	NAL		ECT	CHED	AL	SED	unass	L		

ORGANIZATION			DATE			
PROJ. No. #	ORGANIZA- TION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLE- TION	DATE & TIME COMPLE- TION
D136-68	SptCo	Pickup equipment/bunker materials	29 Mar	19 Mar 10%	9 Apr	
D142-68	SptCo	Const ammo bunker for 4/11 Hill 65		25 Mar 50%		
D145-68	SptCo	Grade road from Ht 3 to Div PX				
D148-68	SptCo	Rebuild BAS bunker		19 Mar 18%		
D149-68	SptCo	Conduct electrical survey at 27th Marine Co ENCENTRAL		27 Mar 75%		

EQUIPMENT STATUS & LOCATION REPORT

ITEM	H.E. POOL						ITEM	H.E. POOL					
	ECT	CHED	VAL	VAL	VAL	VAL		ECT	CHED	VAL	VAL	VAL	VAL

10. Water Report:

<u>Location</u>	<u>Potable (gal)</u>	<u>Raw (gal)</u>
A-09	12,000	_____
B-09	85,000	_____
1/5	9,000	3,000
2/27	12,000	_____
3/27	7,000	6,000
3/7	12,000	8,000
3rd 8 th Row	7,000	4,000
Hill-10	15,000	5,000
Hill-55	15,000	8,000
D-1 In	50,000	_____
TOTALS	224,000	34,000

Enclosure (1)

ROAD CONDITIONS AS REPORTED BY MINE SWEEP TEAMS

<u>SWEEP TEAM</u>	<u>ROUTE</u>	<u>CONDITIONS</u>	<u>REMARKS</u>
1.	Rt 1 - YD913118 to YD968064	P	
2.	Access Rd - Gia Le YD836151 to YD836157	P	
3.	Rt 1 - ZD055025 to YD968064	P	
4.	Perdue Rd - AT925594 to AT943890	P	
5.	Rt 14 - AT922577 to AT967584	P	
6.	Rt 14 - AT922577 to AT877572	P	
7.	Special Sweep Rt 14 - AT877572 to AT965573		No sweep conducted today
8.	Rt 10 - AT988641 to AT967584	P	
9.	Access Rd - 3d LVT and Hill 10 (East)		Discontinued.
10.	Rt 13C - BT072707 to BT065661		Discontinued.
11.	Rt 10 - Anderson Trail AT988641 to BT032642	P	
12.	Rt 10 - AT990674 to AT990700	P	
12a	Rt 10 to AT990674 to AT990641	P	

ENCLOSURE (2)

CLASSIFICATION

ENGINEER SITUATION REPORT

SITUATION REPORT No. 89-48

COPY NUMBER

1st ENGR. BN.

PLACE OF ISSUE

DATE/TIME OF ISSUE

MESSAGE REF.#

PERIOD COVERED: 281300H TO 291300H Mar 1968
DATE & TIME DATE & TIME MONTH & YEAR

REF: (a) MAP: _____

1. Enemy Information. None.
2. Engineer Personnel. Dropped: None Joined: (1) O/Sgt 1349
3. Engineer Difficulties.
Engineer equipment shortages remain the same as shown on Lit Rep 84-68.
4. Weather. Hot and sunny.
5. Operations.
A. through E. N/A
Engineer sweeps. See enclosure (2).
Engineer support remains the same.
19 men from Support Company TAD to Company "A"
11 men from Support Company TAD to Company "B"
1 man from Support Company TAD to III MAF
5 men from HAS Company TAD to Company "A"
6 men from HAS Company TAD to Company "B"
OECOM "A" Company (-) 1st Engineer Battalion passed to Commanding General Task Force X-Ray as of 261200H Mar 68.
Company "B" (Rein) in direct support of Task Force X-Ray.
Company "B" is providing a Platoon (-)(Rein) in support of Operation HOUSTON.
1 man from "C" Company departed this CP in support of Operation PADOLE BOAT with 1st Recon Bn since 291115H Mar 68.
1st Marine Division Demolitions, Land Mine Warfare and V.C. Boobytrap School attendance this date:
27th Marine: - 22
7th Engr Bn: 16
6. through 9. N/A
10. Water Supply. See enclosure (1).
11. General Engineer Comments. N/A
12. Engineer Command Posts.
a. 1st Engineer Bn. Delling AT946755
b. Company "A" (-)(Rein) CP. ID836151
c. Company "B" (Rein) CP. ID836151

J. C. CHANDELIER

SIGNATURE

J. C. CHANDELIER

By direction

1. ENEMY INFORMATION. (Report information concerning enemy activity encountered, such as sniper activity, enemy minefields, boobytraps, artillery shelling and bombing of the area, report enemy material and equipment captured.
2. ENGINEER PERSONNEL. (Report arrival of engineer personnel and units including initial landing party, giving number of Officers and Enlisted. Report casualties and evacuation, number of Officers and men assigned to each subproject and name of Officer or noncommissioned Officer in charge.
3. ENGINEER DIFFICULTIES. (Report hindrance to engineer progress as a result of enemy action, natural conditions such as poor trafficability and inclement weather, equipment shortages or breakdowns, and material shortages.
4. WEATHER. (Report weather conditions.
5. OPERATIONS.
a. Roads. (Report road construction to include amount cleared, stripped, graded, ditched, surface, and completed. Use overlays and map coordinates to show location of work and amount completed, the location of culverts, bridges, Etc. Report road maintenance on existing roads. Report soil types and condition and availability of aggregate.
b. TRAILS. (Report trail construction to include amount completed, location of junction with MSR, type of terrain and

ORGANIZATION			DATE			
PROJ. No. #	ORGANIZATION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
D560-67	"C"Co	Tech assist & mat'l for const of CCG bunker 1st Lk Bn	(On Hold)			
D077-68	"C"Co	Install septic tanks & or grease pit 1/7 messhall		22 Mar 75%	4 Apr	
D087-68	"C"Co	Const CCG bunker 2/7		29 Feb 100%		29 Mar
D104-68	"C"Co	Clear fence line at FLC MCB-62		21 Feb	12 Apr	
D088-68	"C"Co	Const CCG bunker as requested by 1st Recon Bn		16 Mar 100%		29 Mar
D106-68	"C"Co	Provide mat'l & const as let to repair 2 cuts hill 10		11 Mar 50%	30 Mar	
D112-68	"C"Co	Repair roof and const new deck boards water point 2/27	(On Hold)			
D113-68	"C"Co	Const cap around well	(On Hold)			
D120-68	"C"Co	Const movable barrier for security at main gate	30 Mar		7 Apr	
D130-68	"C"Co	Const ammo bunker for 1/7 hill 10		27 Mar 10%	7 Apr	
D117-68	"C"Co	Provide 15 urinals for 2/27	1 Apr			
D119-68	"C"Co	Provide doser to 3/7 for const of positions	1 Apr			
D136-68	"C"Co	Tech assist for const of bunkers 2/13		27 Mar 10%		
D141-68	"C"Co	Const ammo bunker for 3/11 hill 55	(On Hold)			
D140-68	"C"Co	Grade and lay matting for 12 hill 55		25 Mar 100%		29 Mar
D144-68	"C"Co	Provide 30 sheets of roofing 1/7 hill 10	30 Mar			
D155-68	"C"Co	Move & rebuild 2/27 B-5 building	30 Mar			
D158-68	"C"Co	Const B-5 bunker 7th Marines hill 55	5 Apr			
B594-67	SptCo	Const road from AT935785 to AT938787 2/7		14 Mar 3%	18 Apr	
D027-68	SptCo	Deliver 50 loads 4" rock to 111 65 4/11	10 Apr			
D045-68	SptCo	Move toilet facilities and extend bar in CGF mess		29 Jan 74%	30 June	
D052-68	SptCo	Deliver 66 loads sand to HQ Bn		14 Feb 12%	30 Apr	
D056-68	SptCo	Oil roads within 2/7 CP		21 Mar 30%	30 Mar	
D086-68	SptCo	Survey water sites for installation of laundry units		21 Feb 85%		
D099-68	SptCo	Excise and level area for reproduction pens	1 Apr			
D107-68	SptCo	Renovate 13 strongholds near Dai La pass Quarry	(On temporary hold)			
D108-68	SptCo	Oil and grade at 13C from 3d LVT to 3/27 CP	25 Apr			
D116-68	SptCo	Oil route 8 from highway 1 to route 6	15 Apr			
D121-68	SptCo	Grade and oil road within 2/27 CP		12 Mar 75%	10 Apr	
D122-68	SptCo	Renovate defensive berm at 2/27		29 Mar		
D123-68	SptCo	Const CCG bunker at 1/27		11 Mar 93%	31 Mar	
D135-68	SptCo	CCG bunker mat'ls		28 Mar 100%		29 Mar

EQUIPMENT STATUS & LOCATION REPORT

ITEM		H.E. POOL		ITEM		H.E. POOL	
ECT	CHED	VAL	VAL	ECT	CHED	VAL	VAL

ORGANIZATION			DATE			
PROJ. No. #	ORGANIZATION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
D137-68	SptCo	Grade temporary heloped for 3d Amtrac Bn	29 Mar	21 Mar 40%	30 Mar	
D138-68	SptCo	Pick up culvert bunker mat'ls		19 Mar 10%		
D142-68	SptCo	Const ammo bunker for 4/11 Hill CG		25 Mar 80%	9 Apr	
D145-68	SptCo	Grade road from Mt 3 to Div FA		25 Mar 40%	20 Apr	
D147-68	SptCo	Grade and oil road from CG's heloped to Hill 244		19 Mar 21%	10 Apr	
D148-68	SptCo	Rebuild BAS bunker		25 Mar 95%		
D149-68	SptCo	Conduct elect survey at 27th Helices Cr				

EQUIPMENT STATUS & LOCATION REPORT

ITEM	H.E. POOL							ITEM	H.E. POOL						
	ECT	CHED	NAL	D	NAL	D	L		ECT	CHED	NAL	D	NAL	D	L

10. Water Report:

<u>Location</u>	<u>Potable (gal)</u>	<u>Raw (gal)</u>
A-Co	12,000	_____
B-Co	85,000	_____
1/5	9,000	3,000
2/27	12,000	_____
3/27	7,000	6,000
3/7	12,000	8,000
3rd 8" Row	7,000	4,000
Hill-40	15,000	5,000
Hill-55	15,000	8,000
Dal La	50,000	_____
TOTALS	224,000	34,000

Enclosure (1)

ROAD CONDITIONS AS REPORTED BY MINE SWEEP TEAMS

<u>SWEEP TEAM</u>	<u>ROUTE</u>	<u>CONDITIONS</u>	<u>REMARKS</u>	29 Mar 1968
1.	Rt 1 - YD913118 to YD968064	P		
2.	Access Rd - Gia Le YD836151 to YD836157	P		
3.	Rt 1 - ZD055025 to YD968064	P		
4.	Perdue Rd - AT925694 to AT943890	P		
5.	Rt 14 - AT922577 to AT967584	P		
6.	Rt 14 - AT922577 to AT877572	P		
7.	Special Sweep Rt 14 - AT877572 to AT965573		No sweep conducted today.	
8.	Rt 1C - AT988641 to AT967584	P		
9.	Access Rd - 3d LVT and Hill 10 (East)		Discontinued.	
10.	Rt 13C - BT072707 to BT065661		Discontinued.	
11.	Rt 1C - Anderson Trail AT988641 to BT032542	P		
12.	Rt 1C - AT990674 to AT990700	P		
12a	Rt 1C to AT990674 to AT990641	P		

ENCLOSURE (2)

CLASSIFICATION

ENGINEER SITUATION REPORT

SITUATION REPORT No. 90-68PERIOD COVERED: 201300H TO 201300H Mar 1968
DATE & TIME DATE & TIME MONTH & YEAR

REF: (a) MAP: _____

COPY NUMBER _____

1st ENGR. BN. _____

PLACE OF ISSUE _____

DATE/TIME OF ISSUE _____

MESSAGE REF: # _____

1. Enemy Information.

- a. 201400HMar68. An engineer sweep team in support of 1/5 while on sweep received (1) KIA and (1) MIA
resulting from command detonated GLE mine at coordinates YB28058.
- b. 200900HMar68. An engineer sweep team in support of 3/7 visually located (1) 40 lb box mine at coordinates
AT966584. Mine was destroyed in place.

2. Engineer Personnel. No change.

3. Engineer Difficulties.

Engineer equipment shortages remain the same as shown on Lit Rep 84-68.

4. Weather. Warm and sunny.

5. Operations.

A. through H. N/A

Engineer sweeps. See enclosure (2).

Engineer support remains the same.

17 men from Support Company IAD to Company "A"

12 men from Support Company IAD to Company "B"

1 man from Support Company IAD to III MAF.

5 men from B45 Company I D to Company "A"

6 men from B45 Company IAD to Company "B"

ORCON "A" Company (-) 1st Engineer Battalion passed to Commanding General Task Force X-Ray on 261200HMar68

Company "B" (rein) in direct support of Task Force X-Ray.

Company "B" is providing a Platoon (-)(rein) in support of Operation JAGHORN.

(1) man from "C" Company is in support of Operation FAULTY with 1st Recon Bn since 291117HMar68.

1st Marine Division Demolitions, Land Mine Warfare and V C. Boobytrap School attendance this d is.

27th Marines - 22

7th Engr Bn - 16


6. through 9. N/A

10. Water Supply. See enclosure (1).

11. General Engineer Comments. N/A

12. Engineer Command Posts.

a. 1st Engineer Bn, Bkang AT945755

b. Company "A" (-)(rein) or located at YB28058c. Company "B" (rein) or located at YB28058

J. C. CHAMBERS

 SIGNATURE
 VERIFIED
 COMMANDING
 BY direction

1. ENEMY INFORMATION. (Report information concerning enemy activity encountered, such as sniper activity, enemy minefields, boobytraps, artillery shelling and bombing of the area, report enemy material and equipment captured.)

2. ENGINEER PERSONNEL. (Report arrival of engineer personnel and units including initial landing party, giving number of Officers and Enlisted. Report casualties and evacuation, number of Officers and men assigned to each subproject and name of Officer or noncommissioned Officer in charge.)

3. ENGINEER DIFFICULTIES. (Report hindrance to engineer progress as a result of enemy action, natural conditions such as poor trafficability and inclement weather, equipment shortages or breakdowns, and material shortages.)

4. WEATHER. (Report weather conditions.)

5. OPERATIONS.

a. Roads. (Report road construction to include amount cleared, stripped, graded, ditched, surface, and completed. Use overlays and map coordinates to show location of work and amount completed, the location of culverts, bridges, Etc. Report road maintenance on existing roads. Report soil types and condition and availability of aggregate.)

b. TRAILS. (Report trail construction to include amount completed, location of junction with MSR, type of terrain and

ORGANIZATION		DATE				
PROJ. No. #	ORGANIZATION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
D560-67	"C"Co	Teach assist & nat'l for const of CBU bunker - 1st 1k bn	(On Hold)	22 Mar 75%	4 Apr	
D077-68	"C"Co	Install optic tanks & or grease pit 1/7 new hall		21 Feb	31 Mar	
D104-68	"C"Co	Clear fence line at FLC MCB-62		11 Mar 50%		
D104-68	"C"Co	Provide nat'l & const assist to repair 2 huts hill 10	(On Hold)			
D112-68	"C"Co	Repair roof & const new deck boards water point 2/27	(On Hold)			
D113-68	"C"Co	Const cap around well	(On Hold)			
D120-68	"C"Co	Const movable barrier for security at main gate	31 Mar	27 Mar 10%	7 Apr	
D130-68	"C"Co	Const ammo bunker for 1/7 hill 10				
D119-68	"C"Co	Provide power to 3/7 for const of bunkers, positions	1 Apr			
D117-68	"C"Co	Provide 15 urinals for 2/27	1 Apr	27 Mar 10%		
D134-68	"C"Co	Teach assist for const of bunkers 2/13				
D141-68	"C"Co	Const ammo bunker for 3/11 hill 55	(On Hold)			
D144-68	"C"Co	Provide 30 sheets of roofing 1/7 hill 10	31 Mar			
D152-68	"C"Co	Move & rebuild 2/27 E-5 building	31 Mar			
D158-68	"C"Co	Const BAE bunker 7th Marines hill 55	5 Apr	14 Mar 3%	18 Apr	
D994-67	SptCo	Const road from AT935705 to AT938707 2/7				
D027-68	SptCo	Deliver 50 loads of rock to hill 65 4/11	10 Apr	29 Jan 80%	30 June	
D047-68	SptCo	Move toilet facilities and extend bar in CO's mess		14 Feb 10%	30 Apr	
B052-68	SptCo	Deliver 86 loads sand to HQ Bn		21 Mar 100%		30 Mar
D034-68	SptCo	Oil roads within 2/7 CP		21 Feb 85%		
D084-68	SptCo	Survey water sites for installation of laundry units		2 Mar 100%		
D093-68	SptCo	Raise and level area for reproduction vans	(On temporary hold)			
D107-68	SptCo	Renovate 13 strongbacks near Dai La Pass quarry	25 Apr			
D108-68	SptCo	Oil and grade Mt 13C from 3d VT to 3/27 CP	15 Apr			
D114-68	SptCo	Oil Mt 8 from highway 1 to Mt 6		12 Mar 100%		30 Mar
D121-68	SptCo	Grade and oil road within 2/27 CP		28 Mar		
D122-68	SptCo	Renovate defensive berm at 1/27 CP		11 Mar 100%		30 Mar
D123-68	SptCo	Const COC bunker at 1/27		21 Mar 40%	10 Apr	
D137-68	SptCo	Grade temporary helo pad for 3d Antares Bn		19 Mar 10%		
D138-68	SptCo	Pick up culvert bunker mat's		25 Mar 100%		30 Mar
D142-68	SptCo	Const ammo bunker for 4/11 hill 65				
D143-68	SptCo	Grade road from Mt 3 to Div IX	29 Mar			
D147-68	SptCo	Grade and oil road from CO's helo pad to hill 244		25 Mar 40%	20 Apr	
D148-68	SptCo	Rebuild BAE bunker		19 Mar 24%	10 Apr	

EQUIPMENT STATUS & LOCATION REPORT

ITEM		H.E. POOL		ITEM		H.E. POOL	
ECT	CHED	NAL	NAL	ECT	CHED	NAL	NAL

10. Water Report:

<u>Location</u>	<u>Rotable (gal)</u>	<u>Raw (gal)</u>
A-Co	12,000	_____
B-Co	85,000	_____
1/5	9,000	3,000
2/27	12,000	_____
3/27	7,000	6,000
3/7	12,000	8,000
3rd 8" Rev	7,000	4,000
Hill-10	15,000	5,000
Hill-55	15,000	8,000
Dal Ln	50,000	_____
TOTALs	224,000	34,000

Enclosure (1)

ROAD CONDITIONS AS REPORTED BY MINE SWEEP TEAMS

<u>SWEEP TEAM</u>	<u>ROUTE</u>	<u>CONDITIONS</u>	<u>REMARKS</u>
1.	Rt 1 - YD913118 to YD968064	P	
2.	Access Rd - Gia Le YD836151 to YD836157	P	
3.	Rt 1 - ZDC55025 to YD968064	P	
4.	Perdue Rd - AT925694 to AT943890	P	
5.	Rt 14 - AT922577 to AT967584	P	
6.	Rt 14 - AT922577 to AT877572	P	
7.	Special Sweep Rt 14 - AT877572 to AT965573		No sweep conducted today.
8.	Rt 10 - AT988641 to AT967584	P	
9.	Access Rd - 3d LVT and Hill 10 (East)		Discontinued.
10.	Rt 13C - BT072707 to BT065661		Discontinued.
11.	Rt 13 - Anderson Trail AT988641 to BT032642	P	
12.	Rt 10 - AT990674 to AT990700	P	
12B	Rt 10 to AT990674 to AT990641	P	

ENCLOSURE (2)

CLASSIFICATION

ENGINEER SITUATION REPORT

SITUATION REPORT No. 91-68PERIOD COVERED: 301300H TO 311300H Mar 1968
DATE & TIME DATE & TIME MONTH & YEAR

REF: (a) MAP: _____

COPY NUMBER _____

1st ENGR. BN. _____

PLACE OF ISSUE _____

DATE/TIME OF ISSUE _____

MESSAGE REF: # _____

1. <u>Enemy Information.</u>	
a. 310935HMar68. An engineer sweep team in support of 2/5 received (1) KIA (Status Unknown) while returning from sweep at coordinates BT065012, from a command detonated mine.	
b. 310940HMar68. An engineer sweep team in support of 3/7 visually located (1) 40 lb box mine at coordinates AT960585. Mine was destroyed in place.	
2. <u>Engineer Personnel.</u> No changes.	
3. <u>Engineer Difficulties.</u>	
Engineer equipment shortages are as shown below:	
Floodlight 5KW - 2 ea.	Chain saws - 2 ea.
Generator 8KW - 4 ea.	Saw, red overarm Trlr Mtd - 4 ea.
Compressor 125 CFM - 2 ea.	Tractor, TD-15 - 0
Crane, SP M-60 - 1 ea.	Truck, dump 5 ton - 1 ea.
Loader, Scoop TL-16 - 1 ea.	Generator 60KW - 1 ea.
Water tank 3,000 gal - 25 ea.	
4. <u>Weather.</u> Warm and sunny.	
5. <u>Operations.</u>	
A. through H. N/A	
Engineer sweeps. See enclosure (2).	
Engineer support remains the same.	
17 men from Support Company TAD to Company "A"	
12 men from Support Company TAD to Company "B"	
1 man from Support Company TAD to JIL MAF	
5 men from H&S Company TAD to Company "A"	
6 men from H&S Company TAD to Company "B"	
OPCON "A" Company (-) 1st Engineer Battalion passed to Commanding General Task Force X-Ray as of 261200HMar68.	
Company "B" (Rein) in direct support of Task Force X-Ray.	
Company "B" is providing a Platoon (-)(Rein) in support of Operation HUNTON.	
* (1) man from "C" Company on Operation PADULE HOAT with 1st Recon Bn since 291115HMar68.	
1st Marine Division Demolitions, Land Mine Warfare and V.C. Beachtrap School attendance this date:	
No classes held this date.	
* <u>Weather</u> N/A	
10. <u>Water supply.</u> See enclosure (1).	
11. <u>General Engineer Comments.</u> N/A	
12. <u>Engineer Command Posts.</u>	
a. 1st Engineer Bn, Danang AT948745	
b. Company "A" (-)(Rein) CP located YD836151	
c. Company "B" (Rein) CP located YD836 51	
* One Squad (10 personnel) from 1st Platoon "B" Company, 5th Engineer Battalion attached to 1st Battalion 27th Marines effective 310200HMar68.	

J. C. CHAMBLISS

SIGNATURE

FORWARDED

By direction

1. ENEMY INFORMATION. (Report information concerning enemy activity encountered, such as sniper activity, enemy minefields, bytraps, artillery shelling and bombing of the area, report enemy material and equipment captured.)2. ENGINEER PERSONNEL. (Report arrival of engineer personnel and units including initial landing party, giving number of Officers and Enlisted. Report casualties and evacuation, number of Officers and men assigned to each subproject and name of Officer or noncommissioned Officer in charge.)3. ENGINEER DIFFICULTIES. (Report hindrance to engineer progress as a result of enemy action, natural conditions such as poor trafficability and inclement weather, equipment shortages or breakdowns, and material shortages.)4. WEATHER. (Report weather conditions.)5. OPERATIONS.a. Roads. (Report road construction to include amount cleared, stripped, graded, ditched, surface, and completed. Use overlays and map coordinates to show location of work and amount completed, the location of culverts, bridges, Etc. Report road maintenance on existing roads. Report soil types and condition and availability of aggregate.)b. TRAILS. (Report trail construction to include amount completed, location of junction with MSR, type of terrain and

DECLASSIFIED

ORGANIZATION			DATE			
PROJ. No. #	ORGANIZATION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
D560-67	"C"Co	Tech assist & mat'l for const of COC bunker - 1st Tk Bn	(On Hold)			
D077-68	"C"Co	Install septic tanks & or grease pit 1/7 messhall		22 Mar 75%	4 Apr	
D104-68	"C"Co	Clear fence line at FLC MCB-62		21 Feb		
D106-68	"C"Co	Provide mat'l & const assist to re. air 2 huts hill 10		11 Mar 50%	1 Apr	
D112-68	"C"Co	Repair roof & const new ecks boards water point 2/27	(On Hold)			
D113-68	"C"Co	Const cap around well	(On Hold)			
D120-68	"C"Co	Const movable barrier for security at main gate	1 Apr			
D130-68	"C"Co	Const ammo bunker for 1/7 hill 10		27 Mar 10%	7 Apr	
D117-68	"C"Co	Provide 15 urinella for 2/27	1 Apr			
D119-68	"C"Co	Provide dozer to 3/7 for const of defensive positions	1 Apr			
D136-68	"C"Co	Tech assist for const of bunkers 2/13		27 Mar 10%		
D141-68	"C"Co	Const ammo bunker for 3/11 hill 55	(On Hold)			
D144-68	"C"Co	Provide 30 sheets of roofing 1/7 hill 10	1 Apr			
D153-68	"C"Co	Move & rebuild 2/27 S-5 building	1 Apr			
D158-68	"C"Co	Const BAS bunker 7th Marines hill 55	5 Apr			
D594-67	SptCo	Const road from AT935785 to AT938787		14 Mar 3%	18 Apr	
D027-68	SptCo	Deliver 50 loads 4" rock to hill 65 4/11	10 Apr			
D045-68	SptCo	Move toilet facilities and extend bar in CO's mess		29 Jan 80%	30 June	
D052-68	SptCo	Deliver 86 loads sand to Hq Bn		14 Feb 12%	30 Apr	
D086-68	SptCo	Survey sites & meet requirements for inst'l of laund units		21 Feb 85%		
D107-68	SptCo	Renovate 13 strongbacks near Dai La 'ass Quarry	(On temporary hold)			
D108-68	SptCo	Oil and grade Rt 13 C from 3d LVT to 3/27 CP	25 Apr			
D116-68	SptCo	Oil Rt 8 from highway 1 to Rt 6	15 Apr			
D137-68	SptCo	Grade temporary helopad for 3d Amtrac Bn		21 Mar 40%	10 Apr	
D138-68	SptCo	Pick up culvert bunker materials		19 Mar 10%		
D145-68	SptCo	Grade road from Rt 3 to Div PX	30 Mar			
D147-68	SptCo	Grade and oil road from CO's helopad to hill 244		25 Mar 40%	20 Apr	
D148-68	SptCo	Rebuild BAS bunker		19 Mar 24%	10 Apr	

EQUIPMENT STATUS & LOCATION REPORT

ITEM		H.E. POOL		ITEM		H.E. POOL	
ECT	CHED	NAL		ECT	CHED	NAL	

DECLASSIFIED

10. Water Report:

<u>Location</u>	<u>Extable (gal)</u>	<u>Bay (gal)</u>
A-Ce	12,000	_____
B-Ce	85,000	_____
1/5	9,000	3,000
2/27	12,000	_____
3/27	7,000	6,000
3/7	12,000	8,000
3rd 8" How	7,000	4,000
Hill-10	15,000	5,000
Hill-55	15,000	8,000
Dai La	50,000	_____
TOTALS	224,000	34,000

Enclosure (1)

ROAD CONDITIONS AS REPORTED BY MINE SWEEP TEAMS

<u>SWEEP TEAM</u>	<u>ROUTE</u>	<u>CONDITIONS</u>	<u>REMARKS</u>
			31 Mar 1968
1.	Rt 1 - YD913118 to YD968064	Discontinued.	
2.	Access Rd - Gia Le YD036151 to YD036157	P	
3.	Rt 1 - ZD055025 to YD968064	P	
4.	Perdue Rd - AT925694 to AT943890	P	
5.	Rt 14 - AT922577 to AT967584	P	
6.	Rt 14 - AT922577 to AT877572	P	
7.	Special Sweep Rt 14 - AT877572 to AT965573	No sweep conducted today.	
8.	Rt 10 - AT988641 to AT967584	P	
9.	Access Rd - 3d LVT and Hill 10 (East)	Discontinued.	
10.	Rt 10 - BT072707 to BT065661	Discontinued.	
11.	Rt 10 - Anderson Trail AT988641 to BT032642	P	
12.	Rt 10 - AT990674 to AT990700	P	
13.	Rt 10 to AT990674 to AT990641	P	

ENCLOSURE (2)