

## CLASSIFICATION

## ENGINEER SITUATION REPORT

SITUATION REPORT No. 92-68

PERIOD COVERED: 311300H TO 011300H 1 April 1968  
DATE & TIME DATE & TIME MONTH & YEAR

REF: (a) MAP: \_\_\_\_\_

COPY NUMBER \_\_\_\_\_

1st ENGR. BN. \_\_\_\_\_

PLACE OF ISSUE \_\_\_\_\_

DATE/TIME OF ISSUE \_\_\_\_\_

MESSAGE REF: # \_\_\_\_\_

1. Enemy Information. None
2. Engineer Personnel. Dropped: None Joined: (1) SSGT 1371, (1) SSGT 1372, (1) SSGT 1345, (1) Major 1302
3. Engineer Difficulties.

Engineer equipment shortages remain the same as shown on Sit Rep 91-68.

4. Weather. Warm and overcast.

## 5. Operations.

A. through H. N/A

Engineer sweeps. See enclosure (2).

Engineer support remains the same.

17 men from Support Company TAD to Company "A"

12 men from Support Company TAD to Company "B"

1 man from Support Company TAD to III MAP

5 men from HAS Company TAD to Company "A"

6 men from HAS Company TAD to Company "B"

OPCON "A" Company (-) 1st Engineer Battalion passed to 1st Marines as of 220800HMar68.

Company "B" (Rein) in direct support of Task Force I-Ray.

(1) Squad (10 personnel) from 1st Platoon "B" Company 5th Engineer Battalion attached to 1st Battalion 27th Marines effective 310700HMar68.

Company "B" is providing a Platoon (-) (Rein) in support of Operation HOUSTON.

(1) man from "C" Company in support of Operation PADDLE BOAT since 291115HMar68.

1st Marine Division Demolitions, Land Mine Warfare and V.C. Boobytrap School attendance this date:

1st Engineer Bn - 5

1st S.P. Bn - 1

2d CAG - 8

27th Marines - 18

## 6. through 9. N/A

10. Water Supply. See enclosure (1).

11. General Engineer Comments. N/A

## 12. Engineer Command Posts.

a. 1st Engineer Bn - DaNang AT948755

b. Company "A" (-) (Rein) CP, located YD836151

c. Company "B" (Rein) CP, located YD836151

J. C. CHAMBLISS

SIGNATURE

BY DIRECTION

By direction

1. ENEMY INFORMATION. (Report information concerning enemy activity encountered, such as sniper activity, enemy minefields, boobytraps, artillery shelling and bombing of the area, report enemy material and equipment captured.
2. ENGINEER PERSONNEL. (Report arrival of engineer personnel and units including initial landing party, giving number of Officers and Enlisted. Report casualties and evacuation, number of Officers and men assigned to each subproject and name of Officer or noncommissioned Officer in charge.
3. ENGINEER DIFFICULTIES. (Report hindrance to engineer progress as a result of enemy action, natural conditions such as poor trafficability and inclement weather, equipment shortages or breakdowns, and material shortages.
4. WEATHER. (Report weather conditions.
5. OPERATIONS.
  - a. Roads. (Report road construction to include amount cleared, stripped, graded, ditched, surface, and completed. Use overlays and map coordinates to show location of work and amount completed, the location of culverts, bridges, Etc. Report road maintenance on existing roads. Report soil types and condition and availability of aggregate.
  - b. TRAILS. (Report trail construction to include amount completed, location of junction with MSR, type of terrain and additional work required to make a military road.

ORGANIZATION			DATE			
PROJ. No.#	ORGANIZATION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
D594-67	SptCo	Const road from AT935785 to AT938787 2/7	15 Apr	14 Mar 3%		
D027-68	SptCo	Deliver 50 loads 4" rock to hill 65 4/11				
D045-68	SptCo	Move toilet facilities and extend bar in CG's mess		29 Jan 80%	30 June	
D052-68	SptCo	Deliver 86 loads sand to Hq Bn		14 Feb 12%	30 Apr	
D086-68	SptCo	Survey sites for installation of laundry units	25 Apr 15 Apr	21 Feb 85%		
D107-68	SptCp	Renovate 13 strongbacks near Dai La pass quarry		29 Mar 3%	10 Apr	
D108-68	SptCo	Oil and grade Rt 13C from 3d LVT to 3/27 CP				
D116-68	SptCo	Oil Rt 8 from highway 1 to Rt 6				
D132-68	SptCo	Pick up and deliver 40 decks to 1/27 and 25 to 3/27	5 Apr			
D137-68	SptCo	Grade temporary helopad from 3d Amtrac Bn		21 Mar 40%	10 Apr	
D138-68	SptCo	Pick up culvert bunker mat'ls		19 Mar 10%		
D145-68	SptCo	Grade road from Rt 3 to Div PX				
D147-68	SptCo	Grade and oil road from CG's helopad to hill 244	15 Apr 10 Apr	25 Mar 40%	20 Apr	
D148-68	SptCo	Rebuild BAS bunker		19 Mar 27%	10 Apr	
D153-68	SptCo	Provide mat'l to const bunker at radio site hill 244				
D156-68	SptCo	Oil Rt 10 from Ha Dong bridge to liberty bridge				
D157-68	SptCo	Install 3/4" pipe from messhall to BAS on hill 37	15 Apr 10 Apr (On Hold)	29 Mar 10%		
D160-68	SptCo	Const bunker at Dai La Pass to replace present one				
D162-68	SptCo	Oil Rt 12 from Tu Cau bridge to 3/27 CP				
D560-67	"C"Co	Tech assist & mat'l for const of COC bunker 1st Tk Bn				
D077-68	"C"Co	Install septic tank & or grease pit 1/7 messhall	(On Hold) (On Hold) 3 Apr	22 Mar 75%	4 Apr	
D104-68	"C"Co	Clear fence line at FLC MCB-62		21 Feb	12 Apr	
D106-68	"C"Co	Provide mat'l & const assist for repair of 2 huts hill 10		11 Mar 50%	3 Apr	
D112-68	"C"Co	Repair roof & const new deck boards water point 2/27				
D113-68	"C"Co	Const cap around well	3 Apr 3 Apr			
D120-68	"C"Co	Const movable barrier for security at main bate				
D130-68	"C"Co	Const ammo bunker for 1/7 hill 10		27 Mar 10%	7 Apr	
D117-68	"C"Co	Provide 15 urinoils for 2/27				
D119-68	"C"Co	Provide dozer to 3/7 for const of defensive positions	(On Hold)	27 Mar 10%		
D136-68	"C"Co	Tech assist for const of bunkers 2/13		1 Apr 100%		
D144-68	"C"Co	Provide 30 sheets of roofing 1/7 hill 10				
D144-68	"C"Co	Const ammo bunker for 3/11 hill 55				1 Apr

## EQUIPMENT STATUS &amp; LOCATION REPORT

ITEM	H.E. POOL						ITEM	H.E. POOL					
	EST	CHED	NAL	VAL	VAL	TAL		EST	CHED	NAL	VAL	VAL	TAL

ORGANIZATION			DATE			
PROJ. No. #	ORGANIZA- TION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLE- TION	DATE & TIME COMPLE- TION
D155-68	"C"Co	Move and rebuild 2/27 S-5 building	3 Apr			
D158-68	"C"Co	Const Bas bunker 7th Marines hill 55	5 Apr			
D122-68	"C"Co	Improve the defensive berm at 2/27	5 Apr			
D129-68	"C"Co	Accomplish written instructions to renovate cantonment BT012629	(On Hold)			
D124-68	"C"Co	Const COC bunker at hill 10		8 Mar 100%		26 Mar

## EQUIPMENT STATUS &amp; LOCATION REPORT

ITEM	H.E. POOL								ITEM	H.E. POOL							
	ECT	CHED	NAL	ED	NAL	ED	L	NAL		ECT	CHED	NAL	ED	NAL	ED	L	NAL

## 10. Water Report:

<u>Location</u>	<u>Retable (gal)</u>	<u>Rev (gal)</u>
A-Co:	12,000	_____
B-Co	85,000	_____
1/5	9,000	3,000
2/27	12,000	_____
3/27	7,000	6,000
3/7	12,000	8,000
3rd 8" Row	7,000	4,000
Hill-10	15,000	5,000
Hill-55	15,000	8,000
Dal La	50,000	_____
TOTALS	224,000	34,000

Enclosure (1)

ROAD CONDITIONS AS REPORTED BY MINE SWEEP TEAMS

<u>SWEEP TEAM</u>	<u>ROUTE</u>	<u>CONDITIONS</u>	<u>REMARKS</u>	1 Apr 1968
1.	Rt 1 - YD913118 to YD968064	P		
2.	Access Rd - Gia Le YD836151 to YD836157	P		
3.	Rt 1 - ZD055025 to YD968064	P		
4.	Perdue Rd - AT925694 to AT943890	P		
5.	Rt 14 - AT922577 to AT967584	P		
6.	Rt 14 - AT922577 to AT877572	P		
7.	Special Sweep Rt 14 - AT877572 to AT965573		No sweep conducted today.	
8.	Rt 10 - AT988641 to AT967534	P		
9.	Access Rd - 3d LVT and Hill 10 (East)		Discontinued.	
10.	Rt 13C - BT072707 to BT065661		Discontinued.	
11.	Rt 10 - Anderson Trail AT982641 to BT032642	P		
12.	Rt 10 - AT990674 to AT990700	P		
13.	Rt 10 to AT990674 to AT990641	P		

ENCLOSURE (2)

## CLASSIFICATION

## ENGINEER SITUATION REPORT

COPY NUMBER \_\_\_\_\_

1st ENGR. BN. \_\_\_\_\_

PLACE OF ISSUE \_\_\_\_\_

DATE/TIME OF ISSUE \_\_\_\_\_

MESSAGE REF: # \_\_\_\_\_

SITUATION REPORT No. 93-68PERIOD COVERED: 011300H TO 021300H Apr 1968  
DATE & TIME DATE & TIME MONTH & YEAR

REF: (a) MAP: \_\_\_\_\_

## 1. Enemy Information.

a. Engineer personnel in support of 1/7 while in a search of a village for VC, visually located 2 caves (3x3x10)

A AT 91300H. Destroyed using 71/2 blocks of C-4. Found 4 pressure mines - turned same over to S-2/ 1/7.

2. Engineer Personnel. Lost: (1) Capt 1302 (1) LCpl 1371. Joined: (1) 2ndLt 1301 (2) PFC 1371

3. Engineer Difficulties. Engineer equipment shortages remain the same as shown on Sit Rep 91-68

4. Weather, Moon and overcast.

## 5. Operations

a. through b. N/A

Engineer sweeps. See enclosure (2)

Engineer support remains the same

17 men from Support Company TAD to Company "A"

12 men from Support Company TAD to Company "B"

1 man from Support Company TAD to III MAF

5 men from H&amp;S Company TAD to Company "A"

6 men from H&amp;S Company TAD to Company "B"

UCON Company "A" (-) 1st Engineer Battalion, passed to 1st Marines as of 070800H Mar 1968

Company "B" (Rein) in direct support of Task Force 1-Ray

(1) Squad ((10) personnel) from 1st Platoon, "B" Company, 5th Engineer Battalion attached to 1st Battalion, 27th Marines effective 310700H Mar 1968

Company "B" is providing a platoon (4)(Rein) in support of Operation MCURTON

(1) man from "C" Company in support of Operation FAULT ROAD since 291115H Mar 68

1st Marine Division Reconitions, Land Mine Warfare and VC Boobytrap School attendance this date:

1st Engineer Bn - 5

2nd CAG - 8

1st LP Bn - 1

27th Marines - 18

6. through 9. N/A

10. Water Supply. See enclosure (1)


11. General Engineer Comments. N/A

## 12. Engineer Command Posts

a. 1st Engineer Bn, Dunning - AT 940755

b. Company "A" (-)(Rein) CP, located at TD 876151

c. Company "B" (Rein) CP, located at TD 876151

  
 J. C. CAMPBELL

 SIGNATURE  
 OF COMMANDING  
 OFFICER
1. ENEMY INFORMATION. (Report information concerning enemy activity encountered, such as sniper activity, enemy minefields boobytraps, artillery shelling and bombing of the area, report enemy material and equipment captured.2. ENGINEER PERSONNEL. (Report arrival of engineer personnel and units including initial landing party, giving number of officers and enlisted. Report casualties and evacuation, number of Officers and men assigned to each subproject and name of Officer or noncommissioned Officer in charge.3. ENGINEER DIFFICULTIES. (Report hindrance to engineer progress as a result of enemy action, natural conditions such as poor trafficability and inclement weather, equipment shortages or breakdowns, and material shortages.4. WEATHER. (Report weather conditions.5. OPERATIONS.a. Roads. (Report road construction to include amount cleared, stripped, graded, ditched, surface, and completed. Use overlays and map coordinates to show location of work and amount completed, the location of culverts, bridges, etc. Report road maintenance on existing roads. Report soil types and condition and availability of aggregate.b. TRAILS. (Report trail construction to include amount completed, location of junction with MSR, type of terrain and

ORGANIZATION			DATE			
PROJ. No. #	ORGANIZATION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
D560-67	C Co	Teach assist & matl for const of COC bunker - 1st Tk on	On Hold	22Mar 79%	4Apr	
D07-68	C Co	Install septic tank &/or grease trap - 1/7 messhall		21Feb	1Apr	
D104-68	C Co	Clear fence line at FLC - RCB -62		11Mar 50%	3Apr	
D104-68	C Co	Provide matl & const assist for const of 2 huts- hill 10				
D112-68	C Co	Repair roof & install new deck boards - water point - 2/27	On Hold			
D113-68	C Co	Const cap around wall	On Hold			
D117-68	C Co	Provide 15 urinals for 2/27	3Apr			
D119-68	C Co	Provide door to 3/7 for const of defensive positions	3Apr			
D120-68	C Co	Const moveable barrier for security at main gate	3Apr		10Apr	
D121-68	C Co	Improve the defensive berm at 2/27	5Apr			
D134-68	C Co	Construct same bunker for 1/7 - hill 10		27Mar 10%	7Apr	
D134-68	C Co	Teach assist for const of bunkers - 2/13		27Mar 10%		
D141-68	C Co	Construct same bunker for 3/11 - hill 55	On Hold			
D154-68	C Co	Move & rebuild 2/27's 3-5 building	3Apr			
D154-68	C Co	Const BAS bunker - 7th Marines - hill 55	3Apr			
D163-68	C Co	Repair roof of 2/27 messhall	10Apr			
B994-67	SptCo	Const road from AT 938785 to AT 938787 - 2/7		14Apr 3%		
D027-68	SptCo	Deliver 50 loads - 4" rock - hill 65 - 4/11	15Apr			
D044-68	SptCo	Move toilet facilities and extend bar in CO's mess		29Feb 80%	30June	
D051-68	SptCo	Deliver 66 loads of sand to HQ Bn		14Feb 12%	30Apr	
D084-68	SptCo	Survey sites & meet requirements for install of laundry units		21Feb 85%		
D107-68	SptCo	Renovate 13 strongholds near Dai La Pass Quarry		29Mar 3%	10Apr	
D108-68	SptCo	Oil and grade Rt 13C from 3rd LVT to 3/27 CP	25Apr		30Apr	
D110-68	SptCo	Oil route 8 from Hwy 1 to Rt 6	15Apr		20Apr	
D131-68	SptCo	Grade temporary helo pad for 3rd Airfree Bn		21Mar 40%	10Apr	
D134-68	SptCo	Pick up salvaged bunker materials		19Mar 10%		
D144-68	SptCo	Grade road from Rt 83 to Div FK	5Apr		10Apr	
D144-68	SptCo	Grade and oil road from CO's helo pad to hill 244		29Mar 40%	20Apr	
D144-68	SptCo	Rebuild BAS bunker		19Mar 30%	10Apr	
D151-68	SptCo	Provide material to const bunker at radio site - hill 244	15Apr			
D154-68	SptCo	Oil road Mt 10 from Ha Dong Bridge to Liberty Bridge	10Apr		20Apr	
D157-68	SptCo	Install 3/4" pipe from messhall to BAS on hill 37		29Mar 20%		
D160-68	SptCo	Const bunker at D 1 La Pass to replace present one	15Apr			
D162-68	SptCo	Oil rt 12 from Tu Chu Bridge to 3/27 CP	20Apr		25Apr	

## EQUIPMENT STATUS &amp; LOCATION REPORT

				H.E. POOL								H.E. POOL			
ITEM	ECI	CHED	NAL	NAL	NAL	NAL	NAL	ITEM	ECI	CHED	NAL	NAL	NAL	NAL	NAL

## 10. Water Report:

<u>Location</u>	<u>Potable (gal)</u>	<u>Raw (gal)</u>
A-CO	16,000	_____
B-Co	85,000	_____
1/5	9,000	3,000
2/27	12,000	_____
3/27	7,000	6,000
3/7	12,000	8,000
3rd 8" Hov	7,000	4,000
Hill-10	15,000	5,000
Hill-55	15,000	8,000
Dai La	50,000	_____
TOTALS	228,000	34,000

Enclosure (1)



ROAD CONDITIONS AS REPORTED BY MINE SWEEP TEAMS

<u>SWEEP TEAM</u>	<u>ROUTE</u>	<u>CONDITIONS</u>	<u>REMARKS</u>
1.	Rt 1 - YD913118 to YD968064	P	
2.	Access Rd - Gia Le YD836151 to YD836157	P	
3.	Rt 1 - ZDC55025 to YD968064	P	
4.	Perdue Rd - AT925694 to AT943890	P	
5.	Rt 14 - AT922577 to AT967584	P	
6.	Rt 14 - AT922577 to AT877572	P	
7.	Special Sweep Rt 14 - AT877572 to AT965573		<b>No sweep conducted today</b>
8.	Rt 1C - AT938641 to AT967584	P	
9.	Access Rd - 3d LVT and Hill 10 (East)		<b>Discontinued</b>
10.	Rt 13C - ET072707 to ET065661		<b>Discontinued</b>
11.	Rt 1C - Anderson Trail AT981641 to ET032642	P	
12.	Rt 1C - AT990674 to AT990700	P	
13.	Rt 1C to AT990674 to AT990641	P	

ENCLOSURE (2)

## CLASSIFICATION

## ENGINEER SITUATION REPORT

SITUATION REPORT No. 94-68PERIOD COVERED: 021300H TO 031300H April 1968  
DATE & TIME DATE & TIME MONTH & YEAR

REF: (a) M&amp;P: \_\_\_\_\_

COPY NUMBER \_\_\_\_\_  
1st ENGR. BN. \_\_\_\_\_  
PLACE OF ISSUE \_\_\_\_\_  
DATE/TIME OF ISSUE \_\_\_\_\_  
MESSAGE REF: # \_\_\_\_\_

## 1. Enemy Information.

- a. 030900HApr68. An engineer sweep team in support of 3/7 received (2) sniper rounds at coordinates AT967586, returned approximately 100 rounds SAF with negative results.
- b. 030900HApr68. An engineer sweep team in support of 3/7 visually detected (1) 50 lb box mine at coordinates AT896568. Mine was located on left side of road; destroyed in place.
- c. 030915HApr68. An engineer sweep team in support of 3/7 received (12) sniper rounds between coordinates AT966590 and AT966575. returned fire with negative results.
- d. 031050HApr68. An engineer Land Cle ring Team received enemy SAF and (2) mortar rounds at coordinates AT968598. Security returned fire and called in strillery support. Work was resumed at 1831135HApr68.

2. Engineer Personnel: Dropped: None Joined: None

## 3. Engineer Difficulties.

Engineer equipment shortages remain the same as shown on Sit Rep 91-68.

## 4. Weather. Cool and overcast.

## 5. Operations.

A. through E. N/A

Engineer sweeps. See enclosure (2)

Engineer support remains the same.

17 men from Support Company TAD to Company "A"

1 man from Support Company TAD to Company "B"

1 man from Support Company TAD to III MAF

10 men from Support Company TAD to 1/27 (1st Plt, 5th Engineer Bn)

5 men from HAS Company TAD to Company "A"

6 men from HAS Company TAD to Company "B"

OPCON "A" Co (-) 1st Engineer Battalion passed to 1st Marines as of 270800HApr68

Company "B" (Rein) in direct support of Task Force X-Ray

Company "B" is providing (1) Platoon (-)(Main) in support of Operation HOUSTON

1st Marine Division Demolitions, Land Mine Warfare and V.C. Boobytrap School attendance this date.

27th Marines - 18

1st Engr Bn - 5

1st S.P. Bn - 1

2d Engr Bn - 8

## 6. through 9. N/A

## 10. Water Supply. See enclosure (1).


## 11. General Engineer Comments. N/A

## 12. Engineer Command Posts.

a. 1st Engineer Bn. DelMar AT948755

b. Company "A" (-)(Main) CP located at YD836151

c. Company "B" (Main) CP located at YD836151

  
 J. C. CAMPBELL  
 SIGNATURE  
 VERIFIED  
 By direction
1. ENEMY INFORMATION. (Report information concerning enemy activity encountered, such as sniper activity, enemy minefields, boobytraps, artillery shelling and bombing of the area, report enemy material and equipment captured.)

ENGINEER PERSONNEL. (Report arrival of engineer personnel and units including initial landing party, giving number of Officers and Enlisted. Report casualties and evacuation, number of Officers and men assigned to each subproject and name of Officer or noncommissioned Officer in charge.)

3. ENGINEER DIFFICULTIES. (Report hindrance to engineer progress as a result of enemy action, natural conditions such as poor trafficability and inclement weather, equipment shortages or breakdowns, and material shortages.)4. WEATHER. (Report weather conditions.)5. OPERATIONS.a. Roads. (Report road construction to include amount cleared, stripped, graded, ditched, surface, and completed. Use overlays and map coordinates to show location of work and amount completed, the location of culverts, bridges, Etc. Report road maintenance on existing roads. Report soil types and condition and availability of aggregate.)b. TRAILS. (Report trail construction to include amount completed, location of junction with MSR, type of terrain and

ORGANIZATION		DATE				
PROJ. No. #	ORGANIZATION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
D560-67	"C"Co	Tech assist & mat'l for const of COC bunker - 1st Tk Bn	(On Hold)	22 Mar 75%	5 Apr	
D077-68	"C"Co	Install septic tank & grease pit 1/7 messhall		21 Feb		
D104-68	"C"Co	Clear fence line at FLC MCB-62		11 Mar 50%	5 Apr	
D106-68	"C"Co	Provide mat'l and const assist for const of 2 bns hill 10				
D112-68	"C"Co	Repair roof & install new deck boards water point 2/27	(On Hold)			
D113-68	"C"Co	Const cap around well	(On Hold)			
D117-68	"C"Co	Provide 15 urnoils for 2/27	5 Apr			
D119-68	"C"Co	Provide dozer to 3/7 for const of defensive positions	5 Apr			
D120-68	"C"Co	Const movable barrier for security at main gate	5 Apr			
D122-68	"C"Co	Improve the defensive berm at 2/27		1 Apr 95%	5 Apr	
D130-68	"C"Co	Const ammo bunker for 1/7 hill 10		27 Mar 10%	7 Apr	
D136-68	"C"Co	Tech assist for const of bunkers 4/13		27 Mar 10%		
D141-68	"C"Co	Const ammo bunker for 3/11 hill 55	(On Hold)			
D154-68	"C"Co	Move & rebuild 2/27 S-5 building		29 Mar 100%		3 Apr
D158-68	"C"Co	Const BAS bunker 7th Mar hill 55	5 Apr			
D163-68	"C"Co	Repair roof on 2/27 messhall	10 Apr			
D168-68	"C"Co	Repair 3 strongbacks hill 22 1/7	15 Apr			
D594-67	SptCo	Const road from AT935785 to AT938787		14 Mar 3%		
D027-68	SptCo	Deliver 50 loads 4" rock to hill 65 4/11	15 Apr			
D043-68	SptCo	Move toilet facilities and extend bar in CG's mess		29 Jan 80%	30 June	
D052-68	SptCo	Deliver 86 loads sand to Hq Bn		14 Feb 12%	30 Apr	
D086-68	SptCo	Survey sites for installation of laundry units		21 Feb		
D107-68	SptCo	Renovate 13 strongbacks near Dai La Pass Quarry		29 Mar 3%	10 Apr	
D108-68	SptCo	Oil and grade Rt 13C from 3d LVT to 3/27	25 Apr			
D116-68	SptCo	Oil Rt 8 from highway 1 to Rt 6	15 Apr			
D137-68	SptCo	Grade temporary helopad for 3d Antrac Bn		21 Mar 40%	10 Apr	
D138-68	SptCo	Pick up culvert bunker Mat'l's		19 Mar 10%		
D143-68	SptCo	Grade road from Rt 3 to Div PX	5 Apr			
D147-68	SptCo	Grade and oil road from CG's helopad to hill 244		25 Mar 40%	20 Apr	
D148-68	SptCo	Rebuild BAS bunker		19 Mar 90%	10 Apr	
D153-68	SptCo	Provide mat'l to const bunker at radio site hill 244	15 Apr			
D156-68	SptCo	Oil Rt 10 from Ha Dong bridge to Liberty Bridge	10 Apr			
D157-68	SptCo	Install 3/4" pipe from messhall to BAS on hill 37		29 Mar 20%		
D160-68	SptCo	Const bunker at Dai La Pass to replace present one	3 Apr			
D162-68	SptCo	Oil Rt 12 from Tu Cau Bridge to 3/27 CP	20 Apr			
D163-68	SptCo	Rewire 2/27 messhall		2 Apr 10%		
D164-68	SptCo	Provide backhoe to 2/13		29 Mar 25%	30 Apr	

## EQUIPMENT STATUS &amp; LOCATION REPORT

ITEM		H.E. POOL		ITEM		H.E. POOL	
JECT	CHED	NAL	ED	JECT	CHED	NAL	ED

## 10. Water Report:

<u>Location</u>	<u>Potable (gal)</u>	<u>Raw (gal)</u>
A-Co	16,000	_____
B-Co	85,000	_____
1/5	9,000	3,000
2/27	12,000	_____
3/27	7,000	6,000
3/7	12,000	8,000
3rd 8" Hov	7,000	4,000
Hill-10	15,000	5,000
Hill-55	15,000	8,000
Dal La	50,000	_____
TOTALS	228,000	34,000

Enclosure (1)

ROAD CONDITIONS AS REPORTED BY MINE SWEEP TEAMS

<u>SWEEP TEAM</u>	<u>ROUTE</u>	<u>CONDITIONS</u>	<u>REMARKS</u>
			3 Apr 1968
1.	Rt 1 - YD913118 to YD968064	P	
2.	Access Rd - Gia Le YD836151 to YD836157		Information on this sweep not available at this time.
3.	Pt 1 - ZD055025 to YD968064	P	
4.	Ferdue Rd - AT925694 to AT943890	P	
5.	Rt 14 - AT922577 to AT967584	P	
6.	Rt 14 - AT922577 to AT877572	P	
7.	Special Sweep Rt 14 - AT877572 to AT965573		No sweep conducted today.
8.	Rt 1C - AT988641 to AT967584	P	
9.	Access Rd - 3d LVT and Hill 10 (East)		Discontinued.
10.	Rt 13C - BT072707 to BT065661		Discontinued.
11.	Rt 1C - Anderson Trail AT983641 to BT032642	P	
12.	Rt 1C - AT990674 to AT999700	P	
123	Rt 1C to AT990674 to AT990641	P	

ENCLOSURE (2)

## CLASSIFICATION

## ENGINEER SITUATION REPORT

SITUATION REPORT No. 95-68PERIOD COVERED: 031300H TO 041300H April 1968  
DATE & TIME DATE & TIME MONTH & YEAR

REF: (a) MAP: \_\_\_\_\_

COPY NUMBER

1st ENGR. BN.

PLACE OF ISSUE

DATE/TIME OF ISSUE

MESSAGE REF: \_\_\_\_\_

## 1. Enemy Information.

a. Late entry - 031225H Apr 68. An engineer sweep team in support of 1/7 visually detected (1) 82mm mortar round at coordinates AT927674. Round was disarmed and turned in to S-2, 1/7.

b. 040900H Apr 68. An engineer sweep team in support of 3/7 visually located (1) boobytrapped M26 grenade on side of road at coordinates AT962584. Boobytrap was destroyed in place.

2. Engineer Personnel. Dropped: (1) Sgt 3516, (1) Cpl 3371, (1) Lpl 1371 Joined: (2) PFC 1371, (1) GySgt 1371

## 3. Engineer Difficulties.

Engineer equipment shortages remain the same as shown on Sit Rep 91-68.

4. Weather. Warm and sunny with partly cloudy skies.

## 5. Operations.

A. through E. N/A

Engineer sweeps. See enclosure (2)

Engineer support remains the same.

17 men from Support Company TAD to Company "A"

12 men from Support Company TAD to Company "B"

1 man from Support Company TAD to III MAF

5 men from H&amp;S Company TAD to "A" Company

6 men from H&amp;S Company TAD to Company "B"

OPCON "A" Company (-) 1st Engineer Battalion passed to 1st Marines as of 270800H Mar 68.

Company "B" (Rein) in direct support of Task Force X-Ray.

Company "B" is providing a Platoon (-)(Rein) in support of Operation HOUSTON.

(1) Squad (10 personnel) from 1st Platoon, "B" Company, 5th Engineer Battalion attached to 1/37 effective 310700H Mar 68

1st Marine Division Demolitions, Land Mine Warfare and L.C. Boobytrap School attendance this date:

27th Marines - 11

1st Engr Bn - 5

1st S.P. Bn - 10

5th S.P. Bn - 11

6. through 9. N/A

10. Water Supply. See enclosure (1)

11. General Engineer Comments. N/A

## 12. Engineer Command Facts.

a. 1st Engineer Bn, Dakang AT948755

b. Company "A" (-)(Rein) CP, ID836151

c. Company "B" (Rein) CP, ID836151

Late entry - (1) man from "C" Company on Operation PAC LEBON with 1st Recon Bn since 201115H Mar 68.

J. C. CHAMBLISS

SIGNATURE

By direction

1. ENEMY INFORMATION. (Report information concerning enemy activity encountered, such as sniper activity, enemy minefields, boobytraps, artillery shelling and bombing of the area, report enemy material and equipment captured.)2. ENGINEER PERSONNEL. (Report arrival of engineer personnel and units including initial landing party, giving number of Officers and Enlisted. Report casualties and evacuation, number of Officers and men assigned to each subproject and name of Officer or noncommissioned Officer in charge.)3. ENGINEER DIFFICULTIES. (Report hindrance to engineer progress as a result of enemy action, natural conditions such as poor trafficability and inclement weather, equipment shortages or breakdowns, and material shortages.)4. WEATHER. (Report weather conditions.)5. OPERATIONS.a. Roads. (Report road construction to include amount cleared, stripped, graded, ditched, surface, and completed. Use overlays and map coordinates to show location of work and amount completed, the location of culverts, bridges, Etc. Report road maintenance on existing roads. Report soil types and condition and availability of aggregate.)b. TRAILS. (Report trail construction to include amount completed, location of junction with MSR, type of terrain and

## ORGANIZATION

DATE

PROJ. No.#	ORGANIZATION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
D560-67	"C"Co	Lech assist & mat'l for const of 50 bunker - 1st bk on	(On Hold)			
D077-68	"C"Co	Install septic tank & or gr. se pit 1/7 mess hall		22 Mar 75%	5 Apr	
D104-68	"C"Co	Clear fence line at FAC BSB-62		21 Feb	12 Apr	
D106-68	"C"Co	Provide mat'l for const of 2 huts hill 10 1/7		11 Mar 50%	5 Apr	
D112-68	"C"Co	Repair roof & install new deck boards water point 2/27	(On Hold)			
D113-68	"C"Co	Const cap around well 2/27	(On Hold)			
D117-68	"C"Co	Provide 15 urinals for 2/27	5 Apr			
D119-68	"C"Co	Provide door to 3.7 for const of defensive positions	5 Apr			
D120-68	"C"Co	Const moveable barrier for security at main gate 2/27	5 Apr			
D122-68	"C"Co	Improve the defensive berm at 2/27		1 Apr 95%	5 Apr	
D130-68	"C"Co	Const ammo bunker for 1/7 hill 10		27 Mar 10%	7 Apr	
D136-68	"C"Co	Lech assist for const of bunkers 2/13		27 Mar 10%		
D141-68	"C"Co	Const ammo bunker for 3/11 hill 55	(On Hold)			
D158-68	"C"Co	Const B&S bunker 7th Marines hill 55	5 Apr			
D163-68	"C"Co	Repair roof on 2/27 mess hall	10 Apr			
D168-68	"C"Co	Repair 3 strong backs hill 22 1/7	15 Apr			
D594-68	SptCo	Const road from M938785 to M938787 2/27		14 Mar 3%		
D027-68	SptCo	Deliver 50 loads 4" rock to hill 65 4/11				
D045-68	SptCo	Move toilet facilities and extend bar in CO's mess		29 Jan 80%	30 June	
D052-68	SptCo	Deliver 86 loads sand to Hq in		14 Feb 12%	30 Apr	
D107-68	SptCo	Renovate 13 strongbacks near and La Pass Quarry		29 Mar 6%	10 Apr	
D108-68	SptCo	Dill and grade at 13 C from 3d AVT to 3/27 C		3 Apr 5%	30 Apr	
D116-68	SptCo	Dill Rt 8 from Highway 1 to Rt 6	15 Apr			
D137-68	SptCo	Grade temporary helopad for 3d Antrac bn		21 Mar 40%	10 Apr	
D138-68	SptCo	Pick up culvert bunker mat'l from FAC		19 Mar 10%		
D145-68	SptCo	Grade road from Rt 3 to Div IX	5 Apr			
D147-68	SptCo	Grade and oil from from CO's helopad to hill 244		25 Mar 40%	20 Apr	
D148-68	SptCo	Rebuild B&S bunker at 1st Engr bn		19 Mar 93%	10 Apr	
D153-68	SptCo	Provide mat'l to const bunker at radio site hill 244	15 Apr			
D156-68	SptCo	Dill Rt 10 from Ha Long bridge to liberty bridge	10 Apr			
D157-68	SptCo	Install pipe from mess hall to B&S on hill 37 3/7		29 Mar 20%		
D160-68	SptCo	Const bunker at La La Pass to replace present one		3 Apr 5%	9 Apr	
D162-68	SptCo	Dill Rt 12 from Tu Cam bridge to 3/27 C	20 Apr			
D163-68	SptCo	Repair 2/27 mess hall		2 Apr 10%		
D164-68	SptCo	Provide backhoe to 2/13		29 Mar 25%	30 Apr	

## EQUIPMENT STATUS &amp; LOCATION REPORT

ITEM	H.E. POOL					TOTAL	H.E. POOL				
	5	10	15	20	25		5	10	15	20	25

10. Water Report:

<u>Location</u>	<u>Potable (gal)</u>	<u>Raw (gal)</u>
A-Co	16,000	_____
B-Co	85,000	_____
1/5	9,000	3,000
2/27	12,000	_____
3/27	7,000	6,000
3/7	12,000	8,000
3rd 8" Row	7,000	4,000
Hill-10	15,000	5,000
Hill-55	15,000	8,000
Dai La	50,000	_____
TOTALS	228,000	34,000

Enclosure (1)



ROAD CONDITIONS AS REPORTED BY MINE SWEEP TEAMS

<u>SWEEP TEAM</u>	<u>ROUTE</u>	<u>CONDITIONS</u>	<u>REMARKS</u>
1.	Rt 1 - YD913118 to YD968064	P	
2.	Access Rd - Gia Le YD836151 to YD836157	P	
3.	Rt 1 - ZD055025 to YD968064	P	
4.	Perdue Rd - AT925694 to AT943890	P	
5.	Rt 14 - AT922577 to AT967584	P	
6.	Rt 14 - AT922577 to AT877572	P	
7.	Special Sweep Rt 14 - AT877572 to AT965573		No sweep conducted today.
8.	Rt 1C - AT988641 to AT967584	P	
9.	Access Rd - 3d LVT and Hill 10 (East)		Discontinued.
10.	Rt 13C - BT072707 to BT065661		Discontinued.
11.	Rt 1C - Anderson Trail AT988641 to BT032642	P	
12.	Rt 1C - AT990674 to AT999700	P	
123	Rt 1C to AT990674 to AT990641	P	

ENCLOSURE (2)

## CLASSIFICATION

## ENGINEER SITUATION REPORT

COPY NUMBER

1st ENGR. BN.

PLACE OF ISSUE

DATE/TIME OF ISSUE

MESSAGE REF.#

SITUATION REPORT No. 96-68

PERIOD COVERED: 041300H TO 051300H April 1968  
DATE & TIME DATE & TIME MONTH & YEAR

REF: (a) MAP:

1. Enemy Information.
a. 050850HApr68. An engineer sweep team in support of 3/7 reports a Vietnamese Nationalist boy turned in (1) 105mm round and collected reward. Round was then destroyed, by sweep team. (Reward was 100 Piasters)
b. 051040HApr68. An engineer Land Clearing Team received (10) sniper rounds at coordinates AT975595. Security returned SAF and called in 81mm fire mission. Searched area with negative results.
c. 051215HApr68. Same Land Clearing Team received (20) sniper rounds at coordinates AT975589. Security returned SAF again and called in 81mm fire mission, searched area and found (20) M60 rounds and punji stakes.
2. Engineer Personnel. Dropped: (1) PFC 1941 Joined: None
3. Engineer Difficulties.
Engineer equipment shortages remain the same as shown on Sit Rep 91-68
4. Weather. Warm and sunny.
5. Operations.
A. through H. N/A
Engineer sweeps. See enclosure (2).
Engineer support remains the same.
17 men from Support Company TAD to Company "A"
12 men from Support Company TAD to Company "B"
1 man from Support Company TAD to III MAF
5 men from H&S Company TAD to Company "A"
6 men from H&S Company TAD to Company "B"
OPCON "A" Company (-) 1st Engineer Battalion passed to 1st Marines as of 270800HMar68
Company "B" (Rein) in direct support of Task Force L-Ray
Company "B" is providing (1) Platoon (-)(Rein) in support of Operation HOUSTON.
(1) Squad (10 Personnel) from 1st Platoon "B" Company, 5th Engineer Battalion Attached to 1/27 effective 310700HMar68
(1) man from "C" Company in support of Operation PADLOCK with 1st Recon Bn since 291115HMar68
(3) officers and (48) men from "A" Company in support of Operation PEGASUS since 010800HApr68.
1st Marine Division Demolitions, Land Mine Warfare and V.C. Boobytrap School attendance this date:
27th Marines - 11
1st Engineer Bn - 5
1st S&S Bn - 10
5th S.P. Bn - 11
6. through 9. N/A
10. Water Supply. See enclosure (2)
11. General Engineer Comments. N/A
12. Engineer Command Posts.
a. 1st Engineer Bn, DaNang AT948755
b. Company "A" (-)(Rein) CP located YD836151
c. Company "B" (Rein) CP located YD836151

J. C. CHAMBLISS  
SIGNATURE  
FORWARDED  
By direction

1. ENEMY INFORMATION. (Report information concerning enemy activity encountered, such as sniper activity, enemy minefields, boobytraps, artillery shelling and bombing of the area, report enemy material and equipment captured.
2. ENGINEER PERSONNEL. (Report arrival of engineer personnel and units including initial landing party, giving number of Officers and Enlisted. Report casualties and evacuation, number of Officers and men assigned to each subproject and name of Officer or noncommissioned Officer in charge.
3. ENGINEER DIFFICULTIES. (Report hindrance to engineer progress as a result of enemy action, natural conditions such as poor trafficability and inclement weather, equipment shortages or breakdowns, and material shortages.
4. WEATHER. (Report weather conditions.
5. OPERATIONS.
  - a. Roads. (Report road construction to include amount cleared, stripped, graded, ditched, surface, and completed. Use overlays and map coordinates to show location of work and amount completed, the location of culverts, bridges, Etc. Report road maintenance on existing roads. Report soil types and condition and availability of aggregate.
  - b. TRAILS. (Report trail construction to include amount completed, location of junction with MSR, type of terrain and additional work required to make a military road.

## ORGANIZATION

DATE

PROJ. No.#	ORGANIZATION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
D560-67	"C"Co	Tech assist & mat'l for const of COC bunker - 1st Tk Bn	(On Hold) (On Hold) 5 Apr	3 Apr 5%	15 Apr	5 Apr
D077-68	"C"Co	Install septic tank & or grease pit 1/7 messhall		22 Mar 100%		
D104-68	"C"Co	Clear fence line at FLC MCB 62		21 Feb		
D106-68	"C"Co	Provide mat'l for const of 2 huts hill 10 1/7		11 Mar 100%		
D112-68	"C"Co	Repair roof & install new neck boards water point 2/27				
D113-68	"C"Co	Const cap around well 2/27				
D117-68	"C"Co	Provide 15 urinals for 2/27				
D119-68	"C"Co	Provide dozer to 3/7 for const of defensive positions		5 Apr	10 Apr	
D120-68	"C"Co	Const movable barrier for security at main gate 2/27		5 Apr	10 Apr	
D122-68	"C"Co	Improve defensive berm at 2/27		1 Apr 95%	7 Apr	
D130-68	"C"Co	Const ammo bunker for 1/7 hill 10	(On Hold)	27 Mar 10%	7 Apr	5 Apr
D134-68	"C"Co	Tech assist for const of bunkers 2/13		27 Mar 10%		
D141-68	"C"Co	Const ammo bunker for 3/11 hill 55				
D158-68	"C"Co	Const BAS bunker 7th Marines hill 55		5 Apr 15%	15 Apr	
D163-68	"C"Co	Repair roof on 2/27 messhall		10 Apr		
D168-68	"C"Co	Repair 3 strongbacks hill 22 1/7		15 Apr		
D170-68	"C"Co	Repair messhall "F" Co 2/7 Nam O bridge		4 Mar 15%	15 Apr	
D594-67	SptCo	Const road from AT93578 to AT938787 2/7		14 Mar 3%		
D027-68	SptCo	Deliver 50 loads 4" rock to hill 65		15 Apr		
D044-68	SptCo	Move toilet facilities and extend bar in CO's mess		29 Jan 85%	30 June	
D052-68	SptCo	Deliver 86 loads sand to Hq Bn	15 Apr	14 Feb 12%	30 Apr	30 Apr
D107-68	SptCo	Renovate 13 strongbacks near Dai La pass quarry		29 Mar 12%	10 Apr	
D108-68	SptCo	Oil and grade Rt 13C from 3d LVT to 3/27 CP		3 Apr 5%	30 Apr	
D116-68	SptCo	Oil Rt 8 from highway 1 to Rt6				
D137-68	SptCo	Grade temporary helopad for 3d Amtrac Bn		21 Mar 45%	10 Apr	
D138-68	SptCo	Pick up culvert bunker mat'ls from DEO		19 Mar 10%		
D144-68	SptCo	Grade road from Rt 3 to Div PX		5 Apr		
D147-68	SptCo	Grade and oil road form CO's helopade to hill 244		25 Mar 75%	20 Apr	
D148-68	SptCo	Rebuild BAS bunker 1st Engr Bn		19 Mar 95%	10 Apr	
D153-68	SptCo	Provide mat'l to const bunker at radio site hill 244		15 Apr		
D158-68	SptCo	Oil Rt 10 from Ha Dong bridge to liberty bridge	20 Apr	10 Apr		9 Apr
D157-68	SptCo	Install 3/4" pipe from messhall to BAS on hill 37		29 Mar 20%		
D160-68	SptCo	Const bunker at Dai La pass to replace present one		3 Apr 15%		
D168-68	SptCo	Oil Rt12 from Tu Cam bridge to 3/27 CP				
D163-68	SptCo	Repair 2/27 messhall		2 Apr 10%		
D164-68	SptCo	Provide backhoe to 2/13		29 Mar 65%	30 Apr	
D167-68	SptCo	Retile bar at CO's mess		5 Apr		

## EQUIPMENT STATUS &amp; LOCATION REPORT

ITEM	H.E. POOL					ITEM	H.E. POOL				
	5	10	15	20	25		5	10	15	20	25

10. Water Report:

<u>Location</u>	<u>Potable (gal)</u>	<u>Raw (gal)</u>
AGe	16,000	_____
ECe	85,000	_____
1/5	9,000	3,000
2/27	12,000	_____
3/27	7,000	6,000
3/7	12,000	8,000
3rd 8" Row	7,000	4,000
Hill 10	15,000	5,000
Hill 55	15,000	8,000
Dai La	30,000	_____
TOTALS	228,000	34,000

Enclosure (1)

ROAD CONDITIONS AS REPORTED BY MINE SWEEP TEAMS

<u>SWEEP TEAM</u>	<u>ROUTE</u>	<u>CONDITIONS</u>	<u>REMARKS</u>
1.	Rt 1 - YD913118 to YD968064	P	
2.	Access Rd - Gia Le YD836151 to YD836157	P	
3.	Rt 1 - 2D055025 to YD968064	P	
4.	Perdue Rd - AT925694 to AT942890	P	
5.	Rt 14 - AT922577 to AT967584	P	
6.	Rt 14 - AT922577 to AT877572	P	
7.	Special Sweep Rt 14 - AT877572 to AT965573		No sweep conducted today.
8.	Rt 10 - AT988641 to AT967584	P	
9.	Access Rd - 3d LVT and Hill 10 (East)		Discontinued.
10.	Rt 130 - BT072707 to BT065661		Discontinued.
11.	Rt 10 - Anderson Trail AT982641 to BT032642	P	
12.	Rt 10 - AT990674 to AT999700	P	
122	Rt 10 to AT990674 to AT990641	P	

ENCLOSURE (2)

## CLASSIFICATION

## ENGINEER SITUATION REPORT

COPY NUMBER

1st ENGR. BN.

PLACE OF ISSUE

DATE/TIME OF ISSUE

MESSAGE REF. #

SITUATION REPORT No. 97-68PERIOD COVERED: 051300H TO 061300H April 1968  
DATE & TIME DATE & TIME MONTH & YEAR

REF: (a) MAP: \_\_\_\_\_

## 1. Enemy Information.

- a. 060845H Apr 68. An engineer sweep team in support of 3/7 received (6) sniper rounds at coordinates AT960584 while preparing to destroy 30 lb box mine visually located. Destroyed mine in place and proceeded to sweep after returning 150 rounds SAW.

## 2. Engineer Personnel. Dropped: None. Joined: (1) PFC 3371

## 3. Engineer Difficulties.

Engineer equipment shortages remain the same as shown on Sit Rep 91-68.

## 4. Weather. Warm with clear skies.

## 5. Operations.

A. through H. N/A

Engineer sweeps. See enclosure (2).

Engineer support remains the same.

17 men from Support Company TAD to Company "A"

12 men from Support Company TAD to Company "B"

1 man from Support Company TAD to III MAP

5 men from H&amp;S Company TAD to Company "A"

6 men from H&amp;S Company TAD to Company "B"

OPCON "A" Company (-) 1st Engineer Battalion passed to 1st Marines as of 270800H Apr 68. COMPANY "A" IN SUPPORT OF OPERATION PEGASUS

Company "B" (Rein) in direct support of Task Force I-Ray.

Company "B" is providing (1) Platoon (-) (Rein) in support of Operation HOUSTON.

(1) Squad (10 men) from 1st Platoon B Company, 5th Engineer Battalion attached to 27th Marines effective 310200H Mar 68

(3) officers &amp; (48) men from "A" Company in support of Operation PEGASUS since 010800H Apr 68.

(1) man from "C" Company in support of Operation PADDLEBOAT since 291115H Mar 68.

1st Marine Division Competitions, Land Mine Warfare and V.C. Boobytrap School attendance this date:

27th Marines - 11

1st Engr Bn - 5

1st S.P. Bn - 10

5th S.P. Bn - 11

## 6. through 9. N/A

## 10. Water Supply. See enclosures (1)

## 11. General Engineer Comments. N/A

## 12. Engineer Command Posts.

a. 1st Engineer Bn, DaNang AT948755

b. Company "A" (-) (Rein) CP, YD836151

c. Company "B" (Rein) CP, YD836151



J. C. CHAMBLISS

SIGNATURE

REMARKS

By direction

1. ENEMY INFORMATION. (Report information concerning enemy activity encountered, such as sniper activity, enemy minefields, boobytraps, artillery shelling and bombing of the area, report enemy material and equipment captured.)
2. ENGINEER PERSONNEL. (Report arrival of engineer personnel and units including initial landing party, giving number of Officers and Enlisted. Report casualties and evacuation, number of Officers and men assigned to each subproject and name of Officer or noncommissioned Officer in charge.)
3. ENGINEER DIFFICULTIES. (Report hindrance to engineer progress as a result of enemy action, natural conditions such as poor trafficability and inclement weather, equipment shortages or breakdowns, and material shortages.)
4. WEATHER. (Report weather conditions.)
5. OPERATIONS.
  - a. Roads. (Report road construction to include amount cleared, stripped, graded, ditched, surface, and completed. Use overlays and map coordinates to show location of work and amount completed, the location of culverts, bridges, Etc. Report road maintenance on existing roads. Report soil types and condition and availability of aggregate.)
  - b. TRAILS. (Report trail construction to include amount completed, location of junction with MSR, type of terrain and

## ORGANIZATION

DATE

PROJ. No.#	ORGANIZATION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
D560-67	"C"Co	Tech assist & mat'l for const of COC bunker 1st Tk Bn		3 Apr 5%	15 Apr	
D104-68	"C"Co	Clear fence line at FLC MCB-62		21 Feb		
D112-68	"C"Co	Repair roof & install new deck boards water point 2/27	(On Hold)			
D113-68	"C"Co	Const cap around well 2/27	(On Hold)			
D117-68	"C"Co	Provide 15 urinoils for 2/27	6 Apr			
D119-68	"C"Co	Provide dozer to 3/7 for const of defensive positions		5 Apr	10 Apr	
D120-68	"C"Co	Const movable barrier for security at main gate 2/27		5 Apr	10 Apr	
D122-68	"C"Co	Improve defensive berm at 2/27		1 Apr 95%	7 Apr	
D130-68	"C"Co	Const ammo bunker for 1/7 hill 10		27 Mar 10%	7 Apr	
D134-68	"C"Co	Techa assist for const of bunkers 2/13		27 Mar 10%		
D141-68	"C"Co	Const ammo bunker for 3/11 hill 55	(On Hold)			
D150-68	"C"Co	Const BAS bunker 7th Marines hill 55		5 Apr 15%	15 Apr	
D163-68	"C"Co	Repair roof on 2/27 messhall	10 Apr			
D168-68	"E"Co	Repair 3 strongbacks hill 22 1/7	15 Apr			
D170-68	"C"Co	Repair messhall 2/7 Nam ) bridge		4 Mar 15%	15 Apr	
D594-68	SptCo	Const road from AT935785 to AT938787 2/7		14 Mar 3%		
D027-68	SptCo	Deliver 50 loads 4" rock to hill 65	15 Apr			
D049-68	SptCo	Move toilet facilities and extend bar in CG's mess		29 Jan 100%		6 Apr
D052-68	SptCo	Deliver 86 loads sand to Hq Bn		14 Feb 12%	30 Apr	
D107-68	SptCo	Renovate 13 strongbacks near Dai La pass quarry		29 Mar 16%	10 Apr	
D108-68	SptCo	Oil and grade Rt 13C from 3d LVT to 2/27 CP		3 Apr 5%	30 Apr	
D110-68	SptCo	Oil Rt 8 from highway 1 to Rt 6	15 Apr			
D137-68	SptCo	Grade temporary helopad for 3d Amtrac Bn		21 Mar 45%	10 Apr	
D138-68	SptCo	Pick up culvert bunker mat'ls from DEG		19 Mar 10%		
D143-68	SptCo	Grade road from Rt 3 to Div PX	5 Apr			
D147-68	SptCo	Grade and oil road from CG's helopad to hill 244		25 Mar 80%	20 Apr	
D148-68	SptCo	Rebuild BAS bunker 1st Engr Bn		19 Mar 97%	10 Apr	
D153-68	SptCo	Provide mat'l to const bunker at radio site hill 244	15 Apr			
D154-68	SptCo	Oil Rt 10 from Ha Dong bridge to Liberty bridge	10 Apr			
D157-68	SptCo	Install 3/4" pipe from messhall to BAS on hill 37 3/7		29 Mar 20%		
D160-68	SptCo	Const bunker at Dai La pass to replace present one		3 Apr 100%		6 Apr
D162-68	SptCo	Oil Rt 12 from Tu Cam bridge to 3/27 CP	20 Apr			
D163-68	SptCo	Rewire 2/27 messhall		2 Apr 10%		
D164-68	SptCo	Provide backhoe to 2/13		29 Mar 70%	30 Apr	
D167-68	SptCo	Retile bar in CG's mess		5 Apr 10%	6 Apr	

## EQUIPMENT STATUS &amp; LOCATION REPORT

ITEM	H.E. POOL				ITEM	H.E. POOL			
	5	RED	1	2		5	RED	1	2

10. Water Report:

<u>Location</u>	<u>Potable (gal)</u>	<u>Raw (gal)</u>
AGo	16,000	_____
BCe	85,000	_____
1/5	9,000	3,000
2/27	12,000	_____
3/27	7,000	6,000
3rd 8" How	7,000	4,000
3/7	12,000	8,000
Hill 10	15,000	5,000
Hill 55	15,000	8,000
Dai Ln	50,000	_____
TOTALS	228,000	34,000

Enclosures (1)



ROAD CONDITIONS AS REPORTED BY NINE SWEEP TEAMS

<u>SWEEP TEAM</u>	<u>ROUTE</u>	<u>CONDITIONS</u>	<u>REMARKS</u>
1.	Rt 1 - YD913118 to YD968064	P	
2.	Access Rd - Gia Le YD836151 to YD836157	P	
3.	Rt 1 - ZD055025 to YD968064	P	
4.	Perdue Rd - AT925694 to AT943890	P	
5.	Rt 14 - AT922577 to AT967584	P	
6.	Rt 14 - AT922577 to AT877572	P	
7.	Special Sweep Rt 14 AT877572 to AT965573		No sweep conducted today.
8.	Rt 1C - AT988641 to AT967584	P	
9.	Rt 1C - Anderson Trail AT988641 to BT032642	P	
10.	Rt 1C - AT990674 to AT999700	P	
11.	Rt 1C to AT990674 to AT990641	P	

ENCLOSURE (2)

## CLASSIFICATION

## ENGINEER SITUATION REPORT

COPY NUMBER

1st ENGR. BN.

PLACE OF ISSUE

DATE/TIME OF ISSUE

MESSAGE REF: #

SITUATION REPORT No. 98-68PERIOD COVERED: 071300H TO 081300H April 1968  
DATE & TIME DATE & TIME MONTH & YEAR

REF: (a) MAP: \_\_\_\_\_

## 1. Enemy Information.

a. Late entry - 070915H Apr 68. An engineer sweep team in support of 2/5 while on sweep, was ambushed with command detonated mine. (1) USMC KIA (Non Med Evac) Coordinates of incident are ZC082791.

## 2. Engineer Personnel. Dropped: None Joined: (1) 2d Lt 1301, (1) Sgt Maj 9999

## 3. Engineer Difficulties.

Engineer equipment shortages remain the same as shown on it Rep. 98-68.

## 4. Weather. Warm and sunny.

## 5. Operations.

A. through B. N/A

Engineer sweep. See enclosure (2).

Engineer support remains the same.

17 men from Support Company IAD to Company "A"

12 men from Support Company IAD to Company "B"

1 man from Support Company IAD to III MAF

3 men from H&S Company IAD to Company "A"

6 men from H&S Company IAD to Company "B"

Or CON "A" Company 1st Engineer Battalion passed to 1st Marines as of 270800H Mar 68

Company "B" (Main) in direct support of Task Force X-Ray

Company "B" is providing (1) Platoon (-)(Main) in support of Operation HOUSTON

(1) squad (10 men) from 1st Platoon, "B" Company, 5th Engineer Battalion attached to 1/27 effective 310700H Mar 68

(3) officers and (48) men from "A" Company in support of Operation PEGASUS since 010600H Apr 68.

(1) man from "C" Company in support of Operation FAIRPLAY with 1st Recon Bn returned this CP 070900H Apr 68.

1st Marine Division Demolitions, Land Mine Warfare and L.C. Boobytrap School attendance this date:

2/27 - 11

3d Amph Bn - 6

2d CAG - 5

1st Ingr Bn - 9

## 6. through 9. N/A

## 10. Water supply. See enclosure (1).


## 11. General Engineer Comments. N/A

## 12. Engineer Com and Icons.

a. 1st Engineer Bn, Da Nang AT940755

b. Company "A" (-)(Main) CP at ZC034491

c. Company "B" (Main) CP at ZC034493



SUBMITTING  
COMMANDING OFFICER

1. **ENEMY INFORMATION.** (Report information concerning enemy activity encountered, such as sniper activity, enemy minefields, boobytraps, artillery shelling and bombing of the area, report enemy material and equipment captured.)

2. **ENGINEER PERSONNEL.** (Report arrival of engineer personnel and units including initial landing party, giving number of Officers and Enlisted. Report casualties and evacuation, number of Officers and men assigned to each subproject and name of Officer or noncommissioned Officer in charge.)

3. **ENGINEER DIFFICULTIES.** (Report hindrance to engineer progress as a result of enemy action, natural conditions such as poor trafficability and inclement weather, equipment shortages or breakdowns, and material shortages.)

4. **WEATHER.** (Report weather conditions.)

5. **OPERATIONS.**

a. **Roads.** (Report road construction to include amount cleared, stripped, graded, ditched, surface, and completed. Use overlays and map coordinates to show location of work and amount completed, the location of culverts, bridges, Etc. Report road maintenance on existing roads. Report soil types and condition and availability of aggregate.)

b. **TRAILS.** (Report trail construction to include amount completed, location of junction with MSR, type of terrain and

ORGANIZATION		DATE				
PROJ. No.#	ORGANIZATION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
D560-67	"C"Co	Tech assist & mat'l for const of CCG bunker 1st Tk Bn	(On Hold)	3 Apr 9%	15 Apr	8 Apr
D104-68	"C"Co	Clear fence line at #10 SCh-62		21 Feb		
D112-68	"C"Co	Repair roof & install new ask be rde water point 2/27				
D113-68	"C"Co	Const o-p around well 2/27		9 Apr		
D117-68	"C"Co	Provide 13 urinals for 2/27		5 Apr	10 Apr	
D119-68	"C"Co	Provide door to 3/7 for const of defensive positions	5	5 Apr	10 Apr	8 Apr
D120-68	"C"Co	Const movable barrier for security of main gate 2/27		1 Apr 100%	10 Apr	
D122-68	"C"Co	Improve defensive berm at 2/27		1 Apr 100%	9 Apr	
D130-68	"C"Co	Const access bunker for 1/7 hill 10		27 Mar 10%		
D136-68	"C"Co	Tech assist for const of bunkers 2/13		27 Mar 10%		
D141-68	"C"Co	Const access bunker for 3/11 hill 95	(On Hold)			8 Apr
D150-68	"C"Co	Const B&S bunker for 7th Mar hill 55		5 Apr 15%	15 Apr	
D161-68	"C"Co	Repair roof on 2/27 messhall		4 Apr 50%		
D163-68	"C"Co	Repair 3 strongholds 1/7 hill 22	15 Apr	4 Mar 15%	15 Apr	
D170-68	"C"Co	Repair mess hall 2/7 Nam O bridge		14 Mar 3%		
D594-68	SptCo	Const road from AT935755 to AT938707	15 Apr	29 Jan 100%		8 Apr
D027-68	SptCo	Deliver 50 loads 4" rock to hill 95 4/11		14 Feb 12%	30 Apr	
D043-68	SptCo	Have toilet facilities and extend bar in CG's mess		29 Mar 66%	10 Mar APR	
D052-68	SptCo	Deliver 86 loads sand to Bq Bn		3 Apr 8%	30 Apr	
D107-68	SptCo	Demovate 13 strongholds near Bai La pass quarry				
D108-68	SptCo	Oil and grade Rt 190 from 36 LVT to 3/27 CI	15 Apr	21 Mar 45%	10 Apr	8 Apr
D110-68	SptCo	Oil Rt 8 from highway 1 to Rt 6		19 Mar 10%		
D117-68	SptCo	Grade temporary helo-pd from 3d Antia Bn	10 Apr	25 Mar 83%	20 Apr	
D138-68	SptCo	Pick up culvert mat'l from SSG		19 Mar 10%	10 Apr	
D141-68	SptCo	Grade road from Rt 3 to Div 1A				
D147-68	SptCo	Grade and oil road from CG's helo-pd to hill 244	15 Apr	20 Mar 20%		8 Apr
D148-68	SptCo	Rebuild B&S bunker 1st Bqr Bn	10 Apr	20 Mar 20%		
D151-68	SptCo	Provide mat'l to const bunker at radio site hill 244		20 Mar 20%		
D156-68	SptCo	Oil Rt 10 from Ba Dong to liberty bridge		2 Apr 10%	30 Apr	
D157-68	SptCo	Install 3/4" pipe from messhall to B&S on hill 37		29 Mar 7%		
D161-68	SptCo	Const (4) bunkers for 3d 155 mm Bty	20 Apr	5 Apr 70%	10 Apr	8 Apr
D162-68	SptCo	Oil Rt 12 from Tu Co-u bridge to 3/27 CI		5 Apr 10%		
D163-68	SptCo	Wire 2/27 messhall				
D164-68	SptCo	Provide backhoe to 2/13				
D166-68	SptCo	Const access road to B Bty 3/11	15 May			
D167-68	SptCo	Retile bar in CG's mess				8 Apr
D169-68	SptCo	Install plumbing and wiring at Hill 10 mess hall				

## EQUIPMENT STATUS &amp; LOCATION REPORT

ITEM	H.E. POOL					ITEM	H.E. POOL				
	CT	HE	AL	AL	AL		CT	HE	AL	AL	AL

## 10.. Water Report

<u>Location</u>	<u>Patable (gal)</u>	<u>Sum (gal)</u>
Mo	16,000	_____
Mo	85,000	_____
1/5	9,000	3,000
2/27	12,000	_____
3/27	7,000	6,000
3/7	12,000	8,000
3rd 8" How	7,000	4,000
Hill 10	15,000	5,000
Hill 55	15,000	8,000
Dai La	50,000	_____
TOTAL	228,000	34,000

Enclosure (1)

ROAD CONDITIONS AS REPORTED BY MINE SWEEP TEAMS

<u>SWEEP TEAM</u>	<u>ROUTE</u>	<u>CONDITIONS</u>	<u>REMARKS</u>
1.	Rt 1 - YD913118 to YD968064	P	8 April 1968
2.	Access Rd - Gia Le YD836151 to YD836157	P	
3.	Rt 1 - ZD055025 to YD968064	P	
4.	Perdue Rd - AT925694 to AT943890	P	
5.	Rt 14 - AT922577 to AT967584	P	
6.	Rt 14 - AT922577 to AT877572	P	
7.	Special Sweep Rt 14 AT877572 to AT965573	No sweep conducted today	
8.	Rt 1C - AT988641 to AT967584	P	
9.	Rt 1C - Anderson Trail AT988641 to BT032642	P	
10.	Rt 1C - AT990674 to AT999700	P	
11.	Rt 1C to AT990674 to AT990641	P	

ENCLOSURE (2)

## CLASSIFICATION

## ENGINEER SITUATION REPORT

SITUATION REPORT No. 108-68

PERIOD COVERED: 081300H TO 091300H Apr 1968  
DATE & TIME DATE & TIME MONTH & YEAR

REF: (a) MAP: \_\_\_\_\_

COPY NUMBER

1st ENGR. BN.

PLACE OF ISSUE

DATE/TIME OF ISSUE

MESSAGE REF: #

## 1. Enemy information.

a. One member of the Land Clearing Team detonated an M-26 Grenade by tripping the trip wire at AT 966553 on 081320H April 1968. (1) USMC (Engr)(Non-Mod-Evac) W/A

2. Engineer personnel. Dropped: (1) Sgt 1371 (1) LCPL 1371 (1) PFC 1371 (1) Sgt 3051 Joined: None

3. Engineer difficulties. Engineer equipment shortages remain the same as shown on Sit Rep 98-68.

4. Weather. Hot and humid with clear skies.

## 5. Operations

a. through b. N/A

Engineer sweeps. See enclosure (2).

Engineer support remains the same

17 men from Support Company TAD to Company "A"

13 men from Support Company TAD to Company "B"

1 man from Support Company TAD to III MAF

5 men from HAS Company TAD to Company "A"

6 men from HAS Company TAD to Company "B"

OPCON "A" Company, 1st Engineer Battalion passed to 1st Marines as of 270800H Mar 68

Company "B" (Rein) in direct support of Task Force X-Ray

Company "B" is providing a platoon (-)(Rein) in support of Operation HOUSON

(1) Squad (10 men) from 1st Platoon, "B" Company, 5th Engineer Battalion attached to 1/27 effective 310700H Mar 68

(3) Officers and 48 men from "A" Company in support of Operation PEGASUS since 010800H Apr 68

1st Marine Division Demolitions, Landmine Warfare and VC Boobytrap School attendance this date:

2/27 - 11

3rd Asrac - 6

2nd CAG - 5

1st Engr Bn - 9

## 6. Through 9. N/A

## 10. Water Supply. See enclosure (1).

## 11. General Engineer Comments. N/A

## 12. Engineer Command Posts

a. 1st Engineer Bn (-), DaNang, AT 948755

b. Company "A" (-)(Rein) CP located at YD 836151

c. Company "B" (Rein) CP located at YD 836151

J. C. CHAMBLISS

SIGNATURE

081300H

By direction

1. ENEMY INFORMATION. (Report information concerning enemy activity encountered, such as sniper activity, enemy minefields, boobytraps, artillery shelling and bombing of the area, report enemy material and equipment captured.)

2. ENGINEER PERSONNEL. (Report arrival of engineer personnel and units including initial landing party, giving number of Officers and Enlisted. Report casualties and evacuation, number of Officers and men assigned to each subproject and name of Officer or noncommissioned Officer in charge.)

3. ENGINEER DIFFICULTIES. (Report hindrance to engineer progress as a result of enemy action, natural conditions such as poor trafficability and inclement weather, equipment shortages or breakdowns, and material shortages.)

WEATHER. (Report weather conditions.)

## OPERATIONS.

a. Roads. (Report road construction to include amount cleared, stripped, graded, ditched, surface, and completed. Use overlays and map coordinates to show location of work and amount completed, the location of culverts, bridges, Etc. Report road maintenance on existing roads. Report soil types and condition and availability of aggregate.)

b. TRAILS. (Report trail construction to include amount completed, location of junction with MSR, type of terrain and additional work required to make a military road.)

ORGANIZATION			DATE				
PROJ. No. #	ORGANIZATION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION	
D594-67	SptCo	Const road from AT 935765 to AT 935787		14Mar 3%			
D027-68	SptCo	Deliver 50 loads 4" rock to hill 65 - 4/11	15Apr				
D052-68	SptCo	Deliver 66 loads of sand to Hq Bn		14Feb 12%	30Apr		
D107-68	SptCo	Renovate 13 strongbacks near Dai La Pass Quarry		29Feb 86%	10Apr		
D108-68	SptCo	Oil and grade Rt 13C from 3rd LVT to 3/27 CP		3Apr 50%	30Apr		
D116-68	SptCo	Oil Rt 8 from Hwy 1 to Rt 6	15Apr		20Apr		
D137-68	SptCo	Grade temporary heloped for 3rd AmTnc Bn		21Mar 45%	10Apr		
D138-68	SptCo	Pickup culvert bunker material from DEO		19Mar 10%			
D145-68	SptCo	Grade road from Rt 3 to Div PX	10Apr		20Apr		
D147-68	SptCo	Grade and oil road from CG's halo pad to Hill 244		25Mar 85%	20Apr		
D148-68	SptCo	Rebuild BAS Bunker - 1st Engr Bn		19Mar 97%	10Apr		
D153-68	SptCo	Provide material to const bunker at radio site - Hill 244	Cancelled	(Superseded by D181-68)			
D156-68	SptCo	Oil and grade Rt 1D from Ha Dong Bridge to Liberty Bridge	10Apr		20Apr		
D157-68	SptCo	Install 3/4" pipe from messhall to BAS on Hill 37		29Mar 20%			
D161-68	SptCo	Const (4) bunkers for 3rd 155mm Battery		8Apr 5%	18Apr		
D162-68	SptCo	Oil rt 12 from Tu Cau bridge to 3/27 CP	20Apr		25Apr		
D163-68	SptCo	Rewire 2/27 messhall		2 pr 20%			
D164-68	SptCo	Provide backhoe to 2/13		29Mar 100%			8Apr
D166-68	SptCo	Const access road to H Battery - 3/11	15May		30May		
D167-68	SptCo	Nettle bar at CG's mess		5Apr 100%			8Apr
D169-68	SptCo	Install plumbing and wiring at Hill 10 messhall		5Apr 15%			
D560-67	MC Co	Tech assist & matl for const of CGC bunker - 1st Tk Bn		3Apr 5%	15Apr		
D104-68	C Co	Clear fence line at FLC - MCB - 62		21Feb	12Apr		
D112-68	C Co	Repair roof & install new deck boards - water point - 2/27	ON HOLD				
D113-68	C Co	Const esp around well - 2/27	ON HOLD				
D117-68	C Co	Provide 15 urinals for 2/27	(Avt matl)				
D119-68	C Co	Provide dozer to 3/7 for const of defensive positions		5Apr	10Apr		
D120-68	C Co	Const movable barrier for security at main gate - 2/27		5Apr 75%	12Apr		
D130-68	C Co	Const ammo bunker for 1/7 - Hill 10		27Mar 10%	19Apr		
D136-68	C Co	Tech assist for const of bunkers - 2/13		27Mar 70%	14Apr		
D141-68	C Co	Const ammo bunker for 3/11 - Hill 55	ON HOLD				
D158-68	C Co	Const BAS bunker for 7th Mar - hill 55		5Apr 15%	15Apr		
D168-68	C Co	Repair 3 strongbacks 1/7 - Hill 22	15Apr		18Apr		
D170-68	C Co	Repair messhall - "F" Co - 2/7 - Namu Bridge		4Mar 60%	15Apr		
D163-68	C Co	Repair roof on 2/27 messhall		4Apr 50%			

## EQUIPMENT STATUS &amp; LOCATION REPORT

H.E. POOL										H.E. POOL									
ITEM	ECT	CHED	NAL		NAL		NAL			ITEM	ECT	CHED	NAL		NAL		NAL		

## 10. Water Report

<u>Location</u>	<u>Potable (gal)</u>	<u>Raw (gal)</u>
ACo	16,000	_____
ACo	85,000	_____
1/5	9,000	3,000
2/27	12,000	_____
3/27	7,000	6,000
3/7	12,000	8,000
3rd 8" Row	7,000	4,000
Mill 10	15,000	2,000
Mill 55	15,000	8,000
Dai Ln	50,000	_____
 TOTALS	 228,000	 34,000

Enclosure (1)



ROAD CONDITIONS AS REPORTED BY NINE SWEEP TEAMS

<u>SWEEP TEAM</u>	<u>ROUTE</u>	<u>CONDITIONS</u>	<u>REMARKS</u>
1.	Rt 1 - YD913118 to YD968064	P	
2.	Access Rd - Gia Le YD836151 to YD836157	P	
3.	Rt 1 - ZD055025 to YD968064	P	
4.	Perdue Rd - AT925694 to AT943890	P	
5.	Rt 14 - AT922577 to AT967584	P	
6.	Rt 14 - AT922577 to AT877572	P	
7.	Special Sweep Rt 14 AT877572 to AT965573	No sweep conducted today	
8.	Rt 1C - AT988641 to AT967584	P	
9.	Rt 1C - Anderson Trail AT988641 to BT032642	P	
10.	Rt 1C - AT990674 to AT999700	P	
11.	Rt 1C to AT990674 to AT990641	P	

ENCLOSURE (2)

## CLASSIFICATION

## ENGINEER SITUATION REPORT

COPY NUMBER

1st ENGR. BN.

PLACE OF ISSUE

DATE/TIME OF ISSUE

MESSAGE REF.#

SITUATION REPORT NO. 101-48

PERIOD COVERED: 091300H TO 101300H April 1968  
DATE & TIME DATE & TIME MONTH & YEAR

REF: (a) MAP:

1. Enemy Information. None.
2. Engineer Personnel. Losses: None. Joined: None.
3. Engineer Difficulties.
Engineer equipment shortages remain the same as shown on CAT # 98-68.
4. Weather. Cool and overcast, with threatening showers.
5. Operations.
A. through E. N/A
Engineer sweeps. See enclosure (2).
Engineer support remains the same.
17 men from Support Company IAD to Company "A"
12 men from Support Company IAD to Company "B"
1 man from Support Company IAD to III MAF
5 men from IAB Company IAD to Company "A"
6 men from IAB Company IAD to Company "B"
OFC N "A" Company (-) 1st Engineer Battalion passed to 1st Marines as of 270800H Apr 68.
Company "B" (Rein) in direct support of Task Force Kellay.
Company "B" is providing a Platoon (-)(Rein) in support of Operation BUSTON.
(1) Squad (10 men) from 1st Plt, "B" Company, 5th Engineers attached to 1st Battalion, 27th Marines effective 310700H Apr 68
(3) officers and (48) men from "A" Company in support of Operation PEGASUS.
LCpl FREDERICKS and (5) men from "C" Company in support of an operation with 3/7 since 100800H Apr 68.
1st Marine Division Resolutions, Land Mine Warfare and U.C. Boobytrap School attendance this date:
1/27 - 11
3d Antares - 6
2d CAG - 5
1st Engr Bn - 9
6. through 9. N/A
10. Note Supply. See enclosure (1).
11. General Engineer Com ntc. N/A
12. Engineer Command Posts.
a. 1st Engineer Bn, LaSang AT 948755
b. Company "A" (-)(Rein) CP located YD636151
c. Company "B" (Rein) CP located YD636151

*[Signature]*  
 101-48  
 101-48  
 101-48

1. **ENEMY INFORMATION.** (Report information concerning enemy activity encountered, such as sniper activity, enemy minefields, boobytraps, artillery shelling and bombing of the area, report enemy material and equipment captured.)
2. **ENGINEER PERSONNEL.** (Report arrival of engineer personnel and units including initial landing party, giving number of Officers and Enlisted. Report casualties and evacuation, number of Officers and men assigned to each subproject and name of Officer or noncommissioned Officer in charge.)
3. **ENGINEER DIFFICULTIES.** (Report hindrance to engineer progress as a result of enemy action, natural conditions such as poor trafficability and inclement weather, equipment shortages or breakdowns, and material shortages.)
4. **WEATHER.** (Report weather conditions.)
5. **OPERATIONS.**
  - a. **Roads.** (Report road construction to include amount cleared, stripped, graded, ditched, surface, and completed. Use overlays and map coordinates to show location of work and amount completed, the location of culverts, bridges, Etc. Report road maintenance on existing roads. Report soil types and condition and availability of aggregate.)
  - b. **TRAILS.** (Report trail construction to include amount completed, location of junction with MSR, type of terrain and additional work required to make a military road.)

ORGANIZATION			DATE			
PROJ. No.#	ORGANIZATION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
D560-67	"C"Co	Tech as 1st & const net'l for const of CCC bunker 1st Tk Bn		3 Apr 9%	15 Apr	
D104-68	"C"Co	Clear fence line at FLC HCM-62		21 Feb	12 Apr	
D112-68	"C"Co	Repair roof & install new neck boards water point 2/27	(On Hold)			
D113-68	"C"Co	Const cap around well 2/27	(On Hold)			
D117-68	"C"Co	Provide 15 urinals for 2/27	(On Hold)			
D119-68	"C"Co	Provide dozer to 3/7 for const of defensive positions		5 Apr	10 Apr	
D120-68	"C"Co	Const movable barrier for security of main gate 2/27		5 Apr 75%	12 Apr	
D130-68	"C"Co	Const ammo bunker for 1/7 hill 10		27 Mar 10%	19 Apr	
D136-68	"C"Co	Tech assist for const of bunkers 2/13		27 Mar 70%	14 Apr	
D141-68	"C"Co	Const ammo bunker for 3/11 hill 55	(On Hold)			
D158-68	"C"Co	Const B S bunker for 7th Marines hill 55		5 Apr 60%	15 Apr	
D168-68	"C"Co	Repair 3 ammo bunkers 1/7 hill 22	15 Apr		18 Apr	
D170-68	"C"Co	Repair messhall 1/2/7 km 0 bridge		4 Mar 60%	15 Apr	
D594-68	SptCo	Const road from AT939765 to AT938767		14 Mar 3%		
D027-68	SptCo	Deliver 50 loads 4" rock to hill 65 4/11	15 Apr			
D052-68	SptCo	Deliver 86 loads sand to Hq Bn		14 Feb 12%	30 Apr	
D107-68	SptCo	Renovate 13 strong obs near Del to base quarry		29 Mar 93%	10 May	
D108-68	SptCo	Oil and grade Rt 12C from 3d Lt to 3/27 CP		3 Apr 53%	30 Apr	
D116-68	SptCo	Oil Rt 8 from highway 1 to Rt 6	15 Apr			
D137-68	SptCo	Grade temporary helopad for 3d Antiair Bn		21 Mar 45%	10 Apr	
D138-68	SptCo	Pick up culvert bunker net'l from DEO		19 Mar 10%		
D145-68	SptCo	Grade road from Rt 3 to Div FI	10 Apr		20 Apr	
D147-68	SptCo	Grade and oil road from CO's helopad to hill 244		25 Mar 87%	20 Apr	
D148-68	SptCo	Rebuild B&S bunker 1st Engr Bn		19 Mar 97%	10 Apr	
D150-68	SptCo	Oil Rt 10 from Ha Dong bridge to Liberty bridge	10 Apr			
D157-68	SptCo	Install 3/4" pipe from messhall to B&S on hill 37		29 Mar 20%		
D161-68	SptCo	Const 4 bunkers for 3d 155mm battery		8 Apr 50%	18 Apr	
D162-68	SptCo	Oil Rt 12 from 1st Com bridge to 3/27 CP	20 Apr			
D163-68	SptCo	Repair 2/27 messhall		2 Apr 20%		
D166-68	SptCo	Const access road to N" battery 3/11	15 May			
D169-68	SptCo	Install plumbing and wiring at Hill 10 messhall		5 Apr 15%		
D171-68	SptCo	Assist in installation laundry units 2/27		9 Apr 50%		

## EQUIPMENT STATUS &amp; LOCATION REPORT

ITEM	H.E. POOL					ITEM	H.E. POOL				
	5	HE	1	2	3		5	HE	1	2	3

ORGANIZATION		DATE					
PROJ. No. #	ORGANIZA- TION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLE- TION	DATE & TIME COMPLE- TION	
D172-68	SptCo	Install ice machine and water heater 27th Marine messhall		9 Apr 10%			
D173-68	SptCo	Install (2) water coolers 7th Marines messhall		9 Apr 10%			
D176-68	SptCo	Oil Rt 10 from 1B Ha Long bridge	1 May				
D181-68	SptCo	Provide indicated mat' ls to Hq Bn		8 Apr 100%		10 Apr	
D182-68	SptCo	Provide crane with backhoe for trenches at hill 55	12 Apr				

## EQUIPMENT STATUS &amp; LOCATION REPORT

ITEM		H.E. POOL		ITEM		H.E. POOL	
CT	HEI	AL	AL	CT	HEI	AL	AL

## 10. Water Report.

<u>Location</u>	<u>Potable (gal)</u>	<u>Raw (gal)</u>
ACo	16,000	_____
BCo	85,000	_____
1/5	9,000	3,000
2/27	12,000	_____
5/27	7,000	6,000
3/7	12,000	8,000
3rd 8" Row	7,000	4,000
Hill 10	15,000	5,000
Hill 50	15,000	8,000
Dai La	50,000	_____
TOTALS	226,000	34,000

Enclosure (1)

ROAD CONDITIONS AS REPORTED BY NINE SWEEP TEAMS

<u>SWEEP TEAM</u>	<u>ROUTE</u>	<u>CONDITIONS</u>	<u>REMARKS</u>
1.	Rt 1 - YD913118 to YD968064	P	
2.	Access Rd - Gia Le YD836151 to YD836157	P	
3.	Rt 1 - ZD055025 to YD968064	P	
4.	Perdue Rd - AT925694 to AT943890	P	
5.	Rt 14 - AT922577 to AT967584	P	
6.	Rt 14 - AT922577 to AT877572	P	
7.	Special Sweep Rt 14 AT877572 to AT965573		No sweep conducted today.
8.	Rt 1C - AT988641 to AT967584	P	
9.	Rt 1C - Anderson Trail AT988641 to BT032642	P	
10.	Rt 1C - AT990674 to AT999700	P	
11.	Rt 1C to AT990674 to AT990641	P	

ENCLOSURE (2)

## CLASSIFICATION

## ENGINEER SITUATION REPORT

COPY NUMBER

1st ENGR. BN.

PLACE OF ISSUE

DATE/TIME OF ISSUE

MESSAGE REF: #

SITUATION REPORT No. 102-68PERIOD COVERED: 101300H TO 111300H April 1968  
DATE & TIME DATE & TIME MONTH & YEAR

REF: (a) MAP: \_\_\_\_\_

1. Enemy Information.
a. 110800H Apr 68. An engineer sweep team in support of 3/7 received sniper fire (3 rounds) at coordinates AT968584, returned 150 SAF and one 90mm round with negative results. Same sweep team received (30) sniper rounds at coordinates AT966584 at 110830H Apr 68, returned fire with negative results.
b. 118200H Apr 68. An engineer Land Clearing Team received (45) rounds sniper fire at coordinates AT968584, returned approximately (500) rounds with negative results.
2. Engineer Personnel. Dropped: (1) LCpl 1371, Joined: (2) 2d Lt 1302
3. Engineer Difficulties.
Engineer equipment shortages remain the same as shown on Sit Rep 98-68.
4. Weather. Warm and overcast with possible showers.
5. Operations.
A. through H. B/A
Engineer sweeps. See enclosure (2).
Engineer support remains the same.
17 men from Support Company IAD to Company "A"
13 men from Support Company IAD to Company "B"
1 man from Support Company IAD to III MAF.
5 men from H&S Company IAD to Company "A"
6 men from H&S Company IAD to Company "B"
OICOM "A" Company (-) 1st Engineer Battalion passed to 1st Marines as of 270800 HMar 68
Company "B" (Rein) in dir ct support of Task Force L&M.
Company "B" is providing a Platoon (-)(Rein) in support of Operation HOUSTON.
(1) squad from 1st Plt "B" Company, 5th Engineers attached to 1st Battalion, 27th Marines effective 310700 HMar 68
(3) officers & (48) men from "A" Company in support of Operation PEGASUS since 010800H Apr 68
LCpl FRED RIGGS and (5) men from "C" Company in support of an operation with 3/7 since 100800H Apr 68
1st Marine Division Demolitions, Land Mine Warfare and V.C. Boobytrap School attendance this morn:
2/27 - 3
3/27 - 3
1st S.F. Bn - 3
1st Engr Bn - 3
6. through 9. B/A
10. Water supply. See enclosure (1)
11. General Engineer Comments. B/A
12. Engineer Command Posts.
a. 1st Engr Bn, DaNang AT948753
b. Company "A" (-)(Rein) CP, YD836151
c. Company "B" (Rein) CP YD836151

*[Signature]*  
 J. C. CHAMBERS  
 1st Engr Bn  
 1st Marine Division  
 DaNang

1. ENEMY INFORMATION. (Report information concerning enemy activity encountered, such as sniper activity, enemy minefields, boobytraps, artillery shelling and bombing of the area, report enemy material and equipment captured.)
2. ENGINEER PERSONNEL. (Report arrival of engineer personnel and units including initial landing party, giving number of Officers and Enlisted. Report casualties and evacuation, number of Officers and men assigned to each subproject and name of Officer or noncommissioned Officer in charge.)
3. ENGINEER DIFFICULTIES. (Report hindrance to engineer progress as a result of enemy action, natural conditions such as poor trafficability and inclement weather, equipment shortages or breakdowns, and material shortages.)
4. WEATHER. (Report weather conditions.)
5. OPERATIONS.
  - a. Roads. (Report road construction to include amount cleared, stripped, graded, ditched, surface, and completed. Use overlays and map coordinates to show location of work and amount completed, the location of culverts, bridges, Etc. Report road maintenance on existing roads. Report soil types and condition and availability of aggregate.)
  - b. TRAILS. (Report trail construction to include amount completed, location of junction with MSR, type of terrain and additional work required to make a military road.)

ORGANIZATION

DATE

PROJ. No. #	ORGANIZATION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
D594-67	SptCo	Const road from AT935785 to AT938787		14 Mar 3%		
D027-68	SptCo	Deliver 50 loads 4" rock to hill 65 4/11	15 Apr			
D052-68	SptCo	Deliver 86 loads sand to Hq Bn		14 Feb 12%	30 Apr	
D107-68	SptCo	Renovate 13 strongbacks near Dai La pass quarry		29 Mar 100%		11 Apr
D108-68	SptCo	Oil and grade Rt 13C from 3d LVT to 3/27 CP		3 Apr 5%	30 Apr	
D116-68	SptCo	Oil Rt 8 from highway 1 to Rt 6	15 Apr			
D137-68	SptCo	Grade temporary helopad 3000m 3d Artillery Bn		21 Mar 45%	10 Apr	
D145-68	SptCo	Grade road from Mt 3 to Day PK	20 Apr			
D147-68	SptCo	Grade and oil road from CB's helopad to hill 204		25 Mar 87%	20 Apr	
D148-68	SptCo	Rebuild MRE bunker 1st Eng Bn		19 Mar 100%		11 Apr
D156-68	SptCo	Oil Mt 16 from Ha Dong bridge to Golden Gate bridge	20 Apr			
D157-68	SptCo	Install 3/4" pipe from messhall to MRE on hill 37		19 Mar 20%		
D161-68	SptCo	Const 4 bunkers for 3d 155mm battery		8 Apr 90%	18 Apr	
D162-68	SptCo	Oil rt 12 from Tu Can bridge to 3/27 CP	20 Apr			
D163-68	SptCo	Rebuild 2/27 messhall		2 Apr 20%		
D168-68	SptCo	Const access road to H battery 3/11	15 May			
D169-68	SptCo	Install plumbing and wiring at hill 10 messhall		5 Apr 15%		
D171-68	SptCo	Assist in installation of laundry units 2/27		9 Apr 100%		11 Apr
D172-68	SptCo	Install ice machine and water heater 27th Marines messhall		9 Apr 10%		
D173-68	SptCo	Install 2 water coolers 7th Marines messhall		9 Apr 10%		
D176-68	SptCo	Oil Rt 16 from Rt 1B to Ha Dong bridge	1 May			
D178-68	SptCo	Provide mat'ls for 1st Dental Co		9 Apr 10%		
D182-68	SptCo	Provide crane with backhoe for trenches hill 55	12 Apr			
D560-68	"C"Co	Tech assist & mat'l for const of CDC bunker 1st Inf Bn		3 Apr 5%	15 Apr	
D112-68	"C"Co	Repair roof & install new deck boards water point 2/27	(On Hold)			
D113-68	"C"Co	Const cap around well 2/27	(On Hold)			
D117-68	"C"Co	Provide 15 urns for 2/27	Awaiting mat'ls			
D119-68	"C"Co	Provide dozer to 3/7 for const of defensive positions		3 Apr	12 Apr	
D120-68	"C"Co	Provide movable barrier for security at main gate 2/27		5 Apr 75%	12 Apr	
D130-68	"C"Co	Const ammo bunker for 1/7 hill 10		27 Mar 10%	19 Apr	
D136-68	"C"Co	Tech assist for const of bunkers 2/13		27 Mar 70%	15 Apr	

## EQUIPMENT STATUS &amp; LOCATION REPORT

ITEM	H.E. POOL						ITEM	H.E. POOL					
	5	HE	AL	AL	AL	AL		5	HE	AL	AL	AL	AL



ORGANIZATION

DATE

PROJ. No.#	ORGANIZA- TION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLE- TION	DATE & TIME COMPLE- TION
D141-68	"C"Co	Const ammo bunker for 3/11 hill 55	(On Hold)			
D158-68	"C"Co	Const BAS bunker for 7th Marine hill 55		5 Apr 60%	15 Apr	
D168-68	"C"Co	Repair 3 strongb aka 1/7 hill 22	15 Apr	4 Apr 100%		11 Apr
D170-68	"C"Co	Repair messhall F/2/7 Nam O bridge				
D177-68	"C"Co	Provide 10 urigoils for 2/7	Awaiting mat'ls			

## EQUIPMENT STATUS &amp; LOCATION REPORT

ITEM	H.E. POOL				ITEM	H.E. POOL			
	5	REL	AL	2		5	REL	AL	2

## 10. Water Report

<u>Location</u>	<u>Potable (gal)</u>	<u>Raw (gal)</u>
ADe	16,000	_____
BOe	85,000	_____
1/5	9,000	3,000
2/27	12,000	_____
3/27	7,000	6,000
3/7	12,000	8,000
3rd 8" New	7,000	4,000
H111 10	15,000	5,000
H111 55	15,000	8,000
Dn1 Ln	50,000	_____
TOTALS	228,000	34,000

Enclosure (1)

ROAD CONDITIONS AS REPORTED BY MINE SWEEP TEAMS

<u>SWEEP TEAM</u>	<u>ROUTE</u>	<u>CONDITIONS</u>	<u>REMARKS</u>
1.	Rt 1 - YD913118 to YD968064	P	
2.	Access Rd - Gia Le YD836151 to YD836157	P	
3.	Rt 1 - ZD055025 to YD968064		
4.	Perdue Rd - AT925694 to AT943890	P	
5.	Rt 14 - AT922577 to AT967584	P	
6.	Rt 14 - AT922577 to AT877572	P	
7.	Special Sweep Rt 14 AT877572 to AT965573		No sweep conducted today.
8.	Rt 1C - AT988641 to AT967584	P	
9.	Rt 1C - Anderson Trail AT988641 to BT032642	P	
10.	Rt 1C - AT990674 to AT999700	P	
11.	Rt 1C to AT990674 to AT990641	P	

ENCLOSURE (2)

## CLASSIFICATION

## ENGINEER SITUATION REPORT

COPY NUMBER

1st ENGR. BN.

PLACE OF ISSUE

DATE/TIME OF ISSUE

MESSAGE REF: #

SITUATION REPORT No. 103-68PERIOD COVERED: 111200H TO 121300H April 1968  
DATE & TIME DATE & TIME MONTH & YEAR

REF: (a) MAP: \_\_\_\_\_

1. Enemy Information. None
2. Engineer Personnel. Shipped: None. Joined: (2) 2014 1302, (1) PFC 3531, (2) PFC 1371
3. Engineer Difficulties. Engineer equipment shortages remain the same as shown on Sit Rep 98-68.
4. Weather. Cool, windy and overcast.
5. Operations. A. through E. N/A Engineer sweeps. See enclosure (2). Engineer support remains the same. (1) man from Support Company IAD to Security Guard, Air Force Exchange (1) man from "C" Company IAD to Security Guard, Air Force Exchange (2) men from H&S Company IAD to Division Post Office (1) man from Support Company IAD to Company "A" (1) man from Support Company IAD to Company "B" (1) man from Support Company IAD to II. MA. (5) men from H&S Company IAD to Company "A" (6) men from H&S Company IAD to Company "B" OPCON "A" Company (-) 1st Engineer Battalion passed to 1st Marines as of 27 0000Mar68. Company "B" (Rein) in direct support of Task Force X-Ray Company "B" is providing one platoon (-)(Rein) in support of Operation FORTUNE. (1) squad from 1st platoon, "B" Company. 5th Engineer Bn attached to 1st Battalion, 27th Marines effective 310700Mar68. (3) officers and (40) men from "A" Company in support of Operation HICAHUE since 010800Apr68. LCpl FRANK RICHES & (5) men from "C" Company in support of Operation JASPER SQUARE since 100800Apr68. 1st Marine Division Lemnitions, Land Mine Warfare and V.C. Booby trap school attendance this date: 27th Marines - 9 1st S.F. Bn - 3 1st Log Bn - 3 6. through 9. N/A 10. Water Supply. See enclosure (1) 11. General Engineer Comments. N/A 12. Engineer Command Post. a. 1st Engineer Battalion, Teleng 712-8735 b. Company "A" (-)(Rein) CP located YD836151 c. Company "B" (Rein) CP located YD836151

*J. C. Cranbliss*  
J. C. CRANBLISS  
SIGNATURE  
CHIEF OF STAFF  
By direction

1. ENEMY INFORMATION. (Report information concerning enemy activity encountered, such as sniper activity, enemy minefields, boobytraps, artillery shelling and bombing of the area, report enemy material and equipment captured.)
2. ENGINEER PERSONNEL. (Report arrival of engineer personnel and units including initial landing party, giving number of Officers and Enlisted. Report casualties and evacuation, number of Officers and men assigned to each subproject and name of Officer or noncommissioned Officer in charge.)
3. ENGINEER DIFFICULTIES. (Report hindrance to engineer progress as a result of enemy action, natural conditions such as poor trafficability and inclement weather, equipment shortages or breakdowns, and material shortages.)
4. WEATHER. (Report weather conditions.)
5. OPERATIONS.
  - a. Roads. (Report road construction to include amount cleared, stripped, graded, ditched, surface, and completed. Use overlays and map coordinates to show location of work and amount completed, the location of culverts, bridges, Etc. Report road maintenance on existing roads. Report soil types and condition and availability of aggregate.)
  - b. Trails. (Report trail construction to include amount completed, location of junction with MSR, type of terrain and additional work required to make a military road.)

ORGANIZATION		DATE				
PROJ. No. #	ORGANIZATION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
D594-68	SptCo	Const road from AT935785 to AT938785		14 Mar 3%		
D627-68	SptCo	Deliver 50 loads 4" rock to Hill 65 4/11	15 Apr			
D052-68	SptCo	Deliver 86 loads sand to Hq Bn		14 Feb 12%	30 Apr	
D108-68	SptCo	Oil and grade Rt 13C from 3d LVT to 3/27 CP		3 Apr 58%	30 Apr	
D116-68	SptCo	Oil Rt 8 from highway 1 to at 6	15 Apr			
D137-68	SptCo	Grade temporary helopad for 3d Antrac Bn		21 Mar 45%	10 May	
D143-68	SptCo	Grade road from Rt 3 to biv FA	20 Apr			
D147-68	SptCo	Grade and oil road from C's helopad to Hill 244		25 Mar 87%	20 Apr	
D154-68	SptCo	Oil Rt 16 from Ha Dong bridge to Golden Gate bridge	20 Apr			
D157-68	SptCo	Install 3/4" pipe from messhall to B-6 on Hill 37		29 Mar 20%		
D161-68	SptCo	Const (4) bunkers for 3d 155mm battery		8 Apr 95%	18 Apr	
D162-68	SptCo	Oil Rt 12 from Lu Cau bridge to 3/27 CP	20 Apr			
D163-68	SptCo	Rewire 2/27 mess hall		2 Apr 20%		
D164-68	SptCo	Const access road to "H" battery 3/11	15 May			
D169-68	SptCo	Install plumbing and wiring at Hill 10 messhall		5 Apr 19%		
D173-68	SptCo	Install ice machine & H-0 heater at 27th Marines messhall		9 Apr 10%	29 Apr	
D174-68	SptCo	Install (2) water coolers at 7th Marines messhall		9 Apr 10%		
D176-68	SptCo	Oil Rt 10 from Lt 1B to Ha Dong bridge	1 May			
D178-68	SptCo	Provide materials for 1st Dental Co		9 Apr 20%		
D179-68	SptCo	Provide materials to Hq Bn				
D183-68	SptCo	Provide crane with bucket to dig trenches at Hill 35	12 Apr			
D184-68	SptCo	Wire 7th Marines COC bunker on Hill 35		10 Apr 30%		
D112-68	"C"Co	Repair roof & install new deck boards water point 2/27	(On Hold)			
D111-68	"C"Co	Const cap around well 2/27	(On Hold)			
D117-68	"C"Co	Provide 15 urinals for 2/27	Awaiting materials			
D119-68	"C"Co	Provide dozer to 3/7 for const of defensive positions		5 Apr	16 Apr	
D120-68	"C"Co	Provide movable barrier for security of main gate 2/27		5 Apr 75%	14 Apr	
D130-68	"C"Co	Const ammo bunker for 1/7 Hill 10		27 Mar 15%	19 Apr	
D134-68	"C"Co	Tech assist for const of bunkers 2/13		27 Mar 10%	15 Apr	
D141-68	"C"Co	Const ammo bunker for 3/11 Hill 35	(On Hold)			
D150-68	"C"Co	Const SAB bunker for 7th Marines Hill 35		5 Apr 95%	15 Apr	
D160-68	"C"Co	Repair 3 strongboxes 1/7 Hill 22		10 Apr 5%	18 Apr	
D177-68	"C"Co	Provide 10 urinals for 2/27	Awaiting materials			
D187-68	"C"Co	Install culvert on ladder Hill 22	15 Apr			

## EQUIPMENT STATUS &amp; LOCATION REPORT

ITEM	H.E. POOL					ITEM	H.E. POOL				
	5	RED	1	2	3		5	RED	1	2	3

## 10. Water Report:

<u>Location</u>	<u>Potable (gal)</u>	<u>Raw (gal)</u>
ACo	16,000	_____
BCo	85,000	_____
1/5	9,000	3,000
2/27	12,000	_____
3/27	7,000	6,000
3/7	12,000	8,000
3rd 8" Row	7,000	6,000
Hill 10	15,000	5,000
Hill 55	15,000	8,000
D-1 La	50,000	_____
TOTALS	228,000	36,000

Enclosure (1)

ROAD CONDITIONS AS REPORTED BY NINE SWEEP TEAMS

<u>SWEEP TEAM</u>	<u>ROUTE</u>	<u>CONDITIONS</u>	<u>REMARKS</u>
1.	Rt 1 - YD913118 to YD968064	P	
2.	Access Rd - Gia Le YD836151 to YD836157	P	
3.	Rt 1 - ZD055025 to YD968064	P	
4.	Perdue Rd - AT925694 to AT943890	P	
5.	Rt 14 - AT922577 to AT967584	P	
6.	Rt 14 - AT922577 to AT877572	P	
7.	Special Sweep Rt 14 AT877572 to AT965573	No sweep conducted today.	
8.	Rt 1C - AT988641 to AT967584	P	
9.	Rt 1C - Anderson Trail AT988641 to BT032642	P	
10.	Rt 1C - AT990674 to AT999700	P	
11.	Rt 1C to AT990674 to AT990641	P	

ENCLOSURE (2)

## CLASSIFICATION

## ENGINEER SITUATION REPORT

COPY NUMBER

1st ENGR. BN.

PLACE OF ISSUE

DATE/TIME OF ISSUE

MESSAGE REF: #

SITUATION REPORT No. 104-68PERIOD COVERED: 121300H TO 131300H Apr 1968  
DATE & TIME DATE & TIME MONTH & YEAR

REF: (a) MAP: \_\_\_\_\_

1. Enemy information. None
2. Engineer personnel. Joined: None Disposed: (1) Cpl 1141 (2) Cpl 1371 (3) LCpl 1371 (1) PFC 1371
3. Engineer difficulties. Engineer equipment shortages remain the same as shown on Sit Rep # 98-68
Weather. Warm with clear skies.
5. Operations
a. through b. N/A
Engineer sweeps. See enclosure (2)
Engineer support remains the same
1 man from Support Company TAD to Security Guard - Air Force PX
1 man from "G" Company TAD to Security Guard - Air Force PX
2 men from E&S Company TAD to Division Post Office
19 men from Support Company TAD to Company "A"
13 men from Support Company TAD to Company "B"
1 man from Support Company TAD to III MAF
5 men from E&S Company TAD to Company "A"
6 men from E&S Company TAD to Company "C"
OPCON "A" Company (-). 1st Engineer Battalion passed to 1st Marines as of 270600H Mar 68
Company "B" (Rein) in direct support of Task Force I-Ray
Company "B" is providing a platoon (-)(Rein) in support of Operation HUSTON
One squad (10 personnel) from 1st Platoon, "B" Company, 5th Engineer Battalion attached to 1st Battalion, 20th Marines effective 310700H Mar 68
3 officers and 50 men from "A" Company in support of Operation PEDAGUS since 010600H Apr 68
LCpl Friedrichs and 5 men from "C" Co in support of Operation JASPER SQUARE since 100800H Apr 68
1st Marine Division Demolitions, Land Mine Warfare and VC Boobytrap School attendance this date:
27th Marines - 9
1st SF Bn - 3
1st Regt Bn - 3
6. through 9b. N/A
10. Water Supply. See enclosure (1).
11. General Engineer Comments. N/A
12. Engineer Command Posts
a. 1st Engineer Battalion (-), Danang, AT 948755
b. Company "A" (-)(Rein) CP, TD 836151
c. Company "B" (Rein) CP, TD 836151

*J. C. CHAMBERS*  
 J. C. CHAMBERS  
 SIGNATURE  
 ENDORSEMENT  
 By direction

1. ENEMY INFORMATION. (Report information concerning enemy activity encountered, such as sniper activity, enemy minefields, boobytraps, artillery shelling and bombing of the area, report enemy material and equipment captured.)
2. ENGINEER PERSONNEL. (Report arrival of engineer personnel and units including initial landing party, giving number of Officers and Enlisted. Report casualties and evacuation, number of Officers and men assigned to each subproject and name of Officer or noncommissioned Officer in charge.)
3. ENGINEER DIFFICULTIES. (Report hindrance to engineer progress as a result of enemy action, natural conditions such as poor trafficability and inclement weather, equipment shortages or breakdowns, and material shortages.)
4. WEATHER. (Report weather conditions.)
5. OPERATIONS.
- a. Roads. (Report road construction to include amount cleared, stripped, graded, ditched, surface, and completed. Use overlays and map coordinates to show location of work and amount completed, the location of culverts, bridges, Etc. Report road maintenance on existing roads. Report soil types and condition and availability of aggregate.)
- b. TRAILS. (Report trail construction to include amount completed, location of junction with MSR, type of terrain and



ORGANIZATION		DATE				
PROJ. No. #	ORGANIZATION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
D56-67	SptCo	Const bunker for B&B at 1st Tk Bn		12Apr 5%	18Apr	
D594-67	SptCo	Const road from AT 935765 to AT 938737		14Apr 3%		
D627-68	SptCo	Deliver 50 loads of 1" rock to hill 65 - 4/11	15Apr			
D652-68	SptCo	Deliver 60 loads of sand to Bq Bn		14Apr 12%	30Apr	
D106-68	SptCo	Oil and grade Rt 12 from 3rd Div to 3/27 CF		3Apr 6%	30Apr	
D116-68	SptCo	Oil Rt 8 from May 1 to At 6	15Apr			
D137-68	SptCo	Grade temporary hole (can) for 3rd Bn Bq Bn		21Apr 45%	20Apr	
D145-68	SptCo	Grade road from At 3 to Div 11	20Apr		30Apr	
D147-68	SptCo	Grade and oil road from CG's helopad to Hill 244		22Apr 87%	20Apr	
D156-68	SptCo	Oil Rt 10 from Ba Long bridge to Golden Gate Bridge - 3/7	20Apr		20Apr	
D157-68	SptCo	Install 3/4" pipe from messhall to B&B on hill 37		24Apr 10%	1st Matl	
D161-68	SptCo	Const four bunkers for 3rd Bn Bq Bn		5Apr 100%	30Apr	12Apr
D162-68	SptCo	Oil Rt 12 from Tu Cau bridge to 3/27 CF	20Apr			
D163-68	SptCo	Rewire 2/27 messhall		2Apr 20%	30Apr	
D165-68	SptCo	Const wooden road to B Battery - 3/11	15May		30May	
D169-68	SptCo	Install plumbing and wiring at Hill 10 messhall		5Apr 15%		
D172-68	SptCo	Install ice machine and waterheater - 7th Bn messhall		9Apr 10%		
D173-68	SptCo	Install ice water coolers in 7th Bn messhall		9Apr 10%		
D176-68	SptCo	Oil Rt 10 from Rt 15 to Ba Long bridge	15May		10May	
D178-68	SptCo	Provide materials for 1st Bn Bq Bn		9Apr 20%		
D179-68	SptCo	Provide materials for Bq Bn	Material receipt plus on day			
D182-68	SptCo	Provide opns with machine to dig trenches - Hill 55		12Apr 10%	30Apr	
D184-68	SptCo	Wire 7th Bn Bq Bn at Hill 55		16Apr 50%		
D112-68	C Co	Repair roof & install new deck boards - water point - 2/27	On Hold			
D113-68	C Co	Const cap around well - 2/27	On Hold			
D117-68	C Co	Provide 15 urinals for 2/27	Awaiting Matl			
D119-68	C Co	Provide dozer to 3/7 for const of defensive positions	15Apr		20Apr	
D120-68	C Co	Provide movable barrier for security at main gate - 4/27		5Apr 25%	15Apr	
D130-68	C Co	Const ammo bunker for 1/7 - Hill 10		27Apr 40%	19Apr	
D136-68	C Co	Tech assist for const of bunkers - 2/15		27Apr 70%	16Apr	
D141-68	C Co	Const ammo bunker for 3/11 - Hill 55	On Hold			
D158-68	C Co	Const R&B bunker for 7th Bn - Hill 55		5Apr 95%	15Apr	
D164-68	C Co	Repair 3 strongbacks for 1/7 - Hill 22		10Apr 25%	13Apr	
D177-68	C Co	Provide 8 urinals for 2/27	Awaiting Matl			
D187-68	C Co	Install conduit or ladder - Hill 22	15Apr			

## EQUIPMENT STATUS &amp; LOCATION REPORT

ITEM	H.E. POOL					ITEM	H.E. POOL				
	5	10	15	20	25		5	10	15	20	25

## 10. Water Report:

<u>Location</u>	<u>Potable (gal)</u>	<u>Raw (gal)</u>
Mo	16,000	_____
Bo	85,000	_____
1/5	9,000	3,000
2/27	12,000	_____
3/27	7,000	6,000
3/7	12,000	8,000
3rd 8" now	7,000	4,000
hill 10	12,000	5,000
hill 55	15,000	8,000
hill La	50,000	_____
TOTALS	226,000	34,000

Enclosure (1)

ROAD CONDITIONS AS REPORTED BY MILE SWEEP TEAMS

<u>SWEEP TEAM</u>	<u>ROUTE</u>	<u>CONDITIONS</u>	<u>REMARKS</u>
1.	Rt 1 - YD913118 to YD968064	P	
2.	Access Rd - Gia Le YD836151 to YD836157	P	
3.	Rt 1 - ZD055025 to YD968064	P	
4.	Perdue Rd - AT925694 to AT943890	P	
5.	Rt 14 - AT922577 to AT967584	P	
6.	Rt 14 - AT922577 to AT877572	P	
7.	Special Sweep Rt 14 AT877572 to AT965573		Did not sweep today
8.	Rt 1C - AT988641 to AT967584	P	
9.	Rt 1C - Anderson Trail AT988641 to BT032642	P	
10.	Rt 1C - AT990674 to AT999700	P	
11.	Rt 1C to AT990674 to AT990641	P	

ENCLOSURE (2)

## CLASSIFICATION

## ENGINEER SITUATION REPORT

SITUATION REPORT No. 105-60PERIOD COVERED: 131300Z TO 141300Z Apr 1968  
DATE & TIME DATE & TIME MONTH & YEAR

REF: (a) MAP: \_\_\_\_\_

COPY NUMBER

1st ENGR. BN.

PLACE OF ISSUE

DATE/TIME OF ISSUE

MESSAGE REF: #

1. Enemy information.a. 140900HApr68. An engineer sweep team in support of 3/7 received 20 sniper(SAF) rounds at AT 968995. Returned 400 M-16 rounds. "negative casualties."2. Engineer personnel. Joined: none Dropped: none3. Engineer difficulties. Engineer equipment shortages are shown below:

Flashlight, 8W - 2	Chain Saw - 2
Generator, 8KW - 4	Saw, rdl, overcrr, trlr std - 1
Compressor, 125 - 2	Truck, dump 5T - 1
Crane, M-60 - 1	Water tank, 3000 gal - 25
Loader, Scoop, TL-16 - 1	Generator, 60 KW - 1
Bath Unit, trlr std - 1	

4. Weather. Warm and humid with overcast skies - light precipitation was experienced in the early hours of this reporting period.5. Operations

## a. through h. N/A

Engineer sweepers: See enclosure (2)

Engineer support remains the same

1 man from Support Com any TAD to Security Guard - Air Force PI

1 man from "C" Company TAD to Security Guard - Air Force PI

2 men from H&amp;E Company TAD to Division Post Office

19 men from Support Company TAD to Company "A"

13 men from Support Company TAD to Company "B"

1 man from Support Company TAD to III MAF

5 men from H&amp;E Company TAD to Company "A"

6 men from H&amp;E Company TAD to Company "B"

OPCON "A" Company (-), 1st Engr Bn passed to 1st Marines as of 270600HApr68

Company "B" (Rein) in direct support of Task Force 1-Ray

Company "B" is providing a platoon (-)(Rein) in support of Operation HOUSTON

One squad (10 personnel) from 1st Flt, "B" Co, 5th Engr Bn attached to 1st Bn, 27th Mar effective 310700HApr68

3 officers and 30 men from "A" Company in support of Operation PIGADE since 010800HApr68

LCpl FRIDRICKS and 3 men from "C" Company in support of Operation JASPER SQUARE since 100600HApr68 (2 men returned)

## 6. through 9. N/A

10. Water Supply. See enclosure (1).11. Engineer Comments. N/A12. Engineer Command Posts

a. 1st Engr BN (-), Donnelly, AT 948733

b. Company "A" (-)(Rein) CP, located at YD 876151

c. Company "B" (Rein) CP located at YD 876151

*J. C. Williams*  
J. C. WILLIAMS  
ENGINEER  
by direction

1. ENEMY INFORMATION. (Report information concerning enemy activity encountered, such as sniper activity, enemy minefields, boobytraps, artillery shelling and bombing of the area, report enemy material and equipment captured.)2. ENGINEER PERSONNEL. (Report arrival of engineer personnel and units including initial landing party, giving number of Officers and Enlisted. Report casualties and evacuation, number of Officers and men assigned to each subproject and name of Officer or noncommissioned Officer in charge.)3. ENGINEER DIFFICULTIES. (Report hindrance to engineer progress as a result of enemy action, natural conditions such as poor trafficability and inclement weather, equipment shortages or breakdowns, and material shortages.)4. WEATHER. (Report weather conditions.)5. OPERATIONS.a. Roads. (Report road construction to include amount cleared, stripped, graded, ditched, surface, and completed. Use overlays and map coordinates to show location of work and amount completed, the location of culverts, bridges, Etc. Report road maintenance on existing roads. Report soil types and condition and availability of aggregate.)b. TRAILS. (Report trail construction to include amount completed, location of junction with MSR, type of terrain and

ORGANIZATION			DATE			
PROJ. No. #	ORGANIZATION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
D112-68	C Co	Repair roof & install new deck boards - waterpoint - 2/27	On Hold			
L113-68	C Co	Const cap around well - 2/27	On Hold			
D117-68	C Co	Provide 15 urinals for 2/27	Await Matl			
D119-68	C Co	Provide doses to 3/7 for const of defensive positions	15Apr	5Apr 75%	18Apr	
D120-68	C Co	Provide movable barrier for security - main gate - 2/27		27Mar 40%	19Apr	
D130-68	C Co	Const ammo bunker for 1/7 - hill 10		27Mar 70%	16Apr	
D141-68	C Co	Tech assist for const of bunkers - 2/13	On Hold			
D141-68	C Co	Const ammo bunker for 3/11 - Hill 55		5Apr 90%	17Apr	
D142-68	C Co	Const BAS bunker for 7th Mar - Hill 55		10Apr 25%	18Apr	
D143-68	C Co	Repair 3 strongbacks for 1/7 - hill 22	Await Matl			
D177-68	C Co	Provide 8 urinals for 2/7	18Apr			
D187-68	C Co	Install culvert on ladder - hill 22				
D560-67	SptCo	Const bunker for BAS at 1st Tk Bn		12Apr 5%	18Apr	
D594-68	SptCo	Const road from AT 935785 to AT 9387-7 - 2/7		14Apr 3%		
D 87-68	SptCo	Deliver 50 loads 4" rock to Hill 65 - 4/11	15Apr			
D92-68	SptCo	Deliver 80 loads of sand to 1st Bn		14Feb 12%	10Apr	
D100-68	SptCo	Oil and grade Rt 13C from 3rd LVT to 3/27 CP		3Apr 60%	30Apr	
D116-68	SptCo	Oil Rt 8 from Hwy 1 to Rt 6	15Apr		20Apr	
D127-68	SptCo	Grade temporary helo pad for 3rd Am Trac Bn		21Mar 45%	20Apr	
D144-68	SptCo	Grade road from Rt 43 to Div 41	20Apr		20Apr	
D147-68	SptCo	Grade and oil road from CO's helo pad to Hill 244		25Mar 87%	20Apr	
D158-68	SptCo	Oil Rt 1C from Ha Dong bridge to Golden Gate Bridge	20Apr		30Apr	
D159-68	SptCo	Install 2 1/4" pipe from messhall to BAS 68 on hill 37		29Mar 20%	30Apr	
D161-68	SptCo	Oil Rt 12 from Tu Chau Bridge to 3/27 CP	20Apr		30Apr	
D161-68	SptCo	Repair 2/27 messhall		2Apr 20%		
D168-68	SptCo	Const access road to B Battery - 3/11	15May			
D169-68	SptCo	Install plumbing and wiring at hill 10 messhall		5Apr 15%		
D172-68	SptCo	Install ice machine and water heater at 7th Mar messhall		9Apr 10%		
D173-68	SptCo	Install 2 water coolers at 7th Marines messhall		9Apr 10%		
D176-68	SptCo	Oil Rt 1C from Rt 1B to Ha Dong bridge	1May		10May	
D178-68	SptCo	Provide materials for 1st Dental Co.		9Apr 20%		
D179-68	SptCo	Provide materials to b Co	Matl receipt plus one day			
L182-68	SptCo	Provide crane with backhoe to dig trenches - hill 55		12Apr 10%	30Apr	
D184-68	SptCo	Wire 7th Marines COC bunker on hill 55		10Apr 50%		

## EQUIPMENT STATUS &amp; LOCATION REPORT

ITEM		H.E. POOL		ITEM		H.E. POOL	
5	11	1	1	5	11	1	1

## 10. Water Report:

<u>Location</u>	<u>Potable (gal)</u>	<u>Raw (gal)</u>
AGo	16,000	_____
BOo	85,000	_____
1/5	9,000	3,000
2/27	12,000	_____
3/27	7,000	6,000
3/7	12,000	8,000
3rd 8" Hew	7,000	4,000
Hill 10	15,000	5,000
Hill 55	15,000	8,000
Dai La	50,000	_____
TOTALS	228,000	34,000

Enclosure (1)

## DECLASSIFIED

ROAD CONDITIONS AS REPORTED BY MINE SWEEP TEAMS

<u>SWEEP TEAM</u>	<u>ROUTE</u>	<u>CONDITIONS</u>	<u>REMARKS</u>
1.	Rt 1 - YD 863158 to YD 782205	P	
2.	Rt 551 - YD 775229 to YD 791271	P	
3.	Rt 551 - YD 791271 to YD 843322	No information on this sweep <del>44</del> At this time.	
4.	Rt 1 - ZD 057023 to YD 985049	P	
5.	Rt 1/Access road ZD 057023 to ZC 080985	P	
6.	Rt 1 - YD 891136 to YD 985049	P	
7.	Perdue Road - AT 925694 to AT 943890	P	
8.	Rt 14 - AT 922577 to AT 967584	P	
9.	Rt 14 - AT 922577 to AT 877572	P	
10.	Special Sweep Rt 14 - AT 877572 to AT 865573	Did not sweep today	
11.	Rt 1C - AT 988641 to AT 967584	P	
12.	Rt 1C - Anderson Trail AT 988641 to BT 014635	P	
13.	Anderson Trail - BT 014635 to BT 032642	P	
14.	Rt 1C - AT 990674 to AT 999700	P	
15.	Rt 1C - AT 990674 To AT 990641	P	

ENCLOSURE (2)

DECLASSIFIED

## CLASSIFICATION

## ENGINEER SITUATION REPORT

COPY NUMBER \_\_\_\_\_  
 1st ENGR. BN. \_\_\_\_\_  
 PLACE OF ISSUE \_\_\_\_\_  
 DATE/TIME OF ISSUE \_\_\_\_\_  
 MESSAGE REF: # \_\_\_\_\_

SITUATION REPORT No. 106-68

PERIOD COVERED: 141300H TO 151300H Apr 1968  
 DATE & TIME DATE & TIME MONTH & YEAR

REF: (a) MAP: \_\_\_\_\_

1. Enemy Information.
a. 150825HApr68. An engineer sweep team in support of 3/7 received (10) sniper rounds while bypassing another sweep team supporting a land clearing team at coordinates AT965584. Both sweep teams and security returned fire with negative results.
b. 150815HApr68. An engineer sweep team in support of 3/7 received (20) sniper rounds at coordinates AT965584. returned fire with negative results.
2. Engineer Personnel. Dropped: (1) LCpl 1371 Joined: (1) SSgt 1372, (1) Sgt 1371, (1) LCpl 1411, (2) PFC 1371
3. Engineer Difficulties.
Engineer equipment shortages remain the same as shown on Sit Rep 105-68.
4. Weather. Warm and overcast.
5. Operations.
A. through H. N/A
Engineer sweeps. See enclosure (2)
Engineer support remains the same.
(1) man from Support Company TAD to Security guard Air Force Exchange
(1) man from "C" Company TAD to Security Guard Air Force Exchange
(2) men from H&S Company TAD to Division Post Office
(19) men from Support Company TAD to Company "A"
(13) men from Support Company TAD to Company "B"
(1) man from Support Company TAD to III MAF
(5) men from H&S Company TAD to Company "A"
(6) men from H&S Company TAD to Company "B"
OPCON "A" Company (-) 1st Engineer Battalion passed to 1st Marines as of 270800HMar68
Company "B" (Rein) in direct support of Task Force X-Ray
Company "B" is providing a Platoon (-)(Rein) in support of Operation HOUSTON.
(1) squad from 1st Platoon, "B" Company, 5th Engineers attached to 1/27 effective 310700HMar68
(3) officers and (50) men from "A" Company in support of Operation PEGASUS since 010800HApr68.
LCpl FREDERICKS and (3) men from "C" Company in support of Operation JASPER SQUARE with 1/7 since 101200HApr68 returned this CP 141200HApr68.
LCpl PERKINS and (3) men from "C" Company departed this CP 140800HApr in support of 1/7 search and destroy operation and returned this CP 150950HApr68.
1st Marine Division Demolitions: Land Mine Warfare and V.C. Boobytrap School attendance this date.
27th Marines - 11
2d CAS - 11
1st Engr Bn - 11
6. through 9. N/A
10. Water Supply. See enclosure (1).
11. General engineer comments. N/A
12. Engineer Command Posts.
a. 1st Engineer Bn, DaNang AT948755
b. Company "A" (-)(Rein) CP located YD836151
c. Company "B" (Rein) CP located YD836151

J. C. CHAMBLISS  
 SIGNATURE  
 COMMANDING  
 By direction

1. ENEMY INFORMATION. (Report information concerning enemy activity encountered, such as sniper activity, enemy minefields, boobytraps, artillery shelling and bombing of the area, report enemy material and equipment captured.
2. ENGINEER PERSONNEL. (Report arrival of engineer personnel and units including initial landing party, giving number of Officers and Enlisted. Report casualties and evacuation, number of Officers and men assigned to each subproject and name of Officer or noncommissioned Officer in charge.
3. ENGINEER DIFFICULTIES. (Report hindrance to engineer progress as a result of enemy action, natural conditions such as poor trafficability and inclement weather, equipment shortages or breakdowns, and material shortages.
4. WEATHER. (Report weather conditions.
5. OPERATIONS.
  - a. Roads. (Report road construction to include amount cleared, stripped, graded, ditched, surface, and completed. Use overlays and map coordinates to show location of work and amount completed, the location of culverts, bridges, Etc. Report road maintenance on existing roads. Report soil types and condition and availability of aggregate.
  - b. TRAILS. (Report trail construction to include amount completed, location of junction with MSR, type of terrain and additional work required to make a military road.
  - c. BRIDGE CONSTRUCTION. (Report construction of all bridges to include percentage complete, type dimensions, number of



ORGANIZATION			DATE			
PROJ. No.#	ORGANIZATION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
D112-68	"C"Co	Repair roof & install new deck boards water point 2/27	(On Hold)			
D113-68	"C"Co	Const cap around well 2/27	(On Hold)			
D117-68	"C"Co	Provide 15 urinoils for 2/27	Awaiting mat'ls			
D119-68	"C"Co	Provide dozer to 3/7 for const of defensive positions	16 Apr			
D120-68	"C"Co	Provide movable barrier for security of main gate 2/27		5 Apr 75%	19 Apr	
D130-68	"C"Co	Const ammo bunker for 1/7 hill 10		27 Mar 40%	19 Apr	
D136-68	"C"Co	Tech assist for const <del>of</del> bunkers 2/13		27 Mar 70%	19 Apr	
D141-68	"C"Co	Const ammo bunker for 3/11 hill 55	(On Hold)			
D158-68	"C"Co	Const BAS bunker for 7th Marines hill 55		5 Apr 95%	18 Apr	
D168-68	"C"Co	Repair 3 strongbacks for 1/7 hill 22		10 Apr 25%	18 Apr	
D177-68	"C"Co	Provide 8 urinoils for 2/27	Awaiting mat'ls			
D187-68	"C"Co	Install culvert on ladder hill 22	18 Apr			
D560-67	SptCo	Const bunker for BAS at 1st Tank Bn		12 Apr 20%	18 Apr	
D594-67	SptCo	Const road from AT935785 to AT938787		14 Mar 3%		
D027-68	SptCo	Deliver 50 loads 4" rock to hill 65 4/11	25 Apr			
D052-68	SptCo	Deliver 86 loads sand to Hq Bn		14 Feb 12%	30 Apr	
D108-68	SptCo	Oil and grade at 13C from 3d LVT to 3/27 CP		3 Apr 65%	30 Apr	
D116-68	SptCo	Oil Rt 8 from highway 1 to Rt 6	15 May			
D137-68	SptCo	Grade temporary helopad for 3d Antrac Bn		21 Mar 45%	20 Apr	
D145-68	SptCo	Grade road from Rt 3 to Div PX	20 Apr			
D147-68	SptCo	Grade and oil road from CG's helopad to hill 244		25 Mar 95%	20 Apr	
D156-68	SptCo	Oil Rt 1C from Ha Dong ridge to golden gate bridge	20 Apr			
D157-68	SptCo	Install 3/4" pipe from messhall to BAS o hill 37		29 Mar 20%		
D162-68	SptCo	Oil Rt 12 from Tu Cau bridge to 3/27 CP	20 Apr			
D163-68	SptCo	Rewire 2/27 messhall		2 Apr 20%		
D166-68	SptCo	Const access road to "H" battery 3/11	15 May			
D169-68	SptCo	Install plumbing and wiring at hill 10 messhall		5 Apr 20%		
D172-68	SptCo	Install ice machine and H2O heater at 27th Marines messhall		9 Apr 10%		
D173-68	SptCo	Install 2 water coolers in 7th Marines messhall		9 Apr 10%		
D176-68	SptCo	Oil Rt 1C from 1B to Ha Dong bridge	1 May			
D178-68	SptCo	Provide materials for 1st Dental Co		9 Apr 20%		
D179-68	SptCo	Provide materials to Hq Bn	Materials receipt plus 1 day			

## EQUIPMENT STATUS &amp; LOCATION REPORT

		H.E. POOL					H.E. POOL	
--	--	-----------	--	--	--	--	-----------	--

ORGANIZATION			DATE			
PROJ. No. #	ORGANIZA- TION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLE- TION	DATE & TIME COMPLE- TION
D182-68	SptCo	Provide crane with backhoe to dig trenches hill 55		12 Apr 20%	30 Apr	
D184-68	SptCo	Wire 7th Marines COC bunker on hill 55		10 Apr 50%		
D185-68	SptCo	Install fans at 7th Marines messhall	15 Apr			
D188-68	SptCo	Inspect drainage at 7th Comm Bn	15 Apr			
D189-68	SptCo	Clean drain 1/7 messhall	15 Apr			

## EQUIPMENT STATUS &amp; LOCATION REPORT

		H.E. POOL				H.E. POOL			
ITEM	ST	REL	LL	LL	LL	ITEM	ST	REL	LL

## 10. Water Reports:

<u>Location</u>	<u>Potable (gal)</u>	<u>Raw (gal)</u>
AOe	16,000	_____
BCe	85,000	_____
1/5	9,000	3,000
2/27	12,000	_____
3/27	7,000	6,000
3/7	20,000	8,000
3rd 8" How	7,000	4,000
Hill 10	15,000	5,000
Hill 55	15,000	8,000
Dai La	50,000	_____
TOTALS	236,000	34,000

Enclosure (1)

ROAD CONDITIONS AS REPORTED BY MINE SWEEP TEAMS

<u>SWEEP TEAM</u>	<u>ROUTE</u>	<u>CONDITIONS</u>	<u>REMARKS</u>
1.	Rt 1 - YD 863158 to YD 782205	P	
2.	Rt 551 - YD 775229 to YD 791271	P	
3.	Rt 551 - YD 791271 to YD 843322		Information on this sweep not available at this time.
4.	Rt 1 - ZD 057023 to YD 985049	P	
5.	Rt 1/Access road ZD 057023 to ZC 080985	P	
6.	Rt 1 - YD 891136 to YD 985049	P	
7.	Ferdue Road - AT 925694 to AT 943890	P	
8.	Rt 14 - AT 922577 to AT 967584	P	
9.	Rt 14 - AT 922577 to AT 877572	P	
10.	Special Sweep Rt 14 - AT 877572 to AT 865573		No sweep conducted today.
11.	Rt 1C - AT 988641 to AT AT 967584	P	
12.	Rt 1C - Anderson Trail AT 988641 to BT 014635	P	
13.	Anderson Trail - BT 014635 to BT 032642	P	
14.	Rt 1C - AT 990674 to AT 999700	P	
15.	Rt 1C - AT 990674 To AT 990641	P	

ENCLOSURE (2)

## CLASSIFICATION

## ENGINEER SITUATION REPORT

COPY NUMBER

1st ENGR. BN.

PLACE OF ISSUE

DATE/TIME OF ISSUE

MESSAGE REF: #

SITUATION REPORT No. 107-68PERIOD COVERED: 151300H TO 161300H April 1968  
DATE & TIME DATE & TIME MONTH & YEAR

REF: (a) MAP: \_\_\_\_\_

1. Enemy Information.
a. Late entry - 150820H Apr 68. An engineer sweep team in support of 2/5 detected (with mine detector) one (1) 12 pound box mine at coordinates BT004004. Mine was removed to side of road and destroyed.
b. 140800H Apr 68. An engineer sweep team in support of 2/7 received (3) sniper rounds at coordinates AT957584, returned 200 rounds SAW with negative results.
2. Engineer Personnel. Dropped: (1) LCpl 2942. (1) PFC 1371. Joined: (4) PFC 1371, (1) PFC 3371
3. Engineer Difficulties.
Engineer equipment shortages remain the same as shown on Sit Rep 105-68.
4. Weather. Sunny and warm.
5. Operations.
A. through H. N/A
Engineer sweeps. See enclosure (2)
Engineer support remains the same.
1 man from "C" Company TAD to Security Guard Air Force barracks
2 men from H&S Company TAD to Civilian Post Office
19 men from Support Company TAD to Company "A"
13 men from Support Company TAD to Company "B"
1 man from Support Company TAD to III MAF
5 men from H&S Company TAD to Company "A"
6 men from H&S Company TAD to Company "B"
OPCON "A" Company (-) 1st Engineer Battalion passed to 1st Marines as of 270000H Mar 68
Company "B" (Rein) in direct support of Task Force L-24
Company "B" is providing (1) Platoon (-)(Rein) in support of Operation HOUSTON.
(1) Squad from 1st Plt, "B" Company, 5th Engineers attached to 1/27 effective 310700H Mar 68
(3) officers and (50) men from "A" Company in support of Operation F&GASUS since 010800H Apr 68.
LCpl HIGOTT and one man from "C" Company in support of operation with 1/7 since 140800H Apr 68. (2) M&S (Engineers) (Medevac) thus far on this operation.
1st Marine Division Demolitions, Land Mine Warfare and V.C. Boobytrap School attendance this week:
27th Marines - 11
2d CAG - 11
1st Engineer Bn - 11
6. through 9. N/A
10. Water Supply. See enclosure (1)
11. General Engineer Comments. N/A
12. Engineer Command Notes.
a. 1st Engine Bn, DaNang AT940755
b. Company "A" (-)(Rein) CP located DBX6151
c. Company "B" (Rein) CP located DBX6151

*J. C. CHARLES*  
J. C. CHARLES

SIGNATURE  
DATE/TIME  
BY  
Direction

1. **ENEMY INFORMATION.** (Report information concerning enemy activity encountered, such as sniper activity, enemy minefields, boobytraps, artillery shelling and bombing of the area, report enemy material and equipment captured.
2. **ENGINEER PERSONNEL.** (Report arrival of engineer personnel and units including initial landing party, giving number of Officers and Enlisted. Report casualties and evacuation, number of Officers and men assigned to each subproject and name of Officer or noncommissioned Officer in charge.
3. **ENGINEER DIFFICULTIES.** (Report hindrance to engineer progress as a result of enemy action, natural conditions such as poor trafficability and inclement weather, equipment shortages or breakdowns, and material shortages.
4. **WEATHER.** (Report weather conditions.
5. **OPERATIONS.**
  - a. **Roads.** (Report road construction to include amount cleared, stripped, graded, ditched, surface, and completed. Use overlays and map coordinates to show location of work and amount completed, the location of culverts, bridges, Etc. Report road maintenance on existing roads. report soil types and condition and availability of aggregate.
  - b. **TRAILS.** (Report trail construction to include amount completed, location of junction with MSR, type of terrain and additional work required to make a military road.

ORGANIZATION		PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	DATE			
PROJ. No. #	ORGANIZATION		EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
D112-68	"C"Co	Repair roof & install new deck boards water point 2/27	(On Hold)			
D113-68	"C"Co	Const cap around wall 2/27	(On Hold)			
D117-68	"C"Co	Provide 15 urinals for 2/27	Awaiting mat'ls			
D119-68	"C"Co	Provide cover to 3/7 for const of defensive positions	20 Apr			
D120-68	"C"Co	Provide movable barrier for security at main gate 2/27		5 Apr 75%	19 Apr	
D130-68	"C"Co	Const ammo bunker for 1/7 hill 10		27 Mar 50%	19 Apr	
D136-68	"C"Co	Tech assist for const of bunkers 2/13		27 Mar 70%	19 Apr	
D141-68	"C"Co	Const ammo bunker for 3/11 hill 55	(On Hold)			
D158-68	"C"Co	Const B-E bunker for 7th Marines hill 55		5 Apr 95%	19 Apr	
D168-68	"C"Co	Repair 3 strongbacks for 1/7 hill 22		18 Apr 25%	19 Apr	
D177-68	"C"Co	Provide 8 urinals for 2/27	Awaiting mat'ls			
D187-68	"C"Co	Install culvert on ladder hill 22 1/7		15 Apr 10%		
D193-68	"C"Co	Const revetment at COC bunker hill 55	20 Apr			
D194-68	"C"Co	Repair 2 huts hill 55	20 Apr			
D968-67	SptCo	Const bunker for BAS at 1st Tank Bn		12 Apr 20%	18 Apr	
D994-67	SptCo	Const road from AT935785 to AT938787		14 Mar 3%		
D027-68	SptCo	Deliver 50 loads 4" rock to hill 65 4/11	25 Apr			
D052-68	SptCo	Deliver 56 loads sand to Hq Bn		14 Feb 12%	20 Apr	
D108-68	SptCo	Oil and grade Rt 13C from 3d LVT to 3/27 CP		3 Apr 65%	30 Apr	
D116-68	SptCo	Oil Rt 8 from Highway 1 to Rt 6	15 May		20 May	
D137-68	SptCo	Grade temporary helo pad for 3d Airborne Bn		21 Mar 45%	20 Apr	
D145-68	SptCo	Grade road from Rt 3 to Div VI	20 Apr			
D147-68	SptCo	Grade and oil road from CO's helo pad to hill 244		25 Mar 95%	20 Apr	
D156-68	SptCo	Oil Rt 10 from Ha Long bridge to Golden Gate bridge	20 Apr			
D157-68	SptCo	Install 3/4" pipe from messhall to B&H at hill 37		29 Mar 20%		
D162-68	SptCo	Oil Rt 12 from 1st Can bridge to 3/27 CP	20 Apr			
D163-68	SptCo	Rewire 2/27 messhall		2 Apr 20%		
D164-68	SptCo	Const access road to B battery 3/11	15 May			
D169-68	SptCo	Install plumbing and wiring at hill 10 messhall		5 Apr 20%		
D172-68	SptCo	Install ice machine and H <sub>2</sub> O heater at 27th Marines messhall		9 Apr 20%		
D173-68	SptCo	Install (2) water coolers in 7th Marines messhall		9 Apr 20%		
D176-68	SptCo	Oil Rt 10 from Rt 18 to Ha Long bridge	1 May			

## EQUIPMENT STATUS &amp; LOCATION REPORT

ITEM	H.E. POOL				ITEM	H.E. POOL			
	5	HE	4	3		5	HE	4	3

## ORGANIZATION

## DATE

PROJ. No.#	ORGANIZA- TION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLE- TION	DATE & TIME COMPLE- TION
D178-68 SptCo D179-68 SptCo D182-68 SptCo D184-68 SptCo D185-68 SptCo D188-68 SptCo D189-68 SptCo D192-68 SptCo		Provide materials for 1st Dental Co Provide materials to Bq Bn Provide crane with backhoe to dig trenches on hill 55 wire 7th Marines COC bunker hill 55 install fans in 7th Marines mess hall inspect drainage at 7th Comm Bn Clean drain at 1/7 mess hall install lights and outlets in COC bunker at 1st Tk Bn	Material     20 Apr 20 Apr	9 Apr 20% 12 Apr 25% 10 Apr 50% 15 Apr 75% 15 Apr 25%	1 day 30 Apr	

## EQUIPMENT STATUS &amp; LOCATION REPORT

ITEM	H.E. POOL				ITEM	H.E. POOL			
	5	RED	AL	AL		5	RED	AL	AL

## 10. Water Report:

<u>Location</u>	<u>Potable (gal)</u>	<u>Raw (gal)</u>
Mc	16,000	_____
EC	85,800	_____
1/5	9,000	3,000
2/27	12,000	_____
3/27	7,000	6,000
3/7	20,000	8,000
3rd 8" Row	7,000	4,000
Hill 10	15,000	5,000
Hill 55	15,000	8,000
Dal Ln	50,000	_____
TOTALS	236,800	34,000

Enclosure (1)



ROAD CONDITIONS AS REPORTED BY MINE SWEEP TEAMS

<u>SWEEP TEAM</u>	<u>ROUTE</u>	<u>CONDITIONS</u>	<u>REMARKS</u>
1.	Rt 1 - YD 863158 to YD 782205	P	
2.	Rt 551 - YD 775229 to YD 791271	P	
3.	Rt 551 - YD 791271 to YD 843322		Information on this sweep not available at this time.
4.	Rt 1 - ZD 057023 to YD 985049	P	
5.	Rt 1/Access road ZD 057023 to ZC 080985	P	
6.	Rt 1 - YD 891136 to YD 985049	P	
7.	Ferdue Road - AT 925694 to AT 943890	P	
8.	Rt 14 - AT 922577 to AT 967584	P	
9.	Rt 14 - AT 922577 to AT 877572	P	
10.	Special Sweep Rt 14 - AT 877572 to AT 865573		No sweep conducted today.
11.	Rt 1C - AT 988641 to AT 967584	P	
12.	Rt 1C - Anderson Trail AT 988641 to BT 014635	P	
13.	Anderson Trail - BT 014635 to BT 032642	P	
14.	Rt 1C - AT 990674 to AT 999700	P	
15.	Rt 1C - AT 990674 To AT 990641	P	

ENCLOSURE (2)

## CLASSIFICATION

ENGINEER SITUATION REPORTSITUATION REPORT No. 108-68PERIOD COVERED: 161300H TO 171300H April 1968  
DATE & TIME DATE & TIME MONTH & YEAR

REF: (a) MAP: \_\_\_\_\_

COPY NUMBER \_\_\_\_\_

1st ENGR. BN. \_\_\_\_\_

PLACE OF ISSUE \_\_\_\_\_

DATE/TIME OF ISSUE \_\_\_\_\_

MESSAGE REF: # \_\_\_\_\_

1. Enemy Information.

- a. Late entry - 151145H Apr 68. An engineer sweep team in support of 1/7 reported two (2) engineers detonated a daisy chain type anti-personnel mine consisting of (5) hand grenades and trip wire at coordinates AT963665. Four of the five grenades detonated, resulting in (2) USMC (Engrs) (MedEvac). Other grenade was destroyed.
- b. Late entry - 161100H Apr 68. An engineer sweep team in support of 2/5 reported paying 300 piasters in reward for (3) dud illumination rounds turned in to them at coordinates YD920110.

2. Engineer Personnel. Dropped: None Joined: (1) Cpl 1371, (1) PFC 13713. Engineer Difficulties.

Engineer equipment shortages remain the same as shown on Sit Rep 105-68.

4. Weather. Warm and sunny.5. Operations.

A. through H. N/A

Engineer sweeps. See enclosure (2)

Engineer support remains the same.

1 man from Support Company TAD to Security Guard at Air Force Exchange

1 man from "C" Company TAD to Security Guard at Air Force Exchange

2 men from H&amp;S Company TAD to Division Post Office

19 men from Support Company TAD to Company "A"

13 men from Support Company TAD to Company "B"

5 men from H&amp;S Company TAD to Company "A"

6 men from H&amp;S Company TAD to Company "B"

OPCON "A" Company (-) 1st Engineer Battalion passed to 1st Marines as of 270800H Mar 68

Company "B" (Rein) in direct support of Task Force X-Ray

Company "B" is providing a Platoon (-) (Rein) in support of Operation HOUSTON

(1) squad from 1st Plt., "B" Company, 5th Engineers attached to 1/27 effective 310700H Mar 68.

(3) officers and (50) men from "A" Company in support of Operation PEGASUS since 010800H Apr 68.

LCpl PIGOTT and (1) man from "C" Company in support of operation with 1/7 since 140800H Apr 68 returned this CP 161800H Apr 68.

1st Marine Division Demolitions Land Mine Warfare and V.C. Boobytrap School attendance this date:

27th Marines - 11

2d CAG - 11

1st Engineer Bn - 11

## 6. through 9. N/A

10. Water Supply. See enclosure (1)11. General Engineer Comments. N/A12. Engineer Command Posts.

a. 1st Engineer Bn, DaNang AT948755

b. Company "A" (-) (Rein) CP located YD836151

c. Company "B" (Rein) CP located YD836151

J. C. CHANBLISS

SIGNATURE

COMBAT COMMAND

By direction

1. ENEMY INFORMATION. (Report information concerning enemy activity encountered, such as sniper activity, enemy minefields boobytraps, artillery shelling and bombing of the area, report enemy material and equipment captured.)2. ENGINEER PERSONNEL. (Report arrival of engineer personnel and units including initial landing party, giving number of officers and enlisted. Report casualties and evacuation, number of Officers and men assigned to each subproject and name of Officer or noncommissioned Officer in charge.)3. ENGINEER DIFFICULTIES. (Report hindrance to engineer progress as a result of enemy action, natural conditions such as poor trafficability and inclement weather, equipment shortages or breakdowns, and material shortages.)4. WEATHER. (Report weather conditions.)5. OPERATIONS.a. Roads. (Report road construction to include amount cleared, stripped, graded, ditched, surface, and completed. Use overlays and map coordinates to show location of work and amount completed, the location of culverts, bridges, Etc. Report road maintenance on existing roads. Report soil types and condition and availability of aggregate.)b. TRAILS. (Report trail construction to include amount completed, location of junction with MSR, type of terrain and

DECLASSIFIED

DECLASSIFIED

ORGANIZATION			DATE			
PROJ. No. #	ORGANIZATION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
D560-67	SptCo	Const bunker for BAS at 1st Tank Bn		12 Apr 30%	18 Apr	
D594-67	SptCo	Const road from AT935785 to AT938787		14 Mar 3%		
D027-68	SptCo	Deliver 50 loads 9" rock to hill 65 4/11	25 Apr			
D052-68	SptCo	Deliver 86 loads sand to Hq Bn		14 Feb 12%	30 Apr	
D108-68	SptCo	Oil and grade Rt 13C from 3d LVT to 3/27 CP		3 Apr 65%	30 Apr	
D116-68	SptCo	Oil Rt 8 from highway 1 to Rt 6	15 May	21 Mar 45%	20 Apr	
D137-68	SptCo	Grade temporary helopad for 3d Amtrac Bn		21 Mar 45%	20 Apr	
D145-68	SptCo	Grade road from Rt 3 to Div PX	20 Apr			
D147-68	SptCo	Grade and oil road from CG's helopad to hill 244		25 Mar 95%	20 Apr	
D156-68	SptCo	Oil Rd 1C from Ha Dong bridge to Golden Gate bridge	20 Apr			
D157-68	SptCo	Install 3/4" pipe from messhall to BAS on hill 37		29 Mar 20%		
D162-68	SptCo	Oil Rt 12 from Tu Cau bridge to 3/27 CP	20 Apr			
D163-68	SptCo	Rewire 2/27 messhall		2 Apr 20%		
D166-68	SptCo	Const access road to H battery 3/11	15 May			
D169-68	SptCo	Install plumbing and wiring at hill 10 messhall		5 Apr 20%		
D172-68	SptCo	Install ice machine and H <sub>2</sub> O heater at 27th Marine messhall		9 Apr 20%		
D173-68	SptCo	Install (2) water coolers in 7th Marines messhall		9 Apr 20%		
D176-68	SptCo	Oil Rt 1C from Rt 1B to Ha Dong bridge	1 May			
D178-68	SptCo	Provide mat'ls for 1st Dental Company		9 Apr 20%		
D179-68	SptCo	Provide mat'ls for Hq Bn	Materials receipt	plus 1 day		
D182-68	SptCo	Provide crane with backhoe to dig trenches at hill 55		12 Apr 35%	30 Apr	
D184-68	SptCo	Wire 7th Marines COC bunker at hill 55		10 Apr 50%		
D185-68	SptCo	Install fans at 7th Marine messhall		15 Apr 100%		17 Apr
D188-68	SptCo	Inspect drainage at 7th Comm Bn		15 Apr 30%		
D189-68	SptCo	Clean drain 1/7 messhall		15 Apr 50%		
D192-68	SptCo	Install lights and outlets in COC bunker at 1st Tank Bn	20 Apr			
D193-68	SptCo	Const bunker for 1st Tank Bn		15 Apr 80%		
D112-68	"C"Co	Repair roof & install new deck boards water point 2/27	(On Hold)			
D113-68	"C"Co	Const cap around well 2/27	(On Hold)			
D117-68	"C"Co	Provide 15 urinoils for 2/27	Awaiting mat'ls			
D119-68	"C"Co	Provide dozer to 3/7 for const of defensive positions	20 Apr			
D120-68	"C"Co	Provide movable barrier for security at main gate 2/27		5 Apr 75%	25 Apr	

## EQUIPMENT STATUS &amp; LOCATION REPORT

ITEM				H.E. POOL				ITEM				H.E. POOL			
5	1	2	3	4	5	6	7	5	1	2	3	4	5	6	7

**DECLASSIFIED**

ORGANIZATION			DATE			
PROJ. No. #	ORGANIZATION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
D130-68	"C"Co	Const ammo bunker for 1/7 hill 10		27 Mar 75%	22 Apr	
D136-68	"C"Co	Tech assist for const of bunkers 2/13		27 Mar 70%	20 Apr	
D141-68	"C"Co	Const ammo bunker for 3/11 hill 55	(On Hold)			
D158-68	"C"Co	Const BAS bunker for 7th Marines hill 55		5 Apr 95%	20 Apr	
D168-68	"C"Co	Repair 3 strongbacks for 1/7 hill 22		10 Apr 25%	24 Apr	
D177-68	"C"Co	Provide 8 urinoils for 2/27	Awaiting materials			
D187-68	"C"Co	Install culvert on ladder hill 22 1/7		15 Apr 10%		
D195-68	"C"Co	Const revetment at COC bunker hill 55 7th Marines	20 Apr			
D196-68	"C"Co	Repair 2 huts hill 55 - 7th Marines	20 Apr			

## EQUIPMENT STATUS & LOCATION REPORT

ITEM					H.E. POOL						ITEM					H.E. POOL					
	ST	HEL	AL		AL			LL		ST		HEL	AL		AL			LL			

## 10. Water Report:

<u>Location</u>	<u>Potable (gal)</u>	<u>Raw (gal)</u>
ACo	16,000	_____
BCo	85,000	_____
1/5	9,000	3,000
2/27	12,000	_____
3/27	7,000	6,000
3/7	20,000	8,000
3rd 8" How	7,000	4,000
Hill 10	15,000	5,000
Hill 55	15,000	8,000
Dai La	50,000	_____
TOTALS	236,000	34,000

Enclosure (1)

## DECLASSIFIED

ROAD CONDITIONS AS REPORTED BY MINE SWEEP TEAMS

<u>SWEEP TEAM</u>	<u>ROUTE</u>	<u>CONDITIONS</u>	<u>REMARKS</u>
1.	Rt 1 - YD 863158 to YD 782205		Information on this sweep not available at this time.
2.	Rt 551 - YD 775229 to YD 791271		Information on this sweep not available at this time.
3.	Rt 551 - YD 791271 to YD 843322		Information on this sweep not available at this time .
4.	Rt 1 - ZD 057023 to YD 985049	P	
5.	Rt 1/Access road ZD 057023 to ZC 080985	P	
6.	Rt 1 - YD 891136 to YD 985049	P	
7.	Hardue Road - AT 925694 to AT 943890	P	
8.	Rt 14 - AT 922577 to AT 967584	P	
9.	Rt 14 - AT 922577 to AT 877572	P	
10.	Special Sweep Rt 14 - AT 877572 to AT 865573		No sweep conducted today.
11.	Rt 1C - AT 988641 to AT AT 967584	P	
12.	Rt 1C - Anderson Trail AT 988641 to BT 014635	P	
13.	Anderson Trail - BT 014635 to BT 032642	P	
14.	Rt 1C - AT 990674 to AT 999700	P	
15.	Rt 1C - AT 990674 To AT 990641	P	

ENCLOSURE (2)

DECLASSIFIED

## CLASSIFICATION

## ENGINEER SITUATION REPORT

SITUATION REPORT No. 109-68PERIOD COVERED: 171300H TO 181300H April 1968  
DATE & TIME DATE & TIME MONTH & YEAR

REF: (a) MAP: \_\_\_\_\_

COPY NUMBER \_\_\_\_\_

1st ENGR. BN. \_\_\_\_\_

PLACE OF ISSUE \_\_\_\_\_

DATE/TIME OF ISSUE \_\_\_\_\_

MESSAGE REF: # \_\_\_\_\_

1. Enemy Information. None
2. Engineer Personnel. No change.
3. Engineer Difficulties.  
Engineer equipment shortages remain the same as shown on Sit Rep 105-66.
4. Weather. Sunny and warm.
5. Operations.  
A. through E. N/A  
Engineer sweeps. See enclosure (2)  
Engineer support remains the same.  
1 man from Support Company TAD to Security Guard, Air Force Exchange  
1 man from "G" Company TAD to Security Guard, Air Force Exchange  
2 men from H&S Company TAD to Division Post Office  
19 men from Support Company TAD to Company "A"  
13 men from Support Company TAD to Company "B"  
5 men from H&S Company TAD to Company "A"  
6 men from H&S Company TAD to Company "B"  
OPCON "A" Company (-) 1st Engineer Battalion passed to 1st Marines as of 170000H Mar 68.  
Company "B" (Rein) in direct support of Task Force I-Mary  
Company "B" is providing (1) Platoon (-) (Rein) in support of Operation BOUTON  
1 squad from 1st Platoon "B" Company. 7th Engineers attached to 1st Bn effective 110700H Mar 68  
3 officers and 50 men from "A" Company in support of Operation BOUTON since 010000H Apr 68.  
1st Marine Division demolitions, Land Mine warfare and V.C. Reentry School attendance this date:  
27th Marines - 11  
7th Engineer Bn - 18  
1st Engineer Bn - 10
6. through 9. N/A
10. Water Supply. See enclosure (1)
11. General Engineer Comments. N/A
12. Engineer Command Posts.  
a. 1st Engineer Battalion, DaNang AT945735  
b. Company "A" (-) (Rein) CP located YD876151  
c. Company "B" (Rein) CP located YD876151

*J. C. CHANLEY*  
J. C. CHANLEY  
SIGNATURE  
By direction

1. ENEMY INFORMATION. (Report information concerning enemy activity encountered, such as sniper activity, enemy minefields, boobytraps, artillery shelling and bombing of the area, report enemy material and equipment captured.)
2. ENGINEER PERSONNEL. (Report arrival of engineer personnel and units including initial landing party, giving number of Officers and Enlisted. Report casualties and evacuation, number of Officers and men assigned to each subproject and name of Officer or noncommissioned Officer in charge.)
3. ENGINEER DIFFICULTIES. (Report hindrance to engineer progress as a result of enemy action, natural conditions such as poor trafficability and inclement weather, equipment shortages or breakdowns, and material shortages.)
4. WEATHER. (Report weather conditions.)
5. OPERATIONS.
  - a. Roads. (Report road construction to include amount cleared, stripped, graded, ditched, surface, and completed. Use overlays and map coordinates to show location of work and amount completed, the location of culverts, bridges, etc. Report road maintenance on existing roads. Report soil types and condition and availability of aggregate.)
  - b. TRAILS. (Report trail construction to include amount completed, location of junction with MSR, type of terrain and additional work required to make a military road.)

ORGANIZATION

DATE

PROJ. No.#	ORGANIZA- TION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLE- TION	DATE & TIME COMPLE- TION
D112-68	"C"Co	Repair roof & install new deck boards water point 2/27	(On Hold)			
D113-68	"C"Co	Const cap around well 2/27	(On Hold)			
D117-68	"C"Co	Provide 15 urinals for 2/27	Awaiting Materials			
D119-68	"C"Co	Provide door to 3/7 for defensive positions	27 Apr			
D120-68	"C"Co	Provide movable barrier for security at main gate 2/27		5 Apr 90%	25 Apr	
D130-68	"C"Co	Const ammo bunker for 1/7 Hill 10		27 Mar 75%	23 Apr	
D136-68	"C"Co	Tech assist for const of bunkers 2/13		27 Mar 70%	23 Apr	
D141-68	"C"Co	Const ammo bunker for 3/11 Hill 55	(On Hold)			
D158-68	"C"Co	Const B-5 bunker for 7th Marines hill 55		5 Apr 95%	22 Apr	
D168-68	"C"Co	Repair 3 strongbacks for 1/7 Hill 22		10 Apr 25%	24 Apr	
D177-68	"C"Co	Provide 8 urinals for 2/27	Awaiting Materials			
D187-68	"C"Co	Install culvert on ladder hill 22, 41, 10		15 Apr 10%		
D193-68	"C"Co	Const revetment at C C bunker hill 55	21 Apr			
D196-68	"C"Co	Repair 2 huts hill 55	21 Apr			
D268-67	SptCo	Const bunker for B&B at 1st Tank Bn		12 Apr 40%	18 Apr	
D294-67	SptCo	Const road from AT935785 to AT938787		14 Mar 3%		
D037-68	SptCo	Deliver 50 loads 4" rock to hill 65 4/11	25 Apr			
D032-68	SptCo	Deliver 82 loads sand to HQ Bn		14 Feb 12%	20 Apr	
D108-68	SptCo	Oil and grade Rt 130 from 3d LVT to 3/27 CP		3 Apr 75%	30 Apr	
D116-68	SptCo	Oil Rt 8 from highway 1 to Rt 6	15 May			
D137-68	SptCo	Grade temporary helo pad for 3d Airborne Bn		21 Mar 45%	20 Apr	
D143-68	SptCo	Grade road from Rt 3 to Div IX	20 Apr			
D147-68	SptCo	Grade and oil road from CG's helo pad to hill 244		25 Mar 100%		18 Apr
D156-68	SptCo	Oil Rt 10 from Ha Dong bridge to Golden Gate bridge	20 Apr			
D157-68	SptCo	Install 3/4" pipe from mess hall to B-5 on hill 37		29 Mar 20%		
D162-68	SptCo	Oil Rt 12 from Tu Cau bridge to 3/27 CP	20 Apr			
D163-68	SptCo	Rewire 2/27 messhall		2 Apr 20%		
D168-68	SptCo	Const access road to B battery 3/11		13 Apr 10%	26 Apr	
D169-68	SptCo	Install plumbing and wiring at hill 10 messhall		5 Apr 20%		
D172-68	SptCo	Install ice machine and H-2 heater at 27th Marines messhall		9 Apr 20%		
D173-68	SptCo	Install (2) water coolers in 7th Marines messhall		9 Apr 20%		
D176-68	SptCo	Oil Rt 10 from Rt 18 to Ha Dong bridge	1 May			

## EQUIPMENT STATUS &amp; LOCATION REPORT

			H.E.POOL						H.E.POOL				



ORGANIZATION		DATE				
PROJ. No. #	ORGANIZATION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
D178-68	SptCo	Provide materials for 1st Dental Company	Materials	9 Apr 20%	1 day 30 Apr	18 Apr
D179-68	SptCo	Provide materials to Hq Bn		12 Apr 4%		
D182-68	SptCo	Provide crane with jackhoe to dig trenches on hill 55		18 Apr 50%		
D184-68	SptCo	Fire 7th M rifle in C bunker on hill 54		15 Apr 30%		
D186-68	SptCo	Inspect drainage at 7th Comm Bn		15 Apr 100%		
D189-68	SptCo	Clean drain 1/7 reshell		15 Apr 20%		
D192-68	SptCo	Install lights and outlets in C bunker at 1st Tank Bn		15 Apr 80%		
D193-68	SptCo	Const 10 x 24 x 6 bunker for 1st Tank Bn				

## EQUIPMENT STATUS &amp; LOCATION REPORT

ITEM	H.E. POOL				ITEM	H.E. POOL			
	1	2	3	4		1	2	3	4

## 10. Water Reports:

<u>Location</u>	<u>Potable (gal)</u>	<u>Raw (gal)</u>
ACo:	16,000	_____
BCo:	85,000	_____
1/5	9,000	3,000
2/27	12,000	_____
3/27	7,000	6,000
3/7	20,000	8,000
3rd 8" How	7,000	4,000
Hill 10	15,000	5,000
Hill 55	15,000	_____
Dal La	50,000	_____
TOTALS	236,000	34,000

Enclosure (1)

ROAD CONDITIONS AS REPORTED BY MINE SWEEP TEAMS

<u>SWEEP TEAM</u>	<u>ROUTE</u>	<u>CONDITIONS</u>	<u>REMARKS</u>
1.	Rt 1 - YD 863158 to YD 782205	P	
2.	Rt 551 - YD 775229 to YD 791271	P	
3.	Rt 551 - YD 791271 to YD 843322	P	
4.	Rt 1 - ZD 057023 to YD 985049	P	
5.	Rt 1/Access road ZD 057023 to ZC 080985	P	
6.	Rt 1 - YD 891136 to YD 985049	P	
7.	Ferdue Road - AT 925694 to AT 943890	P	
8.	Rt 14 - AT 922577 to AT 967584	P	
9.	Rt 14 - AT 922577 to AT 877572	P	
10.	Special Sweep Rt 14 - AT 877572 to AT 865573	No sweep conducted today.	
11.	Rt 1C - AT 988641 to AT AT 967584	P	
12.	Rt 1C - Anderson Trail AT 988641 to BT 014635	P	
13.	Anderson Trail - BT 014635 to BT 032642	P	
14.	Rt 1C - AT 990674 to AT 999700	P	
15.	Rt 1C - AT 990674 To AT 990641	P	

ENCLOSURE (2)

## CLASSIFICATION

## ENGINEER SITUATION REPORT

COPY NUMBER \_\_\_\_\_  
 1st ENGR. BN. \_\_\_\_\_  
 PLACE OF ISSUE \_\_\_\_\_  
 DATE/TIME OF ISSUE \_\_\_\_\_  
 MESSAGE REF: # \_\_\_\_\_

SITUATION REPORT No. 110-68

PERIOD COVERED: 181300H TO 191300H April 1968  
 DATE & TIME DATE & TIME MONTH & YEAR

REF: (a) MAP: \_\_\_\_\_

## 1. Enemy Information.

- a. 190720H Apr 68. An engineer sweep team in support of 2/27 reported (1) member of security detonated (1) boobytrap 60m round at coordinates AT990655. (1) USMC (MedEvac) (non-engr).

## 2. Engineer Personnel. Droppeds (1) Sgt 2532. Joined: (1) LCpl 1371. (3) PFD 1371

## 3. Engineer Difficulties.

Engineer equipment shortages remain the same as shown on Sit Rep 105-68.

## 4. Weather. Warm and sunny.

## 5. Operations.

A. through H. N/A

Engineer sweeps. See enclosure (2)

Engineer support remains the same.

1 man from Support Company T/D to Security Guard, Air Force Exchange

1 man from "C" Company T/D to Security Guard, Air Force Exchange

2 men from BAS Company T/D to Division Post Office

19 men from Support Company T/D to Company "A"

13 men from Support Company TAD to Company "B"

5 men from BAS Company TAD to Company "A"

6 men from BAS Company TAD to Company "B"

OPCON "A" Company (a) 1st Engineer Battalion passed to 1st Marines as of 270800H Mar 68.

Company "B" (Main) in direct support of 1st Force I-Bay

Company "B" is providing (1) Platoon (a) (Main) in support of Operation PEGASUS.

(1) squad from 1st Platoon, "B" Company. 5th Engineers attached to 1/27 effective 310700H Mar 68

(3) officers and 50 men from "A" Company in support of Operation PEGASUS since 010800H Apr 68

1st Marine Division Demolitions, Land Mine Warfare and V. C. Boobytrap School attendance this date.

27th Marines - 11

7th Engineer Bn - 18

1st Engineer Bn - 10

## 6. through 9. N/A

## 10. Water Supply. See enclosure (1)

## 11. Support Engineer Companies. N/A

## 12. Engineer Command Posts.

a. 1st Engineer Bn, DeLong AT940755

b. Company "A" (a) (Main) CP located YD836151

c. Company "B" (Main) CP located YD836151

*J. C. CHAMBERS*  
 J. C. CHAMBERS  
 SIGNATURE  
 By direction

1. **ENEMY INFORMATION.** (Report information concerning enemy activity encountered, such as sniper activity, enemy minefields, boobytraps, artillery shelling and bombing of the area, report enemy material and equipment captured.)

2. **ENGINEER PERSONNEL.** (Report arrival of engineer personnel and units including initial landing party, giving number of Officers and Enlisted. Report casualties and evacuation, number of Officers and men assigned to each subproject and name of Officer or noncommissioned Officer in charge.)

3. **ENGINEER DIFFICULTIES.** (Report hindrance to engineer progress as a result of enemy action, natural conditions such as poor trafficability and inclement weather, equipment shortages or breakdowns, and material shortages.)

4. **WEATHER.** (Report weather conditions.)

5. **OPERATIONS.**

a. **Roads.** (Report road construction to include amount cleared, stripped, graded, ditched, surface, and completed. Use overlays and map coordinates to show location of work and amount completed, the location of culverts, bridges, Etc. Report road maintenance on existing roads. Report soil types and condition and availability of aggregate.)

b. **TRAILS.** (Report trail construction to include amount completed, location of junction with MSR, type of terrain and

DECLASSIFIED

DECLASSIFIED

ORGANIZATION		PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	DATE			
PROJ. No. #	ORGANIZATION		EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
D560-67	SptCo	Const bunker for B/S at 1st Tank Bn	25 Apr	12 Apr 75%	18 Apr	
D594-67	SptCo	Const road from AT935785 to AT938787		14 Mar 3%		
D027-68	SptCo	Deliver 50 loads 4" rock to hill 65 4/11				
D052-68	SptCo	Deliver 86 loads sand to Hq Bn		14 Feb 12%		
D108-68	SptCo	Oil and grade Rt 13C from 3d LVT to 3/27 CP	15 May	3 Apr 75%	30 Apr	30 Apr
D116-68	SptCo	Oil Rt 8 from highway 1 to Rt 6				
D137-68	SptCo	Grade temporary helo pad for 3d Amtrac Bn	20 Apr	21 Mar 49%	20 Apr	
D145-68	SptCo	Grade road from Rt 9 to Div IX				
D156-68	SptCo	Oil Rt 1C from Ha Bang bridge to Golden Gate bridge	20 Apr		29 Mar 20%	
D157-68	SptCo	Install 3/4" pipe from messhall to B/S on Hill 37				
D162-68	SptCo	Oil Rt 12 from Tu Can bridge to 3/27 CP	20 Apr		2 Apr 20%	
D163-68	SptCo	Rewire 2/27 messhall				
D164-68	SptCo	Const access road to B battery 3/11	1 May	1 Apr 20%	26 Apr	
D169-68	SptCo	Install plumbing and wiring at hill 10 messhall		5 Apr 20%		
D172-68	SptCo	Install ice machine and H <sub>2</sub> O heater at 27th Marine messhall		9 Apr 20%		
D173-68	SptCo	Install (2) water coolers in 7th Marines messhall		9 Apr 20%		
D176-68	SptCo	Oil Rt 1C from Rt 1B to Ha Long bridge	1 May		9 Apr 20%	
D178-68	SptCo	Provide materials for 1st Dental Co				
D179-68	SptCo	Provide materials for Hq Bn	Materials	receipt plus	one day	
D182-68	SptCo	Provide crane with backhoe to dig trenches on hill 55				
D184-68	SptCo	wire 7th Marines COC bunker on hill 55	22 Apr (On Hold) (On Hold)	12 Apr 55%	30 Apr	
D186-68	SptCo	Inspect drain at 7th Comm Bn		10 Apr 50%		
D192-68	SptCo	Install lights and outlets in COC bunker at 1st Tank Bn		15 Apr 50%		
D193-68	SptCo	Const and install lighting in bunker for B/S at 1st Tk Bn		15 Apr 20%		
D197-68	SptCo	Grade and oil roads within 1st Hospital Co	22 Apr	15 Apr 80%	19 Apr	
D112-68	"C"Co	Repair roof & install new deck boards water point 2/27				
D113-68	"C"Co	Const cap around well 2/27	22 Apr	19 Apr 100%	25 Apr	
D117-68	"C"Co	Provide 15 urinals for 2/27		5 Apr 90%		
D120-68	"C"Co	Provide movable barrier for security of main gate 2/27				
D119-68	"C"Co	Provide dozer to 3/7 for const of defensive positions				
D130-68	"C"Co	Const ammo bunker for 1/7 hill 10	22 Apr	27 Mar 90%	23 Apr	Awaiting mat'l
D136-68	"C"Co	Tech assist for const of bunkers 2/13		27 Mar 70%		

## EQUIPMENT STATUS &amp; LOCATION REPORT

ITEM		H.E. POOL		ITEM		H.E. POOL	
5	ED	2	2	5	ED	2	2

ORGANIZATION		DATE				
PROJ. No. #	ORGANIZA- TION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLE- TION	DATE & TIME COMPLE- TION
D141-68	"C"Co	Const ammo bunker for 3/11 hill 55	(On Hold)  Awaiting Materials  21 Apr 21 Apr	5 Apr 95%	22 Apr	
D158-68	"C"Co	Const BAS bunker for 7th Marines Hill 55		10 Apr 40%	24 Apr	
D168-68	"C"Co	Repair strongbacks for 1/7 hill 22				
D177-68	"C"Co	Provide 8 urinals for 4/27				
D187-68	"C"Co	Install culvert on road Hill 22, 41, 10		15 Apr 10%		
D195-68	"C"Co	Const revetment at CAC bunker Hill 55				
D196-68	"C"Co	Repair 2 huts hill 55				

## EQUIPMENT STATUS &amp; LOCATION REPORT

ITEM		H.E. POOL		ITEM		H.E. POOL	
1	1	1	1	1	1	1	1

## 10. Water Report:

<u>Location</u>	<u>Estable (gal)</u>	<u>Run (gal)</u>
ACo:	16,000	_____
BCo:	85,000	_____
1/5	9,000	3,000
2/27	12,000	_____
3/27	7,000	6,000
3/7	20,000	8,000
3rd 8" Row	7,000	4,000
H111 10	15,000	5,000
H111 55	15,000	_____
Dai La	50,000	_____
TOTALS	236,000	34,000

Enclosure (1)

## DECLASSIFIED

<u>SWEEP TEAM</u>	<u>ROUTE</u>	<u>CONDITIONS</u>	<u>REMARKS</u>
1.	Rt 1 - YD 863158 to YD 782205	P	
2.	Rt 551 - YD 775229 to YD 791271	P	
3.	Rt 551 - YD 791271 to YD 843322	P	
4.	Rt 1 - ZD 057023 to YD 985049	P	
5.	Rt 1/Access road ZD 057023 to ZC 080985	P	
6.	Rt 1 - YD 891136 to YD 985049	P	
7.	Perdue Road - AT 925694 to AT 943890	P	
8.	Rt 14 - AT 922577 to AT 967584	P	
9.	Rt 14 - AT 922577 to AT 877572	P	
10.	Special Sweep Rt 14 - AT 877572 to AT 865573	No sweep conducted today.	
11.	Rt 1C - AT 988641 to AT 967584	P	
12.	Rt 1C - Anderson Trail AT 988641 to BT 014635	P	
13.	Anderson Trail - BT 014635 to BT 032642	P	
14.	Rt 1C - AT 990674 to AT 999700	P	
15.	Rt 1C - AT 990674 To AT 990641	P	

ENCLOSURE (2)

DECLASSIFIED



## CLASSIFICATION

## ENGINEER SITUATION REPORT

COPY NUMBER

1st ENGR. BN.

PLACE OF ISSUE

DATE/TIME OF ISSUE

MESSAGE REF. #

SITUATION REPORT No. 111-68

PERIOD COVERED: 191300h TO 201300h April 1968  
DATE & TIME DATE & TIME MONTH & YEAR

REF: (a) MAP:

1. Enemy information.
a. 200830HApr68. An engineer sweep team in support of 3/7 received (30) rounds enemy fire at coordinates AT966584. returned approximately (500) rounds and (1) 90mm round, with (3) VC confirmed KIA. (1) USMC KIA (Medivac) (MGR). <i>FRANK WOODPECKER</i>
b. 200900HApr68. Security for (engineer land clearing team) visually located boobytrapped 105mm round at coordinates AT957664. Same old signs indicating mine was in area were also found. Boobytrapped round was destroyed in place. <i>FRANK WOODPECKER</i>
c. 201030HApr68. An engineer land clearing team received (5) sniper rounds at coordinates AT963664 after firing line charge. Line charge was detonated after sniper fire ceased.
2. Engineer Personnel. Dropped: (1) CPL 2311, (1) CPL. Joined: None
3. Engineer Difficulties.
Engineer equipment short gas remain the same as shown on Sit Rep 105-68
4. Weather. Warm and dry.
5. Operations.
A. through B. N/A
Engineer sweeps. See enclosure (2).
Engineer support remains the same.
1 man from Support Company TAD to Security Guard Air Force Exchange
1 man from "C" Company TAD to Security Guard Air Force Exchange
2 men from H&S Company TAD to Division Post Office
19 men from Support Company TAD to Company "A"
13 men from Support Company TAD to Company "B"
5 men from H&S Company TAD to Company "A"
6 men from H&S Company TAD to Company "B"
OPCOM "A" Company (-) 1st Engineer Battalion passed to 1st Marines as of 270200HApr68.
Company "B" (Main) in direct support of Task Force L-10
Company "B" is providing (1) Platoon (-) (Main) in support of Operation BASTARD
1 squad from 1st Platoon, "B" Company, 5th Engineers attached to 1st effective 310700HApr68
3 officers and 50 men from "A" Company in support of Operation BASTARD since 010000HApr68
Company "B" is providing (9) men in support of Operation BASTARD since 190800HApr68.
1st Marine Division Conditions. Land Mine orders and V.C. Boobytraps: 1 attached this date.
27th Marines - 11
1st Engineer Bn - 15
1st Engineer Bn - 10
6. through 9. N/A
10. Water Supply. See enclosure (1).
11. General Engineer Comments. N/A
12. Engineer Command Posts.
a. 1st Engineer Bn. Located AT948735
b. Company "A" (-) (Main) CP located H0036151
c. Company "B" (Main) CP located YDB36151

*[Signature]*  
 1st ENGR. BN.  
 COMPANY

1. ENEMY INFORMATION. (Report information concerning enemy activity encountered, such as sniper activity, enemy minefields boobytraps, artillery shelling and bombing of the area, report enemy material and equipment captured.)
2. ENGINEER PERSONNEL. (Report arrival of engineer personnel and units including initial landing party, giving number of Officers and Enlisted. Report casualties and evacuation, number of Officers and men assigned to each subproject and name of Officer or noncommissioned Officer in charge.)
3. ENGINEER DIFFICULTIES. (Report hindrance to engineer progress as a result of enemy action, natural conditions such as poor trafficability and inclement weather, equipment shortages or breakdowns, and material shortages.)
4. WEATHER. (Report weather conditions.)
5. OPERATIONS.
  - a. Roads. (Report road construction to include amount cleared, stripped, graded, ditched, surface, and completed. Use overlays and map coordinates to show location of work and amount completed, the location of culverts, bridges, Etc. Report road maintenance on existing roads. Report soil types and condition and availability of aggregate.)
  - b. TRAILS. (Report trail construction to include amount completed, location of junction with MSR, type of terrain and

ORGANIZATION			DATE			
PROJ. No.#	ORGANIZATION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
D564-67	SptCo	Const bunker for B&B at 1st Tank Bn		12 Apr 100%		20 Apr
D594-67	SptCo	Const road from AT938785 to AT938787		14 Mar 75		
D027-68	SptCo	Deliver 50 loads 4" rock to hill 65 4/11	25 Apr			
D052-68	SptCo	Deliver 86 loads sand to Bq Bn		14 Feb 12%	30 Apr	
D108-68	SptCo	Oil and grade Rt 138 from 3d LVT to 3/27 CP		3 Apr 7%	30 Apr	
D110-68	SptCo	Oil Rt 8 from highway 1 to Bq 6		18 Apr 100%		20 Apr
D137-68	SptCo	Grade temporary halloped pad for ad Antares Bn		21 Mar 4%	20 Apr	
D145-68	SptCo	Grade road from Bq 3 to Div FX	25 Apr			
D150-68	SptCo	Oil Rt 1C from Ha Dong bridge to Golden Gate bridge	28 Apr			
D157-68	SptCo	Install 3/4" pipe from messhall to B&B on Hill 37		29 Mar 2%		
D162-68	SptCo	Oil Rt 12 from Tu Coa bridge to 3/27 CP	28 Apr			
D163-68	SptCo	Re-ire 2/27 messhall		2 Apr 20%		
D164-68	SptCo	Const access road to B battery 3/11		13 Apr 80%		
D169-68	SptCo	Install plumbing and wiring at hill 10 messhall		5 Apr 20%		
D172-68	SptCo	Install ice machine and H <sub>2</sub> O heater at 27th Marines messhall		9 Apr 20%		
D173-68	SptCo	Install (2) water coolers in 7th Marines messhall		9 Apr 20%		
D174-68	SptCo	Oil Rt 1C from Bq 1B to Ha Dong bridge	1 May			
D175-68	SptCo	Provide materials for 1st Dental Co		9 Apr 2%		
D176-68	SptCo	Provide materials to Bq Bn	Materials	receipt plus	1 day	
D181-68	SptCo	Provide crane with backhoe to dig trenches on hill 55		12 Apr 95%	28 Apr	
D184-68	SptCo	Wire 7th Marines GOC bunker on hill 55		16 Apr 50%		
D185-68	SptCo	Inspect drain at 7th Comm Bn		15 Apr 50%		
D192-68	SptCo	Install lights and outlets in GOC bunker at 1st Tank Bn		15 Apr 20%		
D193-68	SptCo	Const and install lighting in bunker for B&B 1st Tank Bn		15 Apr 80%		
D194-68	SptCo	Grade and oil roads within 1st Hospital Co	22 Apr			
D195-68	SptCo	Upgrade entrance road to 1st Tank Bn	1 May			
D113-68	"C"Co	Repair roof & install new deck boards water point 2/27	(On Hold)			
D114-68	"C"Co	Const cap around well 2/27	(On Hold)			
D115-68	"C"Co	Provide dozer to 3/7 for const of defensive positions	26 Apr			
D120-68	"C"Co	Provide movable barrier for security at main gate 2/27		5 Apr 90%	25 Apr	
D130-68	"C"Co	Const ammo bunker for 1/7 hill 10		27 Mar 90%	23 Apr	
D134-68	"C"Co	Tech assist for const of bunkers 2/13		27 Mar 70%	23 Apr	

## EQUIPMENT STATUS &amp; LOCATION REPORT

ITEM	H.E. POOL				ITEM	H.E. POOL			
	5	HE	1	2		5	HE	1	2

DATE \_\_\_\_\_

## EQUIPMENT STATUS & LOCATION REPORT

ITEM					H.E. POOL				ITEM					H.E. POOL			
	TESTED	TESTED	L		L		L			TESTED	TESTED	L		L		L	

**DECLASSIFIED**

**DECLASSIFIED**

## 10. Water Report:

<u>Location</u>	<u>Potable (gal)</u>	<u>Res (gal)</u>
Mc	16,000	_____
Mc	85,000	_____
1/5	9,000	3,000
2/27	12,000	_____
3/28	7,000	6,000
3/7	20,000	8,000
3rd 8" Row	7,000	4,000
Hill 10	15,000	5,000
Hill 55	15,000	_____
Dallas	52,000	_____
TOTALS	218,000	34,000

Enclosure (1)

ROAD CONDITIONS AS REPORTED BY MINE SWEEP TEAMS

<u>SWEEP TEAM</u>	<u>ROUTE</u>	<u>CONDITIONS</u>	<u>REMARKS</u>
1.	Rt 1 - YD 863158 to YD 782205	P	
2.	Rt 551 - YD 775229 to YD 791271	P	
3.	Rt 551 - YD 791271 to YD 843322	P	
4.	Rt 1 - ZD 057023 to YD 985049		Information on this sweep not available at this time.
5.	Rt 1/Access road ZD 057023 to ZC 080985	P	
6.	Rt 1 - YD 891136 to YD 985049	P	
7.	Ferdue Road - AT 925694 to AT 943890	P	
8.	Rt 14 - AT 922577 to AT 967584	P	
9.	Rt 14 - AT 922577 to AT 877572	P	
10.	Special Sweep Rt 14 - AT 877572 to AT 865573		No sweep conducted today.
11.	Rt 1C - AT 988641 to AT AT 967584	P	
12.	Rt 1C - Anderson Trail AT 988641 to BT 014635	P	
13.	Anderson Trail - BT 014635 to BT 032642	P	
14.	Rt 1C - AT 990674 to AT 999700	P	
15.	Rt 1C - AT 990674 To AT 990641	P	

ENCLOSURE (2)

## CLASSIFICATION

## ENGINEER SITUATION REPORT

SITUATION REPORT No. 112-68

PERIOD COVERED: 201300H TO 211300H April 1968  
DATE & TIME DATE & TIME MONTH & YEAR

REF: (a) MAP:

COPY NUMBER  
1st ENGR. BN.  
PLACE OF ISSUE  
DATE/TIME OF ISSUE  
MESSAGE REF#

## 1. Enemy Information.

a. Late entry - 201220H Apr 68. One engineer personnel with Project WOODPECKER detonated (1) boobytrap of unknown origin at coordinates AT963664 resulting in (1) USMC WIA (Engr) (Med-Evac).

## 2. Engineer Personnel. Dropped: None Joined: (1) Sgt Oishi

## 3. Engineer Difficulties. Engineer equipment shortages are shown below:

Floodlights, 5KW - 2	Chain Saws - 0
Generator, 8KW - 4	Saw, rdl overarm, trlr mtd - 1
Compressor, 125 - 2	Truck, dump 5T. - 4
Crane, M60, - 1	Water tank, 3,000 gal - 25
Loader, Scoop, TL-16 - 1	Generator, 60KW - 1

## 4. Weather. Hot and sunny.

## 5. Operations.

A. through H. N/A

Engineer sweeps. See enclosure (2)

Engineer support remains the same.

1 man from Support Company TAD to Security Guard Air Force Exchange

1 man from "C" Company TAD to Security Guard Air Force Exchange

2 men from H&amp;S Company TAD to Division Post Office

19 men from Support Company TAD to Company "A"

13 men from Support Company TAD to Company "B"

5 men from H&amp;S Company TAD to Company "A"

6 men from H&amp;S Company TAD to Company "B"

OPCON "A" Company (-) 1st Engineer Battalion passed to 1st Marines as of 270600H Apr 68.

Company "B" (Rein) in direct support of Task Force X-Ray

Company "B" is providing (1) Platoon (-)(Rein) in support of Operation HOUSTON.

1 squad from 1st Platoon, "B" Company, 5th Engineers attached to 1/27 Marines effective 310700H Apr 68

3 officers and 50 men from "A" Company in support of Operation FETTERUS since 010800H Apr 68.

Company "B" is providing 9 men in support of Operation BAXTER GARDEN since 190800H Apr 68.

Cpl SCHUSTER from "C" Company in support of operation with 1st Recon Bn since 200740H Apr 68.

Cpl MALLOT and 2 men from "C" Company on sweep with 1st Tank Bn since 181300H Apr 68. (1) Engineer was KIA (211200H Apr 68)

1st Marine Division Demolitions, Land Mine Warfare and V.C. Boobytrap School attendance this date:

Special (1) day class held for (40) personnel from Division NCO Leadership School.

## 6. through 9. N/A

## 10. Water Supply. See enclosure (1)

## 11. General Engineer Comments. N/A

## 12. Engineer Command Posts.

a. 1st Engineer Bn, DaNang AT948755

b. Company "A" (-)(Rein) CP located at YD836151

c. Company "B" (Rein) CP located at YD836151

J. C. CHAMELISS

SIGNATURE

COMMISSIONING

By direction

1. **ENEMY INFORMATION.** (Report information concerning enemy activity encountered, such as sniper activity, enemy minefields boobytraps, artillery shelling and bombing of the area, report enemy material and equipment captured.
2. **ENGINEER PERSONNEL.** (Report arrival of engineer personnel and units including initial landing party, giving number of Officers and Enlisted. Report casualties and evacuation, number of Officers and men assigned to each subproject and name of Officer or noncommissioned Officer in charge.
3. **ENGINEER DIFFICULTIES.** (Report hindrance to engineer progress as a result of enemy action, natural conditions such as poor trafficability and inclement weather, equipment shortages or breakdowns, and material shortages.
4. **WEATHER.** (Report weather conditions.
5. **OPERATIONS.**
  - a. **Roads.** (Report road construction to include amount cleared, stripped, graded, ditched, surface, and completed. Use overlays and map coordinates to show location of work and amount completed, the location of culverts, bridges, Etc. Report road maintenance on existing roads. Report soil types and condition and availability of aggregate.
  - b. **TRAILS.** (Report trail construction to include amount completed, location of junction with MSR, type of terrain and additional work required to make a military road.
  - c. **BRIDGE CONSTRUCTION.** (Report construction of all bridges to include percentage complete, type dimensions, number of materials used and safe capacity.

DECLASSIFIED

DECLASSIFIED

ORGANIZATION		DATE				
PROJ. No. #	ORGANIZATION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
D112-68	"C"Co	Repair roof & install new deck boards water point 2/27	(On Hold)			
D113-68	"C"Co	Const cap around well 2/27	(On Hold)			
D119-68	"C"Co	Provide dozer to 3/7 for const of defensive positions	26 Apr	5 Apr 90%	25 Apr	
D120-68	"C"Co	Provide movable barrier for security at main gate 2/27		27 Mar 90%	23 Apr	
D130-68	"C"Co	Const ammo bunker for 1/7 hill 10		27 Mar 70%	25 Apr	
D136-68	"C"Co	Tech assist for const of bunkers 2/13				
D141-68	"C"Co	Const ammo bunker for 3/11 hill 55	(On Hold)	5 Apr 95%	23 Apr	
B158-68	"C"Co	Const BAS bunker for 7th Marines hill 55		10 Apr 40%	24 Apr	
D168-68	"C"Co	Repair 3 strongbacks for 1/7 hill 22		15 Apr 10%		
D187-68	"C"Co	Install culvert on ladder hill 22, 41, 10				
D195-68	"C"Co	Const revetment at C/C bunker hill 55	24 Apr			
D196-68	"C"Co	Repair 2 huts hill 55	24 Apr			
D177-68	"C"Co	Provide 10 urinoils for 2/7	Awaiting materials			
D200-68	"C"Co	Mat'ls & const assist for const of strongbacks 1/7 hill 10	26 Apr			
D203-68	"C"Co	Const 2 strongback decks & frames 1/7 hill 41	25 Apr			
D594-67	SptCo	Const road from AT935785 to AT938787		14 Mar 3%		
D027-68	SptCo	Deliver 50 loads 4" rock to hill 65 4/11	25 Apr			
D052-68	SptCo	Deliver 66 loads sand to Hq Bn		14 Feb 12%	30 Apr	
D108-68	SptCo	Oil and grade at 13C from 3d LVT to 3/27 CP		3 Apr 75%	30 Apr	
D137-68	SptCo	Grade temporary helopad for 3d Antrac Bn		21 Mar 45%	20 Apr	
D145-68	SptCo	Grade road from Rt 3 to Div PX	25 Apr			
D156-68	SptCo	Oil Rt 10 from Ha Dong bridge to Golden Gate bridge	28 Apr			
D157-68	SptCo	Install 34" pipe from messhall to BAS on hill 37		29 Mar 25%		
D162-68	SptCo	Oil Rt 12 from Lu Can bridge to 3/27 CP	22 Apr			
D163-68	SptCo	Rewire 2/27 messhall		2 Apr 20%		
D166-68	SptCo	Const access road to H battery 3/11		13 Apr 80%	26 Apr	
D169-68	SptCo	Install plumbing and wiring at hill 10 messhall		5 Apr 20%		
D172-68	SptCo	Install ice machine and H/C heater at 27th Marines messhall		9 Apr 20%		
D173-68	SptCo	Install (2) water coolers in 7th Marine messhall		9 Apr 20%		
D176-68	SptCo	Oil Rt 10 from Rt 1B to Ha Dong Bridge	1 May			
D178-68	SptCo	Provide materials for 1st Dental Co		9 Apr 25%		
D179-68	SptCo	Provide materials to Hq Bn	Materials receipt plus 1 day			

## EQUIPMENT STATUS &amp; LOCATION REPORT

		H.E. POOL						H.E. POOL			
IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT

ORGANIZATION			DATE			
PROJ. No. #	ORGANIZATION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
D182-68 SptCo		Provide crane with backhoe to dig trenches on hill 55		12 Apr 95%	30 Apr	
D184-68 SptCo		Wire 7th Marines C.O. bunker on hill 55		10 Apr 50%		
D188-68 SptCo		Inspect drain at 7th Comm Bn		15 Apr 50%		
D192-68 SptCo		Install lights and outlets in COC bunker at 1st Tank Bn		15 Apr 20%		
D193-68 SptCo		Const and install lights in bunker for RAS at 1st Tank Bn		15 Apr 80%		
D197-68 SptCo		Grade and oil roads within 1st Hospital Co	22 Apr			
D199-68 SptCo		Upgrade entrance road to 1st Tank Bn	1 May			

## EQUIPMENT STATUS &amp; LOCATION REPORT

ITEM	H.E. POOL						ITEM	H.E. POOL					
	5	HE	AL	AL	AL	AL		5	HE	AL	AL	AL	AL



## 10. Water Report:

<u>Location</u>	<u>Potable (gal)</u>	<u>Raw (gal)</u>
MO	16,000	_____
MO	85,000	_____
1/5	9,000	3,000
2/27	12,000	_____
3/27	7,000	6,000
3/7	20,000	8,000
3rd 8" How	7,000	4,000
Hill 10	15,000	5,000
Hill 55	15,000	_____
Dal La	32,000	_____
TOTALS	218,000	34,000

Enclosure (1)

## DECLASSIFIED

ROAD CONDITIONS AS REPORTED BY MINE SWEEP TEAMS

<u>SWEEP TEAM</u>	<u>ROUTE</u>	<u>CONDITIONS</u>	<u>REMARKS</u>
1.	Rt 1 - YD 863158 to YD 782205	P	
2.	Rt 551 - YD 775229 to YD 791271	P	
3.	Rt 551 - YD 791271 to YD 843322	P	
4.	Rt 1 - ZD 057023 to YD 985049	P	
5.	Rt 1/Access road ZD 057023 to ZC 080985	P	
6.	Rt 1 - YD 891136 to YD 985049	P	
7.	Perdue Road - AT 925694 to AT 943890	P	
8.	Rt 14 - AT 922577 to AT 967584	P	
9.	Rt 14 - AT 922577 to AT 877572	P	
10.	Special Sweep Rt 14 - AT 877572 to AT 855573		No sweep conducted today.
11.	Rt 1C - AT 988641 to AT 967584	P	
12.	Rt 1C - Anderson Trail AT 988641 to BT 014635	P	
13.	Anderson Trail - BT 014635 to BT 032642	P	
14.	Rt 1C - AT 990674 to AT 999700	P	
15.	Rt 1C - AT 990674 To AT 990641	P	

ENCLOSURE (2)

DECLASSIFIED

## CLASSIFICATION

## ENGINEER SITUATION REPORT

COPY NUMBER

1st ENGR. BN.

PLACE OF ISSUE

DATE/TIME OF ISSUE

MESSAGE REF. #

SITUATION REPORT No. 113-68

PERIOD COVERED: 211300H TO 2 20H April 1968  
DATE & TIME DATE & TIME MONTH & YEAR

REF: (a) MAP:

1. Enemy Information.	None
2. Engineer Personnel.	Dropped: (1) EMC 8404 Joined: None
3. Engineer Difficulties.	Engineer equipment shortages remain the same as shown on Sit Rep 112-68
4. Weather.	Warm and partly cloudy.
5. Operations.	<p>A. through H. N/A</p> <p>Engineer sweeps. See enclosure (2).</p> <p>Engineer support remains the same.</p> <p>1 man from Support Company TAD to Security Guard Air Force Exchange</p> <p>1 man from "G" Company TAD to Security Guard Air Force Exchange</p> <p>2 men from H&amp;S Company TAD to Division Post Office</p> <p>19 men from Support Company TAD to Company "A"</p> <p>13 men from Support Company TAD to Company "B"</p> <p>5 men from H&amp;S Company TAD to Company "A"</p> <p>6 men from H&amp;S Company TAD to Company "B"</p> <p>OPCON "A" Company (-) 1st Engineer Battalion passed to 1st Marines as of 270800H Mar 68</p> <p>Company "B" (Rein) in direct support of Task Force X-Ray.</p> <p>Company "B" is providing a Platoon (-) (Rein) in support of Operation HOUSTON.</p> <p>1 squad from 1st Platoon, "B" Company, 5th Engineers attached to 1/27 effective 310200H Mar 67.</p> <p>3 officers and 50 men from "A" Company in support of Operation PEGASUS since 010800H Apr 68.</p> <p>Company "B" is providing 9 men in support of Operation BAXTER GARDEN since 190600H Apr 68.</p> <p>Cpl SCHUSTER from "C" Company in support of operation with 1st Recon Bn since 200745H Apr 68.</p> <p>1st Marine Division Demolitions, Land Mine Warfare and V.C. Boobytrap School attendance this date:</p> <p>1st Engineer Bn - 4</p> <p>1st S.P. Bn - 4</p> <p>2d CAG - 12</p> <p>27th Marines - 10</p>
6. through 9.	N/A
10. Water Supply.	See enclosure (1).
11. General Engineer Comments.	N/A
12. Engineer Command Posts.	<p>a. 1st Engineer Bn. Defang AT946755</p> <p>b. Company "A" (-) (Rein) CP located YD836151</p> <p>c. Company "B" (Rein) CP located YD836151</p>

J. C. CHAMBLESS

SIGNATURE

COMMANDING

By direction

1. **ENEMY INFORMATION.** (Report information concerning enemy activity encountered, such as sniper activity, enemy minefields, boobytraps, artillery shelling and bombing of the area, report enemy material and equipment captured.)
2. **ENGINEER PERSONNEL.** (Report arrival of engineer personnel and units including initial landing party, giving number of officers and enlisted. Report casualties and evacuation, number of officers and men assigned to each subproject and name of officer or noncommissioned officer in charge.)
3. **ENGINEER DIFFICULTIES.** (Report hindrance to engineer progress as a result of enemy action, natural conditions such as poor trafficability and inclement weather, equipment shortages or breakdowns, and material shortages.)
4. **WEATHER.** (Report weather conditions.)
5. **OPERATIONS.**
  - a. **Roads.** (Report road construction to include amount cleared, stripped, graded, ditched, surface, and completed. Use overlays and map coordinates to show location of work and amount completed, the location of culverts, bridges, etc. Report road maintenance on existing roads. Report soil types and condition and availability of aggregate.)
  - b. **TRAILS.** (Report trail construction to include amount completed, location of junction with MSR, type of terrain and additional work required to make a military road.)
  - c. **BRIDGE CONSTRUCTION.** (Report construction of all bridges to include percentage complete, type dimensions, number of lanes, materials used and safe capacity.)

ORGANIZATION			DATE			
PROJ. No.#	ORGANIZATION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
D112-68	"C"Co	Repair roof & install new deck boards water point 2/27	(On Hold)			
D113-68	"C"Co	Const cap around well 2/27	(On Hold)			
D119-68	"C"Co	Provide dozer to 3/7 for const of defensive positions	26 Apr			
D120-68	"C"Co	Provide movable barrier for security at main gate 2/27		5 Apr 90%	25 Apr	
D130-68	"C"Co	Const ammo bunker for 7th Marines hill 10		27 Mar 90%	24 Apr	
D136-68	"C"Co	Tech assist for const of bunkers, 2/13		27 Mar 70%	25 Apr	
D141-68	"C"Co	Const ammo bunker for 3/11 hill 55	(On Hold)			
D158-68	"C"Co	Const BAS bunker for 7th Marines hill 55		5 Apr 100%		22 Apr
D168-68	"C"Co	Repair 3 strongbacks for 1/7 hill 22		10 Apr 40%	24 Apr	
D187-68	"C"Co	Install culvert on ladder hill 22, 41, 10		15 Apr 10%		
D195-68	"C"Co	Const revetment at bunker hill 55	24 Apr			
D196-68	"C"Co	Repair 2 huts hill 55	24 Apr			
D177-68	"C"Co	Provide 10 urinoils for 2/7	Awaiting Materials			
D200-68	"C"Co	Material & assist for const of strongbacks 1/7 hill 10	26 Apr			
D203-68	"C"Co	Const 2 strongback decks & frames 1/7 hill 41	26 Apr			
D594-68	SptCo	Const road from AT#35785 to AT#38787		14 Mar 3%		
D027-68	SptCo	Deliver 50 loads 4" rock to hill 65 4/11	25 Apr			
D052-68	SptCo	Deliver 86 loads sand to Hq Bn		14 Feb 12%	30 Apr	
D108-68	SptCo	Oil and grade Mt13C from 3d LVT to 3/27 CP		3 Apr 75%	30 Apr	
D137-68	SptCo	Grade temporary helopad for 3d Amtrac Bn		21 Mar 75%	25 Apr	
D145-68	SptCo	Grade road from Rt 3 to Div IX	20 May			
D156-68	SptCo	Oil Rt 1C from Ha Long bridge to Golden Gate bridge	25 Apr			
D157-68	SptCo	Install 3/4" pipe from messhall to BAS at hill 37		29 Mar 90%		
D162-68	SptCo	Oil Rt 12 from Lu Cau bridge to 3/27 CP	5 May			
D163-68	SptCo	Rewire 2/27 messhall		2 Apr 20%		
D166-68	SptCo	Const access road to H battery 3/11		16 Apr 100%		22 Apr
D169-68	SptCo	Install plumbing and wiring at hill 10 messhall		5 Apr 20%		
D172-68	SptCo	Install ice machine and H <sub>2</sub> O heater at 27th Marine messhall		9 Apr 20%		
D173-68	SptCo	Install (2) water coolers in 7th Marines messhall		9 Apr 20%		
D174-68	SptCo	Provide 5 tent decks and duck boards to 1/27	26 Apr			
D176-68	SptCo	Oil Rt 13C from Rt 1B to Ha Long bridge	1 May			
D178-68	SptCo	Provide mat'ls to 1st Dental Co		9 Apr 25%		

## EQUIPMENT STATUS &amp; LOCATION REPORT

ITEM		H.E. POOL		H.E. POOL	
5	4	3	2	1	0

DECLASSIFIED

ORGANIZATION			DATE			
PROJ. No.#	ORGANIZATION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
D179-68	SptCo	Provide plywood to Hq Bn	CANCELLED  23 Apr 1 May 24 Apr 10 May	12 Apr 1968	30 Apr	
D182-68	SptCo	Provide crane with backhoe to dig trenches at hill 55		10 Apr 50%		
D184-68	SptCo	Wire 7th Marine COC bunker at hill 55		15 Apr 50%		
D188-68	SptCo	Inspect drain at 7th Comm Bn		15 Apr 20%		
D192-68	SptCo	Install lights and outlets in COC bunker at 1st Tank Bn		15 Apr 80%		
D193-68	SptCo	Const and install lights for BAE bunker at 1st Tank Bn		20 Apr 2%		
D194-68	SptCo	Repair messhall for 1/7 hill 10				
D197-68	SptCo	Grade and oil roads within 1st Hospital Co				
D199-68	SptCo	Upgrade entrance road to 1st Tank Bn				
D202-68	SptCo	Cover existing trash pit and dig new one, hill 41				
D203-68	SptCo	Oil roads and lots at 11th Marines CP				

## EQUIPMENT STATUS &amp; LOCATION REPORT

ITEM	H.E. POOL					ITEM	H.E. POOL				
	U	HE	A	L			U	HE	A	L	

DECLASSIFIED

## 10. Water Reports

<u>Location</u>	<u>Potable (gal)</u>	<u>Raw (gal)</u>
ACo	16,000	_____
BCo	85,000	_____
1/5	9,000	3,000
2/27	12,000	_____
3/27	7,000	6,000
3/7	20,000	8,000
3rd 8 <sup>th</sup> Row	7,000	4,000
Hill 40	15,000	5,000
Hill 55	15,000	_____
TOTALS	186,000	26,000

Enclosure (1)

## DECLASSIFIED

ROAD CONDITIONS AS REPORTED BY MINE SWEEP TEAMS

<u>SWEEP TEAM</u>	<u>ROUTE</u>	<u>CONDITIONS</u>	<u>REMARKS</u>
1.	Rt 1 - YD 863158 to YD 782205	P	
2.	Rt 551 - YD 775229 to YD 791271	P	
3.	Rt 551 - YD 791271 to YD 843322	P	
4.	Rt 1 - ZD 057023 to YD 985049	P	
5.	Rt 1/Access road ZD 057023 to ZC 080985	P	
6.	Rt 1 - YD 891136 to YD 985049	P	
7.	Perdue Road - AT 925694 to AT 943890	P	
8.	Rt 14 - AT 922577 to AT 967584	P	
9.	Rt 14 - AT 922577 to AT 877572	P	
10.	Special Sweep Rt 14 - AT 877572 to AT 865573		No sweep conducted today.
11.	Rt 1C - AT 988641 to AT 967584	P	
12.	Rt 1C - Anderson Trail AT 988641 to BT 014635	P	
13.	Anderson Trail - BT 014635 to BT 032642	P	
14.	Rt 1C - AT 990674 to AT 999700	P	
15.	Rt 1C - AT 990674 To AT 990641	P	

ENCLOSURE (2)

DECLASSIFIED

## CLASSIFICATION

## ENGINEER SITUATION REPORT

SITUATION REPORT No. 114-68PERIOD COVERED: 231300H TO 231300H April 1968  
DATE & TIME DATE & TIME MONTH & YEARREF: (a) MAP:                     COPY NUMBER                     1st ENGR. BN.                     PLACE OF ISSUE                     DATE/TIME OF ISSUE                     MESSAGE REF:                     

1. Enemy Information.	None
2. Engineer Personnel.	Dropped: (1) G/Cgt 1:69 Joined: (1) EFG 2511
3. Engineer Difficulties.	Engineer equipment shortages remain the same as shown on Sit Rep 110-68.
4. Weather.	Wet and overcast.
5. Operations.	
A. through E.	N/A
Engineer support.	See enclosure (2)
Engineer support remains the same.	
1 man from Support Company TAD to Security Guard Air Force Exchange	
1 man from "C" Company TAD to Security Guard Air Force Exchange	
2 men from H&S Company TAD to Division Post Office	
19 men from Support Company TAD to Company "A"	
13 men from Support Company TAD to Company "B"	
4 men from H&S Company TAD to Company "A"	
6 men from H&S Company TAD to Company "B"	
OPCON "A" Company (-) 1st Engineer Battalion passed to 1st Marines as of 270600H Apr 68.	
Company "B" (Rein) in direct support of Task Force X-Ray.	
Company "B" is providing (1) platoon (-)(Rein) in support of Operation HOUSTON.	
1 squad from 1st Platoon, "B" Company, 5th Engineer Battalion attached to 1/27 effective 310700H Apr 68.	
3 officers and 50 men from Company "A" in support of Operation PPMASUS since 010800H Apr 68.	
Company "B" is providing 9 men in support of Operation BAXTER SQUARE since 190800H Apr 68.	
Cpl SCHUESTER from "C" Company returned this CP from operation with 1st Recon Bn #21545T Apr 68, op commenced 200745 Apr 68	
1 Cpl FIGOTT and 3 men from "C" Company departed this CP 230600H Apr 68 on operation with 1/7.	
1st Marine Division Demolitions, Land Mine Warfare and V.C. Boobytrap School attendance this date:	
1st Engr Bn - 4	
1st S.F. Bn - 4	
2nd CAG - 12	
27th Marines - 10	
6. through 9.	N/A
10. Water Supply.	See enclosure (1)
11. General Engineer Comments.	N/A
12. Engineer Command Posts.	
a. 1st Engineer Battalion.	Manang AT948755
b. Company "A" (-)(Rein) CP located at YD836151	
c. Company "B" (Rein) CP located at YD836151	

J. C. CHAMBERS

SIGNATURE  
EXPANDING  
By direction

1. **ENEMY INFORMATION.** (Report information concerning enemy activity encountered, such as sniper activity, enemy minefields, boobytraps, artillery shelling and bombing of the area, report enemy material and equipment captured.)
2. **ENGINEER PERSONNEL.** (Report arrival of engineer personnel and units including initial landing party, giving number of officers and enlisted. Report casualties and evacuation, number of Officers and men assigned to each subproject and name of Officer or noncommissioned Officer in charge.)
3. **ENGINEER DIFFICULTIES.** (Report hindrance to engineer progress as a result of enemy action, natural conditions such as poor trafficability and inclement weather, equipment shortages or breakdowns, and material shortages.)
4. **WEATHER.** (Report weather conditions.)
5. **OPERATIONS.**
  - a. **Roads.** (Report road construction to include amount cleared, stripped, graded, ditched, surface, and completed. Use overlays and map coordinates to show location of work and amount completed, the location of culverts, bridges, Etc. Report road maintenance on existing roads. Report soil types and condition and availability of aggregate.)
  - b. **TRAILS.** (Report trail construction to include amount completed, location of junction with MSR, type of terrain and additional work required to make a military road.)
  - c. **BRIDGE CONSTRUCTION.** (Report construction of all bridges to include percentage complete, type dimensions, number of lanes, materials used and safe capacity.)



## ORGANIZATION

PROJ. No. #	ORGANIZATION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
D594-67	SptCo	Const road from AT935785 to AT938787		14 Mar 3%		
D027-68	SptCo	Deliver 50 loads 4" rock to hill 65 4/11	25 Apr			
D089-68	SptCo	Deliver 86 loads sand to Hq Bn		14 Feb 12%	30 Apr	
D108-68	SptCo	Oil and gravel 130 from 3d LVT to 3/27 CP		3 Apr 75%	30 Apr	
D137-68	SptCo	Grade temporary helopad for 3d Amtr Co Bn		21 Mar 75%	25 Apr	
D145-68	SptCo	Grade road from Rt 3 to Div PX	20 May			
D156-68	SptCo	Oil Rt 1C from Ha Dong bridge to Golden Gate bridge	26 Apr			
D162-68	SptCo	Oil Rt 12 from Tu Cau bridge to 3/27 CP	5 May			
D163-68	SptCo	Rewire 2/27 messhall		2 Apr 20%		
D169-68	SptCo	Install plumbing and wiring at Hill 10 messhall		5 Apr 20%	Awaiting mat'ls	
D172-68	SptCo	Install ice machine and H <sub>2</sub> O heater at 27th Marine messhall		9 Apr 20%	"	
D173-68	SptCo	Install 2 water coolers in 7th Marines messhall		9 Apr 20%	"	
D174-68	SptCo	Provide 5 tent decks and with duck boards to 1/27	26 Apr			
D176-68	SptCo	Oil Rt 1C from Rt 1B to Ha Dong bridge	1 May			
D178-68	SptCo	Provide materials to 1st Dental Co		9 Apr 25%		
D184-68	SptCo	Wire 7th Marines COC bunker hill 55		10 Apr 50%		
D188-68	SptCo	Inspect drain and correct at 7th Comm Bn		15 Apr 50%		
D192-68	SptCo	Install lights and outlets in COC bunker at 1st Tank Bn		15 Apr 20%		
D193-68	SptCo	Const and install lights for B&S bunker at 1st Tank Bn		15 Apr 80%		
D194-68	SptCo	Repair messhall for 1/7 on hill 10		20 Apr 8%	30 Apr	
D197-68	SptCo	Grade and oil roads within 1st Hospital Co		22 Apr 20%	30 Apr	
D199-68	SptCo	Upgrade entrance road at 1st Tank Bn	10 May			
D202-68	SptCo	Cover existing trash dump and dig new one hill 41	24 Apr			
D204-68	SptCo	Const 6 bunkers for "L" battery, 2/13		23 Apr 1%	17 Apr	
D205-68	SptCo	Oil roads and lots at 11th Marine CP	10 May			
D208-68	SptCo	Haul 32 cu yds 4" rock from RMK to Spt Arms Hill	10 May			
D211-68	SptCo	Pick up and dispose of 1 T-15 blade at 2/27	1 May			
D112-68	"C"Co	Repair roof & install no. deck boards water point 2/27	(On Hold)			
D113-68	"C"Co	Const cap around well 2/27	(On Hold)			
D119-68	"C"Co	Provide dozer to 3/7 for const of defensive positions	26 Apr			
D120-68	"C"Co	Provide movable barrier for security at main gate 2/27		5 Apr 90%	25 Apr	
D130-68	"C"Co	Const ammo bunker for 7th Marines hill 10		27 Mar 90%	25 Apr	

## EQUIPMENT STATUS &amp; LOCATION REPORT

ITEM	H.E. POOL					ITEM	H.E. POOL				
	UT	RED	AL	AL	AL		UT	RED	AL	AL	AL

## ORGANIZATION

PROJ. No.#	ORGANIZA- TION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLE- TION	DATE & TIME COMPLE- TION
D136-68	"C"Co	Toch assist for const of bunkers 2/13		27 Mar 70%	26 Apr	
D141-68	"C"Co	Const same bunker for 3/11 hill 55	(on hold)			
D168-68	"C"Co	Repair 3 strongbacks for 1/7 hill 22		10 Apr 100%		22 Apr
D187-68	"C"Co	Install culvert on ladder hill 22, 41 10		15 Apr 20%		
D195-68	"C"Co	Const revetment at bunker hill 55	25 Apr			
D196-68	"C"Co	Repair 2 huts hill 55	24 Apr			
D177-68	"C"Co	Provide 10 urinals for 2/7		23 Apr 100%		23 Apr
D200-68	"C"Co	Mat'l & assist for const of strongbacks 1/7 hill 10	26 Apr			
D203-68	"C"Co	Const 2 strongback decks & frames 1/7 hill 41	26 Apr			
D206-68	"C"Co	Rescreen mess hall for 3/7 hill 37	27 Apr			
D207-68	"C"Co	Const 1 strongback frame & deck 1/7 hill 10	26 Apr			

## EQUIPMENT STATUS &amp; LOCATION REPORT

ITEM	H.E. POOL						ITEM	H.E. POOL					
	CT	HE	AL	AL		AL		CT	HE	AL	AL		AL

## 10. Water Reports:

<u>Location</u>	<u>Estimate (gal.)</u>	<u>Bay (gal.)</u>
AGC	16,000	_____
BOC	85,000	_____
1/5-	9,000	3,000
2/27	12,000	_____
3/27	7,000	6,000
3/7	7,000	4,000
3rd 8" Row	7,000	8,000
Mill 10	15,000	5,000
Mill 55	15,000	_____
TOTALS	186,000	26,000

Enclosure (1)

ROAD CONDITIONS AS REPORTED BY MINE SWEEP TEAMS

<u>SWEEP TEAM</u>	<u>ROUTE</u>	<u>CONDITIONS</u>	<u>REMARKS</u>
1.	Rt 1 - YD 863158 to YD 782205	P	
2.	Rt 551 - YD 775229 to YD 791271	P	
3.	Rt 551 - YD 791271 to YD 843322	P	
4.	Rt 1 - ZD 057023 to YD 985049	P	
5.	Rt 1/Access road ZD 057023 to ZC 080985	P	
6.	Rt 1 - YD 891136 to YD 985049	P	
7.	Perdue Road - AT 925577 to AT 943890	P	
8.	Rt 14 - AT 922577 to AT 967584	P	
9.	Rt 14 - AT 922577 to AT 877572	P	
10.	Special Sweep Rt 14 - AT 877572 to AT 865573	No sweep conducted today.	
11.	Rt 1C - AT 988641 to AT 967584	P	
12.	Rt 1C - Anderson Trail AT 988641 to BT 014635	P	
13.	Anderson Trail - BT 014635 to BT 032642	P	
14.	Rt 1C - AT 990674 to AT 999700	P	
15.	Rt 1C - AT 990674 To AT 990641	P	

ENCLOSURE (2)

## CLASSIFICATION

## ENGINEER SITUATION REPORT

COPY NUMBER \_\_\_\_\_  
 1st ENGR. BN. \_\_\_\_\_  
 PLACE OF ISSUE \_\_\_\_\_  
 DATE/TIME OF ISSUE \_\_\_\_\_  
 MESSAGE REF: # \_\_\_\_\_

SITUATION REPORT No. 115-68

PERIOD COVERED: 231300H TO 241300H Apr 1968  
 DATE & TIME DATE & TIME MONTH & YEAR

REF: (a) MAP: \_\_\_\_\_

1. Enemy information.	
a.	231900H Apr 68. An engineer sweep team in support of 1/7 destroyed one - 100 lb bomb at AT 889707 with 5 lbs of C-4. And destroyed a five foot cave at AT 886698 with 6 lbs of C-4.
b.	231459H Apr 68. Engineers with Project WOODNECKER visually located one empty 81mm mortar that was buried and boobytrapped with an M26 grenade. And at 231510H Apr 68 visually located a tunnel containing empty pouches for carrying rocket fuses at AT 961672.
c.	240750H Apr 68. An engineer sweep team in support of 1/27 visually located a 5 lb AP mine at ID 808292. Destroyed in place with 1 lb of C-4.
d.	240810H Apr 68. An SMC tractor in support of Project WOODNECKER detonated a 60mm mortar round at AT 958658. When checking out the tractor - visually located one ChiCom grenade. Destroyed same in place. SMC was not damaged and no casualties were sustained.
e.	Rewards Program - 240715H Apr 68. A Vietnamese National boy turned in a dud 100 round to an engineer sweep team in support of 1/7 at AT 930578. Destroyed in place on side of road. Boy rewarded 500 piasters for round.
2. Engineer personnel. Dropped: None Joined: (1) Capt 1302 (1) 2nd Lt 1361 (1) Sgt 1371	
3. Engineer difficulties. Engineer equipment shortages remain the same as shown on Sit Rep 110-68	
4. Weather. Warm and overcast.	
5. Operations	
a.	through h. N/A
Engineer sweeps. See enclosure (2).	
Engineer support remains the same	
1 man from Support Company IAD to Security Guard - Air Force PI	
1 man from "C" Company IAD to Security Guard - Air Force PI	
2 men from H&S Company IAD to Division Post Office	
19 men from Support Company IAD to Company "A"	
13 men from Support Company IAD to Company "B"	
5 men from H&S Company IAD to Company "A"	
6 men from H&S Company IAD to Company "B"	
OFFICE "A" Company (-) 1st Engineer BN passed to 1st Marines as of 270800H Apr 68	
Company "B" (main) in direct support of Task Force A-10	
Company "B" is providing (1) platoon (-)(main) in support of Operation HOUSTON	
One squad from 1st Platoon, "B" Company, 5th Engineer Battalion attached to 1/27 effective 310700H Apr 68	
3 officers and 50 men from Company "A" in support of Operation PROGRESS since 010800H Apr 68	
Company "B" is providing 9 men in support of Operation BATTLE GARDEN since 190800H Apr 68	
LCPL FICOTT and 3 men from "C" Company on a mission with 1/7 since 230800H Apr 68 returned this CP 231940H Apr 68	
LCPL UNKAPAR and 1 man from "C" Company departed for operation with 1/27 on 240800H Apr 68	
1st Marine Division Embarkations, Landing Zone Marines and 1st Boobytrap Control attended this date:	
1st Engr BN - 4, 1st C.F. Bn - 4, and CAG - 12 and 27th Mar - 10	
6. through 9. N/A	
10. Water supply. See enclosure (1).	
11. General engineer comments. N/A	
12. Engineer Command Posts.	
a.	1st Engineer BN (-), Barang. AT 948755.
b.	Company "A" (-)(main) located at ID 836151
c.	Company "C" (main) located at ID 836151.

SIGNATURE  
 COMMANDING  
 BY direction

1. **ENEMY INFORMATION.** (Report information concerning enemy activity encountered, such as sniper activity, enemy minefields boobytraps, artillery shelling and bombing of the area, report enemy material and equipment captured.
2. **ENGINEER PERSONNEL.** (Report arrival of engineer personnel and units including initial landing party, giving number of Officers and Enlisted. Report casualties and evacuation, number of Officers and men assigned to each subproject and name of Officer or noncommissioned Officer in charge.
3. **ENGINEER DIFFICULTIES.** (Report hindrance to engineer progress as a result of enemy action, natural conditions such as poor trafficability and inclement weather, equipment shortages or breakdowns, and material shortages.
4. **WEATHER.** (Report weather conditions.
5. **OPERATIONS.**
  - a. **Roads.** (Report road construction to include amount cleared, stripped, graded, ditched, surface, and completed. Use overlays and map coordinates to show location of work and amount completed, the location of culverts, bridges, etc. Report road maintenance on existing roads. Report soil types and condition and availability of aggregate.
  - b. **TRAILS.** (Report trail construction to include amount completed, location of junction with MSR, type of terrain and additional work required to make a military road.
  - c. **BRIDGE CONSTRUCTION.** (Report construction of all bridges to include percentage complete, type dimensions, number of lanes, materials used and safe capacity.

## ORGANIZATION

DA...

PROJ. No.#	ORGANIZATION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
D594-67	SptCo	Const road from AT 935785 to AT 938787		14Mar 3%		
D 27-68	SptCo	Deliver 50 loads of 4" rock to hill 65 - 4/11	25Apr	14Feb 12%	30Apr	
D 52-68	SptCo	Deliver 86 loads of sand to Hq Bn		3Apr 25%	30Apr	
D108-68	SptCo	Oil and grade Rt 13C from 3rd LVT to 3/27 CP		21Mar 77%	25Apr	
D137-68	SptCo	Grade temporary helo pad for 3rd AmTrac Bn			30May	
D145-68	SptCo	Grade road from Rt 3 to Div FX	20May		30Apr	
D158-68	SptCo	Oil Rt 1C from Ha Dong Bridge to Golden Gate bridge	26Apr		15May	
D162-68	SptCo	Oil Rt 12 from Tu Cau Bridge to 3/27 CP	5May			
D163-68	SptCo	Rewire 2/27 messhall		2Apr 20%		
D169-68	SptCo	Install plumbing and wiring at Hill 10 messhall		5Apr 20%		
D172-68	SptCo	Install ice machine and water heater at 27th Mar mess		9Apr 20%		
D173-68	SptCo	Install (2) water coolers in 7th Mar mess		9Apr 20%		
D174-68	SptCo	Provide (5) tent decks and duck boards - 1/27	26Apr		10May	
D176-68	SptCo	Oil Rt 1C from 1B to Ha Dong Bridge	1May		10May	
D178-68	SptCo	Provide materials to 1st Dental Co		9Apr 25%		
D184-68	SptCo	Wire 7th Mar COC Bunker on hill 55		10Apr 50%		
D188-68	SptCo	Inspect and correct drain at 7th Comm Bn		15Apr 50%		
D192-68	SptCo	Install lights and outlets in COC bunker at 1st Tk Bn		15Apr 20%		
D193-68	SptCo	Const and install lights in B&S bunker - 1st Tk Bn		15Apr 80%		
D194-68	SptCo	Repair mess at 1/7 on hill 10		20Apr 10%	30Apr	
D197-68	SptCo	Grade and oil roads within 1st Hospital Co CP		22Apr 40%	30Apr	
D199-68	SptCo	Upgrade entrance road at 1st Tk Bn	10May		20May	
D202-68	SptCo	Cover existing trash pit and dig a new one at hill 41		24Apr 10%	15May	
D204-68	SptCo	Const 6 bunkers for "I" Battery - 2/13		23Apr 10%	17May	
D205-68	SptCo	Oil roads and lots at 11th Marines CP	10May		17May	
D208-68	SptCo	Haul 32 cu mtrs of 4" rock from RMA to Spt Arms hill	10May		15May	
D210-68	SptCo	Clean drain at 3rd 8" Row		22Apr 20%		
D211-68	SptCo	Pick up and dispose of (1) TD-15 blade at 2/27	1May		May	
D112-68	C Co	Repair roof & install new deck boards - water point - 2/27	On Hold			
D113-68	C Co	Const eap around well - 2/27	On Hold			
D114-68	C Co	Provide dozer to 3/7 for const of defensive pos	28Apr			
D120-68	C Co	Provide moveable barrier for security at main gate - 2/27		5Apr 100%	26Apr	24Apr
D130-68	C Co	Const ammo bunker for 7th Mar - hill 10		27Mar 90%	26Apr	
D136-68	C Co	Tech assist for const of bunkers - 2/13		27Mar 70%		
D141-68	C Co	Const ammo bunker for 3/11 - hill 55	On Hold			
D187-68	C Co	Install culvert on ladder - hill 22, 41, and 10		15Apr 25%		
D195-68	C Co	Const revetment at bunker - hill 5		23Apr 10%		
D196-68	C Co	Repair 2 huts at hill 55	25Apr			

## EQUIPMENT STATUS &amp; LOCATION REPORT

ITEM	H.E. POOL					ITEM	H.E. POOL				
	5	12	3	3	3		5	12	3	3	3

ORGANIZATION		DATE				
PROJ. No.#	ORGANIZATION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
D200-68 D203-68 D206-68 D207-68 D212-68	C Co C Co C Co C Co C Co	Material & assist for const of strongbacks - Hill 10- 1/7 Const 2 strongback decks and frames - 1/7 - Hill 41 Rescreen messhall for 3/7 - Hill 37 Const 1 strongback frame & deck - 1/7 - Hill 10 Const 18 tent decks & 35 strongbacks - 2/27	26Apr 27Apr 28Apr 27Apr 1May			

## EQUIPMENT STATUS &amp; LOCATION REPORT

ITEM	H.E. POOL					ITEM	H.E. POOL				
	CT	HE	AL	AL	AL		CT	HE	AL	AL	AL

## 10. Water Report:

<u>Location</u>	<u>Potable (gal)</u>	<u>Raw (gal)</u>
AGC	16,000	_____
Bee	85,000	_____
1/5	9,000	3,000
2/27	12,000	_____
3/27	7,000	6,000
3/7	7,000	4,000
3rd 8" How	7,000	8,000
H Hill 10	15,000	5,000
Hill 55	15,000	_____
TOTALS	186,000	26,000

Enclosure (1)



ROAD CONDITIONS AS REPORTED BY MINE SWEEP TEAMS

<u>SWEEP TEAM</u>	<u>ROUTE</u>	<u>CONDITIONS</u>	<u>REMARKS</u>
1.	Rt 1 - YD 863158 to YD 782205	P	
2.	Rt 551 - YD 775229 to YD 791271	P	
3.	Rt 551 - YD 791271 to YD 843322	P	
4.	Rt 1 - ZD 057023 to YD 985049	P	
5.	Rt 1/Access road ZD 057023 to ZC 080985	P	
6.	Rt 1 - YD 891136 to YD 985049		Information on this sweep is not available due to poor comm.
7.	Ferdue Road - AT 925694 to AT 943890	P	
8.	Rt 14 - AT 922577 to AT 967584	P	
9.	Rt 14 - AT 922577 to AT 877572	P	
10.	Special Sweep Rt 14 - AT 877572 to AT 855573		Did not sweep today
11.	Rt 1C - AT 988641 to AT 967584	P	
12.	Rt 1C - Anderson Trail AT 988641 to BT 014635		Information on this sweep is not available at the present time.
13.	Anderson Trail - BT 014635 to BT 032642		-do-
14.	Rt 1C - AT 990674 to AT 999700	P	
15.	Rt 1C - AT 990674 To AT 990641	P	

ENCLOSURE (2)

## CLASSIFICATION

## ENGINEER SITUATION REPORT

COPY NUMBER

1st ENGR. BN.

PLACE OF ISSUE

DATE/TIME OF ISSUE

MESSAGE REF#

SITUATION REPORT No. 116-66PERIOD COVERED: 241300h TO 251300h Apr 1968  
DATE & TIME DATE & TIME MONTH & YEAR

REF: (a) MAP: \_\_\_\_\_

## 1. Enemy information.

a. 250715Apr68. A number of security element with an engineer ssg team in support of 2/27 stripped a boobytrap consisting of a M16A1 concussion grenade. Disabled out area for more boobytraps - ray time. (1) USMC KIA (Med-evac). (Non-engr). Coordinates of incident are BT 007633.

b. 250800Apr68. An engineer sweep team in support of 3/7 visually detected a 30 lb box mine at AT 955583. Destroyed in place.

c. 250845Apr68. An M-51 dump truck (7th Engr) detonated an estimated 25 lb box mine at BT 010635. Closed road and request road with negative findings. (1) USMC KIA (Non-med-evac)(1st Engr BN) an was wounded when truck detonated in close proximity of KIA while he was walking on the road. *While he was walking on road*

d. 250900Apr68. An engineer sweep team in support of 1/7 visually located a dual 81mm mortar round in road at AT 933688. Removed with grapple hook and destroyed on side of road.

e. 250930Apr68. An engineer team in support of Project WOODPECKER found a 20lb box mine in right side of road at AT 960666. Destroyed in place.

f. 251100Apr68. Engineers in support of Project WOODPECKER found a tunnel with 3 home made boobytraps, one M-47 clip with a no, one book and a small amount of clothing inside of same. Turned the above listed items over to S-2 of 1/7. Destroyed tunnel using bulldozer. Tunnel was located at AT 957654.

g. 251230Apr68. Engineers in support of Project WOODPECKER located one VC Claymore boobytrap at AT 958655. Disarmed same and will turn it in to the 1st Engineer Battalion Land Mine Warfare in houl.

h. 251300Apr68. A Vietnamese boy turned in an M-79 round at AT 958653 to engineers in support of Project WOODPECKER. Boy received 200 piasters for turning the round in.

2. Engineer personnel. Joined: (1) 0341 PFC. Proposed: (1) Sgt 1371 (1) LCpl 1371

3. Engineer difficulties. Engineer equipment shortages remain the same as shown on Sit Rep 112-68.

4. Weather. Warm and overcast. Light precipitation was experienced in the late hours of this report.

## 5. Operations

a. through b. N/A

Engineer sweeps. See enclosure (1).

Engineer support remains the same

1 man from "C" Company and 1 man from Duport Company TAD to Security Guard - Air Force PX

2 men from R&S Company TAD to Division Post Office

19 men from Support Company TAD to Company "A"

13 men from Support Company TAD to Company "B"

5 men from R&S Company TAD to Company "A"

6 men from R&S Company TAD to Company "B"

0100N Company "A" (-), 1st Engineer BN passed to 1st Marine BN as of 270800Apr68.

Company "B" (Rein) in direct support of Task Force I-Ray

Company "C" is providing a platoon (-)(Rein) in support of Operation FORTYON

(1) Squad (10 men) from 1st Plt, Company "C", 5th Engr BN attached to 1/27 effective 210700Apr68

(3) officers and 10 men from "A" Company in support of Operation FORTYON since 010800Apr68

Company "B" is providing 9 men in support of Operation BAXTER GARDEN since 190800Apr68

LCPL GRAHAM and 1 man from "C" Company on operation with 2/27 returned 241400Apr68.

1st Marine Division Semolita na, Land Mine Warfare and VC Boobytrap School attendance this date:

1st Eng Bn - 6, 7th Engr Bn - 17, 3rd An Trac Bn - 6 and 27th Marines - 9.

J. C. CHAMBERS

SIGNATURE

By direction

1. ENEMY INFORMATION. (Report information concerning enemy activity encountered, such as sniper activity, enemy minefields boobytraps, artillery shelling and bombing of the area, report enemy material and equipment captured.

2. ENGINEER PERSONNEL. (Report arrival of engineer personnel and units including initial landing party, giving number of Officers and Enlisted. Report casualties and evacuation, number of Officers and men assigned to each subproject and name of Officer or noncommissioned Officer in charge.

3. ENGINEER DIFFICULTIES. (Report hindrance to engineer progress as a result of enemy action, natural conditions such as poor trafficability and inclement weather, equipment shortages or breakdowns, and material shortages.

4. WEATHER. (Report weather conditions.

## 5. OPERATIONS.

a. Roads. (Report road construction to include amount cleared, stripped, graded, ditched, surface, and completed. Use overlays and map coordinates to show location of work and amount completed, the location of culverts, bridges, Etc. Report road maintenance on existing roads. Report soil types and condition and availability of aggregate.

b. TRAILS. (Report trail construction to include amount completed, location of junction with MSR, type of terrain and

DECLASSIFIED

DECLASSIFIED

## ORGANIZATION

DA.

PROJ. No.#	ORGANIZA- TION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLE- TION	DATE & TIME COMPLE- TION
D112-68	C Co	Repair roof & install new deck boards - 2/27 water joint	On Hold			
D113-68	C Co	Const cap around wall - 2/27	On Hold			
D119-68	C Co	Provide dozer to 3/7 for const of defensive positions	On Hold			
D130-68	C Co	Const ammo bunker for 7th Mar - Hill 10	28Apr	27Mar 90%	27Apr	
D136-68	C Co	Tech assist for const of bunkers - 2/13		27Mar 70%	27Apr	
D141-68	C Co	Const ammo bunker for 3/11 - Hill 55	On Hold			
D187-68	C Co	Install culvert on ladder at Hill 10, 41, 22		15Apr 50%		
D195-68	C Co	Const revetment at bunker - Hill 55		23Apr 10%		
D196-68	C Co	Repair 2 huts - Hill 55	26Apr			
D200-68	C Co	Metl & assist for const of strongbacks - Hill 10 - 1/7	27Apr			
D203-68	C Co	Const 2 strongback decks & frames - Hill 41 - 1/7				
D206-68	C Co	Rescreen messhall at Hill 37 - 1/7	27Apr			
D207-68	C Co	Const 1 strongback - frame and deck - Hill 10 - 1/7	27Apr			
D212-68	C Co	Const 18 tent decks & 25 strongbacks - 2/27	1May			
D214-68	C Co	Provide crane with backhoe to dig defensive pos. - Hill 55	2May			
D216-68	C Co	Evaluate the necessity to make improvements - 3/7 cantonment	1May			
D594-67	SptCo	Const road from AT 935785 to AT 938787		14Mar 3%		
D 27-68	SptCo	Deliver 50 loads of 4" rock to Hill 65 - 4/11	10 ay			
D 52-68	SptCo	Deliver 86 loads of sand to Hq Bn		14Feb 12%	30Apr	
D108-68	SptCo	Oil and grade Rt 13C from 3rd LVT to 3/27 CP		3Apr 7%	30Apr	
D137-68	SptCo	Grade temporary helipad for 3rd Am Trac		21Mar 80%	30Apr	
D145-68	SptCo	Grade road from Rt 3 to Div 13	20May		30May	
D156-68	SptCo	Oil Rt 10 from Ha Long Bridge to Golden Gate Bridge	26 pr		30Apr	
D162-68	SptCo	Oil Rt 12 from Tu Cau Bridge to 3/27 CP	9May		15May	
D163-68	SptCo	Rewire 2 27 mess		2Apr 20%		
D169-68	SptCo	Install plumbing and wiring at Hill 10 messhall		5Apr 20%		
D172-68	SptCo	Install ice machine and water heater at 27th Mar messhall		9Apr 20%		
D173-68	SptCo	Install 2 water coolers in 7th Mar messhall		9Apr 20%		
D174-68	SptCo	Provide 5 tent decks and duck boards to 1/27	26Apr		8May	
D176-68	SptCo	Oil Rt 10 from 1B to Ha Long Bridge	1May		10May	
D178-68	SptCo	Provide materials to 1st Dental Co		10Apr 50%		
D184-68	SptCo	Wire 7th Mar CoC Bunker on Hill 55		10Apr 50%		
D188-68	SptCo	Inspect and correct drain at 7th Comm		15Apr 50%		
D192-68	SptCo	Install lights and outlets in CoC Bunker at 1st Tk Bn		15Apr 20%		
D1 3-68	SptCo	Const and install lights for BA bunker at 1st Tk Bn		15Apr 80%		
D194-68	SptCo	Repair messhall for 1/7 on Hill 10		20 Apr 40%	30Apr	
D197-68	SptCo	Grade and oil roads within 1st Los Co		22Apr 80%	30Apr	

## EQUIPMENT STATUS &amp; LOCATION REPORT

ITEM	H.E. POOL					ITEM	H.E. POOL				
	U	HE	AL	AL	AL		U	HE	U	U	U

## CLASSIFICATION

ENGINEER SITUATION REPORTSITUATION REPORT No. 116-68PERIOD COVERED: 241000h TO 251300h Apr 1968  
DATE & TIME DATE & TIME MONTH & YEAR

REF: (a) MAP: \_\_\_\_\_

COPY NUMBER \_\_\_\_\_

1st ENGR. BN. \_\_\_\_\_

PLACE OF ISSUE \_\_\_\_\_

DATE/TIME OF ISSUE \_\_\_\_\_

MESSAGE REF: # \_\_\_\_\_

6. through 9. N/A.

10. Water Supply. See enclosure (1).

11. General engineer comments. N/A

12. Engineer Command Posts.

a. 1st Engineer Bn (-). Danang. AT 946755

b. Company "A" (-)(Rein) CP located at YD 836151

c. Company "B" (Rein) CP located at YD 836151

J. C. CHAMBLISS

SIGNATURE

COORDINATOR

By direction

1. ENEMY INFORMATION. (Report information concerning enemy activity encountered, such as sniper activity, enemy minefields, boobytraps, artillery shelling and bombing of the area, report enemy material and equipment captured.)
2. ENGINEER PERSONNEL. (Report arrival of engineer personnel and units including initial landing party, giving number of Officers and Enlisted. Report casualties and evacuation, number of Officers and men assigned to each subproject and name of Officer or noncommissioned Officer in charge.)
3. ENGINEER DIFFICULTIES. (Report hindrance to engineer progress as a result of enemy action, natural conditions such as poor trafficability and inclement weather, equipment shortages or breakdowns, and material shortages.)
4. WEATHER. (Report weather conditions.)
5. OPERATIONS.
  - a. Roads. (Report road construction to include amount cleared, stripped, graded, ditched, surface, and completed. Use overlays and map coordinates to show location of work and amount completed, the location of culverts, bridges, Etc. Report road maintenance on existing roads. Report soil types and condition and availability of aggregate.)
  - b. TRAILS. (Report trail construction to include amount completed, location of junction with MSR, type of terrain and

ORGANIZATION

DATE

PROJ. No. #	ORGANIZA- TION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLE- TION	DATE & TIME COMPLE- TION
D199-68 D202-68 D204-68 D205-68 D208-68 D210-68 D211-68	SptCo SptCo SptCo SptCo SptCo SptCo SptCo	Upgrade entrance road at 1st Tk Bn. Cover existing trash dump and dig new one - hill 41 Const 6 bunk rs for E/2/13 Oil roads and lots at 11th Marines Co Haul 32 cu mts of 4" rock from RMA to Apt Arms Hill Clean drain at 3rd 8" box Pick up and dispose of one TD-15 blade at 2/27	10 May   10 May 10 May  1 May	 24 Apr 15% 23 Apr 10%  22 Apr 20%	20 May 19 May 17 May 17 May 17 May 3 May	

## EQUIPMENT STATUS &amp; LOCATION REPORT

ITEM	H.E. POOL						ITEM	H.E. POOL					
	CT	HEL	AL	AL	AL	AL		CT	HEL	AL	AL	AL	AL

## 10. Water Report

<u>Location</u>	<u>Potable (gal)</u>	<u>Raw (gal)</u>
ACo	16,000	_____
BCo	85,000	_____
1/5	9,000	3,000
2/27	12,000	_____
3/27	7,000	6,000
3/7	7,000	4,000
3rd 8" Hov	7,000	8,000
Hill 10	15,000	5,000
Hill 55	15,000	_____
TOTALS	186,000	26,000

Enclosure (1)

ROAD CONDITIONS AS REPORTED BY MINE SWEEP TEAMS

<u>SWEEP TEAM</u>	<u>ROUTE</u>	<u>CONDITIONS</u>	<u>REMARKS</u>
1.	Rt 1 - YD 863158 to YD 782205	P	
2.	Rt 551 - YD 775229 to YD 791271	P	
3.	Rt 551 - YD 791271 to YD 843322	P	
4.	Rt 1 - ZD 057023 to YD 985049	P	
5.	Rt 1/Access road ZD 057023 to ZC 080985	P	
6.	Rt 1 - YD 891136 to YD 985049	P	
7.	Ferdue Road - AT 925694 to AT 943890	P	
8.	Rt 14 - AT 922577 to AT 967584	P	
9.	Rt 14 - AT 922577 to AT 877572	P	
10.	Special Sweep Rt 14 - AT 877572 to AT 865573		Did not conduct sweep today
11.	Rt 1C - AT 988641 to AT AT 967584	P	
12.	Rt 1C - Anderson Trail AT 988641 to BT 014635	P	
13.	Anderson Trail - BT 014635 to BT 032642	P	
14.	Rt 1C - AT 990674 to AT 999700	P	
15.	Rt 1C - AT 990674 To AT 990641	P	

ENCLOSURE (2)

## CLASSIFICATION

## ENGINEER SITUATION REPORT

SITUATION REPORT No. 117-68

PERIOD COVERED: 251300H TO 261300H Apr 1968  
DATE & TIME DATE & TIME MONTH & YEAR

REF: (a) MAP: \_\_\_\_\_

COPY NUMBER \_\_\_\_\_

1st ENGR. BN. \_\_\_\_\_

PLACE OF ISSUE \_\_\_\_\_

DATE/TIME OF ISSUE \_\_\_\_\_

MESSAGE REF: # \_\_\_\_\_

1. Enemy information.
  - a. 260830H Apr 68. An engineer sweep team in support of 3/7 returning to base after completion of road sweep were ambushed at AT 967584. Ambush consisted of two command detonated 60mm mortar rounds (one on each side of the road on the boulders) followed by 150 Auto and Semi-Automatic SAF from both sides of the road. Returned 200 rds of 50 cal, one 90mm WP round, and 200 M16 rounds. One USMC KIA (tank driver). Two mine detectors were broken at the ambush.
  - b. 261400H Apr 68. A Vietnamese boy turned in an M-79 round (dud) to engineers returning from an inspection of the Land Clearing Team (Project WOODPECKER) at AT 942665. Destroyed on side of road with one 1b C-4. Vietnamese boy rewarded with 30 piasters.
  - c. 251625H Apr 68. A Vietnamese boy turned in four illumination flares, two M-79 rounds and one 105 round to engineers in support of Project WOODPECKER at AT 949660. Destroyed in place. Boy rewarded with 260 piasters.
  - d. 251725H Apr 68. A Vietnamese boy turned in two 81mm rounds and two M79 rounds to engineers in support of Project WOODPECKER at AT 949660. Destroyed in place. Boy rewarded with some food.
2. Engineer personnel. Joined: (1) PFC 0141 Dropped: None
3. Engineer difficulties. Engineer equipment shortages remain the same as shown on Sit Rep 112-68
- Weather. Warm with overcast skies.
5. Operations
  - a. through h. N/A
  - Engineer sweeps. See enclosure (2).
  - Engineer support remains the same
  - 1 man from "C" Company and 1 man from Support Company TAD to Security Guard - Air Force PX
  - 2 men from H&S Company TAD to Division Post Office
  - 19 men from Support Company TAD to Company "A"
  - 13 men from Support Company TAD to Company "B"
  - 5 men from H&S Company TAD to Company "A"
  - 6 men from H&S Company TAD to Company "B"
  - OPCON "Company "A" (-) 1st Engineer Bn passed to 1st Marines as of 270800H Mar 68
  - Company "B" (Rein) in direct support of TASK FORCE K-RAY
  - Company "B" is providing a platoon (-) (Rein) in support of Operation HOUSTON
  - (1) squad (10 men) from 1st Platoon, Company "B", 5th Engineer Bn attached to 1/27 effective 310700H Mar 68
  - (3) Officers and 50 men from Company "A" in support of Operation PEGASUS since 010800H Mar 68
  - Company "B" is providing 9 men in support of Operation BAXTER GARDEN since 180800H Mar 68
  - 1st Marine Division Demolitions, Land Mine Warfare and VC Boobytrap School attendance this date:
  - 1st Engr Bn - 6, 7th Engr Bn - 17, 3rd AsTrac Bn - 6 and 27th Marine - 9
6. through 9. N/A
10. Water supply. See enclosure (1).
11. General Engineer Comments. N/A
12. Engineer Command Posts
  - a. 1st Engineer Bn (-), Danang AT 948755
  - b. Company "A" (-) (Rein), YD 836151
  - c. Company "B" (Rein), YD 836151

J. C. CHAMBERS

SIGNATURE

COMMANDING

By direction

1. ENEMY INFORMATION. (Report information concerning enemy activity encountered, such as sniper activity, enemy minefields, boobytraps, artillery shelling and bombing of the area, report enemy material and equipment captured.
2. ENGINEER PERSONNEL. (Report arrival of engineer personnel and units including initial landing party, giving number of Officers and Enlisted. Report casualties and evacuation, number of Officers and men assigned to each subproject and name of Officer or noncommissioned Officer in charge.
3. ENGINEER DIFFICULTIES. (Report hindrance to engineer progress as a result of enemy action, natural conditions such as poor trafficability and inclement weather, equipment shortages or breakdowns, and material shortages.
4. WEATHER. (Report weather conditions.
5. OPERATIONS.
  - a. Roads. (Report road construction to include amount cleared, stripped, graded, ditched, surface, and completed. Use overlays and map coordinates to show location of work and amount completed, the location of culverts, bridges, Etc. Report road maintenance on existing roads. Report soil types and condition and availability of aggregate.
  - b. TRAILS. (Report trail construction to include amount completed, location of junction with MSR, type of terrain and additional work required to make a military road.



ORGANIZATION

DA.

PROJ. No. #	ORGANIZATION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
D594.68	SptCo	Const road from AT 935785 to AT 938787	<del>11May</del>	14Mar 3%		
D 271.68	SptCo	Deliver 50 loads 4" rock to Hill 65 - 4/11	10May			
D 521.68	SptCo	Deliver 86 loads of sand to Hq Bn		14Feb 12%	30Apr	
D108.68	SptCo	Oil and grade Rt 13C from 3rd LVT to 3/27 CP		3Apr 75%	30Apr	
D137.68	SptCo	Grade temporary helo pad for 3rd in Trac		21Mar 80%	30Apr	
D145.68	SptCo	Grade road from Rt 3 to Div PX		25Apr 100%		26Apr
D156.68	SptCo	Oil Rt 1C from Ha Dong Bridge to Golden Gate Bridge	26May		30May	
D162.68	SptCo	Oil Rt 12 from TuCau Bridge to 3/27 CP	5May		15May	
D163.68	SptCo	Rewire 2/27 messhall		2Apr 20%		
D169.68	SptCo	Install plumbing and wiring at Hill 10 messhall		5Apr 20%		
D172.68	SptCo	Install ice machine and water heater at 27th Mar messhall		9Apr 20%		
D173.68	SptCo	Install 2 water coolers at 7th Mar messhall		9Apr 20%		
D174.68	SptCo	Provide 5 tent decks and duck board to 1/27	27Apr		8May	
D176.68	SptCo	Oil Rt 1C from 1B to Ha Dong Bridge	1May		10May	
D178.68	SptCo	Provide materials to 1st Dental Company		9Apr 25%		
D184.68	SptCo	Wire 7th Marines COC Bunker on hill 55		10Apr 50%		
D188.68	SptCo	Inspect and correct drain at 7th Com Bn		15Apr 50%		
D192.68	SptCo	Install lights and outlets in COC bunker at 1st Tk Bn		15Apr 80%		
D193.68	SptCo	Const and install lights in BAS bunker for 1st Tk Bn		15Apr 80%		
D194.68	SptCo	Repair messhall for 1/7 - hill 10		20Apr 50%	30Apr	
D197.68	SptCo	Grade and oil roads within 1st Hqs Company CP		22Apr 100%		26Apr
D199.68	SptCo	Upgrade entrance road at 1st Tk Bn	10May		20 May	
D202.68	SptCo	Cover existing trash dump and dig a new one - hill 51		24Apr 20%	15May	
D204.68	SptCo	Const 6 bunkers for E Batt - 2/13		23Apr 20%	17May	
D205.68	SptCo	Oil roads and lots at 11th Marines CP	27Apr		30Apr	
D208.68	SptCo	Haul 32 cu yds of 4" rock from BMF to Spt Arms Hill		25Apr 10%	30Apr	
D210.68	SptCo	Clean drain at 3rd 8" Row	Cancelled			
D211.68	SptCo	Pickup and dispose of (1) TD 15 blade at 2/27	1May			
D112.68	C Co	Repair roof & install new deck boards - 2/27 water point	On Hold			
D113.68	C Co	Const cap around well - 2/27	On Hold			
D119.68	C Co	Provide dozer to 3/7 for const of defensive pos- hill 55	28Apr			
D130.68	C Co	Const ammo bunker for 1/7 - Hill 10		27Mar 90%	28Apr	
D136.68	C Co	Tech assist for const of bunkers 2/13		27Mar 70%	28Apr	
D141.68	C Co	Const ammo bunker for 3/11 - hill 55	On Hold			
D187.68	C Co	Install culvert on ladder - hill 22 - 41 - 10		15Apr 50%		
D195.68	C Co	Const revetment at bunker - hill 55		23Apr 10%		
D196.68	C Co	Repair huts (2) - hill 55	27Apr			
D200.68	C Co	Matl and assist for const of strongbacks - hill 10 - 1/7	27Apr			
D203.68	C Co	Const 2 strongbacks - hill 41 - 1/7	27Apr			
D206.68	C Co	Rescreen messhall - hill 37 - 3/7	27Apr			
D207.68	C Co	Const 1 strongback - Hill 10 - 1/7	27Apr			

## EQUIPMENT STATUS &amp; LOCATION REPORT

			H.E. POOL					H.E. POOL			

ORGANIZATION

DATE

PROJ. No. #	ORGANIZA- TION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLE- TION	DATE & TIME COMPLE- TION
D202-68	C Co	Const 19 tent decks and 25 strongbacks - 2/27		25Apr 10%		
D214-68	C Co	Provide crane to dig trenches - Hill 55 - 3/7	2May			
D216-68	C Co	Evaluate the necessity to make improvements - 37 cantonment	1May			

## EQUIPMENT STATUS & LOCATION REPORT

ITEM	H.E. POOL						ITEM	H.E. POOL					
	CT	HEL	AL	AL	AL	AL		CT	HEL	AL	AL	AL	AL

DECLASSIFIED

DECLASSIFIED

## 10. Water Report

<u>Location</u>	<u>Potable (gal)</u>	<u>Raw (gal)</u>
ACo	16,000	_____
BCo	85,000	_____
1/5	9,000	3,000
2/27	12,000	_____
3/27	7,000	6,000
3/7	20,000	8,000
3rd 8" Row	3,000	4,000
Hill 10	9,900	5,000
Hill 55	15,000	8,000
TOTALS	178,000	34,000

enclosure (1)

## CLASSIFICATION

## ENGINEER SITUATION REPORT

SITUATION REPORT No. 118-68

PERIOD COVERED: 261300H TO 271300H Apr 1967  
DATE & TIME DATE & TIME MONTH & YEAR

REF: (a) M.P: \_\_\_\_\_

COPY NUMBER

1st ENGR. BN.

PLACE OF ISSUE

DATE/TIME OF ISSUE

MESSAGE REF: #

## 1. Enemy information.

a. Late entry - 260715H Apr 68. An engineer sweep team in support of 1/5 visually located two 60mm mortar rounds off right side of road at YD 925107. Destroyed in place.

b. 261444H Apr 68. A Vietnamese boy turned in four M79 rounds to engineers of the Project WOODPECKER at AT 953656. Boy was rewarded with 400\$VN.

c. 270800H Apr 68. A member of the security of an engineer sweep team in support of 2/27 tripped an M-26 grenade boobytrap at BT003634. (2) USMC WIA (Med-evac) (infantry).

d. 271145H Apr 68. An engineer sweep team found nine reinforced bunkers (concrete and engineer stakes) at AT 941673. Destroyed using 85 lbs of C-4.

## 2. Engineer personnel. No change.

## 3. Engineer difficulties. Engineer equipment shortages remain the same as shown on SitRep 112-68

## 4. Weather. Cool, overcast with slight precipitation experienced.

## 5. Operations

a. through h. N/A

Engineer sweeps. See enclosure (2).

Engineer support remains the same

1 man from "C" Company and 1 man from Support Company TAD to Security Guard - Air Force PX

2 men from H&amp;S Company TAD to Division Post Office

19 men from Support Company TAD to Company "A"

13 men from Support Company TAD to Company "B"

5 men from H&amp;S Company TAD to Company "A"

6 men from H&amp;S Company TAD to Company "B"

OPCON "A" Company (-) (Rein) passed on to 1st Marines as of 270800H Mar 68

Company "B" (-) (Rein) in direct support of Task Force X-Ray

Company "B" is providing a platoon (-) (Rein) in support of Operation HOUSTON

(1) squad (10 men) from 1st Plt, Company "B", 5th Engineer Battalion attached to 1/27 effective 310700H Mar 68

(3) officers and 50 men from Company "A" in support of Operation PEGASUS secured from operation on 14 April 1968

(3) officers and 49 men from Company "A" in support of Operation SCOTLAND II since 15 April 1968

Company "B" is providing 9 men in support of Operation BAXTER GARDEN since 190800H Apr 68

1st Marine Division Demolitions, Land Mine Warfare and VC Boobytrap School attendance this date:

1st Engr Bn - 6. 7th Engr Bn - 17. 3rd AdFrac - 6 and 27th Mar - 9.

## 6. through h. N/A

## 10. Water Supply. See enclosure (1).


## 11. General engineer comments. N/A

## 12. Engineer Command Posts

a. 1st Engineer Bn (-), Demang, AT948755

b. Company "A" (-) (Rein) CP, YD 836151

c. Company "B" (Rein) CP, YD 836151



J. C. CHAMBLISS

SIGNATURE

\*\*\*\*\*

By direction

1. ENEMY INFORMATION. (Report information concerning enemy activity encountered, such as sniper activity, enemy minefields, boobytraps, artillery shelling and bombing of the area, report enemy material and equipment captured.)2. ENGINEER PERSONNEL. (Report arrival of engineer personnel and units including initial landing party, giving number of officers and enlisted. Report casualties and evacuation, number of Officers and men assigned to each subproject and name of Officer or noncommissioned Officer in charge.)3. ENGINEER DIFFICULTIES. (Report hindrance to engineer progress as a result of enemy action, natural conditions such as poor trafficability and inclement weather, equipment shortages or breakdowns, and material shortages.)4. WEATHER. (Report weather conditions.)5. OPERATIONS.a. Roads. (Report road construction to include amount cleared, stripped, graded, ditched, surface, and completed. Use overlays and map coordinates to show location of work and amount completed, the location of culverts, bridges, Etc. Report road maintenance on existing roads. Report soil types and condition and availability of aggregate.)b. TRAILS. (Report trail construction to include amount completed, location of junction with MSR, type of terrain and

DATE \_\_\_\_\_

PROJ. No. #	ORGANIZATION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
D394-68	SptCo	Const road from AT 935785 to AT 938787		14Mar 36		
D 27-68	SptCo	Deliver 50 loads - 4" rock to hill 65 - 4/11	10May	14Feb 12%	19May	
D 52-68	SptCo	Deliver 86 loads of sand to HQ Bn		3Apr 75%	30Apr	
D108-68	SptCo	Oil and grade Rt 1C from 3rd LVT to 3/27		21Mar 86%	30Apr	
D137-68	SptCo	Grade temporary heliport for 3rd Am Trac Bn			30May	
D156-68	SptCo	Oil Rt 1C from Ha Dong Bridge to Golden Gate Bridge	26May		15May	
D162-68	SptCo	Oil Rt 12 from Tu Can Bridge to 3/27	5May			
D163-68	SptCo	Rewire 2/27 messhall		2Apr 40%		
D169-68	SptCo	Install plumbing and wiring at Hill 10 messhall		5Apr 20%		
D172-68	SptCo	Install ice machine and water heater at 27th Mar messhall		9Apr 20%		
D173-68	SptCo	Install 2 water coolers in 7th Mar messhall		9Apr 20%		
D174-68	SptCo	Provide tent decks (5) and duckboards to 1/27	29Apr		8May	
D176-68	SptCo	Oil Rt 1C from 1B to Ha Dong Bridge	1May			
D178-68	SptCo	Provide materials to 1st Dental Co.		9Apr 25%		
D184-68	SptCo	Wire 7th Marines COG Bunker on hill 55		10Apr 50%		
D188-68	SptCo	Inspect and correct drain at 7th Comm Bn		15Apr 50%		
D192-68	SptCo	Install lights and outlets in COG bunker - 1st Tank Bn		15Apr 20%		
D193-68	SptCo	Const and install lights in BAS bunker at 1st Tank Bn		15Apr 80%		
D194-68	SptCo	Repair messhall at 1/7 on hill 10		20Apr 50%	30Apr	
D199-68	SptCo	Upgrade entrance road at 1st Tank Bn	10 May		20May	
D202-68	SptCo	Cover existing trash dump and dig a new one at HQ 11 41		24Apr 30%	15May	
D204-68	SptCo	Const 6 bunkers for E Battery - 2/13		23Apr 20%	17May	
D205-68	SptCo	Oil roads and lots in 11th Marines CP		26Apr 40%	30Apr	
D208-68	SptCo	Haul 32 cu yds of 4" rock from BUK to Spt Arms Hill		25Apr 10%	30Apr	
D211-68	SptCo	Pick up and dispose of one TD-15 blade at 2/27	1 May		31May	
D112-68	C Co	Repair roof and install new deck boards - 2/27 water point	On Hold 29 Apr			
D113-68	C Co	Const cap around wall - 2/27	On Hold 25 Apr			
D119-68	C Co	Provide dozer to 3/7 for const of defensive positions	28Apr			
D130-68	C Co	Const ammo bunker for 7th Mar - hill 10		27Mar 90%	29Apr	
D136-68	C Co	Tech assist for const of bunkers - 2/13		27Mar 70%	29Apr	
D141-68	C Co	Const ammo bunker for 3/11 - hill 55	On Hold			
D187-68	C Co	Install culvert on ladder - hills 10, 41, 22		15Apr 70%		
D195-68	C Co	Const revetment at bunker - hill 55		23Apr 10%		
D196-68	C Co	Repair 2 huts - hill 55	27Apr			
D200-68	C Co	Mtl & assist for const of 1 strongback - hill 10 - 1/7		25Apr 50%		
D203-68	C Co	Const 2 strongbacks - 1/7 - hill 41	29 Apr			
D206-68	C Co	Rescreen messhall for 3/7 - hill 37	29Apr			
D207-68	C Co	Const 1 strongback - hill 10 - 1/7	29Apr			
D212-68	C Co	Const 18 tent decks and 25 strongbacks - 2/27		25Apr 10%		
D214-68	C Co	Provide crane to dig defensive positions - hill 55 - 3/7				
D216-68	C Co	Evaluate necessity to make improvements to 3/7 cantonment	2May			

## EQUIPMENT STATUS & LOCATION REPORT

ITEM					H.E. POOL						ITEM					H.E. POOL					
	CT	RED	AL		AL		AL		CT	RED		AL		AL		AL					

**DECLASSIFIED**

**DECLASSIFIED**

## 10. Water Report:

<u>Location</u>	<u>Potable (gal)</u>	<u>Raw (gal)</u>
Acc	16,000	_____
BCo	85,000	_____
1/5	9,000	3,000
2/27	12,000	_____
3/27	7,000	6,000
3/7	20,000	8,000
3rd 8" How	3,000	4,000
Hill 10	9,000	5,000
Hill 55	15,000	8,000
TOTALS	178,000	34,000

Enclosure (1)

ROAD CONDITIONS AS REPORTED BY MINE SWEEP TEAMS

<u>SWEEP TEAM</u>	<u>ROUTE</u>	<u>CONDITIONS</u>	<u>REMARKS</u>
1.	Rt 1 - YD 863158 to YD 782205	P	
2.	Rt 551 - YD 775229 to YD 791271	P	
3.	Rt 551 - YD 791271 to YD 843322	P	
4.	Rt 1 - ZD 057023 to YD 985049	P	
5.	Rt 1/Access road ZD 057023 to ZC 080985	P	
6.	Rt 1 - YD 891136 to YD 985049	P	
7.	Perdue Road - AT 925694 to AT 943890	P	
8.	Rt 14 - AT 922577 to AT 967584	P	
9.	Rt 14 - AT 922577 to AT 877572	P	
10.	Special Sweep Rt 14 - AT 877572 to AT 865573		Did not sweep today
11.	Rt 1C - AT 988641 to AT AT 967534	P	
12.	Rt 1C - Anderson Trail AT 988641 to BT 014635	P	
13.	Anderson Trail - BT 014635 to BT 032642	P	
14.	Rt 1C - AT 990674 to AT 999700	P	
15.	Rt 1C - AT 990674 To AT 990641	P	

ENCLOSURE (2)

## CLASSIFICATION

## ENGINEER SITUATION REPORT

SITUATION REPORT No. 119-68

PERIOD COVERED: 271300H TO 281300H Apr 1968  
DATE & TIME DATE & TIME MONTH & YEAR

REF: (a) MAP: \_\_\_\_\_

COPY NUMBER \_\_\_\_\_


1st ENGR. BN. \_\_\_\_\_

PLACE OF ISSUE \_\_\_\_\_

DATE/TIME OF ISSUE \_\_\_\_\_

MESSAGE REF: # \_\_\_\_\_

1. Enemy information. None.
2. Engineer personnel. Joined: (1) GySgt 1349 (1) SSgt 1345 (1) PFC 1141 Dropped: None
3. Engineer difficulties. Engineer equipment shortages remain the same as shown on Sit Rep 112-68
4. Weather. Warm with ~~few~~ slightly overcast skies.
5. Operations
  - a. through h. N/A
  - Engineer sweeps. See enclosure (2).
  - Engineer support remains the same
  - 1 man from "C" Company and 1 man from Support Company TAD to Security Guard - Air Force PX
  - 2 men from H&S Company TAD to Division Post Office
  - 19 men from Support Company TAD to Company "A"
  - 13 men from Support Company TAD to Company "B"
  - 5 men from H&S Company TAD to Company "A"
  - 6 men from H&S Company TAD to Company "B"
  - 0160H Company "A" (-)(Rein) passed to 1st Marines as of 270800HMar68
  - Company "B" (Rein) in direct support of Task Force X-Ray
  - Company "B" is providing a platoon (-)(Rein) in support of Operation HOUSTON
  - (1) squad (10 men) from 1st Plt, Company "B", 5th Engr Bn attached to 1st Bn/27th Marines effective 310700HMar68
  - (3) officers and 50 men from Company "A" in support of Operation SCOTLAND II since 15 Apr 68
  - Company "B" is providing 9 men in support of Operation BAXTER GARDEN since 190800H Apr 68
  - Cpl REPP and 5 men from "C" Company departed for an operation with 1/7 at 271300HApr68
  - One officer and 15 men from "C" Company departed this CP for an operation with 2/7 at 281145HApr68
6. through 9. N/A
10. Water supply. See enclosure (1).
11. General Engineer comments. N/A
12. Engineer Command Posts
  - a. 1st Engineer Bn (-), Darang. AT 948755
  - b. Company "A" (-)(Rein) CP. YD 836151
  - c. Company "B" (Rein) CP. YD 836151



J. C. CHAMBLISS

SIGNATURE

\_\_\_\_\_  

By direction

1. ENEMY INFORMATION. (Report information concerning enemy activity encountered, such as sniper activity, enemy minefields, boobytraps, artillery shelling and bombing of the area, report enemy material and equipment captured.)
2. ENGINEER PERSONNEL. (Report arrival of engineer personnel and units including initial landing party, giving number of Officers and Enlisted. Report casualties and evacuation, number of Officers and men assigned to each subproject and name of Officer or noncommissioned Officer in charge.)
3. ENGINEER DIFFICULTIES. (Report hindrance to engineer progress as a result of enemy action, natural conditions such as poor trafficability and inclement weather, equipment shortages or breakdowns, and material shortages.)
4. WEATHER. (Report weather conditions.)
5. OPERATIONS.
  - a. Roads. (Report road construction to include amount cleared, stripped, graded, ditched, surface, and completed. Use overlays and map coordinates to show location of work and amount completed, the location of culverts, bridges, Etc. Report road maintenance on existing roads. Report soil types and condition and availability of aggregate.)
  - b. TRAILS. (Report trail construction to include amount completed, location of junction with MSR, type of terrain and

DECLASSIFIED



ORGANIZATION		DATE				
PROJ. No.#	ORGANIZATION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
D594.67	SptCo	Const road from AT 935785 to AT 938787		14Mar 7%		
B 27.68	SptCo	Deliver 50 loads of 4" rock to hill 65 - 4/11	10May	14Feb 12%	15May	
D 52.68	SptCo	Deliver 86 loads of sand to Hq Bn		3Apr 75%	30Apr	
D108.68	SptCo	Oil and grade Rt 13C from 3rd LVT to 3/27		21Mar 80%	30Apr	
D137.68	SptCo	Grade temporary helo pad for 3rd Amtrac			30Apr	
D156.68	SptCo	Oil Rt 1C from Ha Dong Bridge to Golden Gate Bridge	26May		30May	
D162.68	SptCo	Oil Rt 12 from Ta Cau Bridge to 3/27	9May		15May	
D163.68	SptCo	Rewire 2/27 messhall		2Apr 40%		
D169.68	SptCo	Install plumbing and wiring at Hill 10 messhall		5Apr 20%		
D172.68	SptCo	Install ice machine and water heater at 27th Mar messhall		9Apr 20%		
D173.68	SptCo	Install (2) water coolers in 7th Mar messhall		9Apr 20%		
D174.68	SptCo	Provide tent decks and duckboards to 1/27	29Apr		8May	
D176.68	SptCo	Oil Rt 1C from 1B to Ha Dong Bridge	1May		10May	
D178.68	SptCo	Provide materials to 1st Dental Co		9Apr 25%		
D184.68	SptCo	Wire 7th Mar COC bunker - hill 55		10Apr 50%		
D188.68	SptCo	Inspect and correct drain at 7th Comm Bn		15Apr 50%		
D192.68	SptCo	Install lig ts and outlets in COC bunker - 1st TkBn		15Apr 20%		
D193.68	SptCo	Const and install lights in BAS bunker at 1st Tk Bn		15Apr 80%		
D194.68	SptCo	Repair messhall at 1/7 on hill 10		20Apr 50%	30Apr	
D199.68	SptCo	Upgrade entrance road to 1st Tk Bn	10May		20May	
D202.68	SptCo	Cover existing trash dump and dig a new one - hill 41		24Apr 30%	14May	
D204.68	SptCo	Const 6 bunkers for E Batt - 2/13		23Apr 20%	17May	
D205.68	SptCo	Oil roads and lots at 11th Marines CP		26Apr 40%	30Apr	
D208.68	SptCo	Haul 32 cu yds of 4" rock from BMK to Spt Arms Hill		25Apr 10%	30Apr	
D211.68	SptCo	Pick up and dispose of 1 TD-15 at 2/27	1May		3May	
D112.68	C Co	Repair roof and install new deck boards - 2/27 water point	4May			
D113.68	C Co	Const esp around well at 2/27	4May			
D119.68	C Co	Provide dozer to 3/7 for const of defensive positions	29Apr			
D130.68	C Co	Const ammo bunker for 7th Mar - hill 10		27Mar 100%	30Apr	27Apr
D136.68	C Co	Tech assist for const of bunkers 2/13		27Mar 70%		
D141.68	C Co	Const ammo bunker for 3/11 - hill 55	29Apr			
D187.68	C Co	Install culvert on ladder - hill 22, 10, 41		15Apr 100%		27Apr
D195.68	C Co	Const revetment at bunker - hill 55		23Apr 10%		
D198.68	C Co	Repair 2 huts - hill 55	29Apr			
D200.68	C Co	Mail and assist for const of 1 strongback - hill 10 - 1/7		25Apr 90%		
D203.68	C Co	Const 2 strongbacks - hill 41 - 1/7	29Apr			
D206.68	C Co	Rescreen messhall - hill 37 - 3/7	29Apr			
D207.68	C Co	Const 1 strongback - hill 10 - 1/7	29Apr			
D212.68	C Co	Const 18 tent decks and 25 strongbacks - 2/27		25Apr 10%		
D214.68	C Co	Provide crane to dig defensive positions - hill 55 - 3/7	2May			
D216.68	C Co	Eval the necessity to make improvements to 3/7 cantonment	1May			

## EQUIPMENT STATUS &amp; LOCATION REPORT

ITEM		H.E. POOL		ITEM		H.E. POOL	
5	HE	4	4	5	HE	4	4

## 10. Water Report:

<u>Location</u>	<u>Potable (gal)</u>	<u>Raw (gal)</u>
Aso	16,000	_____
BCo	85,000	_____
1/5	9,000	3,000
2/27	12,000	_____
3/27	7,000	6,000
3/7	20,000	8,000
3rd 8" Hov	3,000	4,000
Hill 10	9,000	5,000
Hill 55	15,000	8,000
TOTALS	178,000	34,000

Enclosure (1)

## DECLASSIFIED

<u>SWEEP TEAM</u>	<u>ROUTE</u>	<u>CONDITIONS</u>	<u>REMARKS</u>
1.	Rt 1 - YD 863158 to YD 782205	P	
2.	Rt 551 - YD 775229 to YD 791271	P	
3.	Rt 551 - YD 791271 to YD 843322	P	
4.	Rt 1 - ZD 057023 to YD 985049	P	
5.	Rt 1/Access road ZD 057023 to ZC 080985	P	
6.	Rt 1 - YD 891136 to YD 985049	P	
7.	Ferdue Road - AT 925694 to AT 943890	P	
8.	Rt 14 - AT 922577 to AT 967584	P	
9.	Rt 14 - AT 922577 to AT 877572	P	
10.	Special Sweep Rt 14 - AT 877572 to AT 865573		Did Not sweep today
11.	Rt 1C - AT 988641 to AT 967584	P	
12.	Rt 1C - Anderson Trail AT 988641 to BT 014635	P	
13.	Anderson Trail - BT 014635 to BT 032642	P	
14.	Rt 1C - AT 990674 to AT 999700	P	
15.	Rt 1C - AT 990674 To AT 990641	P	

ENCLOSURE (2)

DECLASSIFIED

## CLASSIFICATION

## ENGINEER SITUATION REPORT

SITUATION REPORT No. 120-46

PERIOD COVERED: 261300Z TO 291300Z Apr 1968  
DATE & TIME DATE & TIME MONTH & YEAR

REF: (a) MAP:

COPY NUMBER

1st ENGR. BN.

PLACE OF ISSUE

DATE/TIME OF ISSUE

MESSAGE REF:

1. Summary Information.

a. 280645HApr68. A member of the security accompanying a engineer sweep team in support of 2/27 tripped a 60mm mortar round boobytrap, at BE 0-5633. Checked out area - negative. (1) USMC KIA (med-evac)(infantry).

Engineer personnel. Joined: None Dropped: (1) LACol 1308

3. Engineer Distribution. Engineer equipment shortages are as follows:

Floodlight, 35W - 2	TD-45 - 1
Generator, 8KW - 4	TL-86 - 1
Generator, 6KW - 1	390 grader - 1
Compressor, 125 - 3	Crane, M60 - 1
Saw, mil oversaw, trlr mtd - 1	55 GPM pump - 4
AN/PHE-4 - 3	Water tank, 3000 gal - 32

4. Weather, Moon and Cloud.5. Operations

a. through h. N/A

Engineer sweeps. See enclosure (1).

Engineer support remains the same

1 man from Support Company and 1 man from "C" Company TAD to Security Guard - Air Force PX

2 men from H&S Company TAD to Division Post Office

20 men from Support Company TAD to Company "A"

13 men from Support Company TAD to Company "B"

5 men from H&S Company TAD to Company "A"

6 men from H&S Company TAD to Company "B"

OPCON Company "A" (-) passed to 1st Marines as of 270800HMar68

Company "B" (Rein) in direct support of Task Force I-Reg

Company "B" is providing a plt (3)(Rein) in support of Operation ROU-TON

One squad (10 men) from 1st Pz, Co "B", 5th Bn 8th MA attached to 1st Bn, 27th Marines effective 310700HMar68

3 officers and 49 men from "A" Company in support of Operation SCOTLAND II since 15Apr68

Company "B" is providing 9 men in support of Operation BATTER GARDEN since 190800HApr68

Company "C" is providing 1 officer and 21 men in support of Operation BATTERY VALLEY since 291200HApr68

1st Marine Division Demolitions, Land Mine Warfare and VC Boobytrap School attendance this date:

## 6. through 9. N/A

10. Water Supply. See enclosure (1)11. General engineer work status. N/A12. Engineer Equipment Status

- 1st Engineer Bn (-), Drawing. AT 246753
- Company "A" (-)(Rein) CR. ID 036131
- Company "B" (Rein) CR. ID 036131

1. ENEMY INFORMATION. (Report information concerning enemy activity encountered, such as sniper activity, enemy minefields boobytraps, artillery shelling and bombing of the area, report enemy material and equipment captured.)2. ENGINEER PERSONNEL. (Report arrival of engineer personnel and units including initial landing party, giving number of Officers and Enlisted. Report casualties and evacuation, number of Officers and men assigned to each subproject and name of Officer or noncommissioned Officer in charge.)3. ENGINEER DIFFICULTIES. (Report hindrance to engineer progress as a result of enemy action, natural conditions such as poor trafficability and inclement weather, equipment shortages or breakdowns, and material shortages.)4. WEATHER. (Report weather conditions.)5. OPERATIONS.

a. Roads. (Report road construction to include amount cleared, stripped, graded, ditched, surface, and completed. Use overlays and map coordinates to show location of work and amount completed, the location of culverts, bridges, etc. Report road maintenance on existing roads. Report soil types and condition and availability of aggregate.)

b. TRAILS. (Report trail construction to include amount completed, location of junction with MSR, type of terrain and additional work required to make a military road.)

ORGANIZATION		DATE				
PROJ. No. #	ORGANIZATION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
D112-68	C Co	Repair roof & install new deck boards - 2/27 water point	4May			
D113-68	C Co	Const cap around well - 2/27	4May			
D119-68	C Co	Provide closer to 3/7 for const of defensive positions	1May			
D136-68	C Co	Tech assist for const of bunkers - 2/13		2 Mar 70%	30Apr	
D141-68	C Co	Const ammo bunker for 3/11 - hill 55	30Apr			
D195-68	C Co	Const revetment at bunker - hill 55		23Apr 10%		
D198-68	C Co	Repair 2 huts - hill 55	30Apr			
D200-68	C Co	Attil & assist for const of 1 strongback - hill 10 - 1/7		25Apr 100%		
D201-68	C Co	Const 2 tie strongbacks - hill 51 - 1/7	30Apr			
D206-68	C Co	Re-screen messhall for 3/7 - hill 37		29Apr 15%		
D207-68	C Co	Const 1 strongback - 1/7 - hill 10	30Apr			
D212-68	C Co	Const 18 tent decks and 25 strong backs - 2/27		25Apr 10%		
D214-68	C Co	Provide cranes to dig defensive positions - hill 55 - 3/7	2May			
D216-68	C Co	Eval the necessity to make improvements on 3/7 contourment	1May			
D294-67	SptCo	Const a road from AT 935785 to AT 938787		1-Mar 3%		
D 27-68	SptCo	Deliver 50 loads 4" rock to hill 65 - 4/11	10May			
D 52-68	SptCo	Deliver 86 loads of sand to Hq Bn		14Feb 1%		
D106-68	SptCo	Oil and grade Rt 13C from 3rd LVT to 3/27CP		3Apr 77%	30Apr	
D137-68	SptCo	Grade temporary helo pad for 3rd LVT		21Mar 90%	30Apr	
D156-68	SptCo	Oil Rt 13C from Ha Dong Bridge to Golden Gate Bridge	20May			
D162-68	SptCo	Oil Rt 12 from Tu Can Bridge to 3/27 CP	5May			
D163-68	SptCo	Re-wire 2/27 messhall		2Apr 40%		
D166-68	SptCo	Install plumbing and wiring at hill 10 messhall		5Apr 20%		
D172-68	SptCo	Install incinerator and water heater at 27th Mar messhall		9Apr 20%		
D173-68	SptCo	Install two water coolers in 7th Mar messhall		9Apr 20%		
D174-68	SptCo	Provide 4 tent decks and duck boards to 1/27	1May			
D176-68	SptCo	Oil Rt 10 from 18 to Ha Dong Bridge	1May			
D178-68	SptCo	Provide materials to 1st Dental Co		9Apr 27%		
D184-68	SptCo	Wire 7th Mar C&C bunker on hill 55		10Apr 30%		
D188-68	SptCo	Inspect and correct drains at 7th Com		15Apr 30%		
D194-68	SptCo	Install lights and outlets in OOC bunker at 1st Tk Bn		15Apr 90%		
D197-68	SptCo	Const and install lights for BAS bunker - 1st Tk Bn		15Apr 80%		
D198-68	SptCo	Repair messhall for 1/7 - hill 10		15Apr 67%	30Apr	
D199-68	SptCo	Upgrade entrance road to 1st Tk Bn	10May		20May	
D202-68	SptCo	Cover existing trash dump and dig new one on hill 41		24Apr 35%	15May	
D204-68	SptCo	Const 6 bunkers for 2/2/13		23Apr 25%	1May	
D204-68	SptCo	Haul 32 cu yds of 4" rock from RMK to Spt Area Hill		25Apr 10%	30Apr	
D211-68	SptCo	Fishup and dispose of one TD-15 blade at 2/27	1May			
D218-68	SptCo	Conduct elect survey at 7th Marines - hill 55		26Apr 50%		

## EQUIPMENT STATUS &amp; LOCATION REPORT

ITEM				H.E. POOL				ITEM				H.E. POOL			
5	HE							5	HE						

## 10. Water Report:

<u>Location</u>	<u>Potable (gal)</u>	<u>Raw (gal)</u>
AGo	16,000	_____
B Co	85,000	_____
1/5	9,000	3,000
2/27	12,000	_____
3/27	7,000	6,000
3/7	20,000	8,000
3rd 8" How	3,000	4,000
Bill 10	9,000	5,000
Bill 55	15,000	8,000
TOTALS	178,000	34,000

Enclosure (1)

ROAD CONDITIONS AS REPORTED BY MINE SWEEP TEAMS

<u>SWEEP TEAM</u>	<u>ROUTE</u>	<u>CONDITIONS</u>	<u>REMARKS</u>
1.	Rt 1 - YD 863158 to YD 782205	P	
2.	Rt 551 - YD 775229 to YD 791271	P	
3.	Rt 551 - YD 791271 to YD 843322		Information on this sweep is not avail- able at the present time .
4.	Rt 1 - ZD 057023 to YD 985049	P	
5.	Rt 1/Access road ZD 057023 to ZC 080985	P	
6.	Rt 1 - YD 891136 to YD 985049	P	
7.	Perdue Road - AT 925694 to AT 943890	P	
8.	Rt 14 - AT 922577 to AT 967584	P	
9.	Rt 14 - AT 922577 to AT 877572	P	
10.	Special Sweep Rt 14 - AT 877572 to AT 865573		Did not sweep today
11.	Rt 1C - AT 988641 to AT 967584	P	
12.	Rt 1C - Anderson Trail AT 988641 to BT 014635	P	
13.	Anderson Trail - BT 014635 to BT 032642	P	
14.	Rt 1C - AT 990674 to AT 999700	P	
15.	Rt 1C - AT 990674 To AT 990641	P	

ENCLOSURE (2)

## CLASSIFICATION

## ENGINEER SITUATION REPORT

SITUATION REPORT No. 121-68

PERIOD COVERED: 291300S TO 301300S  
DATE & TIME DATE & TIME MONTH & YEAR

REF: (a) MAP: \_\_\_\_\_

COPY NUMBER  
1st ENGR. BN.  
PLACE OF ISSUE  
DATE/TIME OF ISSUE  
MESSAGE REF: #

1. Easy information.
  - a. 300600Hpr66. A Vietnamese boy turned in one M160 grenade to an engineer sweep team in support of 1/7 at AT 904572. Boy was rewarded with 200 piasters.
  - b. 300900Hpr66. Engineers in support of 1/7 found a cave at AT 924671 containing (1) AK-47, (1) AK-47, (1) M-16 magazine, 10 rds of M-16 ammo, 4 M16 magazines, 3 boxes of concussion grenades and one M26 grenade. Destroyed cave in place using 10 lbs of M-4. Weapons and ammo turned in to 2 of 1/7.
  - c. 300900Hpr66. Engineers of Project COMBINE found a cave at AT 948636 containing one French submachine gun and ammo. Weapon and ammo will be turned in to 2 of 1/7. Destroyed tunnel, with dozer.
2. Engineer personnel. No change.
3. Engineer difficulties. Engineer equipment shortages remain the same as shown on Sit Map 121-68
4. Weather. Warm and cloudy.
5. Operations.
  - a. Through L. B/A

Engineer sweeps. See enclosure (2).

Engineer support remains the same.

1 man from "C" Company and 1 man from Support Company TAB to Security Guard - Air Force IX

2 men from 1st Company TAB to Division Post Office

19 men from Support Company TAB to Company "A"

13 men from Support Company TAB to Company "B"

5 men from 1st Company TAB to Company "A"

6 men from 1st Company TAB to Company "B"

OPCON "A" Company (-) passed to 1st Marines as of 270600Hpr66

Company "B" (Main) in direct support of Task Force 1st

Company "B" is providing a platoon (-)(Main) in support of Operation HOUSTON

(1) squad (10 men) from 1st Lt. Co "B", 5th Air Gr Bn attached to 1/7 effective 310700Hpr66

(3) officers and 49 men from Company "A" in support of Operation HOUSTON II since 15 Apr 68

Company "B" is providing 3 men in support of Operation BAZILL since 1-0600Hpr66

Company "C" is providing one officer and 21 men in support of Operation BALIARD VALLEY since 291200Hpr68

1st Marine Division locations, Landing Helo are and VC footprints school attendance this date:

17th Marines - 12 and 2nd Co - 13.
6. Through 1/7 B/A
  10. Water supply. See enclosure (1).
  11. General engineer comments. N/A
  12. Engineer command posts
    - a. 1st Engineer BN(-), Landing AT 944575
    - b. Company "A" (-)(Main) CP, YD 836151
    - c. Company "B" (Main) CP, YD 836151

*[Signature]*  
J. C. CRANFILL  
SIGNATURE  
COMMANDING  
BY direction

7. ENEMY INFORMATION. (Report information concerning enemy activity encountered, such as sniper activity, enemy minefields, boobytraps, artillery shelling and bombing of the area, report enemy material and equipment captured.
8. ENGINEER PERSONNEL. (Report arrival of engineer personnel and units including initial landing party, giving number of Officers and Enlisted. Report casualties and evacuation, number of Officers and men assigned to each subproject and name of Officer or noncommissioned Officer in charge.
9. ENGINEER DIFFICULTIES. (Report hindrance to engineer progress as a result of enemy action, natural conditions such as poor trafficability and inclement weather, equipment shortages or breakdowns, and material shortages.
10. WEATHER. (Report weather conditions.
11. OPERATIONS.
  - a. Roads. (Report road construction to include amount cleared, stripped, graded, ditched, surface, and completed. Use overlays and map coordinates to show location of work and amount completed, the location of culverts, bridges, Etc. Report road maintenance on existing roads. Report soil types, condition and availability of aggregate.
  - b. TRAILS. (Report trail construction to include amount completed, location of junction with MSR, type of terrain and



ORGANIZATION			DATE			
PROJ. No.#	ORGANIZATION	PROJECT DESCRIPTION, LOCATION, O in C, DELAYS OR DIFFICULTIES.	EST. STARTING DATE & TIME	ACTUAL DATE & TIME STARTED	EST. DATE & TIME COMPLETION	DATE & TIME COMPLETION
D594-68	SptCo	Const road from ST 935785 to ST 938787		14 Mar 3%		
D 27-68	SptCo	Deliver 80 loads of 8" rock to hill 65 - 4/11	10 May			
D 52-68	SptCo	Deliver 86 loads of sand to hill 65		14 Feb 12%	1 May	
D108-68	SptCo	Oil and grease Mt 130 from 3rd Ar to 3/27		3 Apr 1%	10 May	
D137-68	SptCo	Grade temporary helo pad for 3rd Ar		21 Mar 95%	10 May	
D156-68	SptCo	Oil Mt 10 from La Long bridge to Golden Gate bridge	26 May			
D162-68	SptCo	Oil Mt 12 from La Long bridge to 3/27	5 May			
D163-68	SptCo	Repair 2/27 messhall		2 Apr 40%		
D164-68	SptCo	Install plumbing & wiring at hill 10 messhall		5 Apr 20%		
D172-68	SptCo	Install ice machine and water heater - 27 th Ar messhall		7 Apr 20%		
D173-68	SptCo	Install two water coolers - 30 th Ar messhall		9 Apr 20%		
D174-68	SptCo	Provide 5 tent decks and duck boards to 1/27	1 May		8 May	
D176-68	SptCo	Oil Mt 10 from 15 to La Long bridge	1 May		10 May	
D17-68	SptCo	Provide materials to 1st Dental Co		9 Apr 50%		
D184-68	SptCo	Wire 7th Ar 300 bunker on hill 55		10 Apr 50%		
D185-68	SptCo	Inspect and correct drain at 7th Ar mess hall		15 Apr 10%		29 Apr
D192-68	SptCo	Install lights and outlets in 300 bunker - 1st Tk Ar		15 Apr 80%		
D193-68	SptCo	Const and install lights in 300 bunker at 1st Tk Ar		15 Apr 80%		
D194-68	SptCo	Repair messhall for 1/7 on hill 10		20 Apr 62%	10 May	
D199-68	SptCo	Upgrade entrance road at 1st Tk Ar	10 May		26 May	
D202-68	SptCo	Cover existing trash dump and dig new one - hill 41		24 Apr 40%	15 May	
D204-68	SptCo	Const 6 bunkers for 1st Ar - 2/13		23 Apr 25%	17 May	
D205-68	SptCo	Oil roads and lots at 11th Ar		26 Apr 100%		29 Apr
D211-68	SptCo	Haul 32 cu yd of 4" rock from 4th Ar to 1st Ar mess hall		29 Apr 10%	15 May	
D216-68	SptCo	Const elect survey at 7th Ar - hill 55		26 Apr 90%		
D112-68	C Co	Repair roof & install new deck boards - 3/27 water point		29 Apr 15%		
D113-68	C Co	Const cap around well - 2/27	4 May			
D119-68	C Co	Provide dozer to 3/7 for const of defensive positions	1 May			
D136-68	C Co	Tech assist for const of bunkers - 2/13		27 Apr 40%		
D141-68	C Co	Const ammo bunker for 3/11 - hill 55	1 May			
D15-68	C Co	Const revetment at bunker - hill 55		23 Apr 10%		
D196-68	C Co	Repair 2 huts - hill 55		29 Apr 15%		
D203-68	C Co	Const 2 strongbacks - hill 41 - 1/7		29 Apr 10%		
D206-68	C Co	Screen messhall for 3/7 - hill 57		29 Apr 15%		
D207-68	C Co	Const 1 strongback - hill 10 - 1/7		29 Apr 10%		
D212-68	C Co	Const 15 tent decks and 25 strongbacks - 1/27		23 Apr 10%		
D214-68	C Co	Provide crane to dig defensive positions - hill 55 - 3/7		29 Apr 60%		
D216-68	C Co	Eval the opportunity to make improvements to 3/7 entrance	26 May			

## EQUIPMENT STATUS &amp; LOCATION REPORT

			H.E. POOL					H.E. POOL	

## 10. Water Report:

<u>Location</u>	<u>Potable (gal)</u>	<u>Raw (gal)</u>
A-Co	16,000	_____
B-Co	85,000	_____
1/5	9,000	_____,000
2/27	12,000	_____
3/27	7,000	6,000
3/7	20,000	8,000
3rd 8" How	3,000	4,000
Hill-10	9,000	5,000
Hill-55	15,000	8,000
TOTALS	178,000	34,000

Enclosure (1)

ROAD CONDITIONS AS REPORTED BY MINE SWEEP TEAMS

<u>SWEEP TEAM</u>	<u>ROUTE</u>	<u>CONDITIONS</u>	<u>REMARKS</u>
1.	Rt 1 - YD 863158 to YD 782205	P	
2.	Rt 551 - YD 775229 to YD 791271	P	
3.	Rt 551 - YD 791271 to YD 843322	P	
4.	Rt 1 - ZD 057023 to YD 985049	P	
5.	Rt 1/Access road ZD 057023 to ZC 080985	P	
6.	Rt 1 - YD 891136 to YD 985049	P	
7.	Ferdue Road - AT 925694 to AT 943890	P	
8.	Rt 14 - AT 922577 to AT 967584	P	
9.	Rt 14 - AT 922577 to AT 877572	P	
10.	Special Sweep Rt 14 - AT 877572 to AT 865573	Did not sweep today	
11.	Rt 1C - AT 988641 to AT 967584	P	
12.	Rt 1C - Anderson Trail AT 988641 to BT 014635	P	
13.	Anderson Trail - BT 014635 to BT 032642	P	
14.	Rt 1C - AT 990674 to AT 999700	P	
15.	Rt 1C - AT 990674 To AT 990641	P	

ENCLOSURE (2)