

1ST ENGINEER BATTALION SITUATION REPORT

Situation Report Number: 321-68

Period Covered: 151300H November 68 to 161300H November 68

1. Enemy Information.

a. 151230H Nov 68. Engineers in support of 1/1 reported that a M-51 hit an anti-personnel mine at coordinates AT999713 resulting in three blown tires to the M-51.

2. Critical MOS Shortages. 1121 (6), 1142 (9), 3041 (2), 3531 (14).

3. Engineer Difficulties. Engineer equipment shortages remain the same as shown on Sit rep 316-68.

4. Weather. Partly cloudy with isolated showers.

5. Operations.

A. through H. N/A

Engineer sweeps. See enclosure (2).

Status of Project WOODPECKER. See enclosure (3).

H&S Company is providing 2 men TAD to Division Post Office.

H&S Company is providing 4 men TAD to Company "A".

H&S Company is providing 3 men TAD to Company "B".

H&S Company is providing 2 men TAD to Company "C".

H&S Company is providing 1 man TAD to Hill 327.

Support Company is providing 6 men TAD to "B" Company.

Support Company is providing 11 men TAD to H&S Company.

Support Company is providing 2 men TAD to 7th Engineer Battalion.

Support Company is providing 1 man TAD to III MAF.

Company "A" is providing 7 men TAD to H&S Company.

Company "A" is providing 1 man TAD to Security Guard, Air Force Exchange.

Company "C" is providing 6 men TAD to H&S Company.

Company "C" is providing 1 man TAD to Security Guard, Air Force Exchange.

1st Platoon, Company "A", 3d Engineer Battalion is providing 1 man ORCON to H&S Company for internal security.

1st Platoon, Company "A", 3d Engineer Battalion ORCON to 1st Engineer Battalion since 190830H May 68 is in general support of 1st Marine Division.

Company "B" (Rein) is in direct support of 5th Marines since 6 Aug 68.

Company "B" is providing 34 men on Operation HENDERSON HILL in support of the 5th Marines since 24 Oct 68.

DECLASSIFIED

DECLASSIFIED

Company "C" is providing 2 engineers on an operation in support of 3/26 since 270900Nov68.

1st Platoon, Company "A", 3d Engineer Battalion is providing 3 engineers on an operation with 3/26 since 151025HNov68.

1st Marine Division Demolitions, Land Mine Warfare, and VC Boobytrap School attendance this date:

1st Marines - 15

1st Engineer Battalion - 2

6. through 9. N/A

10. Water Supply. See enclosure (1).

11. General Engineer Comments. N/A

12. Engineer Command Posts.

a. 1st Engineer Battalion, Danang, located at coordinates BT066727.

b. 1st Platoon, Company "A", 3d Engineer Battalion located at coordinates BT066727.


c. Company "B" CP located at coordinates AT875470.

Late Entry:

a. 160725HNov68. Engineers in support of 1/1 reported receiving small arms fire from ~~ARVN~~ ^{ARVN UNIT} at coordinates AT988663. Took cover and notified 1st Engineer Battalion and 3/1 who in turn notified ~~ARVN~~ ^{ARVN UNIT} to cease fire.

b. 160815HNov68. Engineers in support of 2/1 reported finding one 60mm round under rock in road with pressure detonation at coordinates BT068687. Destroyed round in place.

<u>Proj</u>	<u>Unit</u>	<u>Project Description</u>	<u>ESD</u>	<u>Nov & %</u>	<u>NOV</u>	<u>NOV</u>
497-68	SptCo	Make necessary repairs to elect system hill 55 messhall		25 Oct 60%	18 Nov	
827-68	SptCo	Const storage structures for 5th Marines		12 Nov 90%	16 Nov	
919-68	SptCo	Provide equip to build berm in front of ammo bunker Hq Bn		15 Nov 100%		15 Nov
619-68	"A"Co	Correct drainage for 2/1 messhall		12 Nov 90%	16 Nov	
724-68	"A"Co	Back fill 105 pads for 1/11 at 1/1 Co		6 Nov 65%	18 Nov	
752-68	"A"Co	Divert flood water for 3d AmTracBn		24 Oct 95%	16 Nov	
811-68	"A"Co	Const two 20x32x8 bunkers for 2/1	16 Nov			
854-68	"A"Co	Deliver & assist in const of 10 prefab tentdecks 1st Mar		15 Nov 05%		
632-68	"A"Co	Disassemble boathouse at 1st Recon & reconst		14 Nov 35%	17 Nov	
876-68	"C"Co	Const 16x48 post office hill 55		5 Nov 90%	16 Nov	
661-68	"C"Co	Const ammo berms Hill 55 LSA		4 Oct 80%	19 Nov	
712-68	"C"Co	Provide tech assist to const pot shack Hq Bn mess #2	25 Nov		28 Nov	
805-68	"C"Co	Rehab 1 & const 1 SGA hut Hill 37	18 Nov		23 Nov	
744-68	"C"Co	Cut ammo berm at 1/26 LZ	20 Nov		27 Nov	
819-68	"C"Co	Make repairs 3/7 ammo storage area		8 Nov 10%	22 Nov	
742-68	"C"Co	Destroy enemy tunnel for 1/26		15 Nov 100%	15 Nov	
741-68	"C"Co	Repair roof on Disbursing Office Hill 55	18 Nov		20 Nov	
784-68	"C"Co	Deliver & install culvert & rock 1st Recon COC	18 Nov		22 Nov	
886-68	"C"Co	Build strong back tent deck Hill 10		13 Nov 100%		15 Nov
716-68	"C"Co	Provide demo assist to Hq Bn to clear ridge Dai La Pass		13 Nov 90%	16 Nov	
804-68	"C"Co	Repair roof 7th Mar COC bunker Hill 55	18 Nov		20 Nov	
831-68	"C"Co	Pick up & assemble 1 precut head hill 55 3/11	19 Nov		20 Nov	
834-68	"C"Co	Const two 4-hole heads for 3/26	19 Nov		21 Nov	
839-68	"C"Co	Pick up & assemble 3 precut heads Hill 37	19 Nov		21 Nov	


 L. T. Marfil
 By direction

WATER REPORT for the day of 15 November 1968

REPORTING TIME: 2000

<u>WATER POINT LOCATION</u>	<u>POTABLE WATER</u>	
3rd 8" ROW	6,000	921798 coordinates
2/1	12,000	071631 "
1/1	26,000	011631 "
Hill 55	13,000	
Hill 37	32,000	
Hill 10	14,000	
An Ma	18,000 5,000	
Liberty Bridge	2,000	
Camp Faidherbe	35,000	
Rock Quarry	6,000	929749 "
TOTALS	149,000 164,000	

ENCLOSURE (1)

ROAD CONDITIONS AS REPORTED BY NINE SWEEP TEAMS

<u>ROUTE</u>	<u>REMARKS</u>
1. Access Road Mill 22 AT894721 to AT903745	Passable to all traffic; road is in fair condition.
2. Access Road Mill 10 AT923695 to AT942688	Passable to all traffic; road is in fair condition.
3. Rt 130 - BT066651 to BT072702	Passable to all traffic; road is in fair condition.
4. Tu Cau Road BT066651 to BT030647	Passable to all traffic; road is slick and muddy. Tu Cau Bridge is closed but the ferry is operating.
5. Anderson Trail (E) BT011635 to BT032643	Passable to all traffic; road is in fair condition.
6. Rt 10, Anderson Trail (W) - BT011635 to AT989644	Passable to all traffic.
7. Rt 10 W - AT990677 to AT999700	Passable to all traffic; road is in good condition.
8. Rt 10 S - AT990677 to AT989644	Passable to all traffic; road is in good condition.
9. Rt 10 - AT970621 to AT989644	Passable to all traffic; road is in good condition.
10. Rt 10, Rt 4 AT970621 to AT945582	Passable to all traffic; road is in fair condition.
11. Rt 4 - AT921577 to AT945582	Passable to all traffic; road is in fair condition.
12. Rt 4 - AT921577 to AT878572	Passable to all traffic; road is in fair condition.
13. Rt 4 - AT878572 to AG150539	No sweep conducted on 16 November 1968.
14. Rt 5 - AT873469 to AT923732	Passable to all traffic; road is in fair condition and very slick. ENCLOSURE (2)

DECLASSIFIED

0000

PROGRESS REPORT: PROJECT WOODPECKER

- a. This status report covers the period 151200H to 161200H on 68.
- b. Tractors/equipment working:
- c. Tractors/equipment deadlined:
- d. Coordinates of area cleared:
- e. Area cleared in square meters:
- f. Equipment hours:
- g. Manhours:
- h. Line charges expended:
- i. Fortifications by type and number located and destroyed/caches located and destroyed:
- j. Boobytrap/mine/other enemy incidents:
- k. Remarks:

Project WOODPECKER is temporarily halted. All equipment and personnel are being utilized in priority 1st Engineer Battalion projects.

DECLASSIFIED

COC

1ST ENGINEER BATTALION SITUATION REPORT

Situation Report Number: 324-68

Period Covered: 161300H to 171300H November 1968

1. Enemy Information.

a. 170940H Nov 68. An engineer sweep team in support of 3/7 received 75 sniper rounds at coordinates AT964586 to 970588 resulting in one USMC KIA (Engr). Security returned 150 cal. fire, 90mm fire and called support of 81mm mortar and 106mm recoilless rifle fire with negative results.

2. Critical MOS Shortages. 1121 (6), 1142 (9); 3041 (2); 3531 (11).

3. Engineer Difficulties. Engineer equipment shortages are shown below.

150T46 - 1	55 GPM Pump - 26
M60 Crane	TD-15 - 5
125 Compressor - 3	MRS-100 - 1
TL-16 - 1	105 Compressor - 1

4. Weather. Partly cloudy with isolated showers.

5. Operations.

A. through E. N/A

Engineer sweeps. See enclosure (2).

Status of Project WOODPECKER. See enclosure (3).

H&S Company is providing 2 men TAD to Division Post Office.

H&S Company is providing 4 men TAD to Company "A".

H&S Company is providing 3 men TAD to Company "B".

H&S Company is providing 2 men TAD to Company "C".

H&S Company is providing 1 man TAD to Hill 327.

Support Company is providing 6 men TAD to Company "B".

Support Company is providing 11 men TAD to H&S Company.

Support Company is providing 2 men TAD to 7th Engineer Bn.

Support Company is providing 1 man TAD to III MAF.

Company "B" is providing 7 men TAD to H&S Company.

Company "A" is providing 1 man TAD to Security Guard, Air Force Exchange.

Company "C" is providing 6 men TAD to H&S Company.

Company "C" is providing 1 man TAD to Security Guard, Air Force Exchange.

1st Platoon, Company "A", 3d Engr Bn is providing 1 man OPCON to H&S Company for internal security.

1st Platoon, Company "A", 3d Engr Bn OPCON to 1st Engineer Battalion since 190830H May 68 in general support of 1st Marine Division.

Company "B" (Rein) in direct support of 5th Marines since 6 Aug 68.

Company "B" is providing 34 engineers on Operation PENDERSON HILL in support of the 5th Marines since 24 October 68.

DECLASSIFIED

DECLASSIFIED

Company "C" is providing 2 engineers on an operation in support of 5/26 since 270900HOct68.
1st Platoon, Company "A", 3d Engr Bn is providing 3 engineers on an operation with 3/26 since 151025HNov68.
Company "C" is providing 8 engineers on an operation with 1/7 since 160400HNov68.
1st Marine Division Demolitions, Land Mine Warfare and V.C. Boobytrap School attendance this date:

No classes held this date.

6. through 9. N/A

10. Water Supply. See enclosure (1).

11. General Engineer Comments. N/A

12. Engineer Command Posts.

- a. 1st Engineer Battalion, Danang, located at coordinates BT066727.
- b. 1st Platoon, Company "A", 3d Engineer Battalion, located at coordinates BT066727.
- c. Company "B" CP located at coordinates AT875470.

Date entry - 170900HNov68. An engineer sweep team in support of 3/7 received 35 sniper rounds at coordinates AT980600, withheld return fire due to friendly personnel in the area, sweep team continued to sweep.

Date entry - 170710HNov68. An engineer sweep team in support of 2/1 visually detected one 81mm round at coordinates BT066670, destroyed round in place.

DECLASSIFIED

DECLASSIFIED

<u>Proj #</u>	<u>Unit</u>	<u>Project Description</u>	<u>ESD</u>	<u>ASD & %</u>	<u>ACD</u>	<u>CD</u>
D724-68	"A"Co	Backfill 105mm pads for A/1/11 at 1/1		6 Nov 70%	18 Nov	
D811-68	"A"Co	Const (2) 20 x 32 x 8 bunkers for 2/1		16 Nov 5%		
D854-68	"A"Co	Deliver & assist in const of 10 prefab tentlocks for 3/1		16 Nov 20%		
D632-68	"A"Co	Disassemble and reconst boathouse at 1st Recon Bn		14 Nov 55%	18 Nov	
D876-68	"C"Co	Const 16 x 48 Post Office at Hill 55		5 Nov 95%	18 Nov	
D810-68	"C"Co	Const (2) 8 x 16 x 8 ammo bunkers at Hill 37		8 Nov 90%	18 Nov	

for *L. T. Nappi*
 L. T. NAPPY
 By direction

DECLASSIFIED

DECLASSIFIED

WATER REPORT for the day of 16 November 1968

REPORTING TIME: 2000

<u>WATER POINT LOCATION</u>	<u>POTABLE WATER</u>	
3rd 8" ROW	6,000	921798 coordinates
2/1	12,000	071651 "
1/1	26,000	011631 "
Mill 55	13,000	
Mill 37	32,000	
Mill 10	14,000	
An Hoa	3,000	
Liberty Bridge	2,000	
Camp Faulkner	35,000	
Rock Quarry	6,000	939749 "
TOTALS	149,000	

ENCLOSURE (1)

ROAD CONDITIONS AS REPORTED BY BLIND SWEEP TEAMS

<u>ROUTE</u>	<u>REMARKS</u>
1. Access Road Hill 22 AT991721 to AT996745	Passable to all traffic, road is in good condition.
2. Access Road Hill 10 AT992895 to AT994623	Passable to all traffic, road is in fair condition.
3. Rt 150 - BT066651 to BT072702	Passable to all traffic, road is in fair condition.
4. Tu Cau Road BT066651 to BT050647	Passable to all traffic, road is in fair condition.
5. Anderson Trail (E) BT011635 to BT032643	Passable to all traffic, road is in fair condition.
6. Rt 10, Anderson Trail (W) - BT011635 to AT998944	Passable to all traffic, road is in fair condition.
7. Rt 10 N - AT990677 to AT999700	Passable to all traffic, road is in fair condition.
8. Rt 10 S - AT990677 to AT999644	Passable to all traffic, road is in poor condition.
9. Rt 10 - AT970621 to AT999644	Passable to all traffic, road is in good condition.
10. Rt 10, Rt 4 AT970621 to AT943582	Passable but not advisable, road in fair condition.
11. Rt 4 - AT921577 to AT943582	Passable but not advisable, road in fair condition.
12. Rt 4 - AT921577 to AT978372	Passable to all traffic, road is in fair condition.
13. Rt 5 AT975469 - AT923532	Passable to all traffic, road is in good condition.

ENCLOSURE (2)

PROGRESS REPORT: PROJECT WOODPECKER

- a. This status report covers the period 161200H to 171200H Nov 68.
- b. Tractors/equipment working:
- c. Tractors/equipment deadlined:
- d. Coordinates of area cleared:
- e. Area cleared in square meters:
- f. Equipment hours:
- g. Manhours:
- h. Line charges expended:
- i. Fortifications by type and number located and destroyed/caches located and destroyed:
- j. Boobytrap/mine/other enemy incidents:
- k. Remarks:
Project WOODPECKER has been temporarily halted. All equipment and personnel are being utilized in priority 1st Engineer Battalion projects.

1st Engineer Battalion situation report

Situation Report Number: 323-68

Period Covered: 171300H November 1968 to 181300H November 1968

1. Enemy Information. None.
2. Critical MOS Shortages. 1121 (6), 1142 (9), 3041 (2), 3531 (1).
3. Engineer Difficulties. Engineer equipment shortages remain the same as shown on Sit rep 322-68.
4. Weather. Partly cloudy with isolated showers.
5. Operations.
 - A. through H. H/A
 Engineer sweeps. See enclosure (2).
 Status of Project WOODPECKER. See enclosure (3).
 H&S Company is providing 2 men TAB to Division Post Office.
 H&S Company is providing 4 men TAB to Company "A".
 H&S Company is providing 3 men TAB to Company "B".
 H&S Company is providing 2 men TAB to Company "C".
 H&S Company is providing 1 man TAB to Hill 327.
 Support Company is providing 6 men TAB to Company "B".
 Support Company is providing 11 men TAB to H&S Company.
 Support Company is providing 2 men TAB to 7th Engineer Battalion.
 Support Company is providing 1 man TAB to III MAF.
 Company "A" is providing 7 men TAB to H&S Company.
 Company "A" is providing 1 man TAB to Security Guard, Air Force Exchange.
 Company "C" is providing 6 men TAB to H&S Company.
 Company "C" is providing 1 man TAB to Security Guard.
 1st Platoon, Company "A", 1st Engineer Battalion is providing 1 man ORCUM to H&S Company for internal security.
 1st Platoon, Company "A", 1st Engineer Battalion is ORCUM to 1st Engineer Battalion since 190830H May 68 and is in general support of 1st Marine Division.

- a. 180930H Nov 68. Engineers in support of 5th Marines reported sighting movement at AF914484. Tank fired approximately 150 50 cal rounds at movement.

DECLASSIFIED

Proj No.	Unit	Project Description	DDO	DDO & Co	DDO	DDO
D837-68	SptCo	Pick up and assemble heads at 4/11	on hold			
D839-68	SptCo	Pick up and assemble heads at 3/7	on hold			
D619-68	"A"Co	Correct drainage for 2/1 messhall		12 Nov 50%	20 Nov	
D724-68	"A"Co	Back fill 105 pads for 1/11 at 1/1		6 Nov 70%	20 Nov	
D752-68	"A"Co	Divert flood water for 3d Amphibian		24 Oct 95%	19 Nov	
D811-68	"A"Co	Const two 20x32x8 bunkers for 2/1		16 Nov 10%	await mat	
D829-68	"A"Co	Const 12x12x18 casing for water point at 2/1	18 Nov		25 Nov	
D838-68	"A"Co	Erect nine 4-hole heads at 3/1	18 Nov			
D848-68	"A"Co	Const bunkers for 1st Marines as requested	20 Nov		10 Dec	
D632-68	"A"Co	Disassemble & reconst boathouse at 1st recon		14 Nov 55%	20 Nov	
D876-68	"C"Co	Const 16x48 post office at Hill 55 for 7th Mar		5 Nov 95%	18 Nov	
D923-68	SptCo	Deliver 75 cu yds crushed rock to Hill 65 for 11th Mar for gun pits	20 Nov		20 Nov	
D780-68	"A"Co	Replace doors on messhall, SM Club, & heads for 2/1	22 Nov		24 Nov	
D920-68	"B"Co	Excavate for COC bunker & trash pit & clear fields of fire for 5th Marines	20-19 Nov		20-19 Nov	
D871-68	"C"Co	Const earth berm ammo revetments for 3/26	19 Nov		21 Nov	
D903-68	"C"Co	Draw and const sixteen bunkers for 1/26	21 Nov		8 Dec	

[Signature]
 L. T. MAPPA
 By direction

WATER REPORT for the day of 17 November 1966

REPORTING TIME: 2000

<u>WATER POINT LOCATION</u>	<u>POTABLE WATER (gal)</u>	
3rd " HOW	6,000	921798 coordinates
2/1	12,000	071651 "
1/1	26,000	011651 "
Hill 55	13,000	
Hill 57	32,000	
Hill 10	14,000	
An Hoa	18,000 5,000	
Liberty Bridge	2,000	
Camp Faulkner	35,000	
Rock quarry	6,000	
	104,000	
TOTALS	149,000	

ENCLOSURE (1)

ROAD CONDITIONS AS REPORTED BY MINE SWEEP TEAMS

<u>ROUTE</u>	<u>REMARKS</u>
1. Access Road Hill 22 AT891721 to AT908745	The road is closed to all traffic due to many holes in road caused by destroying mines in place and bomb craters.
2. Access Road Hill 10 AT923695 to AT942688	Passable to all traffic; road is in good condition.
3. Rt 130 - BT066651 to BT072702	Passable to all traffic; road is in good condition.
4. Tu Cau Road BT066651 to BT030647	Passable to all traffic; road is in good condition. Tu Cau bridge is out however ferry is operating.
5. Anderson Trail (E) BT011635 to BT032643	Passable to all traffic; road is in fair condition.
6. Rt 10, Anderson Trail (W) - BT011635 to AT989644	Passable to all traffic; road is in fair condition.
7. Rt 10 N - AT990677 to AT999700	Passable to all traffic; road is in good condition.
8. Rt 10 S - AT990677 to AT989644	Passable to all traffic; road is in good condition.
9. Rt 10 - AT970621 to AT989644	Passable to all traffic; road is in good condition.
10. Rt 10, Rt 4 AT970621 to AT945582	Passable to all traffic; road is in good condition.
11. Rt 4 - AT921577 to AT945582	Passable to all traffic; road is in good condition.
12. Rt 4 - AT921577 to AT878572	Passable to all traffic; road is in good condition.
13. Rt 5	Passable to all traffic; road is in good condition.

ENCLOSURE (2)

PROGRESS REPORT: PROJECT WOODPECKER

- a. This status report covers the period 171200Z to 181200Z Nov 68.
- b. Tractors/equipment working:
- c. Tractors/equipment deadlined:
- d. Coordinates of area cleared:
- e. Area cleared in square meters:
- f. Equipment hours:
- g. Manhours:
- h. Line charges expended:
- i. Fortifications by type and number located and destroyed/caches located and destroyed:
- j. Boobytrap/line/other enemy incidents:
- k. Remarks:

Project WOODPECKER is temporarily halted. All personnel and equipment are being utilized in priority 1st Engineer Battalion projects.

1ST ENGINEER BATTALION SITUATION REPORT

Situation Report No. 324-68

Period Covered: 181300H to 191300H November 1968

1. Enemy Information.

a. Late entry - 170630HNov68. An engineer sweep team in support of the 26th Marines located one 20 pound box mine at coordinates T914745, three 40 pound box mines at coordinates T916735, 917737, and 907725, four 40 pound mines at coordinates 922775, AT923724, AT923726 and AT922723. A 1st Engineer Battalion truck detonated mine at coordinates AT924725. All mines located were destroyed in place.

b. 190720HNov68. An engineer sweep team in support of 1/1 reported a culvert was destroyed at coordinates BT027639, rendering road impassable.

2. Critical MOS Shortages. 1121 -6; 1142 -9; 3041 -2; 3531 -11.

3. Engineer Difficulties. Engineer equipment shortages remain the same as shown on Sit Rep 322-68.

4. Weather. Partly cloudy with light rain showers.

5. Operations.

A. through H. N/A

Engineer sweeps. See enclosure (2).

Status of Project WOODPECKER. See enclosure (3).

H&S Company is providing 2 men TAD to Division Post Office.

H&S Company is providing 4 men TAD to Company "A".

H&S Company is providing 3 men TAD to Company "B".

H&S Company is providing 2 men TAD to Company "C".

H&S Company is providing 1 man TAD to Hill 327.

Support Company is providing 6 men TAD to Company "B".

Support Company is providing 11 men TAD to H&S Company.

Support Company is providing 2 men TAD to 7th Engineer Battalion.

Support Company is providing 1 man TAD to III MAF.

Company "A" is providing 7 men TAD to H&S Company.

Company "A" is providing 1 man TAD to Security Guard, Air Force Exchange.

Company "C" is providing 6 men TAD to H&S Company.

Company "C" is providing 1 man TAD to Security Guard, Air Force Exchange.

1st Platoon, Company "A", 3d Engr Bn is providing 1 man OPCON to H&S Company for internal security.

1st Platoon, Company "A", 3d Engr Bn is OPCON to 1st Engineer Battalion since 190830HMay68 and is in general support of 1st Marine Division.

DECLASSIFIED

DECLASSIFIED

C Company "B" (Rein) in direct support of 5th Marines since 6 August 1968.
 Company "B" is providing 34 men on Operation HUND RSON HILL in support of the 5th Marines since 24 Oct 68.
 Company "C" provided 2 engineers on an operation in support of 1/26 since 270900rOct68, returned this CP on 17 Nov 1968.

Company "C" is providing 3 engineers on an operation with 1/7 since 160400rNov68.

1st Platoon, Company "A", 3d Engr Bn provided 3 engineers on an operation with 3/26 since 151025rNov68, returned this CP on 17 Nov 1968.

1st Marine Division demolitions, Land Mine Warfare and V.C. Boobytrap School attendance this date:

1st Marines - 15

1st Shore Party Bn - 10

3d AmTrac Bn - 6

6. through 9. N/A

10. Water Supply. See enclosure (1).

11. General Engineer Comments. N/A

12. Engineer Command Posts.

a. 1st Engineer Battalion, Danang, located at coordinates BT066727.

b. 1st Platoon, Company "A", 3d Engineer Battalion located at coordinates BT066727.

c. Company "B" CP located at coordinates AT875470.

Late entry - 190920rNov68. An engineer sweep team in support of the 5th Marines located one dud M26 grenade at coordinates AT917506. Destroyed grenade in place.

Late entry - 190945rNov68. An engineer sweep team in support of 3/7 visually located one 80 pound command detonated mine at coordinates AT956584. Destroyed mine in place.

Proj No.	Unit	Project Description	ESD	ASD & %	ECB	ACD
D619-68	"A"Co	Correct drainage for 2/1		12 Nov 55%	20 Nov	
D724-68	"A"Co	Backfill 105mm pads for A/1/11 at 1/1		6 Nov 75%	20 Nov	
D752-68	"A"Co	Divert flood water for 3d AmTrac Bn		24 Oct 95%	20 Nov	
D763-68	"A"Co	Repair tower at BT057718 for 2/1	20 Nov			
D829-68	"A"Co	Const 12 x 12 x 18 casing for waterpoint at 2/1	20 Nov		25 Nov	
D837-68	"A"Co	Assemble (2) heads at Hill 34 for 4/11	20 Nov			
D838-68	"A"Co	Erect (9) heads at 3/1		18 Nov 10%		
D848-68	"A"Co	Const (4) 8 x 8 x 8, (1) 10 x 24 x 8 & (1) 20 x 32 bunker for 1st Marines		18 Nov 5%	10 Dec	
D854-68	"A"Co	Deliver & assist in const of 10 prefab tentdecks for 3/1		16 Nov 60%		
D870-68	"A"Co	Correct drainage at Hill 34 for B/8th Bn/4th Arty	20 Nov			
D832-68	"A"Co	Disassemble & reconst boathouse for 1st Recon Bn		14 Nov 80%	20 Nov	
D867-68	"A"Co	Replace pipe at 3/1 messhall		17 Nov		
D876-68	"C"Co	Const 16 mm pipe at Hill 55 to 1st ...		19 Nov 95%	19 Nov	
D861-68	"C"Co	Const ammo bunks at Hill 55 LSA		4 Oct 80%	21 Nov	
D805-68	"C"Co	Rehab (1) and const (1) SEA Hut at Hill 37		19 Nov	25 Nov	
D819-68	"C"Co	Make repairs to 3/7 ammo storage area		8 Nov 100%		18 Nov
D741-68	"C"Co	Repair roof on Disbursing Office on Hill 55		19 Nov	21 Nov	
D784-68	"C"Co	Provide culvert and crushed rock to 1st Recon Bn		19 Nov	22 Nov	
D716-68	"C"Co	Provide demo team to Hq Bn to clear Dai La Pass ridge		13 Nov 100%		18 Nov
D804-68	"C"Co	Repair roof on 7th Marines COG bunker at Hill 55	20 Nov		23 Nov	
D810-68	"C"Co	Const 2 8 x 16 x 8 ammo bunkers at Hill 37		8 Nov 90%	19 Nov	
D757-68	"C"Co	Const (1) 20 x 32 and (2) 10 x 24 MBA1 bunkers at 4/11		19 Nov	27 Nov	
D471-68	SptCo	Install coffee urn in 7th Mar mess at Hill 55		30 Sep 97%	On Hold	
D497-68	SptCo	Make necessary repairs to elect system at Hill 55 messhall		25 Oct 97%	On Hold	
D550-68	SptCo	Install (5) night lights for 27th Marines		14 Nov 5%	10 Nov	
D502-68	SptCo	Const (2) 8.5 x 10 x 24 bunkers for 1st Bngr Bn		18 Nov	28 Nov	
D857-68	S-4	Issue 10 standard tentdecks to 7th Marines		16 Nov	20 Nov	

for *L. T. NAPPI*
By direction

WATER REPORT for the day of 16 November 1968

REPORTING TIME: 2000

WATER PUMP LOCATIONPOTABLE WATER

3rd 8" HOW	6,000	921798 coordinates
2/W	12,000	071651 "
1/1	26,000	011651 "
Hill 37	32,000	
Hill 55	13,000	
Hill 10	14,000	
An Hoa	3,000	
Liberty Bridge	2,000	
Camp Faulkner	35,000	
Rock Quarry	6,000	939749 "
TOTALS	149,000	

ENCLOSURE (1)

ROAD CONDITIONS AS REPORTED BY LINE SWEEP TEAMS

<u>ROUTE</u>	<u>REMARKS</u>
1. Access Road Hill 22 AT891721 to AT908745	Closed to all traffic due to craters at AT908746, AT907738, and AT906743.
2. Access Road Hill 10 AT923695 to AT942688	Passable to all traffic; road is in fair condition.
3. Rt 130 - BT066651 to BT072702	Passable to all traffic; road is in poor condition and is slick and muddy.
4. Tu Cam Road BT066651 to BT030347	Passable to all traffic; road is in good condition. Tu Cam Bridge is out but the ferry is operating.
5. Anderson Trail (E) BT011635 to BT032643	Closed to all traffic due to culvert being out at BT027699.
6. Rt 10, Anderson Trail (W) - BT011635 to AT989644	Passable to all traffic; road is in fair condition.
7. Rt 10 N - AT990677 to AT999700	Passable to all traffic; road is in good condition.
8. Rt 10 S - AT990677 to AT989644	Passable to all traffic; road is in good condition.
9. Rt 10 - AT970621 to AT989644	Passable to all traffic; road is in good condition.
10. Rt 10, Rt 4 AT970621 to AT945582	Passable to all traffic; road is in fair condition.
11. Rt 4 - AT921577 to AT945582	Passable to all traffic; road is in fair condition.
12. Rt 4 - AT921577 to AT878572	Passable to all traffic; road is in fair condition.
13. Rt 5	Passable to all traffic; road is in good condition.

ENCLOSURE (2)

PROGRESS REPORT: PROJECT WOODPECKER

- a. This status report covers the period 181200Z to 181200Z Nov 68.
- b. Tractors/equipment working:
- c. Tractors/equipment deadlined:
- d. Coordinates of area cleared:
- e. Area cleared in square meters:
- f. Equipment hours:
- g. Man hours:
- h. Line charges expended:
- i. Fortifications by type and number located and destroyed/caches located and destroyed:
- j. Boobytrap/mine/other enemy incidents:
- k. Remarks:
Project WOODPECKER is temporarily halted due to past weather conditions. All engineer equipment and personnel are being utilized in 1st Engineer Battalion priority projects.

1ST ENGINEER BATTALION SITUATION REPORT

Situation Report No. 325-68

Period Covered: 191300H to 201300H November 1968

1. Enemy Information.

a. Late entry - 190750H Nov 68. An engineer sweep team in support of 4/1 visually detected one 155mm illumination mortar and 170 rounds of 5.56mm ammunition at coordinates AT986638. Destroyed illumination mortar in place and retained 5.56mm ammunition.

b. 200730H Nov 68. An engineer sweep team in support of 1/1 reported an M54 Cargo Truck detonated an estimated 70 pound box mine at coordinates BT039626 resulting in 20 USMC WIA (MedEvac)(NonIngr).

2. Critical MOS Shortages. 1121 - 6; 1142 - 9; 3041 - 2; 3531 - 11.

3. Engineer Difficulties. Engineer equipment shortages remain the same as shown on Sit Rep 322-68.

4. Weather. Partly cloudy with light rain showers.

5. Operations.

A. through H. N/A

Engineer sweeps. See enclosure (2).

Status of Project WOODPECKER. See enclosure (3).

H&S Company is providing 2 men TAD to Division Post Office.

H&S Company is providing 4 men TAD to Company "A".

H&S Company is providing 3 men TAD to Company "B".

H&S Company is providing 2 men TAD to Company "C".

H&S Company is providing 1 man TAD to Hill 327.

Support Company is providing 6 men TAD to Company "B".

Support Company is providing 11 men TAD to H&S Company.

Support Company is providing 2 men TAD to 7th Engineer Bn.

Support Company is providing 1 man TAD to III MAF.

Company "A" is providing 7 men TAD to H&S Company.

Company "A" is providing 1 man TAD to Security Guard, Air Force Exchange.

Company "C" is providing 6 men TAD to H&S Company.

Company "C" is providing 1 man TAD to Security Guard, Air Force Exchange.

1st Platoon, Company "A", 3d Engr Bn is providing 1 man OPCON to H&S Company for internal security.

1st Platoon, Company "A", 3d Engr Bn OPCON to 1st Engineer Battalion since 190830H May 68 in general support of 1st Marine Division.

DECLASSIFIED

DECLASSIFIED

Company "B" (Main) in direct support of 5th Marines since 6 August 1968.

Company "B" is providing 34 men on Operation HENDERSON HILL in support of the 5th Marines since 24 Oct. 68.

Company "C" is providing 6 engineers on an operation with 1/7 since 191400HNov68.

1st Platoon, Company "A", 3d Engineer Battalion is providing 11 engineers on an operation with 1/26 since 191045HNov68.

Company "C" is providing 3 engineers on an operation with 1/7 since 160400HNov68.

1st Marine Division Demolitions, Land Mine Warfare and V.C. Boobytrap School attendance this date:

1st Marines - 15

1st Shore Party Bn - 10

3d AmTrac Bn - 6

6. through 9. N/A.

10. Water Supply. See enclosure (1).

11. General Engineer Comments. N/A.

12. Engineer Command Posts.

a. 1st Engineer Battalion, Danang, located at coordinates BT066727.

b. 1st Platoon, Company "A", 3d Engineer Battalion located at coordinates BT066727.

c. Company "B" CP located at coordinates AT875470.

L. T. NAPPI
By direction

Late entry: Company "A" is providing 34 engineers in support of 1st Marines on Operation MEADE RIVER since 20 Nov 1968.

Proj No.	Unit	Project Description	ESD	ADD & %	EGD	ACD
D545-68		Level, spread rock and oil M.T. area for 11 Marines				Held by S-3 for Planning & Est.
D593-68		Clear land to northeast of Hill 10 for 1/7				-do-
D600-68		Make interim repairs to roof, until it can be replaced for 1st Tanks				-do-
D610-68		Cover old and dig new trash pit at 1/1				-do-
D628-68		Repair road dig Ontos rev'mts at OP Panther for 1st Tanks				-do-
D632-68		Const sides and roof on present boathouse if possible for 1st Recon				-do-
D642-68		Const (8) Ontos rev'mts for 1st Tanks				-do-
D656-68		Repair tower at Hill 10 for 1/7				-do-
D658-68		Provide TD-15 to prepare ammo storage site for 1/11				-do-
D674-68		Const 16 x 16 CP bunker and furnish mat'ls for 8 x 8 bunker for Hq Bn				-do-
D675-68		Provide tech assist for installation of minefield for 1/26				-do-
D686-68		Const roof over outdoor BM club for 3d LVT's				-do-
D681-68		Enlarge dental clinic at Hill 37 for 3/7				-do-
D689-68		Rewire messhall at 3/1				-do-
D693-68		Provide mat'ls and supervision for const of veh washroom for 4/11				-do-
D696-68		Furnish mat'ls & tech assist to repair bunkers for 7th Comm				-do-
D697-68		Const mount out boxes for mess equip storage for 1st Mar				-do-
D702-68		Const crates for ranges, jugs and heaters for 1/1				-do-
D703-68		Conduct drainage survey at Tu Cau Bridge and messhall for 1/1				-do-
D706-68		Install pipe line and concrete slab at messhall for 3/1				-do-
D707-68		Determine mat'l req't, provide tin & 2 x 4's for messhall for 1/26				-do-
D708-68		Provide tech supervision for const of patio roof for 1st M.P. Co				-do-
D709-68		Provide tech assist & mat'ls for bunker rebuild to 4/11				-do-
D723-68		Provide engr pictures to G-4				-do-
D727-68		Conduct study to increase water treatment eff. & develop back wash filter				-do-
D728-68		Const septic tank and drain for dental clinic wastes for 5th Mar				-do-
D729-68		Provide water point for 5th Marines at Liberty Bridge				-do-
D737-68		Provide urinoil roof cover mat'l to 1/7 when available				-do-
D746-68		Const packing crates for mess gear for 1/26				-do-
D747-68		Provide driver w/operator to Hq Bn to clear defensive positions				-do-
D749-68		Enlarge Regimental Post Office at 7th Marines CP				-do-
D751-68		Draw 100 precut strongback tent decks from HCB-3 and erect for 5th Mar				-do-
D753-68		Remodel Div OOC bunker				-do-
D756-68		Provide cantonment repairs in 3d LVT CP				-do-
D758-68		Const 2 bunkers for 1/1				-do-
D764-68		Pick up timber & MSA1 mat'ing and hold				-do-
D768-68		Inspect & provide mat'ls for bunker repairs to 7th Comm Bn				-do-
D769-68		Const 11 pop-up targets for Div Schls				-do-
D771-68		Provide mat'l & tech assist to install apron around grease trap for 7th Mar				-do-
D773-68		Install sink drains for 2/1				-do-

Proj No.	Unit	Project Description	ESD	ASD & %	SCD	ACD
D776-68		Provide engr assist to strengthen COC & BAS bunker for 11th M.T. Held by S-3 for Plan & Est.				
D779-68		Const (2) hot lockers for EMB		-do-		
D782-68		Const concrete apron around grease trap for 7th Marines		-do-		
D783-68		Make repairs and install anti-swim devices for bridge security for 1st Recon		-do-		
D785-68		Upgrade roads within 7th Marines CP and oil same		-do-		
D788-68		Conduct road survey and make road repairs for 3d 8" How		-do-		
D791-68		Provide water storage tanks for 1/26		-do-		
D796-68		Inspect SEA Huts and replace screens and repair roofing for 2/1		-do-		
D798-68		Enlarge BAS operating room, install water pipe to BAS & Dental for 2/1		-do-		
D799-68		Repair concrete grease rack for 2/1		-do-		
B800-68		Grade area around Tu Cau Bridge to drain into river for 1st Mar		-do-		
B802-68		Install tin on Bn Armory and repair huts & strongbacks for 3/1		-do-		
B803-68		Enlarge living huts and const COC map board for 1st Marines		-do-		
B807-68		Repair screening in 1/13 messhall, renovate garbage house		-do-		
B809-68		Const shed over 3/7 reofer		-do-		
B816-68		Repair drain in mess for 1/1		-do-		
B817-68		Const same bunkers for 155mm how for 5th Marines		-do-		
B820-68		Provide tech assist for installation of drain in O Club for 3d LVT's		-do-		
B821-68		Provide mat'l & tech assist for repairs to EM Club for 7th Mar		-do-		
B822-68		Provide backhoe to dig drainage to 1/7		-do-		
B825-68		Repair fence around minefield for 5th Comm		-do-		
B826-68		Build up gun pads for A/1/11 at 1/1 CP		-do-		
B828-68		Const garbage shack & concrete grease trap w/drainage for 2/11		-do-		
B830-68		Const one 16 x 16 hut to be expanded to 16 x 32 later for 7th Mar		-do-		
B832-68		Const (2) heads for 1st Med Bn		-do-		
B833-68		Const (1) head for 1st Hosp Co		-do-		
B835-68		Const 5 heads for 1st Recon Bn		-do-		
B836-68		Const (8) heads for 26th Mar/1st M.T. Bn & Div Schls		-do-		
B840-68		Const (7) heads for 3/7		-do-		
B841-68		Const (2) heads for G Bty/3/11		-do-		
B842-68		Provide & const (1) 20 x 32 bunker for 1st Tanks		-do-		
B843-68		Provide & const (2) 20 x 32 bunkers for 7th Comm		-do-		
B844-68		Provide & const (3) 8 x 12 bunkers for 1/13		-do-		
B845-68		Provide & const (5) 8 x 8 bunkers for 4/11		-do-		
B846-68		Provide & const (1) 10 x 24 bunker for 3d 8" how		-do-		
B847-68		Provide & const (1) 10 x 24 bunker and (3) 20 x 32 bunkers for 5th Mar		-do-		
B850-68		Provide & const (17) bunkers for 3/11 at Hill 55		-do-		
B851-68		Provide & const (2) bunkers for 1/11		-do-		
B852-68		Provide & const (11) bunkers for 5th Marines		-do-		
B853-68		Provide & const (4) bunkers for 3/7 at Hill 37		-do-		
B854-68		Provide & const (10) tentdecks for 7th Marines		-do-		

<u>Proj No.</u>	<u>Unit</u>	<u>Project Description</u>	<u>ESD</u>	<u>ASD & %</u>	<u>BCD</u>	<u>ACD</u>
DB58-68		Const (2) gun pads at An Hoa for 155 guns	Held by S-3 for Planning & Est'ing.			
DB61-68		Con t rain sheds and privacy screens for urinoils for 5th Mar		-do-		
DB64-68		Relocate two huts for 3/26 to Dai La Pass rock crusher		-do-		
DB72-68		Design & submit BOM for a 26 x 40 maint. bldg to D.O		-do-		
DB77-68		Issue gun locker mat'l to 1st Marines		-do-		
DB78-68		Const 29 mount out boxes for 1st Tanks		-do-		
DB79-68		Const 90 mount out boxes for 2/5		-do-		
DB80-68		Const 26 publ'tas boxes w/handles for 1/13		-do-		
DB81-68		Const 100 pallets for 1/13		-do-		
DB84-68		Provide (3) strongback tentdecks to 1st Shore Party Bn		-do-		
DB87-68		Provide (8) strongback tentdecks & assist to assemble to 1st Recon		-do-		
DB89-68		Const 24 mount out boxes for publications for 7th Comm		-do-		
DB90-68		Provide equip'mt to improve rifle range for 1st Marines		-do-		
DB92-68		Const (6) heads for 5th Marines at An Hoa		-do-		
DB93-68		Const (12) bunkers at An Hoa for 5th Marines		-do-		
DB94-68		Const (6) 8 x 8 x 12 bunkers for 1/11		-do-		
DB95-68		Const (14) 8.5 x 10 x 24 bunkers for 4/11		-do-		
DB96-68		Const (8) 8.5 x 10 x 24 bunkers for 1/13		-do-		
DB97-68		Const (4) 10 x 24 bunkers for Hq Bn		-do-		
DB99-68		Const (1) 10 x 24 bunker for 1st Hosp Co		-do-		
DB00-68		Const (2) 10 x 24 bunkers at 3d AirTrac Bn		-do-		
DB01-68		Const (1) 10 x 24 bunker for 1st Shore Party Bn		-do-		
DB04-68		Const (10) 8 x 8 x 12 bunkers at Dai La Rock crusher		-do-		
DB08-68		Rehabilitate Comm bunker for 1st Med Bn		-do-		
DB12-68		Repair gate at check point BT072711 for 3d LVT's		-do-		
DB13-68		Provide & erect (1) 8 x 8 x 8 bunker for 1st Med Bn		-do-		
DB15-68		Provide mat'ls & assist to extend BAS and install roofing for 3/11		-do-		
DB17-68		Pick up 115 tentdecks from PCB-1		-do-		
DB24-68		Inspect (6) bunkers and (10) SEA huts for 3/11		-do-		
DB26-68		Release (5) tentdecks from An Hoa to POW Compound B-4/5th Mar		-do-		
DB47-68	S-4	Draw mat'ls from 3d NCB and hold		8 Oct		
DB96-68	S-4	Pick up (10) bunkers from 3d NCB and hold		25 Jul		
DB65-68	D&S	Furnish survey team to stake out (6) SEA Bats	25 Nov			
DB27-68	"B"Co	Provide structure for ration storage for 5th Marines		20 Nov		
DB46-68	"B"Co	Perform required work for 5th Marines		25 Aug	80%	

Proj No.	Unit	Project Description	ESD	ASD & %	ECD	ACD
D534-68	"A"Co	Const (6) bunkers for K/4/11	30 Nov			
D619-68	"A"Co	Correct drainage for 2/1 messhall		12 Nov 55%	22 Nov	
D632-68	"A"Co	Disassemble & reconst boathouse for 1st Recon Bn		14 Nov 80%	20 Nov	
D660-68	"A"Co	Install (2) aluminum towers for 1st Marines		4 Oct 50%		
D690-68	"A"Co	Grade & provide crushed rock for 2/1 tank park		9 Nov 20%	Mat + 5 days	
D693-68	"A"Co	Assemble (4) bunkers for 2/1	Await mat'l's			
D724-68	"A"Co	Backfill 105mm pads for A/1/11 at 1/1		6 Nov 75%	21 Nov	
D752-68	"A"Co	Divert flood water for 3d AmTrac Bn		24 Oct 97%	20 Nov	
D763-68	"A"Co	Repair tower for 2/1	22 Nov			
D766-68	"A"Co	Improve access road at 3d AmTrac Bn	25 Nov			
D780-68	"A"Co	Replace 12 doors on FM messhall at 2/1	22 Nov		24 Nov	
D811-68	"A"Co	Const (2) bunkers for 2/1		16 Nov 35%		
D829-68	"A"Co	Const 12 x 12 x 18 casing for 2/1 water point	21 Nov		26 Nov	
D837-68	"A"Co	Assemble (2) heads for 4/11	21 Nov			
D838-68	"A"Co	Erect (9) heads at 3/1		18 Nov 30%		
D848-68	"A"Co	Const (5) bunkers for 1st Marines		18 Nov 5%	11 Dec	
D854-68	"A"Co	Deliver & assist in const of 10 prefab tentdecks for 3/1		16 Nov 70%		
D870-68	"A"Co	Correct drainage at Hill 34 for B/8thBn/4th Arty	22 Nov			
D876-68	"C"Co	Const 14 x 48 Post Office at Hill 55		5 Nov 100%	19 Nov	
D885-68	"C"Co	Clear path in minefield at Hill 65	Equip'mt + 10 days			
D861-68	"C"Co	Const ammo boxes at Hill 55 LSA (hold for trucks)		4 Oct 80%		
D862-68	"C"Co	Const 20 x 32 bunker for 1/13 (need mat'l's)		9 Oct 90%	Mat'l, equip + 2 days	
D863-68	"C"Co	Const LZ's for 26th Marines (need chainsaw)		20 Oct 10%		
D712-68	"C"Co	Provide tech assist for const of pot shack for Hq Bn	30 Nov		5 Dec	
D735-68	"C"Co	Provide tech assist for bunker const to 1st Recon Bn		30 Oct 70% (on hold)		
D805-68	"C"Co	Rehab (2) and const (1) SEA Hut for 3/7 (need nails)		19 Nov 10%	19 Nov	
D744-68	"C"Co	Out ammo boxes at 1/26 LZ (when equip is avail)		10 Nov 100%	19 Nov	
D741-68	"C"Co	Repair roof on Disbursing Office at Hill 55		20 Nov	21 Nov	
D784-68	"C"Co	Provide culvert and crushed rock to 1st Recon Bn		19 Nov 10%	22 Nov	
D804-68	"C"Co	Repair 7th Marines OOC bunkers at Hill 55 (need nails)		20 Nov	23 Nov	
D810-68	"C"Co	Const (2) ammo bunkers at Hill 37		8 Nov 100%	19 Nov	
D831-68	"C"Co	Pick up (1) pre cut head from Const & deliver to Hill 55	(when avail)			
D834-68	"C"Co	Const (2) heads for 3/26		19 Nov 10%	20 Nov	
D839-68	"C"Co	Pick up from Const (3) precut heads and deliver to Hill 37	(when avail)			
D862-68	"C"Co	Const revetment for sniper range	(when tractor is avail)			
D903-68	"C"Co	Const (16) wooden bunkers for 1/26	21 Nov		30 Nov	
D871-68	"C"Co	Const (2) ammo boxes for 3/26		20 Nov	20 Nov	
D663-68	"C"Co	Const shelter for BAS at Hill 37	26 Nov		28 Nov	
D241-68	SptCo	Correct electric discrepancies in 7th Marines CP		5 Jul 0%	(On hold)	
D254-68	SptCo	Correct electric discrepancies in 1/7 cantonment		19 Sep 10%	(On hold)	
D375-68	SptCo	Repair low spots in road in 3d AmTrac Bn CP	(On hold)			

<u>Proj No.</u>	<u>Unit</u>	<u>Project Description</u>	<u>ESD</u>	<u>ASD & %</u>	<u>ECD</u>	<u>ACD</u>
D471-68	SptCo	Install coffee urn in 7th Marines messhall, Hill 55 (Mat'l)		30 Sep 100%		19 Nov
D497-68	SptCo	Make neces repairs to elect system at Hill 55 messhall (Mat'l)		25 Oct 100%		19 Nov
D533-68	SptCo	Install service line for 1st Tank Bn	(On hold)			
D550-68	SptCo	Install (5) night lights for 27th Marines (Mat'l)		14 Nov 5%	20 Nov	
D587-68	SptCo	Install bus bar system in 11th M.T. generator shed	(On hold)			
D721-68	SptCo	Const 50 urinoils for 3/7 (Mat'l)	(On hold)			
D722-68	SptCo	Const 20 urinoils for 1st Marines	(On hold)			
D745-68	SptCo	Connect 35KW generator at Camp PURDUE for 26th Mar (Mat'l)	(On hold)			
D760-68	SptCo	Check wiring at 3d 8" how (Short in wire only when rains)	(On hold)			
D787-68	SptCo	Deliver 30 cubic yards of crushed rock to 3/11	(On hold)			
D801-68	SptCo	Perform earthwork at 1st Marines CP	(On hold)			
D831-68	SptCo	Pick up and assemble heads at H/3/11, Hill 55		19 Nov 100%		19 Nov

DECLASSIFIED

DECLASSIFIED

DECLASSIFIED

WATER REPORT for the day of 14 November 1968

REPORTING TIME: 2000

<u>WATER POINT LOCATION</u>	<u>POTABLE WATER (gal)</u>	
3rd 8" ROW	6,000	921798 coordinates
2/1	12,000	071651 "
1/1	26,000	011631 "
HILL 35	13,000	
HILL 37	32,000	
HILL 10	14,000	
An Hoa	18,000	
Liberty Bridge	2,000	
Camp Faulkner	35,000	
Rock Quarry	6,000	939749 "
TOTALS	149,000	

ENCLOSURE (1)

DECLASSIFIED

ROAD CONDITIONS AS REPORTED BY MINE SWEEP TEAMS

<u>ROUTE</u>	<u>REMARKS</u>
1. Access Road Hill 22 AT931721 to AT930745	Passable to all traffic; road is in poor condition due to numerous potholes.
2. Access Road Hill 10 AT922895 to AT942623	Passable to all traffic; road is in good condition.
3. Rt 130 - MT066651 to BT072702	Passable to all traffic; road is in poor condition and is muddy and slick.
4. Tu Can Road BT066651 to BT060647	Passable to all traffic; road is in poor condition. Tu Can Bridge is closed, however ferry is operating for vehicles below two ton.
5. Anderson Trail (E) BT011635 to BT032643	Passable to all traffic; road is in fair condition.
6. Rt 10, Anderson Trail (W) - MT011635 to AT909644	Passable to all traffic; road is in fair condition.
7. Rt 10 W - AT990677 to AT999700	Passable to all traffic; road is in fair condition.
8. Rt 10 S - AT990677 to AT989644	Passable to all traffic; road is in fair condition.
9. Rt 10 - AT970621 to AT909644	Passable to all traffic; road is in good condition.
10. Rt 10, Rt 4 AT970621 to AT945582	Passable to all traffic; road is in fair condition and in need of oiling.
11. Rt 4 - AT921577 to AT945582	Passable to all traffic; road is in fair condition.
12. Rt 4 - AT921577 to AT945582	Passable to all traffic; road is in fair condition.
13. Rt 5	Passable to all traffic; road is in good condition.

ENCLOSURE (2)

0000

PROGRESS REPORT: PROJECT WOODPECKER

- a. This status report covers the period 191200H to 201200H Nov 68.
- b. Tractors/equipment working:
- c. Tractors/equipment deadlined:
- d. Coordinates of area cleared:
- e. Area cleared in square meters:
- f. Equipment hours:
- g. Manhours:
- h. Line charges expended:
- i. Fortifications by type and number located and destroyed/caches located and destroyed:
- j. Boobytrap/line/other enemy incidents:
- k. ~~Remarks:~~ **Project WOODPECKER is temporarily halted due to past weather conditions. All engineer equipment and personnel are being utilized in 1st Engineer priority projects.**

1ST ENGINEER BATTALION SITUATION REPORT

Situation Report No. 326-68

Period Covered: 201300H to 211300H November 1968

1. Enemy Information.

- a. 210720H Nov 68. An engineer sweep team in support of 2/1 visually located one 81mm illumination dud round at coordinates BT067070, destroyed round in place.
- b. 210745H Nov 68. An engineer sweep team in support of 1/7 reported receiving (3) sniper rounds at coordinates AT943588, did not return fire due to friendly people in area.
- c. 210805H Nov 68. An engineer team in support of 1st Marines on Operation MURDER RIVER located (1) 60mm dud round at coordinates BT049607, destroyed round in place.

2. Critical MOS Shortages. 1142 - 9; 3531 - 11.

3. Engineer Difficulties. Engineer equipment shortages remain the same as shown on Sit Rep #22-68.

4. Weather. Partly cloudy with isolated rain showers.

5. Operations.

A. through E. N/A.

Engineer sweeps. See enclosure (2).

Status of Project MOOTBECK. See enclosure (3).

H&S Company is providing 2 men TAD to Division Post Office.

H&S Company is providing 4 men TAD to Company "A".

H&S Company is providing 3 men TAD to Company "B".

H&S Company is providing 2 men TAD to Company "C".

H&S Company is providing 1 man TAD to Hill 327.

Support Company is providing 6 men TAD to Company "B".

Support Company is providing 11 men TAD to H&S Company.

Support Company is providing 2 men TAD to 7th Engineer Bn.

Support Company is providing 1 man TAD to III MAF.

Company "A" is providing 7 men TAD to H&S Company.

Company "A" is providing 1 man TAD to Security Guard, Air Force Exchange.

Company "A" is providing 1 man TAD to H&S Company for internal security.

Company "C" is providing 6 men TAD to H&S Company.

Company "C" is providing 1 man TAD to Security Guard, Air Force Exchange.

1st Platoon, Company "A", 3d Engineer Bn is providing 1 man OPCON to H&S Company for internal security.

1st Platoon, Company "A", 3d Engineer Bn OPCON to 1st Engineer Bn since 190830H May 68 in general support of 1st Marine Division.

DECLASSIFIED

DECLASSIFIED

Company "B" (Rein' in direct support of 5th Marines since 6 August 1968.
Company "B" is providing 10 men on Operation HENDERSON HILL in support of the 5th Marines since 24 Oct 1968.
Company "C" is providing 6 engineers on an operation with 1/7 since 191400HNov68.
Company "A" is providing 34 engineers in support of 1st Marines on Operation MEADE RIVER since 200700HNov68.
1st Platoon, Company "A", 3d Engineer Battalion is providing 10 engineers on Operation MEADE RIVER with 3/26 since 191045HNov68.
Company "C" is providing (3) engineers on an operation with 1/7 since 160400HNov68.
1st Marine Division Demolitions, Land Mine Warfare and V.C. Boobytrap School attendance this date:
1st Marines - 15
1st Engineer Battalion - 6
LMWS Contact Team held a three day class for 285 Marines of 3/7 on V.C. Explosive Devices and Boobytrap Techniques on 18 to 20 Nov 68.
LMWS Contact Team held two classes for 1st Engineer Battalion mine sweep teams located on Hills 37 and 55 on Care and Maintenance of the P-153 mine detector.


6. through 9. N/A.

10. Water Supply. See enclosure (1).

11. General Engineer Comments. N/A.

12. Engineer Camp and Posts.

- a. 1st Engineer Battalion, Danang, located at coordinates BT066727.
- b. 1st Platoon, Company "A", 3d Engineer Bn located at coordinates BT066727.
- c. Company "B" CP located at coordinates AT875470.


L. T. HARRI
By direction

Proj No.	Unit	Project Description	ESD	ASD & %	ECG	ACD
D857-68	S-4	Issue 10 tentdecks to 7th Marines		19 Nov 100%		21 Nov
D884-68	S-4	Issue (5) strongback tentdecks to 1st S.P. Bn		21 Nov	21 Nov	
D915-68	S-4	Issue mat'ls to extend BAS to 3/11		21 Nov	21 Nov	
D883-68	"B"Co	Const tentdecks for 5th Marines		15%		
D925-68	"B"Co	Const (5) tent decks at POW Compound at An Hoa		18 Nov 100%		21 Nov
D858-68	"B"Co	Const (2) gun platforms for 174mm guns at An Hoa (await mat'l delivery)				
D619-68	"A"Co	Correct drainage for 2/1 messhall		12 Nov 55%	23 Nov	
D632-68	"A"Co	Disassemble & reconst boathouse for 1st Recon Bn		14 Nov 80%	22 Nov	
D693-68	"A"Co	Assemble (4) bunkers '8 x 8' for 2/1 (await telephone poles)		20 Nov 5%	Mat'l 10 days	
D724-68	"A"Co	Backfill 105mm pads for A/1/11 at 1/1 CP		6 Nov 80%	22 Nov	
D752-68	"A"Co	Divert flood water for 3d AmTrac Bn		24 Oct 100%		20 Nov
D763-68	"A"Co	Repair tower for 2/1	23 Nov			
D766-68	"A"Co	Improve access road at 3d AmTrac Bn	25 Nov		14 Dec	
D811-68	"A"Co	Const (2) 20 x 32 bunkers for 2/1		16 Nov 40%		
D829-68	"A"Co	Const 12 x 12 x 18 casing for 2/1 waterpoint	22 Nov		26 Nov	
D837-68	"A"Co	Assemble (2) heads at Hill 34 for 4/11	22 Nov			
D838-68	"A"Co	Erect (9) heads for 3/1		18 Nov 40%		
D854-68	"A"Co	Deliver & assist in co st of 10 prefab tentdecks for 3/1		16 Nov 80%		
D741-68	"C"Co	Repair roof on Disbursing Office at Hill 55		20 Nov 75%	21 Nov	
D804-68	"C"Co	Repair 7th Marines COC bunker at Hill 55		19 Nov 100%		20 Nov
D834-68	"C"Co	Const (2) heads for 3/25 (need mat'l arrivals)		19 Nov 90%	21 Nov	
D839-68	"C"Co	Pick up from Const (3) heads and deliver to Hill 37				
D871-68	"C"Co	Const (2) ammo boxes for 3/25	21 Nov	21 Nov	21 Nov	
D815-68	"C"Co	Const S&C room at Div S&C	22 Nov		24 Nov	
D375-68	SptCo	Repair low spots in road in 3d AmTrac Bn	Cancelled by DWO D766-68			
D550-68	SptCo	Install (5) night lights for 27th Marines (need mat'l)		14 Nov 75%	23 Nov	
D587-68	SptCo	Install bus bar system in 11th M.T. Bn generator shed (need mat'l) On hold				
D721-68	SptCo	Const 50 urinoils for 3/7 (need mat'l)		1 Nov 10%		
D722-68	SptCo	Const 20 urinoils for 1st Marines		1 Nov 10%		
D745-68	SptCo	Connect 35KW generator for 26th Marines (Unit hold)				
D760-68	SptCo	Check wiring at 3d 8" How		21 Nov		
D787-68	SptCo	Deliver 30 cubic yards of crushed rock to 3/11 (await equip)		On hold		
R01 -68	SptCo	Perform earthwork for 1st Marines at HQ CP (await equip)		On hold		
D823-68	SptCo	Out doorway through bulkhead at Div Air Off		20 Nov 100%		20 Nov

WATER REPORT for the day of 20 November 1968

REPORTING TIME: 2000

WATER POINT LOCATION	POTABLE WATER (GAL)	
3rd St NW	6,000	021790 coordinates
2/1	12,000	0716.1 "
1/1	26,000	011631 "
Mill 55	13,000	
Mill 37	32,000	
Mill 10	14,000	
An Hoa	18,000	
Liberty Bridge	2,000	
Camp Fankner	35,000	
Rock Quarry	6,000	959749 "
TOTALS	149,000	

ENCLOSURE (1)

ROAD CONDITIONS AS REPORTED BY MINE SWEEP TEAMS

<u>ROUTE</u>	<u>REMARKS</u>
1. Access Road Hill 22 AT891721 to AT908745	Passable to all traffic, road is good condition.
2. Access Road Hill 10 AT923695 to AT942588	Passable to all traffic, road is in good condition.
3. Rt 13C - BT066651 to BT072702	Passable to 5 Ton and below, road is poor condition.
4. Tu Cau Road BT066651 to BT030647	Passable to all traffic, road is in fair condition.
5. Anderson Trail (E) BT011635 to BT032643	Passable to all traffic, road is in fair condition.
6. Rt 1C, Anderson Trail (W) - BT011635 to AT989644	Passable to all traffic, road is in fair condition.
7. Rt 1C N - AT990677 to AT999700	Passable to all traffic, road is in good condition.
8. Rt 1C S - AT990677 to AT989644	Passable to all traffic, road is in fair condition.
9. Rt 1C - AT970621 to AT989644	Passable to all traffic, road is in good condition.
10. Rt 1C, Rt 4 AT970621 to AT945582	Passable to all traffic, road is in fair condition.
11. Rt 4 - AT921577 to AT945582	Passable to all traffic, road is in fair condition.
12. Rt 4 - AT921577 to AT878572	Passable to all traffic, road is in fair condition.
13. Rt 5	Passable to all traffic, road is in good condition.

ENCLOSURE (2)

PROGRESS REPORT: PROJECT WOODPECKER

- a. This status report covers the period 201200L to 211200L
- b. Tractors/equipment working:
- c. Tractors/equipment deadlined:
- d. Coordinates of area cleared:
- e. Area cleared in square meters:
- f. Equipment hours:
- g. Manhours:
- h. Line charges expended:
- i. Fortifications by type and number located and destroyed/caches located and destroyed:
- j. Boobytrap/line/other enemy incidents:
- k. Remarks: **Project WOODPECKER is temporarily halted due to past weather conditions. All engineer personnel and equipment is being utilized in 1st Engineer Battalion priority projects.**

CSC

1ST ENGINEER BATTALION SITUATION REPORT

Situation Report No. 327-68

Period Covered: 211300H to 221300H November 1968

1. Enemy Information. None.
2. Critical MOS Shortages. 1142 - 9; 3531 - 11.
3. Engineer Difficulties. Engineer equipment shortages remain the same as shown on Sit Rep 322-68.
4. Weather. Partly cloudy with isolated showers.
5. Operations.

A. through H. N/A.

Engineer sweeps. See enclosure (2). "A" Company provided a special (5) man sweep team to 2/1 on 20 Nov 68.

Status of Project WOODPECKER. See enclosure (3).

H&S Company is providing 2 men TAD to Division Post Office.

H&S Company is providing 4 men TAD to Company "A".

H&S Company is providing 3 men TAD to Company "B".

H&S Company is providing 2 men TAD to Company "C".

H&S Company is providing 1 man TAD to Hill 327.

Support Company is providing 7 men TAD to Company "B".

Support Company is providing 11 men TAD to H&S Company

Support Company is providing 2 men TAD to 7th Engineer Bn.

Support Company is providing 1 man TAD to III MAF.

Company "A" is providing 7 men TAD to H&S Company.

Company "A" is providing 1 man TAD to Security Guard, Air Force Exchange.

Company "A" is providing 1 man TAD to H&S Company for internal security.

Company "C" is providing 6 men TAD to H&S Company.

Company "C" is providing 1 man TAD to Security Guard, Air Force Exchange.

1st Platoon, Company "A", 3d Engineer Bn is providing 1 man OPCON to H&S Company for internal security.

1st Platoon, Company "A", 3d Engineer Bn OPCON to 1st Engineer Bn since 1908 06H May 68 in general

support of 1st Marine Division.

Company "B" (Rein) in direct support of 5th Marines since 6 August 1968.

Company "B" is providing 10 men on Operation HENDERS HILL in support of 5th Marines since 24 Oct '68.

Company "B" is providing 22 men in support of 5th Marines on Operation MEADE RIVER since 20 Nov 1968.

Company "C" is providing 6 engineers on an operation with 1/7 since 191400H Nov 68.

1st Platoon, Company "A", 3d Engineer Bn is providing 11 engineers on Operation MEADE RIVER with 3/26 since 191045H Nov 68.

DECLASSIFIED

DECLASSIFIED

Company "A" is providing 34 engineers in support of 1st Marines since 200700HNov68 on Operation MEADE RIVER.

Company "C" provided 3 engineers on an operation with 1/7 since 160400HNov68, and returned 191700HNov68. 1st Marine Division Demolitions, Land Mine Warfare and V.C. Boobytrap School attendance this date:

1st Marines - 15

1st Engineer Battalion - 6

LMWS Contact Team held a one day class for 36 Marines of 2/1 on Demolitions and Boobytraps on 21 Nov 68.

6. through 9. N/A.

10. Water Supply. See enclosure (1).

11. General Engineer Comments. N/A.

12. Engineer Command Posts.

a. 1st Engineer Battalion, Danang, located at coordinates BT066727.

b. 1st Platoon, Company "A", 3d Engineer Battalion, located at coordinates BT066727.

c. Company "B" C.P. located at coordinates BT875470.

L. T. NAPPI
By direction

DECLASSIFIED

DECLASSIFIED

<u>Proj No.</u>	<u>Unit</u>	<u>Project Descriptions</u>	<u>ESD</u>	<u>ASD & %</u>	<u>ECD</u>	<u>ACD</u>
D619-68	"A"Co	Correct drainage at 2/1 messhall		12 Nov 55%	24 Nov	
D632-68	"A"Co	Disassemble & reconst boathouse at 1st Recon Bn		14 Nov 80%	24 Nov	
D780-68	"A"Co	Replace 12 doors on EM messhall at 2/1	23 Nov			
D829-68	"A"Co	Const 12 x 12 x 18 casing for 2/1 water point	23 Nov			
D837-68	"A"Co	Assemble (2) heads at Hill 34 for 4/11	23 Nov			
D838-68	"A"Co	Erect (9) heads at 3/1		18 Nov 45%		
D854-68	"A"Co	Deliver & assist in const of (10) prefab tentdecks for 3/1		16 Nov 80%	22 Nov	
D870-68	"A"Co	Correct drainage at Hill 34 for B/8thBn/4th Arty	23 Nov			
D912-68	"A"Co	Const gate for 3d AmTrac Bn	23 Nov			
D856-68	"B"Co	Furnish (10) tentdecks to 5th Marines		13 Nov 100%		21 Nov
D662-68	"C"Co	Const 20 x 32 bunker for 1/13		9 Oct 90%	23 Nov	
D663-68	"C"Co	Const LZ's for 26th Marines (await. unit request)		18 Oct 98%		
D805-68	"C"Co	Rehabilitate (1) and const (1) SEA Hut for 3/7		19 Nov 20%	25 Nov	
D741-68	"C"Co	Repair roof on Disbursing Office at Hill 55		20 Nov 100%		21 Nov
D784-68	"C"Co	Provide 18" culvert and 40 cu yds of rock to 1st Recon		19 Nov 70%	23 Nov	
D831-68	"C"Co	Pick up from Const (1) head and deliver to Hill 55 (need bnl's)		21 Nov 75%		
D834-68	"C"Co	Const (2) heads for 3/26 (need bnl's)		19 Nov 90%		
D862-68	"C"Co	Const 45 x 15 x 10 for Hq Bn sniper range	23 Nov		24 Nov	
D903-68	"C"Co	Const (16) bunkers for 1/26	21 Nov		2 Dec	
D871-68	"C"Co	Const (2) ammo bers for 3/26		22 Nov	22 Nov	
D815-68	"C"Co	Const S & C room for Div S & C	23 Nov		25 Nov	
D929-68	"C"Co	Provide crushed rock and fill to 4/11		21 Nov 100%		21 Nov
D930-68	"C"Co	Survey Post Office at 26th Mar & issue mat'l for const of 6 x 10 security room	23 Nov		24 Nov	
D932-68	"C"Co	Const bunkers for Comm Co. Hq Bn	27 Nov		11 Dec	
D587-68	SptCo	Install bus bar system in 11th M.F. generator shed (Unit holding)				
D760-68	SptCo	Check wiring at 3d 8" How Bty		3 Nov 85%	On Hold	
D787-68	SptCo	Deliver 30 cu yds of crushed rock to 3/11	23 Nov		26 Nov	
D902-68	SptCo	Const two bunkers for 1st Engr Bn	25 Nov		5 Dec	
D910-68	SptCo	Provide 25 pcs of 2" x 4" to Hq Bn		13 Nov 100%		22 Nov

WATER REPORT for the day of 20 November 1968

REPORTING TIME: 2000

WATER POINT LOCATION	POTABLE WATER (GAL)	
3rd S* ROW	6,000	921798 coordinates
2/1	12,000	071661 "
1/1	25,000	011631 "
Hill 55	13,000	
Hill 57	32,000	
Hill 10	14,000	
An Hoa	18,000	
Liberty Bridge	2,000	
Camp Faulkner	35,000	
Rock Quarry	6,000	939749 "
TOTALS	149,000	

ENCLOSURE (1)

DECLASSIFIED

ROAD CONDITIONS AS REPORTED BY FINE SWEEP TEAMS

<u>ROUTE</u>	<u>REMARKS</u>
1. Access Road Hill 22 AT991721 to AT906745	Passable to all traffic, road in fair condition.
2. Access Road Hill 10 AT923695 to AT942333	Passable to all traffic, road in good condition.
3. Rt 130 - BT066651 to BT072702	Passable to all traffic, road in poor condition.
4. Tu Can Road BT066651 to BT066647	Passable to all traffic, road in fair condition.
5. Anderson Trail (E) BT011635 to BT066643	Passable to all traffic, road in fair condition.
6. Rt 10, Anderson Trail (W) - BT011635 to AT989644	Passable to all traffic, road in good condition.
7. Rt 10 N - AT990677 to AT999700	Passable to all traffic, road in good condition.
8. Rt 10 S - AT990677 to AT989644	Passable to all traffic, road in good condition.
9. Rt 10 - AT970621 to AT989644	Passable to all traffic, road in good condition.
10. Rt 10, Rt 4 AT970621 to AT945582	Passable to all traffic, road in fair condition.
11. Rt 4 - AT921577 to AT945582	Passable to all traffic, road in fair condition.
12. Rt 4 - AT921577 to AT878572	Passable to all traffic, road in fair condition.
13. Rt 5	Passable to all traffic, road in fair condition.

ENCLOSURE (2)

DECLASSIFIED

0000

PROGRESS REPORT: PROJECT WOODPECKER

- a. This status report covers the period ~~211200H~~ to ~~221200H Nov 68~~.
- b. Tractors/equipment working:
- c. Tractors/equipment deadlined:
- d. Coordinates of area cleared:
- e. Area cleared in square meters:
- f. Equipment hours:
- g. Manhours:
- h. Line charges expended:
- i. Fortifications by type and number located and destroyed/caches located and destroyed:
- j. Boobytrap/line/other enemy incidents:
- k. Remarks:
- Project WOOD PECKER is temporarily halted due to past weather conditions. All engineer equipment and personnel are being utilized in 1st Engineer Battalion projects.

1ST ENGINEER BATTALION SITUATION REPORT

Situation Report No. 328-68

Period Covered: 221300H to 231300H November 1968

1. Enemy Information. None.
2. Critical MOS Shortages. 1142 - 9; 3531 - 11.
3. Engineer Difficulties. Engineer equipment shortages remain the same as shown on Sit Rep 322-68.
4. Weather. Cloudy with rain.
5. Operations.

A through H. N/A.

Engineer sweeps. See enclosure (2).

Status of Project WOODPECKER. See enclosure (3).

H&S Company is providing 2 men TAD to Division Post Office.

H&S Company is providing 4 men TAD to Company "A".

H&S Company is providing 3 men TAD to Company "B".

H&S Company is providing 2 men TAD to Company "C".

H&S Company is providing 1 man TAD to H, 11 327.

Support Company is providing 7 men TAD to Company "B".

Support Company is providing 11 men TAD to H&S Company.

Support Company is providing 2 men TAD to 7th Engineer Bn.

Support Company is providing 1 man TAD to III MAF.

Company "A" is providing 7 men TAD to H&S Company.

Company "A" is providing 1 man TAD to Security Guard, Air Force Exchange.

Company "A" is providing 1 man TAD to H&S Company for internal security.

Company "C" is providing 4 men TAD to H&S Company.

Company "C" is providing 1 man TAD to Security Guard, Air Force Exchange.

1st Platoon, Company "A", 3d Engineer Bn is providing 1 man OPCON to H&S Company for internal security.

1st Platoon, Company "A", 3d Engineer Bn OPCON to 1st Engineer Bn since 190830H May 68 in general support

of 1st Marine Division.

Company "B" (Rein) in direct support of 5th Marines since 6 August 1968.

Company "B" is providing 10 men on Operation H&ND R&M HILL in support of 5th Marines since 24 Oct 68.

Company "B" is providing 22 engineers in support of 5th Marines on Operation MEADE RIVER since 20 Nov 68.

Company "C" is providing 6 engineers on an operation with 1/7 since 191400H Nov 68.

Company "C" is providing 4 engineers in support of an operation with 1/26 since 220900H Nov 68.

1st Platoon, Company "A", 3d Engineer Bn is providing 10 engineers on Operation MEADE RIVER with 3/26 since 191045H Nov 68.

DECLASSIFIED

DECLASSIFIED

Company "A" is providing 34 engineers in support of 1st Marines on Operation MEADE RIVER since 200700HNov68.

Company "A" is providing 12 engineers on an operation with 1st Marines since 221530HNov68.

1st Marine Division Demolitions, Land Mine Warfare and V.C. Boobytrap School attendance this date:

1st Marines - 15

1st Engineer Bn - 6

6. through 9. N/A.

10. Water Supply. See enclosure (1).

11. General Engineer Comments. N/A.

12. Engineer Command Posts.

a. 1st Engineer Battalion, Danang, located at coordinates BT066727.

b. 1st Platoon, Company "A", 3d Engineer Bn located at coordinates BT066727.

c. Company "B" Co. located at coordinates AT875470.

for J. Goody

L. T. NAPPI

By direction

Late entry - 230910HNov68. An engineer sweep team in support of 5th Marines reported a member of sweep security detonated M26 boobytrap at coordinates AT915150 resulting in (1) USMC WIA (MEDEVAC)(NonEng).

DECLASSIFIED

DECLASSIFIED

Proj No.	Unit	Project Description	ESD	ASD & %	ECD	ACD
D619-68	"A"Co	Correct drainage for 2/1		12 Nov 55%	25 Nov	
D724-68	"A"Co	Backfill 105mm pads for 4/1/11 at 1/1		6 Nov 80%	23 Nov	
D829-68	"A"Co	Const 12 x 12 x 18 casing for 2/1 water point	24 Nov		28 Nov	
D838-68	"A"Co	Erect 9 heads for 3/1		18 Nov 50%	24 Nov	
D870-68	"A"Co	Correct drainage at Hill 34 for 8th Bn, 4th Arty	24 Nov		28 Nov	
D912-68	"A"Co	Const gate for 3d AmTrac Bn	24 Nov		28 Nov	
D928-68	"B"Co	Deliver (12) tentdecks to senior 5th Mar Officer at Phu Loc 6		23 Nov	25 Nov	
D893-68	"B"Co	Const (12) wooden bunkers for 5th Marines at An Hoa	29 Nov		28 Dec	
D661-68	"C"Co	Const ammo berms at Hill 55 LSA		4 Oct 80%	28 Nov	
D784-68	"C"Co	Deliver culvert and crushed rock to 1st Recon Bn		19 Nov 50%	27 Nov	
D839-68	"C"Co	Const (3) heads for 3/7		22 Nov 75%	25 Nov	
D862-68	"C"Co	Const berm & excavate trench 75 x 15 x 10 for Hq Bn	25 Nov		26 Nov	
D871-68	"C"Co	Const (2) ammo berms for 3/26		22 Nov 90%	23 Nov	
D674-68	"C"Co	Const 16 x 16 CP bunker for Hq Bn	30 Nov		10 Dec	
D550-68	SptCo	Install 5 night lights for 27th Marines (need mat'ls)		14 Nov 75%		
D721-68	SptCo	Const 50 urinoils for 3/7 (need mat'ls)		1 Nov 15%		
D745-68	SptCo	Connect generator for 26th Marines (need mat'ls)		23 Nov	23 Nov	
D760-68	SptCo	Check wiring at 3d 8" How Bty CP		3 Nov 100%		21 Nov
D787-68	SptCo	Deliver 30 cu yds of crushed rock to 3/11		22 Nov 75%	30 Nov	
D925-68	SptCo	Const 70 box lids for 3/26		22 Nov 100%		22 Nov
D902-68	SptCo	Const two bunkers for 1st Engr Bn	26 Nov		17 Dec	
D923-68	SptCo	Provide 75 cu yds of crushed rock to 155mm guns at Hill 65		22 Nov 100%		22 Nov
D837-68	SptCo	Pre cut heads for 4/11		22 Nov 100%		22 Nov
D879-68	SptCo	Const 90 mount out boxes for 2/5	1 Dec		10 Dec	
D878-68	SptCo	Const 29 mount out boxes for 1st Tank Bn	24 Nov		30 Nov	
D889-68	SptCo	Const 24 mount out boxes for 7th Comm Bn	25 Nov		30 Nov	
D774-68	SptCo	Const 50 mount out boxes for 2/1	23 Dec		27 Dec	
D880-68	SptCo	Const 26 publication boxes for 1/13	10 Dec		20 Dec	
D877-68	SptCo	Const (1) hot locker for Hq Bn	25 Nov		27 Nov	
D820-68	SptCo	Install drain in O' Club for 3d LVT	25 Nov		26 Nov	
D924-68	SptCo	Inspect bunkers & SEA Huts for 3/11	24 Nov		24 Nov	
D779-68	SptCo	Const (2) hot lockers for DED	5 Dec		10 Dec	
D881-68	SptCo	Const 100 box pallets for 1/13		23 Nov	4 Dec	

WATER REPORT for the day of 22 November 1968

REPORTING TIME: 2000

<u>WATER POINT LOCATION</u>	<u>POTABLE WATER (GAL)</u>	
3rd 8" HOW	6,000	921798 coordinates
2/1	12,000	071661 "
1/1	26,000	011631 "
Hill 55	13,000	
Hill 37	32,000	
Hill 10	14,000	
An Hoa	18,000	
Liberty Bridge	2,000	
Camp Faulkner	35,000	
Rock Quarry	6,000	939749 "
TOTALS	149,000	

ENCLOSURE (1)

ROAD CONDITIONS AS REPORTED BY MINE SWEEP TEAMS

<u>ROUTE</u>	<u>REMARKS</u>
1. Access Road Hill 22 AT891721 to AT908745	Passable to all traffic; road is in fair condition.
2. Access Road Hill 10 AT923695 to AT942583	Passable to all traffic; road is in good condition.
3. Rt 13C - BT066651 to BT072702	Passable to all traffic; road is in poor condition due to ruts and holes.
4. Tu Cau Road BT066651 to BT030647	Road is passable to all traffic and in fair condition, however Tu Cau Bridge is out, ferry is running for 5 ton and below.
5. Anderson Trail (E) BT011635 to BT032643	Passable to all traffic; road is in fair condition.
6. Rt 1C, Anderson Trail (W) - BT011635 to AT989644	Passable to all traffic; road is in fair condition.
7. Rt 1C N - AT990677 to AT999700	Passable to all traffic; road is in good condition.
8. Rt 1C S - AT990677 to AT989644	Passable to all traffic; road is in good condition.
9. Rt 1C - AT970621 to AT989644	Passable to all traffic; road is in good condition.
10. Rt 1C, Rt 4 AT970621 to AT945582	Passable to all traffic; road is in fair condition, but in need of oiling.
11. Rt 4 - AT921577 to AT945582	Passable to all traffic; road is in fair condition.
12. Rt 4 - AT921577 to AT878572	Passable to all traffic; road is in fair condition.
13. Rt 5	Passable to all traffic; road is in good condition.

ENCLOSURE (2)

PROGRESS REPORT: PROJECT WOODPECKER

- a. This status report covers the period 021200N to 031200N.
- b. Tractors/equipment working:
- c. Tractors/equipment deadlined:
- d. Coordinates of area cleared:
- e. Area cleared in square meters:
- f. Equipment hours:
- g. Manhours:
- h. Line charges expended:
- i. Fortifications by type and number located and destroyed/caches located and destroyed:
- j. Boobytrap/line/other enemy incidents:
- k. Remarks:
- Project WOODPECKER is temporarily halted due to past weather conditions. All engineer equipment and personnel are presently being utilized in 1st Engineer Battalion projects.

1st ENGINEER BATTALION SITUATION REPORT

Situation Report No. 329-68

Period Covered: 231300H to 241300H November 1968

1. Enemy Information.

a. Late entry - 231500H Nov 68. Engineers in support of 1/7 reported infantry discovered 50 meters of cave which contained 13 RPG rounds and four B50 rockets at coordinates BT995'94. Engineers destroyed rockets and RPG rounds in place, also destroying cave.

b. 240735H Nov 68. An engineer sweep team in support of 2/1 visually detected one 81mm illumination round at coordinates BT066667. Destroyed round in place.

c. 240800H Nov 68. An engineer sweep team in support of 2/1 reported a member of security visually located one 60mm round at coordinates BT065668. Engineers destroyed round in place.

2. Critical MOS Shortages. 1142 - 9; 3531 - 11.

3. Engineer Difficulties. Engineer equipment shortages are as follows:

150t46 - 1	55 GPM Pump - 35
M60 Crane - 1	TD-15 - 5
125 Compressor - 3	MRS-100 - 1
TL-16 - 1	105 Compressor - 2

4. Weather. Cloudy with rain.

5. Operations.

A. through H. N/A.

Engineer sweeps. See enclosure (2).

Status of Project WOODPECKER. See enclosure (3).

H&S Company is providing 2 men TAD to Division Post Office.

H&S Company is providing 4 men TAD to Company "A".

H&S Company is providing 3 men TAD to Company "B".

H&S Company is providing 2 men TAD to Company "C".

H&S Company is providing 1 man TAD to Hill 327.

Support Company is providing 7 men TAD to Company "B".

Support Company is providing 11 men TAD to H&S Company.

Support Company is providing 2 men TAD to 7th Engineer Bn.

Support Company is providing 1 man TAD to III MAF.

Company "A" is providing 7 men TAD to H&S Company.

Company "A" is providing 1 man TAD to Security Guard, Air Force Exchange.

Company "C" is providing 6 men TAD to H&S Company.

Company "C" is providing 1 man TAD to Security Guard, Air Force Exchange.

1st Platoon, Company "A", 3d Engineer Bn is providing 1 man OPCON to H&S Company for internal security.

1st Platoon, Company "A", 3d Engineer Bn OPCON to 1st Engineer Bn since 190830H Nov 68 for general support of 1st Marine Division.

DECLASSIFIED

DECLASSIFIED

Company "A" is providing 1 man TAD to H&S Company for internal security.

Company "B" (Rein) in direct support of 5th Marines since 6 Aug 68.

Company "B" is providing 10 men on Operation HENDERSON HILL in support of the 5th Marines since 24 Oct 68.

Company "B" is providing 22 engineers in support of 5th Marines on Operation MEADE RIVER since 20 Nov 68.

Company "C" is providing 6 engineers on an operation with 1/7 since 191400H Nov 68.

Company "C" is providing 4 engineers in support of an operation with 1/26 since 220900H Nov 68.

1st Marine Division Demolitions, Land Mine Warfare and V.C. Boobytrap School attendance this date:
On classes held this date.

6. through 9. N/A.

10. Water Supply. See enclosure (1).

11. General Engineer Comments. N/A.

12. Engineer Command Posts.

a. 1st Engineer Battalion, Danang, located at coordinates BT066727.

b. 1st Platoon, Company "A", 3d Engineer Bn located at coordinates BT066727.

c. Company "B" C.P. located at coordinates AT875470.

for B. Goody
L. T. NAPPI
By direction

<u>Proj No.</u>	<u>Unit</u>	<u>Project Description</u>	<u>DDP</u>	<u>DDP Date</u>	<u>DDO</u>	<u>DDO Date</u>
134-68	"A"Co	Const (6) 10x24x8 bunkers for 4/11	30 Nov		10 Dec	
119-68	"A"Co	Correct drainage at 2/1 messhall		12 Nov 55		
132-68	"A"Co	Disassem & reconst bathhouse at 1st Recen		14 Nov 97	24 Nov	
193-68	"A"Co	Assem (4) 8x8 bunkers for 2/1		20 Nov 10	30 Nov	
124-68	"A"Co	Backfill 105 pads for 1/11 at 1/1		6 Nov 80	25 Nov	
163-68	"A"Co	Repair tower at BT057718 for 2/1	26 Nov		29 Nov	
180-68	"A"Co	Replace 12 doors on BH messhall at 2/1	25 Nov		27 Nov	
111-68	"A"Co	Const (2) 20x32x8 bunkers for 2/1		16 Nov 50	27 Nov	
129-68	"A"Co	Const 12x12x18 casing for waterpoint at 2/1	24 Nov		28 Nov	
137-68	"A"Co	Assem (2) 4-hole heads at Hill 34 for 4/11	25 Nov		27 Nov	
138-68	"A"Co	Erect (9) 4-hole heads at 3/1		18 Nov 50	25 Nov	
170-68	"A"Co	Correct drainage at Hill 34 for 1st Recn	25 Nov		26 Nov	
112-68	"A"Co	Const gate for 3dam road at BT072711	25 Nov		29 Nov	
162-68	"C"Co	Const 20x32 bunker at 1/13		9 Oct 95	25 Nov	
184-68	"C"Co	Provide 15' of 18" culvert & 40 yds 6" rock to 1st Recn		19 Nov 100		25 Nov
105-68	"C"Co	Rehab (1) and construct (1) SSA hut hill 37		19 Nov 25	25 Nov	
134-68	"C"Co	Const (2) 4-hole heads for 3/26		19 Nov 100		25 Nov
139-68	"C"Co	Const (3) 4-hole heads for 3/7		22 Nov 75	await mat	
162-68	"C"Co	Const 75x15x10 bunker for sniper range	25 Nov		25 Nov	
171-68	"C"Co	Const (2) same berms for 3/26		22 Nov 95	25 Nov	
130-68	"C"Co	Survey and provide materials for 1/13 post office	25 Nov		27 Nov	
132-68	"C"Co	Const (1) 20x32x8 and (1) 8x12x8 timber matting bunkers for Comm Co at AT94907455	27 Nov		11 Dec	
1689-68	OptCo	Rewire the 3/1 on messhall (need mat'l)	On hold			
1721-68	OptCo	Const 50 urinals for 3/7 (need mat'l)		1 Nov 15	On hold	
1774-68	OptCo	Const a total of 50 mount out boxes for 2/1	25 Nov		27 Nov	
1779-68	OptCo	Const two standard hot lockers for DDO		25 Nov 80	26 Nov	
1820-68	OptCo	Provide technical assist to install drain in 6 Club	25 Nov		30 Nov	
1877-68	OptCo	Const one hot locker for security of rifles for 1st Mar	25 Nov		30 Nov	
1878-68	OptCo	Const 29 mount out boxes for 1st Tank Bn	27 Nov		1 Dec	
1879-68	OptCo	Const 90 mount out boxes for 2/5	25 Nov		30 Nov	
1881-68	OptCo	Const box pallets for 1/13	25 Nov		30 Nov	
1889-68	OptCo	Const mount out boxes for 7th Comm Bn	27 Nov		30 Nov	
1924-68	OptCo	Inspect six bunkers and ten SSA huts at 3/11	25 Nov		27 Nov	

WATER REPORT for the day of 24 November 1964

<u>WATER POINT LOCATION</u>	<u>PURCHASABLE WATER (GAL)</u>	
3rd 8" ROW	6,000	9247 30 coordinates
2/1 12	12,000	074641 "
1/1	26,000	011631 "
Hill-55	13,000	
Hill-57	32,000	
As Row	18,000	
Hill-10	14,000	
Liberty Bridge	2,000	
Camp Faulkner	35,000	
Rock Quarry	6,000	959749 "
TOTALS	149,000	

ENCLOSURE (1)

ROAD CONDITIONS AS REPORTED BY MINE SWEEP TEAMS

<u>ROUTE</u>	<u>REMARKS</u>
1. Access Road Hill 22 AT931721 to AT968745	Passable to all traffic, road in fair condition.
2. Access Road Hill 10 AT923695 to AT942693	Passable to all traffic, road in good condition.
3. Rt 150 - BTC66651 to BLC72702	Passable to all traffic, holes in road, and in poor condition.
4. Tu Gen Road BTC66611 to BLC66647	Passable to all traffic, bridge out, ferry operating for 6 x and below only. Road in fair condition.
5. Anderson Trail (B) BTC11635 to BTC21643	Passable to all traffic, road in fair condition.
6. Rt 10, Anderson Trail (B) - BTC11635 to AT989644	Passable to all traffic, road in fair condition.
7. Rt 10 N - AT990677 to AT999700	Passable to all traffic, road in good condition.
8. Rt 10 S - AT990677 to AT989644	Passable to all traffic, road in good condition.
9. Rt 10 - AT970621 to AT989644	Passable to all traffic, road in good condition, needs oiling.
10. Rt 10, Rt 4 AT970621 to AT933582	Passable to all traffic, road in fair condition.
11. Rt 4 - AT921577 to AT945582	Passable to all traffic, road in fair condition.
12. Rt 4 - AT921577 to AT978372	Passable to all traffic, road in poor condition, very muddy and slick.
13. Rt 5	Passable to all traffic, road in poor condition, very muddy.

ENCLOSURE (2)

PROGRESS REPORT: PROJECT WOODPECKER

- a. This status report covers the period 251200L to 241200Nov68.
- b. Tractors/equipment working:
- c. Tractors/equipment ant deadlined:
- d. Coordinates of area cleared:
- e. Area cleared in square meters:
- f. Equipment hours:
- g. Man hours:
- h. Line charges expended:
- i. Fortifications by type and number located and destroyed/caches located and destroyed:
- j. Boobytrap/line/other enemy incidents:
- k. Remarks:
Project WOODPECKER is temporarily halted due to past weather conditions. All engineer equipment and personnel are presently being utilized in 1st Engineer Battalion priority projects.

1ST ENGINEER BATTALION SITUATION REPORT

Situation Report No. 330-68

Period Covered: 241300H to 251300H November

1. Enemy Information.

a. Late entry - 240805HNov68. An engineer sweep team in support of 3/7 reported member of security detonated boobytrapped chicom grenade, at coordinates AT938580 resulting in (2) USMC WIA (MedEvac)(NonIngr). Searched area and located (1) 60mm round, destroyed round in place.

b. Late entry - 240910HNov68. An engineer sweep team in support of 3/7 visually detected (1) 60 pound box mine at coordinates AT938580. Destroyed mine in place.

c. Late entry - 241020HNov68. An engineer sweep team in support of 3/7 visually detected (1) 105mm round at coordinates AT940581, destroyed round in place.

d. 250835HNovember. An engineer sweep team in support of 2/1 visually detected (1) M72 LAAW at coordinates BT067674. Destroyed LAAW in place.

2. Critical MOS Shortages. 1142 - 9; 3531 - 11.

3. Engineer Difficulties. Engineer equipment shortages remain the same as shown on Sit Rep 329-68.

4. Weather. Partly cloudy with light rain.

5. Operations.

A. through H. N/A.

Engineer sweeps. See enclosure (2).

Status of Project WOODPECKER. See enclosure (3).

H&S Company is providing 2 men TAD to Division Post Office.

H&S Company is providing 4 men TAD to Company "A".

H&S Company is providing 3 men TAD to Company "B".

H&S Company is providing 2 men TAD to Company "C".

H&S Company is providing 1 man TAD to Hill 327.

Support Company is providing 7 men TAD to "B" Company.

Support Company is providing 11 men TAD to H&S Company.

Support Company is providing 2 men TAD to 7th Engineer Bn.

Support Company is providing 1 man TAD to III MAF.

Company "A" is providing 7 men TAD to H&S Company.

Company "A" is providing 1 man TAD to Security Guard, Air Force Exchange.

Company "C" is providing 6 men TAD to H&S Company.

Company "C" is providing 1 man TAD to Security Guard, Air Force Exchange.

1st Platoon, Company "A", 3d Engineer Bn is providing 1 man OPCON to H&S Company for internal security.

1st Platoon, Company "A", 3d Engineer Bn OPCON to 1st Engineer Bn since 190830HMay68 in general support of 1st Marine Division.

DECLASSIFIED

DECLASSIFIED

- Company "A" is providing 1 man TAD to H&S Company for internal security.
Company "B" (Rein) in direct support of 5th Marines since 6 Aug 68.
Company "B" is providing 10 engineers on Operation HENDERSON HILL in support of the 5th Marines since 24 Oct 68.
Company "B" is providing 22 engineers in support of 5th Marines on Operation MEADE RIVER since 20 Nov 68.
Company "C" is providing 6 engineers on an operation with 1/7 since 191400HNov68.
Company "C" is providing 4 engineers on an operation with 1/26 since 220900HNov68.
1st Platoon, Company "A", 3d Engineer Bn is providing 10 engineers on Operation MEADE RIVER with 3/26 since 191045HNov68.
Company "A" is now providing 38 engineers on Operation MEADE RIVER with 1st Marines since 221530HNov68.
1st Marine Division Demolitions, Land Mine Warfare and V. C. Boobytrap School attendance this date.
1st Marines - 15
1st Shore Party Bn - 2
1st Recon Bn - 24
6. through 9. N/A.
10. Water Supply. See enclosure (1).
11. General Engineer Comments. N/A.
12. Engineer Command Posts.
a. 1st Engineer Battalion, Danang, located at coordinates BT066 727.
b. 1st Platoon, Company "A", 3d Engineer Bn located at coordinates BT066 727.
c. Company "B" C. P. located at coordinates AT875470.

L. T. Nappi
L. T. NAPPY
By direction

<u>Proj No.</u>	<u>Unit</u>	<u>Project Description</u>	<u>ESD</u>	<u>ASD & %</u>	<u>ECD</u>	<u>ACD</u>
D619-68	"A"Co	Correct drainage at 2/1 messhall		12 Nov 97%	25 Nov	
D632-68	"A"Co	Disassemble & reconst. beathouse for 1st Recon Bn		14 Nov 97%	25 Nov	
D693-68	"A"Co	Assemble (4) bunkers for 2/1		20 Nov 20%	30 Nov	
D838-68	"A"Co	Erect (9) heads at 3/1		18 Nov 60%	27 Nov	
D870-68	"A"Co	Correct drainage at Hill 34 for B/8th Bn/4th Arty	28 Nov		29 Nov	
D662-68	"C"Co	Const 20 x 32 bunker for 1/13		9 Oct 100%		24 Nov
D662-68	"C"Co	Const berm and dig trench for 1st Mar sniper range		25 Nov	26 Nov	
D903-68	"C"Co	Const (16) 8 x 12 wooden bunkers for 1/26 (need mat'l)				
D871-68	"C"Co	Const (2) ammo berms for 3/26		22 Nov 100%		24 Nov
D815-68	"C"Co	Const S & C room at Div S & C		25 Nov	27 Nov	
D689-68	SptCo	Rewire the 3/1 messhall (need mat'l)		15 Nov 15%	On Hold	
D801-68	SptCo	Perform earthwork for 1st Marines	29 Nov			
D820-68	SptCo	Provide tech assist to install drains for 3d LVT		25 Nov	27 Nov	
D877-68	SptCo	Const (1) hot locker for 1st Mar		25 Nov	27 Nov	
D878-68	SptCo	Const (29) mount out boxes for 1st Tank Bn	27 Nov		30 Nov	
D879-68	SptCo	Const (90) mount out boxes for 2/5	27 Nov		30 Nov	
D881-68	SptCo	Const box pallets for 1/13		25 Nov	27 Nov	
D889-68	SptCo	Const mount out boxes for 7th Comm Bn	27 Nov		30 Nov	
D924-68	SptCo	Inspect (6) bunkers and (10) SEA huts for 3/11	28 Nov		2 Dec	

DECLASSIFIED

WATER REPORT For the day of 24 November 1968

REPORTING TIME: 2000

<u>WATER POINT LOCATION</u>	<u>POTABLE WATER (GAL)</u>	
3rd 8" ROW	6,000	921798 coord
2/1	12,000	071661 "
1/1	26,000	011631 "
Hill 55	13,000	
Hill 37	32,000	
Hill 10	14,000	
An Hoa	18,000	
Liberty Bridge	2,000	
Camp Paulkner	35,000	
Rock Quarry	6,000	939749 "
TOTALS	149,000	

ENCLOSURE (1)

DECLASSIFIED

ROAD CONDITIONS AS REPORTED BY MINE SWEEP TEAMS

<u>ROUTE</u>	<u>REMARKS</u>
1. Access Road Hill 22 AT891721 to AT906745	Passable to all traffic, road in fair condition.
2. Access Road Hill 10 AT923695 to AT942683	Passable to all traffic, road in fair condition.
3. Rt 130 - BTO66651 to BTO72702	Passable to all traffic, road in good condition.
4. Tu Cau Road BTO66651 to BTO30847	Passable to all traffic, road in good condition.
5. Anderson Trail (E) BTO11635 to BTO32643	Passable to all traffic, road in fair condition.
6. Rt 10, Anderson Trail (W) - BTO11635 to AT989644	Passable to all traffic, road in fair condition.
7. Rt 10 N - AT990677 to AT999700	Passable to all traffic, road in fair condition.
8. Rt 10 S - AT990677 to AT989644	Passable to all traffic, road in good condition.
9. Rt 10 - AT970621 to AT989644	Passable to all traffic, road in good condition.
10. Rt 10, Rt 4 AT970621 to AT945582	Passable to all traffic, road in fair condition.
11. Rt 4 - AT921577 to AT945532	Passable to all traffic, road in fair condition.
12. Rt 4 - AT921577 to AT878572	Passable to all traffic, road in fair condition.
13. Rt 5	Passable to all traffic, road in slippery condition.

ENCLOSURE (2)

PROGRESS REPORT: PROJECT WOODPECKER

- a. This status report covers the period 241200L to 291200L.
- b. Tractors/equipment working:
- c. Tractors/equipment deadlined:
- d. Coordinates of area cleared:
- e. Area cleared in square meters:
- f. Equipment hours:
- g. Manhours:
- h. Line charges expended:
- i. Fortifications by type and number located and destroyed/caches located and destroyed:
- j. Boobytrap/mine/other enemy incidents:
- k. Remarks:
Project WOODPECKER is temporarily halted due to past weather conditions. All engineer equipment and personnel are being utilized in 1st Engineer Battalion priority projects.

1ST ENGINEER BATTALION SITUATION REPORT

Situation report No. 531-68

Period Covered: 251300H to 261300H November 1968

1. Enemy Information.

a. 261010H Nov 68, an engineer sweep team in support of 2/7 visually located (1) 60mm and round at coordinates 7968584. Destroyed round in place.

2. Critical MOS Shortages. 1142 - 9; 5531 - 11.

3. Engineer Difficulties. Engineer equipment shortages remain the same as shown on sit rep 529-68.

4. Weather. Partly cloudy with light rain.

5. Operations.

a. through H. 2/A.

Engineer sweeps. See enclosure (2). "A" Company provided special sweep to 2/1 on 25 Nov 68. Status of Project 400000000. See enclosure (3).

H&S Company is providing 2 men TAB to Division Post Office.

H&S Company is providing 4 men TAB to Company "A".

H&S Company is providing 3 men TAB to Company "B".

H&S Company is providing 2 men TAB to Company "C".

H&S Company is providing 1 man TAB to Hill 327.

Support Company is providing 7 men TAB to "B" Company.

Support Company is providing 11 men TAB to H&S Company.

Support Company is providing 2 men TAB to 7th Engineer Bn.

Support Company is providing 1 man TAB to 111 BAF.

Company "A" is providing 7 men TAB to H&S Company.

Company "A" is providing 1 man TAB to security guard, air force exchange.

Company "C" is providing 6 men TAB to H&S Company.

Company "C" is providing 1 man TAB to security guard, air force exchange.

1st Platoon, Company "A", 3d Engineer Bn is providing 1 man TAB to H&S Company for internal security.

1st Platoon, Company "A", 3d Engineer Bn is providing 1 man TAB to 1st Engineer Bn since 190300Z Nov 68 in general support of 1st Marine Division.

Company "A" is providing 1 man TAB to H&S Company for internal security.

Company "B" (N&M) in direct support of 5th Marines since 6 Aug 68.

Company "B" is providing 10 engineers on Operation H&S since in support of the 5th Marines since 24 Oct 68.

Company "B" is providing 22 engineers in support of 3th Marines on Operation Manna since 20 Nov 68. Company "C" is providing 6 engineers on Operation Manna and is in support of 1/7 since 191400Z Nov 68. Company "D" is providing 4 engineers on Operation Manna and is in support of 1/26 since 220900Z Nov 68. 1st Platoon, Company "A", 3d Engineer Bn is providing 10 engineers on Operation Manna since 1/26 since 191045H Nov 68.

Company "A" is now providing 53 engineers on Operation Manna since 221200Z Nov 68. 1st Marine Division Demolitions, Land Mine Warfare and V.C. Boobytrap School attendance this date.

1st Marines - 15
1st Shore Party Bn - 2
1st Recon Bn - 24

6. through 9. M/A.

10. Water Supply. See enclosure (1).

11. General Engineer Companies. M/A.

12. Engineer Command Posts.

- a. 1st Engineer Battalion, Danang, located at coordinates 1866727.
- b. 1st Platoon, Company "A", 3d Engineer Bn located at coordinates 1866727.
- c. Company "B" C.P. located at coordinates 1867348.


Lt. T. H. H. H.
By direction

<u>Proj No.</u>	<u>Unit</u>	<u>Project Description</u>	<u>ASU</u>	<u>ASU & %</u>	<u>ACU</u>	<u>ACU</u>
D619-68	"A"Co	Correct drainage at 2/1 messhall		12 Nov 97%	26 Nov	
D632-68	"A"Co	Disassemble & reconst boathouse for 1st Recon Bn		14 Nov 97%	26 Nov	
D693-68	"A"Co	Assemble (4) bunkers for 2/1		20 Nov 25%	30 Nov	
D763-68	"A"Co	Repair tower for 2/1		26 Nov	29 Nov	
D766-68	"A"Co	Improve access road at 3d Amphib Bn		25 Nov 5%	14 Dec	
D780-68	"A"Co	Replace 12 doors on SM messhall at 2/1	30 Nov		2 Dec	
D811-68	"A"Co	Const (2) 20 x 32 bunkers for 2/1		16 Nov 60%	27 Nov	
D829-68	"A"Co	Const 12 x 12 casing for 2/1 water point		25 Nov 5%	29 Nov	
D837-68	"A"Co	Assemble (2) heads at Hill 34 for 4/11	1 Dec		3 Dec	
D854-68	"A"Co	Deliver and assist in const of 10 prefab cantdecks for 3/1		10 Nov 100%	25 Nov 25 Nov	
D863-68	"C"Co	Const lat's for 20th Marines (need mat'l)		20 Oct 10%		
D805-68	"C"Co	Rehabilitate (1) and const (1) sea hut at Hill 37		19 Nov 40%	30 Nov	
D862-68	"C"Co	Const berm and dig trench for sniper range, 1st Mar	27 Nov		28 Nov	
D903-68	"C"Co	Const (16) 8 x 8 bunkers for 1/26 (need mat'l)	2 Dec		20 Dec	
D633-68	"C"Co	Const shed type shelter for MAB at Hill 37	30 Nov		2 Dec	
D815-68	"C"Co	Const S & C at Div S&C		25 Nov 10%	27 Nov	
D930-68	"C"Co	Survey and provide mat'l's for 1/13 post office		26 Nov	27 Nov	
D902-68	SptCo	Const (2) bunkers for 1st Sgr Bn		25 Nov		
D774-68	SptCo	Const a total of 50 mount out boxes for 2/1		26 Nov	29 Nov	
D779-68	SptCo	Const (2) standard hot lockers for M&O		23 Nov 100%		25 Nov
D820-68	SptCo	Provide tech assist to install drain in O'Club		26 Nov	29 Nov	
D877-68	SptCo	Const one hot locker for 1st Marines		25 Nov 25%	30 Nov	
D878-68	SptCo	Const 29 mount out boxes for 1st Tank Bn		22 Nov 100%		25 Nov
D680-68	S. tCo	Const 25 boxes for 1/13		26 Nov	29 Nov	
D881-68	SptCo	Const box pallets for 1/13		26 Nov	28 Nov	
D889-68	SptCo	Const mount out boxes for 7th Comm Bn	27 Nov		29 Nov	

WATER REPORT for the day of 25 November 1968

REPORTING TIME: 2000

<u>WATER POINT LOCATION</u>	<u>POTABLE WATER (GA L)</u>	
3rd 8' ROW	6,000	921798 coordinates
2/1	12,000	071661 "
1/1	26,000	011531 "
 Hill 55	 13,000	
Hill 37	32,000	
Hill 10	14,000	
An Hea	18,000	
Liberty Bridge	2,000	
Camp FAULKNER	35,000	
Rock Quarry	6,000	939749 "
TOTALS	149,000	

ENCLOSURE (1)

ROAD CONDITIONS AS REPORTED BY MINE SWEEP TEAMS

<u>ROUTE</u>	<u>REMARKS</u>
1. Access Road Hill 22 AT891721 to AT900745	Passable to all traffic, road in fair condition.
2. Access Road Hill 10 AT923695 to AT942583	Passable to all traffic, road in slippery cond.
3. Rt 130 - BT066651 to BT072702	Passable to 5 Ton and below, in poor condition.
4. Tu Cau Road BT066651 to BT030547	Passable to 5 Ton and below, in poor condition.
5. Anderson Trail (E) BT011635 to BT032643	Passable to all traffic, road in fair condition.
6. Rt 10, Anderson Trail (W) - BT011635 to AT989544	Passable to all traffic, road in fair condition.
7. Rt 10 N - AT990677 to AT999700	Passable to 3/4 Ton and below due to damaged bridge.
8. Rt 10 S - AT990677 to AT989544	Passable to all traffic, road in good condition.
9. Rt 10 - AT970621 to AT989544	Passable to all traffic, road in good condition.
10. Rt 10, Rt 4 AT970621 to AT945582	Passable to all traffic, road in fair condition.
11. Rt 4 - AT921577 to AT945582	Passable to all traffic, road in fair condition.
12. Rt 4 - AT921577 to AT878572	No report received.
13. Rt 5	Passable to all traffic, road in poor condition.

ENCLOSURE (2)

PROGRESS REPORT: PROJECT WOODPECKER

a. This status report, covers the period 251200G to 261200Z06G.

b. Tractors/equipment working:

c. Tractors/Equipment deadlined:

d. C

e. coordinates of area cleared:

f.

Area cleared in square meters:

g. Equipment hours:

h. Manhours:

i. Line charges expended:

j. Fortifications by type and number located and destroyed/caches located and destroyed:

k. Boobytrap/mine/other enemy incidents:

l. Remarks:

Project work down is temporarily halted due to poor weather conditions. All engineer equipment and personnel are being utilized in 1st Engineer Battalion priority projects.

1ST ENGINEER BATTALION SITUATION REPORT

Situation Report No. 332-68

Period Covered: 261300H to 271300H November 1968

1. Enemy Information.

- a. 270730H Nov 68. An engineer sweep team in support of 3/1 visually located one 155mm dud round at coordinates AG987643, destroyed round in place.
- b. 270800H Nov 68. An engineer sweep team in support of 2/1 visually detected two 61mm rounds at coordinates HEO57658, destroyed rounds in place.
- c. 270730H Nov 68. An engineer sweep team in support of 2/1 visually detected two 81mm rounds at coordinates HEO57659, destroyed rounds in place.

2. Critical ~~was~~ shortages. 1142 - 9; 5531 - 11.3. Engineer Difficulties. Engineer equipment shortages remain the same as shown on Sit Map 329-68.4. Weather. Partly cloudy with isolated rain showers.5. Operations.

a. through H. M/A.

Engineer sweeps. See enclosure (2). "A" Company provided a 7 man special sweep team for 2/1 on 27 Nov 68. "B" Company provided sweep team support to two convoys to An Hoa on 26 and 27 Nov 68.

Status of Project WOLFECAH. See enclosure (3).

HAS Company is providing 1 man TAB to Division Post Office.

HAS Company is providing 4 men TAB to Company "A".

HAS Company is providing 3 men TAB to Company "B".

HAS Company is providing 2 men TAB to Company "C".

HAS Company is providing 1 man TAB to Hill 327.

Support Company is providing 7 men TAB to "B" Company.

Support Company is providing 11 men TAB to HAS Company.

Support Company is providing 2 men TAB to 7th Engineer Bn.

Support Company is providing 1 man TAB to Hill 327.

Support Company is providing 1 man TAB to Division Post Office.

Company "A" is providing 7 men TAB to HAS Company.

Company "A" is providing 1 man TAB to Security Guard, Air Force Exchange.

Company "C" is providing 6 men TAB to HAS Company.

Company "C" is providing 1 man TAB to Security Guard, Air Force Exchange.

1st Platoon, Company "A", 3d Engineer Bn is providing 1 man TAB to HAS Company for internal security.

1st Platoon, "A" Company, 3d Engineer Bn is providing 1 man TAB to HAS Company for internal security.

support of 1st Marine Division.

Company "A" is providing 1 man TAD to Base Company for internal security.
 Company "B" (main) in direct support of 5th Marines since 6 August 68.
 Company "B" is providing 10 men on Operation HANGMAN in support of 5th Marines since 24 Oct 68.
 Company "B" is providing 22 engineers in support of 5th Marines on Operation HANGMAN since 20 Nov 68.
 Company "C" is providing 6 engineers on Operation HANGMAN with 1/7 since 191400ZNov68.
 Company "C" is providing 4 engineers on Operation HANGMAN with 1/26 since 220500ZNov68.
 1st Platoon, Company "A", 3d Engineer Bn is providing 10 engineers on Operation HANGMAN with 3/26 since 191045ZNov68.
 1st Platoon, Company "A", 3d Engineer Bn is providing 10 engineers on Operation HANGMAN with 1/1 since 261600ZNov68.
 Company "A" is now providing 51 engineers on Operation HANGMAN with 1st Marines since 221530ZNov68.
 1st Marine Division Demolitions, Land Mine warfare and V.C. boobytrap school attendance this date:
 1st Marines - 15
 1st Shore Party Bn - 2
 1st Recon Bn - 24


6. through 9. N/A.

10. Water Supply. See enclosure (1).

11. General Engineer Comments. 1st Engineer Battalion was visited by Brigadier General J. M. FOLLOEY, JR., Commanding General of Fleet Logistics Command on 26 November 1968.

12. Engineer Command Posts.

- a. 1st Engineer Battalion, Danang, located at coordinates BF060727.
- b. 1st Platoon, Company "A", 3d Engineer Bn located at coordinates BF060727.
- c. Company "B" C.P. located at coordinates AF875470.


 L. T. Hays
 By direction

Late entry - 270915ZNov68. An engineer sweep team in support of 3/7 reported culvert destroyed at coordinates AF957585, resulting in 65% of road over culvert was destroyed, road is closed to traffic.

Late entry - 271120ZNov68. An engineer sweep team in support of 5th Marines reported member of security located one 81mm round at coordinates AF925522. Round was destroyed in place.

~~Late entry - 271130ZNov68. An engineer survey team reported small rocket hit Vietnamese tract at coordinates BF073708 resulting in (1) USMC KIA (LTC) (Killed in action) and (1) ARVN KIA.~~ *ASL*

Proj No.	Unit	Project Description	ASD & %	ASD	ASD	ASD
D619-68	"A" Co	Correct drainage at 2/1 mess hall	12 Nov 97%	27 Nov		
D632-68	"A" Co	Disassemble & reconstruct bathroom for 1st Messon Bn	14 Nov 97%	27 Nov		
D724-68	"A" Co	Backfill 105mm pads for 4/1/11 at 1/1	6 Nov 80%	27 Nov		
D766-68	"A" Co	Improve access road at 3d Amtrac Bn	25 Nov 10%	14 Nov		
D838-68	"A" Co	Erect (9) hedges at 3/1	18 Nov 65%	27 Nov		
D912-68	"A" Co	Construct gate for 3d Amtrac Bn	25 Nov 5%	29 Nov		
D976-68	"A" Co	Rewire Div P.O. with wire mesh	31 Oct 100%	14 Nov		
D609-68	"A" Co	Design and construct bunkers and ur for 11th Mar	29 Oct 100%	9 Nov		
D221-68	"A" Co	Rehabilitate water point for 2/1	Cancelled by	20 Nov		
D661-68	"A" Co	Construct ammo boxes at Hill 55 LSA	4 Oct 80%	50 Nov		
D663-68	"A" Co	Construct L2's for 26th Marines (On hold)	20 Oct 10%	50 Nov		
D735-68	"A" Co	Provide tech assist to 1st Messon Bn for bunker const	30 Oct 75%	50 Nov		
D805-68	"A" Co	Rehab (1) and const (1) cha hut for 3/7	19 Nov 50%	50 Nov		
D862-68	"A" Co	Construct beam and dig trench for 1st Marines	27 Nov	28 Nov		
D815-68	"A" Co	Construct this room at Div SMO	25 Nov 75%	27 Nov		
D930-68	"A" Co	Survey and provide mat'ls for 1/13 P.O.	Cancelled			
D932-68	"A" Co	Construct (2) timber & matting bunkers for Comm Co	27 Nov 10%	11 Nov		
D620-68	"A" Co	Inspect and repair C.U.'s alternate U.L. bunker, 11th Mar	24 Oct 100%	8 Nov		
D683-68	"A" Co	Haul 60 cu yds of fill to Hill 55 for 4/1	15 Oct 100%	7 Nov		
D700-68	"A" Co	Provide tech assist for bunker const to 1st Armd Amph Co	6 Nov 100%	8 Nov		
D774-68	Spt Co	Construct 50 mount out boxes for 2/1	26 Nov	29 Nov		
D820-68	Spt Co	Provide tech assist to install drain in U'Club	26 Nov	29 Nov		
D879-68	Spt Co	Construct 90 mount out boxes for 4/5	26 Nov 20%	30 Nov		
D889-68	Spt Co	Construct mount out boxes for 7th Comm Bn	27 Nov	29 Nov		
D902-68	Spt Co	Construct bunker for 1st Bn		20 Nov		
D865-68	Dts	Provide survey team to stake out sea huts for 362th Trans Det. (On hold)		5 Dec		

WATER REPORT for the day of 26 November 1968

REPORTING TIME: 2000

<u>WATER POINT LOCATION</u>	<u>POTABLE WATER (GAL)</u>	
3rd 8" HDV	6,000	921798 coordinates
2/1	12,000	071661 "
1/1	26,000	011531 "
 Hill 55	 13,000	
Hill 37	32,000	
Hill 10	14,000	
An Hoa	18,000	
Liberty Bridge	2,000	
Camp FAULKNER	55,000	
Rock Quarry	6,000	939749 "
TOTALS	149,000	

ENCLOSURE (1)

ROAD CONDITIONS AS REPORTED BY MINE SWEEP TEAMS

<u>ROUTE</u>	<u>REMARKS</u>
1. Access Road Hill 22 AT994721 to AT990745	Passable to all traffic, road in fair condition.
2. Access Road Hill 10 AT983645 to AT942696	Passable to all traffic, road in good condition.
3. Rt 150 - BT066651 to BT072702	Passable to 5 Ton and below, road in poor condition.
4. Tu Can Road BT066651 to BT080647	Passable to all traffic, road in fair condition.
5. Anderson Trail (E) BT011635 to BT080643	Passable to all traffic, road in fair condition.
6. Rt 10, Anderson Trail (W) - BT011635 to AT989644	Passable to all traffic, road in fair condition.
7. Rt 10 N - AT990677 to AT999700	Closed from 1/1 UP to fork of Route 1, due to road repairs.
8. Rt 10 S - AT990677 to AT989644	Passable to all traffic, road in good condition.
9. Rt 10 - AT970621 to AT989644	Passable to all traffic, road in good condition.
10. Rt 10, Rt 4 AT970621 to AT945582	Impassable to all traffic due to damaged culvert.
11. Rt 4 - AT921577 to AT945582	Passable to all traffic, road in fair condition.
12. Rt 4 - AT921577 to AT945582	Passable to all traffic, road in fair condition.
13. Rt 5	Passable to all traffic, road in fair condition.

ENCLOSURE (2)

DECLASSIFIED

C. 50

PROGRESS REPORT: PROJECT WOODPECKER

- a. This status report covers the period 26 1200Z to 27 1200Z Nov 68.
- b. Tractors/equipment working:
- c. Tractors/equipment deadlined:
- d. Coordinates of area cleared:
- e. Area cleared in square meters:
- f. Equipment hours:
- g. Manhours:
- h. Line charges expended:
- i. Fortifications by type and number located and destroyed/caches located and destroyed:
- j. Boobytrap/line/other enemy incidents:
- k. Remarks:
Project Woodpecker is temporarily halted due to past weather conditions. All equipment and personnel are being utilized in 1st Engineer Battalion priority projects.

DECLASSIFIED

1ST ENGINEER BATTALION SITUATION REPORT

Situation Report No. 333-68

Period Covered: 271300h to 281300h November 1968

1. Known Information.

a. 280800hNov68. An engineer sweep team in support of 5/7 visually located one dud M79 round at coordinates AT982626. Destroyed round in place.

b. 280936hNov68. An engineer sweep team in support of 5th Marines reported member of security detonated boobytrapped M26 grenade at coordinates AT918515 resulting in (1) USMC KIA (Huang).

2. Critical MOS Shortages. 1142 - 9; 3531 - 11.

3. Engineer Difficulties. Engineer equipment shortages remain the same as shown on Sit Rep 349-68

4. Weather. Partly cloudy with light rain.

5. Operations.

A. through H. N/A

Engineer sweeps. See enclosure (2). "A" Company provided sweep support to 2/1 for tanks on 27 Nov 68.

Status of Project WOLFSCHER. See enclosure (3).

H&S Company is providing 1 man TAB to Division Post Office.

H&S Company is providing 4 men TAB to Company "A".

H&S Company is providing 3 men TAB to Company "B".

H&S Company is providing 2 men TAB to Company "C".

H&S Company is providing 1 man TAB to Hill 527.

Support Company is providing 5 men TAB to Company "A".

Support Company is providing 11 men TAB to H&S Company.

Support Company is providing 2 men TAB to 7th Engineer Bn.

Support Company is providing 1 man TAB to 1st MAF.

Support Company is providing 1 man TAB to Division Post Office.

Company "A" is providing 7 men TAB to H&S Company.

Company "A" is providing 1 man TAB to Security Guard, Air Force Exchange.

Company "C" is providing 6 men TAB to H&S Company.

Company "C" is providing 1 man TAB to Security Guard, Air Force Exchange.

1st Platoon, Company "A", 3d Engineer Battalion is providing 1 man OTCU to H&S Company for internal security.

1st Platoon, Company "A", 3d Engineer Battalion orders to 1st Engineer Battalion since 190830hMay68 in general support of 1st Marine Division.

Company "A" is providing 1 man TAB to H&S Company for internal security.

DECLASSIFIED

DECLASSIFIED

Company "B" (Main) in direct support of 5th Marines since 6 Aug 68.

Company "B" is providing 10 engineers on Operation MANDARIN Hill in support of the 5th Marines since 24 Oct 68.

Company "B" is providing 22 engineers in support of 5th Marines on Operation MANDARIN RIVER since 20 Nov 68.

Company "C" is providing 3 engineers in support of Operation MANDARIN RIVER with 1/7 since 191400H Nov 68,
3 engineers secured on 27 Nov 68.

Company "C" is providing 4 engineers in support of Operation MANDARIN RIVER with 1/26 since 220900H Nov 68.

1st Platoon, Company "A", 3d Engr Bn is providing 10 engineers on Operation MANDARIN RIVER with 3/26 since
191045H Nov 68. ^{C 1st} ^{1st Marines}

1st Platoon, Company "A", 3d Engr Bn is providing 10 engineers on Operation MANDARIN RIVER with 4/4 since
261600H Nov 68.

Company "A" is now providing 61 engineers on Operation MANDARIN RIVER with 1st Marines since 221530H Nov 68.

1st Marine Division Demolitions, Land Mine Warfare and V.C. Boobytrap School attendance this date:

1st Marines - 13

1st Recon Bn - 54

1st Engr Bn - 1

6. through 9. N/A

10. Water Supply. See enclosure (1).


11. General Engineer Comments. N/A

12. Engineer Command Posts.

a. 1st Engineer Battalion, Danang, located at coordinates BT060727.

b. 1st Platoon, Company "A", 3d Engineer Bn located at coordinates BT060727.

c. Company "B" C.P. located at coordinates BT675470.


L. T. H. P. H.
By direction

Ref. No.	Unit	Project Description	Estimate	Start Date	End Date	Actual
D619-68	"A" Co	Correct drainage at 2/1 mess hall		12 Nov 1000		27 Nov
D632-68	"A" Co	Disassemble and reconstruct bathroom for 1statoon		14 Nov 970		28 Nov
D693-68	"A" Co	Assemble (4) bunkers for 2/1		20 Nov 500		30 Nov
D724-68	"A" Co	Reckfill 105mm pads for 4/1/11 at 1/1		6 Nov 800		1 Dec
D763-68	"A" Co	Repair tower for 2/1		26 Nov 1000		1 Dec
D766-68	"A" Co	Improve access road at 3d address in		25 Nov 1500		14 Dec
D814-68	"A" Co	Const (2) bunkers for 2/1		16 Nov 650		30 Nov
D829-68	"A" Co	Const 12 x 12 casing for 2/1 waterpoint		25 Nov 1000		29 Nov
D838-68	"A" Co	Const (9) heads at 3/1		18 Nov 650		29 Nov
D870-68	"A" Co	Correct drainage at Hill 34 for 8th Bn, 4th Arty		28 Nov 500		30 Nov
D912-68	"A" Co	Const gate for 3d address in		25 Nov 1000		30 Nov
D883-68	"B" Co	Const 85 strongback tentdecks & 10 tentdecks for 5th Bn		16 Nov 2500		18 Jan 69
D664-68	"C" Co	Const ammo bunker at Hill 55 Bn		4 Oct 850		30 Nov
D735-68	"C" Co	Provide (2) engineers for tech assist to 1statoon		30 Oct 800		30 Nov
D805-68	"C" Co	Rehabilitate (1) and const (1) J.A. Hut at Hill 37		19 Nov 550		30 Nov
D862-68	"C" Co	Const berm and dig trench for 1st Mar sniper range		27 Nov 750		28 Nov
D815-68	"C" Co	Const 1st room at Div Bn		25 Nov 850		28 Nov
D932-68	"C" Co	Const (2) timber & setting bunkers for Comm Co		26 Nov 1500		11 Dec
D943-68	"C" Co	Check heads at hills 10, 22, & 41, submit results to 2nd Bn				30 Nov
D782-68	"C" Co	Const apron around grease trap, raise head barriers and chlorinate shower water for 7th Mar	9 Nov			11 Dec
D771-68	"C" Co	Provide mat'l & tech assist to install apron around grease trap for 7th Mar	1 Nov			1 Dec
D774-68	"C" Co	Const a total of 50 mount out boxes for 2/1		26 Nov 500		29 Nov
D820-68	"C" Co	Provide tech assist to install drain in 3d MTR Club		26 Nov 1000		29 Nov
D879-68	"C" Co	Const 50 mount out boxes for 2/5		26 Nov 500		30 Nov
D902-68	"C" Co	Const bunker for 1st Arty Bn		25 Nov 2000		15 Dec
D924-68	"C" Co	Inspect air bunker & and 10 sea huts for 3/11	2 Dec			3 Dec
D787-68	"C" Co	Deliver 30 on yds of crumpled wire for 3/11		22 Nov 1000		22 Nov
D949-68	"C" Co	Const (7) windshield covers for 1/26	29 Nov			30 Nov
D948-68	"C" Co	Clear drain in 3/26 mess hall		27 Nov 500		28 Nov
D945-68	"C" Co	Const (4) mount out boxes for 2nd	1 Dec			2 Dec
D915-68	"C" Co	Issue mat'l to extend 3.5 to 3/11		21 Nov 1000		26 Nov
D747-68	"C" Co	Provide cover with operator to Bn Bn		Cancelled on 26 Nov		

WATER REPORT for the day of 27 November 1968

REPORTING TIME: 2000

<u>WATER POINT LOCATION</u>	<u>POTABLE WATER (GAL)</u>	
3rd 6" ROW	6,000	921796 coordinates
2/1	12,000	071661 "
1/1	26,000	011531 "
 HILL 55	 13,000	
HILL 37	32,000	
HILL 10	14,000	
Am Hoa	18,000	
Liberty Bridge	2,000	
Camp Faulkner	35,000	
Rock Quarry	6,000	939749 "
 TOTALS	 149,000	

ENCLOSURE (1)

ROAD CONDITIONS AS REPORTED BY MINE SWEEP TEAMS

<u>ROUTE</u>	<u>REMARKS</u>
1. Access Road Hill 22 AT991721 to AT906745	Openable to all traffic, road in fair condition.
2. Access Road Hill 10 AT923695 to AT942593	Openable to all traffic, road in good condition.
3. Rt 150 - BT066651 to BT072702	Openable to 5 Ton and below, road in good condition.
4. Tu Cau Road (At 124) BT066651 to BT030647	Openable to all traffic, road in fair condition.
5. Anderson Trail (E) BT011635 to (At 124) BT030643	Openable to all traffic, road in fair condition.
6. Rt 10, Anderson (At 124) Trail (W) - BT011635 to AT989644	Openable to all traffic, road in fair condition.
7. Rt 10 N - AT990677 to AT999700	Openable to all traffic, road in good condition.
8. Rt 10 S - AT990677 to AT989644	Openable to all traffic, road in good condition.
9. Rt 10 - AT970621 to AT989644	Openable to all traffic, road in good condition.
10. Rt 10, Rt 4 AT970621 to AT945582	Openable to all traffic due to damaged surface.
11. Rt 4 - AT921577 to AT945582	Openable to all traffic, road in fair condition.
12. Rt 4 - AT921577 to AT678572	Openable to all traffic, road in fair condition.
13. Rt 5	Openable to all traffic, road in fair condition.

ENCLOSURE (2)

PROGRESS REPORT: PROJECT WOODPECKER

- a. This status report covers the period 2/1/66 to 2/15/66
- b. Tractors/equipment working:
- c. Tractors/equipment deadlined:
- d. Coordinates of area cleared:
- e. Area cleared in square meters:
- f. Equipment hours:
- g. Manhours:
- h. Line charges expended:
- i. Fortifications by type and number located and destroyed/caches located and destroyed:
- j. Boobytrap/line/other enemy incidents:
- k. Remarks:
Subject was cleared as completely, limited due to poor weather conditions. All equipment and personnel are being held in 1st Engineer Battalion priority projects.

1st Marine Air Station Situation Summary

Situation report No. 334-68

Period covered: 281300h to 291300h November 1968

1. Enemy Information.

a. 291000h Nov 68. An engineer saw 8 teams in support of 2/1 visually located one and 102mm illumination round at coordinates HX072700. Destroyed round in place.

2. Critical Air Shortages. 1142 - 2; 0531 - 11.

3. Engineer Difficulties. Engineer equipment shortages remain the same as shown on list Sep 29-68.

4. Weather. Partly cloudy with rain showers.

5. Operations.

a. through H. H/A.
Engineer sweeps. See enclosure (2). Company "A" provided a special 7 mm sweep team in support of 2/1 on 28 Nov 68.

Status of Support Companies. See enclosure (3).
Has Company is providing 1 man TAB to Division rest office.

Has Company is providing 4 men TAB to Company "A".

Has Company is providing 3 men TAB to Company "B".

Has Company is providing 2 men TAB to Company "C".

Has Company is providing 1 man TAB to Hill 327.

Support Company is providing 5 men TAB to "B" Company.

Support Company is providing 11 men TAB to Has Company.

Support Company is providing 2 men TAB to 7th Engineer Bn.

Support Company is providing 1 man TAB to Hill 327.

Support Company is providing 1 man TAB to Division rest office.

Company "A" is providing 7 men TAB to Has Company.

Company "A" is providing 1 man TAB to security guard, air force exchange.

Company "C" is providing 6 men TAB to Has Company.

Company "C" is providing 1 man TAB to security guard, air force exchange.

1st Platoon, Company "A", 1st Engineer Bn is providing 1 man TAB to Has Company for internal security.

1st Platoon, Company "A", 1st Engineer Bn is providing 1 man TAB to 1st Engineer Bn since 1908/0000h in general support

of 1st Marine Division.

Company "A" is providing 1 man TAB to Has Company for internal security.

Company "B" (rein) in direct support of 5th Marines since 6 August 1968.

Company "B" is providing 10 men on Operation MANDALAY in support of the 5th Marines since 24 Oct 68.
Company "B" is providing 22 engineers in support of 5th Marines on Operation MANDALAY since 20 Nov 68.
Company "C" is providing 3 engineers on Operation MANDALAY in support of 1/7 since 191400ZNov68.
Company "C" is providing 4 engineers on Operation MANDALAY in support of 1/26 since 220900ZNov68.
1st Platoon, Company "A", 3d Engineer Battalion is providing 10 engineers on Operation MANDALAY in support of 3/26 since 191045ZNov68.
Company "C" is providing 10 engineers in support of 1st Marines on Operation MANDALAY since 261600ZNov68.
Company "A" is now providing 62 engineers on Operation MANDALAY with 1st Marines since 221530ZNov68.
1st Marine Division Demolitions, Land Mine Warfare and M.C. Boobytrap School Attendance this date:
1st Marines - 13
1st Recon Bn - 54
1st Engr Bn - 1

6. through 9. N/A

10. Water Supply. See enclosure (1).

11. General Engineer Comments. N/A.

12. Engineer Command Posts.

- a. 1st Engineer Battalion, Danang, located at coordinates BT060727.
- b. 1st Platoon, Company "A", 3d Engineer Battalion, located at coordinates BT060727.
- c. Company "B" C.P. located at coordinates AT05470.


A.P. Martin
By direction

Proj No.	Unit	Project Description	SSD	SSD & %	SSD	CD
D534-68	"A"Co	Const (6) bunkers for K/4/11	10 Dec		20 Dec	
D632-68	"A"Co	Disassemble and reconst boathouse for 1st Recon		14 Nov 97%	30 Nov	
D693-68	"A"Co	Assemble (4) bunkers for 2/1		20 Nov 35%	3 Dec	
D763-68	"A"Co	Repair tower for 2/1		26 Nov 10%	3 Dec	
D766-68	"A"Co	Improve access road at 3d Amtrac Bn		25 Nov 20%	14 Dec	
D829-68	"A"Co	Const 12 x 12 casing for 2/1 waterpoint		25 Nov 15%	30 Nov	
D838-68	"A"Co	Erect (9) heads at 3/1		18 Nov 65%	30 Nov	
D912-68	"A"Co	Const gate for 3d Amtrac Bn		25 Nov 10%	3 Dec	
D758-68	"A"Co	Const pole & matting bunkers for A/1/11	11 Dec		26 Dec	
D825-68	"A"Co	Install minefield marking signs at 5th Comm	4 Dec		6 Dec	
D900-68	"A"Co	Const (2) bunkers for 3d APT's	4 Dec		18 Dec	
D894-68	"A"Co	Const (5) wooden bunkers for 1/11 at Hill 34	11 Dec		26 Dec	
D817-68	"B"Co	Const (4) ammo bunkers for 155mm how at an MDA	4 Dec		15 Dec	
D771-68	"C"Co	Provide mat'l and tech assist to install apron around greasetrap for 7th Marines	1 Dec		2 Dec	
D782-68	"C"Co	Provide tech assist to 7th Mar to improve heads		29 Nov	2 Dec	
D805-68	"C"Co	Rehab (1) and const (1) MDA hut at Hill 37		19 Nov 60%	30 Nov	
D862-68	"C"Co	Const berm and dig trench for 1st Mar sniper range		27 Nov 75%	30 Dec	
D815-68	"C"Co	Const MDA room at Div MDA		25 Nov 85%	29 Nov	
D932-68	"C"Co	Const (2) timber matting bunkers for Hq Bn		26 Nov 10%	11 Dec	
D943-68	"C"Co	Inspect heads at Hill 10, 22, and 41		29 Nov	30 Nov	
D850-68	"C"Co	Const bunkers for 3/11 and 1st 155mm guns	16 Dec		22 Jan 69	
D904-68	"C"Co	Const (10) bunkers at Dai MDA for 3/26	4 Dec		19 Dec	
D675-68	"C"Co	Provide tech assist for installation of minefield for 1/26	9 Dec		12 Dec	
D927-68	"C"Co	Const (4) bunkers for 1st 155mm Guns at Hill 65	4 Dec		26 Dec	
D774-68	SptCo	Const 50 mount out boxes for 2/1		26 Nov 50%	29 Nov	
D860-68	SptCo	Const 25 boxes for 1/13		28 Nov 5%	29 Nov	
D881-68	SptCo	Const box pallets for 1/13		28 Nov 5%	29 Nov	
D949-68	SptCo	Const windshields for 1/26		28 Nov 100%		29 Nov
D948-68	SptCo	Clear drain in 3/26 messhall		27 Nov 50%	1 Dec	
D889-68	SptCo	Const mount out boxes for 7th Comm Bn		28 Nov 5%	29 Nov	
D924-68	SptCo	Inspect six bunkers and 10 MDA huts for 3/11		28 Nov 100%		29 Nov
D746-68	SptCo	Const packing crates for 1/26	20 Nov		4 Dec	
D818-68	SptCo	Provide mat'l & electricians to install power system for 2/11	20 Jan 69		15 Feb	
D718-68	S-4	Pick up (23) bunkers from MDA-3	1 Dec		15 Dec	
D959-68	SptCo	Const (28) field range packing crates for 3/26	2 Dec	29 Nov	1 Dec	
D960-68	SptCo	Const mount out boxes for 3/26 messhall		29 Nov	10 Dec	
D556-68	SptCo	Const (9) binder racks for Hq Bn		4 Nov 100%		4 Nov

WATER REPORT for the Morning of 27 November 1968

<u>WATER POINT NUMBER</u>	<u>POTABLE WATER (GAL.)</u>	<u>921796 coordinates</u>
Wp # 1 3rd St Row	6,000	
Wp # 2 2/1	12,000	071661 "
Wp # 3 1/1	36,000	011531 "
Wp # 4 Hill 55	13,000	
Wp # 5 Hill 3/7	24,000	
Wp # 6 Hill 10	14,000	
Wp # 7 An Row	18,000	
Wp # 8 Liberty Bridge	2,000	
Wp # 9 Camp Peckner	33,000	
Wp # 10 Back Quarry	3,000 (hailed in)	959749 "
Total	163,000	

ENCLOSURE (1)

ROAD CONDITIONS AS REPORTED BY LINE SWEEP TEAMS

<u>ROUTE</u>	<u>REMARKS</u>
1. Access Road Hill 22 AT934721 to AT930945	Passable to all traffic, road in fair condition.
2. Access Road Hill 10 AT943595 to AT943525	Passable to all traffic, road in good condition.
3. Rt 150 - BT066651 to BT072702	Passable to 5 ton and below, road in poor condition.
4. Tu Can Road (Rt 125) BT066651 to BT066647	Passable to all traffic, road in poor condition.
5. Anderson Trail (E) BT011635 to (Rt 12W) BT022643	Passable to all traffic, road in fair condition.
6. Rt 10, Anderson Trail (W) - BT011635 to AT989644 (Rt 12W)	Passable to all traffic, road in fair condition.
7. Rt 10 N - AT990677 to AT999700	Passable to all traffic, road in fair condition.
8. Rt 10 S - AT990677 to AT989644	Passable to all traffic, road in good condition.
9. Rt 10 - AT970621 to AT989644	Passable to all traffic, road in good condition.
10. Rt 10, Rt 4 AT970621 to AT943582	Not passable to all traffic, due to damaged culvert, AT COORDINATES AT 957585.
11. Rt 4 - AT921577 to AT943582	Passable to all traffic, road in fair condition.
12. Rt 4 - AT921577 to AT978372	Passable to all traffic, road in fair condition.
13. Rt 5	Passable to all traffic, road in fair condition.

ENCLOSURE (2)

PROGRESS REPORT: PROJECT WOODPECKER

- a. This status report covers the period 281200Z 291200Z NOV 68. to .
- b. Tractors/equipment working:
- c. Tractors/equipment deadlined:
- d. Coordinates of area cleared:
- e. Area cleared in square meters:
- f. Equipment hours:
- g. Manhours:
- h. Line charges expended:
- i. Fortifications by type and number located and destroyed/caches located and destroyed:
- j. Powbytrap/line/other enemy incidents:
- k. Remarks:
Project woodpecker is temporarily halted due to past weather conditions. All engineer equipment and personnel are being utilized in 1st Engineer Battalion priority projects.

1ST ENGINEER BATTALION SITUATION REPORT

Situation Report No. 355-68

Period Covered: 291300H to 301300H November 1968

1. Enemy Information.

- a. 300730H Nov 68. An engineer sweep team in support of 4/1 visually detected two 60mm illumination rounds at coordinates H105666, destroyed rounds in place.
- b. 300910H Nov 68. An engineer sweep team in support of 26th Marines visually detected one 105mm dud round at coordinates H1907502, destroyed round in place.

2. Critical MOS Shortages. 1142 - 9; 3531 - 11.

3. Engineer Difficulties. Engineer equipment shortages remain the same as shown on Sit Rep 329-68.

4. Weather. Partly cloudy with rain showers.

5. Operations.

A. through H. H/A.

Engineer sweeps. See enclosure (2). "B" Company provided sweep team support to an amb convoy to an amb on 30 Nov 68. "A" Company provided special 7 man sweep team to 2/1 on 29 Nov 68.

Status of subject MURPACER. See enclosure (3).

HAS Company is providing 1 man TAB to Division Post Office.

HAS Company is providing 4 men TAB to Company "A".

HAS Company is providing 3 men TAB to Company "B".

HAS Company is providing 2 men TAB to Company "C".

HAS Company is providing 1 man TAB to Hill 527.

Support Company is providing 5 men TAB to "B" Company.

Support Company is providing 11 men TAB to HAS Company.

Support Company is providing 2 men TAB to 7th Engineer Bn.

Support Company is providing 1 man TAB to 11th MAF.

Support Company is providing 1 man TAB to Division Post Office.

Company "A" is providing 7 men TAB to HAS Company.

Company "A" is providing 1 man TAB to Security Guard, Air Force Exchange.

Company "C" is providing 6 men TAB to HAS Company.

Company "C" is providing 1 man TAB to Security Guard, Air Force Exchange.

1st Platoon, Company "A", 3d Engineer Bn is providing one man TAB to HAS Company for internal security.

1st Platoon, Company "A", 3d Engineer Bn is providing one man TAB to 1st Engineer Battalion since 1908X000Z Nov 68 in

General support of 1st Marine Division.

- Company "A" is providing 1 man TAD to new Company for internal security.
 Company "B" (A in) in direct support of 5th Marines since 6 August 1968.
 Company "B" is providing 10 men on Operation HANHSONG RILL in support of 5th Marines since 24 Oct 68.
 Company "B" is providing 22 engineers in support of 5th Marines on operation HANH RIVER since 22 Nov 68.
 Company "C" is providing 3 engineers on Operation HANH RIVER with 1/7 since 191400Z Nov 68.
 Company "C" is providing 4 engineers in support of operation HANH RIVER with 1/26 since 220900Z Nov 68.
 Company "C" is providing 9 engineers in support of 1/7 on operation HANH RIVER since 290900Z Nov 68.
 1st Platoon, Company "A", 3d Engineer Bn is providing 10 engineers on Operation HANH RIVER with 3/26 since 191045Z Nov 68.
 Company "C" is providing 10 engineers in support of 1st Marines on Operation HANH RIVER since 261600Z Nov 68.
 Company "A" is now providing 62 engineers on Operation HANH RIVER with 1st Marines since 221530Z Nov 68.
 1st Marine Division Demolitions, Land Mine Warfare and V.C. boobytrap school attendance this date:
 1st Marines - 13
 1st Recon Bn - 54
 1st Engineer Bn - 1
6. through 9. N/A.
10. Water Supply. See enclosure (1).
11. General Engineer Comments. N/A.
12. Engineer Command Posts.
- 1st Engineer Battalion, Danang, located at coordinates BT060727.
 - 1st Platoon, Company "A", 3d Engineer Battalion, located at coordinates BT060727.
 - Company "B" C.P. located at coordinates AT075470.


 L. T. Haff
 By direction

Proj No.	Unit	Project Description	Unit	Unit	Unit	Unit
D693-68	"A" Co	assemble (4) bunkers for 2/1				
D766-68	"A" Co	improve access road at 3d Marines bn				
D780-68	"A" Co	replace 12 doors on 2d mess hall at 2/1	4 Dec	20 Nov 40 ⁰⁰	4 Dec	
D811-68	"A" Co	const (2) 20 x 32 bunkers for 2/1		25 Nov 25 ⁰⁰	14 Dec	
D825-68	"A" Co	install minefield markers at 5th Comm Bn	4 Dec	16 Nov 65 ⁰⁰	6 Dec	
D829-68	"A" Co	const 12 x 12 casing for waterpoint at 2/1		25 Nov 15 ⁰⁰	6 Dec	
D837-68	"A" Co	assemble (2) heads at hill 24 for 4/1		29 Nov 5 ⁰⁰	3 Dec	
D838-68	"A" Co	erect (9) heads at 3/1		18 Nov 65 ⁰⁰	3 Dec	
D870-68	"A" Co	construct drainage at hill 34 for 4th Arty, 2nd	11 Dec	26 Nov 75 ⁰⁰	3 Dec	
D758-68	"A" Co	const (2) bunkers for 4/1/1		25 Nov 15 ⁰⁰	5 Dec	
D912-68	"A" Co	const gate for 3d Marines Bn	5 Dec		10 Dec	
D799-68	"A" Co	const roof over 4/1 grease rack			15 Dec	
D828-68	"A" Co	const garbage shed for 4/1 at hill 50 for 7th Ar	5 Dec	4 Oct 85 ⁰⁰	2 Dec	
D801-68	"A" Co	const ammo bays at hill 50 for 7th Ar		30 Oct 85 ⁰⁰	1 Dec	
D759-68	"A" Co	provide engr assist to 1st Arty for bunkers const		25 Nov 25 ⁰⁰	2 Dec	
D782-68	"A" Co	provide tech assist to 7th Arty for road improv't		19 Nov 65 ⁰⁰	30 Nov	
D809-68	"A" Co	rehab (1) and const (1) cas at hill 57		21 Nov 15 ⁰⁰	4 Dec	
D831-68	"A" Co	const (1) precast and at hill 57		22 Nov 15 ⁰⁰	4 Dec	
D839-68	"A" Co	const (3) heads for 3/7		27 Nov 75 ⁰⁰	1 Dec	
D862-68	"A" Co	const berm and dig trench for 1st Mar sniper range		25 Nov 10 ⁰⁰	29 Nov	
D815-68	"A" Co	const 3rd room at 4th Ar	10 Dec	29 Nov 10 ⁰⁰	29 Nov	
D943-68	"A" Co	inspect heads at Hills 10, 22, and 41				
D936-68	"A" Co	stockpile mat'l for 35 fighting holes for 7th Ar				
D955-68	"A" Co	place culvert along main dump road for 3/7				
D942-68	"A" Co	leaves 600 lb of 2 x 12 to 3d 8 th Nov Ar				
D721-68	Spt Co	const 50 urinals for 3/7				
D723-68	Spt Co	const 20 urinals (20) for 1st Ar				
D774-68	Spt Co	const 50 mount out boxes for 2/1				
D745-68	Spt Co	const 35kw generator for 26th Marines				
D801-68	Spt Co	perform earthwork at 1st Ar 24 Oct.				
D832-68	Spt Co	const (2) heads for 1st Ar 24 Oct				
D833-68	Spt Co	const (1) head for 1st Ar 24 Oct				
D877-68	Spt Co	const (1) not locker for 1st Ar				
D879-68	Spt Co	const 90 mount out boxes for 3/5				
D800-68	Spt Co	const 25 boxes for 1/13				
D801-68	Spt Co	const box pallets for 1/13				
D848-68	Spt Co	clear drain at 3/26 mess hall				
D859-68	Spt Co	const mount out boxes for 7th Comm Bn				
D902-68	Spt Co	const bunkers for 1st Ar 24 Oct				
D939-68	Spt Co	const 28 field range packing crates for 3/26				

WATER REPORT for the Morning of 29 November 1968

<u>WATER POINT NUMBER</u>	<u>POTABLE WATER (GAL)</u>	
WP # 1 3rd 8" Row	6,000	921796 coordinates
WP # 2 2/1	12,000	071661 "
WP # 3 1/1	36,000	011531 "
WP # 4 Hill 55	13,000	
WP # 5 Hill 3/7	24,000	
WP # 6 Hill 10	14,000	
WP # 7 An Hoa	18,000	
WP # 8 Liberty Bridge	2,000	
WP # 9 Camp Faulkner	35,000	
WP # 10 Rock Quarry	3,000 (hauled in)	939749 "
Total	163,000	

ENCLOSURE (1)

DECLASSIFIED

DECLASSIFIED

ROAD CONDITIONS AS REPORTED BY MINE SWEEP TEAMS

<u>ROUTE</u>	<u>REMARKS</u>
1. Access Road Hill 22 AT891721 to AT908745	Passable to all traffic, road in fair condition.
2. Access Road Hill 10 AT923695 to AT942623	Passable to all traffic, road in good condition.
3. Rt 130 - BT066651 to BT072702	Passable to 5 ton ^{only} and below.
4. Tu Cau Road (Rt 126) BT066651 to BT066647	Passable to all traffic, road in fair condition.
5. Anderson Trail (E) BT011635 to (Rt 126) BT066643	Passable to all traffic, road in fair condition.
6. Rt 10, Anderson (Rt 126) Trail (W) - BT011635 to AT989644	Passable to all traffic, road in fair condition.
7. Rt 10 N - AT990677 to AT999700	Passable to all traffic, road in good condition.
8. Rt 10 S - AT990677 to AT989644	Passable to all traffic, road in fair condition.
9. Rt 10 - AT970621 to AT989644	Passable to all traffic, road in fair condition.
10. Rt 10, Rt 4 AT970621 to AT945582	Impassable due to damaged culvert at coordinates AT957545.
11. Rt 4 - AT921577 to AT945582	Passable to all traffic, road in fair condition.
12. Rt 4 - AT921577 to AT876572	Passable to all traffic, road in fair condition.
13. Rt 5	Passable to all traffic, road in fair condition. at coordinates AT920515 to AT924528. Advised for 6 by and above.

ENCLOSURE (2)

PROGRESS REPORT: PROJECT WOODPECKER

a. This status report covers the period 291200Z to 301200Z NOV 66.

b. Tractors/equipment working:

c. Tractors/equipment deadlined:

d. Coordinates of area cleared:

e. Area cleared in square meters:

f. Equipment hours:

g. Manhours:

h. Line charges expended:

i. Fortifications by type and number located and destroyed/caches located and destroyed:

j. Boobytrap/line/other enemy incidents:

k. Remarks:

Project is being conducted in cooperation with the 1st Airborne Division. All major equipment and personnel are being utilized in 1st Airborne Division priority projects.

situation report No. 580-00

period covered: 201500Z November to 011500Z December 1968

for security in order to maintain security

0000

1. General Information.

a. 01001500Z. an engineer sweep team in support of 471 reported 5 to 6 suspected v.v. at coordinates 1108007, fired 10 warning shots then fired 40 more rounds to kill and negative results.

b. 010800Z. an engineer sweep team in support of 471. In a reported number of security located one boobytrapped 120 grenade at coordinates 1108007, engineers assigned grenade in place.

2. Vertical Fuel Shortages. 1142 - 9, 3531 - 11.

3. Engineer Difficulties. engineer equipment shortages are shown below.

150846 - 1	55 1/2 in pump - 35
1460 Crane - 1	ED-15 - 5
125 compressor - 3	MHS-100 - 1
M37 Crane - 1	105 compressor - 2

4. Weather. Partly cloudy.

5. Operations.

A. through H. H/A
engineer sweeps. see enclosure (2).

status of Project WOLFWING. see enclosure (3).

1465 Company is providing 1 man TAD to Division Post Office.

1465 Company is providing 4 men TAD to Company "A".

1465 Company is providing 3 men TAD to Company "H".

1465 Company is providing 2 men TAD to Company "C".

1465 Company is providing 1 man TAD to Hill 327.

Support Company is providing 5 men TAD to "H" Company.

Support Company is providing 11 men TAD to "H" Company.

Support Company is providing 2 men TAD to 7th Engineer Bn.

Support Company is providing 1 man TAD to Hill 327.

Support Company is providing 1 man TAD to Division Post Office.

Company "A" is providing 7 men TAD to "H" Company.

Company "A" is providing 1 man TAD to security ward, air force exchange.

Company "A" is providing 6 men and to new company.

Company "B" is providing 1 man and to security guard, air force exchange.

1st Platoon, Company "A", 3d Engineer BN is providing 1 man truck to new company for internal security.
1st Platoon, Company "A", 3d Engineer BN is providing 1 man truck to 1st Engineer Battalion since 19003000ZOV68 in General support of 1st Marine Division.

Company "A" is providing 1 man and to new company for internal security.

Company "B" (main) in direct support of 5th Marines since 6 Aug 68.

Company "C" is providing 10 engineers on operation MARSAM and in support of the 5th Marines since

24 Oct 68.

Company "D" is providing 22 engineers in support of the 5th Marines on operation MARSAM since 22 Nov 68.
Company "E" is providing 3 engineers on operation MARSAM since 1/7 since 191400ZOV68.

Company "F" is providing 4 engineers in support of operation MARSAM since 1/26 since 220900ZOV68.

Company "G" is providing 9 engineers in support of operation MARSAM since 1/7 since 290900ZOV68.

1st Platoon, Company "A", 3d Engineer BN is providing 10 engineers on operation MARSAM since 3/26 since 191045ZOV68.

Company "H" is providing 10 engineers in support of 1st Marines on operation MARSAM since 201600ZOV68.

Company "I" is now providing 60 engineers on operation MARSAM since 221530ZOV68.

1st Marine Division Detachments, Band Nine Warfare and V.C. Bobbitt are providing attendance this date:
Special one day class being held for Marines of the 1st Marine Division MCO to determine school this date.

6. through 9. M/A

10. Water Supply. See enclosure (1).

11. General Engineer Companies. M/A

12. Engineer Command Posts.

- a. 1st Engineer Battalion, MARSAM, located at coordinates M060727.
- b. 1st Platoon, Company "A", 3d Engineer BN located at coordinates M060727.
- c. Company "H" C.R. located at coordinates M070470.

for *Mr. Hocky*
Mr. H. H. H. H. H.
by direction

Proj No.	Unit	Project Description	Unit	Date	Unit	Date
D632-68	1100	Reconst cable & reconst boathouse for 1st medon		14 NOV 97	2	2 DEC
D724-68	1100	Reconst 105mm pads for 2/11		6 NOV 68	2	2 DEC
D758-68	1100	Const (2) bunkers for 2/11 at 1/1 or	11 DEC		20	2 DEC
D799-68	1100	const roof over grease truck at 2/1 mess hall	2 DEC		7	2 DEC
D870-68	1100	correct drainage at hill 54 for 4th arty com		28 NOV 100		30 NOV
D871-68	1100	const ammo berm at hill 53		4 NOV 68	4	2 DEC
D712-68	1100	provide tech assist for const of pot shack for 1st medon		cancelled by requesting unit		
D713-68	1100	const curb around 7th marines grease tank		30 NOV 50	2	2 DEC
D735-68	1100	provide tech assist for bunker const to 1st medon		30 NOV 50	2	2 DEC
D782-68	1100	provide tech assist for head lamp over mt to 7th mar		29 NOV 50	2	2 DEC
D805-68	1100	achab (1) and const (1) mess hall for 3/7		15 NOV 75	2	2 DEC
D831-68	1100	Pick up and const (1) head at hill 53		21 NOV 100		30 NOV
D835-68	1100	const (5) needs for 3/7		22 NOV 100		30 NOV
D862-68	1100	const berm and dig trench for 1st medon sniper range		27 NOV 75	2	2 DEC
D633-68	1100	const shed type shelter for 1st medon		30 NOV 100	10	2 DEC
D850-68	1100	const 20 bunkers for 3/11 & 16 bunkers for 1st 105mm	16 DEC		22	2 DEC
D942-68	1100	Issue 600 lb of 2 x 12 to 30 8" how arty	2 DEC		2	2 DEC
D955-68	1100	Place 300' of 18" culvert around hill 57	2 DEC		7	2 DEC
D956-68	1100	stockpile mat'l for 7th marines & provide tech as 1st 105mm			20	2 DEC
D550-68	1100	install (5) night lights for 1st marines		14 NOV 25	2	2 DEC
D627-68	1100	rewire 15" to area, 1st Tanks		29 DEC	1	2 DEC
D721-68	1100	const 50 urinals for 3/7		1 NOV 100	2	2 DEC
D745-68	1100	const 50 generators for 2nd marines		30 NOV 50	10	2 DEC
D746-68	1100	const packing crates for 1/20		30 NOV 97	2	2 DEC
D774-68	1100	const 50 mount out boxes for 2/1		26 NOV 50	2	2 DEC
D818-68	1100	provide mat'l's and 4 electricians to 2/1	30 JAN		13	2 DEC
D832-68	1100	const (2) heads for 1st medon		1 DEC 40	4	2 DEC
D879-68	1100	const 30 mount out boxes for 2/2		20 NOV 87	2	2 DEC
D880-68	1100	const 25 mount out boxes for 1/15		28 NOV 50	10	2 DEC
D945-68	1100	const box lids for 200		30 NOV 50	2	2 DEC
D948-68	1100	clear mess hall drain at 2nd medon mess, 20th medon		26 NOV 50	2	2 DEC
D959-68	1100	const 25 field range packing crates for 2/20		27 NOV 50	1	2 DEC
D960-68	1100	const 25 field range packing crates for 2/20			5	2 DEC

WATER REPORT for the Morning of 30 November 1968
19:00 29 Nov 68-19:00 30 Nov 68

<u>WATER POINT NUMBER</u>	<u>POTABLE WATER (GAL)</u>	
WP # 1 3rd 8" Row	6,000	921796 coordinates
WP # 2 2/1	12,000	071661 "
WP # 3 1/1	36,000	011531 "
WP # 4 Hill 95	13,000	
WP # 5 Hill 3/7	24,000	
WP # 6 Hill 10	14,000	
WP # 7 An Hoa	18,000	
WP # 8 Liberty Bridge	2,000	
WP # 9 Camp Faulkner	35,000	
WP # 10 Rock Quarry	3,000	(hauled in) 939749 "
Total	163,000	

ENCLOSURE (1)

ROAD CONDITIONS AS REPORTED BY MINE SWEEP TEAMS

<u>ROUTE</u>	<u>REMARKS</u>
1. Access Road Hill 22 AT891721 to AT903745	Passable to all traffic, road in fair condition.
2. Access Road Hill 10 AT923695 to AT942603	Passable to all traffic, road in good condition.
3. Rt 13C - BT066651 to BT072702	Passable to all traffic, road in poor condition.
4. Tu Gau Road (see 124) BT066651 to BT050647	Passable to all traffic, road in fair condition.
5. Anderson Trail (E) BT011635 to (see 124) BT032643	Passable to all traffic, road in fair condition.
6. Rt 10, Anderson (see 124) Trail (W) - BT011635 to AT989644	Passable to all traffic, road in fair condition.
7. Rt 10 N - AT990677 to AT999700	Passable to all traffic, road in good condition.
8. Rt 10 S - AT990677 to AT989644	Passable to all traffic, road in fair condition.
9. Rt 10 - AT970621 to AT909644	Passable to all traffic, road in fair condition.
10. Rt 10, Rt 4 AT970621 to AT945582	Passable to all traffic, road in fair condition.
11. Rt 4 - AT921577 to AT945582	Passable to all traffic, road in fair condition.
12. Rt 4 - AT921577 to AT876572	Passable to all traffic, road in fair condition.
13. Rt 5	Passable, advised for 6 by and above, road in poor condition.

ENCLOSURE (2)

C.C.C.

PROGRESS REPORT: PROJECT WOODPECKER

301200Z

011200Z-0000

- a. This status report covers the period _____ to _____.
- b. Tractors/equipment working:
- c. Tractors/equipment deadlined:
- d. Coordinates of area cleared:
- e. Area cleared in square meters:
- f. Equipment hours:
- g. Manhours:
- h. Line charges expended:
- i. Fortifications by type and number located and destroyed/caches located and destroyed:
- j. Boobytrap/line/other enemy incidents:
- k. Remarks:
Project WOODPECKER is temporarily halted due to past weather conditions.
All engineer equipment and personnel are being utilized in 1st Engineer Battalion priority projects.