

HEADQUARTERS
7th Engineer Battalion (Rein), FMF
c/o FPO, San Francisco, California 96602

3/JWS/su
5750
10 February 1967


From: Commanding Officer
To: Commanding General, First Marine Division (Attn: Field Historian)

Subj: Command Chronology for period 1 January to 31 January 1967

Ref: (a) MCO 5750.2
(b) FMFPacO 5750.8
(c) DivO 5750.2B

Encl: (1) January Command Chronology

1. In accordance with the provisions of references (a), (b), and (c), enclosure (1) is hereby submitted.


J.M. MACKENZIE
By direction

7TH ENGR BN

JAN 1967

UNCLASSIFIED

HEADQUARTERS
7th Engineer Battalion (Rein), FMF
c/o FPO, San Francisco, California 96602

3/JWS/su
5750
9 February 1967

COMMAND CHRONOLOGY
1 January 1967 to 31 January 1967

INDEX

PART I - ORGANIZATIONAL DATA

PART II - NARRATIVE SUMMARY

PART III - SEQUENTIAL LISTING OF SIGNIFICANT EVENTS

PART IV - SUPPORTING DOCUMENTS

TAB A - Officer Assignments

TAB B - Sitreps (original plus one only) WEEKLY SUMMARIES

TAB C - Road Responsibility Overlay

*Filed
w/
C/Chron*

3/JWS/su
5750
9 February 1967

PART I

ORGANIZATIONAL DATA1. DESIGNATION

7th Engineer Battalion (Rein), FMF

COMMANDER

LtCol. F. W. HARRIS III
8 August 1966

SUBORDINATE UNITS

HqCo	Capt. J. R. PHANEUF	- 5 December 1966
ServCo	Capt. H. A. MORGAN III	- 15 September 1966
Co"A"	Capt. N. PACULA Jr.	- 11 November 1966
Co"B"	Capt. H. L. CAMPBELL	- 27 August 1966
Co"C"	Capt. A. J. STEFFEN	- 1 October 1966
Co"D"	Capt. J. W. MARSHALL III	- 9 January 1967

ATTACHED UNITS

1st Bridge Co	Capt. W. D. LYTCH Jr.	- 4 October 1966
3rd Bridge Co	Capt. L. M. WALTERS Jr.	- 11 November 1966
Co"A", 9th EngrBn	Capt. G. W. MIMS Jr.	- 12 September 1966

2. LOCATION

7th EngrBn	6 August 1965	DANANG, RVN
1st Bridge Co	8 December 1965	DANANG, RVN
3rd Bridge Co	17 October 1966	DANANG, RVN
Co"A", 9th EngrBn	26 June 1966	DANANG, RVN

3. STAFF OFFICERS

Executive Officer	Maj. J. M. MACKENZIE	28 October 1966
S-1	Second Lt. J. R. MANNING	25 August 1966
S-2/3	Maj. L. E. RAMSEY	24 November 1966
S-4	Maj. W. S. SHEA	17 December 1966
Supply Off	Capt. J. W. WILSON	5 July 1966
Sgt.Maj.	Sgt.Maj. E. J. URBAN	8 August 1966

4. AVERAGE MONTHLY STRENGTH

<u>USMC</u>		<u>USN</u>	
<u>OFF</u>	<u>ENL</u>	<u>OFF</u>	<u>ENL</u>
51	1510	2	23

UNCLASSIFIED

PART II

1. Narrative Summary

The 7th Engineer Battalion (Rein) continued support of the III Marine Amphibious Force throughout I Corps Tactical Zone with primary effort concentrated in the Danang area.

Significant accomplishments during January include completion of a 317 ft. class 4 non-standard light vehicle bridge through a destroyed railroad bridge on Route 1c; installation of a 351 ft class 23 M4 floating bridge (w/1 M4T6 float) on Route 1c; completion of a 48 ft class 60 pile bent bridge on the Airborne Trail off of Route 5; completion of a 112 ft class 60 pile bent bridge on Route 5 South of Danang; reshaping and surfacing with 6" rock 1.0 km of road to hill 244 West of Danang; construction of 0.8km of road upon railroad bed from Ha Dong to Anderson Trail; and completion of plans for three more pile bent bridges, a road/bridge bypassing the village of Dai Loc on Route 5, and reopening Route 5 to An Hoa.

Other significant events include receipt of the first increment of multifuel dump trucks; dedication of a new 6 room brick school house completed as a joint Vietnamese/American project in Hoa Khanh village; and completion of a 1000 inch rifle range in the 7th Engineer Battalion area.

With the addition of Route 5 to An Hoa the 7th Engineer Battalion is now responsible for maintaining and upgrading approximately 121 km of roads. (See tab C to enclosure (1)).

PART III

SEQUENTAIL LISTING OF SIGNIFICANT EVENTS1. Topics

a. Personnel and Administration. None

b. Enemy, weather, and terrain.

- (1) 151010H at AT 943679, Co"A" M-51 dump truck detonated unknown type mine. Two WIA, not evacuated.
- (2) 071100H at AT 942664, Co"D" lowbed detonated unknown type mine. No injuries.
- (3) 071310H at AT 964665 mine sweep team security tripped M-26 grenade mine. One Marine from Co"A", 9th Engr Bn WIA, med evac.
- (4) 251555H at BT 002735, while clearing mine field Co"C" personnel detonated M-14 mine. One WIA, med evac.
- (5) 260830H at AT 993634, Co"B" personnel hit a 15 to 20 pound controlled mine. One WIA, med evac.
- (6) 290915H at AT 994663 flank security for mine sweep team detonated unknown type mine. Two WIA, med evac.

c. Organization and Operations

(1) Officer Assignments - See Tab A of Enclosure (1).

(2) Operations

- (a) On 14Jan67 a 317' class 4 non-standard light vehicle bridge completed through destroyed railroad bridge on Route 1c at AT 990642.
- (b) On 14Jan67 a 351' class 23 M4 floating bridge with one M4T6 float was completed at Ha Dong on Route 1c at AT 989641.

- (c) On 1 Jan 67 a 48' class 60 pile bent bridge was completed on the Airborne Trail off Route 5 at AT 906744.
- (d) On 20 Jan 67 a 112' class 60 pile bent bridge was completed on Route 5.
- (e) On 27 Jan 67 completed reshaping and surfacing with 6" rock 1.0 km of all weather road to hill 244.
- (f) On 31 Jan 67 completed construction of 9.8 km of road upon the old railroad bed (Route 1c) from Ha Dong (AT 990641) to Anderson Trail (AT 993633).

d. Plans

- (1) 96 ft pile bent class 60 bridge on Route 14 at AT 866573.
- (2) 96 ft pile bent class 60 bridge on Route 5 at AT 945695.
- (3) 64 ft pile bent class 60 bridge on Route 13c at BT 071701; up grading Route 13c from Marble Mountain to the 3rd Bn 1st Marines C.P.
- (4) Dai Loc bypass via hill 37. Road work underway; four ponton M-4 raft now in operation on call. (AT 924587)
- (5) Reopening MSR to An Hoa from Song Thu Bon Ferry (AT 933532 to AT 874460).
- (6) Upgrading Anderson Trail from Route 1-c to 2nd Bn 1st Marines C.P.

e. Training

- (1) Command Indoctrination and information continues for newly arrived personnel and debriefing for those departing.
- (2) 66 personnel attended the 1st Engineer Bn Land Mine Warfare School.
- (3) 170 personnel fired individual weapons for familiarization at the Battalion new 1000 inch range.
- (4) One Marine attended formal crypto comm security school.
- (5) Three personnel attended formal ADM school. All three were initial training.
- (6) One Marine Attended formal Vietnamese Language school.

f. Logistics, Equipment, and Supply

(1) Administration

- (a) On 3 January a contact team from FLSG-"A" Maintenance came aboard to work on generators and reefers.
- (b) On 3 January a decontamination unit inteded for use at the vehicle washing facility arrived.
- (c) On 4 January a Quarterly Vehicle Status Report was submitted to Commanding General, 1st Marine Division.
- (d) On 10 January a request for real estate was submitted to ComNavFor Vietnam. The real estate requested was required for building and upgrading roads in Da Nang TAOR.
- (e) On 13 January a Special Allowance for Communication Electronics equipment was requested from Commanding General, 1st Marine Division.
- (f) On 18 January a report of 7th Engineer Battalion motor transport and engineer equipment lost to enemy action was forwarded to the Engineer Officer, III Marine Amphibious Force.
- (g) On 27 January a request for 30 tropical huts was forwarded to Commanding General, 1st Marine Division. The majority of these huts were intended for billeting.
- (h) On 30 January L. T. I.s and acceptance checks were started on the first of eighty four M51A2 dump trucks to be received by this Battalion.

(2) Supply

(a) 7th Engineer Battalion FME (RUC 21300). During the month of January the Battalion Supply Section processed 135 priority 02 and 05 requisitions and 2596 priority 12 and 17 requisitions. Also processed were 1920 receipts from due, 1742 issues from due and 447 issues from warehouse.

(b) 1st Bridge Company FME (RUC21325). During the month of January 1st Bridge Company Supply Section processed 297 requisitions. Also processed were 287 receipts from due, 154 issues from due and 52 issues from warehouse.

(3) Motor Transport. Approximately 111,628 miles were logged on the Battalion's Motor Transport vehicles during January.

(4) Maintenance. The Battalion Maintenance Platoon completed 124 Motor Transport work orders during the month of January. A total of 154 work orders were submitted, 47 were sent to FLSCG "A". Total work orders for Engineer Equipment numbered 80 with 70 completed and 4 were sent to FLSCG "A".

(5) Messing. The Battalion Mess Staff continued the normal mess operation of providing four (4) meals daily except on Sunday; the fourth meal being a midnight ration for night crews. On Sunday a brunch replaces breakfast and dinner. Closer control of mess operations was sided by issuing regular, early, and late chow passes to members of this Battalion.

(6) Medical. The Battalion Aid Station treated 935 military and 5 Vietnamese. During the month of January the Dental Clinic treated 309 military and 15 Vietnamese.

(7) Embarkation. During the reporting period the following was manifested for surface shipping:

Type Cargo

One Jeep, Radio MRC-83

Shipped to

Dong Ha

g. Civil Affairs/Civic Action

(1) The civil affairs program continues on a daily basis.

(2) Activities were as follows:

(a) MEDCAP program provided treatment to 471 persons.

(b) The Battalion sponsored, Vietnamese brickyard produced a total of 8,365 soil bricks.

(c) A total of 429 bars of soap were distributed.

(d) Three (3) truck loads of lumber were delivered to CHOM TAN Hamlet, one (1) load to PHUOC QUANG Hamlet, and one (1) load to DA PHUOC Hamlet.

(e) On 7 January 1967 the HOA KHANH Village School was dedicated by Major General Herman NICKERSON. Also present were Brigadier General Herman E. HERBOLD, local area Coordinators and the G-5 officers of III MAF, 1st Marine Division, and FLC. A representative of Mr. Girvin GRIFFITH, USAID Representative to QUANG NAM was also present. The guest speaker was Doctor J.W. ECHOLS, Assistant USAID Education Advisor to I Corps.

(f) A request for seven thousand (7,000) bricks for a school building project in NAMO was submitted to the Civil Affairs Officer of 7th Engineer Battalion. Five thousand, one hundred and sixty-six (5,166) were taken with the remaining of the original seven thousand (7,000) requested to be picked up at the Red Beach Store House.

h. Psychological Operations. None.

Enclosure (1)

- i. Communications. None.
2. Entries. None.

PART IV

SUPPORTING DOCUMENTS

- Filed w/ action*
1. Officer Assignments. See Tab A of enclosure (1).
 2. Sitreps. See Tab B of enclosure (1). **WEEKLY SUMMARIES**
 3. Road Responsibilities Overlay. See Tab C of enclosure (1).

TAB A

1/21
10 January 1967

NAME	SERVNO	DATE OF RANK	BILLET RANK	ACT RANK	BILLET MOS	ACT MOS	T/O TITLE/PRIMARY DU	RTD	ADD DU
HARRIS F. W. III	045031	699	LtCol	LtCol	1302	1302/1310/1305	Bn Cdr	Aug67	
MACKENZIE J. M.	057845	1027R	Major	Major	1302	1302/1305/0805	ExecO	Nov67	SeniorMbrBnNarcotics, Alcoholic InventoryBrd; SeniorMbrBnProBrd; SeniorMbrBnAwardsBrd; ClassMatCento
MANNING J. R.	097296	27May66	Lt	2ndLt	0130	0130	S-1/Adjutant	Sep67	PersAffO; PostalO; Ipts&Directives Cento; VotingO; InsO; SavingsBn n tionCardCento; CustRegisteredPubs; CustodianClassifiedMat; WitnessingO for Destruction of ClassMat; TS CentO; Mbr Bn AwardsBrd; MbrBnNarcoticsAlcoh olicInventoryBrd.
PROST V. P.	093372	1903R	Lt	2ndLt	0130	1301	PersO/BnLegalO Bn Civil Affairs O	Sep67	TISSCO; BnClaimsO; MbrBnAwardsBrd; ASER CustofClassMat; AlternateCustofRegPubs; WitnessingO for DestofClassMat.
RAMSEY L. E.	066998	21Jun66	Major	Major	1302	1302/3402	S-2/S-3	Dec67	
DOUGHERTY J. W.	077648	2547	Capt	Capt	1302	1302/1330	Asst S-2/MilGeol	Jul Nov67	EducationO; CareerAdvO
*INGELS L. T.	072952	1492	Capt	Capt	1302	1302/0430	Asst S-3	Apr67	
			Lt		1302		Asst S-3/ABC DefO		
SAMOUCE J. W.	079432	3678	Lt	Capt	1302	0802/0130	Asst S-3/ADMO	Jun67	NuclearWpnsSafetyO; NBCO
SHEA W. S.	068321	1Jul66	Major	Major	1302	1302/0240	S-4	Jan68	PoliceO; EmbarkationO; BnSafetyO; FireMarshall; FireSecurityO; BnClubsO.
LULFS G. K.	092439	9Dec66		1stLt		3002	Asst S-4	Jun67	Bn IRO
CASTEN T. R.	090812	1May66	Lt	1stLt	1302	1302	Asst S-3/ConstO	Jun67	
DUDE S. R.	094572	27May66	Lt	2ndLt	2502	2502	Plt Cdr Conn Plt/ConnO	Jul67	TechPubsCento; WitnessingO for Destof ClassMat; Crypto SecurityO
HATMAN J. W.	098780	30Jun66	WO	WO-1	1360	1360	Plt Cdr Const Plt	Oct67	
TAYLOR, S.F.	098839	15Jul66	Capt	2dLt	1302	1310	Plt Cdr Engr Equip Plt	Nov67	
PHANEUF J. R.	082142	3757	Capt	Capt	1302	1302/1310/1305	Hq Cc Cdr	Oct67	BnSecurityO
MANGELS P. F.	092425	1499		2ndLt	1302		Bn Civil AffairsO Asst S-4	Jun67	BnExchangeO, Bn IRO
<u>ServO</u>									
MORGAN H. A. III	077853	2644	Major	Capt	1310	1302/0430/1305	ServO Cdr	Oct67	BnMossO
			Capt		1310		ExecO		

*Selected for promotion to Major.

Tab A - Enclosure (1)

DECLASSIFIED

DECLASSIFIED

LINEAL

OR

DATE

BILLET

ACT

BILLET

NAME

SERVNO

OF RANK

RANK

RANK

MOS

ACT MOS

T/O TITLE/PRIMARY DU

RTD

ADD DU

WROBLENSKI E. A.

085396

20Jan66

Capt

Capt

1310

1302/1310

Plt Qndr Maint Plt

Nov67

HAYEK T. J.

099613

1Jul66

Capt

2d Lt

3502

3570

Plt Qndr MotorTrans Plt/BnMTO

Feb-68

WILSON J. W.

084373

1Jul66

Capt

Capt

3002

3002/0302

Plt Qndr Supply Plt/SnpO

Jul67 BnOrdO; BnFiscalO

DYKE S. H.

098606

30Jun66

Lt

WO

1320

1320

Plt Qndr UtilPlt

Nov67

Plt Qndr Water Plt

"A" Co

PACULA N. Jr

083592

20Jan66

Capt

Capt

1302

1302/0430

"A" Co Qndr

Nov67

ExecutiveO

LUND R. C.

098993

30Jun66

WO

WO

1310

1310

Plt Qndr Engr Plt

Dec67

ATKINSON W. T.

096057

27May66

Lt

2ndLt

1302

1302

Plt Qndr Engr Plt

Aug67

Plt Qndr Engr Plt

STOCKTON H. W.

091054

1May66

Lt

1stLt

1302

1302

Plt Qndr Engr Plt

Mar67

"B" Co

CAMPBELL H. L.

084595

20Jan66

Capt

Capt

1302

1302

"B" Co Qndr

Sep67

ExecutiveO

WEISER M.

090428

4178R

Lt

1stLt

1302

1302

Plt Qndr Engr Plt

Oct67

GANDY C. F. Jr

098898

30Jun66

WO

WO

1310

1310

Plt Qndr Engr Plt

Nov67

MOLSTAD R. D.

093310

1846R

Lt

2ndLt

1302

1302

Plt Qndr Engr Plt

Sep67

Plt Qndr Engr Plt

"C" Co

STEFFEN A. J.

075848

1993

Capt

Capt

1302

1302/0430

"C" Co Qndr

Apr67

ExecutiveO

MCCULLOUGH C. A.

099041

30Jun66

WO

WO

1310

1360

Plt Qndr Equip Plt

Sep67

CROSBY W. A.

093048

1623R

Lt

2ndLt

1302

1302

Plt Qndr Engr Plt

Sep67

PAEPCKE C. H. R.

092153

9Dec66

Lt

1stLt

1302

1302

Plt Qndr Engr Plt

Apr67

Plt Qndr Engr Plt

DECLASSIFIED

DECLASSIFIED

1/nws

10 Jan 67

1/mws
10 Jan 1967

NAME	SERIAL	LINEAL # OR DATE OF RANK	BILLET RANK	ACT RANK	BILLET MOS	ACT MOS	T/O TITLE/PRIMARY DU	RTD	ADD DU
<u>WD Co</u>									
MARSHALL J. W. III	081638	4111	Capt	Capt	1302	1302/5715	"D" Co Cndr	Nov67	
			Lt		1302		ExecutiveO		
GREEN B. D.	098743	30Jun66	WO	WO	1310	1310	Plt Cndr Equip Plt	Feb67	
SMITH R. D.	092641	1970R	Lt	2ndLt	1302	1302	Plt Cndr Engr Plt	Sep67	
CHILTON J. E.	096372	15Jul66	Lt	2ndLt	1302	1302	Plt Cndr Engr Plt	Nov67	
BLENKLE A. J.	092984	1385R	Lt	2ndLt	1302	1302	Plt Cndr Engr Plt	Sep67	
<u>1st Bridge Co</u>									
LYTCH W. D. JR	083422	4329	Capt	Capt	1302	0302/1302	1st Bridge Co Cndr	Jul67	
KLUG L. D.	087576	1909R	Lt	1stLt	1302	1302	ExecutiveO	May67	
IVERSEN R. R.	097028	1Aug66	WO	2ndLt	1310	1310	Plt Cndr Maint Plt	Jan67	
KIBBLE R. M.	090920	1May66	Lt	1stLt	1302	1301	Plt Cndr Bridge Plt	Dec67	
MCCARTY G. M.	093281	1819R	Lt	2ndLt	1302	1302	Plt Cndr Bridge Plt	Sep67	
KADLECH J. JR	097088	27May66	Lt	2ndLt	1302	1302	Plt Cndr Bridge Plt	Nov67	
<u>3rd Bridge Co</u>									
WALTERS L. M. JR	088012	3Aug66	Capt	Capt	1302	1302/1320	3rd Bridge Co Cndr	Nov67	
			Lt		1302		ExecutiveO		
FOO R. C. K.	096688	27May66	Lt	2ndLt	1302	1302	Plt Cndr Bridge Plt	Nov67	
SCHIGG F. R.	093420	1949R	Lt	2ndLt	1302	1302	Plt Cndr Bridge Plt	Sep67	
SUTTON G. F. L.	098012	15Jul66	Lt	2ndLt	1302	1302	Plt Cndr Bridge Plt	Nov67	In Special ServO
			WO		1310		Plt Cndr Serv Plt		
HARBIN J. G.	098778	30Jun66	WO	WO	3010	3010	Plt Cndr Hq Plt	Nov67	In Club Manager
<u>Co WA 9th Agr</u>									
WIMS G. W. JR	083529	20Jan66	Capt	Capt	1302	1302/1320	"A" Co Cndr	Jun67	
DEVTON J. E.	092294	504R	Lt	1stLt	1302	1302	Plt Cndr Equip Plt	May67	
VANLANDINGHAM T. G.	098113	27May66	Lt	2ndLt	1310	1310/1302	Plt Cndr Engr Plt	Jun67	
PLATZ W. Z.	092647	31Dec65	Lt	2ndLt	1301	1301	Plt Cndr Engr Plt	Sep67	

NAME	SERVNO	ACT RANK	T/O TITLE/PRIMARY DU	RTD	ADD DU
USN	709739				
WOODBURN R. W.	700604	Lt	Dental Off	Dec 67	
STOLCIS R. J.	672726	Lt	Dental Off	Jun 67	
BRUNER W. D.	650502	Lt <i>Comdr</i>	En Chaplain	Sep 67	
HEMPHILL J. L.	700604	Lt	En Surgeon	Aug 67	

DECLASSIFIED

DECLASSIFIED

HEADQUARTERS
7th Engineer Battalion (Rein), FMF
c/o FPO, San Francisco, California 96602

3/JWS/lhn
3000
14 January 1967

From: Commanding Officer
To: Commanding General, III Marine Amphibious Force (Att'n SCI-15)
Subj: Seventh Engineer Battalion Weekly Summary No. 63, 041800H to
111800H Jan

I. The following is the key to this formatted report:

- a. Project description.
- b. Scope of Project.
- c. Location of Project.
- d. Date Construction Started.
- e. Percent Completed to Date.
- f. Progress Report During Week.
- g. Plans for the Ensuing Week.
- h. Estimated Date of Completion.
- i. Remarks.

1. Route 2

- a. Improve and maintain Route 2 from Route 33 to AT 845723.
- b. through h. No change.

2. Route 3

- a. Improve and maintain Route 3 from Route 33 to Route 4.
- b. through h. No change.
- i. Drained water.

3. Route 3a

- a. Improve and maintain Route 3a.
- b. through h. No change.

TAB B-1

Enclosure (1)

4. Route 5, Route 2 to Route 4
 - a. Improve and maintain Route 5.
 - b. through h. No change.
 - i. Installed culvert and 20 cubic yards rock.
5. Route 5, Route 4 to An Hoa
 - a. Improve and maintain Route 5 from Route 4 to ~~Song Tau Don~~ ^{An Hoa}.
 - b. through d. No change.
 - e. Bridge at AT 918598 95%.
 - f. Placed 20 yds road rock and 75 yds fill. Drained road.
 - g. Continuous maintenance.
 - h. Continuous.
6. Route 13, BT 072702 to BT 066653
 - a. Improve and maintain Route 13c.
 - b. through e. No change of continuous maintenance.
 - f. Placed 600 cubic yards fill and 320 cubic yards sand.
 - g. Capping, filling, and grading.
7. Route 14, AT 866574 to BT 056588
 - a. Improve and maintain Route 14.
 - b. As above.
 - c. Route 14.
 - d. 26Dec66.
 - e. Continuous.
 - f. Installed 20' x 36" half culvert.
 - g. Continue improvement.
 - h. Continuous.
8. Route 33, Route 1 to AT 870830

- a. Improve and maintain Route 33.
 - b. through h. No change of continuous maintenance.
 - i. Placing 60" diameter culvert.
9. Guard Towers
- a. Construct 4 guard towers.
 - b. As above.
 - c. BT 010736.
 - d. 8Nov66.
 - e. 20%.
 - f. Pre-cut material.
 - g. Commence construction.
 - h. Unknown.
10. FLSG Interior Roads *WORK temporarily delayed; material now available*
- a. Maintain FLSG interior roads.
 - b. through h. No change of continuous maintenance.
11. China Beach R&R Roads
- a. Maintain roads in China Beach R&R area.
 - b. through h. No change of continuous maintenance.
12. Hill 244 Road
- a. Maintain road from CG, 1st MarDiv mess to Hill 244.
 - b. through h. No change of continuous maintenance.
13. 3/9 Access Road
- a. Grade and maintain road.
 - b. through i. No change of continuous maintenance.
14. Song Thu Bon Ferry
- a. Operate and maintain ferry.

- b. Provide river crossing means.
 - c. AT 925532.
 - f. No crossings made, no vehicular traffic.
 - g. Continue operations.
15. Repair Bridge
- a. Repair bridge at Dai Loc.
 - b. through h. No change.
16. Access Road to Div CP
- a. Resurface road leading to Div CP.
 - b. through h. No change of continuous maintenance.
17. Transient Center Fence
- a. Construct fence at transient center.
 - b. As above.
 - c. Transient Center.
 - d. 2Jan67.
 - e. 50%.
 - f. 250' fence completed.
 - g. Complete project.
 - h. 13Jan67.
18. Maintain III MAF Dump *L Scope expanded to 450'*
- a. Operate and maintain III MAF dump.
 - b. through h. No change of continuous project.
19. Quarry Operations
- a. Operate rock quarry and two, 50 TPH crushers.
 - b. through e. No change.
 - f. 391 yds crushed rock provided.
 - g. Continuous.

20. ASP #1
- a. Provide road rock surfacing for ASP #1 roads.
 - b. through h. No change.
21. ASP #1
- a. Construct 500' x 500' storage area.
 - b. through h. No change.
22. ASP #1
- a. Widen 13 ammo slots to 60'.
 - b. through h. No change.
23. ASP #1
- a. Improve and expand helo pad.
 - b. through h. No change.
24. Relocating Div CP Generators
- a. Modify existing electrical service.
 - b. Relocate generators and split load.
 - c. 1st Mar Div CP.
 - d. 7Jan67.
 - e. 10%.
 - f. Started relocating wire.
 - g. Lay wire.
 - h. Unknown.
25. Road MAG-11 Ammo Dump
- a. MAG-11 Ammo Dump.
 - b. through h. No change.
26. M4T6 Float Bridge
- a. Maintain M4T6 float bridge for river crossing (AT 906745).
 - b. through e. No change.

- f. Removed bridge. Replaced by timber pile bent bridge.
27. Water Tower Hoist
- a. Install hoist on water tower.
 - b. Lift 800 lbs 70'.
 - c. III MAF.
 - d. 23Dec66.
 - e. 100%.
 - f. Completed project.
28. Route 14 Access Road
- a. Construct access road.
 - b. through h. No change.
29. 2/1 Access Road
- a. Build up and widen access road.
 - b. through e. No change.
 - f. Hauled and compacted 160 yds fill.
 - g. Begin road expansion.
 - h. 1Mar67.
30. Route 5 CAC Access Road
- a. Construct access road.
 - b. through h. No change.
31. Drainage System FLSC-A Lumber Yard #2
- a. Provide drainage system.
 - b. through e. No change.
 - g. Continue project.
 - h. Unknown.
32. Road Repair

- a. Fill holes in Route 1 from Route 33 to Route 1B.
 - b. through h. No change.
33. III MAF Dump Concertina
- a. Construct 2000' concertina barrier.
 - b. through h. No change.
 - i. No concertina or poles available - change of location pending.
34. Fill Banks
- a. Place fill material to stabilize 2 banks (1st MarDiv CP).
 - b. through d. No change.
 - e. 99%.
 - f. None.
 - g. Sand mess hall area.
 - h. 12Jan67.
35. CAC Access Road
- a. Improve access road from Route 4 to CAC area.
 - b. through h. No change.
36. PX Generator Shed
- a. Repair PX generator shed.
 - b. Replace roof and plumbing using existing materials.
 - c. Main Marine PX.
 - d. 30Dec66.
 - e. 100%.
 - f. Completed project.
37. Drainage System, 7th M.T. Bn
- a. Water Point drainage system.
 - b. through d. No change.
 - e. 20%.

f. Poured headwalls and cleaned ditches.

g. Unknown.

h. Unknown.

38. Concrete Pad

a. Construct 16' x 35' concrete pad and fence.

b. As above.

c. China Beach R&R Center.

d. 30Dec66.

e. 100%.

f. Completed project.

39. Foot Bridge i Modified to 16' x 50' w/ 40' x 3' sidewalk

a. Construct foot bridge.

b. As above.

c. AT 981621.

d. 7Jan67.

e. 100%.

f. Completed project.

40. Foot Bridge

a. Construct foot bridge.

b. As above.

c. AT 866573.

d. 5Jan67.

e. 100%.

f. Completed project.

41. Drainage System, 1st M.P. Bn

a. Furnish grader and technical assistance to correct drainage.

b. through h. No change.

42. Jeep Bridge

- a. Construct jeep bridge.
- b. Through existing damaged railroad bridge.
- c. AT 991642.
- d. 16Dec66.
- e. 100%.
- f. Completed project.

43. Construct Bridge

- a. Construct 3 span pile bent bridge.
- b. As above.
- c. AT 906744.
- d. 9Dec66.
- e. 90%.
- f. Compacted fill on approaches.
- g. Complete project.
- h. 19Jan67.

44. Power to Reproduction Van

- a. Installation of 800' of #00 wire for 220 volt line to Div Reproduction Van.
- b. through d. No change.
- e. 80%.
- f. Wire partly strung.
- g. Complete project.
- h. 15Jan67.

45. Guard Towers

- a. Construct three guard towers.
- b. As above.

- c. 5th Comm Bn.
- d. 26Dec66.
- e. 49%.
- f. Completed sills, posts, and deck on 2d tower.
- g. Complete project.
- h. 14Jan67.

II. Bunker Construction

1. III MAF Bunkers

- a. Issue and build bunkers.
- b. through h. No change.

2. 3d Bridge Company

- a. 2-12' x 24', 1-8' x 8' bunkers.
- b. through c. No change.
- d. 11Dec66.
- e. 100%.
- f. Completed project.

3. Da Son CAC Bunker

- a. 1-8' x 8' bunker elevated 10'.
- b. through h. No change.

4. FLSG-A Bunkers

- a. Issue and build 2-12' x 24' bunkers.
- b. through h. No change.

5. 1st MAW Bunkers

- a. 1-12' x 24' bunker.
- b. through d. No change.
- e. 100%.
- f. Completed bunker.

6. 4th Marines, Dong Ha
 - a. 10-8' x 8', 10-8' x 12', and 16-12' x 24' bunkers.
 - b. through h. No change.
 7. 5th Comm Bunkers
 - a. ~~2-8' x 8'~~ and 2-12' x 24' bunkers.
 - b. through h. No change.
 8. Dong Ha/Phu Bai/Khe Shan
 - a. 52 Bunkers.
 - b. through g. No change.
 - h. 1Feb67.
 9. Phu Bai TAOR
 - a. 22-8' x 8', 16-8' x 8' x 4' bunkers.
 - b. through d. No change.
 - e. 75%.
 - f. Completed 28 bunkers.
 - g. Complete project.
 - h. 18Jan67.
 10. 3/1 Bunkers
 - a. Replace command bunker and construct 1-12' x 24' bunker.
 - b. through d. No change.
 - e. 100%.
 - f. Completed bunker.
- III. FOLLOWING WORK ORDERS ARE AWAITING MATERIALS FOR COMPLETION
1. Metal folder and table top, MAF G-4 - 75% complete.
 2. Install 220v 3 phase wiring, 1st MarDiv CP - 0% complete.
 3. Install lights on Song Cau Do Bridge - 0% complete.
 4. CP plumbing, 11th Marines - 15% complete.

IV. Mine Clearance1. Da Nang Air Base

- a. Clear mines in areas 2, 3, and 4 at Da Nang airfield.
- b. through d. No change.
- e. Unknown.
- f. Cleared 785 square yards.
- g. Continue project.
- h. Unknown.


2. Marble Mountain Air Facility

- a. Remove two sections of mine field.
- b. through h. No change.

V. Water Consumption During Reporting Period

- 1. Water point #1, 126,000 gallons.
- 2. Water point #2, 3,700 gallons.
- 3. Water point #3, 720,000 gallons.
- 4. Water point #4, 95,500 gallons.
- 5. Water point #5, 86,500 gallons.
- 6. Water point #6, 376,000 gallons.
- 7. Total consumption, 1,407,700 gallons.

VI. Combat Support. At present this Battalion is providing daily mine sweep teams to Routes 4, 5, and 13. Route 5 from AT 935663 to AT 927536. Route 13 from BT 072702 to BT 066653 to BT 077658. Route 4 from AT 948760 to AT 935750 including MCB 9 quarry road.


L. E. RAMSEY
By direction

HEADQUARTERS
7th Engineer Battalion (Rein), FMF
c/o FPO, San Francisco, California 96602

3/JWS/lhn
3000
30 January 1967

From: Commanding Officer
To: Files

Subj: Seventh Engineer Battalion Weekly Summary No. 64, 111800H to
251800H Jan

I. The following is the key to this formatted report:

- a. Project description.
- b. Scope of Project.
- c. Location of Project.
- d. Date Construction Started.
- e. Percent Completed to Date.
- f. Progress Report During Week.
- g. Plans for the Ensuing Week.
- h. Estimated Date of Completion.
- i. Remarks.

1. Route 2

- a. Improve and maintain Route 2 from Route 33 to AT 845723.
- b. through h. No change.

2. Route 3

- a. Improve and maintain Route 3 from Route 33 to Route 4.
- b. through e. No change.
- f. Dumped 30 yds road rock and constructed wing walls.
- g. Continue maintenance.
- h. Continuous.

3. Route 3a

TAB B-2

Enclosure (1)

- a. Improve and maintain Route 3a.
 - b. through h. No change.
4. Route 5, Route 2 to Route 4
- a. Improve and maintain Route 5
 - b. through e. No change.
 - f. Completed culvert and wingwalls.
 - g. Continue maintenance.
 - h. Continuous.
5. Route 5, Route 4 to An Hoa
- a. Improve and maintain Route 5 from Route 4 to An Hoa.
 - b. through d. No Change.
 - e. Continuous.
 - f. Placed 65 yds road rock. Drained road and removed mud. Bridge at AT 918598 completed.
 - g. Continuous maintenance.
 - h. Continuous.
6. Route 13, BT 072702 to BT 066653
- a. Improve and maintain Route 13c.
 - b. through e. No change of continuous maintenance.
 - f. Placed 946 cubic yards fill and graded.
 - g. Continue maintenance.
7. Route 14, AT 866474 to BT 056588
- a. Improve and maintain Route 14.
 - b. through e. No change.
 - f. Installed two 2' x 4' x 10' box culvert and six 12"x25' culverts.
 - g. Drained, ditched, dumped 275yds road rock and 175yds fill, graded and shaped.

- g. Continue improvement
 - h. Continuous.
8. Route 33, Route 1 to AT 870830
- a. Improve and maintain Route 33.
 - b. through e. No change.
 - f. Spread 12 yds road rock.
 - g. Continue maintenance.
 - h. Continuous.
9. Guard Towers
- a. Construct 4 guard towers.
 - b. through d. No change.
 - e. 100%
 - f. Completed project.
10. FLSG Interior Roads
- a. Maintain FLSG interior roads.
 - b. through h. No change of continuous maintenance.
11. China Beach R&R Roads
- a. Maintain roads in China Beach R&R area.
 - b. through e. No change.
 - f. Headwalls 50% complete, Hauled fill and graded.
 - g. Complete headwalls.
 - h. Continuous.
12. Hill 244 Road
- a. Maintain road from CG, 1st MarDiv mess to Hill 244.
 - b. through h. No change of continuous maintenance.
13. 3/9 Access Road
- a. Grade and maintain road.

- b. through i. No change of continuous maintenance.
- 14. Song Thu Bon Ferry
 - a. Operate and maintain ferry.
 - b. Provide river crossing means.
 - c. AT 925532.
 - f. No crossings made, no vehicular traffic.
 - g. Continue operations.
- 15. Repair Bridge
 - a. Repair bridge at Dai Loc.
 - b. through e. No change.
 - f. Welded $\frac{1}{2}$ "x4'x8' steel plate in place.
 - g. None.
- 16. Access Road to Div CP
 - a. Resurface road leading to Div CP.
 - b. through h. No change of continuous maintenance.
- 17. Transient Center Fence
 - a. Construct fence at transient center.
 - b. through d. No change.
 - e. 100%
 - f. Completed project.
 - i. Scope expanded to 454'.
- 18. Maintain III MAF Dump
 - a. Operate and maintain III MAF dump.
 - b. through h. No change of continuous project.
- 19. Quarry Operations
 - a. Operate rock quarry and two, 50 TPH crushers.
 - b. through e. No change.

- f. 825 yds crushed rock provided.
 - g. Continuous.
- 20. ASP #1 Road Surfacing.
 - a. Provide road rock surfacing for ASP #1 roads.
 - b. through h. No change.
- 21. ASP #1 Storage Area.
 - a. Construct 500' x 500' storage area.
 - b. through h. No change.
- 22. ASP #1 Ammo Slots
 - a. Widen 13 ammo slots to 60'.
 - b. through h. No change.
- 23. ASP #1 Helo Pad.
 - a. Improve and expand helo pad.
 - b. through h. No change.
- 24. Relocating Div CP Generators
 - a. Modify existing electrical service.
 - b. Relocate generators and split load.
 - c. 1st Mar Div CP.
 - d. 7Jan67.
 - e. 20%.
 - f. Layed wire.
 - g. Continue laying wire.
 - h. 15Feb67.
- 25. Road MAG-11 Ammo Dump
 - a. MAG-11 Ammo Dump.
 - b. through h. No change.
- 26. M4T6 Float Bridge
 - a. Maintain M4T6 float bridge for river crossing (AT 906745).

- b. through d. No change.
 - e. Bridge removed.
27. Remove Bridge
- a. Remove bridge, Route IC.
 - b. As Above.
 - c. AT 989674.
 - d. 24Jan67.
 - e. 100%.
 - f. Completed project.
28. Route 14 Access Road
- a. Construct access road.
 - b. through h. No change.
29. 2/1 Access Road
- a. Build up and widen access road.
 - b. through d. No change.
 - e. 75%.
 - f. Hauled and compacted fill.
 - g. Begin road expansion.
 - h. 1Mar67.
30. Route 5 CAC Access Road
- a. Construct access road.
 - b. through h. No change.
31. Drainage System FLSG-A Lumber Yard #2
- a. Provide drainage system.
 - b. through h. No change.
32. Road Repair
- a. Fill holes in Route 1 from Route 33 to Route 1B.

b. through d. No change.

e. 75%.

f. Installed 2 culverts, hauled 95 yds road rock and 125 yds fill.

g. None.

h. Unknown.

33. III MAF Dump Concertina

a. Construct 2000' concertina barrier.

b. through h. No change.

i. No concertina or poles available - change of location pending.

34. Fill Banks

a. Place fill material to stabilize 2 banks (1st MarDiv CP).

b. through d. No change.

e. 100%.

f. Hauled 195 yds sand. Completed project.

35. CAC Access Road

a. Improve access road from Route 4 to CAC area.

b. through h. No change.

36. Construct Bridge

a. Construct 1 lane, class 60 bridge.

b. As above

c. Rout 13c.

d. Not started.

e. 0%.

f. None.

g. None.

h. Unknown.

37. Drainage System, 7th M.T. Bn

- a. Water Point drainage system.
- b. through d. No change.
- e. 30%.
- f. Completed headwalls.
- g. Unknown.
- h. Unknown.

38. Remove M6 Bridge

- a. Remove M6 Bridge.
- b. 150' M6 fixed span.
- c. AT 945707.
- d. 17Jan67.
- e. 100%.
- f. Completed project.

39. Install plumbing

- a. Install complete plumbing.
- b. As above.
- c. 11th Marines CP.
- d. 10Dec66.
- e. 100%.
- f. Completed project.

40. M4 Float Bridge

- a. Construct M4 floating bridge.
- b. Class 23, 351 feet.
- c. Ha Dong, AT 990642.
- d. 10Jan67.
- e. 100%.
- f. Completed project.

41. Drainage System, 1st M. P. Bn

- a. Furnish grader and technical assistance to correct drainage.
- b. through d. No change.
- e. 100%.
- f. Completed project.

42. Culverts and Wingwalls

- a. Construct culverts and wingwalls.
- b. As above.
- c. Red Beach.
- d. 6Jan67.
- e. 100%.
- f. Completed project.

43. Construct Bridge

- a. Construct 3 span pile bent bridge.
- b. As above.
- c. AT 906744.
- d. 9Dec66.
- e. 100%.
- f. Compacted project.

44. Power to Reproduction Van

- a. Installation of 800' of #00 wire for 220 volt line to Div Reproduction Van.
- b. through d. No change.
- e. 100%.
- f. Completed project.

45. Guard Towers

- a. Construct three guard towers

- b. As above.
- c. 5th Comm Bn.
- d. 26Dec66.
- e. 100%.
- f. Completed project.

46. Sewage System

- a. Improve sewage system.
- b. As above.
- c. Div CG's Mess.
- d. 17Jan67.
- e. 50%.
- f. Completed septic tank.
- g. Continue project.
- h. Unknown.

II. Bunker Construction

1. III MAF Bunkers

- a. Issue and build bunkers.
- b. 6 additional 10' x 48' bunkers.
- c. through d. No change.
- e. 50%.
- f. Completed 3 bunkers.
- g. None.
- h. 30Feb67.

2. 3d Engineer Bn. Dong Ha Bunkers

- a. 1-8' x 12', 1-12' x 24' bunkers
- b. through d. No change.
- e. 100%.
- f. Completed project.

3. Da Son CAC Bunker

- a. 1-8' x 8' bunker elevated 10'.
- b. through h. No change.

4. FLSG-A Bunkers

- a. Issue and build 2-12' x 24' bunkers.
- b. through h. No change.

5. 11th Marines Bunkers

- a. 1-12' x 24' bunker.
- b. through d. No change.
- e. 100%.
- f. Completed project.

6. 4th Marines, Dong Ha

- a. 10-8' x 8', 10-8' x 12', and 16-12' x 24' bunkers.
- b. through d. No change.
- e. 100%.
- f. Completed project.

7. 5th Comm Bunkers

- a. 3-8' x 8' and 2-12' x 24' bunkers.
- b. through h. No change.

8. Dong Ha/Phu Bai/Khe Shan

- a. 52 bunkers.
- b. through d. No change.
- e. 100%.
- f. Completed project.

9. Phu Bai TAOR

- a. 22-8' x 8', 16-8' x 8' x 4' bunkers.

b. through d. No change.

e. 100%.

f. Completed project.

10. Hq Co, III MAF Bunker

a. 1-8' x 8' Bunker.

b. through d. No change.

e. 100%.

f. Completed project.

III. FOLLOWING WORK ORDERS ARE AWAITING MATERIALS FOR COMPLETION

1. Metal folder and table top, MAF G-4 - 75% complete.

2. Install 220v 3 phase wiring, 1st Mar Div CP - 0% complete.

3. Install lights on Song Cau Do Bridge - 0% complete.

IV. Mine Clearance

1. Da Nang Air Base

a. Clear mines in areas 2, 3, and 4 at Da Nang airfield.

b. through d. No change.

e. Total ^{of} 1720 sq yds cleared

f. Continued projects.

g. Continue project.

h. Unknown.

2. Marble Mountain Air Facility

a. Remove two section of mine field.

b. through h. No change.

V. Water Consumption During Reporting Period

1. Water point #1, 175,000 gallons.

2. Water point #2, pump down.

3. Water point #3, 1,524,000 gallons.

4. Water point #4, 158,000 gallons.

5. Water point #5, 160,000 Gallons.
 6. Water point #6, 671,000 gallons.
 7. Water point #7, 4,500 gallons.
 8. Total consumption, 3,592,500 gallons.
- VI. Combat Support. At present this Battalion is providing daily mine sweep teams to Routes 5, and 13. Route 5 from AT 935663 to At 927536. Route 13 from BT 072702 to BT 066653 to Bt 077658.


L. E. RAMSEY
By direction

TAB B-1

HEADQUARTERS
7th Engineer Battalion (Rein), FMF
c/o FPO, San Francisco, California 96602

3/JWS/su
3000
13 February 1967

From: Commanding Officer
To: Files

Subj: Seventh Engineer Battalion Semi-monthly Summary No. 65, 242400H
Jan67 to 102400H Feb67.

I. The following is the key to this formatted report:

- a. Project description.
- b. Scope of Project.
- c. Location of Project.
- d. Date Construction Started.
- e. Percent Completed to Date.
- f. Progress Report During Reporting Period.
- g. Plans for the Ensuing Reporting Period.
- h. Estimated Date of Completion.
- i. Remarks.

1. Route 2

- a. Improve and maintain Route 2 from Route 33 to AT 845723.
- b. through e. No change.
- f. Hauled 650 cu. yds fill, compacted and graded. Placed 34'-12" culvert.
- g. Continue project.
- h. Continuous.

2. Route 3

- a. Improve and maintain Route 3 from Route 33 to Route 4.
- b. through e. No change.
- f. Filled holes and add fill.

TAB B-1 Enclosure (1)

- g. Continue maintenance.
- h. Continuous.
- 3. Route 3a
 - a. Improve and maintain Route 3a.
 - b. through h. No change.
- 4. Route 5, Route 2 to Route 4
 - a. Improve and maintain Route 5
 - b. through h. No change.
- 5. Route 5, Route 4 to An Hoa
 - a. Improve and maintain Route 5 from Route 4 to An Hoa.
 - b. through h. No change of continuous maintenance.
- 6. Route 13, BT 072702 to BT 066653
 - a. Improve and maintain Route 13c.
 - b. through e. No change of continuous maintenance.
 - f. Placed 2333 cu. yds fill and graded.
 - g. Continue maintenance.
- 7. Route 14, AT 866474 to BT 056588
 - a. Improve and maintain Route 14.
 - b. through h. No change of continuous maintenance.
- 8. Route 33, Route 1 to AT 870830
 - a. Improve and maintain Route 33.
 - b. through h. No change of continuous maintenance.
- 9. Bridge, Route 14
 - a. Construct class 60 pile bent bridge
 - b. As above
 - c. AT 866573

- d. 1Feb67
- e. 35%
- f. 35%
- g. Continue project
- h. 1 March

10. FLSG Interior Roads

- a. Maintain FLSG interior roads.
- b. through h. No change of continuous maintenance.

11. China Beach R&R Roads

- a. Maintain roads in China Beach R&R area.
- b. through e. No change.
- f. Headwalls 95% complete. Road
- g. Complete headwalls.
- h. Continuous.

12. Hill 244 Road

- a. Maintain road from CG, 1st MarDiv mess to Hill 244.
- b. through h. No change of continuous maintenance.

13. 3/9 Access Road

- a. Grade and maintain road.
- b. through i. No change of continuous maintenance.

14. Song Thu Bon Ferry

- a. Operate and maintain ferry.
- b. through e. No change.
- f. 111 round trips carrying 125 vehicles were transported.
- g. Continue operations.

15. Dia Loc Ferry

- a. Operate and maintain ferry.

- b. Provide river crossing means.
- c. AT 913587
- d. 1Feb67
- e. Continuous
- f. 25 round trips were conducted.
- g. Continue Operations.

16. Repair Bridge

- a. Repair bridge at Dai Loc.
- b. through h. No change.
- i. Maintain until new bridge constructed.

17. Access Road to Div CP

- a. Resurface road leading to Div CP.
- b. through h. No change of continuous maintenance.

18. Bridge, Route 5

- a. Construct class 60 pile bent bridge
- b. Relocate Route 5.
- c. AT 945695
- d. 1Feb67
- e. 25%
- f. Drove pile and hauled fill.
- g. Continue project.
- h. Unknown

19. Maintain III MAF Dump

- a. Operate and maintain III MAF dump.
- b. through h. No change of continuous project.
- i. Unexploded ordnance and contaminated food continues to be delivered to dump.

20. Quarry Operations

- a. Operate rock quarry and two, 50 TPH crushers.
- b. through e. No change.
- f. 500 cu. yds crushed rock provided.
- g. Continuous

21. ASP #1 Road Surfacing.

- a. Provide road rock surfacing for ASP #1 roads.
- b. through h. No change.

22. ASP #1 Storage Area

- a. Construct 500' x 500' storage area.
- b. through h. No change.

23. ASP #1 Ammo Slots

- a. Widen 13 ammo slots to 60'.
- b. through h. No change.

24. ASP #1 Helo Pad.

- a. Improve and expand helo pad.
- ib. through h. No change.

25. Relocating Div CP Generators

- a. Modify existing electrical service.
- b. through d. No change.
- e. 95%.
- f. Layed wire.
- g. Continue laying wire.
- h. 15Feb67.

26. Road MAG-11 Ammo Dump

- a. MAG-11 Ammo Dump.
- b. through h. No change.

27. DaNang Air Base Dump

- a. Police Da Nang Air Base Dump.
- b. Pick up and haul trash using personnel from III MAF brig.
- c. Da Nang Air Base Dump.
- d. 10Jan67
- e. 30%
- f. Hauled 50 cu. yds trash.
- g. Complete project.
- h. 1Mar67.

28. Route 14 Access Road

- a. Construct access road.
- b. through h. No change.

29. 2/1 Access Road

- a. Build up and widen access road.
- b. through h. No change of continuous maintenance.

30. Route 5 CAC Access Road

- a. Construct access road.
- b. through h. No change.

31. Drainage System FLSC-A Lumber Yard #2

- a. Provide drainage system.
- b. through h. No change.

32. Road Repair

- a. Fill holes in Route 1 from Route 33 to Route 1B.
- b. through d. No change.
- e. 10%.
- f. Completed 10%.
- g. Continue project
- h. Unknown.

- i. Project restarted.

33. III MAF Dump Concertina

- a. Construct 2000' concertina barrier.
- b. through h. No change.

34. CAC Access Road

- a. Improve access road from Route 4 to CAC area.
- b. through h. No change.

35. Construct Bridge

- a. Construct 1 lane, class 60 bridge.
- b. through h. No change.
- i. Bypass completed.

36. Drainage System, 7th M.T. Bn

- a. Water Point drainage system.
- b. through d. No change.

37. Strong Back Tents

- a. Construct 35 strong back tents
- b. As above
- c. 2/1 CP
- d. 28Jan67
- e. 15%
- f. Completed 6 strong backs.
- g. Complete project.
- h. 11Mar67a

38. Prefab Emergency Bridge

- a. Construct prefab emergency bridge
- b. Cut and band components

- c. Bn Construction.
- d. 25Jan67.
- e. 75%.
- f. Started project.
- g. Continue project.
- h. Unknown.

39. Anderson Trail

- a. Upgrade and widen anderson trail.
- b. As above.
- c. AT 991641 to BT 032643.
- d. 26Dec66.
- e. 40%.
- f. Completed 1400 cu. yds fill.
- g. Continue project
- h. 1Mar67.

40. Sewage System

- a. Improve sewage system.
- b. As above.
- c. Div CG's Mess.
- d. 17Jan67.
- e. 70%.
- f. Worked on leeching field.
- g. Complete leeching field.
- h. Unknown.

II. Bunker Construction

1. III MAF Bunkers

- a. Issue and build bunkers.
- b. 6 additional 10' x 48' bunkers.
- c. through d. No change.
- e. 60%.
- f. Completed 1 bunker.
- g. Complete 2 bunkers.
- h. Unknown.

2. Rock Crusher Demolitions Bunker

- a. 1-8' x 8' bunker
- b. Replace CONEX Box
- c. Battalion Rock Crusher.
- d. 7Feb67
- e. 75%.
- f. Started project.
- g. Stack Sandbags
- h. 15Feb67.

3. Da Son CAC Bunker

- a. 1-8' x 8' bunker elevated 10'.
- b. through d. No change.
- e. 95%
- f. Completed except for sandbagging.
- g. Complete project.
- h. 13Feb67.

4. FLSG-A Bunkers

- a. Issue and build 2-12' x 24' bunkers.
- b. through h. No change.

5. 3rd Engr Bn/11th Engr Bn, Dong Ha
 - a. 4-8' x 12', 3-20' x 30', 24-8' x 8' bunkers.
 - b. As above.
 - c. Dong Ha.
 - d. Not started.
 - e. 0%.
 - f. None.
 - g. Start project.
6. 4th Marines, Dona Ha
 - a. 10-8' x 8', 10-8' x 12', and 16-12' x 24' bunkers
 - b. through d. No change.
 - e. 75%.
 - f. Cut siding and banded bunkers.
 - g. Complete project.
 - h. 25Feb67.
7. 5th Comm Bunkers
 - a. 3-8' x 8' and 2-12' x 24' bunkers.
 - b. through h. No change.
8. Phu Bai/Dong Ha/Khe Shan
 - a. 52 Bunkers.
 - b. through d. No change
 - e. 75%.
 - f. Shipped 30 bunkers.
 - g. Complete project.
 - h. 28Feb67.

III. FOLLOWING WORK ORDERS ARE AWAITING MATERIALS FOR COMPLETION

1. Metal folder and table top, MAF G-4 - 75% complete.
2. Install 220v 3 phase wiring, 1st Mar Div CP - 0% complete.
3. Install lights on Song Cau Do Bridge - 0% complete.
4. Construct 1-8' x 8' bunker, CAC 14-0% complete.

IV. Mine Clearance

1. Da Nang Air Base

- a. Clear mines in areas 2, 3, and 4 at Da Nang airfield.
- b. through d. No change.
- e. Total of 4477 sq yds cleared.
- f. through h. No change.

2. Marble Mountain Air Facility

- a. Remove two section of mine field.
- b. through e. No change.
- d. 6Feb67.
- e. 50%.
- f. 263 M16 mines removed.
- g. Continue project.
- h. 18Feb67.

V. Water Consumption During Reporting Period

1. Water point #1, 180,000 gallons.
2. Water point #2, 52,200 gallons.
3. Water point #3, 1,212,000 gallons.
4. Water point #4, 126,000 gallons.

5. Water point #5, 136,000 gallons.
6. Water point #6, 469,000 gallons.
7. Water point #7, 1,500 gallons.
8. Total consumption, 2,254,700 gallons.

VI. Combat Support. At present this Battalion is providing daily mine sweep teams to Routes 5, and 13. Route 5 from AT 935663 to AT 927536. Route 13 from BT 072702 to BT 066653.


L.E. RAMSEY
By direction

TAB A

1/cgz
14 February 1967

NAME	SERVNO	LINEAL # OR		BILLET ACT RANK RANK	BILLET MOS ACT MOS	T/O TITLE/PRIMARY DU	RTD	ADD DU
		DATE	OF RANK					
HANSEN F. W. III	045031	699		LtCol	LtCol	1302 1302/1310/1305	Bn Cndr	Aug67
MACKENZIE J. M.	057845	1027R		Major	Major	1302 1302/1305/0805	Exec6	Nov67
MANNING J. R.	097296	27May66		Lt	2ndLt	0130 0130	S-1/Adjutant	Sep67
PROST V. P.	093372	1903R		Lt	2ndLt	0130 1301	PersO/BnLegalO BnCivilAffairsO	Sep67
RAMSEY L. E.	068998	21Jun66		Major	Major	1302 1302/3402	S-2/S-3	Dec67
DOUGHERTY J. W.	077648	2547		Capt	Capt	1302 1302/1330	Asst S-2/MilGeol	Jul67
WINGELS L. T.	072952	1492		Capt	Capt	1302 1302/0430	Asst S-3	Apr67
SAMOUCE J. W.	079432	3678		Lt	Capt	1302 0802/0130	Asst S-3/ABC DefO	Jun67
SHEA W. S.	068321	1Jul66		Major	Major	1302 1302/0240	Asst S-3/ADMO S-4	Jan68
CASTEN T. R.	090812	1May66R		Lt	1stLt	1302 1302	Asst S-3/ConstO	Jun67
DUBE S. R.	096572	27May66		Lt	2ndLt	2502 2502	Plt Cndr Comm Plt/CommO	Jul67
HATMAN J. W.	098780	30Jun66		WO	WO-1	1360 1360	Plt Cndr Const Plt	Oct67
TAYLOR S. F.	098039	15Jul66		Capt	2ndLt	1302 1310	Plt Cndr Engr Equip Plt	Nov67
PHANEUF J. R.	082142	3757		Capt	Capt	1302 1302/1310/1305	Hq Co Cndr	Oct67
MANGELS P. F.	092425	1499R			2ndLt	1302	Asst S-4	Jun67
Serv Co MORGAN H. A. III	077853	2644		Major Capt	Capt	1310 1302/0430/1305 1310	ServCo Cndr ExecO	Oct67

*Selected for promotion to Major.

TAB A Enclosure (1)

1/egz
14 February 1967

NAME	SERVNO	LINEAL# OR DATE OF RANK	BILLET RANK	ACT RANK	BILLET MOS	ACT MOS	T/O TITLE/PRIMARY DU	RTD	ADD DU
WROBLEWSKI E. A.	085396	20Jan66	Capt	Capt	1310	1302/1310	Plt Cndr Maint Plt	Nov67	
HAYEK T. S.	099613	4Nov66	Capt	2ndLt	3502	3510	Plt Cndr MotorTrans Plt/ BnMTO	Feb68	
WILSON J. W.	084373	1Jul66	Capt	Capt	3002	3002/0302	Plt Cndr Supply Plt/SupO	Jul67	BnOrdO; BnFiscalO
DYKE S. H.	098606	30Jun66	Lt	WO	1320	1320	Plt Cndr UtilPlt	Nov67	
			Lt		1320		Plt Cndr Water Plt		
"A" Co PACULA N. Jr	083592	20Jan66	Capt	Capt	1302	1302/0430	"A" Co Cndr ExecutiveO	Nov67	
			Lt		1302				
LUND R. C.	098993	30Jun66	WO	WO	1310	1310	Plt Cndr Engr Plt	Dec67	
ATKINSON W. T.	096057	27May66	Lt	2ndLt	1302	1302	Plt Cndr Engr Plt	Aug67	
			Lt		1302		Plt Cndr Engr Plt		
STOCKTON H. W.	091054	1May66R	Lt	1stLt	1302	1302	Plt Cndr Engr Plt	Mar67	
"B" Co CAMPBELL H. L.	084595	20Jan66R	Capt	Capt	1302	1302	"B" Co Cndr ExecutiveO	Sep67	
WEISER M.	090428	4178R	Lt	1stLt	1302	1302		Oct67	
GANDY C. F. Jr	098698	30Jun66	WO	WO	1310	1310	Plt Cndr Engr Plt	Nov67	
MCLSTAD R. D.	093310	1846R	Lt	2ndLt	1302	1302	Plt Cndr Engr Plt	Sep67	
			Lt		1302		Plt Cndr Engr Plt		
			Lt		1302		Plt Cndr Engr Plt		
"C" Co STEFFEN A. J.	075848	1993	Capt	Capt	1302	1302/0430	"C" Co Cndr ExecutiveO	Apr67	
			Lt		1302				
MCCULLOUGH C. A.	099041	30Jun66	WO	WO	1310	1360	Plt Cndr Equip Plt	Sep67	
CROSBY W. A.	093048	1623R	Lt	2ndLt	1302	1302	Plt Cndr Engr Plt	Sep67	
PAEPCKE G. H. R.	092153	9Dec66R	Lt	1stLt	1302	1302	Plt Cndr Engr Plt	Apr67	
			Lt		1302		Plt Cndr Engr Plt		

NAME	SERVNO	LINEAL # OR DATE OF RANK	BILLET RANK	ACT RANK	BILLET MOS	ACT MOS	T/O TITLE/PRIMARY DU	RTD	ADD DU
<u>"D" Co</u>									
MARSHALL J. W. III	081638	4111	Capt	Capt	1302	1302/5715	"D" Co Cndr	Nov67	
			Lt		1302		ExecutiveO		
GREER B. D.	098743	30Jun66	WO	WO	1310	1310	Plt Cndr Equip Plt	Feb67	
SMITH R. D.	092641	1970R	Lt	2ndLt	1302	1302	Plt Cndr Engr Plt	Sep67	
CHILTON J. E.	096372	15Jul66	Lt	2ndLt	1302	1302	Plt Cndr Engr Plt	Nov67	
BLENKLE A. J.	092984	1566R	Lt	2ndLt	1302	1302	Plt Cndr Engr Plt	Sep67	
<u>1st Bridge Co</u>									
LYTCH W. D. Jr	083482	4329	Capt	Capt	1302	0302/1302	1st Bridge Co Cndr	Jul67	
KLUG L. D.	087576	1909R	Lt	1stLt	1302	1302	ExecutiveO	May67	
			WO		1310				
KIBBLE R. M.	090920	1May66R	Lt	1stLt	1302	1302	Plt Cndr Bridge Plt	Dec67	
MCCARTY G. M.	093281	1819R	Lt	2ndLt	1302	1302	Plt Cndr Bridge Plt	Sep67	
KADLECK J. Jr	097088	27May66	Lt	2ndLt	1302	1302	Plt Cndr Bridge Plt	Nov67	
<u>3rd Bridge Co</u>									
WALTERS L. M. Jr	088012	3Aug66R	Capt	Capt	1302	1302/1320	3rd Bridge Co Cndr	Nov67	
			Lt		1302		ExecutiveO		
FOO R. O. K.	096688	27May66	Lt	2ndLt	1302	1302	Plt Cndr Bridge Plt	Nov67	
SCHIGG F. R.	093420	1949R	Lt	2ndLt	1302	1302	Plt Cndr Bridge Plt	Sep67	
SUTTON G. E. L.	098012	15Jul66	Lt	2ndLt	1302	1302	Plt Cndr Bridge Plt	Nov67	Bn Special ServO
			WO		1310		Plt Cndr Serv Plt		
HARBIN J. G.	098778	30Jun66	WO	WO	3010	3010	Plt Cndr Hq Plt	Nov67	Bn Club Manager
<u>Co "A" 9th Engr</u>									
MIMS G. W. Jr	083529	20Jan66R	Capt	Capt	1302	1302/1320	"A" Co Cndr	Jun67	
DENTON J. E.	092294	504R	Lt	1stLt	1302	1302	Plt Cndr Equip Plt	May67	
VANLANDINGHAM T. G.	098113	27May66	Lt	2ndLt	1310	1310/1302	Plt Cndr Engr Plt	Jun67	
PLATZ W. E.	092647	1894R	Lt	2ndLt	1301	1302	Plt Cndr Engr Plt	Sep67	

1/ogz
14 February 1967

NAME	SERVO	ACT RANK	T/O TITLE/PRIMARY DU	RTD	ADD DU
USN <i>R</i>	709739	Lt	Dental Off	Dec 67	
WOODBURN R. W.	700604	Lt	Dental Off	Jun 67	
STOLCIS R. J.	672728	Lt	Bn Chaplain	Sep 67	
BRUNER W. D.	650582	Lt	Bn Surgeon	Aug 67	
HEMPHILL J. L.	700604				

TAB A-2

HEADQUARTERS
7th Engineer Battalion (Rein), FMF
c/o FPO, San Francisco, California 96602

3/JWS/su
3000
8 March 1967

From: Commanding Officer
To: Files

Subj: Seventh Engineer Battalion Semi-monthly Summary No. 66, 102400H
Feb67 to 242400H Feb67.

I. The following is the key to this formatted report of outstanding III
MAF work orders.

- a. Project description.
- b. Scope of Project.
- c. Location of Project.
- d. Date Construction Started.
- e. Percent Completed to Date.
- f. Progress Report During Reporting Period.
- g. Plans for the Ensuing Reporting Period.
- h. Estimated Date of Completion.
- i. Remarks.

1. Route 2

- a. Improve and maintain Route 2 from Route 33 to AT 845723.
- b. through e. No change.
- f. Hauled fill, compacted and graded.
- g. Continue project.
- h. Continuous.

2. Route 3

- a. Improve and maintain Route 3 from Route 33 to Route 4.
- b. through e. No change.
- f. Filled holes and add fill.

TAB A-2 Enclosure (1)

- g. Continue maintenance.
 - h. Continuous.
3. Route 3a
- a. Improve and maintain Route 3a.
 - b. through e. No change.
 - f. Hauled 698 cu. yds rock and fill, compacted and graded.
 - g. Continue project.
 - h. Continuous.
4. Route 5, Route 2 to Route 4
- a. Improve and maintain Route 5
 - b. through h. No change.
5. Route 5, Route 4 to An Hoa
- a. Improve and maintain Route 5 from Route 4 to An Hoa.
 - b. through h. No change of continuous maintenance.
6. Route 13, BT 072702 to BT 066653
- a. Improve and maintain Route 13c.
 - b. through h. No change of continuous maintenance.
7. Route 14, AT 866474 to BT 056588
- a. Improve and maintain Route 14.
 - b. through h. No change of continuous maintenance.
8. Route 33, Route 1 to AT 870830
- a. Improve and maintain Route 33.
 - b. through e. No change
 - f. Hauled fill, compacted and graded. Installed 12' culvert.
 - g. Continue project.
 - h. Continuous.

9. Bridge, Route 14
 - a. Construct class 60 pile bent bridge.
 - b. through d. No change.
 - e. 95%
 - f. 60%
 - g. Continue project as materials become available.
 - h. 1 March 1967
10. FLSG Interior Roads
 - a. Maintain FLSG interior roads.
 - b. through h. No change of continuous maintenance.
11. China Beach R&R Roads
 - a. Maintain roads in China Beach R&R area.
 - b. through e. No change.
 - f. Headwalls 100% complete. Hauled and placed 3310 cu.yds fill.
 - g. Continue hauling fill.
 - h. Continuous.
12. Hill 244 Road
 - a. Maintain road from CG, 1st MarDiv mess to Hill 244.
 - b. through h. No change of continuous maintenance.
13. 3/9 Access road
 - a. Grade and maintain road.
 - b. through i. No change of continuous maintenance.
14. Song Thu Bon Ferry
 - a. Operate and maintain ferry.
 - b. through e. No change.
 - f. 326 round trips carrying 809 vehicles were transported.

- g. Continue operations.
- 15. Dia Loc Ferry
 - a. Operate and maintain ferry.
 - b. through e. No change
 - f. Ferry removed.
- 16. Raise Bridge
 - a. Raise blown steel trustle bridge
 - b. As above.
 - c. AT 990642.
 - d. 25Feb67.
 - e. 1%.
 - f. Blasted out 30% of old piles and caps.
 - g. Cut out steel guards.
 - h. 15Apr67.
- 17. Access Road to Div CP
 - a. Resurface road leading to Div CP.
 - b. through h. No change of continuous maintenance.
- 18. Bridge, Route 5
 - a. Construct class 60 pile bent bridge.
 - b. through d. No change.
 - e. 100%.
 - f. Completed project.
- 19. Maintain III MAF Dump
 - a. Operate and maintain III MAF dump.
 - b. through h. No change of continuous project.
- 20. Quarry Operations
 - a. Operate rock quarry and two, 50 TPH crushers.

- b. through e. No change.
 - f. 375 cu. yds crushed rock provided.
 - g. Continuous
21. ASP #1 Road Surfacing.
- a. Provide road rock surfacing for ASP #1 roads.
 - b. through h. No change.
22. ASP #1 Storage Area
- a. Construct 500' x 500' storage area.
 - b. through h. No change.
23. ASP #1 Ammo Slots
- a. Widen 13 ammo slots to 60'.
 - b. through h. No change.
24. ASP #1 Helo Pad.
- a. Improve and expand helo pad.
 - b. through h. No change.
25. Relocating Div CP Generators
- a. Modify existing electrical service.
 - b. through d. No change.
 - e. 95%
 - f. None
 - g. Continue laying wire.
 - h. Unknown
 - i. Switches to generator shed not available.
26. Road MAF-11 Ammo Dump
- a. MAF-11 Ammo Dump.
 - b. through h. No change.

27. III MAF Dump Concertina

- a. Construct 2000' concertina barrier.
- b. through h. No change.

28. Strong Back Tents

- a. Construct 35 strong back tents.
- b. through d. No change.
- e. 75%
- f. Completed 34 strong backs except for doors and screening.
- g. Complete project.
- h. 6Mar67.

29. Prefab Emergency Bridge

- a. Construct prefab emergency bridge.
- b. through h. No change.

30. Anderson Trail

- a. Upgrade and widen Anderson trail.
- b. through d. No change
- e. 50%.
- f. Hauled and compacted fill and installed two culverts.
- g. Continue project.
- h. 1April67.
- i. Requirement to clear unauthorized dump delayed project.

31. Sewage System

- a. Improve sewage system.
- b. through d. No change.
- e. 85%.
- f. Completed two tanks.
- g. Complete project.

h. 15Mar67.

II. Bunker Construction

I. III MAF Bunkers

- a. Issue and build bunkers.
- b. through d. No change.
- e. 70%.
- f. Completed all bunkers except double roof on one.
- g. Complete bunker and sandbag.
- h. 15Mar67.

2. Rock Crusher Demolitions Bunker

- a. 1-8' x 8' bunker
- b. through g. No change.
- h. Unknown.
- i. Hinges and hasps needed.

3. Da Son CAC Bunker

- a. 1-8' x 8' bunker elevated 10'.
- b. through d. No change.
- e. 100%.
- f. Completed project.

4. FLSG-A Bunkers

- a. Issue and build 2-12' x 24' and 1-20x32 bunkers.
- b. through h. No change.

5. 3rd Engr Bn/11th Engr Bn, Dong Ha

- a. 4-8' x 12', 3-20' x 30', 24-8' x 8' bunkers.
- b. through h. No change.

6. 4th Marines, Dong Ha

- a. 10-8' x 8', 10-8' x 12', and 16-12' bunkers
- b. through h. No change.

7. 5th Comm Bunkers

- a. 3-8' x 8' and 2-12' x 24' bunkers.
- b. through h. No change.

8. Phu Bai/Dong Ha/Khe Shan

- a. 52 Bunkers.
- b. through h. No change

III. FOLLOWING WORK ORDERS ARE AWAITING MATERIALS FOR COMPLETION

- 1. Metal folder and table top, MAF G-4 - 75% complete.
- 2. Install 220v 3 phase wiring, 1st Mar Div CP - 0% complete.
- 3. Install lights on Song Cau Do Bridge - 0% complete.

IV. Mine Clearance

1. Da Nang Air Base

- a. Clear mines in areas 2,3, and 4 at Da Nang Airfield.
- b. through h. No change.


2. Marble Mountain Air Facility

- a. Remove two section of mine field.
- b. through d. No change.
- e. 100%.
- f. Completed project.

V. Water Consumption During Reporting Period

- 1. Water Point #1; 132,000 gallons.
- 2. Water point #2, 82,000 gallons.
- 3. Water point #3, 1,044,000 gallons.
- 4. Water point #4, 141,000 gallons.
- 5. Water point #5, 114,500 gallons.
- 6. Water point #6, 500,000 gallons.
- 7. Water point #7, 3,200 gallons.

8. Water point #8, 32,500 gallons.
 9. Water point #9, 15,300 gallons.
 10. Total consumption, 2,064,500 gallons.
- VI. Combat Support. At present this Battalion is providing daily mine sweep teams to Routes #5, 13 and 14. Route 5 from AT 935663 to AT 927536. Route 13 from BT 072702 to BT 066653. Route 14 from AT 877573 to AT 912577.


L.E. RAMSEY
By direction