

HEADQUARTERS
7th Engineer Battalion (Rein), FMF
FPO San Francisco 96602

3/TRB/cwb
5750
7 Aug 1968


From: Commanding Officer
To: Commanding General, First Marine Division (Attn: Field Historian)

Subj: Command Chronology

Ref: (a) MCO 5750.2
(b) FMFPac 5750.8
(c) DivO 5750.2B

Encl: ✓(1) July Chronology

1. In accordance with references (a), (b) and (c), enclosure (1) is hereby submitted.


T.R. BAISLEY
By direction

7TH ENGR BN

CMD CHRON

JULY 1968

5750
7 Aug 1968

COMMAND CHRONOLOGY

1 July 1968 to 31 July 1968

INDEX

- PART I - ORGANIZATIONAL DATA
- PART II - NARRATIVE SUMMARY
- PART III - SEQUENTIAL LISTING OF SIGNIFICANT EVENTS
- PART IV - SUPPORTING DOCUMENTS
- ↓ TAB A - OFFICER ASSIGNMENTS

5750
7 Aug 1968PART I
ORGANIZATION DATA1. DESIGNATIONCOMMANDER

7th Engineer Battalion (Rein), FMF

LtCol R. FUNDEFBURK

SUBORDINATE UNITS

HqCo	Capt. T.D. LEWIS	8 November 1968
ServCo	Capt. J.D. RIVERA	5 August 1968
Co"A"	Capt. R.E. FRANZWA	28 August 1968
Co"B"	Capt. M.J. ESPOSITO	4 February 1969
Co"C"	1stLt. G.H. REID	4 February 1969
Co"D"	Capt. M.G. LILEY	7 July 1969

ATTACHED UNITS

1st Bridge Co	1stLt D.A. PEASENELL	18 December 1968
3rd Bridge Co	1stLt D.L. STOWMAN	17 December 1968

2. LOCATION

7th Engineer Battalion	6 August 1965	DaNang, RVN
1st Bridge Co	8 December 1965	DaNang, RVN
3rd Bridge Co	17 October 1966	Phu Bai, RVN

3. STAFF OFFICERS

Executive Office	Major J.E. HANNAN	21 September 1968
S-1	CWO E.A. HUFNAGEL	1 January 1969
S-2/3	Capt. T.R. BAISLEY	18 October 1968
S-4	Maj. R.A. HUNTZINGER	10 August 1968

Supply Officer

1stLt A.S. BARBER

16 December 1968

Sgt Maj

SgtMaj G.E. MOYER

26 September 1968

4. AVERAGE MONTHLY STRENGTH

<u>USMC</u>		<u>USN</u>	
<u>OFF</u>	<u>ENL</u>	<u>OFF</u>	<u>ENL</u>
56	1,296	2	24

5. PERSONNEL GAINS AND LOSSES

<u>GAINS</u>			<u>LOSSES</u>	
<u>USMC</u>		<u>USN</u>	<u>USMC</u>	<u>USN</u>
OFF	5	2	4	2
ENL	68	0	82	0

PART II

NARRATIVE SUMMARY

The 7th Engineer Battalion continued support of the III Marine Amphibious Force within the DaNang area. Platoons from the attached 1st and 3rd Bridge Companies are rendering additional support in the Chu Lai, Hue/Phu Bai, and Dong Ha area.

Company "A", 7th Engineer Battalion continues upgrading of Routes 33, 13C and 30 for class 50 traffic. Work also continued on the Ha Thanh Dam with that project being approximately 65% complete at the end of the reporting period.

Company "B", 7th Engineer Battalion continued upgrading of Route 1 for class 50 traffic.

Company "C", 7th Engineer Battalion continues upgrading of Route 5 north for class 50 traffic.

Company "D", 7th Engineer Battalion continued upgrading of Route 5 south for class 50 traffic.

Progress continued on the DaNang Barrier by the 7th Engineer Battalion and supporting units. A total of 14,250 meters of tactical wire has been installed. 31 towers have been constructed and eleven towers installed. Some delay was encountered due to enemy activity there were a total of 84 booby traps encountered, 17 mines were detonated resulting in the loss of 4 TD-20's, 1 Eimco, and 1 M-54 truck. Casualties sustained were 16 WIA and 5 KIA's for the month.

1st Bridge Company, 7th Engineer Battalion

Installed M4T6 raft, 5 float (88'4") at BT 064562.
 Installed an M4T6 fixed span at AT 866574 (45')
 Installed a floating foot bridge (101') at AT 923535.

3rd Bridge Company, 7th Engineer Battalion

Installed M4T6 raft (88'4") at YD 694301.
 Removed an M-6 floating bridge (105') at YD 838176.
 Removed M4T6 floating bridge (100') at YD 085008.
 Removed M4T6 fixed span (30') at XD 927431.
 Removed M4T6 fixed span (30') at XD 927428.
 Removed M4T6 fixed span (38') at XD 925421.
 Removed M4T6 fixed span (38') at XD 918416.
 Removed M4T6 floating bridge (75') at XD 913403.
 Removed M4T6 raft (88'4") at YD 694301.

PART III

1. Topics

a. Personnel and Administration. None

b. Enemy, weather and terrain

TIME	INCIDENT	COORDINATES
030730H	Company "C" reports one VCS threw one CS gas grenade at working party. Donned gas masks, took up defensive positions, Negative casualties.	AT 952706
030815H	Service Company M-51 detonated one 45-50 lb box mine. Extensive damage to vehicle and 1 USMC WIA (med-evac).	AT 958708
060848H	Company "C" reports M-54 detonated 30-40 lb box mine after sweep team had completed sweep. 4 USMC WIA (med evac).	AT 944698
062006H	Barrier project reports, 3 USMC injured by short round of friendly fire. 1 USMC returned to CP 3 USMC WIA.	BT 098593
080030H	7th Engr Bn defensive perimeter reports receiving 7 rounds of small arms fire, negative casualties.	AT 933793
140850H	Company "D" reports finding one 40 lb rock mine with pressure type firing device. Blown in place.	AT 923516
161055H	Company "D" reports one security vehicle (M-54) detonated a mine, vehicle towed away, 1 USMC WIA.	AT 917513
170720H	Company "A" reports M-54 detonated mine. 1 USMC WIA (med-evac).	BT 085599
181330H	Company "A" reports wrecker detonated 40 lb mine. 2 USMC WIA (not 7th Engr Bn personnel).	AT 899209
181700H	Company "A" reports personnel received possible neck fracture while diving into water. 1 USMC WIA (med-evac).	BT 072617
190730H & 190735H	DaNang Barrier - 2 groups of men injured - one detonated a mine, one detonated a booby trap. 3 USMC KIA, 6 USMC WIA (med-evac).	BT 072617
191500H	DaNang Barrier - TD-20 detonated 105mm mine. 1 USMC WIA (med-evac).	BT 069618
210730H	Company "D" reports LVT hit mine. Front blade blown off. 1 USMC WIA (emer-med-evac).	BT 071618
211515H	Company "B" reports Lt. E. from Company "B" detonated 105mm booby trap. 1 USMC KIA.	BT 076617

220230H Company "C" reports VC sprung ambush. Pulled back and set up defensive perimeter. 1 USMC KIA, 2 USMC WIA. AT 944711

220730H Company "C" reports finding 1 NVA flag with M-26 set up as booby trap. Returned to CP. AT 945720

230130H Company "D" reports receiving 47 rounds of mortar fire plus small arms fire. 3/7 returned small arms and mortar fire. 1 Engr USMC WIA, 1 3/7 WIA. AT 917579

230810H Company "D" reports found one 20 lb box mine. Mine returned to Company CP. AT 922548

231500H Company "B" reports 1-2 platoons of VC fired 3 B-40 rockets, automatic fire, and 2,000 rounds small arms. Reactionary aided withdrawal. BT 065574

231515H Company "D" reports receiving approximately 20 mortar rounds. No damage, called 81mm mortar mission. AT 917582

231945H Company "D" reports received approximately 27 mortar rounds. Manned defensive perimeter. 5 USMC WIA (3/7). AT 917582

241230H Company "D" reports personnel detonated mine. 1 USMC KIA (engr). AT 920517

242230H 1st Bridge Company reports Song Thu Bon Ferry blown by VC swimmers. AT 923533

260805H Company "D" reports receiving 5 mortar rounds, returned fire. AT 928528

280900H Company "D" reports finding one 75 pound rock mine with pressure type firing device, blown in place. AT 913505

291145H Company "D" reports M-51 hit 30 lb box mine. (2 med-evacs) 2 USMC WIA (engineers). AT 925518

301000H Company "D" reports 2 security tripped 1 M-26 booby trap and 1 60mm booby trap. 1 USMC KIA, 2 USMC WIA (all security personnel). AT 935614

301210H Company "D" reports finding one 50 lb box mine. Blown in place. AT 922518

301330H Company "D" reports found one 20 lb shaped charge with pressure type firing device. AT 914506

c. Organization and Operations

(1) Officer Assignments - See TAB A, Enclosure (1)

(2) Operations

1 July: An Hoa road - hauled and spread 366 cu.yds. of crushed rock from (AT 909485) to (AT 910487). Hauled and spread 441 cu.yds. of fill from (AT 909485) to (AT 910487). Cleared possible ambush sight on Route 5 (AT 906485). Company "D" worked on bunkers and defensive positions within the Company CP. 1st Bridge Company staged a 5 float reinforced raft to the Song Thu Bon river.

2 July: Hauled and spread 255 cu.yds. of crushed rock and 85 cu.yds. of fill on Route 1 south. Hauled and spread 103 cu.yds. of fill on Route 5, south. An Hoa road - installed 36"X40' culvert at AT 910487. To date there have been thirty-eight WIA's and 3 KIA's on the An Hoa road upgrading project. Sixteen mine have been found and removed and eight have been detonated by vehicles or personnel walking on the road.

3 July: Hauled and spread 220 cu.yds. of fill and 6,000 gallons of water on Route 1 south. An Hoa road - Hauled and spread 100 cu.yds. of rock from (AT 910487) to (AT 909490). Assembled 70' of 36" culvert at An Hoa. 1st Bridge Company built 5 float reinforced raft at the Song Thu Bon.

4 July: Hauled and spread 350 cu.yds. of fill and 30 cu.yds. of blast rock on Route 1 north. An Hoa road - Hauled and spread 140 cu.yds. of fill from (AT 910487) to (AT 909490). Worked on shelters in Company "D" CP area at An Hoa. 1st Bridge Company will replace M-4 metal pontoons with M4T6 rubber pontoons on the Song Thu Bon ferry.

5 July: No security was provided for the north sweep team on Route 5 to An Hoa. Hauled and spread 250 cu.yds. of fill and 65 cu.yds. of "shot rock" on Route 1 south. An Hoa road - Prepared site for emplacement of 60" culvert (AT 908481). Spread 405 cu.yds. of fill from (AT 910487) to (AT 908492).

6 July: Company "B" reports upgrading of Route 1, section II Dien Ban is 70% complete. An Hoa road - Installed one 40'X60" corrugated culvert at (AT 908481). Hauled and spread 140 cu.yds. of fill at culvert site (AT 908481).

7 July: Company "B" filled in a road crater on Anderson Trail west. An Hoa road - Hauled and spread 373 cu.yds. of fill from (AT 908478) to (AT 909483). Hauled and spread 153 cu.yds. of crushed rock from (AT 909489) to (AT 909492).

8 July: Hauled and spread 130 cu.yds. of crushed rock and 6,000 gallons of water on Route 1 south. Hauled and spread 8,000 gallons of bunker oil on Route 5. An Hoa road - Hauled and spread 391 cu.yds. of rock from (AT 909492) to (AT 907491). Began work on ferry approaches for installation of 2nd ferry at the Song Thu Bon river.

9 July: Hauled and spread 150 cu.yds. of crushed rock, 6000 gallons of water and 2,000 gallons of bunker oil on Route 1 south. Hauled and spread 562 cu.yds. from (AT 908492) to (AT 907494). Worked on protective shelters at An Hoa CP. In addition to the 37 WIA's and 3 KIA's taken last month, there has been 14 more WIA's and 1 KIA to date.

10 July: Hauled and spread 160 cu.yds. of crushed rock, 35 cu.yds. of blast rock and 6,000 gallons of water on Route 1 south. An Hoa road - Hauled and spread 302 cu.yds. of crushed rock from (AT 909494) to (AT 909501). No security will be provided for An Hoa road sweep from Phu Loc-6 to check point 4 on 11 July 1968. This is due to rotation of personnel at Liberty Bridge. This will not however affect upgrading operations on the southern portion of the road.

11 July: Hauled and spread 155 cu.yds. of crushed rock, 130 cu.yds. of fill, and 6,000 gallons of water on Route 1 south. Company "B" reports that the upgrading of Route 1, section II - Dien Ban, is 75% complete. Company "C" personnel have burned off one portion at ASP-1 minefield. They will coordinate with ASP-1 personnel and begin removal of mines 15 Jul 1968. An Hoa road - Spread 199 cu.yds. of fill from (AT 909494) to (AT 908496). Opened fill pit at Phu Loc-6.

12 July: Hauled and spread 350 cu.yds. of fill and 1,100 gallons of water on Route 1 south. An Hoa road - Hauled and spread 350 cu.yds. of rock from (AT 907494) to (AT 909501). Spread 8,700 gallons of bunker oil from (AT 896968) to (AT 907494).

13 July: Hauled and spread 185 cu.yds. of fill and 75 cu.yds. of blast rock on Route 1 south. An Hoa road - Hauled and spread 400 cu.yds. of fill from (AT 904473) to (AT 908479).

14 July: An Hoa road - Hauled and spread 619 cu.yds. of fill from (AT 908479) to (AT 910488). Hauled 392 cu.yds. of fill to south approach of the Song Thu Bon River for ferry.

15 July: Hauled and spread 265 cu.yds. of crushed rock and 7,000 gallons of water on Route 1 south. Have found and disarmed 34 mines and removed 6 at the ASP-1 minefield. Hauled and spread 264 cu.yds. of fill at south approach of the Song Thu Bon ferry. As directed by the III MAF Engineers two ferries will be in operation at the Song Thu Bon River by the close of work on 16 July 1968.

16 July: An Hoa road - Hauled and spread 220 cu.yds. of fill from (AT 909491) to (AT 907501) and graded same. 325 cu.yds. of fill hauled and spread at the Song Th Bon ferry approaches. 2nd Ferry (86'8") is now operational at the Song Thu Bon river.

17 July: Hauled and spread 145 cu.yds. of crushed rock, 100 cu.yds. of fill, and 7,000 gallons of water on Route 1 south. Company "B" has driven a total of 10 piles at the Ha Thanh Bridge site. 25% of the ASP-1 minefield has been removed. An Hoa road - Hauled and spread 504 cu.yds. of fill from Song Thu Bon Ferry to (AT 928527) check point 6.

18 July: Hauled and spread 350 cu.yds. of fill and 3,000 gallons of water on Route 1. Company "C" found and removed 51 mines at the ASP-1 minefield. An Hoa road - Hauled and spread 240 cu.yds. of fill on Route 5 from (AT 928527) to the Song Thu Bon Ferry. Road is complete from An Hoa to (AT 913507). (An Hoa)

19 July: Hauled and spread 305 cu.yds. of fill and 8,000 gallons of water on Route 1 south. An Hoa road - Hauled and spread 300 cu.yds. of fill from (AT 930522) to (AT 932520). Loss of TD-20 tractors to mining incidents at the barrier project has reduced the land clearing ability by 50%.

20 July: Hauled and spread 315 cu.yds. of fill and 7,000 gallons of water on Route 1 south. Company "A" redecked a bridge on Route 5 at (AT 903777). Company "C" removed 30 mines at the ASP-1 minefield. An Hoa road - Hauled and spread 460 cu.yds. of fill from (AT 928520) to (AT 922518).

21 July: An Hoa road - Hauled and spread 212 cu.yds. of fill on Route 5 south from (AT 928527) to (AT 920513). Headquarters Company Construction Platoon has completed 18 towers ready for airlift in connection with the DaNang Barrier project. Five towers have been installed thus far.

22 July: Hauled and spread 250 cu.yds. of crushed rock on Route 1 south. Company "A" removed an old bridge and replace it with one 30'x48" culvert. An Hoa road - Hauled and spread 321 cu.yds. of fill on Route 5 from (AT 920513) to (AT 919511).

23 July: Company "B" reports the wing walls filled and treadways completed at the Ha Thanh bridge. The bridge is 98% complete. An Hoa road - Hauled and spread 237 cu.yds. of fill on Route 5 south from (AT 919511) to (AT 918509).

24 July: Due to the loss of 1 Eimco, 1 grid roller, and one 550 grader by enemy activity on 23 Jul 1968 on Route 1, the upgrading of that road has stopped until additional assets can be made available.

25 July: 7th Engr Bn CP received .72" of rainfall during this reporting period. An Hoa road - Placed 50'x36" culvert at (AT 909481). The anticipated completion date of 31 Jul 1968 for the upgrading of Route 5 south from Phu Loc-6 to An Hoa will not be met due in part to intensified enemy activity.

26 July: Hauled and spread 120 cu.yds. of fill on Route 5 north and graded. Company "C" continues to progress in the removal of the ASP-1 minefield. As of this date 75 mines have been removed. An Hoa road - Stockpiled 125 cu.yds. of uncrushed rock at the An Hoa crusher.

27 July: Hauled and spread 200 cu.yds. of fill on Route 5, graded same. Company "D" improved berms and defensive positions for artillery positions for artillery unit at An Hoa. Also mover personnel into new hootches at An Hoa.

28 July: Company "C" has found, disarmed and removed all mines in the ASP-1 mine field. Assembled 20 ft. of 36" culvert at An Hoa. Headquarters Company, Construction Platoon has completed 26 towers for the DaNang Barrier project.

29 July: An Hoa road - Hauled and spread 123 cu.yds. of fill north of (AT 919519). Constructed 14'x36" culvert. 1st Bridge Company made minor repairs at the Ha Thanh Dam and the china boy at Hill 55.

30 July: Hauled and spread 285 cu.yds. of crushed rock on Route 1 south. Continued work on artillery installations at An Hoa. Delivered two Eimco tractors with operators to the Tuy Loan bridge in support of the 1st Mar Div land clearing project.

31 July: Spread and graded 280 cu.yds. of crushed rock on Route 1 south. An Hoa road - Hauled and graded 228 cu.yds. of fill on Route 5 south.

d. Plans

- (1) Continue general support of all units with the 1st Marine Division TAOR, or assigned by III MAF Headquarters.
- (2) Continue support of CAG units within 1st Marine Division TAOR, or as assigned by III MAF Headquarters.
- (3) Continue maintenance of Bridges within 1st Marine Division TAOR, or as directed by III MAF Headquarters.
- (4) Continue upgrading of Route 1.
- (5) Continue upgrading of Route 13C.
- (6) Continue upgrading of Route 33.
- (7) Continue upgrading of Route 30.
- (8) Continue upgrading of Route 5 to An Hoa.
- (9) Continue construction of the Ha Thanh Dam.
- (10) Continue construction of DaNang Wire Barrier.

e. Training

- (1) Command indoctrination and information for newly arrived personnel and debriefing for those departing.
- (2) 27 personnel attended the 1st Engineer Battalion "Land Mine Warfare School". (DaNang)
- (3) 1 enlisted, 1 officer attended Embark School. (Okinawa)

(4) 3 officer, 1 SNCO, 9 enlisted Marines attended Division Leadership course,

(5) 1 officer, 4 enlisted attended ADM School. (Okinawa)

(6) 1 SNCO attended Career Advisory School. (Okinawa)

(7) 1 officer attended Military Justice Course. (Okinawa)

(8) 26 enlisted Engineer Equipment Course. (7th Engr Bn)

(9) 1 enlisted attended Projectionist School. (III MAF)

f. Logistics, Equipment and Supply

(1) Administration

July

- 1 Continued to stock pile materials for the DaNang Barrier.
- 10 Received three (3) Remington Chain Saws.
- 11 Received seven (7) M54A2 Multifuels.
- 26 Received ten (10) trailer loads bridging from 3rd Bridge Company.
- 29 1st Bridge Company received four (4) M54A2 Multifuel Vehicles to replace four (4) of their M-54 Gas vehicles.
- 30 3rd Bridge Company received six (6) M54A2 vehicles.
- 31 Received six (6) M54A2 Dump Trucks from the physical 68 rebuild program.
Received twelve (12) trailer loads of bridging from 3rd Bridge Company.

(2) Supply

7th Engineer Battalion FME (AC 21300)

During the month of July the Battalion Supply Section processed 193 priority 02 and 552 priority 05 requisitions and 288 priority 12 and 17 requisitions. Also processed were 28 receipts from due, 571 issues from due and 45 issues from warehouse.

1st Bridge Company FME (AC 21325)

During the month of July 1st Bridge Company Supply Section processed 240 requisitions. Also processed were 128 receipts from due, 144 issues from due and 36 issues from warehouse.

Motor Transport

Approximately 146,759 miles were logged on the Battalion's Motor Transport Vehicles during July.

Maintenance

The Battalion Maintenance Platoon completed 151 Motor Transport work orders during the month of July. A total of 96 work orders were submitted, 9 were sent to Maintenance Battalion. Total work orders for Engineer Equipment numbered 66 with 83 completed and 9 were sent to FSR.

Messing

The Battalion Mess Staff continued to provide four meals daily except on Sunday; the fourth meal being a midnight ration for night crews. On Sunday a brunch replaces breakfast and dinner.

Medical

The Battalion Aid Station treated 766 military and 20 Vietnamese. During the month of July the Dental Clinic treated 600 military and 65 Vietnamese.

g. Civil Affairs/Civic Action

(1) The Civic Action Program continues on a daily basis.

(2) Activities were as follows:

(a) The MedCap Program provided treatment for two hundred fifty four persons.

(b) The Battalion sponsored, Vietnamese brickyard produced a total of 37,022 soil cement bricks during this period.

(c) A total of 35,220 soil cement bricks were issued for various civic action projects throughout Quang Nam Province.

(d) Through the manufacture of concrete well rings in the Battalion sponsored brick factory, one deepwater well was constructed in the hamlet of An Ngai Tay, village of Hoa Thanh.

(e) Routine support was given small building projects through distribution of salvaged building materials.

(f) A five room school was completed in the village of Hoa Thanh.

(g) A hamlet chief's office was completed in the Hamlet of Tung Son.

(h) A hamlet chief's office was completed in the hamlet of An Ngai Tay.

(i) A public meeting hall in Hoa Thanh is 30% complete.

PART IV

SUPPORTING DOCUMENTS

1. ✓ Officer Assignments, See TAB A of enclosure (1)

1/EAH/irm
2 August 1968

<u>NAME</u>	<u>SERVNO</u>	<u>RANK</u>	<u>MOS</u>	<u>PRIMARY DUTY</u>
HANNAN, J. E.	049923	Maj	1302/0402	BnCmdr
HUNTZINGER, R. A.	059050	Maj	1302	BnExecO
BAISLEY, T. R.	080663	Capt	1302	S-3
HUFNAGEL, E. A.	079266	CWO	0130	S-1/Adj/LegalO
IVEY, B. D.	076764	CWO	1360/0210	Asst S-3
JOHNSON, J. P.	0101180	1stLt	1302	S-4
LEWIS, T. D.	093253	Capt	2502	HqCoCmdr/CoimO
PERKINS, W. N.	097607	1stLt	1310	EngrEquipPltCmdr
ROCCO, C. A.	093399	Capt	1302	Asst S-3
SCHMIDT, P. T.	097811	1stLt	0130	CivAffO
SOWA, J. J.	099389	CWO	1360	ConstPltCmdr
WARDLAW, C. M.	0100102	1stLt	1302	S-2
<u>Service Company</u>				
LOPEZ, A. A.	093261	Capt	1302	ServCoCmdr
DICKERSON, C. R.	096541	1stLt	1320	ExecO
BARBER, J. S.	096092	1stLt	3010/3502	BnSupO
FELBY, D. W. Jr.	098649	CWO	1310	MaintPltCmdr
GOODE, T. M.	0102777	2ndLt	3502	BnMTO
<u>"A" Company</u>				
FRANZWA, R. E.	083290	Capt	1302/0430/5715	"A"CoCmdr
HILLIARD, A. S.	094276	1stLt	1302	ExecO
ANTHURSON, S. D.	0103314	1stLt	1302	PltCmdr
AOYAMA, K. M.	0103117	2ndLt	1302	PltCmdr
GRAM, A. B.	0103164	2ndLt	1302	PltCmdr
TIMMERMAN, J. H.	0103845	1stLt	1302	PltCmdr
<u>"B" Company</u>				
ESPOSITO, M. J.	093085	Capt	1302/1320	"B"CoCmdr
LONG, R. L.	0102094	1stLt	1302	ExecO
FRANITZ, J. D.	095726	1stLt	1302	PltCmdr
LEE, J. V.	0104669	2ndLt	1301	PltCmdr
MICK, E. W.	0100510	1stLt	1302	PltCmdr
SOOK, R.	0102847	2ndLt	1302	PltCmdr
<u>"C" Company</u>				
REID, G. H.	095009	1stLt	1302	"C"CoCmdr
HILL, R. T. III	094275	1stLt	1302	ExecO
DENIKER, J. E.	0100995	1stLt	1302	PltCmdr
DICKEN, D. T.	0104170	2ndLt	1301	PltCmdr
GEITMAN, J. A.	0102613	2ndLt	1301	PltCmdr
KRUGER, L. W.	0102065	1stLt	1302	PltCmdr
SOKOLOWSKI, T. E.	0104779	2ndLt	1301	PltCmdr
<u>"D" Company</u>				
LILLEY, M. G.	078896	Capt	1302/5702/0240	"D"CoCmdr
MORRISON, A. E. Jr.	097465	1stLt	1302	ExecO
ADAMS, H. P. Jr.	0100356	1stLt	1302	PltCmdr
BRISSON, J. J.	0105725	WO	1310	PltCmdr
GARRIDO, D. D.	0101081	1stLt	1301	PltCmdr
TOENISBOEHTNER, C. J.	0102609	2ndLt	1302	PltCmdr

TAB-A

<u>NAME</u>	<u>SERVNO</u>	<u>RANK</u>	<u>MOS</u>	<u>PRIMARY DUTY</u>
<u>1st Bridge Co</u>				
PEASEMILL, D. A.	094979	1stLt	1302	1stBridgeCoCmdr
NICOL, R. A. Jr.	0101343	1stLt	3002/0430	ExecO/SupplyO
MORLAN, L. E.	0103700	1stLt	1302	PltCmdr
SHEA, P. J.	0104771	2ndLt	1301	PltCmdr
UNGERN, R. F. N.	0102352	1stLt	1302	PltCmdr
<u>3rd Bridge Co</u>				
STOWMAN, D. L.	092742	1stLt	1302	3rdBridgeCoCmdr
DEARBORN, R. C.	0100988	1stLt	1302	PltCmdr
BELTY, D. C.	0101605	2ndLt	1302	PltCmdr
HENSEL, R. E.	093656	1stLt	1310/0805	PltCmdr
PEASE, W. T.	0102199	1stLt	1302	PltCmdr
SELDEN, J. B.	0101671	2ndLt	1302	PltCmdr
SULLIVAN, M. J.	0101525	1stLt	3002	SupplyO
<u>USN</u>				
MCKENZIE, E. III	LT	728169	2105	BnSurgeon
COLLEMAN, C. B.	LT	723325	4105	BnChaplain