

~~SECRET~~

HEADQUARTERS  
9th Engineer Battalion, FMF  
FPO San Francisco, California 96602

3/ble  
5750  
6 April 1968  
040668

From: Commanding Officer  
To: Commanding General, First Marine Division, Fleet Marine Force  
Pacific, FPO San Francisco, California 96602 (Attn: Field  
Historian)

Subj: Command Chronology for Period of 1 March 1968 to 31 March 1968

Ref: (a) MCO 5750.2  
(b) FMFPACO 5750.8  
(c) DivO 5750.2E

Encl: ✓(1) 9th Engineer Battalion Command Chronology

1. In accordance with the provisions of references (a), (b), and (c), enclosure (1) is submitted.

*H. E. PEREA*  
H. E. PEREA

UNCLASSIFIED

S & C FILES  
HEADQUARTERS  
1ST MARINE DIVISION, FMF  
**68 1346**  
Copy 1 of 5 copies

9TH ENG BN

CMD CHRON

9TH ENGINEER BN

DOWNGRADED AT 3 YEAR INTERVALS;  
DECLASSIFIED AFTER 12 YEARS.  
DOD DIR 5200.10

S & C LOG NO. 0013-68  
COPY 1 OF 10

~~SECRET~~

MAR 1968

~~SECRET~~

HEADQUARTERS  
9th Engineer Battalion, FMF  
FPO San Francisco, California 96602

3/b1e  
5750  
6 April 1968  
040668

COMMAND CHRONOLOGY  
1 March 1968 - 31 March 1968  
INDEX

PART I  
PART II  
PART III

ORGANIZATIONAL DATA  
NARRATIVE SUMMARY  
SEQUENTIAL LISTING OF  
SIGNIFICANT EVENTS

UNCLASSIFIED

~~SECRET~~

~~SECRET~~5750  
6 April 1968  
040668~~SECRET~~

## PART I

ORGANIZATIONAL DATA1. DESIGNATIONCOMMANDER

9th Engineer Battalion

LtCol H. E. PEREA

Subordinate UnitsHeadquarters Company  
Service Company  
Company "A"  
Company "B"  
Company "C"  
Company "D"Capt. E. G. PETERS  
Maj. B. K. WIEDERHOLD  
Capt. D. W. JOHNSON  
Capt. T. K. MCKEOWN  
Capt. W. H. SKIERKOWSKI  
Capt. J. T. O'KELLEYAttached Units3rd Bridge Platoon, 1st Bridge  
Company in direct support

2ndLt R. F. N. UNGERN

2. LOCATION9th Engineer Battalion  
Company "B"  
Company "C"  
Company "D"Chu Lai, RVN 1-31 March 1968  
YD 730110 1-31 March 1968  
Hill # 10 1-31 March 1968  
BT 199390  
Hill # 63 1-31 March 1968  
BT 1324543. STAFF OFFICERSExecutive Officer  
S-1 Adjutant  
Personnel Officer  
S-2/3Maj. C. N. WALL  
WO-1 E. M. JOHNSON  
WO-1 E. M. JOHNSON  
Capt. R. A. TIEBOUT to 7  
March and Capt. G. B. BARNEY  
from 7 March 1968  
Capt. G. B. BARNEY

S-5 Civil Affairs

UNCLASSIFIED

~~SECRET~~

~~SECRET~~

UNCLASSIFIED

5750  
6 April 1968  
040668

Sgt Maj.  
Motor Transport Officer  
Construction Officer  
ADM Officer  
Maintenance Officer  
Utilities Officer  
Medical Officer  
Ordnance Officer  
Supply Officer  
Legal Officer  
Embarkation Officer  
NBC Officer  
Education/Training Officer  
Chaplain

Sgt Maj. D. K. CRAIG  
Capt. B. A. WALKER  
Capt. G. B. BARNEY  
1stLt H. A. FEIFS  
WO-1 G. E. JOHNSON  
WO-1 F. A. R. LANDRY  
Lt C. E. CREAGH (MC) USN  
WO-1 F. A. R. LANDRY  
Capt. C. N. PASTINO  
Capt. E. G. PETERS  
1stLt D. F. SIMSON  
1stLt F. W. LAMOTTE  
1stLt J. R. GARDNER  
Services conducted by  
visiting Chaplain Capt. C. J.  
RICHARDSON

4. Average Monthly Strength

<u>USMC</u>		<u>USN</u>	
<u>Off</u>	<u>Enl</u>	<u>Off</u>	<u>Enl</u>
38	964	1	19

UNCLASSIFIED

## PART II

NARRATIVE SUMMARY

During the month of March 1968, the 9th Engineer Battalion, LtCol H. E. PEREA Commanding, continued as its primary mission the maintenance and upgrading of RVN Route # 1 from Chu Lai (BT 520044) to the Song Cau Lau (BT 091554). The maintenance of road networks for the Americal Division, Supply Company (Rein) FLSG-B, plus engineer support of free world forces in the Chu Lai TAOR continued to require a significant engineer effort.

Company "A" continued maintenance and upgrading of RVN Route # 1 between Chu Lai (BT 520044) and Tam Ky (BT 330209), a distance of 16 miles and engaged in vertical construction in support of the Americal Division.

~~SECRET~~

~~SECRET~~

DECLASSIFIED

5750  
6 April 1968  
040668

Company "B" was located near Hue, RVN (YD 730110).

Company "C" (-) was located at Hill # 10 (BT 199390) and was in the process of maintaining and upgrading RVN Route #1 from Hill # 29 (BT 226320) to Thang Binh (BT 175418), a distance of 11 miles. The 3rd Platoon, Company "C" was located on Hill # 29 and was in the process of upgrading and maintaining RVN Route #1 from Tam Ky (BT 300233) north to Hill # 29, a distance of 8.5 miles.

Company "D" continued maintenance and upgrading of RVN Route #1 from Thang Binh (BT 175418) to the Song Cau Lau (BT 091554), a distance of 11.1 miles. Company "D" was located at Hill # 63 (BT 132453).

During the month of March, upgrading and repair of RVN Route #1 was broken down into four areas of responsibility; Chu Lai to Tam Ky, Tam Ky to Hill # 29, Hill # 29 to Thang Binh, and Thang Binh to the Song Cau Lau.

Between Chu Lai (BT 520044) and Tam Ky (BT 330209) the 9th Engineer Battalion expended 2,423 man hours and 1,527 equipment hours in hauling and placing 6,955 cubic yards of rock.

Between Tam Ky (BT 300235) and Hill # 29 (BT 226320), the 9th Engineer Battalion personnel expended 781 man hours and 175 equipment hours in hauling and placing 1,355 cubic yards of rock and 630 cubic yards of fill.

Between Hill # 29 (BT 226320) and Thang Binh (BT 175418), the 9th Engineer Battalion personnel expended 828 man hours and 339 equipment hours in hauling and placing 1,600 cubic yards of rocks and 2,310 cubic yards of fill.

Between Thang Binh (BT 175418) and the Song Cau Lau (BT 091554), the 9th Engineer Battalion personnel expended 3,813 man hours and 3,277 equipment hours in hauling and placing 38 cubic yards of rock and 5,205 cubic yards of fill.

During the month of March, the 9th Engineer Battalion units replaced and/or repaired (15) culverts at (11) locations along RVN Route # 1. Replacement of these culverts, necessitated by enemy demolitions, required 328' of 60" culvert, 158' of 48" culvert, and 116' of 36" culvert as shown below:

UNCLASSIFIED

~~SECRET~~

~~SECRET~~

UNCLASSIFIED

5750  
6 April 1968  
040668

<u>Coordinates</u>	<u>#</u>	<u>Length</u>	<u>Size</u>	<u>Man Hours</u>	<u>Equipment Hours:</u>
BT 359190	1	50'	60"	120	14
BT 213368	1	40'	48"	79	21
BT 224353	2	40'	48"	100	26
BT 245313	1	40'	60"	74	21
BT 173425	1	40'	36"	21	7
BT 207376	1	38'	48"	80	4
BT 255295	1	38'	60"	80	24
BT 125485	1	40'	60"	135	6
BT 188402	2	40'	60"	140	6
BT 177417	2	40'	60"	105	10
BT 259289	2	38'	36"	72	6

During the month of March 1968, Company "C" accomplished the following bridge construction along RVN Route # 1:

<u>Bridge #</u>	<u>Location</u>	<u>Length</u>	<u>Type</u>	<u>Man Hours</u>	<u>Equip Hours</u>	<u>Date Completed</u>
24	BT 201383	40'	Steel stringer, pile abutments, wingwalls	366	64	17 Mar 68
35	BT 259289	40'	Steel stringer, pile abutments, wingwalls	349	18	25 Mar 68
21	BT 185405	40'	Steel stringer, pile abutments, wingwalls	553	33	25 Mar 68

UNCLASSIFIED

~~SECRET~~

~~SECRET~~5750  
6 April  
040668

During the month of March, the 3rd Bridge Platoon, 1st Bridge Company accomplished the following bridge construction along RVN Route # 1:

<u>Location</u>	<u>Length</u>	<u>Type</u>	<u>Man Hours</u>	<u>Equip. Hours</u>	<u>Est. Date Completion</u>
BT 430109	92'5"	Five (5) Float reinforced raft	40	5	20 March 1968

During the month of March 1968 there were two (2) bridges and ten (10) culverts destroyed by enemy demolitions. There were five (5) incidents where mines were found and blown in place, and eight (8) incidents where mines were found and removed, and three (3) incidents where craters were blown in RVN Route # 1 at locations other than existing culverts and bridges. The two (2) bridges destroyed are listed below:

<u>Bridge Location</u>	<u>Type</u>	<u>Length</u>	<u>Date Destroyed</u>
BT 259289	Steel stringer, pile abutments and wingwalls	40'	6 March 1968
BT 219357	40' fixed span	40'	4 March 1968

The ten (10) culverts destroyed by enemy demolitions during the month of March 1968 are shown below:

<u>Culvert Location</u>	<u>#</u>	<u>Date Destroyed</u>
BT 105505	1	2 March 1968
BT 256294	1	5 March 1968
BT 406135	1	6 March 1968
BT 359190	1	7 March 1968
BT 175418	1	7 March 1968
BT 165432	1	12 March 1968
BT 411129	1	28 March 1968
BT 137470	1	28 March 1968
BT 453088	1	29 March 1968
BT 392162	1	30 March 1968

UNCLASSIFIED

~~SECRET~~

5750  
6 April 1968  
040668

In addition to the major road and bridge work being done on RVN Route # 1, the 9th Engineer Battalion was responsible for the repair and maintenance of other sections of road as shown below:

Company "A" continues (1) the maintenance of 2.0 miles of roadway within the Supply Company (Rein) FLSG-B GP (BT 532111); (2) the maintenance of 3.5 miles of roadway within the Supply Company (Rein) FLSG-B ASP (BT 520044); (3) the maintenance of 1.6 miles of roadway on Route # 22W (BT 512053) - (BT 493037); and (4) the maintenance of 0.6 miles of roadway on Route # 22E (BT 538027) - (BT 549029).

Headquarters Company Heavy Equipment Platoon retained the responsibility for the maintenance and repair of the Americal Perimeter road (BT 521071) - (BT 519049) a distance of 8.5 miles.

Since 1 March 1968, the 9th Engineer Battalion has provided the following additional engineer equipment support for U. S. Army, U. S. Navy, and U. S. Marine Corps units within its area of responsibility.

(1) Engineer equipment support to the 39th Engineer Battalion for clearing and stripping Route # 535. Date Started: 27 February 1968, Date of Completion: 13 March 1968; Man Hours: 106, Equipment Hours: 100

(2) Engineer equipment support to the 205th Ordnance Platoon in the construction of two (2) retrograde berms 100' x 15' high. Date Started: 22 February 1968, Estimated Date of Completion: 2 April 1968, 95% complete; Man Hours: 1,228, Equipment Hours: 770

(3) Engineer equipment support in the upgrading of roads for the 3rd Battalion, 16th Artillery. Date Started: 14 March 1968, Date of Completion: 29 March 1968; Man Hours: 80, Equipment Hours: 80

(4) Engineer equipment support to MAG-12 in the construction of 745' x 10' wide road and berms for the storage of eighteen (18) 500 gallon liquid oxygen tanks. Date Started: 2 March 1968, Date Completed: 8 March 1968; Man Hours: 120, Equipment Hours: 100

(5) Engineer equipment support of five (5) Eimco tractors for 11th Engineer Battalion. Date Started: 1 January 1968, Date Completed: 1 April 1968; Man Hours: 4,590, Equipment Hours: 4,590.

UNCLASSIFIED



~~SECRET~~5750  
6 April 1968  
040668

(6) Engineer equipment support for NSD in the construction of a sanitary refuse dump. Date Started: 18 February 1968, Date Completed: 15 March 1968; Man Hours: 1170, Equipment Hours: 600

(7) Engineer equipment support in joint quarry operations with MCB-40 and MCB-6 was cancelled on 1 March 1968. This was due to RMK assuming control of the quarry operations.

(8) Engineer equipment support to MAG-13 in the packing of pads for refueling trucks. Date Started: 20 March 1968, Date Completed: 23 March 1968; Man Hours: 30, Equipment Hours: 30

(9) Engineer equipment support of one (1) 16S mixer to Americal Division Artillery. Date Started: 14 March 1968, Date Completed: 18 March 1968; Man Hours: 40, Equipment Hours: 40

(10) Engineer equipment support of one (1) truck mounted earth auger to drill holes for the 39th Engineer Battalion. Date Started: 28 March 1968, Date Completed: 28 March 1968; Man Hours: 20, Equipment Hours: 16

(11) Engineer equipment support of one (1) truck mounted earth auger to the 26th Engineer Battalion to drill holes. Date Started: 28 March 1968, Date Completed: 28 March 1968; Man Hours: 20, Equipment Hours: 16

During the month of March 1968, the 9th Engineer Battalion completed the following vertical construction:

(1) Construction of one (1) 1400 man messhall for the Americal Training Center. The messhall is built in an "H" shape with two (2) 168' x 40' buildings. These two buildings are connected by a 20' x 10' passageway. This structure has a 4" concrete deck with 4" x 4" concrete curb, truss with corrugated metal roof. Date Started: 16 December 1967, Date Completed: 15 March 1968; Man Hours: 12,483, Equipment Hours: 915

(2) Construction of ten (10) - 4 hole and three (3) - 2 hole heads for the 26th Engineer Battalion. Date Started: 7 February 1968, Date Completed: 29 March 1968; Man Hours: 640, Equipment Hours: 13

UNCLASSIFIED

~~SECRET~~

~~SECRET~~5750  
6 April 1968

(3) Completed prefabricating ten (10) life guard towers and (36) picnic tables for the 26th Engineer Battalion. Date Started: 12 March 1968, Date Completed: 13 March 1968; Man Hours: 31, Equipment Hours: 5

(4) Construction of one (1) TOC bunker 67' x 34' x 10' for Headquarters MAC-V at Tam Ky, Quang Tin Province. This will be a concrete bunker with a 4" deck, and the walls and roof will be 12" thick. Date Started: 22 February 1968, Estimated Date of Completion: 1 May 1968, 15% complete; Man Hours: 1046, Equipment Hours: 75

(5) Construction of four (4) - 4 hole and and two (2) - 2 hole heads for the Americal Division. Date Started: 7 February 1968, Date Completed: 8 March 1968; Man Hours: 165, Equipment Hours: 20

(6) Construction of one (1) 12' x 24' x 10' TOC bunker for the 3rd Brigade, 4th Infantry Division at BT 132453. Date Started: 20 February 1968, Date Completed: 7 March 1968; Man Hours: 430, Equipment Hours: 75

(7) Construction of 130 messhall tables for the Americal Training Center. Date Started: 27 February 1968, Date Completed: 4 March 1968; Man Hours: 292, Equipment Hours: 50

(8) Construction of four (4) bunkers 6' x 8' x 8' at CAP Unit L-6 at BS 577936. Date Started: 9 February 1968, Date Completed: 29 March 1968; Man Hours: 634

(9) Construction of one (1) 10' x 12' x 10' alternate COC bunker. Date Started: 21 February 1968, Date Completed: 15 March 1968; Man Hours: 677, Equipment Hours: 34

(10) Completed the installation of 150 yards of 2" water line for showers at the Americal Training Center. Date Started: 15 March 1968, Date Completed: 18 March 1968; Man Hours: 96, Equipment Hours: 3

(11) Construction of one (1) - 4 hole head for the Americal Division. Date Started: 11 March 1968, Date Completed: 15 March 1968; Man Hours: 69, Equipment Hours: 7

UNCLASSIFIED

~~SECRET~~

~~SECRET~~

5750

6 April 1968

040668

(12) Engineer support in the relocation and wiring of the Americal TOC bunker. Date Started: 22 March 1968, Estimated Date of Completion: 5 April 1968, 95% complete; Man Hours: 134, Equipment Hours: 6.

(13) Engineer support to the 1st Battalion, 6th Infantry in connection with Operation Wheeler Wallawa. This consists of one (1) platoon to destroy enemy concrete reinforced bunkers and tunnels. Date Started: 20 March 1968, Date Completed: 21 March 1968; Man Hours: 280, Equipment Hours: 22.

(14) Construction of one (1) 33' x 25' concrete patio with rubble walls. This is an addition to the Battalion Officer's Club. Date Started: 29 February 1968, Estimated Date of Completion: 19 April 1968, 90% complete; Man Hours: 143, Equipment Hours: 23.

(15) Construction of one (1) 14' x 14' garbage shed for Battalion messhall, also one 16' x 10' addition to the messhall. Date Started: 16 March 1968, Estimated Date of Completion: 15 April 1968, 90% complete; Man Hours: 594,

(16) Construction of four (4) - 4 hole and two (2) - 2 hole heads for the Americal Division. Date Started: 25 March 1968, Date Completed: 29 March 1968; Man Hours: 210, Equipment Hours: 10

(17) Construction of three (3) - 4 hole heads for the 3/16th Artillery Battalion. Date Started: 25 March 1968, Date Completed: 29 March 1968; Man Hours: 120, Equipment Hours: 10.

(18) Completed the prefabrication of twelve (12) messhall tables for the 26th Engineer Battalion. Date Started and Completed: 27 March 1968; Man Hours: 71, Equipment Hours: 8.

(19) Construction of four (4) - 4 hole and two (2) - 2 hole heads for the 27th Surgical Company. Date Started: 25 March 1968, Date Completed: 29 March 1968; Man Hours: 210, Equipment Hours: 15.

(20) Construction of one (1) - 4 hole head for the 23rd Admin. Company. Date Started: 26 March 1968, Date Completed: 29 March 1968; Man Hours: 36, Equipment Hours: 4.

UNCLASSIFIED

~~SECRET~~

~~SECRET~~5750  
6 April 1968  
040668

(21) Construction of one (1) 6' watch tower at the POW Camp for the 539th Intelligence Company. Date Started: 27 March 1968, Estimated Date of Completion: 5 April 1968, 90% complete; Man Hours: 41, Equipment Hours: 3

(22) Construction of one (1) 9' x 9' x 6' bunker for the 8th Support Battalion. Date Started: 25 March 1968, Estimated Date of Completion: 5 April 1968, 90% complete; Man Hours: 286, Equipment Hours: 5

(23) Construction of two (2) - 4 hole heads for LAAM. Date Started: 25 March 1968, Date Completed: 30 March 1968; Man Hours: 105, Equipment Hours: 10

(24) Construction of four (4) 8' x 8' x 6' bunkers at CAP Unit I-4 at BT 320792. Date Started: 29 March 1968, Estimated Date of Completion: 19 April 1968, 5% complete; Man Hours: 16, Equipment Hours: 1

During the period the 9th Engineer Battalion water points produced 5,678,760 gallons of potable water and expended 3,306 man hours and 3,453 equipment hours.

During the same period the 9th Engineer Battalion conducted daily mine sweep operations from (BT 520044) to (BT 092549).

<u>From</u>	<u>To</u>	<u>Distance</u>	<u>Composition</u>
BT 510055	BT 330209	15 miles	4 men
BT 285247	BT 237326	6 miles	6 men
BT 237326	BT 175418	7 miles	8 men
BT 175418	BT 144456	3 miles	10 men
BT 144456	BT 092549	7.5 miles	10 men

During the past month mine sweep personnel from the 9th Engineer Battalion expended 4,916 man hours and 404 equipment hours on RVN Route # 1 and were responsible for locating those previously mentioned mines.

UNCLASSIFIED

~~SECRET~~

~~SECRET~~  
~~SECRET~~

UNCLASSIFIED

5750  
6 April 1968  
040668

## PART III

## SEQUENTIAL LISTING OF SIGNIFICANT EVENTS

1. Personnel and Administration

1 March 1968	Joined 1stSgt DYSON
7 March 1968	Dropped Capt. TIEBOUT
8 March 1968	Dropped Capt. BAXTER
8 March 1968	Dropped 1stSgt DONAHOU
9 March 1968	Dropped GySgt MARCHURELE
10 March 1968	Dropped CWO HARRIOTTS
12 March 1968	Dropped 1stSgt BUTENAS
14 March 1968	Dropped GySgt LONGSHORE
23 March 1968	Dropped 1stLt FORMAN
27 March 1968	Dropped 1stLt ROBERTS
29 March 1968	Dropped 1stLt THOMPSON
29 March 1968	Joined 2ndLt MAKELA

2. Civic Action

During the month of March, medical assistance was provided to the people of Tich Tay Hamlet BT 496067 three (3) times weekly. Corpsmen from the 9th Engineer Battalion treated four (4) women, two (2) men, and eighteen (18) children. The Buddhist Temple in Tich Tay presently under construction was supported by a truck load of lumber. Daily contact with the villagers was maintained and their attitude toward the American people continued to be friendly and grateful.

UNCLASSIFIED

~~SECRET~~  
~~SECRET~~

~~SECRET~~5750  
6 April 1968  
0406683. Engineer Operations

2 March 1968 Found one 10 pound mine at (BT 123482). Found one 10 pound mine at (BT 120488).

3 March 1968 Installed two 48" culverts 40' long at (BT 224353). "D" Company received 20 rounds of sniper fire at (BT 102502).

4 March 1968 "C" Company received 5 incoming 82MM mortar rounds at (BT 197389). No casualties. Fixed span bridge at (BT 219358) was blown by enemy demolitions. "C" Company received 6 satchel charges catapulted into compound. No casualties. Crater in road at (BT 156445). "D" Company received 40 rounds of sniper fire at (BT 105507). Fixed span bridge at (BT 219358) was blown by enemy demolitions. Found one anti-tank mine at (BT 219358). "C" Company installed fixed span bridge at (BT 219358). Installed 2-48" culverts at (BT 224353).

5 March 1968 50 pound mine found at (BT 158443).

6 March 1968 Bridge blown at (BT 259289). Two mines found at (BT 259289). Tomato can mine found at (BT 151451). 48" culvert installed at (BT 213368).

7 March 1968 Culvert blown by enemy demolitions at (BT 175418). Installed 48" culvert at (BT 213368).

8 March 1968 Installed 60" culvert 40' long at (BT 245313). U.S. Army truck hit mine at (BT 261384), two (2) WIA.

9 March 1968 "C" Company received 6 rounds of 82MM mortar fire at (BT 199390). Bridge # 29 (BT 219358) 100% complete. Installed 48" culvert 38' long at (BT 207376).

10 March 1968 "D" Company received 30-40 rounds of sniper fire at (BT 098500). U.S. Army truck hit mine at (BT 404140) 1 KIA (USA) 1 KIA (Vietnamese).

11 March 1968 Installed 2-36" culverts at (BT 207376).

12 March 1968 Installed 2-60" culverts at BT 219358. Crater blown in road at (BT 106504). Installed two (2) 60" culverts 38' long at (BT 219358).

14 March 1968 Installed 60" culvert 30' long at (BT 252302).

UNCLASSIFIED

~~SECRET~~

5750  
6 April 1968  
040668

17 March 1968 Bridge # 29 (BT 219358) completed. Installed 60" culvert 38' long at (BT 255295).  
22 March 1968 "D" Company received 20 rounds of automatic weapons fire at (BT 095529).  
25 March 1968 5 mines were uncovered by ARVN at (BT 260285). 9th Engineer Battalion CP received 20-30 mortar rounds, concentrated in "A" Company and Headquarters Company area. 1 Marine KIA, 14 Marines WIA, and 2 Army WIA. Bridge # 21 (BT 185405) 100% complete. Bridge # 35 (BT 259288) 100% complete.  
27 March 1968 "D" Company received 30 sniper rounds at (BT 102522). Installed 2-60" culverts 40' long at (BT 188402). Installed 2-36" culverts 38' long at (BT 259289) by-pass of bridge # 35.  
28 March 1968 Culvert blown by enemy demolitions at (BT 137470) and (BT 411129).  
29 March 1968 Culvert blown by enemy demolitions at (BT 454084). Vietnamese vehicle hit mine on west side of road at blown culvert site. 9th Engineer Battalion minesweep vehicle was sitting on road, 6 marines WIA, 4 Vietnamese civilians WIA. "D" Company reports one WIA at (BT 095522). Tripped anti-personnel mine while on minesweep. Found one 20 pound mine at (BT 119488). "D" Company destroyed 15 VC bunkers in support of 1/6 Infantry (Army).  
30 March 1968 "D" Company received 30-40 rounds of sniper fire at (BT 101517).

#### 4. Training

2 March 1968 (2) men sent to Embarkation School, Okinawa  
3 March 1968 (1) man sent to SNCO Leadership Course, DaNang  
3 March 1968 (1) man sent to Embarkation School, DaNang  
5 March 1968 (2) men sent to Land Mine Warfare School, DaNang  
7 March 1968 (2) men sent to Land Mine Warfare School, DaNang  
10 March 1968 (1) amn sent to Officer's Leadership Course, DaNang  
10 March 1968 (1) man sent to NCO Leadership Course, DaNang  
11 March 1968 (1) man sent to Comm. Crypto School, Japan  
11 March 1968 (1) man sent to Career Advisory School, Okinawa  
12 March 1968 (2) men sent to Land Mine Warfare School, DaNang  
14 March 1968 (3) men sent to Land Mine Warfare School, DaNang  
16 March 1968 (1) man sent to Viet. Language School, DaNang  
31 March 1968 (1) man sent to Officer's Leadership Course, DaNang

UNCLASSIFIED

~~SECRET~~5750  
6 April 1968  
0406685. Patrols

1 March 1968	Night Reinforced Fire Team Recon Patrol with Ambush from 012230H to 020200H
2 March 1968	Night Reinforced Fire Team Recon Patrol with Ambush from 022100H to 031200H
3 March 1968	Night Reinforced Fire Team Recon Patrol with Ambush from 032200H to 040330H
4 March 1968	Night Reinforced Fire Team Recon Patrol with Ambush from 0421130H to 050300H
5 March 1968	Night Reinforced Fire Team Recon Patrol with Ambush from 052300H to 060400H
7 March 1968	Night Reinforced Fire Team Recon Patrol with Ambush from 072230H to 080400H
9 March 1968	Night Reinforced Fire Team Recon Patrol with Ambush from 092130H to 100330H
12 March 1968	Night Reinforced Fire Team Recon Patrol with Ambush from 122030H to 130330H
13 March 1968	Night Reinforced Fire Team Recon Patrol with Ambush from 131800H to 140200H
15 March 1968	Night Reinforced Fire Team Recon Patrol with Ambush from 152300H to 160400H
16 March 1968	Night Reinforced Fire Team Recon Patrol with Ambush from 162200H to 170230H
18 March 1968	Night Reinforced Fire Team Recon Patrol with Ambush from 182300H to 190400H
19 March 1968	Night Reinforced Fire Team Recon Patrol with Ambush from 192030H to 200330H
21 March 1968	Night Reinforced Fire Team Recon Patrol with Ambush from 212000H to 220130H
23 March 1968	Night Reinforced Fire Team Recon Patrol with Ambush from 232130H to 240200H
25 March 1968	Night Reinforced Fire Team Recon Patrol with Ambush from 252030H to 260300H
26 March 1968	Night Reinforced Fire Team Recon Patrol with Ambush from 262000H to 270300H
27 March 1968	Night Reinforced Fire Team Recon Patrol with Ambush from 271800H to 280230H
28 March 1968	Night Reinforced Fire Team Recon Patrol with Ambush from 282100H to 290230H
29 March 1968	Night Reinforced Fire Team Recon Patrol with Ambush from 292100H to 300300H
30 March 1968	Night Reinforced Fire Team Recon Patrol with Ambush from 302030H to 310230H
31 March 1968	Night Reinforced Fire Team Recon Patrol with Ambush from 312200H to 010230H

~~SECRET~~