### HEADQUARTERS 7th Engineer Battalion (Rein), FMF FPO San Francisco 96602

3/NFM/rah 5750 20 November 1969

From: Commanding Officer

To:

Commanding General, First Marine Division (Rein), FMF (Attn: Field

Historian)

Subj: Command Chronology; period 1 October to 31 October 1969

Ref: (a) MCO 5750.2

(b) FMFPacO 5750.8

(c) DivO 5750/2B

Encl: /(1) October Chronology

1. In accordance with references (a) through (c), enclosure (1) is hereby submitted.

> N. F. MITCHELL By direction

# COMMAND CHRONOLOGY 1 October to 31 October 1969

PART I - ORGANIZATIONAL DATA

PART II - NARRATIVE SUMMARY

PART III - SEQUENTIAL LISTING OF SIGNIFICANT EVENTS

PART IV - SUPPORTING DOCUMENTS

JTAB A - OFFICER ASSIGNMENTS

1/RHA/cfm 5750

# PART I ORGANIZATIONAL DATA

1. I	ESIGNATION
------	------------

# COMMANDER

7th Engineer Battalion (Rein) FMF

LtCol W. G. BATES

SUBORDINATE UNITS

	SUBORDINATE UNI	<u>rs</u> .		
Unit	Commander	Period Individual 'Cocupied Billet		
НqCo	lstLt A. RANISZEWSKI	30 <b>S</b> ep69 <b>– 310ct</b> 69		
Ser <b>vC</b>	lstLt R. J. BANKS	9 <b>S</b> ep69 - 310ot69		
Con An	Capt C. J. GOMEZ	25Jun69 - 310ct69		
ComBu	Capt K. P. VANCE	12Sep69 - 31Oct69		
ConGu	Capt M. E. MUNDY	8Sep69 - 310ct69		
C <b>⊅</b> <sup>11</sup> D <sup>11</sup>	lstlt J. A. GETTMAN	27Aug69 - 310ct69		
	ATTACHED UNITS			
1st Bridge Co	lstLt R. A. PASCARELL	A 25Aug69 - 310ct69		
2. LOCATION	•	·		
Unit	Date Arrived in Count	ry Location		
7th Engineer Battalion 1st Bridge Company	6 August 1965 8 December 1965	Danang, RVN Danang, RVN		
3. STAFF OFFICERS		7		
Section	Officer	Period Individual Occupied Billet		
Executive Officer	Maj R. J. BORDENARO	18Apr69 - 310ct69		
S-1	lstLt R. H. ALNUTT	18Dec68 - 310ct69		
S-2/S-3	Capt J. C. SHUMAKER Maj N. F. MITCHELL	22Jun69 - <b>25</b> 0ct69 260ct69 - 310ct69		
S-4	Maj F. C. PLOWMAN	<b>23S</b> ep69 - 310ct69		
S-5	SSgt W. T. JONES	110ct69 - 310ct69		

1/RHA/cfm 5750

Section

Officer

Period Individual Occupied Billet

Supply Officer

IstLt L. E. KRUSEMARK 1stLt S. C. CHAPPELL 12Mar69 - 30ct69 40ct69 - 310ct69

SgtMaj

SgtMaj C. C. AWKERMAN

1Sep - 310ct69

4. AVERAGE MONTHLY STRENGTH

<u>USMC</u>

USN

OFF ENL OFF

ENL

22

43 1100

2

5. PERSONNEL GAINS AND LOSSES

GAINS

LCSSES

USMC

USN USMC

off 6

. 8

0

0

. 0

<u>USN</u>

1

ENL 72

122

2

, 7.2 Nov

3/NFM/rah 5750

#### PART II

#### NARRATIVE SUMMARY

The 7th Engineer Battalion continued support of the III Marine Amphibious Force within the Danang area. The Battalion continued maintenance responsibility of 70 miles of road and conducted daily mine sweeps of 40.5 miles of road. The Battalion maintained 7 water points in the Danang area producing 4,088,000 gallons of water. One platoon of the 1st Bridge Company is now in a TAD status to furnish tactical bridge support to the 9th Engineer Battalion at Chu Lai.

Company "A", 7th Engineer Battalion continued maintenance of Route 540 and Route 30 for class 50 traffic and maintenance of Route 540 from AT 899774 to AT 912743 Route 542, Route 544 and Route 10. One platoon is located at Hai Van Pass to conduct daily minesweeps of Route QL-IN from AT 927843 to AT 886957. Company "A" also conducts daily minesweeps of Route 545.

Company "B", 7th Engineer Battalion continued upgrading of Route QL-1S in preparation for paving. Company "B" is also responsible for maintenance and upgrading of Route 4 from BT 046589 to AT 968584. Due to the tactical situation this portion of the route is not being used. Company "B" conducts daily mine sweeps of Route QL-1S from AT 999707 to BT 042621.

Company "C", 7th Engineer Battalion continued upgrading of Route 540 from AT 912743 to AT 927608. Company "C" also conducts daily minesweeps of Route 540 from AT 943663 to AT 927608 and is in the process of upgrading this section of road.

Company "D", 7th Engineer Battalion continued upgrading of Route 540 from AT 927608 to AT 874460 for class 50 traffic and maintenance of Route 4. Areas east of Hill 37 and west of Hill 65 were inaccessable due to the current tactical situation. Company "D" conducts daily mine sweeps of Route 540 from AT 927608 to AT 925533. Company "D" also conducts daily minesweeps of Route 4 from AT 922576 to AT 968584.

#### III MAF WORK ORDERS OUTSTANDING 1 OCTOBER 1969

III MAF 1056 - Construct one 250 man mess hall with garbage shed and grease trap for 5th Marines at Liberty Bridge. (on hold)

III MAF msg - Clear a 25 foot fire break around the perimeter of ASF #2 (CG, III MAF msg 100424Z May69)

III MAF msg - Support ROK Marines with four (4) EIMCO tractors. (CG, III MAF msg O81156 Jun69)

III MAF 1157 - Install lightning rods on eighteen 60' towers and twenty-four 36' towers for 2nd ROK Brigade.

III MAF msg - Support III MAF with tactical Bridge support as required. (CG, III MAF msg 281310Z May69)

III MAF msg - Construct a class 40/45 raft in support of MCB. (Phone Call)

III MAF msg - Provide one (1) EIMCO in support of EOD for maintenance of range disposal area.

III MAF ltr - Construct culvert fighting bunkers as required by III MAF. (CG, III MAF ltr 15.10/MNV over 11100 dtd 29Jun69)

III M/F 1006 - Construct 500 barrel water storage tower and tank at the 7th Engineer Battalion.

III MAF 1137 - Install 4-30' preconstructed towers for 2nd ROK Brigade

III M/F 1021 - Construct 2-250 barrel water tanks and towers at the An Hoa Combat Base.

III MAF 1022 - Construct a 30! bridge on Route QI-1S (BT 043619)

III M.F 1028 - Construct one (1) 20' X 32' BAS bunker for the 7th Engineer Battalion.

III MAF 1061 - Construct 250 barrel water tank and tower for 2nd Battalion, 1st Marines.

III MAF 1060 - Construct one (1) 30' tower at Hill 65 for the 2nd Battalion, 5th Marines.

III MAF msg 171056Z - Provide one (1) cable layer tractor and 550 grader for the Danang Barrier.

III M/F msg 131204Z - Provide six (6) EIMCO tractors for 9th Engineer Battalion land clearing operation.

III MAF msg 010532Z Aug69 - Furnish six (6) tractors in support of 2nd ROK land clearing operation.

III MAF ltr 1510/wlc over 11100 - Provide one tractor to MASS-3 on Hill 327.

III M/F 1046 - Construct one (1) 8' X 12' bunker for Service Company, 7th Engineer Battalion.

III MAF 1085 - Dig one (1) water well at Company "D", 7th Engineer Battalion.

III MAF 1077 - Construct eleven (11) 8' X 6' X 8' fighting bunkers at Company "C", 7th Engineer Battalion.

III M/F 1079 - Construct one (1) 20' X 32' bunker for the 1st Radio Bettalion.

III MAF 1084 - Construct two (2) 4 hole burn-out heads for Company "C", 7th Engineer Battalion.

III MAF 1080 - Construct two (2) 30' observation towers for 11th Marines.

III MAF 1088 - Construct (2) SEA huts and (1) 3 legged 50' tower on Barrier Island. Provide Engineer technical assistance for 62 bunkers, 4 ammunition bunkers, 5-2 hole heads, 33 living bunkers, and 1 TOC bunker for 2nd ROK Brigade.

# III MAF WORK ORDERS COMPLETED DURING OCTOBER 1969

III M/F 1147 - Install secondary distribution system for An Hoa Combat Base.

III MAF msg - Support ROK Marines with four (4) EIMCO tractors. (CG, III MAF msg O81156 Jun69)

III MAF msg - Construct and remove one (1) MAT6 floating bridge at Lang Co. (Phone call)

III MAF 1019 - Construct four (4) 175mm gun platforms at the An Hoa Combat Base.

III MAF msg 191336Z - Construct a 1000 square foot extension to the mess hall at Hill 327.

III M/F msg 270524Z - Construct 13-8! X 8! bunkers and 1-8! X 12! bunker at ASP #2.

III MAF 1054 - Construct two (2) 20' towers for 1st Medical Battalion.

JII MAF msg 122308Z - Prepare 40' X 40' sub base for helio pad for MASS-3.

III MAF 1072 - Construct two (2) SEA huts for Company "A", 7th Engineer Battalion.

III MAF msg 241116Z Sep69 - Furnish one (1) EIMCO tractor to M.G-16 for a period of one week.

III MAF 1100 - Construct 2-30 towers for 11th Marines; 1 at Hill 65, and 1 at FSB Ross.

III MAF 1099 - Construct one (1) 20' X 32' bunker for Company "A", 7th Engineer Battalion.

III M.F 1101 - Construct one (1) gun pad and refurbish one (1) gun pad at Hill 55.

III MAF 1106 - Construct three (3) 30' observation towers for 3/26.

III M.F 1105 - Construct one (1) 4 hole burn out head for 1st MP Battalion.

### III MAF WORK ORDERS ISSUED DURING OCTOBER 1969

III M.F 1083 - Construct two (2) 50 towers for 1/1 at Anderson Trail.

III MAF 1094 - Construct generator shed for Company "B", 7th Engineer Battalion.

III MAF 1095- Refurbish 2 gun pads for 2/11.

III MAF 1090 - Construct 2-20' gun pads at Hill 65 for 3rd 8" Howitzer Batt.

III M.F 1097 - Construct 2-20' gun platforms on Hill 34

III MAF 1092 - Construct 2-20' gun pads at Northern Artillery Cantonment for 300 8" Howitzer Battery.

III MAF 1100 - Construct 2-30' towers for 11th Marines, 1 at Hill 65, and 1 at FSB Ross.

III MAF 1099 - Construct one (1) 20' X 32' bunker for Company "A", 7th Engineer Battalion

· III MAF 1101 - Construct one (1) gun pad and refurbish one (1) gun pad at Hill 55.

III MAF 1166 - Construct three (3) 301 observation towers for 3/26.

III MAF 1105 - Construct one (1) 4 hole burn out head for 1st MP Battalion.

#### PART THE

- 1. Sequential Listing of Significant Events
  - a. Personnel and Administration. None
- b. Enemy, Weather and Terrain. A total of 37.8 inches of rain was recorded for the month of October.
  - c. Enemy Activity

TIME	INCIDENT	COORDINATES
O11130H	Security for Company "D"'s sweep team stepped on a 40 pound rock mine, possibly command detorated, resulting in 1 USMC KTA and 2 USMC WIA.	AT 960584
021530H	Company "B" while working on a culvert found 1 approximately 40 pound plastic explosive dug up by a Bay City crane. Ordnance was blown in place.	B1 040624
090950Н	One Company "B" M51 following their sweep team on Route QL-1S received 4 M79 rounds and small arms. Fire was returned with negative casualties.	BT 0 <b>%4594</b>
111000H	A Vietnamese child showed Company "B"'s sweep team the location of one claymore mine approximately 1 meter off west side of Route QI-1S. Ordnance was blown in place.	BT 062575

TIME	INCIDENT	COORDINATES
111945Н	One Company "C" M151jeep traveling on Route 540 was surprised by a Vietnamese national wearing a tan uniform. The suspected NVA opened fire which was returned by Company "C" personnel with M16s and M79. The area of contact was swept visually with negative findings.	AT 945701
120715H	Company NAMI's sweep team found one ChiCom grenade on Route 545 at AT 889828. Ordnance was blown in place.	AT 889828
150810H	Company "C" s sweep team found 1 LAAW on Route 540 at AT 944674. LAAW had apparently been misfired and discarded on road. LAAW was not booby-trapped and was blown in place.	АТ 944674
171025H	An ARVN personnel carrier detonated an approximate- ly 30 pound box mine on Route 540 resulting in 3 Vietnamese KIA and 3 Vietnamese WIA. Company "D" personnel evacuated the KIAs and WIAs to their CP. Area where mine detonated was swept with negative findings.	AT 922552
1 <b>7</b> 1540H	Company "D"'s sweep team found one approximately 5 pound anti-personnel mine next to mud hole on Route DAE. Ordnance was blown in place.	AT 965585
171730Н	Security for Company "D"s sweep team detonated one ChiCom grenade booby-trapped with trip wire resulting in one USMC WIA. Emergency medevac was called, sweep was continued.	AT 965585
18104OH	Company "D"s sweep team found one M26 grenade and one M79 round, not booby-trapped, on Route 4. Ordnance was blown in place.	AT 960584
181820H	One Company "D" M151 jeep while returning to their CP detonated an approximately 40 pound box mine on Route 540. Personnel dispatched to scene found 1 USMC KIA and 1 USMC WIA and reported 2 Marines missing. Emergency and Routine medevacs were called. The bodies of the two missing Marines were found approximately 14 hours later by Company "D"'s sweep team.	AT 922560
200811H	Company "D"'s sweep team found one air craft rocket on Route 540. Ordnance was blown in place with no secondary explosion.	AT 913592
200900H	Company "B" s sweep team found one 106mm round on Route QL-IS primed with electrical plasting cap with no lead wires attached. Ordnance was blown in place.	BT 033631
	_7 <u>-</u> 7-	ENCLOSURE (1)

TIME	INCIDENT	COORDINATES
20093 OH	Company "B"'s sweep team found one 81mm illumination round casing planted in road on Route QI-IS. The casing was blown in place with no secondary explosion.	BT 034628
202230H	Nine 7th Engineer Battalion personnel attached to 2nd ROKs on Barrier Island were involved in a rocket attack on their position at BT 204550. 1 rocket detonated directly on a 1½ ton trailer in which 3 7thEngrBn personnel were sleeping, and 1 rocket detonated next to 15 cases of 81mm mortar rounds, in turn detonating them. Small arms fire was also entering their position at this time. This enemy activity resulted in 3 7thEngrBn personnel KIA, and 5 WIA. Emergency, priority, and routine medevacs were called while ROKs fired countermortar fire with 4.2 and 60mm mortars.	•
220920H	Company "D"s sweep team found 2 60mm mortar rounds on Route 540. Ordnance was blown in place.	AT 922547
230915н	Company "B"s sweep team found 1 LAAW, not booby- trapped, on Route QL-1S. Ordnance was blown in place.	BT 036628
230900Н	A Vietnamese child turned in one M79 round to Company "D"s sweep team on Route 4. Ordnance was blown in place.	AT 934577
231100H	Security for Company "D"s sweep team on Route 4 tripped a trip wire detonating 1 ChiCom grenade. Negative casualties were sustained, area was swept with negative findings.	AT 957573
23114,5Н	Company "D"s sweep team found 1 booby-trapped M26 grenade approximately 75 meters off Route 4. Ord-nance was blown in place.	AT 963583
240850Н	A Vietnamese child turned in 1 B40 rocket to Com- pany "B"'s sweep team on Route QL-1S. Ordnance was blown in place.	BT 037628
240925H	Company "D"s sweep team found 1 approximately 5 pound anti-personnel mine 25 meters off Route 4. Ordnance was blown in place.	AT 949584
250300H	Five Vietnamese civilians approached Road Post #1 requesting medical aid for a 15 year old Vietnamese girl they claimed was shot by a VC. The girl was evacuated to 1st Medical Battalion where she was treated. It was determined that the girls wound was inflicted by an AK-47 rifle.	at 942787
	<b>8_</b>	ENCLOSURE (1)

3/NFM/ral	1
5750	

TIME	INCIDENT	COORDINATES
260748H	Company "B"s sweep team found 1 81mm mortar round on Route QL-1S. Ordnance was blown in place.	BT 035630
261015H	Security for Company "D"s sweep team on Route 4 detonated 1 booby-trapped M26.grenade, resulting in 1 USMC WIA. Priority medevac was called, sweep was continued.	AT 9645 <b>84</b>
270810H	A Vietnamese child showed Company "B"'s sweep team the location of 1 81mm mortar round booby-trapped with 2 M26 grenades. Ordnance was blown in place.	BT 036627
27081 <i>5</i> H	Company "A"s sweep team found a US type claymore blasting cap attached to firing wire on Route QL- lN. Wire was traced with no firing device found. Blasting cap was returned to Company "A"s CP.	AT 904952
290820H	Company "D"s sweep team found 1 25 pound box mine on Route 540. Ordnance was blown in place.	/T 922554
290855H	Company "D"s sweep team found 1 booby-trapped 20 pound box mine on Route 540. Ordnance was blown in place.	AT 922554
290855H	Company "D"s sweep team found 1 20 pound box mine on Route 540. Ordnance was blown in place.	AT 922556

#### d. ORGANIZATION AND OPERATIONS

- (1) Officer assignment See TAB A, Enclosure (1)
- (2) Operations 1 & 2 October 1969
- (a) Horizontal Construction The 7th Engineer Battalion continued maintenance of Route 544 by spreading 700 gallons of oil to aid in dust suppression. The 7th Engineer Battalion continued maintenance of Route 545 by spreading 500 gallons of oil to aid in dust suppression and mine detection. The 7th Engineer Battalion continued maintenance of Route QL-13 by hauling, spreading, rolling, and grading 229.1 cubic yards of 6"(-) rockl12 cubic yards of 3"(-) rock and by spreading 4000 gallons of oil to aid in dust suppression. The 7th Engineer Battalion hauled, spread, rolled, and graded 590 cubic yards of 3"(-) rock, 200 cubic yards of fill and spread 18,000 gallons of oil to aid in the upgrading and maintenance of the An Hoa road. The 7th Engineer Battalion spread, rolled, and graded 200 cubic yards of 3"(-) rock, 340 cubic yards of fill and spread 600 gallons of oil in the upgrading of the 7th Engineer Battalion berm road.
- (b) Verticle Construction The 7th Engineer Battalion began construction of two (2) 20' K 30' fighting bunkers for III MAF Transient Facility; this project is 5% complete. The 7th Engineer Battalion began construction of 1-30' tower at Hill 65, the project is 1% complete.

The 7th Engineer Battalion is awaiting security from the 2nd ROKs to continue installation of lightning rods on 42 ROK towers. This project is currently 79% complete. The 7th Engineer Battalion continued welding M8Al matting for the 20' X 30' BAS bunker at the 7th Engineer Battalion. This project is currently 81% complete. Continued construction of 1-50' three (3) legged tower at FLC. The project is currently 65% complete. The 7t Engineer Battalion continued construction of 1-30' tower for ARVN forces. This project is currently 80% complete.

# (3) Operations 3 - 10 October 1969

- (a) Horizontal Construction The 7th Engineer Battalion continued maintenance of Route QL-IS by hauling, spreading, rolling, and grading 543.5 cubic yards of 3"(-) rock and 589.2 cubic yards of 6"(-) rock. The 7th Engineer Battalion continued maintenance of Route 540 by hauling, spreading, grading and rolling 500 cubic yards of 3"(-) rock and 190 cubic yards of 6"(-) rock. 133. cubic yards of 3"(-) rock and 580 cubic yards of 6"(-) rock was hauled, spread, graded, and rolled on the An Hoa Road in a continuation of its upgrading and maintenance. The 7th Engineer Battalion spread, rolled, and graded 640 cubic yards of 6"(-) rock in the upgrading of the 7th Engineer Battalion berm road. The 7th Engineer Battalion cut drainage ditches and graded Route 545 in the vicinity of AT 905767 to continue its maintenance.
- (b) Verticle Construction The 7th Engineer Battalion continued construction of two (2) 20' X 32' fighting bunkers at the III MAF Transient Facility. This project is currently 85% complete. The 7th Engineer Battalion began construction of one (1) 20' X 32' bunker for 1st Radio Battalion at Hill 327. This project is currently 2% complete. The 7th Engineer Battalion is awaiting security from the 2nd ROKs to continue installation of lightning rods on 42 ROK towers. This project remains 79% complete.
  - (c) Engineer Comments Significant Events
- (1) 10 October 1969 1 50: 3 legged tower completed for FLC.

# (4) Operations - 11 - 17 October 1969

(a) Horizontal Construction - The 7th Engineer Battalion continued maintenance and upgrading of reads in its TAOR. 350 cubic yards of 3"(-) rock and 252 cubic yards of 6"(-) rock was hauled, spread, graded, and rolled on Route 545. 2,957 cubic yards of 3"(-) rock, 215 cubic yards of 6"(-) rock, and 718 cubic yards of fill was hauled and graded on Route 540. On Route 542, 55 cubic yards of 3"(-) rock and 20 cubic yards of 6"(-) rock was hauled, spread, graded and rolled. 784.6 cubic yards of 3"(-) rock was rolled and graded on Route QL-1S near Dien Ban in preparation for paving. 40 cubic yards of 6"(-) rock was hauled, spread, rolled, and graded for the maintenance of Route 4. The 7th Engineer Battalion hauled, spread, rolled, and graded 75 cubic yards 3"(-) rock and 329 cubic yards of 6"(-) rock to the 7th Engineer Battalion berm road.

- (b) Verticle Construction The 7th Engineer Battalion began construction of 2-30' observation towers for the 11th Marines. The Battalion continued construction of 13-8' X 8' and 1-8' X 12' bunker for ASP #2; a 20' X 30' BAS bunker at the 7th Engineer Battalion CP; 1-50' 3 legged tower for the 1st Marines; 10-30' towers for ARVN forces; and, 1-30' tower for Hill 65. The 7th Engineer Battalion began prefabrication and erection of 1-20' tower and 3000 gallon water tank at its Hoi An water point. Also, this Battalion sent personnel to Barrier Island to provide technical assistance to the 2nd ROK Brigade.
  - (c) Engineer Comments Significant Events
- (1) 11 October 1969 Completed two (2) 20' X 32' fighting bunkers for III MAF Transient Facility.
- (2) 17 October 1969 Completed ten (10) 30' observation towers for ARVN forces.
  - (4) Operations 18 24 October 1969
- (a) Horizontal Construction The 7th Engineer Battalion continued upgrading Route 540 by hauling, spreading, rolling, and grading 1,406 cubic yards of 3"(-) rock, 65 cubic yards of 6"(-) rock and 625 cubic yards of fill. 14,000 gallons of oil was spread from AT 909481 to AT 928609 to aid in dust suppression and mine detection. In the vicinity of Liberty Bridge (AT 922532), 245 cubic yards of 3"(-) rock and 400 cubic yards of 6"(-) rock was hauled, spread, and graded, along with 694 cubic yards of fill, in the maintenance of Route 540. 425.6 cubic yards of 3"(-) rock was hauled, spread, rolled, and graded in the vicinity of Dien Ban (AT 059583) in preparation for paving. 90 cubic yards of 3"(-) rock was hauled, spread, rolled, and graded in the upgrading of the 7th Engineer Battalion berm road.
- (b) Verticle Construction The 7th Engineer Battalion began construction of 2-30' towers for the 11th Marines, one at Hill 65 and one at FSB Ross; 2 gun pads at the Northern artillery cantonment; 1 SEA hut for 3/26; and 2-50' towers for 1/1 at Anderson Trail. The 7th Engineer Battalion continued construction of the following: 2-30' towers for Headquarters Battery, 11th Marines; 13-8' X 8' bunkers and 1-8' X 12' bunker for ASF #2; 1-20' X 30' BAS bunker at the 7th Engineer Battalion; 1-50' 3 legged tower for the 1st Marines, and 1-30' tower for 2/51at Hill 65.
  - (c) Engineer Comments Significant Events
- (1) 18 October 1969 Completed one (1) 20' tower and 3000 gallon water tank at Hoi An for 2nd ROK Brigade.
- (2) 23 October 1969 Completed one (1) 30' tower for 2/5 at Hill 65.
  - (5) Operations 25 31 October

- (a) Horizontal Construction The 7th Engineer Battalion continued upgrading Route QL-13 by hauling, spreading, rolling, and grading 762 cubic yards of 3"(-) rock in the vicinity of Dien Ban in preparation for paving. 719 cubic yards of 3"(-) rock and 29,000 gallons of oil were hauled and spread on Route 540 between AT 874460 and AT 934628 in the maintenance and upgrading of this road. 6 cubic yards of 6"(-) rock was hauled and spread at Bailey Bridge (AT 898813) in the maintenance of Route 545.
- (b) Verticle Construction The 7th Engineer Battalion continued construction of 1-30' X 32' bunker for 1st Radio Battalion at Hill 327, 2-30' towers for Headquarters Battery, 1lth Marines, 2 gun pads for 3rd 8" Howitzer Battery at the Northern Artillery cantonment; 2-30' towers for the 1lth Marines, 1 at Hill 65 and 1 at FSB Ross; 1-20' X 32' BAS bunker at 7th Engineer Battalion; 1-30' tower for 2/5 at Hill 65. The 7th Engineer Battalioncontinued lowering the ceiling of the 7th Engineer Battalion mess hall and continued the extension of the present S-3 and S-4 offices. In addition, the 7th Engineer Battalion continued to provide technical assistance and to construct 2 SEA huts for the 2nd ROKS on Barrier Island. This battalion continued relocation of 1 generator shed at Liberty Bridge. The 7th Engineer Battalion began construction of the special forces CCN camp at Marble Mountain, one generator shed for Company "B", 7th Engineer Battalion, and 11-6' X 8' bunkers for Company "C", 7th Engineer Battalion.
  - (c) Engineer Comments Significant Events
- (1) 26 October 1969 Completed 13-8' X 8' and one 8' X 12' bunkers for ASP #2.
- (2) 28 October 1969 Completed construction of 1 SEA hut for 3/26.
- (3) 29 October 1969 Completed installation of lightning rods on 42 ROK towers.

#### d. Plans

- (1) Continue general support of all units within the 1st Marine Division TAOR, or as assigned by III MAF Headquarters.
- (2) Continue maintenance of assigned roads within the 1st Marine Division TAOR and as directed by III MAF Headquarters.
  - (3) Continued maintenance and upgrading of Route QL-LS
  - (4) Start upgrading of Route ITL 4
  - (5) Continued maintenance of Route 545
  - (6) Continued upgrading Route 540 to An Hoa
  - (7) Continued upgrading of Route 30

- (8) Continued maintenance of Route 544
- (9) Continued maintenance of Route 542
- (10) Continued maintenance of Route 10

#### e. Training

- (1) Command Indoctrination and information for newly arrived personnel was conducted with 98 personnel attending.
- (2) 16 enlisted personnel attended Landmine warfare school (1stEngrBn)
  - (3) 10 personnel attended Chain Saw School (7thEngrBn)
  - (4) 1 officer attended Officer Leadership School (1stMarDiv)
  - (5) 1 Staff NCO attended Staff NCO Leadership School (1stMarDiv)
  - (6) 2 NCOs attended NCO Leadership School (1stMarDiv)
  - (7) 1 enkisted attended basic Ammo Tech Course (Okinawa)
  - (8) 3 enlisted attended Basic Infantry Weapons Course (Okinawa)
  - (9) 1 enlisted attended Career Planning Course (1stMarDiv)
- (10) 1 enlisted attended Vietnamese Language, Culture Course (1stMarDiv)

#### f. Logistics, Equipment, and Supply

- (1) Administration
- (a) 2 October Received 10 M118 trailer from R & E; Temporary loaned one (1) Drill Pneumatic Drifter Crawler MTD and invoiced one (1) Air Compressor 600 CFM to 9th Engineer Battalion.
- (b) 3 October Invoiced one (1) Euclid Dump Truck to 9th Engineer Battalion.
- (c) 5 October Received from R & E six (6) dump trucks and one (1) M52 tractor.
- (d) 9 October Combat Loss one 75 TPH rock crusher; transferred to 11th Engineer Battalion one (1) Dump Truck, M51
- (c) 12 October Received five (5) tractors TD-18 from 12th Marines.
- (f) 20 October Received one (l) bath unit Trls MTD from Albany, Georgia.

- (g) 21 October Finished hauling \$13,428 of TSFC material for the 2nd ROK Brigade.
- (h) 24 October Received two (2) 125 graders, one (1) 315 air compressor, two (2) grid rollers, and three (3) Rome KG Blades and one 75TFH rock crusher from 11th Engineer Battalian, received two (2) tractors TD-18's from 12th Marines.

# (2) Supply

# 7th Engineer Battalion (AC 21300)

During the month of October, Battalion Supply processed 248 priority 02, 446 priority 05, and 864 priority 12 and 17 requisitions. Also processed were 772 receipts from due, 772 issues from due and 221 issues from stock.

# 1st Bridge Company (AC 21325)

During the month of October, 1st Bridge Supply process 52 priority 02, 115 priority 05 and 52 priority 12 and 17 requisitions. Also processed were 288 receipts from due, 251 issues from due, and 75 issues from stock.

# Motor Transport

Approximately 245,300 miles were logged in on the Battalian Motor Transport Vehicles during the month of October. There were 54,341 tons of earth products hauled and 20,029 tons of general carge hauled during the month of October.

#### Maintenance

The Battalion Motor Transport Maintenance received 174 work orders, completed 96 work orders, and 44 work orders to FSR during the month of October. The Battalion Heavy Equipment Maintenance received 58 engineer work orders, completed 96 and sent 22 work orders to FSR during October. 9 items of equipment were Code H during October.

#### Messing

The Battalion mess hall continues to provide four (4) meals daily except Sunday. The fourth meal being Mid-rations for duty personnel. On Sundays and holidays a brunch is served replacing breakfast and dinner.

#### Medical

The Battalion Aid Station treated 1274 military, 20 Viotnamese and 1 civilian worker. The Dental Clinic treated 213 military and 3 Viotnamese.

# g. Civil Affairs/Civic Action

- (1) The Civic Action Program sponsored the following:
  - (a) The medcaps provided treatment for 326 people.
  - (b) During the medcaps 20 pounds of soap was distributed.
- (c) Four packages of clothing and miscellaneous items were received from donators through Operation "Handelasp."
- (d) Gave out 15 Battalion Scholarships and 10 General Walt Scholarships in the village of Hoa Thanh.
- (e) Under the village self help program 12 groups of people purchased 49 hogs, and one group has purchased a water pump and irrigation pipe.
- (f) A total of 24 loads of scrapwood and 9 loads of rock were delivered to the village of Hoi Thanh.
  - (2) Personal Response
- (a) One PSYOPS movie was held in the hamlet of Tung Son for approximately 175 people and one PSYOPS movie was held in the hamlet of Phu Thuong for approximately 125 people.
- (b) Four cultural tours were conducted in the city of Danang with the participation of 85 Marines.

#### PART IV

# SUPPORTING DOCUMENTS

1. Officer Assignments, See TAB A of Enclosure (1)

# 12 November 1969

		•			
•	NAME	SERVNO/MOS	RANK	PRIMARY DUTY	RTD
	BATES, W. G.	051526/1302/5702/0406	LtCol	BnCmdr	12Aug70
	GLEESON, R.	080815/1302/1310/5715		ExecO	210ct70
	ALEXANDER, R. R.	0109270/2501		CommO	9Sep70
	ALNUTT, R. H.	095814/0130/0102	lstLt		10Dec69
,	CAROWAY, D. L.	0110799/1310	WO	HvyEquipPltCmdr	21Sep70
	CHASE, S. M.	0105390/1301/9940	lstLt		280ct70
	JONES, J. C.	0105555/1302		AsstPersO/Awards/Legal/ISO	
		0110873/0130	WO	Asst Adj	290ct70
	LANE, D. A. LYONS, A. E.	0106846/1302/1390		Asst S-3	17May70
	MCPHERSON, D. H.	0104278/1302		Asst S-3	20Feb70
	MITCHELL, N. F.	083531/1302/2502/5715			170ct70
	PLOWMAN, F. C. Jr.	082334/1302/1310	Maj	S-4	30Sep70
	RANISZEWSKI, A. Jr.		-	HqComdt	17May70
		0108774/1302		Asst S-3	4Ju170
	RUDGE, H. G.	090562/1302/5715		Asst S-3	9May70
•	SHUMAKER, J. C.			PersO/LegalO/Awards/ISO	260ct70
٠	YAKAMAVAGE, P. J.	0109579/1301	ZIIUIIU	1 61 80/ regato, was dry 100	2000010
	SERVICE COMPANY				•
	DANIE D T	0100833/1302	7c+I+	CoCmdr	14Feb70
	BANKS, R. J. CHAPPELL, S. C.	0103400/3002		BnSup0	21May70
	KRESGE, F. E.	098930/1310		AsstMaintPltCmdr	24Aug70
	LAWRENCE, D. W.	0105955/3502		BnMTO	27Aug70
	OLSON, R. D.	091398/1310		MaintPltCmdr	24Aug70
	OBON, R. D.	0)10)0)1010	Oapo	THE THE COMME	
	"A" COMPANY			•	,
	GOMEZ, C. J.	089904/1302	Capt	CoCmdr	16Jun70
	CARTER, L. N.	0108554/1301	-	PltCmdr	14Sep70
	MANGNALL, B. C. Jr.			PltCmdr	3Dec69
	SHOPE, W. W.	0108791/1301/1310		PltCmdr	19Sep70
	ROSS, C. P.	0110334/1301		PltCmdr	25Sep70
	"B" COMPANY	Barrier Britania	int.		
		week below the			. 🕯
	VANCE, K. A.	081562/1310	Cent.	CoCmdr	16Ju170
	BASHAM, G. W.	0105865/1302	_	PltCmdr	17May70
	WICHMAN, B. E.	0106423/1302/1390		PltCmdr	22May70
	WRIGHT, J. D.	0109238/1301		PltCmdr	250ct70
	middle, or be	0.00,200, 100.			
	"C" COMPANY				
	MUNDY, M. E.	097485/1302/0430	Cant	CoCmdr	26Aug70
:	HANDEL, W. M.	0108214/1301		PltCmdr	25Sep70
	MCLARTY, R. A.	0106319/1302		PltCmdr	17Apr70
	PERRIN, W. R.	0108421/1302		PltCmdr	22May70
	SASSANO, R. J.	0108645/1301/1310		PltCmdr	14Sep70
	minnered the or	0100047/1007/1010	~==		

TAB A

# DECLASSIFIED

NAME	SERVNO/MOS	RANK	PRIMARY DUTY		RTD
"D" COMPANY		: •		ا المجارية المجارية	
GETTMAN J. A. SHIRE, J. W. URBANIAK, J. J. WILSON, T. J.	0102613/1302 0108790/1301/1310 0108824/1301 0107962/1302	2ndLt 2ndLt	CoCmdr PltCmdr PltCmdr PltCmdr		2 Dec 69 19 Sep 70 14 Sep 70 3 May 70
1st BRIDGE COMPANY					
PASCARELLA, R. A. Jr. BELL, D. C. CHEEVER, R. A. DEMARCO, M. J. HOSTUTLER, C. R. KINGSBURY, D. J. NICOICSI, D. Jr.	0103721/1302 0108235/1302 0108272/1302 0108585/1301 0108340/1302 0107427/3002 0107965/1302	2ndLt 2ndLt 2ndLt 2ndLt 1stLt	CoCmdr PltCmdr PltCmdr PltCmdr PltCmdr SupO PltCmdr		3 Dec69 22May70 22May70 14 Sep70 22May70 20Aug70 9Jul70
USM	•				
CARLSON, C. R. KROPSKY, B. A. PAGE, D. V.	698088/2205 729804/2105 652223/4105	Lt Lt LtCmd	BnDentist BnSurgeon rBnChaplain	÷	6Jan70 24Jan70 19Jan70