

HEADQUARTERS 11th Engineer Battalion 3rd Marine Division (Rein) FMF FPO San Francisco 96602

> 3/RJW/gmj 003A28068 011-68 6 Oct 1968

Unclassified when enclosure is removed

From: Commanding Officer

To:

Commandant of the Marine Corps

Via:

- (1) Commanding General, Third Marine Division
- (2) Commanding General, III Marine Amphibious Force (3) Commanding General, Fleet Marine Force, Pacific

Commend Chronology for period 1 September 1968 to 30 September 1968; submission of

Ref:

- (a) MCO 5750.2
- (b) FMFPACO 5750.9 (c) 3rd MarDivO 5750.1A


Encl: /(1) 11th Engineer Battalion Command Chronology

1. Pursuant to reference (a), (b), and (c), enclosure (1) is submitted.


R. C. EVANS


GROUP 4 Downgraded at 3 Year Intervals Declassified After 12 Years DOD Dir 5200-10

Unclassified when enclosure is removed. Copy No. 1 of 9 copies



Page 1 of 1 pages





3/RJW/gmj 003A28068 011-68

## COMMAND CHRONOLOGY

Designation 11th Engineer Br.

Commander LtCol R. C. EVANS 1 Sept 63 - Current

## SUBORDINATE UNITS

Hq Co

Capt. L.L. LISZEWSKI USMCR

15 Jul 68 - Current

Serv Co

Capt. D.C. SIKES USMC

21 May 68 - Current

A Co

Capt. P.J. GARIBOLDI USMCR

24 March 68 - Current

B Co

Capt. M.D. FITZGERALD USMCR

15 Jul 68 - Current

C Co:

1stLt. W.A. WOODCOCK USMCR

8 May 68 - Current

D Co

1stLt. J.A. GOODMAN USMCR

15 Jul 68 - Current

2. Staff Officers

S-1/Adjutant

istlt. W.M. HAMILTON USMC

17 Aug 68 - Current

Legal Officer

1stLt. E.V. BURNETT USMC

1 Jan 68 - Current

S-2/3

Capt. R.H. BRINKLEY USMC

15 Jul 68 - Current

S-4

Maj. R.H. HUCKABY USMC

12 Aug 68 - Current

Supply Officer

1stlt. T.A. HAZEL USMCR

25 Aug 68 - Current


Communications Officer


Capt. A.E. GEIGER USMCR 3 Jun 68 - Current

Copy 1 of 9 copies

GROUP 4 Downgraded at 3 Year Intervals Declassified After 12 Years DOD Dir 5200.10

Page 1 of 5 pages





Medical Officer

3/RJW/gmj 003A28068 011-68

Lt. P.H. BRIDGEFORD USN 29 July 68 - Current

LtCmdr. D.F. BROCK 16 Aug 68 - Current

Chaplain

3. Location

1 September - 30 September 1968 - Dong Hz, RVN

September Monthly Strength

USMC 980

Part II

During the month of September a total of 13,300 mandays, 4,290 engineer equipment hours and 35,987 board feet of lumber was expended.

The Battalion Command Post remained at Dong Ha during the month of September. The engineer capabilities of the Battalion were employed at Dong Ha Combat Base, Vandegrift Combat Base, A-4, A-2, A-3, C-2, C-3, Cam Lo, Cua Viet, Route 561 and Route 9.

Delta Company supported by Alpha Heavy Equipment was initially committed to continue construction work at Vandegrift Combat Base. On the 19th of September they returned to Dong Ha.

"B" Company spent the early part of September at Dong Ha and then moved to Vandegrift Combat Base to relieve "D" Company. During the month of September, 11th Engineers Marking at Vandegrift Combat Base constructed 7 bunkers and 28 strongbacks. They also began construction of 105 concrete fighting bunkers by installing culvert for 26 of them. Other engineer projects at Vandegrift included completion of 2 A.S.P. berms, completion of Med L.E. work, wiring and repair of C Med Bunkers. Extensive road work was done within the combat base and Route 9 was opened from Vandegrift to coordinates XD 943423. The upgrade and repair of Route 9 and its bypasses included installation of 40 ft. of 36" culvert at bypass 9/17 coordinates YD 009452, 3,40 ft. sections of 48" culvert at bypass 9/18 coordinates YD 002452. Bypasses at 9/19, 9/20, 9/21 and 9/22 were repaired using existing culvert. Engineers installed 48 ft. of 36" culvert at bypass 9/28 coordinates XD 957428.

During September "C" Company and "A" Company were located at Dong Ha.

Enclosure (1)

Page 2 of 5 pages



WALASSI.

3/RJW/gmj 003A28068 011-68

Headquarters Heavy Equipment Plt continued to upgrade Route 561 from Cam Lo to Con Thien. Company "C" completed construction of a dual lane, all weather, class 60 road 900 meters in length from Route 1 to "D" Med.

Equipment support was provided to the 108th Artillery for construction of 40 gun pads and projectile pits at A-3, C-2 and A-4. One tractor supported the 1st Amtrac Bn. at Cus Viet and C-4 where the Battalion also constructed 5-8x8 bunkers, and one tractor supported MCB-7 in road construction between bridge 9/11 and 9/12. Further equipment support was given to the 1st of the 5th at C-3 and C-2 in construction of earthen fuel bladders and vehicle revetments. Two tractors also supported the 1st Tank Battalion at Ni Ha.

Bridge platoon was employed in the installation of three tactical bridges and repair of a fourth. On 2 September this platoon installed an 85 foot single lane, class 60, M-6 bridge at Vandegrift Combat Base. Heavy rains badly damaged a pile pier bent bridge, 9/12 at coordinates YD 026562. It was reinforced by installing a class 60, double transom trestles. Bridge platoon installed a 150 foot single span, single lane, class 60, M-6 bridge at coordinates XD 126673 and a 400 foot multi-span fixed, single lane, class 40/30 transom trestle bridge utilizing M4T6 deck balk at coordinates YD 148604.

Construction projects within Dong Ha Combat Base included completion of 4 bunkers in the Battalion area, construction of interior partitions for Company Supplys, construction of an armse revetment for the Bn. generator shed, construction of an extension to the Battalion Chapel, and prefabrication of 19 heads shipped to Vandegrift. Headquarters Construction Platoon cut and painted 30 signs and built a gate for "D" Med. Company "C" is engaged in construction of a 24'x32' Special Intelligence Operations Bunker and rebuilding the 12th Marines BAS Bunker. The Battalion constructed 12 S.E.A. Huts within its compound.


This Battalion continued to operate a daily minesweep on Route 9 from Dong Ha Combat Base to coordinates YD 181587 and on Route 1 from Dong Ha Combat Base to C-1. During this period several mining incidents were reported on Route 1, two of which were reported to the sweep team by Vietnamese civilians.

During this reporting period the Battalion continued to operate water points in the 3rd Marine Division area of operations; 3,751,020 gallons of potable water and 2,035,327 gallons of non-potable water were produced. This Battalion is in the process on supplying running water to all companies.

The 11th Engineer Battalion continues to furnish electrical power to the 3rd Marine Division area of operation. Seventeen generators were operational during this reporting period.

Page 3 of 5 pages

Enclosure (1)





3/RJW/gmj 003A28068 011-68

During September this Battalion received 32 new M-151 vehicles.

During September the 11th Engineer Battalion had operational control of 3rd Platoon, 3rd Bridge Company consisting of 1 Officer and 26 men.

In September 3 Marine Officers and 44 Enlisted Marines were transferred. There were 3 Marine Officers and 54 Marine Enlisted men joined. Seven Battalion Office Hours were conducted.

The Battalion's personnel strength by major areas of deployment incre as follows:

USMC		usn	
DONG HA COMBAT BASE			
32 OFFICERS	832 ENLISTED	4 OFFICERS	21 ENLISTED
VALDEGRIFT COMBAT BASE			
6 OFFICERS	125 ENLISTED	O OFFICERS	4 enlisted
A-4 POSITION O OFFICERS	Z Dat Tellen	O CONTINUEDO	A TIME TORRES
A-3 POSITION	3 ENLISTED	O OFFICERS	O ENLISTED
OFFICERS	10 ENLISTED	O OFFICERS	O ENLISTED
C-3 POSITION			
O OFFICERS	10 ENLISTED	O OFFICERS	O ENLISTED

## PART III

## Chronological Sequence of Events

1 September	a. Vandegrift Combat Base; 3 10x24 Shore Party Bunkers completed.		
2 September	a. Vandegrift Combat Base; 1-10x24 L.S.U. Bunker completed.		
-	b. Cua Viet; 5-8x8 bunkers for 1st Amtrac Bn. completed.		
	c. Delta Med access road completed.		
3 September	a. Vandegrift Combat Base; 1-10x24 bunker completed.		
4 September	Special Intelligence Operations Bunker Dong Ha Combat		
•	Base 15% complete.		
5 September	Typhoon condition brought work to standstill.		
6 September	Installed 85 ft. span, single lane, class 60, M-6		
_	bridge at Vandegrift Combat Base.		
7 September	a. Vandegrift Combat Base; Med L.Z. earthwork completed.		
	b. Painting and lettering of 30 signs and construction of		
	gate for Delta Med completed.		
	c. Two tractors completed work in support of 1st of 5th		
	Mech. at C-3, C-2, and A-4 construction earthen fuel		
•	bladders and vehicle revetments.		
	BOOD D. O. O. D. C.		

Enclosure (1)





3/RJW/gmj 003A28068 011-68

Enclosure (1)

•
•