

Destroyer No. 356
(Type and official number)

SHIP'S INFORMATION
STATISTICS DIVISION

SHEET No.

BUREAU OF CONSTRUCTION AND REPAIR

NAME PHELPS - DD 360

ASSIGNED SEP. 6/33 (CY # 528-2)
(Date and reference)

ACQUIRED

Authorized by Act of Aug 29, 1916; Completion as soon as practicable directed by Act of July 1, 1922

CONTRACT

Signed _____ Price _____
Contractor BETHLEHEM S. B. CORR, QUINCY, MASS.
Contract date of completion _____

PARTICULARS

L. O. A. _____ W. L. _____ B. P. _____ Breadth L. W. L. _____
Draft, mean _____ ; aft. _____ Speed, maximum _____
Displacement, load _____ ; normal _____
Tonnage for Suez Canal _____ Tons per inch immersion _____
Funnels _____ Masts _____ Propellers _____
Fuel capacity, coal _____ ; oil _____

BUILDING

Yard _____
Keel laid JAN. 2, 1934 (# 511-4) Launched _____

TRIALS

Character _____ Course _____
Date _____ Draft _____ Speed _____

ACCEPTANCE

Preliminary _____ Final _____

COMMISSIONING

ASSIGNMENTS

(OVER)

NOTE.—IN ENTERING INFORMATION ON THIS CARD, OFFICIAL SOURCE WITH FILE NUMBERS AND DATES MUST BE GIVEN, AND FILE NUMBERS ENTERED IN RED INK.

STATISTICS DIVISION

BUREAU OF CONSTRUCTION AND REPAIR

SHEET No.

U. S. S. *PHELPS*

(*DD360*)

NAME ASSIGNED SEPT. 6, 1933 (CYR #528-2)

ITEM	DATA	SOURCE
LENGTH OVER ALL	381' 0"	DH.SPECS.
LENGTH. WATER-LINE AT STANDARD DISPLACEMENT	COMPLETED 371' 0"	A14-7-0) OF 1/4/34
EXTREME BEAM AT OR BELOW WATER-LINE, STAND. DISPL.	36' 2"	A14-7-(3) OF 7/10/35 A14-7-(3) OF 3/9/36
MEAN DRAFT AT STAND. DISPL.	10' 3"	
STANDARD DISPLACEMENT	1805 TONS	
NORMAL DISPL. (DESIGNED)	2131 TONS	DH.SPECS.
DESIGNED SPEED	35+ KNOTS	TREATY INFO.
TONS PER INCH IMMERSION - SERVICE CONDITIONS	24 TONS	MR. WRIGHTS, MEMO
MAXIMUM DRAFT - SERVICE CONDITIONS	16 1/4 FT.	
SMOKE PIPES + MASTS	2 SMOKE PIPES; 2 MASTS	BOOKLET PLANS
ARMAMENT	8-5" 38 CAL. 2-21" QUAD. T.T.	DH.SPECS.
QUARTERS - OFFICERS	2 CABIN; 13 WARDROOM	MR. R.
" ENLISTED MEN	146 PD; OTHERS 211	
BUILDER	BETH. S.B. CORP. FORE RIVER	
CONTRACT PRICE (HULL + MACH)	\$3,783,500	
DATE OF ACT	8-29-14; 7-1-19; 7-11-19	
CONTRACT SIGNED	8-3-33	
KEEL LAID	1-2-34	A14-7-3 OF 1/4/34
LAUNCHED	7-18-35	DD356 TO 363/56
CONTRACT DATE OF COMPLETION	12-3-35	
PRELIMINARY ACCEPTANCE	2-26-36	DD356 TO 363/24
FIRST COMMISSION	2-26-36	DD356 TO 363/24
COMPLETED	2-26-36	A14-7-3(1) 3/9/36