

HEADQUARTERS
7th Engineer Battalion (Rein), FMF
APO San Francisco 96602

3/JJS/wmg
5750
8 Dec 1967

From: Commanding Officer
To: Commanding General, First Marine Division (Attn: Field Historian)

Subj: Command Chronology for period 1 November to 30 November 1967.

Ref: (a) MCO 5750.2
(b) FMFPacO 5750.8
(c) DivO 5750.2B

Encl: ✓(1) November Chronology

1. In accordance with references (a), (b) and (c), enclosure (1) is hereby submitted.

[Signature]
R. E. FRANZWA
By direction

7th Eng Bn

Comd Chron

Nov-1967

3/JJS/wmg
5750
8 Dec 1967

COMMAND CHRONOLOGY
1 November 1967 to 30 November 1967

INDEX

- PART I - ORGANIZATIONAL DATA
- PART II - NARRATIVE SUMMARY
- PART III - SEQUENTIAL LISTING OF SIGNIFICANT EVENTS
- PART IV - SUPPORTING DOCUMENTS
- J TAB A - Officer Assignments

5750
8 Dec 1967

PART I

ORGANIZATION DATA1. DESIGNATION

7th Engineer Battalion (Rein), FMF

COMMANDER

LtCol. R. FUNDERBURK

SUBORDINATE UNITS

HqCo	Capt. T.D. LEWIS	7 November 1967
ServCo	Maj. R.A. HUNTZINGER	2 September 1967
Co"A"	Capt. J.D. RIVERA	23 October 1967
Co"B"	Capt. T.R. BAISLEY	23 September 1967
Co"C"	Capt. R.J. GENOVESE	31 July 1967
Co"D"	Capt. A.H. MILLER	2 October 1967

ATTACHED UNITS

1st Bridge Co	1st Lt. C.A. ROCCO	2 November 1967
3rd Bridge Co	1st Lt. R.D. SMITH	4 November 1967
Co"B", 9th EngrBn	Capt. T.C. MCKEOWN	11 September 1967

2. LOCATION

7th Engineer Bn	6 August 1965	Danang, RVN
1st Bridge Co	8 December 1965	Danang, RVN
3rd Bridge Co	17 October 1966	Danang, RVN
Co"B", 9th EngrBn	26 June 1966	Danang, RVN

3. STAFF OFFICERS

Executive Office	Major J.E. HANNAN	2 September 1967
S-1	2nd Lt. R.G. BURCHAM	23 October 1967
S-2/3	Major L.E. RAMSEY	26 July 1967
S-4	Major W.S. SIEA	17 December 1967

Supply Officer

Major S. DEANUNAS

9 July 1967

Sgt. Major

Sgt. Maj. G.E. MOYER

4 September 1967

4. AVERAGE MONTHLY STRENGTH

<u>USMC</u>		<u>USN</u>	
<u>OFF</u>	<u>ENL</u>	<u>OFF</u>	<u>ENL</u>
42	1172	2	16

5. PERSONNEL GAINS AND LOSSES

<u>GAINS</u>		<u>LOSSES</u>	
<u>USMC</u>		<u>USN</u>	
<u>OFF</u> 16	0	<u>OFF</u> 8	0
<u>ENL</u> 131	0	<u>ENL</u> 149	1

PART II

NARRATIVE SUMMARY

The 7th Engineer Battalion continued support of the III Marine Amphibious Force within the Danang area. Platoons from the attached 1st and 3rd Bridge Companies are rendering additional support in the Chu Lai, Hue/Phu Bai, and Dong Ha areas.

Company "B", 9th Engineer Battalion continued engineering operations on Route 1 between Danang and Thang Binh to upgrade Highway 1 for class 50 traffic inspite of intensive enemy sabotage.

Company "C", 7th Engineer Battalion completed the Ha Dong Bridge at AT 998707, a 348' pile bent design.

1st Bridge Company, 7th Engineer Battalion placed three (3) class 60/65 M4T6 Fixed Spans at BT 048608, BT 014688 and AT 101518.

1st Bridge Company, 7th Engineer Battalion installed a 123'8" Aluminum footbridge at BT 031649.

1st Bridge Company, 7th Engineer Battalion installed a M4T6 Fixed Span with intermediate trestle for intermediate support at BT 055592.

3rd Bridge Company, 7th Engineer Battalion placed a 290' M4 Aluminum Ponton class 60/60 superstructure bridge at YD 927103.

Service Company, 7th Engineer Battalion provided 2,963,000 gallons of water from their nine (9) water points for use in the Danang TAOR.

PART III

1. Topics

- a. Personnel and Administration. None
- b. Enemy, Weather and Terrain

<u>TIME</u>	<u>INCIDENT</u>	<u>COORDINATES</u>
010825H	Company "B" sweep team received 1 round sniper fire.	BT 050654
010940H	Company "A", 9th EngrBn sweep team found 30 lb pressure type mine. Mine was disarmed and taken to CP.	BT 087543
011045H	Company "C" Marine slipped and broke his wrist while disembarking from tank after mine sweep.	AT 948707
011100H	Company "A", 9th EngrBn found electrically detonated 50 lb mine. Blew mine in place.	BT 122486

TIME	INCIDENT	REFERENCE
011140H	Company "A", 9th EngrBn sweep team found 60 lb pressure type mine. Mine in place.	BT 009538
011400H	Company "A", 9th EngrBn reported RVN truck blown up on 45' fixed span by command detonated mine. Fire mission called on tree line. 7 NVA KIA redeployed by Army. RVN truck went ahead of sweep team.	BT 101508
011510H	Company "A", 9th EngrBn engineer squad received 4 rounds sniper fire. Called fire mission.	BT 101518
011535	Company "A", 9th EngrBn reported RVN truck hit 1 NVA KIA, 2 KIA redeployed.	BT 007540
011600H	Company "A", 9th EngrBn squad received 3 rounds sniper fire. Returned approximately 50 rounds.	BT 007540
011655H	Company "A", 9th EngrBn reported that a booby-trapped grenade placed on M-51 gas tank exploded. 1 KIA redeployed.	BT 102465
020930H	1st Bridge Co reports hit 100 hit 40 lb charge 2 KIA KIA. Both were redeployed.	AT 902555
021105H	Co "D", 7th EngrBn found 40 lb box mine located on top of culvert. Removed and destroyed mine.	AT 902555
021530H	Company "A", 9th EngrBn reported that W.P. round boobytrap exploded as Marines worked on 45 foot blown bridge span. 3 USMC KIA. All were redeployed.	BT 101518
021600H	B-7, 2nd Plt. received 5 rounds sniper fire. Returned 80 rounds: M14, M16, & M60 combined.	BT 052656
021645H	Co "A", 9th EngrBn found 30 lb charge under bridge Destroyed in nearby field.	BT 101515
021745H	Co "A", 9th EngrBn received 5 rounds sniper fire Returned 100 rounds 7.62mm	BT 110496
030840H	B-7, 2nd Plt. reported two (2) brick headwalls torn down by VC	BT 055654
031318H	D-7 reported that VN civilian jeep hit mine. 4 VN KIA, 2 VN WIA redeployed.	AT 941642
031830H	Co "A", 9th EngrBn 1st Plt. reported that VN civilian transport hit 40 lb mine, command detonated. 1 VN KIA	BT 091537
032115H	7th EngrBn S-3 received 15 rounds small arms fire Returned 1 round M-14.	AT 936776

040820H	B-7, 3rd Plt. found 40 lb box mine. Removed and destroyed same.	AT 9222555
041035H	B-7, 3rd Plt. reported M-51 destroyed by command detonated mine.	AT 922556
041115H	A-9, 1st Plt. found 70 lb box mine. Destroyed in place.	BT 090537
050900H	B-7, 2nd Plt. received one round sniper fire. Returned fire.	BT 065656
060830H	B-7 reported Cooper Bridge blown	BT 031649
060855H	A-9, 1st Plt reported culvert blown.	BT 093542
060950H	A-9, 1st Plt. reported culvert blown.	BT 093535
061100H	A-9, 1st Plt. received 4 rounds sniper fire. Returned fire.	BT 096526
061140H	A-9, 1st Plt. reported that Bulk Bridge blown.	BT 102515
061150H	A-9, 1st Plt. received semi-automatic fire. Returned fire.	BT 102515
061215H	A-9, 1st Plt. reported culvert blown.	BT 103514
07000H	A-9, 3rd Plt reported road impassable due to crater.	BT 134473
070740H	B-7, 1st Plt. reported finding approximately 150 Viet Cong propaganda leaflets. Returned to CP.	AT 994636
070800H	B-7, 2nd Plt. reported mine in road. Blown in place with 1 lb of TNT	BT 029641
070930H	B-7, 2nd Plt. reported culvert blown.	BT 037652
071315H	A-9, 3rd Plt. found 25 lb pressure type box mine. Mine blown in place	BT 120487
071350H	A-9, 3rd Plt. received 11 rounds sniper fire. Returned 50 rounds 7.62mm	BT 115495
080100H	B-7 reported culvert blown. Road impassable	BT 052598
080100H	D-7 reported mortar and small arms attack. Returned fire.	AT 915582
080701H	D-7, 3rd Plt. found VC grenade. Blown in place.	AT 911578
080800H	A-9, 1st Plt. reported road blocked by 20 large mounds of dirt and 10 telephone poles. Cleared road.	BT 080584

080845H D-7, 3rd Plt. found 40 lb AT mine. Removed and destroyed. AT 922555

080930H B-7, 1st Plt. received one round sniper fire while BT 039638 on recon.

080940H A-9, 1st Plt. reported concrete culvert blown. Road passable. BT 065574

081015H C-7 reported M-51 hit mine. 2 ARVN and 1 USMC WIA. All three were medevaced AT 943680

081017H A-9, 1st Plt. reported concrete bridge blown. Only slight damage. Road passable. BT 075559

081045H B-7, 1st Plt. recovered explosive device from ARVN Patrol. Device blown with C-4. BT 038633

081120H B-7, 1st Plt. received 10 to 12 rounds sniper fire from automatic weapon. ARVN security returned fire. BT 038633

081320H A-9, 1st Plt. reported culvert blown. Road is impassable. BT 093535

081448H 7th EngrBn S-3 reported that M-51 detonated mine 40 lbs. on Route 5. 3 USMC WIA, all were medevaced. AT 942646

081745H C-7 reported finding 40 lb charge in road. It was disarmed and returned to CP. AT 941642

081745H C-7 reported finding 40 lb charge in road. Removed and destroyed. AT 941642

081935H B-7 reported bridge blown. By-pass road open. BT 045615

090740H B-7, 2nd Plt. found M-26 boobytrapped on side of road. Blown in place. BT 028639

090740H B-7, 1st Plt. reported command detonated mine on road. Found boobytrap then blew in place. BT 005632

090845H C-7 reported finding boobytrapped grenade. It was blown in place. AT 941702

091115H C-7 reported Amtrac hit mine on Route 5. 5 USMC WIA, 2 civilian WIA. AT 938638

091630H B-7, 1st Plt. received 35 rounds semi-automatic fire and one grenade. Returned 100 rounds of 7.62mm. and 10 rounds .45 Cal. BT 039626

* 110420H 7th EngrBn S-3, LP received 3 mortar rounds. followed by 5 or 6 rounds small arms fire. Returned 25 rounds small arms fire. AT 937774

110716H	B-7, 2nd Plt. reported finding 2 M-26 grenades off road. Blown in place.	BT 026637
110944H	B-7 reported bridge blown leaving 20' gap.	BT 015688
111315H	C-7 reported M-51 hit 60 lb mine. 3 USMC & 2 civilian WIA. All were medevaced.	AT 941645
111635H	1st Bridge Co reported M38A1 struck USN truck from rear. Accident being investigated.	AT 955787
111930H	B-7, 2nd Plt. reported culvert blown.	BT 052655
111935H	B-7, 2nd Plt. reported old French bridge blown Road impassable	BT 046613
120930H	C-7 reported finding 15 lb box mine 10' off road, Mine removed and destroyed.	AT 943665
121005H	C-7 reported M-52 hit mine. 3 USMC WIA. All were medevaced.	AT 943665
130858H	B-7, 2nd Plt. reported finding 60mm round in road. Blown in place.	BT 038652
131000H	B-7, 2nd Plt. received 6 rounds semi-automatic fire. Returned 25 rounds 7.62mm.	BT 055656
131145H	B-7, 2nd Plt. found punji pit. Blown in place	BT 051656
140845H	A-9, 1st Plt. found site or command detonated mine. Road passable.	BT 093535
141110H	A-9, 1st Plt. found dud mine under Bulk Bridge. No damage to bridge.	BT 102515
141517H	A-9, 3rd Plt. found pressure type AP mine. Blown in place.	BT 118490
142103H	7th EngrBn S-3 reported one round sniper fire at Post 15.	AT 951779
150701H	B-7, 1st Plt. reported finding dud 105 round Blown in place.	BT 015628
151005H	A-9, reported M-51 truck turned over on its side	
151530H	C-7 found 30 lb mine (TNT). Removed and returned to CP	AT 935630
151842H	7th EngrBn S-3 reported Road Post #1 received one round small arms fire.	AT 950782
160830H	B-7, 2nd Plt found VC banner. Removed and taken to CP.	BT 037652

DECLASSIFIED

170825H	B-7, 2nd Plt. reported finding one punji pit with grenade. Blown in place.	BT 037652
180705H	B-7, 2nd Plt. reported security covering flank tripped boobytrap. 1 USMC WIA - possible med-evac.	BT 018637
180935H	B-7, 2nd Plt. reported finding 3' wide trench across road. Checked area with negative results.	BT 049657
181000H	A-9 reported craters from possible 105 rounds on shoulder of road. Road filled.	BT 122468
190820H	B-7, 2nd Plt. reported cow carrying 2 VN children detonated mine. 2 VN children KIA.	BT 049657
200920H	B-9 reported finding live 105 round with Comp. B as detonator. Blown in place.	BT 093544
201015H	B-9 found boobytrapped M-26. Blown in place	BT 093546
201030H	C-7 reported truck in convoy detonated box type mine. 1 USMC WIA.	AT 943675
201030H	D-7 reported large crater in road. Approximately 100 lbs of explosives used.	AT 948583
201420H	C-7 reported 4 USMC injured when strong winds collapsed frame. 4 USMC medevaced.	AT 949707
210745H	B-7, 1st Plt received approximately 2000 rounds small arms. Returned fire with 7.62mm, 5.56mm, .30 cal., HE rounds from Ontos, and Heavy rockets. 3 VN women WIA	AT 992640
211414H	G-2 reported truck hit mine. 7 USMC WIA	AT 908504
221000H	C-7 reported M-26 boobytrap. Blown in place	AT 943672
221030H	C-7 reported a second M-26 boobytrap. Blown in place.	AT 943672
221045H	C-7 found dud 105mm round on side of road, returned it to CP.	AT 943671
221140H	C-7 reported box mine approximately 20 lbs found right side of road. Disarmed and returned to CP.	AT 943671
221145H	C-7 found box mine on left side of road, returned it to CP.	AT 943670
221320H	C-7 reported VN diesel truck hit 45 lb shaped charge. Tanker destroyed. 1 USMC & 3 Civilians medevaced.	AT 943670
231015H	D-7 reported LVT detonated 40 lb charge. 3 USMC WIA.	AT 922556

DECLASSIFIED

231030	B-9, 2nd Plt reported ARVN Engineers found dud round. Will be blown in place.	BT 115495
231236H	B-7, 1st Plt. received 2 rounds sniper fire.	BT 032648
260800H	B-9, 2nd Plt. received 4 rounds sniper fire. Returned 20 rounds.	BT 092543
260805H	B-9, 2nd Plt. received 20 rounds automatic fire. Returned 20 rounds small arms fire.	BT 092543
270915H	A-7 found 81mm round. Will be blown in place	AT 930784
271100H	B-9, 1st Plt. found 60mm round buried over culvert. Removed and blown.	BT 118493
271115H	B-9, 1st Plt. found 25 lb box mine with BLU-3 firing device. Removed and taken to CP.	BT 117493
281045H	B-9, 1st Plt. reported culvert blown. Road is passable.	BT 103505
282210H	C-7 patrol received 5 rounds semi-automatic fire. Returned 10 rounds 5.56mm.	AT 954710
290830H	D-7 found 6 Chicom grenades & MP ammo. Blown in place.	AT 919598
291215H	B-9, 1st Plt. reported finding 25 lb box mine with BLU-3 firing device. Mine removed and taken to CP.	BT 119491
301350H	B-9 received two rounds sniper fire.	BT 106506
301715H	7th EngrBn S-3 reported that Road Post #1 received one round sniper fire.	AT 943788

c. Organization and Operations

(1) Officer Assignments - See TAB A, Enclosure (1)

(2) Operations.

(a) On 13 November 1967 completed grading Route 13C from BT 072701 to BT 068680.

(b) On 14 November 1967 completed Holopad on Hill 10 at AT 923643.

(c) On 17 November 1967 completed M&F W.O. 348-68, upgrading access road from Route 14 to Hill 65.

(d) On 21 November 1967 completed construction of bunkers and strongbacks at CAP 21.

(d) On 22 November 1967 completed installation of 48 bridge and route signs on Routes 33, 2 and 3.

(e) On 24 November 1967 completed grading all of Route 12.

(f) On 25 November 1967 completed construction of bunkers and strongbacks at OLP D-4.

(g) On 26 November 1967 completed grading all of Route 13C.

(h) On 27 November 1967 completed installation of prefabricated timber stringer bridge 17' x 23' on Route 1B at BT 013688.

(i) On 28 November 1967 completed installation of route and bridge signs on Route 5.

(j) On 30 November 1967 completed last bent on Ha Dong Bridge at AT 990642.

d. Plans

(1) Continue upgrading of Route 5 from AT 943946 to AT 874460.

(2) Continue construction of drainage system for Route 12.

(3) Continue construction program for OLG organization.

(4) Continue maintenance and upgrading of Route 1 from Danang to Thang Binh.

(5) Complete Construction of Ha Dong Bridge at AT 990642. Estimated date of completion 3 December 1967.

e. Training

(1) Command Indoctrination and information for newly arrived personnel and debriefing for those departing.

(2) 40 personnel attended the 1st Engineer Battalion "Land Mine Warfare School". (Danang)

(3) 1 Marine attended NCO Leadership School. (Okinawa)

(4) 3 personnel attended Vietnamese Language School. (1 Okinawa 2 Danang).

(5) 2 personnel attended Scuba (underwater diving) School. (Philippines).

(6) 138 personnel FAM fired the M-16 Rifle.

(7) 33 personnel attended M.T. School.

(8) Officers and Staff NCO's attended lectures on the following: Marijuana, Inspection Procedures on M-16 Rifle, Tropical Cold Injury and Security of Military of Military Information.

f. Logistics, Equipment and Supply(1) AdministrationNovember

- 1 One bridge boat was sent to Phu Bai for use by 3rd Bridge Company.

Eighty-four (84) bundles of M8A1 matting were transported by 11th Motor Transport Battalion from NSA to Hill 10 for use by Company "C", 7th Engineer Battalion in the construction of a helo pad.

1st Bridge Company received 1 set (Army) of MAT6 bridging from III MAF.
- 4 A request that this Battalion's main camp, Camp Love, be provided with permanent power was forwarded to CG, III MAF (Attn: ForEngr).
- 5 A mechanic (MOS1341) was sent by 1st Bridge Company to the YR-70 (Navy Repair Ship) for duty to aid in the repair of bridge boats.

Twelve M52A2 tractors were received by this Battalion and were distributed to fill T/E shortages.
- 6 A request for TSFC assemblies to be used in the repair of Cooper Bridge was submitted to CG, III MAF (Attn: ForEngr).
- 7 A request for TSFC materials to be used in the repair of the Song Cau Lau Bridge was forwarded to CG, III MAF (Attn: ForEngr).
- 8 An inspection team from Preventative Medicine Unit toured the Battalion area.
- 9 This Battalion received 12 - M51A2 Tractors; 2 - M54A2 Wreckers T/E shortages were filled and excess older vehicles were turned in to FSR.
- 10 A request for a special allowance of the following items were submitted to CMC:
 - 2 - 5,600 gallon water trailers
 - 2 - 5,000 gallon asphalt distributors
 - 1 - Extendable Semi-trailer
- 11 A request for TSFC materials for use at the Company "C" camp site was forwarded to CG, III MAF (Attn: ForEngr).
- 12 This Battalion received M-16 rifles to replace the M-14 rifles.
- 13 1st Bridge Company received 4 ramp and 4 filler panels from ARVN Logistical Command, DaNang as arranged by III MAF Engineer Office.
- 15 A request for an increase of funds follows was submitted to CG, 1st Marine Division (Attn: Comptroller).

Project Code "0" - 20,000
 Project Code "3" - 10,000

The request was approved.

- 16 1st Bridge Company picked up additional bridge components from ARVN Logistical Command, Danang as arranged for by III MAF Engineer Office.
 - 18 A special allowance for four (4) additional trailer mounted bath units was received from CG 1st Marine Division (CG 1st MarDiv ltr 4/MS?gew over 4441/1 dated 17 November 1967).
 - 21 A request for a hot water heater to be installed in the Battalion messhall was forwarded to CG 1st Marine Division.
 - 23 A request for TSFC materials to be used at a bridge site on Route 1B was forwarded to CG III MAF (Attn: Force Engineer).
 - 28 Company "A" (-), 7th Engineer Battalion was deployed to assist the 11th Engineer Battalion.
 - 29 The Battalion sawmill unit was embarked and moved to 11th Engineer Battalion.
- A request for TSFC materials to be used in the repair of Cooper Bridge was forwarded to CG III MAF (Attn: Force Engineer).

(2) Supply

7th Engineer Battalion FMF (RUC 21300)

During the month of November the Battalion Supply Section processed 93 priority 02 and 122 priority 05 requisitions and 640 priority 12 and 17 requisitions. Also processed were 1106 receipts from due, 974 issues from due and 97 issues from warehouse.

1st Bridge Company FMF (RUC 21325)

During the month of November 1st Bridge Company Supply Section processed 279 requisitions. Also processed were 402 receipts from due, 387 issues from due and 63 issues from warehouse.

3rd Bridge Company (RUC 21335)

During the month of November 3rd Bridge Company Supply Section processed 96 requisitions. Also processed were 83 receipts from due, 47 issues from due, and 121 issues from warehouse.

(3) Motor Transport

Approximately 124,927 miles were logged on the Battalion's Motor Transport Vehicles during the month of November.

(4) Maintenance

The Battalion Maintenance Platoon completed 99 Motor Transport work orders during the month of November. A total of 111 work orders were submitted; 21 were sent to Maint Bn. Total work orders for Engineer Equipment numbered 101 with 128 completed and 19 were sent to Force Service Regiment.

(5) Messing

The Battalion Mess Staff continued to provide four meals daily except on Sunday; the fourth meal being a midnight ration for night crews. On Sunday a brunch replaces breakfast and dinner.

(6) Medical

The Battalion Aid Station treated 668 Military and 84 Vietnamese. During the month of November the Dental Clinic treated 412 Military and 12 Vietnamese.

(7) Embarkation

To Dong Ha

1 Box of Office Supplies
93 Troops from Company "A", 7th Engineer Battalion
1 Crane Truck Mtd DED BG (150T46)

To Chu Lai

1 Box of M-16 Rifles.

g. Civil Affairs/Civic Action

(1) The civic action program continues on a daily basis.

(2) Activities were as follows:

(a). MED CAP program provided treatment to 84 persons.

(b). The battalion sponsored, Vietnamese brickyard produced a total of 17,590 soil bricks.

(c). A total of 8,130 bricks were released from the 7th Engineer Battalion Brick Factory during the month of November for various projects.

PART IV

SUPPORTING DOCUMENTS

1. Officer Assignments. See TAB A of Enclosure (1)

1/RGB/1d
30 Nov 1967

NAME	SERVNO	OF RANK	RANK	MOS	PRIMARY DU	RTD
<u>Headquarters Co</u>						
FUNDERBURK RAY	045512	468	LtCol	1302/0302/1305	Bn Cmdr	Aug68
HANMAN J E	049923	524	Major	1302/0430	ExecO	Sep68
BURCHAM R G	095883	6704	2ndLt	0130	S-1/Adjutant/Leg	Jan68
DOWNEY J	096544	15Oct67	1stLt	1320/0430	Asst S-4	Aug68
FELTY D W	098649	30Jun66	WO	1310	HqHEO	Dec68
RAMSEY L E	068998	2508	Major	1302/3402	S-3	Dec67
FRANZWA, R E	083290	22Sep65	Capt	1302/0430	Asst S-3	Aug68
IVEY, B D	076764	1Jan66	CWO-3	1360/0210/1320	ConstPltCmdr	Oct68
LEWIS T D	093253	17Nov67	Capt	2502	HqCoCmdr/CommO	Nov68
LONG R L	0102094	1Jan67	2ndLt	1301	S-2	Dec68
SCHAEFFER K S	095049	1Jul67	1stLt	1302	CivAffs/ISO	Nov68
SHEA W S	068321	2700	Major	1302/0240	S-4	Jan68
SOWA J J	099389	237	WO	1360	Asst S-3	Sep68
<u>ServCo</u>						
HUNTZINGER R A	059050	1422R	Major	1302	ServCoCmdr	Aug68
BARBER J S	096092	27Aug67	1stLt	3010	BnSupO	Dec68
CARVER R E	093575	26Aug67	1stLt	1320/0430	MaintO/Utilities	Jul68
CROSS C F	093588	2815	1stLt	1320/1310	PltCmdr	Apr68
DICKERSON C R	096541	3Sep67	1stLt	1320	MaintO/Utilities	Oct68
HAYEK T J	099613	7428	2ndLt	3510	BnMTO	Feb68
OCONEILL P J	0100566	1Sep66	2ndLt	3002	BnSupO	Aug68
<u>"A" Co</u>						
RIVERA J D	092528	1Oct67	Capt	1302	"A"CoCmdr	Aug68
STOWMAN D L	092742	1Apr67	1stLt	1302	PltCmdr	Dec68
WARDLAW C M	0100102	1Nov66	2ndLt	1301	PltCmdr	Aug68
<u>"B" Co</u>						
BAISLEY T R	080663	10Aug65	Capt	1302	"B"CoCmdr	Oct68
HAGGERTY J J	094412	11Sep67	1stLt	1301	PltCmdr	Apr68
MAST R G	095698	1Jan67	2ndLt	1301	PltCmdr	Dec68
SAWYER B B	0102263	1Jan67	2ndLt	1301	PltCmdr	Dec68
<u>"C" Co</u>						
GENOVESE R J	086251	1Jul66	Capt	1302/0430	"C"CoCmdr	Jul68
DENIKER J E	0100995	1Nov66	2ndLt	1301	PltCmdr	Sep68
MANGE G B	0100458	1Sep66	2ndLt	1301	PltCmdr	Jul68
MORRISON A E	097494	15Oct67	1stLt	1302	PltCmdr	Dec68
MILLER T H	094923	1Jul67	1stLt	1302	PltCmdr	Dec68
<u>"D" Co</u>						
MILLER A H	079553	1May65	Capt	1302	"D"CoCmdr	Mar68
CULLINAN J P	0100968	1Nov66	2ndLt	1301	PltCmdr	Sep68
JOHNSON G O	097054	29Oct67	1stLt	1302	PltCmdr	Dec68
LOPEZ A A	093261	1Apr67	1stLt	1302	PltCmdr	Nov68
PERKINS W N	097607	27Aug67	1stLt	1310	PltCmdr	Nov68
PEASENELL D A	094979	1Jul67	1stLt	1302	PltCmdr	Dec68

NAME	SERVNO	DATE	OF RANK	RANK	MOS	PRIMARY DU	RTD
ROCCO C A	093399	1Apr67	1stLt	1302		1stBrdgCoCmdr	Nov68
LAMAS P P	0100393	1Sep66	2ndLt	1302		PltCmdr	Jul68
NICOL R A JR	0101343	1Nov66	2ndLt	3002		PltCmdr	Oct68
UNGERN R F N	0102352	1Jan67	2ndLt	1301		PltCmdr	Dec68
VIRDEN J E	099488	30Jun66	WO	1310		PltCmdr	Jul68
<u>3rdBrdgCo</u>							
SMITH R D	092461	1Apr67	1stLt	1302		3rdBrdgCoCmdr	Apr68
DEARBORN R C	0100988	1Nov66	2ndLt	1301		PltCmdr	Sep68
JOHNSON J P	0101180	1Nov66	2ndLt	1301		PltCmdr	Sep68
LEONE R A	094300	8Sep67	1stLt	1302		PltCmdr	Dec68
SULLIVAN M J	0101525	1Nov66	2ndLt	3002		PltCmdr	Oct68
<u>USN</u>							
CARRISON P E	715724		Lt	2105		Bn Surgeon	Aug68
GRUBBS R D	659914		Lt	4100		Bn Chaplain	Jan68
ZACKER S L	707977		Lt			Dental Off	Jan68
PANDA R K	706965		Lt			Dental Off	Mar68