

1ST MAR DIV

HEADQUARTERS  
7th Engineer Battalion (Rein), FMF  
APO San Francisco 96602

3/JJS/cwb  
5750  
9 Apr 1968


From: Commanding Officer  
To: Commanding General, First Marine Division (Attn: Field Historian)

Subj: Command Chronology for period 1 March to 31 March 1968.

Ref: (a) MCO 5750.2  
(b) FMFPAC 5750.8  
(c) DivO 5750.2B

Encl: ✓(1) March Chronology

1. In accordance with references (a), (b) and (c), enclosure (1) is hereby submitted.

  
R.E. FRANZWA  
By direction

7TH ENG BN

CMD CHRON

MAR 1968

5750  
9 Apr 1968

COMMAND CHRONOLGY

1 March 1968 to 31 March 1968

INDEX

- PART I - ORGANIZATIONAL DATA
- PART II - NARRATIVE SUMMARY
- PART III - SEQUENTIAL LISTING OF SIGNIFICANT EVENTS
- PART IV - SUPPORTING DOCUMENTS
- ✓TAB A - Officer Assignments

5750  
9 Apr 1968

## PART I

ORGANIZATION DATA1. DESIGNATION

7th Engineer Battalion (Rein), FMF

COMMANDER

LtCol. R. FUNDERBURK

SUBORDINATE UNITS

HqCo	Capt. T.D. LEWIS	7 November 1967
ServCo	Maj. R.A. HUNTZINGER	2 September 1967
Co"A"	Capt. J.D. RIVERA	23 October 1967
Co"B"	Capt. M.J. ESPOSITO	15 January 1968
Co"C"	Capt. J.D. BUCKELEW	28 May 1967
Co"D"	Capt A.A. LOPEZ	30 October 1967

ATTACHED UNITS

1st Bridge Co	Capt. C.A. ROCCO	2 November 1967
3rd Bridge Co	Capt. R.D. SMITH	4 November 1967

2. LOCATION

7th Engineer Bn	6 August 1965	DaNang, RVN
1st Bridge Co	8 December 1965	DaNang, RVN
3rd Bridge Co	17 October 1966	DaNang, RVN

3. STAFF OFFICERS

Executive Office	Major J.E. HANNAN	2 September 1967
S-1	CWO E.A. HUFNAGEL	20 December 1967
S-2/3	Capt. R.E. FRANZWA	29 July 1967
S-4	Capt. T.R. BAISLEY	23 September 1967

Supply Officer

1stLt A.S. BARBER

12 November 1967

Sgt Maj

Sgt.Maj G.E. MOYER

4 September 1967

4. AVERAGE MONTHLY STRENGTH

<u>USMC</u>		<u>USN</u>	
<u>OFF</u>	<u>ENL</u>	<u>OFF</u>	<u>ENL</u>
50	1481	2	24

5. PERSONNEL GAINS AND LOSSES

<u>GAINS</u>			<u>LOSSES</u>		
<u>USMC</u>		<u>USN</u>	<u>USMC</u>		<u>USN</u>
<u>OFF</u>	4	0	<u>OFF</u>	1	0
<u>ENL</u>	107	1	<u>ENL</u>	76	1

## PART II

## NARRATIVE SUMMARY

The 7th Engineer Battalion Continued support of the III Marine Amphibious Force within the DaNang area. Platoons from the attached 1st and 3rd Bridge Companies are rendering additional support in the Chu Lai, Hue/Phu Bai, and Dong Ha areas.

Company "A", 7th Engineer Battalion continues upgrading of Routes 33 and 30 for class 50 traffic.

Company "B", 7th Engineer Battalion continued upgrading of Routes 1 and 12 for class 50 traffic.

Company "C", 7th Engineer Battalion continues upgrading of Route 5 north for class 50 traffic.

Company "D", 7th Engineer Battalion continued upgrading of Route 5 south for class 50 traffic.

1st Bridge Company, 7th Engineer Battalion

Repaired an 8'4" M4T6 fixed span at BT 055592.  
Installed a five float raft at BT 430109.

3rd Bridge Company, 7th Engineer Battalion

Installed a 231' M4T6 floating bridge at YD 735234.  
Retracted a 300' M4T6 floating bridge at YD 460400.  
Retracted a 120' M4T6 floating bridge at YD 298565.  
Retracted an 88'4" M4T6 ferry at YD 623303.  
Retracted an 88'4" M4T6 ferry at YD 755234.  
Retracted 105' M4T6 floating bridge at YD 781209.  
Installed a 150' M4T6 class 35 floating bridge at YD 913117.

Service Company, 7th Engineer Battalion provided 2,138,000 gallons of water from their nine (9) water points for use in the DaNang TACR.

## PART III

1. Topics

- a. Personnel and Administration. None
- b. Enemy, weather and Terrain

<u>TIME</u>	<u>INCIDENT</u>	<u>COORDINATES</u>
011151H	D/7 reported that M-51 from Service Co., 7th Engr hit 40 lb mine, possibly command detonated. M-51 severely damaged, 2 USMC WIA, Med-evac.	AT 923528

021010H	D/7 mine sweep found one 40 lb box mine, pressure type. Blown in place.	AT 923528
040845H	A/7 mine sweep found one M1A1 anti-tank mine. Removed and blown off road.	AT 899809
041130H	D/7 sweep team found one 20 lb satchel charge in middle of road. Contained schrapnel and was designed for air burst. Removed and blown.	AT 931524
070920H	D/7 sweep team received small arms fire from approx 15-20 VC. Returned 200 rds. small arms and 10 rds 81mm.	AT 923528
101107H	B/7 sweep team received 5 or 6 sniper rds. Took cover. Did not return fire.	BT 040653
140855H	B/7 reported bridge blown. Reported to S-3 7th Engr Bn.	BT 076559
141630H	D/7 reported M-52 with lowbed hit mine. Received small arms fire. Truck returned to Company "D" CP. 3 USMC WIA Med- Evac.	AT 960584
201500H	B/7 sweep team received approx 100 rds small arms, plus 10 rds mortar fire. 2 USMC WIA (minor).	AT 978623
301000H	B/7 reported M-51 hit mine. 2 front tires blown out. Negative WIA.	AT 985637

c. Organization and Operations

- (1) Officer Assignments - See TAB A, Enclosure (1)
- (2) Operations

1 March: Spread 175 cu.yds. of rock on Route 5 south of Phu Loc, Crushed 25 cu.yds. of rock. Replaced bridge on Route 33 with (3) 32"x48" culverts. Completed 6 culvert bunkers 8X8X8 at Cap E-4. Completed repairs of bridge on Route 1 at 018675.

2 March: Completed (1) one 4X10 head at CAG-2, completed (2) two Ammo Bunkers at CAP S-3. Have completed destroying 27 VC caves and bunkers, two French bunkers and one house with demolitions. Spread 90 cu.yds. of rock below Phu Loc on Route 5 south, crushed 30 cu.yds. of rock at An Hoa. Placed 190 cu.yds. of rock on Route 33.

3 March: Destroyed 4 damaged bunkers at CAP S-3, completed bunkers at CAP E-4.

4 March: Found triple culvert at AT 943670 blown, used 65 cu.yds. of fill and 15 cu.yds. of rock for repairs. Constructed bypass. Placed 130 cu.yds. of rock on Route 5 below Phu Loc.

5 March: Spread 80 cu.yds. of fines and graded Route 33. Destroyed one house and 3 bunkers at CAP D-7. Located one box mine at AT 941641, mine detonated while being grappled out crater was filled. Spread 95 cu.yds. of rock on Route 5 south of Phu Loc. Hauled, spread and compacted 1,180 cu.yds. of fill at Ammunition Storage area at the DaNang Airbase.

6 March: Filled one 8'x4' crater at 062655. CAP S-4 completed (1) one ammo bunker and 4 intermediate bunkers on berm line. Spread 1,000 gallons of asphalt on Route 5, Hill 37 and Maintenance area. Hauled, spread and compacted 1,478 cu.yds. of fill at Ammunition Storage area at the DaNang Airbase.

7 March: Completed bridge repair at 076559. Unloaded 3 cu.yds. of fill on sandbag culvert at 068563. Upgraded and placed 735 cu.yds. of fill on Anderson Trail west. 900 gals asphalt distributed on Route 12 east. 145 cu.yds. of fines spread and graded on Route 33. Poured footings for headwalls on Route 33. Emplaced 1,380 cu.yds. of fill to berm job DaNang Airbase.

8 March: Spread 115 cu.yds. of fines and 340 yards of fill on Route 33. Spillways for triple 48" culverts on Route 33 complete. 120 cu.yds. of fill hauled to eroded section on Route 5. CAP S-3 4 culvert bunkers complete. 780 cu.yds. of fill spread on Anderson Trail. Emplaced 1,390 cu.yds. of fill to berm job at DaNang Airbase.

9 March: CAG-2 living quarters and 4 culvert bunkers completed. 966 cu.yds. of fill spread on Anderson Trail west. 340 cu.yds. of fill hauled to eroded section of Route 5. Spread 130 cu.yds. of fill on Route 33. Emplaced 1,875 cu.yds. of fill at berm job at DaNang Airbase.

10 March: Completed one (1) 16X32 tin roof strong back at CAP B-1.

11 March: Repaired decking on bridge at AT 943691 Route 5 south. Spread 150 cu.yds. of fill on eroded section of Route 5. Spread 265 cu.yds. of fill and 115 cu.yds. of fines on Route 33. Emplaced 3,191 cu.yds. of fill at berm job at the DaNang Airbase.

12 March: Completed bridge on Route 6 at AT 957717. 6X10 4 hole head complete at Oldfield. Anderson Trail west hauled and spread 990 cu.yds. of fill. Spread 60 cu.yds. of fill and 40 cu.yds. of rock on Route 33. Replaced bridge on Route 33 at AT 928794 with (2) 36" culverts. Emplaced 3,060 cu.yds. of fill at berm job at DaNang Airbase.

13 March: Finished one (1) culvert bunker at CAP S-1. Hauled and spread 206 cu.yds. of fill on Anderson Trail west. Placed 15 cu.yds. of fill on bridge approach on Route 6 at AT 957717. Completed work at CAP B-4. Spread 48 cu.yds. of rock and 168 cu.yds. of fill on Route 33. Emplaced 4,020 cu.yds. of fill at Airfield berm job.

14 March: Spread 130 cu.yds. of fines and 225 cu.yds. of fill on Route 33. Hauled and spread 975 cu.yds. of fill on Anderson Trail. Completed culvert bunker at CAP D-1. Emplaced 1,360 cu.yds. of fill at berm job at the DaNang Airbase.

15 March: Hauled and spread 40 cu.yds. of rock and fill to tank bypass on Route 1B. Hauled and spread 1,050 cu.yds. of fill on Anderson Trail west. Spread 155 cu.yds. of fines and 250 cu.yds. of fill on Route 33. Emplaced 1,258 cu.yds. of fill at berm job at the DaNang Airbase.

16 March: Hauled and spread 500 cu.yds. of fill on Anderson Trail. Put 10' extension on 18" culvert on Route 1B. 105 cu.yds. of fill hauled and spread on Anderson Trail west. Emplaced 2,828 cu.yds. of fill at berm job at the DaNang Airbase.

18 March: Graded Route 5 from AT 945707 to AT 918728. Spread 150 cu.yds. of fines and 150 cu.yds. of fill on Route 33. Replaced bridge on Route 33 at 908792 with 2-36" culverts. Completed 16X32 strongback and one (1) 6X10 4 holer, at CAG-2. Hauled and spread 600 cu.yds. of fill at the Ha Dong Bridge approach. Spread and graded 378 cu.yds. of fill at tank by-pass on Route 1B. Checked all bridges on Route 1 from the ferry to the Song Thu Bon Bridge. Emplaced 3,106 cu.yds. of fill at berm job at the DaNang Airbase.

19 March: Spread 250 cu.yds. of fines and 260 cu.yds. of fill on Route 33. Completed one (1) culvert bunker, one (1) 8X8 bunker at CAP S-1. Dug 120' of trench line at 7th Comm Bn CP area. Hauled and spread 335 cu.yds. of fill at tank by-pass. Repaired ramp on bridge at Song Thanh Quit. Emplaced 2,287 cu.yds. of fill at berm job at the DaNang Airbase.

20 March: Began clearing area for 60" culvert at Route 5 north at 946707. Assembled 36' of 60" culvert and 36' of 48" culvert. Hauled and spread 450 cu.yds. of fill at the tank by-pass. Spread 100 cu.yds. of fines and 200 cu.yds. of fill on Route 33. Repaired M4T6 pontoon at Song Cau Do. Emplaced 1,040 cu.yds. of fill at berm job at the DaNang Airbase.

21 March: Removed bridge at AT 946707 on Route 5. Completed one (1) culvert bunker at CAP S-1. Spread 250 cu.yds. of fill on Route 33. Checked ferry at Song Thu Bon. Emplaced 2,144 cu.yds. of fill at berm job at the DaNang Airbase.

22 March: Completed replacing bridge on Route 5 north at AT 946707. Emplaced 160 cu.yds. of fill at bridge site AT 946707. Installed five float raft class 60 at BT 430109. Repaired pontoons on bridge at Song Cau Do. Completed (1) 16X36 strongback. Hauled and graded 366 cu.yds. of fill in preparation for helo pad at 3/27 CP. Hauled and spread 155 cu.yds. of fill on Route 33. Emplaced 2,579 cu.yds. of fill at berm job at the DaNang Airbase.

23 March: Spread 6,000 gallons of oil on Route 5 south. Hauled, spread and graded 336 cu.yds. of fill on the tank by-pass. Loaded one (1) M-6 bridge on trailers at FLC for delivery to ferry pier at III MAF. Emplaced 2,723 cu.yds. of fill at berm job at the DaNang Airbase.

25 March: Graded Route 5 north from AT 946707 to AT 912743. Checked all bridging on Route 1 from Song Cau Do to the Song Cau Lau. Hauled 105 cu.yds. of sand from 3rd 8" How Btry. Hauled and spread 666 cu.yds. of fill to tank by-pass on Route 1B. Emplaced 2,000 cu.yds. of fill at berm job at the DaNang Airbase.

26 March: Spread 6,000 gallons of oil on Route 5 from AT 911743 to AT 925607. Hauled and spread 936 cu.yds. of fill at the tank by-pass on Route 1B. Completed (8) eight strongbacks at 2/27 CP area. Hauled 138 cu.yds. of sand for the CAP Units. Hauled 135 cu.yds. of fill to 3rd 8" How Btry. Emplaced 3,791 cu.yds. of fill at berm job at the DaNang Airbase.

27 March: Spread 6,000 gallons of bunker oil on Route 5 south between AT 945706 and AT 942662. Checked all bridges on Route 1 from the Song Cau Do to the Song Cau Lau. Assisted CAP Units by hauling 60 cu.yds. of sand. Emplaced 1,850 cu.yds. of fill at berm job at the DaNang Airbase.

28 March: Checked all bridges on Route 1 from the Song Cau Do to the Song Cau Lau. Hauled and spread 100 cu.yds. of fill on Route 33. Repaired bridge on Route 4. Removed bridge at AT 960706 in preparation for installation of two culverts. Replaced decking on bridge at AT 962716. Hauled and spread 900 cu.yds. of fill and 6,000 gallons of bunker oil on Route 12 east. Spread 5,500 gallons of bunker oil on Anderson Trail west. Completed (6) six 16X32 strongbacks at the 2/27 CP area. Emplaced 1,960 cu.yds. of fill at berm job at the DaNang Airbase.

29 March: Checked all bridges from the Song Cau Do to the Song Cau Lau. Hauled 115 cu.yds. of fill to the gun pads at 8" How Btry. Hauled and graded 1,182 cu.yds. of fill on Route 12 east. Completed repairs to bridge on Route 6 at AT 962716. Replaced bridge at AT 960706 with 2 48" culverts. Emplaced 2,000 cu.yds. of fill at berm job at the DaNang Airbase.

30 March: Hauled 170 cu.yds. of fill to road between Hill 37 and ferry site. Hauled and graded 816 cu.yds. of fill on Route 12 east. Spread 1,000 gallons of bunker oil on tank by-pass Route 1B. Completed 2 strongbacks at 2/27 CP area. Hauled and spread 200 cu.yds. of fill on Route 33. Emplaced 2,000 cu.yds. of fill at berm job at the DaNang Airbase.

d. Plans

(1) Continue general support of all units within the 1st Marine Division TACR, or as assigned by III MAF Headquarters.

(2) Continue support of CAG units within 1st Marine Division TACR, or as assigned by III MAF Headquarters.

(3) Continue maintenance of Bridges within 1st Marine Division TACR, or as directed by III MAF Headquarters.

(4) Continue upgrading of Route 1.

(5) Continue upgrading of Route 13C.

(6) Continue upgrading of Route 33.

(7) Continue upgrading of Route 30.

(8) Continue upgrading of Route 5.

(9) Continue upgrading of Route 12.

e. Training

(1) Command indoctrination and information for newly arrived personnel and debriefing for those departing.

(2) 34 personnel attended the 1st Engineer Battalion "Land Mine Warfare School". (DaNang)

(3) 1 Marine attended Comm/Crypto School. (Japan)

(4) 1 Officer and 1 Enlisted attended Embark School. (Okinawa)

(5) 1 Marine attended Scuba School. (Philippines)

(6) 1 Marine attended Vietnamese Language School. (Okinawa)

(7) 1 Officer and 4 Enlisted attended ADM School. (Okinawa)

(8) 1 SNCO and 1 NCO attended Division Leadership Course.

(9) 2 Marines attended Basic Organic Supply Accounting Course given at FLC.

(10) Continue upgrading of Route 30.

(11) Continue upgrading of Route 33.

(12) Continue upgrading of Route 12.

f. Remarks

8

Enclosure (1)

(1) General information and instructions for the 1st Marine Division TACR, or as assigned by III MAF Headquarters.

(2) 1 Marine attended Comm/Crypto School. (Japan)

f. Logistics, Equipment and Supply(1) Administration

## March

- 1 Submitted request to CG III MAF for 7 P153 mine detectors in accordance with CG III MAF msg 280054Z February 1968.
- 2 Submitted request to CG III MAF for a special allowance of 8 TD-18 tractors.
- 6 Provided 150' of M4T6 floating bridge to 3rd Bridge for use in Northern ICTZ. This bridge is one of eight US Army bridges previously received.
- 7 Provided 65' M-6 bridging to RMK for installation at Son Cau Do River Bridge.
- 9 Provided 150' M4T6 bridging to 3rd Bridge. This is part of eight US Army sets provided for ICTZ requirements.
- 10 Conducted Command Material inspection of "B" Company, 7th Engr. Bn.
- 11 Received one 105 air compressor to fill T/E deficiency.
- 14 Provided 140' of M4T6 Army bridging to 3rd Bridge Company at Phu Bai. Delivered D-6 tractor and 7½ yard scraper to POE for embarkation to the 11th Engineer Battalion. Delivered 140' of M4T6 floating bridge (Army) to POE. Received one M38A1 jeep; T/E deficiency remains at 14.
- 15 Received 4 chain saws, McCulloch Model 795, from Force Engineer for test and evaluation.
- 16 Elements of the 14th Engineer Bn. arrived. Provided billeting and messing facilities for two days. Provided 2 men/10 bridge trailers to FLC to identify and relocate M-6 bridging.
- 17 Held Command Material Maintenance inspection of "C" Company, 7th Engr Bn.
- 18 Remaining elements of 45th Engineer Group arrived at CP. Delivered 2 Rotary Tillers to POE for TAD with 14th Engineer Battalion USA for period of 30 Days.
- 20 Received one 5 KW Floodlight Unit to fill T/E deficiency.
- 21 Elements of the 14th Engineer Bn (USA) departed this CP. The remaining elements of the 45th Engineer Group (USA) arrived at this CP the movement of this unit is now complete. Received one M38A1 rebuilt jeep.

- 23 Received one M52A2 tractor from FLC.
- 25 Conducted Material Management inspection of "D" Company, 7th Engr Bn. Provided men and equipment to load M-6 bridging at FLC for delivery to POE.
- 28 14 Bridge trailers were dispatched to northern ICTZ. These trailers have organic bridging of 3rd Bridge Company aboard.

## (2) Supply

7th Engineer Battalion FMF (AC 21300)

During the month of March the Battalion Supply Section processed 367 priority 02 and 736 priority 05 requisitions and 484 priority 12 and 17 requisitions. Also processed were 742 receipts from due, 684 issues from due and 244 issues from warehouse.

1st Bridge Company FMF (AC 21325)

During the month of March 1st Bridge Supply Section processed 135 requisitions. Also processed were 113 receipts from due, 86 issues from due and 27 issues from warehouse.

3rd Bridge Company (AC 21335)

During the month of March 3rd Bridge Supply Section processed 211 requisitions. Also processed were 62 receipts from due, 29 issues from due, and 115 issues from warehouse.

Motor Transport

Approximately 114,727 miles were logged on the Battalion's Motor Transport Vehicles during March.

Maintenance

The Battalion Maintenance Platoon completed 51 Motor Transport work orders during the month of March. A total of 31 work orders were submitted, 12 were sent to Maintenance Battalion. Total work orders for Engineer Equipment number 113 and 92 completed and 18 were sent to FSR.

Messing

The Battalion Mess Staff continued to provide four meals daily except on Sunday; the fourth meal being a midnight ration for night crews. On Sunday a brunch replaces breakfast and dinner.

Medical

The Battalion Aid Station treated 651 Military and 20 Vietnamese. During the month of March the Dental Clinic treated 299 Military and 18 Vietnamese.

g. Civil Affairs/Civic Action

(1) The civic action program continues on a daily basis.

(2) Activities were as follows:

(a) The MED CAP program provided treatment to two hundred fifty three (253) persons.

(b) The battalion sponsored, Vietnamese brickyard produced a total of twenty six thousand four hundred thirty one (26,431) soil bricks.

(c) A total of twenty one thousand eight hundred thirteen (21,813) bricks were released from the 7th Engineer Battalion Brick Factory during the month of March for various projects.

(d) Seven (7) scholarships ere given to Vietnamese children who showed good academic ability.

## PART IV

SUPPORTING DOCUMENTS

✓ 1. Officer Assignments, See TAB A of Enclosure (1)

DESTROY ROSTED DATER 11 March 1968

1/EAH/wjs  
1: April 1968

<u>NAME</u>	<u>SERVNO</u>	<u>RANK</u>	<u>MOS</u>	<u>PRIMARY DUTY</u>
<u>Headquarters Co</u>				
FUNDERBURK, RAY	045512	LtCol	1302/0302	BnCmdr
HANNAN, J. E.	049923	Major	1302/0402	BnExecO
BAISLEY, T. R.	080663	Capt	1302	S-4
FRANZWA, R. E.	083290	Capt	1302/0430/5715	S-3
HUFNAGEL, E. A.	079266	CWO	0130	S-1/Adj/Legal
IVEY, B. D.	076764	CWO	1360/0210/1320	ConstPltCmdr
LEWIS, T. D.	093253	Capt	2502	HqCoCmdr/CommO
O'CONNELL, R. J.	0100566	1stLt	3002	Asst S-4
PERKINS, W. N.	097607	1stLt	1310	EngrEquipPltCmdr
SOWA, J. J.	099389	WO	1360	Asst S-3
SMITH, R. D.	092641	Capt	1302	Asst S-3
TURSE, E. J.	095349	1stLt	1302	CivAffairsO
WARDLAW, C. M.	0100102	1stLt	1302	S-2
<u>Service Co</u>				
HUNTZINGER, R. A.	059050	Major	1302	ServCoCmdr
BARBER, J. S.	096092	1stLt	3010/3502	BnSupO
CARVER, R. E.	093575	1stLt	1320/0430	ExecO
CROSS, C. F.	093588	1stLt	1320/1310	MaintPltCmdr
DICKERSON, C. R.	096541	1stLt	1320	UtilPltCmdr
FELTY, D. W. Jr.	098649	WO	1310	AsstMaintPltCmdr
NORRIS, L. D.	0101347	1stLt	3502	BnMTO
<u>"A" Company</u>				
RIVERA, J. D.	092528	Capt	1302	"A"CoCmdr
AOYAMA, K. M.	0103117	2ndLt	1301	PltCmdr
GRAM, A. B.	0103164	2ndLt	1301	PltCmdr
DOWNNEY, J.	096544	1stLt	1302/0430	ExecO
KRUGER, L. W.	0102065	1stLt	1302	PltCmdr
TIMERMAN, J. H.	0103845	2ndLt	1301	PltCmdr
<u>"B" Company</u>				
ESPOSITO, M. J.	093085	Capt	1302/1320	"B"CoCmdr
CLARK, R. D.	0103407	2ndLt	1301	PltCmdr
HAGGERTY, J. J.	094412	1stLt	1302	ExecO
LONG, R. L.	0102094	1stLt	1302	PltCmdr
SAWYER, B. B.	0102263	1stLt	1302	PltCmdr
SOOK, R.	0102847	2ndLt	1301	PltCmdr
<u>"C" Company</u>				
BUCKLEW, J. D.	089393	Capt	1302	"C"CoCmdr
DENIKER, J. E.	0100995	1stLt	1302	PltCmdr
MANGE, G. B.	0100458	1stLt	1302	PltCmdr
MORRISON, A. E. Jr.	097465	1stLt	1302	PltCmdr
REID, G. H.	095009	1stLt	1302	ExecO

<u>NAME</u>	<u>SERVNO</u>	<u>RANK</u>	<u>MOS</u>	<u>PRIMARY DUTY</u>
<u>"D" Company</u>				
LOPEZ, A. A.	093261	Capt	1302	"D"CoCmndr
ADAMS, H. P. Jr.	0100356	1stLt	1301	PltCmndr
HILLIARD, A. S.	094276	1stLt	1302	PltCmndr
KEFFORD, C. B.	095518	1stLt	1302	ExecO
LAMAS, P. P.	0100393	1stLt	1302	PltCmndr
<u>1stBridgeCo</u>				
ROCCO, C. A.	093399	Capt	1302	1stBridgeCoCmndr
MORLAN, L. E.	0103700	2ndLt	1301	PltCmndr
NICOL, R. A. Jr.	0101343	1stLt	3002/0430	SupplyO
PEASENELL, D. A.	094979	1stLt	1302	ExecO
UNGERN, R. F. N.	0102352	1stLt	1302	PltCmndr
VIRDEN, J. E.	099488	WO	1310	ServPltCmndr
<u>3rdBridgeCo</u>				
STOWMAN, D. L.	092742	1stLt	1302	3rdBridgeCoCmndr
BEATY, D. C.	0101605	2ndLt	1301	PltCmndr
DEARBORN, R. C.	0100988	1stLt	1302	PltCmndr
JOHNSON, J. P.	0101180	1stLt	1302	ExecO
PEASE, W. T.	0102199	1stLt	1302	PltCmndr
SELDEN, J. B.	0101671	2ndLt	1301	PltCmndr
SULLIVAN, M. J.	0101525	1stLt	3002	SupplyO
<u>USN</u>				
CARLSON, P. E.	715724	Lt	2105	BnSurgeon
HARYASZ, F. S.	712088	Lt	4105	BnChaplain
WELLS, T. W.	723525	Lt		DentalOff