

HEADQUARTERS
9th Engineer Battalion, FMF
FPO San Francisco, California 96602

3/jgs
5213/5

006569

19 JUL 1969

SECRET (Unclassified upon removal of enclosure (1))

From: Commanding Officer
To: Commanding General, 1st Marine Division, FMFPac, FPO San Francisco,
California 96602

Subj: Command Chronology for period 1 - 30 June 1969

Ref: (a) MCO 5750.2
(b) DivO 5750.2E
(c) FMFPacO 5750.8

Encl: (1) 9th Engineer Battalion Command Chronology

1. In accordance with the provisions of references (a), (b), and (c), enclosure (1) is submitted.

[Signature]
B. F. WISAGE

9TH ENGINEER BN

S & C LOG NO: 006569
COPY 1 OF 8 10

DOWNGRADED AT 3 YEAR INTERVALS
DECLASSIFIED AFTER 12 YEARS.
DOD DIR 5200.10

S & C FILES

HEADQUARTERS
1ST MARINE DIVISION, FMF

69-2563

COPY 1 OF 5 COPIES

UNCLASSIFIED

SECRET

ENGINEER BN

CMD CHRON

JUNE 1969

~~SECRET~~

UNCLASSIFIED

HEADQUARTERS
9th Engineer Battalion, FMF
FPO San Francisco, California 96602

3/jgs
5213/5

006569

19 JUL 1969

SECRET (Unclassified upon removal of enclosure (1))

Command Chronology

1 June 1969 - 30 June 1969

INDEX

Part I

Organizational Data

Part II

Narrative Summary

Part III

Sequential Listing
of Significant Events

UNCLASSIFIED

~~SECRET~~

SECRET
~~SECRET~~
 UNCLAS
 SECRET

3/jgs
 5213/5

006569

19 JUL 1969

PART I
ORGANIZATIONAL DATA

1. Designation.

COMMANDER

9th Engineer Battalion

LtCol B. F. VISAGE
 1-30 June, 1969

SUBORDINATE UNITS

Headquarters Company

1stLt W. G. WARD 1-11 June, 1969
 1stLt T. M. TURNER 12-30 June 1969

Service Company

Capt C. H. JONES 1-30 June, 1969

Company A

1stLt D. E. CRAIG 1-16 June, 1969

Company B

1stLt J. L. SPIKEMAN 17-30 June, 1969

Company C

Capt R. F. SHOAF 1-30 June, 1969

Capt C. H. ROYER 1-19 June, 1969

Company D

1stLt R. J. CALDARELLA 20-30 June, 1969

Capt J. K. NAGAZYNA 1-30 June, 1969

ATTACHED UNITS

3d Bridge Platoon, 1st Bridge
 Company in direct support

1stLt K. D. PRICER
 1-30 June, 1969

2. Location.

9th Engineer Battalion

Chu Lai, RVN 1-30 June, 1969

Company A (-)

BT199390 1-30 June, 1969

1st Platoon

Hill #10, RVN

BT221326 1-30 June, 1969

Hill #29, RVN

Company B

Chu Lai, RVN 1-30 June, 1969

Company C (-)

Chu Lai, RVN 1-30 June, 1969

1st Platoon

AT922783 1-30 June, 1969

H 3/11 Marines

3d Platoon

BT290230 1-30 June, 1969

Tam Ky, RVN

Motor Transport/Heavy
 Equipment Section

BT290230 1-30 June, 1969

Tam Ky, RVN

Company D

BT136448 1-30 June, 1969

Hill #63, RVN

1

DECLASSIFIED
SECRET
 SECRET

SECRET

3/jgs
5213/5
006569
19 JUL 1969
1-30 June, 1969

Task Organized Element
X-Ray; Motor Transport/
Heavy Equipment Section,
3d Platoon Company C;
Elements Headquarters
Company Heavy Equipment

BT290230

1-30 June, 1969

3. Staff Officers.

Executive Officer

Major J. W. STEVENS
1-30 June, 1969

S-1 Adjutant

1stLt R. J. BURNS
1-30 June, 1969

Personnel Officer

1stLt R. J. BURNS
1-30 June, 1969

S-2/3 Officer

Major E. M. CONDRA
1-30 June, 1969

S-4 Officer

Major R. B. FIELD
1-30 June, 1969

S-5 Officer

1stLt J. N. EHRHART
1-30 June, 1969

Sergeant Major

SgtMaj J. L. NICKLES
1-30 June, 1969

Motor Transport Officer

1stLt P. Q. FOSTER
1-30 June, 1969

Construction Officer

1stLt R. J. CALDARELLA
1-19 June, 1969

ADM Officer

GySgt O. E. SHOEMAKER
20-30 June, 1969

Maintenance Officer

Major L. M. CONDRA
1-30 June, 1969

Utilities Officer

CWO-2 W. E. YORK
1-30 June, 1969

Legal Officer

1stLt R. H. MILLER
1-30 June, 1969

Medical Officer

2dLt G. J. SEMOKE
1-30 June, 1969

Supply Officer

Lt C. B. GANTT
1-30 June, 1969

Embarkation Officer

Capt L. BUCKLEY
1-30 June, 1969
1stLt E. E. TELAVICH
1-30 June, 1969

SECRET
UNCLASSIFIED

SECRET

3/jgs
5213/5
006569
19 JUL 1969

NBC Officer	1stLt R. J. CALDARELLA 1-30 June, 1969
Training Officer	1stLt R. J. CALDARELLA 1-30 June, 1969
Education Officer	1stLt R. J. CALDARELLA 1-30 June, 1969
Chaplain	Lt R. S. LIPPERT 1-30 June, 1969
Communications Officer	1stLt J. F. CRAWFORD 1-30 June, 1969
Heavy Equipment Officer	1stLt G. E. SHERMAN 1-16 June, 1969 Cysgt M. TIALAVEA 17-30 June, 1969

4. Average Monthly Strength

USMC	
<u>Officers</u>	<u>Enlisted</u>
36	944

USN	
<u>Officers</u>	<u>Enlisted</u>
2	20

UNCLASSIFIED
Enclosure (1)
SECRET

SECRET

SECRET

3/jgs
5213/5
006569
19 JUL 1969

PART II

1. During the month of June, 1969, the 9th Engineer Battalion, under the command of Lieutenant Colonel B. F. VISAGE, continued its primary mission of maintenance, upgrading and asphaltic paving of Republic of Vietnam Route #1, from Chu Lai (BT520044) to the Song Cau Lau (BT091544). Engineer support of Free World Forces in the Chu Lai TAOR continued to require significant engineer effort.
2. Company A(-) located at Hill #10 (BT196391) continued to maintain and upgrade Republic of Vietnam Route #1 from BT259289 to Thang Binh (BT175418) a distance of 9.5 miles.
3. Company B located at Chu Lai was engaged in vertical construction in support of Free World Forces in the Americal TAOR. The Heavy Equipment/Motor Transport section furnished augmentation support to the "X-Ray" task organized element located at Tam Ky (BT290230) to support upgrading and paving operations on Republic of Vietnam Route #1. In addition Company B is responsible for maintenance and repair of Republic of Vietnam Route #1 from Chu Lai (BT520044) to Tam Ky (BT330209), a distance of 16.5 miles.
4. Company C(-) located at Chu Lai was engaged in vertical construction in support of Free World Forces in that area. The 3d Platoon and the Heavy Equipment/Motor Transport section assigned to the "X-Ray" task element at Tam Ky, (BT290230), are presently in the process of upgrading and paving Republic of Vietnam Route #1 from Tam Ky North (BT269271) to Bridge #35 (BT299289). The 1st Platoon at AT922783 is presently providing vertical construction support to the 1st Marine Division.
5. Company D located at Landing Zone Baldy (BT136448) continued upgrading and maintenance to Republic of Vietnam Route #1 from Thang Binh (BT175418) North to the Song Cau Lau (BT091544) a distance of 11.1 miles, plus construction in support of Free World Forces. Concurrently, Company D is upgrading QL-1 (new roadway) from BT092537 to BT080548 a distance of 1 mile.
6. During the month of May, 1969, upgrading and repair of Republic of Vietnam Route #1 was broken down into four main areas of responsibility; Chu Lai to Tam Ky, Tam Ky to Bridge #35, Bridge #35 (BT259289) to Thang Binh, and Thang Binh to the Song Cau Lau River.
7. From south of Bridge #35, (BT259289) to Bridge #37 (BT269271), Republic of Vietnam Route #1, task element "X-Ray" augmented by Motor Transport elements of Service and Bravo Companies expended 1739 man-days and 7829 equipment hours in hauling 4185 cubic yards of mineral products and 12,116 cubic yards of laterite in upgrading Republic of Vietnam Route

SECRET

SECRET3/jgs
5213/5
006569
19 JUL 1969**SECRET**

#1, to MACV standards for paving with asphaltic concrete. Headquarters Company spread 9300 gallons of penprime/RC800 in the maintenance of Republic of Vietnam Route #1. As of 30 June 1969, Republic of Vietnam Route #1 had been paved from An Tan (BT379174) to Bridge #35, (BT259289) a distance of 21.4 miles. During the reporting period 1700 tons of asphaltic concrete was laid down from BT269271 to BT259289, a distance of .9 miles of paving.

8. Between Bridge #35 (BT259289 and Thang Binh, Company A personnel expended 328 man days and 2049 equipment hours in placing 6130 cubic yards of laterite and 1010 cubic yards of 2"(-) in upgrading of Republic of Vietnam Route #1.

9. Between Thang Binh and Song Cau Lau, Company D expended 276 man days and 1692 equipment hours in placing 1403 cubic yards of mineral products, 791 cubic yards of laterite, and operating a rock quarry in support of Republic of Vietnam Route #1.

10. During the month of June, 1969, the 9th Engineer Battalion installed the following culverts:

a. <u>Location</u>	<u>Date</u>	<u>No.</u>	<u>Type</u>	<u>Length</u>
BT093535	11Jun69	1	48"	44'
BT218362	10Jun69	1	48"	50'
BT116493	17Jun69	1	48"	42'
BT258292	24Jun69	3	60"	50'
BT201383	7Jun69	4	60"	50'

b. During the month of June the following bridges were repaired/constructed/under construction:

<u>Location</u>	<u>Length</u>	<u>Class</u>	<u>Type</u>	<u>Remarks</u>
BT497067	250'	60	Steel Stringer, Pile Bent, Pile Backfilled Abutment	Repaired 17Jun69
BT230399	40'	60	Steel Stringer, Pile Backfill Abutment	Repaired 18Jun69
BT268272	40'	60	Steel Stringer, Pile Backfill Abutment	Rebuild 30Jun69
BT201383	40'	60	Steel Stringer, Pile Backfill Abutment	Bridge Replaced by 4-60' culverts 7Jun69
BT259289	80'	60	Steel Stringer, Pile Bent, Pile Backfill Abutment	Bridge Rebuilt 24Jun69

SECRET

SECRET

3/jgs
5213/5
006569
19 JUL 1969

BT379174	382'	60	Steel Stringer, Pile Bent, Pile Backfill Abutment	15% Complete
----------	------	----	---	--------------

c. During the month of June the following tactical bridging was installed:

<u>Location</u>	<u>Length</u>	<u>Class</u>	<u>Type</u>	<u>Remarks</u>
BT225347	105'	60	M-6	Installed 17Jun69
BT379174	120'	60	M4T6	Installed 21Jun69

d. During the month of June the following tactical bridging was removed:

<u>Location</u>	<u>Length</u>	<u>Class</u>	<u>Type</u>	<u>Remarks</u>
BT379174	100'	60	Triple Single Bailey Bridge	Removed 22Jun69
BT497067	120'	60	M4T6 Floating Bridge	Removed 19Jun69

11. Since 1 June, 1969, the 9th Engineer Battalion has provided the following additional support to the Free World Forces.

<u>Unit</u>	<u>Construction</u>
a. Chu Lai Defence Command:	Pre-cut 20-14'x14' bunkers
b. 2/17 Cavalry, B Troop:	Constructed 88 airfield revetments
c. 1/1 Cavalry USA:	Constructed 34-16'x32' seahuts
d. 2/1 Cavalry USA:	Constructed messhall 16'x64'
e. 9th Engineer Battalion:	Constructed PX addition 16'x12'
f. 312th Medical Battalion, USA:	Constructed warehouse 20'x40'
g. Co A, 9th Engineer Battalion	Constructed 1-50' sentry tower
h. MACV Tam Ky:	Constructed 2-48'x48' helo pads
i. 27th Surgical Battalion, USA:	Construct interior of IM Club
j. MAG-12:	Construct 3-16'x32' seahuts
k. 9th Engineer Battalion:	Construct 1-8'x16' storage building

SECRET

~~SECRET~~

SECRET

3/jgs
5213/5

006569

19 JUL 1969

PART III

1. Civic Action.

- a. During the month of June, 1969, two MedCaps were conducted at Phouc My #2 (BT097516) adjacent to the Song Ba Ren bridge. Approximately 150 Vietnamese were treated.
- b. The Battalion procured 6 hand water pumps for the Catholic orphanage in An Tan hamlet (BT506056). They also organized a cultural exchange between Marines and VN boy scouts at the same orphanage.
- c. The volleyball games with the Ly Tin volleyball team continued with improved fellowship between American Staff and Officers and the VN.
- d. The Battalion continued to supply garbage for the Tich Tay pig farm.
- e. During the reporting period the Battalion has accomplished 2 Popular Forces patrols within its Area of Operations.

2. Training.

<u>Date</u>	<u>School or Course</u>	<u>Off/Enl</u>	<u>Location</u>
7Jun69	Basic Infantry Weapons Repair Course	Enlisted	Okinawa
7Jun69	Basic Infantry Weapons Repair Course	Enlisted	Okinawa
7Jun69	Basic Ammunition Technician School	Enlisted	Okinawa
2Jun69	SNCO Leadership School	Enlisted	Danang
9Jun69	NCO Leadership School	Enlisted	Danang
9Jun69	Officer Leadership School	Officer	Danang
16Jun69	Communications-Crypto Security School	Enlisted	Japan
16Jun69	Military Justice Course	Officer	Okinawa
28Jun69	Basic Infantry Weapons Repair Course	Enlisted	Okinawa
29Jun69	Embarkation School	Officer	Okinawa

3. Engineer Operations.

a. 1 June, 1969:

(1) Company A assisted in Medevac of one VN civilian female at (BT196341).

b. 2 June, 1969:

(1) Company D found one Frag Butterfly bomb Lot #100-249-62. BT128488. Destroyed in place.

~~SECRET~~

SECRET

SECRET

3/jgs
5213/5
006569
19 JUL 1969

(2) Company D sweepteam assisted in Medevac of one VMC. VMC tripped an anti-personnel mine. Multiple wounds in body. (BT114496)

c. 3 June, 1969:

(1) Company D sweepteam assisted in Medevac of one VN civilian found lying on side of road at BT085542. VN had head, chest, and public area wounds.

(2) Company A sweepteam assisted in Medevac of 2 VN females brought in with burns and small arms wound at BT224351.

(3) Company D sweepteam found one 105 H.E. round on side of road at BT084542. Destroyed in paddy.

(4) Company A assisted in Medevac of 2 ARVN personnel brought to compound (BT196391) with head wounds resulting from traffic accident.

d. 4 June, 1969:

(1) Company A found one M-79 round at BT201384. Destroyed in paddy.

(2) Company D sweepteam assisted in Medevac at BT129479 of one VN civilian with head injuries after falling from bike.

(3) Company D sweep team found 1-60mm round at BT105507. Destroyed in paddy.

(4) Company D received 15 rounds AK fire, 1 round M-79 at BT109417. Returned fire. Negative friendly casualties. Negative enemy casualties.

e. 5 June, 1969:

(1) Company C sweepteam found 1-60mm H.E. round lot #M11255 at BT267273. Destroyed in paddy.

(2) Company D sweepteam assisted in Medevac at BT103507 of one VN civilian with shrapnel wounds in neck.

(3) Company D assisted in Medevac of one VN civilian male with gunshot wounds.

f. 6 June, 1969:

(1) Company A sweepteam assisted in medevac of 1 VN male at BT 219359. VN was wounded in abdomen and hands.

SECRET

SECRET

SECRET

3/jgs
5213/5

006569

19 JUL 1969

g. 7 June, 1969:

(1) Company C sweepteam found two 60mm rounds (one HE and one illum) at BT263275. Destroyed in paddy.

(2) Company A sweepteam found one M-79 round at BT201384. Destroyed in paddy.

h. 8 June, 1969;

(1) Company a received six rockets near compound at BT237315. Negative Casualties. Negative Damage.

(2) Company a assisted in Medevac of VN child at BT237315 with shrapnel wounds.

(3) Air recon reported culvert blown on bypass to bridge #29, BT219359.

(4) Company A sweepteam found one 60mm round buried in road at BT174421. Destroyed in place.

(5) Company A reported bypass at bridge #29 (BT219359) blown. 95% damage. Road repaired and reopened.

i. 9 June, 1969:

(1) Company C sweepteam reported steel Stress Bridge side of bridge #37 blown at 0200 hours at BT268272. No security on bridge.

(2) Company C sweepteam found one M-26 Frag, Lot #42-60 at BT262283. Destroyed in paddy.

(3) Battalion S-2 reported VN bus hit approximately 40 pound mine in center of QL-1 at BT256294. Company A sweepteam sent to resweep area after removal of bus. Negative results.

(4) Battalion S-3 reported ARVN truck hit approximately 80 pound mine west side of QL-1 at BT257293. 4 VN critically injured. Medevac ARVN and Company A reswept area.

j. 10 June, 1969:

(1) Company D reported 8'X10' hole on east side of QL-1. Estimated 80 pound charge. BT094535. Road repaired and reopened.

SECRET

~~SECRET~~3/jgs
5213/5006569
19 JUL 1969

SECRET

(2) Company D found one ChiCom Gren at BT151452. Destroyed in paddy.

(3) Company A sweepteam found a 48" culvert blown at BT218362. Road repaired and reopened.

(4) Company D received 5 rounds of small arms fire at BT106507. Negative damage, negative casualties.

(5) Company A reported 25 pound mine detonated by VN on motorcycle at bridge #29 (BT219359). Negative injuries. Road repaired and reopened.

k. 11 June, 1969:

(1) Company B reported a 60" culvert blown at BT358190. Road repaired.

(2) Company C found two 35-40 pound nitrostarch pressure detonating mines on west side of QL-1 at BT256295. Destroyed in place creating 6'X5' crater.

(3) Company D found one M-57 electrical firing device and wire and blasting cap and claymore mine at BT088539.

l. 12 June, 1969:

(1) Company A sweepteam reported bridge #32 (BT230399) blown by approximately 30-40 pound charge. Bridge impassable. Bypass constructed. Road passable.

m. 14 June, 1969:

(1) Company A assisted in Medevac of one VN child with face burns at BT199389.

(2) Company D 25 ton lowbed hit mine at BT074383. 1 USA soldier injured-Medivac. Lowbed damaged beyond repair.

n. 15 June, 1969

(1) Company D sweepteam at BT100518 found two command detonated mines (1-175mm and 1 155 mm round) Destroyed in place.

o. 16 June, 1969:

(1) Company E sweepteam found one 81mm illumination round on roadside at BT455097. Destroyed in place.

~~SECRET~~

SECRET3/jgs
5213/5
006569

19 JUL 1969

SECRET

(2) Company C sweepteam found one 15-20 pound nitrostarch pressure electrical primed mine on west side of road at BT261285. Destroyed in place.

(3) Company D assisted in Medévac at BT104507 of one VN civilian with shrapnel wounds on head and skull fracture.

(4) Battalion S-3 Officer reported Service Company M-54 truck hit mine 200 meters south of BT259288. Mine was on east side of road. 25-30 pound. Truck destroyed, 1 MC WIA.

p. 17 June, 1969:

(1) Company D sweepteam reported QL-1 mined with 150 pound explosive at BT116493, culvert installed and road opened.

(2) Company A sweepteam reported bridge #31 at BT225347 blown. Damage; one span out, wing walls destroyed. Road not passable. Installed 105' Class 60 bridge. Road Open.

(3) Company D sweepteam found one 105mm round set for command detonation at BT099521. Destroyed in place.

q. 19 June, 1969:

(1) Company A sweepteam found two mines w/ blasting caps on side of road at BT247308. Destroyed caps, burned mines.

(2) Company D sweepteam found 4'X4' hole in road at BT110501. Road repaired.

(3) Company A sweepteam found one 30 pound nitrostarch pressure release detonating mine east side of road at BT258290. Destroyed in place and repaired road.

(4) Company C sweepteam found two 35 pound nitrostarch pressure electrical detonation at BT262284. Destroyed in place and repaired road.

r. 20 June, 1969

(1) Company A sweepteam reported three 48" culverts blown with 60 pound charge at BT258292. Road repaired.

s. 22 June, 1969:

(1) Company D sweepteam reported house near QL-1 booby trapped with one 105mm round and two M-26 Frag grenades at BT094535. Trans.

SECRET

SECRET

3/jgs
5213/5
006569
19 JUL 1969

SECRET

exploded by ARVN searching house. 1 ARVN KIA-4 ARVN WIA. Area swept with negative results.

(2) Company c reported a grader exploded an A/P mine at BT259287. Negative casualties, negative damage. Road reswept.

t. 23 June, 1969:

Company D sweep team found marker in road at BT083544. Area swept with negative results.

(2) Company D sweepteam assisted in Medevac of one VNC with shrapnel wounds at BT129479.

(3) Company D sweep team assisted in Medevac of 3 VN civilians with shrapnel wounds at BT103508.

(4) Company A sweep team at BT258288 grader dug up 10 pound nitrostarch mine with pressure electrical firing device. Mine disarmed with negative damage.

u. 24 June, 1969:

(1) Company A received six 122mm rockets at BT199389. Negative casualties, negative damage.

v. 26 June, 1969:

(1) Company A sweep team found one M-79 round at BT208375. Destroyed in place.

w. 27 June, 1969:

(1) Company A assisted in Medevac of 3 ARVN from BT196391.

(2) Company D sweepteam found one 105mm round in paddy at BT154448. Lot number 4P67.

(3) Company D sweepteam found one AP mine Lot 42-5 with trip wire in culvert at BT125484. Destroyed in paddy.

(4) Company C received info from VN child that VC were present in village at BT261303. Swept area. Negative results.

SECRET

~~SECRET~~3/jgs
5213/5
006569

19 JUL 1969

SECRET

(5) Company C assisted in Medevac of 2 VMC in motor bike accident at BT268273.

x. 28 June, 1969:

(1) Company D sweepteam found marking on side of road. Suspect mines. Swept area with negative results.

4. Voluntary Informant Program.

a. During the month of June, 1969, Vietnamese civilians turned in the following ordnance to the 9th Engineer Battalion, FIF:

- (1) 36 - 60mm rounds
- (2) 1 - 76mm round
- (3) 105 - 81mm rounds
- (4) 1 - 90mm round
- (5) 5 - 155mm rounds
- (6) 3 - RPG rounds
- (7) 27 - M-26 grenade
- (8) 23 - M-79 rounds
- (9) 3 - Bomblet
- (10) 1 - Rifle grenade as a mine
- (11) 19 - ChiCom grenades
- (12) 1 - Butterfly bomb
- (13) 1 - WP grenade
- (14) 3 - M-16 Magazines
- (15) 1 - Cal .30 bandolier
- (16) 1 - U. S. Flare pistol
- (17) 1 - M-33 grenade
- (18) 1 - VC grenade

b. Total funds expended for the period was 47,200 \$VN.

5. Patrols.

a. During the month of June, 1969, the 9th Engineer Battalion at Chu Lai conducted thirty daylight and thirty night reconnaissance patrols in its Area of Responsibility with one contact.

b. On 30 June, 1969 the daylight reconnaissance patrol received approximately 4 rounds of enemy fire. A reaction force was sent out to sweep the area with negative results.

~~SECRET~~

SECRET

SECRET

3/jgs
5213/5
006569'
19 JUL 1969

6. Patrol Training. During the month of June, 1969, the 9th Engineer battalion in conjunction with 1st Combined Action Group, Chu Lai, RVN, established a 10 day patrol orientation course to enhance the patrol capabilities of this Battalion. Personnel from 9th Engineer Battalion, under supervision of 1st CAG, participated with Combined Action Platoons in setting up night ambushes, recon patrols, and various Civic Action programs.

SECRET