

GENERATOR #1

Generator #1

10-#6-64

PURIFIED LOBE OIL, INSPECTED SUMP & GEARS,
SPRAY NOZZLES, CLEANED L.O. COOLER.

checked 

2-3-67

Cleaned L.O. Cooler.

Repaired various Lo leaks.

Renew Valve & Nipple to L.O. press gauge
line.

Repacked Valve Stems.

2-8-67.

Purified Lo.

3-10-

Repack Valve Stems.

4-5-67

Purify oil in Sump. #1 Gen. Inspect Sump.

4-14-68

Running O.K.

checked & Entered 4/24/67 

8/2/67

CLEANED L.O. COOLER

Entered 

4-22-68

Purified L.O.

4-23-68

Cleaned & Lanced Tubes in L.O. Cooler. Renewed zinc
where necessary.

4-24-68

Cleaned Condenser and Lanced Tubes & Renewed
zinc plates where necessary.

GENE RAPOR #2

Generator #2

Aug 18, 1966

Replace thermometers on inlet & outlet of oil cooler.

10-7-64

PURIFIED LUBE OIL, INSPECTED SUMP, GEARS, & SPRAY NOZZLES, CLEANED L.O. PURIFIER.

2-3-67

Cleaned Governor linkage Repacked Valve Stems 6-AM Packing.

2-8-67

Cleaned L.O. Cooler
Repair oil leaks.

3-8-67

Repack Valve stems on Gen. 3/14/67 *ED*

4-6-67

Replaced Governor unit — yard workers.

4-5-67

Purified L.O. in Sump Inspect Sump gears & spray nozzles.

Checked & Entered 4/24/67 *ED*

8/1/67

CLEANED L.O. COOLER

8/2/67

REPACKED VALVE STEM & INSTALLED NEW PACKING RING
Entered *ED*

10/10/67

INSTALLED NEW GASKETS IN L.O. SIGHT GLASSES

10/12/67

PURIFIED LUBE OIL

11/4/67

INSTALLING NEW BRUSHES.

Entered *ED*

4-22-68

Purified L.O.

4/23/68

Cleaned & Lanced Tubes in L.O. Cooler

4/25/68

Cleaned & Lanced Tubes in Condenser Removal Zinc Plates

12/4/67

Aux Circ Pump
INSTALLED NEW BEARINGS & IMPELLOR

AUX. CONDENSATE PUMPS

Aux Condensate Pumps ^{over} #1

- 1- 6 - 67 Check Cond pumps taps upon packing glands.
- 2- 12 Renew nipple on Cooling water line.
- 2- 15 Inst water test valve on Cooling water line.
for water samples. 3/14/67 ~~ED~~
- 4- 14 - 67
- 9/29/67 REMOVE + INSTALLED NEW PACKING Entered ~~ED~~

Aux Condensate ~~pump~~

AUX. CONDENSERS

Hux Condenser $\pm$ 1 over

2-11 67

open & Inspect test for leaks. 3/14/67 ~~60~~

Aux Condenser # 2

- 11 - 62 | open & inspect test for leaks.

PORTABLE WATER PUMPS

Portable Water pumps #1

Test w uply.

3-7-62.

put in service.

2/14/62

Portable Water Pump-

HT WATER CIRC. PUMPS

Hot Water Circle Pump

MAIN AIR COMPRESSOR

Main Air Compressor #1

- | | | |
|---------|------------------------|--|
| 1-14-67 | Cleaned & set unloader | |
| 3-10-67 | Clean air filter | 3/14/67 <i>EG</i> |
| 4-12- | Clean air Filters | changed oil in Pump
Entered 4/24/67 <i>EG</i> |
| 4-28-67 | Clean Filters | |

BILGE PUMP

Bilge Pump — #1

Aug 18, 1966

4-6-67 Repack.

4-16-67 Inst New 3" Valve on Bilge Pump Suction
& Priming line.

Checked & Entered 4/29/67 *SK*

5-2-67 over hauled water end of pump.

Packed & Entered 5/4/67 *SK*

8/4/67 OVERHAULED WATER SIDE OF PUMP Entered *SK*

SANITARY PUMPS

Sanitary Pumps #1

Aug 19, 1966

Started work on sanitary pumps in Fwd. Engine room. Stripped water end of pumps. Replacing rods, packing & gaskets - also replace water rings on bottom end of water piston - clean & size pumps - add 2 gals of lub oil. check 10

on 5th weekly Tests.

~~Mar 27~~ ~~Running, test Weekly Relief Valve lifts 125~~

4-28-67 Weekly Test - on 5th.

FIRE PUMPS

Fine Pumps

- # 1 Elec
- 2-3-67 overhauling pump. checked 1/6
- 3- 67 weekly tests 3/14/67 1/6
- 3-27 Weekly test, of Relief Valve @ 125th.
- 4-7-67 Weekly Test of Relief Valve @ 125th
checked 9/24/67 1/6
- 4-14- weekly test of relief valve 125th Running.
- 4-28- Weekly test of relief Valve. 125th Running.
checked 4/4/67 1/6

fine

gunner

VACUUM PRIMING PUMPS

Vacuum Priming Pumps

July 1966

No. 1 pump needs new armature - checked by
chief electrician

4-25- under Repair. overhauled water end Renew
Gaskets & Clean out lines.

5/27/67 checked & Entitled

PIRE FIGHTING EQUIP.

Fire Fighting Equipment

- 2-4-67 Inspected all in working order,
all extinguishers full checked/10/
- 3-9-67, ~~too~~ weekly Insp, all in good working order.
all Ext up to spec. weight + Sealed. 1/14/68
- 3-26+27 Weekly Insp all in good working order.
all Fire Ext up to spec weight + Sealed.
- 4-14-67 Weekly Insp of all fire fighting Equipment
Repairing Fire Strainer # 6-108-2 frozen
shaft on drain handle.
Short 2 Cans Foam at. 75 # 88
all C/2 ext up to weight and Sealed.
checked & Entered 9/24/68/EG
- 4-22 weekly Inspection. O.K.
- 4-28 Weekly Inspection O.K. Entered EG

Aug 19-1966

150" root valve has been replaced

gasket has been removed to root valve to
standby feed pump - checked LB