

#2 9-2

9 OCTOBER 1967

0814

USNS POPE

JO 82-712

NO. 2 KW GENERATOR

(51) (72)

RECEIVE ONE (1) 400 KW GENERATOR FROM STOCKTON AND HOLD FOR POSSIBLE USE ON POPE.

UPON ARRIVAL OF POPE, CHECK OUT NO. 2 400 KW GENERATOR FOR POSSIBLE OPEN CIRCUIT ON ARMATURE. INVESTIGATE FOR POOR SOLDER JOINTS, BROKEN LEADS, ETC.

SHIP REPORTS EXCESSIVE ARCING UNDER LOAD, WITH BURNT AND DISCOLORED COMMUTATOR BARS.

PERFORM VOLTAGE DROP TEST ON FIELD COILS, AND CURRENT TEST ON ARMATURE. MUST BE ACCOMPLISHED BY 1200 - 10-23-67.

SIGNED CASSIDY/CATRON JP

*Installed  
Completed*