

REMARKS

1200-1600 WATCH

Underway 18 mags. - Much in operation: B-3, B-4, C-3, C-4, P-3, P-4, P-5, D-4, F-3, F-4, M-2, A-2, MC-3, AL-2, ME-G, AE-G, E-4, FS-2, C-4, S-4, L-2, LC-2, W-3, & BR-2. - Changed & cleaned F.O. dish strainers & bottom burners - Pumped bilge - Made inspection of all mach. & space - Complied with all standing orders - Tested throttle, low L.O. trip, overaged trip & low L.O. alarm on main unit.

WATCH ENGR'S SIGNATURE-

D. L. Wiener

1600-2000 WATCH

Equip in operation as before. Blew tubes on both boilers. Changed & cleaned F.O. burners & strainers. Pumped setts from #2 P&S D.B. Pumped bilge. Closed W.T. doors from bridge. Made routine test & inspection.

WATCH ENGR'S SIGNATURE-

J. M. Stoltz

2000-2400 WATCH

Underway on 18 mags, changed top burner & cleaned F.O. discharged strainers & blowing test tank .5 P.P.M. system - 4 P.P.M. advance clock 20 minutes @ 2300, made routine check of all mach. space, pumped out bilge.

WATCH ENGR'S SIGNATURE-

J. Lane

2400-0400 WATCH

Underway 18 mags. - Mach. as before - Changed & cleaned F.O. dish strainers & bottom burners - Pumped bilge - Made inspection of all mach. & space - Complied with all standing & night orders - added packing to stem ends of #3 & #4 fresh water pumps - Advance clock 20 min. @ 0100

WATCH ENGR'S SIGNATURE-

D. L. Wiener

0400-0800 WATCH

Equip in operation as before. Changed & cleaned F.O. burners & strainers. Pumped setts from #2 P&S D.B. & #4 & D.B. Pumped bilge. @ 0500 Advance clock 20 min. Made routine test & inspection.

WATCH ENGR'S SIGNATURE-

J. M. Stoltz

0800-1200 WATCH

Underway on 18 mags, Blew tubes on #3 & #4 boilers @ 0755 to 0815 - Changed top burner & cleaned F.O. discharged strainers & blowing test tank .5 P.P.M. system - 4 P.P.M. made routine check of all mach. space, pumped out bilge.

WATCH ENGR'S SIGNATURE-

J. Lane

CHIEF ENGINEER

#3	BLRS. #	4
8,76	P.A.K.	9,73
12,85	T.A.K.	13,43
2,9	CHL.	2,9
40	PHOS.	40
	P.H. Cond.	8
30	P.H. D.C.	40
CHEMICALS ADDED		
	ADJ.	
	G.C.	
	A.R.C.	
STEAMING HOURS		
1054	F.S.	1868
1054	W.S.	1868

CHIEF ENGR'S SIGNATURE-

J. M. Stoltz

1 pt Val.

USNS	VOYAGE NO.	FROM	TO	TYPE OF VESSEL	DATE
<i>USSC, John Pope</i>	<i>12-11</i>	<i>Darwin, P.I.</i>	<i>San Francisco, Calif.</i>	<i>PS 12-12</i>	<i>6-2-3/18</i>

WATCH							WATCH						
	1200 TO 1800	1800 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200		1200 TO 1800	1800 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200
MACHINERY PARTICULARS													
TEMPERATURES													
PRESSURES													
MISCELLANEOUS													
MACH. PARTICULARS (CONT'D)													
TEMPERATURES (CONT'D)													
PRESSURES													
MISCELLANEOUS													
MACHINERY PARTICULARS													
TEMPERATURES													
PRESSURES													
MISCELLANEOUS													
MACHINERY PARTICULARS													
TEMPERATURES													
PRESSURES													
MISCELLANEOUS													
MACHINERY PARTICULARS													
TEMPERATURES													
PRESSURES													
MISCELLANEOUS													
MACHINERY PARTICULARS													
TEMPERATURES													
PRESSURES													
MISCELLANEOUS													
MACHINERY PARTICULARS													
TEMPERATURES													
PRESSURES													
MISCELLANEOUS													
MACHINERY PARTICULARS													
TEMPERATURES													
PRESSURES													
MISCELLANEOUS													
MACHINERY PARTICULARS													
TEMPERATURES													
PRESSURES													
MISCELLANEOUS													
MACHINERY PARTICULARS													
TEMPERATURES													
PRESSURES													
MISCELLANEOUS													
MACHINERY PARTICULARS													
TEMPERATURES													
PRESSURES													
MISCELLANEOUS													
MACHINERY PARTICULARS													
TEMPERATURES													
PRESSURES													
MISCELLANEOUS													
MACHINERY PARTICULARS													
TEMPERATURES													
PRESSURES													
MISCELLANEOUS													
MACHINERY PARTICULARS													
TEMPERATURES													
PRESSURES													
MISCELLANEOUS													
MACHINERY PARTICULARS													
TEMPERATURES													
PRESSURES													
MISCELLANEOUS													
MACHINERY PARTICULARS													
TEMPERATURES													
PRESSURES													
MISCELLANEOUS													
MACHINERY PARTICULARS													
TEMPERATURES													
PRESSURES													
MISCELLANEOUS													
MACHINERY PARTICULARS													
TEMPERATURES													
PRESSURES													
MISCELLANEOUS													
MACHINERY PARTICULARS													
TEMPERATURES													
PRESSURES													
MISCELLANEOUS													
MACHINERY PARTICULARS													
TEMPERATURES													
PRESSURES													
MISCELLANEOUS													
MACHINERY PARTICULARS													
TEMPERATURES													
PRESSURES													
MISCELLANEOUS													
MACHINERY PARTICULARS													
TEMPERATURES													
PRESSURES													
MISCELLANEOUS													
MACHINERY PARTICULARS													
TEMPERATURES													
PRESSURES													
MISCELLANEOUS													
MACHINERY PARTICULARS													
TEMPERATURES													
PRESSURES													
MISCELLANEOUS													
MACHINERY PARTICULARS													
TEMPERATURES													
PRESSURES													
MISCELLANEOUS													
MACHINERY PARTICULARS													
TEMPERATURES													
PRESSURES													
MISCELLANEOUS													
MACHINERY PARTICULARS													
TEMPERATURES													
PRESSURES													
MISCELLANEOUS													
MACHINERY PARTICULARS													
TEMPERATURES													
PRESSURES													
MISCELLANEOUS													
MACHINERY PARTICULARS													
TEMPERATURES													
PRESSURES													
MISCELLANEOUS													
MACHINERY PARTICULARS													
TEMPERATURES													
PRESSURES													
MISCELLANEOUS													
MACHINERY PARTICULARS													
TEMPERATURES													
PRESSURES													
MISCELLANEOUS													
MACHINERY PARTICULARS													
TEMPERATURES													
PRESSURES													
MISCELLANEOUS													
MACHINERY PARTICULARS													
TEMPERATURES													
PRESSURES													
MISCELLANEOUS													
MACHINERY PARTICULARS													
TEMPERATURES													
PRESSURES													
MISCELLANEOUS													
MACHINERY PARTICULARS													
TEMPERATURES													
PRESSURES													
MISCELLANEOUS													
MACHINERY PARTICULARS													
TEMPERATURES													
PRESSURES													
MISCELLANEOUS													
MACHINERY PARTICULARS													
TEMPERATURES													
PRESSURES													
MISCELLANEOUS													
MACHINERY PARTICULARS													
TEMPERATURES													
PRESSURES													
MISCELLANEOUS													
MACHINERY PARTICULARS													
TEMPERATURES													
PRESSURES													
MISCELLANEOUS													
MACHINERY PARTICULARS													
TEMPERATURES													
PRESSURES													
MISCELLANEOUS													
MACHINERY PARTICULARS													
TEMPERATURES													
PRESSURES													
MISCELLANEOUS													
MACHINERY PARTICULARS													
TEMPERATURES													
PRESSURES													
MISCELLANEOUS													
MACHINERY PARTICULARS													
TEMPERATURES													
PRESSURES													
MISCELLANEOUS													
MACHINERY PARTICULARS													
TEMPERATURES													
PRESSURES													
MISCELLANEOUS													
MACHINERY PARTICULARS													
TEMPERATURES													
PRESSURES													
MISCELLANEOUS													
MACHINERY PARTICULARS													
TEMPERATURES													
PRESSURES													
MISCELLANEOUS													
MACHINERY PARTICULARS													
TEMPERATURES													
PRESSURES													
MISCELLANEOUS													
MACHINERY PARTICULARS													
TEMPERATURES													
PRESSURES													
MISCELLANEOUS													
MACHINERY PARTICULARS													
TEMPERATURES													
PRESSURES													
MISCELLANEOUS													
MACHINERY PARTICULARS													
TEMPERATURES													
PRESSURES													
MISCELLANEOUS													
MACHINERY PARTICULARS													
TEMPERATURES													
PRESSURES													
MISCELLANEOUS													
MACHINERY PARTICULARS													
TEMPERATURES													
PRESSURES													
MISCELLANEOUS													
MACHINERY PARTICULARS													
TEMPERATURES													
PRESSURES													
MISCELLANEOUS													
MACHINERY PARTICULARS													
TEMPERATURES													
PRESSURES													
MISCELLANEOUS													
MACHINERY PARTICULARS													
TEMPERATURES													
PRESSURES													
MISCELLANEOUS													
MACHINERY PARTICULARS													
TEMPERATURES													
PRESSURES													
MISCELLANEOUS													
MACHINERY PARTICULARS													
TEMPERATURES													
PRESSURES													
MISCELLANEOUS													
MACHINERY PARTICULARS													
TEMPERATURES													
PRESSURES													
MISCELLANEOUS													
MACHINERY PARTICULARS													
TEMPERATURES													
PRESSURES													
MISCELLANEOUS													
MACHINERY PARTICULARS													
TEMPERATURES													
PRESSURES													
MISCELLANEOUS													
MACHINERY PARTICULARS													
TEMPERATURES													
PRESSURES													
MISCELLANEOUS													
MACHINERY PARTICULARS													
TEMPERATURES													
PRESSURES													
MISCELLANEOUS													
MACHINERY PARTICULARS													
TEMPERATURES													
PRESSURES													
MISCELLANEOUS													
MACHINERY PARTICULARS													
TEMPERATURES													
PRESSURES													
MISCELLANEOUS													
MACHINERY PARTICULARS													
TEMPERATURES													
PRESSURES													
MISCELLANEOUS													
MACHINERY PARTICULARS													
TEMPERATURES													
PRESSURES													
MISCELLANEOUS													
MACHINERY PARTICULARS													
TEMPER													

WATCH	GENERATORS												FUEL - WATER AND LUBE OIL						
	GENERATOR NUMBER	R.P.M.	STEAM PRESSURE	STEAM TEMP.	L.O. PRESSURE	L.O. TO COOLER	L.O. FROM COOLER	TEMP. OF HOTTEST BEARING	L.O. GOVERNOR PRESSURE	AMPS POSITIVE	AMPS NEGATIVE	VOLTS	FUEL OIL		BOILER WATER		LUBE OIL		DIESEL OIL
1200 TO 1800	3	1200	415	-	9.5	132	110	-	74	1050	1000	240	METER AT NOON	15517870	RECEIVED DURING DAY	ON HAND AT START OF DAY	30.1	RECEIVED	
	4	1200	415	-	9.5	132	121	-	48	1050	1050	240	METER PREVIOUS NOON	15501440		EVAPORATED OR RECEIVED	22		
1800 TO 2000	3	1200	415		9.5	131	109		74	1000		240	CONSUMED BY METER	16430	EXPENDED DURING DAY	ON HAND	11.3	ON HAND	
	4	1200	415		9.5	136	120		48	1000		240	ON HAND AT START OF DAY	9823		CONSUMED	18		
2000 TO 2400	3	1200	415		9.5	131	110		74	1050	1050	240	RECEIVED DURING DAY	-	REMAINING ON BOARD	ON HAND AT START OF DAY	1913	RECEIVED	
	4	1200	415		9.5	136	120		48	1000		240	EXPENDED DURING DAY	753		ON HAND			
2400 TO 0400	3	1200	415		9.5	131	110		74	1050	1050	240	ON HAND AT START OF DAY	834	CONSUMED	ON HAND		CONSUMED	
	4	1200	415		9.5	136	120		48	1000		240	EVAPORATED OR RECEIVED	81		ON HAND	2044		
0400 TO 0800	3	1200	415		9.5	131	110		74	1000		240	ON HAND	848	CONSUMED	RECEIVED		CONSUMED	
	4	1200	415		9.5	135	120		48	1000	1000	240	CONSUMED	57		CONSUMED			
0800 TO 1200	3	1200	415		9.5	131	110		74	1050	1050	240	LOW PRESS. EVAPORATORS (No. of hrs. operated) (Fresh water made gals.)						
	4	1200	415		9.5	135	120		48	1050	1050	240	25/307.0						
														L.O. CENTRIFUGE - HOURS OPERATED					
													1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200	
													4	4	4	4	4	4	
														SUMMARY					
													RUNNING TIME	24/1540	PROPELLER SLIP (%)	11.2/10			
													DETENTION TIME	-	BBL FUEL/MI	1.637			
													TOTAL REVOLUTIONS	127540	WIND DIRECTION	270-13K			
													AVERAGE R.P.M.	75.7/46.3	STATE OF SEA	270°-3'			
													TOTAL MILES BY ENGINE	578	STATE OF WEATHER	0'2428'			
													TOTAL MILES BY OBSERVATION	460					

REMARKS

1200-1600 WATCH

Underway 18 mags. - Mach. in operation: B-3, B-4, G-3, G-4, D-3, D-4, P-3, P-4, F-3, F-4, M-2, A-2, MC-3, AC-2, ME-G, AE-G, E-1, C-1, S-1, L-2, LC-2, FS-2, W-3 + BB-2. - Charged & cleaned F.O. disch. strainers & bottom furnace - Pumped bilge - Made inspection of all mach. & space - Complied with all standing orders & Tailed Thriller, low L.C. trip, over speed trip & low L.C. alarm on main unit.

WATCH ENGR'S SIGNATURE-

D. L. Wimmer

1600-2000 WATCH

Equip. in operation as before. Blew tubes on both boilers. Charged & cleaned F.O. burners & strainers. Pumped salt from #4 & D.B. Pumped bilge. Made routine test & inspection. @ 1845 W.T. doors closed from bridge.

WATCH ENGR'S SIGNATURE-

J. M. Stebb

2000-2400 WATCH

Underway on 18 mags. Changed top burner & cleaned F.O. discharge strainers. Start #3 P.H. comp. @ 2000 notified forward plant. Secured #1 L.P. comp. @ 2135 notified forward plant. To blow test tank 3 P.P.M. System. 1 P.P.M. made routine check of all mach. space, pumped out bilge. Chief Engineer made inspection of mach. space & shaft alley @ 2200

WATCH ENGR'S SIGNATURE-

R. Lane

2400-0400 WATCH

Underway 18 mags. - Mach. as before - Charged & cleaned F.O. disch. strainers, bottom furnace & main unit L.C. strainer - Pumped bilge - Made inspection of all mach. & space - Complied with all standing & night orders.

WATCH ENGR'S SIGNATURE-

D. L. Wimmer

0400-0800 WATCH

Equip. in operation as before. Charged & cleaned F.O. burners & strainers. Pumped salt from #4 & D.B. Pumped bilge. Made routine test & inspection.

WATCH ENGR'S SIGNATURE-

J. M. Stebb

0800-1200 WATCH

Underway on 18 mags. Blew tube on #3 & #11 boiler @ 0800 to 0820 - Changed top burner & cleaned F.O. discharge strainers. To blow test tank 4 P.P.M. System. 2 P.P.M. made routine check of all mach. space, pumped out bilge

WATCH ENGR'S SIGNATURE-

R. Lane

CHIEF ENGINEER

Felt strong shock by the hull of ship @ 1955 - Chief Eng. Call & ask how is the plant reported operating normal, made inspection of shaft alley, mach. space, & comp. flat.

#3	BLRS. #	4
8.18	TALK.	9.45
11.10	TALK.	13.43
2.50	CHL.	2.50
40	PHOS.	40
	P.H. Cond.	8
30	P.H. D.C.	40
CHEMICALS ADDED		
	ALJ.	
	G.C.	
	A.R.C.	
STEAMING HOURS		
1078	F.S.	1892
1078	W.S.	1892

1st Val.

CHIEF ENGR'S SIGNATURE-

J. M. Stebb

REMARKS

1200-1600 WATCH

Underway 18 kts. - Mach. in operation: B-3, B-4, G-3, G-4, D-3, D-4, P-3, P-4, F-3, F-4, M-2, A-2, MC-3, AC-2, E-2, S-1, FS-2, C-1, L-2, LC-2, W-3, & BB-2. - Changed & cleaned 2nd deck strainers & bottom burners - Pumped bilge - Made inspection of all mach. & spaces - Complied with all standing orders - Tested throttle, low L.O. trip, over-speed trip & low L.O. alarm on main unit.

WATCH ENGR'S SIGNATURE-

D. L. Werner

1600-2000 WATCH

Equip in operation as before. Blew tube on both boilers. Changed & cleaned F.O. burners & strainers. Pumped all from #5 & Deep tanks. Pumped bilge. Made routine test & inspection.

WATCH ENGR'S SIGNATURE-

J. M. Stebb

2000-2400 WATCH

underway on 18 kts., changed top burners & cleaned F.O. deck changed strainers, cleaned 1st strainer of #3 & #4 and 1st. Loblaine test tank 5 P.P.M. System 3 P.P.M. - wrap filling to #3 57 b/d. a 2340 made routine check of all mach. space pumped out bilge, advanced clock 20 minutes 2300

WATCH ENGR'S SIGNATURE-

R. Lane

2400-0400 WATCH

Underway 18 kts. - Mach. as before - Changed & cleaned 2nd deck strainers & bottom burners - Pumped bilge - Made inspection of all mach. & spaces - Complied with all standing & night orders - Advanced clock 20 min. 2400 - #2 L.P. wrap deck to 35 psi. into tank - Made routine cleaning & check of L.O. cont.

WATCH ENGR'S SIGNATURE-

D. L. Werner

0400-0800 WATCH

Equip in operation as before. Changed & cleaned F.O. burners & strainers. Pumped all from #5 & deep tanks. Pumped bilge. Made routine test & inspection. Advanced clock 20 min.

WATCH ENGR'S SIGNATURE-

J. M. Stebb

0800-1200 WATCH

underway on 18 kts., Blew tube on #3 & #4 boilers @ 0800 to 0830, changed top burners & cleaned F.O. deck changed strainers, Held steaming casualty drill @ 1015 & 3 DE. Secured from drill @ 1028 & HL Loblaine test tank 3 P.P.M. - System 3 P.P.M. made routine check of all mach. space, pumped out bilge

WATCH ENGR'S SIGNATURE-

R. Lane

CHIEF ENGINEER

8.5	BERS. #	7
8.18	P.A.K.	2.53
11.68	T.A.K.	18.43
2.90	CHL.	2.9
30	PHOS.	35
	P.H. Cond.	8
30	P.H. D.E.	35
CHEMICALS ADDED		
	ADJ.	
	G.C.	
	A.R.C.	
STEAMING HOURS		
1102	F.S.	1916
1102	W.S.	1916

1 pt. chl.

CHIEF ENGR'S SIGNATURE-

J. M. Stebb

[illegible]

REMARKS

1200-1600 WATCH

Underway 18 mugs. - Mach. in operation: 13-3, 13-4, G-3, G-4, P-3, P-4, D-3, D-4, I-3, F-4, L-2, M-2, A-2, MC-3, AC-2, ME-6, AE-6, S-1, C-1, FS-2, W-3, L-2, LC-2 + BB-2. - Changed & cleaned F.O. dich. strainers & bottom burners - Pumped bilge - Made inspection of all mach. & spaces - Complied with all standing orders - Tested shuttle, low L.C. trip, over-speed trip & low L.C. alarm on main unit. - Steaming casualty drill @ 1544 - St by @ 1547 - Secured from str. casualty drill & st @ 1552

WATCH ENGR'S SIGNATURE.

1600-2000 WATCH

Equip in operation as before. From 1554 to 1559 Held steering casualty drill. Blew tubes on both boilers. Pumped bilge from #5 & Deep tanks. Changed & cleaned F.O. burners & strainers. Pumped bilge. Made routine test & inspection. @ 1857 W. T. doors closed from bridge.

WATCH ENGR'S SIGNATURE.

2000-2400 WATCH

Underway on 18 nozzle, changed top burners & cleaned F.O. discharged strainers, calibrated cold use gauges, blew out test tank 5 P.P.M. System 5 P.P.M. advance clock 20 minutes @ 2300, made routine check of all mach. space, pumped out bilge

WATCH ENGR'S SIGNATURE.

2400-0400 WATCH

Underway 18 mugs. - Mach. as before - Changed & cleaned F.O. dich. strainers, bottom burners & main unit L.C. strainer - Pumped bilge - Made inspection of all mach. & spaces - Complied with all standing & night orders - Advanced clock 20 min. @ 0100

WATCH ENGR'S SIGNATURE.

0400-0800 WATCH

Equip in operation as before. Changed & cleaned F.O. burners & strainers. Pumped bilge from #4 & D.B. @ 0500 Advanced clock 20 min. Made routine test & inspection.

WATCH ENGR'S SIGNATURE.

0800-1200 WATCH

Underway on 18 nozzle, Blew tubes on #3 & #4 boilers @ 0800 to 0830 - Changed top burners & cleaned F.O. discharged strainers, cut in steam to #3 & P. evap. @ 0945, blew out test tank 5 P.P.M. System 2 P.P.M. #3 fire pumped on line, & Sec. #3 @ 0900, made routine check of all mach. space, pumped out bilge

WATCH ENGR'S SIGNATURE.

CHIEF ENGINEER

3	BLRS. #	4
9.18	P.A.L.K.	2.13
11.10	T.A.L.K.	13.43
2.9	CHL.	3.3
30	PHOS.	30
	P.H. Cond.	8
30	P.H. D.C.	30
CHEMICALS ADDED		
	ADI.	
	G.C.	
	A.R.C.	
STEAMING HOURS		
1126	F.S.	1940
1126	W.S.	1940

1st Vol.

CHIEF ENGR'S SIGNATURE.

A-35544

USNS		VOYAGE NO.		FROM		TO		TYPE OF VESSEL		DATE			
12-17		12-17		12-17		12-17		12-17		12-17			
		WATCH						WATCH					
		1200 TO 1800		1800 TO 2400		2400 TO 0400		0400 TO 0800		0800 TO 1200			
		1200 TO 1800		1800 TO 2400		2400 TO 0400		0400 TO 0800		0800 TO 1200			
RUNNING TIME		240		240		240		240		240			
DETENTION TIME													
REVOLUTION COUNTER (END OF WATCH)		4810		4818		4820		4823		4825			
TOTAL REVOLUTIONS (FOR WATCH)		23150		23170		23180		23300		23350			
AVERAGE RPM		96.5		96.6		96.7		96.8		96.4			
F.O. METER (END OF WATCH)		2980		2980		2980		2980		2980			
F.O. CONSUMED		2980		2980		2980		2980		2980			
THROTTLE		415		415		415		415		415			
H.P. AHEAD		415		415		415		415		415			
L.P. AHEAD		26		26		26		26		26			
VACUUM		28.4		28.4		28.4		28.4		28.4			
L.O. TO TURBINES		12.3		12.3		12.3		12.3		12.3			
AUX. STEAM		150		150		150		150		150			
BACK PRESSURE		10		10		10		10		10			
GLAND STEAM		.5		.5		.5		.5		.5			
H.P. BLEEDER													
I.P. BLEEDER													
L.P. BLEEDER		15"		15"		15"		15"		15"			
STEAM AT THROTTLE		720		725		720		723		725			
L. P. EXHAUST		92		94		94		94		95			
CONDENSATE		90		90		91		91		92			
CIRC. WATER IN		60		60		61		62		63			
CIRC. WATER OUT		70		71		71		72		73			
L.O. TO COOLERS		126		127		126		127		126			
L.O. FROM COOLERS		110		110		110		110		110			
TEMPERATURE THRUST BEARING		113		112		113		113		112			
FORWARD H.P. ROTOR BEARING		121		121		121		121		121			
AFT. H.P. ROTOR BEARING		128		128		128		128		128			
FORWARD L.P. ROTOR BEARING		129		129		129		130		130			
AFT. L.P. ROTOR BEARING		127		127		128		128		128			
HOTTEST GEAR BEARING FORWARD		150		149		149		150		149			
HOTTEST GEAR BEARING AFT		142		143		143		143		142			
AUX. COND. CONDENSATE		81		81		81		84		81			
1ST STAGE FEED WATER HEATER		161		161		162		162		165			
D. C. FEED WATER HEATER		240		240		240		240		240			
3RD STAGE FEED WATER HEATER													
SUPER HEAT		P		S									
F.O. TO BURNERS		140		140		140		140		140			
AIR TO FURNACE		P		S		105		105		105			
F.O. TEMP. IN SETTLING TANKS		P		S		89		86		80			
PORT BOILER UPTAKE		328		323		326		330		336			
STBD. BOILER UPTAKE		321		314		318		320		320			
F. O. BACK PRESSURE													
MAIN STEAM		465		465		465		465		465			
F.O. TO BURNERS		145		145		140		145		150			
MAIN COND. SALINITY		.41		.2		.41		.41		.2			
ENGINE ROOM TEMPERATURE		73		73		73		74		74			
FIRE ROOM TEMPERATURE		83		83		73		84		84			
NOZZLES IN USE		18		18		18		18		18			
NO. OF BURNERS IN USE		P		S		3		3		3			
BURNER TIP SIZE		P		S		5/16		5/16		5/16			
CO ₂ % PORT BOILER						13%							
CO ₂ % STBD. BOILER						13%							
OIL LEVEL MAIN S													

REMARKS

1200-1600 WATCH

Underway 18 kts. - Mach. in operation: B-3, B-4, G-3, G-4, P-3, P-4, P-3, P-4, F-3, F-4, F-2, M-2, A-2, MC-3, AC-2, ME-G, AE-G, L-2, LC-2, W-3, S-1, FS-3, E-1 + BB-2. - Changed & cleaned F.O. dish. strainers & boiler burners & Pumped bilge - Made inspection of all mach. & spaces - Complied with all standing orders - Tested Thruster, for L.C. Trip, on grid Trip & for L.C. alarm on main unit - St by due to weather @ 1355 - H @ 1415

WATCH ENGR'S SIGNATURE-

1600-2000 WATCH

Equip in operation as before. B low tubes on both boilers. Changed & cleaned F.O. burner & strainers. Pumped bilge from #6 P+S D.B. Pumped bilge. Made routine test & inspection.

WATCH ENGR'S SIGNATURE-

2000-2400 WATCH

Underway on 18 kts. changed top burner & cleaned F.O. discharged strainer, assembled #4 fresh water and put in service @ 2030. work normal. Chlorine test, tank 3 P.P.M. System 1 P.P.M. made routine check of all mach. space, pumped out bilge advance clock 20 minutes @ 2300

WATCH ENGR'S SIGNATURE-

2400-0400 WATCH

Underway 18 kts. - Mach. as before - Changed & cleaned F.O. dish. strainer, boiler burners & main unit L.C. strainer - Pumped bilge - Made inspection of all mach. & spaces - Complied with all standing & night orders - advance clock 20 min. @ 0100

WATCH ENGR'S SIGNATURE-

0400-0800 WATCH

Equip in operation as before. Changed & cleaned F.O. burner & strainers, pumped bilge from #6 P+S D.B. Pumped bilge @ 0500 Advance clock 20 min. From 0530 to 0545 instructed watch on by. cannot drill E-6 - Notified bridge. Made routine test & inspection

WATCH ENGR'S SIGNATURE-

0800-1200 WATCH

Underway on 18 kts. Plan tube on #3 & #4 boilers @ 0900 to 0920, changed top burner & cleaned F.O. discharged strainer. Held Eng. room by drill E-6 oil fire in the engine room bilge @ 0830 to 0900 Notified bridge Chlorine test, tank 4 P.P.M. System 2 P.P.M. made routine check of all mach. space, pumped out bilge.

WATCH ENGR'S SIGNATURE-

CHIEF ENGINEER

#3	BLRS. #	4
2.18	PALK	893
11.10	TALK.	1343
2.9	CHL.	3.3
25	PHOS.	30
	P.H. Cond.	8
20	P.H. D.C.	30
CHEMICALS ADDED		
4	ADJ. M-15	
8	G.G. 9m5	
2	A.R.C. 9m5	
STEAMING HOURS		
1150	F.S.	1964
1150	W.S.	1964

check all fire fighting equipment, 003. siren alarm system with ship air pressure, test run submersible bilge pumps for 1/2 hr. Turn all alarm actuating, Test & check all safety devices & alarm system. Test run #2 Elec. fire pump for 1/2 hr. Test run diesel aux. Gen. under load. Test run #1 & #2 diesel fire pumps. RT.

CHIEF ENGR'S SIGNATURE-

1st Col.

USNS		VOYAGE NO.		FROM		TO		TYPE OF VESSEL		DATE			
USS Johnston		12-5		Dillingham		New Bedford		12-10-42		6/5-6/5			
		WATCH						WATCH					
		1200 TO 1600		1600 TO 2000		2000 TO 2400		2400 TO 0400		0400 TO 0800		0800 TO 1200	
RUNNING TIME		240		240		270		220		220		340	
DETENTION TIME													
REVOLUTION COUNTER (END OF WATCH)		4829		4832		4834		4836		4838		4840	
TOTAL REVOLUTIONS (FOR WATCH)		7920		1110		2340		3670		5000		8060	
AVERAGE RPM		97.2		96.7		96.5		96.9		97.0		96.0	
F.O. METER (END OF WATCH)		1558		1557		1557		1557		1558		1558	
F.O. CONSUMED		3020		2940		2660		2720		2250		2940	
THROTTLE		415		415		415		415		415		415	
H.P. AHEAD		415		415		415		415		415		415	
L.P. AHEAD		26		26		26		26		26		26	
VACUUM		28.4		28.4		28.4		28.4		28.4		28.4	
L.O. TO TURBINES		12.3		12.3		12.3		12.3		12.3		12.3	
AUX. STEAM		150		150		150		150		150		150	
BACK PRESSURE		10		10		10		10		10		10	
GLAND STEAM		.5		.5		.5		.5		.5		.5	
H.P. BLEEDER													
I.P. BLEEDER													
L.P. BLEEDER		14"		14"		14"		14"		14"		14"	
STEAM AT THROTTLE		725		725		725		722		720		720	
L. P. EXHAUST		94		96		96		94		94		94	
CONDENSATE		92		93		93		92		93		93	
CIRC. WATER IN		62		63		64		62		63		63	
CIRC. WATER OUT		72		73		73		72		73		74	
L.O. TO COOLERS		126		126		126		126		127		126	
L.O. FROM COOLERS		110		110		110		110		110		110	
TEMPERATURE THRUST BEARING		113		113		113		113		113		113	
FORWARD H.P. ROTOR BEARING		121		122		122		121		123		120	
AFT. H.P. ROTOR BEARING		128		128		128		127		129		128	
FORWARD L.P. ROTOR BEARING		130		130		130		129		130		129	
AFT. L.P. ROTOR BEARING		128		128		128		127		129		128	
HOTTEST GEAR BEARING FORWARD		150		150		150		150		150		150	
HOTTEST GEAR BEARING AFT		143		143		143		143		143		143	
AUX. COND. CONDENSATE		83		84		84		83		85		85	
1ST STAGE FEED WATER HEATER		165		164		164		165		165		167	
D. C. FEED WATER HEATER		240		240		240		240		240		240	
3RD STAGE FEED WATER HEATER													
SUPER HEAT		P											
SUPER HEAT		S											
F.O. TO BURNERS		140		140		140		140		140		140	
AIR TO FURNACE		P		107		110		106		105		106	
AIR TO FURNACE		S		105		105		103		104		106	
F.O. TEMP. IN SETTLING TANKS		P		89		86		98		90		84	
F.O. TEMP. IN SETTLING TANKS		S		80		72		73		74		75	
PORT BOILER UPTAKE		332		325		325		336		344		325	
STBD. BOILER UPTAKE		319		312		318		325		332		318	
F. O. BACK PRESSURE													
MAIN STEAM		465		465		465		465		465		465	
F.O. TO BURNERS		145		145		145		145		145		145	
MAIN COND. SALINITY		.41		.42		.41		.41		.42		.41	
ENGINE ROOM TEMPERATURE		76		76		75		74		74		75	
FIRE ROOM TEMPERATURE		86		86		75		84		84		75	
NOZZLES IN USE		18		18		18		18		18		18	
NO. OF BURNERS IN USE		P		3		3		3		3		3	
NO. OF BURNERS IN USE		S		3		3		3		3		3	
BURNER TIP SIZE		P		5/55		5/55		5/55		5/55		5/55	
BURNER TIP SIZE		S		5/55		5/55		5/55		5/55		5/55	
CO ₂ % PORT BOILER						13.5%							
CO ₂ % STBD. BOILER						13.5%							
OIL LEVEL MAIN SUMP		19"		21"		19"		19"		21"		19"	
THRUST H.P.		.060		.060		.060		.060		.060		.060	
THRUST L.P.		.195		.195		.195		.195		.195		.195	
GENERATORS													
GENERATOR NUMBER													
R.P.M.													
STEAM PRESSURE													
STEAM TEMP.													
L.O. PRESSURE													
L.O. TO COOLER													
L.O. FROM COOLER													
TEMP. OF HOTTEST BEARING													
L.O. GOVERNOR PRESSURE													
AMPS POSITIVE													
AMPS NEGATIVE													
VOLTS													
1200 TO 1600		3		1200		415		-		9.5		132	
1600 TO 2000		4		1200		415		-		9.6		135	
2000 TO 2400		3		1200		415		-		9.5		132	
2400 TO 0400		4		1200		415		-		9.6		135	
0400 TO 0800		3		1200		415		-		9.5		132	
0800 TO 1200		4		1200		415		-		9.6		135	
FUEL OIL		METER AT NOON		1558		3920		ON HAND AT START OF DAY		312			
FUEL OIL		METER PREVIOUS NOON		1536		6820		EVAPORATED OR RECEIVED		96			
FUEL OIL		CONSUMED BY METER		17030				ON HAND		360			
FUEL OIL		ON HAND AT START OF DAY		6871				CONSUMED		48			
FUEL OIL		RECEIVED DURING DAY		-				ON HAND AT START OF DAY		1765			
FUEL OIL		EXPENDED DURING DAY		761				RECEIVED		-			
FUEL OIL		REMAINING ON BOARD		6110				ON HAND		-			
DOMESTIC WATER		ON HAND AT START OF DAY		435				CONSUMED		-			
DOMESTIC WATER		EVAPORATED OR RECEIVED		131				ON HAND		2076			
DOMESTIC WATER		ON HAND		1005				RECEIVED		-			
DOMESTIC WATER		CONSUMED		61				CONSUMED		-			
LOW PRESS. EVAPORATORS (No. of hrs. operated) (Fresh water made gals.)		66		hr/23									
L.O. CENTRIFUGE - HOURS OPERATED													
1200 TO 1600		4		4		3 3/4		3 3/4		3 3/4		4	
SUMMARY													
RUNNING TIME		23		1350		PROPELLER SLIP (%)		12.9%		p.m.			
DETENTION TIME		-				BBL FUEL/MI		1.741					
TOTAL REVOLUTIONS		133460				WIND DIRECTION		315° - 6 kts.					
AVERAGE R.P.M.		96.7/97.6				STATE OF SEA		315° - 1					
TOTAL MILES BY ENGINE		502				STATE OF WEATHER		0' clear					
TOTAL MILES BY OBSERVATION		437											

REMARKS

1200-1600 WATCH

Underway 18 m/z. - Mach. in operation: B-3, B-4, D-3, D-4, G-3, G-4, P-3, P-4, F-3, F-4, E-1, E-2, M-2, A-2, AC-3, AC-2, ME-6, AE-6, FS-3, S-1, L-2, LC-2, C-1, W-4 + BB-2. - Changed & cleaned 2 1/2 inch. strainers & bottom burners & Pumped bilges - Made inspection of all mach. & spaces - Complied with all standing orders & Tested thrusters, low L.C. trip, over & d. Trip & low L.C. alarm on main unit - Held eng. casualty drill "F.C." (oil fire in the eng. room bilge), four men present, notified the bridge @ 1230-1300 -

WATCH ENGR'S SIGNATURE-

1600-2000 WATCH

Equip in operation as before. Blew tube on both boilers. Changed & cleaned F.O. burners & strainers. Pumped out the from #6 P.S.D.B. Pumped bilges. Made routine test & inspection. @ 1943 W.I.T. doors closed from bridge.

WATCH ENGR'S SIGNATURE-

2000-2400 WATCH

Underway on 18 m/z. Changed & cleaned top burners & cleaned F.O. discharged strainers. C. blaine test tank 30 P.P.M. System 3 P.P.M. advanced clock 30 minutes @ 2300, on a de routine check of all mach. space, pumped out bilge.

WATCH ENGR'S SIGNATURE-

2400-0400 WATCH

Underway 18 m/z. - Mach. as before - Changed & cleaned 2 1/2 inch. strainers, bottom burners & main unit L.C. strainer - Made inspection of all mach. & spaces - Pumped bilges - Complied with all standing & night orders - Advanced clock 20 min. @ 0100

WATCH ENGR'S SIGNATURE-

0400-0800 WATCH

Equip in operation as before. Changed & cleaned F.O. burners & strainers. Pumped out the from #4 S.D.B. Pumped bilges. @ 0500 Advanced clock 20 min. Made routine test & inspection.

WATCH ENGR'S SIGNATURE-

0800-1200 WATCH

Underway on 18 m/z. Blew tube on #3 & #4 boilers @ 0755 to 0830. dirty. Changed & cleaned top burners & cleaned F.O. discharged strainers. C. blaine test tank 6 P.P.M. System 3 P.P.M. on a de routine check of all mach. space, pumped out bilge.

WATCH ENGR'S SIGNATURE-

CHIEF ENGINEER

#3	BLRS. #	4
1451	PALK.	934
1402	TALK.	1285
3.3	CHL.	3.3
40	PHOS.	30
	P.H. Cond.	8
35	P.H. D.C.	30
CHEMICALS ADDED		
	ADJ.	
	G.C.	
	A.R.C.	
STEAMING HOURS		
1174	F.S.	988
1174	W.S.	988

CHIEF ENGR'S SIGNATURE-

1st Val.

A-35544

USNS		VOYAGE NO.		FROM		TO		TYPE OF VESSEL		DATE																	
USS John Pope		12-F		Da Nang Vietnam		San Francisco Calif		P2-A2-A2		6/6-7/68																	
		WATCH						WATCH																			
		1200 TO 1600		1600 TO 2000		2000 TO 2400		2400 TO 0400		0400 TO 0800		0800 TO 1200															
RUNNING TIME		240		240		230		220		220		240															
DETENTION TIME																											
REVOLUTION COUNTER (END OF WATCH)		4843		4845		4847		4849		4851		4854															
		1140		4250		5330		6590		7710		8690															
TOTAL REVOLUTIONS (FOR WATCH)		23080		23110		21080		21260		21120		22970															
AVERAGE RPM		96.2		96.3		95.8		96.6		96.0		95.7															
F.O. METER (END OF WATCH)		1538		1558		1559		1559		1560		1560															
		6890		8930		2596		5190		7730		8540															
F.O. CONSUMED		2970		3040		2660		2600		2540		2820															
PRESSURES		THROTTLE		415		415		420		420		420															
		H.P. AHEAD		415		415		420		420		420															
		L.P. AHEAD		26		26		26.5		27.0		27															
		VACUUM		28.4		28.4		28.4		28.4		29.0															
		L.O. TO TURBINES		12.3		12.3		12.3		12.3		12.3															
		AUX. STEAM		150		150		150		150		150															
		BACK PRESSURE		16		10		10		10		10															
		GLAND STEAM		.5		.5		.5		.5		.5															
		H.P. BLEEDER																									
		I.P. BLEEDER																									
TEMPERATURES		L.P. BLEEDER		15"		15"		14"		14"		14"															
		STEAM AT THROTTLE		725		725		730		732		735															
		L. P. EXHAUST		95		94		94		94		90															
		CONDENSATE		93		93		93		92		93															
		CIRC. WATER IN		63		63		63		61		62															
		CIRC. WATER OUT		74		74		73		71		72															
		L.O. TO COOLERS		126		126		126		126		126															
		L.O. FROM COOLERS		110		110		110		110		110															
		TEMPERATURE THRUST BEARING		113		113		113		113		112															
		FORWARD H.P. ROTOR BEARING		121		120		120		121		120															
TEMPERATURES		AFT. H.P. ROTOR BEARING		128		128		129		128		128															
		FORWARD L.P. ROTOR BEARING		129		129		129		128		127															
		AFT. L.P. ROTOR BEARING		128		128		127		127		127															
		HOTTEST GEAR BEARING FORWARD		150		149		149		150		149															
		HOTTEST GEAR BEARING AFT		143		142		143		143		143															
		AUX. COND. CONDENSATE		84		83		85		83		80															
		1ST STAGE FEED WATER HEATER		163		163		163		162		160															
		D. C. FEED WATER HEATER		240		240		240		240		240															
		3RD STAGE FEED WATER HEATER																									
		SUPER HEAT		P																							
S																											
F.O. TO BURNERS		140		140		140		140		140		140															
AIR TO FURNACE		P		107		105		105		104		104															
S		106		105		101		102		102		97															
F.O. TEMP. IN SETTLING TANKS		P		90		84		84		84		85															
S		76		72		75		78		71		70															
PORT BOILER UPTAKE		341		324		328		329		326		320															
STBD. BOILER UPTAKE		335		319		318		319		317		313															
F. O. BACK PRESSURE																											
MAIN STEAM		465		465		465		465		465		465															
F.O. TO BURNERS		145		145		135		140		140		135															
MAIN COND. SALINITY		.41		.2		.41		.41		.2		.41															
ENGINE ROOM TEMPERATURE		76		75		74		73		72		72															
FIRE ROOM TEMPERATURE		86		84		74		82		82		72															
NOZZLES IN USE		18		18		18		18		18		18															
NO. OF BURNERS IN USE		P		3		3		3		3		3															
S		3		3		3		3		3		3															
BURNER TIP SIZE		P		5/16		5/16		5/16		5/16		5/16															
S		5/16		5/16		5/16		5/16		5/16		5/16															
CO ₂ % PORT BOILER				13%																							
CO ₂ % STBD. BOILER				13%																							
OIL LEVEL MAIN SUMP		1'9"		21"		1'9"		1'9"		21"		1'9"															
THRUST H.P.		1060		1060		1060		1060		1060		1060															
L.P.		1145		1140		1160		1145		1140		1160															
GENERATORS		WATCH		GENERATOR NUMBER		R.P.M.		STEAM PRESSURE		STEAM TEMP.		L.O. PRESSURE		L.O. TO COOLER		L.O. FROM COOLER		TEMP. OF HOTTEST BEARING		L.O. GOVERNOR PRESSURE		AMPS POSITIVE		AMPS NEGATIVE		VOLTS	
		1200 TO 1600		3		1200		415		-		9.5		133		110		-		74		1050		1000		240	
				4		1200		415		-		9.6		134		119		-		49		1050		1050		240	
		1600 TO 2000		3		1200		415				9.5		132		110				74		1050				240	
				4		1200		415				9.6		135		119				48		1050				240	
		2000 TO 2400		3		1200		420				9.5		133		110				74		1000		1000		240	
				4		1200		420				9.6		134		118				48		1000		1000		240	
		2400 TO 0400		3		1200		420		-		9.5		132		110				74		1000		1000		240	
				4		1200		420		-		9.6		134		118		-		48		1000		1000		240	
		0400 TO 0800		3		1200		420				9.5		132		110				74		1000				240	
		4		1200		420				9.6		134		117				48		1000				240			
GENERATORS		WATCH		GENERATOR NUMBER		R.P.M.		STEAM PRESSURE		STEAM TEMP.		L.O. PRESSURE		L.O. TO COOLER		L.O. FROM COOLER		TEMP. OF HOTTEST BEARING		L.O. GOVERNOR PRESSURE		AMPS POSITIVE		AMPS NEGATIVE		VOLTS	
		0800 TO 1200		3		1200		420				9.5		133		110				74		1050		1050		240	
				4		1200		420				9.6		133		114				50		1050		1050		240	
FUEL - WATER AND LUBE OIL		METER AT NOON		15600550		ON HAND AT START OF DAY		360																			
		METER PREVIOUS NOON		15583920		EVAPORATED OR RECEIVED		20																			
		CONSUMED BY METER		16630		ON HAND		338																			
		ON HAND AT START OF DAY		6110		CONSUMED		42																			
		RECEIVED DURING DAY		-		ON HAND AT START OF DAY		1768																			
		EXPENDED DURING DAY		752		RECEIVED		-																			
		REMAINING ON BOARD		5358		ON HAND		1698																			
		ON HAND AT START OF DAY		1005		CONSUMED		70																			
		EVAPORATED OR RECEIVED		100		ON HAND		2046																			
		ON HAND		1020		RECEIVED		-																			
CONSUMED		85		CONSUMED		-																					
LOW PRESS. EVAPORATORS (No. of hrs. operated)/(Fresh water made gals.)		12/32300																									
L.O. CENTRIFUGE - HOURS OPERATED																											
1200 TO 1600		1600 TO 2000		2000 TO 2400		2400 TO 0400		0400 TO 0800		0800 TO 1200																	
4		4		3 3/4		3 3/4		3 3/4		4																	
SUMMARY		RUNNING TIME		23/138		PROPELLER SLIP (%)		14.6%																			
		DETENTION TIME		-		BBL FUEL/MI		1.761																			
		TOTAL REVOLUTIONS		132630		WIND DIRECTION		340°-28N																			
		AVERAGE R.P.M.		96.1/97.2		STATE OF SEA		340°-5'																			
		TOTAL MILES BY ENGINE		500		STATE OF WEATHER		0'cast.																			
TOTAL MILES BY OBSERVATION		424																									

REMARKS

1200-1600 WATCH

Underway 18 mgs. - Mach. in operation: B-3, B-4, G-3, G-4, I-3, I-4, P-3, P-4, I-3, I-4, M-3, A-2, MC-3, AC-2, ME-6, AE-6, E-1, E-2, FS-3, C-1, W-1, J-1, L-2, LC-2 + BB-2. - Charged & cleaned F.O. ditch strainer & bottom burner - Pumped bilge - Made inspection of all mach. & space - Complied with all standing orders - Tested throttle, low L.O. Trip, over-speed Trip & low L.O. alarm on main unit - After auto. side piston came off red in "4" feed water pump, ~~stopping~~ men working on same - Fire drill & at 1515 - Secured from fire drill @ 1530 - Boat drill @ 1521 - Secured from boat drill @ 1524

WATCH ENGR'S SIGNATURE -

R. L. Warner

1600-2000 WATCH

Equip in operation as before. Blew tube on both low brs. Charged & cleaned F.O. burner & strainer. Pumped salt from #4 S. & #5 P. D.B. Pumped bilge. Made routine test & inspection. @ 1940 W.T. doors closed from bridge

WATCH ENGR'S SIGNATURE -

J. M. Stoltz

2000-2400 WATCH

underway on 18 mgs. - changed top burner & cleaned F.O. discharge strainer, chlorine test tank .5 P.P.M. System .3 P.P.M., Sec. #2 L.P. evap. @ 2200, Sec. #1 L.P. evap. @ 2300 Fresh water suction to #3 P. @ 2215, advance 20 minutes @ 2300, made routine check of all mach. space, pumped out bilge

WATCH ENGR'S SIGNATURE -

R. L. Warner

2400-0400 WATCH

Underway 18 mgs. - Mach. as before - Charged & cleaned F.O. ditch strainer, bottom burner & main unit L.O. strainer - Made inspection of all mach. & space - Pumped bilge - Complied with all standing & night orders - Advanced clock 20 min @ 0100

WATCH ENGR'S SIGNATURE -

R. L. Warner

0400-0800 WATCH

Equip in operation as before. Charged & cleaned F.O. burner & strainer. Pumped salt from #4 S. & #5 P. D.B. Pumped bilge. Made routine test & inspection. Advanced clocks 20 min.

WATCH ENGR'S SIGNATURE -

J. M. Stoltz

0800-1200 WATCH

underway on 18 mgs. - Blew tube on #3 & #4 boiler @ 0755 to 0820 - changed top burner & cleaned F.O. discharge strainer, changed F.W. Suct. to #3 @ 0745, Charvelated fore peak to #3 P. @ 0910, Sec. #3 E, chlorine test tank .5 P.P.M. System .3 P.P.M., made routine check of all mach. space, pumped out bilge

WATCH ENGR'S SIGNATURE -

R. L. Warner

CHIEF ENGINEER

3	BLRS. #	4
9.93	P.A.L.K.	9.34
13.43	T.A.L.K.	12.85
3.31	CHL.	3.31
40	PHOS.	30
	P.H. Cond.	8
35	P.H.-D.C.	30
CHEMICALS ADDED		
	ADJ.	
	G.C.	
	A.R.C.	
STEAMING HOURS		
1198	F.S.	2012
1198	W.S.	2012

CHIEF ENGR'S SIGNATURE -

M. J. Chamberlain

USNS		VOYAGE NO.		FROM		TO		TYPE OF VESSEL		DATE			
Yan John Pope		12-17		Da Nang, Vietnam		San Francisco, Calif.		PC-43-R2		4/7-8/68			
		WATCH						WATCH					
		1200 TO 1600		1600 TO 2000		2000 TO 2400		2400 TO 0400		0400 TO 0800		0800 TO 1200	
RUNNING TIME		240		170									
DETENTION TIME													
REVOLUTION COUNTER (END OF WATCH)		4858		4857									
TOTAL REVOLUTIONS (FOR WATCH)		3140		9830									
AVERAGE RPM		96.0		94.6									
F.O. METER (END OF WATCH)		1580		1560		1560		1560		1560		1560	
F.O. CONSUMED		3390		5810		6240		6660		7080		7530	
		2840		2420		430		420		420		450	
PRESSURES		THROTTLE		415									
		H.P. AHEAD		415									
		L.P. AHEAD		26									
		VACUUM		28.6									
		L.O. TO TURBINES		12.3									
		AUX. STEAM		150		150		150		150		150	
		BACK PRESSURE		10		10		10		10		10	
		GLAND STEAM		.5									
		H.P. BLEEDER											
		I.P. BLEEDER											
		L.P. BLEEDER											
		STEAM AT THROTTLE		123		90							
		L. P. EXHAUST		88									
		CONDENSATE		57									
		CIRC. WATER IN		68		43		63		62		63	
		CIRC. WATER OUT		126		68		63		63		63	
		L.O. TO COOLERS		116									
		L.O. FROM COOLERS		112									
		TEMPERATURE THRUST BEARING		126									
		FORWARD H.P. ROTOR BEARING		128									
		AFT. H.P. ROTOR BEARING		128									
		FORWARD L.P. ROTOR BEARING		127									
		AFT. L.P. ROTOR BEARING											
TEMPERATURES		STEAM AT THROTTLE		123		90							
		L. P. EXHAUST		88									
		CONDENSATE		57									
		CIRC. WATER IN		68		43		63		62		63	
		CIRC. WATER OUT		126		68		63		63		63	
		L.O. TO COOLERS		116									
		L.O. FROM COOLERS		112									
		TEMPERATURE THRUST BEARING		126									
		FORWARD H.P. ROTOR BEARING		128									
		AFT. H.P. ROTOR BEARING		128									
		FORWARD L.P. ROTOR BEARING		127									
		AFT. L.P. ROTOR BEARING											
MACH. PARTICULARS (CONT'D)		HOTTEST GEAR BEARING FORWARD		150									
		HOTTEST GEAR BEARING AFT		143									
		AUX. COND. CONDENSATE		77		98		92		85		93	
		1ST STAGE FEED WATER HEATER		161		152		157		155		150	
		O. C. FEED WATER HEATER		240		200		237		235		239	
		3RD STAGE FEED WATER HEATER											
TEMPERATURES		SUPER HEAT		P									
		F.O. TO BURNERS		140		140		140		140		140	
		AIR TO FURNACE		P		102		90		90		90	
		F.O. TEMP. IN SETTLING TANKS		P		84		80		81		82	
		PORT BOILER UPTAKE		329		390		283		278		285	
		STBD. BOILER UPTAKE		321									

REMARKS

1200-1600 WATCH

Underway 18 kts. - Mach. as before: B-3, B-4, M-2, A-2, MC-3, AC-2, ME-6, AF-6, G-3, G-4, P-3, P-4, F-3, F-2, D-3, D-4, C-1, FS-3, W-1, S-1, L-2, LC-2, & BB-2. - Charged & cleaned 200. inch. strainers & filter burners - made inspection of all mach. & spaces - Complied with all standing orders - Tested thrusters, slow L.O. trip, over-speed trip & low L.O. alarm on main unit - Pumped bilges

WATCH ENGR'S SIGNATURE-

1600-2000 WATCH

Equip. in operation as before. @ 1600. time check. B. key tubes on both blos. Pumped 15 ft. from #5-P. D.B. & #6 & Deep tank. @ 1745 Started M.U.F.E. @ 1825 W.T. down closed from bridge. @ 1830 Arr. Bell & speed changes as per bell book.

WATCH ENGR'S SIGNATURE-

2000-2400 WATCH

Mach. as before, maneuvering of ship to Port, Bell as per bell book F.M.E. @ 2154 F.O.M. 3-9640610-#4-5965450 - CTRB. P-48586700 STD-50314520 Transfer fresh water @ 2020 from #3P to #3E & #35, Sec. #3E @ 2130, Transfer Sec. #3E to after plant @ 1000, Sec. main stop @ 1012, gacking down on @ 1015. Sec. main air ejector gland seal @ 1020, Fresh water suction to #3E @ 2330, made routine check of all mach. spaces & bilges on safe level, #4 F.O.M. @ 2335-5965620

WATCH ENGR'S SIGNATURE-

2400-0400 WATCH

Machinery in operation as before @ 0001 set in port watches. @ 0100 blew down makeup evap. @ 0250 added fuel to #3 boiler. made routine rounds & inspections of machinery spaces carried out 100%. oils unable to take upper box temp. as they are locked.

WATCH ENGR'S SIGNATURE-

0400-0800 WATCH

Oil Van Camp Fort Fisher

Machinery in operation as before, made routine rounds & inspections of machinery spaces, bilges at safe levels carried out 100%.

WATCH ENGR'S SIGNATURE-

0800-1200 WATCH

Oil Van Camp Fort Fisher

Machinery in operation as before, routine rounds & inspections of machinery spaces, oils having trouble getting bilges pumped as air operated valve refused to respond. carried out 100%.

WATCH ENGR'S SIGNATURE-

CHIEF ENGINEER

Oil Longacre Fort Kopper

+	BERS.	
	P.A.K.	
	T.A.K.	
	CHL.	
	PHOS.	
	P.H. Cond.	
	P.H. D.C.	
CHEMICALS ADDED		
	ADJ.	
	G.C.	
	A.R.C.	
STEAMING HOURS		
	F.S.	
	W.S.	

The inventories of groups 61, 91 & 96 scheduled for the month of June have been completed this date. 6/7/68 R.H. Warner

CHIEF ENGR'S SIGNATURE-

USNS		VOYAGE NO.		FROM		TO		TYPE OF VESSEL		DATE	
Gen John Pope - TAP110		13-A		H+HPNS-SF				P2-A2-A2		6/8-9	
WATCH											
1200 TO 16001600 TO 20002000 TO 24002400 TO 04000400 TO 08000800 TO 1200											
WATCH											
1200 TO 16001600 TO 20002000 TO 24002400 TO 04000400 TO 08000800 TO 1200											
MACH. PARTICULARS (CONT'D)											
TEMPERATURES (CONT'D)											
HOTTEST GEAR BEARING FORWARD											
HOTTEST GEAR BEARING AFT											
AUX. COND. CONDENSATE											
1ST STAGE FEED WATER HEATER											
D. C. FEED WATER HEATER											
3RD STAGE FEED WATER HEATER											
SUPER HEAT											
F.O. TO BURNERS											
AIR TO FURNACE											
F.O. TEMP. IN SETTLING TANKS											
PORT BOILER UPTAKE											
STBD. BOILER UPTAKE											
F. O. BACK PRESSURE											
MAIN STEAM											
F.O. TO BURNERS											
MAIN COND. SALINITY											
ENGINE ROOM TEMPERATURE											
FIRE ROOM TEMPERATURE											
NOZZLES IN USE											
NO. OF BURNERS IN USE											
BURNER TIP SIZE											
CO ₂ % PORT BOILER											
CO ₂ % STBD. BOILER											
OIL LEVEL MAIN SUMP											
PRESSURES											
THROTTLE											
H.P. AHEAD											
L.P. AHEAD											
VACUUM											
L.O. TO TURBINES											
AUX. STEAM											
BACK PRESSURE											
GLAND STEAM											
H.P. BLEEDER											
I.P. BLEEDER											
L.P. BLEEDER											
STEAM AT THROTTLE											
L. P. EXHAUST											
CONDENSATE											
CIRC. WATER IN											
CIRC. WATER OUT											
L.O. TO COOLERS											
L.O. FROM COOLERS											
TEMPERATURE THRUST BEARING											
FORWARD H.P. ROTOR BEARING											
AFT. H.P. ROTOR BEARING											
FORWARD L.P. ROTOR BEARING											
AFT. L.P. ROTOR BEARING											
GENERATORS											
WATCH											
GENERATOR NUMBER											
R.P.M.											
STEAM PRESSURE											
STEAM TEMP.											
L.O. PRESSURE											
L.O. TO COOLER											
L.O. FROM COOLER											
TEMP. OF HOTTEST BEARING											
L.O. GOVERNOR PRESSURE											
AMPS POSITIVE											
AMPS NEGATIVE											
VOLTS											
FUEL OIL											
METER AT NOON											
METER PREVIOUS NOON											
CONSUMED BY METER											
ON HAND AT START OF DAY											
RECEIVED DURING DAY											
EXPENDED DURING DAY											
REMAINING ON BOARD											
ON HAND AT START OF DAY											
EVAPORATED OR RECEIVED											
ON HAND											
CONSUMED											
DOMESTIC WATER											
ON HAND AT START OF DAY											
EVAPORATED OR RECEIVED											
ON HAND											
CONSUMED											
LOW PRESS. EVAPORATORS (No. of hrs. operated) (Fresh water made gals.)											
L.O. CENTRIFUGE - HOURS OPERATED											
1200 TO 16001600 TO 20002000 TO 24002400 TO 04000400 TO 08000800 TO 1200											
SUMMARY											
RUNNING TIME											
DETENTION TIME											
TOTAL REVOLUTIONS											
AVERAGE R.P.M.											
TOTAL MILES BY ENGINE											
TOTAL MILES BY OBSERVATION											
PROPELLER SLIP (%)											
BBL FUEL/MI											
WIND DIRECTION											
STATE OF SEA											
STATE OF WEATHER											

REMARKS

1200-1600 WATCH

Machinery in operation: #4 Boiler - #4 Main Feed Pump - #4 F.O. Blower - #4 F.O. Service Pump,
 #3 & #5 Generators - Circ. Pumps (Cond. Pump on Main, #3) #2 F.W. Pump - San. Pump - Main Circ. -
 L.O. Purifier - M.E. on Jacking Gear - #2 Elec. L.O. Main Pump - #3, 2, 3 & 5 Recs. - M.V. Evap.
 Made routine rounds. Inspection of Machinery & spaces
 Vent #3 Boiler - 1/20
 Bilges @ safe level

Oiler: Longacre - F/WT Kappes

WATCH ENGR'S SIGNATURE: *Sam V. Palmer* R/E

1600-2000 WATCH

Machinery in operation as before
 Secured Jacking Gear, Main L.O. system, Main Circ. & Oil Purifier
 Blew down M.V. Evap. Cleaned F.O. Disch strainer
 Bilges pumped down to safe level
 Made routine rounds. Checks

Oiler: Bella - F/WT Kahn

WATCH ENGR'S SIGNATURE: *Sam V. Palmer* R/E

2000-2400 WATCH

#3 before
 2315 Took #3 Gen. off line - hot oil. Called Mr. Harris
 Routine rounds
 Bilges @ safe level.

Oiler: Bella - F/WT Kahn

WATCH ENGR'S SIGNATURE: *Sam V. Palmer* R/E

2400-0400 WATCH

Machinery in operation as before. routine rounds & inspection
 of machinery space, opened oil cooler #3 gen. muddy, cleaned.
 @ 0100 called #3 SS gen. rechecked cooling water system, located cross
 over valve between main & aux. circ. opened, secured. @ 0130 put #3 gen
 on line. @ 0200 gave 24% off engine room. @ 0215 started m.v. evap.
 still unable to pump bilges. carried out 5/6 & 4/6

Oiler Van Camp - Jett. Fisher

WATCH ENGR'S SIGNATURE: *Ellard B. Wendt* R/E

0400-0800 WATCH

Machinery in operation as before, routine rounds & inspection
 of machinery space, changed & cleaned L.O. strainer #3 & 4 SS generators.
 blew down m.v. evap. removed oily rags from spring hangers.
 still having trouble with bilges, water at safe levels. carried out
 5/6 & 4/6.

Oiler Van Camp - Jett. Fisher

WATCH ENGR'S SIGNATURE: *Ellard B. Wendt* R/E

0800-1200 WATCH

Machinery as before, routine rounds & inspection of machinery
 spaces, blew down m.v. evap, attempted to pump bilges,
 carried out 5/6 & 4/6.

Oiler Longacre

Jett. Kappes

WATCH ENGR'S SIGNATURE: *Ellard B. Wendt* R/E

CHIEF ENGINEER

#	BLKS. #
	P.A.K.
	T.A.K.
	CHL.
	PHOS.
	P.H. Cond.
	P.H. D.C.
CHEMICALS ADDED	
	A.C.
	C.C.
	A.R.C.
STEAMING HOURS	
	F.S.
	T.W.S.

CHIEF ENGR'S SIGNATURE: *J. L. Chamberlain*

REMARKS

1200-1600 WATCH

Machinery in operation: #1 Boiler - #4 F.W. Blower - #4 Main Feed Pump - #4 F.O. Service Pump -
 #5 3 X 4 S.S. T. Generators - #3 Main Cond. Pump (on Gen. Condensers) - #1 F.W. Pump - SAN. Pump -
 #5 1 to 4 S.S. Recler. Comps. - M.V. Evap. - H.W. Circ. Pump.
 Blow down M.V. Evap.

Bilges OK

Made routine rounds & inspection

Oiler: Longacre - F/W T. Kappes

WATCH ENGR'S SIGNATURE - *Sam V. Palmer* R/E

1600-2000 WATCH

As before

Made routine rounds & checks

Bilges pumped to safe levels

Cleaned F.O. Disch. Strainer

Oiler: Bello - F/W T. Khan

WATCH ENGR'S SIGNATURE - *Sam V. Palmer* R/E

2000-2400 WATCH

As before

2020 Changed F.O. Suction to Port Settler

Cleaned F.O. Disch. Strainer

Blew down M.V. Feed Evap.

Pumped bilges to safe levels

Made routine rounds & checks

Oiler: Bello - F/W T. Khan

WATCH ENGR'S SIGNATURE - *Sam V. Palmer* R/E

2400-0400 WATCH

Machinery in operation as before, routine rounds & inspections
 of machinery spaces, blew down M.V. evap. bilges at safe
 levels, carried out S/O & N/O

Oiler: Van Camp - F/W T. Fisher

WATCH ENGR'S SIGNATURE - *Ellen B. Merrill* R/E

0400-0800 WATCH

Machinery in operation as before, routine rounds
 & inspections of machinery spaces, blew down M.V. evap.
 pumped bilges to safe levels, carried out S/O & N/O.

Oiler: Van Camp - F/W T. Fisher

WATCH ENGR'S SIGNATURE - *Ellen B. Merrill* R/E

0800-1200 WATCH

mach. as before, changed burner & cleaned F.O. discharge
 strainer, blew down make up evap. made routine
 check of all mach. spaces, bilges - safe level.

WATCH ENGR'S SIGNATURE - *[Signature]*

CHIEF ENGINEER

BLRS. #	
PAK.	
PAK.	
CHL.	
PHOS.	
P.H. Cond.	
P.H.-L.C.	
CHEMICALS ADDED	
ADJ.	
G.C.	
A.R.C.	
STEAMING HOURS	
F.S.	
W.S.	

CHIEF ENGR'S SIGNATURE - *[Signature]*

USNS		VOYAGE NO.		FROM		TO		TYPE OF VESSEL		DATE	
Yon. Sub. Pope		12-A		Hunting Point, I. F.				P2-A2-82		6/10-11/68	
WATCH											
1200 TO 16001600 TO 20002000 TO 24002400 TO 04000400 TO 08000800 TO 1200											
MACH. PARTICULARS (CONT'D)											
HOTTTEST GEAR BEARING FORWARD											
HOTTTEST GEAR BEARING AFT											
AUX. COND. CONDENSATE											
1ST STAGE FEED WATER HEATER											
D. C. FEED WATER HEATER											
3RD STAGE FEED WATER HEATER											
SUPER HEAT											
F.O. TO BURNERS											
AIR TO FURNACE											
F.O. TEMP. IN SETTLING TANKS											
PORT BOILER UPTAKE											
STBD. BOILER UPTAKE											
F. O. BACK PRESSURE											
MAIN STEAM											
F.O. TO BURNERS											
MAIN COND. SALINITY											
ENGINE ROOM TEMPERATURE											
FIRE ROOM TEMPERATURE											
NOZZLES IN USE											
NO. OF BURNERS IN USE											
BURNER TIP SIZE											
CO2 % PORT BOILER											
CO2 % STBD. BOILER											
OIL LEVEL MAIN SUMP											
PRESSURES											
THROTTLE											
H.P. AHEAD											
L.P. AHEAD											
VACUUM											
L.O. TO TURBINES											
AUX. STEAM											
BACK PRESSURE											
GLAND STEAM											
H.P. BLEEDER											
I.P. BLEEDER											
L.P. BLEEDER											
STEAM AT THROTTLE											
L. P. EXHAUST											
CONDENSATE											
CIRC. WATER IN											
CIRC. WATER OUT											
L.O. TO COOLERS											
L.O. FROM COOLERS											
TEMPERATURE THRUST BEARING											
FORWARD H.P. ROTOR BEARING											
AFT. H.P. ROTOR BEARING											
FORWARD L.P. ROTOR BEARING											
AFT. L.P. ROTOR BEARING											
FUEL - WATER AND LUBE OIL											
METER AT NOON											
METER PREVIOUS NOON											
CONSUMED BY METER											
ON HAND AT START OF DAY											
RECEIVED DURING DAY											
EXPENDED DURING DAY											
REMAINING ON BOARD											
ON HAND AT START OF DAY											
EVAPORATED OR RECEIVED											
ON HAND											
CONSUMED											
ON HAND AT START OF DAY											
EVAPORATED OR RECEIVED											
ON HAND											
CONSUMED											
LOW PRESS. EVAPORATORS (No. of hrs. operated) (Fresh water made gals.)											
L.O. CENTRIFUGE - HOURS OPERATED											
1200 TO 16001600 TO 20002000 TO 24002400 TO 04000400 TO 08000800 TO 1200											
SUMMARY											
RUNNING TIME											
DETENTION TIME											
TOTAL REVOLUTIONS											
AVERAGE R.P.M.											
TOTAL MILES BY ENGINE											
TOTAL MILES BY OBSERVATION											
PROPELLER SLIP (%)											
BBL FUEL/MI											
WIND DIRECTION											
STATE OF SEA											
STATE OF WEATHER											

REMARKS

1200-1600 WATCH

mach. in operation as of noon, #4 boiler #4 F.D. blower, #4 Elec. fuel pump, #4 F.O. services pump, #5 & #4 aux. Gen #3. Elec. fuel water pump #3 main cond. pump, #3 Elec. feed pump. Hot water rec. pump #3 aux. circ. pump. Transfers fuel oil from #6 DEEP Tank to outboard Settles. Blow down make up evap, made routine check of all mach. space, bilge & safe level.

WATCH ENGR'S SIGNATURE-

1600-2000 WATCH

Machinery in operation as before

Blew down M.O. Evap.

Cleaned F.O. Disch. Strainer

Made routine rounds & checks of M. by & spaces

Bilges pumped to safe levels

WATCH ENGR'S SIGNATURE-

Oiler: Bella - F/W/T Khan

2000-2400 WATCH

As before

Cleaned F.O. Disch. Strainer. Blew down MU Evap

Bilges pumped down to safe levels

Made routine rounds & inspection

WATCH ENGR'S SIGNATURE-

Oiler: Bella - F/W/T Khan

2400-0400 WATCH

Machinery in operation as before, routine rounds & inspection of machinery space, @ 0130 permission granted to blow tubes #4 boiler. @ 0150 secured from blowing tubes. Bilges at safe levels. Carried out S/O & N/O

WATCH ENGR'S SIGNATURE-

Oiler: Van Camp - F/W/T Fisher

0400-0800 WATCH

Machinery as before, routine rounds & inspection of machinery space, pumped bilges to safe levels. Carried out S/O & N/O.

WATCH ENGR'S SIGNATURE-

Oiler: Van Camp - F/W/T Fisher

0800-1200 WATCH

mach. as before, Start S.O. pump @ 0800, let off #3 boiler @ 0815, gacking down @ 0845, Start raising vac. on main unit @ 0850 - Start pumping out after peak @ 0815 #3 boiler fuel oil meter 9640620 at light off. Sec. fire of #3 boiler @ 1105. Split Elec. load @ 1125 - made routine check of all mach. space, bilge & safe level

WATCH ENGR'S SIGNATURE-

CHIEF ENGINEER

#	BLRS. #	
	P.A.K.	
	T.A.K.	
	CHL.	
	PHOS.	
	P.H. Cond.	
	P.H. D.C.	
CHEMICALS ADDED		
	ADJ.	
	G.C.	
	A.K.C.	
STEAMING HOURS		
	F.S.	
	W.S.	

CHIEF ENGR'S SIGNATURE-

USNS		VOYAGE NO.		FROM		TO		TYPE OF VESSEL		DATE							
Gm. John G. Pope		13-A		Hawthorne Point, S.H.				P2-53-82		6/11-12/68							
WATCH																	
<table><tr><td>1200 TO 1600</td><td>1600 TO 2000</td><td>2000 TO 2400</td><td>2400 TO 0400</td><td>0400 TO 0800</td><td>0800 TO 1200</td></tr></table>												1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200
1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200												
MACHINERY PARTICULARS						MACH. PARTICULARS (CONT'D)											
PRESSURES						TEMPERATURES (CONT'D)											
THROTTLE						HOTTEST GEAR BEARING FORWARD											
H.P. AHEAD						HOTTEST GEAR BEARING AFT											
L.P. AHEAD						AUX. COND. CONDENSATE											
VACUUM						1ST STAGE FEED WATER HEATER											
L.O. TO TURBINES						D. C. FEED WATER HEATER											
AUX. STEAM						3RD STAGE FEED WATER HEATER											
BACK PRESSURE						SUPER HEAT											
GLAND STEAM						F.O. TO BURNERS											
H.P. BLEEDER						AIR TO FURNACE											
I.P. BLEEDER						F.O. TEMP. IN SETTLING TANKS											
L.P. BLEEDER						PORT BOILER UPTAKE											
STEAM AT THROTTLE						STBD. BOILER UPTAKE											
L. P. EXHAUST						F. O. BACK PRESSURE											
CONDENSATE						MAIN STEAM											
CIRC. WATER IN						F.O. TO BURNERS											
CIRC. WATER OUT						MAIN COND. SALINITY											
L.O. TO COOLERS						ENGINE ROOM TEMPERATURE											
L.O. FROM COOLERS						FIRE ROOM TEMPERATURE											
TEMPERATURE THRUST BEARING						NOZZLES IN USE											
FORWARD H.P. ROTOR BEARING						NO. OF BURNERS IN USE											
AFT. H.P. ROTOR BEARING						BURNER TIP SIZE											
FORWARD L.P. ROTOR BEARING						CO ₂ % PORT BOILER											
AFT. L.P. ROTOR BEARING						CO ₂ % STBD. BOILER											
						OIL LEVEL MAIN SUMP											
MISCELLANEOUS																	
TEMPERATURES																	
PRESSURES																	
MISCELLANEOUS																	
FUEL - WATER AND LUBE OIL																	
METER AT NOON																	
METER PREVIOUS NOON																	
CONSUMED BY METER																	
ON HAND AT START OF DAY																	
RECEIVED DURING DAY																	
EXPENDED DURING DAY																	
REMAINING ON BOARD																	
ON HAND AT START OF DAY																	
EVAPORATED OR RECEIVED																	
ON HAND																	
CONSUMED																	
ON HAND AT START OF DAY																	
RECEIVED																	
ON HAND																	
CONSUMED																	
ON HAND AT START OF DAY																	
EVAPORATED OR RECEIVED																	
ON HAND																	
CONSUMED																	
LOW PRESS. EVAPORATORS (No. of hrs. operated)(Fresh water made gals.)																	
L.O. CENTRIFUGE - HOURS OPERATED																	
1200 TO 1600																	
1600 TO 2000																	
2000 TO 2400																	
2400 TO 0400																	
0400 TO 0800																	
0800 TO 1200																	
SUMMARY																	
RUNNING TIME																	
DETENTION TIME																	
TOTAL REVOLUTIONS																	
AVERAGE R.P.M.																	
TOTAL MILES BY ENGINE																	
TOTAL MILES BY OBSERVATION																	
PROPELLER SLIP (%)																	
BBL FUEL/MI																	
WIND DIRECTION																	
STATE OF SEA																	
STATE OF WEATHER																	

REMARKS

1200-1600 WATCH

mach. in operation as a noon #4 boiler #4 F.D. blower, #4 feed pump.
#3 & #4 aux. Gen. #3 main cond. #2 aux. circ. pump. #2 main circ. pump.
S.B.E. 1340 CTR. P-485870305-50314830 FCM. P-59748705-9641220 Shifting
ships from pier #1 to pier #2 at Hunter point shipyard. F.W.E. 1415-
CTR. P-485874305-50315090 FCM. P-59749805-9641220 See main
steps 1417 jacking gear on @ 1420, ad aux. mach. & gear on.
After peak engine @ 1500

WATCH ENGR'S SIGNATURE-

1600-2000 WATCH

Machinery as before - Tacking Gear, Main Circ. H.P. C. system
Bilges @ safe level

WATCH ENGR'S SIGNATURE-

2000-2400 WATCH

As before
Pumped bilges down to safe level

WATCH ENGR'S SIGNATURE-

2400-0400 WATCH

Machinery as before
bilges at safe level
vented #3 & 4 boilers

WATCH ENGR'S SIGNATURE-

0400-0800 WATCH

Machinery as before
bilges at safe level

WATCH ENGR'S SIGNATURE-

0800-1200 WATCH

Machinery as before Except see Tacking Gear & H.P. Pump,
main circ. Pump @ 0815.

WATCH ENGR'S SIGNATURE-

CHIEF ENGINEER

	BLRS. #	
	P.A.L.K.	
	T.A.L.K.	
	CHL.	
	PHOS.	
	P.H. Cond.	
	P.H.-D.C.	
CHEMICALS ADDED		
	ADJ.	
	G.C.	
	A.R.C.	
STEAMING HOURS		
	F.S.	
	W.S.	

CHIEF ENGR'S SIGNATURE-

USNS <i>Yan. John Pope</i>		VOYAGE NO. <i>13-A</i>		FROM <i>Hamlet Point, S.F.</i>		TO		TYPE OF VESSEL <i>P2-11-R2</i>		DATE <i>6/12-13/68</i>							
WATCH																	
<table><tr><td>1200 TO 1600</td><td>1600 TO 2000</td><td>2000 TO 2400</td><td>2400 TO 0400</td><td>0400 TO 0800</td><td>0800 TO 1200</td></tr></table>												1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200
1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200												
MACH. PARTICULARS (CONT'D)						WATCH											
TEMPERATURES (CONT'D)						WATCH											
HOTTTEST GEAR BEARING FORWARD																	
HOTTTEST GEAR BEARING AFT																	
AUX. COND. CONDENSATE																	
1ST STAGE FEED WATER HEATER																	
D. C. FEED WATER HEATER																	
3RD STAGE FEED WATER HEATER																	
SUPER HEAT						P											
F.O. TO BURNERS						S											
AIR TO FURNACE						P											
F.O. TEMP. IN SETTLING TANKS						P											
PORT BOILER UPTAKE						S											
STBD. BOILER UPTAKE																	
F. O. BACK PRESSURE																	
MAIN STEAM																	
F.O. TO BURNERS																	
MAIN COND. SALINITY																	
ENGINE ROOM TEMPERATURE																	
FIRE ROOM TEMPERATURE																	
NOZZLES IN USE																	
NO. OF BURNERS IN USE						P											
BURNER TIP SIZE						S											
CO ₂ % PORT BOILER																	
CO ₂ % STBD. BOILER																	
OIL LEVEL MAIN SUMP																	
MACHINERY PARTICULARS																	
PRESSURES																	
THROTTLE																	
H.P. AHEAD																	
L.P. AHEAD																	
VACUUM																	
L.O. TO TURBINES																	
AUX. STEAM																	
BACK PRESSURE																	
GLAND STEAM																	
H.P. BLEEDER																	
I.P. BLEEDER																	
L.P. BLEEDER																	
TEMPERATURES																	
STEAM AT THROTTLE																	
L. P. EXHAUST																	
CONDENSATE																	
CIRC. WATER IN																	
CIRC. WATER OUT																	
L.O. TO COOLERS																	
L.O. FROM COOLERS																	
TEMPERATURE THRUST BEARING																	
FORWARD H.P. ROTOR BEARING																	
AFT. H.P. ROTOR BEARING																	
FORWARD L.P. ROTOR BEARING																	
AFT. L.P. ROTOR BEARING																	
GENERATORS																	
WATCH																	
GENERATOR NUMBER																	
R.P.M.																	
STEAM PRESSURE																	
STEAM TEMP.																	
L.O. PRESSURE																	
L.O. TO COOLER																	
L.O. FROM COOLER																	
TEMP. OF HOTTEST BEARING																	
L.O. GOVERNOR PRESSURE																	
AMPS POSITIVE																	
AMPS NEGATIVE																	
VOLTS																	
FUEL - WATER AND LUBE OIL																	
METER AT NOON																	
METER PREVIOUS NOON																	
CONSUMED BY METER																	
ON HAND AT START OF DAY																	
RECEIVED DURING DAY																	
EXPENDED DURING DAY																	
REMAINING ON BOARD																	
ON HAND AT START OF DAY																	
EVAPORATED OR RECEIVED																	
ON HAND																	
CONSUMED																	
ON HAND AT START OF DAY																	
EVAPORATED OR RECEIVED																	
ON HAND																	
CONSUMED																	
DOMESTIC WATER																	
ON HAND AT START OF DAY																	
EVAPORATED OR RECEIVED																	
ON HAND																	
CONSUMED																	
LOW PRESS. EVAPORATORS (No. of hrs. operated) (Fresh water made gals.)																	
L.O. CENTRIFUGE - HOURS OPERATED																	
1200 TO 1600																	
1600 TO 2000																	
2000 TO 2400																	
2400 TO 0400																	
0400 TO 0800																	
0800 TO 1200																	
SUMMARY																	
RUNNING TIME																	
DETENTION TIME																	
TOTAL REVOLUTIONS																	
AVERAGE R.P.M.																	
TOTAL MILES BY ENGINE																	
TOTAL MILES BY OBSERVATION																	
PROPELLER SLIP (%)																	
BBL FUEL/MI																	
WIND DIRECTION																	
STATE OF SEA																	
STATE OF WEATHER																	

REMARKS

1200-1600 WATCH

Port watch plant secured.

WATCH ENGR'S SIGNATURE-

L. Harris

1600-2000 WATCH

As before, plant secured.

Bilges pumped

WATCH ENGR'S SIGNATURE-

Sam V. Palmer R/E

2000-2400 WATCH

As before

Bilges @ safe level

WATCH ENGR'S SIGNATURE-

Sam V. Palmer R/E

2400-0400 WATCH

Machinery as before, bilges at safe levels

WATCH ENGR'S SIGNATURE-

Edward B. Bennett R/E

0400-0800 WATCH

Machinery as before, bilges at safe levels.

WATCH ENGR'S SIGNATURE-

Edward B. Bennett R/E

0800-1200 WATCH

Plant secured crew working as per work list.

WATCH ENGR'S SIGNATURE-

L. Harris

CHIEF ENGINEER

BLRS.	
P.A.K.	
T.A.K.	
CHL.	
PHOS.	
P.H. Cond.	
P.H.-D.C.	
CHEMICALS ADDED	
ADJ.	
G.C.	
A.R.C.	
STEAMING HOURS	
F.S.	
W.S.	

CHIEF ENGR'S SIGNATURE-

M. S. Chamberlain

REMARKS

1200-1600 WATCH

Plant secured

WATCH ENGR'S SIGNATURE-

L. Harris

1600-2000 WATCH

As before

Bilges pumped down to safe level

WATCH ENGR'S SIGNATURE-

Len V. Palmer R/E

2000-2400 WATCH

As before

Bilges to safe level

WATCH ENGR'S SIGNATURE-

Len V. Palmer R/E

2400-0400 WATCH

Machinery as before
bilges at safe levels

WATCH ENGR'S SIGNATURE-

Edward B. Minick R/E

0400-0800 WATCH

Machinery as before
bilges at safe levels

WATCH ENGR'S SIGNATURE-

Edward B. Minick R/E

0800-1200 WATCH

Plant secured Pumped Eng. Room + shaft + All
Bilges Crew water washing #3 + #4 Boilers. Reopening
CARBON Rings on H.P. Turbine open + cleaning AUX. Condensers
#3 + #4.

WATCH ENGR'S SIGNATURE-

L. Harris

CHIEF ENGINEER

BLKS. #	
P.A.K.	
T.A.K.	
CHL.	
PHOS.	
P.H. Cond.	
P.H.-D.C.	
CHEMICALS ADDED	
ADJ.	
G.C.	
A.R.C.	
STEAMING HOURS	
F.S.	
W.S.	

CHIEF ENGR'S SIGNATURE-

Ed. B. Minick

USNS		VOYAGE NO.		FROM		TO		TYPE OF VESSEL		DATE							
Gen. John Pope		13-A		Huntington Sound, D.C.				P2-42-B.2		6/14-15/68							
WATCH																	
<table><tr><td>1200 TO 1600</td><td>1600 TO 2000</td><td>2000 TO 2400</td><td>2400 TO 0400</td><td>0400 TO 0800</td><td>0800 TO 1200</td></tr></table>												1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200
1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200												
WATCH																	
<table><tr><td>1200 TO 1600</td><td>1600 TO 2000</td><td>2000 TO 2400</td><td>2400 TO 0400</td><td>0400 TO 0800</td><td>0800 TO 1200</td></tr></table>												1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200
1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200												
MACH. PARTICULARS (CONT'D)						MACH. PARTICULARS (CONT'D)											
RUNNING TIME						HOTTEST GEAR BEARING FORWARD											
DETENTION TIME						HOTTEST GEAR BEARING AFT											
REVOLUTION COUNTER (END OF WATCH)						AUX. COND. CONDENSATE											
TOTAL REVOLUTIONS (FOR WATCH)						1ST STAGE FEED WATER HEATER											
AVERAGE RPM						D. C. FEED WATER HEATER											
F.O. METER (END OF WATCH)						3RD STAGE FEED WATER HEATER											
F.O. CONSUMED						SUPER HEAT P											
						S											
						F.O. TO BURNERS											
						AIR TO FURNACE P											
						S											
						F.O. TEMP. IN SETTLING TANKS P											
						S											
						PORT BOILER UPTAKE											
						STBD. BOILER UPTAKE											
						F. O. BACK PRESSURE											
						MAIN STEAM											
						F.O. TO BURNERS											
						MAIN COND. SALINITY											
						ENGINE ROOM TEMPERATURE											
						FIRE ROOM TEMPERATURE											
						NOZZLES IN USE											
						NO. OF BURNERS IN USE P											
						S											
						BURNER TIP SIZE P											
						S											
						CO ₂ % PORT BOILER											
						CO ₂ % STBD. BOILER											
						OIL LEVEL MAIN SUMP											
MACHINERY PARTICULARS																	
PRESSURES																	
THROTTLE																	
H.P. AHEAD																	
L.P. AHEAD																	
VACUUM																	
L.O. TO TURBINES																	
AUX. STEAM																	
BACK PRESSURE																	
GLAND STEAM																	
H.P. BLEEDER																	
I.P. BLEEDER																	
L.P. BLEEDER																	
TEMPERATURES																	
STEAM AT THROTTLE																	
L. P. EXHAUST																	
CONDENSATE																	
CIRC. WATER IN																	
CIRC. WATER OUT																	
L.O. TO COOLERS																	
L.O. FROM COOLERS																	
TEMPERATURE THRUST BEARING																	
FORWARD H.P. ROTOR BEARING																	
AFT. H.P. ROTOR BEARING																	
FORWARD L.P. ROTOR BEARING																	
AFT. L.P. ROTOR BEARING																	
GENERATORS																	
WATCH																	
GENERATOR NUMBER																	
R.P.M.																	
STEAM PRESSURE																	
STEAM TEMP.																	
L.O. PRESSURE																	
L.O. TO COOLER																	
L.O. FROM COOLER																	
TEMP. OF HOTTEST BEARING																	
L.O. GOVERNOR PRESSURE																	
AMPS POSITIVE																	
AMPS NEGATIVE																	
VOLTS																	
1200 TO 1600																	
1600 TO 2000																	
2000 TO 2400																	
2400 TO 0400																	
0400 TO 0800																	
0800 TO 1200																	
FUEL OIL																	
METER AT NOON																	
METER PREVIOUS NOON																	
CONSUMED BY METER																	
ON HAND AT START OF DAY																	
RECEIVED DURING DAY																	
EXPENDED DURING DAY																	
REMAINING ON BOARD																	
DOMESTIC WATER																	
ON HAND AT START OF DAY																	
EVAPORATED OR RECEIVED																	
ON HAND																	
CONSUMED																	
FUEL - WATER AND LUBE OIL																	
ON HAND AT START OF DAY																	
EVAPORATED OR RECEIVED																	
ON HAND																	
CONSUMED																	
ON HAND AT START OF DAY																	
RECEIVED																	
ON HAND																	
CONSUMED																	
ON HAND AT START OF DAY																	
EVAPORATED OR RECEIVED																	
ON HAND																	
CONSUMED																	
LOW PRESS. EVAPORATORS (No. of hrs. operated) (Fresh water made gals.)																	
L.O. CENTRIFUGE - HOURS OPERATED																	
1200 TO 1600																	
1600 TO 2000																	
2000 TO 2400																	
2400 TO 0400																	
0400 TO 0800																	
0800 TO 1200																	
SUMMARY																	
RUNNING TIME																	
DETENTION TIME																	
TOTAL REVOLUTIONS																	
AVERAGE R.P.M.																	
TOTAL MILES BY ENGINE																	
TOTAL MILES BY OBSERVATION																	
PROPELLER SLIP (%)																	
BBL FUEL/MI																	
WIND DIRECTION																	
STATE OF SEA																	
STATE OF WEATHER																	

REMARKS

1200-1600 WATCH

Plant Seamed

WATCH ENGR'S SIGNATURE-

F. Harris

1600-2000 WATCH

As before

Bilges @ safe level

WATCH ENGR'S SIGNATURE-

Len V. Palmer P/E

2000-2400 WATCH

As before

Bilges OK

WATCH ENGR'S SIGNATURE-

Len V. Palmer P/E

2400-0400 WATCH

Machinery as before

Bilges at safe levels

WATCH ENGR'S SIGNATURE-

Edward B. Smith P/E

0400-0800 WATCH

Machinery as before

Bilges at safe levels

WATCH ENGR'S SIGNATURE-

Edward B. Smith P/E

0800-1200 WATCH

Machinery as before

Bilges at safe levels

WATCH ENGR'S SIGNATURE-

Edward B. Smith P/E

CHIEF ENGINEER

☒	BLRS.	☒
☐	P.A.K.	☐
☐	T.A.K.	☐
☐	CHL.	☐
☐	PHOS.	☐
☐	P.H. Cond.	☐
☐	P.H.-D.C.	☐
CHEMICALS ADDED		
☐	ADJ.	☐
☐	G.C.	☐
☐	A.R.C.	☐
STEAMING HOURS		
☐	F.S.	☐
☐	W.S.	☐

CHIEF ENGR'S SIGNATURE-

W. L. Thompson

WATCH							WATCH						
1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200		1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200	
RUNNING TIME							HOTTEST GEAR BEARING FORWARD						
DETENTION TIME							HOTTEST GEAR BEARING AFT						
REVOLUTION COUNTER (END OF WATCH)							AUX. COND. CONDENSATE						
TOTAL REVOLUTIONS (FOR WATCH)							1ST STAGE FEED WATER HEATER						
AVERAGE RPM							D. C. FEED WATER HEATER						
F.O. METER (END OF WATCH)							3RD STAGE FEED WATER HEATER						
F.O. CONSUMED							SUPER HEAT P S						
MACHINERY PARTICULARS	PRESSURES	THROTTLE					TEMPERATURES	F.O. TO BURNERS					
		H.P. AHEAD						AIR TO FURNACE P S					
		L.P. AHEAD						F.O. TEMP. IN SETTLING TANKS P S					
		VACUUM						PORT BOILER UPTAKE					
		L.O. TO TURBINES						STBD. BOILER UPTAKE					
		AUX. STEAM						F. O. BACK PRESSURE					
		BACK PRESSURE						MAIN STEAM					
		GLAND STEAM						F.O. TO BURNERS					
		H.P. BLEEDER											
		I.P. BLEEDER					MISCELLANEOUS	MAIN COND. SALINITY					
		L.P. BLEEDER						ENGINE ROOM TEMPERATURE					
	TEMPERATURES	STEAM AT THROTTLE						FIRE ROOM TEMPERATURE					
		L. P. EXHAUST						NOZZLES IN USE					
		CONDENSATE						NO. OF BURNERS IN USE P S					
		CIRC. WATER IN						BURNER TIP SIZE P S					
		CIRC. WATER OUT						CO ₂ % PORT BOILER					
		L.O. TO COOLERS						CO ₂ % STBD. BOILER					
		L.O. FROM COOLERS						OIL LEVEL MAIN SUMP					
		TEMPERATURE THRUST BEARING											
		FORWARD H.P. ROTOR BEARING											
		AFT. H.P. ROTOR BEARING											
		FORWARD L.P. ROTOR BEARING											
		AFT. L.P. ROTOR BEARING											

GENERATORS											FUEL - WATER AND LUBE OIL					
WATCH	GENERATOR NUMBER	R.P.M.	STEAM PRESSURE	STEAM TEMP.	L.O. PRESSURE	L.O. TO COOLER	L.O. FROM COOLER	TEMP. OF HOTTEST BEARING	L.O. GOVERNOR PRESSURE	AMPS POSITIVE	AMPS NEGATIVE	VOLTS	FUEL OIL	BOILER WATER	LUBE OIL	DIESEL OIL
1200 TO 1600													METER AT NOON	ON HAND AT START OF DAY	329	
													METER PREVIOUS NOON	EVAPORATED OR RECEIVED		
1600 TO 2000													CONSUMED BY METER	ON HAND		
													ON HAND AT START OF DAY	CONSUMED		
2000 TO 2400													RECEIVED DURING DAY	ON HAND AT START OF DAY	1497	
													EXPENDED DURING DAY	RECEIVED		
2400 TO 0400													REMAINING ON BOARD	ON HAND		
													ON HAND AT START OF DAY	CONSUMED		
0400 TO 0800													EVAPORATED OR RECEIVED	ON HAND	1878	
													ON HAND	RECEIVED		
0800 TO 1200													CONSUMED	CONSUMED		
LOW PRESS. EVAPORATORS (No. of hrs. operated)/(Fresh water made gals.)																
L.O. CENTRIFUGE - HOURS OPERATED																
SUMMARY																
RUNNING TIME													PROPELLER SLIP (%)			
DETENTION TIME													BBL FUEL/MI			
TOTAL REVOLUTIONS													WIND DIRECTION			
AVERAGE R.P.M.													STATE OF SEA			
TOTAL MILES BY ENGINE													STATE OF WEATHER			
TOTAL MILES BY OBSERVATION																

REMARKS

1200-1600 WATCH

Plant secured
bilges OK

WATCH ENGR'S SIGNATURE

Leon V. Palmer R/E

1600-2000 WATCH

As before

WATCH ENGR'S SIGNATURE

Leon V. Palmer R/E

2000-2400 WATCH

As before

Bilges OK

WATCH ENGR'S SIGNATURE

Leon V. Palmer R/E

2400-0400 WATCH

Machinery as before
bilges at safe levels

WATCH ENGR'S SIGNATURE

Edward B. Smith R/E

0400-0800 WATCH

As before
bilges at safe levels

WATCH ENGR'S SIGNATURE

Edward B. Smith R/E

0800-1200 WATCH

as before
bilges at safe levels

WATCH ENGR'S SIGNATURE

Edward B. Smith R/E

CHIEF ENGINEER

	BLS.	
	P.A.L.K.	
	T.A.L.K.	
	CHL.	
	PHOS.	
	P.H. Cond.	
	P.H.-D.C.	
CHEMICALS ADDED		
	ADJ.	
	G.C.	
	A.R.C.	
STEAMING HOURS		
	F.S.	
	W.S.	

CHIEF ENGR'S SIGNATURE

Ed. B. Smith

USNS		VOYAGE NO.		FROM		TO		TYPE OF VESSEL		DATE	
USS John P. Jones		13-A		Hunters Point, S.F.				B-12-02		6/16-17/68	
WATCH											
1200 TO 18001600 TO 20002000 TO 24002400 TO 04000400 TO 08000800 TO 1200											
MACH. PARTICULARS (CONT'D)											
HOTTEST GEAR BEARING FORWARD											
HOTTEST GEAR BEARING AFT											
AUX. COND. CONDENSATE											
1ST STAGE FEED WATER HEATER											
D. C. FEED WATER HEATER											
3RD STAGE FEED WATER HEATER											
SUPER HEAT P											
F.O. TO BURNERS S											
AIR TO FURNACE P											
F.O. TEMP. IN SETTLING TANKS S											
PORT BOILER UPTAKE											
STBD. BOILER UPTAKE											
F. O. BACK PRESSURE											
MAIN STEAM											
F.O. TO BURNERS											
MAIN COND. SALINITY											
ENGINE ROOM TEMPERATURE											
FIRE ROOM TEMPERATURE											
NOZZLES IN USE											
NO. OF BURNERS IN USE P											
BURNER TIP SIZE S											
CO ₂ % PORT BOILER											
CO ₂ % STBD. BOILER											
OIL LEVEL MAIN SUMP											
MISCELLANEOUS											
MACH. PARTICULARS											
TEMPERATURES											
PRESSURES											
THROTTLE											
H.P. AHEAD											
L.P. AHEAD											
VACUUM											
L.O. TO TURBINES											
AUX. STEAM											
BACK PRESSURE											
GLAND STEAM											
H.P. BLEEDER											
I.P. BLEEDER											
L.P. BLEEDER											
STEAM AT THROTTLE											
L. P. EXHAUST											
CONDENSATE											
CIRC. WATER IN											
CIRC. WATER OUT											
L.O. TO COOLERS											
L.O. FROM COOLERS											
TEMPERATURE THRUST BEARING											
FORWARD H.P. ROTOR BEARING											
AFT. H.P. ROTOR BEARING											
FORWARD L.P. ROTOR BEARING											
AFT. L.P. ROTOR BEARING											
GENERATORS											
WATCH											
GENERATOR NUMBER											
R.P.M.											
STEAM PRESSURE											
STEAM TEMP.											
L.O. PRESSURE											
L.O. TO COOLER											
L.O. FROM COOLER											
TEMP. OF HOTTEST BEARING											
L.O. GOVERNOR PRESSURE											
AMPS POSITIVE											
AMPS NEGATIVE											
VOLTS											
1200 TO 1800											
1800 TO 2000											
2000 TO 2400											
2400 TO 0400											
0400 TO 0800											
0800 TO 1200											
FUEL - WATER AND LUBE OIL											
METER AT NOON											
METER PREVIOUS NOON											
CONSUMED BY METER											
ON HAND AT START OF DAY											
RECEIVED DURING DAY											
EXPENDED DURING DAY											
REMAINING ON BOARD											
ON HAND AT START OF DAY											
EVAPORATED OR RECEIVED											
ON HAND											
CONSUMED											
ON HAND AT START OF DAY											
RECEIVED											
ON HAND											
CONSUMED											
ON HAND AT START OF DAY											
EVAPORATED OR RECEIVED											
ON HAND											
RECEIVED											
CONSUMED											
LOW PRESS. EVAPORATORS (No. of hrs. operated) (Fresh water made gals.)											
L.O. CENTRIFUGE - HOURS OPERATED											
1200 TO 18001600 TO 20002000 TO 24002400 TO 04000400 TO 08000800 TO 1200											
SUMMARY											
RUNNING TIME											
DETENTION TIME											
TOTAL REVOLUTIONS											
AVERAGE R.P.M.											
TOTAL MILES BY ENGINE											
TOTAL MILES BY OBSERVATION											
PROPELLER SLIP (%)											
BBL FUEL/MI											
WIND DIRECTION											
STATE OF SEA											
STATE OF WEATHER											

REMARKS

1200-1600 WATCH

Plant secured
Bilges @ safe level

WATCH ENGR'S SIGNATURE- *Sam V. Palmer R/E*

1600-2000 WATCH

As before
Bilges OK

WATCH ENGR'S SIGNATURE- *Sam V. Palmer R/E*

2000-2400 WATCH

As before
Bilges OK

WATCH ENGR'S SIGNATURE- *Sam V. Palmer R/E*

2400-0400 WATCH

Machinery as before. Bilges at safe levels

WATCH ENGR'S SIGNATURE- *Edward B. Merrill R/E*

0400-0800 WATCH

Machinery as before. Bilges at safe levels

WATCH ENGR'S SIGNATURE- *Edward B. Merrill R/E*

0800-1200 WATCH

Plant secured. Cook water washing #3 & #4 Boilers Fire Boxes. Reaming carbon Rings H.P. Turbine. Plunger repaired leak in Hot water Tank.

WATCH ENGR'S SIGNATURE- *L. Burns*

CHIEF ENGINEER

☒	BLRS. #	
☒	P.A.L.K.	
☒	T.A.L.K.	
☒	CHL.	
☒	PHOS.	
☒	P.H. Cond.	
☒	P.H.D.C.	
CHEMICALS ADDED		
☒	A.M.	
☒	G.S.	
☒	A.R.C.	
STEAMING HOURS		
☒	F.S.	
☒	W.S.	

CHIEF ENGR'S SIGNATURE

Edward B. Merrill