


Fwd. Engine Room

ENGINE ROOM LOG

GEARED TURBINE DRIVE



USNS

San John Pope

FROM Oct 1 19 66 TO Oct 31 19 66

INSTRUCTIONS

1. The entries in this book will be made neatly and legibly by the engineer or other person directly in charge of the machinery of the ship, and with pen and ink or idelible pencil. No erasures nor the removal of any pages will be permitted. Incorrect entries may be changed by drawing a single line through same with ink or idelible pencil and writing in the correct data, followed by the initials of the person making the change. The greatest care shall be used in keeping the log book to insure absolute accuracy in all particulars.
2. All entries of time shall be made on the 24-hour basis, noon-to-noon.
3. Under the heading "REMARKS" a careful, detailed record of the events occurring daily in the engine department shall be entered in the log book, including violations of orders or regulations. Entries should be preceded by the time when pertaining to important tests, casualties, injuries, etc.
4. Entries regarding the following shall also be made when occurring:
 - (a) Repairs accomplished during watches.
 - (b) Faulty or erratic operation or failure of machinery.
 - (c) Any important changes in machinery of any nature or additions thereto.
 - (d) Remetalling of bearings; fitting new piston rings; reboring cylinders; renewing pump parts, metallic packing, important valves, propeller, shafting, stern bearing, zinc protection bars and rings outboard, strainers, etc.; details to be recorded in Machinery History.
 - (e) Pumping of bilges.
 - (f) Blowing of tubes (*not applicable to Diesel and Diesel Electric*).
 - (g) Examining holding down bolts.
 - (h) Fuel and water taken aboard. The fuel account shall be carefully kept and the quantity consumed each day accurately ascertained.
 - (i) Record of special tests, i.e., running idle pumps, reach rods to valves, hydrostatic.
 - (j) Derelictions or deficiencies developed on the part of any member of the engine department.
 - (k) Filtering and cleaning elements installed in fuel and lube oil lines.
5. In twin screw ships when the machinery for each propeller is in separate Engine rooms, two books shall be utilized and each book shall be properly marked to indicate to which Engine room machinery it applies. When both Engines of a twin screw ship are in the same Engine space, proper identification of operating machinery will be pre-printed on each page or hand written on each page prior to daily operations.
6. The log books shall be retained on board unless required temporarily by the administrative commander and destroyed when three years old.

1200-1600 WATCH

WATCH ENGR'S SIGNATURE-

1600-2000 WATCH

WATCH ENGR'S SIGNATURE-

2000-2400 WATCH

WATCH ENGR'S SIGNATURE-

2400-0400 WATCH

AT ANCHOR ON STBY MAIN ENGINE ON JACKING GEAR. MACH IN OPERATION #1 Boiler, 1 FD BLOWER, 1 GAS PUMP, 1 MN FD PMP, MN AIR COMPRESSOR, MN + AUX AIR EJECTORS, MN + AUX AIR PUMPS, #2 MN + AUX COND PUMPS, LO. purifier, 1 L.O.S PMP, AC UNIT, 1+2 AUX GENERATORS, FIRE PUMP, STBD STEERING GEAR. Topped off port outboard satchels from #2 PS WB FATH. Bilges at safe level. Inspected & cleaned L.O. STRAINERS ON #1+2 AUX GENERATORS. Checked steering ER GEAR. Made routine inspections of mach & ENGR'S SPACES.

WATCH ENGR'S SIGNATURE-

0400-0800 WATCH

At Anchor QUI NHON, VIET NAM. Steaming on #1 boiler. Vacuum upon main unit j.g. engaged & main air system in operation, on standby condition. Shifted and cleaned FO strainer, suction side. Checked outside mach spaces. Carried out routine watch and inspections of all machinery.

WATCH ENGR'S SIGNATURE-

0800-1200 WATCH

Ing. Puckett, ailer Neville, Flw Peck.
Carb. test. 41 C.P.B.

AT ANCHOR AS BEFORE, JACKING GEAR ENGAGED TO MIN. STAY TO GET UNDER WAY, MACHINERY IN USE AS BEFORE, CHECKED ALL MACHINERY IN USE, STRUCK DOWN LUBE OIL TO SUMP TANKS, PUMPED BILGES TO SAFE LEVEL, PUMPED 3+4 P+S HOLDS, CHECKED BOTTOM ATOMIZER STBD BTR, CLEANED PORT FUEL OIL DISCH STRAINERS,

WATCH ENGR'S SIGNATURE-

CHIEF ENGINEER

Ing. J. 41 C.P.B.

(FS) (WS) - (FS)
3114 2678-566

8.18 6.42

12.85 12.26

4.14 3.31

40 50

R. 10 R. 10

50²52 - 50²50

CHIEF ENGR'S SIGNATURE-

1200-1600 WATCH

AT Anchor on Stby Mach Inoperation #1 Boiler 1 F.R. Blower 1 F.O. PMP 1 MN F.R. PMP. MN & AUX AIR Ejectors. MN & AUX G.R. PMPs. #2 MN & AUX Cond. PMPs. L.O. Purifier. L.O.S. PMP. MAIN AIR COMPRESSOR. 1 & 2 AUX GENERATORS. FIRE & SAN PUMPS. Stbd Steering Gear. Pumped Bilges to safe level. P.C. UNIT W/AUX. 1st Engr. Completed Repairs on #2 Boiler 150° Desuperheat Valve & 1st off #2 Boiler @ 1440 Checked Steering G.R. Gear. Topped off Port outld sett. From #2 F.R. 150 TK. Made Routine Inspections of Mach. & E.R. Spaces.

WATCH ENGR'S SIGNATURE-

1600-2000 WATCH

At Anchor on stby. operation with machinery in operation as previous watch. At 1650 pumped fires on #2 boiler. At 1855 lit fires in the boiler. At 1925 brought #2 boiler in on aux. line. Carried out standing orders. Checked all mach. to specs. Added 3 gal. oil to #2 main feed pump.

WATCH ENGR'S SIGNATURE-

2000-2400 WATCH

TESTED MAIN ENGINE @ 2600 HOURS. TESTED TELEGRAPH & TIME CHECK @ 2018. PUMPED Bilges. ROUTINE INSPECTION OF MACH & SPACES. DEPT @ 2227 65 RPM.

WATCH ENGR'S SIGNATURE-

2400-0400 WATCH

Underway 65 R.P.M. MACHINERY IN OPERATION AS BEFORE. Reduced speed to 60 RPM B/O of the Bridge @ 0019. Pumped Bilges 55 RPM @ 0131. Changed & cleaned Center FO BURNERS & Stbd disch strainer. Checked Steering G.R. Gear. Topped off Port outld sett. From #2 F.R. 150 TK. Adjusted & RUN L.O. Stby PUMP FOR 2 hrs. Made Routine Inspections of Mach & Eng's Spaces.

WATCH ENGR'S SIGNATURE-

0400-0800 WATCH

Steaming as before 55 R.P.M. at 0405 changed speed to 50 R.P.M. B/O Bridge. @ 0630 ARI. All bells on pl. bell hook. ARI. CTR. 12180410. FOM.P. 6503790. FOM.S. 3177420. Checked all mach. & spaces. F.W.E. CTR. 12183240. FOM.P. 6504060. FOM.S. 3177670. Engaged J.G. at 0755. Main unit has vacuum oil system in operation on a stby condition.

WATCH ENGR'S SIGNATURE-

0800-1200 WATCH

ANCHORED 15 MIN STBY TO GET UNDERWAY, JACKING GEAR ENGAGED, #1 & 2 BER MAIN STEAM STOP & MAIN LINE STOP CLOSED, OTHER MACHINERY IN USE AS BEFORE, CHECKED ALL MACHINERY IN USE INCLUDING STEERING ENGINE, PUMPED FWD HOLDS, CLEANED ATOMIZERS OF CENTER BURNER, CARRIED OUT REGULAR WATCH ROUTINE,

WATCH ENGR'S SIGNATURE-

CHIEF ENGINEER

BOTTLIN W.

U.S. STRID FS WS FS
 188 17 53119 12 2702-584
 188 528 17 7.01 - (2702-584)
 T-11.68 2-11.68
 S.L. 4.97 11.68
 TMS. 33 TMS. 33
 R.ph R.ph
 503.46 - 503.50

CHIEF ENGR'S SIGNATURE-

USNS			VOYAGE NO.			FROM AT			TO			TYPE OF VESSEL			DATE		
Gen John Pope Tarlton			5-13			Nahn Trang, Vietnam						P2-52-122			10-2-7-66		
		WATCH								WATCH							
		1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200			1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200		
RUNNING TIME		-		90	240	240	150 ⁺²⁰	MACH. PARTICULARS (CONT'D)		-		120	152	152	153		
DETENTION TIME		-		-				TEMPERATURES (CONT'D)		-		120	150	150	142		
REVOLUTION COUNTER (END OF WATCH)		-		1219	1221	1223	1225	AUX. COND. CONDENSATE		90	88	98	118	114	114		
TOTAL REVOLUTIONS (FOR WATCH)		-		2670	4780	030	0470	1ST STAGE FEED WATER HEATER		103	110	118	162	160	164		
AVERAGE RPM		-		85.6	93.0	83.6	90.8	D. C. FEED WATER HEATER		240	240	240	240	240	240		
F.O. METER (END OF WATCH)		9885		9687	9690	9693	9696	SUPER HEAT		HP							
F.O. CONSUMED		070		740	770	720	330	P		655	655	660	745	745			
		1710		2670	3030	2950	2610	S		545	645	640	645	640			
								F.O. TO BURNERS		150	150	150	150	150			
								PRESSURE		4.0	3.8	7.0	6.5	6.0			
								AIR TO FURNACE		2.5	1.8	4.0	8.5	9.0	2.0		
								F.O. TEMP. IN SETTLING TANKS		97	100	96	98	98	98		
								S		93	96	96	91	95	78		
								PORT BOILER UPTAKE		245	245	245	300	300	245		
								STBD. BOILER UPTAKE		250	250	245	340	345	260		
								F. O. BACK PRESSURE		15	15	15	15	15	15		
								MAIN STEAM		460	460	460	460	460	460		
								F.O. TO BURNERS		150	130	200	205	200	150		
								MAIN COND. SALINITY		.41	.41	.41	.41	.41	.41		
								ENGINE ROOM TEMPERATURE		92	92	90	92	94	96		
								FIRE ROOM TEMPERATURE		92	92	90	92	94	96		
								NOZZLES IN USE		-	-	16	16	16	-		
								NO. OF BURNERS IN USE		P	1	1	3	3	2		
								S		1	1	3	3	3			
								BURNER TIP SIZE		P	53/0	53/0	53-70	53/0	53/0		
								S		53/0	53/0	53-70	53/0	53/0	53-60		
								CO ₂ % PORT BOILER						84%			
								CO ₂ % STBD. BOILER						83%			
								OIL LEVEL MAIN SUMP		1'	1'	1.4"	1.4"	1'6"	1'6"		

GENERATORS												FUEL - WATER AND LUBE OIL									
WATCH		GENERATOR NUMBER	R.P.M.	STEAM PRESSURE	STEAM TEMP.	L.O. PRESSURE	L.O. TO COOLER	L.O. FROM COOLER	TEMP. OF HOTTEST BEARING	L.O. GOVERNOR PRESSURE	AMPS POSITIVE	AMPS NEGATIVE	VOLTS								
1200 TO 1600		1	1200	450	655	9	123	113		62	600	600	235								
		2	1200	450	653	7	150	134		54	600	600	235								
1600 TO 2000		1	1200	450	655	9	122	112		62	600	600	235								
		2	1200	450	655	7	148	132		54	600	600	235								
2000 TO 2400		1	1200	460	680	9	123	113		62	700	700	240								
		2	1200	460	680	7	150	132		54	700	700	240								
2400 TO 0400		1	1200	450		9	124	115		62	650	650	235								
		2	1200	450		7	152	136		54	650	650	235								
0400 TO 0800		1	1200	450	680	9	125	115		62	700	700	235								
		2	1200	450	680	7	150	134		54	700	700	235								
0800 TO 1200		1	1200	450	680	9	125	115		62	700	700	240								
		2	1200	450	680	7	152	136		54	700	700	240								

1200-1600 WATCH

AT ANCHOR ON STBY. MACH. IN OPERATION #1 & 2 BOILERS 1 & 2 F.O. BLOWERS. 1 & 2 F.O.S. PUMPS. 1 & 2 M.N. F.O. PUMPS. L.O. PURIFIER. L.O.S. PMP. M.N. & AUX. AIR EXHAUST. M.N. & AUX. CIRC. PUMPS. M.N. AIR COMPRESSOR. #2 M.N. COND. & AUX. COND. PUMPS. 1 & 2 AUX. GENERATORS. FIRE & SAN. PUMP. P.C. UNIT w/ AUXILIARY STD STEERING GEAR. MAIN UNIT ON JACKING GEAR. PUMPED ALL BILGES TO SAFE LEVEL. SHIFTED F.O. SUET TO PORT INBD. SATTLE @ 1215. TAPPED OFF PORT SAN FROM #2 P% DR. STARTED STBY L.O. PUMP @ 1200. SECURED ELECT. CHECKED STEERING E.R. GEAR. STARTED ELECT L.O. PUMP & SECURED STBY @ 1500. MADE ROUTINE INSPECTIONS OF MACH AND ENGS SPACES.

WATCH ENGR'S SIGNATURE-

George Bunney

1600-2000 WATCH

AT ANCHOR ON STBY. MACHINERY IN OPERATION AS BEFORE. ADDED 2 GAL. OIL TO PORT FEED PUMP. CHECKED ALL MACHINERY. COMPLIED WITH STARTING ORDERS. AT 1930 DISENGAGED J.G. AT 1935 OPENED MAIN AND BULKHEAD STOP, STARTED WARMING UP MAIN ENG. WITH THE CHATTER.

WATCH ENGR'S SIGNATURE-

Tom Jones

2000-2400 WATCH

UNDERWAY STEAMING ON 16 NOZZLES. DEPARTURE @ 2230. PUMPED BILGES. MADE INSPECTIONS OF MACH SPACES & MACH IN OPERATION. NORMAL STEAMING WATCH.

WATCH ENGR'S SIGNATURE-

Clemson

2400-0400 WATCH

UNDERWAY ON 16 NOZZ MACH AS BEFORE #1 MAIN FEED PUMP KICKED OUT @ 2357. RESET SAME & BACK ON THE LINE @ 0007. TAPPED OFF PORT INBD SATTLE FROM #2 P% DR. F.O. TKS. CLEANED STD F.O. DISCH STRAINER. PUMPED BILGES. CHECKED STEERING E.R. GEAR. MADE ROUTINE INSPECTIONS OF MACH & ENGS SPACES.

WATCH ENGR'S SIGNATURE-

George Bunney

0400-0800 WATCH

STEAMING AS BEFORE ON 16 NOZZLES. SHIFTED AND CLEANED F.O. SUET STRAINER. PUMPED OUT CARGO HOLE @ 0620 CALLED CH. ELECT. OUT TO WORK ON ELEVATOR B/ CH. ENGINEER. REGULAR WATCH AND INSPECTIONS OF MACH. AT 0735 #1 MAIN FEED BLEW A GASKET. SLOWED SPEED.

WATCH ENGR'S SIGNATURE-

Tom Jones

0800-1200 WATCH

AT ANCHOR, ON STANDBY. MAIN ENGINE ON JACKING GEAR. SECURED #2 BOILER @ 1150. #1-2 EVAP SECURED @ 1130. STEERING GEAR ON. PUMPED BILGES. BELLS AS PER BELL BOOK.

WATCH ENGR'S SIGNATURE-

Clemson

CHIEF ENGINEER

BOILER ROOM

(WS) STR'D (FS) (WS) (FS)

812 FC 3-31431 -2231 - 608

AL 9.34 11.68

T 14.60 15.18

SAL 7.0 3.73

PMS 50 FOS. 45

R.ph R.ph

503.54 - 503.55

CHIEF ENGR'S SIGNATURE-

REMARKS

1200-1600 WATCH

AT ANCHOR ON STBY MACH IN OPERATION #1 Boiler, 1 F.D. Blower, 1 F.O.S. PMP, 1 MAIN Feed PMP, 1 M.N. Air Compressor, L.O. Purifier, L.O.S. PMP, M.N. & AUX Air Heaters, M.N. & AUX Cond PMPs, #2 M.N. & AUX Cond PMPs, 1 & 2 AUX GENERATORS, MAIN ENGINE ON MAKING GEAR, A.C. UNIT, FIRE & SAM PUMP, STD STEERING GEAR, Bilges at safe level. Topped off Port Inbd Settler from #2 Pk AB F.O. Tks. Checked Steering H.R. Gear. Added 2 Gals L.O. to #1 M.N. Feed PUMP. WAYMEN COMPLETED REPAIRS ON #2 M.N. Feed pump Disch. valve Joint. Gasket. Made Routine Inspections of Mach & ENGR SPACES.

WATCH ENGR'S SIGNATURE-

George Bunney

1600-2000 WATCH

At anchor on stby. at 1610 lit fires under #2 boiler. at 1639 put #2 boiler on aux. line. at 1705 disengaged jacking gear @ 1708 opened main & blk had stop @ 1710 started spinning main Eng. with steam. SB. at 1815 - CTR. 12253070. FOM.P-6512100. FOM.S-3185670. AFT. Steering manned. Added 2 gal. oil to #2 main feed pump. Departure at 1900 - Ctr. 12254470. FOM.P-6512270. FOM.S-3185810 at 1915 opened 16 nozzles & B/O Bridge.

WATCH ENGR'S SIGNATURE-

Am Jones

2000-2400 WATCH

UNDERWAY 16 NOZZLES, MACHINERY IN USE AS BEFORE, CHECKED ALL MACHINERY IN USE INCLUDING STEERING ENGINE, CLEANED BOTTOM BURNER HEATERS, CLEANED PORT F.O. DISCH STRAINER, PUMPED ALL FWD HOLDS, PUMPED Bilges, CARRIED OUT UNDERWAY WATCH ROUTINE,

WATCH ENGR'S SIGNATURE-

Clem

2400-0400 WATCH

UNDERWAY ON 16 NOZZ MACH IN OPERATION AS BEFORE. CHANGED & CLEANED F.O. TOP BURNERS & STD DISCH STRAINER. Shifted main sea injection to low. Inspected & CLEANED L.O. STRAINERS ON #1 & 2 AUX GENERATORS. Held ENGR CASUALTY drill E-7 WATER IN THE FUEL OIL TO BURNERS. Watch INST Bridge notified also - also. Lit off #1 L.P. EVAPORATOR & coils. Topped off Port Inbd Settler from #2 Pk AB F.O. Tks. Checked Steering H.R. Gear. PUMPED Bilges. Made Routine Inspections of Mach & ENGR SPACES.

WATCH ENGR'S SIGNATURE-

George Bunney

0400-0800 WATCH

Steaming on 16 nozzles. Shifted and cleaned F.O. section strainer. 0500 to 0530 held Casualty drill E-7 WATER IN F.O. to burners. 4 men present. Routine watch and inspections of Machinery.

WATCH ENGR'S SIGNATURE-

Am Jones

0800-1200 WATCH

UNDERWAY AS BEFORE 16 NOZZLES, MACHINERY IN USE AS BEFORE, CHECKED ALL MACHINERY IN USE INCLUDING STEERING ENG, CLEANED BOTTOM F.O. BURNER HEATERS, CLEANED PORT F.O. DISCH STRAINER, PUMPED Bilges & ALL FWD HOLDS, HELD ENGR CASUALTY DRILL E-7 NOTIFIED BRIDGE, BRIDGE TESTED FIRE ALARM AT 1053, SECURED PORT BOILER ACTUATING STEAM LINE TO AUTO CMBH CONTROL BOARD TO ISOLATE STEAM LEAK ON FLANGE. CARRIED OUT UNDERWAY WATCH ROUTINE,

WATCH ENGR'S SIGNATURE-

Clem

CHIEF ENGINEER

BOTTLER V.

(WS) SPID (FS) (WS) (FS)

IN 33167 2255- 632

IN 7.59 8.18

T 11.68 13.45

S 4.97 3.75

PLCS 55 PROS. 35

R.ph R.ph

503.50 - 503 - 45

CHIEF ENGR'S SIGNATURE-

Am Jones

1200-1600 WATCH

UNDERWAY ON 16 NOZZ MACH INOPERATION. #1+2 Boilers. 1+2 F.W. Blowers. 1+2 F.O.S. PMPs 1+2 M.N. F.D. PUMPS 5th Flating. M.N. AIR COMPRESSOR. L.O. PURIFIER. L.O.S. PMP. M.N. & AUX. CIRC. PMPs. M.N. & AUX. AIR EJECTORS. #2 M.N. & AUX. COND PMPs. 1+2 AUX. GENERATORS. FIRE & SAN PMP. A.C. UNIT. 5th Steering Gear. Tested overspeed trip & LOW L.O. ALARM ON M.N. TURBINE & THROTTLE PUMPED Bilges. Topped off PORT INHD S.H. FROM #4 & DEEP. TK. Checked steering E.R. Gear. Filled #1515 Sec @ 1529

ROUTINE INSPECTIONS OF MACH & SPACES.

WATCH ENGR'S SIGNATURE

1600-2000 WATCH

Steaming as before on 16 Nozzles. Shifted main L.O. strainer. Changed center burner in #1+2 boilers. Pumped large holds & Eng. room bilges. Afloat watch and inspection of mach.

WATCH ENGR'S SIGNATURE

2000-2400 WATCH

UNDERWAY AS BEFORE 16 NOZZLES. MACHINERY IN USE AS BEFORE. CHECKED ALL MACHINERY IN USE INCLUDING STEERING ENGINE, CLEANED BOTTOM BURNER ATOMIZERS, CLEANED PORT F.O. DISCH STRAINER, PUMPED Bilges, PUMPED FWD HLDs, CARRIED OUT REGULAR SUNDAY WATCH ROUTINE, ADVANCED CLOCK 20 MIN C 2300

WATCH ENGR'S SIGNATURE

2400-0400 WATCH

UNDERWAY ON 16 NOZZ MACH AS BEFORE. CHANGED & CLEANED TOP F.O. BURNERS AND 8th DISCH STRAINER. ADVANCED CLOCKS 24 MINS. @ 0100 Topped off PORT SETHLERS FROM #3 PORT F.O. TK. INSPECTED & CLEANED L.O. STRAINERS ON #1+2 AUX GENERATORS. PUMPED Bilges. Checked steering E.R. Gear. Added 1-GAL L.O. to #1 MAIN FWD PUMP. MADE ROUTINE INSPECTIONS OF MACHINERY & ENG'S SPACES.

WATCH ENGR'S SIGNATURE

0400-0800 WATCH

Steaming underway on 16 Nozzles. Shifted and cleaned F.O. suction strainer. inspected all outside machinery spaces. At 0500 advanced clocks (20 mi).

WATCH ENGR'S SIGNATURE

0800-1200 WATCH

UNDERWAY AS BEFORE 16 NOZZLES, MACHINERY IN USE AS BEFORE. CHECKED ALL MACHINERY IN USE INCLUDING STEERING ENG. CLEANED BOTTOM ATOMIZERS IN #1+2 BLKS. CLEANED FUEL OIL DISCHARGE STRAINERS PORT, PUMPED Bilges, PUMPED #1 P+S HLDs, BRIDGE TESTED FIRE ALARM AT 0932 TEST SATISFACTORY, CARRIED OUT UNDERWAY WATCH ROUTINE,

WATCH ENGR'S SIGNATURE

CHIEF ENGINEER

BOILER WATER

(WS) SPED (FS) (WS) (FS)

10 133191 11 2279-656

ALL 7.59 ALL 9.93

T 12.85 T-ALL 13.43

S.L. 5.59 SAL. 4.14

PHOS. 35 PHOS. 35

R. ph R. ph

58.50 - 50.47

CHIEF ENGR'S SIGNATURE

1200-1600 WATCH

UNDERWAY ON 16 NOZZ MACH IN OPERATION 41+2 BOILERS, 1+2 F.W. BLOWERS, 1+2 F.O.S. PUMPS, 1+2 M.H. ER PUMPS, STBY FLEETING, M.H. AIR COMPRESSOR, L.O. PURIFIER, L.O.S. PUMP, M.H. & AUX CIRC PUMPS, M.H. & AUX COND. PUMPS, M.H. & AUX AIR EJECTORS, 1+2 AUX GENERATORS, A.C. UNIT, FIRE & SAN PUMP, STD STEERING GEAR. Tested overspeed trip low L.O. ALARM ON M.H. TURBINE & THROT. Topped off PEAT SALT FROM #3 & #4 DB. F.O. TKS. PUMPED Bilges. Added 1 GAL L.O. to #2 M.H. FEED PUMP. Checked steering E.R. Gear. Blew Tubes. Made Routine Inspections of Mach & ER. SPACES. Daily test of stby L.O. Pump for 1 hr.

WATCH ENGR'S SIGNATURE

George Bunnay

1600-2000 WATCH

Steaming as before on 16 nozzles. Shifted M.H. L.O. Purifier. Changed Center burner in #1 & 2 boilers. Pumped Cargo holds. Carried out standing orders. Checked all machinery. At 1900 Closed W.T. Board.

WATCH ENGR'S SIGNATURE

Jim Jones

2000-2400 WATCH

UNDERWAY AS BEFORE 16 NOZZLES, MACHINERY IN USE AS BEFORE, CHECKED ALL MACHINERY IN USE INCLUDING STEERING ENGINE, PUMPED #4 P+S HOLDS, CLEANED BOTTOM ATOMIZERS IN 1+2 BARS, CARRIED OUT UNDERWAY WATCH ROUTINE,

WATCH ENGR'S SIGNATURE

Clemmons

2400-0400 WATCH

UNDERWAY ON 16 NOZZ MACH AS BEFORE. CHANGED & CLEANED TOP F.W. BURNERS AND STD DISCH. STRAINER. Shifted & CLEANED L.O. STRAINERS ON #1+2 AUX GENERATORS. Topped off PEAT SALT FROM #3 DB & #4 F.O. TKS. Check steering E.R. Gear. Runt checked stby L.O. Pump 1 hr. Made Routine Inspections of Mach & Eng's spaces.

WATCH ENGR'S SIGNATURE

George Bunnay

0400-0800 WATCH

Steaming as before on 16 nozzles. Shifted F.O. position steamer. Made routine inspections of machinery & outside spaces. Carried out standing and night orders.

WATCH ENGR'S SIGNATURE

Jim Jones

0800-1200 WATCH

UNDERWAY AS BEFORE 16 NOZZLES, MACHINERY IN USE AS BEFORE EXCEPT SECURED #1 TURBO GEN & #1 AUX CONDENSER AT 0830, CENTRIFUGED #1 TURBO GEN L.O., OPENED AND INSPECTED #1 TURBO GEN L.O. SUMP, AND GEARS INSPECTION WITNESSED BY CHIEF ENG, CLOSED LUB OIL SUMP INSPECTION PLATE, OF #1 GEN, CLOSED #1 GEN GEAR INSPECTION PLATE, CHECKED ALL MACHINERY IN USE, CHECKED STEERING ENG, CLEANED BOTTOM ATOMIZERS, BLEW TUBES ON 1+2 BARS, SECURED & CLEANED L.O. CENTRIFUG, STARTED L.O. CENTRIFUGE AT 1130 SUCT FROM MAIN SUMP DISCH TO #1 TURBO GEN, FIRE ALARM TEST AT 0910

WATCH ENGR'S SIGNATURE

Clemmons

CHIEF ENGINEER

BOILER WATER

(55) S.W.D. (FS) (WS) (FS)
 588 EC 33214 DE 2303 -680
 AL 6.42 ME 11.68
 T- 12.85 T-ME 16.94
 SAL 4.14 SAL 4.14
 PHS 30 PHOS. 50
 R.ph R.ph
 503.45 - 503.50

CHIEF ENGR'S SIGNATURE

Walt Linn

1200-1600 WATCH

UNDERWAY ON 16 NOZZ 1 MACH. IN OPERATION #1 & 2 BILGES 1 & 2 F.O. BURNERS 1 & 2 F.O. P.M.P. 1 & 2 M.N. F.O. P.M.P. STBY FLEETING. M.N. AIR COMPRESSOR. L.O. PURIFIER. L.O.S. P.M.P. M.N. & AUX AIR EJECTOR. M.N. & AUX CIRC P.M.P. 2 M.N. & AUX COND P.M.P. 2 AUX GENERATOR. A.G. UNIT. FIRE SAN P.M.P. STBD STEERING GEAR. SECURED TRANSFERRING L.O. TO #1 AUX GEN & M.N. SUMP. SECURED PURIFIER @ 1300 CLEANED & PUT ON BACK IN OPERATION @ 1330 INCREASED SPEED TO 18 NOZZ 3/4 OF THE BRIDGE @ 1345 TIPPED OFF PORT SETTLERS FROM #3 S & B DB. TESTED OVERSPEED TRIP LOW L.O. ALARM ON M.N. TURBINE & THERM. BLEW TUBES. MADE ROUTINE INSPECTIONS OF MACH & E.R. SPACES.

WATCH ENGR'S SIGNATURE.

1600-2000 WATCH

STEAMING UNDERWAY ON 18 NOZZLES. SHIFTED MAIN L.O. STRAINER. CHANGED CENTER BURNER ON #1 & 2 BILGES. 1830 CLOSED W.T. DOOR. CHECKED ALL ENG. ROOM MACH. & OUTSIDE SPACES, CARRIED OUT STANDING ORDERS.

WATCH ENGR'S SIGNATURE.

2000-2400 WATCH

UNDERWAY AS BEFORE 18 NOZZLES, MACHINERY IN USE AS BEFORE, CHECKED ALL MACHINERY IN USE INCLUDING STEERING ENGINE, CLEANED BOTTOM ATOMIZERS #1 & 2 BIRS, PUMPED BILGES, OPENED & CLEANED LUBE OIL COOLER #1 TURBO GEN. CLEANED WASTE DRAIN HOLES AT BASE OF #1 & 2 TURBO GENERATORS, CARRIED OUT UNDERWAY WATCH ROUTINE.

WATCH ENGR'S SIGNATURE.

2400-0400 WATCH

UNDERWAY ON 18 NOZZ. MACH AS BEFORE. CHANGED & CLEANED TOP F.O. BURNERS AND STBD DISCH STRAINER. CLOSED A.P. #1 AUX GENERATOR L.O. COOLER. CLEANED & INSPECTED L.O. STRAINERS ON #2 GENERATOR. DAILY TEST OF STBY L.O. PUMP 1 HR. TIPPED OFF PORT SETTLERS FROM #3 S & B DB. ADDED 1 GAL L.O. TO #1 & 2 MAIN FUEL PUMPS CHECKED STEERING E.R. GEAR. PUMPED BILGES. MADE ROUTINE INSPECTIONS OF MACH & ENG'S SPACES.

WATCH ENGR'S SIGNATURE.

0400-0800 WATCH

STEAMING AS BEFORE ON 18 NOZZLES. SHIFTED F.O. SUCTION STRAINER. INSPECTED ENG. ROOM MACHINERY AND OUTSIDE SPACES, CARRIED OUT STANDING AND NIGHT ORDERS.

WATCH ENGR'S SIGNATURE.

0800-1200 WATCH

UNDERWAY AS BEFORE 18 NOZZLES, MACHINERY IN USE AS BEFORE EXCEPT AS LOGGED, CHECKED ALL MACHINERY IN USE INCLUDING STEERING ENGINE, 0925 STARTED #1 TURBO GENERATOR UP TO LOAD & ON LINE AT 0930, 0935 SECURED #2 TURBO GEN, PURIFIED LUBE OIL OF #2 GENERATOR, SECURED LUBE OIL PURIFIER AT 1030, PUMPED BILGES, CLEANED BOTTOM FUEL OIL ATOMIZERS IN #1 & 2 BIRS, CLEANED PORT FUEL OIL DISCH STRAINER, CARRIED OUT UNDERWAY WATCH ROUTINE.

WATCH ENGR'S SIGNATURE.

CHIEF ENGINEER

BOTTLES

12-1600 CONT. CHIEF ENGR INSPECTED GEARS & SPRAY NOZZLES ON #1 AUX GENERATOR CONDITIONS GOOD NO FEATHER EDGES GALLING OR PITTING

(WS) SMD (FS) (WS) (FS)
5904 F 53238 2327-704

L. 5.84 T. 9.93
T. 11.68 T. 16.94

S. 3.75 SAL. 4.14

PHOS. 4.0 PHOS. 4.5-

R. ph R. ph

503-51 - 503-45

CHIEF ENGR'S SIGNATURE.

REMARKS

1200-1600 WATCH

UNDERWAY ON 18 NOZZ. MACH. INOPERATED #1+2 Boilers, 1+2 F.W. Blowers, 1+2 L.O. Pumps, 1+2 M.N. 130 Pumps, Stby Flaring, 170N. Air Compressor, L.O. Purifier, 1 L.O.S. PUMP, M.N. & AUX AIR EJECTORS, M.N. & AUX CIRC. PUMPS, 2 M.N. & AUX COND. PUMPS, 1 AUX GENERATOR, A.C. UNIT, FIRE & SAN PUMP, Stbd Steering Gear. Tested overspeed trip LOW L.O. ALARM ON M.N. Turbine & Thrust. Topped off Port Inbd Settler FROM #3 & DB FC. TK. Added Lube L.O. to #1 M.N. Feed pump. Pumped Bilges. Checked steering gear. Collision drill @ 1515 SEP. @ 1531 Stby @ 1515 M. @ 1531 Blew Tubes. Made Routine Inspections of MACH & ENGR SPACES.

WATCH ENGR'S SIGNATURE-

George Bunney

1600-2000 WATCH

Steaming as before on 18 Nozzles, Changed Center burners on #1+2 boilers, shifted & cleaned main L.O. strainer. Monthly GSM inventory for Class 41 Completed in accordance with NAVSANDA inst Publication 236, Para. 1403. Pumped Cargo holds, Checked Eng. room machinery, inspected outside spaces. Carried out standing orders.

WATCH ENGR'S SIGNATURE-

Jim Jones

2000-2400 WATCH

UNDERWAY AS BEFORE 18 NOZZLES, MACHINERY IN USE AS BEFORE, CHECKED ALL MACHINERY IN USE, CLEANED BOTTOM ATOMIZERS ON 1+2 BERS, Pumped Bilges, Filled Lube Oil Sump #2 Turbo GEN FROM MAIN Lube Oil Sump Tank, OPENED Lube Oil COOLER #2 Turbo GEN, CARRIED OUT UNDERWAY WATCH ROUTINE AND ALL STANDING ORDERS.

WATCH ENGR'S SIGNATURE-

Clemens,

2400-0400 WATCH

UNDERWAY ON 18 NOZZ. MACH AS BEFORE. CHANGED & CLEANED FO. TOP BURNERS & Stbd disch strainer. Topped off Port Inbd Settler FROM #3 & DB. Pumped Bilges. Held ENGRS CASUALTY drill E-8 Forced Draft Blower Failure Watch Inst & Bridge. Notified 0130-0200 Pumped L.O. FROM settling to M.N. sump through purifier. Daily Test of Stby L.O. pump FOR 1-hr. Shifted & cleaned L.O. strainer on #1 AUX GENERATOR. Checked steering gear. Made Routine Inspections of MACH & ENGR SPACES.

WATCH ENGR'S SIGNATURE-

George Bunney

0400-0800 WATCH

Steaming as before on 18 Nozzles, shifted and cleaned FO. suction strainer. 0500 to 0530 held Eng. Casualty drill E-8. failure of the forced draft blower. Checked all Eng. room machinery, inspected outside spaces. Carried out standing and night orders.

WATCH ENGR'S SIGNATURE-

Jim Jones

0800-1200 WATCH

UNDERWAY AS BEFORE 18 NOZZLES, MACHINERY IN USE AS BEFORE, CHECKED ALL MACHINERY IN USE INCLUDING STEERING GEAR, Blew Tubes IN 1+2 BERS, CLEANED Bottom ATOMIZERS 1+2 BERS, CLEANED PORT FO DISCH STRAINER, Pumped Bilges, Closed #2 Turbo GEN Lube Oil COOLER, OPENED #2 AUX CONDENSER INSPECTED CLEANED AND Closed same, #2 Turbo GEN BACK IN COMMISSION EXCEPT ELECTRICAL END, CARRIED OUT UNDERWAY WATCH ROUTINE AND ALL STANDING ORDERS. E-8 Fire Casualty Drill 10.00

WATCH ENGR'S SIGNATURE-

Clemens,

CHIEF ENGINEER

BOILER L.

(WS) STB'D (FS) PORT. (WS) (FS)

928 HOURS 3262 HRS 3351 - 728

AHL 7.01 L.L. 7.58

T-MPL 13.43 T-AHL 15.18

SAL. 3.73 SAL. 4.56

PHOS. 38 PHOS. 38

R.ph R.ph

50350 - 50348

CHIEF ENGR'S SIGNATURE-

Clemens,

USNS		VOYAGE NO.		FROM		TO		TYPE OF VESSEL		DATE	
GEN John Pope TAP-110		5-B		VONG TAN		OAKLAND CALIF		P2-52-R2		10-8-9-66	

		WATCH								WATCH					
		1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200			1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200
RUNNING TIME		240	240	240	240	240	240								
DETENTION TIME															
REVOLUTION COUNTER (END OF WATCH)		1289	1292	12944	1296	1298	13012								
TOTAL REVOLUTIONS (FOR WATCH)		8620	1440	070	6690	9656	620								
AVERAGE RPM		94.1	95.1	94.3	94.3	95.6	95.7								
F.O. METER (END OF WATCH)		9777	9780	9783	9786	9789	9792								
F.O. CONSUMED		320	258	290	130	050	080								
F.O. CONSUMED		2950	2930	2940	2940	2920	2940								
THROTTLE		450	450	450	450	450	455								
H.P. AHEAD		450	450	450	450	450	455								
L.P. AHEAD		28	28	30	29	30	30								
VACUUM		27.3	27.2	27.2	27.3	27.2	27.2								
L.O. TO TURBINES		12	12	12	12	12	12								
AUX. STEAM		140	140	140	140	140	140								
BACK PRESSURE		9	9	9	9	9	9								
GLAND STEAM		5	5	5	5	5	5								
H.P. BLEEDER		75	75	75	75	75	75								
I.P. BLEEDER		-	-	-	-	-	-								
L.P. BLEEDER		9"	9"	9"	9"	9"	9"								
STEAM AT THROTTLE		680	675	715	675	680	715								
L. P. EXHAUST		114	114	116	115	116	114								
CONDENSATE		113	114	114	112	112	112								
CIRC. WATER IN		85	85	85	84	84	84								
CIRC. WATER OUT		96	96	96	95	96	96								
L.O. TO COOLERS		125	126	125	124	124	124								
L.O. FROM COOLERS		108	108	108	107	108	108								
TEMPERATURE THRUST BEARING		117	116	116	116	116	116								
FORWARD H.P. ROTOR BEARING		128	126	128	127	125	129								
AFT. H.P. ROTOR BEARING		131	135	135	135	136	135								
FORWARD L.P. ROTOR BEARING		135	135	135	134	135	135								
AFT. L.P. ROTOR BEARING		134	134	134	133	132	134								
HOTTEST GEAR BEARING FORWARD		155	155	155	155	155	155								
HOTTEST GEAR BEARING AFT		151	150	149	150	150	149								
AUX. COND. CONDENSATE		113	114	114	112	112	112								
1ST STAGE FEED WATER HEATER		168	168	170	168	168	168								
O. C. FEED WATER HEATER		240	240	241	240	240	241								
SUPER HEAT		740	740	735	740	740	740								
F.O. TO BURNERS		150	150	150	150	150	150								
PRESSURE AIR TO FURNACE		6.0	6.0	6.0	6.0	6.2	6.2								
F.O. TEMP. IN SETTLING TANKS		101	98	98	90	96	96								
PORT BOILER UPTAKE		295	295	300	295	295	295								
STBD. BOILER UPTAKE		305	305	310	300	310	299								
F. O. BACK PRESSURE		12	12	12	12	12	10								
MAIN STEAM		460	460	465	460	460	465								
F.O. TO BURNERS		205	205	210	205	205	215								
MAIN COND. SALINITY		.41	.41	.41	.41	.41	.41								
ENGINE ROOM TEMPERATURE		92	92	90	90	90	90								
FIRE ROOM TEMPERATURE		92	92	90	90	90	90								
NOZZLES IN USE		18	18	18	18	18	18								
NO. OF BURNERS IN USE		3	3	3	3	3	3								
BURNER TIP SIZE		53/70	53/70	53/70	53/70	53/70	53/70								
CO ₂ % PORT BOILER							84%								
CO ₂ % STBD. BOILER							83%								
OIL LEVEL MAIN SUMP		1'6"	1'6"	1'6"	1'6"	1'6"	1'6"								

WATCH		GENERATORS										FUEL - WATER AND LUBE OIL													
		GENERATOR NUMBER	R.P.M.	STEAM PRESSURE	STEAM TEMP.	L.O. PRESSURE	L.O. TO COOLER	L.O. FROM COOLER	TEMP. OF HOTTEST BEARING	L.O. GOVERNOR PRESSURE	AMPS POSITIVE	AMPS NEGATIVE	VOLTS	METER AT NOON	METER PRE- VIOUS NOON	CONSUMED BY METER	ON HAND AT START OF DAY	EVAPORATED OR RECEIVED	ON HAND	CONSUMED	ON HAND AT START OF DAY	RECEIVED	ON HAND	CONSUMED	
1200 TO 1600	1	1200	4150	690	9	122	112		62	1450	1450	235		2782040	2774370	17670	10,033	2090	33	335	30	2090	-0-	2080	10
1600 TO 2000	1	1200	450	675	9	122	110		62	1350	1350	235		1120	73	1150	1150	10	10	10	10	10	10	10	10
2000 TO 2400	1	1200	450	715	9	121	110		62	1350	1350	235		43											
2400 TO 0400	1	1200	450	675	9	121	112		62	1450	1450	235													
0400 TO 0800	1	1200	450	680	9	120	110		62	1350	1350	235													
0800 TO 1200	1	1200	455	715	9	121	110		62	1450	1450	235													

L.O. CENTRIFUGE - HOURS OPERATED					
1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200
4	4	4	4	4	4

SUMMARY	
RUNNING TIME	1440
DETENTION TIME	0
TOTAL REVOLUTIONS	134224
AVERAGE R.P.M.	93.2
TOTAL MILES BY ENGINE	500
TOTAL MILES BY OBSERVATION	414
PROPELLER SLIP (%)	17.2
RBL FUEL (MI)	1.67
WIND DIRECTION	220
STATE OF SEA	Mod.
STATE OF WEATHER	8/10

1200-1600 WATCH

UNDERWAY ON 18 NOZZ. MACH. INSPECTION #1+2 BILGES, 1+2 F.O. BLOWERS, 1+2 F.O.S. PUMPS, 1+2 M.N.F.D. PUMPS, M.N.A.R. COMPRESSOR, M.N.A.M.A. AIR EJECTORS, M.N.A.M.A. CIRC. PUMPS, 2 M.N.A.M.A. COND. PUMPS, A.G. UNIT, 1 AMX GENERATOR, L.O.S. PUMP, L.O. PURIFIER, FIRE & SAN. PMP, STBD STEERING GEAR, STBY F.O. PMP PLANTING. Tested overspeed trip LOW L.O. ALARM ON M.N. TURBINE & THROTT. Shifted F.O. SUCT to PORT OUTLET 1K @ 1200. Pumped Bilges. Topped off PORT SELLERS FROM #1 & 7-P. Checked steering ER. Gear. Added 1-GAL L.O. oil to 1+2 M.N. F.O. PUMPS. Blaw Tubes. Made Routine Inspections of MACH. & ENGR. SPACES.

WATCH ENGR'S SIGNATURE-

George Bunnay

1600-2000 WATCH

Steaming as before on 18 Nozzles. Changed Center burner on #1+2 boilers, shifted main L.O. strainer. Carried out Watch Procedures and Standing orders. Pumped Cargo holes & Eng. room bilge.

WATCH ENGR'S SIGNATURE-

Hm Jones

2000-2400 WATCH

UNDERWAY AS BEFORE 18 NOZZLES, MACHINERY IN USE AS BEFORE, CHECKED ALL MACHINERY IN USE INCLUDING STEERING ENGINE, CLEANED BOTTOM ATOMIZERS IN 1+2 BIRS, CARRIED OUT UNDERWAY WATCH ROUTINE AND ALL STANDING ORDERS,

WATCH ENGR'S SIGNATURE-

Clemson

2400-0400 WATCH

UNDERWAY ON 18 NOZZ MACH AS BEFORE. CHANGED & CLEANED TOP F.O. BURNERS & STBD DISCH. STRAINER. Shifted F.O. SUCT to PORT INLET SELL 00000. Topped off PORT OUTLET SELLER FROM #7-P 150+K. Daily test of STBY L.O. PUMP FOR 1-HR. Cleaned L.O. STRAINER on #1 AMX GEN. Checked steering ENGINE ROOM GEAR. Pumped Bilges. Added 1-GAL 24 to #1+2 M.N. F.O. PUMPS. Made Routine Inspections of MACH. & ENGR. SPACES.

WATCH ENGR'S SIGNATURE-

George Bunnay

0400-0800 WATCH

Steaming as before on 18 Nozzles, shifted F.O. suction strainer. Checked Eng. room MACH. & outside spaces. Carried out standing and night orders. Routine watch.

WATCH ENGR'S SIGNATURE-

Hm Jones

0800-1200 WATCH

UNDERWAY AS BEFORE 18 NOZZLES, MACHINERY IN USE AS BEFORE, CHECKED ALL MACHINERY IN USE INCLUDING STEERING ENG, BLOW TUBES IN 1+2 BIRS, CLEANED F.O. DISCHARGE STRAINER PORT, Pumped Bilge & Fuel Holds, CARRIED OUT UNDERWAY WATCH ROUTINE,

WATCH ENGR'S SIGNATURE-

Clemson

CHIEF ENGINEER

BOILER WATER-

(WS) STBD. (FS) PORT. (WS) - (FS)

5952-HRS. 3286 HRS. 2375 - 752

AKL 7.59 AKL 10.51

T. AKL 12.45 T. AKL 14.60

PHOS. 50 PHOS. 48

50° 50 50° 48

CHIEF ENGR'S SIGNATURE-

Hm Jones

REMARKS

1200-1600 WATCH

Underway ON 18 NOZZ 1700H OPERATION #1+2 Boilers 1+2 FA Blowers 1+2 I/O S. PUMPS. 1+2 M.N. FA PUMPS. Stry Floating. MIN. A.R. COMPRESSOR. MIN+MAX AIR EJECTORS. MIN+MAX CIRC PUMPS. #2 M.N. + MAX COND. PUMPS. 1 MAX GENERATOR. L.O. PURIFIER. L.O. PUMPS. A.C. UNIT. PIRCOSAN PMP. STD STEERING GEAR. Tested overspeed TRIP LOW L.O. ALARM. ON M.N. TURBINE THROT. Shifted I/O. Smt to port outd Sett. @ 1200. Checked Steering E.R. Gear. Topped off Port Settlers FROM #4 P. D.B. I/O. TK. Blew Tubes. Made Routine Inspections of mach & Eng's Spaces. Added 1 GAL L.O. SA to #1+2 MIN FEED PUMPS.

WATCH ENGR'S SIGNATURE-

George Bunney

1600-2000 WATCH

Steaming as before on 18 Nozzles. Charged Center Furner on #1+2 boilers. Shifted and Cleaned main L.O. Strainer. Checked All Eng. room and outside spaces Machinery. 1705 Closed W.T. doors from bridge. All 2 gal. oil in #1 main feed pump. Pumped out Cargo holes & Eng. room Bilges.

WATCH ENGR'S SIGNATURE-

Jim Jones

2000-2400 WATCH

Underway As Before 18 Nozzles, Machinery in use As Before. Checked All Machinery in use including Steering Engine, Cleaned Bottom Atomizers in #1+2 BERS, Pumped Hcd #4 Port, Pumped Bilges, Cleaned Port FO Disch Strainer. Carried out Underway Watch Routine and All Standing Orders.

WATCH ENGR'S SIGNATURE-

Clem

2400-0400 WATCH

Underway ON 18 NOZZ. 1700H AS Before. Shifted I/O. Smt to port Intd. Settler @ 0000. Changed & Cleaned top I/O. BURNERS & STD disch strainer. Topped off port outd Settler FROM #4-P DB. Advanced Clocks 20 MINS @ 0030. Added 1 GAL L.O. to #1 MIN FEED PUMP. Daily test of Stry L.O. pump for 1-hr. Cleaned L.O. STRAINER ON #1 MAX GENERATOR. Checked Steering E.R. Gear. Pumped Bilges. Made Routine Inspections of mach & Eng's Spaces.

WATCH ENGR'S SIGNATURE-

George Bunney

0400-0800 WATCH

Steaming as before on 18 Nozzles. Shifted and Cleaned F.O. strainer. @ 0500 advanced Clocks (20 min) Routine watch and inspections of mach. in Eng. room and outside spaces

WATCH ENGR'S SIGNATURE-

Jim Jones

0800-1200 WATCH

Underway As Before 18 Nozzles, Machinery in use As Before EXCEPT AS LOGGED. Checked All Machinery in use including Steering Engine, Blew Tubes in 1+2 BERS, 0840 SECURED AIR CONDITIONING UNIT, Pumped Bilges, Cleaned Bottom Atomizers #1+2 BERS, Took Suction FROM A.C. UNIT TURBINE LUBE OIL SUMP PURIFIED ALL LUBE OIL FROM SAME DISCHARGING TO L.O. SETTLING TANK, OPENED A.C. UNIT TURBINE L.O. SUMP FOR CLEANING. Carried out Underway Watch Routine.

WATCH ENGR'S SIGNATURE-

Clem

CHIEF ENGINEER

BOILER WATER READINGS

STB'D (FS) PORT (WS) (FS)

HOURS 3310 HOURS 2399 - 776

AKL 10.57 AKL 9.95

T-APT. 16.35 T-AKL 14.60

SAL. 4.56 SAL. 4.56

PHOS. 50 PHOS. 38

R.ph R.ph

503.50 - 503.50

CHIEF ENGR'S SIGNATURE-

Clem

REMARKS

1200-1600 WATCH

UNDERWAY ON 18 NOZZ. MACH. IN OPERATION #1+2 BOILERS 1+2 F.O. BURNERS. 1+2 FEED PUMPS. 1+2 M.N. FEED PUMPS. STBY FLOODING. M.N. AIR COMPRESSOR M.N. + AUX AIR EJECTORS. M.N. + AUX CIRC PUMPS. 2 M.N. + AUX COND. PUMPS. 1 AUX GENERATOR. L.O. PURIFIER. L.O.S. PUMP. FIRE & SAN. PUMP. STD STEERING GEAR. Tested overspeed trip LOW L.O. ALARM ON M.N. TURBINE & THRUST. Shifted F.O. SUCT to PORT INBD @ 1200. Secured L.O. purifier @ 1200. Cleaned & back in service @ 1230. Topped off port sumps FROM #4 & 5 & 6. Eject. REMOVED AMP METER FROM #1 M.N. FEED PUMP. PUMPED Bilges. Blew Tubes. Checked Steering E.R. Gear. Made Routine

1600-2000 WATCH

INSPECTIONS of MACH & ENGS SPACES. Added SEAL L.O. to #1+2 FEED PUMPS. WATCH ENGR'S SIGNATURE: *George Bunney*
Steaming as before on 18 nozzles. Changed Center burner in #1+2 boilers. shifted and cleaned main L.O. strainer. 1730 Closed W.T. doors from bridge. Pumped Eng. room bilge and cargo hold. Carried out standing orders. Checked Eng. room machinery and outside spaces. Added encircling of packing in top nut of upper gage glass on #2 boiler.

2000-2400 WATCH

UNDERWAY ON 18 NOZZLES. CHANGED & CLEANED LOWER F.O. BURNERS & PORT DISCH STRAINER. PUMPED Eng. Room bilges & #4 P HOLD. CLEANED. CLOSED & FILLED A.C. TURBINE LUBE OIL SUMP. SUMP INSPECTED BY CH ENGR. ADVANCED CLOCK 20 MIN @ 2300. CHECKED MACHINERY IN OPERATION. COMPLIED WITH NIGHT & STANDING ORDERS

2400-0400 WATCH

UNDERWAY ON 18 NOZZ MACH AS BEFORE. Shifted F.O. SUCT to PORT INBD SUTHER @ 0000. CHANGED & CLEANED F.O. TOP BURNERS & STD DISCH STRAINER. Daily test of STBY L.O. PUMP FOR 1-HR. ADVANCED CLOCKS 20 MINS. @ 0030. CHANGED & CLEANED L.O. STRAINER ON #1 AUX GENERATOR. Held ENGS CASUALTY drill E-9 MAIN CONDENSER FAILURE Watch INST. & BRIDGE NOTIFIED @ 0130-0200 Topped off PORT SUTHERS FROM #4 & F.O. TISS. Checked Steering E.R. Gear. PUMPED Bilges. Made Routine INSPECTIONS of MACH & ENGS SPACES. Added L.O. to #1+2 M.N. FEED PUMPS

0400-0800 WATCH

STEAMING ON 18 NOZZLES. shifted F.O. suction strainer. Held Casualty drill E-9-main condenser failure 0500 to 0530. Carried out normal watch procedure. Checked all machinery and outside spaces. Carried out standing and night orders.

0800-1200 WATCH

UNDERWAY ON 18 NOZZLES. MACHINERY IN OPERATION AS BEFORE. CHANGED & CLEANED LOWER F.O. BURNERS & PORT DISCH STRAINER. PUMPED Bilges & INSPECTION OF ALL MACHINERY IN OPERATION & STEERING Eng. ROOM. HELD ENGINEERING CASUALTY drill E-9. FROM 1000-1120, 4 MEN BRIDGE NOTIFIED. STBY @ 1015 FIRE & BOAT drill. Secured @ 1046. 14 @ 1046. ROUTINE STEAMING WATCH.

CHIEF ENGINEER

BOILER WATER READINGS

STBD (FS) PORT (WS) (FS)

HOURS 3334 HOURS 2423 - 800

L 5.84 L 8.76

T 11.68 T 14.60

S 3.73 S 4.14

P 3.38 P 3.38

R. 10 R. 10

503-50 - 503-51

CHIEF ENGR'S SIGNATURE: *George Bunney*

[illegible]

REMARKS

1200-1600 WATCH

Underway on 18 Nozz. Mach. In operation #1 & 2 Boilers 1 & 2 F.O. Blowers. 1 & 2 F.O. Pumps. 1 & 2 M.N. F.O. Pumps. 8 by 15" Leaking. M.N. & Aux Air Ejectors. M.N. & Aux Circ Pumps. 2 M.N. & Aux Cond Pumps. M.N. Air Compressor. L.Aux Generator. L.O. purifier. L.O. pump. Fire & San Pump. Stbd Steering Gear. Tested overspeed trip & Low L.O. Alarm on M.N. turbine & Thrust. Topped off port settlers from #4 & pumped bilges. Checked steering E.R. Gear. Elect Completed repairs on #2 Aux Gen. Raised vacuum & started rolling same @ 1345. Parallel & put #2 Gen on line @ 1445. Split the load @ 1531. Bridge notified. Chief Engr. Witness same. Made routine inspections of Mach & E.R. spaces.

WATCH ENGR'S SIGNATURE

George Bunnay

1600-2000 WATCH

Steaming as before on 18 Nozzles. Blew tubes on #1 & 2 boilers. Shifted and cleaned main L.O. strainer. Changed center burner on #1 & 2 boilers. Checked all Eng. room machinery and outside spaces @ 1825. Closed W.T.D. from the bridge. Carried out routine work.

WATCH ENGR'S SIGNATURE

Jim Jones

2000-2400 WATCH

Underway as before 18 Nozzles, Machinery in use as before, checked all machinery in use including steering Eng, cleaned bottom atomizers in 1 & 2 BRS, pumped engine room bilges, carried out underway watch routine.

WATCH ENGR'S SIGNATURE

Clemson

2400-0400 WATCH

Underway on 18 Nozz Mach as before. Changed & cleaned top F.O. Burners and stbd disch. strainer. Shifted 150. Suct to port outbd main. Cleaned L.O. strainers on #1 & 2 Aux Generators. Daily test of stby L.O. pump for 1-hr. Topped off port settlers from #4 & W.B. Pumped bilges. Added 1-Gal. L.O. to #1 main feed pump. Checked steering E.R. Gear. Made routine inspection of Mach. and Eng's spaces. Cleaned bilge strainers from fwd Refr holds for heavy deposits of Fuel oil.

WATCH ENGR'S SIGNATURE

George Bunnay

0400-0800 WATCH

Steaming as before on 18 Nozzles. Shifted and cleaned F.O. main strainer. Pumped Eng. room bilge also Pumped Cargo hold. Checked all Eng. room and outside machinery spaces. Carried out standing and night orders.

WATCH ENGR'S SIGNATURE

Jim Jones

0800-1200 WATCH

Underway as before 18 Nozzles, Machinery in use as before, checked all machinery in use including steering Eng, cleaned bottom atomizers, cleaned port F.O. disch strainer, blew tubes in 1 & 2 BRS, pumped Eng room bilges and #4 hold, shifted fuel oil service suction to inbd settling tank, carried out underway watch routine, Bridge tested fire alarm at 0830.

WATCH ENGR'S SIGNATURE

Clemson

CHIEF ENGINEER

BOILER WATER READINGS

STB'D (FS) PORT (WS) (FS)

HOURS 3338 HOURS 2447 - 824

AL. 5.84 AL. 8.76

T-AV. 9.93 T-AV. 16.35

S.L. 3.31 S.L. 4.06

PHOS. 38 PHOS. 45

R.ph R.ph

503-48 - 503-50

CHIEF ENGR'S SIGNATURE

Clemson

1200-1600 WATCH

UNDERWAY ON 18 NOZZ MACH IN OPERATION *1+2 Boilers 1+2 KW. Blowers 1+2 FOS. PUMPS. 1+2 MNR PUMPS Stby Floating MNR. AIR COMPRESSOR MNR AUX AIR EJECTORS MNR AUX FIRE PUMPS L.O. PURIFIER L.O.S. PUMPS. MNR AUX COND PUMPS. 1+2 Aux GENERATORS. FILLER PUMP. Stbd Steering Gear. Tested OVERSPEED TRIP LOW L.O. ALARM ON MNR MACHINE + THRFT. PUMPED Bilges. Added 1 GAL. L.O. TO #1 MNR PUMP. Checked Steering ER. Gear. Topped off PORT SETHERS F-REIN. *4-5 H.R. Made Routine Inspections of MACH + ENGR SPACES. Chief Elect made Weekly test of ALL Safety devices AND EMERGENCY EQUIPMENT.

AS PER CHECK OFF LIST

WATCH ENGR'S SIGNATURE-

1600-2000 WATCH

Steaming as before on 18 nozzles. blew tubes on #1 + 2 boilers shifted and cleaned main L.O. strainer. Changed Center burner on #1 + 2 boilers. at 1727 Closed W.T.D. from bridge. at 1737 reduced speed to 14 nozzles B/O Bridge. at 1840 Ch. Engineer inspected Eng. room. Carried out steaming watch procedure. Checked all Eng. room machinery + outside spaces.

WATCH ENGR'S SIGNATURE-

2000-2400 WATCH

Steaming as before on, UNDERWAY AS BEFORE 14 NOZZLES, MACHINERY IN USE AS BEFORE, CHECKED ALL OPERATING + STBY MACHINERY, CLEANED BOTTOM. ATOMIZERS 1+2 BIRS, PUMPED Bilges AND 2-P-1-S HOLDS, Added 2 GAL LUBE OIL TO #1 MAIN BOILER FEED PUMP, CARRIED OUT UNDERWAY WATCH ROUTINE,

WATCH ENGR'S SIGNATURE-

2400-0400 WATCH

UNDERWAY ON 14 NOZZ MACH. AS BEFORE. Changed + cleaned Fo. top BURNERS and stbd disch STRAINERS. Added 1 GAL. L.O. to #1+2 MAIN FEED PUMPS. Daily test of Stby L.O. PUMP FOR 1-HR. Topped off PORT INBD SETHLER F-REIN. *5-P H.R. PUMPED Bilges. Increased Speed to 18 NOZZ AS PER NIGHT ORDERS @ 0200 Bridge notified Chief Eng. Inspected Engine Room @ 0230 Checked Steering ER. Gear. Made Routine Inspections of MACH + ENGR SPACES.

WATCH ENGR'S SIGNATURE-

0400-0800 WATCH

Steaming as before on 18 nozzles. shifted + cleaned Fo. disch. strainer. replaced gasket on main feed Pump in drain between Valve + steam cylinder. replaced gasket in scavenger line on #1 boiler, in flange at port blower steam line. Checked Eng. room MACH + outside spaces.

WATCH ENGR'S SIGNATURE-

0800-1200 WATCH

UNDERWAY AS BEFORE 18 NOZZLES, MACHINERY IN USE AS BEFORE, CHECKED ALL MACHINERY IN USE, CLEANED BOTTOM ATOMIZERS AND PORT FO DISCHARGE STRAINERS, PUMPED ENGINE ROOM Bilges, Blew Tubes in 1+2 BIRS, CARRIED OUT UNDERWAY WATCH ROUTINE,

WATCH ENGR'S SIGNATURE-

CHIEF ENGINEER

BOILER WATER READINGS

(WS) STBD (PS) PORT (WS) (FS)

F. W. S. 10 HOURS 848

ALL 7.57 HL 8.76

T-INT 12.85 T-AHL 12.85

S.L. 3.73 SAL. 3.73

PECS. 55 PECS. 38

R.ph R.ph

503.48 - 503.42

CHIEF ENGR'S SIGNATURE-

REMARKS

1200-1600 WATCH

UNDERWAY ON 18 Nov. MACH IN OPERATION #1 & 2 BURNERS 1 & 2 F.O. BLOWERS. 1 & 2 F.O.S. PUMPS. 1 & 2 M.H.F.D. PUMPS. M.H. A.R. COMPRESSOR. M.H. & A.M. AIR EJECTORS. 2 M.H. & A.M. COND. PUMPS. 1 & 2 A.M. GENERATORS. M.H. & A.M. CIRC. PUMPS. L.O. PURIFIER. L.O.S. PUMP. FIRE & SAN PUMP. STD. STEERING GEAR. TESTED OVERSPEED TRIP. LOW L.O. ALARM ON M.H. TURBINE & THRUST. SHIFTED F.O. SUCT. TO PORT OUTBL. S+H LOR @ 1215 PUMPED BILGES. TOPPED OFF PORT S+H LOR FROM #5-P+Q NO. ADDED 1 GAL L.O. OIL TO 1 & 2 FEED PUMPS. CHECKED STEERING F.R. GEAR. MADE ROUTINE INSPECTIONS OF MACH. & ENGR. SPACES.

WATCH ENGR'S SIGNATURE-

George Brunner

1600-2000 WATCH

STEAMING AS BEFORE ON 18 NOZZLES, BLEW TUBES ON #1 & 2 BOILERS. SHIFTED & CLEANED MAIN L.O. STRAINER. CHANGED CENTER BURNER ON #1 & 2 BOILERS. AT 1700 CLOSED W.T.D. FROM THE BRIDGE. ADDED 2 GAL. AIR IN #2 MAIN FEED PUMP. PUMPED OUT CARGO HALL & ENG. ROOM BILGES. ROUTINE UNDERWAY WATCH.

WATCH ENGR'S SIGNATURE-

Jim Jones

2000-2400 WATCH

UNDERWAY AS BEFORE 18 NOZZLES, MACHINERY IN USE AS BEFORE, CHECKED ALL MACHINERY IN USE INCLUDING STEERING ENG., CLEANED BOTTOM ATOMIZERS, PUMPED ENGINE ROOM BILGES, 2325 SHIFTED TO INBOARD F.O. SITTILING TANK, CARRIED OUT REGULAR UNDERWAY WATCH ROUTINE,

WATCH ENGR'S SIGNATURE-

2400-0400 WATCH

UNDERWAY ON 18 NOV 22 MACH AS BEFORE. DO TO CROSSING THE DATE LINE RETARDED CLOCKS 2 HRS. MERIDIAN WAY 10-11-11. CHANGED & CLEANED TOP F.O. BURNERS & STD DISCH STRAINERS. ADVANCED CLOCKS 20 MINS @ 0030. DAILY TEST OF L.O. STBY PUMP FOR 1-HR. CLEANED & INSPECTED L.O. STRAINERS ON #1 & 2 A.M. GENERATORS. ADDED 1-GAL L.O. TO #2 MAIN FEED PUMP. CHECKED STEERING F.R. GEAR. PUMPED BILGES. MADE ROUTINE INSPECTIONS OF MACH. & ENGR. SPACES.

WATCH ENGR'S SIGNATURE-

George Brunner

0400-0800 WATCH

UNDERWAY ON 18 NOZZLES. SHIFTED & CLEANED F.O. SECTION STRAINERS. CHECKED ALL ENG. ROOM MACHINERY. INSPECTED OUTSIDE SPACES. AT 0500 ADVANCED CLOCKS (20 MIN) ROUTINE STEAMING WATCH.

WATCH ENGR'S SIGNATURE-

Jim Jones

0800-1200 WATCH

UNDERWAY AS BEFORE 18 NOZZLES, MACHINERY IN USE AS BEFORE, CHECKED ALL OPERATING & STBY MACHINERY. BLEW TUBES IN 1 & 2 BURNERS. CLEANED BOTTOM ATOMIZERS. CLEANED F.O. DISCH STRAINER PORT. PUMPED BILGES & FWD HOLDS. CARRIED OUT UNDERWAY WATCH ROUTINE, 0839 BRIDGE TESTED FIRE ALARM.

WATCH ENGR'S SIGNATURE-

Clem

CHIEF ENGINEER

BOILER WATER READINGS

(WS) STB'D (FS) PORT (WS) (FS)
 EC 33406 HOD 31485-872
 L 8.76 AL 8.18
 T 14.60 T-AVL 11.68
 S 3.73 S'L 4.14
 P 35.52 PHOS. 40
 R.ph R.ph

50358-503-42

CHIEF ENGR'S SIGNATURE-

Clem

1200-1600 WATCH

UNDERWAY ON 18 NOZZ. MACH IN OPERATION #1+2 BOILERS 1+2 FH BLOWERS, 1+2 FOS. PUMPS, 1+2 MIN. HA. PUMPS, STBY FLOWING, MIN. AIR COMPRESSOR, MIN+HAUX AIR EJECTORS, MIN+HAUX CIRC PUMPS, L.O. PUMPS, L.O.S. PUMP, 1+2 AUX GENERATORS, 2 MIN+HAUX COND PUMPS, FIRE+SAN PUMP, STBD STEERING GEAR. TESTED OVERSPD TRIP LOW L.O. ALARM ON #1 TURBINE+THROTT. SECURED L.O. PUMPS @ 1240. CLEANED & BACK IN SERVICE @ 1230. PUMPED BILGES. TOPPED OFF PORT SOLLERS FROM #5-S DR. CHECKED STEERING H.R. GEAR. N.B.C. @ 1521. SECURED @ 1555. MADE ROUTINE INSPECTIONS OF MACH+ENG SPACES.

WATCH ENGR'S SIGNATURE

George Bannay

1600-2000 WATCH

STEAMING AS BEFORE ON 18 NOZZLES, BLEW TUBES ON #1+2 BOILERS, SHIFTED & CLEANED MAIN L.O. STRAINER. CHANGED CENTER BURNER ON #1+2 BOILERS. AT 1725 CLOSED W.T.D. FROM BRIDGE. PUMPED CARGO HALL, ALSO ENG. ROOM BILGE. CARRIED OUT ROUTINE SEA WATCH.

WATCH ENGR'S SIGNATURE

Jim Jones

2000-2400 WATCH

UNDERWAY AS BEFORE 18 NOZZLES, MACHINERY IN USE AS BEFORE, CHECKED ALL MACHINERY IN USE, CLEANED BOTTOM ATOMIZERS, PUMPED BILGES, CLEANED LUBE OIL AROUND MAIN THRUST BEARING TO LOCATE LEAK DETERMINED THAT OIL IS LEAKING AROUND STUDS & NUTS OF CASING, CARRIED OUT UNDERWAY WATCH ROUTINE.

WATCH ENGR'S SIGNATURE

Clemson

2400-0400 WATCH

UNDERWAY ON 18 NOZZ. MACH AS BEFORE. CHANGED & CLEANED TO F.O. BURNERS AND STBD DISCH STRAINER. ADVANCED CLOCKS 20 MINS @ 0030. DAILY TEST OF STBY L.O. PUMP FOR L.H.R. TOPPED OFF PORT SOLLERS FROM #5-S DR F.O. TKS. CLEANED & INSPECTED L.O. STRAINERS ON #1+2 AUX GENERATORS. HELD ENGS CASUALTY DRILL E-11 ELECTRIC POWER FAILURE TO STEERING GEAR WATCH INST. AND BRIDGE NOTIFIED 0130-0200. CHECKED STEERING H.R. GEAR. ADDED LUBE OIL TO #1 MIN F.O. PUMP. ADDED PACKING TO STM END OF PORT TRANSFER PUMP. MADE ROUTINE INSPECTIONS OF MACH+ENG SPACES.

WATCH ENGR'S SIGNATURE

George Bannay

0400-0800 WATCH

STEAMING AS BEFORE ON 18 NOZZLES, SHIFTED AND CLEANED F.O. SUCT. STRAINER AT 0500. ADVANCED CLOCKS (20 MIN) 0500 TO 0530. HELD CASUALTY DRILL E-11 ELECT. POWER FAILURE TO STEERING GEAR. TIGHTENED UP ON PACKING NUTS ON MAIN FUEL PUMPS #1+2. CHECKED ALL ENG. ROOM MACHINERY, INSPECTED OUTSIDE SPACES. CARRIED OUT NORMAL WATCH ROUTINE.

WATCH ENGR'S SIGNATURE

Jim Jones

0800-1200 WATCH

UNDERWAY AS BEFORE 18 NOZZLES, MACHINERY IN USE AS BEFORE, CHECKED ALL MACHINERY IN USE, BLEW TUBES IN 1+2 BARS, CLEANED BOTTOM ATOMIZERS, CLEANED PORT FUEL OIL DISCHARGE STRAINER, PUMPED BILGES, HELD E-11 ENG DRILL AT 0900. NOTIFIED BRIDGE, 0830. SHIFTED TO OUTBOARD FUEL OIL SETTLING TANKS, BRIDGE TESTED FIRE ALARM AT 0825, CARRIED OUT UNDERWAY WATCH ROUTINE.

WATCH ENGR'S SIGNATURE

Clemson

CHIEF ENGINEER

BOILER WATER READINGS

(65) STD'D (FS) PORT (WS) (FS)

HOURS 3430 HOURS 1519 - 896

AKL 8.76 KL 8.18

T-1V 13.43 T-AKL 12.85

SAL. 4.14 SAL. 4.56

PHOS. 50 PHOS. 38

R.ph R.ph

503-60 - 503-45

CHIEF ENGR'S SIGNATURE

Clemson

REMARKS

1200-1600 WATCH

UNDERWAY ON 18 NOZZ MACH IN OPERATION #1+2 BOILERS, 1+2 FO BLOWERS, 1+2 FOS. PUMPS, 1+2 MN. FA PUMPS, STBY FLOATING, MN. AIR COMPRESSOR, MN+MX AIR EJECTORS, MN+MX CIRC PUMPS, L.O. PUMP, 1+2 AUX GENERATORS, 2 MN+MX COND PUMPS, L.O.S. PUMP, FIREMAN PUMP, STD STEERING GEAR. TESTED OVERSPEED TRIP LOW L.O. ALARM ON MN MACHINE & THRIFT. SHIFTED F.O. SUIT TO PORT INBD SETTLER @ 1415. CHECKED STEERING EA. GEAR, PUMPED BILGES, PUMPED OUTBD SETTLER OUT INTO #5-P FOR CLEANING. TAPPED OFF PORT INBD SETTLER FROM #5-P & MADE ROUTINE INSPECTIONS OF MACH & ENGR'S SPACES.

WATCH ENGR'S SIGNATURE-

George Bunnay

1600-2000 WATCH

STEAMING AS BEFORE ON 18 NOZZLES, KLEN TUBES ON #1+2 BOILERS, SHIFTED AND CLEANED MAIN L.O. STRAINER, CHANGED CENTER BURNER ON #1+2 BOILERS, AT 1755 CLOSED W.T.D. FROM THE BRIDGE. CARRIED OUT ROUTINE WATCH.

WATCH ENGR'S SIGNATURE-

Jim Jones

2000-2400 WATCH

UNDERWAY AS BEFORE 18 NOZZLES, MACHINERY IN USE AS BEFORE, CHECKED ALL MACHINERY IN USE INCLUDING STEERING ENG, CLEANED BOTTOM ATOMIZERS 1+2 BLS, PUMPED BILGES, CARRIED OUT UNDERWAY WATCH ROUTINE,

WATCH ENGR'S SIGNATURE-

Clem

2400-0400 WATCH

UNDERWAY ON 18 NOZZ MACH AS BEFORE, CHANGED & CLEANED F.O. BURNERS & STD DISCH. STRAINER. DAILY TEST OF STBY L.O. PUMP FOR 1 HR. CLEANED & INSPECTED L.O. STRAINERS ON #1+2 AUX GENERATORS, PUMPED BILGES, ADDED 1 GAL L.O. OIL TO #1+2 MN COND PUMPS. TAPPED OFF PORT INBD SETTLER FROM #5-P & PORT. CHECK STEERING GEAR. MADE ROUTINE INSPECTIONS OF MACH & ENGR'S SPACES.

WATCH ENGR'S SIGNATURE-

George Bunnay

0400-0800 WATCH

STEAMING AS BEFORE ON 18 NOZ, SHIFTED & CLEANED F.O. SUIT. STRAINERS. CARRIED OUT STANDING AND NIGHT WDRS, CHECKED ENG. ROOM MACHINERY & INSPECTED OUTSIDE SPACES. MAINTENANCE UNDERWAY WATCH.

WATCH ENGR'S SIGNATURE-

Jim Jones

0800-1200 WATCH

UNDERWAY AS BEFORE 18 NOZZLES, MACHINERY IN USE AS BEFORE, CHECKED ALL MACHINERY IN USE INCLUDING STEERING ENGINE, CLEANED BOTTOM ATOMIZERS AND PORT FO DISCHARGE STRAINER, PUMPED BILGES, RENEWED 3/4" GASKET & STUDS OF SOOT BLOWER STEAM LINE HP SIDE OF AIR CASING CHECK VALVE #1 BAR, 0925 BATTLE TESTED FIRE ALARM, CARRIED OUT UNDERWAY WATCH ROUTINE,

WATCH ENGR'S SIGNATURE-

Clem

CHIEF ENGINEER

BOILER WATER READINGS

STB'D (FS) FORT (WS) (FS)

HOURS 3434 HOURS 1543-920

ALL 8.76 - EL 8.76

T-MV 11.68 T-AKL 11.68

S.L. 4.14 S.L. 4.14

PHOS. 55 PHOS. 38

R.ph R.ph

503.50 - 503.38

CHIEF ENGR'S SIGNATURE-

Clem

1200-1600 WATCH

UNDERWAY ON 18 NOZZ. MACH. IN OPERATION #1+2 BOILERS 1+2 F.O. BURNERS 1+2 F.O.S. PUMPS. 1+2 MIN. ED PUMPS. 8th FLOATING. M.N. AIR COMPRESSOR. M.N. & AUX AIR EJECTORS. M.N. & AUX C.I.R. PUMPS. 2 M.N. & AUX COND. PUMPS. 1+2 AUX GENERATORS. L.O. PURIFIER. L.O.S. PUMP. FIRE & SAN P.M. STD STEERING GEAR. TESTED OVERSPEED TRIP LOW L.O. ALARM ON M.N. TURBINE & THRUST. PUMPED BILGES. CHECKED STEERING ER. GEAR. TOPPED OFF PORT INHD SELLER FROM #6 & AB+PS. ADDED 1 GAL L.O. OIL TO 1+2 M.N. FEED PUMPS. CHEMICAL CLEANING OUTHD SELLER. MADE ROUTINE INSPECTIONS OF MACH & ENGR SPACES.

WATCH ENGR'S SIGNATURE-

George Bauney

1600-2000 WATCH

STEAMING AS BEFORE ON 18 NOZZLES. 1550 TO 1617 BLEW TUBES ON #1+2 BOILERS. SHIFTED AND CLEANED MAIN L.O. STRAINER. CHANGED CENTER BURNER ON #1+2 BOILERS. CHECKED ALL ENGR. ROOM MACHINERY, INSPECTED OUTSIDE SPACES. AT 1700 CLOSED W.T.D. FROM THE BRIDGE. ROUTINE UNDERWAY WATCH.

WATCH ENGR'S SIGNATURE-

Jim Jones

2000-2400 WATCH

UNDERWAY AS BEFORE 18 NOZZLES. MACHINERY IN USE AS BEFORE. CHECKED ALL MACHINERY IN USE INCLUDING STEERING ENGINE ROOM. CLEANED ALL BOTTOM ATOMIZERS. PUMPED BILGES. CARRIED OUT UNDERWAY WATCH ROUTINE AND ALL STANDING ORDERS. ADVANCED CLOCK 40 MIN @ 2300.

WATCH ENGR'S SIGNATURE-

Clemmons,

2400-0400 WATCH

UNDERWAY ON 18 NOZZ. MACH. AS BEFORE. CHANGED & CLEANED TOP F.O. BURNERS & STD DISCH STRAINER. DAILY TEST OF 8th L.O. PUMP FOR 1-HR. CLEANED & INSPECTED L.O. STRAINERS ON #1+2 AUX GENERATORS. PUMPED BILGES. ADVANCED CLOCKS 20 MINS @ 0120 CHECKED STEERING ER. GEAR. ADDED 1 GAL L.O. OIL TO #1+2 MAIN FEED PUMPS. TOPPED OFF PORT INHD SELLER FROM #6 PS. W.R. CALLED OUT THE CHIEF ELECT TO MAKE REPAIRS ON BAKERS DEEP FRYER MOTOR. MADE ROUTINE INSPECTIONS OF MACH & ENGR SPACES.

WATCH ENGR'S SIGNATURE-

George Bauney

0400-0800 WATCH

STEAMING AS BEFORE ON 18 NOZZLES. SHIFTED AND CLEANED F.O. SUCTION STRAINER. AT 0500 ADVANCED CLOCKS (20 MIN). CARRIED OUT STANDING AND NIGHT ORDERS. CHECKED ALL ENGR. ROOM AND OUTSIDE MACHINERY SPACES. ROUTINE UNDERWAY WATCH.

WATCH ENGR'S SIGNATURE-

Jim Jones

0800-1200 WATCH

UNDERWAY ON 18 NOZZLES. MACH IN USE AS BEFORE. CHANGED & CLEANED LOWER F.O. BURNERS & PORT F.O. STRAINER. CHECKED ALL MACH IN OPERATION & SPACES. PUMPED BILGES. NORMAL STEAMING WATCH. OPENED LUBE OIL SETTLING TANK FOR INSPECTION.

WATCH ENGR'S SIGNATURE-

Clemmons,

CHIEF ENGINEER

BOILER WATER READINGS

(WS) STB'D (FS) PORT (WS) (FS)

HOURS 3478 HOURS 2567 - 944

AKL 8.76 AKL 7.59

T-AVL 14.60 T-AKL 13.43

SAL. 4.56 S.L. 4.56

PHOS. 30 PHOS. 40

R. ph R. ph

50³-50-50³-45

CHIEF ENGR'S SIGNATURE-

Clemmons,

1200-1600 WATCH

UNDERWAY ON 18 NOZZ. MACH. IN OPERATION #1 & 2 Boilers, 1 & 2 F.D. Blowers, 1 & 2 F.O.S. PUMPS, 1 & 2 M.H.E. PUMPS STBY FLOWING, M.H. AIR COMPRESSOR, M.H. & AUX AIR EJECTORS, M.H. & AUX C.W. PUMPS, 2 M.H. & AUX COND PUMPS, 1 & 2 AUX GENERATORS, L.O. PURIFIER, L.O. PMP, FIRE & SAN PUMP, STBD STEERING GEAR. Tested overspeed trip LOW LO ALARM ON M.H. turbine & THROTT. STBY @ 1216 (Weather) Pumped Bilges. Checked steering E.R. GEAR. Topped off port tank settler FROM #6 P.M.R. ~~111~~ 0413 Added 1-GAL L.O. OIL to 1 & 2 M.H. FEED PUMPS. MADE ROUTINE INSPECTIONS OF MACH. & ENGR SPACES.

WATCH ENGR'S SIGNATURE-

George Bruner

1600-2000 WATCH

Steaming as before on 18 nozzles, 1550 to 1615 blew tubes on #1 & 2 boilers. at 1553 an stby. at 1623 LH. shifted and cleaned main L.O. strainer. Changed Center burner on #1 & 2 boilers. at 1723 closed W.T.D. from the bridge. at 1810 secured steam heat to troop officer lounge, by order of the Master. Pumped out cargo holds. Carried out routine sea watch.

WATCH ENGR'S SIGNATURE-

Jim Jones

2000-2400 WATCH

UNDERWAY AS BEFORE 18 NOZZLES, MACHINERY IN USE AS BEFORE, CHECKED ALL MACHINERY IN USE INCLUDING STEERING ENG., CLEANED BOTTOM ATOMIZERS #1 & 2 BARS, Pumped Bilges, CARRIED OUT UNDERWAY WATCH ROUTINE AND ALL STANDING ORDERS, ADVANCED CLOCKS 20 MIN AT 2300

WATCH ENGR'S SIGNATURE-

Clemson,

2400-0400 WATCH

UNDERWAY ON 18 NOZZ. MACH AS BEFORE. Changed & CLEANED top F.O. BURNERS & STBD DISCH STRAINER. ADVANCED CLOCKS 20 MINS @ 0100. DAILY test of STBY L.O. PUMP FOR 1-hr. Pumped Bilges. Topped off port tank settler FROM #6 P.M.R. & 7. Checked steering E.R. GEAR. Cleaned & inspected L.O. STRAINERS ON 1 & 2 AUX GENERATORS. Added 1-GAL L.O. OIL to 1 & 2 M.H. FEED PUMPS. MADE ROUTINE INSPECTIONS OF MACH. & ENGR SPACES.

WATCH ENGR'S SIGNATURE-

George Bruner

0400-0800 WATCH

Steaming as before on 18 nozzles, shifted and cleaned F.O. Suct. strainer. at 0500 advanced clocks (20 mi). Checked machinery in Eng. room and outside spaces. Carried out standing and night orders. Routine underway watch.

WATCH ENGR'S SIGNATURE-

Jim Jones

0800-1200 WATCH

UNDERWAY ON 16 NOZZLES, 0800 REDUCED SPEED TO 16 NOZZLES B.O.B. MACHINERY IN USE AS BEFORE, CHECKED ALL MACHINERY IN USE INCLUDING STEERING ENGINE, 0820 FIRE ALARM TEST BY BRIDGE, Blew tubes on 1 & 2 BARS, CLEANED BOTTOM ATOMIZERS & PORT F.O. DISCH STRAINER, 1017 STBY BELL COLLISION DRILL, 1033 SEC FROM COLLISION DRILL, 1034 Full Ahead BELL 16 NOZZLES, Pumped Bilges, CARRIED OUT UNDERWAY WATCH ROUTINE AND ALL STANDING ORDERS,

WATCH ENGR'S SIGNATURE-

Clemson,

CHIEF ENGINEER

BOILER WATER READINGS

(WS) STB'D (FS) PORT (WS) - (FS)

HOURS 3502 HOURS 2591 - 968

AKL 7.59 AKL 7.59

T-AKL 11.68 T-AKL 11.10

SAL. 3.73 SAL. 4.14

PHOS. 42 PHOS. 38

R.ph R.ph

50³.43 - 50³.45

CHIEF ENGR'S SIGNATURE-

1200-1600 WATCH

UNDERWAY ON 16 NOZZ. Mach. IN OPERATION. #1+2 Boilers 1+2 F.O.S. Pumps 1+2 F.O. Blowers 1+2 M.H.P. Pumps. Stby Flooting M.H. Air Compressor. M.H. + Aux Air Ejectors. L.O. purifier. L.O.S. pump. M.H. + Aux Circ. pumps 2 M.H. + Aux Cond pumps 1+2 Aux Generators. F.O. Ret SAN pump. Stbd Steering Gear. Tested overspeed trip Low L.O. ALARM on M.H. Turbine + Thrust. Topped off port tank sett. FROM #7 & 8. Pumped Bilges. Checked steering L.O. Gear. Added 1 GAL L.O. oil to 1+2 F.O.S. Pumps. Pumped port tank settler out. Made Routine inspections of MACH + ENG SPACES.

WATCH ENGR'S SIGNATURE-

1600-2000 WATCH

Steaming on 16 Nozzles, 1550 To 1616 blew tubes on #1+2 boilers. at 1632 reduced speed to 14 nozzles B/O Bridge. shifted and cleaned main F.O. strainer. Changed center burner in #1+2 boilers, day workers filled out board settler with sea water. 1750 closed W.T. doors from bridge. Carried out routine sea watch.

WATCH ENGR'S SIGNATURE-

2000-2400 WATCH

UNDERWAY AS BEFORE 14 NOZZLES, MACHINERY IN USE AS BEFORE, CHECKED ALL OPERATING MACHINERY INCLUDING STEERING ENGINE, CLEANED BOTTOM ATOMIZERS, PUMPED BILGES, CARRIED OUT UNDERWAY WATCH ROUTINE,

WATCH ENGR'S SIGNATURE-

2400-0400 WATCH

UNDERWAY ON 14 NOZZ MACH AS BEFORE. Changed & cleaned top F.O. BURNERS and stbd disch. strainer. Daily test of Stby L.O. pump for 1-hr. Added 1 GAL L.O. oil to 1+2 M.H. F.O.S. pumps. Pumped Bilges. Cleaned & inspected L.O. STRAINERS ON 1+2 AUX GENERATORS. Topped off port ^{subd.} settler FROM #8 1/2. Checked steering L.O. Gear. Made Routine inspection of MACH + ENG SPACES.

WATCH ENGR'S SIGNATURE-

0400-0800 WATCH

Steaming as before on 14 Nozzles, shifted and cleaned F.O. port strainer. Pumped out Cargo holds and Eng. room bilge. at 0645 reduced speed to 12 Nozzles B/O Bridge. Carried out standing and night orders. Routine sea watch.

WATCH ENGR'S SIGNATURE-

0800-1200 WATCH

UNDERWAY AS BEFORE 12 NOZZLES, MACHINERY IN USE AS BEFORE, CHECKED ALL MACHINERY IN USE INCLUDING STEERING ENGINE, CLEANED BOTTOM ATOMIZERS AND PORT F.O. DISCH STRAINER, PUMPED BILGES + 4-5 HOLD PUMPED BURCHER SHOP SUMP, BLEW TUBES, 0805 FIRE ALARM TEST BY BRIDGE, OPENED AND CLEANED LUBE OIL SETTLING TANK CLOSED SAME, CARRIED OUT UNDERWAY WATCH ROUTINE AND ALL STANDING ORDERS,

WATCH ENGR'S SIGNATURE-

CHIEF ENGINEER

BOILER WATER READINGS

(WS) SBWD (FS) PORT (WS) (FS)
 6199 LB 3526 F.O. 2615 - 992
 A.M. 8.18 P.M. 9.34
 T 12.85 A.M. 14.02
 SAL. 3.31 S.M. 3.31
 PHOS. 42 FOS. 45
 R.ph 10.5 R.ph 10.5
 503.50 - 503.52

CHIEF ENGR'S SIGNATURE-

USNS		VOYAGE NO.		FROM		TO		TYPE OF VESSEL		DATE			
Gen John Pope Tap-110		5-13		Vong Tam		Oakland Calif		P2-52-R2		10-18-19-66			
WATCH													
		1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200						
RUNNING TIME		240	240	220	220	220	240						
DETENTION TIME													
REVOLUTION COUNTER (END OF WATCH)		1435 8320	1437 6970	1439 3840	1441 1080	1442 8530	1444 8290						
TOTAL REVOLUTIONS (FOR WATCH)		21440	18650	16870	17240	17450	19760						
AVERAGE RPM		89.3	77.7	77.4	78.4	79.3	82.3						
F.O. METER (END OF WATCH)		9954 080	9955 840	9957 400	9959 050	9960 820	9962 710						
F.O. CONSUMED		2320	1780	1560	1650	1770	1890						
PRESSURES													
THROTTLE		450	450	450	450	450	450						
H.P. AHEAD		450	355	375	390	400	430						
L.P. AHEAD		15	5	5	7	7	9						
VACUUM		29"	29"	28.8"	29"	29"	28.8"						
L.O. TO TURBINES		12	12	12	12	12	12						
AUX. STEAM		140	135	140	140	140	140						
BACK PRESSURE		9	9	9	9	9	9						
GLAND STEAM		4	2.0	3	3	3	4						
H.P. BLEEDER		75	75	60	60	60	60						
I.P. BLEEDER		-	-	-	-	-	-						
L.P. BLEEDER		16	14"	20"	20"	20"	18"						
TEMPERATURES													
STEAM AT THROTTLE		660	645	690	640	640	680						
L. P. EXHAUST		95	87	86	87	89	89						
CONDENSATE		90	84	82	84	84	82						
CIRC. WATER IN		69	70	69	68	68	65						
CIRC. WATER OUT		78	76	73	74	74	72						
L.O. TO COOLERS		123	120	120	118	120	122						
L.O. FROM COOLERS		106	107	108	106	107	107						
TEMPERATURE THRUST BEARING		115	114	114	114	114	115						
FORWARD H.P. ROTOR BEARING		124	120	120	119	118	121						
AFT. H.P. ROTOR BEARING		133	129	130	130	130	130						
FORWARD L.P. ROTOR BEARING		130	126	126	125	125	130						
AFT. L.P. ROTOR BEARING		125	124	122	122	124	123						
MISCELLANEOUS													
MAIN COND. SALINITY		.41	.41	.41	.41	.41	.41						
ENGINE ROOM TEMPERATURE		81	80	78	77	76	75						
FIRE ROOM TEMPERATURE		81	80	78	77	76	75						
NOZZLES IN USE		12	-	-	Thrott	-	Throttle						
NO. OF BURNERS IN USE		P 3	2	2	2	2	2						
BURNER TIP SIZE		P 53/70	53/70	53/70	53/70	53/70	53/70						
CO. % PORT BOILER							83%						
CO. % STBD. BOILER							83%						
OIL LEVEL MAIN SUMP		1'4"	1'4"	1'4"	1'4"	1'4"	1'4"						
GENERATORS													
WATCH		GENERATOR NUMBER	R.P.M.	STEAM PRESSURE	STEAM TEMP.	L.O. PRESSURE	L.O. TO COOLER	L.O. FROM COOLER	TEMP. OF HOTTEST BEARING	L.O. GOVERNOR PRESSURE	AMPS POSITIVE	AMPS NEGATIVE	VOLTS
1200 TO 1600		1	1200	450	660	9	120	110		62	950	950	240
		2	1200	450	660	7	135	122		54	950	950	240
1600 TO 2000		1	1200	460	645	9	118	110		62	850	850	240
		2	1200	460	645	7	132	120		54	850	850	240
2000 TO 2400		1	1200	460	690	9	117	110		62	900	900	240
		2	1200	460	690	7	134	118		54	900	900	240
2400 TO 0400		1	1200	460	640	9	118	110		62	900	900	240
		2	1200	460	640	7	134	119		54	900	900	240
0400 TO 0800		1	1200	460	640	9	118	110		62	900	900	240
		2	1200	460	640	7	132	116		54	900	900	240
0800 TO 1200		1	1200	460	680	9	119	110		62	900	900	240
		2	1200	460	680	7	132	116		54	900	900	240
FUEL - WATER AND LUBE OIL													
FUEL OIL		METER AT NOON	9962710	ON HAND AT START OF DAY	264								
		METER PREVIOUS NOON	9951740	EVAPORATED OR RECEIVED	62								
		CONSUMED BY METER	10970	ON HAND	320								
		ON HAND AT START OF DAY	3314	CONSUMED	6								
		RECEIVED DURING DAY	-0-	ON HAND AT START OF DAY	1920								
		EXPENDED DURING DAY	384	RECEIVED	-0-								
		REMAINING ON BOARD	2930	ON HAND	1900								
DOMESTIC WATER		ON HAND AT START OF DAY	1080	CONSUMED	20								
		EVAPORATED OR RECEIVED	44	ON HAND	1593								
		ON HAND	1054	RECEIVED	-0-								
		CONSUMED	7088	CONSUMED	2								
L.O. CENTRIFUGE - HOURS OPERATED													
1200 TO 1600		1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200							
4		4	3 2/3	3 2/3	2 2/3	4							
SUMMARY													
RUNNING TIME		1380	PROPELLER SLIP (%)	Pos	13.07								
DETENTION TIME		-0-	BBL FUEL/MI	1.07	.93								
TOTAL REVOLUTIONS		110,845	WIND DIRECTION	260									
AVERAGE R.P.M.		80.3	STATE OF SEA	Slight									
TOTAL MILES BY ENGINE		413	STATE OF WEATHER	59"									
TOTAL MILES BY OBSERVATION		359											

REMARKS

1200-1600 WATCH

UNDERWAY ON 12 NOZZ. MACH IN OPERATION #1+2 BOILERS 1+2 F.O. BLOWERS 1+2 F.O. PUMPS. 1+2 M.N. F.O. PUMPS. M.N. AIR COMPRESSOR. M.N. & M.AUX AIR EJECTORS. M.N. & M.AUX CIRC PUMPS. 2 M.N. & M.AUX COND PUMPS. L.O. PURIFIER. L.O.S. PUMP. 1+2 AUX GENERATORS. FIRE & SAN PUMP. STBD STEERING GEAR. TESTED OVERSPEED TRIP LOW L.O. ALARM ON M.N. TURBINE & THROTT. ADDED 1 GAL L.O. OIL TO 1+2 FEED PUMPS. PUMPED BILGES. TOPPED OFF PORT INHD SETTLER FROM #8 P/S. CHECKED STEERING E.R. GEAR. FIRE DRILL @ 1515. SECURED @ 1537. TESTED FIRE PUMP RELIEF VALVE POPPED @ 125# PSIG. BOAT DRILL @ 1532. SEC. @ 1539. STBY @ 1515. L.H. @ 1539. GENERAL

1600-2000 WATCH

STEAMING AS BEFORE ON 12 NOZZES, AT 1600 REDUCED SPEED TO 80 RPM. CLOSED ALL NOZZ. CONTROL VALVES, B/O OF THE BRIDGE. 1605 TO 1630 BLEW TUBES ON #1+2 BOILERS. AT 1720 CLOSED W.T. DOORS FROM THE BRIDGE. CARRIED OUT WATCH ROUTINE.

WATCH ENGR'S SIGNATURE.

2000-2400 WATCH

UNDERWAY AS BEFORE 80 RPM'S, MACHINERY IN USE AS BEFORE, CHECKED ALL MACHINERY IN USE INCLUDING STEERING ENG, PUMPED BILGES & #4-S HOLD, CARRIED OUT REGULAR UNDERWAY WATCH ROUTINE AND ALL STANDING ORDERS.

WATCH ENGR'S SIGNATURE.

2400-0400 WATCH

UNDERWAY 80 RPM MACH AS BEFORE CHANGED & CLEANED TOP F.O. BURNERS & STBD DISCH STRAINER. ADVANCED CLOCKS 20 MINS @ 0400. DAILY TEST OF STBY L.O. PUMP FOR 1-HR. INSPECTED & CLEANED L.O. STRAINERS ON 1+2 AUX GENERATORS. ADDED 1 GAL L.O. OIL TO #1+2 FEED PUMPS. TOPPED OFF PORT INHD SETTLER FROM #8 P/S. PUMPED BILGES. CHECKED STEERING E.R. GEAR. MADE ROUTINE INSPECTIONS OF MACH & ENG SPACES.

WATCH ENGR'S SIGNATURE.

0400-0800 WATCH

STEAMING AS BEFORE 80 RPM. SHIFTED AND CLEANED F.O. SUCT. STRAINER. AT 0500 ADVANCED CLOCKS (20 MIN) CARRIED OUT STANDING AND NIGHT ORDERS, ROUTINE SEA WATCH. AT 0725 INCREASED SPEED TO 84 RPM. B/O BRIDGE.

Conditions Normal.

WATCH ENGR'S SIGNATURE.

0800-1200 WATCH

UNDERWAY AS BEFORE 84 RPM'S, MACHINERY IN USE AS BEFORE, CHECKED ALL MACHINERY IN USE INCLUDING STEERING ENGINE, O814 FIRE ALARM TEST BY BRIDGE. BLEW TUBES IN 1+2 BARS, CLEANED TOP ATOMIZERS AND PORT F.O. DISCH STRAINER. PUMPED BILGES AND #1-S HOLD, CARRIED OUT UNDERWAY WATCH ROUTINE AND ALL STANDING ORDERS.

WATCH ENGR'S SIGNATURE.

CHIEF ENGINEER

BOILER WATER READINGS

(WS) STB'D (FS) PORT (WS) (FS)

HOURS 3550 HOURS 2639-1014

AKL 8.76 AKL 8.76

T-1V 12.85 T-AKL 13.43

SAL. 3.73 SAL. 3.73

PHOS. 40 PHOS. 40

R.ph 10.5 R.ph 10.5

503.48 - 503.50

CHIEF ENGR'S SIGNATURE.

REMARKS

1200-1600 WATCH

Underway 84 RPM. Mach. In operation #1+2 Boilers 1+2 F.D. Blowers 1+2 F.D. P.M.P.s. 1+2 M.N. F.D. P.M.P.s. M.N. Air Compressor. M.N. & A.U. Air Ejectors. M.N. & A.U. C.R.B. P.M.P.s. L.O. Purifier. L.O.S. P.M.P. 2 M.N. & A.U. Cond. P.M.P.s. 1+2 Aux. Generators. Fire & SAN P.M.P. 3rd Steering Gear. Tested overspeed trip Low L.O. ALARM on M.N. turbine & Thrott. Topped off port tank settler from #2 P.S. Pumped Bilges. Checked Steering E.R. Gear. Pumped out port tank settler. Added 1 Gal L.O. to 1+2 M.N. Feed P.M.P.s. Made Routine Inspections of Mach. & Eng's Spaces. Weekly test of Emergency Equipment & Safety devices made by Chief Eng.

WATCH ENGR'S SIGNATURE-

George Bunney

1600-2000 WATCH

Steaming as before at 84 RPM. 1550 to 1615 blew tubes on #1+2 boilers. Shifted and cleaned main L.O. strainer. Changed and cleaned center burner on #1+2 boilers. Water washed bilges with fire hose and pumped out water. 1750 closed W.T. doors from the bridge. Carried out watch routine. Added 2 Gal. oil to #2 main feed pump.

WATCH ENGR'S SIGNATURE-

Jim Jones

2000-2400 WATCH

Underway As Before 84 R.P.M., Machinery In Use As Before. Checked All Machinery In Use Including Steering Engine, Pumped Butcher Shop Sump and Engine Room Bilges, Held E-13 Engineering Casualty Drill At 2100 Notified Bridge. Carried out Underway Watch Routine and All Standing Orders.

WATCH ENGR'S SIGNATURE-

Clemson

2400-0400 WATCH

Underway 84 RPM Mach As Before Changed & cleaned top F.D. Burners & 3rd Disch Strainer. Advanced clocks 20 mins @ 0030 daily test of 5th L.O. pump for var. Held Eng's Casualty drill E-13 Serious steam leak requiring abandonment of the machinery space. Watch Inst. & Bridge notified. 0100-0130. Topped off port tank settler from #2 P.S. Flushed & pumped bilges. Checked Steering E.R. Gear. Added 1 Gal L.O. to #1 M.N. Feed pump. Made Routine Inspections of Mach. & Eng's Spaces.

WATCH ENGR'S SIGNATURE-

George Bunney

0400-0800 WATCH

Steaming as before at 84 RPM. At 0400 advanced clocks (20 min). 0400 to 0430 held casualty drill E-13 serious steam leak requiring abandonment of the space. From 5 min. Pleasant. 0427 moved speed to 81 RPM by Bridge. All other speed changes as per bell hook. Arrival 0600. ETR-14532830-FOM-P-6651110-FOM-S-3320190. At 1555 shifted to High pressure section at 0635 secured Enaps.

WATCH ENGR'S SIGNATURE-

Jim Jones

0800-1200 WATCH

In Port Alameda Naval Air Station, Finished With Engines At 0830, 0900 Closed #1+2 Boiler Main Steam Stops, Main Steam Line Stops, Astern Steam Guarding Stop, 0905 Engaged Main Engine Tackling Gear. Cleaned All Atomizers In Use, Added 1 Gal Lube Oil to #1 Main Boiler Feed Pump, Machinery In Use As Before, Checked All Machinery In Use, Secured #2 Boiler @ 1145

WATCH ENGR'S SIGNATURE-

Clemson

CHIEF ENGINEER

BOILER WATER READINGS

STB'D	PORT
HOURS	HOURS
ALL	ALL
T-VI	T-AKL
SAL.	SAL.
PHOS.	PHOS.
R.ph	R.ph

CHIEF ENGR'S SIGNATURE-

Clemson

USNS		VOYAGE NO.		FROM		TO		TYPE OF VESSEL		DATE	
		6-A								10-20-21-66	

		WATCH								WATCH					
		1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200			1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200
RUNNING TIME								MACH. PARTICULARS (CONT'D)							
DETENTION TIME								TEMPERATURES (CONT'D)							
REVOLUTION COUNTER (END OF WATCH)								HOTTEST GEAR BEARING FORWARD							
TOTAL REVOLUTIONS (FOR WATCH)								HOTTEST GEAR BEARING AFT							
AVERAGE RPM								AUX. COND. CONDENSATE		65	66	66	69	69	
F.O. METER (END OF WATCH)		3321 440	3321 820	3322 190	3322 780			1ST STAGE FEED WATER HEATER		80	78	80	80	80	
F.O. CONSUMED		480	380	370	590			D. C. FEED WATER HEATER		240	240	240	241	248	
								3RD STAGE FEED WATER HEATER		-	-	-			
								SUPER HEAT		P -	-	-			
								F.O. TO BURNERS		S 580	545	550	575	575	
								AIR TO FURNACE		P					
								F.O. TEMP. IN SETTLING TANKS		S					
								PORT BOILER UPTAKE		S 95	98	96	98	95	
								STBD. BOILER UPTAKE							
								F. O. BACK PRESSURE		12	10	10	10	10	
								MAIN STEAM		450	450	450	450	450	
								F.O. TO BURNERS		145	145	145	200	200	
								MAIN COND. SALINITY		.41		.4	.1	.41	
								ENGINE ROOM TEMPERATURE		75	72	71	70	71	
								FIRE ROOM TEMPERATURE		75	72	71	70	71	
								NOZZLES IN USE		-	-				
								NO. OF BURNERS IN USE		P					
								BURNER TIP SIZE		S 53/60	63/60	53/60	60	60	
								CO ₂ % PORT BOILER		-					
								CO ₂ % STBD. BOILER		-					
								OIL LEVEL MAIN SUMP		1'2"	1'2"	1'2"	1'2"	1'2"	

		PRESSURES										TEMPERATURES									
THROTTLE												STEAM AT THROTTLE		-	-						
H.P. AHEAD												L. P. EXHAUST		140	115	94	73	90			
L.P. AHEAD												CONDENSATE		70	66	66	69	68			
VACUUM		28"	28"	28"	28"	28"						CIRC. WATER IN		65	65	65	65	65			
L.O. TO TURBINES		12	12	12	12	12						CIRC. WATER OUT		64	66	64	65	65			
AUX. STEAM		140	140	140	140	140						L.O. TO COOLERS		112	112	109	109	109			
BACK PRESSURE		9	9	9	9	9						L.O. FROM COOLERS		108	107	102	104	105			
GLAND STEAM		7	7	7	7	7						TEMPERATURE THRUST BEARING									
H.P. BLEEDER		-	-	-	-	-						FORWARD H.P. ROTOR BEARING									
I.P. BLEEDER		-	-	-	-	-						AFT. H.P. ROTOR BEARING									
L.P. BLEEDER		-	-	-	-	-						FORWARD L.P. ROTOR BEARING									
												AFT. L.P. ROTOR BEARING									

WATCH		GENERATORS											FUEL - WATER AND LUBE OIL							
		GENERATOR NUMBER	R.P.M.	STEAM PRESSURE	STEAM TEMP.	L.O. PRESSURE	L.O. TO COOLER	L.O. FROM COOLER	TEMP. OF HOTTEST BEARING	L.O. GOVERNOR PRESSURE	AMPS POSITIVE	AMPS NEGATIVE	VOLTS	METER AT NOON	METER PREVIOUS NOON	CONSUMED BY METER	ON HAND AT START OF DAY	EVAPORATED OR RECEIVED	ON HAND	CONSUMED
1200 TO 1600	1	1200	450	680	9	120	110	61	750	750	240			2,611	0	2,611	ON HAND AT START OF DAY	1880		
	2	1200	450	680	7	130	114	54	750	750	240			151	2,460	2,460	ON HAND			
1600 TO 2000	1	1200	450	680	9	118	110	62	750	750	240			1050		1050	ON HAND AT START OF DAY	1592		
	2	1200	450	680	7	130	116	55	750	750	240						ON HAND			
2000 TO 2400	1	1200	450	680	9	119	110	62	850	850	240						ON HAND			
	2	1200	450	680	7	132	114	55	850	850	240						ON HAND			
2400 TO 0400	1	1200	450	680	9	119	110	62	750	750	240						ON HAND			
	2	1200	450	680	7	132	116	55	750	750	240						ON HAND			
0400 TO 0800																	ON HAND			
																	ON HAND			
0800 TO 1200																	ON HAND			
																	ON HAND			

L.O. CENTRIFUGE - HOURS OPERATED					
1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200
4	4	4	4	4	4

SUMMARY	
RUNNING TIME	PROPELLER SLIP (%)
DETENTION TIME	BBL FUEL/MI
TOTAL REVOLUTIONS	WIND DIRECTION
AVERAGE R.P.M.	STATE OF SEA
TOTAL MILES BY ENGINE	STATE OF WEATHER
TOTAL MILES BY OBSERVATION	

1200-1600 WATCH

IN PORT ALAMEDA NAVAL AIR STATION, #1 BOILER, #1-2 AUX GEN, MAIN UNIT ON JACKING GEAR, WITH VAC UP. ROUTINE INSP OF MACH SPACES, NORMAL PORT WATCH.

OILER, DIGGS, FWT, HINDS, BROOKS, Elec. WATCH ENGR'S SIGNATURE-

1600-2000 WATCH

IN PORT, ALAMEDA NAVAL AIR STATION, #1 BOILER DANKY, #1 & #2 GEN. IN SERVICE, MAIN UNIT ON JACKING GEAR, MAINTAINING VACUUM. AFT. BULKHEAD INT. DOOR STUCK PARTIALLY OPEN. MADE ROUTINE INSPECTION ROUNDS OF MACHINERY SPACES. NORMAL PORT WATCH.

OILER, NEVILLE FWT, PECK ELECT, BROOKS WATCH ENGR'S SIGNATURE-

2000-2400 WATCH

IN PORT ALAMEDA NAVAL AIR STATION-- CONDITIONS AS PER 1600-2000. MADE ROUTINE ROUNDS, PLANT NORMAL. ADDED 2 qb. LUBE OIL TO #1 MN. FEED PUMP.

OILER, GARDENOUGH FWT, LANG ELECT, BROOKS WATCH ENGR'S SIGNATURE-

2400-0400 WATCH

MACHINERY AS BEFORE. ROUTINE PORT WATCH. COMPLIED WITH NIGHT & STANDING ORDERS.

PERFORMED FREQUENT INSPECTIONS OF MAIN & AUX MACH. SPACES.

VENTED PORT BOILER AT 25 PSI.

OILER, DIERS FWT, HINDS ELECT, BROOKS WATCH ENGR'S SIGNATURE-

0400-0800 WATCH

AS BEFORE. TESTED TELEGRAPH AT 0600. REQUESTED & RECEIVED PERMISSION FROM BRIDGE TO ROLL MAIN ENGINES AT 0605. DISENGAGED J.G. & OPENED MAIN STEAM STOP @ 0615. TESTED TELEGRAPH & TIME CHECK @ 0734

OILER, DIERS FWT, HINDS ELECT, BROOKS WATCH ENGR'S SIGNATURE-

0800-1200 WATCH

SHIFTING SHIP FROM NAS ALAMEDA TO Todd SHIPYARD ALAMEDA, FWE @ 1009 SECURED MAIN STM STOPS & ENGAGED JACKING GEAR @ 1015 POWER FROM DOCK @ 1100 hours. SECURED #1-2 GENERATORS, SECURED JACKING GEAR & LUBE OIL CYCLE @ 1300 hours,

WATCH ENGR'S SIGNATURE-

CHIEF ENGINEER

BOILER WATER READINGS

STB'D	PORT
HOURS	HOURS
AKL	AKL
T-AKL	T-AKL
SAL.	SAL.
PHOS.	PHOS.
R.ph	R.ph

CHIEF ENGR'S SIGNATURE-

[illegible]

REMARKS

1200-1600 WATCH

IN DRY DOCK @ TOLD SHIPYARD. SHIPS LIGHTS, POWER, WATER
STEAM & AIR FROM THE DOCK. YARD WORKMEN WORKING IN ENGINE SPACES,
MADE ROUTINE INSPECTION OF MACH SPACES

WATCH ENGR'S SIGNATURE-

1600-2000 WATCH

DRY DOCKED, TOLD'S, ALAMEDA. YARD WORKERS ABOARD -- Pumped Bilges,
MADE ROUTINE INSPECTIONS OF MACHINERY SPACES.

2000-2400 WATCH

OILER - GOODENOUGH - REEFER - GORDON WATCH ENGR'S SIGNATURE - W. L. T. Leman R/E
AS ABOVE, REPAIRS CONTINUING, DRAINING AFT PEAK, PUMPED BILGES
MADE ROUTINE INSPECTIONS OF MACHINERY SPACES

2400-0400 WATCH

OILER - GOODENOUGH REEFER - GORDON WATCH ENGR'S SIGNATURE - W. L. T. Leman R/E
AS BEFORE, DUMPING AFT PEAK. YARD WORKERS CONTINUED WORKING ON VARIOUS TASKS AS
PER CONTRACT. MADE ROUTINE INSPECTIONS OF MACH SPACES.
BILGES AT SAFE LEVELS.

0400-0800 WATCH

OILER - DIELS REEFER - MARVIN WATCH ENGR'S SIGNATURE - C. R. Spector R/E
AS BEFORE, CONTINUED DUMPING AFT PEAK. COMPLIED WITH NIGHT 7 STANDING ORDERS
YARD WORKERS WORKING ON CONTRACT ITEMS.
BILGES AT SAFE LEVELS.

0800-1200 WATCH

OILER - DIELS REEFER - MARVIN WATCH ENGR'S SIGNATURE - C. R. Spector R/E
AS BEFORE, YARD CREW WORKING ON CONTRACT ITEMS AS PER SPECIFICATIONS.
CONTINUED DUMPING AFT PEAK.
ROUTINE SECURITY WATCH.
BILGES AT SAFE LEVELS.

OILER - MCGINNIS
CHIEF ENGINEER

REEFER - KRUPP WATCH ENGR'S SIGNATURE - C. R. Spector R/E

BOILER WATER READINGS

SEA'D	FORT
HOURS	HOURS
AKL	AKL
T-AFT.	T-AKL
SAL.	SAL.
PHOS.	PHOS.
R.ph	R.ph

CHIEF ENGR'S SIGNATURE-

[illegible]

REMARKS

1200-1600 WATCH

AS BEFORE - YARD WORKERS ABOARD - MADE ROUTINE INSPECTIONS -

OILER - MCGINNIS

KEEPER - KRUPP

WATCH ENGR'S SIGNATURE-

G. L. Hearn R/Engr

1600-2000 WATCH

AS BEFORE - YARD CREWS WORKING - MADE ROUTINE INSPECTIONS

Oiler - Goodnough Reefer - Herigstad

WATCH ENGR'S SIGNATURE-

G. L. Hearn R/Engr

2000-2400 WATCH

AS BEFORE - SHORE GANGS WORKING - MADE ROUTINE INSPECTIONS -

Oiler - Goodnough

Reefer - Herigstad

WATCH ENGR'S SIGNATURE-

G. L. Hearn R/Engr

2400-0400 WATCH

AS BEFORE. ALL SERVICES BEING FURNISHED FROM DOCK.

YARD GANGS WORKING ON STERN TUBE & VARIOUS VALVES IN MACH. SPACES.

MADE ROUTINE INSPECTIONS OF MACH. SPACES.

BILGES AT SAFE LEVELS.

OILER - DIELS

REEFER - MARVIN

WATCH ENGR'S SIGNATURE-

C. R. Spector R/Engr

0400-0800 WATCH

AS BEFORE. ROUTINE PORT WATCH.

YARD CREWS STILL WORKING ON STERN TUBE & VALVES IN MACH. SPACES.

BILGES O.K.

OILER - DIELS

REEFER - MARVIN

WATCH ENGR'S SIGNATURE-

C. R. Spector R/Engr

0800-1200 WATCH

AS BEFORE. ROUTINE INSPECTIONS OF MACH. SPACES.

YARD CREW WORKING ON CONTRACT ITEMS.

BILGES O.K.

OILER - MCGINNIS

REEFER - MARVIN

WATCH ENGR'S SIGNATURE-

C. R. Spector R/Engr

CHIEF ENGINEER

BOILER WATER READINGS

STB'D	PORT
HOURS	HOURS
AKL	AKL
T-AVL	T-AKL
SAL.	SAL.
PHOS.	PHOS.
R.ph	R.ph

CHIEF ENGR'S SIGNATURE-