


ENGINE ROOM LOG

GEARED TURBINE DRIVE



USNS Gen. John Pope (TAP 110)

FROM 2 Dec.
1200 **19** 66 **TO** 2400
1 JAN. **19** 67

INSTRUCTIONS

1. The entries in this book will be made neatly and legibly by the engineer or other person directly in charge of the machinery of the vessel, and with pen and ink or indelible pencil. No erasures nor the removal of any leaves will be permitted. Incorrect entries may be changed by drawing a single line through same with ink or indelible pencil and writing in the correct data, followed by the initials of the person making the change. The greatest care shall be used in keeping the log book to insure absolute accuracy in all particulars.

2. All entries of time shall be made on the 24-hour basis, noon to noon.

3. Under the heading "Remarks" a careful, detailed record of the events occurring daily in the engine department shall be entered in the log book, together with notation of any violation of orders or regulations. Remarks should be preceded by the time when pertaining to important tests, casualties, injuries, etc.

4. Entries regarding the following shall also be made when occurring:

(a) Repairs, cleaning, and painting, including machinery outside the engine spaces.

(b) Faulty or erratic operation or failure of machinery.

(c) Any important changes in machinery of any nature, or additions thereto.

(d) Remetalling of bearings; fitting new piston rings; reboring cylinders; renewing pump parts, metallic packing, important valves, propeller, shafting, stern bearing, zinc protection bars and rings outboard, strainers, etc.; data to show in all cases exactly what parts have been attended to or repaired, material or article used and reasons.

(e) Pumping of bilges.

(f) Blowing of tubes.

(g) Examining holding down bolts.

(h) Fuel and water taken aboard. The fuel account shall be carefully kept and the quantity consumed each day accurately ascertained.

(i) Grade and quality of fuel oil and lubricating oil used; also type of filtering and cleaning elements installed in both fuel and lube oil lines; results obtained from use thereof.

(j) Record of special tests ordered made.

(k) Defects in supplies received.

(l) Derelictions or deficiencies developed on the part of any member of the engine department.

5. In twin screw vessels when both engines are in the same engine space, alternate pages will be used for recording the readings from the starboard machinery, the other pages being used for the port machinery. In such cases, each sheet of the log book will bear the notation either "Port Machinery" or "Starboard Machinery." In the event that the machinery for each propeller is in a separate engine room, two books shall be utilized and each page of each such book shall be properly marked to indicate to which engine room it applies. For such ships, in addition to individual fuel, water, and lube oil summaries, the sheets covering the control engine room shall carry a consolidated figure reflecting the status of these materials for both machinery spaces.

6. The log books shall be retained on board unless required temporarily by the administrative commander and destroyed when three years old.

REMARKS

1200-1600 WATCH

UNDERWAY ON 18 NOZZ MACH OPERATION #1 & 2 BOILERS 1 & 2 F.W. BLOWERS 1 & 2 F.O.S. PMS. 1 & 2 M.N. FD PUMPS. MAIN A.R. EJECTOR. M.N. CIRC 2 COND. PMS. L.O. PURIFIER. L.O.S. PUMP 2 AUX GENERATOR. AUX A.R. EJECTOR. CIRC & COND PUMP OVER TO MAIN FIRC & SAN PUMP. PORT STEERING GEAR. TESTED OVERSPEED TRIP & LOW L.O. ALARM ON M.N. TURBINE & THROTT. CHECKED STEERING GEAR. ENGR'S CASUALTY ON #1 M.N. FEED PUMP. COIL BURNED OUT @ 1405. REPAIRS MADE BY CHIEF ELECT. BACK IN SERVICE @ 1500. CHIEF ENGR. WITNESS THE CASUALTY. PUMPED L.O. FROM #1 AUX GEN THROUGH PURIFIER INTO M.N. SUMP. CHECKED MACH & ENGR'S SPACES.

1600-2000 WATCH

STEAMING AS BEFORE ON 18 NOZZLES. PUMPED UP SETTLERS FROM #2 P.D.B. CHANGED AND CLEANED #2 GEN. L.O. STRAINER. RENEWED CASSETTE ON #1 GEN. L.O. SUMP. JR. CHECKED STEERING GEAR AND TACK WATER SOUNDINGS. MADE ROUNDS AND CHECKED ALL RUNNING MACH. INSPECTED S.E. ROOM. CARRIED OUT STANDING ORDERS.

WATCH ENGR'S SIGNATURE-

George Bunn

2000-2400 WATCH

STEAMING AS BEFORE ON 18 NOZZLES. PUMPED UP SETTLERS FROM #2 P.D.B. CHANGED AND CLEANED #2 GEN. L.O. STRAINER. RENEWED CASSETTE ON #1 GEN. L.O. SUMP. JR. CHECKED STEERING GEAR AND TACK WATER SOUNDINGS. MADE ROUNDS AND CHECKED ALL RUNNING MACH. STEAM LEAK ON PORT STEAM LINE FROM #4 P.D.B. RETARDED CLOCKS 20 MIN. @ 2300. ADDED 1 GAL L.O. #2 FD. PUMP.

WATCH ENGR'S SIGNATURE-

H. Jones

2400-0400 WATCH

UNDERWAY ON 18 NOZZ MACH AS BEFORE. CHANGED & CLEANED F.O. CENTER BURNERS AND STD DISCH STRAINER. RETARDED CLOCKS 20 MINS @ 0100. SHIFTED & CLEANED MAIN L.O. DISCH STRAINER. FILLED #1 AUX GENERATOR. L.O. SUMP FROM MAIN. SECURED & CLEANED L.O. PURIFIER @ 0130. BACK IN SERVICE @ 0200. CHECKED STEERING GEAR. PUMPED CARGO HELDS BILGES. DAILY TEST OF STD L.O. PUMP FOR 1-HR. SHIFTED F.O. SUCT TO PORT INBD SEIT @ 0220. BRIDGE REPORTED WATER RUNNING CONT. IN TROOP SHOWER 2-210-1 JR. CHECKED FOUND VALVE WHEELS MISSING @ 0320. MADE ROUTINE INSPECTIONS OF MACH & ENGR'S SPACES.

WATCH ENGR'S SIGNATURE-

George Bunn

0400-0800 WATCH

STEAMING AS BEFORE ON 18 NOZZLES. CHANGED AND CLEANED BOTTOM BURNER IN #1 & 2 BOILERS. SHIFTED PORT F.O. SECTION STRAINER. SHIFTED AND CLEANED MAIN L.O. STRAINER. AT 0425 RETARDED CLOCKS (20 MIN.) @ 0530 BRIDGE REPORTED 5th DEHD LIST ON SHIP. SHIFTED F.W. SECTION TO 3 STD. DISTILLING TO 3 PORT. @ 0615 CALLED OUT DUTY ELECT. TO GET GAGE GLASS LIGHTS ON TO #1 & 2 BOILERS. CHECKED ALL RUNNING MACH.

WATCH ENGR'S SIGNATURE-

H. Jones

0800-1200 WATCH

STEAMING AS BEFORE ON 18 NOZZLES. PUMPED UP SETTLERS FROM #4 S DB. CHANGED AND CLEANED TOP F.O. BURNERS. CHANGED AND CLEANED F.O. SUCT. STRAINER. CHANGED AND CLEANED #2 GEN. L.O. STRAINER. STEAM CRACKED TO #4 & ADJUSTED F.O. CENTRAL VALVES. REEFER ON WATCH NOTIFIED OF MALFUNCTIONING SUTTLER BUT IN TROOP COMP. 2-7. JR. CHECKED STEERING GEAR. MADE ROUNDS AND CHECKED ALL RUNNING MACH. PUMPED BILGES AND BILGE HELDS #2 & 3 S.

WATCH ENGR'S SIGNATURE-

H. Jones

CHIEF ENGINEER

STBD. BOILER TEST. WS - FS
HOURS - 249 HOURS - 249 - 249

AKL - 11.68 AKL - 8.76

TAKL - 15.18 T-AKL - 14.60

CL - 4.56 CL - 2.49

PHOS. 50 PHOS. 38

PH - 10.0 PH - 10.0

CHIEF ENGR'S SIGNATURE-

H. Jones

USNS Gen John Pope TAP-112 VOYAGE NO. 6-A FROM OAKLAND CALIF TO OKINAWA TYPE OF VESSEL P2-S2-R2 DATE 12-3-4-46

WATCH							WATCH						
	1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200		1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200
RUNNING TIME	240	240	260	260	260	240	MACHINERY PARTICULARS (CONT'D)	AFT. H. P. ROTOR BEARING	135	135	135	135	135
DETENTION TIME								FORWARD L. P. ROTOR BEARING	132	130	130	130	130
REVOLUTION COUNTER (END OF WATCH)	1583 8880	1584 2606	1588 7080	1591 2240	1593 7190	1595 9890		AFT. L. P. ROTOR BEARING	130	130	127	125	127
TOTAL REVOLUTIONS (FOR WATCH)	23350	93120	25080	25160	25950	22700		HOTTEST GEAR BEARING FORWARD	160	160	160	160	160
AVERAGE RPM	97.3	96.3	96.5	96.7	99.8	94.6		HOTTEST GEAR BEARING AFT	145	145	145	145	145
F.O. METER (END OF WATCH)	1015 0420	1015 3890	1015 5630	1015 8310	1016 0990	1016 3550		AUX. COND. CONDENSATE	103	sec	115	sec	115
F.O. CONSUMED	2600	2470	2740	2680	2680	2560		1ST STAGE FEED WATER HEATER	160	160	160	160	160
MACHINERY PARTICULARS	THROTTLE	430	435	435	435	435		D. C. FEED WATER HEATER	235	240	235	238	240
	H.P. AHEAD	430	430	430	430	430		3RD STAGE FEED WATER HEATER	100				
	L.P. AHEAD	21	22	22	22	22		F.O. TO BURNERS	200 195	180 170	170	170	185
	VACUUM	28"	27.5	28"	28"	28"		F.O. BACK PRESSURE	10	14	10	10	7
	L.O. TO TURBINES	12	12	12	12	12		AIR TO FURNACE	5.5 5.6	4.0 3.3	3.8 4.2	4.3 4.2	3.5 3.0
	AUX. STEAM	150	150	150	150	145		SAFETY			.41	.41	.41
	BACK PRESSURE	9	9	8	9	9		MAIN STEAM	440	435	435	440	430
	GLAND STEAM	2.5	3.5	3	2.5	3		SUPER HEAT	690	690	690	670	680
	H.P. BLEEDER	74	72	74	74	70		F.O. TO BURNERS	196 190	185 190	190	190	185
	L.P. BLEEDER	13	11	13	13	11		F.O. TEMP. IN SETTLING TANKS	118 118	115 110	110 118	108 118	105 115
TEMPERATURES	STEAM AT THROTTLE	640	690	690	670	685	MISCELLANEOUS	PORT BOILER UPTAKE	340	325	335	325	330
	L.P. EXHAUST	105	104	103	104	105		STBD. BOILER UPTAKE	325	310	315	310	310
	CONDENSATE	103	98	100	100	102		ENGINE ROOM TEMPERATURE	86	84	82	82	84
	CIRC. WATER IN	74	76	75	76	76		FIRE ROOM TEMPERATURE	86	84	82	82	84
	CIRC. WATER OUT	85	86	86	88	89		NOZZLES IN USE	18	18	18	18	18
	L.O. TO COOLERS	124	124	126	125	126		NO. OF BURNERS IN USE	6	6	6	6	6
	L.O. FROM COOLERS	108	106	106	107	106		BURNER TIP SIZE	53 70	53 70	53 70	53 70	53 70
	TEMPERATURE THRUST BEARING	116	118	117	116	116		CO2 % PORT BOILER					19.40
	FORWARD H.P. ROTOR BEARING	130	130	128	128	128		CO2 % STBD. BOILER					20.40
								OIL LEVEL MAIN SUMP	1'2"	1'3"	1'2"	1'2"	1'2"

GENERATORS												FUEL - WATER AND LUBE OIL			
WATCH	GENERATOR NUMBER	R.P.M.	STEAM PRESSURE	STEAM TEMP.	L.O. PRESSURE	L.O. TO COOLER	L.O. FROM COOLER	TEMP. OF HOTTEST BEARING	L.O. GOVERNOR PRESSURE	AMPS POSITIVE	AMPS NEGATIVE	FUEL OIL	WATER	LUBE OIL	
1200 TO 1600	2	1200	430	690	7	138	122		58	1450	1450	METER AT NOON	10163550	ON HAND AT START OF DAY	97
												METER PREVIOUS NOON	10147820	EVAPORATED OR RECEIVED	64
												CONSUMED BY METER	15730	ON HAND	120
												ON HAND AT START OF DAY	11623	CONSUMED	41
												RECEIVED DURING DAY	-0-	ON HAND AT START OF DAY	3280
												EXPENDED DURING DAY	716	RECEIVED	-0-
												REMAINING ON BOARD	10907	ON HAND	3260
1600 TO 2000	1			sec								ON HAND AT START OF DAY	826	CONSUMED	20
												EVAPORATED OR RECEIVED	129		1505
												ON HAND	780	ON HAND	1503
	2	1200	430	690	7	136	122		58	1350	1350	CONSUMED	174		2
2000 TO 2400	2	1200	435	690	7	134	120		58	1400	1400	LOW PRESS. EVAPORATORS (No. of hrs. operated) (Fresh water made gals.)			
												L.O. CENTRIFUGE - HOURS OPERATED			
												1200 TO 1600	1600 TO 2000	2000 TO 2400	0400 TO 0800
												2400 TO 0400	0800 TO 1200		
2400 TO 0400	2	1200	435	670	7	133	121		58	1350	1350	4	4	4 1/3	4 1/3
												SUMMARY			
												RUNNING TIME	1500	PERCENT OF SLIP	11.36
0400 TO 0800	2	1200	430	680	7	134	120		58	1500	1500	DETENTION TIME	-0-	BBL FUEL/MI	1.35
												TOTAL REVOLUTIONS	146620	WIND DIRECTION	320
												AVERAGE R.P.M.	94.4	STATE OF SEA	AVG SWELL
0800 TO 1200	2	1200	435	685	7	134	120		58	1500	1500	TOTAL MILES BY ENGINE	628	STATE OF WEATHER	68°
												TOTAL MILES BY OBSERVATION	468		

REMARKS

1200-1600 WATCH

UNDERWAY ON 18 NOZZ. MACH. IN OPERATION #1 & 2 BOILERS. 1 & 2 F.W. BLOWERS. 1 & 2 F.O.S. PUMPS. 1 & 2 M.N. F.W. PUMPS. M.N. AIR EJECTOR. M.N. CIRC & 2 COND. PUMPS. L.O. PURIFIER L.O.S. PUMP. #2 AUX GENERATOR. AUX AIR EJECTOR. CIRC & COND PUMPS. OVER to MAIN. PORT STEERING GEAR. FIRE & SAN PUMP. Tested overspeed trip & LOW L.O. ALARM ON M.N. TURBINE & THRUST. PUMPED bilges. Checked STEERING E.R. GEAR. Added 4 GAL L.O. to #1 M.N. F.W. PUMP. Made ROUTINE INSPECTIONS OF MACH & ENGR'S SPACES.

WATCH ENGR'S SIGNATURE-

George Bruner

1600-2000 WATCH

STEAMING AS BEFORE ON 18 NOZZLES. Blowed tubes on #1 & 2 boilers 1600 to 1620. Pumped some F.O. out of #4 P.D.B. into settlers. burst air over flow out the sounding tube. Changed bottom burner in #1 & 2 boilers. shifted and cleaned F.O. Disch. strainer on #2 boiler. Noted noise in #2 feed pump. reported same to Ch. Eng. Checked all operating mach. inspected S.E. Room. Pumped bilges.

WATCH ENGR'S SIGNATURE-

Jim Jones

2000-2400 WATCH

STEAMING AS BEFORE ON 18 NOZZLES; #2 M.N. F.W. PUMP SEIZED FROM 2005 TO 2040 FOR REPAIRS BY CHIEF ENGINEER AND 1ST A/E; PUMPED SETTLERS FROM #4 P.D.B.; TR. CHECKED STEERING GEAR AND TELL WATER SUNDIALS; TRUMP CAMP. 4-5 REPORTED "NO VENTILATION", NOTIFIED REEFER ON WATCH. CHANGED AND CLEANED #2 GEN. L.O. STRAINER; ADDED 1 GAL L.O. TO #1 & #2 M.N. F.W. PUMPS. BRUSHED ON #2 GEN. SPARKING SLIGHTLY @ 2305; MADE ROUNDS AND CHECKED ALL RUNNING MACH.; RETARDED CLOCKS 20 MIN. @ 2300. PUMPED BILGES.

WATCH ENGR'S SIGNATURE-

J. H. Edwards

2400-0400 WATCH

UNDERWAY ON 18 NOZZ MACH AS BEFORE. CHANGED & CLEANED CENTER F.O. BURNERS & STB DISCH STRAINER. SHIFTED & CLEANED MAIN L.O. STRAINER. RETARDED CLOCKS 20 MINS. @ 0400 DAILY TEST OF STBY L.O. PUMP FOR 1-HR POLISHED PISTON VALVE. PUMPED BILGES. CHECKED STEERING E.R. GEAR. MADE ROUTINE INSPECTIONS OF MACH & ENGR'S SPACES.

WATCH ENGR'S SIGNATURE-

George Bruner

0400-0800 WATCH

STEAMING AS BEFORE ON 18 NOZZ. AT 0425 RETARDED CLOCKS (20 min.) CHANGED bottom burners on #1 & 2 boilers. shifted and cleaned main L.O. strainer. at 0630 Cruising Conditions Modified. Checked all operating mach. Made routine inspections of S.E. Room and outside spaces.

Conditions normal.

WATCH ENGR'S SIGNATURE-

Jim Jones

0800-1200 WATCH

STEAMING AS BEFORE ON 18 NOZZLES; PUMPED UP SETTLERS FROM #4 P.D.B., FINISHED PUMPING FROM #4 & CHANGED TO OUTBOARD SETTLER @ 0805; RAN TUBES @ 0800; CHANGED AND CLEANED TOP F.O. BURNERS; CHANGED AND CLEANED F.O. SUCT. STRAINER; CHANGED AND CLEANED #2 GEN. L.O. STRAINER; STEAM IN SETTLERS @ 1015 OFF @ 1130; ADDED 3 GALS L.O. TO #2 F.W. PUMP; MADE ROUNDS AND CHECKED ALL RUNNING MACH.; STEAM IN #5 P.D.B.; BRUSHED #2 GEN. STILL SPARKING SLIGHTLY. TR. MADE STEERING ERM ROUNDS.

WATCH ENGR'S SIGNATURE-

J. H. Edwards

CHIEF ENGINEER

WATER

BOILER TEST

STBD. PORT. WS - FS
 273 HOURS. 243 HOURS. 273 - 273

AKL 9.76 AKL 7.01

T. AKL 15.81 AKL 11.10

CL 4.14 CL 2.07

PHOS. 50 PHOS. 30

R-Ph. 10.0 R-Ph. 10.0

CHIEF ENGR'S SIGNATURE-

W. H. Edwards

USNS GEN JOHN POPE TAP-110 VOYAGE NO. 6-A FROM OAKLAND CALIF TO OKINAWA TYPE OF VESSEL P2-52-R2 DATE 12-4-5-66

WATCH							WATCH						
	1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200		1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200
RUNNING TIME	240	240	240	240	240	240	MACHINERY PARTICULARS (CONT'D)	AFT. H. P. ROTOR BEARING	135	135	135	135	135
DETENTION TIME								FORWARD L. P. ROTOR BEARING	132	130	132	133	135
REVOLUTION COUNTER (END OF WATCH)	1598	1600	1602	1605	1607	1609		AFT. L. P. ROTOR BEARING	127	127	127	127	130
TOTAL REVOLUTIONS (FOR WATCH)	22800	23150	23230	23370	23350	23370		HOTTEST GEAR BEARING FORWARD	160	160	160	160	160
AVERAGE RPM	95.0	96.4	96.8	97.4	97.2	97.4		HOTTEST GEAR BEARING AFT	145	145	145	145	145
F.O. METER (END OF WATCH)	1016	1016	1017	1017	1017	1017		AUX. COND. CONDENSATE	115	SEC	115	114	SEC
F.O. CONSUMED	2510	2500	2550	2530	2470	2550		1ST STAGE FEED WATER HEATER	160	161	160	160	160
PRESSURES	THROTTLE	430	435	435	435	430		D. C. FEED WATER HEATER	238	238	236	238	240
	H.P. AHEAD	430	430	430	430	425		2ND STAGE FEED WATER HEATER	160	160	160	160	160
	L.P. AHEAD	21	21	21	21	21		F.O. TO BURNERS	175	170	175	175	170
	VACUUM	28"	28	28"	28"	28"		F. D. BACK PRESSURE	10	10	4	10	10
	L.O. TO TURBINES	12	12	12	12	12		AIR TO FURNACE	4.0	4.0	4.0	4.0	4.0
	AUX. STEAM	150	145	145	145	140		SAFETY UPTAKE	4.1	4.1	4.1	4.1	4.1
	BACK PRESSURE	9	9	9	9	9		MAIN STEAM	440	435	435	435	430
	GLAND STEAM	2	2	2.5	2.5	3		SUPER HEAT	690	685	690	690	695
	H.P. BLEEDER	74	65	72	72	54		F.O. TO BURNERS	185	190	190	190	190
	L.P. BLEEDER	13	11	13	13	11		F.O. TEMP. IN SETTLING TANKS	104	100	111	108	117
TEMPERATURES	STEAM AT THROTTLE	690	685	690	690	695	MISCELLANEOUS	PORT BOILER UPTAKE	310	325	332	335	342
	L.P. EXHAUST	106	105	105	105	105		STBD. BOILER UPTAKE	310	310	310	315	312
	CONDENSATE	101	100	102	102	104		ENGINE ROOM TEMPERATURE	84	84	83	83	84
	CIRC. WATER IN	78	77	77	77	78		FIRE ROOM TEMPERATURE	84	84	83	83	84
	CIRC. WATER OUT	89	90	90	89	90		NOZZLES IN USE	18	18	18	18	18
	L.O. TO COOLERS	125	126	126	126	128		NO. OF BURNERS IN USE	4	6	6	6	6
	L.O. FROM COOLERS	108	108	107	108	107		BURNER TIP SIZE	5/8	5/8	5/8	5/8	5/8
	TEMPERATURE THRUST BEARING	116	118	117	117	120		CO ₂ % PORT BOILER				19.4%	
	FORWARD H.P. ROTOR BEARING	130	130	128	128	130		CO ₂ % STBD. BOILER				20.4%	
								OIL LEVEL MAIN SUMP	1.3"	1.3"	1.4"	1.4"	1.4"

GENERATORS												FUEL - WATER AND LUBE OIL			
WATCH	GENERATOR NUMBER	R.P.M.	STEAM PRESSURE	STEAM TEMP.	L.O. PRESSURE	L.O. TO COOLER	L.O. FROM COOLER	TEMP. OF HOTTEST BEARING	L.O. GOVERNOR PRESSURE	AMPS POSITIVE	AMPS NEGATIVE	FUEL OIL	WATER	LUBE OIL	
1200 TO 1600	2	1200	430	690	7	134	120		58	1450	1450	METER AT NOON	10178660	ON HAND AT START OF DAY	120
												METER PREVIOUS NOON	10163450	EVAPORATED OR RECEIVED	21
												CONSUMED BY METER	15710	ON HAND	108
												ON HAND AT START OF DAY	10207	CONSUMED	33
												RECEIVED DURING DAY	-0-	ON HAND AT START OF DAY	3260
												EXPENDED DURING DAY	700	RECEIVED	-0-
												REMAINING ON BOARD	10207	ON HAND	3240
1600 TO 2000	1		SEC									ON HAND AT START OF DAY	780	CONSUMED	20
												EVAPORATED OR RECEIVED	148		1503
												ON HAND	743	ON HAND	1500
												CONSUMED	185		3
2000 TO 2400	2	1200	435	685	7	134	122		58	1400	1450	LOW PRESS. EVAPORATORS (No. of hrs. operated) (Fresh water made gals.)			
												L.O. CENTRIFUGE - HOURS OPERATED			
												1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400
												1600 TO 2000	2000 TO 2400	2400 TO 0400	2400 TO 0400
2400 TO 0400	2	1200	435	690	7	134	120		58	1350	1350	4	4	4	4
												SUMMARY			
0400 TO 0800	1		SEC									RUNNING TIME	1440	PERCENT OF SLIP	12.1
												DETENTION TIME	-0-	BBL FUEL/MI	1.87
												TOTAL REVOLUTIONS	136980	WIND DIRECTION	350°
												AVERAGE R.P.M.	95.1	STATE OF SEA	SM SWELL
0800 TO 1200	2	1200	430	695	7	134	120		58	1450	1400	TOTAL MILES BY ENGINE	811	STATE OF WEATHER	68°
												TOTAL MILES BY OBSERVATION	449		

REMARKS

1200-1600 WATCH

UNDERWAY ON 18 NOZZ MACH IN OPERATION #1 & 2 Boilers 1 & 2 F.N. Blowers 1 & 2 F.O.S. PUMPS 1 & 2 M.N.F.D. PUMPS. M.N. AIR EJECTOR. M.N. CIRC & 2 COND PUMPS. L.O. PURIFIER. L.O.S. PMP. #2 AUX GENERATOR. AUX AIR EJECTOR. AUX CIRC & COND PUMPS OVER TO MAIN. PORT STEERING GEAR. FIRE & SAN. PUMP. Tested overspeed trip & LOW L.O. ALARM ON M.N. TURBINE & Thrust. Pumped Bilges. Checked Steering E.R. Gear. Made routine inspections of MACH & ENGS SPACES.

WATCH ENGR'S SIGNATURE-

Henry Bunney

1600-2000 WATCH

STEAMING AS BEFORE ON 18 NOZZ. 1600 to 1620 blew tubes on #1 & 2 boilers. Changed and cleaned bottom burner in #1 & 2 boilers. Shifted and cleaned Port disch. F.O. strainer. Checked A.S. Eng. room. Pumped bilges. Carried out regular watch routine.

WATCH ENGR'S SIGNATURE-

Edm Jones

2000-2400 WATCH

STEAMING AS BEFORE ON 18 NOZZLES; Pumped up Settlers from #4 & changed over to INBOARD SETTLER; JR. CHECKED STEERING GEAR AND TAIL WATER SOUNDINGS; CHANGED AND CLEANED #2 GEN L.O. STRAINER; MADE ROUNDS AND CHECKED ALL RUNNING MACH.; ADDED 3 GAL. L.O. TO #1 F.O. PUMP; 2 GALS L.O. TO #2 F.O. PUMP.

WATCH ENGR'S SIGNATURE-

J. H. Edwards

2400-0400 WATCH

UNDERWAY ON 18 NOZZ MACH AS BEFORE. CHANGED & CLEANED CENTER F.O. BURNERS & STBD DISCH STRAINER. Shifted & cleaned MAIN L.O. STRAINERS. PUMPED Bilges. Held ENGS CASUALTY drill B-H. LOW WATER IN BOILER. Watch Inst & Bridge Notified. 0100-0130 Checked Steering E.R. Gear. Made routine inspections of MACH & ENGS SPACES.

WATCH ENGR'S SIGNATURE-

Henry Bunney

0400-0800 WATCH

STEAMING ON 18 NOZZLES. Plant set up as previous watch. 0500 to 0530 Held Casualty Drill B-4. Low water in the boiler. Junior Pleasant held instructions and reported to the Bridge. Changed bottom burner in #1 & 2 boilers. Shifted and cleaned main L.O. strainer. Checked A.S. Eng. room. Routine check and inspections of all operating mach. #2 turbo thr. bearing rings sparking excessively on commutator and slip ring. Ch. Eng. notified.

WATCH ENGR'S SIGNATURE-

Edm Jones

0800-1200 WATCH

STEAMING AS BEFORE ON 18 NOZZLES; Blew tubes on #1 & 2 M.N.F.D. PUMP RIGGED OUT AND WORKED WITH BLUENING TUBES, carbon shortening. Pumped in line B.O.S. 25. Pumped up Settlers from #4 & changed and changed top F.O. BURNERS. CHANGED AND CLEANED F.O. STBD STRAINER; CHANGED AND CLEANED #2 GEN L.O. STRAINER; 35# Reducing station hauled up, tried adjusting but will not operate properly; Held Casualty Drill B-4 LOW WATER IN BOILER, 4 MEN PRESENT 1000-1020; MADE ROUNDS AND CHECKED ALL RUNNING MACH.; JR. CHECKED STEERING GEAR.

WATCH ENGR'S SIGNATURE-

J. H. Edwards

CHIEF ENGINEER

BOILER TEST-

STBD- PORT WS - FS

HOURS FS HOURS - 297-297

AKL 11.68 AKL 6.42

TAKL 17.52 TAKL 14.60

CL 3.73 CL 2.07

R-PH 10.0 R-PH 10.0

PHOS. 40 PHOS. 38

CHIEF ENGR'S SIGNATURE-

J. H. Edwards

USNS		VOYAGE NO.		FROM		TO		TYPE OF VESSEL		DATE					
Gen John POPE TAP-110		G-A		OAKLAND CALIF		OKINAWA		P2-52-R2		12-8-6-61					
		WATCH								WATCH					
		1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200			1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200
RUNNING TIME		240	240	260	260	260	240			135	135	137	135	135	135
DETENTION TIME										132	135	132	132	130	128
REVOLUTION COUNTER (END OF WATCH)		1612 2760	1614 6280	1617 1030	1619 7780	1622 2090	1624 5570			128	130	130	130	130	127
TOTAL REVOLUTIONS (FOR WATCH)		23540	23580	25750	25750	25110	23480			160	160	162	160	155	140
AVERAGE RPM		98.0	98.2	99.0	99.0	96.5	97.8			145	145	146	145	145	138
F.O. METER (END OF WATCH)		1018 1260	1018 3410	1018 6860	1018 9730	1019 2600	1019 5290			110	106 112	107 110	107 110	105 103	110
F.O. CONSUMED		2600	2650	2950	2870	2890	2690			160	164	162	162	161	155
								MACHINERY PARTICULARS (CONT'D)							
								TEMPERATURES (CONT'D)							
								AFT. H. P. ROTOR BEARING		135 135 137 135 135 135					
								FORWARD L. P. ROTOR BEARING		132 135 132 132 130 128					
								AFT. L. P. ROTOR BEARING		128 130 130 130 130 127					
								HOTTEST GEAR BEARING FORWARD		160 160 162 160 155 140					
								HOTTEST GEAR BEARING AFT		145 145 146 145 145 138					
								AUX. COND. CONDENSATE		1 110 106 107 107 105 110 103 110					
								1ST STAGE FEED WATER HEATER		160 164 162 162 161 155					
								D. C. FEED WATER HEATER		238 240 239 238 240 240					
								3RD STAGE FEED WATER HEATER		1050 180					
								F.O. TO BURNERS		200 200 198 200 195 190 190 200					
								F. O. BACK PRESSURE		10 12 10 10 10 10					
								AIR TO FURNACE		5.5 6.0 5.2 5.3 5.3 5.8					
								SALINITY UPTAKE		.41 .41 .41 .41 .41 .41					
								MAIN STEAM		435 438 440 440 430 445					
								SUPER HEAT		670 705 705 700 700 680					
								F.O. TO BURNERS		170 175 190 190 200 200					
								F.O. TEMP. IN SETTLING TANKS		119 112 105 105 110 105 110 116					
								PORT BOILER UPTAKE		345 345 330 330 350 335					
								STBD. BOILER UPTAKE		315 320 320 315 325 317					
								ENGINE ROOM TEMPERATURE		85 86 87 87 86 87					
								FIRE ROOM TEMPERATURE		85 86 87 87 86 87					
								NOZZLES IN USE		18 18 18 18 18 18					
								NO. OF BURNERS IN USE		4 6 6 4 6 6					
								BURNER TIP SIZE		53 53 53 53 53 53					
								CO2 % PORT BOILER		19 19 19 19 19 19					
								CO2 % STBD. BOILER		19 19 19 19 19 19					
								OIL LEVEL MAIN SUMP		1' 4" 1' 4" 1' 4" 1' 4" 1' 4" 1' 4"					

REMARKS

1200-1600 WATCH

UNDERWAY ON 18 NOZZ MACH IN OPERATION #1 & 2 BOILERS 1 & 2 F.O. BLOWERS 1 & 2 F.O.S. PUMPS. 1 & 2 MAIN F.O. PUMPS. MAIN AIR EJECTOR. MAIN L.O. & 2 COND PUMPS L.O. PURIFIER. L.O. PUMP. 2 AUX GENERATOR. FIRE & SAN PUMP. PORT STEERING GEAR. AUX CIRC & COND PUMP & AIR EJECTOR OVERBOARD MAIN. TESTED OVERSPEED TRIP & L.O. L.O. ALARM ON MCH TURBINE & THRUST. STARTED #1 AUX GENERATOR @ 1210 PUT ON THE LINE @ 1342. STARTED #2 UNIT @ 1330 PUT ON LINE @ 1410. SHIFTED M.O. SUET TO PORT INHD SEH @ 1535. CHECKED STEERING F.R. GEAR. MADE ROUTINE INSPECTIONS OF MACH & ENGR'S SPACES.

1600-2000 WATCH

STEAMING AS BEFORE ON 18 NOZZ. 1600 TO 1615 BLEW TUBES ON #1 & 2 BOILERS. AT 1250 #1 MAIN F.O. PUMP STOPPED, SLOWED ENG TO 95 RPM, NOTIFIED THE BRIDGE, NOTIFIED CH. ENG. AND CALLED ELECTRICIAN. REPAIRED OVERBOARD PUMP FEED PUMP BACK ON THE LINE, RAISED SPEED BACK TO 18 NOZZ. CHANGED BOTTOM BURNER ON #2 BOILER. CHECKED ALL OPERATING MACH. INSPECTED S.E. ROOM.

WATCH ENGR'S SIGNATURE

George Bunn

2000-2400 WATCH

STEAMING ON 18 NOZZES; PUMPED UP SETTLERS FROM #4 & #1 F.O. PUMP KICKED OUT @ 2050. CALLED ELECT. REDUCED SPEED 5 TURNS. PUMP BACK ON LINE 2100. #1 F.O. PUMP KICKED OUT @ 2123, REDUCED SPEED, NOTIFIED BRIDGE. PUMP BACK ON LINE 2135, SPEED UP 18 NOZZES; SHACKLED OFF 1/2 TURN ON PACKING CLAND #1 PISTON ON #1 F.O. PUMP; BILGE HODS #2, 3 & 4 P & 4 S PUMPED; RETARDED CLOCKS 2 MIN @ 2300. JR. CHECKED STEERING GEAR ADDED OIL TO REPLENISHING TANK AND TACK WATER SOUNDINGS; LEAK ON SUET. LINE OF CUSHION CHAMBER #1 F.O. PUMP 2315; MADE ROUNDS AND CHECKED ALL RUNNING MACH; CHANGED & CLEANED L.O. STRAINERS #1 & #2 GEN.

WATCH ENGR'S SIGNATURE

John Jones

2400-0400 WATCH

UNDERWAY ON 18 NOZZ MACH AS BEFORE. CHANGED & CLEANED CENTER F.O. BURNERS & STBD DISCH STRAINER. RETARDED CLOCKS 20 MINS @ 0100. SHIFTED & CLEANED MAIN L.O. DISCH STRAINERS. DAILY TEST OF STBY L.O. PUMP F.R. 1-HR. CHECKED F.R. GEAR PUMPED BILGES. MADE ROUTINE INSPECTIONS OF MACH & ENGR'S SPACE.

WATCH ENGR'S SIGNATURE

George Bunn

0400-0800 WATCH

STEAMING AS BEFORE ON 18 NOZZES. AT 0427 RETARDED CLOCKS (20 MIN) CHANGED BOTTOM BURNER IN #1 & 2 BOILERS. SHIFTED AND CLEANED MAIN L.O. STRAINERS. CHECKED OUTSIDE ENGINEERING SPACES. REPAIRED LOGGING ON FUEL PUMP MANIFOLD. AT 0525 SLOWED M.E. TO 95 RPM. FUEL PUMP #1 CASUALLY BROKEN RIPPED IN WATER LINE TO CRUSHING CHAMBER. REPAIRED SAME. AT 0602 BROUGHT ENG. SPEED UP TO 18 NOZZES. SHIFTED TO OUTBOARD SETTLER @ 0615.

WATCH ENGR'S SIGNATURE

John Jones

0800-1200 WATCH

STEAMING ON 18 NOZZES; PUMPED UP SETTLERS FROM #5 PIS DIS; CHANGED AND CLEANED TOP F.O. BURNERS, F.O. SUET. STRAINER, #1 & #2 GEN. L.O. STRAINERS; MAIN F.O. PUMP KICKED OUT AT 0835, 0850, 0915, 1010; SPEED REDUCED EACH TIME BY 10 TURNS. BRIDGE NOTIFIED; BLEW TUBES @ 0810; PUMPED BILGE HODS #2, 3, 4 & 4 S; MADE ROUNDS AND CHECKED ALL RUNNING MACH. STEAMING @ 92 TURNS @ 1010.

WATCH ENGR'S SIGNATURE

J. Edwards

CHIEF ENGINEER

BOILER TEST.

WS	STBD. FS.	PORT.	WS.	FS
321	HRS. 321		HRS. 321	321
	AKL. 9.93		AKL. 8.76	
	TAKL. 15.18		TAKL. 14.60	
	CL. 4.14		CL. 2.07	
	PH. 10.0		R-PH. 10.0	
	POSH. 50		POSH. 35	

CHIEF ENGR'S SIGNATURE

J. Edwards

USNS GEN John Pope TAP-116 VOYAGE NO. 6-A FROM OAKLAND CALIF TO OKINAWA TYPE OF VESSEL P2-S2-R2 DATE 12-6-7-66

WATCH							WATCH						
	1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200		1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200
RUNNING TIME	240	240	240	240	240		MACHINERY PARTICULARS (CONT'D)	AFT. H. P. ROTOR BEARING	135	140	137	135	125
DETENTION TIME					180			FORWARD L. P. ROTOR BEARING	130	135	132	132	120
REVOLUTION COUNTER (END OF WATCH)	1626	1639	1631	1633	1635			AFT. L. P. ROTOR BEARING	126	130	130	130	135
TOTAL REVOLUTIONS (FOR WATCH)	22460	23630	23960	25810	15306			HOTTEST GEAR BEARING FORWARD	144	155	155	154	145
AVERAGE RPM	93.6	98.5	99.8	99.2	85.0			HOTTEST GEAR BEARING AFT	141	145	145	145	150
F.O. METER (END OF WATCH)	1019	1020	1020	1020	1020	1020		AUX. COND. CONDENSATE	110	—	108	110	—
F.O. CONSUMED	2660	2640	2720	2650	2250	1240		1ST STAGE FEED WATER HEATER	158	162	162	158	150
PRESSURES	THROTTLE	430	430	435	430	430		D. C. FEED WATER HEATER	240	240	238	237	240
	H.P. AHEAD	430	430	430	430	260		2ND STAGE FEED WATER HEATER	1050	—	—	—	—
	L.P. AHEAD	24	25	26	25	6		F.O. TO BURNERS	205	200	215	205	200
	VACUUM	28.2"	28.1"	28.4"	28.8"	28.5"		F.O. BACK PRESSURE	10	10	10	10	10
	L.O. TO TURBINES	12	12	12	12	12		AIR TO FURNACE UPTAKE	4.8	5.2	5.0	5.4	5.0
	AUX. STEAM	145	145	145	145	140		MAIN STEAM	440	440	495	435	440
	BACK PRESSURE	9	9	8	9	9		SUPER HEAT	670	680	700	680	655
	GLAND STEAM	2.5	2.5	3	2.5	2.0		F.O. TO BURNERS	190	190	190	190	170
	H.P. BLEEDER	72	72	70	72	40		F.O. TEMP. IN SETTLING TANKS	112	115	109	109	109
	I.P. BLEEDER		6					PORT BOILER UPTAKE	340	325	327	330	340
TEMPERATURES	L.P. BLEEDER	13	14"	12"	12	14"		STBD. BOILER UPTAKE	320	320	324	325	335
	STEAM AT THROTTLE	670	680	700	680		MISCELLANEOUS	ENGINE ROOM TEMPERATURE	85	85	84	82	82
	L.P. EXHAUST	102	106	106	104	98		FIRE ROOM TEMPERATURE	85	85	84	82	82
	CONDENSATE	97	102	102	98	96		NOZZLES IN USE	6	18	18	18	12
	CIRC. WATER IN	77	77	75	74	76		NO. OF BURNERS IN USE	53	6	6	6	4
	CIRC. WATER OUT	89	90	90	87	82		BURNER TIP SIZE		53/70	53/70	53/70	53/70
	L.O. TO COOLERS	124	128	127	125	116		CO ₂ % PORT BOILER		—			21 1/2%
	L.O. FROM COOLERS	107	108	107	108	102		CO ₂ % STBD. BOILER		—			21 1/2%
	TEMPERATURE THRUST BEARING	116	120	118	117	110		OIL LEVEL MAIN SUMP	1'4"	1'4"		1'4"	1'4"
	FORWARD H.P. ROTOR BEARING	124	130	127	125	120							

WATCH	GENERATORS												FUEL - WATER AND LUBE OIL					
	GENERATOR NUMBER	R.P.M.	STEAM PRESSURE	STEAM TEMP.	L.O. PRESSURE	L.O. TO COOLER	L.O. FROM COOLER	TEMP. OF HOTTEST BEARING	L.O. GOVERNOR PRESSURE	AMPS POSITIVE	AMPS NEGATIVE	VOLTS	FUEL OIL	FUEL OIL	BOILER WATER	LUBE OIL		
1200 TO 1600	1	1200	430	670	9	120	110		62	700	700	230	METER AT NOON	10209450	ON HAND AT START OF DAY	124		
	2	1200	430	670	7	136	124		58	750	750	230	METER PREVIOUS NOON	10195290	EVAPORATED OR RECEIVED	68		
1600 TO 2000	1	1200	440	680	9	118	110		62	750	750	230	CONSUMED BY METER	14160	ON HAND	152		
	2	1200	440	680	7	134	122		58	750	750	230	ON HAND AT START OF DAY	8457	CONSUMED	40		
2000 TO 2400	1	1200	435	700	9	120	110		62	750	750	230	RECEIVED DURING DAY	-0-	ON HAND AT START OF DAY	3220		
	2	1200	435	700	7	134	124		58	800	750	230	EXPENDED DURING DAY	630	RECEIVED	-0-		
2400 TO 0400	1	1200	435	690	9	120	110		62	750	700	230	REMAINING ON BOARD	8827	ON HAND	3210		
	2	1200	435	680	7	134	120		58	650	650	230	ON HAND AT START OF DAY	679	CONSUMED	10		
0400 TO 0800	1	1200			9	120	110		62			230	EVAPORATED OR RECEIVED	92	DIESEL OIL	1498		
	2	1200			7	120			58			230	ON HAND	600	ON HAND	1495		
0800 TO 1200													CONSUMED	171	CONSUMED	3		
													LOW PRESS. EVAPORATORS (No. of hrs. operated) (Fresh water made gals.)					
L.O. CENTRIFUGE - HOURS OPERATED																		
1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200													
4	4	4	4	4	1 1/4													
SUMMARY																		
RUNNING TIME		1140	PERCENT OF SLIP		18.6													
DETENTION TIME		-0-	BBL FUEL/MI		1.41 1.73													
TOTAL REVOLUTIONS		108425	WIND DIRECTION															
AVERAGE R.P.M.		96.0	STATE OF SEA															
TOTAL MILES BY ENGINE		408	STATE OF WEATHER															
TOTAL MILES BY OBSERVATION		332																

REMARKS

1200-1600 WATCH

UNDERWAY ON 18 NOZZ MACH IN OPERATION #1+2 Boilers 1+2 F.W. Blowers 1+2 F.W. P.M.P.S. #2 M.N. F.W. + Stby P.M.P.S. MAIN AIR Ejector. M.N. CIRC+2 COND. P.M.P.S. L.O. Purifier L.O.S. Pump. FIRE+SAFETY PUMP PORT Steering Gear. A.C. UNIT 1+2 AUX GENERATORS AUX AIR Ejector. AUX AIR COND P.M.P.S. O.T.G. to MAIN. Tested overspeed trip + LOW L.O. ALARM ON M.N. TURBINE + THROTT. FIRE DRILL @ 1330 SEC @ 1345. Boat drill @ 1346 SEC @ 1352 ~~STBY~~ @ 1350 LH @ 1352 SECURED #1 M.N. F.W. P.M.P. @ 1346 FOR ELECT. REPAIRS. Checked Steering F.W. Gear. Repairs Completed on #1 M.N. F.W. P.M.P. @ 1450 PM ON THE LINE.

FULL 18 NOZZ @ 1500 Bridge notified.

WATCH ENGR'S SIGNATURE-

George Bunnay

1600-2000 WATCH

Steaming as before on 18 nozzles. 1555 to 1615 blew tubes on #1+2 boilers. at 1625 shifted F.O. Suct. to inboard settler, inspected S.E. Room. Checked all operating mach. Changed bottom burner in #1+2 boilers.

WATCH ENGR'S SIGNATURE-

H. Jones

2000-2400 WATCH

STEAMING ON 18 NOZZLES. Pumped up Settlers from #5 P.H.E. DB, using Standby Pump. AHEAD with #1 M.N. F.W. P.M.P. CHANGED AND CLEANED F.O. SUCT. and #1+2 L.O. SPRINGERS. Pumped out Bilge Holes #2, 3 and P.M.P. #1, 2, 3 S. S. YR. Checked Steering Gear AND MAIN TOWER WATER SOUNDINGS. MADE P.M.P.S. AND CHANGED ALL RUNNING MACH.; ADDED 2 GALS OF L.O. TO #2 F.W. P.M.P. + 1 GAL OF L.O. TO #1 F.W. P.M.P.

WATCH ENGR'S SIGNATURE-

H. Jones

2400-0400 WATCH

UNDERWAY ON 18 NOZZ. MACH AS BEFORE. Changed & cleaned Center F.O. BURNERS + Stbd disch strainer. DAILY test of stby L.O. P.M.P. FOR 1-hr. Shifted & CLEANED MAIN L.O. disch strainer. Split the plant @ 0120 Checked Steering F.W. Gear. Pumped Bilges. Added 2 GAL L.O. to #1 M.N. F.W. P.M.P. + 1 GAL to #2. MADE ROUTINE INSPECTIONS OF MACH AND ENGR SPACES.

WATCH ENGR'S SIGNATURE-

George Bunnay

0400-0800 WATCH

Steaming as before on 18 nozz. at 0420 slowed speed to 14 nozz. at 0440 slowed to 14 nozz. at 0507 slowed to 12 nozz. 80 R.P.M. Checked all operating mach. Checked & inspected S.E. Room. at 0600 called men for sea detail stations to man stations at 0630. at 0615 started on stby the steam L.O. Pump. at 0700 arrival. P.F. 6770300 - S.F. 60M. 3437910. C.T.R. 16356730.

WATCH ENGR'S SIGNATURE-

H. Jones

0800-1200 WATCH

MANEUVERING: F.W.E. 0907: Boilers, Guns, M.N. Unit Secured. Boilers VENTED TO ATMOSPHERE; WATCH WORKING ON REPAIR LIST.

WATCH ENGR'S SIGNATURE-

H. Jones

CHIEF ENGINEER

BOILER WATER READINGS

STB'D	PORT
HOURS 345	HOURS 345
AKL 8.71	AKL 7.01
T-AKL 14.60	T-AKL 14.60
SAL. 4.56	SAL. 2.49
PHOS. 40	PHOS. 50
R.ph 10.	R.ph 10.

CHIEF ENGR'S SIGNATURE-

H. Jones

USNS		VOYAGE NO.		FROM		TO		TYPE OF VESSEL		DATE	
GON JOHN POPE III				OKINAWA				P2-52R2		12-7-8-66	

		WATCH								WATCH										
		1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200			1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200					
RUNNING TIME				240		240	120								125					
DETENTION TIME															135					
REVOLUTION COUNTER (END OF WATCH)							1637								235					
TOTAL REVOLUTIONS (FOR WATCH)							10570								150					
AVERAGE RPM							87.6								145					
F.O. METER (END OF WATCH)				1021	1021	1021	1021								160					
				1810	2780	4320	6450								160					
F.O. CONSUMED					970	1540	1190													
MACHINERY PARTICULARS		PRESSURES		THROTTLE						430	MACHINERY PARTICULARS (CONT'D)		AFT. H. P. ROTOR BEARING							125
				H.P. AHEAD						430			FORWARD L. P. ROTOR BEARING							135
				L.P. AHEAD						21			AFT. L. P. ROTOR BEARING							235
				VACUUM				24"	24"	28.4"			HOTTEST GEAR BEARING FORWARD							150
				L.O. TO TURBINES				12	12	12			HOTTEST GEAR BEARING AFT							145
				AUX. STEAM				145	145	145			AUX. COND. CONDENSATE							160
				BACK PRESSURE				9	9	9			1ST STAGE FEED WATER HEATER							160
				GLAND STEAM				2.5	2.5	3			D. C. FEED WATER HEATER				235	235	235	
				H.P. BLEEDER						60			3RD STAGE FEED HP WATER HEATER							
				I.P. BLEEDER									F.O. TO BURNERS		P					
				L.P. BLEEDER						13			F.O. BACK PRESSURE							
				TEMPERATURES		STEAM AT THROTTLE							640	BOILER PARTICULARS		PRESSURES		F.O. TO BURNERS		S
L.P. EXHAUST						130	130	106	F.O. BACK PRESSURE											
CONDENSATE								100	AIR TO FURNACE		S									
CIRC. WATER IN								76	SALINITY UPTAKE											
CIRC. WATER OUT								58	MAIN STEAM				430					430	430	
L.O. TO COOLERS						100	100	118	SUPER HEAT										690	
L.O. FROM COOLERS						120	120	111	F.O. TO BURNERS		S		190					190	190	
TEMPERATURE THRUST BEARING								120	F.O. TEMP. IN SETTLING TANKS										109/160	
FORWARD H.P. ROTOR BEARING								135	PORT BOILER UPTAKE										350	
									STBD. BOILER UPTAKE										342	
									ENGINE ROOM TEMPERATURE				80					80	80	
									FIRE ROOM TEMPERATURE				80					80	80	
							NOZZLES IN USE						15							
							NO. OF BURNERS IN USE				2	2	6							
							BURNER TIP SIZE				50	60	3/4							
							CO ₂ % PORT BOILER						21.2%							
							CO ₂ % STBD. BOILER						21.2%							
							OIL LEVEL MAIN SUMP				14"	14"	14"							

WATCH		GENERATORS										FUEL - WATER AND LUBE OIL									
		GENERATOR NUMBER	R.P.M.	STEAM PRESSURE	STEAM TEMP.	L.O. PRESSURE	L.O. TO COOLER	L.O. FROM COOLER	TEMP. OF HOTTEST BEARING	L.O. GOVERNOR PRESSURE	AMPS POSITIVE	AMPS NEGATIVE	VOLTS	FUEL OIL		BOILER WATER		LUBE OIL			
1200 TO 1600		1	1200	430	620	9	120	110		62					METER AT NOON	10216450	ON HAND AT START OF DAY	152			
		2	1200	430	620	7	125	113		58				METER PREVIOUS NOON	10209450	EVAPORATED OR RECEIVED	74				
														CONSUMED BY METER	7000	ON HAND	186				
														ON HAND AT START OF DAY	8827	CONSUMED	40				
														RECEIVED DURING DAY	9657	ON HAND AT START OF DAY	7210				
														EXPENDED DURING DAY	292	RECEIVED	-0-				
														REMAINING ON BOARD	18192	ON HAND	3200				
														ON HAND AT START OF DAY	600	CONSUMED	10				
														EVAPORATED OR RECEIVED	700	DIESEL OIL	1495				
														ON HAND	1150	ON HAND	1490				
														CONSUMED	150	CONSUMED	5				
														LOW PRESS. EVAPORATORS (No. of hrs. operated) (Fresh water made gals.)							
														L.O. CENTRIFUGE - HOURS OPERATED							
				1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200												
							1														
														SUMMARY							
				RUNNING TIME		120		PERCENT OF SLIP		27.3											
				DETENTION TIME		-0-		BBL FUEL/MI		1.86											
				TOTAL REVOLUTIONS		9375		WIND DIRECTION		080°											
				AVERAGE R.P.M.		93.7		STATE OF SEA		SMALL 4'											
				TOTAL MILES BY ENGINE		42		STATE OF WEATHER		64°											
				TOTAL MILES BY OBSERVATION		30.5															

REMARKS

1200-1600 WATCH

PORT WATCH PLANT SECURED. MACH INOPERATION FIRE & SAN PUMP.
L.O. PURIFIER L.O.S PUMP MAIN UNIT ON JACKING GEAR. MADE REPAIRS AS PER
WORK LIST.

WATCH ENGR'S SIGNATURE-

George Bunney

1600-2000 WATCH

Plant Secured, repaired Chemical Valves to boilers, repaired Accumulating
Value on #2 boiler. repaired Gage line on Accumulating Value. All Valves in
and boilers ready to raise Steam

Men working. J. Eng. Hansen, Aile, Klint, Fw Lang, Jr Eng. Archer.

WATCH ENGR'S SIGNATURE-

Thompson

2000-2400 WATCH

Plant Secured Jacking gear engaged. L.O. pump running
Started Cond pump, Fuel pump rec'd fuel oil thru Htrs to
150° Lite off #1 & #2 Blts at 2140 brought up slowly to 200 rpm then
see.

KLINT AILER, HANSEN JR. ENGR, SIZED FIREMAN

WATCH ENGR'S SIGNATURE-

J. F. Edwards

2400-0400 WATCH

PORT WATCH. Lite off #1 & #2 Boilers @ 0005 RAISED VACUUM ON 1 & 2 AUX GENERATORS.
AND MAIN UNIT. Cut 1 & 2 Boilers in on Line @ 0100 STARTER ROLLING 1 & 2 GENERATORS @ 0110
SECURED 70° & 150° CRIST OVER VALVES SECURED CROSS OVER VALVES ON DRAINS. STARTED
L.O. PURIFIER @ 0200. Boilers at safe Level

Oiler-McGinnis FANT-HINDS

0400-0800 WATCH

WATCH ENGR'S SIGNATURE-

George Bunney

Plant lit off Vacuum up on main and 1 & 2 aux units.
Steaming for split system. #1 & #2 turbo Gen. up to speed with no
Elect. load. J. Eng. engaged turning main gear with L.O. pump operating
oil systems. Ailer G.O. at 0625 Put #1 & #2 turbo Gen. on the line.
Added 2 gal. oil Ea. to #1 & #2 fuel pumps. at 0630 shifted to cut head stiller
0700 tested Elect. system. 0710 opened main steam stop and linked steps to #1 & #2
boilers 0715 started spinning main Eng.

WATCH ENGR'S SIGNATURE-

Thompson

0800-1200 WATCH

WARMUP on MAIN UNIT; STANDBY CRIST, DEPT. 1000; S-FOM 3441100; P-FOM 6774160;
CTR; 16364580. CHANGED OVER TO LOW INJECTION; ON'S NOZZLES 1015; STACK TEMP
PORT Boiler RUNNING HIGH CH. ENG. NOTIFIED. Pumped Bilges. MADE ROUTINE INSPECTION
OF MACHINERY

WATCH ENGR'S SIGNATURE-

J. F. Edwards

CHIEF ENGINEER

Received at BUCKNER BAY OKINAWA 7,657 BARS H.S.F.O.

BOILER WATER READINGS

OSSE'D FS PORT WS FS

36 HOURS 369 HOURS 369-369

AKL 8.76 AKL 7.61

T-CL 14.60 T-AKL 14.60

SAL. 4.19 SAL. 3.67

PHOS. 46 PHOS. 52

R.ph 10.0 R.ph 10.

CHIEF ENGR'S SIGNATURE-

J. F. Edwards

USNS GEN John Pope TAP 110 VOYAGE NO. 6-A FROM OKINAWA TO VIETNAM TYPE OF VESSEL P2-S2-R2 DATE 12-8-9-61

WATCH							WATCH						
	1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200		1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200
RUNNING TIME	240	240	260	260	260	240	MACHINERY PARTICULARS (CONT'D)	AFT. H. P. ROTOR BEARING	135	135	135	135	135
DETENTION TIME								FORWARD L. P. ROTOR BEARING	135	135	135	135	135
REVOLUTION COUNTER (END OF WATCH)	1639 7790	1642 1290	1644 6660	1647 2210	1649 8090	1652 0790		AFT. L. P. ROTOR BEARING	130	130	130	130	130
TOTAL REVOLUTIONS (FOR WATCH)	23400	23500	25370	25550	25880	22900		HOTTEST GEAR BEARING FORWARD	155	160	160	160	160
AVERAGE RPM	97.5	97.9	97.6	98.2	99.5	95.4		HOTTEST GEAR BEARING AFT	145	145	145	145	145
F.O. METER (END OF WATCH)	1021 9090	1022 1760	1022 4720	1022 7710	1023 0630	1023 3360		AUX. COND. CONDENSATE	115		115	115	115
F.O. CONSUMED	2640	2670	2960	2990	2920	2730		1ST STAGE FEED WATER HEATER	162	164	162	162	162
MACHINERY PARTICULARS	THROTTLE	430	425	425	425	430		D. C. FEED WATER HEATER	240	240	240	238	238
	H.P. AHEAD	430	425	425	425	425		2ND STAGE FEED WATER HEATER	240	240	240	238	240
	L.P. AHEAD	24	26	26	25	26		F.O. TO BURNERS	180	175	165	165	165
	VACUUM	28.8"	28.5	28.2	28.4	28.2		F.O. BACK PRESSURE	10	10	10	10	12
	L.O. TO TURBINES	12	12	12	12	12		AIR TO FURNACE	5.2	4.4	3.4	3.8	4.0
	AUX. STEAM	145	150	150	150	150		MAIN STEAM	435	425	425	430	425
	BACK PRESSURE	9	9	8	9	9		SUPER HEAT	670	685	690	670	685
	GLAND STEAM	3.0	3.5	3.0	3.0	3.0		F.O. TO BURNERS	180	175	165	165	165
	H.P. BLEEDER	72	76	74	74	64		F.O. TEMP. IN SETTLING TANKS	110	105	92	98	98
	I.P. BLEEDER	-	6			6		PORT BOILER UPTAKE	380	350	345	350	355
PRESSURES	L.P. BLEEDER	12	10"	11"	11	11.5"	TEMPERATURES	STBD. BOILER UPTAKE	305	310	315	325	330
	STEAM AT THROTTLE	680	685	690	670	685		ENGINE ROOM TEMPERATURE	81	84	85	86	90
	L.P. EXHAUST	105	106	106	106	106		FIRE ROOM TEMPERATURE	81	84	85	86	90
	CONDENSATE	102	104	104	105	104		NOZZLES IN USE	18	18	18	18	18
	CIRC. WATER IN	77	77	76	77	78		NO. OF BURNERS IN USE	6	6	6	6	6
	CIRC. WATER OUT	89	90	90	90	90		BURNER TIP SIZE	53/70	53/70	53/70	53/70	53/70
	L.O. TO COOLERS	125	128	128	125	126		CO ₂ % PORT BOILER				20 1/4%	
	L.O. FROM COOLERS	108	108	107	108	108		CO ₂ % STBD. BOILER				20 1/4%	
	TEMPERATURE THRUST BEARING	116	120	122	118	118		OIL LEVEL MAIN SUMP	1'4"	1'4"	1'4"	1'4"	1'4"
	FORWARD H.P. ROTOR BEARING	125	130	130	126	130							

GENERATORS												FUEL - WATER AND LUBE OIL			
WATCH	GENERATOR NUMBER	R.P.M.	STEAM PRESSURE	STEAM TEMP.	L.O. PRESSURE	L.O. TO COOLER	L.O. FROM COOLER	TEMP. OF HOTTEST BEARING	L.O. GOVERNOR PRESSURE	AMPS POSITIVE	AMPS NEGATIVE	METER AT NOON	METER PREVIOUS NOON	CONSUMED BY METER	ON HAND AT START OF DAY
1200 TO 1600	1	1200	430	680	9	120	110		62	800	750	10233360	10216450	16910	186
	2	1200	430	680	7	134	120		58	750	750				51
1600 TO 2000	1	1200	425	685	9	120	110		62	700	700	18192			194
	2	1200	425	685	7	134	120		58	650	650				43
2000 TO 2400	1	1200	425	690	9	120	110		62	650	650				3200
	2	1200	425	690	7	134	120		58	700	700				
2400 TO 0400	1	1200	425	670	9	120	110		62	700	700				3180
	2	1200	425	670	7	134	120		58	700	700				10
0400 TO 0800	1	1200	425	685	9	120	110		62	650	700				1490
	2	1200	425	685	7	134	120		58	750	700				1487
0800 TO 1200	1	1200	430	695	9	120	110		62	750	850				3
	2	1200	430	695	7	134	122		58	700	650				

L.O. CENTRIFUGE - HOURS OPERATED						
1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200	
4	4	4 1/3	4 1/3	4 1/3	4	

SUMMARY		
RUNNING TIME	1500	PERCENT OF SLIP P02 11.03
DETENTION TIME	-0-	BBL FUEL/MI 1.64
TOTAL REVOLUTIONS	141010	WIND DIRECTION 050°
AVERAGE R.P.M.	94.0	STATE OF SEA 4's swell
TOTAL MILES BY ENGINE	526	STATE OF WEATHER 95°
TOTAL MILES BY OBSERVATION	468	

REMARKS

1200-1600 WATCH

UNDERWAY ON 18 NOZZ. 8th (Weather) @ 1202 MACH IN OPERATION 1+2 Boilers, 1+2 F.O. Blowers, 1+2 F.O.S. PUMPS, 1+2 M.H.F.H. PUMPS, M.H. AIR EJECTOR, M.H. CIRC. + 2 COND. PUMPS, L.O. PURIFIER, L.O.S. PMP, FIRE + SPN PMP, PORT STEERING GEAR, 1+2 AUX GENERATORS, AUX A.R. EJECTOR, AUX CIRC. COND. PUMPS. Tested overspeed trip + LOW L.O. ALARM ON M.H. TURBINE + THRUST. Held ENGRS CASUALTY drill B-5 high water in boiler. Watch inst. + Bridge notified 1300-1330 Started A.C. unit @ 1340 Shifted F.O. Suct to port outboard settler @ 1430. Checked steering F.R. Gear. Made Routine Rounds on Mach + ENGRS SPACES.

WATCH ENGR'S SIGNATURE

1600-2000 WATCH

Steaming as before on 18 Nozz. 1555 to 1615 Blue tubes on #1+2 boilers. at 1730 44. at 1800 ~~switched~~ ^{over} aux unit to #1+2 Condensers to main. Secured aux air ejector, aux cond. Pump and aux Circulating Pump. 1730 to 1800 held Casualty drill B-5 high water in boiler. 4 men present for instructions. Notified Bridge. Checked all operating mach. inspected S.E. Room. Changed + cleaned bottom burner in #1+2 boilers. Shifted F.O. Disch. Strainer, Port side.

WATCH ENGR'S SIGNATURE

2000-2400 WATCH

STEAMING ON 18 NOZZLES; Pump up Settlers from #4 P+S DP. NAVY SPECIAL; CHANGED OVER TO INBOARD SETTLER 2025; Ran FRESH WATER Pump 30 min; CHANGED AND CLEANED F.O. Suct. and #1+2 GEN. L.O. STRAINERS; Started up Air Compressor 2130; MAGNETIC UNLOADER STICKING ON LOW LIMIT; CASUALTY DRILL B-5 HIGH WATER IN BOILER 4 MEN PRESENT, 2200-2220; MADE ROUNDS AND CHECK ALL RUNNING MACH.; Retarded clocks 30 min @ 2300;

WATCH ENGR'S SIGNATURE

2400-0400 WATCH

UNDERWAY ON 18 NOZZ MACH AS BEFORE. Changed + cleaned Center F.O. burners and stbd disch STRAINER. Retarded clocks 20 mins water shifted + cleaned MAIN L.O. disch. STRAINER. Daily Test of stby L.O. pump for 1-hr. Checked steering F.R. Gear. Pumped Bilges. Added 1-GAL L.O. #1 M.H. Feed Pump. Made routine inspections of Mach. + ENGRS SPACES. GRAVITED 20 GALS L.O. FROM SETH TANK INTO dry L.O. TANK

WATCH ENGR'S SIGNATURE

0400-0800 WATCH

Steaming as before on 18 Nozz. retarded clocks (30 min) @ 0425. shifted and cleaned main L.O. strainer. Changed bottom burner in #1+2 boilers shifted F.O. suct. strainer, Port. at 0500 shifted to outboard settler. added B. Compound to #2 boiler. gave #1 boiler 30 min bottom blow through Cont. Valve. Checked all Mach.

WATCH ENGR'S SIGNATURE

0800-1200 WATCH

STEAMING ON 18 NOZZLES; Pumped up Settlers from #4 P+S DP. CHANGED AND CLEANED TOP F.O. BURNERS; CHANGED AND CLEANED F.O. Suct; #1+2 GEN. L.O. STRAINERS. Pumped out #3+4 P and 4 S HODS. Blew Tubes @ 0910, MADE ROUNDS AND CHECKED ALL RUNNING MACH.

WATCH ENGR'S SIGNATURE

CHIEF ENGINEER

12-16 Cent James K. Leslie other. Checking Uptake Temps

BOILER WATER READINGS

behind 1+2 Boilers at 1230 A section of Centering Adrift Wounded

377 HOURS 377 FS PORT WS FS Left Log. Went to Hospital @ 1247 Return to work @ 1307

AKL 3.76 AKL 8.18

T-AKL 14.02 T-AKL 11.68

SAL. 4.80 SAL. 373

PHOS. 35 PHOS. 30

R.ph 10, R.ph 10.

CHIEF ENGR'S SIGNATURE

REMARKS

1200-1600 WATCH

UNDERWAY ON 18 NOZZ MACH IN OPERATION #1+2 Boilers 1+2 F.W. Blowers 1+2 F.O.S. PMPS. 1+2 MN. F.O. PMPS. MN A.R. COMPRESSOR. L.O. PURIFIER. L.O.S. PMP FIRE + SAN PUMP PORT STEERING GEAR. A.G. UNIT. MAIN AIR EJECTOR. MN CIRC + 2 COND. PMPS. 1+2 AUX GENERATOR. AUX AIR EJECTOR. AUX CIRC + COND PMPS ~~OVER~~ to MAIN. Tested overspeed TRIP LOW L.O. ALARM ON MN TURBINE + THROTT. FIRE drill @ 1320 SEC @ 1341 Boat drill @ 1342 SEC @ 1351 STBY @ 1330 14- @ 1353 Checked STEERING E.R. GEAR. Shifted 150. Suct to Port Inbl Sett @ 1530 Added 2 Gal L.O. to #1 MN FEED PUMP Pumped Bilges. Made Routine Inspections of MACH + ENGR'S SPACES.

WATCH ENGR'S SIGNATURE

1600-2000 WATCH

STEAMING AS BEFORE ON 18 NOZZ. FROM 1550 till 1615 turned on #1+2 boilers. Changed bottom burner in #1+2 boilers. Shifted Port F.O. Line strainer. Checked all operating mach. Pumped some oil out of #4 D/S 1/2 F.O. Tanks to stop sounding tube over flow. Checked S.E. Room. Pumped bilges + Cargoholes. Added 2 Gal. oil to #1 feed pump.

WATCH ENGR'S SIGNATURE

2000-2400 WATCH

STEAMING ON 18 NOZZLES; Pumped up Settlers from #4 P+S Dp.; Started and Secured Sanitary Pump as Centach Panel OVERHEATED AND LEAK IN OUTBOARD CYLINDER (PLUG); Pumped out HOLD #3+4 P AND #4 S; CHANGED AND CLEANED #1+2 GEN. L.O. STRAINERS; MADE ROUNDS AND CHECKED ALL RUNNING MACH; TR CHECKING STEERING ENGR;

WATCH ENGR'S SIGNATURE

2400-0400 WATCH

UNDERWAY ON 18 NOZZ MACH AS BEFORE CHANGED & CLEANED CENTER F.O. BURNER + DISCH STRAINER STBD. Secured L.O. purifier @ 0000 back on the line @ 0030. Shifted AND CLEANED MAIN L.O. DISCH. STRAINER. Daily test of STBY L.O. PUMP FOR - L-HR. Checked STEERING E.R. GEAR. Added 2 GALS L.O. to #1 MN FEED PUMP MADE ROUTINE INSPECTIONS OF MACH + ENGR'S SPACES.

WATCH ENGR'S SIGNATURE

0400-0800 WATCH

STEAMING AS BEFORE ON 18 NOZZ. CHANGED bottom burner in #1+2 boilers. Pumped some oil out of #4 D/S to stop sounding tube over flow. Shifted and Cleaned main F.O. strainer. Checked S.E. Room. Cont. Evap. lit off. Giving #1 boiler bottom Blow.

WATCH ENGR'S SIGNATURE

0800-1200 WATCH

STEAMING ON 18 NOZZLES; Blew TUBES C/S; CONT. EVAP AND SIBD BOTTOM Blow Secured @ 0900; CHANGED OVER TO INBOARD SETTLER @ 0900; Pumped up OUTBOARD SETTLER FROM #4 P+S Dp.; CHANGED AND CLEANED TOP F.O. BURNERS; KEELAN, OILER SICK REPLACED BY LESLIE; #2+3 PISTONS ON #1 MN FEED PUMP ARE SEIZED, AND BEARING HAVE TAKEN UP ON GLANDS, STILL LEAKING EXCESSIVELY, HAD TO USE STANDBY PUMP TO BRING UP WATER LEVEL IN SIBD BOILER; CHANGED AND CLEANED F.O. SUCTION STRAINER. ADDED 1 GAL L.O. TO SIBD FEED PUMP. MADE ROUTINE ROUNDS OF MACH.

WATCH ENGR'S SIGNATURE

CHIEF ENGINEER

BOILER WATER READINGS

STB'D FS PORT WS - FS

HOURS 401 HOURS 401 - 401

AKL 7.59 AKL 6.42

T-WS 13.43 T-AKL 12.80

SAL. 3.73 SAL. 4.14

PHOS. 50 PHOS. 50

R.ph 10.0 R.ph 10.0

CHIEF ENGR'S SIGNATURE

REMARKS

1200-1600 WATCH

UNDERWAY ON 18 NOZZ MACH. INOPERATION #1 & 2 BOILERS 1 & 2 F.W. BLOWERS 1 & 2 F.O.S. P.M.P.S. 1 & 2 M.H. F.D. PUMPS STBY FLEETING. M.H. AIR COMPRESSOR. M.H. AIR EJECTOR. M.H. CIRC & 2 COND. P.M.P.S. L.O. PURIF. CR. L.O.S. P.M.P. A.C. UNIT. FIRE & SAN P.M.P. 1 & 2 AUX GENERATORS. AUX AIR EJECTOR. AUX CIRC & COND. P.M.P.S. OVER TO MAIN. PORT STEERING GEAR. TESTED OVERSPEED TRIP & LOW L.O. ALARM ON M.H. TURBINE & THRUST. CHECKED STEERING E.R. GEAR. PUMPED BILGES. ADJUSTED PACKING GLANDS ON #1 M.H. F.EED PUMP LEAKING HEAVY. ADDED 3 GALS L.O. TO #1 M.H. F.EED PUMP.

WATCH ENGR'S SIGNATURE

George Bruner

1600-2000 WATCH

STEAMING AS BEFORE ON 18 NOZZ. FROM 1550 TO 1616 BLEW TUBES ON #1 & 2 BOILERS. AT 1910 STOPPED #1 MAIN FEED FOR REPAIR BY 1ST ASSIST AND DAY 2ND ASSIST. CHANGED BOTTOM BURNER IN #1 & 2 BOILERS. SKIPPED PORT F.O. DISCH. STRAINER. CHECKED S.E. ROOM. PUMPED BILGES AND CARGO HOLES.

WATCH ENGR'S SIGNATURE

Jim Jones

2000-2400 WATCH

STEAMING ON 18 NOZZLES; PUMPED UP INBOARD SETTLER FROM #4 P&S DP; #1 MAIN F.D. PUMP BACK IN LINE AFTER REPAIRS 2100; BACK UP TO FULL 18 NOZZLES AND BILGE NOTIFIED @ 2115; SOLENOID ON A.C. UNIT OUT, CHECKED BY 1ST A/E; MADE ROUNDS AND CHECKED ALL RUNNING MACH; SE. CHECKED STEERING GEAR;

WATCH ENGR'S SIGNATURE

J. Edwards

2400-0400 WATCH

UNDERWAY ON 18 NOZZ MACH AS BEFORE. CHANGED & CLEANED CENTER F.O. BURNERS & STBD DISCH STRAINER. DAILY TEST OF STBY L.O. PUMP FOR 1-HR. SHIFTED & CLEANED MAIN L.O. DISCH STRAINER. PUMPED BILGES. CHECKED STEERING E.R. GEAR. SHIFTED F.O. SUCT TO PORT INBD SETT @ 0230. ADDED 2 GALS TO #1 M.H. F.EED PUMP & 1-GAL TO #2. MADE ROUNDS ON ALL MACH & ENGR'S SPACES.

WATCH ENGR'S SIGNATURE

George Bruner

0400-0800 WATCH

STEAMING AS BEFORE ON 18 NOZZ. CONDENSATE SYSTEM SHUTTED UP WHEN I CAME ON WATCH. THE SOURCE OF TROUBLE IS THE EVAPORATOR AIR EJECTOR DRAIN. HAD DRAINS CUT TO BILGES. SYSTEM CLEARING SLOWLY. HIT OFF CONT. EVAP. STARTED GIVING #1 BOILER BOTTOM BELOW. #1 FEED PUMP BUSHED RIPPED ON WATER LINE TO CRUSHING CHAMBER. CHECKED ALL MACH. SYSTEM RUNNING HIGH ON SALT CONTENT.

WATCH ENGR'S SIGNATURE

Jim Jones

0800-1200 WATCH

STEAMING ON 18 NOZZLES; BLEW TUBES 0800; PUMPED UP SETTLERS FROM #4 P&S DP; TOOK 3 MIN. DRAG FROM #4 & DB; CHANGED AND CLEANED TOP F.O. BURNERS; CHANGED AND CLEANED F.O. SUCT AND #1 & #2 GEN. L.O. STRAINERS; ALL DRAINS BACK TO SYS. B/O CR. ENL. @ 0930. CONT. EVAP. SECURED @ 0945; SPLIT PLANT @ 1000; SE. MADE STEERING ENL. ROUNDS; MADE ROUNDS AND CHECKED ALL RUNNING MACH;

WATCH ENGR'S SIGNATURE

J. Edwards

CHIEF ENGINEER

Boiler Water Tests CHL #1 - 1.24 GPG #2 - 2.07 GPG

BOILER WATER READINGS

WS. #1 D FS PORT WS - FS
425 HOURS 425 HOURS 425 - 425

AKL AKL

T-AKL T-AKL

SAL. SAL.

PHOS. PHOS.

R.ph R.ph

CHIEF ENGR'S SIGNATURE

J. Edwards

USNS GEN John Pope JAR-110 VOYAGE NO. 6-A FROM OICINAWA TO VIETNAM TYPE OF VESSEL P2-52-R2 DATE 12-11-12-66

WATCH							WATCH						
	1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200		1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200
RUNNING TIME	240						MACHINERY PARTICULARS (CONT'D)	AFT. H. P. ROTOR BEARING	135	-	-	-	
DETENTION TIME								FORWARD L. P. ROTOR BEARING	132	-	-	-	
REVOLUTION COUNTER (END OF WATCH)	1682 14820	1683 1900						AFT. L.P. ROTOR BEARING	134	-	-	-	
TOTAL REVOLUTIONS (FOR WATCH)	23590	7070						HOTTEST GEAR BEARING FORWARD	150	-	-	-	
AVERAGE RPM	98.2	88.0						HOTTEST GEAR BEARING AFT	146	-	-	-	
F.O. METER (END OF WATCH)	1026 9440	1027 0340	1027 2510	1027 5860	1067 7570	1027 7300		AUX. COND. CONDENSATE	115	115	115	115	115
F.O. CONSUMED	2820	900		174	1710			1ST STAGE FEED WATER HEATER	163	160	110	-	-
PRESSURES	THROTTLE	430	VAR	-				D. C. FEED WATER HEATER	240	240	238	240	240
	H.P. AHEAD	430	VAR	-				3RD STAGE FEED WATER HEATER	150	150	-	-	-
	L.P. AHEAD	25	VAR	-				F.O. TO BURNERS	185 190	170 170	120 120	130 120	120 120
	VACUUM	28"	28"	28.2"	28.2"	28.2"		F.O. BACK PRESSURE	12 10	VAR	VAR	VAR	-
	L.O. TO TURBINES	12	12	12	12	12		AIR TO FURNACE	5 6.4	VAR	VAR	VAR	-
	AUX. STEAM	150	150	150	150	150		SOLINITY UPTAKE	.41	.41	.41	.41	.41
	BACK PRESSURE	9	9	9	9	9		MAIN STEAM	430	-	430	430	430
	GLAND STEAM	3	3	3.5	3.0	3.5		SUPER HEAT	690	-	-	590	-
	H.P. BLEEDER	74	VAR	-	-	-		F.O. TO BURNERS	165 165	165	165	165	160
	L.P. BLEEDER	11	-	-	-	-		F.O. TEMP. IN SETTLING TANKS	92 90	86/86	87/87	96/94	90
TEMPERATURES	STEAM AT THROTTLE	690	-	-	-	-	BOILER PARTICULARS	PORT BOILER UPTAKE	355	340	343	360	360
	L.P. EXHAUST	108	104	-	135	135		STBD. BOILER UPTAKE	320	320	283	280	280
	CONDENSATE	105	102	104	85	85		ENGINE ROOM TEMPERATURE	94	94	92	91	92
	CIRC. WATER IN	80	81	81	82	82		FIRE ROOM TEMPERATURE	94	94	92	91	92
	CIRC. WATER OUT	92	92	91	84	84		NOZZLES IN USE	18	-	-	-	-
	L.O. TO COOLERS	125	126		104	104		NO. OF BURNERS IN USE	6	-	2	2	2
	L.O. FROM COOLERS	108	108		103	103		BURNER TIP SIZE	53/70	53/70	53/70	53/70	53/70
	TEMPERATURE THRUST BEARING	117	-	-	-	-		CO2 % PORT BOILER		-		19 1/4	
	FORWARD H.P. ROTOR BEARING	125	-	-	-	-		CO2 % STBD. BOILER		-		19 1/4	
								OIL LEVEL MAIN SUMP	1'4"	1'4"	1'4"	1'4"	1'4"

GENERATORS												FUEL - WATER AND LUBE OIL					
WATCH	GENERATOR NUMBER	R.P.M.	STEAM PRESSURE	STEAM TEMP.	L.O. PRESSURE	L.O. TO COOLER	L.O. FROM COOLER	TEMP. OF HOTTEST BEARING	L.O. GOVERNOR PRESSURE	AMPS POSITIVE	AMPS NEGATIVE						
1200 TO 1600	1	1200	430	690	9	120	110		62	750	750	230	METER AT NOON	10277300	ON HAND AT START OF DAY	146	
	2	1200	430	690	7	138	124		58	800	800	230	METER PREVIOUS NOON	10266620	EVAPORATED OR RECEIVED	120	
													CONSUMED BY METER	10680	ON HAND	240	
													ON HAND AT START OF DAY	16,000	CONSUMED	26	
													RECEIVED DURING DAY	-0-	ON HAND AT START OF DAY	3160	
													EXPENDED DURING DAY	300	RECEIVED	-0-	
													REMAINING ON BOARD	15700	ON HAND	3150	
1600 TO 2000	1	1200	430	690	9	120	110		62	750	750	230	ON HAND AT START OF DAY	899	CONSUMED	10	
	2	1200	430	690	9	138	124		58	750	750	230	EVAPORATED OR RECEIVED	46	DIESEL OIL	1483	
													ON HAND	757	ON HAND	1480	
													CONSUMED	188	CONSUMED	3	
2000 TO 2400	1	1200	405	580	9	120	110		62	750	750	230	LOW PRESS. EVAPORATORS (No. of hrs. operated) (Fresh water made gals.)				
	2	1200	405	580	7	136	124		58	700	700	230	L.O. CENTRIFUGE - HOURS OPERATED				
2400 TO 0400	1	1200	430	590	9	120	110		62	700	700	230	1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800
	2	1200	430	590	7	136	122		58	650	650	230	4	4	4	4	4
0400 TO 0800	1	1200	430	-	9	120	122		62	700	700	230	SUMMARY				
	2	1200	430	-	7	136	122		58	700	700	230	RUNNING TIME	300	PERCENT OF SLIP	12.7	
0800 TO 1200													DETENTION TIME	-	BBL FUEL/MI	1.34	
													TOTAL REVOLUTIONS	30145	WIND DIRECTION		
													AVERAGE R.P.M.	94.2	STATE OF SEA		
													TOTAL MILES BY ENGINE	112	STATE OF WEATHER		
													TOTAL MILES BY OBSERVATION	100			

REMARKS

1200-1600 WATCH

Underway on 18 Nozz. Mach Inoperation #1+2 Boilers. 1+2 F.W. Blowers 1+2 F.O.S. Pumps. 1+2 M.N. F.P. Pumps. MAIN AIR COMPRESSOR. MAIN AIR Ejector. M.N. CIRC & COND PUMPS. L.O. PURIFIER. L.O.S. PUMP. FIRE & SAN PUMP A.C. UNIT. 1+2 AUX GENERATORS. AUX CIRC & COND PUMPS. AUX AIR Ejector. PORT STEERING GEAR. TESTED OVERSPEED TRIP & LOW L.O. ALARM ON MAIN TURBINE & THRFT. SECURED #1 M.N. F.P. PUMP @ 1320 Chief Plumber Replaced nipple in return line to cushion chamber. Back on the line @ 1340. Checked steering E.R. Gear. Pumped Bilges. Added 3 BALS L.O. to #1 M.N. F.P. PUMP. MADE ROUTINE ROUNDS ON MACH & ENGR'S SPACES.

WATCH ENGR'S SIGNATURE

George Bunnay

1600-2000 WATCH

Steaming as before on 18 Nozz, from 1555 to 1610 blew tubes on #1+2 boilers all speed changes as per bell book 1700 arrival. CTR. 63831900 P.FOM. 6802070. S.FOM. 3468270. 1630 started stby L.O. Pump 1631 shifted to high sea suet. 1655 secured all controllable Nozz. 1820 F.W.E. 1825 closed Buckhead stops. 1827 engaged J.G. 1830 closed main stops. CTR. 16834780. P.FOM. 6802460. S.FOM. 3468650. main and #1+2 aux. plants on stand by with vacuum up.

WATCH ENGR'S SIGNATURE

Hm Jones

2000-2400 WATCH

PORT WATCH, M.N. UNIT ON JACKING GEAR WITH VACUUM UP. MADE ROUNDS AND CHECKED ALL RUNNING MACH.

KEELAN, OILER; SURGE, FIREMAN;

2400-0400 WATCH

PORT WATCH M.N. UNIT ON JACKING GEAR WITH VACUUM UP ON MAIN UNIT. Shifted & stbd F.O. disch strainer & cleaned. Daily test of stby L.O. pump with full load for 3-hrs. Bilges at safe level. Held ENGR'S CASUALTY drill B-6 Major Fuel oil leak. Watch Inst. & Bridge notified 0200-0230 Checked steering engine room. shifted F.O. suet to port outboard sett @ 0230 MADE ROUTINE INSPECTIONS OF MACH & ENGR'S SPACES.

WATCH ENGR'S SIGNATURE

J. Edwards

OILER LESSIE F.W.T. HINDS. REFER BEANS

0400-0800 WATCH

Steaming in Port watch with vacuum up on main unit L.O. system in operation with jacking gear turning. 0500 to 0530 held casualty drill B-6 Major fuel oil leak instructed the watch & reported to Bridge. Routine inspections of mach. installed gasket in rotating line valve on stbd side. Changed F.O. disch. strainer to port boiler. Changed bottom burner in #1+2 boilers.

WATCH ENGR'S SIGNATURE

George Bunnay

OILER CLINT. F.W. LANG.

0800-1200 WATCH

PORT WATCH, VACUUM UP ON M.N. h.c. Sys. in operation. Pumped up Settlers from #4 P+S DP. Secured A.C. UNIT @ 0930. Blew tubes @ 1020. A.C. UNIT BACK ON LINE 1100. WENNER & HANLEY, JRS. installed ballin on feed line (Disc) burner level. HAD WENNER ASSIST FIREMAN. Having super clean up lower level.

WATCH ENGR'S SIGNATURE

Hm Jones

CHIEF ENGINEER

WATCH ENGR'S SIGNATURE

J. Edwards

BOILER WATER READINGS

WS 52.0 FS PORT WS FS
1,58 EGUS 450 HOURS 450-450.
AEL 6.42 EL 6.42
T 12.24 T-AKL 8.76
S.L. 4.97 SAL. 1.96
PEOS. 30 PECS. 30
R. ph 10 D. 10

CHIEF ENGR'S SIGNATURE

Hm Jones

REMARKS

1200-1600 WATCH

Port Watch. Mach in operation. 1+2 Bilges. 1+2 F.A. Blowers. 1+2 F.O.S. Pumps 1+2 M.N.F.N. PUMPS. MAIN AIR COMPRESSOR. MAIN AIR EJECTOR. M.N. CIRC 2 COND PUMPS. L.O. PURIFIER. L.O.S. PUMP 1+2 AUX GENERATORS AUX CIRC COND. PUMPS. AUX AIR EJECTORS. FIRE-SEA PMP. A.C. UNIT. MAIN UNIT ON JACKING GEAR. With vacuum up. Checked steering E.R. Pumped Bilges. A.C. tripped @ 1642 L.O. Failure to Governor. 1st Asst Notified. Made Routine Inspections of Mach & E.R. Spaces.

Queen Reported as ^{oiler} @ 1240. 30 Chief ENGR.

WATCH ENGR'S SIGNATURE

George Bunnay

1600-2000 WATCH

Steaming as before. At 1559 disengaged j.g. 1605 opened bilge stop 1606 opened main stop. 1607 tested Eng. order telegraph. 1625 started stby L.O. Pump on stby. 1625 Put Emerg. feed Pump on stby. 1645 sea detail. 1647 stby. CTR-16835380 P-FOM-6806150. S-3471980. DEPARTURE. CTR-16837990. P-FOM-6806430. S-FOM-3472280 at 1800 opened 8 nozzles at 1815 speed up to 18 nozz. at 1820 shifted to low sea action. 1925 pumped L.O. stby. Pump.

WATCH ENGR'S SIGNATURE

H.M. Jones

2000-2400 WATCH

STEAMING ON 18 NOZZLES. ON STD. STEERING GEAR ~~UNDERWAY~~ ^{WENT} NOT OPERATED. SHIFTED TO INRD. SETTER @ 2030. Pumped up OUTRD. SETTER FROM #4 P+S DP. KEELAN, oiler, SICK UNABLE TO FINISH WATCH, RELIEVED BY QUEEN, oiler @ 2100. Troop Corp. OVERHEAD LEAK, CHIEF NOTIFIED. #1 & 2 GEN. L.O. STRAINERS CHANGED AND CLEANED. YR. CHECKED STEERING GEAR. MADE ROUNDS AND CHECKED ALL RUNNING MACH. Held Casualty Drill B-6 MAJOR F.C. LEAK, 4 MEN PRESENT. 2300 - 2330

WATCH ENGR'S SIGNATURE

J. Edwards

2400-0400 WATCH

UNDERWAY ON 18 NOZZ MACH AS BEFORE. CHANGED & CLEANED CENTER F.A. BURNER, & STBL DISCH. STRAINER. Chief Engr. Utilityman Completed Repairs on A.C. UNIT & STARTED SAME @ 0030 ON THE LINE @ 0000 Pumped Bilges Daily test of stby L.O. PUMP FOR 1-HR. Checked Steering E.R. GEAR. Added 1-GAL L.O. to #1 M.N. F.R. PUMP. MADE ROUTINE INSPECTIONS OF MACH. & ENGR'S SPACES.

WATCH ENGR'S SIGNATURE

George Bunnay

0400-0800 WATCH

Steaming as before on 18 nozz. Changed bottom burner in #1 & 2 boilers. Checked all operating Mach. including S.E. Boilers. 0605 reduced speed to 14 nozz. Pumped some oil out of #2 Port to stop one. Had 1 condenser tube. 0630 sea detail. 0634, slowed to 12 nozz. P.F. 0648. CTR-16911470. P-FOM-6810870. S-FOM-34730470 0650 opened high sea Surt. Put Emerg. L.O. Pump on stby. Closed bilges to L.P. & H.P. tank.

WATCH ENGR'S SIGNATURE

H.M. Jones

0800-1200 WATCH

MANEUVERING; FWE 0850.5; CTR-16916080; P-FOM 6811490; S-FOM 3477110; 1st STBL EJECT. Secured M.N. UNIT; M.N. & BULKHEAD STOPS Secured; Secured STBY L.O. & Feed Pump. JACKING GEAR ENGAGED. 2 MIN. DRAG ON #3 P+S DB. Pumped Bilges Hoses #2, 3, 4 P & #4 S; MADE ROUNDS AND CHECKED ALL RUNNING MACH.

WATCH ENGR'S SIGNATURE

J. Edwards

CHIEF ENGINEER

BOILER WATER READINGS

(62) S.D. (65) PORT (65) (65)
474 HOURS 474 HOURS 474-474

AKL 7.59 AKL 9.34

T-AKL 11.10 T-AKL 17.02

SAL. 3.31 SAL. 3.31

PHOS. 4.5 PHOS. 3.5

R.ph 10.0 R. 10.0

CHIEF ENGR'S SIGNATURE

H.M. Jones

REMARKS

1200-1500 WATCH

AT ANCHOR. Port Watch. MACH. INSPECTION #1 & 2 BOILER 1 & 2 F.W. BLOWERS 1 & 2 F.O.S. PUMPS. 1 & 2 M.N. F.W. PUMPS. MAIN AIR COMPRESSOR. MAIN AIR EJECTOR. M.N. CIRC & 2 COND. PUMPS. L.O. PURIFIER. L.O.S. PUMP. A.C. UNIT. FIRE & SAN PUMP. 1 & 2 AUX. GENERATORS. AUX. AIR EJECTOR. AUX. CIRC & COND. PUMPS. MAIN UNIT ON JACKING GEAR WITH VACUUM UP ON 2ND STAGE. Shifted & CLEANED MAIN L.O. DISCH. STRAINER. Checked Steering Engine Room. Pumped Bilges. Added 1 GAL. L.O. to #1 M.N. F.W. PUMP. Made Routine Rounds ON MACH & ENGS SPACES.

OILER QUEEN F.W. HINDS.

WATCH ENGR'S SIGNATURE-

George Bunnay

1600-2000 WATCH

AT ANCHOR NHA TRANG. Plant set up as Previous watch. Made rounds of spaces. Checked all operating mach. Changed & cleaned burners. shifted & cleaned F.O. Disch. strainer Port boiler. at 1935 Power Secured to #2 & 3 Wanches by Duty Elect.

Oiler, Clint F.W. LANG

WATCH ENGR'S SIGNATURE-

Jim Jones

2000-2400 WATCH

AT ANCHOR: Port Watch: Pumped up Settlers from 4 & up; Made Rounds and checked Running Mach: M.N. UNIT ON JACKING GEAR; 2ND STAGE F.W. EJECTOR M.N. UNIT ON.

Oiler, Richard; F.W. SIZER

WATCH ENGR'S SIGNATURE-

F. Edwards

2400-0400 WATCH

AT ANCHOR. Port Watch MACH AS BEFORE CHANGED & CLEANED 8th F.O. DISCH. STRAINER. Daily Test of 8th L.O. PUMP FOR 2-HR. Partially Pilot VALVE. Shifted & CLEANED MAIN L.O. DISCH. STRAINER. Pumped Bilges. Checked Steering Engine Room. Made Routine INSPECTIONS OF MACH & ENGS SPACES.

OILER QUEEN F.W. HINDS.

WATCH ENGR'S SIGNATURE-

George Bunnay

0400-0800 WATCH

Steaming as before. added two Gals. oil to #1 feed Pump. 0640 Put up & down L.O. Pump. F.O. Pump & feed Pump on SBX. 0645 cut 1st stage in on main air ejector. 0652. Wheel Cleared from Bridge. 0655 Disengaged J.G. 0657 opened BKH stops. 0659 opened main stops. 0707 Tested Eng. telegraph. Time Check at some time in spinning main Eng with throttles. All Conditions G.O.

WATCH ENGR'S SIGNATURE-

Jim Jones

0800-1200 WATCH

WARMING UP M.N. UNIT; CHANGED OVER TO INBOARD SETTLER; STDBY 0801; CTR. 16976470; P-FOM 6813650; S-FOM 3478850; DEPT. 0900; CTR. 16976080; P-FOM 6813900; S-FOM 3479130; Blow Tubes 0925; Secured STDBY L.O. PUMP & FEED Pump. Pumped up OUTBOARD SETTLER from 3 P+S DB; Reduced Speed to 12 knots @ 1050; ARRIVAL 1100; CTR 16931190; P-FOM 6814390; S-FOM 3479850; Pumped Hold Bilges #2, 3 & 4 P. MADE ROUTINE ROUNDS FIVE @ 1143; CTR 16932420; P-FOM 6814950; S-FOM 3480010

WATCH ENGR'S SIGNATURE-

F. Edwards

CHIEF ENGINEER

BOILER WATER READINGS

(WS) STB'D (FS) PORT (WS - FS)

498 HOURS 498 HOURS 498-498

AKL 7.01 AKL 7.01

T-AKL 12.26 T-AKL 12.26

SAL. 4.21 SAL. 4.56

PHOS. 4.0 PHOS. 5.0

R.ph 10.0 R.ph 10.0

CHIEF ENGR'S SIGNATURE-

F. Edwards

WATCH							WATCH						
	1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200		1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200
RUNNING TIME	-					190	MACHINERY PARTICULARS (CONT'D)	AFT. H. P. ROTOR BEARING	-	-	-		135-
DETENTION TIME	-							FORWARD L. P. ROTOR BEARING	-	-	-		127
REVOLUTION COUNTER (END OF WATCH)	-					1695		AFT. L. P. ROTOR BEARING	-	-	-		130
TOTAL REVOLUTIONS (FOR WATCH)	-					18250		HOTTEST GEAR BEARING FORWARD	-	-	-		155
AVERAGE RPM	-					96.1		HOTTEST GEAR BEARING AFT	-	-	-		147
F.O. METER (END OF WATCH)	1029	1029	1029	1029	1029	1030		AUX. COND. CONDENSATE	105	106	105	105	105
F.O. CONSUMED	498	470	470	470	726	2630		1ST STAGE FEED WATER HEATER			-	-	160
PRESSURES	THROTTLE	-				420		D. C. FEED WATER HEATER	240	240	240	240	235
	H.P. AHEAD	-				415		3RD STAGE FEED WATER HEATER					-
	L.P. AHEAD	-				25		F.O. TO BURNERS	150	150	150	155	160
	VACUUM	25	25	25	25	25		F. O. BACK PRESSURE	10	10	8	10	10
	L.O. TO TURBINES	12	12	12	12	12		AIR TO FURNACE	0.8	0.8	0.8	0.8	0.8
	AUX. STEAM	140	140	140	140	140		SPLINITY UPTAKE	.41	.41	.41	.41	.41
	BACK PRESSURE	9	9	9	9	9		MAIN STEAM	438	430	430	430	420
	GLAND STEAM	2	2	1.5	1.0	3.5		SUPER HEAT	600	-	590	595	-
	H.P. BLEEDER	-	-	-	-	50		F.O. TO BURNERS	160	160	162	160	160
	I.P. BLEEDER	-	-	-	-	-		F.O. TEMP. IN SETTLING TANKS	90	90	87	90	89
TEMPERATURES	L.P. BLEEDER	-	-	-	-	13	TEMPERATURES	PORT BOILER UPTAKE	370	350	353	325	320
	STEAM AT THROTTLE	-	-	-	-	705		STBD. BOILER UPTAKE	295	285	290	295	295
	L.P. EXHAUST	160	160	155	138	156		ENGINE ROOM TEMPERATURE	88	88	87	88	88
	CONDENSATE	89	88	90	88	89		FIRE ROOM TEMPERATURE	88	88	87	88	88
	CIRC. WATER IN	78	78	78	78	76		NOZZLES IN USE	-	-	-	-	18
	CIRC. WATER OUT	80	80	80	80	80		NO. OF BURNERS IN USE	2	2	2	2	6
	L.O. TO COOLERS	110	110	110	110	126		BURNER TIP SIZE	5/16	5/16	5/16	5/16	5/16
	L.O. FROM COOLERS	106	106	106	108	109		CO2 % PORT BOILER					19 1/4
	TEMPERATURE THRUST BEARING	-	-	-	-	117		CO2 % STBD. BOILER					19 1/4
	FORWARD H.P. ROTOR BEARING	-	-	-	-	125		OIL LEVEL MAIN SUMP	1'4"	1'4"	1'4"	1'4"	1'4"

GENERATORS												FUEL - WATER AND LUBE OIL					
WATCH	GENERATOR NUMBER	R.P.M.	STEAM PRESSURE	STEAM TEMP.	L.O. PRESSURE	L.O. TO COOLER	L.O. FROM COOLER	TEMP. OF HOTTEST BEARING	L.O. GOVERNOR PRESSURE	AMPS POSITIVE	AMPS NEGATIVE	FUEL OIL	WATER	LUBE OIL	ON HAND AT START OF DAY	EVAPORATED OR RECEIVED	ON HAND
1200 TO 1600	1	1200	430	600	9	118	108		62	550	550	METER AT NOON	10300010	BOILER WATER	2335	-0-	217
	2	1200	430	600	7	132	118		58	600	600	METER PREVIOUS NOON	10294760				
1600 TO 2000	1	1200	430	-	9	118	108		62	550	550	CONSUMED BY METER	5250				
	2	1200	430	-	7	132	118		58	600	600	ON HAND AT START OF DAY	14983				18
2000 TO 2400	1	1200	430	590	9	118	110		62	560	560	RECEIVED DURING DAY	-0-				3130
	2	1200	430	590	7	132	120		58	650	650	EXPENDED DURING DAY	14743				-0-
2400 TO 0400	1	1200	430	595	9	118	110		62	650	650	REMAINING ON BOARD	240				3120
	2	1200	430	595	7	132	120		58	700	700	ON HAND AT START OF DAY	816				10
0400 TO 0800	1	1200	430	-	9	118	110		62	650	650	EVAPORATED OR RECEIVED	178				
	2	1200	430	-	7	132	120		58	650	650	ON HAND	872				1485
0800 TO 1200	1	1200	420	705	9	120	110		62	700	700	CONSUMED	122				1480
	2	1200	420	705	7	134	120		58	600	600	DOMESTIC WATER					5

LOW PRESS. EVAPORATORS (No. of hrs. operated) (Fresh water made gals.)

L.O. CENTRIFUGE - HOURS OPERATED					
1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200
4	4	4	3 1/2	4	4

SUMMARY

RUNNING TIME	210	PERCENT OF SLIP	
DETENTION TIME	-0-	BBL FUEL/MI	
TOTAL REVOLUTIONS	20120	WIND DIRECTION	
AVERAGE R.P.M.	85.8	STATE OF SEA	
TOTAL MILES BY ENGINE	75	STATE OF WEATHER	
TOTAL MILES BY OBSERVATION			

REMARKS

1200-1600 WATCH

AT ANCHOR Port Watch. MACH IN OPERATION 1+2 Boiler 1+2 F.D. Blowers 1+2 F.E.S. PUMPS. 1+2 M/N F.E.D. PUMPS. MAIN AIR EJECTOR. M/N.CIRC+2 COND PUMPS. L.O. PURIFIER. L.O.S. PMP. MAIN AIR COMPRESSOR. FIRE+SAN PUMP. A.C. UNIT. 1+2 AUX GENERATORS. AUX AIR EJECTOR. AUX CIRC & COND PUMPS. MAIN UNIT ON JACKING GEAR. VACUUM UP ON 2ND STAGE. PUMPED Bilges. Checked STEERING E/R. Added 3 GALS L.O. to #1 M/N F.E.D. PUMP. MADE ROUTINE ROUNDS ON MACH+ENGS SPACES.

WATCH ENGR'S SIGNATURE-

1600-2000 WATCH

At Anchor. MACH in same status as previous watch. At 1550 requested permission to blow tubes from Bridge. Permission not granted. Routine inspection of all operating mach. and spaces.

Oiler, CLINT. F/W LANG.

2000-2400 WATCH

AT ANCHOR, PORT WATCH, MACH. OPERATION - 1+2 Boilers, 1+2 F.D. Blowers, 1+2 F.E. Pumps, 1+2 F.D. Pumps, 2ND STAGE M/N AIR EJECTOR, M/N+Aux. Cond. Pumps, M/N+Aux. CIRC. Pumps, 1+2 Cond+Aux. AIR EJECT, L.O. Pump, L.O. Purifier; M/N UNIT ON JACKING GEAR. MADE ROUNDS AND CHECKED ALL RUNNING MACH;

WATCH ENGR'S SIGNATURE-

Reelan Oiler, Sarge F/W;

2400-0400 WATCH

AT ANCHOR. PORT WATCH MACH AS BEFORE. Shifted & CLEANED STD F.O. DISCH. STRAINER. DAILY test of stby L.O. pump for 1-hr. Shifted & CLEANED MAIN L.O. DISCH STRAINER. Secured L.O. purifier @ 0100 CLEANED & back in SERVICE @ 0130. Held ENGS CASUALTY drill B-7 FORWARD DRAFT BLOWER FAILURE. Watch INST. & BRIDGE NOTIFIED 0130-0200 PUMPED Bilges. Checked STEERING E/R. PUMPED Bilges. MADE ROUTINE ROUNDS ON MACH+ENGS SPACES.

WATCH ENGR'S SIGNATURE-

OILER QUEEN FANT HINDS.

0400-0800 WATCH

Steaming in Port. Plant operating as previous watch. 0430 to 0500 held Casualty drill B-7 FORCE DRAFT BLOWER FAILURE. WATCH INST. AND BRIDGE NOTIFIED. 0630 Checked throttles for sticking. 0700 wheel Clea. 0655 opened main stops 0659 opened BLKHD. Stops. 0700 started spinning Eng. with steam. 0707 tested Eng. telegraph. 0725 Put up & down L.O. Pump on SBX. Eng. fuel Pump on SBX.

WATCH ENGR'S SIGNATURE-

0800-1200 WATCH

M/N UNIT WARMING UP READY FOR STDBY; STDBY 0800; CTR-16932870; P-FOM 6816390; S-FOM-3481180; Dept.-0530; CTR-16933390; P-FOM 6816520; S-FOM 3481330. Blew TUBES @ 0900; Casualty drill B-7 FORWARD DRAFT FAILURE; 4 M/N PRESENT. BRIDGE NOTIFIED; 1000-1020; Pumped up INBD. SETT. FROM #3 P+S D.B. MADE ROUNDS AND CHECKED ALL RUNNING MACH; ON 15 NOZZLES @ 0900.

WATCH ENGR'S SIGNATURE-

CHIEF ENGINEER

WATCH ENGR'S SIGNATURE-

BOILER WATER READINGS

STB'D (FS) PORT (WS RS)
HOURS 322 HOURS 322-322

AKL 7.58 AKL 8.18

T-AKL 12.26 T-AKL 13.43

SAL. 3.71 S.L. 4.14

PHOS. 4.0 PHOS. 4.5

R.ph 10. R.rh 10.

CHIEF ENGR'S SIGNATURE-

WATCH							WATCH						
	1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200		1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200
RUNNING TIME	20						MACHINERY PARTICULARS (CONT'D)	AFT. H. P. ROTOR BEARING					
DETENTION TIME								FORWARD L. P. ROTOR BEARING					
REVOLUTION COUNTER (END OF WATCH)								AFT. L. P. ROTOR BEARING					
TOTAL REVOLUTIONS (FOR WATCH)								HOTTEST GEAR BEARING FORWARD					
AVERAGE RPM								HOTTEST GEAR BEARING AFT					
F.O. METER (END OF WATCH)	1030 1100	1030 1620	1030 2110	1030 2630	1030 3120	1030 4140		AUX. COND. CONDENSATE					
F.O. CONSUMED	1090	520	496	520	490	1020		1ST STAGE FEED WATER HEATER		100			
PRESSURES	THROTTLE	-					TEMPERATURES	D. C. FEED WATER HEATER	240	240	240	238	240
	H.P. AHEAD	-						2ND STAGE FEED WATER HEATER	1030 100	-	-	-	-
	L.P. AHEAD	-						F.O. TO BURNERS	150	150	150	150	150
	VACUUM	25"	24.8"	25"	25"	25"		F.O. BACK PRESSURE	8	5	5	5	8
	L.O. TO TURBINES	12	12	12	12	12		AIR TO FURNACE	2.0	2.0	2.0	2.0	2.0
	AUX. STEAM	140	140	140	140	140		SALINITY UPTAKE		-	-	-	-
	BACK PRESSURE	9	9	9	9	9		MAIN STEAM	430	430	430	430	430
	GLAND STEAM	3	3.0	3.0	2.5	2.5		SUPER HEAT	430	-	-	-	-
	H.P. BLEEDER	-	-	-	-	-		F.O. TO BURNERS	160	160	160	160	155
	L.P. BLEEDER	-	-	-	-	-		F.O. TEMP. IN SETTLING TANKS	85	85/85	85	85	85
TEMPERATURES	L.P. BLEEDER	-	-	-	-	-	PRESSURES	PORT BOILER UPTAKE	370	-	-	-	-
	STEAM AT THROTTLE	-	-	-	-	-		STBD. BOILER UPTAKE	332	295		295	285
	L.P. EXHAUST	160	145	155	145	145		ENGINE ROOM TEMPERATURE	89	88	88	86	87
	CONDENSATE	90	90	90	88	88		FIRE ROOM TEMPERATURE	89	88	88	86	87
	CIRC. WATER IN	78	78	78	78	78		NOZZLES IN USE	-	-	-	-	-
	CIRC. WATER OUT	88	80	80	80	80		NO. OF BURNERS IN USE	2	2	2	2	2
	L.O. TO COOLERS	112	110	110	110	110		BURNER TIP SIZE	5/8	5/16-70	5/16-70	5/16-70	5/16-70
	L.O. FROM COOLERS	108	108	107	108	108		CO2 % PORT BOILER		-	-		
	TEMPERATURE THRUST BEARING	-	-	-	-	-		CO2 % STBD. BOILER		-	-		
	FORWARD H.P. ROTOR BEARING	-	-	-	-	-		OIL LEVEL MAIN SUMP	1'4"	1'4"	1'4"	1'4"	1'4"

GENERATORS													FUEL - WATER AND LUBE OIL						
WATCH	GENERATOR NUMBER	R.P.M.	STEAM PRESSURE	STEAM TEMP.	L.O. PRESSURE	L.O. TO COOLER	L.O. FROM COOLER	TEMP. OF HOTTEST BEARING	L.O. GOVERNOR PRESSURE	AMPS POSITIVE	AMPS NEGATIVE	VOLTS	FUEL OIL		BOILER WATER		LUBE OIL		
1200 TO 1600	1	1200	430	570	9	118	108		62	650	650	230	METER AT NOON	10304340	ON HAND AT START OF DAY	212			
	2	1200	430	570	7	132	118		58	550	550	230	METER PREVIOUS NOON	10300010	EVAPORATED OR RECEIVED	101			
1600 TO 2000													CONSUMED BY METER	4330	ON HAND	280			
	1	1200	430	-	9	118	110		62	500	500	235	ON HAND AT START OF DAY	14743	CONSUMED	38			
	2	1200	430	-	7	132	120		58	500	500	235	RECEIVED DURING DAY	170	ON HAND AT START OF DAY	3120			
													EXPENDED DURING DAY	14573	RECEIVED	-0-			
2000 TO 2400													REMAINING ON BOARD		ON HAND	3110			
	1	1200	430	-	9	120	110		62	500	500	235	ON HAND AT START OF DAY	872	CONSUMED	10			
	2	1200	430	-	7	132	12		58	500	500	235	EVAPORATED OR RECEIVED	84	DIESEL OIL	1480			
													ON HAND	894	ON HAND	1475			
2400 TO 0400													CONSUMED	62	CONSUMED	5			
	1	1200	430		9	118	108		62	500	500	235	LOW PRESS. EVAPORATORS (No. of hrs. operated) (Fresh water made gals.)						
	2	1200	430		7	132	120		58	550	550	235	L.O. CENTRIFUGE - HOURS OPERATED						
													1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200	
0400 TO 0800													4	4	4	4	4	4	
	1	1200	430		9	118	108		62	500	500	235	SUMMARY						
	2	1200	430		7	132	120		58	500	500	235	RUNNING TIME		PERCENT OF SLIP				
													DETENTION TIME		BBL FUEL/MI				
0800 TO 1200													TOTAL REVOLUTIONS		WIND DIRECTION				
	1	1200	430		9	118	110		62	500	500	230	AVERAGE R.P.M.		STATE OF SEA				
	2	1200	430		7	132	120		58	600	600	230	TOTAL MILES BY ENGINE		STATE OF WEATHER				
													TOTAL MILES BY OBSERVATION						

REMARKS

1200-1600 WATCH

ARRI @ 1200 & Reduced speed to 12 Nozz 90 Bridge. CTR 16954000 F.O.M #1 3482460 #2-6817840. F.W.E. @ 1306 CTR-16956340 FOM #2-6818070 #1-3482640 Secured M.S. & B.S. Engaged JACKING GEAR @ 1215 Secured 1st Stage on MAIN AIR EXTRACTOR. VACUUM UP ON 2nd Stage. Secured #2 Boiler @ 1500 3/0 Chief ENGR. Bell AS PER Bell Book. Pumped Bilges. Checked Steering E.R. Made Routine Rounds on MACH & E.R. Spaces.

F.W.T.

HINDS Left E.R. FOR DENTAL APPOINTMENT @ 1330

WATCH ENGR'S SIGNATURE-

George Bunney

1600-2000 WATCH

Steaming as before Vacuum up on main unit jacking gear engaged with L.O. system in operation #2 boiler secured. Checked all operating mach. and spaces.

OILER, CLINT. F/W LANG.

WATCH ENGR'S SIGNATURE-

George Bunney

2000-2400 WATCH

Steaming as before Vacuum up on main unit jacking gear engaged L.O. system in operation. Checked all operating mach. Carried out standing and night orders

OILER, KEELAND. F/W SIBER.

WATCH ENGR'S SIGNATURE-

George Bunney

2400-0400 WATCH

AT ANCHOR Port Watch MACH AS BEFORE Shifted & Cleaned stbd 1st disch. strainer. Daily test of stby L.O. pump for 2-hr. Shifted & Cleaned main L.O. disch strainer. Pumped Bilges. Checked Steering Engine Room. Made Routine Rounds on MACH & ENGRS Spaces.

OILER QUEEN F.W.T. HANLEY, JR. ENGR.

WATCH ENGR'S SIGNATURE-

George Bunney

0400-0800 WATCH

Steaming as before. Checked all operating mach. and Eng. spaces. Pulled Top Valve harness on low gage glass #2 boiler for repair. Pulled bottom burner oil supply line to have leak frozen. Routine insp. of mach. and spaces.

OILER, CLINT. F/W LANG.

WATCH ENGR'S SIGNATURE-

George Bunney

0800-1200 WATCH

Port Watch: JRS. REPAIRED LEAK IN CARBURETOR CONTROL LINE; INSTALLED REPAIR U.F.O. LINE #2 Boiler and GAGE GLASS AT VALVE AND REPAIRING LAGGING. Pumped up INBD SATT. FROM #3 P.D. DB. Lit OFF #2 Boiler 1019; TIME CHECK & TELEGRAPH CHECKED @ 1100; JACKING GEAR DISENGAGED; TURNING OVER MAIN UNIT @ 1109; 1st STAGE MAIN EXTRACTOR opened; STEERING GEAR CHECKED. JRS. WORKING ON Boiler; STAGGS, MCREDS & WENNER

WATCH ENGR'S SIGNATURE-

George Bunney

CHIEF ENGINEER

BOILER WATER READINGS

STB'D FS PORT (WS - FS)

HOURS 546 HOURS 525-525

AKL 7.01 AKL 8.1

T-AKL 11.24 T-AKL 9.5

SAL. 4.25 SAL. 4.2

PHOS. 50 PHOS. 50

R-ph 10.0 R-ph 10.0

CHIEF ENGR'S SIGNATURE-

George Bunney

USNS		VOYAGE NO.		FROM		TO		TYPE OF VESSEL		DATE					
GEN JOHN POPE TAP-110		6-A		Qui Nhon		Oakland Calif		P2-S2-R2		12-16-17-66					
		WATCH								WATCH					
		1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200			1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200
RUNNING TIME		198	240	240	240	240	240	MACHINERY PARTICULARS (CONT'D)	TEMPERATURES (CONT'D)	AFT. H. P. ROTOR BEARING					
DETENTION TIME										FORWARD L. P. ROTOR BEARING					
REVOLUTION COUNTER (END OF WATCH)		1697 4490	1699 8080	1702 1300	1704 5300	1706 8990	1709 2550			AFT. L. P. ROTOR BEARING					
TOTAL REVOLUTIONS (FOR WATCH)		16770	23590	23220	24000	23690	23560			HOTTEST GEAR BEARING FORWARD					
AVERAGE RPM		81.4	94.1	96.8	100.0	98.7	98.2			HOTTEST GEAR BEARING AFT					
F.O. METER (END OF WATCH)		1030 6750	1030 9420	1031 2130	1031 4920	1031 7600	1032 8340			AUX. COND. CONDENSATE					
F.O. CONSUMED		2610	2670	2710	2770	2680	2740			1ST STAGE FEED WATER HEATER					
										D. C. FEED WATER HEATER					
										3RD STAGE FEED WATER HEATER					
PRESSURES	THROTTLE	430	430	430	430	430	430	BOILER PARTICULARS	TEMPERATURES	F.O. TO BURNERS					
	H.P. AHEAD	430	430	430	430	430	430			F. O. BACK PRESSURE					
	L.P. AHEAD	25	26	26	26	26	26			AIR TO FURNACE					
	VACUUM	28.2"	28"	28.2"	28.2"	28"	28"			SALINITY UPTAKE					
	L.O. TO TURBINES	12	12	12	12	12	12			MAIN STEAM					
	AUX. STEAM	140	140	150	150	145	145			SUPER HEAT					
	BACK PRESSURE	9	9	9	9	9	9			F.O. TO BURNERS					
	GLAND STEAM	3.0	3.0	2.5	2.5	3	2.5			F.O. TEMP. IN SETTLING TANKS					
	H.P. BLEEDER	74	74	70	74	68	55			PORT BOILER UPTAKE					
	I.P. BLEEDER	-	-	-	-	6.5	-			STBD. BOILER UPTAKE					
L.P. BLEEDER	10.5	13	10	10	10	10	ENGINE ROOM TEMPERATURE								
TEMPERATURES	STEAM AT THROTTLE	695	695	695	695	690	695	MISCELLANEOUS	FIRE ROOM TEMPERATURE						
	L.P. EXHAUST	110	110	112	110	110	111		NOZZLES IN USE						
	CONDENSATE	106	106	108	106	108	108		NO. OF BURNERS IN USE						
	CIRC. WATER IN	82	84	85	82	82	85		BURNER TIP SIZE						
	CIRC. WATER OUT	92	92	94	94	94	94		CO2 % PORT BOILER						
	L.O. TO COOLERS	124	126	126	125	126	126		CO2 % STBD. BOILER						
	L.O. FROM COOLERS	108	108	108	108	108	108		OIL LEVEL MAIN SUMP						
	TEMPERATURE THRUST BEARING	116	115	117	115	118	117								
	FORWARD H.P. ROTOR BEARING	125	130	127	126	130	130								

GENERATORS													FUEL - WATER AND LUBE OIL					
WATCH	GENERATOR NUMBER	R.P.M.	STEAM PRESSURE	STEAM TEMP.	L.O. PRESSURE	L.O. TO COOLER	L.O. FROM COOLER	TEMP. OF HOTTEST BEARING	L.O. GOVERNOR PRESSURE	AMPS POSITIVE	AMPS NEGATIVE	VOLTS	FUEL OIL		BOILER WATER		LUBE OIL	
1200 TO 1600	1	1200	430	695	9	118	106		62	750	700	230	METER AT NOON	10320340	ON HAND AT START OF DAY	280	EVAPORATED OR RECEIVED	-0-
	2	1200	430	695	7	132	120		58	750	700	230	METER PREVIOUS NOON	10304340	ON HAND	232	CONSUMED	48
1600 TO 2000	1	1200	430	695	9	120	110		62	750	700	230	ON HAND AT START OF DAY	14573	ON HAND AT START OF DAY	3110	RECEIVED	-0-
	2	1200	430	695	7	134	122		58	750	700	230	RECEIVED DURING DAY	-0-	ON HAND	3100	CONSUMED	10
2000 TO 2400													EXPENDED DURING DAY	697	RECEIVED	-0-	ON HAND	3100
													REMAINING ON BOARD	13876	CONSUMED	10	DIESEL OIL	1475
2400 TO 0400	1	1200	430	695	9	120	110		62	750	700	230	ON HAND AT START OF DAY	894	ON HAND	1473	CONSUMED	2
	2	1200	430	695	7	134	122		58	750	700	230	EVAPORATED OR RECEIVED	172	CONSUMED	2	CONSUMED	2
0400 TO 0800													ON HAND	1026	CONSUMED	2	CONSUMED	2
													CONSUMED	40	CONSUMED	2	CONSUMED	2
0800 TO 1200	1	1200	430	695	9	120	110		62	750	700	230	LOW PRESS. EVAPORATORS (No. of hrs. operated) (Fresh water made gals.)					
	2	1200	430	695	7	134	122		58	750	700	230	L.O. CENTRIFUGE - HOURS OPERATED					
													1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200
													4	4	4	4	4	4
													SUMMARY					
													RUNNING TIME	1398	PERCENT OF SLIP	10.1		
													DETENTION TIME	-0-	BBL FUEL/MI	1.40		
													TOTAL REVOLUTIONS	132660	WIND DIRECTION	045		
													AVERAGE R.P.M.	94.893	STATE OF SEA	SM. SMOALLS		
													TOTAL MILES BY ENGINE	495	STATE OF WEATHER	78"		
													TOTAL MILES BY OBSERVATION					

REMARKS

1200-1600 WATCH

Stby @ 1203 CTR-16956760 FOM #1-3485580 #2-6818760. Dept @ 1242
 CTR-16957720 FOM #1-3485770 #2-6818930 Full 18 Nozz @ 1312 Shifted
 MAIN Sea Suct to LOW. Bells as per Bell Book. Mach in operation 1+2 Bles 1+2
 F.O. BLOWERS. 1+2 F.O. PUMPS 1+2 M.H. F.O. PUMPS. M.H. & AUX Circ PUMPS. M.H. & AUX Cond PUMPS. MAIN AIR
 COMPRESSOR. M.H. & AUX AIR EFFECTOR. 1+2 AUX BENS. L.O. PURIFIER. L.O. PMP. FIRE & SAN PMP. A.C.
 UNIT. PORT Steering Gear. Pumped bilges. Checked steering ER GEAR.

WATCH ENGR'S SIGNATURE-

George Bruner

1600-2000 WATCH

Steaming as before on 18 Nozz. 1605 to 1630 blew tubes on #1 & 2
 boilers. Checked all operating mach. & outside mach. spaces. Pumped bilges.
 Changed bottom burner in #1 & 2 boilers. Carried out standing & night
 orders.

WATCH ENGR'S SIGNATURE-

Jim Jones

2000-2400 WATCH

STEAMING ON 18 NOZZLES; CHANGED AND CLEANED F.O. Suct & #1 & 2 G.C. L.O.
 STRAINERS; CHANGED OVER TO OUTDR. SETT. @ 2105; Pumped up INBD. SETT. FROM #3 F.S. DB;
 DIAPHRAM BLEN ON 70# REDUCING STATION 2230; JR. CHECKED STEERING GEAR AND TELL WATER
 SOUNDINGS; MADE ROUNDS AND CHECKED AIR RUNNING MACH; Pumped Bilge Holes #1, 2, 3 & 4 P & #1, 2,
 3, & 4 S.

WATCH ENGR'S SIGNATURE-

J. Edwards

2400-0400 WATCH

UNDER ON 18 NOZZ MACH AS BEFORE. CHANGED & CLEANED CENTER F.O. BURNER
 & 8th disch. STRAINER. Daily test of stby L.O. pump FOR 1-hr. Shifted and CLEANED
 MAIN L.O. disch STRAINER. Replaced DIAPHRAM ON 70# Red. Station. Pumped Bilges.
 Checked Steering ER GEAR. Shifted F.O. Suct to PORT INBD Sct @ 0330 MADE ROUTINE
 ROUNDS ON MACH & ENGR'S SPACES. Added 1-GAL L.O. to #1 MAIN F.O. PUMP & 2 GALS to #2

WATCH ENGR'S SIGNATURE-

George Bruner

0400-0800 WATCH

Steaming as before on 18 Nozz. Changed bottom burner in #1 & 2
 boilers. Pumped bilges. Checked all operating mach. inspected outside spaces.
 Added compound to #1 & 2 boilers. Carried out standing and night orders.

WATCH ENGR'S SIGNATURE-

Jim Jones

0800-1200 WATCH

STEAMING ON 18 NOZZLES; BLOW TUBES @ 0805; Pumped up SETTLERS
 FROM #3 & DB; CHANGED AND CLEANED TOP F.O. BURNERS; JR. CHECKED STEERING GEAR;
 ADDED 3 1/2 GALS L.O. TO #1 M.H. F.O. PUMP, 3 GALS TO #2; CHANGED AND CLEANED L.O.
 STRAINERS #1 & 2 GEN; MADE ROUNDS AND CHECKED AIR RUNNING MACH;

WATCH ENGR'S SIGNATURE-

J. Edwards

CHIEF ENGINEER

BOILER WATER READINGS

(WS) 570 HOURS 570 HOURS (WS - 15)
 525-525
 AKL 7.01 AKL 7.01
 T-AKL 12.24 T-AKL 12.24
 SAL. 2.90 SAL. 3.31
 PHOS. 33 PHOS. 33
 R.ph 10. R.ph 10.0

CHIEF ENGR'S SIGNATURE-

[Signature]

REMARKS

1200-1600 WATCH

Underway on 18 Nozz Mach Inoperation #1 & 2 Boilers 1 & 2 F.W. Blenders, 1 & 2 F.O.S. P.M.P.S. 1 & 2 M.N.F.A. PUMPS. MAIN AIR COMPRESSOR. M.N. & AUX AIR EJECTOR. M.N. & AUX CIRC. P.M.P.S. M.N. & AUX COND. P.M.P.S. L.O. PURIFIER. L.O.S. P.M.P. 1 & 2 AUX GENERATORS. FIRE & SAN. P.M.P. A.C. UNIT. PORT STEERING GEAR. Tested overspeed trip Low L.O. ALARM ON M.N. TURBINE & Thrift. Checked steering E.R. GEAR. Pumped Bilges. Made Routine Rounds on Mach & Eng's Spaces. Added 2 Gals L.O. to #1 M.N. Feed Pump.

WATCH ENGR'S SIGNATURE

Henge Bunnay

1600-2000 WATCH

Steaming as before on 18 Nozz. Blew tubes from 1550 to 1615 on #1 & 2 boiler. 1740 Closed W.T. doors from Bridge. Shifted and cleaned main L.O. strainer. Replaced gage glass Calum on #2 boiler. Checked all operating mach and S.E. Room. Carried out standing orders.

WATCH ENGR'S SIGNATURE

Henge Bunnay

2000-2400 WATCH

STEAMING ON 18 NOZZLES; Pumped up INBD. SUCT. FROM #3 & DB; Blowers on Air Suppressor starting to bark; TESTED FRESH WATER PUMP 30 MINUTES; ADDED 3 GALS L.O. #1 M.N. FD. PUMP + 1 GAL. TO #2 FD. PUMP. JR. CHECKED STEERING GEAR AND TACK WATER SUNDRIES; MADE ROUNDS AND CHECKED ALL RUNNING MACH;

WATCH ENGR'S SIGNATURE

Henge Bunnay

2400-0400 WATCH

Underway on 18 Nozz. Mach as before. Changed & cleaned center F.O. burners & stbd disch strainer. Checked steering E.R. GEAR. Shifted and cleaned main L.O. strainer. Daily test of stby L.O. pump for 1-hr. Shifted F.O. Suct to port INBD SETH 0300 Added 3 GALS. L.O. to #1 MAIN Feed Pump. Made Routine Rounds on Mach & Eng's Spaces.

WATCH ENGR'S SIGNATURE

Henge Bunnay

0400-0800 WATCH

Steaming as before on 18 Nozz. Shifted and cleaned main L.O. strainer. Changed bottom burner in #1 & 2 boilers. Checked all operating machinery. Inspected S.E. Room. Carried out watch routine.

WATCH ENGR'S SIGNATURE

Conditions normal.

0800-1200 WATCH

STEAMING ON 18 NOZZLES; Blew tubes @ 0805; Pumped up Ejectors from #3 & DB; F.O. SUCT STRAINER CHANGED AND CLEANED; CHANGED AND CLEANED #1 & 2 GEN. L.O. STRAINERS; 3 GALS L.O. ADDED TO #1 M.N. FD. PUMP; #3 & #4 P. BILGE Holds Pumped; JR. CHECKED STEERING GEAR; MADE ROUNDS AND CHECKED ALL RUNNING MACH; CHANGED AND CLEANED TOP F.O. BURNERS; JR. Pumped up Release Tank, STEERING GEAR;

WATCH ENGR'S SIGNATURE

Henge Bunnay

CHIEF ENGINEER

BOILER WATER READINGS

WS STD FS PORT (WS - FS)

614 HOURS 614 HOURS (549 - 549)

AKL 7.59 AKL 7.59

T-AVL 12.85 T-AKL 12.26

SAL. 5.80 SAL. 4.14

PHOS. 50 PHOS. 38

R.ph 10 R.ph 10

CHIEF ENGR'S SIGNATURE

Henge Bunnay

USNS GEN JOHN POPE TAP-110 VOYAGE NO. 6-A FROM QM: Nhen TO OAKLAND CALIF TYPE OF VESSEL P2-S2-R2 DATE 12-18-1966

							WATCH						WATCH														
							1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200	1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200									
RUNNING TIME							240	240	220	220	220	240	AFT. H. P. ROTOR BEARING							135	140	140	135	140	135		
DETENTION TIME													FORWARD L. P. ROTOR BEARING							130	132	132	130	132	132		
REVOLUTION COUNTER (END OF WATCH)							1725 7360	1728 0300	1730 1470	1732 2850	1734 4670	1736 1636	AFT. L. P. ROTOR BEARING							130	135	135	135	135	135		
TOTAL REVOLUTIONS (FOR WATCH)							23380	23040	21170	21380	21220	23160	HOTTEST GEAR BEARING FORWARD							150	155	152	150	155	152		
AVERAGE RPM							97.4	96.0	86.2	97.1	96.0	96.5	HOTTEST GEAR BEARING AFT							145	145	145	145	145	147		
F.O. METER (END OF WATCH)							1033 7560	1034 2260	1034 4780	1034 7320	1034 9760	1035 2510	AUX. COND. CONDENSATE							115	115	115	115	115	115		
F.O. CONSUMED									2520	2540	2440	2750	1ST STAGE FEED WATER HEATER							166	166	166	166	164	164		
PRESSURES							THROTTLE	430	430	430	430	430	430	D. C. FEED WATER HEATER							238	240	240	240	238	240	
							H.P. AHEAD	430	430	430	430	425	430	3RD STAGE FEED WATER HEATER							050 100						
							L.P. AHEAD	27	27	28	27	27	27	F.O. TO BURNERS							180 125	190 170	185 175		190 185	185	
							VACUUM	28"	28"	28"	28"	28"	28"	F. O. BACK PRESSURE							10 12	12 10 1/8	10 10	15 11	12 10		
							L.O. TO TURBINES	12	12	12	12	12	12	AIR TO FURNACE							5.2 6.0	5.2 6.0	5.5 6.0	5.4 6.0	6.0 6.2	5.6 6.4	
							AUX. STEAM	145	145	140	140	140	140	SALINITY UPTAKE							.41	.41	.41	.41	.41	.41	
							BACK PRESSURE	9	9	9	9	9	9	MAIN STEAM							430	430	430	430	430	430	
							GLAND STEAM	2.5	3	3	3	3	3	SUPER HEAT							690	695	695	690	695	695	
							H.P. BLEEDER	70	60	54	70	72	66	F.O. TO BURNERS							165 165	165 165	165 165	165 165	165 160	165 155	
							I.P. BLEEDER	-	6			6		F.O. TEMP. IN SETTLING TANKS							85 85	85 85	85 85	85 85	85 85	85 85	
TEMPERATURES							L.P. BLEEDER	10"	10"	10"	10"	10"	10"	PORT BOILER UPTAKE							320	320	317	325	325	326	
							STEAM AT THROTTLE	690	695	695	690	695	695	STBD. BOILER UPTAKE							315	315	312	315	320	312	
							L.P. EXHAUST	112	112	112	112	112	112	ENGINE ROOM TEMPERATURE							91	92	92	93	94	94	
							CONDENSATE	108	108	108	108	108	108	FIRE ROOM TEMPERATURE							91	92	92	93	94	94	
							CIRC. WATER IN	84	83	85	83	83	85	NOZZLES IN USE							18	18	18	18	18	18	
							CIRC. WATER OUT	96	96	94	96	96	96	NO. OF BURNERS IN USE							6	6	6	6	6	6	
							L.O. TO COOLERS	124	126	126	125	126	126	BURNER TIP SIZE							53 70	53 70	53 70	53 70	53 70	53 70	
							L.O. FROM COOLERS	108	108	108	108	108	108	CO2 % PORT BOILER													
							TEMPERATURE THRUST BEARING	117	115	115	115	115	116	CO2 % STBD. BOILER													
							FORWARD H.P. ROTOR BEARING	130	130	130	130	130	130	OIL LEVEL MAIN SUMP							1'4"	1'4"	1'4"	1'4"	1'4"	1'4"	

GENERATORS													FUEL - WATER AND LUBE OIL													
WATCH	GENERATOR NUMBER	R.P.M.	STEAM PRESSURE	STEAM TEMP.	L.O. PRESSURE	L.O. TO COOLER	L.O. FROM COOLER	TEMP. OF HOTTEST BEARING	L.O. GOVERNOR PRESSURE	AMPS POSITIVE	AMPS NEGATIVE	VOLTS	FUEL OIL		BOILER WATER		LUBE OIL		DOMESTIC WATER		DIESEL OIL					
1200 TO 1600	1	1200	430	690	9	120	110		62	750	700	230	METER AT NOON	10352510	ON HAND AT START OF DAY	232	METER PREVIOUS NOON	10334870	EVAPORATED OR RECEIVED	91	CONSUMED BY METER	16640	ON HAND	287	ON HAND AT START OF DAY	36
	2	1200	430	690	7	134	122		58	750	700	230	ON HAND AT START OF DAY	13183	RECEIVED DURING DAY	-0-	EXPENDED DURING DAY	699	ON HAND AT START OF DAY	3080	RECEIVED	-0-	ON HAND	3060	CONSUMED	20
1600 TO 2000	1	1200	430	695	9	120	110		62	600	500	230	REMAINING ON BOARD	12484	ON HAND AT START OF DAY	1089	ON HAND AT START OF DAY	1089	ON HAND	1470	ON HAND	1127	ON HAND	1468	CONSUMED	2
	2	1200	430	695	7	134	122		58	750	750	230	ON HAND AT START OF DAY	1089	ON HAND	1127	ON HAND	1127	ON HAND	1468	ON HAND	1127	ON HAND	1468	CONSUMED	2
2000 TO 2400	1	1200	430	695	9	120	110		62	700	700	230	CONSUMED	40	CONSUMED	40	CONSUMED	40	CONSUMED	40	CONSUMED	40	CONSUMED	40	CONSUMED	40
	2	1200	430	695	7	134	122		58	600	600	230	CONSUMED	40	CONSUMED	40	CONSUMED	40	CONSUMED	40	CONSUMED	40	CONSUMED	40	CONSUMED	40
2400 TO 0400	1	1200	430	690	9	120	110		62	700	650	230	CONSUMED	40	CONSUMED	40	CONSUMED	40	CONSUMED	40	CONSUMED	40	CONSUMED	40	CONSUMED	40
	2	1200	430	690	7	134	122		58	600	600	230	CONSUMED	40	CONSUMED	40	CONSUMED	40	CONSUMED	40	CONSUMED	40	CONSUMED	40	CONSUMED	40
0400 TO 0800	1	1200	430	695	9	120	110		62	650	650	230	CONSUMED	40	CONSUMED	40	CONSUMED	40	CONSUMED	40	CONSUMED	40	CONSUMED	40	CONSUMED	40
	2	1200	430	695	7	134	122		58	500	500	230	CONSUMED	40	CONSUMED	40	CONSUMED	40	CONSUMED	40	CONSUMED	40	CONSUMED	40	CONSUMED	40
0800 TO 1200	1	1200	430	695	9	122	112		62	550	550	230	CONSUMED	40	CONSUMED	40	CONSUMED	40	CONSUMED	40	CONSUMED	40	CONSUMED	40	CONSUMED	40
	2	1200	430	695	7	136	122		58	600	600	230	CONSUMED	40	CONSUMED	40	CONSUMED	40	CONSUMED	40	CONSUMED	40	CONSUMED	40	CONSUMED	40
LOW PRESS. EVAPORATORS (No. of hrs. operated) (Fresh water made gals.)													L.O. CENTRIFUGE - HOURS OPERATED													
													1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200								
													4	4	3 3/3	3 3/3	3 3/3	3 3/3								
SUMMARY																										
RUNNING TIME													1380	PERCENT OF SLIP										14.75		
DETENTION TIME													-0-	BBL FUEL/MI										1.68		
TOTAL REVOLUTIONS													130784	WIND DIRECTION										080°		
AVERAGE R.P.M.													84.7	STATE OF SEA										4' swell		
TOTAL MILES BY ENGINE													488	STATE OF WEATHER										75°		
TOTAL MILES BY OBSERVATION													416													

REMARKS

1200-1600 WATCH

Underway on 18 Nozz Mach INOPERATION. #1+2 Boilers. 1+2 F.A. Blowers. 1+2 F.A.S. P.M.P.s. 1+2 MAIN F.A. P.M.P.s. MAIN AIR COMPRESSOR. M.N.+AUX A.R. EJECTORS. M.N.+AUX G.I.R.C. P.M.P.s. M.N.+AUX COND. P.M.P.s. L.O. PURIFIER. L.O.S. PUMP. 1+2 AUX GENERATORS. FIRE+SAN. PUMP. A.C. UNIT. Port Steering Gear. Tested overspeed Trip+Low L.O. ALARM ON M.N. Turbine+Thrott. Checked Steering E.R. Gear Pumped Bilges. Added 3 Gals L.O. to #1 M.N. Feed Pump. Made Routine Rounds on MACH & ENGS SPACES.

WATCH ENGR'S SIGNATURE-

Henry Bunney

1600-2000 WATCH

Steaming as before on 18 Nozz. 1555 to 1620 blew tubes on #1+2 boilers. 1715 Condition Cruising Set. Pumped bilges and Cargo bilges. Checked all operating mach. Changed bottom burner in #1+2 boilers. Shifted F.O. disch. strainer to Port boiler. Checked S.E. Room. Routine Watch.

Conditions Normal

WATCH ENGR'S SIGNATURE-

Jim Jones

2000-2400 WATCH

Steaming on 18 Nozzles; Pumped up INBD. SUTT. FROM #2 P+S DB; ADDED 2 Gals L.O. # F.O. Pump; CHANGED AND CLEANED #1+2 GEN L.O. STRAINERS; JR. CHECKED STEERING GEAR AND TACK WATER SOUNDINGS; ADVANCED CLOCKS 20 MIN @ 2240; MADE ROUNDS AND CHECKED ALL RUNNING MACH;

WATCH ENGR'S SIGNATURE-

J. Edwards

2400-0400 WATCH

Underway on 18 Nozz Mach AS BEFORE. Changed & CLEANED CENTER F.O. BURNERS & STBD DISCH STRAINER. ADVANCED CLOCKS 20 MINS. @ 0100. DAILY test of 3tby L.O. PUMP FOR 1-hr. Shifted & CLEANED MAIN L.O. DISCH STRAINER. Pumped Bilges. Held ENGS CASUALTY DRILL B-8 HIGH SALINITY IN BOILER WHILE STEAMING. Watch INST & BRIDGE NOTIFIED 0200-0240. Checked Steering E.R. Gear. Shifted F.O. Suct to Port INBD SGT @ 0300. Made Routine Rounds on MACH & ENGS SPACES.

WATCH ENGR'S SIGNATURE-

Henry Bunney

0400-0800 WATCH

Steaming as before on 18 Nozz. Changed bottom burner in #1+2 boilers. Shifted & CLEANED MAIN L.O. STRAINERS. 0500 to 0530 held Casualty Drill B-8. High Salinity in steaming boiler, instructed watch & notified Bridge. 0421 Clocks advanced (20 mi) Added 3 Gal Oil to #1 and 2 gal. to #2 feed Pumps. 0645 Cruising Condition Modified. Jr. Eng. Checked S.E. Room & Pumped up STBD. replenishing oil tank.

WATCH ENGR'S SIGNATURE-

Jim Jones

0800-1200 WATCH

STEAMING ON 18 NOZZLES; BLOW TUBES @ 0810; Pumped up SUTTERS FROM #2 P+S DB; CHANGE AND CLEANED TOP F.O. BURNERS; CHANGED AND CLEANED F.O. SUCT. STRAINER & #1+2 GEN. L.O. STRAINERS; SECURED PURIFIER. 0935-0955. ELECT. WORKING ON UNIT; CASUALTY DRILL B-8 HIGH SALINITY IN STEAMING BOILER 1000-1020; JR. CHECKED STEERING GEAR; MADE ROUNDS AND CHECKED ALL RUNNING MACH;

WATCH ENGR'S SIGNATURE-

J. Edwards

CHIEF ENGINEER

BOILER WATER READINGS

(WS)	ST	FS)	PORT	(WS - FS)
614	HOURS	614	HOURS	(573-573)
AKL	7.59	AKL	7.01	
T-AT	12.56	T-AT	12.26	
CL.	3.31	SAL.	3.31	
PHOS.	38	PHOS.	38	
R.ph	10	R.ph	10	

CHIEF ENGR'S SIGNATURE-

J. Edwards

USNS GEN John POPE TAP-110 VOYAGE NO. G-A FROM Q41 Nhon TO OAKLAND CALIF TYPE OF VESSEL P2-S2-R2 DATE 12-17-20-46

		WATCH								WATCH									
		1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200			1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200				
RUNNING TIME		240	240	240	240	240	240	MACHINERY PARTICULARS (CONT'D)		TEMPERATURES (CONT'D)		AFT. H. P. ROTOR BEARING		135	140	135	135	140	140
DETENTION TIME												FORWARD L. P. ROTOR BEARING		130	132	132	130	135	132
REVOLUTION COUNTER (END OF WATCH)		1739 0590	1741 3860	1743 7090	1746 0690	1748 4370	1750 7640					AFT. L.P. ROTOR BEARING		130	135	135	135	135	135
TOTAL REVOLUTIONS (FOR WATCH)		23360	23270	23230	23600	23680	23270					HOTTEST GEAR BEARING FORWARD		150	155	154	150	155	155
AVERAGE RPM		97.3	96.9	96.8	98.3	98.6	97.0					HOTTEST GEAR BEARING AFT		145	145	147	145	145	145
F.O. METER (END OF WATCH)		1035 5310	1035 8030	1036 0780	1035 3570	1036 6270	1036 7050					AUX. COND. CONDENSATE		115		115	115		115
F.O. CONSUMED		2810	2720	2750	2790	2700	2780					1ST STAGE FEED WATER HEATER		165	166	166	164	166	165
MACHINERY PARTICULARS		THROTTLE		430	430	430	430	430	440	D. C. FEED WATER HEATER		238	240	240	240	240	240		
		H.P. AHEAD		430	430	430	430	430	435	2ND STAGE FEED HP WATER HEATER		050							
		L.P. AHEAD		27	28	27	27	27	27	F.O. TO BURNERS		178 185	190 175	195 185	195 180	190 180	200 190		
		VACUUM		28"	28"	28"	28"	28"	28.2"	F. O. BACK PRESSURE		5 10	5 12	5 12	5 12	5 11	5 12		
		L.O. TO TURBINES		12	12	12	12	12	12	AIR TO FURNACE		5.4 6.4	5.2 6.0	5.6 6.6	5.5 6.0	5.3 6.0	4.2 5.8		
		AUX. STEAM		140	140	140	140	140	140	MAIN STEAM		430	430	430	430	430	440		
		BACK PRESSURE		9	9	9	9	9	9	SUPER HEAT		695	69	695	680	695	695		
		GLAND STEAM		3	3	3	3	3	3	F.O. TO BURNERS		165 165	160 170	165 160	165 165	165 160	160 160		
		H.P. BLEEDER		70	56	60	68	68	62	F.O. TEMP. IN SETTLING TANKS		85 85	85 85	85 85	85 85	85 85	85 86		
		I.P. BLEEDER			6			6.8		PORT BOILER UPTAKE		325	315	315	320	330	325		
		L.P. BLEEDER		10"	10"	10"	10"	9"	10"	STBD. BOILER UPTAKE		315	310	312	315	315	315		
TEMPERATURES		STEAM AT THROTTLE		695	695	695	680	695	695	ENGINE ROOM TEMPERATURE		94	92	92	92	92	92		
		L.P. EXHAUST		110	110	112	110	110	112	FIRE ROOM TEMPERATURE		94	92	92	92	92	92		
		CONDENSATE		108	110	108	108	108	105	NOZZLES IN USE		18	18	18	18	18	18		
		CIRC. WATER IN		83	83	83	82	82	81	NO. OF BURNERS IN USE		6	6	6	6	6	6		
		CIRC. WATER OUT		94	96	95	94	94	94	BURNER TIP SIZE		53 70	53 70	53 70	53 70	53 70	53 70		
		L.O. TO COOLERS		125	126	126	125	126	126	CO ₂ % PORT BOILER									
		L.O. FROM COOLERS		108	108	108	108	108	108	CO ₂ % STBD. BOILER									
TEMPERATURE THRUST BEARING		118	118	117	118	118	117	OIL LEVEL MAIN SUMP		1'4"	1'4"	1'4"	1'4"	1'4"	1'4"				
FORWARD H.P. ROTOR BEARING		130	130	130	130	130	130												

GENERATORS													FUEL - WATER AND LUBE OIL					
WATCH	GENERATOR NUMBER	R.P.M.	STEAM PRESSURE	STEAM TEMP.	L.O. PRESSURE	L.O. TO COOLER	L.O. FROM COOLER	TEMP. OF HOTTEST BEARING	L.O. GOVERNOR PRESSURE	AMPS POSITIVE	AMPS NEGATIVE	VOLTS	FUEL OIL	WATER	LUBE OIL	ON HAND AT START OF DAY	EVAPORATED OR RECEIVED	
1200 TO 1600	1	1200	430	695	9	120	110		62	750	750	230	METER AT NOON	10369050	BOILER WATER		287	
	2	1200	430	695	7	136	122		58	700	700	230	METER PREVIOUS NOON	10352570			82	
1600 TO 2000	1	1200	430	695	9	120	110		62	850	850	230	CONSUMED BY METER	16546	LUBE OIL	ON HAND	326	
	2	1200	430	695	7	136	122		58	500	500	230	ON HAND AT START OF DAY	12484		CONSUMED	43	
2000 TO 2400	1	1200	430	695	9	120	110		62	800	800	230	RECEIVED DURING DAY	-0-	DOMESTIC WATER	ON HAND AT START OF DAY	3060	
	2	1200	430	695	7	136	122		58	500	500	230	EXPENDED DURING DAY	750		RECEIVED	-0-	
2400 TO 0400	1	1200	430	695	9	120	110		62	800	800	230	REMAINING ON BOARD	11,734		ON HAND	3040	
	2	1200	430	695	7	136	122		58	500	500	230	ON HAND AT START OF DAY	1127		CONSUMED	20	
0400 TO 0800	1	1200	430	695	9	120	110		62	800	800	230	EVAPORATED OR RECEIVED	47		DIESEL OIL	1468	
	2	1200	430	695	7	136	122		58	500	500	230	ON HAND	1105		ON HAND	1465	
0800 TO 1200	1	1200	440	695	9	120	110		62	450	450	230	CONSUMED	69		CONSUMED	3	
	2	1200	440	695	7	136	122		58	450	450	230	LOW PRESS. EVAPORATORS (No. of hrs. operated) (Fresh water used gals.)					
L.O. CENTRIFUGE - HOURS OPERATED																		
1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200													
4	4	4	4	4	4													
SUMMARY																		
RUNNING TIME		1440	PERCENT OF SLIP		Pcs. 13.98													
DETENTION TIME		—	BBL FUEL/MI		1.68 1.45													
TOTAL REVOLUTIONS		138,155	WIND DIRECTION		105'													
AVERAGE R.P.M.		95.9	STATE OF SEA		5' swell													
TOTAL MILES BY ENGINE		575	STATE OF WEATHER		77°													
TOTAL MILES BY OBSERVATION		443																

FROM 1762 TO 50-5354

REMARKS

1200-1600 WATCH

Underway on 18 Nozz Mach INOPERATION #1+2 Boilers. 1+2 F.B. Blowers 1+2 F.O.S. PMPS. 1+2 MAIN F.B. PMPS. MAIN AIR COMPRESSOR. MNT+Aux AIR EJECTORS. MNT+Aux AIR PMPS. MNT+Aux COND PMPS. 1+2 Aux GENERATORS. L.O. PURIFIER. L.O.S. PUMP. FIREO SAN PUMP. F.A. UNIT. PORT STEERING GEAR. Tested overspeed trip LOW LO. ALARM+THRU. FIRE DRILL @ 1300 SEC. 1317 Boat drill @ 1317 SEC. @ 1326. Stby @ 1300 L.H. @ 1326 Tested FIRE PUMP Relief VALVE POPED 125* Added 3 Gals L.O. to #1 MNT Feed Pump. Checked steering E.R. Gear. Made Routine

Rounds ON MACH & ENGS SPACES.

WATCH ENGR'S SIGNATURE

George Bruney

1600-2000 WATCH

Steaming as before on 18 Nozz. 1555 to 1615 blew tubes on #1+2 boilers. 1745 Set Condition Cruising. Changed bottom burner in #1+2 boilers. Pumped bilges, shifted and cleaned main L.O. strainer, shifted and cleaned F.O. Disch. strainer to #2 boiler. Checked S.E. Room. Checked all operating mach. Pumped bilges and Cargo holes. Added 2 Gals. oil to #1 feed pump. Conditions normal.

WATCH ENGR'S SIGNATURE

Jim Jones

2000-2400 WATCH

STEAMING ON 18 NOZZLES; Secured #2 EVAP. @ 2010; Pumped up Settlers. Settled from #4 P+S DB. #1+2 Gen L.O. Strainers cleaned & changed; TESTED Sanitary Pump; SE. Checked steering gear and TAIL WATER Soundings; MADE ROUNDS AND CHECKED ALL RUNNING MACH;

WATCH ENGR'S SIGNATURE

J. Edwards

2400-0400 WATCH

Underway on 18 Nozz MACH AS BEFORE. Changed & cleaned center F.O. burners & stbd disch strainer. Secured L.O. purifier @ 0000. CLEANED back in service @ 0030. Daily test of Stby L.O. pump FOR 1-hr. Shifted & cleaned main L.O. disch strainer. Checked steering E.R. Gear. Pumped bilges. Shifted F.O. suet to port inbd salt @ 0030. Added 3-Gals L.O. to #1 MNT Feed Pump. Made Routine INSPECTIONS OF MACH & ENGS SPACES.

WATCH ENGR'S SIGNATURE

George Bruney

0400-0800 WATCH

Steaming as before on 18 Nozz. shifted and cleaned main L.O. strainer. Changed bottom burner on #1+2 boilers. inspected and checked machinery in S.E. Room. if repairs appearing on ship ring on #2 Generator. 0630 Cruising Conditions modified. Added 2 Gals. oil to #1+2 feed Pumps. Pumped bilges and Cargo holes

WATCH ENGR'S SIGNATURE

Jim Jones

0800-1200 WATCH

STEAMING ON 18 NOZZLES; Blew TUBES CRU, BEARING FORWARD END OF MOTOR #2 MNT. FEED PUMP RUNNING HOT; COMPRESSOR UNLOADED CHECKED OUT BY EJECT; CHIEF REEFER CHECKED OUT LEAK FROM PULSE UNIT ON CENT. REEFER UNIT; Pumped up Settlers from #4 P+S DB; CHANGED AND CLEANED F.O. SUET & #1+2 GEN L.O. STRAINERS AND TOP F.O. BURNERS; TR. CHECKED STEERING GEAR; MADE ROUNDS AND CHECKED ALL RUNNING MACH;

WATCH ENGR'S SIGNATURE

J. Edwards

CHIEF ENGINEER

12-16 Cent. ENGINE Dept Safety Meeting 1-PM 1330-1350
40 CREW PRESENT. Conducted by Chief ENGR E.C. QUINN

BOILER WATER READINGS

FEB'D

PORT

HOURS

HOURS

597.

AKL 7.08

AKL 8.18

T-12.85 T-12.85

SAL. 4.97 S. 4.97

PHOS. 35 PHOS 38

R. ph 10. 10.

CHIEF ENGR'S SIGNATURE

J. Edwards

REMARKS

1200-1600 WATCH

UNDERWAY ON 18 NOZZ MACH. IN OPERATION #1 & 2 BOILERS 1 & 2 F.A. BLOWERS 1 & 2 F.O.S. PUMPS 1 & 2 M.H. FEED PUMPS. MAIN AIR COMPRESSOR. M.H. & AUX AIR EXTRACTORS. M.H. & AUX FIRE PUMPS. M.H. & AUX COND PUMPS. 1 & 2 AUX GENERATORS. FIRE & SAN PUMPS A.C. UNIT. L.O. PURIFIER L.O.S. PUMP. PORT STEERING GEAR. Tested overspeed trip & Low L.O. ALARM on M.H. TURBINE & THRUST. Secured #1 L.P. EVAP @ 1319. Checked Steering E.R. Gear. Pumped Bilges. Lit off #1 L.P. EVAP @ 1530. Made Routine Rounds on MACH & ENGR'S SPACES.

WATCH ENGR'S SIGNATURE

George Bunney

1600-2000 WATCH

Steaming as before on 18 NOZZ 1555 to 1618 blew tubes on #1 & 2 boilers. 17/00 Quiescing Condition set. Changed bottom burner in #1 & 2 boilers. Shifted F.O. Disch. strainer to #2 boiler. Checked S.E. Room. Routine inspection of operating machinery. Added 3 gal. oil to #1 and 2 gal. oil to #2 feed pump. Pumped out bilges and cargo holds.

WATCH ENGR'S SIGNATURE

Am Jones

2000-2400 WATCH

STEAMING ON 18 NOZZLES; Pumped up Settlers from #4 P.T.S. D.B.; BAD LEAK IN OVERHEAD PIPING IN SULLERY; JR. CHECKED, called PLUMBER @ 2220; #1 & 2 GEN. L.O. STRAINERS CHANGED AND CLEANED JR. CHECKED STEERING GEAR AND TOOK WATER SOUNDINGS; MADE ROUNDS AND CHECKED ALL RUNNING MACH; ADVANCED CLOCKS 20 MIN. @ 2240.

WATCH ENGR'S SIGNATURE

F. Edwards

2400-0400 WATCH

UNDERWAY ON 18 NOZZ MACH AS BEFORE. Changed & CLEANED CENTER F.O. BURNERS & STD DISCH. STRAINER. ADVANCED CLOCKS 20 MIN. @ 0100. Daily test of Stry L.O. pump FOR 1-HR. Shifted & CLEANED MAIN L.O. DISCH. STRAINER. PUMPED BILGES. Checked Steering E.R. Gear. Added 3 GALS L.O. to #1 MAIN FEED PUMP. Shifted F.O. Suct to PORT INBD SETH @ 0330. Made Routine INSPECTIONS of MACH & ENGR'S SPACES.

WATCH ENGR'S SIGNATURE

George Bunney

0400-0800 WATCH

Steaming as before on 18 NOZZ. Shifted and CLEANED Main L.O. strainer. 0405 Advanced CLOCKS (20 min) Changed bottom burner on #1 & 2 boilers. Shifted F.O. Disch strainer to #2 boiler. Slip ring brushes sparking excessively on #2 Generator. At 063 had Engr man remove scaling process until leak on Brian suction line can be fixed. 0705 Cruising Godt. Madrifed. Routine inspections of machinery and spaces. Added 2 gal. oil to #1 feed pump.

WATCH ENGR'S SIGNATURE

Am Jones

0800-1200 WATCH

STEAM ON 18 NOZZLES; Blew TUBES @ 0810; Pumped up Settlers from #4 & 1; CHANGED & CLEANED TOP F.O. BURNERS; CHANGED & CLEANED #1 & #2 GEN. L.O. STRAINERS; TESTING WATER TIGHT DECKS @ 0930; JR. CHECKED STEERING GEAR; MADE ROUNDS AND CHECKED ALL RUNNING MACH; HEAT ON #5 P.T.S. D.B.

WATCH ENGR'S SIGNATURE

F. Edwards

CHIEF ENGINEER

ROTTER WATER READINGS

MID FORT
 HOURS HOURS 621
 AKL 8.18 AKL 6.84
 T-MIL 12.85 T-AKL 12.11
 SAL. 4.14 SAL. 4.56
 PHOS. 53 PHOS. 34
 R. Ph 10.0 R. Ph 10.

CHIEF ENGR'S SIGNATURE

Am Jones

USNS Gen John Pope TAP-110 VOYAGE NO. G-A FROM Qui Nhon TO OAKLAND CALIF TYPE OF VESSEL PR-52-R2 DATE 12-21-22-66

		WATCH						WATCH								
		1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200	1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200			
RUNNING TIME		240	240	240	240	240	240	AFT. H. P. ROTOR BEARING		135	140	135	136	140	140	
DETENTION TIME								FORWARD L. P. ROTOR BEARING		132	132	132	132	132	132	
REVOLUTION COUNTER (END OF WATCH)		1766 7070	1768 0680	1771 4290	1773 8040	1776 1610	1778 5760	AFT. L. P. ROTOR BEARING		130	135	133	130	135	130	
TOTAL REVOLUTIONS (FOR WATCH)		23200	23610	22530	23750 9280	23570	23550	HOTTEST GEAR BEARING FORWARD		150	155	154	150	155	150	
AVERAGE RPM		98.7	99.3	98.0	98.9	98.2	98.1	HOTTEST GEAR BEARING AFT		145	145	147	145	145	145	
F.O. METER (END OF WATCH)		1038 2830	1039 0570	1039 3340	1039 6160	1039 8850	1040 1610	AUX. COND. CONDENSATE		115		115	115	11	115	
F.O. CONSUMED		2850	2740	2770	2820	2690	2760	1ST STAGE FEED WATER HEATER		162	164	164	162	162	164	
PRESSURES		THROTTLE	435	435	435	435	440	435	D. C. FEED WATER HEATER		239	240	238	237	240	238
		H.P. AHEAD	430	430	435	435	440	435	2ND STAGE FEED HP WATER HEATER		1050 100	-	-	-	-	-
		L.P. AHEAD	26	26	26	26	27	27	F.O. TO BURNERS		185 180	190 175	185 180	185 175	190 180	195 175
		VACUUM	28.2"	28.2"	28.4"	28.4"	28.5"	28.4"	F.O. BACK PRESSURE		10 10	12 10	9 7	10 10	14 11	12 10
		L.O. TO TURBINES	12	12	12	12	12	12	AIR TO FURNACE		5.2 6.0	6.2 6.2	6.5 6.8	5.8 6.2	5.0 6.0	5.2 6.0
		AUX. STEAM	135	140	140	140	135	140	SALINITY UPTAKE		.41	.41	.41	.41	.41	.41
		BACK PRESSURE	9	9	8	9	9	9	MAIN STEAM		435	435	435	435	440	435
		GLAND STEAM	2.5	2.5	3	2.5	3	3	SUPER HEAT		690	700	700	690	685	695
		H.P. BLEEDER	70	76	55	70	66	55	F.O. TO BURNERS		165 165	165 160	165	165 165	170 165	160
		I.P. BLEEDER		6			6		F.O. TEMP. IN SETTLING TANKS		89 90	90 90	90 87	88 88	88 88	90 90
L.P. BLEEDER	10"	9"	11"	11"	9"	11"	PORT BOILER UPTAKE		325	325	335	335	330	327		
TEMPERATURES		STEAM AT THROTTLE	680	700	700	690	685	695	STBD. BOILER UPTAKE		320	320	322	325	325	320
		L.P. EXHAUST	108	110	106	105	110	113	ENGINE ROOM TEMPERATURE		91	90	88	88	88	88
		CONDENSATE	104	106	106	102	105	105	FIRE ROOM TEMPERATURE		91	90	88	88	88	88
		CIRC. WATER IN	79	80	79	77	76	75	NOZZLES IN USE		18	18	18	18	18	18
		CIRC. WATER OUT	92	92	92	90	90	90	NO. OF BURNERS IN USE		6	6	6	6	6	6
		L.O. TO COOLERS	126	126	126	126	126	126	BURNER TIP SIZE		53 70	53 70	53 70	53 70	53 70	53 70
		L.O. FROM COOLERS	108	108	106	108	109	108	CO ₂ % PORT BOILER							
		TEMPERATURE THRUST BEARING	117	118	117	118	118	118	CO ₂ % STBD. BOILER							
		FORWARD H.P. ROTOR BEARING	130	130	130	130	130	130	OIL LEVEL MAIN SUMP		1'4"	1'4"	1'4"	1'4"	1'4"	1'4"

WATCH	GENERATORS												FUEL - WATER AND LUBE OIL					
	GENERATOR NUMBER	R.P.M.	STEAM PRESSURE	STEAM TEMP.	L.O. PRESSURE	L.O. TO COOLER	L.O. FROM COOLER	TEMP. OF HOTTEST BEARING	L.O. GOVERNOR PRESSURE	AMPS POSITIVE	AMPS NEGATIVE	VOLTS	FUEL OIL	BOILER WATER	LUBE OIL	DOMESTIC WATER		
1200 TO 1600	1	1200	435	680	9	120	110		62	750	750	230	METER AT NOON	1040/110	ON HAND AT START OF DAY	292		
	2	1200	435	680	7	136	122		58	700	700	230	METER PREVIOUS NOON	10384980	EVAPORATED OR RECEIVED	30		
1600 TO 2000	1	1200	435	700	9	120	110		62	1000	1000	230	CONSUMED BY METER	16630	ON HAND	282		
	2	1200	435	700	7	134	122		58	500	500	230	ON HAND AT START OF DAY	10986	CONSUMED	40		
2000 TO 2400	1	1200	435	700	9	120	110		62	900	900	230	RECEIVED DURING DAY	-0-	ON HAND AT START OF DAY	3020		
	2	1200	435	700	7	134	122		58	500	500	230	EXPENDED DURING DAY	752	RECEIVED	-0-		
2400 TO 0400	1	1200	435	690	9	120	110		62	700	700	230	REMAINING ON BOARD	10244	ON HAND	3010		
	2	1200	435	690	7	134	122		58	650	650	230	ON HAND AT START OF DAY	1120	CONSUMED	10		
0400 TO 0800	1	1200	435	685	9	120	110		62	500	500	230	EVAPORATED OR RECEIVED	63	DIESEL OIL	1463		
	2	1200	435	685	7	134	122		58	1000	1000	230	ON HAND	1115	ON HAND	1460		
0800 TO 1200	1	1200	435	695	9	120	110		62	750	750	230	CONSUMED	68	CONSUMED	3		
	2	1200	435	695	7	134	120		58	650	650	230	LOW PRESS. EVAPORATORS (No. of hrs. operated)(Fresh water made gals.)					
L.O. CENTRIFUGE - HOURS OPERATED																		
1200 TO 1600		1600 TO 2000		2000 TO 2400		2400 TO 0400		0400 TO 0800		0800 TO 1200								
4		4		4		4		4		2 2/3								
SUMMARY																		
RUNNING TIME			1440			PERCENT OF SLIP			9.9									
DETENTION TIME			—			BBL FUEL/MI			1.46									
TOTAL REVOLUTIONS			138160			WIND DIRECTION			Wind									
AVERAGE R.P.M.			93.9			STATE OF SEA			Smooth									
TOTAL MILES BY ENGINE			515			STATE OF WEATHER			70'									
TOTAL MILES BY OBSERVATION			464															

FROM-2674 TO 60-4772

REMARKS

1200-1600 WATCH

UNDERWAY ON 18 NOZZ. MACH IN OPERATION. 1+2 BOILERS 1+2 F.O. BLOWERS. 1+2 F.O.S. PUMPS. 1+2 M.H.F.P. PUMPS. MAIN AIR COMPRESSOR. M.H. & AUX AIR EXTRACTORS. M.H. & AUX GIRC PUMPS. M.H. & AUX COND. PUMPS. 1+2 AUX GENERATORS. F.O. UNIT. L.O. PURIFIER. L.O. SERVICE PUMP. PORT STEERING GEAR. Tested overspeed trip LOW L.O. ALARM ON M.H. TURBINE & Thrott. Checked Steering E.R. Gear Pumped Bilges. Weekly test of EMERGENCY Equipment & safety devices Added 3-Gals L.O. to #1 MAIN Feed pump. Made Routine Inspections of MACH & ENGS SPACES.

WATCH ENGR'S SIGNATURE

George Bunnay

1600-2000 WATCH

Steaming as before on 18 NOZZ. 1555 to 1620 blew tubes on #1 & 2 boilers. 1735 Condition Cruising Set. Changed bottom burner in #1 & 2 boilers. Shifted and Cleaned F.O. Disch strainer to #2 boiler. Checked all operating mach. and S.E. room. Pumped bilges and Cargo holes. Added 2 gal. oil to #1 feed Pump.

WATCH ENGR'S SIGNATURE

Jim Jones

2000-2400 WATCH

STEAMING ON 18 NOZZLES. CHANGED AND CLEANED F.O. SUCT. STRAINER; CHANGED AND CLEANED #1 & #2 G.C. L.O. STRAINERS; COMBINED PLANT @ 2200; MADE ROUNDS AND CHECKED M.H. RUNNING MACH; Pumped up Settlers from #4 & #5; Aux. Cond. & Aux. Girc. Pumps, Aux. Air Extractor Secured; J.R. Checked Steering Gear and TERN WATER SEWINGERS. Pumped Bilge Holes #1 & 2 & 3 & 4 & 5.

WATCH ENGR'S SIGNATURE

F. F. Edwards

2400-0400 WATCH

UNDERWAY ON 18 NOZZ. MACH AS BEFORE. CHANGED & CLEANED CENTER F.O. BURNERS & stbd disch. STRAINER. Daily test of stby L.O. FOR 1-HR. Shifted & CLEANED MAIN L.O. disch STRAINER. Held ENGS CASUALTY drill B-9 Boiler casing EXPLOSION while Lighting off with little or no forced draft. Watch Inst. & Bridge notified 0100-0120. Checked Steering E.R. Gear. Pumped Bilges. Shifted F.O. Buot to PORT INBD 844 @ 0245 Added 2-Gals L.O. to #1 M.H. Feed pump. Made ROUNDS on MACH & ENGS SPACES.

WATCH ENGR'S SIGNATURE

George Bunnay

0400-0800 WATCH

Steaming as before on 18 NOZZ. with the Plant Cross Connected. Shifted & Cleaned main L.O. Strainer. Changed bottom burner on #1 & 2 boilers. 0500 to 0530 Held fire room CASUALTY drill B-9 Boiler casing EXPLOSION while lighting off with little or no forced draft. Watch Inst. & Bridge notified. 0620 Cruising Conditions modified. Checked all operating mach. inc. S.E. room. added 2 gal. oil back to #1 & 2 feed Pumps. Pumped bilges.

WATCH ENGR'S SIGNATURE

Jim Jones

0800-1200 WATCH

STEAMING ON 18 NOZZLES; Blew Tubes @ 0810; Steering CASUALTY Drill @ 0903 ON STBY; Secured from Drill @ 0922; Pumped Settlers from #4 & #5; CHANGED AND CLEANED TOP F.O. BURNERS; CASUALTY Drill B-9 Boiler casing EXPLOSION while Lighting off with little or no forced draft. 4 men present. Bridge notified. 1000-1020; LUBC OIL IN DRAIN INSPECTION TR. AND CONT. DRAIN TR. Secured PURIFIER @ 1040; DRAIN TO Bilge OPEN on CONT. DRAIN TR. J.R. Check Steering Gear; MADE ROUNDS RUNNING MACH CHECKED 3 Gals. L.O. 2 TO P.

WATCH ENGR'S SIGNATURE

F. F. Edwards

CHIEF ENGINEER

BOILER WATER READINGS

STBD	PORT
HOURS 8/8	HOURS 621
AKL 7.39	AKL 9.93
T-AKL 12.26	T-AKL 14.60
SAL. 4.97	SAL. 4.14
PHOS. 50	PHOS. 40
R.ph 10	R.ph 10

CHIEF ENGR'S SIGNATURE

F. F. Edwards

USNS		VOYAGE NO.		FROM		TO		TYPE OF VESSEL		DATE				
GEN JOHN POPE TAP-110		G-A		Qui Nhon		OAKLAND CALIF		PR-S2-R2		12-22-23-61				
WATCH							WATCH							
	1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200		1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200	
RUNNING TIME	240	240	220	220	220	240	MACHINERY PARTICULARS (CONT'D)	AFT. H. P. ROTOR BEARING	135	140	135	138	140	130
DETENTION TIME								FORWARD L. P. ROTOR BEARING	132	135	131	125	135	134
REVOLUTION COUNTER (END OF WATCH)	1780	1783	1785	1787	1789	1792	TEMPERATURES (CONT'D)	AFT. L. P. ROTOR BEARING	130	130	130	128	130	130
TOTAL REVOLUTIONS (FOR WATCH)	23760	23770	21690	21780	21370	23550		HOTTEST GEAR BEARING FORWARD	152	155	155	155	155	162
AVERAGE RPM	99.0	98.6	98.6	99.0	97.1	98.1	MACHINERY PARTICULARS (CONT'D)	HOTTEST GEAR BEARING AFT	147	148	147	148	148	146
F.O. METER (END OF WATCH)	1040	1040	1040	1041	1041	1041		AUX. COND. CONDENSATE	112		110	105	—	115
F.O. CONSUMED	2820	2720	2420	2420	2280	2570	MACHINERY PARTICULARS (CONT'D)	1ST STAGE FEED WATER HEATER	160	164	166	158	156	156
								D. C. FEED WATER HEATER	238	240	240	240	240	235
PRESSURES	THROTTLE	435	435	440	440	435	BOILER PARTICULARS	2ND STAGE FEED H.P. WATER HEATER	1050	—	—	—	—	—
	H.P. AHEAD	430	430	440	440	435		F.O. TO BURNERS	P 195	200	180	180	170	175
	L.P. AHEAD	26	27	23	23	22		F.O. BACK PRESSURE	P 10	14	11	8	15	12
	VACUUM	28.4	28.5	28.4	28.6	28.5		AIR TO FURNACE	P 5.5	5.2	6.0	4.7	4.2	5.0
	L.O. TO TURBINES	12	12	12	12	12		SALINITY UPTAKE	S 6.2	.41	.41	.41	.41	
	AUX. STEAM	140	140	140	140	135		MAIN STEAM	435	435	440	440	435	435
	BACK PRESSURE	9	9	9	9	9		SUPER HEAT	680	690	685	670	685	690
	GLAND STEAM	3.0	3	3	3	2		F.O. TO BURNERS	P 160	160	160	160	160	150
	H.P. BLEEDER	70	76	70	70	66		F.O. TEMP. IN SETTLING TANKS	P 82	82	82	85	85	85
	L.P. BLEEDER	11"	9"	12"	12.5"	9"		12"	PORT BOILER UPTAKE	330	330	325	335	330
TEMPERATURES	STEAM AT THROTTLE	680	690	685	670	685	MISCELLANEOUS	STBD. BOILER UPTAKE	315	315	310	310	320	310
	L.P. EXHAUST	105	105	103	101	105		ENGINE ROOM TEMPERATURE	87	86	84	83	84	86
	CONDENSATE	100	102	100	96	98		FIRE ROOM TEMPERATURE	87	86	84	83	84	86
	CIRC. WATER IN	75	76	73	72	76		NOZZLES IN USE	18	18	18	18	18	18
	CIRC. WATER OUT	88	90	86	84	88		NO. OF BURNERS IN USE	6	6	6	6	6	6
	L.O. TO COOLERS	125	126	126	127	127		BURNER TIP SIZE	53/70	53/70	53/70	53/70	53/70	53/70
	L.O. FROM COOLERS	108	108	108	109	108		CO ₂ % PORT BOILER					14 1/2%	
	TEMPERATURE THRUST BEARING	118	118	117	118	118		CO ₂ % STBD. BOILER					15%	
	FORWARD H.P. ROTOR BEARING	130	130	125	130	130		OIL LEVEL MAIN SUMP	1'4"	1'4"	1'4"	1'4"	1'4"	1'4"

GENERATORS													FUEL - WATER AND LUBE OIL					
WATCH	GENERATOR NUMBER	R.P.M.	STEAM PRESSURE	STEAM TEMP.	L.O. PRESSURE	L.O. TO COOLER	L.O. FROM COOLER	TEMP. OF HOTTEST BEARING	L.O. GOVERNOR PRESSURE	AMPS POSITIVE	AMPS NEGATIVE	VOLTS	FUEL OIL		BOILER WATER		LUBE OIL	
1200 TO 1600	1	1200	435	680	9	113	108		62	750	750	230	METER AT NOON	10416840	ON HAND AT START OF DAY	282		
	2	1200	435	680	7	132	120		58	700	700	230	METER PREVIOUS NOON	10401610	EVAPORATED OR RECEIVED	32		
1600 TO 2000	1	1200	435	690	9	116	108		62	500	500	230	CONSUMED BY METER	15230	ON HAND	272		
	2	1200	435	690	7	132	120		58	950	950	230	ON HAND AT START OF DAY	10244	CONSUMED	42		
2000 TO 2400	1	1200	440	685	9	118	109		62	600	600	230	RECEIVED DURING DAY	-0-	ON HAND AT START OF DAY	3010		
	2	1200	440	685	7	132	120		58	750	750	230	EXPENDED DURING DAY	698	RECEIVED	-0-		
2400 TO 0400	1	1200	440	670	9	116	106		62	650	650	230	REMAINING ON BOARD	9546	ON HAND	3000		
	2	1200	440	670	7	134	120		58	600	600	230	ON HAND AT START OF DAY	1115	CONSUMED	10		
0400 TO 0800	1	1200	435	685	9	118	110		62	500	500	230	EVAPORATED OR RECEIVED	45	DIESEL OIL	1460		
	2	1200	435	685	7	132	118		58	750	750	230	ON HAND	1099	ON HAND	1457		
0800 TO 1200	1	1200	435	690	9	118	110		62	1250	1300	230	CONSUMED	61	CONSUMED	3		
	2	1200	435	690	7	132	118		58	750	750	230						

DOMESTIC WATER					
LOW PRESS. EVAPORATORS (No. of hrs. operated)(Fresh water made gals.)					

L.O. CENTRIFUGE - HOURS OPERATED					
1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200
2 1/2	4	3 2/3	3 2/3	3 2/3	4

SUMMARY			
RUNNING TIME	1380	PERCENT OF SLIP	pos. 13.0
DETENTION TIME	-	BBL FUEL/MI	1.60 1.39
TOTAL REVOLUTIONS	134010	WIND DIRECTION	315°
AVERAGE R.P.M.	87.1	STATE OF SEA	Long Swell S
TOTAL MILES BY ENGINE	500	STATE OF WEATHER	68°
TOTAL MILES BY OBSERVATION	435		

FROM 3109 TO 60-4007

REMARKS

1200-1600 WATCH

UNDERWAY ON 18 NOZZ MACH IN OPERATION 1+2 BAILERS 1+2 F.O. BURNERS 1+2 F.O.S. PUMPS 1+2 M.H.E.R. PUMPS. M.H. AIR COMPRESSOR. MAIN AIR EJECTOR M.H. AIR & COND PUMPS. L.O.S. PUMP. FIRE SAN PUMP. A.C. UNIT. 1+2 AUX GENERATORS. AUX AIR EJECTOR. AUX CIRC & COND PUMPS. OVER TO MAIN. PORT STEERING GEAR. TESTED OVERSPEED TRIP LOW L.O. ALARM ON M.H. TURBINE & THROTT. STEERING CASUALTY drill @ 1307. SECURED @ 1321. STBY @ 1307. L.H. @ 1321. STARTED L.O. PURIFIER @ 1330. CHECKED HEATER. RETURNS FOR OIL. FLUSHED OUT CONT DRAIN & KE TRACES OF OIL. ADDED 2 GALS L.O. TO 1 MAIN FEED PUMP.

SEC #1 L.P. EVAP @ 1530 FOR REPAIRS.

WATCH ENGR'S SIGNATURE.

1600-2000 WATCH

STEAMING AS BEFORE ON 18 NOZZ. 1535 TO 1621 BLEW TUBES ON #1 & 2 BAILERS. 1603 PORT STEERING MOTOR ALARM SOUNDED. NOTIFIED BRIDGE SENT J. ENG. TO S.E. TO CHECK TROUBLE. 1607 STBY. 1608 PORT STEERING MOTOR LOCK ON LINE. J. ENG. REPORTED BACK THE CH. ENGR. HOLDING STEERING CASUALTY drill. 1620 L.H. AT 1620 SECURED S.E. DRIVE. 1658 CRUISING CONDITIONS SET. AT 1627 STARTED #1 L.P. EVAP. 1730 CUT L.P. DRAIN TANK BACK INTO SYSTEM.

WATCH ENGR'S SIGNATURE.

2000-2400 WATCH

STEAMING ON 18 NOZZLES. PUMPED UP INBD SETT. FROM #5 P.T.S. DB. CHANGED OVER TO OUTBD SETTLED @ 2000. SECURED AIR-CONDITIONING UNIT 2040. 2 GALS L.O. ADDED #2 F.O. PUMP. TESTED FRESH WATER PUMP 30 MIN. FLUSHED OUT FRESH WATER TANK. CHECKED OUT FIRE EQUIPMENT. J.E. CHECKED STEERING GEAR AND TOOK WATER SOUNDINGS. ADVANCED CLOCKS 30 MIN @ 2240. MADE ROUNDS AND CHECKED ALL RUNNING MACH.

WATCH ENGR'S SIGNATURE.

2400-0400 WATCH

UNDERWAY ON 18 NOZZ MACH AS BEFORE. CHANGED & CLEANED CENTER F.O. BURNERS & STBD DISCH. STRAINER. ADVANCED CLOCKS 20 MINS @ 0100. DAILY TEST OF STBY L.O. PUMP FOR 1-HR. SHIFTED & CLEANED M.H. L.O. DISCH. STRAINER. CHECKED STEERING L.P.R. GEAR. PUMPED BILGES. ADDED 2 GALS L.O. TO #1 MAIN FEED PUMP. SHIFTED F.O. SUCT. TO PORT INBD SETT @ 0335. MADE ROUTINE ROUNDS ON MACH & ENG'S SPACES.

WATCH ENGR'S SIGNATURE.

0400-0800 WATCH

STEAMING AS BEFORE ON 18 NOZZ. 0445 ADVANCED CLOCKS 20 MIN. CHANGED HOTTEST BURNER ON #1 & 2 BAILERS. CHECKED OIL OPERATING MACH. INGR. S.E. ROOM SHIFTED AND CLEANED F.O. DISCH. STRAINER TO #2 BAILER. #2 MAIN FEED PUMP HAS SLIPPING RAISE @ 0630 STARTED EMERGENCY FEED PUMP TO #2 BAILER AT SLOW SPEED IN ORDER TO PLOW DOWN #2 MAIN FEED PUMP. 0710 CRUISING GEAR. MODIFIED. ADDED 1 GAL. OIL F.O. TO PORT & STBD FEED PUMP.

WATCH ENGR'S SIGNATURE.

0800-1200 WATCH

STEAMING ON 18 NOZZLES. BLEW TUBES @ 0815. PUMPED UP SETTLERS FROM #5 P.T.S. DB. CHANGED & CLEANED TOP F.O. BURNER. SECURED #2 GEN. @ 0935. CHANGED L.O. STRAINER #1 GEN. J.E. CHECKED STEERING GEAR. MADE ROUNDS AND CHECKED ALL RUNNING MACH. REPLACED 3 FIRE HOSES. 1 1/2 GALS L.O. #2 M.H. FEED PUMP. PUMPED BILGES.

WATCH ENGR'S SIGNATURE.

CHIEF ENGINEER

BOILER WATER READINGS

SEA'D	PORT
HOURS 842	HOURS 645
AKL 7.59	AKL 8.18
T-AKL 12.26	T-AKL 13.43
SAL. 3.31	SAL. 4.14
PHOS. 35	PHOS. 50
R.ph 10	R.ph 10

CHIEF ENGR'S SIGNATURE.