


ENGINE ROOM LOG

GEARED TURBINE DRIVE



USNS GEN John POPE TAP-110

FROM JANUARY 1-st 19 67 **TO** _____ 19 ____

INSTRUCTIONS

1. The entries in this book will be made neatly and legibly by the engineer or other person directly in charge of the machinery of the vessel, and with pen and ink or indelible pencil. No erasures nor the removal of any leaves will be permitted. Incorrect entries may be changed by drawing a single line through same with ink or indelible pencil and writing in the correct data, followed by the initials of the person making the change. The greatest care shall be used in keeping the log book to insure absolute accuracy in all particulars.

2. All entries of time shall be made on the 24-hour basis, noon to noon.

3. Under the heading "Remarks" a careful, detailed record of the events occurring daily in the engine department shall be entered in the log book, together with notation of any violation of orders or regulations. Remarks should be preceded by the time when pertaining to important tests, casualties, injuries, etc.

4. Entries regarding the following shall also be made when occurring:

(a) Repairs, cleaning, and painting, including machinery outside the engine spaces.

(b) Faulty or erratic operation or failure of machinery.

(c) Any important changes in machinery of any nature, or additions thereto.

(d) Remetalling of bearings; fitting new piston rings; reboring cylinders; renewing pump parts, metallic packing, important valves, propeller, shafting, stern bearing, zinc protection bars and rings outboard, strainers, etc.; data to show in all cases exactly what parts have been attended to or repaired, material or article used and reasons.

(e) Pumping of bilges.

(f) Blowing of tubes.

(g) Examining holding down bolts.

(h) Fuel and water taken aboard. The fuel account shall be carefully kept and the quantity consumed each day accurately ascertained.

(i) Grade and quality of fuel oil and lubricating oil used; also type of filtering and cleaning elements installed in both fuel and lube oil lines; results obtained from use thereof.

(j) Record of special tests ordered made.

(k) Defects in supplies received.

(l) Derelictions or deficiencies developed on the part of any member of the engine department.

5. In twin screw vessels when both engines are in the same engine space, alternate pages will be used for recording the readings from the starboard machinery, the other pages being used for the port machinery. In such cases, each sheet of the log book will bear the notation either "Port Machinery" or "Starboard Machinery." In the event that the machinery for each propeller is in a separate engine room, two books shall be utilized and each page of each such book shall be properly marked to indicate to which engine room it applies. For such ships, in addition to individual fuel, water, and lube oil summaries, the sheets covering the control engine room shall carry a consolidated figure reflecting the status of these materials for both machinery spaces.

6. The log books shall be retained on board unless required temporarily by the administrative commander and destroyed when three years old.

WATCH							WATCH																	
1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200		1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200												
RUNNING TIME																								
DETENTION TIME																								
REVOLUTION COUNTER (END OF WATCH)																								
TOTAL REVOLUTIONS (FOR WATCH)																								
AVERAGE RPM																								
✓ 10554 = 70 F.O. METER (END OF WATCH)																								
F.O. CONSUMED																								
MACHINERY PARTICULARS							MACHINERY PARTICULARS (CONT'D)		TEMPERATURES (CONT'D)		AFT. H. P. ROTOR BEARING													
											FORWARD L. P. ROTOR BEARING													
											AFT. L. P. ROTOR BEARING													
											HOTTEST GEAR BEARING FORWARD													
											HOTTEST GEAR BEARING AFT													
											AUX. COND. CONDENSATE													
											1ST STAGE FEED WATER HEATER													
											D. C. FEED WATER HEATER													
											3RD STAGE FEED WATER HEATER													
											MACHINERY PARTICULARS							BOILER PARTICULARS		TEMPERATURES		F.O. TO BURNERS		
F. O. BACK PRESSURE																								
AIR TO FURNACE																								
UPTAKE																								
MAIN STEAM																								
PRESSURES							SUPER HEAT																	
							F.O. TO BURNERS																	
							F.O. TEMP. IN SETTLING TANKS																	
							PORT BOILER UPTAKE																	
							STBD. BOILER UPTAKE																	
MACHINERY PARTICULARS							MISCELLANEOUS		ENGINE ROOM TEMPERATURE															
									FIRE ROOM TEMPERATURE															
									NOZZLES IN USE															
									NO. OF BURNERS IN USE															
									BURNER TIP SIZE															
									CO ₂ % PORT BOILER															
									CO ₂ % STBD. BOILER															
									OIL LEVEL MAIN SUMP															

WATCH	GENERATORS												FUEL - WATER AND LUBE OIL									
	GENERATOR NUMBER	R. P. M.	STEAM PRESSURE	STEAM TEMP.	L.O. PRESSURE	L.O. TO COOLER	L.O. FROM COOLER	TEMP. OF HOTTEST BEARING	L.O. GOVERNOR PRESSURE	AMPS POSITIVE	AMPS NEGATIVE	VOLTS	FUEL OIL		BOILER WATER		LUBE OIL		DOMESTIC WATER			
1200 TO 1600													METER AT NOON			ON HAND AT START OF DAY						
													METER PREVIOUS NOON			EVAPORATED OR RECEIVED						
													CONSUMED BY METER			ON HAND						
													ON HAND AT START OF DAY			CONSUMED						
													RECEIVED DURING DAY			ON HAND AT START OF DAY						
													EXPENDED DURING DAY			RECEIVED						
													REMAINING ON BOARD			ON HAND						
													ON HAND AT START OF DAY			CONSUMED						
													EVAPORATED OR RECEIVED									
													ON HAND									
													CONSUMED									
1600 TO 2000													LOW PRESS. EVAPORATORS (No. of hrs. operated)(Fresh water made gals.)									
2000 TO 2400													L.O. CENTRIFUGE - HOURS OPERATED									
													1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200				
2400 TO 0400																						
													SUMMARY									
													RUNNING TIME		PERCENT OF SLIP							
													DETENTION TIME		BBL FUEL/MI							
													TOTAL REVOLUTIONS		WIND DIRECTION							
													AVERAGE R.P.M.		STATE OF SEA							
													TOTAL MILES BY ENGINE		STATE OF WEATHER							
0400 TO 0800													TOTAL MILES BY OBSERVATION									
0800 TO 1200																						

REMARKS

1200-1600 WATCH

PLANT Secured Ships CREW GENERAL REPAIRS 131705 AT SAFE LEVEL.

WATCH ENGR'S SIGNATURE-

Henry Boone

1600-2000 WATCH

Plant Secured

WATCH ENGR'S SIGNATURE-

W. H. Hughes

2000-2400 WATCH

Plant Secured

WATCH ENGR'S SIGNATURE-

W. H. Hughes

2400-0400 WATCH

Plant secured

WATCH ENGR'S SIGNATURE-

Edward B. Merrill Jr.

0400-0800 WATCH

Plant secured

WATCH ENGR'S SIGNATURE-

Edward B. Merrill Jr.

0800-1200 WATCH

Plant Secured
Repair work as per list.

WATCH ENGR'S SIGNATURE-

J. M. S. Samsel

CHIEF ENGINEER

CHIEF ENGR'S SIGNATURE-

W. H. Hughes

WATCH							WATCH						

WATCH	GENERATORS												FUEL - WATER AND LUBE OIL									
	GENERATOR NUMBER	R.P.M.	STEAM PRESSURE	STEAM TEMP.	L.O. PRESSURE	L.O. TO COOLER	L.O. FROM COOLER	TEMP. OF HOTTEST BEARING	L.O. GOVERNOR PRESSURE	AMPS POSITIVE	AMPS NEGATIVE	VOLTS	FUEL OIL	METER AT NOON		BOILER WATER	ON HAND AT START OF DAY					
1200 TO 1600														METER PREVIOUS NOON				EVAPORATED OR RECEIVED				
														CONSUMED BY METER				ON HAND				
														ON HAND AT START OF DAY				CONSUMED				
1600 TO 2000														RECEIVED DURING DAY			ON HAND AT START OF DAY					
														EXPENDED DURING DAY			RECEIVED					
														REMAINING ON BOARD			ON HAND					
														ON HAND AT START OF DAY			CONSUMED					
														EVAPORATED OR RECEIVED								
2000 TO 2400														ON HAND								
													CONSUMED									
													LOW PRESS. EVAPORATORS (No. of hrs. operated)(Fresh water made gals.)									
2400 TO 0400													L.O. CENTRIFUGE - HOURS OPERATED									
													1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200				
0400 TO 0800													SUMMARY									
													RUNNING TIME		PERCENT OF SLIP							
													DETENTION TIME		BBL FUEL/MI							
0800 TO 1200													TOTAL REVOLUTIONS		WIND DIRECTION							
													AVERAGE R.P.M.		STATE OF SEA							
													TOTAL MILES BY ENGINE		STATE OF WEATHER							
													TOTAL MILES BY OBSERVATION									

REMARKS

1200-1600 WATCH

Plant Secured.
Repair as per work List.

WATCH ENGR'S SIGNATURE-

R. Summers

1600-2000 WATCH

Plant Secured

WATCH ENGR'S SIGNATURE-

W. J. Hughes

2000-2400 WATCH

Plant Secured.

WATCH ENGR'S SIGNATURE-

W. J. Hughes

2400-0400 WATCH

Plant Secured

WATCH ENGR'S SIGNATURE-

Edward B. Merrill Jr

0400-0800 WATCH

WATCH ENGR'S SIGNATURE-

Edward B. Merrill Jr

0800-1200 WATCH

Plant Secured

WATCH ENGR'S SIGNATURE-

McClane

CHIEF ENGINEER

CHIEF ENGR'S SIGNATURE-

W. J. Hughes

WATCH							WATCH						
1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200		1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200	
RUNNING TIME													
DETENTION TIME													
REVOLUTION COUNTER (END OF WATCH)													
TOTAL REVOLUTIONS (FOR WATCH)													
AVERAGE RPM													
F.O. METER (END OF WATCH)													
F.O. CONSUMED													
MACHINERY PARTICULARS	PRESSURES	THROTTLE					MACHINERY PARTICULARS (CONT'D)	TEMPERATURES (CONT'D)	AFT. H. P. ROTOR BEARING				
		H.P. AHEAD							FORWARD L. P. ROTOR BEARING				
		L.P. AHEAD							AFT. L.P. ROTOR BEARING				
		VACUUM							HOTTEST GEAR BEARING FORWARD				
		L.O. TO TURBINES							HOTTEST GEAR BEARING AFT				
		AUX. STEAM							AUX. COND. CONDENSATE				
		BACK PRESSURE							1ST STAGE FEED WATER HEATER				
		GLAND STEAM							D. C. FEED WATER HEATER				
		H.P. BLEEDER							3RD STAGE FEED WATER HEATER				
		L.P. BLEEDER											
	TEMPERATURES	STEAM AT THROTTLE					BOILER PARTICULARS	PRESSURES	F.O. TO BURNERS				
		L.P. EXHAUST							F. O. BACK PRESSURE				
		CONDENSATE							AIR TO FURNACE				
		CIRC. WATER IN							UPTAKE				
		CIRC. WATER OUT							MAIN STEAM				
		L.O. TO COOLERS							SUPER HEAT				
		L.O. FROM COOLERS							F.O. TO BURNERS				
		TEMPERATURE THRUST BEARING							F.O. TEMP. IN SETTLING TANKS				
		FORWARD H.P. ROTOR BEARING							PORT BOILER UPTAKE				
									STBD. BOILER UPTAKE				
MACHINERY PARTICULARS	TEMPERATURES						MISCELLANEOUS		ENGINE ROOM TEMPERATURE				
									FIRE ROOM TEMPERATURE				
									NOZZLES IN USE				
									NO. OF BURNERS IN USE				
									BURNER TIP SIZE				
									CO ₂ % PORT BOILER				
									CO ₂ % STBD. BOILER				
									OIL LEVEL MAIN SUMP				
	PRESSURES												

WATCH	GENERATORS												FUEL - WATER AND LUBE OIL					
	GENERATOR NUMBER	R. P. M.	STEAM PRESSURE	STEAM TEMP.	L. O. PRESSURE	L. O. TO COOLER	L. O. FROM COOLER	TEMP. OF HOTTEST BEARING	L. O. GOVERNOR PRESSURE	AMPS POSITIVE	AMPS NEGATIVE	VOLTS	FUEL OIL	FUEL OIL	BOILER WATER	BOILER WATER		
1200 TO 1600																	METER AT NOON	
													METER PREVIOUS NOON			EVAPORATED OR RECEIVED		
													CONSUMED BY METER			ON HAND		
													ON HAND AT START OF DAY			CONSUMED		
													RECEIVED DURING DAY			ON HAND AT START OF DAY		
													EXPENDED DURING DAY			RECEIVED		
													REMAINING ON BOARD			ON HAND		
													ON HAND AT START OF DAY			CONSUMED		
													EVAPORATED OR RECEIVED					
													ON HAND					
													CONSUMED					
LOW PRESS. EVAPORATORS (No. of hrs. operated)(Fresh water made gals.)																		
L. O. CENTRIFUGE - HOURS OPERATED																		
1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200													
SUMMARY																		
RUNNING TIME												PERCENT OF SLIP						
DETENTION TIME												BBL FUEL/MI						
TOTAL REVOLUTIONS												WIND DIRECTION						
AVERAGE R. P. M.												STATE OF SEA						
TOTAL MILES BY ENGINE												STATE OF WEATHER						
TOTAL MILES BY OBSERVATION																		

REMARKS

1200-1600 WATCH

Plant Secured.
Making Repairs as per Work list.

WATCH ENGR'S SIGNATURE-

R I Summers

1600-2000 WATCH

Plant Dead

WATCH ENGR'S SIGNATURE-

M J F R E

2000-2400 WATCH

Plant Dead

WATCH ENGR'S SIGNATURE-

J. J. F. 12/6

2400-0400 WATCH

At 0015 hit fire under #1 boiler. 0020 started L.O. Pump & jacking gear. 0030 started L.O. Purifier. 0120 secured #1 boiler due to busted diaphragm in damper regulator. 0130 hit fire under #2 boiler & raised steam. 0400 started #1 Gen. rolling. 0600 put Elect. load on #1 Gen. 0700 started #2 Gen. rolling. 0705 Permission granted by Bridge to spin main Eng. 0705 started warming up main Eng. with steam.

WATCH ENGR'S SIGNATURE-

H. J. Jones

0400-0800 WATCH

CHIEF - F/W - Winner.
Vacuum up on main and aux. plants, calling main Eng. with steam 0715 tried Eng. telegraph. main engine warmed up & ready to answer bells. Plants split; aux. L.O. & fuel pump on stby.

WATCH ENGR'S SIGNATURE-

H. J. Jones

0800-1200 WATCH

DILER - MCGINNIS - F/W WINNER

Stby @ 0802 CTR 19173340

FOM-10556530 - F.W.F. 0922 - CTR 19174030

FOM-10556990. Secured M.S.B.S. & ENGAGED JACKING GEAR. Shifted Elect Load Aft. Secured #2 Boilers & 1 & 2 Aux Generators. Bells as per Bell Book. Bldgs at Safe Level. DAYMEN MAKING REPAIRS ON #1 BOILER.

WATCH ENGR'S SIGNATURE-

George Ramsey

CHIEF ENGINEER

Received 5373 BBLs fuel oil Bunker #6

CHIEF ENGR'S SIGNATURE-

R. I. Summers

[illegible]

REMARKS

1200-1600 WATCH

Plant Secured
Making Repairs as per work list
1310 Secured Jacking L.C. + Main Circulator

WATCH ENGR'S SIGNATURE- *R. Summers*

1600-2000 WATCH

Plant Secured
#2 Boiler still running

WATCH ENGR'S SIGNATURE- *[Signature]*

2000-2400 WATCH

WATCH ENGR'S SIGNATURE- *[Signature]*

2400-0400 WATCH

Plant secured, routine inspections

WATCH ENGR'S SIGNATURE- *Edward B. Mendenhall R/S*

0400-0800 WATCH

Plant secured, routine inspections

WATCH ENGR'S SIGNATURE- *Edward B. Mendenhall R/S*

0800-1200 WATCH

Plant secured

WATCH ENGR'S SIGNATURE- *Edward B. Mendenhall*

CHIEF ENGINEER

CHIEF ENGR'S SIGNATURE- *[Signature]*

USNS		VOYAGE NO.		FROM		TO		TYPE OF VESSEL		DATE															
		WATCH						WATCH																	
		1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200	1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200												
RUNNING TIME																									
DETENTION TIME																									
REVOLUTION COUNTER (END OF WATCH)																									
TOTAL REVOLUTIONS (FOR WATCH)																									
AVERAGE RPM																									
F.O. METER (END OF WATCH)																									
F.O. CONSUMED																									
MACHINERY PARTICULARS	PRESSURES	THROTTLE						TEMPERATURES (CONT'D)	AFT. H. P. ROTOR BEARING																
		H.P. AHEAD							FORWARD L. P. ROTOR BEARING																
		L.P. AHEAD							AFT. L.P. ROTOR BEARING																
		VACUUM							HOTTEST GEAR BEARING FORWARD																
		L.O. TO TURBINES							HOTTEST GEAR BEARING AFT																
		AUX. STEAM							AUX. COND. CONDENSATE																
		BACK PRESSURE							1ST STAGE FEED WATER HEATER																
		GLAND STEAM							D. C. FEED WATER HEATER																
		H.P. BLEEDER							3RD STAGE FEED WATER HEATER																
	TEMPERATURES	I.P. BLEEDER						F.O. TO BURNERS																	
		L.P. BLEEDER						F. O. BACK PRESSURE																	
		STEAM AT THROTTLE						AIR TO FURNACE																	
		L.P. EXHAUST						UPTAKE																	
		CONDENSATE						MAIN STEAM																	
		CIRC. WATER IN						SUPER HEAT																	
		CIRC. WATER OUT						F.O. TO BURNERS																	
		L.O. TO COOLERS						F.O. TEMP. IN SETTLING TANKS																	
		L.O. FROM COOLERS						PORT BOILER UPTAKE																	
	TEMPERATURES	TEMPERATURE THRUST BEARING						STBD. BOILER UPTAKE																	
		FORWARD H.P. ROTOR BEARING						ENGINE ROOM TEMPERATURE																	
								FIRE ROOM TEMPERATURE																	
								NOZZLES IN USE																	
								NO. OF BURNERS IN USE																	
								BURNER TIP SIZE																	
								CO ₂ % PORT BOILER																	
								CO ₂ % STBD. BOILER																	
								OIL LEVEL MAIN SUMP																	
GENERATORS													FUEL - WATER AND LUBE OIL												
WATCH	GENERATOR NUMBER	R.P.M.	STEAM PRESSURE	STEAM TEMP.	L.O. PRESSURE	L.O. TO COOLER	L.O. FROM COOLER	TEMP. OF HOTTEST BEARING	L.O. GOVERNOR PRESSURE	AMPS POSITIVE	AMPS NEGATIVE	VOLTS	FUEL OIL	METER AT NOON	BOILER WATER	ON HAND AT START OF DAY	LUBE OIL	ON HAND AT START OF DAY							
														METER PREVIOUS NOON		EVAPORATED OR RECEIVED		RECEIVED							
1200 TO 1600														CONSUMED BY METER		ON HAND		CONSUMED							
														ON HAND AT START OF DAY		ON HAND AT START OF DAY									
1600 TO 2000														RECEIVED DURING DAY		RECEIVED		RECEIVED							
														EXPENDED DURING DAY		ON HAND									
2000 TO 2400														REMAINDING ON BOARD		CONSUMED		CONSUMED							
														ON HAND AT START OF DAY		ON HAND AT START OF DAY									
2400 TO 0400														DOMESTIC WATER		ON HAND		ON HAND							
														ON HAND AT START OF DAY		ON HAND AT START OF DAY									
0400 TO 0800														EVAPORATED OR RECEIVED		CONSUMED		CONSUMED							
														ON HAND		ON HAND									
0800 TO 1200														CONSUMED											
																</									

REMARKS

1200-1600 WATCH

Plant down

WATCH ENGR'S SIGNATURE-

[Signature]

1600-2000 WATCH

Plant secured

WATCH ENGR'S SIGNATURE-

[Signature]

2000-2400 WATCH

Plant not in operation

WATCH ENGR'S SIGNATURE-

[Signature]

2400-0400 WATCH

Plant secured routine inspections

WATCH ENGR'S SIGNATURE-

Edward B. Merrill P.E.

0400-0800 WATCH

Plant secured routine inspections

WATCH ENGR'S SIGNATURE-

Edward B. Merrill P.E.

0800-1200 WATCH

Plant secured, routine inspections

WATCH ENGR'S SIGNATURE-

Edward B. Merrill P.E.

CHIEF ENGINEER

CHIEF ENGR'S SIGNATURE-

[Signature]

USNS		VOYAGE NO.		FROM		TO		TYPE OF VESSEL		DATE			
Gen John Pope TAP-110				NSC - Oakland				P-2-G		8-9 Jan. 1967			
WATCH													
1200 TO 16001600 TO 20002000 TO 24002400 TO 04000400 TO 08000800 TO 1200													
RUNNING TIME													
DETENTION TIME													
REVOLUTION COUNTER (END OF WATCH)													
TOTAL REVOLUTIONS (FOR WATCH)													
AVERAGE RPM													
F.O. METER (END OF WATCH)													
F.O. CONSUMED													
MACHINERY PARTICULARS (CONT'D)													
AFT. H. P. ROTOR BEARING													
FORWARD L. P. ROTOR BEARING													
AFT. L.P. ROTOR BEARING													
HOTTEST GEAR BEARING FORWARD													
HOTTEST GEAR BEARING AFT													
AUX. COND. CONDENSATE													
1ST STAGE FEED WATER HEATER													
D. C. FEED WATER HEATER													
3RD STAGE FEED WATER HEATER													
F.O. TO BURNERS													
F. O. BACK PRESSURE													
AIR TO FURNACE													
UPTAKE													
MAIN STEAM													
SUPER HEAT													
F.O. TO BURNERS													
F.O. TEMP. IN SETTLING TANKS													
PORT BOILER UPTAKE													
STBD. BOILER UPTAKE													
ENGINE ROOM TEMPERATURE													
FIRE ROOM TEMPERATURE													
NOZZLES IN USE													
NO. OF BURNERS IN USE													
BURNER TIP SIZE													
CO2 % PORT BOILER													
CO2 % STBD. BOILER													
OIL LEVEL MAIN SUMP													
MACHINERY PARTICULARS													
PRESSURES													
THROTTLE													
H.P. AHEAD													
L.P. AHEAD													
VACUUM													
L.O. TO TURBINES													
AUX. STEAM													
BACK PRESSURE													
GLAND STEAM													
H.P. BLEEDER													
I.P. BLEEDER													
L.P. BLEEDER													
TEMPERATURES													
STEAM AT THROTTLE													
L.P. EXHAUST													
CONDENSATE													
CIRC. WATER IN													
CIRC. WATER OUT													
L.O. TO COOLERS													
L.O. FROM COOLERS													
TEMPERATURE THRUST BEARING													
FORWARD H.P. ROTOR BEARING													

GENERATORS												FUEL - WATER AND LUBE OIL											
WATCH												METER AT NOON											
GENERATOR NUMBER												METER PREVIOUS NOON											
R.P.M.												CONSUMED BY METER											
STEAM PRESSURE												ON HAND AT START OF DAY											
STEAM TEMP.												EVAPORATED OR RECEIVED											
L.O. PRESSURE												ON HAND											
L.O. TO COOLER												CONSUMED											
L.O. FROM COOLER												ON HAND AT START OF DAY											
TEMP. OF HOTTEST BEARING												RECEIVED DURING DAY											
L.O. GOVERNOR PRESSURE												EXPENDED DURING DAY											
AMPS POSITIVE												REMAINING ON BOARD											
AMPS NEGATIVE												ON HAND AT START OF DAY											
VOLTS												EVAPORATED OR RECEIVED											
1200 TO 1600												ON HAND											
1600 TO 2000												CONSUMED											
2000 TO 2400												DOMESTIC WATER											
2400 TO 0400												ON HAND AT START OF DAY											
0400 TO 0800												EVAPORATED OR RECEIVED											
0800 TO 1200												ON HAND											
												CONSUMED											
												LOW PRESS. EVAPORATORS (No. of hrs. operated)(Fresh water made gals.)											
												L.O. CENTRIFUGE - HOURS OPERATED											
												1200 TO 16001600 TO 20002000 TO 24002400 TO 04000400 TO 08000800 TO 1200											
												SUMMARY											
												RUNNING TIME											
												DETENTION TIME											
												TOTAL REVOLUTIONS											
												AVERAGE R.P.M.											
												TOTAL MILES BY ENGINE											
												TOTAL MILES BY OBSERVATION											
												PERCENT OF SLIP											
												BBL FUEL/MI											
												WIND DIRECTION											
												STATE OF SEA											
												STATE OF WEATHER											

REMARKS

1200-1600 WATCH

WATCH ENGR'S SIGNATURE- *[Signature]*

1600-2000 WATCH

WATCH ENGR'S SIGNATURE- *[Signature]*

2000-2400 WATCH

WATCH ENGR'S SIGNATURE- *[Signature]*

2400-0400 WATCH

*Plant secured routine inspections*WATCH ENGR'S SIGNATURE- *Edward B. Smith R/E*

0400-0800 WATCH

*Plant secured, routine inspections*WATCH ENGR'S SIGNATURE- *Edward B. Smith R/E*

0800-1200 WATCH

*Plant secured.
made Routine Inspections - of mach spaces.
making Repairs as per work list*WATCH ENGR'S SIGNATURE- *R Summers*

CHIEF ENGINEER

CHIEF ENGR'S SIGNATURE- *[Signature]*

WATCH							WATCH						
	1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200		1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200
RUNNING TIME							MACHINERY PARTICULARS (CONT'D)						
DETENTION TIME													
REVOLUTION COUNTER (END OF WATCH)													
TOTAL REVOLUTIONS (FOR WATCH)													
AVERAGE RPM				1005 7726									
F.O. METER (END OF WATCH)				1055 7730	1055 8400	1056 0650							
F.O. CONSUMED				670	670	1250							
PRESSURES	THROTTLE						TEMPERATURES (CONT'D)						
	H.P. AHEAD												
	L.P. AHEAD												
	VACUUM												
	L.O. TO TURBINES												
	AUX. STEAM												
	BACK PRESSURE												
	GLAND STEAM												
	H.P. BLEEDER												
	I.P. BLEEDER												
TEMPERATURES	L.P. BLEEDER						PRESSURES						
	STEAM AT THROTTLE												
	L.P. EXHAUST												
	CONDENSATE												
	CIRC. WATER IN												
	CIRC. WATER OUT												
	L.O. TO COOLERS												
	L.O. FROM COOLERS												
	TEMPERATURE THRUST BEARING												
	FORWARD H.P. ROTOR BEARING												
MISCELLANEOUS							TEMPERATURES						

GENERATORS													FUEL - WATER AND LUBE OIL																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																							
WATCH	GENERATOR NUMBER	R. P. M.	STEAM PRESSURE	STEAM TEMP.	L. O. PRESSURE	L. O. TO COOLER	L. O. FROM COOLER	TEMP. OF HOTTEST BEARING	L. O. GOVERNOR PRESSURE	AMPS POSITIVE	AMPS NEGATIVE	VOLTS	FUEL OIL				BOILER WATER		LUBE OIL																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																	
													METER AT NOON				ON HAND AT START OF DAY		METER PREVIOUS NOON				EVAPORATED OR RECEIVED		CONSUMED BY METER				ON HAND																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																							
1200 TO 1600	1	1200	150										ON HAND AT START OF DAY				CONSUMED		ON HAND AT START OF DAY																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																	

REMARKS

1200-1600 WATCH

Plant Secured

Making repairs as per work list.

made Rounds of Mach & Eng Spaces.

WATCH ENGR'S SIGNATURE-

R Summers

1600-2000 WATCH

WATCH ENGR'S SIGNATURE-

R Summers

2000-2400 WATCH

WATCH ENGR'S SIGNATURE-

R Summers

2400-0400 WATCH

1000 set the lighting off watch. 0015 lit fire under #1 boiler.
 0030 lit fire under #2 boiler / FOM P-6953860 FOM S-3603200.
 0100 started L.O. Purifier. 0110 started Main L.O. Pump.

WATCH ENGR'S SIGNATURE-

R Summers

0400-0800 WATCH

F/W M^cGINNIS.
 Shifted and cleaned all discharge F.O. strainers leaving
 boiler pressure from 150# to 400# Worked on boiler testing
 water manifold, replaced gasket in valve on manifold, added 3 gal.
 oil to #1 feed pump. L.O. Pump and L.O. Purifier in operation.
 Shifted and cleaned F.O. suction strainer.

WATCH ENGR'S SIGNATURE-

R Summers

0800-1200 WATCH

F/W-M^cGINNIS F/W LINDSEY - OILER. KLINT
 Lighting off Bring up vacuum on main & aux units. @ 0820 wheel
 Clearance from bridge 0830 set off #1 & 2 Gen. @ 0850 Engaged Taping Steam
 @ 1030, set speed Governor on #1 & 2 Gen 1240 Rpm, @ 1040 split Elect Load
 put #2 Gen on line @ 1050 Transferred all Electrical load to FWd
 put #1 Generator on the line.

WATCH ENGR'S SIGNATURE-

R Summers

CHIEF ENGINEER

Ailer - Keelan. Tr Eng. Summers FWT-

Set speed Gov on #1 & 2 Gen 1240 Rpm

CHIEF ENGR'S SIGNATURE-

R Summers

USNS GEN JOHN POPE TPR-114 VOYAGE NO. 7-A FROM NSC OAKLAND CALIF TO OKINAWA TYPE OF VESSEL P2-S2-R2 DATE 1-10-11-67

WATCH							WATCH						
	1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200		1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200
RUNNING TIME	18	240	240	240	240	240	AFT. H. P. ROTOR BEARING	-	135	135	135	138	140
DETENTION TIME							FORWARD L. P. ROTOR BEARING	-	128	118	128	135	135
REVOLUTION COUNTER (END OF WATCH)		1980	1922	1925	1927	1929	AFT. L. P. ROTOR BEARING	-	120	125	125	130	130
TOTAL REVOLUTIONS (FOR WATCH)		2090	6560	0370	3850	7360	HOTTEST GEAR BEARING FORWARD	-	150	157	155	158	160
AVERAGE RPM		93.9	101.7	99.2	97.8	97.8	HOTTEST GEAR BEARING AFT	-	140	145	145	148	150
F.O. METER (END OF WATCH)	1856	1056	1056	1057	1057	1057	AUX. COND. CONDENSATE	-		88	85		94
F.O. CONSUMED	2910	5540	8360	1140	3860	6130	1ST STAGE FEED WATER HEATER	-	144	145	150	152	154
PRESSURES	THROTTLE	430	430	430	430	430	D. C. FEED WATER HEATER	235	240	240	240	240	240
	H.P. AHEAD	425	425	430	430	430	3RD STAGE FEED WATER HEATER	-	-	-	1050		
	L.P. AHEAD	25	25	25	25	25	F.O. TO BURNERS	P	225	240	220	240	235
	VACUUM	29.5"	29.5"	29	29.5	29.5	F.O. BACK PRESSURE	P	10	10	10	12	12
	L.O. TO TURBINES	12	12	12	12	12	AIR TO FURNACE	P	5.0	6.0	5.5	5.6	5.5
	AUX. STEAM	140	140	140	140	145	SALINITY UPTAKE		41	41		41	41
	BACK PRESSURE	9	9	9	9	9	MAIN STEAM		430	430	450	430	450
	GLAND STEAM	4.5	4.5	4.5	3.0	2.5	SUPER HEAT		680	680		680	690
	H.P. BLEEDER	52	52	52	64	52	F.O. TO BURNERS	P	190	190	190	190	190
	I.P. BLEEDER	6	6	6		7	F.O. TEMP. IN SETTLING TANKS	P	104	105	85	80	85
TEMPERATURES	L.P. BLEEDER	10"	10"	10"	12.5	10"	PORT BOILER UPTAKE		320		385	380	340
	STEAM AT THROTTLE	430	430	430	680	690	STBD. BOILER UPTAKE		310		340	340	320
	L.P. EXHAUST	90	90	90	90	92	ENGINE ROOM TEMPERATURE		74	74	68	69	70
	CONDENSATE	70	70	80	82	84	FIRE ROOM TEMPERATURE		74	74	68	69	70
	CIRC. WATER IN	55	55	55	57	60	NOZZLES IN USE		18	18	18	18	18
	CIRC. WATER OUT	68	68	68	70	70	NO. OF BURNERS IN USE		6	6	6	6	6
	L.O. TO COOLERS	118	118	128	127	130	BURNER TIP SIZE		53	53	53	53	53
	L.O. FROM COOLERS	108	108	110	108	110	CO ₂ % PORT BOILER					14%	
	TEMPERATURE THRUST BEARING	110	110	118	118	120	CO ₂ % STBD. BOILER					14%	
	FORWARD H.P. ROTOR BEARING	118	118	118	120	125	OIL LEVEL MAIN SUMP		1'4"	1'4"	1'4"	1'4"	1'4"

GENERATORS												FUEL - WATER AND LUBE OIL			
WATCH	GENERATOR NUMBER	R.P.M.	STEAM PRESSURE	STEAM TEMP.	L.O. PRESSURE	L.O. TO COOLER	L.O. FROM COOLER	TEMP. OF HOTTEST BEARING	L.O. GOVERNOR PRESSURE	AMPS POSITIVE	AMPS NEGATIVE	METER AT NOON	METER PREVIOUS NOON	CONSUMED BY METER	ON HAND AT START OF DAY
1200 TO 1600	1	1200	430	680	9	120	110		62	900	900	10576130	10560650	15380	269
	2	1200	430	680	7	125	115		58	900	850			18614	49
1600 TO 2000	1	1200	430	680	9	125	115		62	900	900			-0-	266
	2	1200	430	680	7	126	112		62	1050	1150			17926	52
2000 TO 2400	1	1200	430		9	125	115		62	1000	1000			1150	2750
	2	1200	430		7	126	110		62	1000	1000			164	2750
2400 TO 0400	1	1200	430	680	9	115	108		62	950	950			1099	10
	2	1200	430	680	7	126	112		62	850	850			215	1415
0400 TO 0800	1	1200	430	690	9	115	105		62	1150	1150				1413
	2	1200	430	690	7	128	112		60	800	900				2
0800 TO 1200	1	1200	430		9	120	114		62	1150	1000				
	2	1200	430		8	128	114		62	1150	1000				
FUEL OIL												DOMESTIC WATER			
												LUBE OIL			
												LOW PRESS. EVAPORATORS (No. of hrs. operated) (Fresh water made gals.)			
												L.O. CENTRIFUGE - HOURS OPERATED			
												1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400
												4	7	4	4
												SUMMARY			
												RUNNING TIME	1218	PERCENT OF SLIP	16.57
												DETENTION TIME	-0-	BBL FUEL/MI	1.38
												TOTAL REVOLUTIONS	115890	WIND DIRECTION	300
												AVERAGE R.P.M.	96.7	STATE OF SEA	2 1/2 swell
												TOTAL MILES BY ENGINE	432	STATE OF WEATHER	58°
												TOTAL MILES BY OBSERVATION	382		

FROM 382 TO 60-5518

REMARKS

1200-1600 WATCH

Wheel Clearance From Bridge @ 1228. Disengaged Jacking Gear 1230 OPEN M/S & B.S. @ 1231. Started Rolling M/V Unit @ 1233. Tested Telegraph @ 1235. Stby @ 1252. CTR 19174300 FOM-10561760 DEPT @ 1542 & 18 NOZZ. CTR 19179546 FOM-10562910- BELLS AS PER BELL BOOK. Shifted MAIN SEA INJECTION. Made Routine Inspection of MACH & ENGS SPACES. Pumped Bilges.

WATCH ENGR'S SIGNATURE-

George Bunnay

1600-2000 WATCH

Under way on 18 Nozzles. Shifted and Cleaned All Burners. Checked all MACH. and outside spaces. Routine watch & inspections. Shifted & Cleaned Disch. F.O. strainer to #1 boiler. 1615 to 1645 blew tubes on #1 & 2 boilers.

WATCH ENGR'S SIGNATURE-

H.M. Jones

2000-2400 WATCH

Under way, steaming 18 Nozz. shifted & cleaned ~~stb~~ port 7c Disch strainers. Pumped up settlers from #4 Deep tanks, shifted to Inboard Settler at 2105. Made Rounds & Insp of MACH & Eng spaces. #1 & 2 Exporters Dist to #3 p+s.

F.W. Dist. 11,600

ailer-Kinkon 7cT-Highers J. Eng. - London, Kingston

WATCH ENGR'S SIGNATURE-

R. Summers

2400-0400 WATCH

UNDERWAY ON 18 NOZZ MACH AS BEFORE. CHANGED & CLEANED CENTER 150. BURNERS & DISCH STRAINERS. DAILY test of stay lo. pump for 1-hr. Shifted & Cleaned M/V L.O. STRAINER. Checked Steering E.R. GEAR. Pumped Bilges. Added 2 Gals L.O. to #1 MAIN Feed pump. Made Routine Rounds on MACH & ENGS SPACES.

WATCH ENGR'S SIGNATURE-

George Bunnay

0400-0800 WATCH

Steaming as before on 18 Nozz. Changed bottom burner in #1 & 2 boilers, shifted and Cleaned Disch. F.O. strainer on #1 & 2 boilers. Shifted and Cleaned main L.O. strainer. Compounded #1 & 2 boilers. Checked all operating MACH. inspected outside spaces. 0745 Cruising Conditions Modified.

WATCH ENGR'S SIGNATURE-

H.M. Jones

0800-1200 WATCH

Under way steaming on 18 Nozz. Cleaned Top Burners p+s. 0800 to 084 Blue tubes, @ 0900 shift 7c settler to outboard Sett, pumped Settlers from #4 Deep tanks. Made Rounds & Insp of MACH & Eng spaces. Cleaned & shifted L.O. strainers on #1 & #2 turbo Generators. #1 & 2 Exp Dist to #3 p+s.

WATCH ENGR'S SIGNATURE-

R. Summers

CHIEF ENGINEER

BOILERS, TEST.

@ 1000 add 2 gals h.c. to #1 Feed pump.

STBD. PORT

HRS. 1106 HRS. 909

AKL 5.84 AKL 8.18

TAKL 8.76 T-AKL 1168

CL-2.07 CL-1.46

PO4-35 PO4-38

CHIEF ENGR'S SIGNATURE-

H.M. Jones

1200-1600 WATCH

Underway on 18 Nozz. Mach. In operation 1+2 Boilers 1+2 F.O. Blowers 1+2 F.O. P.M.P.s 1+2 M.H.E.D. P.M.P.s. M.H.AUX AIR EXHAUST M.H.AUX CIRC P.M.P.s. M.H.AUX COND P.M.P.s. L.O. Purifier. L.O.S. P.M.P. 1+2 AUX GENERATORS FIRE & SAN P.M.P. PORT STACKING GEAR TESTED OVERSPEED TRIP & LOW L.O. ALARM ON M.H. TURBINE & THROTT. PUMPED Bilges. Changed & Cleaned Center F.O. BURNERS. & Disch. STRAINERS. FIRE drill @ 1400 S.C. @ 1412. Boat drill @ 1414 S.C. @ 1432 Stby @ 1440 Lt @ 1426 Checked Steering E.R. GEAR. Added 1 GAL L.O. to #1 M.H. F.P. PUMP. Made Routine

INSPECTIONS of MACH & ENGS SPACES.

WATCH ENGR'S SIGNATURE

Henry Bunnay

1600-2000 WATCH

Steaming as before on 18 Nozz. 1550 to 1612 blew tubes on #1 & 2 boilers. Changed and Cleaned bottom burner on #1 & 2 boilers. 1754 Cruising Conditions set. Shifted and Cleaned Disch. F.O. strainer to #1 & 2 boilers. Checked all operating mach. Checked S.E. Room. Pumped bilges & cargo hold. Added four gal. oil to #1 feed pump.

WATCH ENGR'S SIGNATURE

H. Jones

2000-2400 WATCH

Underway, Steaming on 18 Nozz. 2030 to 2200 Pumped to Settlers from #9 Deep Tanks. @ 2100 Changed Top Burners P+S, Cleaned & shifted to Disch Strainers P+S made Rounds & Insp of Mach & Eng spaces. @ 2300 Retarded Ship's Clock 20 minutes 2300 to 2330 Held Eng Casualty Drill B-1 4 men present. Bridge Notified

WATCH ENGR'S SIGNATURE

R. Summers

2400-0400 WATCH

Underway on 18 Nozz Mach as before. Changed & Cleaned Center F.O. burners & % disch strainers. Retarded Clocks 20 mins @ 0100. Daily test of stby L.O. PUMP FOR 1-hr. Shifted & Cleaned M.H. L.O. disch strainer. Held Eng's Casualty drill B-1 Loss Fuel Oil Pressure. Watch Inst & Bridge Notified 0100-0130 Checked Stacking E.R. GEAR. Added 1 GAL L.O. to #1 M.H. Feed PUMP. Made Routine INSPECTIONS of MACH & ENGS Spaces.

WATCH ENGR'S SIGNATURE

Henry Bunnay

0400-0800 WATCH

Steaming as before on 18 Nozz. Changed bottom burner in #1 & 2 boilers. Shifted and Cleaned Disch. F.O. strainer to #1 & 2 boilers. Added compound to #1 & 2 boilers. Pumped bilges. Checked S.E. room. Inspected all operating machinery. 0500 to 0530 held fire room Casualty drill B-1 loss of F.O. Pressure. 4 men present for instructions. Bridge Notified. 0500 retarded Clocks (20 mi). Added two gal. oil to #1 feed pump.

WATCH ENGR'S SIGNATURE

H. Jones

0800-1200 WATCH

Underway Steaming on 18 Nozz. 0805 to 0840 Blew tubes in #1 & 2 Boilers 0830 to 0930 Pumped Settlers from #9 Deep Tanks, Cleaned & Changed Top Burners #1 & 2 Bls. 1+2 Exp Diat to #3 P+S. Made Routine Rounds & Insp of Mach & Eng spaces. @ 1130 added 3 gals L.O. to #1 Feed pump.

WATCH ENGR'S SIGNATURE

R. Summers

CHIEF ENGINEER

BOILER TEST -

STBD. #150 PORT - 9

HOURS - 1130 HOURS - 933

P.AKL - 584 P.AKL - 8.76

T.AKL - 8.76 T.AKL - 12.26

CL - 2.49 CL - 3.31

PHOS - 3.5 PHOS - 3.5

PH - 10.5 PH - 10.5

CHIEF ENGR'S SIGNATURE

W. H. Jones

WATCH							WATCH						
	1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200		1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200
RUNNING TIME	240	240	240	240	240	240	MACHINERY PARTICULARS (CONT'D)	AFT. H. P. ROTOR BEARING	140	138	133	135	135
DETENTION TIME								FORWARD L. P. ROTOR BEARING	150	135	132	132	132
REVOLUTION COUNTER (END OF WATCH)	1946 8320	1949 1890	1951 5340	1953 9010	1956 2390	1958 5750	TEMPERATURES (CONT'D)	AFT. L. P. ROTOR BEARING	128	130	130	129	130
TOTAL REVOLUTIONS (FOR WATCH)	23620	23570	23450	23670	23380	23360		HOTTEST GEAR BEARING FORWARD	155	158	160	158	151
AVERAGE RPM	98.4	98.2	97.7	98.6	97.4	97.3	MACHINERY PARTICULARS (CONT'D)	HOTTEST GEAR BEARING AFT	145	148	147	145	147
F.O. METER (END OF WATCH)	1059 6250	1059 8990	1060 1550	1060 4180	1060 6750	1060 9330		AUX. COND. CONDENSATE	98 100		96	98 100	96
F.O. CONSUMED	2660	2740	2560	2630	2570	2580	TEMPERATURES (CONT'D)	1ST STAGE FEED WATER HEATER	156	156	156	155	154
MACHINERY PARTICULARS	PRESSURES	THROTTLE	430	440	440	435		D. C. FEED WATER HEATER	240	238	238	238	240
		H. P. AHEAD	430	435	430	430		3RD STAGE FEED HP ROTOR BEARING	1050				
		L. P. AHEAD	24	22	22	22		F.O. TO BURNERS	200 200	210 175	200 190	195 175	190 190
		VACUUM	29"	29"	29"	29"		F. O. BACK PRESSURE	10 10	10 11	10 11	10 10	10 10
		L.O. TO TURBINES	12	12	12	12		AIR TO FURNACE	5.2 5.2	5.0 4.0	5.0 5.0	5.6 5.0	5.5 5.5
		AUX. STEAM	140	145	145	145		SALINITY UPTAKE	.41	.41	.41	.41	.41
		BACK PRESSURE	9	9	9	9		MAIN STEAM	430	440	450	435	450
		GLAND STEAM	2	2	2	2		SUPER HEAT	680	680	670	685	680
		H. P. BLEEDER	64	70	75	70		F.O. TO BURNERS	190 190	190 195	190 190	190 190	190 190
		I. P. BLEEDER	-	6	6	6		F.O. TEMP. IN SETTLING TANKS	90 100	90 95	95 107	95 105	90 105
MACHINERY PARTICULARS	TEMPERATURES	L. P. BLEEDER	12	10"	11"	13"	BOILER PARTICULARS	PORT BOILER UPTAKE	330	335	348	350	345
		STEAM AT THROTTLE	680	680	675	685		STBD. BOILER UPTAKE	325	315	320	320	325
		L. P. EXHAUST	96	95	95	96		ENGINE ROOM TEMPERATURE	78	78	78	78	78
		CONDENSATE	90	88	92	90		FIRE ROOM TEMPERATURE	78	78	78	78	78
		CIRC. WATER IN	66	66	66	67		NOZZLES IN USE	18	18	18	18	18
		CIRC. WATER OUT	78	78	78	78		NO. OF BURNERS IN USE	6	6	6	6	6
		L.O. TO COOLERS	126	128	128	127		BURNER TIP SIZE	53 70	53 70	53 70	53 70	53 70
		L.O. FROM COOLERS	108	110	108	108		CO ₂ % PORT BOILER					
		TEMPERATURE THRUST BEARING	118	120	118	118		CO ₂ % STBD. BOILER					
		FORWARD H. P. ROTOR BEARING	120	120	120	120		OIL LEVEL MAIN SUMP	1'4"	1'4"	1'4"	1'4"	1'4"

GENERATORS											FUEL - WATER AND LUBE OIL				
WATCH	GENERATOR NUMBER	R.P.M.	STEAM PRESSURE	STEAM TEMP.	L.O. PRESSURE	L.O. TO COOLER	L.O. FROM COOLER	TEMP. OF HOTTEST BEARING	L.O. GOVERNOR PRESSURE	AMPS POSITIVE	AMPS NEGATIVE	VOLTS	FUEL OIL	WATER	LUBE OIL
1200 TO 1600	1	1200	430	680	9	120	110		62	1100	1100	235	METER AT NOON	10609330	ON HAND AT START OF DAY
	2	1200	430	680	7	130	116		62	1150	1100	235	METER PREVIOUS NOON	11593590	EVAPORATED OR RECEIVED
1600 TO 2000	1	1200	440	680	9	120	110		62	1000	1000	235	CONSUMED BY METER	15740	ON HAND
	2	1200	440	680	7	128	116		60	1000	1100	235	ON HAND AT START OF DAY	17151	CONSUMED
2000 TO 2400	1	1200	440	675	9	120	110		62	1050	1050	235	RECEIVED DURING DAY	-0-	ON HAND AT START OF DAY
	2	1200	440	675	7	130	116		60	1050	950	235	EXPENDED DURING DAY	711	RECEIVED
2400 TO 0400	1	1200	435	685	9	120	110		62	1000	950	235	REMAINING ON BOARD	16440	ON HAND
	2	1200	435	685	7	130	116		60	900	900	235	ON HAND AT START OF DAY	1057	CONSUMED
0400 TO 0800	1	1200	440	680	9	120	110		62	1200	1200	235	EVAPORATED OR RECEIVED	189	DIESEL OIL
	2	1200	440	680	7	130	116		60	1200	1100	235	ON HAND	1085	ON HAND
0800 TO 1200	1	1200	440	680	9	120	110		62	1200	1200	235	CONSUMED	161	CONSUMED
	2	1200	440	680	7	130	116		60	1200	1100	235	LOW PRESS. EVAPORATORS (No. of hrs. operated) (Fresh water made gal.)		
													4	4	4
													L.O. CENTRIFUGE - HOURS OPERATED		
													1200 TO 1600	1600 TO 2000	2000 TO 2400
													4	4	4
													SUMMARY		
													RUNNING TIME	1440	PERCENT OF SLIP
													DETENTION TIME	-0-	BBL FUEL/MI
													TOTAL REVOLUTIONS	139219	WIND DIRECTION
													AVERAGE R.P.M.	96.7	STATE OF SEA
													TOTAL MILES BY ENGINE	519	STATE OF WEATHER
													TOTAL MILES BY OBSERVATION	453	

FROM 1306 TO 60-4594

REMARKS

1200-1600 WATCH

UNDERWAY ON 18 NOZZ MACH. IN OPERATION. 1+2 BOILERS 1+2 F.D. BLOWERS 1+2 F.O.S. P.M.P.S. 1+2 M.H. F.W. P.M.P.S. M.H. AUX AIR EJECTORS M.H. AUX CIRC P.M.P.S. M.H. AUX COND. P.M.P. L.O.S. P.M.P. L.O. PURIFIER. 1+2 AUX GENERATORS. FIRE & S.A.X P.M.P. PORT STEERING GEAR. TESTED OVERSPEED TRIP LOW L.O. ALARM ON M.H. TURBINE & THROTT. CHECKED STEERING E.R. GEAR. PUMPED BILGES. SHIFTED & CLEANED $\frac{1}{2}$ F.O. DISCH STRAINERS. SHIFTED F.O. SUCT TO PORT TANK SET @ 1500. ADDED 2 GALS L.O. TO #1 M.H. FEED & 1 GAL TO #2. MADE ROUTINE INSPECTIONS OF MACH & ENGS SPACES.

WATCH ENGR'S SIGNATURE-

Henry Bunnay

1600-2000 WATCH

STEAMING AS BEFORE. 1555 TO 1618 BLEW TUBES ON #1 & 2 BOILERS. 1737 CRUISING CONDITIONS SET. CHANGED BOTTOM BURNER IN #1 & 2 BOILERS. SHIFTED & CLEANED F.O. DISCH. STRAINER TO #1 & 2 BOILERS. CHECKED ALL MACHINERY AND SPACES.

WATCH ENGR'S SIGNATURE-

H. Jones

2000-2400 WATCH

UNDERWAY STEAMING ON 18 NOZZ. 2040 TO 2120 PUMPED FO SITTERS, FROM #4 DEEP. CLEANED & CHANGED TOP BURNERS #1 & 2 BOILER. CLEANED & SHIFT FO DISCH STRAINERS P+5. MADE ROUNDS & INSP OF MACH & ENG SPACES. ADDED 3 GALS L.O. TO #2 FEED PUMP. ADDED 2 $\frac{1}{2}$ GALS L.O. TO #1 FEED PUMP. CLEANED & SHIFTED L.O. STRAINERS ON #1 & 2 TURBO GENERATORS.

WATCH ENGR'S SIGNATURE-

R Summers

2400-0400 WATCH

UNDERWAY ON 18 NOZZ. MACH AS BEFORE. CHANGED & CLEANED CENTER F.O. BURNERS $\frac{1}{2}$ DISCH. STRAINERS. DAILY TEST OF STBY L.O. PUMP FOR 1-HR. SECURED L.O. PURIFIER & WAS CLEANED & BACK IN SERVICE @ 0000. SHIFTED & CLEANED M.H. L.O. DISCH STRAINER. PUMPED BILGES. CHECKED STEERING E.R. GEAR. ADDED 2 GALS L.O. TO #1 M.H. FEED PUMP & 1 GAL TO #2. MADE ROUTINE ROUNDS AND MACH AND ENGS SPACES.

WATCH ENGR'S SIGNATURE-

Henry Bunnay

0400-0800 WATCH

UNDERWAY ON 18 NOZZ MACH AS BEFORE. CHANGED & CLEANED BOTTOM F.O. BURNERS. INSPECTED & CLEANED MAIN L.O. DISCH. STRAINER. CLEANED & SHIFTED PORT & STBD FO DISCH STRAINERS. ADDED 3 GAL L.O. TO #1 FEED PUMP. MADE ROUNDS & INSP. OF MACH & ENG SPACES.

WATCH ENGR'S SIGNATURE-

R Summers

0800-1200 WATCH

UNDERWAY, STEAMING ON 18 NOZZ. 0810 TO 0840 BLEW TUBES ON #1 & 2 BOILERS. 0830 TO 0930 PUMPED SITTERS FROM #4 DEEP THO. CLEANED & CHANGED TOP BURNERS IN #1 & 2 BOILERS. CLEANED & SHIFTED FO DISCH STRAINERS P+5. MADE ROUTINE ROUNDS & INSP OF MACH & ENG SPACES. #1 & 2 EXHAUST DIST TO #3 P. DIST 10,100 GALS. @ 1115 TO 1130 TEST ENGINE ORDER TELEGRAPH FROM BRIDGE.

WATCH ENGR'S SIGNATURE-

R Summers

CHIEF ENGINEER

BOILER WATER READINGS

STB'D PORT

HOURS 1154 HOURS 957

AKL AKL

T-AKL T-AKL

SAL. SAL.

PHOS. PHOS.

RR. Ph RR. Ph

CHIEF ENGR'S SIGNATURE-

H. Jones

USNS GEN JOHN POPE TAP-118 VOYAGE NO. 7-A FROM NSC OAKLAND CALIF TO OGINAWA TYPE OF VESSEL P2-S2-R2 DATE 13+14 Jan-67

WATCH							WATCH						
	1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200		1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200
RUNNING TIME	240	240	260	260	260	240	MACHINERY PARTICULARS (CONT'D)	AFT. H. P. ROTOR BEARING	135	135	135	135	135
DETENTION TIME								FORWARD L. P. ROTOR BEARING	134	132	132	134	130
REVOLUTION COUNTER (END OF WATCH)	1960	1963	1965	1968	1970	1973		AFT. L. P. ROTOR BEARING	128	128	128	130	130
TOTAL REVOLUTIONS (FOR WATCH)	23210	23430	24990	25260	25240	22810		HOTTEST GEAR BEARING FORWARD	157	155	158	158	155
AVERAGE RPM	96.7	97.6	96.1	97.1	95.1	95.0		HOTTEST GEAR BEARING AFT	145	145	145	147	145
F.O. METER (END OF WATCH)	1061	1061	1061	1062	1062	1062		AUX. COND. CONDENSATE	102	102	100	100	100
F.O. CONSUMED	2600	2600	2850	2870	2830	2550		1ST STAGE FEED WATER HEATER	154	158	156	156	156
MACHINERY PARTICULARS	THROTTLE	430	440	440	440	435		D. C. FEED WATER HEATER	240	240	239	240	238
	H.P. AHEAD	430	435	435	435	435		2ND STAGE FEED WATER HEATER	150	150	150	150	150
	L.P. AHEAD	20	22	22	22	22		F.O. TO BURNERS	185	210	195	200	190
	VACUUM	29"	28.7"	28	27"	29		F.O. BACK PRESSURE	10	10	10	10	10
	L.O. TO TURBINES	12	12	12	12	12		AIR TO FURNACE	5.2	5.2	5.5	5.2	5.0
	AUX. STEAM	145	140	140	140	140		MAIN STEAM	440	440	450	440	435
	BACK PRESSURE	9	9	9	9	9		SUPER HEAT	690	680	680	680	680
	GLAND STEAM	2	4	2.5	2.5	3		F.O. TO BURNERS	190	195	195	190	190
	H.P. BLEEDER	68	74	72	70	64		F.O. TEMP. IN SETTLING TANKS	95	95	99	95	90
	L.P. BLEEDER	12	11"	11"	12"	10"		PORT BOILER UPTAKE	330	330	330	345	330
TEMPERATURES	STEAM AT THROTTLE	690	680	680	680	680	MISCELLANEOUS	STBD. BOILER UPTAKE	320	330	320	320	325
	L.P. EXHAUST	95	98	97	97	98		ENGINE ROOM TEMPERATURE	80	80	78	77	78
	CONDENSATE	90	90	92	92	92		FIRE ROOM TEMPERATURE	80	80	78	77	78
	CIRC. WATER IN	68	68	67	64	69		NOZZLES IN USE	18	18	18	18	18
	CIRC. WATER OUT	80	80	82	80	80		NO. OF BURNERS IN USE	6	6	6	6	6
	L.O. TO COOLERS	128	126	127	127	128		BURNER TIP SIZE	53/70	53/70	53/70	53/70	53/70
	L.O. FROM COOLERS	109	108	108	109	108		CO2 % PORT BOILER					
	TEMPERATURE THRUST BEARING	118	118	117	118	117		CO2 % STBD. BOILER					
	FORWARD H.P. ROTOR BEARING	120	120	120	120	120		OIL LEVEL MAIN SUMP	1'4"	1'4"	1'4"	1'4"	1'4"

WATCH	GENERATORS												FUEL - WATER AND LUBE OIL								
	GENERATOR NUMBER	R.P.M.	STEAM PRESSURE	STEAM TEMP.	L.O. PRESSURE	L.O. TO COOLER	L.O. FROM COOLER	TEMP. OF HOTTEST BEARING	L.O. GOVERNOR PRESSURE	AMPS POSITIVE	AMPS NEGATIVE	VOLTS	FUEL OIL		BOILER WATER		LUBE OIL				
1200 TO 1600	1	1200	430	690	9	120	110		62	1150	1100	235	METER AT NOON	10625630	ON HAND AT START OF DAY	342					
	2	1200	430	690	7	132	114		60	1100	1100	235	METER PREVIOUS NOON	10609330	EVAPORATED OR RECEIVED	27					
1600 TO 2000	1	1200	440	680	9	120	110		62	1100	1100	235	CONSUMED BY METER	16300	ON HAND	326					
	2	1200	440	680	7	132	116		60	950	1050	235	ON HAND AT START OF DAY	16440	CONSUMED	43					
2000 TO 2400	1	1200	440	680	7	120	110		62	1050	1000	235	RECEIVED DURING DAY	-0-	ON HAND AT START OF DAY	2720					
	2	1200	440	680	7	132	116		60	1050	1000	235	EXPENDED DURING DAY	705	RECEIVED	-0-					
2400 TO 0400	1	1200	440	680	7	120	110		62	1050	1000	235	REMAINING ON BOARD	15775	ON HAND	2710					
	2	1200	440	680	7	132	116		60	1050	1000	235	ON HAND AT START OF DAY	10845	CONSUMED	10					
0400 TO 0800	1	1200	440	680	9	120	110		62	1050	1050	235	EVAPORATED OR RECEIVED	198	DIESEL OIL	1408					
	2	1200	440	680	7	130	118		60	1000	1100	235	ON HAND	1100	ON HAND	1405					
0800 TO 1200	1	1200	435	680	9	120	110		62	1000	1000	235	CONSUMED	183	CONSUMED	3					
	2	1200	435	680	7	130	116		60	1150	1000	235	LOW PRESS. EVAPORATORS (No. of hrs. operated) (Fresh water made gals.)								
													4	4	4 1/2	4 1/2	4 1/2	4			
L.O. CENTRIFUGE - HOURS OPERATED																					
1200 TO 1600		1600 TO 2000		2000 TO 2400		2400 TO 0400		0400 TO 0800		0800 TO 1200											
4		4		4 1/2		4 1/2		4 1/2		4											
SUMMARY																					
RUNNING TIME			1500			PERCENT OF SLIP			P.S. 12.2												
DETENTION TIME			-0-			BBL FUEL/MI			1.72 1.50												
TOTAL REVOLUTIONS			P.S. 143240			WIND DIRECTION			050°												
AVERAGE R.P.M.			95.4			STATE OF SEA			12'SWELL												
TOTAL MILES BY ENGINE			534			STATE OF WEATHER			62°												
TOTAL MILES BY OBSERVATION			469																		

FR-1775 to 60-4125

REMARKS

1200-1600 WATCH

UNDERWAY ON 18 NOZZ MACH IN OPERATION 1+2 Boilers, 1+2 F.D. Blowers, 1+2 F.O.S. P.M.P.s, 1+2 M.N. F.D. P.M.P.s, M.N. AUX AIR EJECTORS, M.N. AUX COND P.M.P.s, L.O. Purifier, L.O.S. P.M.P., 1+2 AUX GENERATORS, FIRE & SAN PUMP, PORT STEERING GEAR. Tested overspeed trip Low L.O. ALARM ON M.N. TURBINE & THROTT. PUMPED Bilges. Checked steering E.R. GEAR. Changed & cleaned CENTER F.O. BURNERS & $\frac{1}{2}$ DISCH STRAINERS. Shifted F.O. SUCT to PORT INHL SETH @ 1500. Made ROUTINE ROUNDS ON MACH & ENG'S SPACES. Added 2 GAL L.O. to #1 M.N. F.D. PUMP & 1 GAL to 2

WATCH ENGR'S SIGNATURE-

George Bauney

1600-2000 WATCH

UNDERWAY ON 18 NOZZ MACH AS BEFORE. Blew Tubes on 1+2 1550-1610. Changed & cleaned BOTTOM F.O. BURNERS ON 1+2 Boilers. Cleaned & shifted F.O. DISCH STRAINERS P+S, Tack drag on D.B. F.O. TANKS. #3 P+S & C, #2 P+S, #1 P+S & C, @ 1816 Closed Watertight Doors Gyden Bridge. added 3 gals L.O. to #1 Fuel pump. Made Rounds & Insp. of mach & Eng spaces.

WATCH ENGR'S SIGNATURE-

R Summers

2000-2400 WATCH

Underway, Steaming on 18 Nozz, 2030 to 2110 pumped I.O. Settlers from #4 & Deep. Cleaned & changed Top Burners #1+2 Boiler, Clean & shift F.O. DISCH STRAINERS. Made Rounds & Insp. of mach & Eng spaces, Retard Ships clock at 20 min at 2300.

WATCH ENGR'S SIGNATURE-

R Summers

2400-0400 WATCH

UNDERWAY ON 18 NOZZ MACH AS BEFORE. Changed & cleaned CENTER F.O. BURNERS AND $\frac{1}{2}$ DISCH STRAINERS. Retarded Clocks 20 mins @ 0100. Daily test of Stby L.O. PUMP For 1-hr. Shifted & cleaned M.N. L.O. DISCH. STRAINER. Checked steering E.R. GEAR. PUMPED Bilges. Added 2 Gals L.O. to 1+2 M.N. F.O. PUMPS. Made ROUTINE ROUNDS ON MACH & ENG'S SPACES.

WATCH ENGR'S SIGNATURE-

George Bauney

0400-0800 WATCH

UNDERWAY ON 18 NOZZ MACH AS BEFORE. Retarded Clocks 20 mins @ 0500. Changed & cleaned BOTTOM F.O. BURNERS ON 1+2 Boilers. Tack drag on #3 P+S & C, Added 3 gal L.O. to #1 main F.O. PUMP, Cleaned & shifted F.O. DISCH STRAINERS. Made ROUNDS & Insp. of mach & Eng spaces, opened W.T. Doors at 0720.

WATCH ENGR'S SIGNATURE-

R Summers

0800-1200 WATCH

Underway, Steaming on 18 Nozz. 0800 to 0830 Blew tubes on #1+2 Boiler, 0830 to 0930 pumped Settlers from #4 & Deep TKS, Confined plant at 1000, Cleaned & changed Top Burners #1+2 Boiler, Cleaned & shifted F.O. DISCH STRAINERS. Made Rounds & Insp. of mach & Eng spaces.

WATCH ENGR'S SIGNATURE-

R Summers

CHIEF ENGINEER

BOILER WATER READINGS

STB'D PORT

HOURS 1178 HOURS 981

AKL AL

T-ALT T-AKL

SAL. SAL.

PKS. PHOS.

R-ph R-ph

CHIEF ENGR'S SIGNATURE-

R Summers

USNS GEN John Pope Tap-116 VOYAGE NO. 7-14 FROM NSC OAKLAND CALIF TO OKINAWA TYPE OF VESSEL P2-S2-R2 DATE 1-14-18-67

WATCH							WATCH						
1200 TO 1600							1200 TO 1600						
1600 TO 2000							1600 TO 2000						
2000 TO 2400							2000 TO 2400						
2400 TO 0400							2400 TO 0400						
0400 TO 0800							0400 TO 0800						
0800 TO 1200							0800 TO 1200						
RUNNING TIME							AFT. H. P. ROTOR BEARING						
DETENTION TIME							FORWARD L. P. ROTOR BEARING						
REVOLUTION COUNTER (END OF WATCH)							AFT. L. P. ROTOR BEARING						
TOTAL REVOLUTIONS (FOR WATCH)							HOTTEST GEAR BEARING FORWARD						
AVERAGE RPM							HOTTEST GEAR BEARING AFT						
F.O. METER (END OF WATCH)							AUX. COND. CONDENSATE						
F.O. CONSUMED							1ST STAGE FEED WATER HEATER						
MACHINERY PARTICULARS	PRESSURES	THROTTLE	430	435	435	435	435	435	MACHINERY PARTICULARS (CONT'D)				
		H.P. AHEAD	430	435	435	435	435	435	TEMPERATURES	AFT. H. P. ROTOR BEARING			
		L.P. AHEAD	22	22	22	22	22	22		FORWARD L. P. ROTOR BEARING			
		VACUUM	29"	29"	28.5	29"	29"	29"		AFT. L. P. ROTOR BEARING			
		L.O. TO TURBINES	12	12	12	12	12	12		HOTTEST GEAR BEARING FORWARD			
		AUX. STEAM	140	140	140	140	140	145		HOTTEST GEAR BEARING AFT			
		BACK PRESSURE	9	9	9	9	9	9		AUX. COND. CONDENSATE			
		GLAND STEAM	2.5	1.0	1.0	1.5	1.0	1.0		1ST STAGE FEED WATER HEATER			
		H.P. BLEEDER	70	66	70	70	54	68		D. C. FEED WATER HEATER			
		I.P. BLEEDER	5	6	6	5	6	6		3RD STAGE FEED HP WATER HEATER			
		L.P. BLEEDER	12"	10"	10"	10"	10"	10"		F.O. TO BURNERS			
MACHINERY PARTICULARS	TEMPERATURES	STEAM AT THROTTLE	690	700	690	690	700	700	PRESSURES	F.O. BACK PRESSURE			
		L.P. EXHAUST	97	98	100	100	100	96		AIR TO FURNACE			
		CONDENSATE	73	92	96	76	94	94		SALINITY UPTAKE			
		CIRC. WATER IN	69	69	71	71	70	70		MAIN STEAM			
		CIRC. WATER OUT	82	80	82	82	82	82		SUPER HEAT			
		L.O. TO COOLERS	127	127	128	127	127	126		F.O. TO BURNERS			
		L.O. FROM COOLERS	108	108	108	108	108	108		F.O. TEMP. IN SETTLING TANKS			
		TEMPERATURE THRUST BEARING	118	118	118	118	118	118		PORT BOILER UPTAKE			
		FORWARD H.P. ROTOR BEARING	120	120	120	120	120	120		STBD. BOILER UPTAKE			
										ENGINE ROOM TEMPERATURE			
										FIRE ROOM TEMPERATURE			
MACHINERY PARTICULARS	TEMPERATURES								MISCELLANEOUS	NOZZLES IN USE			
										NO. OF BURNERS IN USE			
										BURNER TIP SIZE			
										CO2 % PORT BOILER			
										CO2 % STBD. BOILER			
										OIL LEVEL MAIN SUMP			

GENERATORS												FUEL - WATER AND LUBE OIL					
WATCH	GENERATOR NUMBER	R.P.M.	STEAM PRESSURE	STEAM TEMP.	L.O. PRESSURE	L.O. TO COOLER	L.O. FROM COOLER	TEMP. OF HOTTEST BEARING	L.O. GOVERNOR PRESSURE	AMPS POSITIVE	AMPS NEGATIVE	FUEL OIL	WATER	LUBE OIL	ON HAND AT START OF DAY	EVAPORATED OR RECEIVED	ON HAND
1200 TO 1600	1	1200	435	690	9	120	110		60	1000	1000	METER AT NOON	10641340	ON HAND	326		358
	2	1200	435	690	7	132	118		60	950	950	METER PREVIOUS NOON	10625630	CONSUMED BY METER	72		
												CONSUMED BY METER	15710	ON HAND AT START OF DAY	40		
												RECEIVED DURING DAY	-0-	ON HAND AT START OF DAY	2760		
												EXPENDED DURING DAY	702	RECEIVED	-0-		
												REMAINING ON BOARD	15033	ON HAND	2700		
1600 TO 2000	1				sec							ON HAND AT START OF DAY	1100	CONSUMED	10		
												EVAPORATED OR RECEIVED	153	DIESEL OIL	1405		
	2	1200	435	700	7	130	116		60	1100	1100	ON HAND	943	ON HAND	1403		
												CONSUMED	310	CONSUMED	2		
2000 TO 2400	2	1200	435	690	7	130	114		60	1250	1250	LOW PRESS. EVAPORATORS (No. of hrs. operated) (Fresh water made gals.)					
												4	4 1/2	4 1/2	4 1/2	4	
												L.O. CENTRIFUGE - HOURS OPERATED					
												1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200
	2	1200	435	690	7	132	117		60	1250	1250	4	4	4 1/2	4 1/2	4 1/2	4
0400 TO 0800	1				sec							SUMMARY					
												RUNNING TIME	1500	PERCENT OF SLIP	14.9		
												DETENTION TIME	-0-	BBL FUEL/MI	1.30		
	2	1200	435	700	7	132	116		60	1300	1300	TOTAL REVOLUTIONS	144100	WIND DIRECTION	160°		
												AVERAGE R.P.M.	96.1	STATE OF SEA	5' swell		
0800 TO 1200	2	1200	440	700	7	132	118		60	1400	1400	TOTAL MILES BY ENGINE	537	STATE OF WEATHER	64°		
												TOTAL MILES BY OBSERVATION	457				

FROM 2232 TO 60-3668

REMARKS

1200-1600 WATCH

UNDERWAY ON 18 NOZZ MACH IN OPERATION 1+2 Boilers 1+2 F.A. BLUERS.
 1+2 F.O.S. PMP 1+2 MN FA PMPs. MN AIR Ejectors. MN CIRC + 2 MN COND PMPs. L.O. PURIFIER
 L.O.S. PUMP FIRE + SAN PMP. 1+2 AUX GENERATORS. AUX AIR Ejector CIRC + COND PMPs OVER
 to MAIN. PORT STEERING GEAR. Tested overspeed trip + Low L.O. ALARM ON MN TURBINE + Thrott
 Pumped Bilges. Checked Steering ER. GEAR. Shifted F.O. Suct to PORT 2nd Sct @ 1445
 Changed + Cleaned Center F.O. burners + P/S disch STRAINERS. Secured #1 AUX GENERATOR @ 1545

WATCH ENGR'S SIGNATURE-

George Bunnay

1600-2000 WATCH

UNDERWAY ON 18 NOZZ MACH AS BEFORE. BLEW TUBES ON #1+2 Boilers 1555
 1615. Changed + Cleaned bottom F.O. BURNERS. Cleaned + Shifted F.O. Disch STRAINERS.
 1754 Closed Water Tight Doors. Add 3 gals L.O. To #1 Feed Pump.
 Secured #1 Evaporator @ 1719. Let off #1 Evap @ 1745.
 Made Rounds + Insp of Mach + Eng Spaces.

WATCH ENGR'S SIGNATURE-

R Summers

2000-2400 WATCH

Underway, Steaming 18 Nozz, Cleaned Top Burners on #1+2 Boilers, Clean and
 shift F.O. Disch Strainers P+S, Pumped F.O. Settlers from #4 & Dwp, 2030 to 2145.
 Cleaned + Shifted L.O. strainer on #2 Generator. added 1 gal oil to #1 Feed pump.
 Made Rounds + Insp of Mach + Eng spaces
 Retarded Ships Clock 20 minutes @ 2300

WATCH ENGR'S SIGNATURE-

R Summers

2400-0400 WATCH

UNDERWAY ON 18 NOZZ MACH AS BEFORE. Changed + Cleaned Center F.O. burner
 P/S disch STRAINERS. Retarded Clocks 20 mins @ 0100. Daily test of stby L.O. pump for 1-hr
 Shifted + Cleaned MAIN L.O. disch strainer. Pumped Bilges. Checked Steering ER. GEAR.
 Added 2 GALS L.O. to #1 MAIN Feed Pump + 1 GAL to #2. Made Routine Inspections of Mach.
 AND ENG'S SPACES.

WATCH ENGR'S SIGNATURE-

George Bunnay

0400-0800 WATCH

Steaming as before on 18 Nozz. Changed and Cleaned bottom
 burner in #1+2 boilers. Shifted and Cleaned Disch. F.O. strainer to #1+2
 boilers. Checked S.E. room and all operating mach. 0500 retarded Clocks
 (20mi) routine watch + inspections of spaces. 0647 Cruising Conditions
 Modified.

WATCH ENGR'S SIGNATURE-

Jim Jones

0800-1200 WATCH

Underway, Steaming on 18 Nozz. 0800 to 0830 Blew Tubes on #1+2 Boilers
 0840 put steam on #3 C.D.B. Fe Temp, put steam on D.B. #2 P+S, 0830 to
 0930 pumped F.O. Settlers, Cleaned + Changed top Burners in #1+2 Boilers
 Cleaned + Shifted F.O. Disch Strainers,
 Made Rounds + Insp of Mach + Eng spaces.
 Cleaned L.O. Strainer on #2 Gen,

WATCH ENGR'S SIGNATURE-

R Summers

CHIEF ENGINEER

BOILER WATER READINGS

STB'D PORT
 HOURS 1202 HOURS 1045
 AKL 7.93 AKL 8.76
 T-AV 1635 T-AKL 1285
 S-L 3.73 SAL 3.73
 PEGS 45 PHOS 5.0
 R 10.0 R 10.0

CHIEF ENGR'S SIGNATURE-

Walt Thomas

USNS		VOYAGE NO.		FROM		TO		TYPE OF VESSEL		DATE							
GEN JOHN POPE TAP-111		7-H		NSC OAKLAND CALIF		OKINAWA		P2-S4-RX		1-15-16-67							
		WATCH								WATCH							
		1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200			1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200		
RUNNING TIME		240	240	260	260	260	240	MACHINERY PARTICULARS (CONT'D)	TEMPERATURES (CONT'D)	AFT. H. P. ROTOR BEARING		135	135	135	135	135	
DETENTION TIME										FORWARD L. P. ROTOR BEARING		131	132	132	132	133	130
REVOLUTION COUNTER (END OF WATCH)		1990 6160	1992 3420	1994 8580	1997 3210	1999 8980	2002 2350			AFT. L.P. ROTOR BEARING		128	128	128	128	130	130
TOTAL REVOLUTIONS (FOR WATCH)		23440	23360	25160	25230	25170	23350			HOTTEST GEAR BEARING FORWARD		156	155	158	157	160	155
AVERAGE RPM		97.7	97.3	96.7	97.8	96.8	93.7			HOTTEST GEAR BEARING AFT		145	145	145	145	145	145
F.O. METER (END OF WATCH)		1064 3916	1064 6480	1064 9210	1065 2000	1065 4740	1065 7280			AUX. COND. CONDENSATE		105		116	109		115
F.O. CONSUMED		2570	2570	2730	2770	2740	2540			1ST STAGE FEED WATER HEATER		155	154	156	156	156	156
								D. C. FEED WATER HEATER		240	238	240	240	240	240		
								3RD STAGE FEED HP WATER HEATER		155	154	156	156	156	156		
								BOILER PARTICULARS TEMPERATURES PRESSURES	TEMPERATURES PRESSURES	F.O. TO BURNERS		175 170	190 170	180 180	185 180	180 180	
							F. O. BACK PRESSURE			10.10 10.10	11.12 11.12	10.10 10.10	10.10 10.10	10.10 10.10	10.10 10.10		
							AIR TO FURNACE			5.5 5.5	4.4 4.6	5.0 5.0	5.0 5.0	5.0 5.0	5.0 5.0		
							MAIN STEAM			435	435	440	440	440	440		
							SUPER HEAT			670	690	690	685	695	695		
							F.O. TO BURNERS			190 190	195 195	190 190	190 190	190 190	190 190		
							F.O. TEMP. IN SETTLING TANKS			95 105	98 105	102 112	105 110	100 110	105 115		
								PORT BOILER UPTAKE		325	325	327	325	330	330		
								STBD. BOILER UPTAKE		320	315	320	320	325	320		
								MISCELLANEOUS		ENGINE ROOM TEMPERATURE		81	80	80	81	82	
							FIRE ROOM TEMPERATURE			81	80	80	81	82	84		
							NO22LES IN USE			18	18	18	18	18	18		
							NO. OF BURNERS IN USE			6	6	6	6	6	6		
							BURNER TIP SIZE			53 70	53 70	53 70	53 70	53 70	53 70		
							CO2 % PORT BOILER							13%			
							CO2 % STBD. BOILER							13%			
								OIL LEVEL MAIN SUMP		1'4"	1'4"	1'4"	1'4"	1'4"	1'4"		

GENERATORS													FUEL - WATER AND LUBE OIL									
WATCH	GENERATOR NUMBER	R.P.M.	STEAM PRESSURE	STEAM TEMP.	L.O. PRESSURE	L.O. TO COOLER	L.O. FROM COOLER	TEMP. OF HOTTEST BEARING	L.O. GOVERNOR PRESSURE	AMPS POSITIVE	AMPS NEGATIVE	VOLTS	FUEL OIL		BOILER WATER		LUBE OIL		DOMESTIC WATER			
1200 TO 1600	2	1200	430	690	7	132	115		62	1400	1400	235	METER AT NOON	10657280	METER PREVIOUS NOON	10641340	ON HAND AT START OF DAY	358	EVAPORATED OR RECEIVED	30		
													CONSUMED BY METER	15940	ON HAND AT START OF DAY	15033	ON HAND	349	CONSUMED	39		
													RECEIVED DURING DAY	-0-	RECEIVED DURING DAY	745	ON HAND AT START OF DAY	2700	RECEIVED	-0-		
													REMAINING ON BOARD	14288	REMAINING ON BOARD	14288	ON HAND	2690	CONSUMED	10		
1600 TO 2000	1				500								ON HAND AT START OF DAY	943	EVAPORATED OR RECEIVED	203	DIESEL OIL		1403			
	2	1200	435	690	7	132	116		60	1300	1300	235	ON HAND	928	ON HAND	928	ON HAND		1400			
													CONSUMED	218	CONSUMED	218	CONSUMED		3			
2000 TO 2400	2	1200	440	690	7	132	116		60	1300	1300	325	LOW PRESS. EVAPORATORS (No. of hrs. operated) (Fresh water made gals.)									
													4	45	45	45	4					
L.O. CENTRIFUGE - HOURS OPERATED																						
2400 TO 0400	2	1200	455	685	7	132	116		60	1300	1300	255	1200 TO 1600	4	1600 TO 2000	4	2000 TO 2400	4	2400 TO 0400	4		
0400 TO 0800	2	1200	435	695	7	132	116		60	1400	1400	235	SUMMARY									
													RUNNING TIME	1500	PERCENT OF SLIP	10.8						
													DETENTION TIME	-0-	BBL FUEL/MI	1.39						
													TOTAL REVOLUTIONS	43660	WIND DIRECTION	310						
													AVERAGE R.P.M.	95.8	STATE OF SEA	Smooth						
													TOTAL MILES BY ENGINE	536	STATE OF WEATHER	73						
0800 TO 1200	2	1200	435	695	7	132	120		60	1500	1500	235	TOTAL MILES BY OBSERVATION	478								

KROA 2710 To GO- 3190

REMARKS

1200-1600 WATCH

UNDERWAY ON 18 NOV 22 MACH 2 INCORPORATED 1+2 BILGERS 1+2 F.O. BLOWERS 1+2 F.O. PUMPS 1+2 M.N. F.O. PUMPS. M.N. AIR EJECTOR. M.N. CIRC + 2 COND PUMPS L.O. PURIFIER. L.O. PUMP. #2 AUX GENERATOR. AUX AIR EJECTOR CIRC + COND PUMPS OVER TO M.N. FIRE & SAN PMP. PORT STEERING GEAR TESTED OVERSPEED TRIP. LOW L.O. ALARM ON M.N. TURBINE & THRUST. PUMPED BILGERS. CHECKED STEERING ER GEAR. TOOK A DRAG ON #4 1/2 F.O. TKS 90 GALS. Added 2 GALS L.O. to #1 M.N. F.O. PMP + 1 GAL to #2. MADE ROUTINE INSPECTIONS OF MACH & ENGS SPACES.

WATCH ENGR'S SIGNATURE-

George Bunnag

1600-2000 WATCH

STEAMING AS BEFORE ON 18 NOV 22. 1550 TO 1615 BLEW TUBES ON #1 & 2 BILGERS. CHANGED AND CLEANED BOTTOM BURNER IN #1 & 2 BILGERS. SHIFTED AND CLEANED DISCH. F.O. STRAINER IN #1 & 2 BILGERS. LOW GAGE GLASS ON #1 BILGER HAS TOP RISKY VALVE NUT. SECURED GLASS UNTILL REPAIR CAN BE ACCOMPLISHED. 1736 CRUISING GEAR SET. CHECKED ALL OPERATING MACH. PUMPED BILGERS & PORT BILGERS. ADDED 3 GALS OIL TO #1 FEED PUMP.

WATCH ENGR'S SIGNATURE-

John Jones

2000-2400 WATCH

UNDERWAY, STEAMING ON 18 NOV 22. 2030 TO 2100 PUMPED F.O. SETTLERS FROM #3 PORT DB. TANKS. CLEANED AND CHANGED TOP BURNERS #1 & 2 BILGERS. CLEANED & SHIFTED F.O. DISCH STRAINERS #1 & 2. CLEANED & SHIFTED L.O. STRAINER ON #2 GENERATOR. @ 2300 RETARDED SHIPS CLOCK 20 MINUTES. MADE ROUNDS AND INSP. OF MACH & ENGS SPACES.

WATCH ENGR'S SIGNATURE-

R Summers

2400-0400 WATCH

UNDERWAY ON 18 NOV 22 MACH AS BEFORE. CHANGED & CLEANED CENTER F.O. BURNERS & F.O. DISCH STRAINERS. RETARDED CLOCKS 20 MINUTES @ 0100 DAILY TEST OF STBY L.O. PUMP FOR 1-HR. HELD ENGS CASUALTY DRILL B-2 WATER IN F.O. SYSTEM. WATCH INST. AND BRIDGE NOTIFIED @ 0100-0130 CHECKED STEERING ER GEAR. PUMPED BILGERS. PURIFIED L.O. F.O. #1 AUX GENERATOR FOR 2 HRS. ADDED 2 GALS L.O. TO #1 M.N. F.O. PUMP + 1 GAL TO #2. MADE ROUTINE INSPECTIONS OF MACH & ENGS SPACES.

WATCH ENGR'S SIGNATURE-

George Bunnag

0400-0800 WATCH

STEAMING AS BEFORE. CHANGED BOTTOM BURNER IN #1 & 2 BILGERS. SHIFTED AND CLEANED DISCH. F.O. STRAINER TO #1 & 2 BILGERS. 0500 TO 0530 HELD CASUALTY DRILL B-2 WATER IN F.O. SYSTEM. WATCH INSTRUCTED BRIDGE NOTIFIED. CHECKED ALL OPERATING MACH. AND OUTSIDE SPACES. 0629 MODIFIED CRUISING CONDITIONS SET. (TURN RISE 0629) PULLED SOOT BLOWER DRAIN VALVE TO REPLACE GASKETS. ADDED 2 GALS OIL TO #1 FEED PUMP.

WATCH ENGR'S SIGNATURE-

John Jones

0800-1200 WATCH

UNDERWAY, STEAMING ON 18 NOV 22. 0800 TO 0815 BLEW TUBES ON #1 BILGER. 0830 TO 0910 PUMPED F.O. SETTLERS FROM #3 PORT DB. CLEANED & CHANGED TOP BURNERS #1 & 2 BILGERS. CLEAN & SHIFT F.O. DISCH STRAINERS. ADD 1 1/2 GALS L.O. TO #1 FEED PUMP. @ 0930 TO 1000 HELD ENGS CASUALTY DRILL B-2 - 4 MEN PRESENT BRIDGE NOTIFIED. SHIPPED #3 PORT DB. 70 TANKS. CLEANED & CHANGED L.O. STRAINER #2 GENERATOR.

WATCH ENGR'S SIGNATURE-

R Summers

CHIEF ENGINEER

BOILER WATER READINGS

STE'D	PORT
HOUS 1226	HOUS 1029
AKL 7.34	EL 7.01
T-AVL 1343	T-AKL 1051
SAL 4.14	SAL 4.14
PHOS 40	PHOS 40
R-ph 10	R-ph 10

CHIEF ENGR'S SIGNATURE-

Curtis E. Jones

USNS Gen John Pope TAP-112 VOYAGE NO. 7-H FROM NSC OAKLAND CALIF TO OKINAWA TYPE OF VESSEL P2 52-R2 DATE 1-16-48-67

		WATCH								WATCH								
		1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200			1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200			
RUNNING TIME		240	240	240	240	240	240	MACHINERY PARTICULARS (CONT'D)		TEMPERATURES (CONT'D)		AFT. H. P. ROTOR BEARING	136	135	138	137	140	138
DETENTION TIME												FORWARD L. P. ROTOR BEARING	132	133	130	132	135	135
REVOLUTION COUNTER (END OF WATCH)		2004 5266	2006 9600	2009 3240	2011 6200	2014 0620	2016 3920					AFT. L.P. ROTOR BEARING	130	130	130	130	130	130
TOTAL REVOLUTIONS (FOR WATCH)		23530	23740	23610	23670	23740	23300					HOTTEST GEAR BEARING FORWARD	157	155	155	155	155	150
AVERAGE RPM		98.0	98.9	98.3	98.4	98.9	97.1					HOTTEST GEAR BEARING AFT	145	145	150	145	150	145
F.O. METER (END OF WATCH)		1064 0070	1066 3000	1066 5910	1064 8810	1067 1670	1067 4540					AUX. COND. CONDENSATE	112 118		110 115	110 115		112 115
F.O. CONSUMED		2790	2930	2910	2900	2860	2870					1ST STAGE FEED WATER HEATER	160	156	160	158	158	154
MACHINERY PARTICULARS		THROTTLE		430	440	440	435	430	435	D. C. FEED WATER HEATER	220	238	240	238	238	238		
		H.P. AHEAD		430	440	440	435	430	435	3RD STAGE FEED WATER HEATER	150							
		L.P. AHEAD		26	27	27	26.5	26	25	F.O. TO BURNERS	215 235	230 235	240 240	220 220	220 225	230 220		
		VACUUM		28.6"	28.5"	28.5"	28.5"	28.5	28.5	F. O. BACK PRESSURE	10 10	15 15	15 15	13 12	11 13	10 11		
		L.O. TO TURBINES		12	12	12	12	12	12	AIR TO FURNACE	58 60	6.4 8.4	6.5 6.0	6.0 6.2	6.0 7.0	6.0 6.0		
		AUX. STEAM		150	150	150	150	145	150	5.2.1.1 UPTAKE	4.1	4.1	4.1	4.1	4.1	4.1		
		BACK PRESSURE		7	9	9	7	9	9	MAIN STEAM	440	440	440	440	430	435		
		GLAND STEAM		2.5	2.5	1.0	1.5	1.0	1.5	SUPER HEAT	680	720	700	700	695	695		
		H.P. BLEEDER		78	60	60	74	54	60	F.O. TO BURNERS	190 190	190 190	200 200	190 190	180 200	190 190		
		I.P. BLEEDER		6	6	6	5	6	6	F.O. TEMP. IN SETTLING TANKS	10 10	105 110	120 115	110 110	110 120	113 113		
PRESSURES		L.P. BLEEDER		11"	9"	9	10"	9"	9"	PORT BOILER UPTAKE	345	350	340	340	350	345		
		STEAM AT THROTTLE		680	720	700	700	695	695	STBD. BOILER UPTAKE	335	350	340	335	345	330		
		L.P. EXHAUST		114	105	105	105	108	105	ENGINE ROOM TEMPERATURE	84	86	86	85	84	87		
		CONDENSATE		100	98	100	100	98	102	FIRE ROOM TEMPERATURE	84	86	86	85	84	87		
		CIRC. WATER IN		70	72	74	74	74	73	NOZZLES IN USE	18	18	18	18	18	18		
		CIRC. WATER OUT		88	84	88	84	86	86	NO. OF BURNERS IN USE	6	6	6	6	6	6		
		L.O. TO COOLERS		126	128	130	126	130	126	BURNER TIP SIZE	53 70	53 70	53/70	53 70	53/70	53/70		
		L.O. FROM COOLERS		108	109	110	108	112	108	CO ₂ % PORT BOILER					13 1/4			
		TEMPERATURE THRUST BEARING		118	118	120	118	122	120	CO ₂ % STBD. BOILER					12 3/4			
		FORWARD H.P. ROTOR BEARING		122	120	120	122	125	120	OIL LEVEL MAIN SUMP	1'4"	1'4"	1'4"	1'4"	1'4"	1'4"		

WATCH	GENERATORS											
	GENERATOR NUMBER	R.P.M.	STEAM PRESSURE	STEAM TEMP.	L.O. PRESSURE	L.O. TO COOLER	L.O. FROM COOLER	TEMP. OF HOTTEST BEARING	L.O. GOVERNOR PRESSURE	AMPS POSITIVE	AMPS NEGATIVE	VOLTS
1200 TO 1600	1	1200	435	680	9	118	109		62	1400	1400	235
	2	1200	435	680	7	134	120		60	1400	1400	235
1600 TO 2000	1	1200	440	720	9	120	110		62	1450	1450	235
	2	1200	440	720	7	138	124		60	1250	1350	235
2000 TO 2400	1	1200	440	700	9	120	110		62	1300	1300	235
	2	1200	440	700	7	134	122		60	1350	1350	235
2400 TO 0400	1	1200	435	700	9	120	110		62	1250	1250	235
	2	1200	435	700	7	136	122		60	1300	1300	235
0400 TO 0800	1	1200	430	695	9	120	110		62	1450	1450	235
	2	1200	430	695	7	134	124		60	1250	1350	235
0800 TO 1200	1	1200	435	695	9	120	110		62	1400	1400	235
	2	1200	435	695	7	134	124		60	1550	1450	235

FUEL - WATER AND LUBE OIL					
FUEL OIL	METER AT NOON	10674540	BOILER WATER	ON HAND AT START OF DAY	349
	METER PREVIOUS NOON	10657280		EVAPORATED OR RECEIVED	37
	CONSUMED BY METER	17260	ON HAND	334	
	ON HAND AT START OF DAY	14,288	CONSUMED	52	
	RECEIVED DURING DAY	-0-	ON HAND AT START OF DAY	2690	
	EXPENDED DURING DAY	710	RECEIVED	-0-	
	REMAINING ON BOARD	13578	ON HAND	2680	
DOMESTIC WATER	ON HAND AT START OF DAY	928	LUBE OIL	CONSUMED	10
	EVAPORATED OR RECEIVED	176		DIESEL OIL	1400
	ON HAND	850		ON HAND	1398
	CONSUMED	254		CONSUMED	2
LOW PRESS. EVAPORATORS (No. of hrs. operated) (Fresh water made gals.)					
4 4 4 4 4					
L.O. CENTRIFUGE - HOURS OPERATED					
1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200
4	4	4	4	4	4
SUMMARY					
RUNNING TIME	1440	PERCENT OF SLIP	86.13.7		
DETENTION TIME	-0-	BBL FUEL/MI	1.39		
TOTAL REVOLUTIONS	139,045	WIND DIRECTION	220°		
AVERAGE R.P.M.	96.6	STATE OF SEA	SLIGHT		
TOTAL MILES BY ENGINE	518	STATE OF WEATHER	74°		
TOTAL MILES BY OBSERVATION					

FROM 3157 TO 60-2743

REMARKS

1200-1600 WATCH

UNDERWAY ON 18 NOZZ MACH IN OPERATION 102 BOILERS 1+2 F.D. BLOWERS 1+2 F.C. PUMPS. 1+2 MIN. F.D. PUMPS. MAIN AIR EJECTOR. MIN. CIRC. + COND. PUMPS. L.O. PURIFIER L.O.S. PMP. #1 AUX C.D. AIR AIR EJECTOR. CIRC. + COND. PUMPS. OVER TO MAIN FIRE + SAN PMP. PORT STEERING GEAR TESTED. OVERSPEED TRIP LOW L.O. ALARM ON MIN. TURBINE + THROTT. RAISED VACUUM + STARTED #1 AUX GENERATOR @ 1230 PUT ON LINE @ 1320 STARTED AC UNIT @ 1230. PUMPED BILGES CHECKED STEERING F.R. GEAR. Shifted F.O. Suet to PORT INBD SFT @ 1530. Added 2 Gals L.O. to #1 MIN. Feed pump + 10 Gals to #2. MADE ROUTINE INSPECTION OF MACH + ENGR'S SPACES.

WATCH ENGR'S SIGNATURE-

H. Jones

1600-2000 WATCH

Steaming as before. 1550 to 1615 blew tubes on #1 + 2 boilers. 1711 Cruising Conditions set. Changed bottom burner in #1 + 2 boilers. Shifted and cleaned Disch. F.O. Strainer to #1 + 2 boilers. Checked all operating and outside mach. spaces.

WATCH ENGR'S SIGNATURE-

H. Jones

2000-2400 WATCH

Underway, Steaming on 18 Nozz, Cleaned + Changed Top Burners, cleaned + shifted F.O. Disch. strainers, 2010 to 2100 pumped 70 Settlers from #3 + 5. Stripped #3 SFT DB. temp, cleaned + shifted L.O. Strainer on #1 + 2 Generator. Made Rounds + Insp of Mach + Eng spaces.

WATCH ENGR'S SIGNATURE-

R. Summers

2400-0400 WATCH

UNDERWAY ON 18 NOZZ MACH AS BEFORE. DD to CROSSING the DATE LINE. Advanced Clocks 24 hrs. FOR 1-18-47. Changed + Cleaned CENTER F.O. burners. P's disch. STRAINERS. Daily test of stby L.O. pump FOR 1-hr. Shifted + CLEANED MAIN L.O. disch. STRAINER. PUMPED BILGES. Checked STEERING F.R. GEAR. Added 2 Gals. ea. to #1 + 2 MIN. Feed PUMPS. MADE ROUTINE INSPECTIONS OF MACH + ENGR'S SPACES.

WATCH ENGR'S SIGNATURE-

H. Jones

0400-0800 WATCH

Steaming as before. Changed bottom burner in #1 + 2 boilers. Shifted and cleaned F.O. Disch. strainer to #1 + 2 boilers. Janned #1 + 2 boilers 20 mi. Each bottom blew through contaminated Equip. Compounded #1 + 2 boilers with 6 oz. Ea. 9175. Checked all operating mach. in Eng. room and 5F room. Shifted + cleaned main L.O. Strainer. Pumped bilges + Cargo holds. Added 5 Gal. oil to #1 feed Pump.

WATCH ENGR'S SIGNATURE-

H. Jones

0800-1200 WATCH

Underway, Steaming on 18 Nozz, 0800 to 0830 Blew tubes on #1 + 2 Boilers. Cleaned + Changed top Burners #1 + 2 Boilers, 0830 to 0910 pumped 70 Settlers from #3 + DB, 0930 Cleaned + shifted F.O. Section Strainer, Cleaned + shifted SFT F.O. Disch Strainer, added 1 gal L.O. to #1 main Feed pump, pumped #2 + 3 + 4 Cargo holds, @ 0930, Made Rounds + Insp of Mach + Eng spaces.

WATCH ENGR'S SIGNATURE-

R. Summers

CHIEF ENGINEER

Added 40 Gals L.O. to daily service tks FROM SFT + K.

BOILER WATER READINGS

STB'D	PORT
HOURS 1250	HOURS 1075
AKL 8.76	L 7.01
T-W 1295	T-AKL 1110
SAL. 4.14	SAL. 4.14
PHOS. 35	PHOS. 35
R-ph 10	R-ph 10

CHIEF ENGR'S SIGNATURE-

H. Jones

USNS		VOYAGE NO.		FROM		TO		TYPE OF VESSEL		DATE			
GEN JOHN POPE TAP-110		7-N		NSC OAKLAND CALIF		OKINAWA		P2-S2-R2		1-18-19			
WATCH							WATCH						

GENERATORS													FUEL - WATER AND LUBE OIL							
WATCH	GENERATOR NUMBER	R.P.M.	STEAM PRESSURE	STEAM TEMP.	L.O. PRESSURE	L.O. TO COOLER	L.O. FROM COOLER	TEMP. OF HOTTEST BEARING	L.O. GOVERNOR PRESSURE	AMPS POSITIVE	AMPS NEGATIVE	VOLTS	FUEL OIL		BOILER WATER		LUBE OIL			
1200 TO 1600	1	1200	435	680	7	120	110		62	1500	1300	235	METER AT NOON	10692600	ON HAND AT START OF DAY	334				
	2	1200	435	680	7	135	122		60	1450	1450	235	METER PREVIOUS NOON	10674540	EVAPORATED OR RECEIVED	63				
1600 TO 2000	1	1200	435	700	9	120	110		61	1450	1450	235	CONSUMED BY METER	16060	ON HAND	353				
	2	1200	435	700	7	134	122		60	1250	1350	235	ON HAND AT START OF DAY	13578	CONSUMED	44				
2000 TO 2400	1	1200	435	700	9	120	110		61	1450	1450	235	RECEIVED DURING DAY	-0-	ON HAND AT START OF DAY	2680				
	2	1200	435	700	7	134	122		60	1300	1250	235	EXPENDED DURING DAY	700	RECEIVED	-0-				
2400 TO 0400	1	1200	435	695	9	120	110		62	1400	1350	235	REMAINING ON BOARD	12878	ON HAND	2670				
	2	1200	435	685	7	134	120		60	1350	1250	235	ON HAND AT START OF DAY	850	CONSUMED	10				
0400 TO 0800	1	1200	430	690	9	120	110		61	1350	1350	235	EVAPORATED OR RECEIVED	155	DIESEL OIL	1398				
	2	1200	430	690	7	134	120		60	1350	1450	235	ON HAND	809	ON HAND	1395				
0800 TO 1200	1	1200	440	690	9	120	110		62	1250	1250	235	CONSUMED	156	CONSUMED	3				
	2	1200	440	690	7	134	122		60	1550	1450	235	LOW PRESS. EVAPORATORS (No. of hrs. operated) (Fresh water made gals.)							
													4 1/2 4 1/2 4							
L.O. CENTRIFUGE - HOURS OPERATED													SUMMARY							
	1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200	RUNNING TIME		PERCENT OF SLIP		DETENTION TIME		BBL FUEL/MI		WIND DIRECTION					
	4	4	4 1/3	4 1/3	4 1/3	4	1500		AS 13.3		-0-		1.51		280°					
													TOTAL REVOLUTIONS		143280		WIND DIRECTION		280°	
													AVERAGE R.P.M.		95.5		STATE OF SEA		3-10 FT. SWELL	
													TOTAL MILES BY ENGINE		534		STATE OF WEATHER		72°F	
													TOTAL MILES BY OBSERVATION							

FROM 3620 TO 60-2280

REMARKS

1200-1600 WATCH

UNDERWAY ON 18 NOV 22 MACH. INSPECTION 1st Boilers, 1st F.W. Blowers 1st F.O. P.M.P. 1st M.N. F.W. P.M.P. STBY FLOWING. M.N. AIR EJECTOR. M.N. CIRC & COND P.M.P. L.O. PURIFIER. L.O.S. P.M.P. FIRE & SAN P.M.P. A.G. LIMIT 1st AUX GENERATOR. AUX AIR EJECTOR CIRC & COND. P.M.P. OVER TO MAIN. PORT STEERING GEAR. TESTED OVERSPEED TRIP LOW L.O. ALARM ON M.N. TURBINE & THROT. PUMPED Bilges. Checked steering ER GEAR. Weekly test of EMERGENCY Equipment & Safety devices. Added 2 Gals L.O. to 1st 1st F.W. P.M.P. Shifted F.O. Suct to PORT 2nd SETH @ 1530. MADE ROUTINE INSPECTIONS OF MACH & ENGR SPACES.

WATCH ENGR'S SIGNATURE-

George Barry

1600-2000 WATCH

Steaming as before. 1550 to 1612 blew tubes on #1 & 2 boilers. Changed bottom burner on #1 & 2 boilers. Shifted & Cleaned F.O. Disch. strainer to #1 & 2 boilers. Checked all operating mach. and S.E. room. Pumped bilges & Cargo holes. Added 3 gal. oil to #1 feed Pump.

WATCH ENGR'S SIGNATURE-

Tom Jones

2000-2400 WATCH

Underway, Steaming 18 Nov, Cleaned & changed top Burners #1 & 2 Boilers. Cleaned & changed L.O. strainers in #1 & 2 Generators. Added 1 gal L.O. to #1 feed pump. 2030 to 2130 Pumped 70 settlers from #3 & DB, Cleaned & shift P+S F.O. Disch strainer. Retarded ship's clock 20 min @ 2300. Made Rounds & Insp of mach & Eng spaces.

WATCH ENGR'S SIGNATURE-

R Summers

2400-0400 WATCH

UNDERWAY ON 18 NOV 22 MACH AS BEFORE. CHANGED & CLEANED CENTER F.O. BURNERS AND F.O. DISCH STRAINERS. RETARDED CLOCKS 20 MINS @ 0100. Held Eng's Casualty drill B-3 LOSS OF FEED PUMP SUCTION WATCH INST & BRIDGE NOTIFIED @ 0130. Daily test of STBY L.O. PUMP FOR 1-HR. Shifted & CLEANED M.N. L.O. DISCH. STRAINERS. Checked steering ER GEAR. Added 3 Gals L.O. to #1 M.N. FEED PUMP & 2 Gals to #2. MADE ROUTINE INSPECTION OF MACH & ENGR SPACES.

WATCH ENGR'S SIGNATURE-

George Barry

0400-0800 WATCH

Steaming as before. Changed bottom burner in #1 & 2 boilers. Shifted & Cleaned F.O. Disch. strainer to #1 & 2 boilers. Shifted and Cleaned main L.O. strainer. 0425 retarded clocks (20 min) 0500 held Casualty drill B-3 loss of feed pump suction. Watch inst. Bridge notified. Added 2 gal oil to #1 feed Pump. Checked S.E. room. Pumped bilges & Cargo holes.

WATCH ENGR'S SIGNATURE-

Tom Jones

0800-1200 WATCH

Underway Steaming on 18 Nov. 0800 to 0830 blew tubes #1 & 2 Boilers, 0915 to 0940 pumped 70 settlers from #2 P+S DB. Stripped #3-5 DB. Cleaned & changed top burners #1 & 2 Boilers. Cleaned & shifted 70 Disch strainers P+S, Cleaned & shifted L.O. strainers #1 & 2 Generators. 0940 to 1000 Held Eng Casualty Drill B3 4 men present bridge notified. Made Round & Insp of mach & Eng spaces. @ 1000 put steam on #4 D.B. P+S 70 Tanks. added 3 gals L.O. to #1 feed pump. @ 1120 STBY B4 DB. @ 1128 LT

WATCH ENGR'S SIGNATURE-

R Summers

CHIEF ENGINEER

BOILER WATER READINGS

STR'D FORT

HOURS 1274 HOURS 1099

AKL 8.63 L 11.10

T-AKL 13.43 T-AKL 15.18

SFL 3.73 S L 3.73

PHOS. 50 PEOS. 50

R.ph 10 R.ph 10.

CHIEF ENGR'S SIGNATURE-

Tom Jones

USNS GEN John Pope T-10 VOYAGE NO. 7-H FROM NSC OAKLAND CALIF TO C. KINAWA TYPE OF VESSEL P2-S2-K2 DATE 1-19-20-67

		WATCH								WATCH										
		1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200			1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200					
RUNNING TIME		240	240	240	240	240	240	MACHINERY PARTICULARS (CONT'D)		TEMPERATURES (CONT'D)		AFT. H. P. ROTOR BEARING	135	140	135	135	140	135		
DETENTION TIME												FORWARD L. P. ROTOR BEARING	132	135	135	132	134	130		
REVOLUTION COUNTER (END OF WATCH)		2033 3230	2035 6590	2037 9740	2040 3300	2042 6360	2044 9490					AFT. L.P. ROTOR BEARING	131	130	130	130	130	130		
TOTAL REVOLUTIONS (FOR WATCH)		2330	2330	2315	2350	2306	2312					HOTTEST GEAR BEARING FORWARD	154	155	150	154	155	155		
AVERAGE RPM		97.1	97.3	96.5	98.1	96.0	96.3					HOTTEST GEAR BEARING AFT	146	150	148	145	150	150		
F.O. METER (END OF WATCH)		1069 5585	1069 8470	1070 1320	1070 4190	1070 7070	1070 9870					AUX. COND. CONDENSATE	100 112		112 110	101 111		110 110		
F.O. CONSUMED		2980	2890	2850	2870	2880	2800					1ST STAGE FEED WATER HEATER	154	156	156	155	158	156		
MACHINERY PARTICULARS		THROTTLE		435	430	440	435					435	440	D. C. FEED WATER HEATER	210	240	238	238	240	240
		H.P. AHEAD		435	430	440	435					435	440	3RD STAGE FEED WATER HEATER	150					
		L.P. AHEAD		26	26	26	26					25	25	F.O. TO BURNERS	215 215	195 215	200 200	205 200	210 205	210 210
		VACUUM		28.6	28.5	28.5	28.6	28.7	28.6	F.O. BACK PRESSURE	10 10	11 15	15 16	12 12	14 14	14 14				
		L.O. TO TURBINES		12	12	12	12	12	12	AIR TO FURNACE	6.2 6.2	6.6 8.0	5.8 5.8	6.0 6.0	6.2 7.0	5.8 6.0				
		AUX. STEAM		140	140	140	140	140	140	MAIN STEAM	440	430	440	435	435	440				
		BACK PRESSURE		9	9	9	9	9	9	SUPER HEAT	675	715	675	680	700	685				
		GLAND STEAM		2.0	2.0	1.0	1.0	1.0	1.0	F.O. TO BURNERS	190 190	195 190	190 190	195 190	185 185	190 190				
		H.P. BLEEDER		72	74	70	72		71	F.O. TEMP. IN SETTLING TANKS	92 95	90 110	90 100	85 100	90 100	100 105				
		L.P. BLEEDER		9	9	9	9	9	9	PORT BOILER UPTAKE	350	345	345	345	355	325				
TEMPERATURES		STEAM AT THROTTLE		675	715	675	680	700	685	STBD. BOILER UPTAKE	355	340	340	350	355	330				
		L.P. EXHAUST		109	105	105	105	105	105	ENGINE ROOM TEMPERATURE	82	82	80	81	80	82				
		CONDENSATE		98	96	98	98	98	98	FIRE ROOM TEMPERATURE	82	82	80	81	80	82				
		CIRC. WATER IN		72	74	73	73	72	73	NOZZLES IN USE	18	18	18	17	18	18				
		CIRC. WATER OUT		84	84	86	85	84	86	NO. OF BURNERS IN USE	6	6	6	6	6	6				
		L.O. TO COOLERS		126	130	126	126	130	126	BURNER TIP SIZE	53 70	53 70	53 70	53 70	53 70	53 70				
		L.O. FROM COOLERS		109	112	108	108	112	108	CO ₂ % PORT BOILER					13 1/4					
		TEMPERATURE THRUST BEARING		118	120	120	118	123	120	CO ₂ % STBD. BOILER					13 3/4					
		FORWARD H.P. ROTOR BEARING		122	125	125	120	125	125	OIL LEVEL MAIN SUMP	1 1/4	1 1/4	1 1/4	1 1/4	1 1/4	1 1/4				

WATCH	GENERATORS												FUEL - WATER AND LUBE OIL					
	GENERATOR NUMBER	R. P. M.	STEAM PRESSURE	STEAM TEMP.	L. O. PRESSURE	L. O. TO COOLER	L. O. FROM COOLER	TEMP. OF HOTTEST BEARING	L. O. GOVERNOR PRESSURE	AMPS POSITIVE	AMPS NEGATIVE	VOLTS	FUEL OIL		BOILER WATER		LUBE OIL	
1200 TO 1600	1	1200	435	675	9	120	110		62	1400	1400	235	METER AT NOON	10709870	ON HAND AT START OF DAY	353		
	2	1200	435	675	7	134	122		60	1350	1300	235	METER PREVIOUS NOON	10692600	EVAPORATED OR RECEIVED	43		
1600 TO 2000	1	1200	430	715	9	120	110		62	1350	1350	235	CONSUMED BY METER	17270	ON HAND	357		
	2	1200	430	715	7	13	122		60	1350	1450	235	ON HAND AT START OF DAY	12,878	CONSUMED	33		
2000 TO 2400	1	1200	440	695	9	120	110		61	1400	1400	235	RECEIVED DURING DAY	-0-	ON HAND AT START OF DAY	2670		
	2	1200	440	695	7	134	122		60	1250	1150	235	EXPENDED DURING DAY	703	RECEIVED	-0-		
2400 TO 0400	1	1200	435	680	9	120	110		62	1200	1200	235	REMAINING ON BOARD	12,175	ON HAND	2660		
	2	1200	435	680	7	134	120		60	1300	1250	235	ON HAND AT START OF DAY	809	CONSUMED	10		
0400 TO 0800	1	1200	435	700	9	120	110		61	1400	1400	235	EVAPORATED OR RECEIVED	809	DIESEL OIL	1395		
	2	1200	435	700	7	136	122		60	1350	1450	235	ON HAND	786	ON HAND	1393		
0800 TO 1200	1	1200	440	685	9	120	110		62	1350	1350	235	CONSUMED	199	CONSUMED	2		
	2	1200	440	685	7	134	120		60	1200	1250	235						
L. O. CENTRIFUGE - HOURS OPERATED														SUMMARY				
1200 TO 1600	4	4	4	4	4	4	4	4	4	4	4	4	RUNNING TIME	1440	PERCENT OF SLIP	13.1		
1600 TO 2000	4	4	4	4	4	4	4	4	4	4	4	4	DETENTION TIME	-0-	BBL FUEL/MI	1.58		
2000 TO 2400	4	4	4	4	4	4	4	4	4	4	4	4	TOTAL REVOLUTIONS	132,170	WIND DIRECTION	260°		
2400 TO 0400	4	4	4	4	4	4	4	4	4	4	4	4	AVERAGE R. P. M.	96.3	STATE OF SEA	8' SWELL		
0400 TO 0800	4	4	4	4	4	4	4	4	4	4	4	4	TOTAL MILES BY ENGINE	511	STATE OF WEATHER	64°		
0800 TO 1200	4	4	4	4	4	4	4	4	4	4	4	4	TOTAL MILES BY OBSERVATION					

FROM 4064 TO 60-1836

REMARKS

1200-1600 WATCH

UNDERWAY ON 18 NOZZ MACH INCORPORATION 1+2 BOILERS 1+2 F.O. BLOWERS 1+2 F.O. PUMPS. 1+2 M.N. F.O. PUMPS. STBY FLOATING. MAIN AIR EJECTOR. M.N. CIRC. & COND. PMP. L.O. PURIFIER. L.O.S. PMP. A.C. UNIT. 1+2 AUX GENERATORS. AUX AIR EJECTOR. CIRC. COND. PUMPS. TANK TO MAIN. FIRE & SAN PMP. PORT STEERING GEAR. TESTED OVERSPEED TRIP. LOW L.O. ALARM ON M.N. TURBINE THROT. PUMPED BILGES. FIRE DRILL @ 1400 SEC. @ 1412 BOAT DRILL @ 1412 SEC. @ 1427. STBY @ 1400 LT @ 1427. Checked STEERING. E.R. GEAR. Shifted E.O. SURT. to PORT and SEC. @ 1525. Added 2 GALS L.O. to 1+2 M.N. F.O. PUMPS.

WATCH ENGR'S SIGNATURE-

Henry Bunnay

1600-2000 WATCH

Steaming as before. Blew tubes from 1557 to 1633 on #1+2 boilers. 1723 Cruising Condition set. Closed W/T doors. Changed bottom burner in #1+2 boilers. shifted and cleaned F.O. Disch. strainer to #1+2 boilers. Checked all operating mach. inspected S.E. room. Pumped bilges & Cargo holds.

WATCH ENGR'S SIGNATURE-

Hm Jones

2000-2400 WATCH

Underway, Steaming on 18 Nozz, Cleaned & Changed Top burners in #1+2 Boilers. Cleaned & shifted F.O. Disch. strainers, 2030 to 2100 Pumped to Settles from #2 P+S D.B. Cleaned & shift L.O. strainers #1+2 Generators. Made Rounds & Insp of Mach & Eng spaces. Added 3 gals L.O. to #1 Fuel pump.

WATCH ENGR'S SIGNATURE-

R Summers

2400-0400 WATCH

Underway ON 18 NOZZ MACH AS BEFORE. Changed & CLEANED CENTER F.O. BURNERS & 1/2 DISCH. STRAINER. Daily test of STBY L.O. PUMP FOR 1-HR INSPECTED & CLEANED MAIN L.O. DISCH. STRAINER. PUMPED BILGES. Checked STEERING E.R. GEAR. Added 3 GALS L.O. to #1 M.N. F.O. PUMP & 2 GALS #2. MADE ROUTINE INSPECTIONS OF MACH & ENGS SPACES.

WATCH ENGR'S SIGNATURE-

Henry Bunnay

0400-0800 WATCH

Steaming as before. Changed bottom burner in #1+2 boilers. shifted and cleaned F.O. Disch. strainer to #1+2 boilers. shifted main L.O. strainer. shifted and cleaned F.O. suction strainer. 0600 shifted to outboard settler. shifted main L.O. strainer. Pumped bilges and Cargo holds. Checked S.E. room. 0745 Cruising Cond. Modified.

WATCH ENGR'S SIGNATURE-

Hm Jones

0800-1200 WATCH

Underway, Steaming on 18 Nozz, Cleaned & Changed T. Burners #1+2 Boilers, clean & shift F.O. Disch. strainers P+S, Cleaned & shifted L.O. strainers on #1+2 Generators, 0930 to 1000 pump Settles from #2 P+S, 1000 shift to suction for Transfer to #4 P+S D.B. Took Drag on #6 P+S to Tanks @ 0930; Took drag on #4 E @ 0900. 0800 to 0840 Blew tubes on #1+2 Boilers, Made Rounds and Inspections of Mach & Eng spaces. Added 1 1/2 gals L.O. to #1 Fuel pump.

WATCH ENGR'S SIGNATURE-

R Summers

CHIEF ENGINEER

BOILER WATER READINGS

STB'D PORT

BOUNTS 1298 HOURS 1123

AKL 959 HL 954

T-W 1168 T-AKL 1343

S.L. 4.97 S.L. 4.14

PECS. 45 PEOS. 50

R.ph 10 R.ph 55-

CHIEF ENGR'S SIGNATURE-

R Summers

REMARKS

1200-1600 WATCH

UNDERWAY ON 18 NOZZ. MACH IN OPERATION 1+2 BOILERS 1+2 F.E. BLOWERS 1+2 F.E. PUMPS. 1+2 MAIN F.E. PUMPS STBY FLATING. MAIN AIR EJECTOR. MAIN CIRC+COND. PUMPS. MAIN AIR COMPRESSOR. L.C.S. PMP. L.C. PURIFIER. 1+2 AUX GENERATORS. AUX AIR EJECTOR CIRC+COND PUMPS. OVER TO MAIN. A.C. UNIT. F.E. SAN PMP. PORT STEERING GEAR. TESTED OVERSPEED TRIP LOW L.C. ALARM ON MAIN TURBINE+THROT. STEERING CASUALTY DRILL @ 1344 SEC @ 1354 STBY @ 1347 HH @ 1359 PUMPED BILGES. SHIFTED F.E. SUCT TO PORT 3RD S.H. @ 1350 ADDED 2 GALS L.O. TO #1 MAIN FEED PMP. MADE ROUTINE INSPECTIONS OF MACH + ENGR'S SPACES.

WATCH ENGR'S SIGNATURE-

Henry Bunnag

1600-2000 WATCH

STEAMING AS BEFORE ON 18 NOZZ. 1600 TO 1620 BLEW TUBES ON #1+2 BOILERS. 1610 STEERING CASUALTY DRILL. 1612 STBY. 1624 HH. 1625 SECURED STEERING CASUALTY DRILL. CHANGED BOTTOM BURNER IN #1+2 BOILERS. SHIFTED AND CLEANED F.O. DISCH. STRAINERS TO #1+2 BOILERS. CHECKED ALL OPERATING MACH. AND S.E. ROOM. 1755 CRUISING CONDITION SET. W.T. LOADS CLOSED FROM BRIDGE. ADDED 3 GAL. OIL TO #1 FEED PUMP. PUMPED BILGES.

WATCH ENGR'S SIGNATURE-

Jim Jones

2000-2400 WATCH

UNDERWAY, STEAMING ON 18 NOZZ. CLEANED & CHANGED TOP BURNERS ON #1+2 BOILERS. CLEAN & SHIFT L.O. STRAINERS #1+2 GENERATOR. 2000 TO 2200 PUMPED F.O. SETTLERS FROM #4 & D.B. @ 2300 RETARD SHIPS CLOCK 20 MIN. MAKE ROUNDS + INSPECTION OF MACH + ENGR SPACES. ADDED 2 GAL L.O. TO #1 FEED PUMP.

WATCH ENGR'S SIGNATURE-

R Summers

2400-0400 WATCH

UNDERWAY ON 18 NOZZ. MACH AS BEFORE. CHANGED & CLEANED CENTER F.E. BURNERS AND 1/2 DISCH STRAINERS. SECURED L.O. PURIFIER & COCO INSPECTED & CLEANED BACK IN SERVICE @ 0300. RETARDED CLOCKS 20 MINS @ 0100. DAILY TEST OF STBY L.O. PUMP F.E. 1-HR INSPECTED & CLEANED MAIN L.O. DISCH STRAINERS. CHECKED STEERING F.E. GEAR. PUMPED BILGES. MADE ROUTINE INSPECTIONS OF MACH + ENGR'S SPACES. ADDED 2 GALS L.O. TO #1 MAIN FEED PMP & 1 TO #2.

WATCH ENGR'S SIGNATURE-

Henry Bunnag

0400-0800 WATCH

STEAMING AS BEFORE ON 18 NOZZ. 0500 RETARDED CLOCKS (20 MIN) CHANGED BOTTOM BURNER IN #1+2 BOILERS. SHIFTED & CLEANED F.O. DISCH. STRAINER TO #1+2 BOILERS. SHIFTED AND CLEANED F.O. SUCT. STRAINER. SHIFTED & CLEANED MAIN L.O. STRAINERS. GAUGED #1+2 BOILERS & BOTTOM BLOWN THROUGH CENT EVAP. 30 MIN. TO EACH BOILER. S.E. ROOM CHECKED. BY JR. ENGR. 0645 SHIFTED SETTLERS. ADDED 2 GAL. OIL TO #1 FEED PUMP. PUMPED UP REFINISHING TANK. TO PORT TANK. 0630 W.T. LOADS OPENED. MODIFIED CONTINUING.

WATCH ENGR'S SIGNATURE-

Jim Jones

0800-1200 WATCH

UNDERWAY, STEAMING ON 18 NOZZ. 0800 TO 0830 BLEW TUBES ON #1+2 BOILERS. 0830 TO 0930 PUMPED SETTLERS FROM #4 S.D.B. & #4 L.D.B. 0930 SECURED AIR COND UNIT. CLEANED TOP BURNERS ON #1+2 BOILERS. ADD 3 GAL L.O. TO #1 FEED PUMP. MADE ROUNDS + INSPECTION OF MACH + ENGR SPACES. HAD BILGE PUMP ON CARGO HOLDS 3 1/2 HRS.

WATCH ENGR'S SIGNATURE-

R Summers

CHIEF ENGINEER

BOILER WATER READINGS

STEAD	PORT
HOURS 1322	HOURS 1147
AKL 642	AKL 1051
T- 1051	T-AKL 1460
S'L. 5.80	S'L. 5.35
PHOS. 5.0	PHOS. 5.0
R.ph 16	R.ph 10

CHIEF ENGR'S SIGNATURE-

R Summers

REMARKS

1200-1600 WATCH

UNDERWAY ON 18 NOZZ MARCH IN OPERATION 1+2 Boilers 1+2 F.W. Blowers 1+2 F.O. Pumps 1+2 M.H.F. Pumps. MAIN AIR Ejector. MAIN C.R. & COND Pumps L.O. Purifier L.O. PUMP. MAIN AIR COMPRESSOR. FIREFIGHT PMP. PORT STEERING GEAR 1+2 AUX GENERATORS. AUX AIR EJECTOR. C.R. & COND Pumps OVER to MAIN. Tested OVERSPEED TRIP LOW L.O. ALARM ON MD TURBINE & THROT. Changed & Cleaned CENTER F.O. BURNERS & 1/2 DISCH STRAINERS. Pumped Bilges. Checked Steering E.R. Gear. added 2 Gals L.O. to #1 M.H.F. PUMP. MADE ROUTINE ROUNDS ON MACH & ENGS SPACES.

WATCH ENGR'S SIGNATURE-

George Bruney

1600-2000 WATCH

Steaming as before on 18 Nozz. 1555 to 1615 blew tubes on #1+2 boilers. Changed & Cleaned bottom burner in #1+2 boilers. 1730 W/T. Load. Closed by Bridge. Cruising Cond. Set. Checked all operating mach. and outside spaces. Pumped Bilges. Shifted F.O. Disch. strainers to #1+2 boilers. added 2 gal. oil to #1 feed Pump. 1900 shifted to outboard settler.

WATCH ENGR'S SIGNATURE-

Jim Jones

2000-2400 WATCH

Underway, Steaming 18 Nozz, 2010 to 2045 pumped 70 settlers from #4 & #15th D.B. cleaned & changed top burners #1+2 Boilers, Cleaned and shifted 70 strainers: port & stbd, Cleaned & shift L.O. Strainers on #1+2 Gen. Made Rounds & Insp of mach & Eng spaces.

WATCH ENGR'S SIGNATURE-

R Summers

2400-0400 WATCH

Underway ON 18 NOZZ MARCH AS BEFORE. Changed & Cleaned Center F.O. burners 1/2 DISCH STRAINERS. DAILY test of stby L.O. PUMP FOR 1-hr. INSPECTED & CLEANED MAIN L.O. DISCH STRAINER. Bridge Reported F.O. Coming out of vent AT F.R. 1-130-2 Took a drag ON S. G. 7 PORT TISS. Chief ENGR. Notified @ DISC. Called out two Wipers to CLEAN UP SAME. @0200 To FE added 2 GALS L.O. to #1 M.H.F. PUMP. Checked Steering E.R. Gear. Pumped Bilges. Shifted F.O. Suet to PORT 2nd sett @0310 MADE ROUNDS ON MACH & ENGS SPACES.

WATCH ENGR'S SIGNATURE-

George Bruney

0400-0800 WATCH

Steaming as before on 18 Nozz. Changed bottom burner in #1+2 boilers. shifted & Cleaned F.O. Suet and disch. strainers to #1+2 boilers. shifted & Cleaned main L.O. strainer. Compounded #1+2 boilers with 9 MS and 15 MS. Checked S.E. room. Pumped bilges & large tanks. added 1 gal oil to #1 feed Pump. 0705 set modified Cruising Cond. Bridge opened W.T. load.

WATCH ENGR'S SIGNATURE-

Jim Jones

0800-1200 WATCH

Underway, Steaming on 18 Nozz, 0800 to 0830 Blew tubes on #1+2 Boilers. Cleaned & changed top burners, Clean & shift 70 Disch strainers 7+5. @ 1000 to 1100 pumped 70 settlers from #4 & D.B. Cleaned & shifted #1+2 Gen L.O. strainers. added 2 gal L.O. to #1 feed pump. Made Rounds & Insp of mach & Engine spaces.

WATCH ENGR'S SIGNATURE-

R Summers

CHIEF ENGINEER

Could not get a section on the Cargo holds with Bilge pump.

BOILER WATER READINGS

STB'D PORT

ECU. S 1346 HOURS 1075

A. 585 L 584

T-1050 T-AKL 1050

SAL. 3.31 S.L. 3.31

PEOS. 40 PEOS. 40

R.ph 10 R.ph 10

CHIEF ENGR'S SIGNATURE-

Walt C. Vroom

USNS GEN JOHN POPE TAP-110 VOYAGE NO. 7-A FROM NSC OAKLAND CALIF TO OKINAWA TYPE OF VESSEL P2-S2-R2 DATE 1-22-23-67

WATCH							WATCH						
	1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200		1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200
RUNNING TIME	240	240	260	260	260	240	MACHINERY PARTICULARS (CONT'D)	AFT. H. P. ROTOR BEARING	136	138	135	135	135
DETENTION TIME								FORWARD L. P. ROTOR BEARING	132	133	130	133	130
REVOLUTION COUNTER (END OF WATCH)	2075 6830	2078 6430	2080 5890	2083 1610	2085 6910	2088 6430		AFT. L. P. ROTOR BEARING	126	130	130	130	128
TOTAL REVOLUTIONS (FOR WATCH)	23410	23580	25460	25720	25300	23520		HOTTEST GEAR BEARING FORWARD	154	155	155	157	158
AVERAGE RPM	97.5	98.2	97.9	98.9	97.0	98.0		HOTTEST GEAR BEARING AFT	146	145	145	145	145
F.O. METER (END OF WATCH)	1014 6120	1074 8770	1075 1630	1075 4500	1075 7340	1075 9900		AUX. CONO. CONDENSATE	105 105	104 102	103 105		106 105
F.O. CONSUMED	2690	2650	2860	2870	2840	2560		1ST STAGE FEED WATER HEATER	156	160	156	155	158
MACHINERY PARTICULARS	THROTTLE	435	440	440	435	440		D. C. FEED WATER HEATER	240	238	238	238	240
	H.P. AHEAD	436	440	440	435	440		3RD STAGE FEED H.P. WATER HEATER	155				
	L.P. AHEAD	21	22	22	22	22		F.O. TO BURNERS	195 185	200 190	190 190	196 185	200 180
	VACUUM	28.7	28.7	28.5	28.7	28.7		F.O. BACK PRESSURE	10 10	10 10	10 10	10 11	11 12
	L.O. TO TURBINES	12	12	12	12	12		AIR TO FURNACE UPTAKE	4.2 4.2	5.0 4.0	5.0 5.0	5.0 5.0	5.4 4.4
	AUX. STEAM	145	140	140	145	145		MAIN STEAM	435	440	440	440	435
	BACK PRESSURE	9	9	9	9	9		SUPER HEAT	685	695	700	705	695
	GLAND STEAM	1.0	1.0	1.0	1.0	1.0		F.O. TO BURNERS	190 190	185 190	140 190	170 170	195 190
	H.P. BLEEDER	72	72	70	72	56		F.O. TEMP. IN SETTLING TANKS	95 100	95 100	95 100	95 105	110 120
	I.P. BLEEDER	6	6	6	6	6		PORT BOILER UPTAKE	330	320	325	330	330
	L.P. BLEEDER	10	9	9	10	9		STBD. BOILER UPTAKE	320	315	320	330	330
PRESSURES	STEAM AT THROTTLE	685	695	700	695	690	TEMPERATURES	ENGINE ROOM TEMPERATURE	82	82	80	81	80
	L.P. EXHAUST	104	105	102	101	102		FIRE ROOM TEMPERATURE	82	82	80	81	80
	CONDENSATE	98	100	96	96	96		NOZZLES IN USE	18	18	18	18	18
	CIRC. WATER IN	73	77	71	71	71		NO. OF BURNERS IN USE	6	6	6	6	6
	CIRC. WATER OUT	84	89	84	84	84		BURNER TIP SIZE	53 70	53 70	53 70	53 70	53 70
	L.O. TO COOLERS	127	127	126	127	126		CO2 % PORT BOILER				12 3/4	
	L.O. FROM COOLERS	109	108	108	109	108		CO2 % STBD. BOILER				13 1/4	
	TEMPERATURE THRUST BEARING	118	120	118	118	118		OIL LEVEL MAIN SUMP	1'4"	1'4"	1'4"	1'4"	1'4"
	FORWARD H.P. ROTOR BEARING	122	123	123	122	123							

GENERATORS											FUEL - WATER AND LUBE OIL			
WATCH	GENERATOR NUMBER	R.P.M.	STEAM PRESSURE	STEAM TEMP.	L.O. PRESSURE	L.O. TO COOLER	L.O. FROM COOLER	TEMP. OF HOTTEST BEARING	L.O. GOVERNOR PRESSURE	AMPS POSITIVE	AMPS NEGATIVE	VOLTS	FUEL OIL	
1200 TO 1600	1	1200	430	685	9	120	110		60	1050	1050	235	METER AT NOON	10753900
	2	1200	430	685	7	134	120		60	1150	1100	235	METER PREVIOUS NOON	10743430
1600 TO 2000	1	1200	440	695	9	120	110		61	1000	1000	235	CONSUMED BY METER	16470
	2	1200	440	695	7	136	120		60	1150	1200	235	ON HAND AT START OF DAY	10767
2000 TO 2400	1	1200	440	700	9	132	118		61	1100	1100	235	RECEIVED DURING DAY	-0-
	2	1200	440	700	7	120	110		60	1000	900	235	EXPENDED DURING DAY	702
2400 TO 0400	1	1200	440	700	7	132	118		60	1050	1100	235	REMAINING ON BOARD	10065
	2	1200	440	700	7	132	118		60	1050	1100	235	ON HAND AT START OF DAY	746
0400 TO 0800	1	1200	435	695	9	120	110		61	1100	1100	235	EVAPORATED OR RECEIVED	181
	2	1200	435	695	7	132	118		60	950	1000	235	ON HAND	665
0800 TO 1200	1	1200	440	690	9	120	110		62	1000	1000	235	CONSUMED	262
	2	1200	440	690	7	132	118		60	1160	1050	235		
DOMESTIC WATER											L.O. CENTRIFUGE - HOURS OPERATED			
											1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400
											4	4	4 1/3	4 1/3
											SUMMARY			
											RUNNING TIME	1500	PERCENT OF SLIP	10.9
											DETENTION TIME	-0-	BBL FUEL/MI	1.30
											TOTAL REVOLUTIONS	144725	WIND DIRECTION	310
											AVERAGE R.P.M.	96.4	STATE OF SEA	4' swell
											TOTAL MILES BY ENGINE	540	STATE OF WEATHER	68°
											TOTAL MILES BY OBSERVATION	481		

FROM 5456 TO GO-434

REMARKS

1200-1600 WATCH

UNDERWAY ON 18 NOV 22 MACH INSPECTION 1+2 BOILERS 1+2 F.E. BURNERS 1+2 F.E. PUMPS. 1+2 M.N. F.E. PUMPS. MIN. AIR EJECTOR. MIN. FIRE & COND. PUMPS. M.N. AIR COMPRESSOR. L.C.S. PUMP. L.O. PURIFIER. FIRE & COND. PUMP. 1+2 AUX. GENERATORS. AUX. AIR EJECTOR. FIRE & COND. PUMPS. OVER to MAIN. PORT STEERING GEAR. Tested OVERSPEED TRIP LOW L.O. ALARM ON M.N. TURBINE AND THROTT. PUMPED BILGES. CHECKED STEERING E.R. GEAR. Shifted E.C. SUET to PORT OUTLET. SETTING CALLED CHIEF ELECT to CHECK LIGHTS IN TANK CUMPT 3-7. 1300 CHIEF ENGINEER 1530. ADDED 2 GALS L.O. to #1 M.N. F.E. PUMP.

WATCH ENGR'S SIGNATURE-

1600-2000 WATCH

STEAMING AS BEFORE ON 18 NOV 23. 1555 TO 1615. BLUE TUBES ON #1+2 BOILERS. CHANGED BOTTOM BURNER IN #1+2 BOILERS. SHIFTED & CLEANED F.C. DISCH. STRAINER TO #1+2 BOILERS. 1807 SET CRUISING COND. CLOSED W.T. DOORS. PUMPED BILGES.

WATCH ENGR'S SIGNATURE-

2000-2400 WATCH

UNDERWAY, STEAMING ON 18 NOV 23. CLEANED & CHANGED TOP BURNERS #1+2 BOILERS. CLEANED & SHIFT TO DISCH STRAINERS P+S. CLEANED & SHIFT L.O. STRAINERS ON #1+2 TURBO GENERATORS. 2030 TO 2130 PUMPED TO SUTTLERS FROM #4 & D.B. & #5 D.B. PORT. ADDED 1 GAL L.O. to #1 MAIN FUEL PUMP. RETARDED CLOCKS CUMPT 20 MIN @ 2300. MADE ROUNDS & INSPECTION OF MACH & ENG SPACES.

WATCH ENGR'S SIGNATURE-

2400-0400 WATCH

UNDERWAY ON 18 NOV 23 MACH AS BEFORE. CHANGED & CLEANED CENTER F.E. BURNERS AND P+S DISCH STRAINER. RETARDED CLOCKS 20 MINS @ 2300. ONLY TEST OF STEBY L.O. PUMP FOR 1-HR. INSPECTED & CLEANED M.N. L.O. DISCH STRAINERS. HOLD ENG CASUALTY DRILL B-4. LOW WATER IN BOILER. WATCH INST. BRIDGE NOTIFIED 0400. PUMPED BILGES. CHECKED STEERING E.R. GEAR. ADDED 2 GALS L.O. 1 M.N. F.E. PUMP. MADE ROUNDS & INSPECTION OF MACH & ENG SPACES.

WATCH ENGR'S SIGNATURE-

0400-0800 WATCH

STEAMING AS BEFORE ON 18 NOV 23. CHANGED BOTTOM BURNER ON #1+2 BOILERS. SHIFTED & CLEANED F.C. DISCH AND SUET STRAINERS TO #1+2 BOILERS. 0400 RETARDED CLOCKS (20 MIN) 0500 TO 0530. HELD CASUALTY DRILL B-4. LOW WATER IN BOILER. WATCH INST. BRIDGE NOTIFIED. CHECKED ALL OPERATING MACH. & OUTSIDE SPACES. 0639 MODIFIED CRUISING COND. W.T. DOORS OPENED BY BRIDGE. ADDED 2 GALS OIL TO #1 FUEL PUMP. PUMPED BILGES & CARGO HOLD.

WATCH ENGR'S SIGNATURE-

0800-1200 WATCH

UNDERWAY, STEAMING ON 18 NOV 23. CLEANED & CHANGED TOP BURNERS ON #1+2 BOILERS. CLEAN & SHIFT TO DISCH STRAINERS P+S. SEARCHED L.O. PUMPS FROM 0820 TO 0845 FOR ELECTRICAL REPAIRS. PUMPED SUTTLERS FROM #5 P.D.B. 0845 TO 0930. 0930 TO 1000. HELD ENG CASUALTY DRILL B-4. 4 MEN PRESENT. BRIDGE NOTIFIED. STEERING CASUALTY DRILL 1018 TO 1022, 1018 STEBY, 1027 HT. ADDED 2 GALS L.O. to #1 FUEL PUMP. MADE ROUNDS & INSPECTION OF MACH & ENG SPACES.

WATCH ENGR'S SIGNATURE-

CHIEF ENGINEER

BOILER WATER READINGS

STB'D 1370 PORT

E 37.57 HOURS 1099

F 75.9 ARL 9.93

T 1168 T-AKL 163.5

S.L. 3.31 S.L. 3.31

P 3.32 FOS. 50

R. sh 10 R. ph 10

CHIEF ENGR'S SIGNATURE-

REMARKS

1200-1600 WATCH

UNDERWAY ON 12 NOZZ MATCH AS BEFORE. 1+2 Boiler 1+2 Fire Blowers 1+2 F.S. Pumps 1+2 M.H. P.H. Pumps MIN AIR Ejector MIN CIRC + COND PUMPS L.O. PUMP L.O.S. PMP FIREMAN PMP Stbd Steering Gear. 1+2 Aux Generators AIR AIR Ejector CIRC + COND PUMPS OVER TO MAIN MAIN AIR Compressor Tested OVERHEAD TRIP LINE L.O. ON MIN TURBINE + THROTT. PUMPED Bilges Checked Steering F.R. Gear. Added 2 GAL L.O. to #1 M.H. Feed PUMP Made Rounds on MACH AND ENGS SPACES.

WATCH ENGR'S SIGNATURE-

George Berman

1600-2000 WATCH

Steaming as before on 18 NOZZ. 1530 to 1615 blew tubes on #1+2 boilers. 1740 Closed W.T.D. Changed bottom burner on #1+2 boilers. shifted & cleaned F.C. Disch. strainer to #1+2 boilers. Pumped bilges. shifted to outboard settler.

WATCH ENGR'S SIGNATURE-

John Jones

2000-2400 WATCH

Underway, Steaming on 18 Nozz, cleaned & changed top Burners #1+2 Boilers cleaned & shifted to Disch. Strainers P.S., Clean & shift L.O. Strainers #1+2 Turb. Gen. pumped Settlers 2000 to 2030 from #5 & added 2 gal L.O. to #1 Fuel pump. Made Rounds & Insps of MACH & ENGS SPACES.

WATCH ENGR'S SIGNATURE-

A Summers

2400-0400 WATCH

UNDERWAY ON 12 NOZZ MATCH AS BEFORE EXCEPT Reduced Speed to 70 RPM 12 NOZZ 3/4 Bridge Engine. Changed & cleaned CENTER F.C. BURNERS & DISCH. STRAINERS. Daily test of Stby L.O. PUMP FOR 1-hr. Inspected & cleaned M.A.D. L.O. DISCH. STRAINER. Checked Steering F.R. Gear. PUMPED Bilges. Added 2 GAL L.O. to #1+2 M.H. Feed PUMPS. Made Routine Rounds on MACH & ENGS SPACES.

WATCH ENGR'S SIGNATURE-

George Berman

0400-0800 WATCH

Steaming on 12 NOZZ. 0430 shifted to inboard settler. shifted and cleaned F.C. disch. strainer to #1+2 boilers. shifted & cleaned main L.O. strainer. shifted and cleaned F.C. suction strainer. Checked S.E. room & all operating MACH. Pumped bilges & Cargo holds. added (1) gal. oil to #1 Fuel Pump. #1 Plugger on #1 Fuel Pump has to be repacked (looking necessary) 0715 opened W.T. doors. 0729 slowed to 80 RPM. Closed all Control nozzles.

WATCH ENGR'S SIGNATURE-

0800-1200 WATCH

Arriving in port maneuvering as per Bell Book, 0805 power on. anchors downless & left Capstan, 0810 to 0845 blew tubes on #1+2 Boilers, 0820 to 0830 pumped outboard sett. from #5 & D.B. 0915 split plant, put aux in operation. @ 0945 Red speed to 70 RPM 800 arrival @ 1030, set spec. for 0100 @ 1027 closed W.T. Doors, add 2 gal L.O. to #1 fuel pump.

WATCH ENGR'S SIGNATURE-

A Summers

CHIEF ENGINEER

BOILER WATER READINGS

STB'D PORT
HOURS 1394 HOURS 1123
AKL 8.18 AKL 8.78
T-1V 1285 T-AKL 15.18
SAL. 2.90 SAL. 3.31
PHOS. 45 PHOS. 50
R.ph 10 R.ph 10

CHIEF ENGR'S SIGNATURE-

George Berman

USNS		VOYAGE NO.		FROM AT		TO		TYPE OF VESSEL		DATE			
GEN JOHN POPE TAP-110		7-R		OKINAWA				P2-S2-R2		1-24-25-67			
		WATCH						WATCH					
		1200 TO 1600		1600 TO 2000		2000 TO 2400		2400 TO 0400		0400 TO 0800		0800 TO 1200	
RUNNING TIME		-		-		-		-		-		174	
DETENTION TIME		-		-		-		-		-		130	
REVOLUTION COUNTER (END OF WATCH)		-		-		2024 3000		2102 7140		-		178	
TOTAL REVOLUTIONS (FOR WATCH)		-		-		-		15140		-		158	
AVERAGE RPM		-		-		-		98.0		-		145	
F.O. METER (END OF WATCH)		1077 4460		1077 4490		1077 5290		1077 5690		1077 6490		1077 8890	
F.O. CONSUMED		550		430		400		400		800		2400	
		THROTTLE		-		-		-		440		440	
		H.P. AHEAD		-		-		-		26		26	
		L.P. AHEAD		-		-		-		28.4		28.4	
		VACUUM		25"		25"		25.5		26"		28.4	
		L.O. TO TURBINES		12		12		12		12		12	
		AUX. STEAM		145		145		145		145		150	
		BACK PRESSURE		9		9		9		9		9	
		GLAND STEAM		3.5		3		1.0		2.0		3.0	
		H.P. BLEEDER		-		-		-		-		62	
		I.P. BLEEDER		-		-		-		-		6	
		L.P. BLEEDER		-		-		-		-		11	
		STEAM AT THROTTLE		-		-		-		180		180	
		L.P. EXHAUST		150		-		191		130		130	
		CONDENSATE		92		80		80		82		82	
		CIRC. WATER IN		73		73		73		72		72	
		CIRC. WATER OUT		75		72		73		76		76	
		L.O. TO COOLERS		108		108		108		101		100	
		L.O. FROM COOLERS		105		165		108		98		98	
		TEMPERATURE THRUST BEARING		-		-		-		-		-	
		FORWARD H.P. ROTOR BEARING		-		-		-		-		-	
		AFT. H. P. ROTOR BEARING		-		-		-		-		135	
		FORWARD L. P. ROTOR BEARING		-		-		-		-		130	
		AFT. L. P. ROTOR BEARING		-		-		-		-		178	
		HOTTEST GEAR BEARING FORWARD		-		-		-		-		158	
		HOTTEST GEAR BEARING AFT		-		-		-		-		145	
		AUX. COND. CONDENSATE		-		-		100		-		100/105	
		1ST STAGE FEED WATER HEATER		-		-		-		-		156	
		D. C. FEED WATER HEATER		240		240		240		240		240	
		3RD STAGE FEED WATER HEATER		-		-		-		-		-	
		F.O. TO BURNERS		160		160		160		160		160	
		F. O. BACK PRESSURE		10		10		10		10		10	
		AIR TO FURNACE		5.0		5.5		.5		1.5		2.9	
		5-24-47 UPTAKE		141		-		-		-		-	
		MAIN STEAM		450		450		440		440		440	
		SUPER HEAT		-		-		-		-		680	
		F.O. TO BURNERS		190		165		175		170		165	
		F.O. TEMP. IN SETTLING TANKS		100		100		100		100		100	
		PORT BOILER UPTAKE		375		315		310		-		375	
		STBD. BOILER UPTAKE		-		-		-		-		335	
		ENGINE ROOM TEMPERATURE		75		76		74		74		74	
		FIRE ROOM TEMPERATURE		75		76		74		74		74	
		NOZZLES IN USE		-		-		-		-		18	
		NO. OF BURNERS IN USE		1		1		1		1		2	
		BURNER TIP SIZE		53/70		53/70		53/70		53/70		53/70	
		CO2 % PORT BOILER		-		-		-		-		-	
		CO2 % STBD. BOILER		-		-		-		-		-	
		OIL LEVEL MAIN SUMP		1'4"		1'4"		1'4"		1'4"		1'4"	
		MISCELLANEOUS		-		-		-		-		-	
		GENERATORS		-		-		-		-		-	
		FUEL - WATER AND LUBE OIL		-		-		-		-		-	
		METER AT NOON		10778890		-		-		-		363	
		METER PREVIOUS NOON		10773900		-		-		-		-	
		CONSUMED BY METER		4980		-		-		-		333	
		ON HAND AT START OF DAY		9446		-		-		-		30	
		RECEIVED DURING DAY		9800		-		-		-		2620	
		EXPENDED DURING DAY		209		-		-		-		-	
		REMAINING ON BOARD		19037		-		-		-		2610	
		ON HAND AT START OF DAY		592		-		-		-		10	
		EVAPORATED OR RECEIVED		709		-		-		-		1385	
		ON HAND		1051		-		-		-		1383	
		CONSUMED		250		-		-		-		2	
		LOW PRESS. EVAPORATORS (No. of hrs. operated) (Fresh water made gals.)		182		-		-		-		4	
		L.O. CENTRIFUGE - HOURS OPERATED		-		-		-		-		-	
		1200 TO 1600		1600 TO 2000		2000 TO 2400		2400 TO 0400		0400 TO 0800		0800 TO 1200	
		4		4		4		4		4		4	
		SUMMARY		-		-		-		-		-	
		RUNNING TIME		174		-		-		-		105.16.1	
		DETENTION TIME		-		-		-		-		1.37	
		TOTAL REVOLUTIONS		14890		-		-		-		1.54	
		AVERAGE R.P.M.		96.7		-		-		-		000°	
		TOTAL MILES BY ENGINE		62		-		-		-		STATE OF SEA	
		TOTAL MILES BY OBSERVATION		52		-		-		-		STATE OF WEATHER	
		FROM 52 TO 60-1488		-		-		-		-		3' swell	
				-		-		-		-		CA	

1200-1600 WATCH

WATCH ENGR'S SIGNATURE.

1600-2000 WATCH

2000-2400 WATCH

2400-0400 WATCH

0400-0800 WATCH

0800-1200 WATCH

BOILER WATER READINGS

CHIEF ENGR'S SIGNATURE.

							WATCH					
							1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200
RUNNING TIME							240	240	240	240	240	240
DETENTION TIME												
REVOLUTION COUNTER (END OF WATCH)							2105 0860	2107 4360	2109 8010	2110 6230	2111 4290	2112 2420
TOTAL REVOLUTIONS (FOR WATCH)							23720	23500	23660	8220	8060	6530
AVERAGE RPM							98.8 1078	97.9 1078	98.1 1078	34.2 1078	33.5 1079	27.2 1079
F.O. METER (END OF WATCH)							1720	4390	7010	8930	0040	1650
F.O. CONSUMED							2830	2670	2620	1920	2080	1640
PRESSURES	THROTTLE	135	435	440	450	430	440					
	H.P. AHEAD	435	435	440	100	30	90					
	L.P. AHEAD	22	22	22	15"	25"	-16					
	VACUUM	28.6"	28.5	28.5	28.4"	28.7"	28.7					
	L.O. TO TURBINES	12	12	12	12	12	12					
	AUX. STEAM	135	135	150	140	145	145					
	BACK PRESSURE	9	9	9	9	9	9					
	GLAND STEAM	1.0	1.0	1.0	4.0	4.0	1.0					
	H.P. BLEEDER	70	68	70	55	52	55					
	I.P. BLEEDER	6	6	6	-	6	-					
L.P. BLEEDER	10"	10"	13	26"	26"	-						
TEMPERATURES	STEAM AT THROTTLE	710	700	705	540	525	550					
	L.P. EXHAUST	100	100	101	200	165	170					
	CONDENSATE	94	94	97	82	77	77					
	CIRC. WATER IN	72	72	72	72	73	73					
	CIRC. WATER OUT	84	84	86	74	76	76					
	L.O. TO COOLERS	126	127	128	112	113	112					
	L.O. FROM COOLERS	108	108	108	108	108	108					
	TEMPERATURE THRUST BEARING	118	118	118	114	112	112					
	FORWARD H.P. ROTOR BEARING	122	123	125	115	113	113					
	MACHINERY PARTICULARS (CONT'D)							WATCH				
							1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200
AFT. H. P. ROTOR BEARING							137	138	134	120	118	135
FORWARD L. P. ROTOR BEARING							132	135	134	119	118	130
AFT. L. P. ROTOR BEARING							136	130	131	122	130	128
HOTTEST GEAR BEARING FORWARD							166	155	156	120	115	155
HOTTEST GEAR BEARING AFT							145	145	145	120	116	145
AUX. COND. CONDENSATE							111 112		108 110	103 101		106 108
1ST STAGE FEED WATER HEATER							155	156	156	90	92	156
D. C. FEED WATER HEATER							235	240	238	240	24	240
3RD STAGE FEED H.P. WATER HEATER							100	-	-	-		
F.O. TO BURNERS							210 210	230 195	205 195	210 210	155 150	200 210
F. O. BACK PRESSURE							10 10	10 10	10 10	10 10	10 10	11 11
AIR TO FURNACE							6.0 6.2	5.4 6.2	5.2 5.4	2.2 2.2	2.0 3.0	0.2 0.2
360 LITRE UPTAKE							141	141	141	141	141	141
MAIN STEAM							435	435	440	450	430	440
SUPER HEAT							710	700	705	550	525	550
F.O. TO BURNERS							170 170	180 180	165 165	160 160	155 165	165 165
F.O. TEMP. IN SETTLING TANKS							100 105	100 105	85 75	85 70	85 80	86 83
PORT BOILER UPTAKE							355	325	320	290	305	285
STBD. BOILER UPTAKE							340	330	325	290	300	345
ENGINE ROOM TEMPERATURE							82	82	83	82	82	84
FIRE ROOM TEMPERATURE							82	82	83	82	82	84
NOZZLES IN USE							16	18	18	10	10	10
NO. OF BURNERS IN USE							6	6	6	2	2	2
BURNER TIP SIZE							53 70	53 70	53 70	53 70	53 70	53 70
CO ₂ % PORT BOILER											15%	
CO ₂ % STBD. BOILER											13%	
OIL LEVEL MAIN SUMP							1'4"	1'4"	1'4"	1'4"	1'4"	1'4"

WATCH	GENERATORS												FUEL - WATER AND LUBE OIL																		
	GENERATOR NUMBER	R.P.M.	STEAM PRESSURE	STEAM TEMP.	L.O. PRESSURE	L.O. TO COOLER	L.O. FROM COOLER	TEMP. OF HOTTEST BEARING	L.O. GOVERNOR PRESSURE	AMPS POSITIVE	AMPS NEGATIVE	VOLTS	METER AT NOON	METER PREVIOUS NOON	CONSUMED BY METER	ON HAND AT START OF DAY	EVAPORATED OR RECEIVED	ON HAND	CONSUMED	ON HAND AT START OF DAY	RECEIVED	ON HAND	CONSUMED								
1200 TO 600	1	1200	435	710	9	118	108		62	1150	1150	235	10791650	10778890	12760	19037	-0-	591	18446	1051	185	1008	228	333	18	310	41	2610	-0-	2600	10
	2	1200	435	710	7	132	116		60	1250	1200	235																			
600 TO 1000	1	1200	435	700	9	115	108		62	1150	1150	235																			
	2	1200	435	700	7	132	118		60	1000	1100	235																			
1000 TO 1400	1	1200	440	705	9	117	108		62	1000	1000	235																			
	2	1200	440	705	7	132	119		60	1100	1000	235																			
1400 TO 1800	1	1200	450	540	9	115	105		62	950	900	235																			
	2	1200	450	540	7	132	116		60	1050	1000	235																			
1800 TO 2000	1	1200	430	525	9	116	108		62	1000	1000	235																			
	2	1200	430	525	7	132	116		60	950	1000	235																			
2000 TO 2400	1	1200	440	550	9	120	110		62	1100	1100	235																			
	2	1200	440	550	7	128	116		60	1000	1000	235																			
DOMESTIC WATER													LOW PRESS. EVAPORATORS (No. of hrs. operated) (Fresh water made gals.)		L.O. CENTRIFUGE - HOURS OPERATED						SUMMARY										
													4 11 4 4 4 4		1200 TO 1600 1600 TO 2000 2000 TO 2400 2400 TO 0400 0400 TO 0800 0800 TO 1200						RUNNING TIME 1440 PERCENT OF SLIP Pds 10.7										
													4 1 4 4 4 4								DETENTION TIME -0- BBL FUEL/MI 1.92										
															4 4 4 4 4 4						TOTAL REVOLUTIONS 92500 WIND DIRECTION 090										
																					AVERAGE R.P.M. 64.2 STATE OF SEA Moderate										
																					TOTAL MILES BY ENGINE 345 STATE OF WEATHER 70°										
																					TOTAL MILES BY OBSERVATION 308										

REMARKS

1200-1600 WATCH

Underway on 18 Nozz Mach in operation 1st Boilers 1st FD Blowers 1st F.C.S. PUMPS. 1st MN. PG. PUMPS. Stby Flaring. MINIMUM AIR REGULATORS MIN+MAX CIRC PUMPS. MIN+MAX COND PUMPS 1st MIN GENERATORS. L.O. PURIFIER. L.O. PUMP. MIN. AIR COMPRESSOR. FIRE FAN PUMP. 2nd Starting Gear. Tested overspeed trip low L.O. ALARM on MIN TURBINE & THROTT. Shifted F.C. Suct to port called 2nd 2nd FIRE DRILL @ 1400 SEC @ 1414. Tested Relief ^{VALVE} on FIRE PUMP P-101 125# PSI. Boat drill @ 1415. Secured @ Secured FIRE DRILL @ 1427 Stby again ~~at~~ @ 1427 Checked steering gear. Pumped Bilges. **ENGINE DEPT** Safety Meeting from 1430-1500 39 present Conducted by 1st Asst Engr. **WATCH ENGR'S SIGNATURE - George Bunnay**

1600-2000 WATCH

Steaming as before on 18 Nozz. 1555 to 1620 blew tubes on #1 & 2 boilers. Changed bottom burner in #1 & 2 boilers. Shifted & Cleaned F.C. Disch. Strainer in #1 & 2 boilers. Checked S.E. room and all operating mach. Pumped bilges & Cargo holds.

WATCH ENGR'S SIGNATURE -

2000-2400 WATCH

Underway, Steaming on 18 Nozz, Cleaned & Changed Top burners on #1 & 2 boilers. Cleaned & Shift L.O. Disch. strainers on #1 & 2 turbo generators. Clean & Shift 7c Disch. Strainers P-5, pumped 7c Settlers from #4 P-5 Dup tanks - 1930 to 2000, Pumped Cargo Holds, Made Rounds & Insp of Mach & Eng spaces.

WATCH ENGR'S SIGNATURE -

2400-0400 WATCH

Underway on 18 Nozz Mach as before Stby a 2nd (min overboard) Reduced ENGINE speed to MANEUVERING speed. Daily test of stby L.O. Pump for 1-hr. Pumped Bilges. Secured Blowers. Checked steering gear. Gear. Bolts as per Bell Book. Chief ENGR. IN ENGINE ROOM. MADE ROUTINE INSPECTIONS OF MACH & ENGR SPACES.

WATCH ENGR'S SIGNATURE -

0400-0800 WATCH

Steaming on the black at 40 RPM. All speed changes as per bell book. Shifted & Cleaned F.C. Disch. Strainers to #1 & 2 boilers. Changed Top & bottom burners in #1 & 2 boilers. Shifted & Cleaned main L.O. Strainer. Checked S.E. room & all operating mach. Pumped bilges & Cargo holds. 0727 opened W.T. Door.

WATCH ENGR'S SIGNATURE -

0800-1200 WATCH

Steaming on Black, Bills as per bell book. Cleaned & changed burners 0815 to 0845, 0910 secured #2 fuel pump, Renewed Valve Waspnet. 1020 #2 fuel pump back in service. Cleaned & Shifted L.O. Strainers on #1 & 2 Generators, Eng ability packing after Diesel Fuel pump at 1025. Made Rounds & Insp of Mach & Eng spaces.

WATCH ENGR'S SIGNATURE -

CHIEF ENGINEER

BOILER WATER READINGS

STB'D

PORT

HOURS 1414 HOURS 1271

AKL 7.01 AKL 8.75

T-AKL 1168 T-AKL 1408

SAL. 2.49 SAL. 3.31

PHOS. 35 PHOS. 50

R.ph 10 R.ph 10

CHIEF ENGR'S SIGNATURE -

WATCH							WATCH						
	1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200		1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200
MACHINERY PARTICULARS													
PRESSURES													
TEMPERATURES													
MISCELLANEOUS													
MACHINERY PARTICULARS (CONT'D)													
TEMPERATURES (CONT'D)													
PRESSURES													
TEMPERATURES													
MISCELLANEOUS													

GENERATORS												FUEL - WATER AND LUBE OIL			
WATCH	GENERATOR NUMBER	R.P.M.	STEAM PRESSURE	STEAM TEMP.	L.O. PRESSURE	L.O. TO COOLER	L.O. FROM COOLER	TEMP. OF HOTTEST BEARING	L.O. GOVERNOR PRESSURE	AMPS POSITIVE	AMPS NEGATIVE	FUEL OIL	WATER	LUBE OIL	
1200 TO 1600	1	1200	450	610	9	118	108		62	1250	1250	METER AT NOON	10806750	ON HAND AT START OF DAY	310
	2	1200	450	610	7	132	116		60	1350	1300	METER PREVIOUS NOON	10791650	EVAPORATED OR RECEIVED	26
1600 TO 2000	1	1200	430	700	9	118	108		62	1250	1250	CONSUMED BY METER	15100	ON HAND	285
	2	1200	430	700	7	132	118		60	1400	1500	ON HAND AT START OF DAY	18440	CONSUMED	51
2000 TO 2400	1	1200	440	700	9	119	109		62	750	700	RECEIVED DURING DAY	-0-	ON HAND AT START OF DAY	2600
	2	1200	440	700	7	133	119		60	750	700	EXPENDED DURING DAY	676	RECEIVED	102590
2400 TO 0400	1	1200	430	690	9	118	109		62	700	700	REMAINING ON BOARD	12770	ON HAND	2590
	2	1200	430	690	7	134	119		60	750	700	ON HAND AT START OF DAY	1008	CONSUMED	10
0400 TO 0800	1	1200	435	705	9	120	110		62	550	550	EVAPORATED OR RECEIVED	177	DIESEL OIL	1380
	2	1200	435	705	7	134	122		60	900	900	ON HAND	937	ON HAND	1378
0800 TO 1200	1	1200	440	695	9	119	109		63	700	700	CONSUMED	248	CONSUMED	2
	2	1200	440	695	7	135	122		62	600	600	LOW PRESS. EVAPORATORS (No. of hrs. operated) (Fresh water made gal.)			
												L.O. CENTRIFUGE - HOURS OPERATED			
												1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400
												4	4	4 1/3	4 1/3
												SUMMARY			
												RUNNING TIME	1500	PERCENT OF SLIP	13.03
												DETENTION TIME	-0-	BBL FUEL/MI	1.44
												TOTAL REVOLUTIONS	126580	WIND DIRECTION	120°
												AVERAGE R.P.M.	83.7	STATE OF SEA	2'SWELLS
												TOTAL MILES BY ENGINE	468	STATE OF WEATHER	74°
												TOTAL MILES BY OBSERVATION	407		

REMARKS

1200-1600 WATCH

UNDERWAY 14 NO RPM MACH INOPERATION. 1+2 BOILERS 1+2 F.A. BLOWERS 1+2 F.O.S. PMPs 1+2 M.H. F.D. PMPs 1+2 AUX AIR EJECTORS 1+2 AUX CIRC. PMPs 1+2 AUX COND. PMPs L.O. PURIFIER. L.O.S. PMP. 1+2 AUX GENERATORS. MAIN AIR COMPRESSOR. FIRE & SAN PUMP. STD STEERING GEAR. TESTED OVERSPEED TRIP LOW L.O. ALARM ON M.H. TURBINE. STARTED F.O. UNIT @ 1315. PUMPED BILGES. CHECKED STEERING F.R. GEAR. ADDED 2 GALS L.O. TO #1 M.H. PUMP 1 GAL TO #2. BELL AS PER BELL BOOK. MADE ROUTINE ROUNDS ON MACH & ENGR SPACES.

WATCH ENGR'S SIGNATURE-

George Runney

1600-2000 WATCH

STEAMING AT 14 ON 60 RPM. 1555 TO 1620 blew tubes on #1 & 2 boilers. All sped changes as per bell book. 1828 sunset. Closed W.T. doors. 1839 opened 18 NOZZ increased speed to full throttle. CTR-21142580 - P.FOM-7080850 5-FOM-3713600. Checked all operating mach. 1905 #1 & 2 Eng up to speed on 18 NOZZ. Checked S.E. Room. Pumped bilges & Cargo Kelia.

WATCH ENGR'S SIGNATURE-

Jim Jones

2000-2400 WATCH

Underway, Steaming on 18 Nozz, cleaned & changed all burners, put step feed pump on to assist main feed pump. - Notified 1st & Chief - E main feed pump not working properly - @ 2300 Retarded ships clock 20 mins. Pumped outboard settler at 2300 from #4 P+5 Deep. Made Rounds & Insp of mach & Eng spaces.

WATCH ENGR'S SIGNATURE-

R Summers

2400-0400 WATCH

UNDERWAY ON 18 NOZZ. Secured #2 M.H. Feed pump @ 0100 for repairs. Retarded Clocks 20 mins @ 0100. Changed & cleaned center F.O. burners. 1/2 disch. strainers. Held Eng Casualty drill B-5 high water in boiler watch inst. Bridge notified. Repairs completed on #2 M.H. Feed pump @ 0130 by the 1st Asst Engr & 2nd Asst started same. It appears to be O.K. Inspected & cleaned main L.O. disch. strainers. Pumped Bilges. Checked STEERING F.R. GEAR. Made Rounds on Mach & Eng Spaces.

WATCH ENGR'S SIGNATURE-

George Runney

0400-0800 WATCH

STEAMING AS BEFORE ON 18 NOZZ. 0500 TO 0530 held fire room Casualty drill B-5. high water in boiler. watch inst. Bridge notified. Changed bottom burner in #1 & 2 boilers. shifted F.O. disch. strainer to #1 & 2 boiler #1 Port & 2nd feed tanks show 83 C.P.G. Checked S.E. Room & all operating mach. shifted F.O. suet. strainer. Retarded Clocks (20 min.) at 0500. shifted main L.O. strainer. 0634 opened W.T. doors. Pumped bilges. shifted F.O. suet. to inboard settler.

WATCH ENGR'S SIGNATURE-

Jim Jones

0800-1200 WATCH

Underway, Steaming on 18 Nozz, cleaned & changed top burners, pumped settler from #4 P+5. DPs. 0830 TO 0900, Blew tubes 0800 to 0835, cleaned & shift F.O. disch. strainers P+5. Clean & shift main L.O. disch. strainers 0930 to 1000. Held Eng Casualty Drill B-5 - Bridge notified & men present. Made Rounds & Insp of Mach & Eng spaces.

WATCH ENGR'S SIGNATURE-

R Summers

CHIEF ENGINEER

BOILER TEMPERATURE READINGS

STB'D PORT

1458 HOURS 9.01 HOURS 12.95

AKL 7.01 AKL 8.18

T-W 12.85 T-AKL 12.85

SAL. 3.31 SAL. 3.73

PHOS. 5.0 PHOS. 5.0

R.ph 10 R.ph 10

CHIEF ENGR'S SIGNATURE-

R Summers