


#1

ENGINE ROOM LOG

GEARED TURBINE DRIVE



USNS Gen. John Pope (TA P110)

FROM Feb 1 **19** 67 **TO** _____ **19** 67

INSTRUCTIONS

1. The entries in this book will be made neatly and legibly by the engineer or other person directly in charge of the machinery of the vessel, and with pen and ink or indelible pencil. No erasures nor the removal of any leaves will be permitted. Incorrect entries may be changed by drawing a single line through same with ink or indelible pencil and writing in the correct data, followed by the initials of the person making the change. The greatest care shall be used in keeping the log book to insure absolute accuracy in all particulars.

2. All entries of time shall be made on the 24-hour basis, noon to noon.

3. Under the heading "Remarks" a careful, detailed record of the events occurring daily in the engine department shall be entered in the log book, together with notation of any violation of orders or regulations. Remarks should be preceded by the time when pertaining to important tests, casualties, injuries, etc.

4. Entries regarding the following shall also be made when occurring:

(a) Repairs, cleaning, and painting, including machinery outside the engine spaces.

(b) Faulty or erratic operation or failure of machinery.

(c) Any important changes in machinery of any nature, or additions thereto.

(d) Remetalling of bearings; fitting new piston rings; reboring cylinders; renewing pump parts, metallic packing, important valves, propeller, shafting, stern bearing, zinc protection bars and rings outboard, strainers, etc.; data to show in all cases exactly what parts have been attended to or repaired, material or article used and reasons.

(e) Pumping of bilges.

(f) Blowing of tubes.

(g) Examining holding down bolts.

(h) Fuel and water taken aboard. The fuel account shall be carefully kept and the quantity consumed each day accurately ascertained.

(i) Grade and quality of fuel oil and lubricating oil used; also type of filtering and cleaning elements installed in both fuel and lube oil lines; results obtained from use thereof.

(j) Record of special tests ordered made.

(k) Defects in supplies received.

(l) Derelictions or deficiencies developed on the part of any member of the engine department.

5. In twin screw vessels when both engines are in the same engine space, alternate pages will be used for recording the readings from the starboard machinery, the other pages being used for the port machinery. In such cases, each sheet of the log book will bear the notation either "Port Machinery" or "Starboard Machinery." In the event that the machinery for each propeller is in a separate engine room, two books shall be utilized and each page of each such book shall be properly marked to indicate to which engine room it applies. For such ships, in addition to individual fuel, water, and lube oil summaries, the sheets covering the control engine room shall carry a consolidated figure reflecting the status of these materials for both machinery spaces.

6. The log books shall be retained on board unless required temporarily by the administrative commander and destroyed when three years old.

REMARKS

1200-1600 WATCH

WATCH ENGR'S SIGNATURE-

1600-2000 WATCH

WATCH ENGR'S SIGNATURE-

2000-2400 WATCH

WATCH ENGR'S SIGNATURE-

2400-0400 WATCH

UNDERWAY ON 18 NOZZ. MACH IN OPERATION 1+2 BOILERS 1+2 F.O. BLOWERS 1+2 F.O. PUMPS. 1+2 M.H. F.O. PMS. M.H. AIR EJECTORS. M.H. AIR PMS. M.H. AIR COND. PMS. L.O. PURIFIER. L.O. PUMP. A.C. UNIT. LAUX GENERATOR. FIREMAN PUMP. MAIN AIR COMPRESSOR. STD STEERING GEAR. PUMPED UP PORT SETTLERS. FROM #2 EX DATA. CHANGED + CLEANED CENTER F.O. BURNERS + 1/2 DISCH STRAINERS. INSPECTED + CLEANED MAIN L.O. DISCH STRAINER. PUMPED BILGES. CHECKED STEERING F.O. GEAR. MADE ROUTINE ROUNDS ON MACH + ENG SPACES.

WATCH ENGR'S SIGNATURE-

0400-0800 WATCH

STEAMING AS BEFORE ON 18 NOZZ. CHANGED BOTTOM BURNER IN #1+2 BOILERS. SHIFTED MAIN L.O. STRAINER. SHIFTED AND CLEANED F.O. SUPT. + DISCH. STRAINERS TO #1+2 BOILERS. SHIFTED TO STD. UNIT MAIN AIR EJECTOR. DUE TO STEAM LEAK ON 2ND STAGE NOZZLE BLOCK. CHECKED ALL OPERATING MACH. AND S.E. ROOM. ADDED (1) GAL. OIL TO #1 FEED PUMP. PUMPED BILGES + CARGO HOLES. 0701 SET MODIFIED CRUISING COND. W.T. DOORS OPEN.

WATCH ENGR'S SIGNATURE-

0800-1200 WATCH

UNDERWAY, STEAMING ON 18 NOZZ. CLEANED + CHANGED TOP BURNERS P+5 BOILERS 0800 TO 0830 BLEW TUBES #1+2 BOILERS. CLEAN + SHIFT F.O. DISCH STRAINERS. CLEAN + SHIFT STRAINER ON #1 GENERATOR. MADE ROUNDS + INSPECTION OF MACH + ENG SPACES.

WATCH ENGR'S SIGNATURE-

CHIEF ENGINEER

BOILER WATER READINGS

STB'D	PORT
HOURS. 2558	HOURS. 1414
A.K.L. 7.01	A.K.L. 7.01
T.A.K. 1226	T.A.K. 1226
SAL. 2.90	SAL. 2.90
PHOS. 45	PHOS. 50
R.P.H. 10	R.P.H. 10

CHIEF ENGR'S SIGNATURE-

USNS		VOYAGE NO.		FROM		TO		TYPE OF VESSEL		DATE									
Gen John Pope TAP-10		7-C		Vung Tau Vietnam		Oakland Calif		P2-52-R3		2-1-2-67									
WATCH							WATCH												
	1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200		1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200						
RUNNING TIME							MACHINERY PARTICULARS (CONT'D)	AFT. H. P. ROTOR BEARING						136	138	136	135	135	137
DETENTION TIME								FORWARD L. P. ROTOR BEARING						150	133	130	128	133	132
REVOLUTION COUNTER (END OF WATCH)								AFT. L. P. ROTOR BEARING						130	130	128	128	130	128
TOTAL REVOLUTIONS (FOR WATCH)								HOTTEST GEAR BEARING FORWARD						152	153	153	152	151	153
AVERAGE RPM								HOTTEST GEAR BEARING AFT						145	145	145	145	145	145
F.O. METER (END OF WATCH)								AUX. COND. CONDENSATE						124	122	123	122	120	122
F.O. CONSUMED								1ST STAGE FEED WATER HEATER						164	164	164	164	164	164
								D. C. FEED WATER HEATER						240	238	238	238	239	240
								3RD STAGE FEED H.P. WATER HEATER						050	—	—	—	—	—
								F.O. TO BURNERS						195	195	195	195	195	195
								F. O. BACK PRESSURE						12	14	11	12	11	11
								AIR TO FURNACE						5.2	5.2	5.2	5.2	5.2	5.2
								MAIN STEAM						435	430	440	430	435	440
								SUPER HEAT						690	690	675	680	690	690
								F.O. TO BURNERS						150	155	155	155	165	160
								F.O. TEMP. IN SETTLING TANKS						85	80	85	80	83	80
								PORT BOILER UPTAKE						320	320	320	325	330	325
								STBD. BOILER UPTAKE						340	325	330	335	350	325
							ENGINE ROOM TEMPERATURE						90	90	91	91	90	90	
							FIRE ROOM TEMPERATURE						90	90	91	91	90	90	
							NOZZLES IN USE						18	18	18	18	18	18	
							NO. OF BURNERS IN USE						6	6	6	6	6	6	
							BURNER TIP SIZE						53/70	53/70	53/70	53/70	53/70	53/70	
							CO ₂ % PORT BOILER										13 1/4		
							CO ₂ % STBD. BOILER										13 3/4		
							OIL LEVEL MAIN SUMP						1'4"	1'4"	1'4"	1'4"	1'4"	1'4"	

GENERATORS											FUEL - WATER AND LUBE OIL			
WATCH	GENERATOR NUMBER	R.P.M.	STEAM PRESSURE	STEAM TEMP.	L.O. PRESSURE	L.O. TO COOLER	L.O. FROM COOLER	TEMP. OF HOTTEST BEARING	L.O. GOVERNOR PRESSURE	AMPS POSITIVE	AMPS NEGATIVE	VOLTS		
1200 TO 1600	1	1200	435	680	9	122	110		62	1500	1500	240	METER AT NOON	10880330
	2					SEC							METER PREVIOUS NOON	10863380
1600 TO 2000	1	1200	460	690	9	120	110		61	1500	1400	240	CONSUMED BY METER	16950
	2					SEC							ON HAND AT START OF DAY	15,210
2000 TO 2400	1	1200	440	675	9	120	110		62	1350	1450	235	RECEIVED DURING DAY	-0-
	2					SEC							EXPENDED DURING DAY	763
2400 TO 0400	1	1200	430	680	9	120	110		62	1500	1450	235	REMAINING ON BOARD	14,447
	2					SEC							ON HAND AT START OF DAY	625
0400 TO 0800	1	1200	460	690	9	120	110		61	1500	1450	235	EVAPORATED OR RECEIVED	126
	2					SEC							ON HAND	684
0800 TO 1200	1	1200	440	690	9	120	110		62	1450	1500	235	CONSUMED	57
	2					SEC							LOW PRESS. EVAPORATORS (No. of hrs. operated) (Fresh water made gals.)	4 4 4 4 4
											L.O. CENTRIFUGE - HOURS OPERATED			
											1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400
											4	4	4	4
											SUMMARY			
											RUNNING TIME	1440	PERCENT OF SLIP	14.8
											DETENTION TIME	-0-	BBL FUEL/MI	
											TOTAL REVOLUTIONS	136,305	WIND DIRECTION	
											AVERAGE R.P.M.	94.6	STATE OF SEA	
											TOTAL MILES BY ENGINE	508	STATE OF WEATHER	
											TOTAL MILES BY OBSERVATION	433		

REMARKS

1200-1600 WATCH

Underway on 18 Nov 22 Mach. In operation 1+2 Boilers 1+2 F.A. Blowers. 1+2 F.A.S. Pumps. 1+2 M.H. F.A. Pumps. M.H. Aux Air Ejector. M.H. Aux Circ Pumps. M.H. Aux Cond Pumps. M.H. Aux Comp. L.O. Purifier. L.O.S. Pump. 1 Aux Generator. A.C. Unit. Fireman Pump. Stbd Steering Gear. Tested overspeed trip Low L.O. Alarm on M.H. Turbine & Thrift. Pumped up port settlers from #4 DR to #1. Pumped bilges. Checked steering I.R. Gear. Aft Diesel Fire Pump back in service @ 1410. Elect Cont to Clean & Repair #2 Aux Generator. Made Routine Rounds on Mach. & Eng's Spaces.

WATCH ENGR'S SIGNATURE

Henry Bunney

1600-2000 WATCH

Steaming as before. 1555 to 1615 blew tubes on #1 & 2 boilers. Changed bottom burner in #1 & 2 boilers. Shifted F.C. suction & Disch. strainers to #1 & 2 boilers. Checked all operating machinery and S.E. room. Repairs completed on #2 Gen. 1620. At 1825 Cruising land. set. Pumped bilges. Added (1) gal oil to #1 feed pump.

WATCH ENGR'S SIGNATURE

H. J. Jones

2000-2400 WATCH

Underway, Steaming on 18 Nov, cleaned & changed top furnaces #1 & 2 Boilers. Clean & Shift Fe. Disch. Strainers P+5. Cleaned L.O. Strainers #1 Gen. Pumped bilges & Cargo Holds. Shift 70. Settles to Inboard Suct @ 2230. Added 2 gals L.O. to #1 Main Feed pump. Made Rounds & Insp of Mach & Eng spaces.

WATCH ENGR'S SIGNATURE

R. Summers

2400-0400 WATCH

Underway on 18 Nov 22 Mach as before. Changed & cleaned center F.O. burners and P's disch. strainers. Daily test of stby L.O. pump for 1-hr. Held Eng's Casualty drill B-7. Forced Draft Blower Failure. Watch Inst. Bridge notified also - also Inspected & cleaned main L.O. disch. strainer. Pumped up port settlers from #4 & Deep tk. Pumped bilges. Checked steering I.R. Gear. Made Routine Rounds on Mach & Eng's Spaces.

WATCH ENGR'S SIGNATURE

Henry Bunney

0400-0800 WATCH

Steaming as before on 18 Nov 22. Changed bottom burner in #1 & 2 boilers. Shifted and cleaned F.C. Suct. and Discharge strainers to #1 & 2 boilers. Pumped bilges. Checked all operating mach. & S.E. room. Held fire room Casualty drill B-7. Failure of force draft blower, watch inst. Bridge notified. Added one (1) gal. Ea. to #1 & 2 feed pump. 0630 Cruising condition Modified.

WATCH ENGR'S SIGNATURE

H. J. Jones

0800-1200 WATCH

Underway, Steaming on 18 Nov, 0800 to 0830 Blew tubes #1 & 2 Boilers. 0810 Secured #1 Fire pump, #2 on line, 0900 to 0930 Held Eng Casualty drill B-7, 4 men present bridge notified. Cleaned & changed top furnaces. Clean & Shift Fe disch. Strainers. Shift & Clean L.O. Strainer on #1 Generator. @ 1030 pump up L.O. Tank, Stbd, in Steering Engine Room. Utility men working on #1 Fire pump. Made Rounds & Insp of mach & Eng spaces. Governor linkage Cover off #2 Generator. Chief Eng to inspect.

WATCH ENGR'S SIGNATURE

R. Summers

CHIEF ENGINEER

0800 to 1200 added 1 gal L.O. to #1 feed pump.

-BOILER WATER READING-

STBL	PORT
HOURS 1167	HOURS 1138
AKL-701	AKL-818
T-AM-1168	T-AM-1126
PHOS-46	PHOS-52
T-PA-16	P-PA-16

CHIEF ENGR'S SIGNATURE

H. J. Jones

USNS		VOYAGE NO.		FROM		TO		TYPE OF VESSEL		DATE						
Gen John POPE TAP-106		7-C		VUNG TAU VIETNAM		OAKLAND CALIF		P2-S2-R2		2-2-3-67						
		WATCH								WATCH						
		1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200			1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200	
RUNNING TIME		240	240	240	240	240	240	MACHINERY PARTICULARS (CONT'D)	TEMPERATURES (CONT'D)	AFT. H. P. ROTOR BEARING	138	138	138	138	136	
DETENTION TIME										FORWARD L. P. ROTOR BEARING	132	134	131	132	130	131
REVOLUTION COUNTER (END OF WATCH)		2181	2184	2186	2188	2191	2193			AFT. L. P. ROTOR BEARING	128	130	128	130	130	129
TOTAL REVOLUTIONS (FOR WATCH)		23370	23930	23980	23540	23100	23030			HOTTEST GEAR BEARING FORWARD	152	153	154	153	153	153
AVERAGE RPM		97.4	99.7	99.5	98.0	96.2	96.0			HOTTEST GEAR BEARING AFT	145	145	146	145	145	145
F.O. METER (END OF WATCH)		1088	1088	1088	1089	1089	1089			AUX. COND. CONDENSATE	117	118	117	118	120	122
		3160	5930	8690	1510	4280	7080			1ST STAGE FEED WATER HEATER	162	162	162	162	162	164
										D. C. FEED WATER HEATER	238	238	237	238	238	238
										3RD STAGE FEED HP WATER HEATER	050					
										100						
PRESSURES	THROTTLE	435	435	440	435	435	440	BOILER PARTICULARS	TEMPERATURES	F.O. TO BURNERS	190	190	190	190	190	
	H.P. AHEAD	435	430	440	435	435	440			F.O. BACK PRESSURE	12	13	13	12	12	
	L.P. AHEAD	26	27	28	27	27	28			AIR TO FURNACE	5.4	5.4	5.2	5.2	5.2	
	VACUUM	28.4"	28.2"	28.2	28.2"	28.2"	28.2			SALINITY UPTAKE	.41	.41	.41	.41	.41	
	L.O. TO TURBINES	12	12	12	12	12	12			MAIN STEAM	435	435	440	435	435	
	AUX. STEAM	145	145	150	150	150	150			SUPER HEAT	685	695	690	690	680	
	BACK PRESSURE	9	9	9	9	9	9			F.O. TO BURNERS	150	160	160	160	160	
	GLAND STEAM	1.0	1.0	1.0	1.0	1.0	1.5			F.O. TEMP. IN SETTLING TANKS	80	80	80	80	80	
	H.P. BLEEDER	76	76	84	72	71	72			PORT BOILER UPTAKE	325	320	370	320	325	
	I.P. BLEEDER	6	6	6	6	6	6			STBD. BOILER UPTAKE	320	325	330	330	325	
L.P. BLEEDER	9"	8"	9	9"	9"	9	MISCELLANEOUS	TEMPERATURES	ENGINE ROOM TEMPERATURE	91	90	88	89	88		
STEAM AT THROTTLE	685	695	690	690	680	680			FIRE ROOM TEMPERATURE	91	90	88	89	88		
L.P. EXHAUST	107	108	109	110	110	110			NOZZLES IN USE	18	18	18	18	18		
CONDENSATE	103	104	103	104	107	104			NO. OF BURNERS IN USE	6	6	6	6	6		
CIRC. WATER IN	80	79	78	80	80	84			BURNER TIP SIZE	53/70	53/70	53/70	53/70	53/70		
CIRC. WATER OUT	90	92	90	92	94	94			CO2 % PORT BOILER				13 1/4			
L.O. TO COOLERS	126	127	126	126	127	126			CO2 % STBD. BOILER				13 3/4			
L.O. FROM COOLERS	109	109	108	109	109	108			OIL LEVEL MAIN SUMP	1" A"	1" 4"	1" 2"	1" 4"	1" 4"		
TEMPERATURE THRUST BEARING	118	118	117	118	118	117										
FORWARD H.P. ROTOR BEARING	124	124	123	124	124	123										

GENERATORS												FUEL - WATER AND LUBE OIL			
WATCH	GENERATOR NUMBER	R.P.M.	STEAM PRESSURE	STEAM TEMP.	L.O. PRESSURE	L.O. TO COOLER	L.O. FROM COOLER	TEMP. OF HOTTEST BEARING	L.O. GOVERNOR PRESSURE	AMPS POSITIVE	AMPS NEGATIVE	FUEL OIL	WATER	LUBE OIL	
1200 TO 1600	1	1200	435	685	9	120	110		62	1500	1450	METER AT NOON	10897080	ON HAND AT START OF DAY	299
	2				SEC							METER PREVIOUS NOON	10880330	EVAPORATED OR RECEIVED	52
1600 TO 2000	1	1200	460	695	9	120	110		61	1750	1350	CONSUMED BY METER	16750	ON HAND	317
	2				SEC							ON HAND AT START OF DAY	14447	CONSUMED	34
2000 TO 2400	1	1200	440	690	9	120	110		62	1350	1460	RECEIVED DURING DAY	-0-	ON HAND AT START OF DAY	2540
	2											EXPENDED DURING DAY	714	RECEIVED	-0-
2400 TO 0400	1	1200	435	690	9	120	110		62	1450	1350	REMAINING ON BOARD	13733	ON HAND	2530
	2											ON HAND AT START OF DAY	694	CONSUMED	10
0400 TO 0800	1	1200	460	680	9	120	110		61	1750	1350	EVAPORATED OR RECEIVED	163	DIESEL OIL	1362
	2				SEC							ON HAND	807	ON HAND	1360
0800 TO 1200	1	1200	440	680		120	110		62	1450	1500	CONSUMED	50	CONSUMED	2
	2											DOMESTIC WATER			
												LOW PRESS. EVAPORATORS (No. of hrs. operated) (Fresh water made gals.)			
												4 4 4 4 4			
												L.O. CENTRIFUGE - HOURS OPERATED			
												1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400
												4	4	4	3 1/2
												SUMMARY			
												RUNNING TIME	1440	PERCENT OF SLIP	Pos. 12.1
												DETENTION TIME	-0-	BBL FUEL/MI	1.39
												TOTAL REVOLUTIONS	137660	WIND DIRECTION	010°
												AVERAGE R.P.M.	95.6	STATE OF SEA	10' swell
												TOTAL MILES BY ENGINE	513	STATE OF WEATHER	79°
												TOTAL MILES BY OBSERVATION	425		

From 1178 to 60-5922

REMARKS

1200-1600 WATCH

Underway on 18 Nozz Mach Inoperation 1+2 Boilers 1+2 F.B. Blowers 1+2 F.O.S. PUMPS. 1+2 M.H. FA PUMPS. M.H. AUX AIR EJECTORS M.H. AUX CIRC PUMPS M.H. AUX COND. PUMPS. MAIN AIR COMPRESSOR. LO. PURIFIER. LOS. PUMP. 1-AUX GENERATOR. A.C. UNIT Stbd Steering Gear. Tested overspeed trip both L.O. ALARM ON M.H. TURBINE & THRST. PUMPED Bilges. Checked Steering E.R. Gear. PUMPED UP PORT SETHERS FROM #4 & DECK. DAYMEN CONT REPAIRS ON FIRE PUMP. MADE ROUTINE INSPECTIONS OF MACH. & ENG. SPACES.

WATCH ENGR'S SIGNATURE-

George Bunney

1600-2000 WATCH

Steaming as before. 1550 to 1615 blew tubes on #1 & 2 boilers. Changed bottom burner in #1 & 2 boilers. shifted and cleaned disch. strainer to #1 & 2 boilers. PUMPED bilges & Cargo holds. Checked all operating mach and S.E. room. Added one (1) gal. oil Ea. to #1 & 2 feed pumps. Reported smoke through Vent system into Compt. 5-1-183-4-Notified Bridge & Ch. Engr.

WATCH ENGR'S SIGNATURE-

Jim Jones

2000-2400 WATCH

Underway, Steaming 18 Nozz. Cleaned + changed top burners #1 & 2 Boilers. Shifted + Cleaned To disch strainer P+S, shift + Clean L.O. strainer #1 Generator. @ 2300 Shift to Inboard To Settler, Made Rounds + Insp of Mach + Eng spaces. PUMPED bilges + Cargo Holds. Added 2 gal L.O. to #1 feed pump, added 1 gal L.O. to #2 feed pump.

WATCH ENGR'S SIGNATURE-

R Summers

2400-0400 WATCH

Underway on 18 Nozz Mach AS Before changed + cleaned center F.O. burners + P/S disch strainers. Secured LO. purifier & was cleaned + back in service @ 0030. Daily test of stby LO. pump for 1-hr. PUMPED UP PORT SETHERS FROM #4 & DECK. INSPECTED + CLEANED MAIN LO. disch. STRAINER. PUMPED Bilges. Checked Steering E.R. Gear. MADE ROUTINE ROUNDS ON MACH AND ENG. SPACES.

WATCH ENGR'S SIGNATURE-

George Bunney

0400-0800 WATCH

Steaming as before. Changed bottom burner in #1 & 2 boilers. Shifted + Cleaned F.O. port and disch. strainers to #1 & 2 boilers. Shifted + Cleaned main L.O. strainer. PUMPED bilges. Checked all operating machinery. inspected S.E. room. 0606 sun rise. Set modified cruising condition. 0737 stby due to weather. 0755 LH.

WATCH ENGR'S SIGNATURE-

Jim Jones

0800-1200 WATCH

Underway Steaming 18 Nozz. Cleaned + changed Top Burners P+S Boilers. 0800 to 0840 Blew tubes #1 & 2 Boilers, Cleaned + Shift To Disch strainers. Cleaned + Shift LO. strainer #1 Generator. 1054 stby - 1134 LH. added 3 gal L.O. to #1 feed pump. added 1 gal L.O. to #2 feed pump. Made Rounds + Insp of Mach + Eng spaces.

WATCH ENGR'S SIGNATURE-

R Summers

CHIEF ENGINEER

12-16 Cont.- Chief Engr INSPECTED GEARS AND SPRAY NOZZLES ON #2 AUX GENERATOR & BOILER LINKAGE

BOILER WATER READINGS

STB'D	PORT
HOURS 1633	HOURS 1462
AKL 759	AKL 759
T-AKL 1226	T-AKL 1226
SAL. 2.90	SAL. 2.90
PHOS. 45	PHOS. 45
R.ph 10	R.ph 10

CHIEF ENGR'S SIGNATURE-

Walter L. Jones

USNS Gen John P OPE TAP-114 VOYAGE NO. 7-C FROM Vung Tau Vietnam TO OAKLAND Calif TYPE OF VESSEL P2-S2-R2 DATE 2-3-4-66

		WATCH								WATCH									
		1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200			1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200				
RUNNING TIME		240	240	220	220	220	240	MACHINERY PARTICULARS (CONT'D)		TEMPERATURES (CONT'D)		AFT. H. P. ROTOR BEARING	136	138	138	136	135	136	
DETENTION TIME												FORWARD L. P. ROTOR BEARING	132	133	131	130	130	131	
REVOLUTION COUNTER (END OF WATCH)		2195 7760	2198 0990	2200 2120	2202 3020	2204 3690	2206 5800					AFT. L.P. ROTOR BEARING	128	130	129	127	128	128	
TOTAL REVOLUTIONS (FOR WATCH)		23040	23230	21130	20900	20670	21110					HOTTEST GEAR BEARING FORWARD	152	153	153	150	150	152	
AVERAGE RPM		96.0	96.7	96	95.0	93.9	92.1					HOTTEST GEAR BEARING AFT	145	145	145	145	145	144	
F.O. METER (END OF WATCH)		1089 9960	1090 2750	1090 5320	1090 7920	1091 0520	1091 3270	MACHINERY PARTICULARS (CONT'D)		TEMPERATURES (CONT'D)		AUX. COND. CONDENSATE	120		112	110		108/108	
F.O. CONSUMED		2880	2810	2550	2600	2600	2750					1ST STAGE FEED WATER HEATER	164	164	162	164	165	163	
PRESSURES		THROTTLE	435	435	440	435	440					440	D. C. FEED WATER HEATER	238	240	238	238	238	240
		H.P. AHEAD	435	435	440	435	435					440	3RD STAGE FEED WATER HEATER	050					
		L.P. AHEAD	27	27	27	27	27					27	F.O. TO BURNERS	200	200	200	200	200	190/190
		VACUUM	28.0	28.0	28.0	28.0	28.2	28.2	F.O. BACK PRESSURE	12	12	12	12	13	13/11				
PRESSURES		L.O. TO TURBINES	12	12	12	12	12	12	AIR TO FURNACE	5.4	6.0	6.0	5.2	6.0	5.2/5.4				
		AUX. STEAM	150	150	150	150	150	150	MAIN STEAM	435	435	440	435	440	440				
		BACK PRESSURE	9	9	9	9	9	9	SUPER HEAT	695	700	695	685	705	680				
		GLAND STEAM	3.0	2.0	1.0	1.0	1.0	1.0	F.O. TO BURNERS	150	150	150	150	150	160/160				
PRESSURES		H.P. BLEEDER	72	70	70	70	54	68	F.O. TEMP. IN SETTLING TANKS	80	80	85	85	85	80/85				
		L.P. BLEEDER	5	6	6	6	6	6	PORT BOILER UPTAKE	350	325	320	320	335	315				
		L.P. BLEEDER	9	8"	8"	8"	8"	9	STBD. BOILER UPTAKE	325	325	320	320	340	315				
		STEAM AT THROTTLE	695	700	695	695	705	680	ENGINE ROOM TEMPERATURE	91	90	90	88	86	84				
TEMPERATURES		L.P. EXHAUST	110	110	110	110	110	109	FIRE ROOM TEMPERATURE	91	90	90	88	86	84				
		CONDENSATE	106	106	104	104	104	104	NOZZLES IN USE	18	18	18	18	18	18				
		CIRC. WATER IN	82	84	82	79	80	80	NO. OF BURNERS IN USE	6	6	6	6	6	6				
		CIRC. WATER OUT	94	94	94	92	92	93	BURNER TIP SIZE	53/70	53/70	53/70	53/70	53/70	53/70				
TEMPERATURES		L.O. TO COOLERS	126	127	126	125	127	126	CO ₂ % PORT BOILER					13 3/4					
		L.O. FROM COOLERS	109	109	108	108	109	108	CO ₂ % STBD. BOILER					13 3/4					
		TEMPERATURE THRUST BEARING	118	118	117	117	118	117	OIL LEVEL MAIN SUMP	1'4"	1'4"	1'4"	1'4"		1'4"				
		FORWARD H.P. ROTOR BEARING	124	124	124	123	120	123											

GENERATORS											FUEL - WATER AND LUBE OIL			
WATCH	GENERATOR NUMBER	R.P.M.	STEAM PRESSURE	STEAM TEMP.	L.O. PRESSURE	L.O. TO COOLER	L.O. FROM COOLER	TEMP. OF HOTTEST BEARING	L.O. GOVERNOR PRESSURE	AMPS POSITIVE	AMPS NEGATIVE	VOLTS		
1200 TO 1600	1	1200	435	695	9	120	110		62	1500	1450	235	METER AT NOON	10913270
	2												METER PREVIOUS NOON	10897080
1600 TO 2000	1	1200	460	700	9	120	110		61	850	850	235	CONSUMED BY METER	16190
	2	1200	460	700	7	136	124		63	650	650	2	ON HAND AT START OF DAY	13733
2000 TO 2400	1	1200	440	690	9	120	110		62	700	700	235	RECEIVED DURING DAY	-0-
	2	1200	440	690	7	135	123		62	700	700	235	EXPENDED DURING DAY	689
2400 TO 0400	1	1200	435	685	9	120	110		62	750	750	235	REMAINING ON BOARD	13044
	2	1200	435	685	7	136	122		62	700	700	235	ON HAND AT START OF DAY	807
0400 TO 0800	1	1200	460	705	9	120	110		61	700	700	235	EVAPORATED OR RECEIVED	111
	2	1200	460	705	7	134	122		62	850	850	235	ON HAND	864
0800 TO 1200	1	1200	440	680	9	119	109		62	700	700	235	CONSUMED	54
	2	1200	440	680	7	135	122		62	750	750	235		

FUEL OIL				WATER				LUBE OIL			
ON HAND AT START OF DAY	317	EVAPORATED OR RECEIVED	58	ON HAND	340	CONSUMED	35	ON HAND AT START OF DAY	2530	RECEIVED	-0-
RECEIVED DURING DAY	-0-	ON HAND	2520	CONSUMED	10	ON HAND	1360	ON HAND	1358	CONSUMED	2
EXPENDED DURING DAY	689	ON HAND	2520	CONSUMED	10	ON HAND	1360	ON HAND	1358	CONSUMED	2
REMAINING ON BOARD	13044	ON HAND	2520	CONSUMED	10	ON HAND	1360	ON HAND	1358	CONSUMED	2
ON HAND AT START OF DAY	807	ON HAND	2520	CONSUMED	10	ON HAND	1360	ON HAND	1358	CONSUMED	2
EVAPORATED OR RECEIVED	111	ON HAND	2520	CONSUMED	10	ON HAND	1360	ON HAND	1358	CONSUMED	2
ON HAND	864	ON HAND	2520	CONSUMED	10	ON HAND	1360	ON HAND	1358	CONSUMED	2
CONSUMED	54	ON HAND	2520	CONSUMED	10	ON HAND	1360	ON HAND	1358	CONSUMED	2

L.O. CENTRIFUGE - HOURS OPERATED					
1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200
4	4	4	3 2/3	3 2/3	4

SUMMARY		PERCENT OF SLIP	
RUNNING TIME	1380	PERCENT OF SLIP	15.9
DETENTION TIME	-0-	BBL FUEL/MI	
TOTAL REVOLUTIONS	128375	WIND DIRECTION	040°
AVERAGE R.P.M.	93.0	STATE OF SEA	Rough
TOTAL MILES BY ENGINE	479	STATE OF WEATHER	68"
TOTAL MILES BY OBSERVATION	403		

From 1624 To 00-823

REMARKS

1200-1600 WATCH

UNDERWAY ON 18 NOZZ MACH IN OPERATION 1+2 BOILERS 1+2 F.A. BLOWERS 1+2 F.O.S. PUMPS. 1+2 M.H. F.D. PUMPS. M.H. AUX AIR EJECTORS. M.H. + M.H.2 CIRC PUMPS. 17 M.H. AUX COND. PUMPS. MAIN AIR COMPRESSOR. L.O. PURIFIER. L.O.S. PUMP 1 AUX GENERATOR. A.C. UNIT. STD STEERING GEAR. TESTED OVERSPEED TRIP LOW L.O. ALARM ON M.H. TURBINE & THRUST. PUMPED UP PORT SADDLES FROM #4 & DEEP TH. PUMPED BILGES. CHECKED STEERING E.R. GEAR. FIRED RILL @ 1300 SEC. @ 1312 BOAT DRILL @ 1314 SEC. @ 1321 STBY @ 1300 14 @ 1321 WEEKLY TEST OF EMERGENCY EQUIPMENT & SAFETY DEVICES. REPAIRS COMPLETED ON #2 GEN. BY MR SUMMERS JND ENGR. @ 1400 RAISED VACUUM STARTED SAME.

WATCH ENGR'S SIGNATURE-

George Bruney

1600-2000 WATCH

STEAMING AS BEFORE, 1555 TO 1615 BLEW TUBES ON #1 + 2 BOILERS. 1726 SUNSET. W.P. NOZZ CLOSED B/S. CHANGED BOTTOM BURNER IN #1 + 2 BOILERS. SHIFTED & CLEANED F.O. DISCH STRAINER TO #1 + 2 BOILERS. CHECKED ALL OPERATING MACH. INSPECTED S.E. ROOM.

WATCH ENGR'S SIGNATURE-

Jim Jones

2000-2400 WATCH

UNDERWAY STEAMING 18 NOZZ. CLEANED & CHANGED TOP BURNER #1 + 2 BOILERS. CLEANED & SHIFTED F.O. DISCH STRAINERS. CLEANED & SHIFTED L.O. STRAINER #1 + 2 GENERATORS. SHIFTED TO INBOARD SITTER AT 2130. ADDED 3 GAL L.O. TO #1 FEED PUMP. ADDED 3 GAL L.O. TO #2 FEED PUMP. MADE ROUNDS & INSPECTION OF MACH & ENG. SPACES. ADVANCED SHIPS CLOCK 20 MIN @ 2300

WATCH ENGR'S SIGNATURE-

R Summers

2400-0400 WATCH

UNDERWAY ON 18 NOZZ MACH AS BEFORE. CHANGED & CLEANED CENTER F.O. BURNERS. P/O DISCH STRAINERS. ADVANCED CLOCKS 20 MIN @ 0100 DAILY TEST OF STBY L.O. PUMP 1 FOR 1-HR. INSPECTED & CLEANED MAIN L.O. DISCH STRAINER. PUMPED UP PORT SADDLES FROM #4 & DEEP & 3 PORT. PUMPED BILGES. CHECKED STEERING E.R. GEAR. CLEANED F.O. TRANSFER STRAINER. MADE ROUTINE ROUNDS ON MACH & ENG. SPACES.

WATCH ENGR'S SIGNATURE-

George Bruney

0400-0800 WATCH

STEAMING AS BEFORE. CHANGED BOTTOM BURNER ON #1 + 2 BOILERS. 0430 ADVANCED CLOCKS (20 MIN). SHIFTED F.O. SUCT. AND DISCH. STRAINERS TO #1 + 2 BOILERS. 0545 F.O. DISCH STRAINER FINDSLEY GOT TRASH IN RIGHT WYE FROM VENT BLOWER SYSTEM. HE REPORTED TO SICK HAY & COMPANION REPAIRED SAME. 0655 SET MODIFIED CRUISING CONDITION. ADDED ONE (1) GAL OIL TO #1 FEED PUMP.

WATCH ENGR'S SIGNATURE-

Jim Jones

0800-1200 WATCH

UNDERWAY STEAMING 18 NOZZ. 0800 TO 0930 BLEW TUBES ON #1 + 2 BOILERS. CLEANED & CHANGED TOP BURNER #1 + 2 BOILER. CLEANED & SHIFTED F.O. DISCH STRAINERS. CLEANED L.O. STRAINERS #1 + 2 TURBO GENERATORS. @ 1030 SHIFT F.O. SITTER TO OUTBOARD SUCT. PUMPED BILGES & CARGO HOLDERS. MADE ROUNDS & INSPECTION OF MACH & ENG. SPACES. ADDED 2 GAL L.O. TO #1 FEED PUMP. ADDED 1 GAL L.O. TO #2 FEED PUMP. @ 1115 SECURED #1 EVAPORATOR.

WATCH ENGR'S SIGNATURE-

R Summers

CHIEF ENGINEER

BOILER WATER READINGS

12-16 CONT TESTED EVAP FLAT FIRE PUMP RELIEF VALVE POPPED 130* PSI

STB'D PORT

HOURS 1657 HOURS 1486

AKL 701 AKL 701

T-AKL 226 T-AKL 1226

SAL. 3.31 SAL. 3.31

PEOS. 40 PHOS. 40

R.ph 10 R.ph 10

CHIEF ENGR'S SIGNATURE-

R Summers

USNS GEN John POPE-TAR-14 VOYAGE NO. 7-C FROM Yung TAN VIETNAM TO Sasebo JAPAN TYPE OF VESSEL P2-S2-R2 DATE 2-4-5-67

WATCH							WATCH							
	1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200		1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200	
RUNNING TIME	240	240	240	240	240	240	MACHINERY PARTICULARS (CONT'D)	AFT. H. P. ROTOR BEARING	136	136	137	135	138	137
DETENTION TIME								FORWARD L. P. ROTOR BEARING	132	133	131	130	132	131
REVOLUTION COUNTER (END OF WATCH)	2208 8190	2211 0990	2213 1300	2215 1670	2218 0980	2220 5430	TEMPERATURES (CONT'D)	AFT. L. P. ROTOR BEARING	128	128	128	127	128	128
TOTAL REVOLUTIONS (FOR WATCH)	22300	22800	23310	23370	23310	24450		HOTTEST GEAR BEARING FORWARD	150	150	154	150	152	154
AVERAGE RPM	73.3	95.0	97.1	97.4	97.1	101.8	MACHINERY PARTICULARS (CONT'D)	HOTTEST GEAR BEARING AFT	145	145	146	145	145	146
F.O. METER (END OF WATCH)	1091 6050	1091 8750	1092 1360	1092 3960	1092 6590	1092 9180		AUX. COND. CONDENSATE	105 107		100 100	98 100		98 98
F.O. CONSUMED	2780	2700	2610	2600	2630	2590	TEMPERATURES (CONT'D)	1ST STAGE FEED WATER HEATER	162	160	160	160	158	160
MACHINERY PARTICULARS	PRESSURES	THROTTLE	440	440	440	435		D. C. FEED WATER HEATER	240	240	240	240	238	240
		H.P. AHEAD	440	440	440	435	BOILER PARTICULARS	3RD STAGE FEED HP WATER HEATER	105 105					
		L.P. AHEAD	29	29	26	25		F.O. TO BURNERS	200 200	180 185	160 170	175 165	170 170	180 170
		VACUUM	28.6"	28.5"	28.8"	28.8"		F.O. BACK PRESSURE	10 10	13 11	15 14	15 14	14 13	13 12
		L.O. TO TURBINES	12	12	12	12		AIR TO FURNACE	2-3 2-3	5.4 5.4	4.6 4.6	4.6 4.4	6.0 6.8	5.6 5.0
		AUX. STEAM	150	150	150	150		SOLUBILITY UPTAKE	141	41	41	141	41	41
		BACK PRESSURE	9	9	9	9		MAIN STEAM	440	440	440	435	435	440
		GLAND STEAM	2.0	2.0	1.0	1.0		SUPER HEAT	680	685	670	680	705	675
		H.P. BLEEDER	72	72	72	74		F.O. TO BURNERS	150 150	155 160	145 150	155 160	160 180	165 165
		I.P. BLEEDER	6	6	6	6		F.O. TEMP. IN SETTLING TANKS	80 80	80 80	80 80	80 80	80 80	80 85
		L.P. BLEEDER	8	8"	8	8"		PORT BOILER UPTAKE	325	320	325	325	335	320
TEMPERATURES	TEMPERATURES	STEAM AT THROTTLE	680	685	670	680	MISCELLANEOUS	STBD. BOILER UPTAKE	320	320	325	315	335	315
		L.P. EXHAUST	109	106	104	104		ENGINE ROOM TEMPERATURE	84	82	80	78	76	74
		CONDENSATE	104	100	100	98		FIRE ROOM TEMPERATURE	84	82	80	78	76	74
		CIRC. WATER IN	78	78	72	73		NOZZLES IN USE	18	18	18	18	18	18
		CIRC. WATER OUT	70	88	86	86		NO. OF BURNERS IN USE	6	6	6	6	6	6
		L.O. TO COOLERS	124	126	126	125		BURNER TIP SIZE	53 20	53 70	53 70	53 70	53 70	53 70
		L.O. FROM COOLERS	109	108	108	109		CO ₂ % PORT BOILER					13 1/4	
		TEMPERATURE THRUST BEARING	118	118	117	117		CO ₂ % STBD. BOILER					13 3/4	
		FORWARD H.P. ROTOR BEARING	124	123	122	122		OIL LEVEL MAIN SUMP	1'4"	1'4"	1'4"	1'4"	1'4"	1'4"

GENERATORS											FUEL - WATER AND LUBE OIL			
WATCH	GENERATOR NUMBER	R.P.M.	STEAM PRESSURE	STEAM TEMP.	L.O. PRESSURE	L.O. TO COOLER	L.O. FROM COOLER	TEMP. OF HOTTEST BEARING	L.O. GOVERNOR PRESSURE	AMPS POSITIVE	AMPS NEGATIVE	VOLTS	FUEL OIL	BOILER WATER
1200 TO 1600	1	1200	440	680	9	119	109		62	750	750	235	METER AT NOON	10929180
	2	1200	440	680	7	134	121		62	700	700	235	METER PREVIOUS NOON	10913270
1600 TO 2000	1	1200	460	685	9	120	110		61	500	500	235	CONSUMED BY METER	15910
	2	1200	460	685	7	134	120		63	800	800	235	ON HAND AT START OF DAY	13,044
2000 TO 2400	1	1200	440	670	9	120	110		62	650	650	235	RECEIVED DURING DAY	-0-
	2	1200	440	670	7	134	120		62	650	650	235	EXPENDED DURING DAY	671
2400 TO 0400	1	1200	435	680	9	119	110		62	650	600	235	REMAINING ON BOARD	12,373
	2	1200	435	680	7	132	116		62	700	650	235	ON HAND AT START OF DAY	864
0400 TO 0800	1	1200	460	705	9	123	110		61	500	500	240	EVAPORATED OR RECEIVED	64
	2	1200	460	705	7	130	116		63	750	750	240	ON HAND	880
0800 TO 1200	1	1200	440	675	9	118	109		62	600	550	235	CONSUMED	48
	2	1200	440	675	7	131	118		62	650	650	235	LOW PRESS. EVAPORATORS (No. of hrs. operated) (Fresh water made gals.)	4 4 2 4 4 4
											L.O. CENTRIFUGE - HOURS OPERATED			
											1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400
											4	4	4	4
											SUMMARY			
											RUNNING TIME	1440	PERCENT OF SLIP	5.09
											DETENTION TIME	-0-	BBL FUEL/MI	1.38
											TOTAL REVOLUTIONS	136,835	WIND DIRECTION	000
											AVERAGE R.P.M.	95.0	STATE OF SEA	CPLM
											TOTAL MILES BY ENGINE	510	STATE OF WEATHER	61
											TOTAL MILES BY OBSERVATION	484		

FROM 7050-484

REMARKS

1200-1600 WATCH

Underway on 18 Nozz March IN OPERATION 1+2 Boilers 1+2 F.A. Blowers 1+2 F.O.S. PUMPS. 1+2 M.N.F.B. PUMPS. M.N.+AUX AIR EJECTORS. M.N.+AUX FIRE PUMPS. M.N.+AUX COND PUMPS. M.N. AIR COMPRESSION. L.O. PURIFIER. L.O. PUMP. 1+2 AUX GENERATORS. A.C. UNIT. Stbd Steering Gear. Tested overspeed trip. Low L.O. ALARM ON M.N. TURBINES & Thratt. Pumped up Port Settlers FROM 43 % NB TKS. Pumped Bilges. Checked Steering E.R. GEAR. Added 10AL L.O. ea to 1+2 M.N. Feed PUMPS. Pumped Bilges in Evap. Flut. Elect installed telephone between the ENGINE ROOMS. Made Routine Rounds on Mach

ENG'S SPACES.
1600-2000 WATCH

WATCH ENGR'S SIGNATURE-

Steaming as before, 1555 to 1615 blew tubes on #1 & 2 boilers. Changed bottom burner in #1 & 2 boilers, shifted & cleaned F.O. Disch. strainer to #1 & 2 boilers. Checked all operating mach. inspected S.E. Room. 1821 sun set. W.T. Door closed 3/4. Pumped Bilges, Cargo holds & Eng. Bilges. Added 10 gal. Gas oil Ea. to #1 & 2 feed Pumps.

WATCH ENGR'S SIGNATURE-

2000-2400 WATCH

Underway Steaming on 18 Nozz. Cleaned & changed top burners #1 & 2 Boilers. Clean & shift Fe. Disch. strainers. Clean & shift L.O. Strainers #1 & 2 Generators. @ 2110 Shift Fuel oil Settler to Outboard Suct @ 2210 Secured Air Cond Unit, Made Rounds & Insp of Mach & Eng spaces.

WATCH ENGR'S SIGNATURE-

2400-0400 WATCH

Underway on 18 Nozz March AS BEFORE. Changed & Cleaned Center F.O. BURNERS AND % disch STRAINERS. Daily test of stby L.O. pump FOR 1-hr. Pumped Port Settlers FROM 3 % NB TKS. Inspected & cleaned MAIN L.O. disch STRAINER. Checked Steering E.R. GEAR. Pumped Bilges. Made Routine Rounds on Mach & Eng's spaces.

WATCH ENGR'S SIGNATURE-

0400-0800 WATCH

Steaming as before. Changed bottom burner in #1 & 2 boilers. Shifted F.O. Suct. and disch. strainers to #1 & 2 boilers. Compounded #1 boiler with 803.9MS + 203.15MS. Checked all operating mach. & insp. S.E. Room. Shifted and cleaned main L.O. strainer. #1 feed pump leaking water very bad on #3 Piston. Started aux feed pump and slowed #1 to 1/2 speed. 0714 W.T. door opened 3/4. Added one 10 gal. oil to Ea. #1 & 2 feed Pumps.

WATCH ENGR'S SIGNATURE-

0800-1200 WATCH

Underway, Steaming 18 Nozz, 0800 to 0830 blew tubes on #1 & 2 Boilers. Cleaned & changed top burners 1+2 Boilers, cleaned & shift Fe Disch Strainers. Clean & shift L.O. Strainers #1 & 2 Generators, Cut in steam heating to upper Decks @ 0845, Made Rounds & Insp of Mach & Engine spaces.

WATCH ENGR'S SIGNATURE-

CHIEF ENGINEER

BOILER WATER READINGS

STB'D	PORT
HOURS 1681	HOURS 1576
AKL 95.9	AKL 100.0
T-AKL 128.5	T-AKL 163.5
SAL. 3.31	SAL. 3.31
PHOS. 4.5	PHOS. 5.0
R.ph 1.0	R.ph 1.0

CHIEF ENGR'S SIGNATURE-

USNS		VOYAGE NO.		FROM		TO		TYPE OF VESSEL		DATE											
Gen John Pope TAP-116		7-6		Vung Tau Vietnam		Sasebo Japan		P2-S2-R2		2-5-6-67											
		WATCH								WATCH											
		1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200			1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200						
RUNNING TIME		240	240	240	240	240	240	MACHINERY PARTICULARS (CONT'D)	TEMPERATURES (CONT'D)	AFT. H. P. ROTOR BEARING						136	135	136	136	140	135
DETENTION TIME										FORWARD L. P. ROTOR BEARING						130	130	130	130	130	131
REVOLUTION COUNTER (END OF WATCH)		2222 2940	2225 3340	2227 5900	2229 9360	2232 2890	2234 7180			AFT. L. P. ROTOR BEARING						127	128	127	127	128	127
TOTAL REVOLUTIONS (FOR WATCH)		23510	24400	23560	23460	23530	24290			HOTTEST GEAR BEARING FORWARD						152	150	153	153	152	158
AVERAGE RPM		97.9	101.6	98.2	97.7	98.0	101.5			HOTTEST GEAR BEARING AFT						145	145	146	145	145	146
F.O. METER (END OF WATCH)		1093 1800	1093 4370	1093 6920	1093 9580	1094 2140	1094 4740			AUX. COND. CONDENSATE						96 98		96 98	90 92	-	88 84
F.O. CONSUMED		2620	2570	2550	2660	2560	2600			1ST STAGE FEED WATER HEATER						155	158	161	155	156	158
										D. C. FEED WATER HEATER						240	238	240	240	240	238
										3RD STAGE FEED HP WATER HEATER L.P.						0.50 1.00	-	-	-	-	-
										BOILER PARTICULARS	PRESSURES	F.O. TO BURNERS						185 180	180 175	180 180	185 185
								F. O. BACK PRESSURE						12 12	12 12	14 12	14 14	12 12	14 12		
								AIR TO FURNACE						5.4 5.2	5.0 5.4	4.0 4.8	5.2 5.5	5.0 5.0	5.2 5.2		
								MAIN STEAM						435	435	440	440	450	440		
								SUPER HEAT						690	700	700	690	680	700		
								F.O. TO BURNERS						155 155	175 175	160 165	165 165	175 175	170 190		
								F.O. TEMP. IN SETTLING TANKS						80 75	90 90	85 90	80 85	90 90	90 90		
								PORT BOILER UPTAKE						325	320	325	325	325	320		
								STBD. BOILER UPTAKE						5.5	320	335	335	335	320		
								MISCELLANEOUS	TEMPERATURES			ENGINE ROOM TEMPERATURE						75	74	67	67
										FIRE ROOM TEMPERATURE						75	74	67	67	72	66
										NOZZLES IN USE						18	18	18	18	18	18
										NO. OF BURNERS IN USE						6	6	6	6	6	6
										BURNER TIP SIZE						53 70	53 70	53 70	53 70	53 70	53 70
										CO2 % PORT BOILER										13.5	
										CO2 % STBD. BOILER										13.5	
										OIL LEVEL MAIN SUMP						1'4"	1'4"	1'4"	1'4"	1'4"	1'3"

GENERATORS													FUEL - WATER AND LUBE OIL					
WATCH	GENERATOR NUMBER	R.P.M.	STEAM PRESSURE	STEAM TEMP.	L.O. PRESSURE	L.O. TO COOLER	L.O. FROM COOLER	TEMP. OF HOTTEST BEARING	L.O. GOVERNOR PRESSURE	AMPS POSITIVE	AMPS NEGATIVE	VOLTS	FUEL OIL		BOILER WATER		LUBE OIL	
1200 TO 1600	1	1200	435	690	9	120	110		62	550	500	235	METER AT NOON	10944240	ON HAND AT START OF DAY	351		
	2	1200	435	690	7	131	116		62	650	650	235	METER PREVIOUS NOON	10929180	EVAPORATED OR RECEIVED	40		
													CONSUMED BY METER	15560	ON HAND	343		
1600 TO 2000	1	1200	460	700	9	120	110		61	550	500	235	ON HAND AT START OF DAY	12373	CONSUMED	48		
													RECEIVED DURING DAY	-0-	ON HAND AT START OF DAY	2510		
	2	1200	460	700	7	130	116		63	700	650	235	EXPENDED DURING DAY	721	RECEIVED	-0-		
2000 TO 2400													REMAINING ON BOARD	11,652	ON HAND	2500		
	1	1200	440	700	9	120	110		62	500	550	235	ON HAND AT START OF DAY	880	CONSUMED	10		
	2	1200	440	700	7	131	117		63	650	700	235	EVAPORATED OR RECEIVED	57	DIESEL OIL	1355		
2400 TO 0400													ON HAND	910	ON HAND	1352		
	1	1200	440		9	117	109		62	550	500	235	CONSUMED	27	CONSUMED	3		
	2	1200	440		7	128	112		62	650	650	235	LOW PRESS. EVAPORATORS (No. of hrs. operated) (Fresh water made gals.)					
0400 TO 0800													4	1	24	4	1	4
	1	1200	460	680	9	117	108		61	550	550	235	L.O. CENTRIFUGE - HOURS OPERATED					
	2	1200	460	680	7	120	112		63	700	700	235	1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200
0800 TO 1200													4	1	4	4	1	4
	1	1200	440	700	9	118	109		62	650	650	235	SUMMARY					
	2	1200	440	700	7	124	112		63	700	700	235	RUNNING TIME	1440	PERCENT OF SLIP			
													DETENTION TIME	-0-	BBL FUEL/MI			
													TOTAL REVOLUTIONS	138,440	WIND DIRECTION			
													AVERAGE R.P.M.	96.1	STATE OF SEA			
													TOTAL MILES BY ENGINE	516	STATE OF WEATHER			
													TOTAL MILES BY OBSERVATION					

REMARKS

1200-1600 WATCH

Underway on 18 Nozz Mach In operation 1+2 Boilers 1+2 F.O. Blowers 1+2 F.O. Pumps. 1+2 M.N. F.O. Pumps Stby to #1 Boiler. M.N. Aux Air Ejectors. M.N. Aux Circ Pumps. M.N. Aux Cond. Pumps. Main Air Compressor. L.O. Purifier. L.O.S. Pump. 1+2 Aux Generators Stbd Steering Gear. Tested overspeed trip Low L.O. Alarm on M.N. Turbine & Thrott. Pumped up port settlers from $3\frac{1}{2}$ DB TKS. Pumped Bilges. Checked Steering ER. Gear. Made Routine Rounds on Mach & Eng. Spaces. Added 1 Gal L.O. to #2 M.N. Feed Pump.

WATCH ENGR'S SIGNATURE-

George Bunney

1600-2000 WATCH

Steaming as before. 1550 to 1615 blew tubes on #1 & 2 boilers. Changed bottom burner in #1 & 2 boilers. Shifted and Cleaned F.O. Disch. Strainer to #1 & 2 boilers. Checked all operating mach. insp. S.E. room. 1814 Sun set. W.T. doors closed B/E.

WATCH ENGR'S SIGNATURE-

John Jones

2000-2400 WATCH

Underway Steaming 18 Nozz, Cleaned & Changed Top Burners #1 & 2 Boilers. Cleaned & Shifted F.O. Disch. Strainers. Clean & Shift L.O. Strainers #1 & 2 Generators. Checked Steering engine room at 2030 and 2230. Made Rounds & Insp of Mach & Eng. spaces.

WATCH ENGR'S SIGNATURE-

R. Summers

2400-0400 WATCH

Underway on 18 Nozz Mach as before. Changed & Cleaned Center F.O. burners. P/s disch strainers. Daily test of stby L.O. pump for 1-hr. Pumped up port settlers from $5\frac{1}{2}$ TKS. Pumped Bilges. Inspected & Cleaned main L.O. disch. strainers. Checked Steering ER. Gear. Open WTD-6-118-1 for 1-hr with permission from Bridge pumped Refr Flat bilge to a safe level. Made Routine Rounds on Mach & Eng. spaces.

WATCH ENGR'S SIGNATURE-

George Bunney

0400-0800 WATCH

Steaming as before. Changed bottom burner in #1 & 2 boilers. Shifted & Cleaned F.O. Suct. & Disch. Strainers to #1 & 2 boilers. Checked all operating mach. and insp. S.E. room. Shifted & Cleaned main L.O. strainer. 0714 sun rise. W.T. doors opened B/E.

WATCH ENGR'S SIGNATURE-

John Jones

0800-1200 WATCH

Underway Steaming 18 Nozz. 0800 to 0830 Blew tubes #1 & 2 Boilers. 0930 Checked Steering Eng. Room. Cleaned & Changed Top Burners #1 & 2 Boilers. Clean & Shift F.O. Disch. strainers. Clean & Shift L.O. Strainers #1 & 2 Generators. Checked steering engine room at 1030. Made rounds and Insp of Mach & Eng. spaces. Pumped Bilges & Cargo holds. Added 2 gal. L.O. to #1 Feed pump.

WATCH ENGR'S SIGNATURE-

R. Summers

CHIEF ENGINEER

BOILER WATER READINGS

STB'D	PORT
HOURS 1745	HOURS 1515
AKL 818	AKL 1051
T-AL/400	T-AKL 1515
SAL. 331	SAL. 331
PHOS. 50	PHOS. 50
Fe. 10	Fe. 10

CHIEF ENGR'S SIGNATURE-

Walt Jones

USNS	VOYAGE NO.	FROM	TO	TYPE OF VESSEL	DATE
GCN JOHN POPE TBP-110	7-0	Sasebo, Japan		7.2	2-6-7-67

	WATCH						WATCH					
	1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200	1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200
RUNNING TIME	+20 48											
DETENTION TIME												
REVOLUTION COUNTER (END OF WATCH)	2235											
TOTAL REVOLUTIONS (FOR WATCH)	5450											
AVERAGE RPM	80											
F.O. METER (END OF WATCH)	1094 6600	1094 7110	1094 7590	1094 8070	1094 8520	1094 8770						
F.O. CONSUMED	1860	570	480	480	450	460						
MACHINERY PARTICULARS	PRESSURES	THROTTLE	-				PRESSURES	AFT. H. P. ROTOR BEARING				
		H.P. AHEAD	-					FORWARD L. P. ROTOR BEARING				
		L.P. AHEAD	-					AFT. L.P. ROTOR BEARING				
		VACUUM	25	25	-			HOTTEST GEAR BEARING FORWARD				
		L.O. TO TURBINES	12	12	12	12		HOTTEST GEAR BEARING AFT				
		AUX. STEAM	150	150	150	150		AUX. COND. CONDENSATE				
		BACK PRESSURE	9	9	9	9		1ST STAGE FEED WATER HEATER				
		GLAND STEAM	3	2.5	-	-		D. C. FEED WATER HEATER	240	240	238	238
	TEMPERATURES	H.P. BLEEDER	-	-				3RD STAGE FEED WATER HEATER	-	-	-	240
		I.P. BLEEDER	-	-				F.O. TO BURNERS	150	156	130	130
		L.P. BLEEDER	-	-				F. O. BACK PRESSURE	8	8	5	5
		STEAM AT THROTTLE	-	-				AIR TO FURNACE	1.0	1.0	1.0	1.2
		L.P. EXHAUST	150	145	145	127		SAVINITY	-	-	-	-
		CONDENSATE	65	65	65	-		MAIN STEAM	450	450	440	440
		CIRC. WATER IN	54	54	55	51		SUPER HEAT	-	-	-	-
		CIRC. WATER OUT	55	54	56	52		F.O. TO BURNERS	160	165	160	150
		L.O. TO COOLERS	110	110	110	108		F.O. TEMP. IN SETTLING TANKS	80 80	85 80	80 80	90 85
		L.O. FROM COOLERS	105	104	106	104		PORT BOILER UPTAKE	350	350	350	360
		TEMPERATURE THRUST BEARING	-	-				STBD. BOILER UPTAKE	-	-	-	-
		FORWARD H.P. ROTOR BEARING	-	-				ENGINE ROOM TEMPERATURE	72	70	64	64
								FIRE ROOM TEMPERATURE	72	70	64	64
								NOZZLES IN USE	-	-	-	-

WATCH	GENERATORS										FUEL - WATER AND LUBE OIL			
	GENERATOR NUMBER	R.P.M.	STEAM PRESSURE	STEAM TEMP.	L.O. PRESSURE	L.O. TO COOLER	L.O. FROM COOLER	TEMP. OF HOTTEST BEARING	L.O. GOVERNOR PRESSURE	AMPS POSITIVE	AMPS NEGATIVE	VOLTS	METER AT NOON	ON HAND AT START OF DAY
1200 TO 1600	1	1200	440		9	118	108		62	1000	1000	235	10948770	343
	2	1200	440		7	122	108		61	1000	1000	235	10944770	-0-
1600 TO 2000	1	1200	450	-	9	118	108	-	61	1100	1100	240	4030	310
	2	1200	450	-	7	122	108	-	63	1050	1050	240	11652	33
2000 TO 2400	1	1200	440		9	118	108		61	1000	1000	240	11586	2500
	2	1200	440		7	122	110		62	1000	1000	240	910	2495
2400 TO 0400	1	1200	440		9	118	108		62	1000	1000	240	200	5
	2	1200	440		7	122	108		61	1000	1000	240	1060	1352
0400 TO 0800	1	1200	440		9	118	108		62	1050	1050	240	50	1350
	2	1200	440		7	124	119		61	1150	1050	240		2
0800 TO 1200	1	1200	440		9				62			235		
	2	1200	440		7				61			235		

REMARKS

1200-1600 WATCH

Underway Reduced Speed to 80 RPM Bld Bridge @ 1200 ARR @ 1245 CTR
 22352630 FOM #1-3784780 - #2-7160670. Shifted MAIN SEA SUCT to high FANE @ 1435
 CTR 22354870 FOM #1-3785140 - #2-7161070. Secured M.S.C.B.S. Engaged TACKLING GEAR AND
 Started Turning Motor @ 1435. Bells as per Bell Book. Secured 1st Stage ON MAIN AIR EJECTOR.
 Shifted ELECT LOAD 1st ROM Aft @ 1520 Started Elect FW PUMP @ 1530 Secured #1 Boiler @ 1540
 Pumped Bilges. Made Rounds ON MACH & ENGS SPACES.

Watch elect. J. Gutierrez 2nd
 1600-2000 WATCH

WATCH ENGR'S SIGNATURE-

Steaming #2 boiler for ant. Purposes. Vacuum up on main unit
 with L.O. system in operation. #1 & 2 turbo then carrying Elect. load. Taking
 fresh water from the dock, filling Peak Tank FWD. Checked all operating mach.
 & spaces.

2000-2400 WATCH

WATCH ENGR'S SIGNATURE-

Under Queen 74T. Windley In port, Sasebo Japan. @ 2030 Broke Vacuum on Main unit
 Secured Main Air Ejector, Main Cond. pump. Cleaned & changed Burners
 #2 Boiler. Made Rounds & Insp of Mach & Eng spaces.
 added 2 gal oil to #2 feed pump

2400-0400 WATCH

WATCH ENGR'S SIGNATURE-

Under Lowell 74T. Hughes Refer Beane Port Watch Sasebo Japan Mach INOPERATION AS BEFORE. Changed & Cleaned Bottom
 FO-BURNER & port disch STRAINER. Bilges at safe level. DAILY Test of STBY L.O. PUMP FOR
 1-hr. Shifted & Cleaned MAIN L.O. STRAINER. Made Routine INSPECTIONS of MACH & ENGS SPACES.

0400-0800 WATCH

WATCH ENGR'S SIGNATURE-

Under Stallworth FWT Morgan Refer Gintel Port Watch Sasebo Japan MACH INOPERATION AS before. Vented #2 Boiler @ 0430
 Shifted & Cleaned PORT FO- STRAINERS. Checked Steering L.R. Bilges at safe level. Made Routine
 Rounds ON MACH & ENGS SPACES.

0800-1200 WATCH

WATCH ENGR'S SIGNATURE-

Under Stallworth FWT Morgan Refer Gintel Port watch Sasebo Japan. Mach. as previous watch. Checked all operating
 Mach. & spaces. Men working on various valves & pumps.

CHIEF ENGINEER

WATCH ENGR'S SIGNATURE-

DILER-QUEEN 74U LINDSEY

BOILER WATER READINGS

SEB'D	PORT
HOURS	HOURS 1635
AKL 437	AKL 934
T-AKL 14	T-AKL 1460
SAL.	SAL. 2.70
PHOS.	PHOS. 570
R.ph	R-ph 10

CHIEF ENGR'S SIGNATURE-

REMARKS

1200-1600 WATCH

Port watch same as before. The Mach in operation. #3 boiler #1 & 2 tanks
 yes. Aux Circulator + Condensate pumps out in jacket. #1 Elect fresh water
 Pump. #2 fire + sanitation Pump. Main L.O. Pump. Main Circ. Pump jacking gear
 engaged. L.O. Purifier in operation. Shifted & Cleaned F.O. disch. strainer to
 #2 boiler. Pumped shaft alley bilges. Checked all operating mach.
 CILER-QUEEN F.W. LINDSLEY. @ 1645 secured L.O. Pump + J.O. also L.O. Purifier.

WATCH ENGR'S SIGNATURE-

Jm Jones

1600-2000 WATCH

In port, mach in operation as before, cleaned Burner, Clean + Shift
 to Disch. Strainer Bilges at safe level Made Rounds of Mach +
 Eng spaces.

Oiler Lovell F.W. Higgins Refer Allen.

WATCH ENGR'S SIGNATURE-

R Summers

2000-2400 WATCH

In port, Mach in operation as before, cleaned L.O. strainers
 on #1 + 2 Generators Made Rounds + Insp of Mach + Eng
 spaces. Bilges at safe level

Oiler Lovell - F.W.T. Higgins Refer - Allen.

WATCH ENGR'S SIGNATURE-

R Summers

2400-0400 WATCH

IN PORT WATCH MACH IN OPERATION AS BEFORE. Took the top off #2 #3 #4 + #5 F.O.
 tks. Cleaned Port F.O. STRAINER. Bilges AT SAFE LEVEL. MADE ROUTINE ROUNDS ON MACH
 AND ENG'S SPACES.

Oiler Stallworth F.W.T. Morgan. Refer Bintel.

WATCH ENGR'S SIGNATURE-

Henry Buning

0400-0800 WATCH

PORT WATCH MACH AS BEFORE. CHANGED + CLEANED F.O. BURNER IN #2 BOILER +
 PORT DISCH STRAINER. Bilges AT SAFE LEVEL. MADE ROUTINE INSPECTION OF MACH + ENG'S
 SPACES.

Oiler Stallworth F.W.T. Morgan Refer Bintel

WATCH ENGR'S SIGNATURE-

Henry Buning

0800-1200 WATCH

STEAMING AS BEFORE. Checked all operating Mach. + S.E. room.
 CHANGED + CLEANED burner, shifted F.O. disch. strainer. Pumped shaft
 alley bilges. Men working on drains + feed Pump #1.

CILER-QUEEN - F.W. LINDSLEY

WATCH ENGR'S SIGNATURE-

Jm Jones

CHIEF ENGINEER

BOILER WATER READINGS

STB'D	PORT
ECURS	ECURS 1382
AKL	AKL 9.34
T-AKL	T-AKL 1460
SAL.	SAL. 3.31
PHOS.	PHOS. 3.2
R.PH	R.PH 10

CHIEF ENGR'S SIGNATURE-

Walter C. Lindsley

WATCH							WATCH						
	1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200		1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200
RUNNING TIME							MACHINERY PARTICULARS (CONT'D)						
DETENTION TIME													
REVOLUTION COUNTER (END OF WATCH)													
TOTAL REVOLUTIONS (FOR WATCH)													
AVERAGE RPM	1093 1670	1095 2530	1095 3010	1095 3330									
F.O. METER (END OF WATCH)	1674 9445			1095 2830	1095 3750	1095 4260							
F.O. CONSUMED	410 710	450	480	520	420	450							
MACHINERY PARTICULARS	THROTTLE						MACHINERY PARTICULARS (CONT'D)						
	H.P. AHEAD												
	L.P. AHEAD												
	VACUUM												
	L.O. TO TURBINES												
	AUX. STEAM	150	150	150	150	150							
	BACK PRESSURE	9	9	9	9	9							
	GLAND STEAM	-											
	H.P. BLEEDER	-											
	L.P. BLEEDER	-											
PRESSURES	STEAM AT THROTTLE						BOILER PARTICULARS						
	L.P. EXHAUST												
	CONDENSATE												
	CIRC. WATER IN	53	53	55	55	55							
	CIRC. WATER OUT	62	61	64	64	65							
	L.O. TO COOLERS												
	L.O. FROM COOLERS												
	TEMPERATURE THRUST BEARING												
	FORWARD H.P. ROTOR BEARING												
TEMPERATURES							TEMPERATURES						
MISCELLANEOUS							MISCELLANEOUS						

WATCH	GENERATORS												FUEL - WATER AND LUBE OIL							
	GENERATOR NUMBER	R.P.M.	STEAM PRESSURE	STEAM TEMP.	L.O. PRESSURE	L.O. TO COOLER	L.O. FROM COOLER	TEMP. OF HOTTEST BEARING	L.O. GOVERNOR PRESSURE	AMPS POSITIVE	AMPS NEGATIVE	VOLTS	FUEL OIL		DOMESTIC WATER		BOILER WATER		LUBE OIL	
1200 TO 1600	1	1200	440	-	9	120	110	-	61	750	750	235	METER AT NOON	10954200	ON HAND AT START OF DAY	290	METER PREVIOUS NOON	10951670	EVAPORATED OR RECEIVED	-0-
	2	1200	440	-	7	124	110	-	63	900	900	235	CONSUMED BY METER	2530	ON HAND	280	ON HAND AT START OF DAY	19500	CONSUMED	10
1600 TO 2000	1	1200	440		9	120	110		62	750	750	235	RECEIVED DURING DAY	-0-	ON HAND AT START OF DAY	2490	EXPENDED DURING DAY	60	RECEIVED	-0-
	2	1200	440		7	122	108		63	750	750	235	REMAINING ON BOARD	19440	ON HAND	2485	ON HAND AT START OF DAY	1010	CONSUMED	5
2000 TO 2400	1	1200	440		9	120	110		62	750	750	235	EVAPORATED OR RECEIVED	169	DIESEL OIL	1347	ON HAND	1129	ON HAND	1345
	2	1200	440		7	124	108		63	800	800	235	CONSUMED	40	CONSUMED	2	CONSUMED			
2400 TO 0400	1	1200	440		9	118	108		62	700	700	235	LOW PRESS. EVAPORATORS (No. of hrs. operated)(Fresh water made gals.)							
	2	1200	440		7	122	109		62	750	750	235	L.O. CENTRIFUGE - HOURS OPERATED							
0400 TO 0800	1	1200	440		9	118	108		62	850	800	235	1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200		
	2	1200	440		7	122	109		62	900	850	235								
0800 TO 1200	1	1200	440		9	118	108		62	800	800	235	SUMMARY							
	2	1200	440		7	122	109		62	850	850	235	RUNNING TIME		PERCENT OF SLIP					
												DETENTION TIME		BBL FUEL/MI						
												TOTAL REVOLUTIONS		WIND DIRECTION						
												AVERAGE R.P.M.		STATE OF SEA						
												TOTAL MILES BY ENGINE		STATE OF WEATHER						
												TOTAL MILES BY OBSERVATION								

REMARKS

1200-1600 WATCH

In Port. passed Japan. Steam up. on #2 boiler #1 + 2 turbo Gen. Aux. Circulator + Condensate Pumps. #1 fresh water Elect. Pump. #2 fire pump. Changed burner + shifted F.O. disch. strainer. Pumped salt alley bilges. Checked all Engineering spaces + operating machinery.

OILER-QUEEN F/W LINDSLEY

WATCH ENGR'S SIGNATURE-

1600-2000 WATCH

In port, mach in operation as before. Changed burner port boiler. Opened 2 valves #1 Boiler. Made Rounds of Mach + Eng spaces hourly. Bilges at safe level.

Oiler - Lovell - F/W Higgins - Reifer - Allen

WATCH ENGR'S SIGNATURE-

2000-2400 WATCH

In port. Changed Burner. Changed L.O. Strainers on #1 + 2 Gen. Bilges at safe level. Made Rounds + Insp of Mach + Eng spaces. Added 1 gal L.O. to #2 main fuel pump.

Oiler - Lovell - F/W Higgins - Reifer - Allen

WATCH ENGR'S SIGNATURE-

2400-0400 WATCH

IN port watch mach in operation as before. Shifted + cleaned port F.O. strainer. Held Eng's casualty drill B-8. High salinity in boiler while steaming watch inst. and bridge notified 0300-0320. Made routine rounds on mach + Eng spaces.

Oiler Stallworth F/W MORGAN. Refer Gintel.

WATCH ENGR'S SIGNATURE-

0400-0800 WATCH

Port watch mach as before. Changed + cleaned F.O. burners on #2 boiler. And disch strainer. Bilges at a safe level. Made routine rounds on mach and Eng's spaces.

Oiler Stallworth F/W MORGAN Refer Gintel

WATCH ENGR'S SIGNATURE-

0800-1200 WATCH

Steaming as before. Changed burner, shifted + cleaned F.O. disch. strainer. Checked all Eng. spaces. Continued work on equipment.

OILER-QUEEN F/W LINDSLEY

WATCH ENGR'S SIGNATURE-

CHIEF ENGINEER

BOILER WATER READINGS

STE'D	PORT
HOURS	HOURS 1606
AKL	AKL 876
T-AKL	T-AKL 1285
SAL.	SAL. 331
PHOS.	PHOS. 50
R.ph	R.ph 16

CHIEF ENGR'S SIGNATURE-

USNS		VOYAGE NO.		FROM		TO		TYPE OF VESSEL		DATE	
Gen John Pope TAP-110		7-D		Sasebo		Japan		P2-G		9-10 Feb 1967	

	WATCH							WATCH					
	1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200		1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200
RUNNING TIME							MACHINERY PARTICULARS (CONT'D)	AFT. H. P. ROTOR BEARING					
DETENTION TIME								FORWARD L. P. ROTOR BEARING					
REVOLUTION COUNTER (END OF WATCH)								AFT. L. P. ROTOR BEARING					
TOTAL REVOLUTIONS (FOR WATCH)								HOTTEST GEAR BEARING FORWARD					
AVERAGE RPM								HOTTEST GEAR BEARING AFT					
F.O. METER (END OF WATCH)	1095 4610	1095 5020	1095 5630	1095 6410	1095 7000	1095 7490		AUX. COND. CONDENSATE					
F.O. CONSUMED	416	410	616	780	590	490		1ST STAGE FEED WATER HEATER					
								D. C. FEED WATER HEATER	238	238	238	238	238
								3RD STAGE FEED WATER HEATER					
								F.O. TO BURNERS	165	60	160	105	105
PRESSURES	THROTTLE						F.O. BACK PRESSURE	6	6	6	6	6	
	H.P. AHEAD						AIR TO FURNACE	1.2	1.0	1.0	1.0	1.0	
	L.P. AHEAD						UPTAKE	440	440	440	440	440	
	VACUUM						MAIN STEAM	440	440	440	440	440	
	L.O. TO TURBINES						SUPER HEAT						
	AUX. STEAM	150	150	150	130	150	130	F.O. TO BURNERS	160	160	160	160	
	BACK PRESSURE	9	9	9	9	9	9	F.O. TEMP. IN SETTLING TANKS	90/85	90/85	90/85	90/85	
	GLAND STEAM						PORT BOILER UPTAKE	360	365	365	370	365	
	H.P. BLEEDER						STBD. BOILER UPTAKE						
	L.P. BLEEDER						ENGINE ROOM TEMPERATURE	70	69	69	69	68	
TEMPERATURES	STEAM AT THROTTLE						FIRE ROOM TEMPERATURE	70	69	69	69	68	
	L.P. EXHAUST						NOZZLES IN USE						
	CONDENSATE						NO. OF BURNERS IN USE	1	1	1	1	1	
	CIRC. WATER IN	53	55	55	55	55	55	BURNER TIP SIZE	53/70	53/70	53/70	53/70	
	CIRC. WATER OUT	62	62	62	63	63	63	CO ₂ % PORT BOILER					
	L.O. TO COOLERS				98	98	98	CO ₂ % STBD. BOILER					
	L.O. FROM COOLERS				94	94	94	OIL LEVEL MAIN SUMP			1.2"	1.2"	
	TEMPERATURE THRUST BEARING												
	FORWARD H.P. ROTOR BEARING												

WATCH	GENERATORS												FUEL - WATER AND LUBE OIL					
	GENERATOR NUMBER	R.P.M.	STEAM PRESSURE	STEAM TEMP.	L.O. PRESSURE	L.O. TO COOLER	L.O. FROM COOLER	TEMP. OF HOTTEST BEARING	L.O. GOVERNOR PRESSURE	AMPS POSITIVE	AMPS NEGATIVE	VOLTS	FUEL OIL	WATER	LUBE OIL			
1200 TO 1600	1	1200	440	-	9	120	110	-	62	900	900	235	METER AT NOON	16957490	ON HAND AT START OF DAY	280		
	2	1200	440	-	7	124	108	-	62	750	750	235	METER PREVIOUS NOON	10954200	EVAPORATED OR RECEIVED	-0-		
													CONSUMED BY METER	3290	ON HAND	240		
													ON HAND AT START OF DAY	19440	CONSUMED	40		
													RECEIVED DURING DAY	-0-	ON HAND AT START OF DAY	2485		
													EXPENDED DURING DAY	100	RECEIVED	-0-		
													REMAINING ON BOARD	19340	ON HAND	2480		
1600 TO 2000	1	1200	440		9	120	110		62	850	800	235	ON HAND AT START OF DAY	1129	CONSUMED	5		
	2	1200	440		7	132	108		63	850	800	235	EVAPORATED OR RECEIVED	-0-	DIESEL OIL	1345		
													ON HAND	1075	ON HAND	1342		
													CONSUMED	54	CONSUMED	3		
2000 TO 2400	1	1200	440		9	120	110		62	900	800	235	LOW PRESS. EVAPORATORS (No. of hrs. operated) (Fresh water made gals.)					
	2	1200	440		7	132	108		63	900	800	235						
2400 TO 0400	1	1200	440		9	119	110		62	850	850	235	L.O. CENTRIFUGE - HOURS OPERATED					
	2	1200	440		7	124	110		62	950	900	235	1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200
															3 1/2	4	4	
0400 TO 0800	1	1200	440		9				62	950	900	235	SUMMARY					
	2	1200	440		7				62	1050	1000	235	RUNNING TIME		PERCENT OF SLIP			
													DETENTION TIME		BBL FUEL/MI			
													TOTAL REVOLUTIONS		WIND DIRECTION			
0800 TO 1200	1	1200	440		9				62	650	600	235	AVERAGE R.P.M.		STATE OF SEA			
	2	1200	440		7				62	650	650	235	TOTAL MILES BY ENGINE		STATE OF WEATHER			
													TOTAL MILES BY OBSERVATION					

REMARKS

1200-1600 WATCH

Steaming aux on #2 boiler #1 & 2 Turbo Gen. aux. cond. & circulation Pumps, aux. air ejector #1 fresh water pump. Changed burner, shifted F.O. disc. strainer. Men working on Equipment in space.

OILER-QUEEN F/W LINDSLEY

WATCH ENGR'S SIGNATURE-

1600-2000 WATCH

In port. cleaned & changed burner. changed F.O. Strainer #1 & 2 Generators, closed up #1 Boiler, made Rounds & Insp of Mach & Eng spaces, Bilges at safe level.

Oiler - Lovell - FWT Highers - Refer - Allen

WATCH ENGR'S SIGNATURE-

2000-2400 WATCH

In port. @ 2130 Lit off #1 Boiler, intermittent fires for drying out, made Rounds & Insp of Mach & Eng spaces Bilges at safe level.

Oiler - Lovell - FWT Highers - Refer - Allen

WATCH ENGR'S SIGNATURE-

2400-0400 WATCH

IN PORT Watch mach as before. Started L.O. purifier @ 0030 shifted & cleaned P/S F.O. disc. STRAINER INTERMITTENT FIRES IN #1 BOILER. Bilges AT Safe Level. Started MAIN 2.O. PUMP @ 0200 Circulating oil through main unit. Made Routine Rounds ON MACH & ENG'S SPACES.

Oiler Stallworth FWT Morgan Refer Gintch

WATCH ENGR'S SIGNATURE-

0400-0800 WATCH

IN PORT Watch mach as before. Changed & cleaned F.O. BURNER IN #2 BOILER & STRAINER. Rmn stby L.O. 3-hr with lead. INTERMITTENT FIRES IN #1 BOILER. Bilges AT A Safe Level. Made Routine Rounds ON MACH AND ENG'S SPACES.

Oiler Stallworth FWT Morgan Refer Gintch

WATCH ENGR'S SIGNATURE-

0800-1200 WATCH

Steaming as before, tied up to Pier 3aseko Japan. @ 0920 under Clearance by Bridge. @ 0925 started turning gear motor. @ 0930 started Raising Vacuum on main plant. Checked all Engineering spaces.

OILER-QUEEN F/W Houser

WATCH ENGR'S SIGNATURE-

CHIEF ENGINEER

BOILER WATER READINGS

STB'D	PORT
HOURS	HOURS 1630
AKL	AKL 876
T-AKL	T-AKL 1285
SAL.	SAL. 3.31
PHOS.	PHOS. 45
R.ph	R.ph 16

CHIEF ENGR'S SIGNATURE-

USNS		VOYAGE NO.	FROM	TO	TYPE OF VESSEL	DATE
John Cope		70	Sasebo Japan		P2	2-10-11-67

WATCH							WATCH						
1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200		1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200	
RUNNING TIME DETENTION TIME REVOLUTION COUNTER (END OF WATCH) TOTAL REVOLUTIONS (FOR WATCH) AVERAGE RPM F.O. METER (END OF WATCH) 1093 7990 F.O. CONSUMED 500							AFT. H. P. ROTOR BEARING FORWARD L. P. ROTOR BEARING AFT. L. P. ROTOR BEARING HOTTEST GEAR BEARING FORWARD HOTTEST GEAR BEARING AFT AUX. COND. CONDOENSATE 1ST STAGE FEED WATER HEATER D. C. FEED WATER HEATER 3RD STAGE FEED WATER HEATER						
PRESSURES THROTTLE H.P. AHEAD L.P. AHEAD VACUUM L.O. TO TURBINES AUX. STEAM BACK PRESSURE GLAND STEAM H.P. BLEEDER I.P. BLEEDER L.P. BLEEDER STEAM AT THROTTLE L.P. EXHAUST CONDOENSATE CIRC. WATER IN CIRC. WATER OUT L.O. TO COOLERS L.O. FROM COOLERS TEMPERATURE THRUST BEARING FORWARD H.P. ROTOR BEARING							TEMPERATURES (CONT'D) F.O. TO BURNERS F. O. BACK PRESSURE AIR TO FURNACE UPTAKE MAIN STEAM SUPER HEAT F.O. TO BURNERS F.O. TEMP. IN SETTLING TANKS PORT BOILER UPTAKE STBD. BOILER UPTAKE						
							BOILER PARTIUCULARS (CONT'D) TEMPERATURES F.O. TO BURNERS F. O. BACK PRESSURE AIR TO FURNACE UPTAKE MAIN STEAM SUPER HEAT F.O. TO BURNERS F.O. TEMP. IN SETTLING TANKS PORT BOILER UPTAKE STBD. BOILER UPTAKE						
							MISCELLANEOUS ENGINE ROOM TEMPERATURE FIRE ROOM TEMPERATURE NOZZLES IN USE NO. OF BURNERS IN USE BURNER TIP SIZE CO ₂ % PORT BOILER CO ₂ % STBD. BOILER OIL LEVEL MAIN SUMP						

GENERATORS											FUEL - WATER AND LUBE OIL							
WATCH	GENERATOR NUMBER	R.P.M.	STEAM PRESSURE	STEAM TEMP.	L.O. PRESSURE	L.O. TO COOLER	L.O. FROM COOLER	TEMP. OF HOTTEST BEARING	L.O. GOVERNOR PRESSURE	AMPS POSITIVE	AMPS NEGATIVE	VOLTS	FUEL OIL	BOILER WATER	LUBE OIL			
1200 TO 1600													METER AT NOON 10952970	ON HAND AT START OF DAY 240				
													METER PREVIOUS NOON 10957490	EVAPORATED OR RECEIVED				
													CONSUMED BY METER 480	ON HAND				
													ON HAND AT START OF DAY 19340	CONSUMED				
													RECEIVED DURING DAY	ON HAND AT START OF DAY 2780				
													EXPENDED DURING DAY	RECEIVED				
													REMAINING ON BOARD	ON HAND				
													ON HAND AT START OF DAY 1075	CONSUMED				
													EVAPORATED OR RECEIVED	DIESEL OIL 1342				
													ON HAND	ON HAND				
													CONSUMED	CONSUMED				
2000 TO 2400													LOW PRESS. EVAPORATORS (No. of hrs. operated)(Fresh water made gals.)					
2400 TO 0400													L.O. CENTRIFUGE - HOURS OPERATED					
													1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200
													2					
0400 TO 0800													SUMMARY					
													RUNNING TIME	PERCENT OF SLIP				
													DETENTION TIME	BBL FUEL/MI				
													TOTAL REVOLUTIONS	WIND DIRECTION				
													AVERAGE R.P.M.	STATE OF SEA				
													TOTAL MILES BY ENGINE	STATE OF WEATHER				
0800 TO 1200													TOTAL MILES BY OBSERVATION					

REMARKS

1200-1600 WATCH

1205 Disengaged J.G. 1207 opened main stop 1215 closed J.G. Telegraph.
 1300 J.G. FOM. R 7171620 S. 3785980. CTR. 22355296 - FWE. 1454. CTR. 22356150
 FOM. 7172018 - S 3785980 @ 1455 Closed main stop 1457 engaged J.G. 1500
 Secured main plant 1505 Secured #1 & #2 turbo men + aux plants 1505 secured
 #2 boiler. Mach. in operation main + aux circulator, main L.O. pump, L.O. purifier
 & turning gear, #1 feed fresh water pump

WATCH ENGR'S SIGNATURE-

1600-2000 WATCH

At Anchor Port watch machinery in operation as before
 main plant sec. S.O.C. L.O. Purifier @ 1800.

WATCH ENGR'S SIGNATURE-

2000-2400 WATCH

At Anchor Port watch plant sec. main unit on jacking
 machinery in operation F.W. Pump L.O. Pump Fire & Sanitary
 Pump S.O.C. Aux. Circ. Pumps @ 2300.

WATCH ENGR'S SIGNATURE-

2400-0400 WATCH

PLANT SECURED - F.W. PUMP IN OPERATION.
 SECURED MAIN CIRC. JACKING GEAR & L.O.S. PUMPS @ 0200
 BILGES AT SAFE LEVEL
 VENT #1 & #2 BOILER DRUMS.

WATCH ENGR'S SIGNATURE-

0400-0800 WATCH

PLANT SECURED

BILGES AT SAFE LEVEL

WATCH ENGR'S SIGNATURE-

0800-1200 WATCH

PLANT SECURED FRESH WATER PUMP ON LINE
 BILGES AT SAFE LEVEL

WATCH ENGR'S SIGNATURE-

CHIEF ENGINEER

BOILER WATER READINGS

STB'D	PORT
HOURS	HOURS
AKL	AKL
T-AKL	T-AKL
SAL.	SAL.
PHOS.	PHOS.
R.ph	R.ph

CHIEF ENGR'S SIGNATURE-

USNS		VOYAGE NO.		FROM		TO		TYPE OF VESSEL		DATE			
Benjamin Pope		70		San Antonio				FS		2-11-12/67			
		WATCH						WATCH					
		1200 TO 1600		1600 TO 2000		2000 TO 2400		2400 TO 0400		0400 TO 0800		0800 TO 1200	
RUNNING TIME													
DETENTION TIME													
REVOLUTION COUNTER (END OF WATCH)													
TOTAL REVOLUTIONS (FOR WATCH)													
AVERAGE RPM													
F.O. METER (END OF WATCH)													
F.O. CONSUMED													
MACHINERY PARTICULARS		PRESSURES		THROTTLE									
				H.P. AHEAD									
				L.P. AHEAD									
				VACUUM									
				L.O. TO TURBINES									
				AUX. STEAM									
				BACK PRESSURE									
				GLAND STEAM									
				H.P. BLEEDER									
				L.P. BLEEDER									
TEMPERATURES		STEAM AT THROTTLE											
		L.P. EXHAUST											
		CONDENSATE											
		CIRC. WATER IN											
		CIRC. WATER OUT											
		L.O. TO COOLERS											
		L.O. FROM COOLERS											
		TEMPERATURE THRUST BEARING											
		FORWARD H.P. ROTOR BEARING											
MACHINERY PARTICULARS (CONT'D)		AFT. H. P. ROTOR BEARING											
		FORWARD L. P. ROTOR BEARING											
		AFT. L. P. ROTOR BEARING											
		HOTTEST GEAR BEARING FORWARD											
		HOTTEST GEAR BEARING AFT											
		AUX. COND. CONDENSATE											
		1ST STAGE FEED WATER HEATER											
		D. C. FEED WATER HEATER											
		3RD STAGE FEED WATER HEATER											
BOILER PARTICULARS		F.O. TO BURNERS											
		F. O. BACK PRESSURE											
		AIR TO FURNACE											
		UPTAKE											
		MAIN STEAM											
		SUPER HEAT											
		F.O. TO BURNERS											
		F.O. TEMP. IN SETTLING TANKS											
		PORT BOILER UPTAKE											
		STBD. BOILER UPTAKE											
MISCELLANEOUS		ENGINE ROOM TEMPERATURE											
		FIRE ROOM TEMPERATURE											
		NOZZLES IN USE											
		NO. OF BURNERS IN USE											
		BURNER TIP SIZE											
		CO ₂ % PORT BOILER											
		CO ₂ % STBD. BOILER											
		OIL LEVEL MAIN SUMP											
GENERATORS		GENERATOR NUMBER											
		R.P.M.											
		STEAM PRESSURE											
		STEAM TEMP.											
		L.O. PRESSURE											
		L.O. TO COOLER											
		L.O. FROM COOLER											
		TEMP. OF HOTTEST BEARING											
		L.O. GOVERNOR PRESSURE											
		AMPS POSITIVE											
FUEL - WATER AND LUBE OIL		METER AT NOON											
		METER PREVIOUS NOON											
		CONSUMED BY METER											

REMARKS

1200-1600 WATCH

PLANT SECURED FRESH WATER PUMP ON LINE
 BILGES AT SAFE LEVEL. FRESH WATER PUMP ON LINE

WATCH ENGR'S SIGNATURE- Karsten

1600-2000 WATCH

Plant Secured F.W. Pump -

WATCH ENGR'S SIGNATURE-

F. Hurri

2000-2400 WATCH

Plant Secured

WATCH ENGR'S SIGNATURE-

F. Hurri

2400-0400 WATCH

PLANT SECURED

WATCH ENGR'S SIGNATURE-

McDonald

0400-0800 WATCH

PLANT SECURED
 BILGES DRY

WATCH ENGR'S SIGNATURE-

McDonald

0800-1200 WATCH

PLANT SECURED
 BILGES DRY

WATCH ENGR'S SIGNATURE-

Karsten

CHIEF ENGINEER

BOILER WATER READINGS

STE'D	PORT
HOURS	HOURS
AKL	AKL
T-AKL	T-AKL
SAL.	SAL.
PHOS.	PHOS.
R.ph	R.ph

CHIEF ENGR'S SIGNATURE-



REMARKS

1200-1600 WATCH

PLANT SECURED FRESH WATER PUMP ON LINE
PUMP CARGO HOLES BILGES. STD#4 PORT#3
BILGES AT SAFE LEVEL.

WATCH ENGR'S SIGNATURE-

Karsten

1600-2000 WATCH

Plant secured Fresh water Pump on line
Pumped Bilges.

WATCH ENGR'S SIGNATURE-

F. Harri

2000-2400 WATCH

PLANT SECURED F.W. PUMP ON LINE.
BILGES DRY

WATCH ENGR'S SIGNATURE-

M. D. Jones

2400-0400 WATCH

PLANT SECURED.

WATCH ENGR'S SIGNATURE-

M. D. Jones

0400-0800 WATCH

WATCH ENGR'S SIGNATURE-

0800-1200 WATCH

PLANT SECURED FRESH WATER PUMP ON LINE.
BILGES DRY

WATCH ENGR'S SIGNATURE-

Karsten

CHIEF ENGINEER

BOILER WATER READINGS

STB'D	PORT
HOURS	HOURS
AKL	AKL
T-AKL	T-AKL
SAL.	SAL.
PHOS.	PHOS.
R.ph	R.ph

CHIEF ENGR'S SIGNATURE-

M. D. Jones

USNS	VOYAGE NO.	FROM	TO	TYPE OF VESSEL	DATE
Don John Cox	70	Sasebo Japan		PS	12 Feb 1957

WATCH							WATCH						
1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200		1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200	
RUNNING TIME						MACHINERY PARTICULARS (CONT'D)	AFT. H. P. ROTOR BEARING						
DETENTION TIME							FORWARD L. P. ROTOR BEARING						
REVOLUTION COUNTER (END OF WATCH)							AFT. L. P. ROTOR BEARING						
TOTAL REVOLUTIONS (FOR WATCH)							HOTTEST GEAR BEARING FORWARD						
AVERAGE RPM							HOTTEST GEAR BEARING AFT						
F.O. METER (END OF WATCH)						TEMPERATURES (CONT'D)	AUX. COND. CONDENSATE						
F.O. CONSUMED							1ST STAGE FEED WATER HEATER						
							D. C. FEED WATER HEATER						
							3RD STAGE FEED WATER HEATER						
MACHINERY PARTICULARS	PRESSURES	THROTTLE					TEMPERATURES	F.O. TO BURNERS					
		H.P. AHEAD						F. O. BACK PRESSURE					
		L.P. AHEAD						AIR TO FURNACE					
		VACUUM						UPTAKE					
		L.O. TO TURBINES						MAIN STEAM					
	TEMPERATURES	AUX. STEAM					PRESSURES	SUPER HEAT					
		BACK PRESSURE						F.O. TO BURNERS					
		GLAND STEAM						F.O. TEMP. IN SETTLING TANKS					
		H.P. BLEEDER						PORT BOILER UPTAKE					
		I.P. BLEEDER						STBD. BOILER UPTAKE					
		L.P. BLEEDER						ENGINE ROOM TEMPERATURE					
		STEAM AT THROTTLE						FIRE ROOM TEMPERATURE					
		L.P. EXHAUST						NOZZLES IN USE					
		CONDENSATE						NO. OF BURNERS IN USE					
		CIRC. WATER IN						BURNER TIP SIZE					
CIRC. WATER OUT					CO ₂ % PORT BOILER								
L.O. TO COOLERS					CO ₂ % STBD. BOILER								
L.O. FROM COOLERS					OIL LEVEL MAIN SUMP								
TEMPERATURE THRUST BEARING													
FORWARD H.P. ROTOR BEARING													

GENERATORS											FUEL - WATER AND LUBE OIL					
WATCH	GENERATOR NUMBER	R.P.M.	STEAM PRESSURE	STEAM TEMP.	L.O. PRESSURE	L.O. TO COOLER	L.O. FROM COOLER	TEMP. OF HOTTEST BEARING	L.O. GOVERNOR PRESSURE	AMPS POSITIVE	AMPS NEGATIVE	VOLTS	FUEL OIL	BOILER WATER	LUBE OIL	
1200 TO 1600													METER AT NOON	ON HAND AT START OF DAY		
													METER PREVIOUS NOON	EVAPORATED OR RECEIVED		
													CONSUMED BY METER	ON HAND		
													ON HAND AT START OF DAY	CONSUMED		
													RECEIVED DURING DAY	ON HAND AT START OF DAY		
													EXPENDED DURING DAY	RECEIVED		
													REMAINING ON BOARD	ON HAND		
													ON HAND AT START OF DAY	CONSUMED		
													EVAPORATED OR RECEIVED	DIESEL OIL		
													ON HAND	ON HAND		
													CONSUMED	CONSUMED		
													DOMESTIC WATER			
													LOW PRESS. EVAPORATORS (No. of hrs. operated)(Fresh water made gals.)			
													L.O. CENTRIFUGE - HOURS OPERATED			
													1200 TO 1600	1600 TO 2000	2000 TO 2400	
													2400 TO 0400	0400 TO 0800	0800 TO 1200	
													SUMMARY			
													RUNNING TIME		PERCENT OF SLIP	
													DETENTION TIME		BBL FUEL/MI	
													TOTAL REVOLUTIONS		WIND DIRECTION	
													AVERAGE R.P.M.		STATE OF SEA	
													TOTAL MILES BY ENGINE		STATE OF WEATHER	
													TOTAL MILES BY OBSERVATION			

REMARKS

1200-1600 WATCH

PLANT SECURED
BILGES SECURED

WATCH ENGR'S SIGNATURE-

Kersten

1600-2000 WATCH

PLANT SECURED Fresh Water Pump on line
Pumped Bilges

WATCH ENGR'S SIGNATURE-

L. Harris

2000-2400 WATCH

PLANT SECURED machinery AS BEFORE

WATCH ENGR'S SIGNATURE-

L. Harris

2400-0400 WATCH

PLANT SECURED. F.W. PUMP ONLINE
BILGES DRY

WATCH ENGR'S SIGNATURE-

McDonnell

0400-0800 WATCH

PLANT SECURED. MACH. AS BEFORE

WATCH ENGR'S SIGNATURE-

McDonnell

0800-1200 WATCH

PLANT SECURED MACH. AS BEFORE
PUMP PORT + STARBOARD CARGO HOLDS # 4P & # 4S
CREW WORKING AS PER WORK LIST

WATCH ENGR'S SIGNATURE-

Kersten

CHIEF ENGINEER

BOILER WATER READINGS

STB'D	PORT
HOURS	HOURS
AKL	AKL
T-AKL	T-AKL
SAL.	SAL.
PHOS.	PHOS.
R.ph	R.ph

CHIEF ENGR'S SIGNATURE-

Kersten

REMARKS

1200-1600 WATCH

PLANT SECURED FRESH WATER PUMP ON LINE
CREW WORKING AS PER WORK SHEET

WATCH ENGR'S SIGNATURE- *Karsten*

1600-2000 WATCH

Plant secured
Pumped Bilges

WATCH ENGR'S SIGNATURE- *L. Harris*

2000-2400 WATCH

Plant secured

WATCH ENGR'S SIGNATURE- *L. Harris*

2400-0400 WATCH

Port watch Lit off #1 & 2 Boilers @ 0040 INTERMITTENT FIRES. Started L.O. purifier @ 0200. Started MAIN L.O.S PUMP @ 0220 SECURED 150" CROSSOVER @ 0330. Made Routine Rounds ON MACH & ENGRS SPACES. Bilges AT SAFE LEVEL

WATCH ENGR'S SIGNATURE- *Heard Bunn*

0400-0800 WATCH

OILER STALLWORTH FWT MORGAN REFER ALLEN
Lighting off #1 & 2 boilers for hoisting steam to approx. four hundred lbs. L.O. Pump & L.O. Purifier in operation.

WATCH ENGR'S SIGNATURE- *Jim Jones*

0800-1200 WATCH

OILER QUEEN F/W LINDSLEY.
#1 Boiler on line, 1000 Rolling #1 & 2 Generators bringing up Vacuum on Main & Aux plant @ 1000 #2 Gen on line, @ 1000 Jacking gear engaged @ 1130. Put #1 & 2 Boilers on line, Made Rounds & Insp of Mach & Eng spaces, Bilges AT Safe level.

WATCH ENGR'S SIGNATURE- *R. Summers*

CHIEF ENGINEER

@ 1000 #1 & 2 Gen. 1230 APM V.L.D.

BOILER WATER READINGS

STB'D	PORT
HOURS	HOURS
AKL	AKL
T-AKL	T-AKL
SAL.	SAL.
PHOS.	PHOS.
R.ph	R.ph

CHIEF ENGR'S SIGNATURE- *W. L. Jones*

REMARKS

1200-1600 WATCH

AT ANCHOR BAY #17 SASEBO JAPAN. MACH IN OPERATION #1+2 BOILERS 1+2 F.W. PUMPS. 1+2 F.W. PUMPS. 1+2 M.H. PUMPS. M.H. AIR EXHAUST. M.H. AIR COMP. PUMPS. M.H. AIR COMP. PUMPS. L.O. PURIFIER. L.O. PUMP. M.H. AIR COMPRESSOR. 1+2 AUX GENERATORS. F.W. PUMP. M.H. UNIT ON JACKING GEAR WITH VACUUM UP ON 2ND STAGE. PUMPED UP PORT SETTLERS FROM $\frac{3}{4}$ IN. BILGES AT SAFE LEVEL. Shifted & Cleaned $\frac{1}{2}$ F.W. DISCH STRAINERS. Checked Steering E.R. Secured #1 ELECT F.W. PUMP @ 1530. Made Routine Rounds ON MACH & ENG'S SPACES.

OILER STALLWORTH FANT MORGAN. TUG ENGR. ISLINT

WATCH ENGR'S SIGNATURE

George Bumpus

1600-2000 WATCH

Steaming as before. Anchored Bay #17 Sasebo Japan. Checked all operating mach. Inspected S.E. Room. Regular watch & inspections of machinery.

OILER - A. J. EEN. F.W. MORGAN. TUG ENGR. HAUSER.

WATCH ENGR'S SIGNATURE

H. J. Jones

2000-2400 WATCH

Lighting off plant @ 2000. Roll main engines with P.C.B. @ 2005 test telegraph, measuring fills as per fill book, made rounds & insp of mach & eng spaces, bilges at safe level.

WATCH ENGR'S SIGNATURE

R. Summers

2400-0400 WATCH

UNDERWAY ON 18 NOZZ MACH AS BEFORE. CHANGED & CLEANED PORT & STD F.W. DISCH STRAINERS. PUMPED UP PORT SETTLERS FROM $\frac{3}{4}$ IN. BILGES. Shifted & CLEANED MAIN L.O. DISCH STRAINER. PUMPED BILGES. Checked Steering E.R. Gear. Made Routine Rounds ON MACH & ENG'S SPACES.

WATCH ENGR'S SIGNATURE

George Bumpus

0400-0800 WATCH

Steaming as before. @ 0400 slowed to 25 R.P.M. B.O.P. @ 0430 & speeded to 60 R.P.M. B.O.P. - Closed all hand controlled nozzles. All other speed changes as per bell book 0545. @ 0700 F.W. closed main & int valves. engaged jacking gear.

WATCH ENGR'S SIGNATURE

H. J. Jones

0800-1200 WATCH

Moor'd port side tow, Pusan Korea, vacuum on main unit #1. On line #2 then rolling, Ex L. Main, #1+2 Boilers on line, cleaned & changed 7c funners, 7c disch strainers P+S, made rounds & insp of mach & eng spaces. Bilges at safe level.

Oiler Smith, F.W. Summers

WATCH ENGR'S SIGNATURE

R. Summers

CHIEF ENGINEER

Stop - 2050

Departure - 2200

BOILER WATER READINGS

F.C.M. - 16765290

F.C.M. - 16965140

STB'D

PORT 1587

ctr - 22357360

C+V - 22354450

HOURS 24

HOURS 1587

@ 2230 Full speed 18 Nozz

AKL 7.0

AKL 5.84

T-AKL 7.0

T-AKL 9.19

SAL. -

SAL. -

PHOS. 7.0

PHOS. 3.0

R.ph 1)

R.ph 1)

CHIEF ENGR'S SIGNATURE

Smith

USNS GCN JOHN POPE TAP-110 VOYAGE NO. 7-E FROM AT PUSAN KOREA TO TYPE OF VESSEL P2-S2-R2 DATE 16-17-Feb 67

WATCH							WATCH						
	1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200		1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200
RUNNING TIME							AFT. H. P. ROTOR BEARING						
DETENTION TIME							FORWARD L. P. ROTOR BEARING						
REVOLUTION COUNTER (END OF WATCH)							AFT. L. P. ROTOR BEARING						
TOTAL REVOLUTIONS (FOR WATCH)							HOTTEST GEAR BEARING FORWARD						
AVERAGE RPM							HOTTEST GEAR BEARING AFT						
F.O. METER (END OF WATCH)	1097 3740	1097 4230	1097 4810	1097 5350	1097 5890	1097 6490	AUX. COND. CONDENSATE						
F.O. CONSUMED	690	550	520	540	520	620	1ST STAGE FEED WATER HEATER						
PRESSURES	THROTTLE	-					D. C. FEED WATER HEATER						
	H.P. AHEAD	-					3RD STAGE FEED WATER HEATER						
	L.P. AHEAD	-					F.O. TO BURNERS	180 180	150 150	180 180	180 180	160 160	160 160
	VACUUM	29"	29"	26.5	26.8	25"	F.O. BACK PRESSURE	10 10	10 10	12 12	12 12	12 12	10 10
	L.O. TO TURBINES	12	12	12	12	12	AIR TO FURNACE	1.0 1.0	1.0 1.0	1.0 1.0	1.0 1.0	1.0 1.0	1.0 1.0
	AUX. STEAM	150	150	150	150	150	SALINITY UPTAKE	.41	.41	.41	.41	.41	.41
	BACK PRESSURE	9	9	9	9	9	MAIN STEAM	440	440	440	440	440	440
	GLAND STEAM	1.0	1.0	1.0	1.0	1.0	SUPER HEAT						
	H.P. BLEEDER	-	-	-	-	-	F.O. TO BURNERS	160 160	160 160	160 160	160 160	160 160	160 160
	L.P. BLEEDER	-	-	-	-	-	F.O. TEMP. IN SETTLING TANKS	90 90	90 90	85 85	85 85	85 85	85 85
TEMPERATURES	L.P. BLEEDER	-	-	-	-	-	PORT BOILER UPTAKE	390	380	380	375	340	385
	STEAM AT THROTTLE	-	-	-	-	-	STBD. BOILER UPTAKE	295	295	310	285	290	305
	L.P. EXHAUST	124	124	126	125	140	ENGINE ROOM TEMPERATURE	64	64	78	64	79	75
	CONDENSATE	50	50	50	60	62	FIRE ROOM TEMPERATURE	64	64	78	64	79	75
	CIRC. WATER IN	50	50	50	50	50	NOZZLES IN USE	-	-	-	-	-	-
	CIRC. WATER OUT	51	57	51	64	53	NO. OF BURNERS IN USE	2	2	2	2	2	2
	L.O. TO COOLERS	108	108	108	109	108	BURNER TIP SIZE	5/8	5/8	5/8	5/8	5/8	5/8
	L.O. FROM COOLERS	104	104	104	104	104	CO2 % PORT BOILER						
	TEMPERATURE THRUST BEARING	-	-	-	-	-	CO2 % STBD. BOILER						
	FORWARD H.P. ROTOR BEARING	-	-	-	-	-	OIL LEVEL MAIN SUMP	1'2"	1'2"	1'2"	1'2"	1'2"	1'2"

WATCH	GENERATORS												FUEL - WATER AND LUBE OIL					
	GENERATOR NUMBER	R.P.M.	STEAM PRESSURE	STEAM TEMP.	L.O. PRESSURE	L.O. TO COOLER	L.O. FROM COOLER	TEMP. OF HOTTEST BEARING	L.O. GOVERNOR PRESSURE	AMPS POSITIVE	AMPS NEGATIVE	VOLTS	FUEL OIL	DOMESTIC WATER	BOILER WATER	LUBE OIL		
1200 TO 1600	1	1200	440		9	120	110		62	1050	1000	235	METER AT NOON	10976490	ON HAND AT START OF DAY	220		
	2	1200	440		7	119	109		62	IDLING		235	METER PREVIOUS NOON	10973050	EVAPORATED OR RECEIVED	128		
1600 TO 2000	1	1200	440		9	120	110		62	1032	1050	235	CONSUMED BY METER	3440	ON HAND	338		
	5	1200	440		7	119	109		62	IDLING		235	ON HAND AT START OF DAY	18634	CONSUMED	10		
2000 TO 2400	1	1200	440		9	120	110		62	750	750	235	RECEIVED DURING DAY	-0-	ON HAND AT START OF DAY	2440		
	2	1200	440		7	119	109		62	IDLING		235	EXPENDED DURING DAY	150	RECEIVED	-0-		
2400 TO 0400	1	1200	440		9	120	110		62			235	REMAINING ON BOARD	18384	ON HAND	2435		
	2	1200	440		7	122	104		62	IDLING		235	ON HAND AT START OF DAY	780	CONSUMED	5		
0400 TO 0800	1	1200	440		9	117	105		62	1000	1000	235	EVAPORATED OR RECEIVED	326	DIESEL OIL	1328		
	2	1200	440		7	120	108		62	IDLING		235	ON HAND	1047	ON HAND	1325		
0800 TO 1200	1	1200	440		9	117	105		62	1000	1000	235	CONSUMED	58	CONSUMED	3		
	2	1200	440		7	120	108		62	IDLING		235	LOW PRESS. EVAPORATORS (No. of hrs. operated)(Fresh water made gals.)					
L.O. CENTRIFUGE - HOURS OPERATED																		
1200 TO 1600		1600 TO 2000		2000 TO 2400		2400 TO 0400		0400 TO 0800		0800 TO 1200								
3		4		4		4		4		4								
SUMMARY																		
RUNNING TIME						PERCENT OF SLIP												
DETENTION TIME						BBL FUEL/MI												
TOTAL REVOLUTIONS						WIND DIRECTION												
AVERAGE R.P.M.						STATE OF SEA												
TOTAL MILES BY ENGINE						STATE OF WEATHER												
TOTAL MILES BY OBSERVATION																		

REMARKS

1200-1600 WATCH

PORT WATCH PUSAN KOREA. MACH IN OPERATION 1+2 BOILERS. 1+2 F.W. BLOWERS. 1+2 F.O.S. PUMPS. 1+2 M.H. FEED PUMPS. M.H. AUX AIR EJECTORS. M.H. AUX FIRE PUMPS. M.H. AUX COND PUMPS. L.O. PURIFIER. F.O.S. PUMP. 1+2 AUX GENERATORS. M.H. UNIT ON JACKING GEAR WITH VACUUM UP. CHANGED + CLEANED F.O. BURNERS. SECURED L.O. PURIFIER @ 1200 CLEANED + PUT BACK IN SERVICE @ 1300. BILGES AT SAFE LEVEL. CHECKED STEERING E.R. MADE ROUTINE ROUNDS ON MACH + ENG'S SPACES.

OILER STALLWORTH F.W.T. MORGAN REFER ALLEN

WATCH ENGR'S SIGNATURE-

1600-2000 WATCH

STEAMING AS BEFORE. TIED UP TO PIER IN PUSAN KOREA. HIT OFF #1 FEED PUMP @ 1600. CHECKED ALL OPERATING MACH. + OUTSIDE SPACES. COMPANDED #1 STRAINER. PULLED BOILER WATER TESTING COOLER. HAS LEAKY COOLING COIL. ADDED 1 GAL OIL TO #2 FEED PUMP.

OILER. SURE. TW. HIGHERS - REF. GENTIL

WATCH ENGR'S SIGNATURE-

2000-2400 WATCH

MOVED PORT SIDE TUG, PUSAN KOREA. MACHINERY IN OPERATION AS BEFORE. CHANGED F.O. DISCH STRAINERS P.S.S., CHANGED + CHANGED FURNERS. MADE ROUNDS + INSPECTION OF MACH + ENG SPACES. BILGES AT SAFE LEVELS.

OILER - LOWELL, F.W.T. HIGHERS, REFER, BEANS

WATCH ENGR'S SIGNATURE-

2400-0400 WATCH

PORT WATCH MACH IN OPERATION AS BEFORE. CHANGED + CLEANED F.O. BURNERS + P/S DISCH STRAINERS. DAILY TEST OF STBY L.O. PUMP FOR 1-HR. PUMPED UP PORT SETTLERS FROM #4 BNS BILGES AT A SAFE LEVEL. CHECKED STEERING E.R. MADE ROUTINE ROUNDS ON MACH + ENG'S SPACES.

OILER. MCGINNIS F.W.T. MORGAN REFER ALLEN

WATCH ENGR'S SIGNATURE-

0400-0800 WATCH

STEAMING AS BEFORE. PORT WATCH PUSAN KOREA. SHIFTED + CLEANED MAIN L.O. STRAINER. CHECKED ALL OPERATING MACHINERY + OUTSIDE SPACES. SHIFTED AND CLEANED F.O. SUCTION STRAINER. ROUTINE WATCH.

OILER. QUEEN. TW. LINDSLEY - REF. GENTIL

WATCH ENGR'S SIGNATURE-

0800-1200 WATCH

MOVED PORT SIDE TUG, PUSAN KOREA. CLEANED + CHANGED FURNERS, CLEANED + SHIFT L.O. STRAINERS #1 + 2 GENERATORS.

MADE ROUNDS + INSPECTION OF MACH + ENG SPACES. ADDED 1 GAL OIL TO #1 FEED PUMP, ADDED 1 GAL L.O. TO #2 FEED PUMP.

OILER LOWELL - F.W.T. HIGHERS REFER BEANS

WATCH ENGR'S SIGNATURE-

CHIEF ENGINEER

BOILER WATER READINGS

STB'D	PORT
HOURS 45	HOURS 600
AKL	AKL
T-AKL	T-AKL
SAL.	SAL.
PHOS.	PHOS.
R.ph	R.ph

CHIEF ENGR'S SIGNATURE-

REMARKS

1200-1600 WATCH

IN PORT MACH OPERATION 1+2 Boilers 1+2 F.O. Blowers, 1+2 F.O. PUMPS, 1+2 M.H. F.O. PUMPS, M.H. AIR EJECTORS, M.H. AIR CIRC PUMPS, M.H. AIR COND PUMPS, L.O. PURIFIER, L.O.S. PUMP, MAIN AIR COMPRESSOR, 1+2 AUX GENERATORS, TRANS F.O. FROM #4 & TO 4 STD DR. TIME CHECK @ 1338 WHEN CLEARANCE FROM BRIDGE @ 1344 + PERMISSION TO TEST MAIN UNIT. DISENGAGED JACKING GEAR @ 1400 OPEN MS. + BS. + STARTED RILLING MAIN UNIT @ 1407 TESTED TELEGRAPH @ 1419 STBY @ 1511 BTR 2240 2690 FOM - PORT 718 1190 STBD - 3796 140. BELLS AS PER BELL BOOK PUMPED BILGES. MADE ROUTINE ROUNDS ON MACH + ENGR SPACES.

WATCH ENGR'S SIGNATURE-

George Bruney

1600-2000 WATCH

Under way from PUSAN KOREA. AT 1618 Upstart, 1605 opened 18 Nozz. 1613 secured sea detail, 1635 up to speed, 1640 shifted to low position 1645. STBY L.O. Pump. DEP. STR. 2240 1480. FOM - P-718 1460 - S-3796 400 AT 1507 set limit Cruising, shifted + cleaned F.O. Disch strainer to #1 boiler.

WATCH ENGR'S SIGNATURE-

H. J. Jones

2000-2400 WATCH

Underway, Steaming 18 Nozz. Cleaned + changed top burners #1+2 Boilers @ 2245 Secured #2 Generator Bilges at safe level, cleaned + shifted L.O. Strainers #1 generator. Made rounds + trap of mach + eng. spaces.

WATCH ENGR'S SIGNATURE-

R. Summers

2400-0400 WATCH

Underway ON 18 NOZZ MACH AS BEFORE. CHANGED + CLEANED CENTER F.O. BURNERS. P/S ~~DISCH~~ DISCH STRAINERS. PUMPED UP PORT SETTLERS FROM #4 S-BR TK. SHIFTED + CLEANED MAIN L.O. DISCH STRAINER. DAILY TEST OF STBY L.O. PUMP FOR 1-HR. CHECKED STOPPING F.R. GEAR. PUMPED BILGES. MADE ROUTINE INSPECTIONS OF MACH + ENGR'S SPACES.

WATCH ENGR'S SIGNATURE-

George Bruney

0400-0800 WATCH

Steaming as before. Changed bottom burner in #1+2 Boilers shifted + cleaned F.O. Disch. strainer to #2 boiler, shifted + cleaned F.O. junction strainer. Pressed main feed pumps. No test of boiler water due to leak in Cooler. Checked all operating Diesel + S.F. Rooms, shifted + cleaned main L.O. strainer. Sur-vise 0710 Malifiet Condition Cruising. Added coal Gal. oil to #2 feed pump.

WATCH ENGR'S SIGNATURE-

H. J. Jones

0800-1200 WATCH

Underway Steaming 18 Nozz. 0800 TO 0835 Blow tubes on #1+2 Boilers, Cleaned + changed top burners #1+2 Boilers, Shift + Clean L.O. strainer #1 Generator, Cleaned + changed F.O. Disch Strainers P+S, Made rounds + trap of mach + eng spaces.

WATCH ENGR'S SIGNATURE-

R. Summers

CHIEF ENGINEER

12-1600 Cont. Weekly test of EMERGENCY EQUIPMENT + SAFETY DEVICES.

BOILER WATER READINGS

STBD	PORT
HOURS 72	HOURS 1630
AKL	AKL
T-AKL	T-AKL
SAL.	SAL.
PHOS.	PHOS.
R-ph	R-ph

CHIEF ENGR'S SIGNATURE-

H. J. Jones

REMARKS

1200-1600 WATCH

Underway ON 18 NOZZ. MACH INOPERATION 1+2 BOILERS 1+2 F.O. BLOWERS 1+2 F.O.S. PUMPS 1+2 MAIN FEED PUMPS. MAIN AUX AIR EJECTORS. MAIN AUX FIRE PUMPS. MAIN AUX COND. PUMPS. L.O. PURIFIER. L.O.S. PUMPS. L.O. GENERATOR. MAIN AIR COMPRESSOR. FIREMAN PUMP. PORT STEERING GEAR. TESTED OVERSPEED TRIP LOW LO. ALARM ON M/TURBINE & THRUST. PUMPED UP PORT SETTLERS FROM #4 & BB. PUMPED Bilges. FIRE DRILL @ 1401 SEC @ 1410. Boat drill @ 1410 SEC @ 1415. STBY @ 1401. HH @ 1415. TESTED RELIEF VALVE ON FIRE PUMP. POPS 125# PSI. Checked Steering ER. GEAR. Added 2 GALS L.O. to #2 MAIN FEED PUMP. Made Routine Rounds ON MACH & ENG SPACES.

WATCH ENGR'S SIGNATURE-

1600-2000 WATCH

Steaming as before at 1555 to 1615 blew tubes on #1 & 2 boilers. Changed bottom burner on #1 & 2 boilers. shifted F.O. fire strainer to #2 boiler. 1834 sun set. Check W.T. Down. Checked all operating mach. inspected S.E. room. All bilges at peak level.

WATCH ENGR'S SIGNATURE-

2000-2400 WATCH

Underway Steaming 18 NOZZ. Cleaned & changed top burners #1 & 2 Boilers. Shift & Clean F.O. Disch Strainers #5. Clean & Shift #1 Gen L.O. Strainer. Pumped Bilges & Cargo Holds. made Rounds & Insp of MACH & Eng spaces. added 2 gal L.O. to #1 feed pump, added 1 gal L.O. to #2 feed pump.

WATCH ENGR'S SIGNATURE-

2400-0400 WATCH

Underway ON 18 NOZZ. MACH AS BEFORE. Changed & Cleaned Center F.O. burners & #5 disch STRAINERS. PUMPED UP PORT SETTLERS FROM #4 & BB TR. Daily test of STBY LO. PUMP FOR 1-hr. INSPECTED & CLEANED MAIN L.O. disch. STRAINER. PUMPED Bilges. Checked Steering ER. GEAR. Added 2 GALS L.O. each to #1 & 2 MAIN FEED PUMPS. Made Routine Rounds ON MACH & ENG SPACES.

WATCH ENGR'S SIGNATURE-

0400-0800 WATCH

Steaming as before. Changed bottom burner in #1 & 2 boilers. Made up & installed new Cooling Coil in boiler water testing cooler. shifted Main L.O. ^{CH} strainer. Shifted & Cleaned Port F.O. Disch. Also F.O. suction strainers. Pumped Riser room bilges. Checked all operating mach. inspected S.E. room. 0717 Sun rise. Cruising Condition set.

WATCH ENGR'S SIGNATURE-

0800-1200 WATCH

Underway Steaming on 18 NOZZ. Cleaned & changed top Burners #1 & 2 Boilers. 0800 to 0830 blew tubes #1 & 2 Boilers. Clean & Shift F.O. Disch strainers. Clean & Shift L.O. Strainer #1 Generator. Checked Steaming Eng room at 0830 & 1030. @ 1010 Shift to Inboard Settling. Added 1 gal L.O. to #2 Main Feed pump. made Rounds & Insp of MACH & Eng Spaces.

WATCH ENGR'S SIGNATURE-

CHIEF ENGINEER

BOILER WATER READINGS

STB'D	PORT
HOURS 96	HOURS 1654
AKL 934	AKL 1058
T-AKL 1518	T-AKL 1630
SAL. 3.31	SAL. 3.73
PHOS. .55	PHOS. .55
R.ph 10	R.th 10

CHIEF ENGR'S SIGNATURE-

USNS GEN JOHN POPE TAP-10 VOYAGE NO. 7-E FROM PUSAN KOREA TO VIETNAM TYPE OF VESSEL P2-52-R2 DATE 19-20-Feb-67

	WATCH							WATCH					
	1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200		1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200
RUNNING TIME	240	240	240	260	260	240	MACHINERY PARTICULARS (CONT'D)	AFT. H. P. ROTOR BEARING	135	135	135	135	135
DETENTION TIME								FORWARD L. P. ROTOR BEARING	132	133	151	132	133
REVOLUTION COUNTER (END OF WATCH)	2268	2270	2273	2275	2278	2280	TEMPERATURES (CONT'D)	AFT. L. P. ROTOR BEARING	129	128	125	127	128
TOTAL REVOLUTIONS (FOR WATCH)	23270	23360	23500	23590	23660	23730		HOTTEST GEAR BEARING FORWARD	156	155	156	155	157
AVERAGE RPM	97.6	97.3	98.0	98.0	101.0	98.9	PRESSURES	HOTTEST GEAR BEARING AFT	145	143	142	143	143
F.O. METER (END OF WATCH)	1100	1101	1101	1101	1102	1102		AUX. COND. CONDENSATE					102/102
F.O. CONSUMED	2750	2810	2980	3150	3020	2780	BOILER PARTICULARS	1ST STAGE FEED WATER HEATER	159	162	160	159	158
THROTTLE	430	435	440	440	435	440		D. C. FEED WATER HEATER	240	238	238	240	240
H.P. AHEAD	430	435	440	440	430	440	TEMPERATURES	3RD STAGE FEED HP WATER HEATER L.P.	150	150	150	150	150
L.P. AHEAD	27	25	26	26	25	24		F.O. TO BURNERS	190	190	190	190	190
VACUUM	29	28.7	28	28.8	28.5	28.5	PRESSURES	F.O. BACK PRESSURE	12	12	12	12	12
L.O. TO TURBINES	12	12	12	12	12	12		AIR TO FURNACE	5.2	5.2	5.2	5.2	5.2
AUX. STEAM	150	150	150	150	150	150	TEMPERATURES	SALINITY UPTAKE	.41	.41	.41	.41	.41
BACK PRESSURE	9	9	9	9	9	9		MAIN STEAM	430	435	440	440	440
GLAND STEAM	1.5	1.5	1.0	1.5	.5	1.0	PRESSURES	SUPER HEAT	685	680	670	675	670
H.P. BLEEDER	72	74	70	70	70	72		F.O. TO BURNERS	160	155	155	155	155
I.P. BLEEDER	5	6	6	5	5	6	TEMPERATURES	F.O. TEMP. IN SETTLING TANKS	85	85	85	85	85
L.P. BLEEDER	11"	8"	10"	8"	10"	10		PORT BOILER UPTAKE	320	320	325	330	325
STEAM AT THROTTLE	685	680	670	675	680	690	MISCELLANEOUS	STBD. BOILER UPTAKE	315	320	355	345	325
L.P. EXHAUST	104	105	105	105	103	103		ENGINE ROOM TEMPERATURE	84	86	86	86	89
CONDENSATE	97	102	100	98	97	100	TEMPERATURES	FIRE ROOM TEMPERATURE	84	86	86	86	89
CIRC. WATER IN	78	80	75	77	75	75		NOZZLES IN USE	18	18	18	18	18
CIRC. WATER OUT	88	90	86	88	84	86	PRESSURES	NO. OF BURNERS IN USE	6	6	6	6	6
L.O. TO COOLERS	128	127	126	125	127	125		BURNER TIP SIZE	53/70	53/70	53/70	53/70	53/70
L.O. FROM COOLERS	109	108	106	108	108	106	TEMPERATURES	CO2 % PORT BOILER					
TEMPERATURE THRUST BEARING	118	118	117	118	118	117		CO2 % STBD. BOILER					
FORWARD H.P. ROTOR BEARING	122	123	121	122	123	122	MISCELLANEOUS	OIL LEVEL MAIN SUMP	1'2"	1'2"	1'2"	1'2"	1'2"

WATCH	GENERATORS											FUEL - WATER AND LUBE OIL					
	GENERATOR NUMBER	R.P.M.	STEAM PRESSURE	STEAM TEMP.	L.O. PRESSURE	L.O. TO COOLER	L.O. FROM COOLER	TEMP. OF HOTTEST BEARING	L.O. GOVERNOR PRESSURE	AMPS POSITIVE	AMPS NEGATIVE	FUEL OIL	BOILER WATER	LUBE OIL	DOMESTIC WATER	LOW PRESS. EVAPORATORS (No. of hrs. operated) (Fresh water made gals.)	L.O. CENTRIFUGE - HOURS OPERATED
1200 TO 1600	1	1200	430	685	9	120	110		62	650	650	METER AT NOON	1102950	ON HAND AT START OF DAY	300	4	4
	2	1200	430	685	7	120	110		62	700	700	METER PREVIOUS NOON	1100640	EVAPORATED OR RECEIVED	16	4	4
1600 TO 2000	1	1200	460	680	9	120	108		61	750	750	CONSUMED BY METER	17490	ON HAND	273	4	4
	2	1200	460	680	7	130	118		63	600	600	ON HAND AT START OF DAY	16970	CONSUMED	43	4	4
2000 TO 2400	1	1200	440	670	9	120	110		62	600	600	RECEIVED DURING DAY	-0-	ON HAND AT START OF DAY	2425	4	4
	2	1200	440	670	7	132	116		62	600	600	EXPENDED DURING DAY	800	RECEIVED	-0-	4	4
2400 TO 0400	1	1200	440	675	9	120	110		62	600	600	REMAINING ON BOARD	16170	ON HAND	2420	4	4
	2	1200	440	675	7	132	118		62	750	750	ON HAND AT START OF DAY	963	CONSUMED	5	4	4
0400 TO 0800	1	1200	440	680	7	130	110		62	700	700	EVAPORATED OR RECEIVED	171	DIESEL OIL	1320	4	4
	2	1200	440	680	7	130	110		62	700	700	ON HAND	949	ON HAND	1318	4	4
0800 TO 1200	1	1200	440	690	9	120	110		62	700	700	CONSUMED	184	CONSUMED	2	4	4
	2	1200	440	690	7	132	118		62	650	650	SUMMARY					
												RUNNING TIME	1500	PERCENT OF SLIP	16.2		
												DETENTION TIME	-0-	BBL FUEL/MI	1.49		
												TOTAL REVOLUTIONS	143925	WIND DIRECTION	090°		
												AVERAGE R.P.M.	96.0	STATE OF SEA	Mod.		
												TOTAL MILES BY ENGINE	537	STATE OF WEATHER	24°		
												TOTAL MILES BY OBSERVATION	477				

REMARKS

1200-1600 WATCH

Underway on 18 Nov 77 Mach IN OPERATION. 1+2 Boilers. 1+2 FW Blankets. 1+2 FOZ Pumps. 1+2 MH. FO. Pumps. MH+MX Air Ejectors. MH+MX Circ Pumps. MH+MX Cond Pumps. 1-Aux Generator. L.O. Pump. L.O. Purifier. MH Air Compressor. Fire-SAN pump. Port Steering Gear. Tested overspeed trip Low L.O. Alarm on MH Turbine + Thrott. Pumped up Port Settlers from #4 & DB. Raised Vacuum and Started #2 Aux Generator @ 1410 Put on the Line @ 1435. Started AC Unit @ 1440. Checked Steering E.R. Gear. 1st Asst Engr. Checking AC Unit. Made Routine Rounds on Mach & Eng Spaces.

WATCH ENGR'S SIGNATURE-

George Bannay

1600-2000 WATCH

Steaming as before. 1550 to 1615 blew tubes on #1 & 2 boilers. Changed & cleaned bottom burner in #1 & 2 boilers. Shifted & cleaned FO. Disch. strainer to #2 boiler. Checked operating mach. inspected S.F. Room. 1855 Sun set W.T. Door closed 9/8. Added Diesel oil to #1 Feed Pump.

WATCH ENGR'S SIGNATURE-

John Jones

2000-2400 WATCH

Underway Steaming on 18 Nov, Cleaned & Changed top burners #1 & 2 Boilers. Shift & Clean FO. Disch. strainers P+S. Shift & Clean L.O. strainers on #1 & 2 Generators. Added 2 gal L.O. to #1 Main Feed pump.

Retarded Ships Clock 20 Min at 2300. Made Rounds and Insp of Mach & Eng spaces. Checked Steering Eng Room @ 2030 and 2300.

WATCH ENGR'S SIGNATURE-

R Summers

2400-0400 WATCH

Underway on 18 Nov 77 Mach as before. Changed & cleaned center FO. burners. & 1/2 disch. strainers. Daily test of Stby L.O. pump for 1-hr. Retarded Clocks 20 mins @ 0100. Inspected & cleaned main L.O. disch. strainer. Held Eng's Casualty drill B-9. Boiler casing explosion while lighting off with little or no forced draft. Watch Inst & Bridge notified 0100-0130. Pumped up Port Settlers from #4 & DB. Checked Steering E.R. Gear. Pumped Bilges. Made Routine Rounds on Mach & Eng spaces. Added 2 Bales L.O. to #1 MH. FO. Pump.

WATCH ENGR'S SIGNATURE-

George Bannay

0400-0800 WATCH

Steaming as before. Changed bottom burner on #1 & 2 boilers. Shifted & cleaned main L.O. strainer at 0500. Retarded Clocks (20 min) at 0530. Held fire w/o Casualty drill B-9. boiler casing explosion while lighting off. Men present for instructions. Bridge notified. Shifted Port #2 FO. disch. strainer. Also shifted & cleaned FO. suction strainer. 0637 Sun was modified cruising order. Added Diesel oil to #2 feed pump.

WATCH ENGR'S SIGNATURE-

John Jones

0800-1200 WATCH

Underway steaming on 18 Nov, cleaned & changed Top Burners #1 & 2 Boilers. Shift & Clean FO. disch. strainers. 0800 to 0830 Blew tubes #1 & 2 Boilers B.P.O.S. 0930 to 1000 Held engine Casualty Drill B-9. Men present, Bridge notified. Checked Steering Engine Room @ 0800 @ 0930 + 1100. Pumped bilges & Cargo holds. Made Rounds & Insp of Mach & Eng spaces.

WATCH ENGR'S SIGNATURE-

R Summers

CHIEF ENGINEER

Test Run Fwd & Aft Diesel Fire Pumps 30 min Each. 0820 to 0920

BOILER WATER READINGS

STB'D	PORT
HOURS 120	HOURS 1676
AKL 115	AKL 87
T-AKL 157	T-AKL 1578
SAL. 3.73	SAL. 3.73
PHOS. 5.5	PHOS. 5.5
R.ph 1.5	R.ph 1.5

CHIEF ENGR'S SIGNATURE-

R Summers

WATCH							WATCH						
	1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200		1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200
RUNNING TIME	240	240	240	240	240	200	MACHINERY PARTICULARS (CONT'D)	AFT. H. P. ROTOR BEARING	135	135	135	135	135
DETENTION TIME								FORWARD L. P. ROTOR BEARING	132	132	130	130	133
REVOLUTION COUNTER (END OF WATCH)	2282	2285	2287	2287	2282	2294		AFT. L.P. ROTOR BEARING	120	128	127	127	128
TOTAL REVOLUTIONS (FOR WATCH)	25566	23530	23760	23670	23630	19250		HOTTEST GEAR BEARING FORWARD	157	158	157	157	158
AVERAGE RPM	98.1	98.0	99.0	98.6	98.4	96.2		HOTTEST GEAR BEARING AFT	143	145	142	142	145
F.O. METER (END OF WATCH)	1102	1102	1103	1103	1103	1104		AUX. COND. CONDENSATE	100		104	100	
F.O. CONSUMED	2660	2790	2730	2850	2770	2760		1ST STAGE FEED WATER HEATER	152	160	160	160	168
MACHINERY PARTICULARS	PRESSURES	THROTTLE	435	435	440	440		D. C. FEED WATER HEATER	240	238	238	238	238
		H.P. AHEAD	435	435	440	440		3RD STAGE FEED HP. WATER HEATER L.P.	250				
		L.P. AHEAD	25	26	26	26		F.O. TO BURNERS	190	190	190	190	180
		VACUUM	28.6"	28.5"	28.5	28.5		F. O. BACK PRESSURE	12	15	12	12	14
		L.O. TO TURBINES	12	12	12	12		AIR TO FURNACE	5.5	6.0	5.5	5.5	6.4
		AUX. STEAM	150	150	150	150		SALINITY UPTAKE	.41	.41	.41	.41	.41
		BACK PRESSURE	9	9	9	9		MAIN STEAM	435	435	440	440	430
		GLAND STEAM	1.5	1.5	1.0	1.0		SUPER HEAT	685	695	690	690	690
		H.P. BLEEDER	70	66	70	70		F.O. TO BURNERS	160	165	160	160	165
		L.P. BLEEDER	6	6	6	6		F.O. TEMP. IN SETTLING TANKS	90	90	90	95	90
MACHINERY PARTICULARS	TEMPERATURES	L.P. BLEEDER	8"	8"	8"	8"		PORT BOILER UPTAKE	325	320	320	325	330
		STEAM AT THROTTLE	685	695	690	690		STBD. BOILER UPTAKE	325	320	325	335	340
		L.P. EXHAUST	104	105	106	105		ENGINE ROOM TEMPERATURE	86	86	86	86	86
		CONDENSATE	98	100	102	99		FIRE ROOM TEMPERATURE	88	86	86	86	86
		CIRC. WATER IN	77	78	76	75		NOZZLES IN USE	18	18	18	18	18
		CIRC. WATER OUT	86	88	87	86		NO. OF BURNERS IN USE	6	6	6	6	6
		L.O. TO COOLERS	127	127	126	125		BURNER TIP SIZE	53/70	53/70	53/70	53/70	53/70
		L.O. FROM COOLERS	108	108	106	107		CO2 % PORT BOILER					14.2
		TEMPERATURE THRUST BEARING	118	118	118	117		CO2 % STBD. BOILER					13.4
		FORWARD H.P. ROTOR BEARING	122	123	121	120		OIL LEVEL MAIN SUMP	1'2"	1'2"	1'2"	1'2"	

GENERATORS													FUEL - WATER AND LUBE OIL																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																					
WATCH	GENERATOR NUMBER	R.P.M.	STEAM PRESSURE	STEAM TEMP.	L.O. PRESSURE	L.O. TO COOLER	L.O. FROM COOLER	TEMP. OF HOTTEST BEARING	L.O. GOVERNOR PRESSURE	AMPS POSITIVE	AMPS NEGATIVE	VOLTS	FUEL OIL		BOILER WATER		LUBE OIL		DOMESTIC WATER		L.O. CENTRIFUGE - HOURS OPERATED																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																													
1200 TO 1600	1	1200	435	695	9	120	110		62	750	700	235	METER AT NOON	11040880	ON HAND AT START OF DAY	273																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																		

REMARKS

1200-1600 WATCH

UNDERWAY ON 18 NOZZ MACH INSPECTION #1+2 B. LURS 1+2 FH Blowers 1+2 FCS PUMPS 1+2 MIN. FD PUMPS MIN+MAX AIR Ejectors. MIN+MAX CIRC PUMPS MIN+MAX Cond pump L.O. PURIFIER. L.O. pump 1+2 AUX GENERATORS. MAIN AIR COMPRESSOR. FIRE+SN PUMP. PORT STEERING GEAR. A.C. UNIT. Tested OVERSPEED trip LOW L.O. ALARM on MIN Turbine + Thrust. Pumped up port Settlers FROM 24 @ 1000 H. Pumped 13 Lys. Checked Steering L.R. Gear. Added 2 Gals L.O. each to #1+2 MIN. FD PUMPS. Made Routine Rounds on MACH and ENG spaces.

WATCH ENGR'S SIGNATURE-

George Bunnay

1600-2000 WATCH

as before 1550 to 1615 blew tubes on #1+2 boilers. Changed bottom burner in #1+2 boilers. Shifted to Clean F.O. disch strainer to #2 boiler. inspected S.E. room. Pumped Cargo hold bilges. 1828 Sun Set W.T. Doors Closed #3.

WATCH ENGR'S SIGNATURE-

Jim Jones

2000-2400 WATCH

Underway steaming 18 Nogg. Cleaned + changed top burners #1+2 Boilers. Cleaned + shift to Disch strainers P+S, Shift + Clean to strainers #1+2 Sun. Pumped bilges + Cargo Hold, Made Rounds + Insp of Mach + Eng spaces.

WATCH ENGR'S SIGNATURE-

R Summers

2400-0400 WATCH

Underway on 18 NOZZ MACH AS BEFORE. Changed + Cleaned CENTER F.O. burners P+S disch STRAINERS. Pumped up port Settlers FROM 24 @ 1000 H. INSPECTED + CLEANED MAIN L.O. disch STRAINER. Only test of stby L.O. pump for 1 hr. Pumped 13 Lys. Checked Steering L.R. Gear. Added 2 Gals L.O. each to #1+2 MIN. FD PUMPS. Made Routine Rounds on MACH + ENG spaces.

WATCH ENGR'S SIGNATURE-

George Bunnay

0400-0800 WATCH

Steaming as before. Changed bottom burner in #1+2 boilers. Shifted F.O. section and port disch strainer. shifted main L.O. strainer. Shifted Chief of Elect. to work on bilge pump. #2 + Ejector. Obv. lit off #2 set of Pumps. Checked all operating mach. Inspected S.E. room. Sun set 0707.

WATCH ENGR'S SIGNATURE-

Jim Jones

0800-1200 WATCH

Underway Steaming on 18 Nogg, 0800 to 0830 Blew tubes #1+2 Boilers. 0830 Check S.E. Room. 0930 Time Check, 0935 W.T. doors clear for Closing. cleaned + changed Top Burners, Clean + shift to Disch strainers, cleaned + shift L.O. strainers #1+2 Generators. @ 1003 close W.T. Doors @ 1045 set special sea Detail. @ 1047 time check. Make Rounds + Insp of Mach + Eng spaces - Measuring Bells as per bell book.

WATCH ENGR'S SIGNATURE-

R Summers

CHIEF ENGINEER

@ 1100 stby arrival 1100

P.F.M 7213910

CTY 22942870

BOILER WATER READINGS

S.F.M 3826400

STB'D

PORT

HOURS 144 HOURS 1702.

F.W.E 1156

P.F.M 7214210

CTY-22946050

AKL 993 AKL 5.15

S-F.M 3826670

T-AKL 15.15 T-AKL 15.15

SAL. 4.14 SAL. 4.14

PECS. 5.50 PECS. 5.50

R.ph 10 R.ph 10

F.W.E 1156

1082 L.P

CHIEF ENGR'S SIGNATURE-

Robert Jones

REMARKS

1200-1600 WATCH

MANUVERING SECURED M.S. & B.S. & 1200 ENGAGED JACKING GEAR & STARTED TURNING MOTOR & 1205
 AT ANCHOR DA NANG VIETNAM. MACH OPERATION 102 BILGES 1 & 2 F.W. BLOWERS 1 & 2 F.E.S. PUMPS 1 & 2 MAIN
 F.W. PUMPS. MAIN AIR EXHAUSTS. MAIN AIR FIRE PUMP. MAIN AIR COND PUMP. L.O. PURIFIER. L.O.S. PUMP.
 1 & 2 AUX GENERATORS. MAIN AIR COMPRESSOR. FRESH & SEA PUMP. TANK A LEAK ON 11 1/2 3 1/2 5 1/2 & 150 TKS.
 PUMPED UP PORT SEHLERS FROM 44 & 48 TKS. ADDED 2 GALS L.O. OIL TO #1 & 2 MAIN FEED PUMPS. VACUUM UP
 ON 2ND STAGE MAIN AIR EXHAUST & 1516. PUMPED 13 BILGES. CHECKED STEERING. F.R. MADE ROUTINE INSPECTIONS
 OF MACH & ENGR SPACES.

WATCH ENGR'S SIGNATURE.

J. J. Jones

1600-2000 WATCH

AT ANCHOR DA NANG VIETNAM. MACH AS BEFORE. SHIFTED &
 CLEANED F.O. DISCH STRAINERS TO #1 & 2 BILGES. CHECKED ALL OPERATING MACH. INSPECTED
 S.E. ROOM.

OILER JONES, F.W. LINDSEY, REF. GINTEL.

WATCH ENGR'S SIGNATURE.

J. J. Jones

2000-2400 WATCH

AT ANCHOR, DA NANG, CLEANED & CHANGED BURNERS, CLEAN & SHIFT F.O. DISCH
 STRAINERS, MADE ROUNDS & INSP OF MACH & ENGR SPACES.
 BILGES AT SAFE LEVEL.

OILER LOWELL, F.W. HIGHERS, REFER, BEANS.

WATCH ENGR'S SIGNATURE.

R. Summers

2400-0400 WATCH

AT ANCHOR DA NANG MACH AS BEFORE. CHANGED & CLEANED F.O. BURNERS IN 1 & 2
 BILGES. DAILY TEST OF STBY L.O. PUMP FOR 1-HR. 13 BILGES AT A SAFE LEVEL. CHECKED
 STEERING. F.R. MADE ROUTINE ROUNDS ON MACH & ENGR SPACES.

OILER MCGINNIS, F.W. MORGAN, REFER ALLEN.

WATCH ENGR'S SIGNATURE.

J. J. Jones

0400-0800 WATCH

STEERING AS BEFORE. AT ANCHOR, DA NANG VIETNAM. SHIFTED & CLEANED
 F.O. DISCH STRAINERS TO #1 & 2 BILGES. CHECKED MACH & ENGR SPACES.
 BILGES AT SAFE LEVEL. SHIFTED & CLEANED MAIN L.O. STRAINER. BILGES AT SAFE LEVEL.

OILER JONES, F.W. LINDSEY, REF. GINTEL.

WATCH ENGR'S SIGNATURE.

J. J. Jones

0800-1200 WATCH

AT ANCHOR, DA NANG, MACH AS BEFORE. CLEANED & CHANGED BURNERS
 CLEANED & SHIFT L.O. STRAINERS #1 & 2 BILGES. MADE ROUNDS &
 INSP OF MACH & ENGR SPACES, BILGES AT SAFE LEVEL.

OILER LOWELL, F.W. HIGHERS, REFER, BEANS.

WATCH ENGR'S SIGNATURE.

R. Summers

CHIEF ENGINEER

BOILER WATER READINGS

STB'D	PORT
HOURS 10:00	HOURS 11:20
AKL 973	AKL 932
T-AKL 325	T-AKL 140
SAL. 3.73	SAL. 3.73
PHOS. 53	PHOS. 53
R.ph 10	R.ph 10

CHIEF ENGR'S SIGNATURE.

J. J. Jones

USNS GEN JOHN P. ROE (T-EPF-10) VOYAGE NO. 7-F FROM H.T. DANANG VIETNAM TO P-2-S2-R2 DATE 22-25-57

WATCH							WATCH						
	1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200		1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200
RUNNING TIME	-	-	160	240	240	-	MACHINERY PARTICULARS (CONT'D)	AFT. H. P. ROTOR BEARING	-	-	135	135	-
DETENTION TIME	-	-	-	-	-	-		FORWARD L. P. ROTOR BEARING	-	-	131	132	-
REVOLUTION COUNTER (END OF WATCH)	-	-	2296	2298	2300	-		AFT. L. P. ROTOR BEARING	-	-	128	127	-
TOTAL REVOLUTIONS (FOR WATCH)	-	-	15450	23600	22800	-		HOTTEST GEAR BEARING FORWARD	-	-	157	160	-
AVERAGE RPM	-	-	96.5	98.3	95.0	-		HOTTEST GEAR BEARING AFT	-	-	143	145	-
F.O. METER (END OF WATCH)	1104 4680	1104 5250	1104 7010	1105 0430	1105 1100	1105 4250		AUX. COND. CONDENSATE	95	-	95	100	-
F.O. CONSUMED	510	600	2230	2720	2820	1600		1ST STAGE FEED WATER HEATER	-	-	160	160	-
PRESSURES	THROTTLE	-	440	440	435	-		D. C. FEED WATER HEATER	270	240	240	240	-
	H.P. AHEAD	-	440	440	430	-		3RD STAGE FEED HP WATER HEATER	-	-	-	-	-
	L.P. AHEAD	-	26	27	26	-		F.O. TO BURNERS	160	160	190	200	180
	VACUUM	26"	26"	28"	28.5"	22"		F.O. BACK PRESSURE	10	10	10	10	13
	L.O. TO TURBINES	12.5	12.5	12.5	12	12		AIR TO FURNACE	1.0	1.0	5.5	5.5	7.0
	AUX. STEAM	150	130	150	150	150		STEAM TO HP UPTAKE	4.1	4.1	4.1	4.1	4.1
	BACK PRESSURE	9	9	9	9	9		MAIN STEAM	440	440	440	440	435
	GLAND STEAM	1.0	1.0	1.0	1.5	1.5		SUPER HEAT	-	-	680	680	690
	H.P. BLEEDER	-	-	70	70	58		F.O. TO BURNERS	160	160	160	160	155
	L.P. BLEEDER	-	-	9	8"	8"		F.O. TEMP. IN SETTLING TANKS	90	90	85	85	85
TEMPERATURES	STEAM AT THROTTLE	-	680	680	690	670	MISCELLANEOUS	PORT BOILER UPTAKE	360	360	325	340	355
	L.P. EXHAUST	125	125	105	105	105		STBD. BOILER UPTAKE	270	270	325	340	330
	CONDENSATE	76	76	98	94	98		ENGINE ROOM TEMPERATURE	89	86	86	81	87
	CIRC. WATER IN	68	68	74	74	74		FIRE ROOM TEMPERATURE	89	86	86	87	88
	CIRC. WATER OUT	70	70	84	86	86		NOZZLES IN USE	-	-	18	18	18
	L.O. TO COOLERS	112	112	126	127	127		NO. OF BURNERS IN USE	2	2	6	6	2
	L.O. FROM COOLERS	108	108	108	108	109		BURNER TIP SIZE	53/60	53/60	53/70	53/70	53/60
	TEMPERATURE THRUST BEARING	-	-	117	118	-		CO2 % PORT BOILER	-	-	-	-	14
	FORWARD H.P. ROTOR BEARING	-	-	122	122	-		CO2 % STBD. BOILER	-	-	-	-	-
								OIL LEVEL MAIN SUMP	1'2"	1'2"	1'2"	1'2"	1'2"

GENERATORS												FUEL - WATER AND LUBE OIL			
WATCH	GENERATOR NUMBER	R.P.M.	STEAM PRESSURE	STEAM TEMP.	L.O. PRESSURE	L.O. TO COOLER	L.O. FROM COOLER	TEMP. OF HOTTEST BEARING	L.O. GOVERNOR PRESSURE	AMPS POSITIVE	AMPS NEGATIVE	FUEL OIL	WATER	LUBE OIL	
1200 TO 1600	1	1200	2140	-	9	119	110	-	62	700	700	METER AT NOON	11054250	ON HAND AT START OF DAY	224
	2	1200	4440	-	7	128	116	-	62	750	750	METER PREVIOUS NOON	11044110	EVAPORATED OR RECEIVED	38
												CONSUMED BY METER	1014	ON HAND	223
												ON HAND AT START OF DAY	15219	CONSUMED	38
												RECEIVED DURING DAY	-0-	ON HAND AT START OF DAY	2410
												EXPENDING DURING DAY	470	RECEIVED	-0-
												REMAINING ON BOARD	14749	ON HAND	2405
1600 TO 2000	1	1200	4440	-	9	110	110	-	62	650	650	ON HAND AT START OF DAY	892	CONSUMED	5
	2	1200	4440	-	7	132	116	-	62	750	750	EVAPORATED OR RECEIVED	152	DIES. OIL	1312
												ON HAND	865	ON HAND	1300
												CONSUMED	179	CONSUMED	2
2000 TO 2400	1	1200	4440	-	9	120	110	-	62	650	650	LOW PRESS. EVAPORATORS (No. of hrs. operated) (Fresh water made gals.)			
	2	1200	4440	-	7	132	118	-	62	650	650	4	4	4	4
2400 TO 0400	1	1200	4440	-	9	120	110	-	62	700	700	L.O. CENTRIFUGE - HOURS OPERATED			
	2	1200	4440	-	7	132	118	-	62	750	750	1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400
												4	4	4	4
0400 TO 0800	1	1200	460	690	9	120	110	-	-	-	-	SUMMARY			
	2	1200	460	690	7	13	118	-	-	-	-	RUNNING TIME	642	PERCENT OF SLIP	-
0800 TO 1200	1	1200	440	670	9	120	111	-	62	1000	1000	DETENTION TIME	-0-	BBL FUEL/MI	-
	2	1200	440	670	7	132	118	-	62	1000	1000	TOTAL REVOLUTIONS	58980	WIND DIRECTION	-
												AVERAGE R.P.M.	93.4	STATE OF SEA	-
												TOTAL MILES BY ENGINE	223	STATE OF WEATHER	-
												TOTAL MILES BY OBSERVATION	-		-

REMARKS

1200-1600 WATCH

AT ANCHOR DANANG VIETNAM MACH INSPECTION 1+2 B. LERS 1+2 F.W. BLOWERS 1+2
FES. PUMPS 1+2 MAIN PUMPS MAIN AUX AIR EJECTORS MAIN AUX AIR PUMPS MAIN COND PUMPS.
1+2 AIR GENERATORS MAIN AIR COMPRESSOR L.O. PURIFIER L.O. PUMP FIRE & SAN PUMP CHANGED.
CLEANED F.O. BURNERS ON 1+2 BOILERS PUMPED UP PORT SULLERS FROM #4 & DBB TH. B.L.G. AT A SAFE LEVEL.
CHECKED STEERING F.R. MADE ROUTINE ROUNDS ON MACH & ENGS SPACES.

CHIEF ENGINEER F.W. MORGAN REFER ALLEN

WATCH ENGR'S SIGNATURE- George Bunney

1600-2000 WATCH

AT ANCHOR DANANG VIETNAM STEAMING AS BEFORE. CHANGED & CLEANED
BURNER IN #1 & 2 BOILERS. SHIFTED & CLEANED F.O. DISCH. STRAINER WITH HOLES. 1700 MAIN
CLASH. F.W. 1900 DISCHARGED J.G. 1703 TESTED ENG TELEGRAPH. 1710 OPENED MAIN INTERMEDIATE
STEPS. 1715 STARTED LOADING MAIN INSUP. STEAM. 1740 S.E. MANEUVERED BY MR. HARRIS.
1745 STARTED J.G. L.O. & FEED PUMPS J.G. J.G.

UNDERWAY - F.W. LINDSLEY - REF. GINTEL.

WATCH ENGR'S SIGNATURE- Jim Jones

2000-2400 WATCH

Underway Steaming on 18 Nov. Manoeuvring Belts as per full Book.
@ 2125 Full Speed 18 Nov - Bridge Notified, Cleaned & Changed Burners,
made Routine Rounds & Insp of Mach & Eng spaces.
Added 2 gal L.O. to #1 Main Feed Pump.

WATCH ENGR'S SIGNATURE- R Summers

2400-0400 WATCH

Underway on 18 Nov. AS BEFORE. TOPPED OFF PORT SULLERS FROM #4 & DBB TH.
HELD ENGS CASUALTY DRILL B-10 FUEL OIL FIRE (MAJOR FIRE IN FIRE ROOM) WATCH INST. BRIDGE
NOTIFIED CECO-CLCC INSPECTED & CLEANED MAIN L.O. DISCH. STRAINER. PUMPED BILGES. CHECKED STEERING
F.R. GENS. SHIFTED & CLEANED F.O. DISCH. STRAINERS. MADE ROUTINE INSPECTIONS OF MACH & ENGS SPACES.

WATCH ENGR'S SIGNATURE- George Bunney

0400-0800 WATCH

STEAMING AS BEFORE ON 18 NOV. HELD FIRE ROOM CASUALTY DRILL B-10 FUEL
OIL FIRE. MAJOR FIRE IN FIRE ROOM. WATCH INST. BRIDGE NOTIFIED. SHIFTED AND
CLEANED MAIN L.O. STRAINER. SHIFTED & CLEANED F.O. DISCH. STRAINER. CHECKED
ALL OPERATING MACH. INSPECTED S.E. ROOM. BILGES AT SAFE LEVEL. FURN. RISE 2706.
0738 CLOWED TO 40 P.O. PHONE. ALTER SPEED CHANGES IN R. BELL WORK AT 5 P.M.
DETAIL MANEUVER & READY. 0736 CLOWED CONTINUED NOZZ. 450-275-2203 2742 P.M. 2743 2745
3832530

WATCH ENGR'S SIGNATURE- Jim Jones

0800-1200 WATCH

Arriving in Port Qui Nhon, Manoeuvring Belts as per full book.
HELD ENG CASUALTY DRILL B-10 3 men present Bridge Notified @ 1030 to 1100
@ 0830 Jockey Gear engaged, Vacuum on Main unit Main ejector
on 2nd Stage. Made Rounds & Insp of Mach & Eng spaces.
Added 2 gal L.O. to #1 feed pump, added 2 gal L.O. to #2 feed pump
Permission Denied By Bridge to Blow Tubes.

CHIEF ENGINEER Oliver Lowell - 7th Highest - Refer - Beane

WATCH ENGR'S SIGNATURE- R Summers

BOILER WATER READINGS

stby - @ 1945
ch - 22946630

Dep - @ 2100
ctr - 22945750 22949876 22983130

STB'D PORT

P 70m 7216610

P 70m 7216870

HOURS 195 HOURS 1950

S 70m 3828678

S-70m 3828900

AKL 993 AKL 993

T-AKL 1000 T-AKL 1000

Arriving in Port Qui Nhon, Vietnam

SAL. 1000 SAL. 1000

Qu. 0782

FWE 0821

PHOS. 1000 PHOS. 1000

cts 23004980

ctr 23010650

R.ph 1000 R.ph 1000

P FOM - 7220780

P FOM - 7220980

S FOM - 3822530

S FOM - 3822730

CHIEF ENGR'S SIGNATURE- Oliver Lowell

USNS GEN John Pope THP-116 VOYAGE NO. 7-F FROM HT DML Nhon V. of NAM TO TYPE OF VESSEL P2-S2-R2 DATE 23-24-Feb-67

WATCH							WATCH						
	1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200		1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200
RUNNING TIME	-						MACHINERY PARTICULARS (CONT'D)	AFT. H. P. ROTOR BEARING	-				
DETENTION TIME	-							FORWARD L. P. ROTOR BEARING	-				
REVOLUTION COUNTER (END OF WATCH)	-							AFT. L. P. ROTOR BEARING	-				
TOTAL REVOLUTIONS (FOR WATCH)	-							HOTTEST GEAR BEARING FORWARD	-				
AVERAGE RPM	-							HOTTEST GEAR BEARING AFT	-				
F.O. METER (END OF WATCH)	1105 480	1105 5340	1105 6890	1105 6440	1105 7000	1105 7560		AUX. COND. CONDENSATE	102 98	-		-	104
F.O. CONSUMED	550	540	550	550	560	560		1ST STAGE FEED WATER HEATER	-	-			
MACHINERY PARTICULARS	THROTTLE	-						D. C. FEED WATER HEATER	200 250	240 240	250 250	238	
	H.P. AHEAD	-						3RD STAGE FEED WATER HEATER	-	-			
	L.P. AHEAD	-						F.O. TO BURNERS	190 190	200 200	180 180	160 160	160
	VACUUM	25.5 25.5	25.5 25.5	25.5 25.5	25.5 25.5	25.5 25.5		F. O. BACK PRESSURE	10 10	10 10	10 10	10 10	10
	L.O. TO TURBINES	12.5 12.5	12.5 12.5	12.5 12.5	12.5 12.5	12.5 12.5		AIR TO FURNACE	1.0 1.0	1.0 1.0	1.0 1.0	1.0 1.0	1.0
	AUX. STEAM	150 150	150 150	150 150	150 150	150 150		50% STEAM UPTAKE	441 441	441 441	441 441	441 441	441
	BACK PRESSURE	9 9	9 9	9 9	9 9	9 9		MAIN STEAM	440 440	440 440	440 440	440 440	440
	GLAND STEAM	1.5 1.5	1.5 1.5	1.5 1.5	1.5 1.5	1.5 1.5		SUPER HEAT	-	-	-	-	-
	H.P. BLEEDER	-	-	-	-	-		F.O. TO BURNERS	160 160	160 160	160 160	155 155	155
	L.P. BLEEDER	-	-	-	-	-		F.O. TEMP. IN SETTLING TANKS	90 90	90 90	90 90	90 90	90
TEMPERATURES	L.P. BLEEDER	-	-	-	-	-	MISCELLANEOUS	PORT BOILER UPTAKE	360 360	360 360	360 360	370 370	360
	STEAM AT THROTTLE	-	-	-	-	-		STBD. BOILER UPTAKE	290 290	290 290	290 290	300 300	300
	L.P. EXHAUST	135 135	135 135	137 137	135 135	130 130		ENGINE ROOM TEMPERATURE	91 91	91 91	88 88	86 86	86
	CONDENSATE	82 82	82 82	88 88	82 82	81 81		FIRE ROOM TEMPERATURE	91 91	91 91	98 98	86 86	86
	CIRC. WATER IN	74 74	74 74	73 73	74 74	73 73		NOZZLES IN USE	-	-	-	-	-
	CIRC. WATER OUT	76 76	76 76	74 74	74 74	74 74		NO. OF BURNERS IN USE	2 2	2 2	2 2	2 2	2
	L.O. TO COOLERS	112 112	112 112	112 112	110 110	112 112		BURNER TIP SIZE	5/8 5/8	5/8 5/8	5/8 5/8	5/8 5/8	5/8
	L.O. FROM COOLERS	109 109	109 109	108 108	109 109	109 109		CO2 % PORT BOILER	-	-	-	-	-
	TEMPERATURE THRUST BEARING	-	-	-	-	-		CO2 % STBD. BOILER	-	-	-	-	-
	FORWARD H.P. ROTOR BEARING	-	-	-	-	-		OIL LEVEL MAIN SUMP	1' 2" 1' 2"	1' 2" 1' 2"	1' 2" 1' 2"	1' 2" 1' 2"	1' 2"

GENERATORS												FUEL - WATER AND LUBE OIL					
WATCH	GENERATOR NUMBER	R.P.M.	STEAM PRESSURE	STEAM TEMP.	L.O. PRESSURE	L.O. TO COOLER	L.O. FROM COOLER	TEMP. OF HOTTEST BEARING	L.O. GOVERNOR PRESSURE	AMPS POSITIVE	AMPS NEGATIVE	FUEL OIL	WATER	LUBE OIL	ON HAND AT START OF DAY	EVAPORATED OR RECEIVED	ON HAND
1200 TO 1600	1	1200	440		9	120	110		62	1100	1100	METER AT NOON	11057560	ON HAND AT START OF DAY	223		
	2	1200	440		7	130	116		57	1100	1100	METER PREVIOUS NOON	10064250	EVAPORATED OR RECEIVED	34		
1600 TO 2000	1	1200	440		9	120	110		62	1100	1100	CONSUMED BY METER	3310	ON HAND	240		
	2	1200	440		7	130	116		57	1100	1100	ON HAND AT START OF DAY	14749	CONSUMED	17		
2000 TO 2400	1	1200	440		9	120	110		62	1200	1200	RECEIVED DURING DAY	0	ON HAND AT START OF DAY	2405		
	2	1200	440		7	130	116		57	1200	1200	EXPENDED DURING DAY	170	RECEIVED	2400		
2400 TO 0400	1	1200	440		9	120	110		62	1200	1200	REMAINING ON BOARD	14579	ON HAND	2400		
	2	1200	440		7	130	116		57	1200	1200	ON HAND AT START OF DAY	865	CONSUMED	5		
0400 TO 0800	1	1200	440		9	120	110		62	1200	1200	DOMESTIC WATER	160	DIESEL OIL	1310		
	2	1200	440		7	130	116		57	1200	1200	ON HAND	921	ON HAND	1308		
0800 TO 1200	1	1200	440		9	120	110		62	1200	1200	CONSUMED	104	CONSUMED	2		
	2	1200	440		7	130	116		57	1200	1200	LOW PRESS. EVAPORATORS (No. of hrs. operated) (Fresh water made gals.)					
												4	4	4	4	4	4
												L.O. CENTRIFUGE - HOURS OPERATED					
												1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200
												3 1/2	2	4	4	4	4
												SUMMARY					
												RUNNING TIME		PERCENT OF SLIP			
												DETENTION TIME		BBL FUEL/MI			
												TOTAL REVOLUTIONS		WIND DIRECTION			
												AVERAGE R.P.M.		STATE OF SEA			
												TOTAL MILES BY ENGINE		STATE OF WEATHER			
												TOTAL MILES BY OBSERVATION					