


ENGINE ROOM LOG

GEARED TURBINE DRIVE



USNS

Gen John Pope (AP116)

FROM ⁰⁰⁰⁰ 3 APRIL 19 67 TO ²⁴⁰⁰ 30 APRIL 19 67

INSTRUCTIONS

1. The entries in this book will be made neatly and legibly by the engineer or other person directly in charge of the machinery of the vessel, and with pen and ink or indelible pencil. No erasures nor the removal of any leaves will be permitted. Incorrect entries may be changed by drawing a single line through same with ink or indelible pencil and writing in the correct data, followed by the initials of the person making the change. The greatest care shall be used in keeping the log book to insure absolute accuracy in all particulars.

2. All entries of time shall be made on the 24-hour basis, noon to noon.

3. Under the heading "Remarks" a careful, detailed record of the events occurring daily in the engine department shall be entered in the log book, together with notation of any violation of orders or regulations. Remarks should be preceded by the time when pertaining to important tests, casualties, injuries, etc.

4. Entries regarding the following shall also be made when occurring:

(a) Repairs, cleaning, and painting, including machinery outside the engine spaces.

(b) Faulty or erratic operation or failure of machinery.

(c) Any important changes in machinery of any nature, or additions thereto.

(d) Remetalling of bearings; fitting new piston rings; reboring cylinders; renewing pump parts, metallic packing, important valves, propeller, shafting, stern bearing, zinc protection bars and rings outboard, strainers, etc.; data to show in all cases exactly what parts have been attended to or repaired, material or article used and reasons.

(e) Pumping of bilges.

(f) Blowing of tubes.

(g) Examining holding down bolts.

(h) Fuel and water taken aboard. The fuel account shall be carefully kept and the quantity consumed each day accurately ascertained.

(i) Grade and quality of fuel oil and lubricating oil used; also type of filtering and cleaning elements installed in both fuel and lube oil lines; results obtained from use thereof.

(j) Record of special tests ordered made.

(k) Defects in supplies received.

(l) Derelictions or deficiencies developed on the part of any member of the engine department.

5. In twin screw vessels when both engines are in the same engine space, alternate pages will be used for recording the readings from the starboard machinery, the other pages being used for the port machinery. In such cases, each sheet of the log book will bear the notation either "Port Machinery" or "Starboard Machinery." In the event that the machinery for each propeller is in a separate engine room, two books shall be utilized and each page of each such book shall be properly marked to indicate to which engine room it applies. For such ships, in addition to individual fuel, water, and lube oil summaries, the sheets covering the control engine room shall carry a consolidated figure reflecting the status of these materials for both machinery spaces.

6. The log books shall be retained on board unless required temporarily by the administrative commander and destroyed when three years old.

REMARKS

1200-1600 WATCH

WATCH ENGR'S SIGNATURE-

1600-2000 WATCH

WATCH ENGR'S SIGNATURE-

2000-2400 WATCH

WATCH ENGR'S SIGNATURE-

2400-0400 WATCH

AT BEGINNING OF WATCH FOLLOWING IN OPERATION #1 BOILER #1 F.O. SUP. PUMP #1 F.O. BLOWER #1 & 2 TURBO GEN
#1 M.V. COND. PUMP #2 AIR COMP #1 F.W. PUMP M.V. EVAP. AIR CIRC. AIR AIR EJECTOR RECEIVED PERMISSION TO ROLL
#1 & 2 MAIN UNITS BY JACKING GEAR @ 2350. ORDER PUT WICKS IN STEAD SPRING BEARINGS. STARTED H.O. CIRC. TO MAIN UNIT
@ 2335. STARTED L.O. PURIFIER @ 2352. START JACKING GEAR #1 @ 2355. See #1 M.V. COND. PUMP START AUX COND
PUMP @ 0010. START #2 M.V. COND. PUMP AT 0020. SIM TO CLAND. SEPT. & AIR LIFT @ 0025 TO RAISE VACUUM ON MAIN UNIT.
WORKING NOT RELIEVED BY MORRIS UNTIL 0100 AS MORRIS HAD IN AFT. EN. RECD. FOR LIGHT OFF OF #1 & 2 BOILERS. MORRIS
OUT OF ENGR. TO FIRE AFT. & 2ND MORRIS FWD AT 0100. CONTINUED TO RAISE STEAM ON #2 BOILER 2500 AT 0400.
CHIEF ENGR. FWD MORRIS. REFER MORRIS.

WATCH ENGR'S SIGNATURE-

0400-0800 WATCH

PER A/C. EXHAUST TO MAIN. SECURED M.V. EVAP @ 0540. DIST. D.B. FUEL. CHANGED & CLEANED FUEL
STRAINERS @ 0445. LIT OFF 1ST STAGE M.V. AIR LIFT @ 0625. SWAIT. LIFT. HEAD WITH AFT. PLANT @ 0630.
1045 IN. #2 GEN. #1. #1 BOILER ON LINE @ 0700. PUT STA TO MAIN UNIT @ 0715.

WATCH ENGR'S SIGNATURE-

CHIEF ENGINEER TWT MC GINNIS ROBERT GENTIL

0800-1200 WATCH

Departing port of asplant = Manoeuvring bells as per full books
@ 1045 H. Throttle valve closed @ 1048 H.
@ 1013 Port steering motor casualty @ 1013 stop @ 1126 Secure steering casualty
drill @ 1126 H. Make rounds & snap of M-H & engine spaces. Diggs at
safe level. Comp with Comati 4700-7

WATCH ENGR'S SIGNATURE-

CHIEF ENGINEER

2400-0400 HPSH METER READING, POC TO READING OPEN MOST OF WATCH. 9/5/40

Std	Port	@ 5707 - 0832	Dep @ 1030
P 8.76	7.59	Stc - 25372110	Stc -
M 11.68	9.93	P 70m - 7381720	P 70m - 7382110
CL 3.31	3.73	S 70m - 4021220	S 70m - 4021490
P 40	40		
S 25	20		
Ph cond 7.6	40-LH		
Hours Florida 1091	12		

CHIEF ENGR'S SIGNATURE-

REMARKS

1200-1600 WATCH

UNDERWAY ON 18 NOZZ MACH. IN OPERATION AS BEFORE. PUMPED UP PORT SUTTLERS FROM #4 & DEEP. VARIOUS DRILLS WERE CONDUCTED FOR PHASE III TRAINING. COLLISION & FIRE DRILL SIMULATED MAJOR F.O. FIRE IN ER. USED 14 GALS OF MECHANICAL FOAM. PRACTICE SECURING MAIN PLANT & STARTING SAME. REDUCED SPEED TO 20 RPM B/C OF HOT LINE SHAFT BEARING @ 1405. BRIDGE NOTIFIED. ENGR'S CASUALTY DRILL. FIRE IN BOILER CASING. POWER FAILURE ON MAIN COND PUMP. SIGHTING CASUALTY DRILL @ 1449. SEC W/1507 STBY FOR ALL DRILLS. REDUCED SPEED TO 60 RPM B/C OF LEAKAGE. BRIDGE NOTIFIED. WATCH ENGR'S SIGNATURE: *Henry Bunnay*

1600-2000 WATCH

Machinery IN operation AS BEFORE. CHANGED & CLEANED F.O. BURNERS & STRAINERS. PUMPING BALLAST FROM #4 & D.B. @ 1900 TO 2020. HALL ENGR CASUALTY DRILL. SIMULATED SECURING #2 BOILER & CHARGED COAL FROM #1 TO #2 MAIN COND. PUMP. 63/200 TUBES ON #1 & #2 BOILERS @ 1800. STBY @ 1616. STEERING CASUALTY DRILL 14 @ 1624. LIT OFF M.U.F. EVAP. @ 1608. COMPLIED WITH COMSTS 4700-7. PUMPED #4 HELLS & BAY. RM. @ 1900. WATCH ENGR'S SIGNATURE: *L. Harris*

2000-2400 WATCH

UNDERWAY STEERING 60 RPM. Machinery in operation as before, cleaned & changed F.O. DISCH STRAINERS F&S, PUMPED COAL HODS. ENGR BELGES AT SAFE LEVEL, MADE ROUNDS & INSPECTION OF MACH & ENG SPACES, COMPLIED WITH COMSTS 4700-7.

WATCH ENGR'S SIGNATURE: *R. Summers*

2400-0400 WATCH

UNDERWAY 60 RPM MACH. IN OPERATION AS BEFORE. CHANGED & CLEANED CENTER F.O. BURNERS & DISCH STRAINERS. PUMPED UP PORT SUTTLERS FROM #4 & DEEP. ONLY TEST OF STBY L.O. PUMP. FLUSHED & PUMPED BILGES. INSPECTED & CLEANED MAIN L.O. DISCH STRAINER. CHECKED STEERING F.R. GEAR. MADE ROUTINE ROUNDS ON MACH & ENGR SPACES. COMPLIED WITH COMSTS 4700-7.

WATCH ENGR'S SIGNATURE: *Henry Bunnay*

0400-0800 WATCH

UNDERWAY 60 RPM MACHINERY IN OPERATION AS BEFORE. CHECK STEERING GEAR. CHANGED & CLEANED F.O. BURNERS & Suction STRAINERS. PUMPED BILGES.

WATCH ENGR'S SIGNATURE: *L. Harris*

0800-1200 WATCH

UNDERWAY STEERING 60 RPM. Machinery in operation as before, 0800 to 0830 BLUE TUBES #1 & #2 BOILERS. 0837- STBY HIGH LINE DRILL, 0839- LOW WATER IN #1 BOILER CASUALTY DRILL. 0848 MAIN CIRCULATOR MOTOR FAILURE CASUALTY DRILL, 0901 SECURED FROM HIGH LINE DRILL. 0901 4H 60 RPM, 0942 STBY FOR VBC DRILL @ 1055 SECURE FROM VBC DRILL @ 1055 STBY FOR MANEUVERING SPEEDS, @ 1100 ARRIVAL. MADE ROUNDS & INSPECTION OF MACH & ENG SPACES. COMPLIED WITH COMSTS 4700-7.

WATCH ENGR'S SIGNATURE: *R. Summers*

CHIEF ENGINEER

STBY 1055 - ARRIVED 1100 - F.W.E

STBD	PORT	CLR 25473200
P 8.76	7.59	P FCM 7381020
M 11.68	9.93	S FCM 4025150
OL 4.14	3.73	
POT 30	40	
SOT 15	10	
Ph cont. 8.0 114		
H.B. Side 1115	36	

CHIEF ENGR'S SIGNATURE: *Smith*

[illegible]

REMARKS

1200-1600 WATCH

UNDERWAY MANEUVERING MANOVRD DRILL @ 1310 $\frac{1}{2}$ STBY @ 1310 SEC @
 Boat drill @ 1352 AT ANCHOR. Secured FROM Boat drill @ 1502. BELLS AS PER
 BELL BOOK. PUMPED Bilges. Checked Steering E.R. Gear Secured #1 L.P. EVAP @ 1530
 Made ROUTINE ROUNDS ON MACH + ENGS spaces. Complied with COMISTS 4700.7

WATCH ENGR'S SIGNATURE-

Henry Bunn

1600-2000 WATCH

MANEUVERING WATCH F.W.E @ 1557 CLR. 25484119 FORT. P. 7387840
 S-4025830 Bolls AS PER BOLL BOOK. SEC. PLANT @ 1615 MANEUVERING
 IN OPERATION L.C. Pump. MAIN UNIT ON JACKING PRESSURE. AIRC. Pump
 #4X1 AIRC. pump. #1 FIVE Pump #1 F.W. Pump.
 2000 Plant secured as above. Boilers 90° L.P. Exh. 105°

Chet Lanning R/C

WATCH ENGR'S SIGNATURE-

F. Henry

2000-2400 WATCH

PORT RELIEF WATCH. Plant secured as left. At close of watch steam drums
 50" each. L.P. 150° Bilges satisfactory.

WATCH ENGR'S SIGNATURE-

Chet Lanning R/C

2400-0400 WATCH

SECURED JACKING, CLAR + L.C. CIRC PUMP @ 0300
 VENTED #1 + 2 BOILER DRUMS @ 0310
 CLOSED ALL DRAINS TO #1 ATMOS DRAIN TANK ALSO TOPSIDE DRAIN RETURN
 BYPASS.

WATCH ENGR'S SIGNATURE-

Chet Lanning R/C

0400-0800 WATCH

PLANT SECURED.
 SECURED MAN. CIRC PUMP.

WATCH ENGR'S SIGNATURE-

Chet Lanning R/C

0800-1200 WATCH

WATCH ENGR'S SIGNATURE-

CHIEF ENGINEER

STBD Port

P

M

CL

POT

SOS

PH. COND.

HBF'S 1139 48

CHIEF ENGR'S SIGNATURE-

Chet Lanning R/C

REMARKS

1200-1600 WATCH

Plant secured French Jitter Pump & operation
to pump 25 gals. bilge. Bilge raised to 5.0 gals. bilge.

WATCH ENGR'S SIGNATURE-

W. J. Buckett

1600-2000 WATCH

PORT RELIEF WATCH. Plant secured. No. 1 F&S Pump & No. 1 F.W. in service. No. 1 Air
Compressor steady. Bilge satisfactory.

WATCH ENGR'S SIGNATURE-

W. J. Buckett

2000-2400 WATCH

PORT RELIEF WATCH. Same as above. Pumped bilge down.

WATCH ENGR'S SIGNATURE-

W. J. Buckett

2400-0400 WATCH

PLANT SECURED

WATCH ENGR'S SIGNATURE-

W. J. Buckett

0400-0800 WATCH

PLANT SECURED

WATCH ENGR'S SIGNATURE-

W. J. Buckett

0800-1200 WATCH

Plant secured
bilge at safe level all conditions normal. routine check
of gear hourly

WATCH ENGR'S SIGNATURE-

W. J. Buckett

CHIEF ENGINEER

CHIEF ENGR'S SIGNATURE-

W. J. Buckett

REMARKS

1200-1600 WATCH

Plant secured. Great water pump in operation.
 Bilge water pump running. Bilge at safe level.

WATCH ENGR'S SIGNATURE-

1600-2000 WATCH

Port Relief Watch. Plant secured. Bilge satisfactory.
 Fire Pump & F.W. Pump running. Air Compressor on standby.

WATCH ENGR'S SIGNATURE-

2000-2400 WATCH

Port Relief Watch. Plant secured as before. Bilge at safe level.

WATCH ENGR'S SIGNATURE-

2400-0400 WATCH

PLANT SECURED

WATCH ENGR'S SIGNATURE-

0400-0800 WATCH

PLANT SECURED

WATCH ENGR'S SIGNATURE-

0800-1200 WATCH

PLANT SECURED
 CHIEF ENGR. CHECKED MAIN REDUCTION GEARS WITH MR. CATRON PORT
 ENGR. TO SATISFACTORY

WATCH ENGR'S SIGNATURE-

CHIEF ENGINEER

Received 7268 BALS FUEL OIL BUNKER #6

CHIEF ENGR'S SIGNATURE-

USNS		VOYAGE NO. 8A		FROM		TO		TYPE OF VESSEL		DATE 1-7/8 67								
		WATCH						WATCH										
		1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200			1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200			
RUNNING TIME								MACHINERY PARTICULARS (CONT'D)	AFT. H. P. ROTOR BEARING									
DETENTION TIME									FORWARD L. P. ROTOR BEARING									
REVOLUTION COUNTER (END OF WATCH)									AFT. L.P. ROTOR BEARING									
TOTAL REVOLUTIONS (FOR WATCH)									HOTTEST GEAR BEARING FORWARD									
AVERAGE RPM									HOTTEST GEAR BEARING AFT									
F.O. METER (END OF WATCH)								TEMPERATURES (CONT'D)	AUX. COND. CONDENSATE									
F.O. CONSUMED									1ST STAGE FEED WATER HEATER									
									D. C. FEED WATER HEATER									
									3RD STAGE FEED WATER HEATER									
MACHINERY PARTICULARS	PRESSURES	THROTTLE						BOILER PARTICULARS	TEMPERATURES	F.O. TO BURNERS								
		H.P. AHEAD								F.O. BACK PRESSURE								
		L.P. AHEAD								AIR TO FURNACE								
		VACUUM								UPTAKE								
		L.O. TO TURBINES							PRESSURES	MAIN STEAM								
		AUX. STEAM								SUPER HEAT								
		BACK PRESSURE								F.O. TO BURNERS								
		GLAND STEAM								F.O. TEMP. IN SETTLING TANKS								
	TEMPERATURES	H.P. BLEEDER						MISCELLANEOUS	PORT BOILER UPTAKE									
		L.P. BLEEDER							STBD. BOILER UPTAKE									
		STEAM AT THROTTLE							ENGINE ROOM TEMPERATURE									
		L.P. EXHAUST							FIRE ROOM TEMPERATURE									
		CONDENSATE							NOZZLES IN USE									
		CIRC. WATER IN							NO. OF BURNERS IN USE									
		CIRC. WATER OUT							BURNER TIP SIZE									
L.O. TO COOLERS						CO ₂ % PORT BOILER												
L.O. FROM COOLERS						CO ₂ % STBD. BOILER												
TEMPERATURE THRUST BEARING						OIL LEVEL MAIN SUMP												
FORWARD H.P. ROTOR BEARING																		
GENERATORS												FUEL - WATER AND LUBE OIL						
WATCH	GENERATOR NUMBER	R.P.M.	STEAM PRESSURE	STEAM TEMP.	L.O. PRESSURE	L.O. TO COOLER	L.O. FROM COOLER	TEMP. OF HOTTEST BEARING	L.O. GOVERNOR PRESSURE	AMPS POSITIVE	AMPS NEGATIVE	VOLTS	FUEL OIL	BOILER WATER	ON HAND AT START OF DAY			
1200 TO 1600													METER AT NOON		EVAPORATED OR RECEIVED			
													METER PREVIOUS NOON		ON HAND			
													CONSUMED BY METER		CONSUMED			
													ON HAND AT START OF DAY		ON HAND AT START OF DAY			
													RECEIVED DURING DAY		RECEIVED			
													EXPENDED DURING DAY		ON HAND			
													REMAINING ON BOARD		CONSUMED			
1600 TO 2000													ON HAND AT START OF DAY					
													EVAPORATED OR RECEIVED					
													ON HAND					
													CONSUMED					
2000 TO 2400													LOW PRESS. EVAPORATORS (No. of hrs. operated) (Fresh water made gals.)					
													L.O. CENTRIFUGE - HOURS OPERATED					
													1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200
2400 TO 0400																		
													SUMMARY					
													RUNNING TIME		PERCENT OF SLIP			
													DETENTION TIME		BBL FUEL/MI			
													TOTAL REVOLUTIONS		WIND DIRECTION			
													AVERAGE R.P.M.		STATE OF SEA			
													TOTAL MILES BY ENGINE		STATE OF WEATHER			
0800 TO 1200													TOTAL MILES BY OBSERVATION					

REMARKS

1200-1600 WATCH

WATCH ENGR'S SIGNATURE-

1600-2000 WATCH

PORT RELIEF WATCH. Plant secured as before. F&S pump & F.W. Pump running. Air Comp on Standby. Dis. to DB. Bilge satisfactory

WATCH ENGR'S SIGNATURE-

2000-2400 WATCH

PORT RELIEF WATCH. Plant secured as before. Pumped bilge down.

WATCH ENGR'S SIGNATURE-

2400-0400 WATCH

PLANT DEAD

WATCH ENGR'S SIGNATURE-

0400-0800 WATCH

PLANT SECURED

WATCH ENGR'S SIGNATURE-

0800-1200 WATCH

PLANT INACTIVE

WATCH ENGR'S SIGNATURE-

CHIEF ENGINEER

CHIEF ENGR'S SIGNATURE-

REMARKS

1200-1600 WATCH

PORT RELIEF WATCH. Plant secured with No. 1 F.P. & F.W. Pump in serv. Air Comp. on
Standby. Bilge satisfactory. Fwd. drains to D.D. Res. Pd. with aft ML in service.
Bilge satisfactory.

WATCH ENGR'S SIGNATURE-

1600-2000 WATCH

PORT RELIEF WATCH. Plant as before. Bilge satisfactory

WATCH ENGR'S SIGNATURE-

2000-2400 WATCH

PORT RELIEF WATCH. Plant secured. Bilge satisfactory

WATCH ENGR'S SIGNATURE-

2400-0400 WATCH

PLANT DEAD

WATCH ENGR'S SIGNATURE-

0400-0800 WATCH

PLANT DEAD

WATCH ENGR'S SIGNATURE-

0800-1200 WATCH

PLANT DEAD

WATCH ENGR'S SIGNATURE-

CHIEF ENGINEER

CHIEF ENGR'S SIGNATURE-

USNS		VOYAGE NO. 8 A		FROM		TO		TYPE OF VESSEL		DATE 11-9/12-67													
		WATCH						WATCH															
		1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200			1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200								
RUNNING TIME								MACHINERY PARTICULARS (CONT'D)	AFT. H. P. ROTOR BEARING														
DETENTION TIME									FORWARD L. P. ROTOR BEARING														
REVOLUTION COUNTER (END OF WATCH)									AFT. L. P. ROTOR BEARING														
TOTAL REVOLUTIONS (FOR WATCH)									HOTTEST GEAR BEARING FORWARD														
AVERAGE RPM									HOTTEST GEAR BEARING AFT														
F.O. METER (END OF WATCH)									AUX. COND. CONDENSATE														
F.O. CONSUMED									1ST STAGE FEED WATER HEATER														
									D. C. FEED WATER HEATER														
									3RD STAGE FEED WATER HEATER														
MACHINERY PARTICULARS	PRESSURES	THROTTLE						BOILER PARTICULARS	TEMPERATURES	F.O. TO BURNERS													
		H.P. AHEAD								F. O. BACK PRESSURE													
		L.P. AHEAD								AIR TO FURNACE													
		VACUUM								UPTAKE													
		L.O. TO TURBINES								MAIN STEAM													
		AUX. STEAM								SUPER HEAT													
		BACK PRESSURE								F.O. TO BURNERS													
		GLAND STEAM								F.O. TEMP. IN SETTLING TANKS													
		H.P. BLEEDER								PORT BOILER UPTAKE													
		I.P. BLEEDER								STBD. BOILER UPTAKE													
TEMPERATURES	STEAM AT THROTTLE						MISCELLANEOUS	ENGINE ROOM TEMPERATURE															
	L.P. EXHAUST							FIRE ROOM TEMPERATURE															
	CONDENSATE							NOZZLES IN USE															
	CIRC. WATER IN							NO. OF BURNERS IN USE															
	CIRC. WATER OUT							BURNER TIP SIZE															
	L.O. TO COOLERS							CO ₂ % PORT BOILER															
	L.O. FROM COOLERS							CO ₂ % STBD. BOILER															
	TEMPERATURE THRUST BEARING							OIL LEVEL MAIN SUMP															
	FORWARD H.P. ROTOR BEARING																						
GENERATORS												FUEL - WATER AND LUBE OIL											
WATCH	GENERATOR NUMBER	R.P.M.	STEAM PRESSURE	STEAM TEMP.	L.O. PRESSURE	L.O. TO COOLER	L.O. FROM COOLER	TEMP. OF HOTTEST BEARING	L.O. GOVERNOR PRESSURE	AMPS POSITIVE	AMPS NEGATIVE	VOLTS	FUEL OIL	METER AT NOON	BOILER WATER	ON HAND AT START OF DAY	LUBE OIL	ON HAND AT START OF DAY					
														METER PREVIOUS NOON		EVAPORATED OR RECEIVED		CONSUMED BY METER	ON HAND	CONSUMED			
1200 TO 1600													ON HAND AT START OF DAY			ON HAND AT START OF DAY							
1600 TO 2000													EXPENDED DURING DAY			RECEIVED							
													REMAINING ON BOARD			ON HAND							
2000 TO 2400													ON HAND AT START OF DAY			CONSUMED							
													EVAPORATED OR RECEIVED										
2400 TO 0400													ON HAND										
													CONSUMED										
0400 TO 0800													LOW PRESS. EVAPORATORS (No. of hrs. operated) (Fresh water made gals.)										
													L.O. CENTRIFUGE - HOURS OPERATED										
0800 TO 1200													1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200					
												SUMMARY											
												RUNNING TIME		PERCENT OF SLIP									
												DETENTION TIME		BBL FUEL/MI									
												TOTAL REVOLUTIONS		WIND DIRECTION									
												AVERAGE R.P.M.		STATE OF SEA									
												TOTAL MILES BY ENGINE		STATE OF WEATHER									
												TOTAL MILES BY OBSERVATION											

REMARKS

1200-1600 WATCH

PORT RELIEF WATCH. Plant secured as before with No.1 F&S Pump and F.W. Pump in service. Air Compressor on standby. Mfg. Discharge to Gas Fm. M.U. (off) from Gas Fm. The M&R working on No.2 Elec. Fd Pump. Bilge satisfactory.

WATCH ENGR'S SIGNATURE

1600-2000 WATCH

PORT RELIEF WATCH. Plant secured as before. Condition satisfactory. M&R Secured.

WATCH ENGR'S SIGNATURE

2000-2400 WATCH

PORT RELIEF WATCH. Same as before. Bilge satisfactory.

WATCH ENGR'S SIGNATURE

2400-0400 WATCH

PLANT SECURED

WATCH ENGR'S SIGNATURE

0400-0800 WATCH

PLANT SECURED.

WATCH ENGR'S SIGNATURE

0800-1200 WATCH

PLANT SECURED

WATCH ENGR'S SIGNATURE

CHIEF ENGINEER

CHIEF ENGR'S SIGNATURE

WATCH							WATCH						
	1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200		1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200
RUNNING TIME							MACHINERY PARTICULARS (CONT'D)						
DETENTION TIME													
REVOLUTION COUNTER (END OF WATCH)													
TOTAL REVOLUTIONS (FOR WATCH)													
AVERAGE RPM													
F.O. METER (END OF WATCH)					1141 4410	1141 5380							
F.O. CONSUMED													
MACHINERY PARTICULARS	THROTTLE												
	H.P. AHEAD												
	L.P. AHEAD												
	VACUUM												
	L.O. TO TURBINES				12								
	AUX. STEAM				150								
	BACK PRESSURE				9								
	GLAND STEAM												
	H.P. BLEEDER												
	L.P. BLEEDER												
PRESSURES	STEAM AT THROTTLE						BOILER PARTICULARS						
	L.P. EXHAUST												
	CONDENSATE												
	CIRC. WATER IN												
	CIRC. WATER OUT												
	L.O. TO COOLERS												
	L.O. FROM COOLERS												
	TEMPERATURE THRUST BEARING												
	FORWARD H.P. ROTOR BEARING												
TEMPERATURES							TEMPERATURES						
MISCELLANEOUS							MISCELLANEOUS						

WATCH	GENERATORS												FUEL - WATER AND LUBE OIL						
	GENERATOR NUMBER	R.P.M.	STEAM PRESSURE	STEAM TEMP.	L.O. PRESSURE	L.O. TO COOLER	L.O. FROM COOLER	TEMP. OF HOTTEST BEARING	L.O. GOVERNOR PRESSURE	AMPS POSITIVE	AMPS NEGATIVE	VOLTS	FUEL OIL		BOILER WATER		LUBE OIL		
1200 TO 1600													METER AT NOON	11415380	ON HAND AT START OF DAY		EVAPORATED OR RECEIVED		
													METER PREVIOUS NOON	11414410					
													CONSUMED BY METER	970	ON HAND	203			
													ON HAND AT START OF DAY		CONSUMED				
													RECEIVED DURING DAY		ON HAND AT START OF DAY				
													EXPENDED DURING DAY		RECEIVED				
													REMAINING ON BOARD	16334	ON HAND	2056			
1600 TO 2000													ON HAND AT START OF DAY		CONSUMED				
													EVAPORATED OR RECEIVED						
													ON HAND	1150	ON HAND	1185			
													CONSUMED						
2000 TO 2400													LOW PRESS. EVAPORATORS (No. of hrs. operated)(Fresh water made gals.)						
													L.O. CENTRIFUGE - HOURS OPERATED						
													1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200	
2400 TO 0400																	4		
0400 TO 0800	1	1200	440	630	10	118	110		62				SUMMARY						
	2	1200	440	630	8	120	110		63				RUNNING TIME		PERCENT OF SLIP				
													DETENTION TIME		BBL FUEL/MI				
													TOTAL REVOLUTIONS		WIND DIRECTION				
0800 TO 1200													AVERAGE R.P.M.		STATE OF SEA				
													TOTAL MILES BY ENGINE		STATE OF WEATHER				
													TOTAL MILES BY OBSERVATION						

REMARKS

1200-1600 WATCH

WATCH ENGR'S SIGNATURE-

1600-2000 WATCH

PORT RELIEF WATCH. Little time for this ER tonight. Scanned it once. Bilge not bad but not dry. No time to pump as both Oiler and me have a good load wit everything on by-pass aft.

WATCH ENGR'S SIGNATURE-

2000-2400 WATCH

PORT RELIEF WATCH. Plant as before. Not too much water in bilge.

WATCH ENGR'S SIGNATURE-

2400-0400 WATCH

Lit off #1 & #2 Boilers @ 0030. Sec. 52mc Reprised Leaking Gasket on 150 lbs. line Lit off same #1 & #2 Blv. @ 0200 #1 Boiler on line @ 0400 Sec. #2 Boiler started L.O. Purification.

WATCH ENGR'S SIGNATURE-

0400-0800 WATCH

Port watch Lit off #1 & #2 S.S. Cais. @ 0430. 52mc Isolating. #1 Elect. Blv. feed Pump on line. Tacking Core Engine @ 0645.

WATCH ENGR'S SIGNATURE-

0800-1200 WATCH

In ports Lighting off & bringing up vacuum on main unit. 0900 put #2 Boiler on line, 0916 put #1 & #2 Generator on line Split load, 0930 2nd Clearance from Mats on watch. 1015 to 1020 Roll Main Engine by steam to test throttle valve, 1020 on backing line. 1000 Test #2 Main feed Pump, Does Not Function properly.

5-6er Speed Order Small FWT Towards
CHIEF ENGINEER

WATCH ENGR'S SIGNATURE-

Port	Stbd.
P 8.78	8.76
M 11.48	11.68
CL 4.14	4.14
P4 40	35
S03 40	30
1st. Ph. Cond. 8.0	
HB. F side 46	1145

CHIEF ENGR'S SIGNATURE-

USNS		VOYAGE NO.		FROM		TO		TYPE OF VESSEL		DATE					
Gen John Pope Tar-110		8-A		Oakland		OKINAWA		P2-S2-R2		4-11-67					
		WATCH								WATCH					
		1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200			1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200
RUNNING TIME				260	260	240	240	MACHINERY PARTICULARS (CONT'D)	AFT. H. P. ROTOR BEARING		137	138	140	140	135
DETENTION TIME									FORWARD L. P. ROTOR BEARING		130	131	133	128	130
REVOLUTION COUNTER (END OF WATCH)				2553	2554	2558	2560		AFT. L.P. ROTOR BEARING		128	128	129	128	128
TOTAL REVOLUTIONS (FOR WATCH)				24490	24430	24650	22930		HOTTEST GEAR BEARING FORWARD		152	150	154	150	153
AVERAGE RPM				94.2	94.0	93.0	93.5		HOTTEST GEAR BEARING AFT		142	140	145	143	143
F.O. METER (END OF WATCH)		1141 6470	1141 9110	1142 2150	1142 5000	1142 7780	1143 6460		AUX. COND. CONDENSATE		88	90	88		96
F.O. CONSUMED		1090	2640	3090	2850	2780	2680	1ST STAGE FEED WATER HEATER		153	154	152	152	154	
								D. C. FEED WATER HEATER	7	240	240	240	240	240	
								3RD STAGE FEED WATER HEATER		1050		1050			
								F.O. TO BURNERS	190 190	190	190	190	190	190	
								F. O. BACK PRESSURE	12		12	12	12	12	
								PRESSURE AIR TO FURNACE		5.0 5.4	5.5	5.0 5.2	5.0 6.0	5.0 5.0	
								UPTAKE		340 350	340	350 360	340 370	370 370	
								MAIN STEAM		440	440	440	440	670 440	
								SUPER HEAT		675	680	675		670	
								F.O. TO BURNERS	190 190	190	190	175 175	190 190	190 190	
								F.O. TEMP. IN SETTLING TANKS	80 110	90 115	100 99	100 100	95 100		
								PORT BOILER UPTAKE SALINITY		141		141	141	141	
								STBD. BOILER UPTAKE							
								ENGINE ROOM TEMPERATURE		72	71	71	72	72	
								FIRE ROOM TEMPERATURE		72	71	71	72	72	
								NOZZLES IN USE		18	18	18	18	18	
								NO. OF BURNERS IN USE		6	6	6	6	6	
								BURNER TIP SIZE		53/70	53/70	51/70	53/70	53/70	
								CO2 % PORT BOILER							
								CO2 % STBD. BOILER							
								OIL LEVEL MAIN SUMP		1.4	1.4	1.4	1.4	1.4	

GENERATORS													FUEL - WATER AND LUBE OIL					
WATCH	GENERATOR NUMBER	R.P.M.	STEAM PRESSURE	STEAM TEMP.	L.O. PRESSURE	L.O. TO COOLER	L.O. FROM COOLER	TEMP. OF HOTTEST BEARING	L.O. GOVERNOR PRESSURE	AMPS POSITIVE	AMPS NEGATIVE	VOLTS	FUEL OIL		BOILER WATER		LUBE OIL	
1200 TO 1600	1	1200	440	650	9	120	110		62	500	500	235	METER AT NOON	11430460	ON HAND AT START OF DAY	203		
	2	1200	440	650	7	122	110		62	500	500	235	METER PREVIOUS NOON	11415380	EVAPORATED OR RECEIVED	29		
1600 TO 2000													CONSUMED BY METER	15080	ON HAND	206		
													ON HAND AT START OF DAY	16334	CONSUMED	26		
													RECEIVED DURING DAY	-0-	ON HAND AT START OF DAY	2055		
													EXPENDED DURING DAY	671	RECEIVED	-0-		
2000 TO 2400													REMAINING ON BOARD	15663	ON HAND	2045		
													ON HAND AT START OF DAY	1150	CONSUMED	10		
													EVAPORATED OR RECEIVED	103		1195		
													ON HAND	1130		1190		
2400 TO 0400													CONSUMED	123		5		
													LOW PRESS. EVAPORATORS (No. of hrs. operated) (Fresh water made gals.)					
0400 TO 0800																		
0800 TO 1200																		
													L.O. CENTRIFUGE - HOURS OPERATED					
													1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200
													4	4	4 1/2	4 1/2	4 1/2	4
SUMMARY																		
RUNNING TIME													1260	PERCENT OF SLIP			15.4	
DETENTION TIME													-0-	BBL FUEL/MI			1.67	
TOTAL REVOLUTIONS													114645	WIND DIRECTION			290°	
AVERAGE R.P.M.													92.4	STATE OF SEA			Med	
TOTAL MILES BY ENGINE													427	STATE OF WEATHER			90°	
TOTAL MILES BY OBSERVATION													361					

REMARKS

1200-1600 WATCH

Port Watch MACH OPERATION #1+2 Boilers 1+2 F.D. Blowers 1+2 F.W. Pumps 1+2 F.D. Pumps Stby. MAIN A.R. COMPRESSOR. MAIN A.R. AIR EJECTOR. MAIN A.R. FIRE PUMPS. MAIN A.R. COND. PUMPS. 1+2 A.R. GENERATORS. L.O. PUMPER. L.O.S. PUMP. FIRE & SAN. PUMP. ELECT. F.W. PUMP. PORT STEERING GEAR. Wheel Clearance FROM Bridge @ 1235. MACH Completed REPAIRS ON #2 M.H. 13. PUMP @ 1230 Tested & Put on the line @ 1230. 9/6 witness the rest. Tested Telegraph @ 1300. Disengaged Tackling GEARING. Open M.S. B.S. @ 1301. Started WARMING UP M.H. UNIT @ 1305. Bolts AS PER BOLT BOOK. Shifted MAIN Suct. to L.O.W. Made ROUTINE ROUNDS ON MACH SPACES. WATCH ENGR'S SIGNATURE - *George Bunnay*

1600-2000 WATCH

Underway 18 Nozzles Dept. @ 1600 CTR. 25470440 FORM-P-7389220 S-4027540. Bolts AS PER BOLT BOOK. Sec. #2 S.S. Can. @ 1600 over speed same Trip @ 1380 RPM. Aligned & aligned F.O. BURNING & Suct. Strainers. Sec. Elect. F.W. Pump. Pumped Bilges.

WATCH ENGR'S SIGNATURE -

L. Harris

2000-2400 WATCH

Underway Steaming 18 Nozzles, Cleaned & Changed Top Burners #1+2 Boilers. Shift & Clean 70 Disch. strainers P+S, Shift & Clean L.O. strainers #1+2. @ 2200 Confined plant secured aux. fire & aux. cond. & aux. air ejector, Exhaust to Main Cond., pumped bilges. Made ROUNDS & Insp. of MACH & Eng. spaces. @ 2300 secured Make up Evap., Retarded Ships Clock 20 min @ 2300. Complied With Consts 4700-7.

WATCH ENGR'S SIGNATURE -

R. Summers

2400-0400 WATCH

Underway on 18 Nozz MACH AS BEFORE CHANGED & CLEANED CENTER F.D. BURNERS. P's disch. strainers. Retarded Clocks 20 mins @ 0100. Pumped up Port Settlers FROM #4 P's deep & K.S. daily test of stby L.O. pump. Pumped Bilges. Checked Steering E.R. GEAR. Made ROUTINE ROUNDS ON MACH & ENGS. SPACES. Complied With Consts 4700-7.

WATCH ENGR'S SIGNATURE -

George Bunnay

0400-0800 WATCH

Underway 18 Nozzles changed & cleaned F.O. BURNER & Suct. strainers. Retarded Clock 20 min. @ 0600. Pumped Bilges. Added compound to Port Boiler, stbd Boiler on coast. Blow @ 0415. TO M.U.E. BY 2P.

WATCH ENGR'S SIGNATURE -

L. Harris

0800-1200 WATCH

Underway, Steaming 18 Nozzles. 0800 to 0830 Blow tubes #1+2 Boilers, Shift & Cleaned Top burners #1+2 Boilers, Shift & Clean F.O. Disch. strainers P+S, Shift & Clean L.O. strainers #1+2 #1. @ 0915 Shift F.O. Section to Inboard Settles. Pumped Bilges, Made ROUNDS & Insp. of MACH & Eng. spaces. Comp. with Consts 4700-7.

WATCH ENGR'S SIGNATURE -

R. Summers

CHIEF ENGINEER

Stby @ 1350 CTR 25484A80 FORM-P-7388620-S-4026920

Port	Stbd.
P 876	8.76
M 11.68	11.68
CL 4.14	2.49
PoY 40	30
So ² 35	40
Ph. COND. 8.0	
M.R.F.S. 71	1170

CHIEF ENGR'S SIGNATURE -

George Bunnay

USNS GEN JOHN POPE TAP-110 VOYAGE NO. 8A FROM NSC GARLAND CHIEF TO OKINAWA TYPE OF VESSEL P2-S2-R2 DATE 4-12-19-67

							WATCH											
							1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200						
RUNNING TIME							240	240	240	240	240	240						
DETENTION TIME																		
REVOLUTION COUNTER (END OF WATCH)							2563 6650	2565 3440	2567 6610	2569 9910	2572 2800	2574 6120						
TOTAL REVOLUTIONS (FOR WATCH)							23100	22870	23170	23300	22990	23320						
AVERAGE RPM							96.2	95.0	96.5	97.0	95.3	97.1						
F.O. METER (END OF WATCH)							1143 3130	1143 5670	1143 8250	1144 0840	1144 3440	1144 6040						
F.O. CONSUMED							2670	2540	2560	2596	2600	2600						
							MACHINERY PARTICULARS (CONT'D)											
							TEMPERATURES (CONT'D)											
							AFT. H. P. ROTOR BEARING						137	150	137	137	137	136
							FORWARD L. P. ROTOR BEARING						131	132	132	132	133	131
							AFT. L. P. ROTOR BEARING						129	128	127	128	127	127
							HOTTEST GEAR BEARING FORWARD						154	155	153	154	153	155
							HOTTEST GEAR BEARING AFT						145	148	146	146	149	145
							AUX. COND. CONDENSATE						99	96	96	95	98	100
							1ST STAGE FEED WATER HEATER						152	150	150	152	150	152
							D. C. FEED WATER HEATER						240	240	238	238	236	240
							3RD STAGE FEED H.P. WATER HEATER L.P.						150	150	150	150	150	150
							F.O. TO BURNERS						190 190	190 190	190 190	190 190	190 190	190 190
							F. O. BACK PRESSURE						14 14					
							PRESSURE AIR TO FURNACE						5.0 5.2	5.0 5.1	5.0 5.0	5.0 5.0	5.0 5.0	5.0 5.0
							UPTAKE						320 325	312 313	325 330	330 325	330 320	325 315
							MAIN STEAM						675	675	675	685	675	690
							SUPER HEAT						440	440	440	440	440	440
							F.O. TO BURNERS						180 185	180 180	180 180	180 180	180 180	180 180
							F.O. TEMP. IN SETTLING TANKS						100 95	100 95	95 105	110 102	100 100	100 105
							PORT BOILER UPTAKE											
							STBD. BOILER UPTAKE						.41	.41	.41	.41	.41	.41
							ENGINE ROOM TEMPERATURE						72	70	67	68	67	68
							FIRE ROOM TEMPERATURE						72	70	67	68	67	68
							NOZZLES IN USE						18	18	18	18	18	18
							NO. OF BURNERS IN USE						6	6	6	6	6	6
							BURNER TIP SIZE						53 70	53 70	53 70	53 70	53 70	53 70
							CO ₂ % PORT BOILER											
							CO ₂ % STBD. BOILER											
							OIL LEVEL MAIN SUMP						1'4"	1'4"	1'4"	1'4"	1'4"	1'4"

GENERATORS													FUEL - WATER AND LUBE OIL					
WATCH	GENERATOR NUMBER	R.P.M.	STEAM PRESSURE	STEAM TEMP.	L.O. PRESSURE	L.O. TO COOLER	L.O. FROM COOLER	TEMP. OF HOTTEST BEARING	L.O. GOVERNOR PRESSURE	AMPS POSITIVE	AMPS NEGATIVE	VOLTS	FUEL OIL		DOMESTIC WATER		LUBE OIL	
1200 TO 1600	1	1200	440	675	9	118	110		62	1400	1400	235	METER AT NOON	11446040	ON HAND AT START OF DAY	206		
													METER PREVIOUS NOON	11430460	EVAPORATED OR RECEIVED	10		
													CONSUMED BY METER	15380	ON HAND	176		
													ON HAND AT START OF DAY	15663	CONSUMED	40		
													RECEIVED DURING DAY	-0-	ON HAND AT START OF DAY	2045		
													EXPENDED DURING DAY	685	RECEIVED	-0-		
													REMAINING ON BOARD	14978	ON HAND	2040		
													ON HAND AT START OF DAY	1130	CONSUMED	5		
1600 TO 2000	1	1200	440	675	9	120	110		62	1200	1200	235	EVAPORATED OR RECEIVED	173		1190		
													ON HAND	1126		1185		
													CONSUMED	177		5		
													LOW PRESS. EVAPORATORS (No. of hrs. operated) (Fresh water used gals.)					
2000 TO 2400	1	1200	440	675	9	120	110		62	1150	1150	235		4	4	4	4	
													L.O. CENTRIFUGE - HOURS OPERATED					
2400 TO 0400	1	1200	440	685	9	120	110		62	1150	1150	235	1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200
													4	4	4	4	4	4
													SUMMARY					
													RUNNING TIME	1500	PERCENT OF SLIP	Pos. 13.5		
0400 TO 0800	1	1200	440	675	9	115	110		62	1300	1300	235	DETENTION TIME	-0-	BBL FUEL/MI	1.36 1.57		
													TOTAL REVOLUTIONS	94.0	WIND DIRECTION	000°		
													AVERAGE R.P.M.	135310	STATE OF SEA	7'swell		
													TOTAL MILES BY ENGINE	504	STATE OF WEATHER	58°		
0800 TO 1200	1	1200	440	690	9	122	114		62	1350	1350	235	TOTAL MILES BY OBSERVATION	436				

REMARKS

1200-1600 WATCH

UNDERWAY ON 17 NOZZ MACH IN OPERATION * 1+2 Boilers 1+2 F.D. Blowers 1+2 FCS PUMPS. 1+2 M.N. F.D. PUMPS. M.N. AIR EJECTOR. M.N. CIRC + COND PUMPS. L.O. PURIFIER. L.O. PUMP. LUBRICANT PUMP. PORT STEERING GEAR #1 AUX GENERATOR. AUX AIR EJECTOR. CIRC + COND PUMPS OVER TO MAIN. DAILY TEST OF MAIN THRUST PUMPED UP PORT SETTLERS FROM #4 P'S DEEP TKS. CHANGED + CLEANED CENTER F.O. BURNERS + P'S DISCH STRAINERS. PUMPED BILGES. CHECKED STEERING ER GEAR. REEL DRILL 1514 SEC @ 1527 Sth by @ 1514 141 - @ 1527 MADE ROUTINE ROUNDS ON MACH. COMPLIED WITH COMSTS 4700.7

WATCH ENGR'S SIGNATURE - Henry Bunnay

1600-2000 WATCH

UNDERWAY 18 NOZZLES MACHINERY IN OPERATION AS BEFORE. BLAU TUBES ON P+5 BOILERS @ 1600. CHANGED + CLEANED F.O. BURNERS + SUCK. STRAINERS. ADDED COMPRESSED TO STD BOILERS. PUMPED BILGES. CHECKED STEERING ENG. M.N.F. PUMP ON @ 1700 TO 2000 PORT BOILER ON CONT. BLAU. TO SAME. COMPLIED WITH COMSTS 4700.7

WATCH ENGR'S SIGNATURE - F. Harris

2000-2400 WATCH

UNDERWAY STEAMING 18 NOZZ. CLEANED + CHANGED TOP BURNERS #1+2 BOILERS. SHIFT + CLEAN 70 DISCH STRAINERS P+5. SHIFT + CLEAN L.O. STRAINERS #1 GENERATOR. PUMPED BILGES. CHECKED STEERING ENG ROOM. MADE ROUNDS + INSPECTION OF MACH + ENG SPACES. COMP WITH COMSTS 4700-7

WATCH ENGR'S SIGNATURE - R. Summers

2400-0400 WATCH

UNDERWAY ON 18 NOZZ MACH AS BEFORE. CHANGED + CLEANED CENTER F.O. BURNERS AND P'S DISCH STRAINER. INSPECTED + CLEANED MAIN L.O. DISCH STRAINERS. DAILY TEST OF STHY L.O. PUMP. HOLD ENGS CASUALTY DRILL B-15 LOSS OF FEED PUMP PRESSURE. WATCH INST + BRIDGE NOTIFIED 0100-0130 CHECKED STEERING ER GEAR. PUMPED BILGES. PUMPED UP PORT SETTLERS FROM #4 P'S DEEP TKS. MADE ROUTINE ROUNDS ON MACH + ENG SPACES. COMPLIED WITH COMSTS 4700.7

WATCH ENGR'S SIGNATURE - Henry Bunnay

0400-0800 WATCH

UNDERWAY 18 NOZZLES MACHINERY IN OPERATION AS BEFORE. CHANGED + CLEANED F.O. BURNERS + SUCK. STRAINERS. MADE INSPECTION OF STEERING ENG. ROOM. PUMPED BILGES. HOLD ENGS CASUALTY DRILL B-15 4 MEN. BRIDGE NOTIFIED. M.N.F. EXPR. ON PORT BOILER FROM 0430 TO 0700. COMPLIED WITH COMSTS 4700.7

WATCH ENGR'S SIGNATURE - F. Harris

0800-1200 WATCH

UNDERWAY, STEAMING 18 NOZZ. 0800 TO 0830 BLAU TUBES #1+2 BOILERS 0830 TO 0900 HOLD ENGS CASUALTY DRILL B-15 - 4 MEN PRESENT BRIDGE NOTIFIED. CLEANED + CHANGED TOP BURNERS #1+2 BOILERS. SHIFT + CLEAN 70 DISCH STRAINERS P+5. @ 1046 TEST ENG ORDER TELEGRAPH FROM BRIDGE. SHIFT + CLEAN L.O. STRAINERS #1 TANKS. @ 1130 SHIFT 70. SETTLER SECTION TO INBOARD SETTLERS. PUMPED BILGES. MADE ROUNDS + INSPECTION OF MACH + ENG SPACES. COMP WITH COMSTS 4700-7

WATCH ENGR'S SIGNATURE - R. Summers

CHIEF ENGINEER

PORT	STHD
P 8.76	8.76
M 11.65	11.68
CL 2.90	2.90
P 40	30
SO ³ 45	40
Ph. cond 7.6	
HWS, F side 95	1194

CHIEF ENGR'S SIGNATURE - F. Harris

REMARKS

1200-1600 WATCH

UNDERWAY ON 18 NOZZ MACH IN OPERATION #1+2 Boilers 1+2 F.W. Blowers 1+2 F.C. PUMPS 1+2 M.N. F.C. PUMPS 1 M.N. AIR EJECTOR. M.N. CIRC & COND. PUMPS L.O. PURIFIER L.O. PUMP FIREMAN PUMP #1 AUX GENERATOR AUX AIR EJECTOR CIRC & COND PUMPS OVER TO MAIN PORT STEERING GEAR. DAILY test of MAIN Thrust. Pumped up port settlers FROM #4 & DEPT TK. Changed & Cleaned CENTER F.C. burners & 1/2 DISCH STRAINERS. Pumped Bilges. Checked Steering E.R. Gear. Added F.O. L.O. each to #1+2 F.W. PUMPS. Boat drill FOR TROOPS @ 516 SEC @ 1523. Made Routine Rounds on MACH & ENGR SPACES. Complied with Comsts 4700-7

WATCH ENGR'S SIGNATURE-

George Bunnay

1600-2000 WATCH

UNDERWAY 18 NOZZLES machinery IN OPERATION AS BEFORE. Blew Tubes on Port & Stbd Boilers @ 1600. Changed & cleaned F.C. Burners & Suct Strainers. Pumped Bilges. Complied with Comsts 4700-7

WATCH ENGR'S SIGNATURE-

L. Harris

2000-2400 WATCH

Underway, Steaming 18 Nogg, Cleaned & Changed top burners #1+2 Boilers, Shift & Clean L.O. Strainers #1 Generator, Shift & Clean F.O. Disch Strainers P+5. Pumped Bilges. Made Routine Rounds & Insp of MACH & ENGR spaces. Retarded Ships Clock 20 minutes @ 2255. Comp with Comsts 4700-7

WATCH ENGR'S SIGNATURE-

R Summers

2400-0400 WATCH

UNDERWAY ON 18 NOZZ MACH AS BEFORE. Pumped up Port Settlers FROM #4 & DEPT TK. Secured L.O. Purifier & CIRC CLEANED & BACK IN SERVICE @ 0200. Inspected & Cleaned MAIN L.O. DISCH STRAINER. Retarded CLOCKS 20 MINS @ 0100. Changed & Cleaned CENTER F.C. burners & 1/2 DISCH STRAINERS. DAILY test of STBY 20. pump checked Steering E.R. Gear. Pumped Bilges. Made Routine Rounds on MACH & ENGR SPACES. Complied with Comsts 4700-7

WATCH ENGR'S SIGNATURE-

George Bunnay

0400-0800 WATCH

UNDERWAY 18 NOZZLES machinery IN OPERATION AS BEFORE. Changed & Cleaned F.O. Burners & Suct. Strainers. Retarded Clock 20 min. @ 0500. Pumped Bilges. Checked Steering Eng Room. Complied with Comsts 4700-7

WATCH ENGR'S SIGNATURE-

L. Harris

0800-1200 WATCH

Underway, Steaming 18 Nogg, Cleaned & Changed Top burners #1+2 Boilers @ 0800 to 0830 Blew tubes on #1+2 Boilers, Shift & Clean F.O. Disch Strainers P+5. Shift & Clean L.O. Strainers #1 Generator, @ 1000 Shift 20 Suction to Outboard Settles. Pumped Bilges, Made Rounds & Insp of MACH & ENGR spaces. Comp with Comsts 4700-7

WATCH ENGR'S SIGNATURE-

R Summers

CHIEF ENGINEER

0800 to 1200- made Wuply test & Insp. of Fire Fighting Equipment

BOILER WATER READINGS

STB'D	POST
E 1219	WERS 120
A 10.51	HL 8.76
T 14.02	FAHL 11.68
S.L. 3.31	L. 2.90
PHOS. 30	L. 40
R.	
SGS 40	35
Ph. cond.	8.0

making Repairs to Strainer at Fire Ste # 6-108-2
Short 2 Cans 7 cans at 75+88 5-108-2 RLS

CHIEF ENGR'S SIGNATURE-

[Signature]

REMARKS

1200-1600 WATCH

UNDERWAY ON 18 NOZZ MACH IN OPERATION #1+2 Boilers 1+2 F.D. BLOWERS 1+2 F.O.S. PUMPS. 1+2 M.N.F.D. PUMPS. MAIN AIR EJECTOR. M.N. CIRC & COND. PUMPS. L.O. PURIFIER. L.O.S. PUMP. FIRE & S.O.D. PUMP. AUX GENERATOR. AUX AIR EJECTOR. CIRC & COND PUMPS OVER TO MAIN. PORT STEERING GEAR. DAILY test of MAIN Thrust. PUMPED UP PORT SETTLERS FROM #4 & DEEP. PUMPED Bilges. CHANGED & CLEANED CENTER F.O. BURNERS & P's DISCH. STRAINERS. CHECKED STEERING E.R. GEAR. ADDED 2 GALL L.O. to #1 M.N.F.D. PUMP. MADE ROUTINE ROUNDS ON MACH & ENG SPACES. COMPLIED WITH COMSTS 4700.7

WATCH ENGR'S SIGNATURE-

Henry Bunnag

1600-2000 WATCH

UNDERWAY 18 NOZZLES MACHINERY IN OPERATION AS BEFORE. BLOW TUBES ON PORT & STBD BOILERS @ 1600. CHANGED & CLEANED F.O. BURNERS & SUCT. STRAINERS. CHECKED STEERING ENG. RM. PUMPED Bilges. COMPLIED WITH COMSTS. 4700.7. M.U.F. EVAP ON PORT BOILER 2 HOURS. S.O.E. SAME.

WATCH ENGR'S SIGNATURE-

L. Harris

2000-2400 WATCH

UNDERWAY, STEAMING 18 NOZZ, CLEANED & CHANGED TOP BURNERS #1+2 BOILERS. SHIFT & CLEAN 70 DISCH STRAINERS P+S. SHIFT & CLEAN L.O. STRAINERS #1 GENERATOR. @ 2130 SHIFT TO INBOARD 70 SETTLER SECTION. PUMPED Bilges, MADE ROUNDS & INSP OF MACH & ENG SPACES. COMP WITH COMSTS JUST 4700-7. @ 2100 SECURED STEAM HEATING.

WATCH ENGR'S SIGNATURE-

R. Summers

2400-0400 WATCH

UNDERWAY ON 18 NOZZ MACH AS BEFORE. PUMPED UP PORT SETTLERS FROM #4 & DEEP TK. INSPECTED & CLEANED MAIN L.O. DISCH STRAINERS. CHANGED & CLEANED CENTER F.O. BURNERS P's DISCH STRAINERS. DAILY TEST OF STBY L.O. PUMP. CHECKED STEERING E.R. GEAR. PUMPED Bilges. MADE ROUTINE ROUNDS ON MACH & ENG SPACES. COMPLIED WITH STANDING & COMSTS 4700.7. ADDED 1 GALLON L.O. to #1 M.N. FEED PUMP.

WATCH ENGR'S SIGNATURE-

Henry Bunnag

0400-0800 WATCH

UNDERWAY 18 NOZZLES MACHINERY IN OPERATION AS BEFORE. CHANGED & CLEANED F.O. BURNERS & SUCT. STRAINERS. COMPLIED WITH COMSTS. 4700.7. PUMPED Bilges. CHECKED STEERING ENG. RM. M.U.F. EVAP ON STBD BOILER BLOW 0430 TO 0630. ADDED COMPANDED TO PORT & STBD. BOILERS.

WATCH ENGR'S SIGNATURE-

L. Harris

0800-1200 WATCH

UNDERWAY, STEAMING 18 NOZZ, @ 0800 to 0830 BLOW TUBES ON #1+2 BOILERS. SHIFT & CLEAN 70 DISCH STRAINERS P+S, CLEANED & CHANGED TOP BURNERS #1+2 BOILERS, SHIFT & CLEAN L.O. STRAINERS #1 GENERATOR. @ 0830 PUT #1 AIR COMPRESSOR ON LINE, MADE ROUNDS & INSP OF MACH & ENG SPACES. COMP WITH COMSTS 4700-7

WATCH ENGR'S SIGNATURE-

R. Summers

CHIEF ENGINEER

BOILER WATER READINGS

SEA'D	PORT
HOURS 1243	HOURS 144
AKL 8.76	AKL 8.76
T-AKL 11.68	T-AKL 11.68
SAL. 2.90	SAL. 2.49
PHOS. 40	PHOS. 40
R.ph	
SOS 45	45
Ph. Cond. 8.0	

CHIEF ENGR'S SIGNATURE-

R. Summers

REMARKS

1200-1600 WATCH

UNDERWAY ON 18 NOZZ MACH IN OPERATION #1+2 BOILERS 1+2 F.W. BLOWERS 1+2 F.C.S. PUMPS. 1+2 M.N. F.W. PUMPS. MAIN A.R. COMPRESSOR. MAIN AIR EJECTOR. M.N. CIRC + COND PUMPS. L.O. PURIFIER. L.O.S. PUMP. FIRE + SAN PUMP. #1 AUX GENERATOR. AUX AIR EJECTOR. CIRC + COND PUMPS. OVER TO MAIN PORT STEERING GEAR. PUMPED UP PORT SETTLERS FROM #3 P/S WB TRS. CHANGED + CLEANED CENTER F.O. BURNERS + P/S DISCH STRAINERS PUMPED BILGES CHECKED STEERING E.R. GEAR. ADDED 16 GAL EO EACH TO #1+2 M.N. F.W. PUMPS. MADE ROUTINE ROUNDS ON MACH + ENGS SPACES. COMPLIED WITH COMSTS 4700.7

WATCH ENGR'S SIGNATURE-

George Bunney

1600-2000 WATCH

UNDERWAY 18 NOZZLES MACHINERY IN OPERATION AS BEFORE BLOW TUBES ON PORT + STBD BOILERS @ 1600. CHANGED + CLEANED F.O. BURNERS + SUAT. STRAINERS COMPLIED WITH COMSTS 4700.7. PUMPED BILGES. RENEWED DIAPHRAGM ON 50 LBS. STATION REGULATING VALVE.

WATCH ENGR'S SIGNATURE-

F. Harris

2000-2400 WATCH

UNDERWAY, STEAMING 18 NOZZ, CLEANED + CHANGED TOP BURNERS #1+2 BOILERS, SHIFT + CLEAN F.O. DISCH STRAINERS P+S, SHIFT + CLEAN L.O. STRAINERS #1 GENERATOR, @ 2100 SHIFT TO SUNCTION TO INBOARD SETTLER.

RETARDED SHIPS CLOCK 20 MIN @ 2300

MADE ROUNDS + INSP OF MACH + ENG SPACES, COMP WITH COMSTS 4700-7

WATCH ENGR'S SIGNATURE-

R. Summers

2400-0400 WATCH

UNDERWAY ON 18 NOZZ MACH AS BEFORE. PUMPED UP PORT SETTLERS FROM #3 P/S WB TRS. RETARDED CLOCKS 20 MINS @ 0100. CHANGED + CLEANED CENTER F.O. BURNERS + P/S DISCH STRAINERS. INSPECTED + CLEANED MAIN L.O. DISCH STRAINERS. DAILY TEST OF SIBY L.O. PUMP. CLEANED F.O. TRANSFER PUMP SUAT STRAINER. CHECKED STEERING E.R. GEAR. PUMPED BILGES. MADE ROUTINE ROUNDS ON MACH + ENGS SPACES. COMPLIED WITH COMSTS 4700.7

WATCH ENGR'S SIGNATURE-

George Bunney

0400-0800 WATCH

UNDERWAY 18 NOZZLES MACHINERY IN OPERATION AS BEFORE CHANGED + CLEANED F.O. BURNERS + SUAT. STRAINERS. ADDED PACKING TO #6 + #8 SECT BLOWERS ON PORT BOILER. RETARDED CLOCK 20 MIN @ 0500. PUMPED BILGES. COMPLIED WITH COMSTS. 4700.7. CHECKED STEERING ENG. ROOM.

WATCH ENGR'S SIGNATURE-

F. Harris

0800-1200 WATCH

UNDERWAY, STEAMING 18 NOZZ, 0800 TO 0830 BLOW TUBES ON #1+2 BOILERS. CLEANED + CHANGED TOP BURNERS #1+2 BOILERS, SHIFT + CLEAN F.O. DISCH STRAINERS P+S, SHIFT + CLEAN L.O. STRAINERS #1 GENERATOR.

MADE ROUNDS + INSP OF MACH + ENG SPACES.

COMPLIED WITH COMSTS 4700-7

WATCH ENGR'S SIGNATURE-

R. Summers

CHIEF ENGINEER

BOILER WATER READINGS

STB'D	PORT
HOURS 1268	HOURS 169
AKL 8.76	AKL 8.18
T-AY 11.68	T-AKL 11.10
SAL. 2.90	SAL. 2.90
PHOS. 30	PHOS. 30
R.ph 10	R.ph 10
SOS 40	40
PH. COND. 8.0	

CHIEF ENGR'S SIGNATURE-

C. Harris

REMARKS

1200-1600 WATCH

UNDERWAY ON 18 NOZZ MACH IN OPERATION #1+2 BOILERS 1+2 F.A. BLOWERS 1+2 F.C. PUMPS 1+2 M.N. F.C. PUMPS. MAIN AIR COMPRESSOR MAIN AIR EJECTOR. M.N. FIRE + COND. PUMPS L.O. PURIFIER. L.O.S. PUMP. #1 AUX GENERATOR. AUX AIR EJECTOR. CIRC + COND PUMPS OVER TO MAIN. FIRE + SON PUMP. PORT STEERING GEAR. DAILY TEST ON M.N. THROT. CHANGED + CLEANED CENTER F.C. BURNERS + 1/2 DISCH STRAINERS. PUMPED BILGES. PUMPED UP PORT SETTLERS FROM #3 1/2 IN. B.O. F.C. TKS. CHECKED STEERING E.R. GEAR. MADE ROUTINE ROUNDS ON MACH + ENGS SPACES. COMPLIED WITH COMSTS 4700-7.

WATCH ENGR'S SIGNATURE-

Henry Bunnay

1600-2000 WATCH

UNDERWAY 18 NOZZLES MACHINERY IN OPERATION AS BEFORE CHANGED & CLEANED F.C. BURNERS + SUCT. STRAINERS. BLOW TUBES ON PORT + STBD. BOILERS @ 1600. COMPLIED WITH COMSTS 4700-7. PUMPED BILGES. HEATING STEAM ON F.C. TKS #2 P+S @ 1600.

WATCH ENGR'S SIGNATURE-

L. Harris

2000-2400 WATCH

UNDERWAY, STEAMING 18 NOZZ @ 2000 SHIFT TO SUCTION TO IMPROVED SETTLER. CLEANED + CHANGED TOP BURNERS #1+2 BOILERS, SHIFT + CLEAN TO DISCH STRAINERS P+S. SHIFT + CLEAN L.O. STRAINER #1 GENERATOR. @ 2200 PUT #1 AIR COMPRESSOR ON LINE, RETARDED SHIP'S CLOCK 20 MINUTES. @ 2255 MADE ROUNDS + INSPECTION OF MACH + ENGS SPACES. COMPLIED WITH COMSTS INST 4700-7, PUMPED BILGES. @ 2330 SECURED #1 AIR COMPRESSOR.

WATCH ENGR'S SIGNATURE-

R. Summers

2400-0400 WATCH

UNDERWAY ON 18 NOZZ MACH AS BEFORE. CHANGED + CLEANED CENTER F.C. BURNERS + 1/2 DISCH STRAINERS. INSPECTED + CLEANED MAIN L.O. DISCH STRAINER. DAILY TEST OF STBY L.O. PUMP. RETARDED CLOCKS 20 MINS @ 0100. HELD ENGS CASUALTY DRILL B-16 FAILURE OF EMERGENCY OR AUXILIARY FEED PUMP TO TAKE SUCTION. WATCH INST + BRIDGE NOTIFIED 0100-0130. PUMPED UP PORT SETTLERS FROM #3 1/2 IN. B.O. PUMPED BILGES. CHECKED STEERING E.R. GEAR. MADE ROUTINE ROUNDS ON MACH + ENGS SPACES. COMPLIED WITH STANDING ORDERS + COMSTS 4700-7.

WATCH ENGR'S SIGNATURE-

Henry Bunnay

0400-0800 WATCH

UNDERWAY 18 NOZZLES MACHINERY IN OPERATION AS BEFORE CHANGED & CLEANED F.C. BURNERS + SUCT. STRAINERS. RETARDED CLOCK 20 MIN. @ 0500 HELD ENGS CASUALTY DRILL B-16 FROM 0500 TO 0536 4 MEN PRESENT BRIDGE NOTIFIED. COMPLIED WITH COMSTS 4700-7. PUMPED BILGES. ADDED COMPACT TO PORT BOILER. GREASED MAIN BLW. FEED PUMPS.

WATCH ENGR'S SIGNATURE-

L. Harris

0800-1200 WATCH

UNDERWAY, STEAMING 18 NOZZ, 0800 TO 0830 BLOW TUBES #1+2 BOILERS. 0830 TO 0900 HELD ENGINE CASUALTY DRILL B-16, 4 MEN PRESENT BRIDGE NOTIFIED, CLEANED + CHANGED TOP BURNERS #1+2 BOILERS, SHIFT + CLEAN TO DISCH STRAINERS P+S. SHIFT + CLEAN L.O. STRAINER #1 GENERATOR. OPENED + CLEANED TRAP IN BILGES FOR FEED PUMP DRAINS + ENGS AIR EJECTOR DRAINS, NO FOREIGN MATTER IN TRAPS, MADE ROUNDS + INSPECTION OF MACH + ENGS SPACES, COMPLIED WITH COMSTS 4700-7.

WATCH ENGR'S SIGNATURE-

R. Summers

CHIEF ENGINEER

BOILER WATER READINGS

SEI'D	PORT
HOURS 1293	HOURS 194
AKL 8.76	AKL 8.76
T-AKL 11.68	T-AKL 11.68
SAL. 2.90	SAL. 2.90
PHOS. 3.0	PHOS. 4.0
R.ph 10	R.ph 10
SOS 35	45
PH. COND. 8.0	

CHIEF ENGR'S SIGNATURE-

R. Summers

USNS		VOYAGE NO.		FROM		TO		TYPE OF VESSEL		DATE			
Gen John Pope TAR-116		8-H		NSC OAKLAND CALIF		OKINAWA		P2-52-R2		4-17-67			
WATCH							WATCH						
1200 TO 16001600 TO 20002000 TO 24002400 TO 04000400 TO 08000800 TO 1200							1200 TO 16001600 TO 20002000 TO 24002400 TO 04000400 TO 08000800 TO 1200						
RUNNING TIME							AFT. H. P. ROTOR BEARING						
DETENTION TIME							FORWARD L. P. ROTOR BEARING						
REVOLUTION COUNTER (END OF WATCH)							AFT. L. P. ROTOR BEARING						
TOTAL REVOLUTIONS (FOR WATCH)							HOTTEST GEAR BEARING FORWARD						
AVERAGE RPM							HOTTEST GEAR BEARING AFT						
F.O. METER (END OF WATCH)							AUX. COND. CONDENSATE						
F.O. CONSUMED							1ST STAGE FEED WATER HEATER						
							D. C. FEED WATER HEATER						
							3RD STAGE FEED HP WATER HEATER L.P.						
							F.O. TO BURNERS						
							F. O. BACK PRESSURE						
							AIR TO FURNACE						
							UPTAKE SALINITY						
							MAIN STEAM						
							SUPER HEAT						
							F.O. TO BURNERS						
							F.O. TEMP. IN SETTLING TANKS						
							PORT BOILER UPTAKE						
							STBD. BOILER UPTAKE						
							ENGINE ROOM TEMPERATURE						
							FIRE ROOM TEMPERATURE						
							NOZZLES IN USE						
							NO. OF BURNERS IN USE						
							BURNER TIP SIZE						
							CO2 % PORT BOILER						
							CO2 % STBD. BOILER						
							OIL LEVEL MAIN SUMP						

GENERATORS												FUEL - WATER AND LUBE OIL			
WATCH	GENERATOR NUMBER	R.P.M.	STEAM PRESSURE	STEAM TEMP.	L.O. PRESSURE	L.O. TO COOLER	L.O. FROM COOLER	TEMP. OF HOTTEST BEARING	L.O. GOVERNOR PRESSURE	AMPS POSITIVE	AMPS NEGATIVE	FUEL OIL	WATER	LUBE OIL	
1200 TO 1600	1	1200	440	680	9	120	110		62	1400	1400	METER AT NOON	11525010	ON HAND AT START OF DAY	134
												METER PREVIOUS NOON	11512570	EVAPORATED OR RECEIVED	81
												CONSUMED BY METER	16440	ON HAND	177
												ON HAND AT START OF DAY	12115	CONSUMED	38
												RECEIVED DURING DAY	0	ON HAND AT START OF DAY	2000
												EXPENDED DURING DAY	748	RECEIVED	0
												REMAINING ON BOARD	11367	ON HAND	1995
1600 TO 2000	1	1200	440	700	9	120	110		62	1350	1350	ON HAND AT START OF DAY	930	CONSUMED	5
												EVAPORATED OR RECEIVED	108	DIESEL OIL	1170
												ON HAND	778	ON HAND	1168
												CONSUMED	260	CONSUMED	2
2000 TO 2400	1	1200	440	690	9	120	110		62	1300	1300	LOW PRESS. EVAPORATORS (No. of hrs. operated) (Fresh water made gals.)			
												4	4	4	4
												L.O. CENTRIFUGE - HOURS OPERATED			
												1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400
												4	4	4	4
2400 TO 0400	1	1200	440	695	9	120	110		62	1250	1250	SUMMARY			
												RUNNING TIME	1440	PERCENT OF SLIP	POS 11.7
												DETENTION TIME	0	BBL FUEL/MI	1.46
												TOTAL REVOLUTIONS	136910	WIND DIRECTION	060°
												AVERAGE R.P.M.	96.1	STATE OF SEA	4'Swell
												TOTAL MILES BY ENGINE	510	STATE OF WEATHER	70°
0800 TO 1200	1	1200	440	700	9	120	110		62	1500	1500	TOTAL MILES BY OBSERVATION	450		

REMARKS

1200-1600 WATCH

UNDERWAY ON 17 NOV 22 MACH IN OPERATION #1+2 Boilers 1+2 F.W. Blowers 1+2 F.C.S. PUMPS 1+2 M.H. F.W. PUMPS 1+2 M.H. AIR COMPRESSOR MAIN A.R. EJECTOR MIN. CIRC. COND. PUMPS L.C. PURIFIER L.C.S. PUMP 7 AUX. GENERATOR MAIN AIR EJECTOR FIRST COND. PUMPS OVER TO MAIN FIRE SHUT PUMP PORT STEERING GEAR. DAILY TEST OF M.H. THRU. CHANGED & CLEANED CENTER F.C. BURNERS & P/S DISCH. STRAINERS. PUMPED Bilges. CHECKED STEERING F.R. GEAR. PUMPED UP PORT SETTLERS FROM #3 & DB. TK. ADDED 1 GAL. L.O. TO #1 M.H. F.W. PUMP. MADE ROUTINE ROUNDS ON MACH & ENGS SPACES. COMPLIED WITH COMSTS 4700.7

WATCH ENGR'S SIGNATURE-

George Bunney

1600-2000 WATCH

UNDERWAY 18 NOV 22 MACHINERY IN OPERATION AS BEFORE. BLOW TUBES ON PORT & STBD BOILERS @ 1400. CHANGED & CLEANED F.C. BURNERS & SUCTION STRAINERS. COMPLIED WITH COMSTS 4700.7 PUMPED Bilges. CHECKED STEERING GEAR. Rm.

WATCH ENGR'S SIGNATURE-

L. Hurris

2000-2400 WATCH

UNDERWAY, STEERING 18 NOV. CLEANED & CHANGED TOP BURNERS #1+2 Boilers. Shift & Clean 70 Disch. strainers P+S, Shift & Clean L.O. strainer #1 Generator. PUMPED Bilges, MADE ROUNDS & INSPECTION OF MACH & ENG SPACES. Comp With Comsts 4700-7

WATCH ENGR'S SIGNATURE-

R. Summers

2400-0400 WATCH

UNDERWAY ON 18 NOV 22 MACH AS BEFORE DUE TO CROSSING THE INTERNATIONAL DATELINE ADVANCED CLOCK 24 HRS FOR APRIL 19TH. CHANGED & CLEANED CENTER F.C. BURNERS & P/S DISCH. STRAINERS. DAILY TEST OF STBY L.O. PUMP. INSPECTED & CLEANED MAIN L.O. DISCH. STRAINER. PUMPED Bilges. CHECKED STEERING F.R. GEAR. PUMPED UP PORT SETTLERS FROM #3 & DB & #2 P/S DB. MADE ROUTINE ROUNDS ON MACH & ENGS SPACES. COMPLIED WITH COMSTS 4700.7

WATCH ENGR'S SIGNATURE-

George Bunney

0400-0800 WATCH

UNDERWAY 18 NOV 22 MACHINERY IN OPERATION AS BEFORE. CHANGED & CLEANED F.C. BURNERS & SUCTION STRAINERS. COMPLIED WITH COMSTS 4700.7 PUMPED Bilges. ADDED COMPASS TO STBD BOILER. CHECKED STEERING ENG. Rm.

WATCH ENGR'S SIGNATURE-

L. Hurris

0800-1200 WATCH

UNDERWAY STEERING 18 NOV, 0800 TO 0830. BLOW TUBES #1+2 Boilers. CLEANED & CHANGED TOP BURNERS #1+2 Boilers, Shift & Clean 70 Disch. strainers P+S. Shift & Clean L.O. strainer #1 Generator, Elect. Cleaning #2 generator. @ 1000 shift 70 suction to Inboard settlers, Made rounds & Inspect of MACH & ENG spaces. Complied With Comsts 4700-7

WATCH ENGR'S SIGNATURE-

R. Summers

CHIEF ENGINEER

BOILER WATER READINGS

STB'D	PORT
HOURS 1317	HOURS 218
AKL 9.93	AKL 8.76
T-AL 13.73	T-AKL 12.26
SAL. 2.90	SAL. 2.90
PHOS. 40	PHOS. 40
R.ph 11	R.ph 10
SO3 40	40
PH. COND. 8.0	

CHIEF ENGR'S SIGNATURE-

R. Summers

USNS GEN JOHN POPE TAP-116 VOYAGE NO. 8-A FROM NSC OAKLAND CALIF TO OIKAWA TYPE OF VESSEL P2-S2-R2 DATE 4-17-67

							WATCH														WATCH						
							1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200								1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200		
RUNNING TIME		240					240	260	260	260	240	MACHINERY PARTICULARS (CONT'D)		AFT. H. P. ROTOR BEARING		139	140	136	137	137	136						
DETENTION TIME												TEMPERATURES (CONT'D)		FORWARD L. P. ROTOR BEARING		132	130	132	133	131	132						
REVOLUTION COUNTER (END OF WATCH)		2648					2651	2653	2656	2658	2660			AFT. L.P. ROTOR BEARING		125	128	128	129	128	125						
TOTAL REVOLUTIONS (FOR WATCH)		23150					23150	25250	25250	24670	22840			HOTTEST GEAR BEARING FORWARD		158	160	157	157	158	157						
AVERAGE RPM		96.5					96.6	97.1	97.1	94.9	95.1			HOTTEST GEAR BEARING AFT		146	148	145	146	148	145						
F.O. METER (END OF WATCH)		1153					1153	1153	1154	1154	1154			AUX. COND. CONDENSATE		116	116	112	108	116	114						
F.O. CONSUMED		2740					2660	3060	3020	2860	2820			1ST STAGE FEED WATER HEATER		155	154	158	156	160	156						
PRESSURES	THROTTLE	440					440	440	440	446	440	BOILER PARTICULARS	D. C. FEED WATER HEATER		239	240	236	237	240	238							
	H.P. AHEAD	440					440	440	440	440	440		3RD STAGE FEED W.P. WATER HEATER L.P.		156	156	156	156	156	156							
	L.P. AHEAD	23					23	24	23	23	23		F.O. TO BURNERS		205	200	200	200	200	200			200	210			
	VACUUM	29					29"	29"	29"	29	29		F. O. BACK PRESSURE		12	12	12	12	12	12			12	12			
	L.O. TO TURBINES	12					12	12	12	12	12		AIR TO FURNACE		5.2	5.2	5.2	5.2	5.2	5.2			5.2	5.3			
	AUX. STEAM	150					150	150	150	150	150		SOLINITY UPTAKE		.41	.41	.41	.41	.41	.41			.41	.41			
	BACK PRESSURE	9					9	9	9	9	9		MAIN STEAM		440	440	440	440	440	440			440	440			
	GLAND STEAM	1.0					1.0	1.0	1.0	1.0	1.0		SUPER HEAT		690	690	685	685	690	695			690	695			
	H.P. BLEEDER	70					70	70	70	70	70		F.O. TO BURNERS		190	190	190	190	190	190			190	190			
	L.P. BLEEDER	10					10"	10"	10"	10"	10"		F.O. TEMP. IN SETTLING TANKS		95	110	100	105	105	105			105	105			
TEMPERATURES	STEAM AT THROTTLE	690					690	690	685	690	695	MISCELLANEOUS	PORT BOILER UPTAKE		340	330	340	340	345	335							
	L.P. EXHAUST	103					105	106	105	104	106		STBD. BOILER UPTAKE		345	325	330	330	350	335							
	CONDENSATE	92					101	104	100	102	103		ENGINE ROOM TEMPERATURE		83	81	82	83	84	82							
	CIRC. WATER IN	66					68	72	70	72	70		FIRE ROOM TEMPERATURE		83	81	82	83	84	82							
	CIRC. WATER OUT	79					81	84	83	84	82		NOZZLES IN USE		18	18	18	18	18	18							
	L.O. TO COOLERS	128					128	129	127	124	128		NO. OF BURNERS IN USE		6	6	6	6	6	6							
	L.O. FROM COOLERS	110					110	110	110	108	110		BURNER TIP SIZE		53/70	53/70	53/70	53/70	53/70	53/70							
	TEMPERATURE THRUST BEARING	119					118	118	118	114	118		CO ₂ % PORT BOILER														
	FORWARD H.P. ROTOR BEARING	125					124	123	124	120	123		CO ₂ % STBD. BOILER														
													OIL LEVEL MAIN SUMP		1'2"	1'2"	1'2"	1'2"	1'2"	1'2"							

WATCH	GENERATORS												FUEL - WATER AND LUBE OIL					
	GENERATOR NUMBER	R.P.M.	STEAM PRESSURE	STEAM TEMP.	L.O. PRESSURE	L.O. TO COOLER	L.O. FROM COOLER	TEMP. OF HOTTEST BEARING	L.O. GOVERNOR PRESSURE	AMPS POSITIVE	AMPS NEGATIVE	VOLTS	FUEL OIL	DOMESTIC WATER	BOILER WATER	LUBE OIL		
1200 TO 1600	1	1200	440	690	9	120	110		62	1500	1450	235	METER AT NOON	11546170	ON HAND AT START OF DAY	197		
													METER PREVIOUS NOON	11529010	EVAPORATED OR RECEIVED	31		
													CONSUMED BY METER	17160	ON HAND	163		
													ON HAND AT START OF DAY	11,367	CONSUMED	45		
													RECEIVED DURING DAY	- 0 -	ON HAND AT START OF DAY	1995		
													EXPENDED DURING DAY	710	RECEIVED	- 0 -		
													REMAINING ON BOARD	10,657	ON HAND	1990		
1600 TO 2000	1	1200	440	690	9	118	110		62	1350	1400	235	ON HAND AT START OF DAY	778	CONSUMED	5		
													EVAPORATED OR RECEIVED	149	DIESEL OIL	1168		
													ON HAND	206	ON HAND	1165		
													CONSUMED	206	CONSUMED	3		
2000 TO 2400	1	1200	440	690	9	120	110		62	1350	1350	235	LOW PRESS. EVAPORATORS (No. of hrs. operated) (Fresh water made gals.)					
													4	4	4 1/2	4 1/2		
													L.O. CENTRIFUGE - HOURS OPERATED					
													1200 TO 1600	1600 TO 2000	2000 TO 2400	0400 TO 0800		
2400 TO 0400	1	1200	440	685	9	120	110		62	1400	1400	235	4	4	4 1/2	4 1/2		
0400 TO 0800	1	1200	440	690	9	120	110		62	1450	1500	235	SUMMARY					
													RUNNING TIME	1500	PERCENT OF SLIP	85.12.69		
													DETENTION TIME	-	BBL FUEL/MI	1.74		
													TOTAL REVOLUTIONS	141,715	WIND DIRECTION	275°		
													AVERAGE R.P.M.	94.5	STATE OF SEA	10'		
													TOTAL MILES BY ENGINE	528	STATE OF WEATHER	69'		
0800 TO 1200	1	1200	440	695	9	120	110		62	1500	1500	235	TOTAL MILES BY OBSERVATION	461				

REMARKS

1200-1600 WATCH

UNDERWAY ON 12 NOZZ MACH IN OPERATION #1 & 2 BOILERS 102 F.W. BLOWERS 1 & 2 F.C.S. PUMPS 1 & 2 M.H. PUMPS. M.H. A.R. COMPRESSOR M.H. AIR EJECTOR. M.H. CIRC. COND. PUMPS. L.O. PURIF. C.R. L.O.S. PUMP. #1 AUX GENERATOR. AUX AIR EJECTOR CIRC. COND. PUMPS. OVER TO MAIN. 15' RES. SAN. PUMP. PORT STEERING GEAR. DAILY TEST OF MAIN THRUST. CHANGED & CLEANED CENTER F.C. BURNERS & 1/2 DISCH. STRAINERS. PUMPED UP PORT SETHLERS FROM #3 & DB. CHECKED STEERING E.R. GEAR. PUMPED BILGES. ELECT. COMPLETED CLEANING #2 AUX GENERATOR. ADDED 1 GAL. L.O. EACH TO #1 & 2 M.H. FEED PUMPS. MADE ROUTINE ROUNDS ON MACH & ENGR SPACES. COMPLIED WITH COMSTS 4700-7

WATCH ENGR'S SIGNATURE-

George Bunney

1600-2000 WATCH

UNDERWAY 18 NOZZLES MACHINERY IN OPERATION AS BEFORE. BLEW TUBES PORT & STBD. BOILERS @ 1600. CHANGED & CLEANED F.C. BURNERS & SUCT. STRAINERS. COMPLIED WITH COMSTS. 4700-7 PUMPED BILGES. CHECKED STEERING ENGR. ROOM.

WATCH ENGR'S SIGNATURE-

L. Harris

2000-2400 WATCH

UNDERWAY, STEERING 18 NOZZ, CHANGED & CLEANED TOP FURNACE #1 & 2 BOILERS. SHIFT & CLEAN 70 DISCH. STRAINERS P+5. SHIFT & CLEAN L.O. STRAINER #1 TRIPS. RETARDED SHIPS CLOCK 20 MINUTES @ 1050. MADE ROUNDS & INSPECTION OF MACH & ENGR SPACES, PUMPED BILGES, COMP WITH COMSTS INST 4700-7

WATCH ENGR'S SIGNATURE-

A. Summers

2400-0400 WATCH

UNDERWAY ON 18 NOZZ MACH AS BEFORE. CHANGED & CLEANED CENTER F.C. BURNERS & 1/2 DISCH. STRAINERS. DAILY TEST OF STBY L.O. PUMP. RETARDED CLOCKS 20 MINS @ 0100. INSPECTED & CLEANED M.H. L.O. DISCH. STRAINER. HELD ENGR CASUALTY DRILL B-17 WATER GLASS CARRIES AWAY ON BOILER WATCH IST. & BRIDGE NOTIFIED 0100-0130. PUMPED UP PORT SETHLERS FROM #3 & DB & 2 1/2 DBTS. CHECKED STEERING E.R. GEAR. PUMPED BILGES. ADDED 1 GAL. L.O. TO #1 M.H. FEED PUMP. MADE ROUTINE ROUNDS ON MACH & ENGR SPACES. COMPLIED WITH COMSTS 4700-7

WATCH ENGR'S SIGNATURE-

George Bunney

0400-0800 WATCH

UNDERWAY 18 NOZZLES MACHINERY IN OPERATION AS BEFORE. CHANGED & CLEANED F.C. BURNERS & SUCT. STRAINERS. RETARDED CLOCK 20 MIN. @ 0500. HELD ENGR CASUALTY DRILL B-17 FROM 0500 TO 0530 4 MEN PRESENT BRIDGE NOTIFIED. COMPLIED WITH COMSTS 4700-7 PUMPED BILGES. CHECKED STEERING ENGR. ROOM.

WATCH ENGR'S SIGNATURE-

L. Harris

0800-1200 WATCH

UNDERWAY, STEERING 18 NOZZ, @ 08:00 TO 0830 BLEW TUBES ON #1 & 2 BOILERS. 0830 TO 0900 HELD ENGR CASUALTY DRILL B-17. 4 MEN PRESENT BRIDGE NOTIFIED. CHANGED & CLEANED TOP FURNACE P+5. SHIFT & CLEAN 70 DISCH. STRAINERS P+5. SHIFT & CLEAN L.O. STRAINER #1 GENERATOR. MADE ROUNDS & INSPECTION OF MACH & ENGR SPACES, COMPLIED WITH COMSTS INST 4700-7

WATCH ENGR'S SIGNATURE-

A. Summers

CHIEF ENGINEER

4-19-67-2000-2400 MADE WORKUP INSPECTION OF ALL FIRE FIGHTING EQUIPT - ALL IN GOOD WORKING ORDER, FIRE EXT. UP TO WEIGHT & SEALS INTACT.

BOILER WATER READINGS

STB'D PORT

HOURS 1342 HOURS 243

AHL 9.93 AHL 8.76

T-AHL 13.43 T-AHL 12.26

SAL. 3.31 SAL. 2.90

PHOS. 30 PHOS. 30

R.ph 11 R.ph 10

503 35 35

PH. COND. 8.0

CHIEF ENGR'S SIGNATURE-

L. Harris