

WATCH	GENERATORS												FUEL - WATER AND LUBE OIL					
	GENERATOR NUMBER	R.P.M.	STEAM PRESSURE	STEAM TEMP.	L.O. PRESSURE	L.O. TO COOLER	L.O. FROM COOLER	TEMP. OF HOTTEST BEARING	L.O. GOVERNOR PRESSURE	AMPS POSITIVE	AMPS NEGATIVE	VOLTS	FUEL OIL	BOILER WATER	LUBE OIL			
1200 TO 1600	3	1200	450	710	8	132	110		62	1300	1300	235	METER AT NOON	11064400	ON HAND AT START OF DAY			
													METER PREVIOUS NOON	11048380	EVAPORATED OR RECEIVED			
	4	1200	450	710	10	140	120		42	1300	1300	235	CONSUMED BY METER	16020	ON HAND			
													ON HAND AT START OF DAY		CONSUMED			
1600 TO 2000	3	1200	450	720	8	134	114		62	1300	1300	235	RECEIVED DURING DAY		ON HAND AT START OF DAY			
													EXPENDED DURING DAY		RECEIVED			
	4	1200	450	720	10	145	124		42	1300	1300	235	REMAINING ON BOARD		ON HAND			
													ON HAND AT START OF DAY		CONSUMED			
2000 TO 2400	3	1200	450	720	8	134	116		62	1300	1300	235	DOMESTIC WATER					
													EVAPORATED OR RECEIVED					
	4	1200	450	720	10	145	124		42	1300	1300	235	ON HAND					
													CONSUMED					
LOW PRESS. EVAPORATORS (No. of hrs. operated)(Fresh water made gals.)																		
L.O. CENTRIFUGE - HOURS OPERATED																		
2400 TO 0400	3	1200	450	720	8	130	110		62	1250	1250	235	1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200
													4	4	3 1/4	3 1/4	4	4
0400 TO 0800	4	1200	450	720	10	140	120		42	1250	1250	235	SUMMARY					
													RUNNING TIME		PERCENT OF SLIP			
0800 TO 1200	3	1200	450	720	8	134	114		62	1300	1300	235	DETENTION TIME				BBL FUEL/MI	
													TOTAL REVOLUTIONS		WIND DIRECTION			
	4	1200	450	720	10	145	124		42	1300	1300	235	AVERAGE R.P.M.				STATE OF SEA	
													TOTAL MILES BY ENGINE		STATE OF WEATHER			
	4	1200	450	720	10	142	124		42	1300	1300	235	TOTAL MILES BY OBSERVATION					

REMARKS

1200-1600 WATCH

UNDERWAY MN ENG ON 18 NOZZLES, #3-4 boilers, 3-4 F.D. PUMPS, 3-4 F.D. BLOWERS, 3-4 F.O. SERVICE PUMPS, 3-4 F.O. HEATERS, 3-4 GEN, AUX AIR EJECTOR, CIRCULATOR & COND PUMP, MAIN AIR EJECTOR, CIRCULATOR & #3 MAIN COND PUMP, #2 MAIN LUBE OIL PUMP, #2 MAIN AIR COMPRESSOR #2 STM F.W. PUMP, CHANGED #2 ATOMIZER, CLEANED STD STRAINER, ROUVIS & INSP OF MACK SPACES, NORMAL STEAMING WATCH.

WATCH ENGR'S SIGNATURE- *Clemens*

1600-2000 WATCH

MACHINERY IN OPERATION AS BEFORE.

BLEW TUBES #3 & #4 BOILERS, CHANGED & CLEANED #4 BURNER ATOMIZER, PUMPED BILGES, CLEANED F.O. SUCTION STRAINER, ROUTINE STEAMING WATCH.

MAIN + AUX. COND. - 2 G/G.

WATCH ENGR'S SIGNATURE- *McDonald*

2000-2400 WATCH

MAG AS BEFORE GLANED #6 BURNER & F.O. DISG/ STRNR
PUMPED UP SETTLERS FROM 2 2/3 DB
ADVANCED CLOCK 20 mins @ 2240

FEED TK 83 W/L

WATCH ENGR'S SIGNATURE- *W. J. Keeney*

2400-0400 WATCH

UNDERWAY AS BEFORE 18 NOZZLES, MACHINERY IN USE AS BEFORE EXCEPT #2 MAIN AIR ^{HYS} COMPRESSOR SECURED, CHECKED ALL MACHINERY, CLEANED #2 ATOMIZER & STD F.O. STRAINER, CLEANED L.O. CENTRIFUGE BOLE, 0130 TO 0200 HELD B-8 ENG CASUALTY DRILL, CARRIED OUT REGULAR UNDERWAY WATCH ROUTINE AND ALL STANDING ORDERS,

WATCH ENGR'S SIGNATURE- *Clemens*

0400-0800 WATCH

MACHINERY IN OPERATION AS BEFORE. EXCEPT STARTED #2 MAIN AIR COMP. ADVANCE CLOCK 20' @ 0421. HELD ENGINEERING CASUALTY DRILL B-8. HIGH BOILER SALINITY, WHEN PRESENT FROM 0500 TO 0530 BRIDGE NOTIFIED, CLEANED #3 BURNER ATOMIZER & F.O. SUCTION STRAINER. NORMAL STEAMING WATCH.

AUX + MAIN COND. - 2 G/G

WATCH ENGR'S SIGNATURE- *McDonald*

0800-1200 WATCH

MAG AS BEFORE. GLANED #5 BURNER & #4 F.O. DISG/ STRNR
BLEW TUBES #3 & #4 BURS
PUMPED SETTLERS FROM 2 2/3 & 4 2/3 DB
HELD ENG CASUALTY DRILL B-8 @ 1000-1020 AMONG WATCH PERSONNEL

WATCH ENGR'S SIGNATURE- *W. J. Keeney*

CHIEF ENGINEER

BOILER WATER READINGS

STE'D PORT
HOURS 643 HOURS 895
AKL 8.76 AKL 11.10
T-AKL 12.26 T-AKL 14.60
SAL. 4.97 SAL. 4.56
PHOS. 30 PHOS. 30
R.ph 11 R.ph 11
SO₂-62 SO₂-60

CHIEF ENGR'S SIGNATURE- *W. J. Keeney*

USNS GEN JOHN POPE TAPILO 6-F QUE NHAN SAN FRANCISCO P-2 12-19-20-66


		WATCH								WATCH						
		1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200			1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200	
RUNNING TIME		240	240	240	240	240	240			AFT. H. P. ROTOR BEARING	130	132	132	130	132	132
DETENTION TIME										FORWARD L. P. ROTOR BEARING	130	130	130	130	130	128
REVOLUTION COUNTER (END OF WATCH)		1672 7468	1675 0020	1677 2620	1679 5330	1681 8290	1684 1040			AFT. L. P. ROTOR BEARING						
TOTAL REVOLUTIONS (FOR WATCH)		22520	22360	22600	22910	22760	2250			HOTTEST GEAR BEARING FORWARD	144	146	146	146	150	148
AVERAGE RPM		93.8	93.1	94.4	95.4	94.8	94.8			HOTTEST GEAR BEARING AFT	140	142	140	140	142	140
F.O. METER (END OF WATCH)		1106 7180	1106 9920	1107 2140	1107 5570	1109 8230	1108 1050			AUX. COND. CONDENSATE	108	108	108	108	106	108
F.O. CONSUMED		2780	2740	2820	2770	2720	2820			1ST STAGE FEED WATER HEATER	170	175	175	175	175	170
										D. C. FEED WATER HEATER	238	238	240	238	238	240
										3RD STAGE FEED WATER HEATER						
PRESSURES	THROTTLE	425	420	420	420	425	425			F.O. TO BURNERS	120	125	125	125	115	120
	H.P. AHEAD	425	420	420	420	425	425			F. O. BACK PRESSURE	0					
	L.P. AHEAD	21	22	25	24	25	25			AIR TO FURNACE	4",	4"	4"	4"	4"	4"
	VACUUM	28.6	28.5	28.6	28.5	28.5	28.5			UPTAKE						
	L.O. TO TURBINES	12.5	12.5	12.5	12.5	12.5	12.5			MAIN STEAM	460	460	460	460	460	460
	AUX. STEAM	140	140	140	140	140	140			SUPER HEAT	725	725	720	725	725	720
	BACK PRESSURE	9	9	9	9	9	9			F.O. TO BURNERS	150	150	150	150	150	150
	GLAND STEAM	0	.2	.2	.2	.2	.2			F.O. TEMP. IN SETTLING TANKS	100 95	104 96	104 96	104 98	102 100	90 80
	H.P. BLEEDER	60	60	70	70	70	70			PORT BOILER UPTAKE	295	295	295	300	300	300
	I.P. BLEEDER	9	9	9	9	9	9			STBD. BOILER UPTAKE	295	290	305	315	320	295
L.P. BLEEDER	11"	11"	12"	12"	11"	12"			ENGINE ROOM TEMPERATURE	100	100	99	100	100	99	
TEMPERATURES	STEAM AT THROTTLE	725	725	720	725	725	720			FIRE ROOM TEMPERATURE	100	100	99	100	100	99
	L.P. EXHAUST	114	116	116	116	116	115			NOZZLES IN USE	18	18	18	18	18	18
	CONDENSATE	110	110	110	110	112	110			NO. OF BURNERS IN USE	6	6	6	6	6	6
	CIRC. WATER IN	80	83	82	80	82	78			BURNER TIP SIZE	5 1/32	5 1/32	5 1/32	5 1/32	5 1/32	5 1/32
	CIRC. WATER OUT	92	94	96	92	94	92			CO2 % PORT BOILER						
	L.O. TO COOLERS	126	128	128	128	128	126			CO2 % STBD. BOILER						
	L.O. FROM COOLERS	110	110	110	110	110	110			OIL LEVEL MAIN SUMP	2'6"	2'6"	2'6"	2'5"	2'6"	2'7"
	TEMPERATURE THRUST BEARING	115	115	115	114	116	115									
	FORWARD H.P. ROTOR BEARING	120	125	122	120	125	120									

GENERATORS													FUEL - WATER AND LUBE OIL							
WATCH	GENERATOR NUMBER	R.P.M.	STEAM PRESSURE	STEAM TEMP.	L.O. PRESSURE	L.O. TO COOLER	L.O. FROM COOLER	TEMP. OF HOTTEST BEARING	L.O. GOVERNOR PRESSURE	AMPS POSITIVE	AMPS NEGATIVE	VOLTS	FUEL OIL		BOILER WATER		LUBE OIL			
1200 TO 1600	3	1200	450	425	8	130	116		62	1300	1300	230	METER AT NOON	11081050	ON HAND AT START OF DAY					
													METER PREVIOUS NOON	11064400	EVAPORATED OR RECEIVED					
1600 TO 2000	4	1200	450	425	10	140	122		42	1300	1300	235	CONSUMED BY METER	16650	ON HAND					
	3	1200	450	425	8	134	114		62	1250	1250	235	ON HAND AT START OF DAY		CONSUMED					
	4	1200	450	425	10	145	124		42	1250	1250	235	RECEIVED DURING DAY		ON HAND AT START OF DAY					
	3	1200	450	425	8	134	112		62	1300	1300	235	EXPENDED DURING DAY		RECEIVED					
2000 TO 2400	4	1200	450	425	10	145	124		42	1250	1250	235	REMAINING ON BOARD		ON HAND					
	3	1200	450	425	8	134	112		62	1300	1300	235	ON HAND AT START OF DAY		CONSUMED					
2400 TO 0400	4	1200	450	425	10	140	122		42	1300	1300	235	EVAPORATED OR RECEIVED							
	3	1200	450	425	8	134	112		62	1250	1250	235	ON HAND							
0400 TO 0800	4	1200	450	425	10	140	120		42	1250	1250	235	CONSUMED							
	3	1200	450	425	8	134	114		62	1300	1300	235	LOW PRESS. EVAPORATORS (No. of hrs. operated) (Fresh water made gals.)							
0800 TO 1200	4	1200	450	425	9	145	124		42	1300	1300	235	L.O. CENTRIFUGE - HOURS OPERATED							
	3	1200	450	425	8	132	110		62	1300	1300	235	1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200		
	4	1200	450	425	9	145	122		42	1300	1300	235	4	4	4	4	4	4		
SUMMARY																				
RUNNING TIME															PERCENT OF SLIP					
DETENTION TIME															BBL FUEL/MI					
TOTAL REVOLUTIONS															WIND DIRECTION					
AVERAGE R.P.M.															STATE OF SEA					
TOTAL MILES BY ENGINE															STATE OF WEATHER					
TOTAL MILES BY OBSERVATION																				

REMARKS

1200-1600 WATCH


UNDERWAY, MAIN ENGINE ON 18 NOZZLES, USING 3+4 BOILERS, 3+4 TURBO GENERATORS, 3+4 F.D. BLOWERS, 3+4 MAIN FEED PUMPS, #2 MAIN CONDENSER, #3+4 AUX CONDENSER, #2 AUX CIRC & COND PUMP, #3 MAIN COND PUMP, #2 MAIN CIRC PUMP, #2 MAIN & AUX AIR EJECTORS, #2 AIR COMPRESSOR, #2 F.W. PUMP, CLEANED #2 ATOMIZER & STD F.O. STRAINER, INSPECTED ALL MACHINERY, CARRIED OUT ALL STANDING ORDERS & WATCH ROUTINE, GEN DRILLS 1300, SEC FROM DRILLS 1324.

WATCH ENGR'S SIGNATURE. 

1600-2000 WATCH

MACHINERY IN OPERATION AS BEFORE.
CLEANED #4 BURNER ATOMIZER AND F.O. SUCTION STRAINER. BLEW TUBES #3+4 BOILERS. REPLACED WITH LONGER WICKS #25 (BEEFER FLAT) SPRING BEARING. ROUTINE STEAMING WATCH. COMPOUND #3+4 BOILERS.

MAIN AUX COND. 7. M.O. FEED 2 G/G.

WATCH ENGR'S SIGNATURE. 

2000-2400 WATCH

MAG AS BEFORE. CHANGED #6 BURNER & PORT F.O. DISC. STRND. PUMPED UP SETTLERS FROM 4 1/2 DB. TESTED LOW L.O. & OVERSPEED TRIPS.


FEED TK 83 L/G W/L COND 41 L/G

WATCH ENGR'S SIGNATURE. 

2400-0400 WATCH

UNDERWAY ON 18 NOZZLES, MACHINERY IN OPERATION AS BEFORE. CHANGED & CLEANED #1 BURNER ATOMIZER & STD. STRAINER. ROUTINE TOUNDS & INSPECTION OF MACHINERY SPACES & EQUIPMENT. NORMAL STEAMING WATCH.


F.O. TANKS 83 GPG.

WATCH ENGR'S SIGNATURE. 

0400-0800 WATCH

MACHINERY IN OPERATION AS BEFORE.
CLEAN #3 BURNER ATOMIZER & F.O. SUCTION STRAINER.
PUMP BILGES. ROUTINE INSPECTION OF MACHINERY & SPACES.


#2 P. DISTILLED TANK 4 G/G.

WATCH ENGR'S SIGNATURE. 

0800-1200 WATCH

MAG AS BEFORE. CHANGED #5 BURNER & #4 F.O. DISC. STRND. BLEW TUBES #3+4 BOILERS.

W/L COND 41 L/G FEED TK 2 1/2 - 83 L/G

WATCH ENGR'S SIGNATURE. 

CHIEF ENGINEER

BOILER WATER READINGS

STE'D	PORT
HOURS 667	HOURS 919
AKL 9.93	AKL 10.51
T-AKL 14.02	T-AKL 14.6
SAL. 4.14	SAL. 4.5
PHOS. 40	PHOS. 40
R.ph 11	R.ph 11

CHIEF ENGR'S SIGNATURE. 

USN GENERAL J PEPE VOYAGE NO. 6F FROM Qui H/ton TO SAN FRANCISCO TYPE OF VESSEL P2 S2-R2 DATE 12/20-21/66

		WATCH								WATCH							
		1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200			1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200		
RUNNING TIME		246	240	220	220	220	246	MACHINERY PARTICULARS (CONT'D) TEMPERATURES (CONT'D)		AFT. H. P. ROTOR BEARING	130	132	132	130	130	132	
DETENTION TIME										FORWARD L. P. ROTOR BEARING	130	130	130	130	130	130	
REVOLUTION COUNTER (END OF WATCH)		1686 4080	1688 6970	1690 7770	1692 8866	1694 9700	1697 2600			AFT. L.P. ROTOR BEARING							
TOTAL REVOLUTIONS (FOR WATCH)		23040	22990	20900	21090	20940	22900			HOTTEST GEAR BEARING FORWARD	144	150	146	146	150	148	
AVERAGE RPM		96.0	94.9	95.0	95.8	94.7	95.4			HOTTEST GEAR BEARING AFT	140	142	140	140	144	140	
F.O. METER (END OF WATCH)		1108 3820	1108 6530	1108 8130	1109 1680	1109 4140	1109 6990			AUX. COND. CONDENSATE	106	106	106	106	106	110	
F.O. CONSUMED		2760	2760	2580	2550	2460	2850			1ST STAGE FEED WATER HEATER	175	175	175	175	175	175	
MACHINERY PARTICULARS		PRESSURES	THROTTLE	425	425	425	425	425	425	D. C. FEED WATER HEATER	238	240	240	238	238	238	
			H.P. AHEAD	425	425	425	425	425	425	425	3RD STAGE FEED WATER HEATER						
			L.P. AHEAD	25	25	25	25	25	25	25	F.O. TO BURNERS	125	120	120	120	120	120
			VACUUM	28.6	28.6	28.7	28.8	28.7	28.8	28.8	F. O. BACK PRESSURE	0	0		0	0	
			L.O. TO TURBINES	12.5	12.5	12.5	12.5	12.5	12.5	12.5	AIR TO FURNACE	4",	4"	4"	4"	4"	4"
			AUX. STEAM	140	140	140	140	135	140	140	UPTAKE						
			BACK PRESSURE	9	9	9	9	9	9	9	MAIN STEAM	460	460	460	460	460	460
			GLAND STEAM	3	1.5	1.0	1	1.6	1.0	1.0	SUPER HEAT	728	725	720	720	725	720
			H.P. BLEEDER	60	60	60	60	58	60	60	F.O. TO BURNERS	150	150	150	150	150	150
			L.P. BLEEDER	9	9	9	9	9	9	9	F.O. TEMP. IN SETTLING TANKS	100 104	104 95	100 95	100 95	102 95	102 100
MACHINERY PARTICULARS		TEMPERATURES	L.P. BLEEDER	11"	11"	11"	11"	10"	10"	PORT BOILER UPTAKE	295	295	300	300	300	295	
			STEAM AT THROTTLE	728	725	720	720	725	720	STBD. BOILER UPTAKE	295	290	300	300	300	290	
			L.P. EXHAUST	114	114	114	114	114	114	ENGINE ROOM TEMPERATURE	99	99	98	98	98	98	
			CONDENSATE	108	110	108	108	110	105	FIRE ROOM TEMPERATURE	99	99	98	98	98	98	
			CIRC. WATER IN	78	82	78	78	81	78	NOZZLES IN USE	18	18	18	18	18	18	
			CIRC. WATER OUT	92	94	94	92	92	90	NO. OF BURNERS IN USE	6	6	6	6	6	6	
			L.O. TO COOLERS	126	128	128	126	128	128	BURNER TIP SIZE	57/55	57/55	57/55	57/55	57/55	57/55	
			L.O. FROM COOLERS	110	110	110	110	110	110	CO ₂ % PORT BOILER		83			83		
			TEMPERATURE THRUST BEARING	115	115	115	115	115	115	CO ₂ % STBD. BOILER		83			83		
			FORWARD H.P. ROTOR BEARING	120	125	122	120	125	122	OIL LEVEL MAIN SUMP	3'7"	3'7"	2'7"	2'7"	2'7"	2'7"	

WATCH	GENERATORS												FUEL - WATER AND LUBE OIL							
	GENERATOR NUMBER	R.P.M.	STEAM PRESSURE	STEAM TEMP.	L.O. PRESSURE	L.O. TO COOLER	L.O. FROM COOLER	TEMP. OF HOTTEST BEARING	L.O. GOVERNOR PRESSURE	AMPS POSITIVE	AMPS NEGATIVE	VOLTS	FUEL OIL		DOMESTIC WATER		LUBE OIL			
1200 TO 1600	3	1200	450	728	8	132	110		62	1250	1250	235	METER AT NOON	11096990	ON HAND AT START OF DAY	EVAPORATED OR RECEIVED	ON HAND	CONSUMED		
													METER PREVIOUS NOON	11081050						
	4	1200	450	728	10	140	120		42	1250	1250	235	CONSUMED BY METER	1940	ON HAND AT START OF DAY	ON HAND AT START OF DAY				
													RECEIVED DURING DAY		EXPENDED DURING DAY	RECEIVED				
1600 TO 2000	3	1200	450	725	8	132	112		62	1300	1300	235	REMAINING ON BOARD		ON HAND	ON HAND				
													ON HAND AT START OF DAY		CONSUMED					
	4	1200	450	725	10	145	124		42	1300	1300	235	EVAPORATED OR RECEIVED							
													ON HAND							
2000 TO 2400	3	1200	450	720	8	132	112		62	1250	1250	235	CONSUMED							
													LOW PRESS. EVAPORATORS (No. of hrs. operated) (Fresh water made gals.)							
	4	1200	450	720	10	142	122		42	1250	1250	235	L.O. CENTRIFUGE - HOURS OPERATED							
													1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200		
2400 TO 0400	3	1200	450	720	8	130	110		62	1300	1300	235	4	4	3 3/4	3 3/4	4	4		
													SUMMARY							
	4	1200	450	720	10	140	120		42	1300	1300	235	RUNNING TIME		PERCENT OF SLIP,					
													DETENTION TIME		BBL FUEL/MI					
0400 TO 0800	3	1200	450	725	8	130	110		62	1200	1300	235	TOTAL REVOLUTIONS		WIND DIRECTION					
													AVERAGE R.P.M.		STATE OF SEA					
0800 TO 1200	4	1200	450	725	10	140	120		42	1300	1300	235	TOTAL MILES BY ENGINE		STATE OF WEATHER					
													TOTAL MILES BY OBSERVATION							
	3	1200	450	720	8	132	112		62	1400	1400	235								
	4	1200	450	720	10	140	122		42	1400	1400	235								

REMARKS

1200-1600 WATCH

UNDERWAY AS BEFORE 18 NOZZLES, USING #3 & 4 BOILERS, #2 & 4 F.D. BLOWERS, #3 & 4 F.O.S. PUMPS, #3 & 4 MAIN FEED PUMPS, #3 & 4 F.O. HEATERS, #3 & 4 TURBO GENERATORS, #3 & 4 AUX COND, #2 AUX COND PUMP, #2 AUX CIRC PUMP, #2 AUX AIR EJECTOR, #2 MAIN ENGINE & CONDENSER, #2 MAIN CIRC PUMP, #4 MAIN COND PUMP, #2 MAIN AIR EJECT, #2 AIR COMPRESSOR, #2 MAIN L.O. PUMP, CLEANED #2 ATOMIZER & STD F.O. STRAINER, PUMPED BILGES, CHECKED ALL MACHINERY, CARRIED OUT ALL STANDING ORDERS, #1 P/S. 41 #2 S. 41 #2 P. 83 GPG,

WATCH ENGR'S SIGNATURE- *Clemson*

1600-2000 WATCH

MACHINERY IN OPERATION AS BEFORE.

BLEW TUBES #3 & 4 BOILERS, CLEANED F.O. SUCTION STRAINER & #4 BURNER ATOMIZER, BILGES AT A SAFE LEVEL, NORMAL STEAMING WATCH.

#2 P. 41 G/G, MAIN COND. 2 G/G.

WATCH ENGR'S SIGNATURE- *McDonald*

2000-2400 WATCH

MACH. AS BEFORE.

CHANGED #6 BURNER & F.O. DISCH STRNR

PUMPED UP SETTLERS FROM 4 P/S D.B.

TESTED LOW L.O. & OVERSPEED TRIPS

ADVANCED CLOCK 20 mins @ 2240

STOPPED #3 & 4 M/N F.D. PUMPS MOMENTARILY TO CHECK TIGHTNESS OF PISTON NUTS, FEED TK E3 4/6 M/N COND 41 G/G

WATCH ENGR'S SIGNATURE- *W. Braggins*

2400-0400 WATCH

UNDERWAY AS BEFORE 18 NOZZLES, MACHINERY IN USE AS BEFORE, CLEANED #1 ATOMIZER, CLEANED STD F.O. DISCH STRAINER, PUMPED ENGINE ROOM BILGES, CHECKED ALL MACHINERY IN USE, CARRIED OUT ALL STANDING ORDERS AND STEAMING WATCH ROUTINE, ADVANCED CLOCK 20 MIN @ 0100

COND. 41 F.D. TANKS 83 GPG,

WATCH ENGR'S SIGNATURE- *Clemson*

0400-0800 WATCH

MACH. IN OPERATION AS BEFORE.

ADVANCED CLOCK 20' @ 0407, CLEANED #3 BURNER ATOMIZER & F.O.

SUCTION STRAINER, PUMPED BILGES, ROUTINE STEAMING WATCH.

MAIN COND. 2 G/G.

WATCH ENGR'S SIGNATURE- *McDonald*

0800-1200 WATCH

MACH. AS BEFORE, CHANGED #5 BURNER & #4 F.O. DISCH STRNR

BLEW TUBES #3 & 4 BURS.

PUMPED UP SETTLERS FROM 4 P/D.B.

FD. TK E3 4/6 M/N. COND 41 GPG

WATCH ENGR'S SIGNATURE- *W. Braggins*

CHIEF ENGINEER

BOILER WATER READINGS

STB'D

PCRT

HOURS

691

HOURS

943

AKL

9.93

AKL

9.93

T-W/L

14.02

T-AKL

14.02

SAL.

4.14

SAL.

4.14

PHOS.

30

PHOS.

30

R.ph

11

R.ph

11

SO₂-60SO₂-67CHIEF ENGR'S SIGNATURE- *W. Braggins*

USNS GEN JOHN POPE TAP110 VOYAGE NO. 6-F FROM QOI NHAN TO SAN FRANCISCO TYPE OF VESSEL P-2 DATE 12-21-22-66

WATCH							WATCH						
	1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200		1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200
RUNNING TIME	240	240	240	240	240	240	AFT. H. P. ROTOR BEARING	130	125	132	130	130	132
DETENTION TIME							FORWARD L. P. ROTOR BEARING	130	130	130	130	130	130
REVOLUTION COUNTER (END OF WATCH)	1699	1701	1704	1706	1708	1710	AFT. L. P. ROTOR BEARING		130				
TOTAL REVOLUTIONS (FOR WATCH)	23010	23050	22670	23000	22800	22830	HOTTEST GEAR BEARING FORWARD	144	150	148	146	150	150
AVERAGE RPM	95.8	96.0	94.5	95.8	95.0	95.1	HOTTEST GEAR BEARING AFT	140	142	140	140	142	140
F.O. METER (END OF WATCH)	1109	1110	1110	1110	1111	1111	AUX. COND. CONDENSATE	106	108	108	108	106	106
F.O. CONSUMED	2780	2740	2810	2760	2720	2820	1ST STAGE FEED WATER HEATER	170	175	175	170	175	175
PRESSURES	THROTTLE	425	425	425	425	425	D. C. FEED WATER HEATER	238	238	238	238	238	240
	H.P. AHEAD	425	425	425	425	425	3RD STAGE FEED WATER HEATER						
	L.P. AHEAD	24	25	25	25	25	F.O. TO BURNERS	115	115	115	115	115	120
	VACUUM	28.8	28.8	29.0	29	29	F.O. BACK PRESSURE	0	0	0	0	0	0
	L.O. TO TURBINES	12.5	12.5	12.5	12.5	12.5	AIR TO FURNACE	4"	4"	4"	4"	4"	4"
	AUX. STEAM	140	140	140	140	140	UPTAKE						
	BACK PRESSURE	9	9	9	9	9	MAIN STEAM	460	460	460	460	460	460
	GLAND STEAM	.5	.5	1.0	.5	.5	SUPER HEAT	715	720	720	715	715	720
	H.P. BLEEDER	60	70	70	70	70	F.O. TO BURNERS	150	150	150	150	150	150
	I.P. BLEEDER	9	9	9	9	9	F.O. TEMP. IN SETTLING TANKS	100	104	104	104	104	104
TEMPERATURES	L.P. BLEEDER	14"	10"	10"	15"	11"	PORT BOILER UPTAKE	295	295	295	295	300	300
	STEAM AT THROTTLE	715	720	720	715	715	STBD. BOILER UPTAKE	295	295	295	300	305	295
	L.P. EXHAUST	110	114	110	110	110	ENGINE ROOM TEMPERATURE	97	97	93	92	92	93
	CONDENSATE	108	110	105	108	108	FIRE ROOM TEMPERATURE	97	97	93	92	92	93
	CIRC. WATER IN	77	80	76	76	74	NOZZLES IN USE	18	18	18	18	18	18
	CIRC. WATER OUT	90	92	90	90	90	NO. OF BURNERS IN USE	6	6	6	6	6	6
	L.O. TO COOLERS	125	128	128	125	126	BURNER TIP SIZE	5/55	5/55	5/55	5/55	5/55	5/55
	L.O. FROM COOLERS	110	110	110	110	108	CO ₂ % PORT BOILER					83	
	TEMPERATURE THRUST BEARING	110	115	115	115	115	CO ₂ % STBD. BOILER					83	
	FORWARD H.P. ROTOR BEARING	120	125	122	120	125	OIL LEVEL MAIN SUMP	2'6"	2'6"	2'6"	2'6"	2'6"	2'6"

GENERATORS													FUEL - WATER AND LUBE OIL										
WATCH	GENERATOR NUMBER	R. P. M.	STEAM PRESSURE	STEAM TEMP.	L. O. PRESSURE	L. O. TO COOLER	L. O. FROM COOLER	TEMP. OF HOTTEST BEARING	L. O. GOVERNOR PRESSURE	AMPS POSITIVE	AMPS NEGATIVE	VOLTS	FUEL OIL			BOILER WATER			LUBE OIL				
													METER AT NOON	METER PREVIOUS NOON	CONSUMED BY METER	ON HAND AT START OF DAY	EVAPORATED OR RECEIVED	ON HAND	CONSUMED	ON HAND AT START OF DAY	RECEIVED	ON HAND	CONSUMED
1200 TO 1600	3	1200	450	715	8	130	108		62	1500	1500	230		1113620	11096990	16630							
1600 TO 2000	4	1200	450	715	10	140	120		42	1500	1500	235											
	3	1200	450	720	8	132	110		62	1350	1350	235											
2000 TO 2400	4	1200	450	720	10	140	120		42	1350	1350												
	3	1200	450	720	8	132	110		62	1400	1400	235											
2400 TO 0400	4	1200	450	720	10	140	120		42	1400	1400	235											
	3	1200	450	715	8	130	110		62	1300	1300	235											
0400 TO 0800	4	1200	450	715	10	138	118		42	1300	1300	235											
	3	1200	450	715	8	130	110		62	1350	1350	235											
0800 TO 1200	4	1200	450	715	10	140	120		42	1350	1350	235											
	3	1200	450	720	8	130	110		62	1350	1350	235											
	4	1200	450	720	10	140	120		42	1350	1350	235	LOW PRESS. EVAPORATORS (No. of hrs. operated) (Fresh water made gals.)										
L. O. CENTRIFUGE - HOURS OPERATED																							
1200 TO 1600		1600 TO 2000		2000 TO 2400		2400 TO 0400		0400 TO 0800		0800 TO 1200													
A		4		4		4		4		4													
SUMMARY																							
RUNNING TIME													PERCENT OF SLIP										
DETENTION TIME													BBL FUEL/MI										
TOTAL REVOLUTIONS													WIND DIRECTION										
AVERAGE R.P.M.													STATE OF SEA										
TOTAL MILES BY ENGINE													STATE OF WEATHER										
TOTAL MILES BY OBSERVATION																							

REMARKS

1200-1600 WATCH

UNDERWAY ON 18 INDOLLES, MACHINERY IN OPERATION AS FOLLOWS, #3 & 4 BOILERS, #3 & 4 F.O. BLOWERS, #3 & 4 MAIN FEED PUMPS, #3 & 4 F.O. SERVICE PUMPS, #3 & 4 F.O. HEATERS, #2 MAIN ENGINE UNIT, #2 MAIN CIRCULATING PUMP, #3 MAIN COND PUMP, #2 MAIN LUBE OIL PUMP, #2 MAIN AIR EJECTOR, #3 & 4 TURBO GENERATORS, #3 & 4 AUX CONDENSERS, #2 AUX CIRC PUMP, #2 AUX COND PUMP, #2 AUX AIR EJECTOR, #2 STEAM FAN PUMP, #2 AIR COMPRESSOR, CLEANED #2 ATOMIZER & STD F.O. STRAINER, CHECKED ALL MACHINERY, CARRIED OUT WATCH ROUTINE,

WATCH ENGR'S SIGNATURE.

1600-2000 WATCH

MACH. IN OPERATION AS BEFORE.

BLEW TUBES #3 & 4 BOILERS

CLEANED F.O. SUCTION STRAINER & #4 BURNER ATOMIZER.

COMPOUNDED #3 & 4 BOILERS. PUMPED BILGES

MAIN COND. 2 G/G.

WATCH ENGR'S SIGNATURE.

2000-2400 WATCH

MACH. AS BEFORE

CHANGED #6 BURNER & #4 F.O. DISCH. STRAINER

PUMPED UP SETTLERS FROM 4 & 5 D.B.

SINGLED UP H/L PLANT

H/L COND. 41 FEED TK. E3 L/L

WATCH ENGR'S SIGNATURE.

2400-0400 WATCH

MACHINERY IN USE AS BEFORE, INSPECTED ALL MACHINERY, CLEANED #2 ATOMIZER, CLEANED STD FUEL OIL DISCHARGE STRAINER, PUMPED ENGINE ROOM AND SHARP ALLEY BILGES, 0100 TO 0130 B-9 ENGINEERING CASUALTY DRILL, TEST RUN STEAM MAIN LUBE OIL PUMP, CARRIED OUT ALL STANDING ORDERS AND WATCH ROUTINE

COND. 41 F.O. TANKS .83 GPG.

WATCH ENGR'S SIGNATURE.

0400-0800 WATCH

MACHINERY IN USE AS BEFORE.

CLEANED #3 BURNER ATOMIZER & F.O. SUCTION STRAINER.

HELD ENG. CASUALTY DRILL B-9 FROM 0500 TO 0530. FOUR MEN PRESENT BRIDGE NOTIFIED. ROUTINE STEAMING WATCH.

CHANGED TO OUTBD SETTLER.

#23 - .26/G. MAIN COND. 41 G/G.

WATCH ENGR'S SIGNATURE.

0800-1200 WATCH

MACH. AS BEFORE. CLEANED #5 BURNER & F.O. DISCH. STRAINER

BLEW TUBES #3 & 4 BILGES.

STEERING G/L CASUALTY DRILL & SIBI @ 0901 ALL CLEAR & L/L @ 0921

HELD CASUALTY DRILL B-9 @ 1000-1020 AMONG WATCH PERSONNEL

PUMPED UP SETTLERS FROM 4 & 5 D.B.

WATCH ENGR'S SIGNATURE.

CHIEF ENGINEER

BOILER WATER READINGS

STEAD	PORT
HOURS 715	HOURS 967
AKL 11.68	AKL 11.68
T-AKL 16.35	T-AKL 16.35
SAL. 4.14	SAL. 4.14
PHOS. 40	PHOS. 40
R.ph 11	R.ph 11

CHIEF ENGR'S SIGNATURE.

USNS GEN JOHN POPE TAP-110 VOYAGE NO. 6-F FROM QUE NHAN TO SAN FRANCISCO TYPE OF VESSEL P-2 DATE 12-22+23-66

							WATCH														WATCH																																								
							1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200								1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200																																				
RUNNING TIME																												240	240	220	220	220	240																												
DETENTION TIME																																																													
REVOLUTION COUNTER (END OF WATCH)																												1713 2970	1715 6880	1717 12970	1719 8210	1721 9150	1724 2160																												
TOTAL REVOLUTIONS (FOR WATCH)																												23010	22910	21090	21240	20940	23010																												
AVERAGE RPM																												95.7	95.4	95.9	96.6	95.1	95.8																												
F.O. METER (END OF WATCH)																												1111 6410	1111 9220	1112 1650	1112 4150	1112 6540	1112 9270																												
F.O. CONSUMED																												2790	2810	2430	2500	2390	2700																												
MACHINERY PARTICULARS		PRESSURES		THROTTLE		425	425	425	425	425	425	MACHINERY PARTICULARS (CONT'D)		TEMPERATURES (CONT'D)		AFT. H. P. ROTOR BEARING		130	130	128	130	130	130																																						
				H.P. AHEAD		425	425	425	425	425	425					FORWARD L. P. ROTOR BEARING		130	130	130	130	130	120																																						
				L.P. AHEAD		25	25	25	25	25	25					AFT. L.P. ROTOR BEARING																																													
				VACUUM		29	29.2	29.2	29.2	29.2	29.2					HOTTEST GEAR BEARING FORWARD		144	152	150	148	150	150																																						
				L.O. TO TURBINES		12.5	12.5	12.5	12.5	12.5	12.5					HOTTEST GEAR BEARING AFT		140	142	140	140	142	140																																						
				AUX. STEAM		140	140	140	140	140	140					AUX. COND. CONDENSATE		106	104	102	102	104	102																																						
				BACK PRESSURE		9	9	9	9	9	9					1ST STAGE FEED WATER HEATER		170	175	170	170	175	175																																						
				GLAND STEAM		1	.7	.5	.5	.5	.5					D. C. FEED WATER HEATER		238	238	240	240	238	238																																						
				H.P. BLEEDER		80	70	70	70	70	70					3RD STAGE FEED WATER HEATER																																													
				I.P. BLEEDER		9	9	9	9	9	9																																																		
TEMPERATURES		PRESSURES		L.P. BLEEDER		15"	10"	10"	10"	11"	11"	BOILER PARTICULARS		TEMPERATURES		F.O. TO BURNERS		120	120	115	110	115	115																																						
				STEAM AT THROTTLE		715	720	720	720	715	720					F. O. BACK PRESSURE		0	0	0	0	0	0																																						
				L.P. EXHAUST		110	110	106	106	108	106					AIR TO FURNACE		4"	4"	4"	4"	4"	4"																																						
				CONDENSATE		108	105	102	102	105	104					UPTAKE																																													
				CIRC. WATER IN		96	94	92	94	96	92					MAIN STEAM		460	460	460	460	460	460																																						
				CIRC. WATER OUT		90	88	86	88	88	90					SUPER HEAT																																													
				L.O. TO COOLERS		125	128	128	128	128	128					F.O. TO BURNERS		150	150	150	150	160	160																																						
				L.O. FROM COOLERS		110	110	110	110	110	110					F.O. TEMP. IN SETTLING TANKS		106 96	106 95	104 104	100 100	102 100	105 100																																						
				TEMPERATURE THRUST BEARING		115	115	115	115	115	115					PORT BOILER UPTAKE		295	295	300	300	300	295																																						
				FORWARD H.P. ROTOR BEARING		120	125	122	120	125	122					STBD. BOILER UPTAKE		305	290	295	300	300	290																																						
MISCELLANEOUS		TEMPERATURES		ENGINE ROOM TEMPERATURE		91	90	89	88	90	91	MISCELLANEOUS		TEMPERATURES		FIRE ROOM TEMPERATURE		91	90	89	88	90	91																																						
				NOZZLES IN USE		18	18	18	18	18	18																																																		
				NO. OF BURNERS IN USE		6	6	6	6	6	6																																																		
				BURNER TIP SIZE		5/55	5/55	5/55	5/55	5/55	5/55																																																		
				CO ₂ % PORT BOILER			83			83																																																			
				CO ₂ % STBD. BOILER			83			83																																																			
		TEMPERATURES		OIL LEVEL MAIN SUMP		2'6"	2'6"	2'6"	2'6"	2'6"	2'6"			TEMPERATURES		OIL LEVEL MAIN SUMP		2'6"	2'6"	2'6"	2'6"	2'6"	2'6"																																						

GENERATORS												FUEL - WATER AND LUBE OIL											
WATCH	GENERATOR NUMBER	R.P.M.	STEAM PRESSURE	STEAM TEMP.	L.O. PRESSURE	L.O. TO COOLER	L.O. FROM COOLER	TEMP. OF HOTTEST BEARING	L.O. GOVERNOR PRESSURE	AMPS POSITIVE	AMPS NEGATIVE	VOLTS	FUEL OIL	WATER	LUBE OIL	ON HAND AT START OF DAY	EVAPORATED OR RECEIVED	ON HAND	CONSUMED	ON HAND AT START OF DAY	RECEIVED	ON HAND	CONSUMED
1200 TO 1600	3	1200	450	715	8	130	110		62	1300	1300	235	METER AT NOON	11129270									
	4	1200	450	715	10	138	118		42	1300	1300	235	METER PREVIOUS NOON	11113620									
1600 TO 2000	3	1200	450	726	8	128	108		62	1300	1300	235	CONSUMED BY METER	15780									
	4	1200	450	726	10	140	120		42	1300	1300	235	ON HAND AT START OF DAY										
2000 TO 2400	3	1200	450	720	8	128	106		62	1050	1050	235	RECEIVED DURING DAY										
	4	1200	450	720	10	135	118		42	1050	1050	235	EXPENDED DURING DAY										
2400 TO 0400	3	1200	450	720	8	128	106		62	1000	1000	235	REMAINING ON BOARD										
	7	1200	450	720	10	135	135		42	1000	1000	235	ON HAND AT START OF DAY										
0400 TO 0800	3	1200	450	715	8	128	108		62	1025	1025	235	EVAPORATED OR RECEIVED										
	4	1200	450	715	10	135	120		42	1025	1025	235	ON HAND										
0800 TO 1200	3	1200	450	720	8	130	110		62	1100	1100	235	CONSUMED										
	4	1200	450	720	10	136	120		42	1100	1100	235											

L.O. CENTRIFUGE - HOURS OPERATED					
1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200
3 1/4	4	3 1/2	11 1/4	3 1/2	4

SUMMARY		PERCENT OF SLIP	
RUNNING TIME			
DETENTION TIME		BBL FUEL/MI	
TOTAL REVOLUTIONS		WIND DIRECTION	
AVERAGE R.P.M.		STATE OF SEA	
TOTAL MILES BY ENGINE		STATE OF WEATHER	
TOTAL MILES BY OBSERVATION			

REMARKS

1200-1600 WATCH

UNDERWAY AS BEFORE USING THE FOLLOWING MACHINERY, #3 & #4 BOILERS, #3 & #4 F.D. BLOWERS, #3 & #4 MAIN FEED PUMPS, #3 & #4 F.O. S. PUMPS, #3 & #4 F.O. HEATERS, #3 & #4 TURBO GENERATORS, #3 & #4 AUX CONDENSERS, #3 MAIN CONDENSATE PUMP, #2 MAIN CIRC. PUMP, #2 MAIN L.O. PUMP, #2 MAIN AIR EJECTOR, #2 AIR COMPRESSOR, #2 LUBE OIL CENTRIFUGE, #2 STEAM F.W. PUMP, #2 AUX CIRC. PUMP, CLEANED #2 ATOMIZER, STD F.O. DISCH STRAINER, CHECKED ALL MACHINERY, 1308 STBY BELL STEERING CASUALTY DRILL, STEERING CASUALTY ALARM SOUNDED, 1322 FULL AHEAD BELL SEC FROM STEERING CASUALTY DRILL, TEST RUN STBY L.O. PUMP, CHANGED & CLEANED L.O. PUMPER BOWL,

WATCH ENGR'S SIGNATURE-

Clemmons

1600-2000 WATCH

MACHINERY IN USE AS ABOVE.

STBY @ 1607 - STEERING GEAR CASUALTY DRILL @ 1619 - HH. SECURE FROM DRILL. BLOW TUBES #3 AND #4 BOILERS. CLEANED #4 BURNER ATOMIZER AND F.O. SUCTION STRAINER. PUMPED ENGINE ROOM & SHAFT ALLEY BILGES. NORMAL STEAMING WATCH.

MAIN COND. HI G/G.

WATCH ENGR'S SIGNATURE-

M. J. Jones

2000-2400 WATCH

W/AGH AS BEFORE. CHANGED #1 BURNER & STD #2 F.O. STRNR. PUMPED UP SETTLERS FROM SPS D.B. ADVANCED CLOCK 20 mins @ 2210

W/AGH COND. HI FEED TK. E3 4/5

WATCH ENGR'S SIGNATURE-

W. J. Benjamin

2400-0400 WATCH

UNDERWAY AS BEFORE 18 NOZZLES, MACHINERY IN USE AS BEFORE, CLEANED #1 ATOMIZER AND STD F.O. DISCHARGE STRAINER, PUMPED ENGINE ROOM BILGES, CHECKED ALL MACHINERY, CARRIED OUT ALL STANDING ORDERS AND UNDERWAY WATCH ROUTINE, ADVANCED CLOCK 20 MIN @ 0100 HOURS.

Don J. 41 Fd TANKS .83 GPG.

WATCH ENGR'S SIGNATURE-

Clemmons

0400-0800 WATCH

MACHINERY AS BEFORE.

ADVANCE CLOCK 20' @ 0413. CLEANED #3 BURNER AND F.O. SUCTION STRAINER. NORMAL STEAMING WATCH. PUMPED BILGES.

MAIN COND. HI G/G.

WATCH ENGR'S SIGNATURE-

M. J. Jones

0800-1200 WATCH

W/AGH AS BEFORE. CHANGED #5 BURNER & F.O. DISCH STRNR. BLOW TUBES #3 & #4 BURS. PUMPED UP SETTLERS FROM SPS

W/AGH COND. HI FEED TK. E3

WATCH ENGR'S SIGNATURE-

W. J. Benjamin

CHIEF ENGINEER

BOILER WATER READINGS

SEID	PORT
HOURS 739	HOURS 991
AKL 11-68	AKL 11-10
T-AKL 11.94	T-AKL 15.77
SAL. 4.14	SAL. 4.5
PHOS. 40	PHOS. 40
R-ph 11	R-ph 11

CHIEF ENGR'S SIGNATURE-

W. J. Benjamin

Governors Nos. 1 and 2 Ship Service
Generators, Repair of

DeLav. Steam Turbine Co. H.P.: 580,
Type: 20, RPM: 9977, 6 Stage Steam Turbine

Forward Engine Room

Governors are sluggish in operation and
Generators will not stay in parallel.

Two (2)

Furnish labor and material to disassemble
governors, renew all defective parts as
needed to put in Manufacturer's designed
condition. Test operate to satisfaction
of MSTs Inspector and Chief Engineer.

REMARKS

1200-1600 WATCH

UNDERWAY AS BEFORE USING THE FOLLOWING MACHINERY. #3 & #4 BLRS, #3 & #4 F.D. BLOWERS, #3 & #4 MAIN FEED PUMPS, #3 & #4 F.O. PUMPS, #3 & #4 F.O. HTAS, #3 & #4 TURBO GENERATORS, #3 & #4 AUX CONDENSERS, #2 AUX CIRC PUMP, #1 MAIN CIRC PUMP, #3 MAIN CONDENSATE PUMP, #2 L.O. PUMP, #2 MAIN AIR EJECTOR, #2 L.O. CENTRIFUGE, #2 AIR COMPRESSOR, #2 STEAM F.W. PUMP, CLEANED #2 ATOMIZER AND STD F.O. DISCH STRAINER. INSPECTED ALL MACHINERY, CARRIED OUT ALL STANDING ORDERS & WATCH ROUTINE.

COND. #41 FEED TANKS .83 GPG.

WATCH ENGR'S SIGNATURE.

1600-2000 WATCH

MACHINERY IN OPERATION AS ABOVE.

BLOW TUBES #3 & #4 BLOWERS.

CLEANED #4 BURNER ATOMIZER AND F.O. SUCTION STRAINER
CHANGED TO INBOARD SETTLER.

PUMPED BILGES.

MAIN COND. .41 G/G.

WATCH ENGR'S SIGNATURE.

2000-2400 WATCH

W/AG AS BEFORE

CHANGED #6 BURNER & #4 F.O. DISCH STRNR

TESTED LOW L.O. & OVERSPEED TRIPS.

PUMPED UP SETTLERS FROM SP/S D.B.

M/C COND #1 FEED TK .83

WATCH ENGR'S SIGNATURE.

2400-0400 WATCH

UNDERWAY AS BEFORE 18 NOZZLES, CHECKED ALL MACHINERY IN USE, CLEANED #1 ATOMIZER AND STD F.O. DISCHARGE STRAINER, PUMPED ENGINE ROOM AND SHAFT ALLEY BILGES, REPAKED #2 BILGE PUMP, TEST RUN STEAM LUBE OIL PUMP, CARRIED OUT ALL STANDING ORDERS AND UNDERWAY WATCH ROUTINE.

COND. #41 F.D. TANKS .83 GPG.

WATCH ENGR'S SIGNATURE.

0400-0800 WATCH

MACHINERY IN OPERATION AS BEFORE.

CLEANED #3 BURNER ATOMIZER AND F.O. SUCTION STRAINER

ROUTINE INSPECTION OF MACHINERY & SPACES.

ADJUST SOOT BLOWER PACKING GLANDS.

PUMPED BILGES.

AUX & MAIN COND. .41 G/G.

WATCH ENGR'S SIGNATURE.

0800-1200 WATCH

W/AG AS BEFORE CHANGED #6 BURNER & #4 F.O. STRNR

BLOW TUBES #3 & #4 BLRS.

SECD FIRE & SANITARY SYSTEM @ 1000-1030 TO REPAIR VALVE

PUMPED UP SETTLERS FROM SP/S & D.B.

M/C COND #1 4/6 FROM 11145400

WATCH ENGR'S SIGNATURE.

CHIEF ENGINEER

BOILER WATER READINGS

SEB'D	PORT
HOURS 763	HOURS 1015
AKL 11.68	AKL 9.93
T-AKL 16.35	T-AKL 15.16
SAL. 4.14	SAL. 4.14
PHOS. 40	PHOS. 40
R.ph 11	R.ph 11

CHIEF ENGR'S SIGNATURE.

REMARKS

1200-1600 WATCH

UNDERWAY AS BEFORE MAIN ENGINES USING 18 NOZZLES, THE FOLLOWING MACHINERY IN USE, #3 & #4 BOILERS, #3 & #4 F.O. BLOWERS, #3 & #4 MAIN FEED PUMPS, #3 & #4 F.O. S PUMPS, #3 & #4 F.O. HTAS, OUTBOARD F.O. SIGHT TANK, #3 & #4 TURBO GEN, #3 & #4 AUX COND, #2 AUX CIRC PUMP, #3 MAIN COND PUMP, #2 MAIN CIRC PUMP, #2 MAIN L.O. PUMP, #2 MAIN AIR EJECTOR, #2 AIR COMPRESSOR, #2 STEAM F.W. PUMP, CLEANED #2 ATOMIZER AND STBD F.O. DISCH STRAINER, CLEANED BOILER SMOKE PERISCOPES, PUMPED ENGINE ROOM AND SHAFT ALLEY BILGES, CHECKED ALL MACHINERY, CARRIED OUT ALL STANDING ORDERS + WATCH ROUTINE, Cond. #4 F.O. TANKS .83 G.P.G.

WATCH ENGR'S SIGNATURE- *Clemson*

1600-2000 WATCH

MACHINERY IN OPERATION AS ABOVE.

BLEW TUBES #3 & #4 BOILERS. CLEANED #4 BURNER ATOMIZER, CLEANED F.O. SUCTION STRAINER. CHANGED TO IN BOARD SETTLER. STARTED #2 EVAP. @ 1830, PUMPED BILGES.

MAIN COND. #1 G/G.

WATCH ENGR'S SIGNATURE- *M. Brown*

2000-2400 WATCH

MACH AS BEFORE

CHANGED #6 BURNER & F.O. DISCH STRNR
PUMPED UP SETTLERS FROM 5 & 6 P/S DB.

TEST RAN STBY F.O. PUMP WITH ELECTRIC F.O. PUMPS SECD & SUCTION 5 & 6 DB.
ADVANCED CLOCK 20 MINS @ 2240

WATCH ENGR'S SIGNATURE- *W. Brimble*

2400-0400 WATCH

UNDERWAY AS BEFORE 18 NOZZLES, MACHINERY IN USE AS BEFORE, CLEANED #2 ATOMIZER AND STBD F.O. DISCHARGE STRAINER, PUMPED ENGINE ROOM & SHAFT ALLEY BILGES, INSPECTED ALL MACHINERY IN USE, CARRIED OUT ALL STANDING ORDERS AND UNDERWAY WATCH ROUTINE, ADVANCED CLOCKS 20 MIN @ 0100 HOURS.

Cond. #4 F.O. TANKS .83 G.P.G.

WATCH ENGR'S SIGNATURE- *Clemson*

0400-0800 WATCH

MACHINERY AS BEFORE.

ADVANCE CLOCK 20' @ 0406.

CLEANED #3 BURNER ATOMIZER & F.O. SUCTION STRAINER.
PUMPED BILGES. ROUTINE WATCH.

MAIN COND. #1 G.P.G.

WATCH ENGR'S SIGNATURE- *M. Brown*

0800-1200 WATCH

MACH AS BEFORE

CHANGED #5 BURNER & #4 F.O. DISCH STRNR
BLEW TUBES #3 & #4 BURS.

STOPPED #3 M/FD PUMP & REPLACED FWD PLUNGER & PACKING.
TESTED LOW L.O. & OVERSPEED TRIP.

M/FD COND. #1 F.O. TK. #3

WATCH ENGR'S SIGNATURE- *W. Brimble*

CHIEF ENGINEER

BOILER WATER READINGS

STB'D	PORT
HOURS 787	HOURS 1039
AKL 11.6	AKL 9.9
T-AKL 15.7	T-AKL 14.6
SAL. 4.14	SAL. 4.14
PHOS. 40	PHOS. 40
R-ph 11	R-ph 11

CHIEF ENGR'S SIGNATURE- *W. Brimble*

GEN JOHN POPE TAP-110		VOYAGE NO. 6-F		FROM QUE NHAN		TO SAN FRANCISCO		TYPE OF VESSEL P-2		DATE 12-25-26-66																	
		WATCH								WATCH																	
		1200 TO 1600		1600 TO 2000		2000 TO 2400		2400 TO 0400		0400 TO 0800		0800 TO 1200				1200 TO 1600		1600 TO 2000		2000 TO 2400		2400 TO 0400		0400 TO 0800		0800 TO 1200	
RUNNING TIME		240		240		240		240		240		240				130		132		130		130		130		128	
DETENTION TIME		47 HRS														128		130		128		130		130		128	
REVOLUTION COUNTER (END OF WATCH)		1753		1735		1758		1760		1762		1764				125		125		125		125		125		125	
TOTAL REVOLUTIONS (FOR WATCH)		23110		22930		23140		23280		23030		23090				144		152		150		148		152		150	
AVERAGE RPM		96.3		95.7		96.4		97.0		95.9		96.1				170		143		142		142		143		140	
F.O. METER (END OF WATCH)		1116		1112		1116		1117		1117		1117				94		94		94		94		94		94	
F.O. CONSUMED		2730		2690		2740		2750		2700		2790				170		170		170		170		170		170	
MACHINERY PARTICULARS		PRESSURES		THROTTLE		425		425		425		425				F.O. TO BURNERS		125		140		140		140		140	
				H.P. AHEAD		425		425		425		425				F.O. BACK PRESSURE		0		0		-		-		-	
				L.P. AHEAD		21		22		22		22				AIR TO FURNACE		4"		4"		4"		4.5"		4"	
				VACUUM		29.5		29.5		29.5		29.5				UPTAKE											
				L.O. TO TURBINES		12.5		12.5		12.5		12.5				MAIN STEAM		460		460		460		460		460	
				AUX. STEAM		140		140		145		140				SUPER HEAT		725		725		725		715		715	
				BACK PRESSURE		9		9		9		9				F.O. TO BURNERS		180		180		180		180		180	
				GLAND STEAM		15		0		0		15				F.O. TEMP. IN SETTLING TANKS		100		104		104		104		108	
				H.P. BLEEDER		70		70		70		70				PORT BOILER UPTAKE		300		295		300		300		300	
				I.P. BLEEDER		9		9		9		9				STBD. BOILER UPTAKE		300		295		300		300		300	
TEMPERATURES		TEMPERATURES		L.P. BLEEDER		12"		12"		11"		12"				ENGINE ROOM TEMPERATURE		86		86		86		86		86	
				STEAM AT THROTTLE		725		725		725		715				FIRE ROOM TEMPERATURE		86		86		86		86		86	
				L.P. EXHAUST		98		102		104		102				NOZZLES IN USE		18		18		18		18		18	
				CONDENSATE		76		98		94		96				NO. OF BURNERS IN USE		6		6		6		6		6	
				CIRC. WATER IN		66		66		66		66				BURNER TIP SIZE		5 1/2		5 1/2		5 1/2		5 1/2		5 1/2	
				CIRC. WATER OUT		78		82		82		80				CO2 % PORT BOILER										83	
				L.O. TO COOLERS		128		128		128		128				CO2 % STBD. BOILER										83 1/2	
				L.O. FROM COOLERS		110		110		110		110				OIL LEVEL MAIN SUMP		2.6"		2.6"		2.6"		2.6"		2.6"	
				TEMPERATURE THRUST BEARING		115		115		115		115															
				FORWARD H.P. ROTOR BEARING		120		125		122		120															

REMARKS

1200-1600 WATCH

UNDERWAY AS BEFORE MAIN ENGINES ON 18 NOZZLES, THE FOLLOWING MACHINERY IN USE, #3 & 4 BOILERS, #3 & 4 F.D. BLOWERS, #3 & 4 MAIN FEED PUMPS, #3 & 4 F.O.S. PUMPS, #3 & 4 F.O. HTS, #3 & 4 TURBO GENERATORS, #3 & 4 AUX CONDENSERS, #2 AUX CIRC PUMP, #3 MAIN CONDENSATE PUMP, #2 MAIN CIRC PUMP, #2 MAIN L.O. PUMP, #2 MAIN AIR EJECTOR, #2 AIR COMPRESSOR, #2 L.O. CENTRIFUGE, #2 STEAM FW PUMP, CLEANED #1 ATOMIZER AND STD F.O. DISCH STRAINER, TEST RUN STEAM L.O. PUMP, PUMPED BILGES, CHECKED ALL MACHINERY, CARRIED OUT STEAMING WATCH ROUTINE AND ALL STANDING ORDERS.

Cond #1 F.O. TANKS, 8.3 GPG, HEATING STM ON @ 1330 WATCH ENGR'S SIGNATURE: *[Signature]*

1600-2000 WATCH

MACHINERY IN OPERATION AS ABOVE.

BLEW TUBES #3 & 4 BOILERS. CLEANED #4 BURNER & F.O. SUCTION STRAINER.

PUMPED BILGES

CHANGED TO INBOARD SETTLER. SECURED EVAP. DISC. VALVES TO #3 POT. TANKS. ROUTINE STEAMING WATCH.

MAIN COND. #1 9 1/2

WATCH ENGR'S SIGNATURE: *[Signature]*

2000-2400 WATCH

W/AG AS BEFORE. CHANGED #6 BURNER & F.O. DISCH STRNR

PUMPED UP SETTLERS FROM 6 1/2 DIS.

TESTED LOW L.O. & OVERSPEED TRIPS.

W/AG COND. #1 F.D. TK. #3

WATCH ENGR'S SIGNATURE: *[Signature]*

2400-0400 WATCH

UNDERWAY AS BEFORE 18 NOZZLES, MACHINERY IN USE AS BEFORE, INSPECTED ALL MACHINERY, CARRIED OUT ALL STANDING ORDERS AND STEAMING WATCH ROUTINE, CLEANED #2 ATOMIZER AND STD F.O. DISCH STRAINER, PUMPED WASTE OIL DRUM,

Cond #1 F.O. TANKS, 8.3 GPG

WATCH ENGR'S SIGNATURE: *[Signature]*

0400-0800 WATCH

MACHINERY IN OPERATION AS BEFORE.

CHANGED AND CLEANED #3 BURNER AND F.O. SUCTION STRAINER

CHANGED TO OUTBOARD SETTLER. PUMPED BILGES

INSPECTED MACHINERY & SPACES. ROUTINE SEA WATCH.

AUX & MAIN COND. #1 11 GPG.

WATCH ENGR'S SIGNATURE: *[Signature]*

0800-1200 WATCH

W/AG AS BEFORE CHANGED #5 BURNER & F.O. DISCH STRNR

BLEW TUBES #3 & 4 BLPS

PUMPED SETTLERS FROM 6 1/2 & 1 1/2 D.B.

W/AG COND. #1

WATCH ENGR'S SIGNATURE: *[Signature]*

CHIEF ENGINEER

BOILER WATER READINGS

STB'D	PORT
HOURS 811	HOURS 1063
AKL 9.34	AKL 9.9
T-AKL 13.4	T-AKL 14.02
SAL. 3.73	SAL. 4.14
PHOS. 30	PHOS. 30
R.ph 11	R.ph 11

CHIEF ENGR'S SIGNATURE: *[Signature]*

USNS GEN JOHN POPE TAP-110 VOYAGE NO. 6-F FROM QUE NHAN TO SAN FRANCISCO TYPE OF VESSEL P-2 DATE 12-26A+26B-66

		WATCH								WATCH						
		1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200			1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200	
RUNNING TIME		240	240	220	220	220	240	MACHINERY PARTICULARS (CONT'D) TEMPERATURES (CONT'D)		AFT. H. P. ROTOR BEARING	130	130	125	130	130	130
DETENTION TIME										FORWARD L. P. ROTOR BEARING	130	130	125	130	130	130
REVOLUTION COUNTER (END OF WATCH)		1767 2780	1769 5670	1771 6990	1773 8210	1775 9250	1778 2360			AFT. L.P. ROTOR BEARING	125	125	125	125	125	125
TOTAL REVOLUTIONS (FOR WATCH)		23380	22890	21320	21220	21040	23110			HOTTEST GEAR BEARING FORWARD	146	150	150	150	150	150
AVERAGE RPM		97.4	95.3	96.9	96.5	95.6	96.3			HOTTEST GEAR BEARING AFT	142	142	140	140	142	140
F.O. METER (END OF WATCH)		1118 0150	1118 2840	1118 5330	1118 7800	1119 0230	1119 3000			AUX. COND. CONDENSATE	94	94	94	94	96	94
F.O. CONSUMED		2800	2690	2490	2470	2430	2170			1ST STAGE FEED WATER HEATER	170	170	170	170	170	170
										D. C. FEED WATER HEATER	240	238	238	238	238	238
										3RD STAGE FEED WATER HEATER						
										F.O. TO BURNERS	130	130	130	125	130	135
								F. O. BACK PRESSURE	0	0	0	0	4	1		
								AIR TO FURNACE			4"	4"	4"	4"		
								UPTAKE								
								MAIN STEAM	460	460	460	460	460	460		
								SUPER HEAT	720	725	725	725	725	725		
								F.O. TO BURNERS	180	180	180	180	180	180		
								F.O. TEMP. IN SETTLING TANKS	102/100	108/102	106/100	106/100	104/104	105/100		
								PORT BOILER UPTAKE	300	295	295	295	300	300		
								STBD. BOILER UPTAKE	300	295	295	295	295	300		
								ENGINE ROOM TEMPERATURE	88	88	87	86	87	87		
								FIRE ROOM TEMPERATURE	88	88	87	86	87	87		
								NOZZLES IN USE	18	18	18	18	18	18		
								NO. OF BURNERS IN USE	6	6	6	6	6	6		
								BURNER TIP SIZE	5/32	5/32	5/32	5/32	5/32	5/32		
								CO ₂ % PORT BOILER		83			83			
								CO ₂ % STBD. BOILER		83			83			
								OIL LEVEL MAIN SUMP	2'6"	2'6"	2'6"	2'6"	2'6"	2'6"		

GENERATORS												FUEL - WATER AND LUBE OIL											
WATCH	GENERATOR NUMBER	R.P.M.	STEAM PRESSURE	STEAM TEMP.	L.O. PRESSURE	L.O. TO COOLER	L.O. FROM COOLER	TEMP. OF HOTTEST BEARING	L.O. GOVERNOR PRESSURE	AMPS POSITIVE	AMPS NEGATIVE	VOLTS	FUEL OIL	WATER	LUBE OIL	ON HAND AT START OF DAY	EVAPORATED OR RECEIVED	ON HAND	CONSUMED	ON HAND AT START OF DAY	RECEIVED	ON HAND	CONSUMED
1200 TO 1600	3	1200	450	720	8	132	108		64	1000	1000	235	METER AT NOON	1193600									
	1	1200	450	720	10	134	120		44	1000	1000	235	METER PREVIOUS NOON	1177300									
	3	1200	450	725	8	130	110		64	950	950	235	CONSUMED BY METER	15700									
	4	1200	450	725	10	135	120		44	950	950	235	ON HAND AT START OF DAY										
1600 TO 2000	3	1200	450	725	8	130	110		64	1000	1000	235	RECEIVED DURING DAY										
	4	1200	450	725	10	135	120		44	950	950	235	EXPENDED DURING DAY										
2000 TO 2400	3	1200	450	725	8	130	110		64	1000	1000	235	REMAINING ON BOARD										
	4	1200	450	725	10	135	120		44	950	950	235	ON HAND AT START OF DAY										
2400 TO 0400	3	1200	450	725	8	128	110		62	1000	1000	235	EVAPORATED OR RECEIVED										
	4	1200	450	725	10	132	120		46	1000	1000	235	ON HAND										
0400 TO 0800	3	1200	450	725	8	130	110		62	1000	1000	235	CONSUMED										
	4	1200	450	725	10	134	120		46	1000	1000	235											
0800 TO 1200	3	1200	450	725	8	130	110		62	1000	1000	235											
	4	1200	450	725	10	135	120		46	1000	1000	235											

L.O. CENTRIFUGE - HOURS OPERATED					
1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200
4	4	3 1/2	3 3/4	3 2/3	4

SUMMARY		PERCENT OF SLIP	
RUNNING TIME			
DETENTION TIME		BBL FUEL/MI	
TOTAL REVOLUTIONS		WIND DIRECTION	
AVERAGE R.P.M.		STATE OF SEA	
TOTAL MILES BY ENGINE		STATE OF WEATHER	
TOTAL MILES BY OBSERVATION			

REMARKS

1200-1600 WATCH

UNDERWAY AS BEFORE MAIN UNIT USING 18 NOZZLES, MACHINERY IN USE AS FOLLOWS, #3 & #4 BOILERS, #3 & #4 FD BLOWERS, #3 & #4 MAIN FEED PUMPS, #3 & #4 FOS PUMPS, #3 & #4 FO HEATERS, #3 & #4 TURBO GENERATORS, #3 & #4 AUX CONDENSERS, #2 AUX CIRC PUMP, #3 MAIN CONDENSATE PUMP, #2 MAIN CIRC PUMP, #2 MAIN L.O. PUMP, #2 MAIN AIR EJECTOR, #2 AIR COMPRESSOR, #2 STEAM F.W. PUMP, #2 LUB OIL CENTRIFUGE, CLEANED #2 ATOMIZER & STD FO DISCH STRAINER, PUMPED ENGINE ROOM & SHAFT ALLEY BILGE, ADDED 2 RINGS & PACKING TO RIGGE PUMP, CARRIED OUT STEAMING WATCH ROUTINE, COND #11 FD TANKS, 83 GPG,

WATCH ENGR'S SIGNATURE- *[Signature]*

1600-2000 WATCH

MACHINERY IN OPERATION SAME AS ABOVE.

BLEW TUBES #3 & #4 BOILERS. CLEANED #4 BURNER & F.O. SUCTION STRAINER. COMPOUND #3 & #4 BOILERS.

MAIN COND. 4 GPG.

WATCH ENGR'S SIGNATURE- *[Signature]*

2000-2400 WATCH

W/ACH AS BEFORE. CHANGED #6 BURNER & FO DISCH STRNR. PUMPED UP SETTLERS FROM G & D.B. ADVANCED CLOCK 20 mins @ 22-10

W/ACH COND #11 FDTK 83

WATCH ENGR'S SIGNATURE- *[Signature]*

2400-0400 WATCH

MACHINERY IN USE AS BEFORE. INSPECTED ALL MACHINERY, CLEANED #1 ATOMIZER AND STD FO DISCH STRAINER, PUMPED ENGINE ROOM BILGES, B-10 ENGINEERING CASUALTY DRILL 0300 TO 0330, CARRIED OUT ALL STANDING ORDERS AND STEAMING WATCH ROUTINE, ADVANCED CLOCKS 20 min @ 0100 HOURS.

COND #11 FD TANKS, 83 GPG,

WATCH ENGR'S SIGNATURE- *[Signature]*

0400-0800 WATCH

MACHINERY IN OPERATION AS BEFORE.

ADVANCED CLOCK @ 0408. CLEANED #3 BURNER & F.O. SUCTION STRAINER. HELD ENG. CASUALTY DRILL - B-10 - 4 MEN PRESENT. BRIDGE NOTIFIED - 0500-0530. TEST HIGH SALINITY ALARM. PUMPED BILGES. ROUTINE STEAMING WATCH.

MAIN COND. 41 GPG

WATCH ENGR'S SIGNATURE- *[Signature]*

0800-1200 WATCH

W/ACH AS BEFORE. CHANGED #6 BURNER & FO DISCH STRNR. BLEW TUBES #3 & #4 BURS. HELD ENG. CASUALTY DRILL B-10 @ 1000-1030 AMONG WATCH PERSONNEL. PUMPED UP SETTLERS FROM G & #7 P/S D.B.

W/ACH COND #11 FDTK 83

WATCH ENGR'S SIGNATURE- *[Signature]*

CHIEF ENGINEER

BOILER WATER READINGS

STE'D	PORT
HOURS 835	HOURS 1087
AKL 11.1	AKL 11.6
T-AVL 15.7	T-AKL 16.9
SAL. 4.1	SAL. 4.1
PHOS. 50	PHOS. 40
R.ph 11	R.ph 11

CHIEF ENGR'S SIGNATURE- *[Signature]*

USNS GEN. JOHN POPE VOYAGE NO. 6-F FROM QUE NHON TO SAN FRANCISCO TYPE OF VESSEL P-2-G DATE 12-268+22-66

WATCH							WATCH						
	1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200		1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200
RUNNING TIME	240	240	240	240	240	240	MACHINERY PARTICULARS (CONT'D)	AFT. H. P. ROTOR BEARING	130	130	130	130	125
DETENTION TIME								FORWARD L. P. ROTOR BEARING	130	130	130	130	130
REVOLUTION COUNTER (END OF WATCH)	1780	1782	1785	1787	1789	1792		AFT. L.P. ROTOR BEARING	125	125	125	125	125
TOTAL REVOLUTIONS (FOR WATCH)	23020	23000	23010	23170	22980	22940		HOTTEST GEAR BEARING FORWARD	146	152	150	150	150
AVERAGE RPM	96.1	95.8	95.8	96.5	95.8	95.6		HOTTEST GEAR BEARING AFT	140	142	140	140	140
F.O. METER (END OF WATCH)	1119	1119	1120	1120	1120	1121		AUX. COND. CONDENSATE	94	92	94	94	94
F.O. CONSUMED	2760	2860	3010	3030	2970	2950		1ST STAGE FEED WATER HEATER	170	170	170	170	170
PRESSURES	THROTTLE	425	425	425	430	425		D. C. FEED WATER HEATER	238	238	238	238	240
	H.P. AHEAD	425	425	425	430	425		3RD STAGE FEED WATER HEATER					
	L.P. AHEAD	22	22	22	22	21		F.O. TO BURNERS	130	150	155	150	150
	VACUUM	29.6	29.7	29.8	29.8	29.8		F. O. BACK PRESSURE	0	3		0	
	L.O. TO TURBINES	12.5	12.5	12.5	12.5	12.5		AIR TO FURNACE	4"	4"	4"	4"	4"
	AUX. STEAM	140	140	140	140	145		UPTAKE					
	BACK PRESSURE	8	9	9	9	9		MAIN STEAM	460	460	460	465	460
	GLAND STEAM	0	.5	5	.5	.5		SUPER HEAT	710	720	725	720	725
	H.P. BLEEDER	70	70	70	70	70		F.O. TO BURNERS	180	180	180	180	180
	I.P. BLEEDER	9	9	9	9	9		F.O. TEMP. IN SETTLING TANKS	105/95	106/100	110/105	106/106	110/106
TEMPERATURES	L.P. BLEEDER	12"	12"	12"	12"	12"	BOILER PARTICULARS	PORT BOILER UPTAKE	295	300	320	320	300
	STEAM AT THROTTLE	425	425	725	720	725		STBD. BOILER UPTAKE	295	298	320	320	300
	L.P. EXHAUST	102	104	104	104	102		ENGINE ROOM TEMPERATURE	87	87	86	86	86
	CONDENSATE	96	96	96	96	98		FIRE ROOM TEMPERATURE	87	87	86	86	86
	CIRC. WATER IN	66	66	66	66	67		NOZZLES IN USE	18	18	18	18	18
	CIRC. WATER OUT	80	78	80	80	82		NO. OF BURNERS IN USE	6	6	6	6	6
	L.O. TO COOLERS	128	128	128	128	128		BURNER TIP SIZE	5/55	5/55	5/55	5/55	5/55
	L.O. FROM COOLERS	110	110	110	110	110		CO ₂ % PORT BOILER		83		83	
	TEMPERATURE THRUST BEARING	115	115	115	115	113		CO ₂ % STBD. BOILER		83		83	
	FORWARD H.P. ROTOR BEARING	120	125	120	120	125		OIL LEVEL MAIN SUMP	2'6"	2'6"	2'6"	2'6"	2'6"

GENERATORS												FUEL - WATER AND LUBE OIL											
WATCH	GENERATOR NUMBER	R.P.M.	STEAM PRESSURE	STEAM TEMP.	L.O. PRESSURE	L.O. TO COOLER	L.O. FROM COOLER	TEMP. OF HOTTEST BEARING	L.O. GOVERNOR PRESSURE	AMPS POSITIVE	AMPS NEGATIVE	VOLTS	FUEL OIL	METER AT NOON	METER PREVIOUS NOON	CONSUMED BY METER	ON HAND AT START OF DAY	RECEIVED DURING DAY	EXPENDED DURING DAY	REMAINING ON BOARD	ON HAND AT START OF DAY	EVAPORATED OR RECEIVED	ON HAND
1200 TO 1600	3	1200	450	710	9	130	108		62	9000	1000	235		11210610	11193600	17610	ON HAND AT START OF DAY	ON HAND AT START OF DAY	ON HAND AT START OF DAY	ON HAND AT START OF DAY	ON HAND AT START OF DAY	ON HAND AT START OF DAY	ON HAND AT START OF DAY
	4	1200	450	710	10	132	120		44	1000	1000	235					ON HAND	ON HAND	ON HAND	ON HAND	ON HAND	ON HAND	ON HAND
1600 TO 2000	3	1200	450	726	8	132	110		63	975	975	235					ON HAND AT START OF DAY	ON HAND AT START OF DAY	ON HAND AT START OF DAY	ON HAND AT START OF DAY	ON HAND AT START OF DAY	ON HAND AT START OF DAY	ON HAND AT START OF DAY
	4	1200	450	726	10	135	120		46	975	975	235					ON HAND	ON HAND	ON HAND	ON HAND	ON HAND	ON HAND	ON HAND
2000 TO 2400	3	1200	460	725	8	132	110		63	1000	1000	235					ON HAND AT START OF DAY	ON HAND AT START OF DAY	ON HAND AT START OF DAY	ON HAND AT START OF DAY	ON HAND AT START OF DAY	ON HAND AT START OF DAY	ON HAND AT START OF DAY
	4	1200	460	725	10	135	120		46	1000	1000	235					ON HAND	ON HAND	ON HAND	ON HAND	ON HAND	ON HAND	ON HAND
2400 TO 0400	3	1200	466	720	8	132	110		62	1000	1000	235					ON HAND AT START OF DAY	ON HAND AT START OF DAY	ON HAND AT START OF DAY	ON HAND AT START OF DAY	ON HAND AT START OF DAY	ON HAND AT START OF DAY	ON HAND AT START OF DAY
	4	1200	460	720	10	134	120		46	1000	1000	235					ON HAND	ON HAND	ON HAND	ON HAND	ON HAND	ON HAND	ON HAND
0400 TO 0800	3	1200	450	725	8	132	110		62	1000	1000	235					ON HAND AT START OF DAY	ON HAND AT START OF DAY	ON HAND AT START OF DAY	ON HAND AT START OF DAY	ON HAND AT START OF DAY	ON HAND AT START OF DAY	ON HAND AT START OF DAY
	4	1200	450	725	10	135	120		46	1000	1000	235					ON HAND	ON HAND	ON HAND	ON HAND	ON HAND	ON HAND	ON HAND
0800 TO 1200	4	1200	450	725	10	134	120		62	1100	1100	235					ON HAND	ON HAND	ON HAND	ON HAND	ON HAND	ON HAND	ON HAND

L.O. CENTRIFUGE - HOURS OPERATED					
1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200
3 1/2	4	4	4	4	4

SUMMARY		PERCENT OF SLIP	
RUNNING TIME		PERCENT OF SLIP	
DETENTION TIME		BBL FUEL/MI	
TOTAL REVOLUTIONS		WIND DIRECTION	
AVERAGE R.P.M.		STATE OF SEA	
TOTAL MILES BY ENGINE		STATE OF WEATHER	
TOTAL MILES BY OBSERVATION			

REMARKS

1200-1600 WATCH

UNDERWAY AS BEFORE MAIN UNIT 18 NOZ. MACH. IN USE. #3 & 4 BOILERS,
 #3 & 4 FORCED DRAFT BLOWERS - 344 F.O. SERVICE PUMPS. #3 & 4 GEN. AUX. COND. AUX. CIRC.
 #3 MAIN COND. PUMP. MAIN CIRC. AIR COMP. #3 & 4 MAIN FEED PUMP. #3 L.O. SERVICE
 PUMP. #2 POT. WATER PUMP. #2 MAIN AIR EJECT. #3 & 4 F.O. HEATERS.
 STBY + FIRE DRILL @ 1300. SEC. FROM FIRE DRILL @ 1325 - BOAT DRILL @ 1326 SEC. FROM DRILL
 + HT @ 1325. CLEANED #2 BURNER + STBD. F.O. DISC. STRAINER. ROUTINE WATCH
 CLEANED PURIFIER.

WATCH ENGR'S SIGNATURE -

1600-2000 WATCH

MACH. IN USE AS ABOVE.

BLEW TUBES #3 & #4 BOILERS

CLEANED #4 ATOMIZER + F.O. SUCTION STRAINER

PUMPED BILGES. ROUTINE SEA WATCH.

MAIN COND. .41 G/G.

WATCH ENGR'S SIGNATURE -

2000-2400 WATCH

MACH. AS BEFORE

CHANGED #6 BURNER & F.O. DISC. STRNR

PUMPED SETTLERS FROM 7P/5 D.B.

WATCH ENGR'S SIGNATURE -

2400-0400 WATCH

MACH. AS BEFORE

CHANGED #1 BURNER & F.O. DISC. STRNR. PUMPED BILGES.

CARRIED OUT ALL STANDING ORDERS AND STEAMING WATCH ROUTINE.

WATCH ENGR'S SIGNATURE -

COND. #1 Fuel Tank #3 G.P.G.

0400-0800 WATCH

MACH. IN OPERATION AS BEFORE EXCEPT.

CLEANED #3 ATOMIZER + F.O. SUCTION STRAINER

START O'BOARD POT. WATER PUMP. SEC. IN 13'D PUMP

PUMPED SHAFT ALLEY BILGES. CHANGED TO STBD SETTLER

NORMAL STEAMING WATCH.

WATCH ENGR'S SIGNATURE -

MAIN COND. .44 G/G.

0800-1200 WATCH

MACH. AS BEFORE

CHANGED #1/5 BURNER & F.O. DISC. STRNR

BLEW TUBES #3 & 4 BURS

PUMPED SETTLERS FROM 7P/5 D.B.

SEC'D #3 GENERATOR

WATCH ENGR'S SIGNATURE -

FD TK. #3 W/IN COND. 41

CHIEF ENGINEER

ENGINEER WATER READINGS

SEB'D PORT

HOURS 859 HOURS 1111

AKL 9.34 AKL 10.51

T-AKL 13.4 T-AKL 15.18

SAL. 3.31 SAL. 3.31

PHOS. 40 PHOS. 40

R.ph H R.ph H

CHIEF ENGR'S SIGNATURE -

GEN JOHN POPE T-AP-110		6-F		QUE NHAN		SAN FRANCISCO		P-2		12-27-28-66	
WATCH											
1200 TO 1600 1600 TO 2000 2000 TO 2400 2400 TO 0400 0400 TO 0800 0800 TO 1200											
RUNNING TIME 240 240 220 220 220 240											
DETENTION TIME											
REVOLUTION COUNTER (END OF WATCH) 1794 1796 1798 1800 1802 1805											
TOTAL REVOLUTIONS (FOR WATCH) 3480 6370 7480 8810 9720 2550											
AVERAGE RPM 95.6 95.4 95.4 96.9 95 95.1											
F.O. METER (END OF WATCH) 1121 1121 1121 1122 1122 1122											
F.O. CONSUMED 3390 6370 9160 1740 4330 7030											
THROTTLE 430 430 430 430 425 425											
H.P. AHEAD 430 430 430 430 425 425											
L.P. AHEAD 22 22 22 22 22 22											
VACUUM 29.9 29.9 29.8 29.9 29.9 29.9											
L.O. TO TURBINES 12.2 12.5 12.5 12.5 12.5 12.5											
AUX. STEAM 140 140 140 140 140 140											
BACK PRESSURE 9 9 9 9 9 9											
GLAND STEAM 1 1 5 1.5 5 5											
H.P. BLEEDER 70 70 70 70 70 70											
I.P. BLEEDER 9 9 9 9 9 9											
L.P. BLEEDER 12 12 12 12 12 12											
STEAM AT THROTTLE 725 740 730 720 720 725											
L.P. EXHAUST 104 103 104 104 102 102											
CONDENSATE 98 96 96 96 96 96											
CIRC. WATER IN 66 66 64 64 64 64											
CIRC. WATER OUT 88 80 80 80 80 80											
L.O. TO COOLERS 128 126 128 128 128 128											
L.O. FROM COOLERS 110 108 110 110 110 110											
TEMPERATURE THROTTLING BEARING 115 113 115 115 115 115											
FORWARD H.P. ROTOR BEARING 120 125 120 120 125 118											
AFT. H. P. ROTOR BEARING 130 130 130 130 130 128											
FORWARD L. P. ROTOR BEARING 130 130 130 130 130 130											
AFT. L. P. ROTOR BEARING 125 125 125 125 125 125											
HOTTEST GEAR BEARING FORWARD 146 150 148 148 150 150											
HOTTEST GEAR BEARING AFT 140 142 140 140 142 140											
AUX. COND. CONDENSATE 94 94 94 94 96 96											
1ST STAGE FEED WATER HEATER 170 170 170 170 170 170											
D. C. FEED WATER HEATER 238 238 240 240 240 240											
3RD STAGE FEED WATER HEATER											
F.O. TO BURNERS 135 150 155 130 125 130											
F. O. BACK PRESSURE 0 0 0 0 0 0											
AIR TO FURNACE 4 4 4 5 4.5 4											
UPTAKE											
MAIN STEAM 460 460 460 460 460 460											
SUPER HEAT 725 740 730 720 720 725											
F.O. TO BURNERS 180 180 190 190 190 190											
F.O. TEMP. IN SETTLING TANKS 100 100 105 105 104 104											
PORT BOILER UPTAKE 305 305 320 320 325 305											
STBD. BOILER UPTAKE 305 295 325 320 325 300											
ENGINE ROOM TEMPERATURE 86 84 85 83 84 84											
FIRE ROOM TEMPERATURE 86 84 85 83 84 84											
NOZZLES IN USE 18 18 18 18 18 18											
NO. OF BURNERS IN USE 6 6 6 6 6 6											
BURNER TIP SIZE 5 5 5 5 5 5											
CO2 % PORT BOILER											
CO2 % STBD. BOILER											
OIL LEVEL MAIN SUMP 2'4" 2'4" 2'4" 2'4" 2'3" 2'3"											
GENERATORS											
WATER TO 1600 1600 TO 2000 2000 TO 2400 2400 TO 0400 0400 TO 0800 0800 TO 1200											
GENERATOR NUMBER 3 4 4 3 4 3											
R.P.M. 1200 1200 1200 1200 1200 1200											
STEAM PRESSURE 450 450 450 450 450 450											
STEAM TEMP. 725 740 740 730 720 720											
L.O. PRESSURE 10 10 10 10 10 10											
L.O. TO COOLER 134 120 135 120 134 120											
L.O. FROM COOLER 74 1100 45 1100 47 1100											
TEMP. OF HOTTEST BEARING 1100 1100 1100 1100 1100 1100											
L.O. GOVERNOR PRESSURE 45 45 45 45 45 45											
AMPS POSITIVE 1100 1100 1100 1100 1100 1100											
AMPS NEGATIVE 235 235 235 235 235 235											
VOLTS 235 235 235 235 235 235											
FUEL - WATER AND LUBE OIL											
METER AT NOON 1122730											
METER PREVIOUS NOON 11210410											
CONSUMED BY METER 16420											
ON HAND AT START OF DAY											
EVAPORATED OR RECEIVED											
ON HAND											
CONSUMED											
ON HAND AT START OF DAY											
RECEIVED DURING DAY											
EXPENDED DURING DAY											
REMAINING ON BOARD											
ON HAND AT START OF DAY											
EVAPORATED OR RECEIVED											
ON HAND											
CONSUMED											
LOW PRESS. EVAPORATORS (No. of hrs. operated) (Fresh water made gals.)											
L.O. CENTRIFUGE - HOURS OPERATED											
1200 TO 1600 1600 TO 2000 2000 TO 2400 2400 TO 0400 0400 TO 0800 0800 TO 1200											
4 4 3 3 3 3											
SUMMARY											
RUNNING TIME											
DETENTION TIME											
TOTAL REVOLUTIONS											
AVERAGE R.P.M.											
TOTAL MILES BY ENGINE											
TOTAL MILES BY OBSERVATION											
PERCENT OF SLIP											
BBL FUEL/MI											
WIND DIRECTION											
STATE OF SEA											
STATE OF WEATHER											

REMARKS

1200-1600 WATCH

UNDERWAY AS BEFORE MAIN ENGINE USING 18 NOZZLES, THE FOLLOWING MACHINERY IN USE,
 #3 & #4 BOILERS, #3 & #4 F.O. BLOWERS, #3 & #4 MAIN FEED PUMPS, #3 & #4 F.O.S. PUMPS, #3 & #4 F.O. HTS, #1 TURBO GENERATOR,
 #4 AUX CONDENSER, #2 AUX CIRC PUMP, #2 MAIN CIRC PUMP, #3 MAIN CONDENSATE PUMP, #2 MAIN
 AIR EJECTOR, #2 MAIN L.O. PUMP, #2 AIR COMPRESSOR, #2 STEAM FW PUMP,
 CLEANED #2 ATOMIZER AND STD F.O. DISCH STRAINER, PURIFIED L.O. FROM #3 TURBO GEN TO MAIN SUMP.
 FILLED SAME FROM MAIN L.O. SUMP. INSPECTED #3 GEN L.O. SUMP. NO FOREIGN MATERIAL PRESENT.

REGULAR UNDERWAY WATCH ROUTINE. NBC DRILL 1300

WATCH ENGR'S SIGNATURE-

M. Donald

1600-2000 WATCH

MACHINERY IN USE AS ABOVE.

CLEANED #4 BURNER ATOMIZER & F.O. SUCTION STRAINER.

BLEW TUBES #3 & #4 BOILERS. PUMPED BILGES

NORMAL STEAMING WATCH.

MAIN COND. #4 G/G

WATCH ENGR'S SIGNATURE-

M. Donald

2000-2400 WATCH

MACH AS BEFORE

CHANGED #6 BURNER & F.O. DISCH STRNR

PUMPED UP SETTLERS FROM 1/P & 4 D.B.

ADVANCED CLOCK @ 2240 - 20 mins

TESTED LOW L.O. & OVERSPEED TRIP

WATCH ENGR'S SIGNATURE-

L. Beazley

2400-0400 WATCH

MACH AS BEFORE

CHANGED #1 BURNER & F.O. DISCH STRNR

ADVANCED CLOCK 20' @ 0100. NORMA STEAMING WATCH

WATCH ENGR'S SIGNATURE-

M. Donald

0400-0800 WATCH

MACH. AS BEFORE.

CLEANED #3 BURNER AND F.O. SUCTION STRAINER

ADVANCE CLOCK 20' @ 0410.

PUMPED BILGES. NORMAL STEAMING WATCH.

WATCH ENGR'S SIGNATURE-

M. Donald

0800-1200 WATCH

MACH AS BEFORE

BLEW TUBES #3 & 4 BURS

CHANGED #5 BURNER & F.O. DISCH STRNR

PUMPED UP SETTLERS FROM 7 & 8 B.

WATCH ENGR'S SIGNATURE-

L. Beazley

W/M COND #1 FEED TR E3

CHIEF ENGINEER

BOILER WATER READINGS

STBD PORT

HOURS 883 HOURS 1135

AKL 9.93 AKL 9.93

T-AKL 13.43 T-AKL 14.0

SAL. 3.73 SAL. 3.73

PHOS. 30 PHOS. 30

R.ph 11 R.ph 11

SO₂ 50 SO₂ 57

CHIEF ENGR'S SIGNATURE-

M. Donald

REMARKS

1200-1600 WATCH

UNDERWAY AS BEFORE MAIN ENGINES USING 12 NOZZLES, THE FOLLOWING MACHINERY IN USE, #3+4 BOILERS
 #3+4 F.O. BLOWERS, #3+4 MAIN FEED PUMPS, #3+4 F.O. SERVICE PUMPS, #3+4 F.O. HTAS, #4 TURBO GENERATOR, #4 AUX
 CONDENSER, #2 AUX CIRC PUMP, #2 MAIN CIRC PUMP, #3 CONDENSATE PUMP, #2 MAIN LUBE OIL PUMP, #2 MAIN AIR
 EJECTOR, #2 AIR COMPRESSOR, #2 FW PUMP, CLEANED #1 ATOMIZER AND #5 F.O. DISCH STRAINER,
 PUMPED ENGINE ROOM BILGES, TESTED AIR FEED WATER TANKS, CARRIED OUT ALL STANDING ORDERS AND
 STEAMING WATCH ROUTINE,

WATCH ENGR'S SIGNATURE-

1600-2000 WATCH

MACH. AS BEFORE EXCEPT: ADJUST FEED WATER REG. #3 BOILER.
 BLEW TUBES #3+4 BOILERS. CLEANED #4 ATOMIZER.
 CLEANED #5 F.O. DISCH STRAINER + F.O. SUCTION STRAINER.
 PUMPED BILGES. NORMAL STEAMING WATCH.

ELECTRICIANS CLEANED #3 GEN. + REPLACED BRUSHES.

TIGHTEN WATER PISTON RODS #1+2 P.O. WATER PUMPS.

MAIN + AUX COND. .4 G/G. #25 M.V. .4 G/G.

WATCH ENGR'S SIGNATURE-

2000-2400 WATCH

MACH. AS BEFORE

CHANGED #6 BURNER + BOTH F.O. DISCH STRAINERS

STARTED #3 GEN + SWITCHED LEAD FROM #1 @ 2200. SEC'D #4 GEN

ADVANCED CLOCK 20 mins @ 2200

PUMPED UP SETTLERS FROM 7' & 8' S.D.B.

TESTED LOW L.C. + OVERSPEED TRIPS

MAIN COND. #1 F.O. TR. #3 G/G.

WATCH ENGR'S SIGNATURE-

2400-0400 WATCH

MACH. AS BEFORE CHANGED #1 BURNER + F.O. DISCH STRAINERS

ADVANCED CLOCK 20 mins @ 0100

HELD CASUALTY DRILL B-11 @ 0100-0130 AMONG WATCH PERSONNEL

MAIN COND. .4 G/G.

WATCH ENGR'S SIGNATURE-

0400-0800 WATCH

MACH. AS BEFORE.

CLEANED #3 BURNER, + #3 F.O. DISCH STRAINER - CLEANED F.O. SUCTION STRAINER.

CLEANED 2 STRAINERS L.O. #4 GEN. PUMPED BILGES TEST HIGH SALINITY ALARM.

CENTRIFUGED OIL TO & FROM #4 GEN. TO MAIN SUMP. INSPECTED #4 GEN. L.O. SUMP. (CLEAN)

ADVANCED CLOCK 20' @ 0405. HELD ENG. CASUALTY DRILL - B-11 FROM 0500 TO 0530.

4 MEN PRESENT - BRIDGE NOTIFIED. CLEAN #3 BOILER FEED WATER CONTROLLER

MAIN COND. .4 G/G. M.V.F. .4 G/G.

WATCH ENGR'S SIGNATURE-

0800-1200 WATCH

MACH. AS BEFORE

CHANGED #5 BURNER + F.O. DISCH STRAINERS

BLEW TUBES #3 & 4, BURS

PUMPED UP SETTLERS FROM 8' S.D.B. STBY @ 1033 FOR MAN OUB'D DRILL

LT 1047. HELD CASUALTY DRILL B-11 @ 1000-1020 AMONG WATCH PERSONNEL

WATCH ENGR'S SIGNATURE-

CHIEF ENGINEER

BOILER WATER READINGS

STB'D PORT

HOURS 907 HOURS 1159

AKL 9.9 AKL 9.9

T-AKL 13.4 T-AKL 13.4

SAL. 4.4 SAL. 4.4

PHOS. 30 PHOS. 30

R.ph 11 R.ph 11

CHIEF ENGR'S SIGNATURE-

USNS		VOYAGE NO.		FROM		TO		TYPE OF VESSEL		DATE			
GEN JOHN POPE T-AP110		6-F		QUE NHAN		SAN FRANCISCO		P-2		12-29-66			
WATCH													
		1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200						
RUNNING TIME		240	240	240	240	240	240						
DETENTION TIME													
REVOLUTION COUNTER (END OF WATCH)		1820	1823	1825	1827	1830	1832						
TOTAL REVOLUTIONS (FOR WATCH)		8590	1780	4940	8190	1180	4650						
AVERAGE RPM		96.6	96.6	96.6	96.7	95.8	95.1						
F.O. METER (END OF WATCH)		1124	1124	1125	1125	1125	1125						
F.O. CONSUMED		2660	2740	2570	2670	2630	2510						
MACHINERY PARTICULARS (CONT'D)													
THROTTLE		430	425	425	425	425	425						
H.P. AHEAD		430	425	425	425	425	425						
L.P. AHEAD		23	23	23	24	24	24						
VACUUM		30"	30	30	30"	30	30						
L.O. TO TURBINES		12.5	12.5	12.5	12.5	12.5	12.5						
AUX. STEAM		140	140	140	140	140	140						
BACK PRESSURE		9	9	9	9	9	9						
GLAND STEAM		1.5	1.2	1.0	1.5	1.5	1.0						
H.P. BLEEDER		70	70	70	70	70	70						
I.P. BLEEDER		9	9	9	9	9	9						
L.P. BLEEDER		12"	12"	12"	12"	12"	12"						
STEAM AT THROTTLE		736	710	710	715	705	725						
L.P. EXHAUST		96	97	96	96	98	96						
CONDENSATE		92	95	92	92	94	92						
CIRC. WATER IN		60	61	60	60	60	60						
CIRC. WATER OUT		76	76	76	76	76	76						
L.O. TO COOLERS		128	128	128	128	126	128						
L.O. FROM COOLERS		110	110	110	116	110	110						
TEMPERATURE THRUST BEARING		115	110	115	115	112	115						
FORWARD H.P. ROTOR BEARING		120	120	120	120	120	118						
MACHINERY PARTICULARS (CONT'D)													
AFT. H. P. ROTOR BEARING		130	128	128	130	128	128						
FORWARD L. P. ROTOR BEARING		125	125	128	125	130	128						
AFT. L. P. ROTOR BEARING		125	125	125	122	125	125						
HOTTEST GEAR BEARING FORWARD		148	150	150	150	153	150						
HOTTEST GEAR BEARING AFT		140	142	140	140	143	140						
AUX. COND. CONDENSATE		90	90	90	90	90	90						
1ST STAGE FEED WATER HEATER		170	170	170	170	170	170						
D. C. FEED WATER HEATER		240	238	240	240	238	240						
3RD STAGE FEED WATER HEATER													
F.O. TO BURNERS		125	130	120	125	120	115						
F. O. BACK PRESSURE		0	0										
AIR TO FURNACE		5"	4"	4"	4"	4"	4"						
UPTAKE													
MAIN STEAM		460	460	460	460	460	460						
SUPER HEAT		736	710	710	715	705	725						
F.O. TO BURNERS		190	190	190	190	190	190						
F.O. TEMP. IN SETTLING TANKS		100	100	100	100	100	100						
PORT BOILER UPTAKE		300	295	305	305	315	295						
STBD. BOILER UPTAKE		300	285	295	300	300	295						
ENGINE ROOM TEMPERATURE		80	80	81	80	79	80						
FIRE ROOM TEMPERATURE		80	80	81	80	79	80						
NOZZLES IN USE		18	18	18	18	18	18						
NO. OF BURNERS IN USE		6	6	6	6	6	6						
BURNER TIP SIZE		5 1/2	5 1/2	5 1/2	5 1/2	5 1/2	5 1/2						
CO2 % PORT BOILER													
CO2 % STBD. BOILER													
OIL LEVEL MAIN SUMP		2'3"	2'3"	2'3"	2'3"	2'3"	2'3"						
GENERATORS													
WATCH		GENERATOR NUMBER	R.P.M.	STEAM PRESSURE	STEAM TEMP.	L.O. PRESSURE	L.O. TO COOLER	L.O. FROM COOLER	TEMP. OF HOTTEST BEARING	L.O. GOVERNOR PRESSURE	AMPS POSITIVE	AMPS NEGATIVE	VOLTS
1200 TO 1600		3	1200	450	730	8	130	108		64	1150	1150	235
1600 TO 2000		3	1200	450	710	8	130	110		64	1300	1300	235
2000 TO 2400		3	1200	450	710	8	130	110		64	1300	1300	235
2400 TO 0400		3	1200	450	710	8	130	110		64	1250	1250	235
0400 TO 0800		3	1200	450	715	8	132	110		64	1200	1200	235
0800 TO 1200		3	1200	450	725	8	130	110		64	1250	1250	235
FUEL - WATER AND LUBE OIL													
FUEL OIL		METER AT NOON	11258710	ON HAND AT START OF DAY									
		METER PREVIOUS NOON	11242880	EVAPORATED OR RECEIVED									
		CONSUMED BY METER	15830	ON HAND									
		ON HAND AT START OF DAY		CONSUMED									
		RECEIVED DURING DAY		ON HAND AT START OF DAY									
		EXPENDING DAY		RECEIVED									
		REMAINING ON BOARD		ON HAND									
DOMESTIC WATER		ON HAND AT START OF DAY		CONSUMED									
		EVAPORATED OR RECEIVED											
		ON HAND											
		CONSUMED											
LOW PRESS. EVAPORATORS (No. of hrs. operated) (Fresh water made gals.)													
L.O. CENTRIFUGE - HOURS OPERATED													
		1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200						
		4	4	4	4	4	4						
SUMMARY													
		RUNNING TIME		PERCENT OF SLIP									
		DETENTION TIME		BBL FUEL/MI									
		TOTAL REVOLUTIONS		WIND DIRECTION									
		AVERAGE R.P.M.		STATE OF SEA									
		TOTAL MILES BY ENGINE		STATE OF WEATHER									
		TOTAL MILES BY OBSERVATION											

REMARKS

1200-1600 WATCH

UNDERWAY AS BEFORE MAIN ENGINE USING 18 NOZZLES, MACHINERY IN USE AS FOLLOWS, #3 & 4 BOILERS, #3 & 4 F.D. BLOWERS, #3 & 4 MAIN FEED PUMPS, #3 & 4 F.O.S. PUMPS, #3 & 4 F.O. HEATERS, #3 TURBO GENERATOR, #3 AUX CONDENSER, #2 AUX CIRC PUMP, #2 MAIN CIRC PUMP, #3 MAIN CONDENSATE PUMP, #2 MAIN L.O. PUMP, #2 MAIN AIR EJECTOR, #2 AIR COMPRESSOR, #2 STEAM FW PUMP, CLEANED #2 ATOMIZER, CLEANED #4 F.O. DISCH STRAINERS, PUMPED ENGINE ROOM BILGES, CARRIED OUT STEAMING WATCH ROUTINE, 1535 SHIFTED TO #1 STEAM FW PUMP, - PAINTING & CLEANING BY WIPERS.

WATCH ENGR'S SIGNATURE-

M. J. [Signature]

1600-2000 WATCH

MACH. AS BEFORE

BLEW TUBES #3 & #4 BOILERS. CLEANED #4 BURNER ATOMIZER. REPAIRED #3 BOILER UPPER GAGE GLASS. PUMPED SHAFT ALLEY BILGES. COMPANDED #3 & 4 BOILERS. CHIEF ENGR. IN ENG. RM. FROM 1820-1827.

WATCH ENGR'S SIGNATURE-

M. J. [Signature]

2000-2400 WATCH

MACH. AS BEFORE.

CHANGED #6 BURNER & F.O. DISCH STRAINERS. PUMPED UP SCILLERS FROM E5 & 6 DB. TRANSFERRED OIL FROM E5/4 TO 7 P DB.

WATCH ENGR'S SIGNATURE-

L. [Signature]

2400-0400 WATCH

UNDERWAY AS BEFORE 18 NOZZLES, MACHINERY IN USE AS BEFORE, INSPECTED ALL MACHINERY IN USE, CLEANED #1 ATOMIZER AND #4 F.O. DISCH STRAINERS, CARRIED OUT ALL STANDING ORDERS AND STEAMING WATCH ROUTINE, SECURED & CLEANED LUBE OIL PURIFIER.

WATCH ENGR'S SIGNATURE-

C. [Signature]

0400-0800 WATCH

MACH. AS BEFORE.

CLEANED #3 F.O. BURNER & F.O. SECTION STNR. CLEANED #4 F.O. DISCH STR. PUMPED SHAFT ALLEY BILGES. NORMAL STEAMING WATCH.

WATCH ENGR'S SIGNATURE-

M. J. [Signature]

0800-1200 WATCH

MACH. AS BEFORE CHANGED #5 BURNER & F.O. DISCH STRAINERS

BLEW TUBES #3 & 4 BURS. PUMPED UP SETTLERS FROM E4 DB.

WATCH ENGR'S SIGNATURE-

L. [Signature]

CHIEF ENGINEER

M. J. [Signature]

BOILER WATER READINGS

STB'D	PORT
HOURS 931	HOURS 1183
AKL 11.10	AKL 11.68
T-AKL 15.7	T-AKL 16.94
SAL. 3.73	SAL. 3.73
PHOS. 40	PHOS. 40
R.ph 11	R.ph 11

CHIEF ENGR'S SIGNATURE-

M. J. [Signature]

REMARKS

1200-1600 WATCH

UNDERWAY AS BEFORE - MAIN ENGINES 18NDTZ, BOILERS #3+4 - F.D. BLOWERS 3+4.
 MAIN FRED PUMPS 3+4 - F.O.I. PUMPS 3+4, TURBO GEN. #3 ONLINE #4 IDLING. AUX CIR. MAIN CIR.
 #3 MAIN COND. PUMP. #2 AIR COMP. #2 PGT. W. PUMP. CLEANED #2 BURNER + P+S F.O. DISCH. STRNRS.
 ROUTINE WATCH. STARTED #4 GEN. @ 1500. SECURED #4 GEN. @ 1520.
 ELECTRICIANS CLEANING ARMATURE COMM. PAINTING FLOOT PLATES

WATCH ENGR'S SIGNATURE-

M. J. [Signature]

1600-2000 WATCH

MACH. AS BEFORE.
 BLEW TUBES #3+4 BOILERS.
 CLEANED #4 BURNER + F.O. SUCTION STRAINER.
 STARTED #4 GEN. @ 1630. PUMPED BILGES.
 NORMAL WATCH.

WATCH ENGR'S SIGNATURE-

M. J. [Signature]

2000-2400 WATCH

MACH. AS BEFORE.
 CLEANED #6 BURNER + F.O. DISCH STRNRS
 PUMPED UP SETTLERS FROM 84 D.B.
 TRANSFERRED OIL FROM 74 D.B. TO 84.
 ADVANCED CLOCK 20 mins @ 2215

WATCH ENGR'S SIGNATURE-

L. [Signature]

2400-0400 WATCH

UNDERWAY AS BEFORE 18 NOZZLES, MACHINERY IN USE AS BEFORE, CLEANED #1
 ATOMIZER + STD F.O. DISCH STRAINER, TEST RUN AUX CONDENSATE PUMP AND STEAM
 LUBE OIL PUMP, CARRIED OUT ALL STANDING ORDERS AND STEAMING WATCH ROUTINE,
 ADVANCE CLOCK 20'.

WATCH ENGR'S SIGNATURE-

0400-0800 WATCH

MACHINERY AS BEFORE.
 ADVANCE CLOCK 20' @ 0408. CLEANED #3 BURNER AND P+S DISCH.
 STRAINERS @ 0630. CLEANED F.O. SUCTION STRAINER. CHANGED TO O'BOARD
 SETTLER. NORMAL STEAMING WATCH.
 TIME CHECK @ 0738.

WATCH ENGR'S SIGNATURE-

M. J. [Signature]

0800-1200 WATCH

MACH. AS BEFORE SPLIT PLANT @ 0800, TIME CHECK FROM BRIDGE @ 1030 1/2
 SLOWED TO 85 RPM @ 1018 SLOWED TO 60 RPM @ 1106
 ARRIVAL @ 1118 FOM 371180 FOM 1562090 CIR 19167970 CIR 18152760
 BELLS AS PER BELLBOOK
 PUMPED UP SETTLERS FROM 64 DP

WATCH ENGR'S SIGNATURE-

L. [Signature]

CHIEF ENGINEER

BOILER WATER READINGS

STB'D	PORT
HOURS 955	HOURS 1207
AKL 11.68	AKL 11.10
T-AKL 15.7	T-AKL 15.18
SAL. 4.14	SAL. 4.14
PHOS. 50	PHOS. 40
R.ph 11	R.ph 11

CHIEF ENGR'S SIGNATURE-

M. J. [Signature]

USNS	VOYAGE NO.	FROM	TO	TYPE OF VESSEL	DATE
Gen. John Pope TAPILO	LA	Oakland N.S.C	Berth H	Pg-52-R2	12-31-1-1-67

WATCH	GENERATORS												FUEL - WATER AND LUBE OIL					
	GENERATOR NUMBER	R. P. M.	STEAM PRESSURE	STEAM TEMP.	L.O. PRESSURE	L.O. TO COOLER	L.O. FROM COOLER	TEMP. OF HOTTEST BEARING	L.O. GOVERNOR PRESSURE	AMPS POSITIVE	AMPS NEGATIVE	VOLTS	FUEL OIL	DOMESTIC WATER	LOW PRESS. EVAPORATORS (No. of hrs. operated) (Fresh water made gals.)			
1200 TO 1600	3	1200	450	710	8	130	110		62	1000	1000	235	METER AT NOON 11276180	ON HAND AT START OF DAY 353				
													METER PREVIOUS NOON	EVAPORATED OR RECEIVED -0-				
1600 TO 2000	4	1200	450	710	10	125	110		48	1000	1000	235	CONSUMED BY METER 126	ON HAND 340				
													ON HAND AT START OF DAY 3180	CONSUMED 13				
2000 TO 2400	3	1200	450	650	8	124	110		65	1000	1000	235	RECEIVED DURING DAY -0-	ON HAND AT START OF DAY 2840				
													EXPENDED DURING DAY 126	RECEIVED -0-				
2400 TO 0400	4	1200	450	650	10	124	110		47	1000	1000	235	REMAINING ON BOARD 3054	ON HAND 2835				
													ON HAND AT START OF DAY 1114	CONSUMED 5				
0400 TO 0800	3	1200	450	650	8	129	110		65	1000	1000	235	EVAPORATED OR RECEIVED -0-	1440				
													ON HAND 1080	1438				
0800 TO 1200	4	1200	450	650	10	124	110		47	1000	1000	235	CONSUMED 34	2				
													L.O. CENTRIFUGE - HOURS OPERATED					
1200 TO 1600	3	1200	450	-	10	124	110		65	1000	1000	235	1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200
	4	1200	450	-	8	124	110		47	1000	1000	235	4	4	4	4	-	-
1600 TO 2000	3	1200	450	-	8	124	110		65	1000	1000	235	SUMMARY					
													RUNNING TIME	PERCENT OF SLIP				
2000 TO 2400	4	1200	450	-	10	124	110		47	1000	1000	235	DETENTION TIME	BBL FUEL/MI				
													TOTAL REVOLUTIONS	WIND DIRECTION				
2400 TO 0400	3	1200	450	-	8	124	110		65	1000	1000	235	AVERAGE R.P.M.	STATE OF SEA				
	4	1200	450	-	10	124	110		47	1000	1000	235	TOTAL MILES BY ENGINE	STATE OF WEATHER				
0400 TO 0800	3	1200	450	-	8	124	110		65	1000	1000	235	TOTAL MILES BY OBSERVATION					
	4	1200	450	-	10	124	110		47	1000	1000	235						

REMARKS

1200-1600 WATCH

Stbd. Boiler in Service. Main Engine on Jacking - Main Condensate pump on Aux. Condensers. Extra Feed #2 Stbd. Fuel oil suction from inboard siphon.

F.W.T. Urrutia

Oiler - McEnnes - Jr. Stagg

WATCH ENGR'S SIGNATURE

John Robert R/E

1600-2000 WATCH

Routine port watch. Same as above.

F.W.T. Stagg

Oiler - GUINAN REEFER - GINTEL

WATCH ENGR'S SIGNATURE

John Robert R/E

2000-2400 WATCH

Routine Port watch. same as above.

F.W.T. Watkins

Oiler - GUINAN - Ref. Maxon

WATCH ENGR'S SIGNATURE

John Robert R/E

2400-0400 WATCH

Steaming as before on #3 boiler for auxiliary purposes. Checked all mach. spaces and operating machinery. 0400 secured jacking gear, L.O. Purifier and L.O. Pump. + Main Circulator Pump. Temp of brines 71.8°. Changed + Cleaned burners.

Condensate test #1 G.P.G.

OILER - GUINAN

F.W. - URRUTIA REF. BEANS

WATCH ENGR'S SIGNATURE

Jim Jones

0400-0800 WATCH

Steaming as before. Checked all mach. + spaces. Shifted and Cleaned F.O. Dieck strainer.

Cond. Test. #1 G.P.G.

OILER - GUINAN

F.W. - URRUTIA REF. BEANS

WATCH ENGR'S SIGNATURE

Jim Jones

0800-1200 WATCH

Steaming as before. Checked all mach. + spaces. 0900 secured L.O. Purifier in F.W.D. Eng. room.

Cond. test. #1 G.P.G.

OILER - CLINT

F.W. - URRUTIA REF. GENTIL

WATCH ENGR'S SIGNATURE

Jim Jones

CHIEF ENGINEER

POLLER WATER READINGS

STBD	PORT
HOURS	HOURS
AKL	AKL
T-AVL	T-AKL
SAL.	SAL.
PHOS.	PHOS.
R.ph	R.ph

CHIEF ENGR'S SIGNATURE

[Signature]

REMARKS

1200-1600 WATCH

Routine Port watch. Regular inspections of Machinery spaces. Bilges at safe level. Dept. OK.

1600-2000 WATCH

REEFER A. GINTEL - Diler - Clint - F.W.T. Urrutia WATCH ENGR'S SIGNATURE - John Robert R/E
 Changed burners & cleaned F.O. Strainers. Working Shaker, secured in 3-167.
 Pumped shaft alley & Engine room Bilges. Routine inspections made of Machinery spaces. Dept. OK.

2000-2400 WATCH

REEFER C. MARVIN - Diler - Keelan F.W.T. Watkins WATCH ENGR'S SIGNATURE - John Robert R/E
 Routine Port watch. Regular inspections - Dept. OK.

2400-0400 WATCH

REEFER C. MARVIN - Diler - Keelan F.W.T. WATKINS WATCH ENGR'S SIGNATURE - John Robert R/E
 Machinery in operation as before, changed & cleaned F.O. burners made routine rounds & inspections of machinery spaces. Bilges at safe level. Complied with 5/8 & 7/8.

0400-0800 WATCH

Reefers D. Bears Diler Keelan F.W.T. Urrutia WATCH ENGR'S SIGNATURE - E. B. Minette R/E
 Machinery as before, routine rounds & inspections pumped shaft alley bilges to safe level. Complied with 5/8 & 7/8.

0800-1200 WATCH

Reefers D. Bears Diler Keelan F.W.T. Urrutia WATCH ENGR'S SIGNATURE - E. B. Minette R/E
 Machinery as before, changed & cleaned F.O. burners routine rounds & inspections of machinery spaces. Bilges at safe level. Complied with 5/8 & 7/8.

CHIEF ENGINEER

REEFER A. GINTEL Diler Clint F.W.T. Urrutia WATCH ENGR'S SIGNATURE - E. B. Minette R/E

BOILER WATER READINGS

STEAD	PORT
HOURS	HOURS
AKL	AKL
T-IVL	T-AKL
SAL.	SAL.
PHOS.	PHOS.
R.ph	R.ph

CHIEF ENGR'S SIGNATURE -

USNS		VOYAGE NO.		FROM		TO		TYPE OF VESSEL		DATE					
Gen. John Pope TAP 110		612		Oakland N.S.C.		Barth H.		P252-P2		1-2-3-67					
		WATCH						WATCH							
		1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200			1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200
RUNNING TIME															
DETENTION TIME															
REVOLUTION COUNTER (END OF WATCH)															
TOTAL REVOLUTIONS (FOR WATCH)															
AVERAGE RPM															
F.O. METER (END OF WATCH)		1127 9010	1127 9430	1127 9820	1128 0230	1128 0590	1129 0980								
F.O. CONSUMED		390	410	390	410	360	396								
								MACHINERY PARTICULARS (CONT'D)							
								TEMPERATURES (CONT'D)							
								AFT. H. P. ROTOR BEARING							
								FORWARD L. P. ROTOR BEARING							
								AFT. L. P. ROTOR BEARING							
								HOTTEST GEAR BEARING FORWARD							
								HOTTEST GEAR BEARING AFT							
								AUX. COND. CONDENSATE		80	80	78	78	76	80
								1ST STAGE FEED WATER HEATER							
								D. C. FEED WATER HEATER		230	230	230	230	230	235
								3RD STAGE FEED WATER HEATER							
								F.O. TO BURNERS		230	200	200	200	200	210
								F. O. BACK PRESSURE							
								AIR TO FURNACE		2"	2"	2"	2"	2	2.5
								UPTAKE							
								MAIN STEAM		450	450	450	450	450	450
								SUPER HEAT							
								F.O. TO BURNERS		190	190	190	190	190	190
								F.O. TEMP. IN SETTLING TANKS		110 108	110 108	110 108	110 108	112 104	112 108
								PORT BOILER UPTAKE							
								STBD. BOILER UPTAKE		260	260	260	255	255	260
								ENGINE ROOM TEMPERATURE		78	78	76	72	72	72
								FIRE ROOM TEMPERATURE		78	78	76	72	72	72
								NOZZLES IN USE							
								NO. OF BURNERS IN USE		1	1	1	1	1	1
								BURNER TIP SIZE		53 60	53 60	53 60	53 60	53 60	53 60
								CO ₂ % PORT BOILER							
								CO ₂ % STBD. BOILER							
								OIL LEVEL MAIN SUMP		3"	3'	3'	3'	3'	3'

WATCH	GENERATORS												FUEL - WATER AND LUBE OIL					
	GENERATOR NUMBER	R.P.M.	STEAM PRESSURE	STEAM TEMP.	L.O. PRESSURE	L.O. TO COOLER	L.O. FROM COOLER	TEMP. OF HOTTEST BEARING	L.O. GOVERNOR PRESSURE	AMPS POSITIVE	AMPS NEGATIVE	VOLTS	FUEL OIL		BOILER WATER	LUBE OIL		
1200 TO 1600	3	1200	450		8	132	116		63	850	850	240	METER AT NOON	11280580	ON HAND AT START OF DAY	310		
													METER PREVIOUS NOON	11278630	EVAPORATED OR RECEIVED	-0-		
	4	1200	450		10	130	108		47	1000	1000	240	CONSUMED BY METER	2350	ON HAND	280		
													ON HAND AT START OF DAY	2986	CONSUMED	30		
	3	1200	450		8	132	110		63	850	850	240	RECEIVED DURING DAY	-0-	ON HAND AT START OF DAY	2830		
													EXPENDED DURING DAY	55	RECEIVED	-0-		
1600 TO 2000	4	1200	450		10	130	110		47	1000	1000	240	REMAINING ON BOARD	2941	ON HAND	2820		
													ON HAND AT START OF DAY	1050	CONSUMED	10		
	3	1200	450		8	132	110		63	850	850	240	EVAPORATED OR RECEIVED	-0-	1934			
													ON HAND	1000	1432			
	4	1200	450		10	130	110		47	1000	1000	240	CONSUMED	50	3			
													DOMESTIC WATER					
2000 TO 2400	3	1200	450		8	132	110		63	850	850	240	LOW PRESS. EVAPORATORS (No. of hrs. operated)(Fresh water made gals.)					
													L.O. CENTRIFUGE - HOURS OPERATED					
	4	1200	450		10	130	110		47	1000	1000	240	1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200
2400 TO 0400	3	1200	450		8	132	112		63	850	850	240	SUMMARY					
													RUNNING TIME		PERCENT OF SLIP			
	4	1200	450		10	130	108		47	850	850	240	DETENTION TIME		BBL FUEL/MI			
													TOTAL REVOLUTIONS		WIND DIRECTION			
0400 TO 0800	3	1200	450		8	130	110		63	950	950	240	AVERAGE R.P.M.		STATE OF SEA			
													TOTAL MILES BY ENGINE		STATE OF WEATHER			
	4	1200	450		10	130	108		47	950	950	240	TOTAL MILES BY OBSERVATION					
0800 TO 1200	3	1200	450		10	128	108		63	950	950	240						
	4	1200	450		8	130	108		47	950	950	240						

REMARKS

1200-1600 WATCH

Routine Port Watch. Regular inspections of Machinery Spaces. Bilges at Safe Level. Changed F.O. Suction to Outboard S. H. @ 1600

F.W.T. Watkins Oiler. Clint REEFER GINTEL WATCH ENGR'S SIGNATURE. John Robert R/E

1600-2000 WATCH

Changed F.O. Burner & strainers. Routine port watch. Regular inspections of Machinery Spaces. Bilges @ Safe Level. Dept. ok.

(and Keelast)

F.W.T. Watkins Oiler-CLINT. REEFER - C. MARVIN WATCH ENGR'S SIGNATURE. John Robert R/E

2000-2400 WATCH

Routine Port Watch. Regular inspections made. Dept. ok.

REEFER - C. MARVIN F.W.T. Watkins Oiler-Kellan

2400-0400 WATCH

WATCH ENGR'S SIGNATURE.

Machinery in operation as before. Made routine rounds & inspections of machinery spaces. Bilges at safe level. Complied with S/O & N/O.

REEFER D. BEANS OILER-GUINAN. F.W.T. Watkins

0400-0800 WATCH

WATCH ENGR'S SIGNATURE.

Machinery as before. Made routine rounds & inspections. Changed F.O. burner bilges at safe level. Complied with S/O & N/O.

REEFER D. BEANS - OILER-GUINAN. F.W.T. Watkins

0800-1200 WATCH

WATCH ENGR'S SIGNATURE.

Port Watch mach. as before. Pumping aft peak 12W TK. Bilges at Safe Level. Shifted & cleaned std 12W TK. STRAINER. Stagg Jr Engr Fail to Report For the FIREMAN Watch. Made Routine Rounds in mach & Eng's spaces. Shifted M.U.F. Suct to #2 Port @ 0900

Oiler KLINT F.W.T. Pixley REEFER GINTEL

CHIEF ENGINEER

WATCH ENGR'S SIGNATURE.

George Banney

BOILER WATER READINGS

SEED	PORT
HOURS	HOURS
AKL	AKL
T-APL	T-AKL
SAL.	SAL.
PHOS.	PHOS.
R.ph	R.ph

CHIEF ENGR'S SIGNATURE.

John Robert R/E