


AFTER
ENGINE ROOM LOG

GEARED TURBINE DRIVE



USNS GEN. JOHN POPE (TAP 110)

FROM 0000
1 MARCH **19** 68 **TO** 8 April 1200 hrs **19** 68

INSTRUCTIONS

1. The entries in this book will be made neatly and legibly by the engineer or other person directly in charge of the machinery of the ship, and with pen and ink or idelible pencil. No erasures nor the removal of any pages will be permitted. Incorrect entries may be changed by drawing a single line through same with ink or idelible pencil and writing in the correct data, followed by the initials of the person making the change. The greatest care shall be used in keeping the log book to insure absolute accuracy in all particulars.
2. All entries of time shall be made on the 24-hour basis, noon-to-noon.
3. Under the heading "REMARKS" a careful, detailed record of the events occurring daily in the engine department shall be entered in the log book, including violations of orders or regulations. Entries should be preceded by the time when pertaining to important tests, casualties, injuries, etc.
4. Entries regarding the following shall also be made when occurring:
 - (a) Repairs accomplished during watches.
 - (b) Faulty or erratic operation or failure of machinery.
 - (c) Any important changes in machinery of any nature or additions thereto.
 - (d) Remetalling of bearings; fitting new piston rings; reboring cylinders; renewing pump parts, metallic packing, important valves, propeller, shafting, stern bearing, zinc protection bars and rings outboard, strainers, etc.; details to be recorded in Machinery History.
 - (e) Pumping of bilges.
 - (f) Blowing of tubes (*not applicable to Diesel and Diesel Electric*).
 - (g) Examining holding down bolts.
 - (h) Fuel and water taken aboard. The fuel account shall be carefully kept and the quantity consumed each day accurately ascertained.
 - (i) Record of special tests, i.e., running idle pumps, reach rods to valves, hydrostatic.
 - (j) Derelictions or deficiencies developed on the part of any member of the engine department.
 - (k) Filtering and cleaning elements installed in fuel and lube oil lines.
5. In twin screw ships when the machinery for each propeller is in separate Engine rooms, two books shall be utilized and each book shall be properly marked to indicate to which Engine room machinery it applies. When both Engines of a twin screw ship are in the same Engine space, proper identification of operating machinery will be pre-printed on each page or hand written on each page prior to daily operations.
6. The log books shall be retained on board unless required temporarily by the administrative commander and destroyed when three years old.

USNS		VOYAGE NO.		FROM		TO		TYPE OF VESSEL		DATE	
GEN. JOHN ROPE		1210		AT HSC		DAKLAHD		1252K2		3-1-65	

	WATCH							WATCH					
	1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200		1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200
RUNNING TIME													
DETENTION TIME													
REVOLUTION COUNTER (END OF WATCH)													
TOTAL REVOLUTIONS (FOR WATCH)													
AVERAGE RPM													
F.O. METER (END OF WATCH)													
F.O. CONSUMED													
PRESSURES	THROTTLE												
	H.P. AHEAD												
	L.P. AHEAD												
	VACUUM												
	L.O. TO TURBINES												
	AUX. STEAM												
	BACK PRESSURE												
	GLAND STEAM												
	H.P. BLEEDER												
	L.P. BLEEDER												
TEMPERATURES	STEAM AT THROTTLE												
	L. P. EXHAUST												
	CONDENSATE												
	CIRC. WATER IN												
	CIRC. WATER OUT												
	L.O. TO COOLERS												
	L.O. FROM COOLERS												
	TEMPERATURE THRUST BEARING												
	FORWARD H.P. ROTOR BEARING												
	AFT. H.P. ROTOR BEARING												
MACH. PARTICULARS (CONT'D)	HOTTEST GEAR BEARING FORWARD												
	HOTTEST GEAR BEARING AFT												
	AUX. COND. CONDENSATE												
	1ST STAGE FEED WATER HEATER												
	D. C. FEED WATER HEATER												
	3RD STAGE FEED WATER HEATER												
	SUPER HEAT												
	F.O. TO BURNERS												
	AIR TO FURNACE												
	F.O. TEMP. IN SETTLING TANKS												
BOILER PARTICULARS	PORT BOILER UPTAKE												
	STBD. BOILER UPTAKE												
	F. D. BACK PRESSURE												
	MAIN STEAM												
	F.O. TO BURNERS												
	MAIN COND. SALINITY												
	ENGINE ROOM TEMPERATURE												
	PIPE ROOM TEMPERATURE												
	NOZZLES IN USE												
	NO. OF BURNERS IN USE												
MISCELLANEOUS	BURNER TIP SIZE												
	CO ₂ % PORT BOILER												
	CO ₂ % STBD. BOILER												
	OIL LEVEL MAIN SUMP												

WATCH	GENERATORS											FUEL - WATER AND LUBE OIL														
	GENERATOR NUMBER	R.P.M.	STEAM PRESSURE	STEAM TEMP.	L.O. PRESSURE	L.O. TO COOLER	L.O. FROM COOLER	TEMP. OF HOTTEST BEARING	L.O. GOVERNOR PRESSURE	AMPS POSITIVE	AMPS NEGATIVE	VOLTS	METER AT NOON	METER PREVIOUS NOON	CONSUMED BY METER	ON HAND AT START OF DAY	EVAPORATED OR RECEIVED	ON HAND	CONSUMED	ON HAND AT START OF DAY	RECEIVED	ON HAND	CONSUMED	ON HAND	RECEIVED	CONSUMED
1200 TO 1600																										
1600 TO 2000																										
2000 TO 2400																										
2400 TO 0400	3	1200	440		9.5	130	110		74	900	900	240														
0400 TO 0800	4	1200	440		9.7	134	112		50	850	850	240														
0800 TO 1200	3	1200	440		9.5	130	110		74	950	950	240														
	4	1200	440		9.7	134	112		50	850	850	240														
	3	1200	440		9.5	130	110		74	950	950	240														
	4	1200	440		9.7	134	112		50	850	850	240														
	3	1200	440		9.5	130	110		74	950	950	240														
	4	1200	440		9.7	134	112		50	850	850	240														

L.O. CENTRIFUGE - HOURS OPERATED					
1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200

SUMMARY		
RUNNING TIME		PROPELLER SLIP (%)
DETENTION TIME		BBL FUEL MI
TOTAL REVOLUTIONS		WIND DIRECTION
AVERAGE R.P.M.		STATE OF SEA
TOTAL MILES BY ENGINE		STATE OF WEATHER
TOTAL MILES BY OBSERVATION		

REMARKS

1200-1600 WATCH

WATCH ENGR'S SIGNATURE-

1600-2000 WATCH

WATCH ENGR'S SIGNATURE-

2000-2400 WATCH

WATCH ENGR'S SIGNATURE-

2400-0400 WATCH

Complied with night and standing orders. Bilges at a safe level. Frequent inspections of all machinery and spaces. Machinery in operation as before. Changed and cleaned burner and F.O. discharge strainers.

OILER: LA PINE, FWT: LAGAT

0400-0800 WATCH

WATCH ENGR'S SIGNATURE-

J. E. Cheney R/E

Blew tubes port boiler. Pumped bilges to safe level. Frequent inspections of all machinery and spaces. Complied with nite and standing orders. Machinery in operation as before.

OILER: LA PINE, FWT: LAGAT

0800-1200 WATCH

WATCH ENGR'S SIGNATURE-

J. E. Cheney R/E

Port watch machinery in operation as before. Changed & cleaned F.O. burner & strainers. #4 Boiler on cont. Blow TB main Evap & C830. Crew painting & cleaning Bay Room.

WATCH ENGR'S SIGNATURE-

J. Harris

CHIEF ENGINEER'S

0236 0148
Std Port

AKL 8.76

TAKL 12.26

SL 3.31

B-4 30

S-3

PA 10

Hours 236 178

CHIEF ENGR'S SIGNATURE-

C. E. Cheney

REMARKS

1200-1600 WATCH

Put watch machinery inspection #4 Bulzer & F.D. Blume
#4 Bl. Fuel Pump #7 FC Pump #3 main comb. Pump Aux Circ. Pump
#3 & #4 S.S. Cais. #2 Fire Pump. Added compound to #4 Bl.
some off Bl. to H.C.

WATCH ENGR'S SIGNATURE-

F. Harris

1600-2000 WATCH

As before - changed & cleaned FC burner & DCA STRAINER
MADE ROUTINE INSPECTIONS OF SPACES AND EQUIPMENT. COMPLIED
WITH NITE AND STANDING ORDERS - BILGES DOWN TO SAFE
LEVEL

Oiler Rutherford - FWT THOMAS

WATCH ENGR'S SIGNATURE-

T. E. Carney RIE

2000-2400 WATCH

As before - MADE ROUTINE INSPECTIONS OF MACHY AND SPACES
PUMPER HOLE & END SPACE BILGES TO SAFE LEVEL - CARRIED
OUT NITE AND STANDING ORDERS - SHIP FORCE PAINTING IN END
HULL

OILER RUTHERFORD - FWT THOMAS

WATCH ENGR'S SIGNATURE-

T. E. Carney RIE

2400-0400 WATCH

Machinery as before. Frequent inspections of all machinery and spaces.
Complied with nite and standing orders. changed and cleaned burner and F.C.
discharge strainer. Bilges dry. Blex down make up evap.

OILER LAPINE, FWT LAGAT.

WATCH ENGR'S SIGNATURE-

T. E. Carney RIE

0400-0800 WATCH

Complied with nite and standing orders. Frequent inspections of
all machinery and spaces. Bilges at a safe level. Machinery as before.

OILER LAPINE, FWT LAGAT.

WATCH ENGR'S SIGNATURE-

T. E. Carney RIE

0800-1200 WATCH

Griggs, oiler, phoned in at about 0900 that he was ill and would be unable to work his
week end watches. Olsen relieved Lapine @ 1005. Frequent inspections of all machinery.
Complied with standing orders. Machinery as before. Bilges at a safe level

OLSEN
OILER LAPINE FWT: WHITE.
CHIEF ENGINEER

WATCH ENGR'S SIGNATURE-

T. E. Carney RIE

BOLLER WATER READINGS

SERIE	POINT
HOURS	HOURS 172
AKL	AKL
T-1	T-AKL
SAL.	SAL.
PHOS.	PHOS.
R.ph	R.ph

CHIEF ENGR'S SIGNATURE-

T. E. Carney RIE

USNS		VOYAGE NO.		FROM		TO		TYPE OF VESSEL		DATE			
CON JOHN Pope		12 R		AT NSC OAKLAND				P2 R2 S-2		2-3 MARCH 1968			
WATCH													
1200 TO 16001600 TO 20002000 TO 24002400 TO 04000400 TO 08000800 TO 1200													
MACH. PARTICULARS (CONT'D)													
TEMPERATURES (CONT'D)													
HOTTEST GEAR BEARING FORWARD													
HOTTEST GEAR BEARING AFT													
AUX. COND. CONDENSATE													
1ST STAGE FEED WATER HEATER													
D. C. FEED WATER HEATER													
3RD STAGE FEED WATER HEATER													
SUPER HEAT													
F.O. TO BURNERS													
AIR TO FURNACE													
F.O. TEMP. IN SETTLING TANKS													
PORT BOILER UPTAKE													
STBD. BOILER UPTAKE													
F. O. BACK PRESSURE													
MAIN STEAM													
F.O. TO BURNERS													
MAIN COND. SALINITY													
ENGINE ROOM TEMPERATURE													
FIRE ROOM TEMPERATURE													
NOZZLES IN USE													
NO. OF BURNERS IN USE													
BURNER TIP SIZE													
CO ₂ % PORT BOILER													
CO ₂ % STBD. BOILER													
OIL LEVEL MAIN SUMP													
PRESSURES													
THROTTLE													
H.P. AHEAD													
L.P. AHEAD													
VACUUM													
L.O. TO TURBINES													
AUX. STEAM													
BACK PRESSURE													
GLAND STEAM													
H.P. BLEEDER													
I.P. BLEEDER													
L.P. BLEEDER													
STEAM AT THROTTLE													
L. P. EXHAUST													
CONDENSATE													
CIRC. WATER IN													
CIRC. WATER OUT													
L.O. TO COOLERS													
L.O. FROM COOLERS													
TEMPERATURE THRUST BEARING													
FORWARD H.P. ROTOR BEARING													
AFT. H.P. ROTOR BEARING													
FORWARD L.P. ROTOR BEARING													
AFT. L.P. ROTOR BEARING													
TEMPERATURES													
STEAM PRESSURE													
STEAM TEMP.													
L.O. PRESSURE													
L.O. TO COOLER													
L.O. FROM COOLER													
TEMP. OF HOTTEST BEARING													
L.O. GOVERNOR PRESSURE													
AMPS POSITIVE													
AMPS NEGATIVE													
VOLTS													

GENERATORS												FUEL - WATER AND LUBE OIL							
WATCH												METER AT NOON				ON HAND AT START OF DAY			
GENERATOR NUMBER												5599680				346			
R.P.M.												METER PREVIOUS NOON				EVAPORATED OR RECEIVED			
STEAM PRESSURE												5597490				8			
STEAM TEMP.												CONSUMED BY METER				ON HAND			
L.O. PRESSURE												2190				346			
L.O. TO COOLER												ON HAND AT START OF DAY				CONSUMED			
L.O. FROM COOLER												3340				8			
TEMP. OF HOTTEST BEARING												RECEIVED DURING DAY				ON HAND AT START OF DAY			
L.O. GOVERNOR PRESSURE												0				2210			
AMPS POSITIVE												EXPENDED DURING DAY				RECEIVED			
AMPS NEGATIVE												60				0			
VOLTS												REMAINING ON BOARD				ON HAND			
1200 TO 1600												3280				2208			
1600 TO 2000												ON HAND AT START OF DAY				CONSUMED			
2000 TO 2400												640				2			
2400 TO 0400												EVAPORATED OR RECEIVED				ON HAND			
0400 TO 0800												0				805			
0800 TO 1200												ON HAND				RECEIVED			
												600				903			
												CONSUMED				CONSUMED			
												40				2			
												LOW PRESS. EVAPORATORS (No. of hrs. operated) (Fresh water made gals.)							
												L.O. CENTRIFUGE - HOURS OPERATED							
												1200 TO 1600				1500 TO 2000			
												2000 TO 2400				2400 TO 0400			
												0400 TO 0800				0800 TO 1200			
												SUMMARY							
												RUNNING TIME				PROPELLER SLIP (%)			
												DETENTION TIME				BBL FUEL MI			
												TOTAL REVOLUTIONS				WIND DIRECTION			
												AVERAGE R.P.M.				STATE OF SEA			
												TOTAL MILES BY ENGINE				STATE OF WEATHER			
												TOTAL MILES BY OBSERVATION							

REMARKS

1200-1600 WATCH

AT NSC OAKLAND - IN OPERATION - TE 4 FUR, FD. BLOWER, 14 F.O. PUMP & F.O. PUMP - #5 & 4 AUX GENS, #7 - AUX BLD, #3 MAIN PUMP, #2 F.O. PUMP, FIRE & SAN PUMP, MAKE UP EVAP - MADE ROUTINE INSPECTIONS OF MACH & SPACES - BILGES AT SAFE LEVEL - COMPLIED WITH DEPT STANDING ORDERS.

OILER: CADEN - FWT: WHITE

WATCH ENGR'S SIGNATURE: *T. E. Carney RIE*

1600-2000 WATCH

AS BEFORE - CHANGED & CLEANED F.O. BURNER AND DISCH. STRAINER - PUMPED H2O REEFER FLAT AND ENG SPACE BILGES TO SAFE LEVEL - MADE ROUTINE INSPECTIONS OF MACH & SPACES - COMPLIED WITH NIGHT AND STANDING ORDERS - TR ENGR WORKING IN DIESEL GEN ROOM

OILER: RUTHERFORD - FWT: THOMAS

WATCH ENGR'S SIGNATURE: *T. E. Carney RIE*

2000-2400 WATCH

AS BEFORE - MADE ROUTINE INSPECTIONS OF MACH & SPACES - BILGES AT SAFE LEVEL - COMPLIED WITH NIGHT AND STANDING ORDERS - TR ENGR - RUCKER OFF W. 2100

OILER: RUTHERFORD - FWT: THOMAS

WATCH ENGR'S SIGNATURE: *T. E. Carney RIE*

2400-0400 WATCH

Frequent inspections of machinery and spaces. Bilges at a safe level. Machinery in operation as before. Complied with night and standing orders. Changed and cleaned burner.

OILER: LAPINE FWT: LAGAT

WATCH ENGR'S SIGNATURE: *T. E. Carney RIE*

0400-0800 WATCH

Machinery as before. Pumped bilges to safe level. Cleaned F.O. discharge strainer. Frequent inspections of all machinery and spaces. Complied with night and standing orders.

OILER: LAPINE FWT: LAGAT

WATCH ENGR'S SIGNATURE: *T. E. Carney RIE*

0800-1200 WATCH

Changed to stbd F.O. settler @ 0835. Frequent inspections of all machinery and spaces. Blew down make up evap. ship's force working at various jobs including painting in diesel generator room. Bilges at a safe level. Complied with standing orders. Machinery as before.

OILER: OLSEN FWT: WHITE

WATCH ENGR'S SIGNATURE: *T. E. Carney RIE*

CHIEF ENGINEER

BOILER WATER READINGS

STB'D	PORT
HOURS	HOURS 196
AKL	AKL 7.37
T-107	T-AKL 18.43
SAL.	SAL. 3.31
PHOS.	PHOS. 40
R.ph	R.ph 11
5.3	5.3 35

CHIEF ENGR'S SIGNATURE: *Butt*

REMARKS

1200-1600 WATCH

AT 1200 - OAKLAND - IN OPERATION - #4 POWER, F.D. TOWER - F.D. BERTINE
 F.M. FEED PUMP - #3 & 4 ALLOCATED, #2 AUX CIR - #3 IN COND PUMP - #1 IN
 AIRCRAFT - F.T. PUMP - #2 FIRE TANK PUMP - MADE ROUTINE INSPECTIONS OF
 BILGES AND MACHINERY - FORCES AT SAFE LEVELS - COMPLIANT WITH NIGHT AND
 STANDING ORDERS

OILER: OUSEN FWT: WHITE

WATCH ENGR'S SIGNATURE -

1600-2000 WATCH

AS BEFORE - CHANGED AND CLEANED F.D. TOWER AND 2500
 ATTAINER - MADE ROUTINE INSPECTIONS OF MACHINERY AND SPACES
 PUMPED BILGE TANKS DOWN TO SAFE LEVEL - COMPLIANT WITH NIGHT AND
 STANDING ORDERS

OILER: RUTHERFORD FWT: THOMAS

WATCH ENGR'S SIGNATURE -

2000-2400 WATCH

AS BEFORE - MADE ROUTINE INSPECTIONS OF MACHINERY AND SPACES
 BILGES AT SAFE LEVELS - COMPLIANT WITH NIGHT AND STANDING
 ORDERS

OILER: RUTHERFORD FWT: THOMAS

WATCH ENGR'S SIGNATURE -

2400-0400 WATCH

Cleaned F.D. discharge strainer. Complied with nite and standing orders.
 Frequent inspections of all machinery and spaces. Machinery as before.
 Bilges at a safe level. Permission to blow tubes denied.

OILER: LA PINE. FWT: LAGAT

WATCH ENGR'S SIGNATURE -

0400-0800 WATCH

Complied with night and standing orders. Frequent inspections of all
 machinery and spaces. Bilges pumped down to a safe level. Machinery as before.

OILER: LA PINE FWT: LAGAT

WATCH ENGR'S SIGNATURE -

0800-1200 WATCH

@ 0908 FIRE DRILL started EMERG FIRE PUMP in LEAP FLAT. FIRE PUMP
 Relief Valves set at 125" @ 0930 Sec EMERG FIRE PUMP. @ 0933 Sec FROM FIRE DRILL
 Boost DRILL @ 0942. Sec 1030. Pumped F.D. salt from #9 & 5200 M.T.
 Pumped & Dumped After Peak TANK. Pumped Bilges down Painting &
 Clearing ENG ROOM.

OILER: OUSEN FWT: WHITE

WATCH ENGR'S SIGNATURE -

CHIEF ENGINEER

BOILER WATER READINGS

STB'D	PORT
HOURS 236	HOURS 222
AKL	AKL 7.34
T-101	T-AKL 13.73
SAL.	SAL. 3.37
PHOS.	PHOS. 40
R.ph	R.ph 11
	SO ₃ 35

CHIEF ENGR'S SIGNATURE -

REMARKS

1200-1600 WATCH

Port Watch machinery Inspection #2 Boiler & F.O. Pumps #2 Blue Feed Pump #2 F.O. Pump #3 & #4 S/S. Coils. #3 m.h. Cond. Pump Aux Circ. Pump. Pumped Bilges from #7 D.B.S. F.O. TR. B-6. Pumped Bilges.

WATCH ENGR'S SIGNATURE-

L. Harris

1600-2000 WATCH

MAINTENANCE - CHANGED & CLEANED FC BURNER & HIGH STRAINER. MAINTENANCE - MADE ROUTINE INSPECTIONS OF MACHINERY AND SPACES. BILGES AT SAFE LEVEL - MAINTAINED STANDING ORDERS.

OILER: RUTHERFORD - FWT: THOMAS

2000-2400 WATCH

MAINTENANCE - MADE ROUTINE INSPECTIONS OF MACHINERY AND SPACES. BILGES AT SAFE LEVEL - MAINTAINED STANDING ORDERS.

WATCH ENGR'S SIGNATURE-

T. J. Thomas R/E

OILER: RUTHERFORD - FWT: THOMAS

2400-0400 WATCH

Complied with nite and standing orders. Blew tubes port boiler. Frequent inspections of all machinery and spaces. Pumped shaft alley bilge. Other bilges at safe level. Repacked bilge pump. Machinery in operation as before.

WATCH ENGR'S SIGNATURE-

T. J. Thomas R/E

OILER: LAPINE. FWT: LAGAT.

0400-0800 WATCH

Changed and cleaned burner and F.O. discharge strainer. Frequent inspections of all machinery and spaces. Complied with nite and standing orders. Bilges at a safe level. Machinery as before.

WATCH ENGR'S SIGNATURE-

T. E. Carney R/E

OILER: LAPINE. FWT: LAGAT

0800-1200 WATCH

Port Watch machinery Inspection As before. Changed & cleaned F.O. Burners & strainers. Pumped Bilges. Cleaning & painting Dry Room.

WATCH ENGR'S SIGNATURE-

T. E. Carney R/E

CHIEF ENGINEER

WATCH ENGR'S SIGNATURE-

L. Harris

BOILER WATER READINGS

STB'D	PORT
HOURS 236	HOURS 244
AKL	AKL 9.54
T-TEMP	T-AKL 13.43
SAL.	SAL. 3.31
PHOS.	PHOS. 40
R.ph	R.ph 71
	58 35

CHIEF ENGR'S SIGNATURE-

T. E. Carney

USNS		VOYAGE NO.		FROM		TO		TYPE OF VESSEL		DATE	
USS John Pope		12A		AT USC CARLAD				P2 S2 R2		5-6 March 68	

WATCH							WATCH							
	1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200		1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200	
RUNNING TIME							MACH. PARTICULARS (CONT'D) TEMPERATURES (CONT'D)	HOTTEST GEAR BEARING FORWARD						
DETENTION TIME								HOTTEST GEAR BEARING AFT						
REVOLUTION COUNTER (END OF WATCH)								AUX. COND. CONDENSATE	87/84	86/84	86/84	86/84	86/84	
TOTAL REVOLUTIONS (FOR WATCH)								1ST STAGE FEED WATER HEATER	100	100	102	102	102	
AVERAGE RPM								D. C. FEED WATER HEATER	238	238	238	238	238	
F.O. METER (END OF WATCH)	5604	5604	5604	5606	5606	5606		3RD STAGE FEED WATER HEATER						
F.O. CONSUMED	400	400	400	400	400	400								
PRESSURES	THROTTLE							BOILER PARTICULARS TEMPERATURES	SUPER HEAT	P				
	H.P. AHEAD								S					
	L.P. AHEAD								F.O. TO BURNERS	170	170	172	177	177
	VACUUM						AIR TO FURNACE		P					
	L.O. TO TURBINES						S							
	AUX. STEAM	150	150	150	150	150	F.O. TEMP. IN SETTLING TANKS		P	102	102	102	102	102
	BACK PRESSURE	10	10	10	10	10	S		85	85	85	85	85	
	GLAND STEAM						PORT BOILER UPTAKE							
	H.P. BLEEDER						STBD. BOILER UPTAKE							
	L.P. BLEEDER						F. O. BACK PRESSURE							
TEMPERATURES	STEAM AT THROTTLE						MISCELLANEOUS	MAIN STEAM	440	440	440	440	440	
	L. P. EXHAUST							F.O. TO BURNERS	130	130	130	125	125	
	CONDENSATE							MAIN COND. SALINITY						
	CIRC. WATER IN	62	62	62	62	62		ENGINE ROOM TEMPERATURE	82	82	82	78	78	
	CIRC. WATER OUT							FIRE ROOM TEMPERATURE	82	82	82	75	76	
	L.O. TO COOLERS							NOZZLES IN USE						
	L.O. FROM COOLERS							NO. OF BURNERS IN USE	P	1	1	1	1	
	TEMPERATURE THRUST BEARING							S						
	FORWARD H.P. ROTOR BEARING							BURNER TIP SIZE	P	5/55	5/55	5/55	5/55	
	AFT. H.P. ROTOR BEARING							S						

GENERATORS												FUEL - WATER AND LUBE OIL														
WATCH	GENERATOR NUMBER	R.P.M.	STEAM PRESSURE	STEAM TEMP.	L.O. PRESSURE	L.O. TO COOLER	L.O. FROM COOLER	TEMP. OF HOTTEST BEARING	L.O. GOVERNOR PRESSURE	AMPS POSITIVE	AMPS NEGATIVE	VOLTS	FUEL OIL	METER AT NOON		ON HAND AT START OF DAY		BOILER WATER	EVAPORATED OR RECEIVED		LUBE OIL	ON HAND		DIESEL OIL	ON HAND	
														METER PREVIOUS NOON	CONSUMED BY METER	ON HAND AT START OF DAY	RECEIVED DURING DAY		EXPENDED DURING DAY	REMAINING ON BOARD		ON HAND AT START OF DAY	EVAPORATED OR RECEIVED		ON HAND	CONSUMED
1200 TO 1600	3	1200	440		9	130	110		74	850	850	240		5606970	5604550	2220	3155	344	10	346	3	898	855	3		
	4	1200	440		9.5	132	110		70	850	850	240														
1600 TO 2000	3	1200	440		9	130	110		74	850	850	240														
	4	1200	440		9.5	132	110		70	850	850	240														
2000 TO 2400	3	1200	440		9	130	110		74	850	850	240														
	4	1200	440		9.5	132	110		70	850	850	240														
2400 TO 0400	3	1200	440		9.0	130	110		74	850	850	240														
	4	1200	440		9.5	134	112		60	750	750	240														
0400 TO 0800	3	1200	440		9.0	130	110		74	900	900	240														
	4	1200	440		9.5	134	112		60	850	850	240														
0800 TO 1200	3	1200	440		9	136	112		74	900	900	240														
	4	1200	440		9.5	135	114		60	800	800	240														

L.O. CENTRIFUGE - HOURS OPERATED					
1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200

SUMMARY		
RUNNING TIME		PROPELLER SLIP (%)
DETENTION TIME		BBL FUEL/MI
TOTAL REVOLUTIONS		WIND DIRECTION
AVERAGE R.P.M.		STATE OF SEA
TOTAL MILES BY ENGINE		STATE OF WEATHER
TOTAL MILES BY OBSERVATION		

REMARKS

1200-1600 WATCH

Port watch machinery preparation #4 Boiler & F.D. Blower
#4 Bl. Feed Pump #4 Air Pump #5 induced Pump Aux Cond Pump
#3 & #4 S.S. Casing Clean Painting & Bleeding Eng Room Pumped
Bilges

WATCH ENGR'S SIGNATURE-

L. Harris

1600-2000 WATCH

1. BEFORE ENGINE AND CLEANER F.D. BLOWER & AIR STRAINER
MADE ROUTINE INSPECTIONS OF MACHINERY AND SPACES - PAINTED HOLES,
REFILED FLAT AND BOLTED GILDED TO SAFE LEVEL. BILGES
WITH NIGHT AND STANDING ORDERS

WATCH ENGR'S SIGNATURE-

T. J. [Signature] R/E

2000-2400 WATCH

2. BEFORE-MADE ROUTINE INSPECTIONS OF MACHINERY AND SPACES -
BILGES AT SAFE LEVEL - CARRIED OUT NIGHT AND STANDING ORDERS
FOLLOW DOWN MAKE UP FEED

WATCH ENGR'S SIGNATURE-

T. J. [Signature] R/E

2400-0400 WATCH

OILER: LAPINE FWT: LAGAT

Changed F.W. section to #3 stbd @ 2000. Cleaned F.O. discharge strainer.
Frequent inspections of all machinery and spaces. Complied with night and
standing orders. Bilges at a safe level. Machinery in operation as
before. Blew down M.V. evap

WATCH ENGR'S SIGNATURE-

T. E. Carney R/E

0400-0800 WATCH

OILER: LAPINE FWT: LAGAT

Complied with nite and standing orders. Frequent inspections of all machinery
and spaces. Bilges at a safe level. Machinery in operation as before.
Changed and cleaned burner.

WATCH ENGR'S SIGNATURE-

T. E. Carney R/E

0800-1200 WATCH

OILER: LAPINE FWT: LAGAT

Port watch machinery preparation as before. Changed
& cleaned F.O. Bypass & start stop valves. Pumped Bilges
Deposited Look in Return line from M.V. Evap. Clean Painting
& Bleeding Eng Room. Pumped

WATCH ENGR'S SIGNATURE-

L. Harris

CHIEF ENGINEER

BOILER WATER READINGS

STB'D	PORT
HOURS	HOURS 268
AKL	AKL 7.34
T-ALK	T-AKL 13.40
SAL.	SAL. 2.31
PHOS.	PHOS. 30
R.ph	R.ph 1.4
	SC 30

CHIEF ENGR'S SIGNATURE-

[Signature]

REMARKS

1200-1600 WATCH

Port watch machinery inspection #4 Blw & F.D. Blower #4
 Blw. Feed Pump #4 F.D. Pump #3 m.v. Cond. Pump Aux. Cond. Pump
 #3 & #4 S.S. Cond. m.v. Evap. Cond. Pumping & cleaning Eng Room.

WATCH ENGR'S SIGNATURE-

F. Harris

1600-2000 WATCH

AS BEFORE - SHIPS FORCE KNOCKED OFF @ 2130 - MADE ROUTINE
 INSPECTIONS OF SPACES AND EQUIPMENT - PUMPED ENG ROOM
 BILGES TO SAFE LEVEL - COMPLIED WITH NIGHT AND STANDING
 ORDERS

WATCH ENGR'S SIGNATURE-

T. S. P. [Signature]

2000-2400 WATCH

OILER: OLSEN - FWT: THOMAS

AS BEFORE - SHIPS FORCE KNOCKED OFF @ 2130 - MADE ROUTINE
 INSPECTIONS OF SPACES AND EQUIPMENT - PUMPED ENG ROOM
 BILGES TO SAFE LEVEL - COMPLIED WITH NIGHT AND STANDING
 ORDERS

WATCH ENGR'S SIGNATURE-

T. S. P. [Signature]

2400-0400 WATCH

OILER: OLSEN - FWT: THOMAS

Blew tubes port boiler. cleaned F.D. discharge strainer. Pumped bilges to a
 safe level. Frequent inspections of all machinery and spaces. Complied with night and
 standing orders. Machinery in operation as before.

WATCH ENGR'S SIGNATURE-

T. E. [Signature]

0400-0800 WATCH

OILER: LAPINE FWT: LAGAT

Complied with nite and standing orders. changed and cleaned burner.
 Bilges at a safe level. Frequent inspections of all machinery and spaces.
 Machinery as before.

WATCH ENGR'S SIGNATURE-

T. E. [Signature]

0800-1200 WATCH

OILER: LAPINE FWT: LAGAT

Port watch machinery inspection As Before blow down
 m.v. Evap. Cond. Pumping & cleaning Eng Room. Pumped
 Bilges.

WATCH ENGR'S SIGNATURE-

F. Harris

CHIEF ENGINEER

BOILER WATER READINGS

STB'D	PORT
HC	HOURS 292
AKL	AKL 9.34
T-101	T-AKL 13.43
SAL.	SAL. 3.31
PHOS.	PHOS. 30
R.ph	R.ph 11
	S ₀ 30

CHIEF ENGR'S SIGNATURE-

[Signature]

USNS <i>USS John Pope</i>	VOYAGE NO. <i>12 A</i>	FROM <i>AT USC CARLIND</i>	TO	TYPE OF VESSEL <i>FSR</i>	DATE <i>7-8 MARCH 1968</i>
------------------------------	---------------------------	-------------------------------	----	------------------------------	-------------------------------

WATCH							WATCH						
	1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200		1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200
RUNNING TIME							MACH. PARTICULARS (CONT'D)						
DETENTION TIME													
REVOLUTION COUNTER (END OF WATCH)													
TOTAL REVOLUTIONS (FOR WATCH)													
AVERAGE RPM													
F.O. METER (END OF WATCH)	<i>5609</i>	<i>5610</i>	<i>5610</i>	<i>5610</i>	<i>5611</i>	<i>5611</i>	TEMPERATURES (CONT'D)						
F.O. CONSUMED	<i>380</i>	<i>460</i>	<i>530</i>	<i>390</i>	<i>390</i>	<i>440</i>							
PRESSURES	THROTTLE							HOTTEST GEAR BEARING FORWARD					
	H.P. AHEAD							HOTTEST GEAR BEARING AFT					
	L.P. AHEAD							AUX. COND. CONDENSATE	<i>82 1/4</i>	<i>84 1/2</i>	<i>82 1/4</i>	<i>84 1/2</i>	<i>82 1/4</i>
	VACUUM							1ST STAGE FEED WATER HEATER	<i>114</i>	<i>110</i>	<i>111</i>	<i>104</i>	<i>104</i>
	L.O. TO TURBINES							D. C. FEED WATER HEATER	<i>238</i>	<i>230</i>	<i>230</i>	<i>236</i>	<i>237</i>
	AUX. STEAM	<i>150</i>	<i>150</i>	<i>150</i>	<i>150</i>	<i>150</i>		3RD STAGE FEED WATER HEATER					
	BACK PRESSURE	<i>10</i>	<i>10</i>	<i>10</i>	<i>10</i>	<i>10</i>	TEMPERATURES	SUPER HEAT					
	GLAND STEAM							F.O. TO BURNERS	<i>170</i>	<i>170</i>	<i>180</i>	<i>179</i>	<i>180</i>
	H.P. BLEEDER							AIR TO FURNACE	<i>170</i>				
	L.P. BLEEDER							F.O. TEMP. IN SETTLING TANKS	<i>108</i>	<i>102</i>	<i>102</i>	<i>100</i>	<i>100</i>
	L.P. BLEEDER							PORT BOILER UPTAKE	<i>47</i>	<i>102</i>	<i>102</i>	<i>100</i>	<i>101</i>
TEMPERATURES	STEAM AT THROTTLE							STBD. BOILER UPTAKE					
	L. P. EXHAUST						PRESSURES	F.O. BACK PRESSURE					
	CONDENSATE							MAIN STEAM	<i>440</i>	<i>440</i>	<i>440</i>	<i>440</i>	<i>440</i>
	CIRC. WATER IN	<i>60</i>	<i>60</i>	<i>60</i>	<i>60</i>	<i>62</i>		F.O. TO BURNERS	<i>112</i>	<i>112</i>	<i>120</i>		
	CIRC. WATER OUT							MAIN COND. SALINITY					
	L.O. TO COOLERS							ENGINE ROOM TEMPERATURE	<i>80</i>	<i>76</i>	<i>76</i>	<i>76</i>	<i>77</i>
	L.O. FROM COOLERS							FIRE ROOM TEMPERATURE	<i>80</i>	<i>76</i>	<i>76</i>	<i>73</i>	<i>76</i>
	TEMPERATURE THRUST BEARING						MISCELLANEOUS	NOZZLES IN USE					
	FORWARD H.P. ROTOR BEARING							NO. OF BURNERS IN USE	<i>1</i>	<i>1</i>	<i>1</i>	<i>1</i>	<i>1</i>
	AFT. H.P. ROTOR BEARING							BURNER TIP SIZE	<i>5 1/8</i>	<i>5 1/8</i>	<i>5 1/8</i>	<i>5 1/8</i>	<i>5 1/8</i>
	FORWARD L.P. ROTOR BEARING							CO ₂ % PORT BOILER					
	AFT. L.P. ROTOR BEARING							CO ₂ % STBD. BOILER					

WATCH	GENERATORS											FUEL - WATER AND LUBE OIL			
	GENERATOR NUMBER	R.P.M.	STEAM PRESSURE	STEAM TEMP.	L.O. PRESSURE	L.O. TO COOLER	L.O. FROM COOLER	TEMP. OF HOTTEST BEARING	L.O. GOVERNOR PRESSURE	AMPS POSITIVE	AMPS NEGATIVE	METER AT NOON	METER PREVIOUS NOON	CONSUMED BY METER	ON HAND AT START OF DAY
1200 TO 1600	3	1200	440		9	134	112	74	850	850	240	5611780	5609390	2390	349
	4	1200	440		9.5	134	112	50	850	850	240				10
1600 TO 2000	3	1200	440		9	132	110	74	850	850	240	3040			348
	4	1200	440		9.5	134	112	50	850	850	240				12
2000 TO 2400	3	1200	440		9	132	110	74	850	850	240				2198
	4	1200	440		9.5	134	112	50	850	850	240				-0-
2400 TO 0400	3	1200	440		9.0	132	115	74	850	850	240	2980			2195
	4	1200	440		9.5	132	110	50	850	850	240				2
0400 TO 0800	3	1200	440		9.5	132	110	75	800	800	240	894			892
	4	1200	440		9.7	131	111	50	850	775	240				890
0800 TO 1200	3	1200	440		9	136	110	74	850	850	240				2
	4	1200	440		9.5	134	112	50	800	800	240				

LOW PRESS. EVAPORATORS (No. of hrs. operated) (Fresh water made gals.)

L.O. CENTRIFUGE - HOURS OPERATED

1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200

SUMMARY

RUNNING TIME	PROPELLER SLIP (%)
DETENTION TIME	BBL FUEL MI
TOTAL REVOLUTIONS	WIND DIRECTION
AVERAGE R.P.M.	STATE OF SEA
TOTAL MILES BY ENGINE	STATE OF WEATHER
TOTAL MILES BY OBSERVATION	

REMARKS

1200-1600 WATCH

Port watch machinery inspection #4 Boiler + F.O. Blower
 #4 Fuel Pump #4 F.O. Pump #4 Main Cond Pump A/C. Pump
 #2 F.O. Pump #3 + #4 S.S. Cows. Clean Painting of Chimney
 Room. See to star @ 1215 same at end @ 1430.

WATCH ENGR'S SIGNATURE-

L. Harris

1600-2000 WATCH

As before - changed and cleaned F.O. burner & exchange
 strainer - made routine inspections of spaces and equipment
 blew down M.U.F. - pumped bilges to safe level - carried
 out night and standing orders - complied with cleaning painting
 in eng spaces

WATCH ENGR'S SIGNATURE-

T. E. Arcuri R/E

2000-2400 WATCH

OILER USER - FWT THOMAS

As before - made routine inspections of machinery & spaces
 pumped bilges - blew down M.U.F. - complied with night
 and standing orders

WATCH ENGR'S SIGNATURE-

T. E. Arcuri R/E

2400-0400 WATCH

OILER USER - FWT THOMAS

Changed and cleaned F.O. discharge strainer. Blew tubes port boiler. Frequent
 inspections of all machinery and spaces. Bilges at a safe level. Machinery in
 operation as before. Complied with night and standing orders.

WATCH ENGR'S SIGNATURE-

T. E. Arcuri R/E

0400-0800 WATCH

OILER: ARCURI FWT: WHITE

Complied with nite and standing orders. Frequent inspections of all spaces
 and machinery. changed and cleaned burner and F.O. suction strainer. Machinery as
 before. Bilges at a safe level.

WATCH ENGR'S SIGNATURE-

T. E. Arcuri R/E

0800-1200 WATCH

OILER: ARCURI FWT: WHITE

Port watch machinery inspection AS before changed
 & cleaned F.O. Burners & steam it Dish strainers. Blowed
 Down M.U.F. Disch. Pumped Bilges. Tested Ruston Paves
 Alarm.

WATCH ENGR'S SIGNATURE-

L. Harris

CHIEF ENGINEER

BOILER WATER READINGS

STB'D	PORT
EC. S	HOURS 316
AKL	AKL
T-AKL	T-AKL
SAL.	SAL.
PHOS.	PHOS.
R.ph	R.ph

CHIEF ENGR'S SIGNATURE-

L. Harris

REMARKS

1200-1600 WATCH

Put watch machinery in operation #4 bilge + F.O. Blower
 #4 Bl. Feed Pump #4 F.O. Pump. #3 M.V. Cond. Pump A.V. Cond. Pump
 #3 + #4 S.S. Cond's. M.V. Evap. Blw. Sams Down Pumped
 Bilges

WATCH ENGR'S SIGNATURE-

J. Hurri

1600-2000 WATCH

#3 BEFORE CHANGED AND CLEANED F.O. BURNERS AND DISCHARGE
 STRAINER. F.O. DOWN MAKE UP FLAT - PUMPED BILGES TO SAFE
 LEVEL - MADE ROUTE INSPECTIONS OF MACHY ALL SPACES -
 COMPLIED WITH NITE AND STANDING ORDERS.

WATCH ENGR'S SIGNATURE-

J. Hurri

2000-2400 WATCH

OILER: CAPRE - FWT: LACAT

AD BEFORE EXCEPT F.O. SECTION FROM #12-12-600 - MADE ROUTINE
 INSPECTIONS OF MACHY AND SPACES - BILGES AT SAFE LEVEL -
 CARRIED OUT NITE AND STANDING ORDERS.

WATCH ENGR'S SIGNATURE-

J. Hurri

2400-0400 WATCH

OILER: CAPRE - FWT: LACAT

Frequent inspections of all machinery and spaces. Changed and cleaned
 burner and F.O. discharge strainer. Complied with nite and standing orders.
 Bilges at a safe level. Machinery in operation as before.

WATCH ENGR'S SIGNATURE-

J. E. Carney R/E

0400-0800 WATCH

OILER: ARCURI. FWT: WHITE.

Complied with nite and standing orders. Blew down make up evap. Frequent
 inspections of all spaces and machinery. Bilges at a safe level.
 Machinery in operation as before.

WATCH ENGR'S SIGNATURE-

J. E. Carney R/E

0800-1200 WATCH

OILER: ARCURI. FWT: WHITE.

Changed and cleaned F.O. suction and discharge strainers. Ship's force painting
 in machinery spaces. Frequent inspections of all machinery and spaces. Blew down M.V. evap.
 Bilges at a safe level. Complied with nite and standing orders. Machinery as before.

WATCH ENGR'S SIGNATURE-

J. E. Carney R/E

CHIEF ENGINEER

OILER: KOSZALINSKI. FWT: THOMAS

BOILER WATER READINGS

STB'D	PORT
EC'S	HOURS 340
AKL	AKL
T-AKL	T-AKL
SAL.	SAL.
PHOS.	PHOS.
R.ph	R.ph

CHIEF ENGR'S SIGNATURE-

J. E. Carney R/E

USNS		VOYAGE NO.		FROM		TO		TYPE OF VESSEL		DATE	
Gen. John P. ...		12 A		AT NSC ...				ES 2 K2		9-10 MARCH 1968	

	WATCH							WATCH								
	1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200		1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200			
RUNNING TIME							MACH. PARTICULARS (CONT'D)	HOTTEST GEAR BEARING FORWARD								
DETENTION TIME								HOTTEST GEAR BEARING AFT								
REVOLUTION COUNTER (END OF WATCH)								AUX. COND. CONDENSATE	14.4	8.8	10.2	8.8	8.4	8.4		
TOTAL REVOLUTIONS (FOR WATCH)								1ST STAGE FEED WATER HEATER	118	124	124	110	110	123		
AVERAGE RPM								D. C. FEED WATER HEATER	227	227	227	238	238	238		
F.O. METER (END OF WATCH)	4614	4614	5615	5615	5615	5616	MACH. PARTICULARS (CONT'D)	3RD STAGE FEED WATER HEATER								
F.O. CONSUMED	470	471	580	300	370	400		SUPER HEAT	P							
PRESSURES	THROTTLE							S								
	H.P. AHEAD							F.O. TO BURNERS	140	176	176	180	180	180		
	L.P. AHEAD							AIR TO FURNACE	P							
	VACUUM						S									
	L.O. TO TURBINES						F.O. TEMP. IN SETTLING TANKS	P	131	124	124	100	100	90		
	AUX. STEAM	122	150	150	160	150	180	S	104	96	96	92	92	80		
	BACK PRESSURE	10	10	10	10	10	10	PORT BOILER UPTAKE								
	GLAND STEAM							STBD. BOILER UPTAKE								
	H.P. BLEEDER							F. O. BACK PRESSURE								
	I.P. BLEEDER							MAIN STEAM	440	440	440	440	440	440		
L.P. BLEEDER							F.O. TO BURNERS	160	165	166	100	100	100			
TEMPERATURES	STEAM AT THROTTLE						MISCELLANEOUS	MAIN COND. SALINITY								
	L. P. EXHAUST							ENGINE ROOM TEMPERATURE	83	80	80	78	77	80		
	CONDENSATE							FIRE ROOM TEMPERATURE	83	80	80	78	77	80		
	CIRC. WATER IN	60	60	62	62	62		62	NOZZLES IN USE							
	CIRC. WATER OUT								NO. OF BURNERS IN USE	P	1	1	1	1	1	
	L.O. TO COOLERS								S							
	L.O. FROM COOLERS								P	1	1	1	1	1	1	
	TEMPERATURE THRUST BEARING								S							
	FORWARD H.P. ROTOR BEARING								BURNER TIP SIZE	P	5/16	5/16	5/16	5/16	5/16	5/16
	AFT. H.P. ROTOR BEARING								S							
FORWARD L.P. ROTOR BEARING							CO ₂ % PORT BOILER									
AFT. L.P. ROTOR BEARING							CO ₂ % STBD. BOILER									
							OIL LEVEL MAIN SUMP									

WATCH	GENERATORS										FUEL - WATER AND LUBE OIL								
	GENERATOR NUMBER	R.P.M.	STEAM PRESSURE	STEAM TEMP.	L.O. PRESSURE	L.O. TO COOLER	L.O. FROM COOLER	TEMP. OF HOTTEST BEARING	L.O. GOVERNOR PRESSURE	AMPS POSITIVE	AMPS NEGATIVE	VOLTS	METER AT NOON	METER PREVIOUS NOON	CONSUMED BY METER	ON HAND AT START OF DAY	EVAPORATED OR RECEIVED	ON HAND	CONSUMED
1200 TO 1600	3	1200	440		9	130	110		74	750	750	240	5616040	5614050	1990	350	10	352	8
	4	1200	440		9.8	134	112		50	750	750	240							
1600 TO 2000	3	1200	440		9	130	110		74	750	750	240	2920			2193			
	4	1200	440		9.8	134	112		50	750	750	240	-0-	55		-0-			
2000 TO 2400	3	1200	440		9	130	110		74	750	750	240	2865			2198			
	4	1200	440		9.8	134	112		50	750	750	240	906			3			
2400 TO 0400	3	1200	440		9	130	110		74	750	750	240				888			
	4	1200	440		9.8	134	112		50	750	750	240	-0-			885			
0400 TO 0800	3	1200	440		9	130	110		74	750	750	240	870			3			
	4	1200	440		9.8	134	112		50	750	750	240	36						
0800 TO 1200	3	1200	440		9	130	110		74	750	750	240							
	4	1200	440		9.8	134	112		50	750	750	240							

L.O. CENTRIFUGE - HOURS OPERATED					
1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200

SUMMARY		
RUNNING TIME	PROPELLER SLIP (%)	
DETENTION TIME	BBL FUEL MI	
TOTAL REVOLUTIONS	WIND DIRECTION	
AVERAGE R.P.M.	STATE OF SEA	
TOTAL MILES BY ENGINE	STATE OF WEATHER	
TOTAL MILES BY OBSERVATION		

USNS		VOYAGE NO.		FROM		TO		TYPE OF VESSEL		DATE	
Gen. John F. Kennedy		110		HMSL GALLANT				2122		10-11 MARCH 1968	
WATCH											
1200 TO 16001600 TO 20002000 TO 24002400 TO 04000400 TO 08000800 TO 1200											
MACH. PARTICULARS (CONT'D)											
TEMPERATURES (CONT'D)											
HOTTEST GEAR BEARING FORWARD											
HOTTEST GEAR BEARING AFT											
AUX. COND. CONDENSATE											
1ST STAGE FEED WATER HEATER											
O. C. FEED WATER HEATER											
3RD STAGE FEED WATER HEATER											
SUPER HEAT											
F.O. TO BURNERS											
AIR TO FURNACE											
F.O. TEMP. IN SETTLING TANKS											
PORT BOILER UPTAKE											
STBD. BOILER UPTAKE											
F. O. BACK PRESSURE											
MAIN STEAM											
F.O. TO BURNERS											
MAIN COND. SALINITY											
ENGINE ROOM TEMPERATURE											
FIRE ROOM TEMPERATURE											
NOZZLES IN USE											
NO. OF BURNERS IN USE											
BURNER TIP SIZE											
CO ₂ % PORT BOILER											
CO ₂ % STBD. BOILER											
OIL LEVEL MAIN SUMP											
PRESSURES											
THROTTLE											
H.P. AHEAD											
L.P. AHEAD											
VACUUM											
L.O. TO TURBINES											
AUX. STEAM											
BACK PRESSURE											
GLAND STEAM											
H.P. BLEEDER											
I.P. BLEEDER											
L.P. BLEEDER											
STEAM AT THROTTLE											
L. P. EXHAUST											
CONDENSATE											
CIRC. WATER IN											
CIRC. WATER OUT											
L.O. TO COOLERS											
L.O. FROM COOLERS											
TEMPERATURE THRUST BEARING											
FORWARD H.P. ROTOR BEARING											
AFT. H.P. ROTOR BEARING											
FORWARD L.P. ROTOR BEARING											
AFT. L.P. ROTOR BEARING											
RPM											
F.O. METER (END OF WATCH)											
F.O. CONSUMED											

GENERATORS											
WATCH											
GENERATOR NUMBER											
R.P.M.											
STEAM PRESSURE											
STEAM TEMP.											
L.O. PRESSURE											
L.O. TO COOLER											
L.O. FROM COOLER											
TEMP. OF HOTTEST BEARING											
L.O. GOVERNOR PRESSURE											
AMPS POSITIVE											
AMPS NEGATIVE											
VOLTS											
FUEL OIL											
METER AT NOON											
METER PREVIOUS NOON											
CONSUMED BY METER											
ON HAND AT START OF DAY											
RECEIVED DURING DAY											
EXPENDED DURING DAY											
REMAINING ON BOARD											
DOMESTIC WATER											
ON HAND AT START OF DAY											
EVAPORATED OR RECEIVED											
ON HAND											
CONSUMED											
LOW PRESS. EVAPORATORS (No. of hrs. operated) (Fresh water made gals.)											
L.O. CENTRIFUGE - HOURS OPERATED											
1200 TO 1600											
1600 TO 2000											
2000 TO 2400											
2400 TO 0400											
0400 TO 0800											
0800 TO 1200											
SUMMARY											
RUNNING TIME											
DETENTION TIME											
TOTAL REVOLUTIONS											
AVERAGE R.P.M.											
TOTAL MILES BY ENGINE											
TOTAL MILES BY OBSERVATION											
PROPELLER SLIP (%)											
BBL FUEL MI											
WIND DIRECTION											
STATE OF SEA											
STATE OF WEATHER											

USNS		VOYAGE NO.		FROM		TO		TYPE OF VESSEL		DATE	
USNS John P. (PP-10)		12 H		PT NSC GAKLAND				12/12/65		3/11/12/65	

	WATCH							WATCH					
	1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200		1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200
RUNNING TIME							MACH. PARTICULARS (CONT'D)	HOTTEST GEAR BEARING FORWARD					
DETENTION TIME								HOTTEST GEAR BEARING AFT					
REVOLUTION COUNTER (END OF WATCH)								AUX. COND. CONDENSATE	90/40	80/80	80/80	80/80	80/80
TOTAL REVOLUTIONS (FOR WATCH)								1ST STAGE FEED WATER HEATER	100	100	100	110	110
AVERAGE RPM								D. C. FEED WATER HEATER	235	237	237	237	238
F.O. METER (END OF WATCH)	5618	5619	5619	5619	5620	5620	MACH. PARTICULARS (CONT'D)	3RD STAGE FEED WATER HEATER					
F.O. CONSUMED	390	390	370	340	380	420		SUPER HEAT	P				
PRESSURES	THROTTLE							S					
	H.P. AHEAD							F.O. TO BURNERS	1	196	195	200	200
	L.P. AHEAD							AIR TO FURNACE	P	180			
	VACUUM						S						
	L.O. TO TURBINES						F.O. TEMP. IN SETTLING TANKS	P	100	100	110	103	103
	AUX. STEAM	10	10	10	150	150	S	110	105	105	94	94	
	BACK PRESSURE	10	10	10	10	10	10	10	10	10	10	10	
	GLAND STEAM												
	H.P. BLEEDER												
	I.P. BLEEDER							PORT BOILER UPTAKE					
L.P. BLEEDER							STBD. BOILER UPTAKE						
TEMPERATURES	STEAM AT THROTTLE						MISCELLANEOUS	F. O. BACK PRESSURE					
	L. P. EXHAUST							MAIN STEAM	440	440	440	440	440
	CONDENSATE							F.O. TO BURNERS	125	95	90	90	100
	CIRC. WATER IN	60	61	61	62	60		MAIN COND. SALINITY					
	CIRC. WATER OUT							ENGINE ROOM TEMPERATURE	84	84	82	82	84
	L.O. TO COOLERS							FIRE ROOM TEMPERATURE	84	84	82	82	84
	L.O. FROM COOLERS							NOZZLES IN USE					
	TEMPERATURE THRUST BEARING							NO. OF BURNERS IN USE	P	1	1	1	1
	FORWARD H.P. ROTOR BEARING							S					
	AFT. H.P. ROTOR BEARING							BURNER TIP SIZE	P	5/33	5/33	5/33	5/33
FORWARD L.P. ROTOR BEARING						S							
AFT. L.P. ROTOR BEARING						CO ₂ % PORT BOILER							
						CO ₂ % STBD. BOILER							
						OIL LEVEL MAIN SUMP							

WATCH	GENERATORS										FUEL - WATER AND LUBE OIL									
	GENERATOR NUMBER	R.P.M.	STEAM PRESSURE	STEAM TEMP.	L.O. PRESSURE	L.O. TO COOLER	L.O. FROM COOLER	TEMP. OF HOTTEST BEARING	L.O. GOVERNOR PRESSURE	AMPS POSITIVE	AMPS NEGATIVE	VOLTS	METER AT NOON	METER PREVIOUS NOON	CONSUMED BY METER	ON HAND AT START OF DAY	EVAPORATED OR RECEIVED	ON HAND	CONSUMED	
1200 TO 1600	3	1200	440		9.8	133	112		74	800	800	240	5620 330	5618 250	2080	2810	352	10	354	8
1600 TO 2000	2	1200	440		9.8	134	112		50	800	800	240	5618 250	5618 250	2080	2810	2188	5	2185	3
2000 TO 2400	4	1200	440		9.8	134	112		50	800	800	240	5618 250	5618 250	2080	2810	2188	5	2185	3
2400 TO 0400	3	1200	440		9.8	134	112		50	800	800	240	5618 250	5618 250	2080	2810	2188	5	2185	3
0400 TO 0800	4	1200	440		9.8	134	112		50	800	800	240	5618 250	5618 250	2080	2810	2188	5	2185	3
0800 TO 1200	3	1200	440		9.8	134	112		50	800	800	240	5618 250	5618 250	2080	2810	2188	5	2185	3

L.O. CENTRIFUGE - HOURS OPERATED					
1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200

SUMMARY		
RUNNING TIME		PROPELLER SLIP (%)
DETENTION TIME		BBL FUEL/MI
TOTAL REVOLUTIONS		WIND DIRECTION
AVERAGE R.P.M.		STATE OF SEA
TOTAL MILES BY ENGINE		STATE OF WEATHER
TOTAL MILES BY OBSERVATION		

REMARKS

1200-1600 WATCH

Part watch machinery. Inspection #4 Pl. & F.O. Pumps
#4 Cond Pump #4 ... Pump #5 ... Pump ... Circ. Pump ... #4
... Pump ... Pump ...

WATCH ENGR'S SIGNATURE-

F. Harris

1600-2000 WATCH

As before - changed and cleaned F.O. suction and discharge
strainer - bilges to safe level - made routine inspections
of spaces and equipment - complied with night and standing
orders - made force cleaning and partial hull cleaning

WATCH ENGR'S SIGNATURE-

T. S. [Signature] RIE

OILER CAPTAIN - FWT GAGAT

2000-2400 WATCH

As before - made routine inspections of machinery and spaces
bilges at safe level - carried out night and standing orders
unable to blow tubes due to lack of favorable wind - blew
down make up tank -

WATCH ENGR'S SIGNATURE-

T. S. [Signature] RIE

OILER CAPTAIN - FWT GAGAT

2400-0400 WATCH

Frequent inspections of all machinery and spaces. Blew down make up tank.
Complied with night and standing orders. Blew tubes port boiler. Bilges at a safe
level. Machinery in operation as before.

WATCH ENGR'S SIGNATURE-

T. E. [Signature] RIE

OILER: KOSZALINSKI FWT: WHITE

0400-0800 WATCH

Changed and cleaned F.O. suction strainer. Changed F.W. suction to #3 std @ 0610.
Frequent inspections of all machinery and spaces. Bilges at a safe level. Complied
with night and standing orders. Machinery as before.

WATCH ENGR'S SIGNATURE-

T. E. [Signature] RIE

OILER: KOSZALINSKI FWT: WHITE

0800-1200 WATCH

Part watch machinery. Inspection as before except
No. Pump of main unit oil taking down @ 0950. Changed &
cleaned F.O. suction & strainer. Pumped Bilges Port Blw
and Cont. Blw to M.V.F. Evap. @ 0830 Hold any casualty
Drill B-1 from 0400 to 0915 3 men Present Bridge notified

WATCH ENGR'S SIGNATURE-

F. Harris

CHIEF ENGINEER

BOILER WATER READINGS

STB'D	PORT
HOURS	HOURS 412
AKL	AKL 4-34
T-AKL	T-AKL 13 43
S.L.	S.L. 2.07
PHOS.	PHOS. 40
R-ph	R-ph 11
	503 40

CHIEF ENGR'S SIGNATURE-

[Signature]

REMARKS

1200-1600 WATCH

Port watch machinery in operation #4 Boiler & F.D. Blower
 in unit on taking down sec. steam @ 1515 #4 Rlv Feed Pump #4
 Ec. Pump #3 in unit. Pump Aux. Circ. Pump #2 Five Pump.
 Port Boiler off unit. Blower @ 1500. Blower Down m.v.f. Evap.
 Added compound to Port Boiler

WATCH ENGR'S SIGNATURE-

L. Harris

1600-2000 WATCH

AS BEFORE EXCEPT #1 POT (CTR) PUMP AND #2 MA AIR COMP ON
 @ 1600 - CHECKED #1 POT (CTR) PUMP MAIN AIR COMP - CHANGED & CLEANED FC
 BURNER AND DISCH. STRAINER - DRAINED BILGES TO SAFE LEVEL -
 SHIP'S FORCE CLEANING AND PAINTING IN ALL SPACES - MADE ROUTINE
 INSPECTIONS OF MACH. AND SPACES - COMPLIED WITH NIGHT STANDING
 ORDERS -

OILER LATINE - FWT GALAT

WATCH ENGR'S SIGNATURE-

T. J. [Signature]

2000-2400 WATCH

AS BEFORE - CARRIED OUT CASUALTY DRILL B-1 - 2100-2115 - BRIDGE
 NOTIFIED - BLOW DOWN WAKEUP EVAP - MADE ROUTINE INSPECTIONS OF
 SPACES AND EQUIPMENT - BILGES AT SAFE LEVEL - SHIP'S FORCE
 CLEANING AND PAINTING IN ENL SPACES - CARRIED OUT NIGHT AND
 STANDING ORDERS

OILER LATINE - FWT GALAT

WATCH ENGR'S SIGNATURE-

T. J. [Signature]

2400-0400 WATCH

Frequent inspections of all machinery and spaces. Complied with nite and
 standing orders. Machinery in operation as before. Bilges at a safe level. Blow down
 M.V. evap. Held engineering casualty drill B-15 0200-0230. Notified bridge of
 same. Changed and cleaned F.D. discharge strainer.

OILER KOSZALINSKI FWT WHITE

WATCH ENGR'S SIGNATURE-

T. E. [Signature]

0400-0800 WATCH

Changed and cleaned burner. Complied with nite and standing orders.
 Frequent inspections of all machinery and spaces. Bilges at a safe level.
 Machinery as before.

OILER KOSZALINSKI FWT WHITE

WATCH ENGR'S SIGNATURE-

T. E. [Signature]

0800-1200 WATCH

Port watch machinery in operation AS BEFORE Changed &
 cleaned F.D. Burners & sucl. & disch. strainers, Pumped Bilges
 Blow Down m.v.f. Evap. TAKING F.W. FROM DUCK @ 1100. Filling
 F.W. Tks. 3 & 3 1/2. Sec #2 F.W. Pump started #1 oil line @ 0815

WATCH ENGR'S SIGNATURE-

L. Harris

CHIEF ENGINEER

BOILER WATER READINGS

STB'D	PORT
HOURS 236	HOURS 434
AKL	AKL 9.54
T-ALK	T-ALK 13.43
SAL.	SAL. 2.07
PHOS.	PHOS. 40
R.ph	R.ph 11
	523 40

CHIEF ENGR'S SIGNATURE-

T. E. [Signature]

USNS		VOYAGE NO.		FROM		TO		TYPE OF VESSEL		DATE	
USNS JOHN F. JOE		12 A		AT MSC OAKLAND				12 A		3/13/64	

	WATCH							WATCH					
	1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200		1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200
RUNNING TIME													
DETENTION TIME													
REVOLUTION COUNTER (END OF WATCH)													
TOTAL REVOLUTIONS (FOR WATCH)													
AVERAGE RPM													
F.O. METER (END OF WATCH)	5623	5623	5623	5624	5624	5625							
F.O. CONSUMED	380	410	360	380	390	430							
PRESSURES	THROTTLE												
	H.P. AHEAD												
	L.P. AHEAD												
	VACUUM												
	L.O. TO TURBINES												
	AUX. STEAM	130	120	130	150	150	130						
	BACK PRESSURE	10	10	10	10	10	10						
	GLAND STEAM												
	H.P. BLEEDER												
	L.P. BLEEDER												
TEMPERATURES	STEAM AT THROTTLE												
	L. P. EXHAUST												
	CONDENSATE												
	CIRC. WATER IN		60	60	60	60	60						
	CIRC. WATER OUT												
	L.O. TO COOLERS												
	L.O. FROM COOLERS												
	TEMPERATURE THRUST BEARING												
	FORWARD H.P. ROTOR BEARING												
	AFT. H.P. ROTOR BEARING												
TEMPERATURES	FORWARD L.P. ROTOR BEARING												
	AFT. L.P. ROTOR BEARING												
	HOTTEST GEAR BEARING FORWARD												
	HOTTEST GEAR BEARING AFT												
	AUX. COND. CONDENSATE	84/84	84/84	84/84	84/84	84/84	84/84						
	1ST STAGE FEED WATER HEATER	210	210	210	210	210	210						
	D. C. FEED WATER HEATER	238	238	238	238	238	238						
	3RD STAGE FEED WATER HEATER												
	SUPER HEAT	P											
	S												
TEMPERATURES	F.O. TO BURNERS	190	210	210	210	207	190						
	AIR TO FURNACE	P											
	S												
	F.O. TEMP. IN SETTLING TANKS	P	112	112	114	106	106						
	S	95	96	99	100	100	100						
	PORT BOILER UPTAKE												
	STBD. BOILER UPTAKE												
	F. O. BACK PRESSURE												
	MAIN STEAM	440	440	440	440	440	440						
	F.O. TO BURNERS	105	100	105	125	120							
TEMPERATURES	MAIN COND. SALINITY												
	ENGINE ROOM TEMPERATURE	83	82	82	80	79	81						
	FIRE ROOM TEMPERATURE	83	82	82	80	79	81						
	NOZZLES IN USE												
	NO. OF BURNERS IN USE	P	1	1	1	1	1						
	S												
	BURNER TIP SIZE	P	5/55	5/55	5/55	5/55	5/55						
	S												
	CO ₂ % PORT BOILER												
	CO ₂ % STBD. BOILER												
TEMPERATURES	OIL LEVEL MAIN SUMP												

WATCH	GENERATORS										FUEL - WATER AND LUBE OIL																					
	GENERATOR NUMBER	R.P.M.	STEAM PRESSURE	STEAM TEMP.	L.O. PRESSURE	L.O. TO COOLER	L.O. FROM COOLER	TEMP. OF HOTTEST BEARING	L.O. GOVERNOR PRESSURE	AMPS POSITIVE	AMPS NEGATIVE	VOLTS	METER AT NOON	METER PREVIOUS NOON	CONSUMED BY METER	ON HAND AT START OF DAY	EVAPORATED OR RECEIVED	ON HAND	CONSUMED	RECEIVED DURING DAY	EXPENDED DURING DAY	REMAINING ON BOARD	ON HAND AT START OF DAY	EVAPORATED OR RECEIVED	ON HAND	CONSUMED	RECEIVED	EXPENDED	REMAINING			
1200 TO 1600	3	1200	440		9.2	133	113		74	950	950	240	5625130	5622780	2350	2705	356		353			56	2649	764		875						
	4	1200	440		9.8	133	113		50	950	950	240																				
1600 TO 2000	3	1200	440		9.5	130	112		74	950	950	240																				
	4	1200	440		9.8	130	112		50	950	950	240																				
2000 TO 2400	3	1200	440		9.5	130	112		74	950	950	240																				
	4	1200	440		9.8	130	112		50	950	950	240																				
2400 TO 0400	3	1200	440		9.0	130	110		74	950	950	240																				
	4	1200	440		9.8	132	112		50	950	950	240																				
0400 TO 0800	3	1200	440		9.0	130	110		74	925	925	240																				
	4	1200	440		9.8	132	112		50	900	875	240																				
0800 TO 1200	3	1200	440		9.2	130	111		74	1000	1000	240																				
	4	1200	440		9.8	132	112		50	1000	1000	240																				

L.O. CENTRIFUGE - HOURS OPERATED					
1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200

SUMMARY		
RUNNING TIME	PROPELLER SLIP (%)	
DETENTION TIME	BBL FUEL MI	
TOTAL REVOLUTIONS	WIND DIRECTION	
AVERAGE R.P.M.	STATE OF SEA	
TOTAL MILES BY ENGINE	STATE OF WEATHER	
TOTAL MILES BY OBSERVATION		

REMARKS

1200-1600 WATCH

Port watch machinery in operation #4 Bilge & F.D. Blower #4
 Blw. Feed Pump #4 F.D. Pump #3 & #4 S.S. Cond. Pump #3
 Aux. Circ. Pump #2 Fire Pump Blw. Pump m.u.f. Evap.

WATCH ENGR'S SIGNATURE-

L. Harris

1600-2000 WATCH

→ BEFORE-CHANGED AND CLEANED F.D. PUMPER AND DISCH.
 STRAINER - BLEW DOWN MAKE UP EVAP - PUMPED BILGES TO SAFE
 LEVEL - MADE ROUTINE INSPECTION OF SPACES AND EQUIPMENT
 COMPLIED WITH MITE AND STANDING ORDERS

OILER LAPINE - FWT. ALAT

WATCH ENGR'S SIGNATURE-

T. S. Peterson R/E

2000-2400 WATCH

→ BEFORE-MADE ROUTINE INSPECTIONS OF MACHY AND SPACES
 BILGES AT SAFE LEVEL - CARRIED OUT MITE AND STANDING ORDERS

OILER LAPINE - FWT. ALAT

WATCH ENGR'S SIGNATURE-

T. S. Peterson R/E

2400-0400 WATCH

Frequent inspections of all machinery and spaces. Bilges at a safe
 level. Complied with mite and standing orders. Machinery in operation as before.
 Blew down make up evap.

OILER KOSZALINSKI, FWT. WHITE.

WATCH ENGR'S SIGNATURE-

L. E. Dancy R/E

0400-0800 WATCH

Complied with mite and standing orders. Bilges at a safe level. Frequent inspections
 of all machinery and spaces. changed and cleaned F.D. discharge strainer.
 Machinery in operation as before.

OILER KOSZALINSKI, FWT. WHITE.

WATCH ENGR'S SIGNATURE-

L. E. Dancy R/E

0800-1200 WATCH

Port watch machinery in operation as before. changed & cleaned
 F.D. Blowers & strainers. Pumped Bilges. Blew Down m.u.f.
 Evap. Renan

WATCH ENGR'S SIGNATURE-

L. Harris

CHIEF ENGINEER

BOILER WATER READINGS

STB'D	PORT
HOURS 236	HOURS 460
AKL	AKL 9.34
T-AL	T-AKL 13.43
SAL.	SAL. 2.07
PHOS.	PHOS. 46
R.ph	R.ph 11
503 40	

CHIEF ENGR'S SIGNATURE-

L. E. Dancy

[illegible]

REMARKS

1200-1600 WATCH

Port watch machinery Inspection #4 Boiler & F.O. Blower #4
 Bl. Feed Pump #4 F.O. Pump #2 Fire Pump #3 M.V. Cond. Pump #2 Aux. Circ.
 Pump. M.V.F. Evap. #3 & #4 S.S. Cond's. Blow Down M.V.F. Evap.
 Held ANNUAL Inspection of Eng. machinery & spaces Pumped
 Bilges.

WATCH ENGR'S SIGNATURE-

1600-2000 WATCH

AS BEFORE CHANGED AND CLEANED F.O. BURNER AND DISCHARGE
 STRAINER - PUMPED #4 HOSE AND F.O. P.M. BILGES - BLEW DOWN WAKE
 UP ELAP - MADE TESTING INSPECTIONS OF SPACES AND EQUIPMENT
 COMPLIED WITH LIGHT AND STANDING ORDERS

WATCH ENGR'S SIGNATURE-

OILER CAPINE - FWT LAGAT

2000-2400 WATCH

AS BEFORE - MADE BILGE INSPECTION - M.V. AND SPACES
 BILGES AT SAFE LEVEL - CARRIED OUT NIGHT AND STANDING
 ORDERS -

WATCH ENGR'S SIGNATURE-

OILER LAPINE - FWT LAGAT

2400-0400 WATCH

Blew down M.V. evap. Frequent inspections of all machinery and spaces.
 Complied with nite and standing orders. Blew tubes port boiler. Bilges at a
 safe level. Machinery as before.

WATCH ENGR'S SIGNATURE-

OILER: KOSZALINSKI FWT: WHITE

0400-0800 WATCH

Complied with nite and standing orders. changed and cleaned F.O. discharge
 strainer. Frequent inspections of all machinery and spaces. Bilges at a safe level.
 Machinery in operation as before.

WATCH ENGR'S SIGNATURE-

OILER: KOSZALINSKI FWT: WHITE

0800-1200 WATCH

Port watch machinery Inspection AS Before Except started
 L.O. Purifier & C&B Sump To Sump. Jacketing Gear Engaged At 0840.
 Blow Down M.V.F. Evap. Pumped Bilges. Reduced heating Basket in
 Stby Feed Pump Str. Line.

WATCH ENGR'S SIGNATURE-

CHIEF ENGINEER

Chief Engr. Inspected Reduction Gears & SURRY NOZZLES L.H.

BOILER WATER READINGS

SEB'D	PORT
HOURS 236	HOURS 484
AXL	AXL 4.34
T-AXL	T-AXL 13.43
SAL.	SAL. 2.00
PHOS.	PHOS. 4.0
R.ph	R.ph 11
	50 35

CHIEF ENGR'S SIGNATURE-

W. S. Chamberlain

USNS		VOYAGE NO.		FROM		TO		TYPE OF VESSEL		DATE	
Yves F. R. R.		12-F		7.2.66		Coffland		R22 R2		3/10-12/68	

	WATCH							WATCH					
	1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200		1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200
RUNNING TIME							MACH. PARTICULARS (CONT'D)	HOTTEST GEAR BEARING FORWARD					
DETENTION TIME								HOTTEST GEAR BEARING AFT					
REVOLUTION COUNTER (END OF WATCH)								AUX. COND. CONDENSATE	84 53	86 44	86 44	80 82	84 82 84 82
TOTAL REVOLUTIONS (FOR WATCH)								1ST STAGE FEED WATER HEATER	84 53	107	102	100	105 107
AVERAGE RPM								D. C. FEED WATER HEATER	238	239	238	238	235 236
F.O. METER (END OF WATCH)	5627	5628	5628	5629	5629	5629	3RD STAGE FEED WATER HEATER						
F.O. CONSUMED	420	390	370	380	400	410	SUPER HEAT	P					
PRESSURES	THROTTLE						BOILER PARTICULARS	F.O. TO BURNERS	200	210	210	210	210 210
	H.P. AHEAD							AIR TO FURNACE	P				
	L.P. AHEAD							F.O. TEMP. IN SETTLING TANKS	P	105	106	104	103 101 96
	VACUUM							S	99	95	95	94 100 101	
	L.O. TO TURBINES							PORT BOILER UPTAKE					
	AUX. STEAM	150	150	150	150	145 150		STBD. BOILER UPTAKE					
	BACK PRESSURE	10	10	10	10	10 10		F.O. BACK PRESSURE					
	GLAND STEAM							MAIN STEAM	440	440	440	440 440 440	
	H.P. BLEEDER							F.O. TO BURNERS	120	100	95	110 120 105	
	I.P. BLEEDER							MAIN COND. SALINITY					
L.P. BLEEDER						ENGINE ROOM TEMPERATURE	84	83	82	80 81 83			
TEMPERATURES	STEAM AT THROTTLE						MISCELLANEOUS	FIRE ROOM TEMPERATURE	84	83	82	80 81 82	
	L. P. EXHAUST							NOZZLES IN USE					
	CONDENSATE							NO. OF BURNERS IN USE	P	1	1	1 1 1 1	
	CIRC. WATER IN	60	60	60	59	60 61		S					
	CIRC. WATER OUT							BURNER TIP SIZE	P	5 1/2	5 1/2	5 1/2 5 1/2 5 1/2 5 1/2	
	L.O. TO COOLERS							S					
	L.O. FROM COOLERS							CO ₂ % PORT BOILER					
	TEMPERATURE THRUST BEARING							CO ₂ % STBD. BOILER					
	FORWARD H.P. ROTOR BEARING							OIL LEVEL MAIN SUMP					
	AFT. H.P. ROTOR BEARING												

WATCH	GENERATORS											FUEL - WATER AND LUBE OIL																
	GENERATOR NUMBER	R.P.M.	STEAM PRESSURE	STEAM TEMP.	L.O. PRESSURE	L.O. TO COOLER	L.O. FROM COOLER	TEMP. OF HOTTEST BEARING	L.O. GOVERNOR PRESSURE	AMPS POSITIVE	AMPS NEGATIVE	VOLTS	METER AT NOON	METER PREVIOUS NOON	CONSUMED BY METER	ON HAND AT START OF DAY	EVAPORATED OR RECEIVED	ON HAND	CONSUMED	ON HAND AT START OF DAY	RECEIVED	ON HAND	CONSUMED	ON HAND	RECEIVED	ON HAND	CONSUMED	
1200 TO 1600	3	1200	440		9.2	133	113		74	900	900	240	5627920	5627560	2360	2591	354			2110								
	4	1200	440		9.8	134	113		50	900	900	240																
1600 TO 2000	3	1200	440		9.5	132	112		74	850	850	240	1019							5								
	4	1200	440		9.8	134	113		50	850	850	240																
2000 TO 2400	3	1200	440		9.5	132	112		74	900	900	240																
	4	1200	440		9.9	134	113		50	900	900	240																
2400 TO 0400	3	1200	440		9.5	132	110		74	850	850	240																
	4	1200	440		9.8	134	113		50	850	800	240																
0400 TO 0800	3	1200	440		9.5	132	111		74	900	900	240																
	4	1200	440		9.8	133	112		50	900	850	240																
0800 TO 1200	3	1200	440		9.5	132	110		74	900	900	240																
	4	1200	440		9.8	132	111		50	900	850	240																

L.O. CENTRIFUGE - HOURS OPERATED					
1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200

SUMMARY			
RUNNING TIME		PROPELLER SLIP (%)	
DETENTION TIME		BBL FUEL (MI)	
TOTAL REVOLUTIONS		WIND DIRECTION	
AVERAGE R.P.M.		STATE OF SEA	
TOTAL MILES BY ENGINE		STATE OF WEATHER	
TOTAL MILES BY OBSERVATION			

REMARKS

1200-1600 WATCH

Fast watch machinery in operation #4 Boiler & F.D. Blower #4
 Blw. Feed Pump #4 F.G. Pump #3 & 4 S.S. Coils #3 M.H. Cond. Pump #2 AND Circ.
 Pump #2 FIRE Pump. M.U.F. Evap. Tested steering Eng. 1415. Sec.
 Trailing Gear C 1430. Sec. L.C. Pumps & No. Purifier C 1445. Pumped
 Bilges Pumped F.G. S.H. Room #7 1/2 P.B. F.L. T.H.

WATCH ENGR'S SIGNATURE-

1600-2000 WATCH

AS BEFORE-CHANGED AND CLEANED F.D. BURNER & DISCHARGE
 STRAINER-PUMPED #4 HOLE BILGES & ENG SPACE BILGES TO SAFE
 LEVEL-MADE ROUTINE INSPECTIONS OF MACHY AND SPACES-
 BLEW DOWN MAKE UP EVAP-COMPLIED WITH NIGHT & STANDING
 ORDERS-

OILER LAPINE-FWT LAGAT

WATCH ENGR'S SIGNATURE-

2000-2400 WATCH

AS BEFORE-MADE ROUTINE INSPECTIONS OF MACHY & SPACES
 BILGES AT SAFE LEVEL-BLEW DOWN MAKE UP EVAP-CARRIED OUT
 NIGHT AND STANDING ORDERS

OILER LAPINE-FWT LAGAT

WATCH ENGR'S SIGNATURE-

2400-0400 WATCH

Permission granted and tubes blown on port boiler, 0110-0115. Frequent inspections
 of machinery spaces. Bilges at a safe level Machinery in operation as before.
 Complied with nite and standing orders. Blew down make up evap.

OILER ARCURI FWT THOMAS

WATCH ENGR'S SIGNATURE-

0400-0800 WATCH

Frequent inspections of all machinery and spaces. Bilges at a safe level.
 Complied with night and standing orders. Machinery as before. Changed and cleaned
 F.O. discharge strainer.

OILER ARCURI FWT THOMAS

WATCH ENGR'S SIGNATURE-

0800-1200 WATCH

Complied with nite and standing orders. Frequent inspections of all machinery
 and spaces. Pumped bilges to a safe level. Machinery in operation as before.

OILER MC GURK FWT FISHER

WATCH ENGR'S SIGNATURE-

CHIEF ENGINEER

BOILER WATER READINGS

STB'D PORT

HOURS 236 HOURS 518

AKL AKL

T-REL T-REL

SCL. SCL.

PHOS. PHOS.

R.ph R.ph

CHIEF ENGR'S SIGNATURE-

[illegible]

REMARKS

1200-1600 WATCH

AT U.S.C. OAKLAND - IN OPERATION - #4 BOILER, F.D. BLOWER, F.O. SERVICE
 9 MN FEED PUMPS - #3 & 4 AUX GENS, #2 AUX CIRC, #3 MN COND, #2 FIRE SAN,
 #1 POT PUMP, MN AIR COMP, #2 MAKE UP EVAP - MADE ROUTINE INSPECTIONS
 OF MACHY AND SPACES - BLEW DOWN MAKE UP EVAP - PUMPED BILGES -
 COMPLIED WITH DEPT STANDING ORDERS.

OILER: MCBURK - FWT: FISHER

WATCH ENGR'S SIGNATURE -

1600-2000 WATCH

AS BEFORE - CHANGED AND CLEANED F.O. BURNERS & DISCHARGE
 STRAINER - PUMPED #4 HOLE & ENG ROOM BILGES TO SAFE LEVEL
 BLEW DOWN MAKE UP EVAP - MADE ROUTINE INSPECTIONS OF MACHY
 AND SPACES - CARRIED OUT NIGHT AND STANDING ORDERS

OILER: OLSEN - FWT: WHITE

WATCH ENGR'S SIGNATURE -

2000-2400 WATCH

AS BEFORE - MADE ROUTINE INSPECTIONS OF MACHY & SPACES
 BILGES AT SAFE LEVEL - BLEW DOWN MAKE UP EVAP - COMPLIED
 WITH NIGHT AND STANDING ORDERS

OILER: OLSEN - FWT: WHITE

WATCH ENGR'S SIGNATURE -

2400-0400 WATCH

Blew down make up evap. Pumped all holds necessary. Pumped bilges to a
 safe level. Frequent inspections of all machinery and spaces. Complied with nite and
 standing orders. Machinery in operation as before. changed and cleaned F.O. discharge
 strainer.

OILER: ARCURI FWT: THOMAS

WATCH ENGR'S SIGNATURE -

0400-0800 WATCH

Complied with nite and standing orders. Frequent inspections of all
 machinery and spaces. Bilges at a safe level. Machinery as before. Pumped shaft
 alley bilges.

OILER: ARCURI FWT: THOMAS

WATCH ENGR'S SIGNATURE -

0800-1200 WATCH

Changed and cleaned burner. Complied with nite and standing orders.
 Frequent inspections of all machinery and spaces. Bilges at a safe level.
 Machinery as before.

OILER: MCBURK FWT: FISHER

WATCH ENGR'S SIGNATURE -

CHIEF ENGINEER

BOILER WATER READINGS

STB'D	PORT
HOURS 236	HOURS 532
AKL	AKL
T-AKL	T-AKL
SAL.	SAL.
PHOS.	PHOS.
R.ph	R.ph

CHIEF ENGR'S SIGNATURE -

USNS		VOYAGE NO.		FROM		TO		TYPE OF VESSEL		DATE	
USS JOHN P. FIFE		12-A		C-115C CAKLAND				P2 52 R2		17-18 MARCH 1968	

	WATCH							WATCH					
	1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200		1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200
RUNNING TIME							MACH. PARTICULARS (CONT'D)	HOTTEST GEAR BEARING FORWARD					
DETENTION TIME								HOTTEST GEAR BEARING AFT					
REVOLUTION COUNTER (END OF WATCH)								AUX. COND. CONDENSATE	75.4	87.4	87.4	86	85-82 82.55
TOTAL REVOLUTIONS (FOR WATCH)								1ST STAGE FEED WATER HEATER	108	110	110	105	108 105
AVERAGE RPM								D. C. FEED WATER HEATER	236	236	236	237	237 238
F.O. METER (END OF WATCH)	1637 640	6033 640	5633 410	5633 780	5634 220	5634 610	BOILER PARTICULARS	3RD STAGE FEED WATER HEATER					
F.O. CONSUMED	360	440	370	370	440	370		SUPER HEAT	P				
PRESSURES	THROTTLE							S					
	H.P. AHEAD							F.O. TO BURNERS		200	210	212	210 207 200
	L.P. AHEAD							AIR TO FURNACE	P				
	VACUUM						S						
	L.O. TO TURBINES						F.O. TEMP. IN SETTLING TANKS	P	101	102	102	101	103 102
AUX. STEAM	150	150	150	150	150	150	S	102	100	100	95	92 92	
BACK PRESSURE	10	10	10	10	10	10	PORT BOILER UPTAKE						
GLAND STEAM							STBD. BOILER UPTAKE						
H.P. BLEEDER							F.O. BACK PRESSURE						
L.P. BLEEDER							MAIN STEAM		440	440	440	440	440 440
L.P. BLEEDER							F.O. TO BURNERS		100	100	96	100	120 125
STEAM AT THROTTLE							MAIN COND. SALINITY						
L.P. EXHAUST							ENGINE ROOM TEMPERATURE		82	80	78	77	76 78
CONDENSATE							FIRE ROOM TEMPERATURE		82	80	78	77	76 78
CIRC. WATER IN	60	60	60	60	60	60	NOZZLES IN USE						
CIRC. WATER OUT							NO. OF BURNERS IN USE	P	1	1	1	1	1
L.O. TO COOLERS							S						
L.O. FROM COOLERS							BURNER TIP SIZE	P	51.53	51.53	51.53	51.53	51.53 51.53
TEMPERATURE THRUST BEARING							S						
FORWARD H.P. ROTOR BEARING							CO ₂ % PORT BOILER						
AFT. H.P. ROTOR BEARING							CO ₂ % STBD. BOILER						
FORWARD L.P. ROTOR BEARING							OIL LEVEL MAIN SUMP						
AFT. L.P. ROTOR BEARING													

WATCH	GENERATORS											FUEL - WATER AND LUBE OIL														
	GENERATOR NUMBER	R.P.M.	STEAM PRESSURE	STEAM TEMP.	L.O. PRESSURE	L.O. TO COOLER	L.O. FROM COOLER	TEMP. OF HOTTEST BEARING	L.O. GOVERNOR PRESSURE	AMPS POSITIVE	AMPS NEGATIVE	VOLTS	METER AT NOON	METER PREVIOUS NOON	CONSUMED BY METER	ON HAND AT START OF DAY	EVAPORATED OR RECEIVED	ON HAND	CONSUMED	ON HAND AT START OF DAY	RECEIVED	ON HAND	CONSUMED	ON HAND	RECEIVED	CONSUMED
1200 TO 1600	3	1200	440		9	134	112		74	850	850	240	5634610	5632250	2330	2479	2105									
	4	1200	440		9.8	133	113		50	850	850	240														
1600 TO 2000	5	1200	440		9	132	110		74	900	900	240														
	4	1200	440		9.5	134	114		50	900	900	240														
2000 TO 2400	3	1200	440		9	132	110		74	900	850	240														
	4	1300	440		9.5	134	114		50	900	850	240														
2400 TO 0400	3	1200	440		9.5	129	108		74	775	775	240														
	4	1200	440		9.8	132	112		50	850	810	240														
0400 TO 0800	3	1200	440		9.5	129	108		74	850	850	240														
	4	1200	440		9.8	132	112		50	900	835	240														
0800 TO 1200	3	1200	440		9.5	130	108		74	850	850	240														
	4	1200	440		9.8	133	114		50	850	850	240														

L.O. CENTRIFUGE - HOURS OPERATED					
1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200

SUMMARY		
RUNNING TIME	PROPELLER SLIP (%)	
DETENTION TIME	BBL FUEL MI	
TOTAL REVOLUTIONS	WIND DIRECTION	
AVERAGE R.P.M.	STATE OF SEA	
TOTAL MILES BY ENGINE	STATE OF WEATHER	
TOTAL MILES BY OBSERVATION		

REMARKS

1200-1600 WATCH

AT USC OAKLAND - IN OPERATION - #4 BOILER, F.D. BLOWER, F.D. SERVICE, & MN FEED PUMP - #3 & 4 AUX GENS - #2 AUX CIRC. FIRE & SAN PUMPS, #3 IN COND PUMP, #1 MN AIR COMP & POT WTR PUMPS - #2 MAKE UP EVAP - PUMPED BILGES TO SAFE LEVEL - BLEW DOWN MAKE UP EVAP - MADE ROUTINE INSPECTIONS OF SPACES AND EQUIPMENT - COMPLIED WITH STANDING ORDERS

OILER MCGURK - FWT FISHER

WATCH ENGR'S SIGNATURE -

1600-2000 WATCH

AS BEFORE - CHANGED AND CLEANED F.D. BURNER AND DISCHARGE STRAINER - PUMPED HOLD AND ENG ROOM BILGES TO SAFE LEVELS BLEW DOWN MAKE UP EVAP - MADE ROUTINE INSPECTIONS OF MACHY AND SPACES - COMPLIED WITH NIGHT AND STANDING ORDERS

OILER OLSEN - FWT WHITE

WATCH ENGR'S SIGNATURE -

2000-2400 WATCH

AS BEFORE - MADE ROUTINE INSPECTIONS OF MACHY AND SPACES - BLEW DOWN MAKE UP EVAP - BILGES AT SAFE LEVEL - CARRIED OUT NIGHT AND STANDING ORDERS - F.D. SUCTION FROM INBOARD SETTLER @ 2300

OILER OLSEN - FWT WHITE

WATCH ENGR'S SIGNATURE -

2400-0400 WATCH

Blew down make up evap. Pumped holds as necessary. Frequent inspections of all machinery and spaces. Blew tubes port boiler 0303-0310. Complied with night and standing orders. Machinery in operation as before. Bilges at a safe level.

OILER ARCURI FWT THOMAS

WATCH ENGR'S SIGNATURE -

0400-0800 WATCH

Pumped shaft alley and engine room bilges. Frequent inspections of all machinery and spaces. Complied with nite and standing orders. Machinery as before. Changed and cleaned F.D. discharge strainer.

OILER ARCURI FWT THOMAS

WATCH ENGR'S SIGNATURE -

0800-1200 WATCH

Port water machinery in operation as before except started #2 Elec. F.W. Pump @ 0830. Sec. #1. Sec. #2 Fire Pump @ 0900 to 0930. Plumber working on liner changed & cleaned F.D. Burners & Suct. strainer. Blew Down M.U.F. Evap. Filled #3 Boiler Steam Room with water. Pumped Bilges.

CHIEF ENGINEER

WATCH ENGR'S SIGNATURE -

BOILER WATER READINGS

STB'D

PORT

HOURS 236 HOURS 556

AKL AKL 4.34

T-AKL T-AKL 13.43

SAL. SAL. 2.47

PHOS. PHOS. 30

R.ph R.ph 11

503 30

ILLINOIS
MR. DIXON AND HE TAKEN TO HOSPITAL @ 1825
BECAUSE OF CHEST PAINS T.S.P.

CHIEF ENGR'S SIGNATURE -

USNS		VOYAGE NO.		FROM		TO		TYPE OF VESSEL		DATE			
USS John B. Ford		12-H		P.O. C. Richmond				12-12-82		3/18/14/8			
WATCH													
1200 TO 16001600 TO 20002000 TO 24002400 TO 04000400 TO 08000800 TO 1200													
MACH. PARTICULARS (CONT'D)													
HOTTTEST GEAR BEARING FORWARD													
HOTTTEST GEAR BEARING AFT													
AUX. COND. CONDENSATE													
1ST STAGE FEED WATER HEATER													
D. C. FEED WATER HEATER													
3RD STAGE FEED WATER HEATER													
SUPER HEAT													
F.O. TO BURNERS													
AIR TO FURNACE													
F.O. TEMP. IN SETTLING TANKS													
PORT BOILER UPTAKE													
STBD. BOILER UPTAKE													
F. O. BACK PRESSURE													
MAIN STEAM													
F.O. TO BURNERS													
MAIN COND. SALINITY													
ENGINE ROOM TEMPERATURE													
FIRE ROOM TEMPERATURE													
NOZZLES IN USE													
NO. OF BURNERS IN USE													
BURNER TIP SIZE													
CO2 % PORT BOILER													
CO2 % STBD. BOILER													
OIL LEVEL MAIN SUMP													
PRESSURES													
THROTTLE													
H.P. AHEAD													
L.P. AHEAD													
VACUUM													
L.O. TO TURBINES													
AUX. STEAM													
BACK PRESSURE													
GLAND STEAM													
H.P. BLEEDER													
I.P. BLEEDER													
L.P. BLEEDER													
STEAM AT THROTTLE													
L. P. EXHAUST													
CONDENSATE													
CIRC. WATER IN													
CIRC. WATER OUT													
L.O. TO COOLERS													
L.O. FROM COOLERS													
TEMPERATURE THRUST BEARING													
FORWARD H.P. ROTOR BEARING													
AFT. H.P. ROTOR BEARING													
FORWARD L.P. ROTOR BEARING													
AFT. L.P. ROTOR BEARING													
TEMPERATURES													
HOTTTEST GEAR BEARING FORWARD													
HOTTTEST GEAR BEARING AFT													
AUX. COND. CONDENSATE													
1ST STAGE FEED WATER HEATER													
D. C. FEED WATER HEATER													
3RD STAGE FEED WATER HEATER													
SUPER HEAT													
F.O. TO BURNERS													
AIR TO FURNACE													
F.O. TEMP. IN SETTLING TANKS													
PORT BOILER UPTAKE													
STBD. BOILER UPTAKE													
F. O. BACK PRESSURE													
MAIN STEAM													
F.O. TO BURNERS													
MAIN COND. SALINITY													
ENGINE ROOM TEMPERATURE													
FIRE ROOM TEMPERATURE													
NOZZLES IN USE													
NO. OF BURNERS IN USE													
BURNER TIP SIZE													
CO2 % PORT BOILER													
CO2 % STBD. BOILER													
OIL LEVEL MAIN SUMP													

WATCH													
GENERATORS													
GENERATOR NUMBER													
R.P.M.													
STEAM PRESSURE													
STEAM TEMP.													
L.O. PRESSURE													
L.O. TO COOLER													
L.O. FROM COOLER													
TEMP. OF HOTTEST BEARING													
L.O. GOVERNOR PRESSURE													
AMPS POSITIVE													
AMPS NEGATIVE													
VOLTS													
FUEL OIL													
METER AT NOON													
METER PREVIOUS NOON													
CONSUMED BY METER													
ON HAND AT START OF DAY													
RECEIVED DURING DAY													
EXPENDED DURING DAY													
REMAINING ON BOARD													
ON HAND AT START OF DAY													
EVAPORATED OR RECEIVED													
ON HAND													
CONSUMED													
DOMESTIC WATER													
ON HAND AT START OF DAY													
EVAPORATED OR RECEIVED													
ON HAND													
CONSUMED													
LOW PRESS. EVAPORATORS (No. of hrs. operated) (Fresh water made gals.)													
L.O. CENTRIFUGE - HOURS OPERATED													
1200 TO 1600													
1600 TO 2000													
2000 TO 2400													
2400 TO 0400													
0400 TO 0800													
0800 TO 1200													
SUMMARY													
RUNNING TIME													
DETENTION TIME													
TOTAL REVOLUTIONS													
AVERAGE R.P.M.													
TOTAL MILES BY ENGINE													
TOTAL MILES BY OBSERVATION													
PROPELLER SLIP (%)													
BBL FUEL, MI													
WIND DIRECTION													
STATE OF SEA													
STATE OF WEATHER													

REMARKS

1200-1600 WATCH

Port watch machinery Inoperation #4 Boiler & F.D. Blower #4
 Bl. Feed Pump #4 F.D. Pumps #3 & #4 S.S. Clais. #3 and Cond. Pump Aux.
 Circ. pump #2 F.D. Pumps M.H.F. Exsp. Blaw down. Pumped
 Bilges S.S. #2 F.D. Pumps @ 1200

WATCH ENGR'S SIGNATURE

L. Harris

1600-2000 WATCH

PORT WATCH - MACH. LISTED IN USE AS BEFORE - Blow down M.U. Exsp.
 @ 2240 Bilges AT SAFE LEVEL - M.H.F. ROUTINE INSPECTION
 Complied with MTC & STANDING ORDERS

WATCH ENGR'S SIGNATURE

L. Harris R/E

2000-2400 WATCH

CHIEF CLERK - FWT WHITE
 PORT WATCH - MACH. AS BEFORE - Blowdown M.U. Exps 2240
 MADE ROUTINE WATCH & INSPECTIONS Complied with MTC
 & STANDING ORDERS - Bilges AT SAFE LEVEL -

WATCH ENGR'S SIGNATURE

L. Harris R/E

2400-0400 WATCH

CHIEF CLERK - FWT WHITE
 ROUTINE PORT WATCH. BLEW TUBES W/ PERMISSION. 1940
 ROUTINE INSPECTIONS, MAINTAINED SAFE LEVELS ALL BILGES Complied
 w/ MTC AND STANDING ORDERS.

WATCH ENGR'S SIGNATURE

L. Harris R/E

0400-0800 WATCH

CHIEF CLERK, FWT THOMAS
 BLEW DOWN MAKE UP COILS UNDER ROUTINE EXAMINATION
 SPACES MAINTAIN SAFE LEVELS ALL BILGES Complied w/ MTC
 AND STANDING ORDERS.

WATCH ENGR'S SIGNATURE

L. Harris R/E

0800-1200 WATCH

CHIEF CLERK, FWT THOMAS
 Port watch machinery Inoperation AS BEFORE changed &
 cleaned F.D. Burners & stagers. Blow down M.H.F. Exsp. Pumped
 Bilges Added compound to Port Boiler.

WATCH ENGR'S SIGNATURE

L. Harris

CHIEF ENGINEER

BOILER WATER READINGS

STB'D	PORT
HOURS 236	HOURS 586
AXL	AXL 8.76
T-AXL	T-AXL 12.26
SAL.	SAL. 2.47
PHOS.	PHOS. 30
R.ph	R.ph 11
	50° 30

CHIEF ENGR'S SIGNATURE

M. J. G. G. G. G.