


Forward
ENGINE ROOM LOG

GEARED TURBINE DRIVE



USNS

General John Pope (T-AP-116)

FROM *1200 hrs. 14 May* **19** *68* **TO** *17 June* **19** *68*

INSTRUCTIONS

1. The entries in this book will be made neatly and legibly by the engineer or other person directly in charge of the machinery of the ship, and with pen and ink or idelible pencil. No erasures nor the removal of any pages will be permitted. Incorrect entries may be changed by drawing a single line through same with ink or idelible pencil and writing in the correct data, followed by the initials of the person making the change. The greatest care shall be used in keeping the log book to insure absolute accuracy in all particulars.
2. All entries of time shall be made on the 24-hour basis, noon-to-noon.
3. Under the heading "REMARKS" a careful, detailed record of the events occurring daily in the engine department shall be entered in the log book, including violations of orders or regulations. Entries should be preceded by the time when pertaining to important tests, casualties, injuries, etc.
4. Entries regarding the following shall also be made when occurring:
 - (a) Repairs accomplished during watches.
 - (b) Faulty or erratic operation or failure of machinery.
 - (c) Any important changes in machinery of any nature or additions thereto.
 - (d) Remetalling of bearings; fitting new piston rings; reboring cylinders; renewing pump parts, metallic packing, important valves, propeller, shafting, stern bearing, zinc protection bars and rings outboard, strainers, etc.; details to be recorded in Machinery History.
 - (e) Pumping of bilges.
 - (f) Blowing of tubes *(not applicable to Diesel and Diesel Electric)*.
 - (g) Examining holding down bolts.
 - (h) Fuel and water taken aboard. The fuel account shall be carefully kept and the quantity consumed each day accurately ascertained.
 - (i) Record of special tests, i.e., running idle pumps, reach rods to valves, hydrostatic.
 - (j) Derelictions or deficiencies developed on the part of any member of the engine department.
 - (k) Filtering and cleaning elements installed in fuel and lube oil lines.
5. In twin screw ships when the machinery for each propeller is in separate Engine rooms, two books shall be utilized and each book shall be properly marked to indicate to which Engine room machinery it applies. When both Engines of a twin screw ship are in the same Engine space, proper identification of operating machinery will be pre-printed on each page or hand written on each page prior to daily operations.
6. The log books shall be retained on board unless required temporarily by the administrative commander and destroyed when three years old.

REMARKS

1200-1600 WATCH

Underway @ 18 Nozzles - Mach. in operation - B-1+2, G-1+2, M-1, MC-2, S-2, ME-G, A-1, AC-1, AE-G, D-1+2, P-1+2, F-1+2, C-1, L-1, C-1+2, E-1 - Cind + chgd. F.O. burners + disch. str's - Routine Tests + inspects of mach + spaces - 1300 - Sec. MW - Aux. Circ. X Conn. - Aux. Circ. ON Line - 1330 - AC unit 11 off - M.U.F. - Fwd + Aft E.R.'s - 6 TONS

WATCH ENGR'S SIGNATURE

1600-2000 WATCH

Underway 18 Nozzles machinery. Inspection as before changed + cleaned F.O. Burners + suet. strainers. Blow Tubes on Port + stbd Boilers @ 1600 Pumped F.O. Sott. from #5 Nozz TH. Pumped Bilges. M.U.F. used in Fwd + Aft. Eng. Rooms 6.2 TONS.

WATCH ENGR'S SIGNATURE

2000-2400 WATCH

Underway 18 Nozz, Mach. as before changed + cleaned F.O. Burners + disch. str's. Made routine rounds of insp. of Mach. + mach. spaces inc. Steering Room. Pumped E.R. Bilges + Refer Boxes 0930 Ch. Eng in E.R. M.U.F. used in Fwd + Aft. Eng. Rooms 4.9 TONS

WATCH ENGR'S SIGNATURE

2400-0400 WATCH

Underway @ 18 Nozzles - Mach. as before - Cind + chgd F.O. burners + disch. str's - Routine tests + inspects of mach + spaces - Complied with N/S ORDERS - M.U.F. used Fwd + Aft E.R.'s - 5.7 TONS

WATCH ENGR'S SIGNATURE

0400-0800 WATCH

Underway 18 Nozzles machinery. Inspection as before changed + cleaned F.O. Burners + suet. strainers. Reduced speed from 18 Nozzles to 4 40 RPM @ 2420 lost. fires in Boiler + main circ. cut. started Aux. Cond. Pump + aux. Air Ejector. H @ 2435. Main Circ. Back on Line. Pumped F.O. Sott. from #4 + #5. The Pumped Bilges M.U.F. used in Fwd + Aft Eng. Rooms 5.7 TONS.

WATCH ENGR'S SIGNATURE

0800-1200 WATCH

Underway 21 Nozz, Mach. as before changed + cleaned F.O. Burners + Disch. str's. Made routine rounds of insp. of mach. spaces and machinery inc. Steering Room. Pumped E.R. Bilges, Holds + Refer boxes 0800 - 0830 Blow Tubes #1 + 2 Boilers 0910 Tested Fire + smoke alarm #3, changed + cleaned L.O. str's. #1 + 2 Turbo-Gen's, M.U. used Fwd + Aft E.R. 8.6 TONS

WATCH ENGR'S SIGNATURE

CHIEF ENGINEER

#1	BLRS. #2	
8.76	P.A.L.K. 8.76	
12.185	T.A.L.K. 12.185	
2.49	CHL. 2.49	
30	PHOS. 30	
2.10	P.H. Cond. 2.10	
25	P.H. D.C. 25	28
CHEMICALS ADDED		
	ADJ.	
	G.C.	
	A.R.C.	
STEAMING HOURS		
6.99	F.S. 1217	
6.99	W.S. 1217	

CHIEF ENGR'S SIGNATURE

USNS		VOYAGE NO.		FROM		TO		TYPE OF VESSEL		DATE			
USNSC-12		12-12		Rahmud, P.O.		Lulu Bay, P.O.		P2-12-12		5/15-1/14			
		WATCH						WATCH					
		1200 TO 1600		1600 TO 2000		2000 TO 2400		2400 TO 0400		0400 TO 0800		0800 TO 1200	
RUNNING TIME		240		240		260		260		260		240	
DETENTION TIME													
REVOLUTION COUNTER (END OF WATCH)		4748		4757		4753		4756		4758		4760	
TOTAL REVOLUTIONS (FOR WATCH)		8590		1550		6320		5980		5720		8260	
AVERAGE RPM		95.9		95.7		95.3		94.8		95.3		93.7	
F.O. METER (END OF WATCH)		1430		1431		1431		1431		1431		1432	
F.O. CONSUMED		7490		2250		3160		6060		8990		1650	
		2790		2760		2910		2900		2930		2660	
		440		440		440		440		440		440	
		440		440		440		440		440		440	
		27		27.5		27		27.5		23		27	
		27		27.1		27		27		27.6		27.7	
		12		12		12		12		12		12	
		150		150		150		150		150		150	
		10		10		10		10		10		10	
		2.0		2.0		1.5		1.5		1.5		2.0	
		70		70		70		70		70		70	
		6		6		6		6		6		6	
		9		7		9		9		9		10	
		705		705		705		710		705		700	
		117		117		117		118		117		117	
		114		113		113		114		113		113	
		84		84		85		85		84		84	
		96		96		96		98		96		96	
		126		125		125		125		126		126	
		108		109		109		108		109		110	
		116		117		118		115		116		116	
		124		123		123		123		123		123	
		138		136		136		137		137		137	
		135		135		135		135		135		135	
		129		130		135		129		130		130	
		153		153		150		152		152		150	
		145		144		145		144		145		145	
		122		122		120		120		120		120	
		116		118		114		116		116		118	
		167		167		166		169		168		166	
		240		240		240		240		240		240	
		690		710		645		685		710		685	
		685		710		700		700		710		710	
		190		190		190		190		190		190	
		145		145		145		145		145		144	
		135		135		134		134		135		134	
		105		115		115		114		100		112	
		110		114		110		110		95		95	
		330		330		335		345		355		317	
		323		318		320		320		330		315	
		450		450		450		450		450		450	
		180		180		180		180		160		170	
		.41		.41		.41		.41		.41		.41	
		106		107		106		107		107		107	
		106		107		106		107		107		107	
		18		18		18		18		16		18	
		3		3		3		3		3		3	
		3		3		3		3		3		3	
		51		51		51		51		51		51	
		51		51		51		51		51		51	
		13.2		13.5		13.0		13.5		13.5		13.0	
		13.0		13.5		13.0		13.5		13.5		13.5	
		1.7		1.7		1.7		1.7		1.7		1.7	
		.050		.050		.050		.050		.050		.050	
		.100		.100		.100		.100		.100		.100	
		1432		1650				ON HAND AT START OF DAY		215			
		1430		1700				EVAPORATED OR RECEIVED		155			
		16350						ON HAND		330			
		7872						CONSUMED		40			
								ON HAND AT START OF DAY		1855			
		817						RECEIVED					
		7075						ON HAND					
		739						CONSUMED					
		112						ON HAND		2067			
		667						RECEIVED					
		184						CONSUMED					
		25		72		100							
		1200 TO 1600		1600 TO 2000		2000 TO 2400		2400 TO 0400		0400 TO 0800		0800 TO 1200	
		4		4		4 1/3		4 1/3		4 1/3		4	
		25		15		70		PROPELLER SLIP (%)		9.1%		8.4%	
								BBL FUEL MI		1.705			
		142700						WIND DIRECTION		090° 5 KTS			
		95.13/94.21						STATE OF SEA		090° 1'			
		527						STATE OF WEATHER		Elev.			
		479											

REMARKS

1200-1600 WATCH

Underway @ 18 Nozzles - Mach. in operation - B-1-2, G-1-2, M-1, MC-2, SA, ME-6, A-1, AC-1, AEG, D-1-2, P-1-2, F-1-2, C-1, L-1, FS-1, IC-1, E-1, A-CON - Cld & chgd F.O. burners & disch str's - Routine tests & inspects of mach & spaces - Cld & chgd MW L.O. str's - M.U.F. used Fwd, & Aft E.R.'s - 4.9 tons -

WATCH ENGR'S SIGNATURE

1600-2000 WATCH

Underway 18 Nozzles - Mach. in operation as before - changed & cleaned F.O. Burners & suet. strainers. Blow Tubes in Port & starboard Bilges. Pumped F.O. Sett. from #4 & #5 D.B. Tanks. Pumped Bilges. M.U.F. used Fwd & Aft. Eng. Room. 4.9 tons.

WATCH ENGR'S SIGNATURE

2000-2400 WATCH

Underway 18 Nozz - Mach. as before. Changed & cleaned F.O. Burners & Disch str's. Made routine rounds of Mach. & Mach spaces inc Steering Room. Pump E.R. Bilges & Refor boxes. 2300 RETARDED CLOCK 20 MIN ^W/BRIDGE M.U.F. used Fwd & Aft E.R. 3.0 tons

WATCH ENGR'S SIGNATURE

2400-0400 WATCH

Underway @ 18 Nozzles - Mach. as before - Cld & chgd. F.O. burners & disch str's - Routine tests & inspects of mach & spaces - Complied with NIS orders - 0100 - Retarded clock 20 mins - Time chkd w/BRIDGE - M.U.F. used Fwd & Aft E.R.'s - 4.2 tons - 0303 - Z - Loss of fuel oil suet - Shift F.O. SETTLERS - 0306 - Lit. fires under #2 boilers - 0312 - 44 18 Nozzles -

WATCH ENGR'S SIGNATURE

0400-0800 WATCH

Underway 18 Nozzles in operation as before - changed & cleaned F.O. Burners & suet. strainers. Retarded clock 40 mins @ 0420 Pumped F.O. Sett. from #4 & #5 D.B. Tanks. #4 Empty. Pumped Bilges. Reduced speed from 18 to 16 Nozzles @ 0700 ^W/BRIDGE. Added compound to #1 & #2 Boilers.

WATCH ENGR'S SIGNATURE

0800-1200 WATCH

Underway 18 Nozz Mach as before - 0800-0813 Blow Tubes #1 & #2 Boilers ^W/E Notified. 0900-0930 #1 & #2 Diesel Five pumps Tested, 0850 Tested Five & smoke Alarm ^W/BRIDGE 0920 increased RPM 16 to 18 Nozz ³/₁₃. Changed & cleaned F.O. Burners & Disch. str's, Changed & cleaned L.O. str's ^W/12 Turbo-GEN's, Pumped E.R. Bilges, Holds & Refor Boxes. Made routine rounds of insp. of Mach. & mach. spaces inc Steering room. Elect. Reported W.T.D. #6-11-1 is satisfactory. M.U.F. used Fwd & Aft E.R. 5.3 tons.

WATCH ENGR'S SIGNATURE

CHIEF ENGINEER

#1	BLRS. #2	
9193	PALK	9193
14160	TALK	14160
3131	CHL.	3131
40	PHOS.	40
F.O.	P.H. Cond.	810
45	P.H. D.C.	40
CHEMICALS MIXED		
302.	AUJ.	302.
302.	302.	
612.	602.	
STEAMING HOURS		
1225	F.S.	1247
224.	W.S.	1247

CHIEF ENGR'S SIGNATURE

REMARKS

1200-1600 WATCH

Underway @ 18 Nozzles - Mach. in operation - B-102, G-102, M-1, MC-2, S-2, MEG, A-1, AC-1, HEG, D-102, P-102, F-102, C-1, L-1, FS-1, LC-1, E-1, A-CON - Cld & chgd F.O. burners & disch str's - Routine tests & inspects of mach & spaces - M.U.F. used Fwd & Aft E.R.'s - 5.3 Tons -

WATCH ENGR'S SIGNATURE

R. W. Whately 3rd A/E

1600-2000 WATCH

Underway 18 Nozzles machinery in operation as before changed & cleaned F.O. burners & suet. strainers. Blow Tubes on B.1 & stbd Boilers @ 1600. Pumped E.R. Sett. fuel. F&A & #4 Port D.B. TH's. #5 & D.B. TH's Empty. Pumped Bilges. Hoisting str's on #4 P.D.B. TH's. Reduced speed from 18 to 16 Nozzles @ 1910. Bk Bridge. Followed speed to 16 Nozzles @ 1935 & to 18 Nozzles @ 1945. Bk Bridge

WATCH ENGR'S SIGNATURE

L. H. Harris

2000-2400 WATCH

Underway 18 Nozz Mach. as before. Changed & cleaned F.O. Burners & Disch. str's. Made routine rounds of insp of Mach. & Mach. spaces inc. Steering room. Pumped E.R. Bilges & Refr boxes. 2130 Ch. Eng in E.R. MU used Fwd & Aft E.R. 4.9 TONS changed & cleaned

WATCH ENGR'S SIGNATURE

Thos. Lund

2400-0400 WATCH

Underway @ 18 Nozzles - Mach. as before - Cld & chgd F.O. burners & disch str's - Routine tests & inspects of mach. & spaces - Complied with V/S orders - Cld & chgd MAIN L.O. str's - 0127 - Reduced speed to 10 Nozzles - B/O/B - 0137 - 0305 - Ch. Eng. in E.R. - 0152 - Reduced speed to 60 RPM - B/O/B - 0233 - Reduced speed to 40 RPM B/O/B

WATCH ENGR'S SIGNATURE

R. W. Whately 3rd A/E

0400-0800 WATCH

Underway machinery in operation as before. Reduced speed to 30 RPM @ 0414 to Bridge. 60 RPM @ 0525 & Time Clock ARRIVED @ 0600. Aft. 47699000 FCM - 128918030 S-5414180. 502 Port @ 0630. Bulls as per Bull Book. M.U.F. used Aft & Fwd H.2 TONS. F.W.R. @ 0739. Aft. 47701640 FCM - P-8918260 S-5414330. S.G. str's. to M.N. Rm. @ 0740 Jacking Gear Engaged @ 0742.

WATCH ENGR'S SIGNATURE

L. H. Harris

0800-1200 WATCH

Moored at Alva-6 Pier Subic Bay P.I. Main Eng Turning by jacking gear #1/2 Boilers & #1/2 Turbo-Generators on line 0800 changed to high oil inj on Main changed & cleaned F.O. Burners & Disch. str's. Pumped E.R. Bilges & Refr boxes & holds. Made routine rounds of insp. of mach. & mach. spaces. Reported started Refueling & taking on water @ 0905. Mr. Brown repaired leaking balancing valves on Ahead Throttle changed & cleaned L.O. str's, #1 & #2 Turbo-GEN's.

WATCH ENGR'S SIGNATURE

Thos. Lund

CHIEF ENGINEER

71	BERS. 12
9.93	PALK. 9.93
14.60	TALK. 14.60
3131	CHL. 3.31
40	PHOS. 40
50	P.H. Cond. 50
40	P.H. DT. 40
CHEMICAL USED	
	ADJ.
	G.C.
	A.R.C.
STEAMING HOURS	
728	F.S. 12.71
748	W.S. 12.71

CHIEF ENGR'S SIGNATURE

Thos. Lund

A-35544

REMARKS

1200-1600 WATCH

MOORED AT ALVA-6 PIER - SUBIC BAY, P.I. - MW. Unit ON JACK GEAR -
Mach. IN OPERATION - B-12, G-12, M-1, MC-2, ME-6, FE-6-D-1-2, P-12, F-12, C-1, L-1,
LE-1, FS-1 & A. Con. - Routine tests & inspect. of mach. & spaces - M.U.F. used Fuel
+ Aft. E.R. 5 - TONS

WATCH ENGR'S SIGNATURE

1600-2000 WATCH

Port watch, machinery preparation as before changed &
cleaned F.O. Burners & Suct. strainers.

WATCH ENGR'S SIGNATURE

2000-2400 WATCH

Port watch - Mach. as before, Changed & cleaned F.O. Burners & Disch. str's,
Pumped E.R. Bilges & Ref. box, Made routine rounds of insp. of Mach. & Mach. Spaces
Oiler Griggs did not report for this watch.

WATCH ENGR'S SIGNATURE

2400-0400 WATCH

$\frac{1}{2}$ E Mr. Brown, Oiler Longacre, $\frac{1}{2}$ E Thomas
Port watch - mach. as before, Pumped E.R. Bilges Made routine
rounds of insp. of mach. & mach. spaces, $\frac{3}{4}$ E Wheatly did not report for this watch.

WATCH ENGR'S SIGNATURE

0400-0800 WATCH

$\frac{1}{2}$ E Trapp, Oiler Longacre, $\frac{1}{2}$ E Riggs.
Port watch machinery preparation as before changed
& cleaned F.O. Burners & Suct. strainers Pumped
Ref. Suct. from #4 P.D. B.T. Permission granted to Bell
Bryce start to man. unit 2000, 2002. 2002. Bell's same
at 0700. M.U.F. used Fuel & Aft. E.R. 5.3 TONS. 5th of C
0742. CTR. 47701860 FOM P-8920290 - FOM S-5415890

WATCH ENGR'S SIGNATURE

0800-1200 WATCH

Preparing E.R. to get underway Ready to receive Bell's. Dep T @ 0830. 18 N 033
CTR 47703640, FOM P-8920410 - FOM S-5416010, Changed & cleaned F.O. Disch str's
& Burners Pumped E.R. Bilge & Ref. boxes 0900-0930 Blow tubes #1 & 2 Boilers $\frac{1}{2}$ E Notified
0915 #1 L.P. Evap put in service 0800-0815 Ch Eng in E.R. M.U. used Fuel & Aft E.R. 5.3 TONS
Bell's per Bell Book.

WATCH ENGR'S SIGNATURE

CHIEF ENGINEER

Received 11590 lbs. Navy Special fuel oil from M.D. Subic Bay Tank
#43; Gravity 20.3; Flash point 196; Viscosity 175.4; Bld. #10.10.

#1	BERS. #2
9.93	PALK 9.93
14.66	TALK. 14.66
3.31	CHL. 3.31
4.6	PHOS. 4.6
8.6	P.H. Cond. 8.6
40	P.H. D.C. 40
CHEMICALS ADDED	
	A.C.
	G.C.
	A.R.C.
STEAMING HOURS	
772	F.S. 1299
772	W.S. 1299

CHIEF ENGR'S SIGNATURE

USNS General John S. Pershing 12-8 Subic Bay, P.I. Kingman Reef, P.I. 22-10-42 5/18-19/68

WATCH							WATCH						
	1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200		1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200
RUNNING TIME	240	246	240	240	246	240	HOTTEST GEAR BEARING FORWARD	155	153	153	152	153	148
DETENTION TIME							HOTTEST GEAR BEARING AFT	143	143	144	143	144	144
REVOLUTION COUNTER (END OF WATCH)	4774	4776	4779	4781	4783	4785	AUX. COND. CONDENSATE	125	125	125	125	125	125
TOTAL REVOLUTIONS (FOR WATCH)	23160	22760	22790	22870	22570	21910	1ST STAGE FEED WATER HEATER	170	170	169	170	168	165
AVERAGE RPM	96.5	94.8	95.0	95.6	94.0	91.3	D. C. FEED WATER HEATER	240	240	240	240	240	240
F.O. METER (END OF WATCH)	1434	1434	1434	1434	1435	1435	3RD STAGE FEED WATER HEATER						
F.O. CONSUMED	2830	2810	2810	2790	2770	2590	SUPER HEAT	P 690	710	695	683	710	700
PRESSURES	THROTTLE	440	440	440	440	440	S 682	710	685	685	710	695	
	H.P. AHEAD	440	440	440	440	440	F.O. TO BURNERS	190	190	190	190	190	190
	L.P. AHEAD	28.5	28	26	25.8	22	AIR TO FURNACE	P 147	147	147	145	145	144
	VACUUM	27.0	27.0	27.0	27.0	27.4	S 137	136	136	134	135	134	
	L.O. TO TURBINES	12	12	12	12	12	F.O. TEMP. IN SETTLING TANKS	P 108	104	105	105	112	112
	AUX. STEAM	150	150	150	150	150	S 100	98	100	100	100	100	100
	BACK PRESSURE	10	10	10	10	10	PORT BOILER UPTAKE	332	322	335	350	347	316
	GLAND STEAM	2.0	2.0	2.0	2.0	1.0	STBD. BOILER UPTAKE	313	318	330	342	344	316
	H.P. BLEEDER	70	70	70	70	70	F.O. BACK PRESSURE						
	L.P. BLEEDER	6	6	6	6	6	MAIN STEAM	450	450	450	450	450	450
	L.P. BLEEDER	9	7	8	8	10	F.O. TO BURNERS	180	180	180	180	140	160
	STEAM AT THROTTLE	705	705	705	710	705	MAIN COND. SALINITY	.41	.41	.41	.41	.41	.41
	L. P. EXHAUST	122	122	118	118	115	ENGINE ROOM TEMPERATURE	109	108	107	106		107
	CONDENSATE	120	120	116	115	112	FIRE ROOM TEMPERATURE	109	108	107	106		107
	CIRC. WATER IN	88	88	89	87	87	NOZZLES IN USE	18	18	18	18	16	16
TEMPERATURES	CIRC. WATER OUT	101	102	100	98	98	NO. OF BURNERS IN USE	P 3	3	3	3	3	3
	L.O. TO COOLERS	125	126	125	124	123	S 3	3	3	3	3	3	3
	L.O. FROM COOLERS	108	110	109	107	107	P 51	55	51	55	51	55	51
	TEMPERATURE THRUST BEARING	115	117	117	115	115	S 51	55	51	55	51	55	51
	FORWARD H.P. ROTOR BEARING	125	125	127	123	124	BURNER TIP SIZE						
	AFT. H.P. ROTOR BEARING	137	136	134	135	135	CO ₂ % PORT BOILER	13.5	13.5	13.5	13.5	13.5	13.0
	FORWARD L.P. ROTOR BEARING	133	134	134	133	134	CO ₂ % STBD. BOILER	13.5	13.5	13.5	13.5	13.5	13.0
	AFT. L.P. ROTOR BEARING	132	130	128	128	130	DIL LEVEL MAIN SUMP	17	17	17	17	17	17
							HP THRUST	.050	.050	.050	.050	.050	.050
							LP THRUST	1.00	1.00	1.00	1.00	1.00	1.00

WATCH	GENERATORS												FUEL - WATER AND LUBE OIL										
	GENERATOR NUMBER	R.P.M.	STEAM PRESSURE	STEAM TEMP.	L.O. PRESSURE	L.O. TO COOLER	L.O. FROM COOLER	TEMP. OF HOTTEST BEARING	L.O. GOVERNOR PRESSURE	AMPS POSITIVE	AMPS NEGATIVE	VOLTS	FUEL OIL	METER AT NOON	METER PREVIOUS NOON	CONSUMED BY METER	ON HAND AT START OF DAY	BOILER WATER	ON HAND AT START OF DAY	EVAPORATED OR RECEIVED	ON HAND	CONSUMED	
1200 TO 1600	1	1200	440	705	9	128	117		63	650	650	240			14353150	14338550	16600	12031		ON HAND AT START OF DAY	316	14	294
	2	1200	440	705	7	142	129		67	650	650	240				779	18252		ON HAND AT START OF DAY	1918			
1600 TO 2000	1	1200	440	705	9	124	118		63	700	700	240			1084	172			ON HAND				
	2	1200	440	705	7	142	130		67	700	700	240			1103				ON HAND	2056			
2000 TO 2400	1	1200	440	705	9	126	116		63	700	700	240			153				CONSUMED				
	2	1200	440	705	7	142	130		67	650	650	240							CONSUMED				
2400 TO 0400	1	1200	440	710	9	127	117		63	700	700	240							ON HAND				
	2	1200	440	710	7	141	130		67	700	700	240							ON HAND				
0400 TO 0800	1	1200	440	705	9	126	114		63	750	750	240							CONSUMED				
	2	1200	440	705	7	142	128		67	750	750	240							CONSUMED				
0800 TO 1200	1	1200	440	710	9	126	116		63	700	700	240							CONSUMED				
	2	1200	440	710	7	140	128		67	700	650	240							CONSUMED				
LOW PRESS. EVAPORATORS (No. of hrs. operated) (Fresh water made gals.)														24/50200									
L.O. CENTRIFUGE - HOURS OPERATED																							
1200 TO 1600														1600 TO 2000		2000 TO 2400		2400 TO 0400		0400 TO 0800		0800 TO 1200	
4														4		4		4		4		4	
SUMMARY																							
RUNNING TIME														24/1440		PROPELLER SLIP (%)		12.17%					
DETENTION TIME																BBL FUEL/MI		1.770					
TOTAL REVOLUTIONS														136060		WIND DIRECTION		215°-15K.					
AVERAGE R.P.M.														94.5/93.2		STATE OF SEA		215°-2'					
TOTAL MILES BY ENGINE														3701		STATE OF WEATHER		Blue					
TOTAL MILES BY OBSERVATION														440									

REMARKS

1200-1600 WATCH

Underway @ 18 Nozzles - Mach. in operation - B-1+2 G-1+2 M-1 MC-2 S-2 MFG
A-1 HC-1 HE-G D-1+2 P-1+2 F-1+2 C-1 L-1 FS-1 LC-1 E-1 + A-CON - Cind + chgd. F.O.
burners & disch str's - Routine Tests & inspects of mach & spaces - Cind +
chgd. MAIN unit L.O. str's - Cind #1 L.O. purifier - M.U.F. used Fwd & Aft E.R.'s
- 7.1 TONS -

WATCH ENGR'S SIGNATURE

1600-2000 WATCH

Underway 18 nozzles machinery in operation as before changed &
cleaned F.O. Burners & suet. strainers. Blow Tubes on Port & stbd Bilges
@ 1600 Pumped F.O. so H. from #9 & D.B. TH. Pumped Bilges
M.U.F. used in Fwd & Aft Eng Room 5.7 TONS.

WATCH ENGR'S SIGNATURE

2000-2400 WATCH

Underway 18 Nozz, Mach. as before, changed & cleaned F.O. Burners & Disch str's,
made routine rounds of insp of mach. & mach. spaces inc. steering room, Pumped E.R.
Bilges & Refer boxes, Blower applied to Hot Line Bearing in Refer flat 21:45 Ch. ENGINEER.
M.U. Used Fwd & Aft E.R. 3.8 TONS 20:00 "2 L.P. Evap put on Line drains Fwd

WATCH ENGR'S SIGNATURE

2400-0400 WATCH

Underway @ 18 Nozzles - Mach. as before - Cind & chgd F.O. BURNERS
& disch str's - Routine Tests & inspects of mach. & spaces - Complied
with N/S orders - M.U.F. used Fwd & Aft E.R.'s - 5.3 TONS -

WATCH ENGR'S SIGNATURE

0400-0800 WATCH

Underway 18 Nozzles machinery in operation as before - changed
& cleaned F.O. Burners & suet. strainers. Pumped F.O. so H. from
#9 & D.B. TH. Pumped Bilges. Reduced speed from 18 to 16 Nozzles
@ 0700 B/c Bridge. M.U.F. used in Fwd & Aft Eng Room 4.2 TONS.

WATCH ENGR'S SIGNATURE

0800-1200 WATCH

Underway 16 Nozz, Mach. as before 0800-0830 Blow Tubes #1+2 Bilers C/E Notified
Made routine rounds of insp. of Mach. & mach. spaces inc. steering room,
Pumped E.R. Bilges & Refer boxes M.U. Feed Fwd & Aft E.R. 5.3 TONS
Changed & cleaned L.O. str's, #1+2 Turbo GEN'S.

WATCH ENGR'S SIGNATURE

CHIEF ENGINEER

#1	BLRS. #2	
9.23	PALK. 9.23	
14.60	TALK. 14.60	
3.73	CHL. 3.73	
40	PHOS. 40	
8.0	P.H. COND. 8.0	
40	ST. 40	
CHEMICAL ANALYSIS		
	ALJ.	
	G.C.	
	A.R.C.	
STEAMING HOURS		
296	F.S. 1319	
296	W.S. 1319	

CHIEF ENGR'S SIGNATURE

REMARKS

1200-1600 WATCH

Underway @ 16 Nozzles - Mach. in operation - B-1+2, G-1+2, M-1, MC-2, S-1, ME-G, A-1, RC-1, REG, D-1+2, P-1+2, F-1+2, C-1, L-1, FS-1, LC-1, E-1, A-CON - Cind & chqd. F.O. burners & disch str's - Routine tests & inspections of mach & spaces - M.U.F. used Fwd & Aft E.R.'s - 4.9 TONS -

WATCH ENGR'S SIGNATURE

1600-2000 WATCH

Underway 18 Nozzles machinery Evaporation as before changed & cleaned F.O. Burners & suat. strainers. Blow Tubes on Pat & stbd. Bilges @ 1600. Pumped F.O. suat. from #9 & #8 P's AB. THS. #9 & M.T. M.U.F. used in Fwd & Aft Eng. Room. 4.5 TONS. Pumped Bilges.

WATCH ENGR'S SIGNATURE

2000-2400 WATCH

Underway 16 Nozzles, Machines before, changed & cleaned F.O. Burners & Disch str's, Made routine rounds of insp of mach & Mach spaces in Steaming Room. Pumped E.R. Bilges - Holds & Refur boxes M.U.F. FEED USED Fwd & Aft E.R. 3.8 TONS

WATCH ENGR'S SIGNATURE

2400-0400 WATCH

Underway @ 16 Nozzles - Mach as before - Cind & chqd. F.O. burners & str's - Routine tests & inspections of mach & spaces - Complied with N/S orders - 0015 - 0030 - Conducted Eng Casualty Drill - E-3 (4 MEN) Bridge notified - 0230 - Reduced speed to 10 Nozzles - B/O/B - M.U.F. used Fwd & Aft E.R.'s - 5.7 TONS -

WATCH ENGR'S SIGNATURE

0400-0800 WATCH

Underway 10 Nozzles machinery Evaporation as before changed & cleaned F.O. Burners & suat. strainers. Pumped F.O. suat. from #8 P's F.O. THS. Reduced speed from 10 Nozzles to 60 RPM @ 0522 40 RPM @ 0530 B/O Bridge. Increased speed to 50 RPM @ 0610 to 60 RPM @ 0625 to 70 RPM @ 0633 B/O Bridge. #1 & #2 Evap's making Ble. Feed water @ 0700. Pumped Bilges. Time check @ 0500. M.U.F. used Fwd & Aft. Eng. Rm. 4.2 TONS.

WATCH ENGR'S SIGNATURE

0800-1200 WATCH

08:00 Arrival CTR 47961260 P-FOM 8936150 S-FOM 5430860 FWE 09:31 - CTR-47964540 P-FOM 8936370 S-FOM 5431050 09:32 Secured Main & BIKH & Topsoil - #2 Boilers 09:33 Main Eng. Turning by Jacking gear. @ 10:30 M.U.F. used Fwd & Aft E.R. 5.3 TONS 10:30 Secured #2 L.P. Evap. changed & cleaned F.O. Disch. str's; 08:00-09:30 @ 6 ENGIN E.R. Pumping E.R. Bilges Holds & Refur boxes,

WATCH ENGR'S SIGNATURE

CHIEF ENGINEER

#1	BLRS. #2
9.53	PALK. 9.03
14.60	TALK. 14.00
3.73	CHL. 3.73
4.0	PHOS. 4.0
8.0	P.H. GARD. 8.0
4.0	FEED 4.0
CHEMICALS USED	
	ADJ.
	G.C.
	A.R.C.
STEAMING HOURS	
020	F.S. 1343
020	W.S. 1343

CHIEF ENGR'S SIGNATURE

USNS <i>USS John Paul</i>		VOYAGE NO. <i>12 B</i>		FROM <i>King's Bay, Vietnam</i>		TO		TYPE OF VESSEL <i>prop-12</i>		DATE <i>5-20-21/68</i>	
WATCH											
		1200 TO 1600		1600 TO 2000		2000 TO 2400		2400 TO 0400		0400 TO 0800	
RUNNING TIME										30	
DETENTION TIME											
REVOLUTION COUNTER (END OF WATCH)										4796 8000	
TOTAL REVOLUTIONS (FOR WATCH)										1770	
AVERAGE RPM										5-9.0	
F.O. METER (END OF WATCH)		1436 8310		1436 8920		1436 9670		1437 0410		1437 1180	
F.O. CONSUMED		610		616		750		740		770	
F.O. TO 1200		830									
PRESSURES											
THROTTLE											
H.P. AHEAD											
L.P. AHEAD											
VACUUM		28.5		28.5		28.3		28.3		28.2	
L.O. TO TURBINES		12		12		12		12		12	
AUX. STEAM		150		150		150		150		150	
BACK PRESSURE		10		10		10		10		10	
GLAND STEAM		2.0		1.5		1.5		1.5		2.0	
H.P. BLEEDER											
I.P. BLEEDER											
L.P. BLEEDER											
TEMPERATURES											
STEAM AT THROTTLE											
L. P. EXHAUST		112		100		95		100		112	
CONDENSATE		93		94		94		94		97	
CIRC. WATER IN		89		89		89		89		90	
CIRC. WATER OUT		90		90		92		90		92	
L.O. TO COOLERS		107		107		112		110		110	
L.O. FROM COOLERS		105		105		110		108		108	
TEMPERATURE THRUST BEARING											
FORWARD H.P. ROTOR BEARING											
AFT. H.P. ROTOR BEARING											
FORWARD L.P. ROTOR BEARING											
AFT. L.P. ROTOR BEARING											
MACH. PARTICULARS (CONT'D)											
TEMPERATURES (CONT'D)											
HOTTEST GEAR BEARING FORWARD											
HOTTEST GEAR BEARING AFT											
AUX. COND. CONDENSATE											
1ST STAGE FEED WATER HEATER											
D. C. FEED WATER HEATER											
3RD STAGE FEED WATER HEATER											
SUPER HEAT											
F.O. TO BURNERS											
AIR TO FURNACE											
F.O. TEMP. IN SETTLING TANKS											
PORT BOILER UPTAKE											
STBD. BOILER UPTAKE											
F. O. BACK PRESSURE											
MAIN STEAM											
F.O. TO BURNERS											
MAIN COND. SALINITY											
ENGINE ROOM TEMPERATURE											
FIRE ROOM TEMPERATURE											
NOZZLES IN USE											
NO. OF BURNERS IN USE											
BURNER TIP SIZE											
CO ₂ % PORT BOILER											
CO ₂ % STBD. BOILER											
OIL LEVEL MAIN SUMP											
MISCELLANEOUS											
FUEL - WATER AND LUBE OIL											
METER AT NOON											
METER PREVIOUS NOON											
CONSUMED BY METER											
ON HAND AT START OF DAY											
RECEIVED DURING DAY											
EXPENDED DURING DAY											
REMAINING ON BOARD											
ON HAND AT START OF DAY											
EVAPORATED OR RECEIVED											
ON HAND											
CONSUMED											
ON HAND AT START OF DAY											
RECEIVED											
ON HAND											
CONSUMED											
ON HAND AT START OF DAY											
EVAPORATED OR RECEIVED											
ON HAND											
CONSUMED											
LOW PRESS. EVAPORATORS (No. of hrs. operated) (Fresh water made gals.)											
L.O. CENTRIFUGE - HOURS OPERATED											
1200 TO 1600											
1600 TO 2000											
2000 TO 2400											
2400 TO 0400											
0400 TO 0800											
0800 TO 1200											
SUMMARY											
RUNNING TIME											
DETENTION TIME											
TOTAL REVOLUTIONS											
AVERAGE R.P.M.											
TOTAL MILES BY ENGINE											
TOTAL MILES BY OBSERVATION											
PROPELLER SLIP (%)											
BBL FUEL/MI											
WIND DIRECTION											
STATE OF SEA											
STATE OF WEATHER											

REMARKS

1200-1600 WATCH

At Anchor Vung Tau, Vietnam - Mach. in operation - B-1-2, G-1-2, M-1, MC-2, ME-G, A-1, AC-1, AE-G, D-1-2, P-1-2, F-1-2, C-1, L-1, FS-1, LC-1, & A-CON - M.W. ENG. ON JACK GEAR - Routine Tests & INSPECTS OF MACH & SPACES - 1435 - A-CON UNIT TRIPPED OUT - CIRC TRIPPED OUT TO UNIT - 1450 - A-CON RESET ON THROTTLE, CIRC & ON GO - M.W.F. USED Fwd & Aft E.R.'S - 3.8 TONS -

WATCH ENGR'S SIGNATURE

1600-2000 WATCH

Port watch machinery inspection as before changed & cleaned F.O. Burners & such & fixtures. Pumped F.O. salt. from #8 & D.B. TWS. Same unit. Pump Fwd Holds & Eng. Room Bilges. Duty Elect. on watch YEE. M.W.F. used in Fwd to Aft Eng. Room 5.2 TONS. Fwd & Aft Eng. Room Aux. Stm. Tied Together.

WATCH ENGR'S SIGNATURE

2000-2400 WATCH

Port watch, Mach. as before, Changed & cleaned F.O. Burners & Disch STVs, Duty Elect YEE on watch. Made routine Rounds of insp. of Mach. & Mach. Spaces. Pumped E.R. Bilges, Holds & Refr Boxes. MU Used Fwd & Aft E.R. 4.2 TONS.

WATCH ENGR'S SIGNATURE

2400-0400 WATCH

Port Watch - Mach as before - Cld & chgd. F.O. burners & disch str's - Routine Tests & INSPECTS OF MACH & SPACES - Complied with N/S orders - M.W.F. used Fwd & Aft E.R.'S - 4.9 TONS -

WATCH ENGR'S SIGNATURE

0400-0800 WATCH

Port watch machinery inspection as before changed & cleaned F.O. Burner & such & fixtures. Held Eng. Casualty Drill E-3 from 0500 to 0520 4 men present. Bilge Notified. Pumped Bilges M.W.F. used in Aft & Fwd Eng. Room 2.3 TONS.

WATCH ENGR'S SIGNATURE

0800-1200 WATCH

Preparing E.R. to get underway 0850 Transferred Elect Load 1/3 Fwd 2/3 Aft. 0830-0900 Held Eng. Casualty Drill, E-3 4 MEN present "High salinity in Boilers" 3/4 Notified 0920 checked clock 1/3 0925 obtained wheel clearances, 0932 Tested E.R. Teleg 1/3. Pumped E.R. Bilges, Holds & Refr boxes, 1015 Steam on A 1012 Jacking gear on M.E. Disconnected 1015 Steam on M.E. 1035 special sea Detail, 1039 STBY - CTR 47964800, FOM P-8938640; FOM S-5433120; 1130 Departure CTR 47966700 FOM P-8938720 FOM S-5433240 60 RPM. Bells per Bell Book, 3SD, Secured 1130

WATCH ENGR'S SIGNATURE

CHIEF ENGINEER

M.W.F. Used Fwd & Aft E.R. 3.2 TONS

Water Clearance readings, P.F. 60; V.P. 90

#1	BLRS. #2	
9.34	P.A.L.K.	9.93
14.02	T.A.L.K.	14.10
3.23	CHL	3.23
3.0	PHOS.	4.0
8.0	P.H. Comp.	8.0
4.0	PHOS.	4.0
CHEMICALS ADDED		
	ADJ.	
	G.C.	
	A.R.C.	
STEAMING HOURS		
844	F.S. 1362	
844	W.S. 1362	

CHIEF ENGR'S SIGNATURE

A-3554

REMARKS

1200-1600 WATCH

Underway @ 60 RPM - Mach. in operation - B-1+2, G-1+2, M-1, MC-2, S-1, ME-G, A-1, AC-1, AE-G, D-1+2, P-1+2, F-1+2, C-1, L-1, FS-1, LC-1, E-1, + A-CON - Cind. & chgd. F.O. burners & disch. str's - Routine Tests & inspect. of mach. & spaces - 1516 - Stby - Boat Drill - 1530 - 44 - 1530 - Stby - 1533 - 44 M.U.F. used 3.0 TONS.

WATCH ENGR'S SIGNATURE

R. J. Whittington 3RD A/E

1600-2000 WATCH

Underway 60 RPM machinery in operation as before changed & cleaned F.O. burners & suet. strainers. Blow tubes on Port & starboard Bilges @ 1600. Pumped F.O. salt from #3 P/S D.B. F.O. THS. Pumped Bilges. M.U.F. used in Fwd & aft. Eng. Room 3.0 TONS.

WATCH ENGR'S SIGNATURE

F. Harris

2000-2400 WATCH

@ 20:00 Reduced RPM from 60 to 50 RPM $\frac{3}{4}$ changed & cleaned F.O. Burners & Disch. str's. Pumped E.R. Bilges, Holds & Reper boxes. Made routine rounds of insp. of mach. & mach. spaces inc. Stairing room. 20:25-20:50 Oiler Grease to sick bay, ~~Scrubbed Hand~~ 23:00 Reduced to 40 RPM. M.U. used Fwd & Aft E.R. 3.8 TONS

WATCH ENGR'S SIGNATURE

Thos. Lund.

2400-0400 WATCH

Underway @ 40 RPM - Cind. & chgd. F.O. burners & disch. str's - Mach. as before - Routine tests & inspect. of mach. & spaces - Complied with N/S orders - M.U.F. used Fwd & Aft E.R.'s - 4.9 tons

WATCH ENGR'S SIGNATURE

R. J. Whittington 3RD A/E

0400-0800 WATCH

Underway 40 RPM machinery as before changed & cleaned F.O. Burners & suet. strainers. Time clock @ 0438 $\frac{1}{2}$. Increased speed to 50 RPM @ 0530 & to 60 RPM @ 0546 $\frac{1}{2}$ Bridge. See Details @ 0600 Arrival @ 0630. ATR, 48024152 Fom - P8941690 S-54360201 Bulls AS Per Bull Book. M.U.F. used Aft. & Fwd. 3.0 TONS. F.W.E. @ 0734 ATR, 48025852 Fom - P8941820 S-5436140. See stn. to mn. unit @ 0736 same on Faching C-20 @ 0738. #1 & #2 Evaps Dist. to Fwd THS @ 0630.

WATCH ENGR'S SIGNATURE

F. Harris

0800-1200 WATCH

MOORED AT Pier #1 Cam Ranh Bay Rep. of S^E VN. Port watch, changed & cleaned F.O. Disch str's, 09:15-0945 Tested #1 & #2 EMERG. Diesel Fire pumps. 08:00 Low injection closed High opened. Made routine rounds of insp. of Mach. & mach. spaces, Pumped E.R. Bilges - Holds & Reper Boxes. Eng. Util. MEN DURAND & Tupilo began steam pipes of governor, Wipers Polk & Todd painting. M.U. used Fwd & Aft. E.R. 3.0 TONS

WATCH ENGR'S SIGNATURE

Thos. Lund.

CHIEF ENGINEER

#1	BLRS. #2	
9.93	PALK.	9.93
14.60	TALK.	14.60
3.23	CHL.	3.23
30	PHOS.	40
8.0	P.H. Conc.	8.0
38	P.H. B.	40
CHEMICALS ADDED		
	ADJ.	
	G.C.	
	A.R.C.	
STEAMING HOURS		
868	F.S.	1391
868	W.S.	1391

CHIEF ENGR'S SIGNATURE

Thos. Lund.

A-35544

USNS		VOYAGE NO.		FROM		TO		TYPE OF VESSEL		DATE	
USNSC-12		12-15		CAMPBELL, BAY		DAKONG, VIETNAM		P2-22-02		5/22-23/68	
WATCH											
1200 TO 16001600 TO 20002000 TO 24002400 TO 04000400 TO 08000800 TO 1200											
MACH. PARTICULARS (CONT'D)											
TEMPERATURES (CONT'D)											
HOTTTEST GEAR BEARING FORWARD											
HOTTTEST GEAR BEARING AFT											
AUX. COND. CONDENSATE											
1ST STAGE FEED WATER HEATER											
O. C. FEED WATER HEATER											
3RD STAGE FEED WATER HEATER											
SUPER HEAT											
F.O. TO BURNERS											
AIR TO FURNACE											
F.O. TEMP. IN SETTLING TANKS											
PORT BOILER UPTAKE											
STBD. BOILER UPTAKE											
F. O. BACK PRESSURE											
MAIN STEAM											
F.O. TO BURNERS											
MAIN COND. SALINITY											
ENGINE ROOM TEMPERATURE											
FIRE ROOM TEMPERATURE											
NOZZLES IN USE											
NO. OF BURNERS IN USE											
BURNER TIP SIZE											
CO2 % PORT BOILER											
CO2 % STBD. BOILER											
OIL LEVEL MAIN SUMP											
H.P. Thrust											
L.P. Thrust											
PRESSURES											
THROTTLE											
H.P. AHEAD											
L.P. AHEAD											
VACUUM											
L.O. TO TURBINES											
AUX. STEAM											
BACK PRESSURE											
GLAND STEAM											
H.P. BLEEDER											
I.P. BLEEDER											
L.P. BLEEDER											
STEAM AT THROTTLE											
L. P. EXHAUST											
CONDENSATE											
CIRC. WATER IN											
CIRC. WATER OUT											
L.D. TO COOLERS											
L.O. FROM COOLERS											
TEMPERATURE THRUST BEARING											
FORWARD H.P. ROTOR BEARING											
AFT. H.P. ROTOR BEARING											
FORWARD L.P. ROTOR BEARING											
AFT. L.P. ROTOR BEARING											
GENERATORS											
WATCH											
GENERATOR NUMBER											
R.P.M.											
STEAM PRESSURE											
STEAM TEMP.											
L.O. PRESSURE											
L.O. TO COOLER											
L.O. FROM COOLER											
TEMP. OF HOTTEST BEARING											
L.O. GOVERNOR PRESSURE											
AMPS POSITIVE											
AMPS NEGATIVE											
VOLTS											
FUEL OIL											
METER AT NOON											
METER PREVIOUS NOON											
CONSUMED BY METER											
ON HAND AT START OF DAY											
RECEIVED DURING DAY											
EXPENDED DURING DAY											
REMAINING											
DOMESTIC WATER											
ON HAND AT START OF DAY											
EVAPORATED OR RECEIVED											
ON HAND											
CONSUMED											
LOW PRESS. EVAPORATORS (No. of hrs. operated) (Fresh water made gals.)											
L.O. CENTRIFUGE - HOURS OPERATED											
SUMMARY											
RUNNING TIME											
DETENTION TIME											
TOTAL REVOLUTIONS											
AVERAGE R.P.M.											
TOTAL MILES BY ENGINE											
TOTAL MILES BY OBSERVATION											
PROPELLER SLIP (%)											
BBL FUEL/MI											
WIND DIRECTION											
STATE OF SEA											
STATE OF WEATHER											

REMARKS

1200-1600 WATCH

Port water machinery in operation B-142 C-142 M-1 MC-2 S-1 MFB A-1 A.C.I. A.C.I.D. 1-2" P-142 F-142 C-1 L-1 FS-1 L-1 E-1 4A-COK changed & cleaned F.O. Burners. Permission to Roll Eng. @ 1400. Jacking gear out @ 1405. Stby. to same @ 1408. Rolling same @ 1410. Stby. @ 1514. OTR. 48026010 FOM-P-894280 S-5436820. Sub Detail @ 1515. Ball's AS per Bull Book. Dept. @ 1600. 16 Nozzles CTR. 48028030. FOM-P-8942620 S-5436820.

WATCH ENGR'S SIGNATURE-

1600-2000 WATCH

Underway 16 Nozzles machinery in operation as before changed F.O. Suct. Strainers, Blow Tubes on Port & Stbd. Main. @ 1600. Pumped F.O. Sath. from #3 P.B. THS. Pumped Bilges. M.U.F. used Fwd. & Aft. Eng. Room 4.9 TONS.

WATCH ENGR'S SIGNATURE-

2000-2400 WATCH

Underway 16 Nozzles Mach. as before 2015 Started 2HP. Evap. Changed & cleaned F.O. Burners & Disch. Strs. Pumped E.R. Bilges-Holds & Ref. boxes. Made routine rounds of insp. of Mach. & Mach. spaces inc. Steering Room. M.U.F. used Fwd. & Aft. E.R. 4.9 TONS.

WATCH ENGR'S SIGNATURE-

2400-0400 WATCH

UNDERWAY @ 16 NOZZLES. MACHINERY IN USE AS BEFORE CHANGED & CLEANED F.O. BURNERS & STRAINERS. ROUTINE INSPECTIONS OF MACHINERY & SPACES. BILGES DRY. M.U. FEED CONSUMED F.E.R. & A.E.R. @ 4.2 TONS BILGE PUMP INOPERATIVE.-(CONTROLLER)

WATCH ENGR'S SIGNATURE-

0400-0800 WATCH

Underway 16 Nozzles machinery in operation as before changed & cleaned F.O. Burners & Suct. Strainers. Pumped F.O. Sath. from #3 P.B. THS. Reduced speed from 16 Nozzles to 10 Nozzles @ 0700 B/C Bridge. M.U.F. used Fwd. & Aft. Eng. Room 4.2 TONS. Time check @ 0709.

WATCH ENGR'S SIGNATURE-

0800-1200 WATCH

0755 Stby 0800 Arrival-CTR-48115470, FOM-P-8948070 FOM S-5441890 F.W.E. 0927 OTR. 48117650 FOM-P-8948240 FOM S-5442040 0928 Main & BIKH. Stops closed 0930 M.E. turning by jacking gear. Moored AT S2 Pier DANANG Ref S2 V.N. special sea detail secured 0928 High injection open Low closed 1100 E.P. Evap's #2 Secured M.U.F. used Fwd & Aft. E.R. 5.7 TONS Changed & cleaned F.O. Disch Strs.

WATCH ENGR'S SIGNATURE-

CHIEF ENGINEER

#1	BLRS. #2	
9.93	PALK.	9.93
14.60	TALK.	14.60
4.14	CHL.	4.14
30	PHOS.	40
80	P.H. Cond.	80
32	P.H. T.	40
CHEMICALS USED		
	ADJ.	
	G.C.	
	A.R.C.	
STEAMING HOURS		
892	F.S.	1415
892	W.S.	1415

CHIEF ENGR'S SIGNATURE-

USNS		VOYAGE NO.		FROM		TO		TYPE OF VESSEL		DATE	
USS John Pope		12-H		Da Nang, Vietnam		San Francisco, Calif		AS 9250		5/23-24/68	
WATCH											
1200 TO 16001600 TO 20002000 TO 24002400 TO 04000400 TO 08000800 TO 1200											
MACHINERY PARTICULARS (CONT'D)											
TEMPERATURES (CONT'D)											
PRESSURES (CONT'D)											
MISCELLANEOUS											

GENERATORS											
WATCH											
1200 TO 16001600 TO 20002000 TO 24002400 TO 04000400 TO 08000800 TO 1200											
FUEL OIL											
DOMESTIC WATER											
L.O. CENTRIFUGE - HOURS OPERATED											
SUMMARY											

REMARKS

1200-1600 WATCH

Underway @ 18 Nozzles - Mach in operation - B-1 1/2 G-1 1/2 M-1 MC-2 S-1 MEG
A-1 AC-1 AEG D-1 1/2 P-1 1/2 F-1 1/2 C-1 L-1 FS-1 LC-1 E-1 - A-Con - C-Ind & chgd F.O. burners &
disch strs - Routine tests & inspect of mach & spaces - M.U.F. used Fwd & Aft.
E.R.'s 4.9 Tons -

WATCH ENGR'S SIGNATURE

1600-2000 WATCH

Underway 18 Nozzles machinery in operation as before changed
& cleaned F.O. Burners & suet. strainers. Blow Tubes on Port & Starboard
Boilers @ 1600. Pumped F.O. Suet. from #7 P/S D.B. F.O. TKS. Pumped
Bilges. M.U.F. used Aft & Fwd Eng. Room 6.8 TONS.

WATCH ENGR'S SIGNATURE

2000-2400 WATCH

Underway 18 Nozzles - Mach. as before changed & cleaned F.O. Burners & Disch. str.
Made routine rounds of insp. of Mach. & Mach. spaces, inc. Steering room. Pumped
E.R. Bilges Holds & Reper Boxes, 20:00-20:30 Hold Eng. Casualty Drill, "E-4" Ruptured
Fire main" 4 Men present ^B/Notified, M.U. used Fwd & Aft. E.R. 4.2 TONS

WATCH ENGR'S SIGNATURE

2400-0400 WATCH

Underway @ 18 Nozzles - Mach. as before - C-Ind & chgd F.O.
BURNERS & disch strs - C-Ind & chgd MAIN L.O. STRS - Routine tests &
inspect of mach & spaces - Complied with N/S orders - M.U.F. used
Fwd & Aft E.R.'s - 5.3 tons -

WATCH ENGR'S SIGNATURE

0400-0800 WATCH

Underway 18 Nozzles machinery in operation as before changed
& cleaned F.O. Burners & suet. strainers. Pumped F.O. Suet. from
#7 P/S D.B. F.O. TKS. M.U.F. used Aft & Fwd 4.2 TONS

WATCH ENGR'S SIGNATURE

0800-1200 WATCH

Underway 18 Nozzles Mach. as before, 08:00-08:30 Blow Tubes 1 1/2 Boilers ^B/Notified
changed & cleaned F.O. Burners & Disch. strs, Made routine rounds of insp. of Mach. & Mach.
spaces inc. Steering room changed & cleaned L.O. STRS, 1 1/2 Turbo-GEN'S, Pumped E.R. Bilges
Holds & Reper boxes ^B/E Mr Gross Overhauled & cleaned ~~at~~ P ~~6~~ ⁶ Hold valve & Air cylinder (Bilge Suet.)
M.U. used Fwd & Aft. E.R. 6.0 TONS

WATCH ENGR'S SIGNATURE

CHIEF ENGINEER

#1	BLRS. #2	
9.34	P.A.L.K.	9.34
14.02	T.A.L.K.	14.02
2.90	CHL.	2.90
40	PHOS.	40
8.0	P.H. COND.	8.0
45	P.H. O.E.	45
CHEMICALS ADDED		
8 OZ.	ADJ #9	8 OZ.
6 OZ.	ADJ #15	6 OZ.
3 OZ.	ADJ #16	3 OZ.
STEAMING HOURS		
940	F.S. 1463	
940	W.S. 1463	

CHIEF ENGR'S SIGNATURE

REMARKS

1200-1600 WATCH

Underway @ 18 Nozzles - Mach. in operation - B-1-2, G-1-2, M-1, MC-2, S-1, ME-G, H-1, AC-1, HE-G, D-1-2, P-1-2, F-1-2, C-1, L-1, LC-1, & A-CON - Cind & chgd F.O. burners & disch str's - Routine tests & inspects of mach & spaces - Pumped E.R. bilges - Tested Low L.O. trip, & O.S. trip on main unit - M.U.F. used Fwd & Aft E.R's. 5.3 tons - Shifted F.O. suet from inbd. to outbd settler -

WATCH ENGR'S SIGNATURE

1600-2000 WATCH

Underway 18 Nozzles machinery in operation as before changed & cleaned F.O. Burners & suet. strainers. Blow Tubes on Port & Starboard C-1600. Pumped F.O. sett. from #7 1/2 DB. F.O. Tks. Pumped Bilges M.U.F. used in Fwd & Aft Eng. Rooms, 5.3 TONS, Heating steam on #4 Port & #5 Starboard D.B. F.O. Tks.

WATCH ENGR'S SIGNATURE

2000-2400 WATCH

Underway 18 Nozzles, Mach. as before, changed & cleaned F.O. Burners & Disch str's Made routine rounds of insp. of Mach. & mach. spaces inc Steering room #2 Starboard shaft ^{bearing} Hot attached blower. Pumped E.R. Bilges, Holds & Refr Boxes, M.U. used Fwd & Aft E.R. 4.5 TONS.

WATCH ENGR'S SIGNATURE

2400-0400 WATCH

Underway @ 18 Nozzles - Mach as before - Cind & chgd F.O. burners & disch str's - Cind & chgd main L.O. str's - Routine tests & inspects of mach & spaces - Complied with N/S orders - M.U.F. used by Fwd & Aft E.R's - 4.2 tons -

WATCH ENGR'S SIGNATURE

0400-0800 WATCH

Underway 18 Nozzles machinery in operation as before - changed & cleaned F.O. Burners & suet. strainers. Pumped F.O. sett. from #7 1/2 & #4 Port & #5 Starboard D.B. Tks. #7 1/2 D.B. Tks. Empty. Pumped Bilges & M.U.F. used in Fwd & Aft Eng. Rooms. 4.5 TONS.

WATCH ENGR'S SIGNATURE

0800-1200 WATCH

Underway 18 Nozzles - Mach. as before, 08:00-08:30 Blow Tubes #1 & #2 Boilers ^{B/}Notified changed & cleaned F.O. Burners & Disch. str's, changed & cleaned L.O. str's #1 & #2 Turbo-GEN's, Made routine rounds of insp. of Mach. & mach. spaces inc Steering room. Pumped E.R. Bilges, Holds & Refr Boxes #2 Starboard shaft Bearing Temp. Normal. 10:25 Ch. Eng in E.R. Slowed A.C. Down To 290° on Steamchest ¹³/₁₀ Ch Eng @ 10:00 M.U. used Fwd & Aft E.R. 5.7 TONS

WATCH ENGR'S SIGNATURE

CHIEF ENGINEER

9.34	B.L.R.S. #2	
14.02	P.A.L.K.	9.34
2.20	T.A.L.K.	14.02
4.0	C.H.L.	2.20
8.0	P.H.G.S.	4.0
4.5	P.H. Conc.	8.0
	P.H. B.C.	4.5
CHEMICALS ADDED		
	ADJ.	
	G.C.	
	A.R.C.	
STEAMING HOURS		
965	F.S.	1487
965	W.S.	1487

CHIEF ENGR'S SIGNATURE

USNS		VOYAGE NO.		FROM		TO		TYPE OF VESSEL		DATE			
L. S. P. P.		12-17		Da Nang, Vietnam		San Francisco, Calif.		P-12-P		5/25/64			
		WATCH						WATCH					
		1200 TO 1600		1600 TO 2000		2000 TO 2400		2400 TO 0400		0400 TO 0800		0800 TO 1200	
RUNNING TIME		240		240		220		220		220		240	
DETENTION TIME													
REVOLUTION COUNTER (END OF WATCH)		4842		4844		4846		4848		4850		4853	
TOTAL REVOLUTIONS (FOR WATCH)		2250		5550		6920		8050		9420		2480	
AVERAGE RPM		96.3		97.1		97.1		96.0		97.1		96.1	
F.O. METER (END OF WATCH)		1443		1443		1443		1443		1444		1444	
F.O. CONSUMED		2700		2720		2520		2450		2490		2580	
PRESSURES		THROTTLE		440		440		440		440		440	
		H.P. AHEAD		440		440		440		440		440	
		L.P. AHEAD		28.5		28.5		28.5		28.5		28.0	
		VACUUM		27.1		27.2		27.4		27.4		28.0	
		L.O. TO TURBINES		12		12		12		12		12	
		AUX. STEAM		150		150		150		150		150	
		BACK PRESSURE		10		10		10		10		10	
		GLAND STEAM		1.5		1.5		1.5		1.5		1.5	
		H.P. BLEEDER		70		70		70		70		70	
		L.P. BLEEDER		6		6		6		6		6	
TEMPERATURES		STEAM AT THROTTLE		705		705		705		705		705	
		L. P. EXHAUST		115		112		111		114		108	
		CONDENSATE		113		112		110		112		109	
		CIRC. WATER IN		82		81		81		82		78	
		CIRC. WATER OUT		95		94		94		94		91	
		L.O. TO COOLERS		126		125		124		126		125	
		L.O. FROM COOLERS		108		108		108		107		107	
		TEMPERATURE THRUST BEARING		117		114		116		117		115	
		FORWARD H.P. ROTOR BEARING		125		123		123		124		122	
		AFT. H.P. ROTOR BEARING		137		136		135		137		135	
TEMPERATURES		FORWARD L.P. ROTOR BEARING		133		133		134		135		133	
		AFT. L.P. ROTOR BEARING		130		130		130		130		128	
		HOTTTEST GEAR BEARING FORWARD		155		154		153		156		155	
		HOTTTEST GEAR BEARING AFT		145		144		145		144		143	
		AUX. COND. CONDENSATE		122		120		119		118		115	
		1ST STAGE FEED WATER HEATER		169		168		168		168		167	
		D. C. FEED WATER HEATER		240		240		240		240		240	
		3RD STAGE FEED WATER HEATER											
		SUPER HEAT		P 690		710		685		680		710	
		S 688		710		690		680		710		690	
TEMPERATURES		F.O. TO BURNERS		190		190		190		190		190	
		AIR TO FURNACE		P 143		142		142		141		138	
		S 128		128		124		121		124		122	
		F.O. TEMP. IN SETTLING TANKS		P 105		102		103		102		103	
		S 97		98		98		98		98		98	
		PORT BOILER UPTAKE		322		320		315		337		334	
		STBD. BOILER UPTAKE		322		32		320		328		345	
		F. O. BACK PRESSURE											
		MAIN STEAM		450		450		450		450		450	
		F.O. TO BURNERS		180		175		180		180		180	
TEMPERATURES		MAIN COND. SALINITY		.41		.41		.41		.41		.41	
		ENGINE ROOM TEMPERATURE		104		102		100		99		97	
		FIRE ROOM TEMPERATURE		104		102		100		99		97	
		NOZZLES IN USE		18		18		18		18		18	
		NO. OF BURNERS IN USE		P 3		3		3		3		3	
		S 3		3		3		3		3		3	
		BURNER TIP SIZE		P 51		55		51		55		51	
		S 51		55		51		55		51		55	
		CO ₂ % PORT BOILER		13.5		13.5		13.5		13.5		13.5	
		CO ₂ % STBD. BOILER		13.5		13.5		13.5		13.5		13.5	
TEMPERATURES		OIL LEVEL MAIN SUMP		1.7"		1.7"		1.7"		1.7"		1.7"	
		HP THRUST		.050		.050		.050		.050		.050	
		S 1.00		1.00		1.00		1.00		1.00		1.00	
		FUEL OIL		METER AT NOON		14442950		ON HAND AT START OF DAY		223			
		METER PREVIOUS NOON		14427472		EVAPORATED OR RECEIVED							
		CONSUMED BY METER		15460		ON HAND		191					
		ON HAND AT START OF DAY		12237		CONSUMED		32					
		RECEIVED DURING DAY				ON HAND AT START OF DAY		178					
		EXPENDED DURING DAY		752		RECEIVED							
		REMAINING ON BOARD		14185		ON HAND							
TEMPERATURES		DOMESTIC WATER		ON HAND AT START OF DAY		723		CONSUMED					
		EVAPORATED OR RECEIVED		20		ON HAND		204					
		ON HAND		676		RECEIVED							
		CONSUMED		67		CONSUMED							
		LOW PRESS. EVAPORATORS (No. of hrs. operated)/(Fresh water made gals.)		3/5400									
		L.O. CENTRIFUGE - HOURS OPERATED											
		1200 TO 1600		1600 TO 2000		2000 TO 2400		2400 TO 0400		0400 TO 0800		0800 TO 1200	
		4		4		3 2/3		3 2/3		3 2/3		4	
		SUMMARY											
		RUNNING TIME		23/1380		PROPELLER SLIP (%)		9.1%		P.M.			
DETENTION TIME				BBL FUEL MI		1.674							
TOTAL REVOLUTIONS		133360		WIND DIRECTION		045°-3.6/101							
AVERAGE R.P.M.		26.63/95.93		STATE OF SEA		045°-3'							
TOTAL MILES BY ENGINE		494		STATE OF WEATHER		Rain							
TOTAL MILES BY OBSERVATION		449											

REMARKS

1200-1600 WATCH

Underway @ 18 Nozzles - Mach. in operation - B-1/2, G-1/2, M-1, MC-2, S-1, ME-G, H-1, AC-1, AE-G, D-1/2, P-1/2, F-1/2, C-1, L-1, LC-1, & A-CON - CIND & chgd F.O. burners & disch. str's - Routine tests & inspects of mach & spaces - Tested low L.O. trip & O.S. trip on main unit - M.U.F. used Fwd & Aft E.R. - 4.9 tons -

WATCH ENGR'S SIGNATURE

1600-2000 WATCH

Underway 18 Nozzles machinery preparation as before changed & cleaned F.O. Burners & suet. strainers. Blow Tubes on Port & Stbd. Bilges @ 1600. Pumped F.O. sett. from #4 Port & #5 Stbd. D.B. Tks. M.U.F. used in Fwd. & Aft. Eng Room. 4.5 tons - Hasting stem on #6 & D.B. F.O. Tks.

WATCH ENGR'S SIGNATURE

2000-2400 WATCH

Underway 18 Nozz - Mach. as before, changed & cleaned F.O. Burners & Disch. str's. Made routine rounds of insp. of mach. & mach. spaces, inc. steering room, Pumped E.R. Bilges Holds & Reper boxes @ 2300 Advanced clock 20 min $\frac{1}{3}$ M.U.F. used Fwd & Aft. E.R. 5.7 tons

WATCH ENGR'S SIGNATURE

2400-0400 WATCH

Underway @ 18 Nozzles - Mach. as before - CIND & chgd F.O. burners & disch. str's - CIND & chgd main unit L.O. str's - Routine tests & inspects of mach & spaces - Complied with N/S orders - Pumped E.R. bilges - CIND - Advanced clock 20 mins - Time chkd. w/bridge - M.U.F. used Fwd & Aft E.R. - 4.5 tons - CIND L.O. purifier -

WATCH ENGR'S SIGNATURE

0400-0800 WATCH

Underway 18 Nozzles machinery preparation as before changed & cleaned F.O. Burners & suet. strainers. Advanced clock 20 min @ 0500. Pumped F.O. sett. from #4 Port & #5 Stbd. & #6 & D.B. F.O. Tks. #4 Port & #5 Stbd. D.B. Tks. Empty. Pumped Bilges. M.U.F. used 4.5 tons.

WATCH ENGR'S SIGNATURE

0800-1200 WATCH

Underway 18 Nozz - Mach. as before Except: 0830 secured A.C. unit 0900 "1" 2 LP Evaps on line. 0800-30 Blow Tubes "1" 2 Boilers $\frac{1}{3}$ changed & cleaned F.O. Burners & Disch. str's. Made routine rounds of insp. of Mach. & mach. spaces inc. steering room $\frac{1}{2}$ L.O. str's, "1" 2 Turbo-GEN's. 0845 - 0900 Mr. Grow $\frac{1}{2}$ to hospital Burn on arm not serious. 0830-1100 Elect. working on controller of Bilge pump, installed NEW Rheostat. 1100 Ch. Engin E.R. Pumped E.R. Bilges, Holds & Reper Boxes M.U. used Fwd. & Aft. E.R. 6.4 tons.

WATCH ENGR'S SIGNATURE

CHIEF ENGINEER

#1	BLRS. #2	
9.34	P.A.L.K.	9.34
14.02	T.A.L.K.	14.02
3.31	CHL.	3.31
3.0	PHOS.	4.0
8.0	P.H. Cond.	8.0
4.0	P.H. D.B.	4.0
CHEMICALS ADDED		
	ADJ.	
	G.C.	
	A.R.C.	
STEAMING HOURS		
988	F.S.	1510
988	W.S.	1510

CHIEF ENGR'S SIGNATURE

USNS		VOYAGE NO.		FROM		TO		TYPE OF VESSEL		DATE	
12-5		12-5		12-5		12-5		12-5		12-5	
		WATCH						WATCH			
		1200 TO 1600		1600 TO 2000		2000 TO 2400		2400 TO 0400		0400 TO 0800	
		1200 TO 1600		1600 TO 2000		2000 TO 2400		2400 TO 0400		0400 TO 0800	
RUNNING TIME		240		240		240		240		240	
DETENTION TIME											
REVOLUTION COUNTER (END OF WATCH)		4855		4857		4860		4862		4864	
TOTAL REVOLUTIONS (FOR WATCH)		23100		22870		22930		23070		23080	
AVERAGE RPM		96.2		95.4		95.6		96.1		96.2	
F.O. METER (END OF WATCH)		1444		1444		1445		1445		1445	
F.O. CONSUMED		2530		2570		2410		2500		2530	
THROTTLE		440		440		440		440		440	
H.P. AHEAD		440		440		440		440		440	
L.P. AHEAD		23		23		23		23		23	
VACUUM		28"		28"		28"		28"		28"	
L.O. TO TURBINES		12		12		12		12		12	
AUX. STEAM		150		150		150		150		150	
BACK PRESSURE		10		10		10		10		10	
GLAND STEAM		20		1.5		1.5		1.5		1.5	
H.P. BLEEDER		70		70		70		70		70	
L.P. BLEEDER		6		6		6		6		6	
L.P. BLEEDER		10		10		10		10		10	
STEAM AT THROTTLE		710		705		710		705		705	
L. P. EXHAUST		105		101		100		104		101	
CONDENSATE		101		101		100		100		100	
CIRC. WATER IN		74		74		74		74		73	
CIRC. WATER OUT		86		86		86		85		85	
L.O. TO COOLERS		125		126		125		126		127	
L.O. FROM COOLERS		107		108		110		108		109	
TEMPERATURE THRUST BEARING		115		117		117		117		117	
FORWARD H.P. ROTOR BEARING		123		122		124		123		123	
AFT. H.P. ROTOR BEARING		136		136		134		137		137	
FORWARD L.P. ROTOR BEARING		133		132		134		133		133	
AFT. L.P. ROTOR BEARING		129		130		130		129		130	
HOTTEST GEAR BEARING FORWARD		153		155		154		155		155	
HOTTEST GEAR BEARING AFT		144		145		145		145		144	
AUX. COND. CONDENSATE		107		108		108		108		108	
1ST STAGE FEED WATER HEATER		163		164		163		163		162	
O. C. FEED WATER HEATER		240		240		240		240		240	
3RD STAGE FEED WATER HEATER											
SUPER HEAT		P		688		710		685		710	
F.O. TO BURNERS		S		690		710		685		710	
AIR TO FURNACE		P		136		136		135		134	
F.O. TEMP. IN SETTLING TANKS		S		123		123		118		119	
PORT BOILER UPTAKE		P		100		113		113		110	
STBD. BOILER UPTAKE		S		98		98		100		102	
F. O. BACK PRESSURE											
MAIN STEAM		450		452		450		450		452	
F.O. TO BURNERS		160		158		160		160		158	
MAIN COND. SALINITY		.41		.41		.41		.41		.41	
ENGINE ROOM TEMPERATURE		92		93		93		93		93	
FIRE ROOM TEMPERATURE		92		93		93		93		93	
NOZZLES IN USE		18		18		18		18		18	
NO. OF BURNERS IN USE		P		3		3		3		3	
BURNER TIP SIZE		S		3		3		3		3	
CO. 2 PORT BOILER		P		51		55		51		55	
CO. 2 STBD. BOILER		S		51		55		51		55	
OIL LEVEL MAIN SUMP		1.7"		1.7"		1.7"		1.7"		1.7"	
H.P. Thrust		.050		.050		.050		.050		.050	
L.P. Thrust		.100		.100		.100		.100		.100	
GENERATORS											
WATCH		GENERATOR NUMBER		R.P.M.		STEAM PRESSURE		STEAM TEMP.		L.O. PRESSURE	
		L.O. TO COOLER		L.O. FROM COOLER		TEMP. OF HOTTEST BEARING		L.O. GOVERNOR PRESSURE		AMPS POSITIVE	
		AMPS NEGATIVE		VOLTS							
1200 TO 1600		1		1200		440		710		9.2	
		2		1200		440		710		7.1	
1600 TO 2000		1		1200		440		705		9.3	
		2		1200		440		705		7	
2000 TO 2400		1		1200		440		710		9.3	
		2		1200		440		710		7	
2400 TO 0400		1		1200		440		705		9.3	
		2		1200		440		705		7	
0400 TO 0800		1		1200		440		705		9.3	
		2		1200		440		705		7	
0800 TO 1200		1		1200		440		705		9.2	
		2		1200		440		705		7	
FUEL - WATER AND LUBE OIL											
METER AT NOON		1444		1444		1445		1445		1445	
METER PREVIOUS NOON		1444		1444		1445		1445		1445	
CONSUMED BY METER		15040		15040		15040		15040		15040	
ON HAND AT START OF DAY		14135		14135		14135		14135		14135	
RECEIVED DURING DAY		760		760		760		760		760	
EXPENDED DURING DAY		13425		13425		13425		13425		13425	
REMAINING ON BOARD		13425		13425		13425		13425		13425	
ON HAND AT START OF DAY		176		176		176		176		176	
EVAPORATED OR RECEIVED		199		199		199		199		199	
ON HAND		820		820		820		820		820	
CONSUMED		55		55		55		55		55	
LOW PRESS. EVAPORATORS (No. of hrs. operated) (Fresh water made gals.)		24/72400		24/72400		24/72400		24/72400		24/72400	
L.O. CENTRIFUGE - HOURS OPERATED											
1200 TO 1600		4		4		4		4		4	
1600 TO 2000		4		4		4		4		4	
2000 TO 2400		4		4		4		4		4	
2400 TO 0400		4		4		4		4		4	
0400 TO 0800		4		4		4		4		4	
0800 TO 1200		4		4		4		4		4	
SUMMARY											
RUNNING TIME		24/1440		24/1440		24/1440		24/1440		24/1440	
DETENTION TIME		✓		✓		✓		✓		✓	
TOTAL REVOLUTIONS		138160		138160		138160		138160		138160	
AVERAGE R.P.M.		45.9/95.0		45.9/95.0		45.9/95.0		45.9/95.0		45.9/95.0	
TOTAL MILES BY ENGINE		510		510		510		510		510	
TOTAL MILES BY OBSERVATION		427		427		427		427		427	
PROPELLER SLIP (%)		16.27%		16.27%		16.27%		16.27%		16.27%	
SBL FUEL MI		1.779		1.779		1.779		1.779		1.779	
WIND DIRECTION		300°-15 KZ		300°-15 KZ		300°-15 KZ		300°-15 KZ		300°-15 KZ	
STATE OF SEA		300°-3'		300°-3'		300°-3'		300°-3'		300°-3'	
STATE OF WEATHER		CLEAR		CLEAR		CLEAR		CLEAR		CLEAR	

REMARKS

1200-1600 WATCH

Underway @ 18 Nozzles - Mach. in operation - B-1-2, G-1-2, M-1, MC-2, S-1, MEG, H-1, AC-1, HE-G, D-1-2, P-1-2, F-1-2, C-1, L-1, LC-1, E-1 - Cind. & chgd. F.O. burners & disch. str's - Routine tests & inspects of mach. & spaces - Pumped E.R. bilges - Tested low L.O. trip & O.S. Trip on MN unit - M.U.F. used Fwd & Aft E.R.'s 4.2 TONS - 1515 - Stby - ~~DRILL~~ FIRE Drill - 1528 - 44 SECURE FIRE DRILL -

WATCH ENGR'S SIGNATURE

R. W. Wherry 3rd E

1600-2000 WATCH

Underway 18 Nozzles machinery in operation as before changed & cleaned F.O. Burners & suet. strainers. Blow Tubes on Port & Stbd. Bilges & Hods. Pumped F.O. suet. from #6 & D.B. TH. same mt. Pumped Bilges. M.U. used in Fwd & Aft. E.R. 5.7 TONS

WATCH ENGR'S SIGNATURE

L. Harris

2000-2400 WATCH

Underway 18 Nozzles - Mach. as before, changed & cleaned F.O. Burners & Disch. str's, Made routine rounds of insp. of mach. & mach. spaces inc. Steering room. Pumped E.R. Bilges - Hods & Ref. boxes. M.U. used Fwd & Aft. E.R. 4.5 TONS
Ch. Eng. in E.R. @ 2130

WATCH ENGR'S SIGNATURE

Thos. Lund

2400-0400 WATCH

Underway @ 18 Nozzles - Mach. as before - Cind. & chgd. F.O. burners & disch. str's - Cind. & chgd. MAIN L.O. str's - Routine tests & inspects of mach. & spaces. Complied with N/S orders - M.U.F. used Fwd & Aft E.R.'s - 4.5 TONS - 0245 - Shifted F.O. suet. from inbd. to outbd. settler -

WATCH ENGR'S SIGNATURE

R. W. Wherry 3rd E

0400-0800 WATCH

Underway 18 Nozzles machinery in operation as before changed & cleaned F.O. Burners & suet. strainers. Pumped F.O. suet. from #7 & D.B. TH. Pumped Bilges M.U.F. used in Fwd & Aft. E.R. 5.5 TONS.

WATCH ENGR'S SIGNATURE

L. Harris

0800-1200 WATCH

Underway 18 Nozzles - Mach. as before, 08:00-0830 Blow Tubes #1-2 Boilers B/Notified 09:00 Tested Fire & smoke Alarm #3 changed & cleaned F.O. Burners & Disch. str's, changed & cleaned L.O. str's, #1-2 Turbo-GEN's, Made routine rounds of insp. of mach. & mach. spaces inc. Steering. Pumped E.R. Bilges & Ref. Boxes, M.U. used Fwd & Aft. E.R. 6.0 TONS

INVENTORIES of G.S.M. MATERIALS for MAY '59 & '93 completed.

WATCH ENGR'S SIGNATURE

Thos. Lund

CHIEF ENGINEER

71	BLS. #2	
9.34	PALK.	2.34
14.07	TALK.	14.07
3.31	CHL.	3.31
30	PROS.	40
8.0	P.H. Cond.	20
40	P.H. D.C.	40
CHEMICALS ADJ'D		
	ADI.	
	G.C.	
	A.R.C.	
STEAMING HOURS		
1012	F.S.	1534
1012	W.S.	1534

CHIEF ENGR'S SIGNATURE

Thos. Lund

REMARKS

1200-1600 WATCH

Underway @ 18 Nozzles - Mach. in operation - B-1/2 G-1/2 M-1 MC-2 S-1 ME-G, A-1 AC-1 HE-G, D-1/2 P-1/2 F-1/2 C-1 L-1 LC-1 E-1 - Cind + chgd F.O. burners + disch. str's - Cind + chgd MN. L.O. str's - Routine tests + inspect's of mach + spaces - Tested low L.O. Trip + O.S. Trip on MN. unit - M.U.F. used Fwd + Aft E.R's - 5.3 TONS - 1500 - Secured #1 GEN. - Removed nipple from cooling W. To L.O. cooler -

WATCH ENGR'S SIGNATURE

R. Whitley 3rd A/E

1600-2000 WATCH

Underway 18 Nozzles machinery in operation as before changed + cleaned F.O. burners + suet. strainers. Blow Tubes on Port + star. Boilers @ 1600. Pumped F.O. Sott. from #7 & D.B. same Empty. Pumped Bilges. M.U.F. used in Fwd + Aft. Eng. Rooms. 5.5 TONS.

WATCH ENGR'S SIGNATURE

L. Harris

2000-2400 WATCH

Underway 18 Nozz Mach. as before, changed + cleaned F.O. Burners + Disch. str's, Made routine rounds of insp. of mach. + Mach. spaces are standing. Pumped E.R. Bilges + Ref. Boxes. Advanced clock 20 min w/bridge M.U. used Fwd + Aft. E.R. 7.9 TONS. Cleaned and checked Low oil pressure + Back pressure stops Governor oil for hooks #1 Turbo-GEN

WATCH ENGR'S SIGNATURE

Thos. Lund

2400-0400 WATCH

Underway @ 18 Nozzles - Mach as before - Cind + chgd F.O. burners + disch. str's - Routine tests + inspect's of mach + spaces - Complied with N/S orders - 0100 - Advanced clock 20 mins - TIME chkd. w/bridge - M.U.F. used Fwd + Aft E.R's - 4.2 TONS -

WATCH ENGR'S SIGNATURE

R. Whitley 3rd A/E

0400-0800 WATCH

Underway 18 Nozzles machinery in operation as before changed + cleaned F.O. Burners + suet. strainers. Advanced clock 20 min. @ 0500. Pumped F.O. Sott. from #8 & F.O. TH A13. Pumped Bilges M.U.F. used in Fwd + Aft. Eng. Rooms. 3.4 TONS.

WATCH ENGR'S SIGNATURE

L. Harris

0800-1200 WATCH

Underway 18 Nozz Mach. as before 08.00-08.30 Blow Tubes #1 & 2 Boilers. #1 notified changed + cleaned F.O. Burners + Disch. str's, Pumped E.R. Bilges + Ref. Boxes, Made routine rounds of insp. of mach. + Mach. spaces, 08.30 Tested Fire + smoke Alarm w/bridge, Durand + Tufilo Eng. Utility men cleaning condenser #1 Turbo-GEN, Elect's Brooks + Sayler cleaning + working on #1 Gen. 09.30-10.30 Tested EMER. Diesel Fire Pump #12 M.U. used Fwd + Aft. E.R. 5.3 TONS

WATCH ENGR'S SIGNATURE

Thos. Lund

CHIEF ENGINEER

1	BERS. #2	
9.34	P.A.K.	9.34
14.02	T.A.K.	14.02
3.31	CHL.	3.31
30	PHOS.	40
8.00	P.H. Cond	8.00
4.0	P.H. D.C.	4.0
CHEMICALS ADDED		
	ADJ.	
	G.C.	
	A.R.C.	
STEAMING HOURS		
10.35	F.S. 1557	
10.30	W.S. 1557	

CHIEF ENGR'S SIGNATURE

Thos. Lund

USNS		VOYAGE NO.		FROM		TO		TYPE OF VESSEL		DATE					
HMS John S. Brown		12-A		22 May, Vietnam		22 May, Vietnam		H-12-42		22-23-24					
		WATCH								WATCH					
		1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200			1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200
RUNNING TIME		240	240	240	240	240	240	HOTTEST GEAR BEARING FORWARD		155	155	155	155	155	155
DETENTION TIME								HOTTEST GEAR BEARING AFT		145	145	145	144	145	145
REVOLUTION COUNTER (END OF WATCH)		4882 6980	4885 6130	4887 3360	4889 6500	4891 9680	4894 2830	AUX. COND. CONDENSATE		112	110	110	113	110	112
TOTAL REVOLUTIONS (FOR WATCH)		23180	23120	23230	23140	23080	23250	1ST STAGE FEED WATER HEATER		163	163	163	163	162	162
AVERAGE RPM		96.5	96.4	96.8	96.4	96.1	96.9	D. C. FEED WATER HEATER		240	240	240	240	246	240
F.O. METER (END OF WATCH)		1447 5110	1447 7630	1448 0100	1448 2580	1448 5070	1448 7600	3RD STAGE FEED WATER HEATER							
F.O. CONSUMED		2520	2520	2470	2480	2490	2530	SUPER HEAT		P 675	710	685	682	710	670
								S 685		710	690	690	710	680	680
								F.O. TO BURNERS		190	190	190	190	196	140
								AIR TO FURNACE		P 131	132	132	131	129	130
								S 117		118	117	116	115	112	112
								F.O. TEMP. IN SETTLING TANKS		P 105	108	108	108	110	110
								S 95		93	93	92	92	92	92
								PORT BOILER UPTAKE		316	318	320	322	317	313
								STBD. BOILER UPTAKE		322	315	315	322	317	313
								F. O. BACK PRESSURE							
								MAIN STEAM		450	450	450	450	450	450
								F.O. TO BURNERS		160	160	150	150	150	150
								MAIN COND. SALINITY		.41	.41	.41	.41	.41	.41
								ENGINE ROOM TEMPERATURE		90	90	89	89	87	87
								FIRE ROOM TEMPERATURE		90	90	89	89	87	87
								NOZZLES IN USE		18	18	18	18	18	18
								NO. OF BURNERS IN USE		P 3	3	3	3	3	3
								S 3		3	3	3	3	3	3
								BURNER TIP SIZE		P 51	55	51/55	51/55	51/55	51/55
								S 51		55	51/55	51/55	51/55	51/55	51/55
								CO ₂ % PORT BOILER		13.5	13.5	13.5	13.5	13.5	13.5
								CO ₂ % STBD. BOILER		13.5	13.5	13.5	13.5	13.5	13.0
								OIL LEVEL MAIN SUMP		1.7"	1.7"	1.7"	1.7"	1.7"	1.7
								HP THRUST		.050	.050	.050	.050	.050	.050
								LP THRUST		1100	1100	1100	1100	1100	1100

GENERATORS												FUEL - WATER AND LUBE OIL																								
WATCH	GENERATOR NUMBER	R.P.M.	STEAM PRESSURE	STEAM TEMP.	L.O. PRESSURE	L.O. TO COOLER	L.O. FROM COOLER	TEMP. OF HOTTEST BEARING	L.O. GOVERNOR PRESSURE	AMPS POSITIVE	AMPS NEGATIVE	VOLTS	FUEL OIL		BOILER WATER		LUBE OIL		DIESEL OIL																	
													METER AT NOON	1448 7600	ON HAND AT START OF DAY	213	RECEIVED DURING DAY	-	ON HAND AT START OF DAY	1913	EXPENDED DURING DAY	661	RECEIVED	-	ON HAND	-	CONSUMED	-	ON HAND	2015	RECEIVED	-	CONSUMED	-		
1200 TO 1600	2	1200	440	705	7.1	132	117		67	1300	1300	240	CONSUMED BY METER	15010	ON HAND AT START OF DAY	12701	RECEIVED DURING DAY	-	ON HAND AT START OF DAY	1913	EXPENDED DURING DAY	661	RECEIVED	-	ON HAND	-	CONSUMED	-	ON HAND	2015	RECEIVED	-	CONSUMED	-		
1600 TO 2000	2	1200	440	705	7	132	117		67	1300	1375	240	RECEIVED DURING DAY	-	ON HAND AT START OF DAY	12701	EXPENDED DURING DAY	661	RECEIVED	-	ON HAND AT START OF DAY	1913	EXPENDED DURING DAY	661	RECEIVED	-	ON HAND	-	CONSUMED	-	ON HAND	2015	RECEIVED	-	CONSUMED	-
2000 TO 2400	2	1200	440	710	7.1	132	118		67	1300	1300	240	REMAINING ON BOARD	12040	ON HAND AT START OF DAY	877	RECEIVED DURING DAY	-	ON HAND AT START OF DAY	1913	EXPENDED DURING DAY	661	RECEIVED	-	ON HAND	-	CONSUMED	-	ON HAND	2015	RECEIVED	-	CONSUMED	-		
2400 TO 0400	2	1200	440	710	7.1	132	118		67	1300	1300	240	ON HAND AT START OF DAY	877	ON HAND AT START OF DAY	877	RECEIVED DURING DAY	-	ON HAND AT START OF DAY	1913	EXPENDED DURING DAY	661	RECEIVED	-	ON HAND	-	CONSUMED	-	ON HAND	2015	RECEIVED	-	CONSUMED	-		
0400 TO 0800	2	1200	440	705	7	131	116		67	1375	1400	240	EVAPORATED OR RECEIVED	45	ON HAND AT START OF DAY	877	RECEIVED DURING DAY	-	ON HAND AT START OF DAY	1913	EXPENDED DURING DAY	661	RECEIVED	-	ON HAND	-	CONSUMED	-	ON HAND	2015	RECEIVED	-	CONSUMED	-		
0800 TO 1200	2	1200	440	700	7	130	116		67	1350	1350	240	ON HAND	877	ON HAND AT START OF DAY	877	RECEIVED DURING DAY	-	ON HAND AT START OF DAY	1913	EXPENDED DURING DAY	661	RECEIVED	-	ON HAND	-	CONSUMED	-	ON HAND	2015	RECEIVED	-	CONSUMED	-		
												LOW PRESS. EVAPORATORS (No. of hrs. operated) (Fresh water made gals.)																								
												24/33700																								
												L.O. CENTRIFUGE - HOURS OPERATED																								
												1200 TO 1600 4 1600 TO 2000 4 2000 TO 2400 4 2400 TO 0400 4 0400 TO 0800 4 0800 TO 1200 4																								
												SUMMARY																								
												RUNNING TIME 24/1440 PROPELLER SLIP (%) 10.80% / 12																								
												DETENTION TIME / BBL FUEL/MI 1.443																								
												TOTAL REVOLUTIONS 139031 WIND DIRECTION 180°-181°																								
												AVERAGE R.P.M. 26.5/25.8 STATE OF SEA 180°-2'																								
												TOTAL MILES BY ENGINE 514 STATE OF WEATHER Fair																								
												TOTAL MILES BY OBSERVATION 458																								

REMARKS

1200-1600 WATCH

Underway @ 18 Nozzles - Mach. in operation - B-1-2, G-2, M-1, MC-2, S-1, ME-G, A-1, AC-1, HE-G, D-1-2, P-1-2, F-1-2, C-1, L-1, LC-1, E-1 - Cind & chgd F.O. burners & str's - Cind & chgd MN L.O. str's - Routine tests & inspects of mach & spaces - Utility men renewed nipple on cooling water in to L.O. cooler - #1 gen - Elects opened & clsd - #1 gen - M.U.F. used Fwd & Aft E.R's - 4.5 TONS - 1515 - Stby - Abandon Ship Drill - 1521 - H - 1523 - Stby - MAN Over Drill - 1531 - H

WATCH ENGR'S SIGNATURE

RM Wheatley 3RD A/E

1600-2000 WATCH

Underway 18 Nozzles machinery Incorporation as before changed & cleaned F.O. Burners & suet. strainers. Blew Tubes on Port & stbd. @ 1600. Pumped F.O. Suet. from #8 & D.B. F.O. TK. Pumped Bilges. M.U.F. used in Fwd & Aft. Eng. Rooms. 6.0 TONS.

WATCH ENGR'S SIGNATURE

L. Harris

2000-2400 WATCH

Underway 18 Nozzles, Mach. as before, changed & cleaned F.O. Burners & Disch. str's, Made routine rounds of insp. of Mach. & mach. spaces inc steering, Pumped E.R. Bilges & Reper Boxes, 22'05 Ch. Eng. in E.R. M.U. used Fwd & Aft. E.R. 3.4 TONS.

WATCH ENGR'S SIGNATURE

Theof. Lund.

2400-0400 WATCH

Underway @ 18 Nozzles - Mach. as before - Cind & chgd F.O. burners & disch str's - Routine tests & inspects of mach & spaces - Pumped E.R. bilges - Complied with N/S orders - M.U.F. used Fwd & Aft E.R's - 5.3 TONS -

WATCH ENGR'S SIGNATURE

RM Wheatley 3RD A/E

0400-0800 WATCH

Underway 18 Nozzles machinery Incorporation as before changed & cleaned F.O. Burners & suet. strainers. Pumped F.O. Suet. from #8 & D.B. TK. Pumped Bilges. M.U.F. used in Fwd & Aft Eng Rooms 3.4 TONS.

WATCH ENGR'S SIGNATURE

L. Harris

0800-1200 WATCH

Underway 18 Nozzles - Mach. as before. 08:00 Blew Tubes #1 & 2 Boilers / Notified. 08:40 Tested Fire & smoke Alarm / Bridge changed & cleaned F.O. Burners & Disch. str's. Made routine rounds of insp. of Mach. spaces inc steering, Pumped E.R. Bilges - Holds & Reper Boxes, Stby @ 10:33, M.U. used Fwd & Aft. E.R. 5.3 TONS,

WATCH ENGR'S SIGNATURE

Theof. Lund.

CHIEF ENGINEER

1200-1600 - Cind. #1 gen - Removed brushes & washed out gen with 2 gal.

LEKTRÖ cleaner - Chkd. connections, brushes, brush tension - Replaced (3) brushes & sanded in - Megger Readings - 3 megs -

1	BLRS. #2	
9.34	PALK. 2.34	
14.02	TALK. 14.02	
3.31	CHL. 3.31	
30	PHOS. 40	
4.0	P.H. Cond. 8.0	
3.5	P.H. D.C. 3.5	
CHEMICALS ADDED		
	ADJ.	
	G.C.	
	A.R.C.	
STEAMING HOURS		
10.59	F.S. 1581	
10.59	W.S. 1581	

CHIEF ENGR'S SIGNATURE

Theof. Lund.

USNS		VOYAGE NO.		FROM		TO		TYPE OF VESSEL		DATE									
USS Johnston		12-18		Rd Navy, Panama		12-19-20-21-22		SS-16		5/17-31/68									
		WATCH								WATCH									
		1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200			1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200				
RUNNING TIME		240	140	220	220	220	240	HOTTEST GEAR BEARING FORWARD		155	155	154	155	155	154				
DETENTION TIME								HOTTEST GEAR BEARING AFT		145	145	144	145	145	144				
REVOLUTION COUNTER (END OF WATCH)		4896 6020	4848 4250	4901 0230	4903 1830	4905 3530	4907 6930	AUX. COND. CONDENSATE		110	110	116	109	105	106				
TOTAL REVOLUTIONS (FOR WATCH)		23190	23230	21270	21310	21700	23400	1ST STAGE FEED WATER HEATER		163	162	162	162	165	162				
AVERAGE RPM		96.6 1449	96.8 1449	96.7 1449	96.8 1449	98.6 1449	97.5 1450	D. C. FEED WATER HEATER		240	240	240	240	240	240				
F.O. METER (END OF WATCH)		0080	2590	4890	7180	9690	2250	3RD STAGE FEED WATER HEATER											
F.O. CONSUMED		2480	2510	2300	2290	2510	2560	SUPER HEAT		P 670	710	680	675	705	675				
								S		680	710	680	680	705	685				
THROTTLE		440	440	440	440	440	440	F.O. TO BURNERS		190	190	190	160	160	160				
H.P. AHEAD		440	440	440	440	440	440	AIR TO FURNACE		P 130	128	129	129	129	127				
L.P. AHEAD		23	23	23	23	23	23.5	S		115	114	115	114	114	112				
VACUUM		28.3"	28.3"	28.3	28.5	28.2"	28.3	F.O. TEMP. IN SETTLING TANKS		P 108	79	80	80	80	80				
L.O. TO TURBINES		12	12	12	12	12	12	S		92	98	98	95	80	80				
AUX. STEAM		150	150	150	150	150	150	PORT BOILER UPTAKE		315	317	318	320	327	325				
BACK PRESSURE		10.5"	10	10	10	10	10	STBD. BOILER UPTAKE		310	320	328	340	357	320				
GLAND STEAM		1.5	1.5	1.5	1.5	1.5	1.5	F. O. BACK PRESSURE											
H.P. BLEEDER		70	70	70	70	70	70	MAIN STEAM		450	450	450	450	450	450				
I.P. BLEEDER		6	6	6	6	6	6	F.O. TO BURNERS		150	150	150	150	150	150				
L.P. BLEEDER		10"	10"	10	10"	10"	10	MAIN COND. SALINITY		.41	.41	.41	.41	.41	.41				
STEAM AT THROTTLE		705	705	705	700	700	700	ENGINE ROOM TEMPERATURE		86	85	86	85	85	84				
L. P. EXHAUST		100	97	96	101	98	96	FIRE ROOM TEMPERATURE		86	85	86	85	85	84				
CONDENSATE		95	96	96	97	98	95	NOZZLES IN USE		18	18	18	18	18	18				
CIRC. WATER IN		68	68	68	70	66	66	NO. OF BURNERS IN USE		P 3	3	3	3	3	3				
CIRC. WATER OUT		80	80	80	81	80	80	S		3	3	3	3	3	3				
L.O. TO COOLERS		126	126	126	126	124	125	P		51	55	51	55	51	55				
L.O. FROM COOLERS		107	107	107	107	107	107	S		51	55	51	55	51	55				
TEMPERATURE THRUST BEARING		117	117	117	117	114	116	CO ₂ % PORT BOILER		13.5	13.5	13.5	13.5	13.5	13.5				
FORWARD H.P. ROTOR BEARING		123	123	122	122	122	122	CO ₂ % STBD. BOILER		13.5	13.5	13.5	13.5	13.5	13.5				
AFT. H.P. ROTOR BEARING		137	136	135	137	134	135	OIL LEVEL MAIN SUMP		1'7"	1'7"	1'7"	1'7"	1'7"	1'7"				
FORWARD L.P. ROTOR BEARING		133	133	132	133	134	133	HP Thrust		.050	.050	.050	.050	.050	.050				
AFT. L.P. ROTOR BEARING		128	128	128	128	129	128	LP Thrust		.100	.100	.100	.100	.100	.100				
		GENERATORS						FUEL - WATER AND LUBE OIL											
WATCH		GENERATOR NUMBER	R.P.M.	STEAM PRESSURE	STEAM TEMP.	L.O. PRESSURE	L.O. TO COOLER	L.O. FROM COOLER	TEMP. OF HOTTEST BEARING	L.O. GOVERNOR PRESSURE	AMPS POSITIVE	AMPS NEGATIVE	VOLTS	FUEL OIL		WATER		LUBE OIL	
														METER AT NOON	1450	2250	ON HAND AT START OF DAY	227	
														METER PREVIOUS NOON	1448	7600	EVAPORATED OR RECEIVED	72	
														CONSUMED BY METER	14050		ON HAND	273	
														ON HAND AT START OF DAY	12040		CONSUMED	26	
														RECEIVED DURING DAY			ON HAND AT START OF DAY	1318	
														EXPENDED DURING DAY	724		RECEIVED		
														REMAINING ON BOARD	11816		ON HAND		
														ON HAND AT START OF DAY	177		CONSUMED		
														EVAPORATED OR RECEIVED	17		ON HAND	2056	
														ON HAND	848		RECEIVED		
														CONSUMED	66		CONSUMED		
														LOW PRESS. EVAPORATORS (No. of hrs. operated) (Fresh water made gals.)					
														23/29500					
														L.O. CENTRIFUGE - HOURS OPERATED					
		1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200												
		4	4	3 2/3	3 2/3	3 2/3	4												
		SUMMARY												RUNNING TIME		99/1350	PROPELLER SLIP (%)		13.5
														DETENTION TIME			BBL FUEL 'MI		1.687
														TOTAL REVOLUTIONS		134100	WIND DIRECTION		315°-2778
														AVERAGE R.P.M.		97.3/96.4	STATE OF SEA		315°-4'
														TOTAL MILES BY ENGINE		206	STATE OF WEATHER		0'0218
														TOTAL MILES BY OBSERVATION		43.7			
1200 TO 1600		2	1200	440	705	7	130	116			67	1350	1350	240					
1600 TO 2000		2	1200	440	705	7	130	115			67	1475	1225	240					
2000 TO 2400		2	1200	440	705	7	130	115			67	1475	1225	240					
2400 TO 0400		2	1200	440	700	7.1	130	116			67	1200	1200	240					
0400 TO 0800		2	1200	440	700	7	130	115			67	1375	1425	240					
0800 TO 1200		2	1200	440	700	7	130	115			67	1300	1240	240					

REMARKS

1200-1600 WATCH

Underway @ 18 Nozzles - Mach in operation - B-1-2, G-2, M-1, MC-2, S-1, MEG-A-1, AC-1, AEG, D-1-2, P-1-2, F-1-2, C-1, L-1, LC-1, E-1 - CInd & chgd. F.O. burners & disch. str's - Routine tests & inspects of mach & spaces - CInd & chgd. MN L.O. str's - M.U.F. used Fwd & Aft E.R's - 4.5 tons - 1219 - 44

WATCH ENGR'S SIGNATURE

1600-2000 WATCH

Underway 18 Nozzles machinery in operation as before changed & cleaned F.O. Burners & suet. strainers. Blow Tubes on Port & starboard. Boilers @ 1600. Pumped F.O. Satt. Pump #1 P/S D.B. F.O. T.H.S. NAVY SPECIAL IN INBOARD Sattler. Pumped Bilges M.U.F. used in Fwd & Aft. Eng. Rooms 4.9 tons

WATCH ENGR'S SIGNATURE

2000-2400 WATCH

Underway 18 Nozzles - Mach as before, changed & cleaned F.O. Burners & Disch str's, Made routine rounds of insp of mach & mach spaces inc steering, Bilge Pump inoperative (Electrical) 22:05 Ch. Eng in E.R. @ 23:00 Advanced clock 20 min w/ Bridge M.U.F. used Fwd & Aft. E.R. 4.2 tons

WATCH ENGR'S SIGNATURE

2400-0400 WATCH

Underway @ 18 Nozzles - Mach as before - CInd & chgd F.O. burners & disch str's - Routine tests & inspects of mach & spaces - Complied with N/S orders - Pumped E.R. bilges - 0100 - Advanced clock 20 mins - TIME chkd w/ Bridge - 0120 - 0140 - Conducted Eng Casualty Drill E-5 (4 MEN) - Bridge Notified - CInd #1 L.O. purifier - M.U.F. used Fwd & Aft. E.R's - 4.5 tons - 0320 - Shifted F.O. suet from outbd to Inbd settler -

WATCH ENGR'S SIGNATURE

0400-0800 WATCH

Underway 18 Nozzles machinery in operation as before changed & cleaned F.O. Burners & suet. strainers. Pumped F.O. Satt. Pump #1 P/S & #2 P D.B. T.H.S. #1 P/S D.B. Empty. Pumped Bilges. Advanced clock 20 min. @ 0500. M.U.F. used in Fwd & Aft. Eng. Rooms 4.5 tons.

WATCH ENGR'S SIGNATURE

0800-1200 WATCH

Underway 18 Nozzles - Mach as before 08:00 - 08:30 Blow Tubes #1 & #2 Boilers #3 Notified changed & cleaned F.O. Burners & Disch. str's, Pumped E.R. Bilges - Holds & Refu Boxes, Made routine rounds of insp of mach & mach spaces inc steering changed & cleaned h.d. str's, #2 GEN 08:30 Tested Fire & Smoke Alarm #3 09:00 - 09:30 Conducted Eng Casualty Drill E-5 4 MEN Present Bridge Notified M.U.F. used Fwd & Aft. E.R. 7.1 tons

WATCH ENGR'S SIGNATURE

CHIEF ENGINEER

#1	BLRS. #2	
9.34	P.A.K.	9.34
14.02	T.A.K.	14.02
3.73	CHL.	3.73
30	PHOS.	30
8.10	P.H. Coro.	8.10
35	P.H. O.C.	35
CHEMICALS ADDED		
	ADJ.	
	G.C.	
	A.R.C.	
STEAMING HOURS		
1082	F.S.	1604
1082	W.S.	1604

CHIEF ENGR'S SIGNATURE

USNS		VOYAGE NO.		FROM		TO		TYPE OF VESSEL		DATE					
Gulf Star		12-A		Kailua, Hawaii		San Francisco, Calif		12-12-66		5/31-6/1/66					
		WATCH						WATCH							
		1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200	1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200		
RUNNING TIME		240	240	240	240	240	240	155	155	155	155	155	155		
DETENTION TIME								145	145	145	145	145	146		
REVOLUTION COUNTER (END OF WATCH)		4910	4912	4914	4917	4919	4921	108	107	107	107	107	107		
TOTAL REVOLUTIONS (FOR WATCH)		23090	23300	23270	23530	23320	23290	162	162	162	162	160	162		
AVERAGE RPM		96.2	97.1	97.0	98.0	97.2	97.0	240	240	240	240	240	240		
F.O. METER (END OF WATCH)		1450	1450	1450	1451	1451	1451								
F.O. CONSUMED		4780	7320	9850	2380	4930	7480								
		2530	2540	2530	2530	2550	2550								
PRESSURES	THROTTLE	440	440	440	440	440	440	SUPER HEAT	P	670	715	675	680	715	680
	H.P. AHEAD	440	440	440	440	440	440		S	680	715	700	690	715	700
	L.P. AHEAD	23	23	23.5	23	23.5	23	F.O. TO BURNERS		160	150	150	150	145	
	VACUUM	28.3"	28.3"	28.4"	28.4"	28.4"	28.3"	AIR TO FURNACE	P	128	128	126	127	125	126
	L.O. TO TURBINES	12	12	12	12	12	12		S	114	114	111	111	110	111
	AUX. STEAM	150	150	150	150	150	150	F.O. TEMP. IN SETTLING TANKS	P	80	72	74	75	67	72
	BACK PRESSURE	10	10	10	10	10	10		S	78	78	78	78	77	78
	GLAND STEAM	1.5	1.5	1.5	1.5	1.5	1.5	PORT BOILER UPTAKE		325	322	325	328	325	325
	H.P. BLEEDER	70	70	70	70	70	70	STBD. BOILER UPTAKE		325	324	325	328	326	320
	L.P. BLEEDER	6	6	6	6	6	6	F.O. BACK PRESSURE							
		10"	10"	10"	10"	10"	10"	MAIN STEAM		450	450	450	450	450	450
								F.O. TO BURNERS		150	150	150	140	140	150
TEMPERATURES	STEAM AT THROTTLE	705	710	710	715	710	710	MAIN COND. SALINITY		.41	.41	.41	.41	.41	.41
	L. P. EXHAUST	101	97	94	100	94	95	ENGINE ROOM TEMPERATURE		85	84	84	84	84	84
	CONDENSATE	97	96	94	95	94	96	FIRE ROOM TEMPERATURE		85	86	84	84	84	84
	CIRC. WATER IN	68	67	65	68	66	65	NOZZLES IN USE		18	18	18	18	18	18
	CIRC. WATER OUT	80	81	78	80	78	79	NO. OF BURNERS IN USE	P	3	3	3	3	3	3
	L.O. TO COOLERS	126	126	126	126	126	127		S	3	3	3	3	3	3
	L.O. FROM COOLERS	107	107	107	107	107	109		P	51/55	51/55	51/55	51/55	51/55	51/55
	TEMPERATURE THRUST BEARING	116	114	117	115	116	117	BURNER TIP SIZE	S	51/55	51/55	51/55	51/55	51/55	51/55
	FORWARD H.P. ROTOR BEARING	123	122	122	122	123	122	CO ₂ % PORT BOILER		13.5	13.5	13.5	13.5	13.5	13.5
	AFT. H.P. ROTOR BEARING	137	136	136	136	136	136	CO ₂ % STBD. BOILER		13.5	13.5	13.5	13.5	13.5	13.0
	FORWARD L.P. ROTOR BEARING	133	132	133	133	132	134	OIL LEVEL MAIN SUMP		1'7"	1'7"	1'7"	1'7"	1'7"	1'7"
	AFT. L.P. ROTOR BEARING	128	128	128	128	127	128	H.P. Thrust		.050	.050	.050	.050	.050	.050