

USNS		VOYAGE NO.		FROM		TO		TYPE OF VESSEL		DATE			
USS John Pope		12-H		75th Oakland				B2-D2-R2		3/21-22/68			
WATCH													
1200 TO 18001800 TO 20002000 TO 24002400 TO 04000400 TO 08000800 TO 1200													
MACH. PARTICULARS (CONT'D)													
HOTTTEST GEAR BEARING FORWARD													
HOTTTEST GEAR BEARING AFT													
AUX. COND. CONDENSATE													
1ST STAGE FEED WATER HEATER													
D. C. FEED WATER HEATER													
3RD STAGE FEED WATER HEATER													
SUPER HEAT													
F.O. TO BURNERS													
AIR TO FURNACE													
F.O. TEMP. IN SETTLING TANKS													
PORT BOILER UPTAKE													
STBD. BOILER UPTAKE													
F. O. BACK PRESSURE													
MAIN STEAM													
F.O. TO BURNERS													
MAIN COND. SALINITY													
ENGINE ROOM TEMPERATURE													
FIRE ROOM TEMPERATURE													
NOZZLES IN USE													
NO. OF BURNERS IN USE													
BURNER TIP SIZE													
CO ₂ % PORT BOILER													
CO ₂ % STBD. BOILER													
OIL LEVEL MAIN SUMP													

WATCH													
GENERATORS													
GENERATOR NUMBERR.P.M.STEAM PRESSURESTEAM TEM.P.L.O. PRESSUREL.O. TO COOLERL.O. FROM COOLERTEMP. OF HOTTEST BEARINGL.O. GOVERNOR PRESSUREAMPS POSITIVEAMPS NEGATIVEVOLTS													
1200 TO 1800													
1800 TO 2000													
2000 TO 2400													
2400 TO 0400													
0400 TO 0800													
0800 TO 1200													
FUEL - WATER AND LUBE OIL													
METER AT NOON													
METER PREVIOUS NOON													
CONSUMED BY METER													
ON HAND AT START OF DAY													
RECEIVED DURING DAY													
EXPENDED DURING DAY													
REMAINING ON BOARD													
ON HAND AT START OF DAY													
EVAPORATED OR RECEIVED													
ON HAND													
CONSUMED													
DOMESTIC WATER													
ON HAND AT START OF DAY													
EVAPORATED OR RECEIVED													
ON HAND													
CONSUMED													
LOW PRESS. EVAPORATORS (No. of hrs. operated)/(Fresh water made gals.)													
L.O. CENTRIFUGE - HOURS OPERATED													
1200 TO 18001800 TO 20002000 TO 24002400 TO 04000400 TO 08000800 TO 1200													
SUMMARY													
RUNNING TIME													
DETENTION TIME													
TOTAL REVOLUTIONS													
AVERAGE R.P.M.													
TOTAL MILES BY ENGINE													
TOTAL MILES BY OBSERVATION													
PROPELLER SLIP (%)													
BBL FUEL/MI													
WIND DIRECTION													
STATE OF SEA													
STATE OF WEATHER													

1200-1600 WATCH

PLANT SECURED

WATCH ENGR'S SIGNATURE-

A.L. Warner

1600-2000 WATCH

PLANT SECURED

WATCH ENGR'S SIGNATURE-

W. H. W. R/E

2000-2400 WATCH

PLANT SECURED

WATCH ENGR'S SIGNATURE-

W. H. W. R/E

2400-0400 WATCH

Plant secured

WATCH ENGR'S SIGNATURE-

W. H. W. R/E

0400-0800 WATCH

Plant secured

WATCH ENGR'S SIGNATURE-

W. H. W. R/E

0800-1200 WATCH

As before - Plant secured. Tides dry

WATCH ENGR'S SIGNATURE-

J. M. Clark

CHIEF ENGINEER

REMARKS

1200-1600
1600-2000
2000-2400
2400-0400
0400-0800
0800-1200
1200-1600
1600-2000
2000-2400
2400-0400
0400-0800
0800-1200

CHIEF ENGR'S SIGNATURE-

J. M. Clark

[illegible]

REMARKS

1200-1600 WATCH

Plant secured machinery Inspection #1 F.W. Pump
*1 Air Comp.

WATCH ENGR'S SIGNATURE-

L. Harris

1600-2000 WATCH

PLANT Secured

WATCH ENGR'S SIGNATURE-

W. Newman R/C

2000-2400 WATCH

PLANT Secured.

WATCH ENGR'S SIGNATURE-

W. Newman R/C

2400-0400 WATCH

Plant secured

WATCH ENGR'S SIGNATURE-

W. Brady R/C

0400-0800 WATCH

Plant Secured

WATCH ENGR'S SIGNATURE-

W. Brady R/C

0800-1200 WATCH

Plant Secured

WATCH ENGR'S SIGNATURE-

W. Brady R/C

CHIEF ENGINEER

BOILER WATER READINGS

STB'D	PORT
HOURS	HOURS
AKL	AKL
T-VAL	T-AKL
SAL.	SAL.
PHOS.	PHOS.
R.ph	R.ph

CHIEF ENGR'S SIGNATURE-

W. Brady R/C

USNS <i>Yen. John Ford</i>		VOYAGE NO. <i>12-H</i>		FROM <i>2nd Lt. Oakland</i>		TO		TYPE OF VESSEL <i>P2-S2B2</i>		DATE <i>3/20-21/68</i>													
WATCH																							
<table><tr><td>1200 TO 1600</td><td>1600 TO 2000</td><td>2000 TO 2400</td><td>2400 TO 0400</td><td>0400 TO 0800</td><td>0800 TO 1200</td><td>1200 TO 1600</td><td>1600 TO 2000</td><td>2000 TO 2400</td><td>2400 TO 0400</td><td>0400 TO 0800</td><td>0800 TO 1200</td></tr></table>												1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200	1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200
1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200	1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200												
MACH. PARTICULARS (CONT'D)						TEMPERATURES (CONT'D)																	
RUNNING TIME						HOTTEST GEAR BEARING FORWARD																	
DETENTION TIME						HOTTEST GEAR BEARING AFT																	
REVOLUTION COUNTER (END OF WATCH)						AUX. COND. CONDENSATE																	
TOTAL REVOLUTIONS (FOR WATCH)						1ST STAGE FEED WATER HEATER																	
AVERAGE RPM						O. C. FEED WATER HEATER																	
F.O. METER (END OF WATCH)						3RD STAGE FEED WATER HEATER																	
F.O. CONSUMED						SUPER HEAT																	
PRESSURES						F.O. TO BURNERS																	
						AIR TO FURNACE																	
						F.O. TEMP. IN SETTLING TANKS																	
						PORT BOILER UPTAKE																	
						STBD. BOILER UPTAKE																	
						F. O. BACK PRESSURE																	
						MAIN STEAM																	
						F.O. TO BURNERS																	
						MAIN COND. SALINITY																	
						ENGINE ROOM TEMPERATURE																	
FIRE ROOM TEMPERATURE																							
NOZZLES IN USE																							
NO. OF BURNERS IN USE																							
BURNER TIP SIZE																							
CO ₂ % PORT BOILER																							
CO ₂ % STBD. BOILER																							
OIL LEVEL MAIN SUMP																							
MISCELLANEOUS																							
MACHINERY PARTICULARS																							
PRESSURES																							
TEMPERATURES																							
MISCELLANEOUS																							

GENERATORS												FUEL - WATER AND LUBE OIL											
WATCH												FUEL OIL											
GENERATOR NUMBER												METER AT NOON											
R.P.M.												METER PREVIOUS NOON											
STEAM PRESSURE												CONSUMED BY METER											
STEAM TEMP.												ON HAND AT START OF DAY											
L.O. PRESSURE												RECEIVED DURING DAY											
L.O. TO COOLER												EXPENDED DURING DAY											
L.O. FROM COOLER												REMAINING ON BOARD											
TEMP. OF HOTTEST BEARING												ON HAND AT START OF DAY											
L.O. GOVERNOR PRESSURE												EVAPORATED OR RECEIVED											
AMPS POSITIVE												ON HAND											
AMPS NEGATIVE												CONSUMED											
VOLTS												DOMESTIC WATER											
1200 TO 1600												ON HAND AT START OF DAY											
1600 TO 2000												EVAPORATED OR RECEIVED											
2000 TO 2400												ON HAND											
2400 TO 0400												CONSUMED											
0400 TO 0800												DIESEL OIL											
0800 TO 1200												ON HAND											
												RECEIVED											
												CONSUMED											
												LOW PRESS. EVAPORATORS (No. of hrs. operated) (Fresh water made gals.)											
												L.O. CENTRIFUGE - HOURS OPERATED											
												1200 TO 1600											
												1600 TO 2000											
												2000 TO 2400											
												2400 TO 0400											
												0400 TO 0800											
												0800 TO 1200											
												SUMMARY											
												RUNNING TIME											
												DETENTION TIME											
												TOTAL REVOLUTIONS											
												AVERAGE R.P.M.											
												TOTAL MILES BY ENGINE											
												TOTAL MILES BY OBSERVATION											
												PROPELLER SLIP (%)											
												BBL FUEL/MI											
												WIND DIRECTION											
												STATE OF SEA											
												STATE OF WEATHER											

REMARKS

1200-1600 WATCH

PLANT SECURED

WATCH ENGR'S SIGNATURE- *P.L. Warner*

1600-2000 WATCH

PLANT SECURED

WATCH ENGR'S SIGNATURE- *W. Newman R/E*

2000-2400 WATCH

PLANT SECURED

WATCH ENGR'S SIGNATURE- *W. Newman R/E*

2400-0400 WATCH

Plant secured

WATCH ENGR'S SIGNATURE- *W. Brady R/E*

0400-0800 WATCH

Plant Secured

WATCH ENGR'S SIGNATURE- *W. Brady R/E*

0800-1200 WATCH

PLANT SECURED

WATCH ENGR'S SIGNATURE- *P.L. Warner*

CHIEF ENGINEER

WATER READINGS

STB'D	PORT
HOURS	HOURS
REL	REL
FAEL	FAEL
SAL.	SAL.
PHOS.	PHOS.
R.ph	R.ph

CHIEF ENGR'S SIGNATURE- *M.S. Chamberlain*

USNS		VOYAGE NO.		FROM		TO		TYPE OF VESSEL		DATE			
USS John Pope		12-H		75th Oakland				B2-D2-R2		3/21-22/68			
WATCH													
1200 TO 18001800 TO 20002000 TO 24002400 TO 04000400 TO 08000800 TO 1200													
MACH. PARTICULARS (CONT'D)													
HOTTTEST GEAR BEARING FORWARD													
HOTTTEST GEAR BEARING AFT													
AUX. COND. CONDENSATE													
1ST STAGE FEED WATER HEATER													
D. C. FEED WATER HEATER													
3RD STAGE FEED WATER HEATER													
SUPER HEAT													
F.O. TO BURNERS													
AIR TO FURNACE													
F.O. TEMP. IN SETTLING TANKS													
PORT BOILER UPTAKE													
STBD. BOILER UPTAKE													
F. O. BACK PRESSURE													
MAIN STEAM													
F.O. TO BURNERS													
MAIN COND. SALINITY													
ENGINE ROOM TEMPERATURE													
FIRE ROOM TEMPERATURE													
NOZZLES IN USE													
NO. OF BURNERS IN USE													
BURNER TIP SIZE													
CO ₂ % PORT BOILER													
CO ₂ % STBD. BOILER													
OIL LEVEL MAIN SUMP													

WATCH													
GENERATORS													
GENERATOR NUMBERR.P.M.STEAM PRESSURESTEAM TEMP.L.O. PRESSUREL.O. TO COOLERL.O. FROM COOLERTEMP. OF HOTTEST BEARINGL.O. GOVERNOR PRESSUREAMPS POSITIVEAMPS NEGATIVEVOLTS													
1200 TO 1800													
1800 TO 2000													
2000 TO 2400													
2400 TO 0400													
0400 TO 0800													
0800 TO 1200													
FUEL - WATER AND LUBE OIL													
METER AT NOON													
METER PREVIOUS NOON													
CONSUMED BY METER													
ON HAND AT START OF DAY													
RECEIVED DURING DAY													
EXPENDED DURING DAY													
REMAINING ON BOARD													
ON HAND AT START OF DAY													
EVAPORATED OR RECEIVED													
ON HAND													
CONSUMED													
DOMESTIC WATER													
ON HAND AT START OF DAY													
EVAPORATED OR RECEIVED													
ON HAND													
CONSUMED													
LOW PRESS. EVAPORATORS (No. of hrs. operated)/(Fresh water made gals.)													
L.O. CENTRIFUGE - HOURS OPERATED													
1200 TO 18001800 TO 20002000 TO 24002400 TO 04000400 TO 08000800 TO 1200													
SUMMARY													
RUNNING TIME													
DETENTION TIME													
TOTAL REVOLUTIONS													
AVERAGE R.P.M.													
TOTAL MILES BY ENGINE													
TOTAL MILES BY OBSERVATION													
PROPELLER SLIP (%)													
BBL FUEL/MI													
WIND DIRECTION													
STATE OF SEA													
STATE OF WEATHER													

1200-1600 WATCH

PLANT SECURED

WATCH ENGR'S SIGNATURE-

A.L. Warner

1600-2000 WATCH

PLANT SECURED

WATCH ENGR'S SIGNATURE-

W. H. W. R/E

2000-2400 WATCH

PLANT SECURED

WATCH ENGR'S SIGNATURE-

W. H. W. R/E

2400-0400 WATCH

Plant secured

WATCH ENGR'S SIGNATURE-

W. H. W. R/E

0400-0800 WATCH

Plant secured

WATCH ENGR'S SIGNATURE-

W. H. W. R/E

0800-1200 WATCH

As before - Plant secured. Tides dry

WATCH ENGR'S SIGNATURE-

J. M. Clark

CHIEF ENGINEER

REMARKS

1200-1600
1600-2000
2000-2400
2400-0400
0400-0800
0800-1200
1200-1600
1600-2000
2000-2400
2400-0400
0400-0800
0800-1200

CHIEF ENGR'S SIGNATURE-

J. M. Clark

USNS <i>USS John Pope</i>		VOYAGE NO. <i>12-A</i>		FROM <i>USC Oakland</i>		TO		TYPE OF VESSEL <i>PR202</i>		DATE <i>3/22-23/68</i>							
WATCH																	
<table><tr><td>1200 TO 1800</td><td>1800 TO 2000</td><td>2000 TO 2400</td><td>2400 TO 0400</td><td>0400 TO 0600</td><td>0600 TO 1200</td></tr></table>												1200 TO 1800	1800 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0600	0600 TO 1200
1200 TO 1800	1800 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0600	0600 TO 1200												
WATCH																	
<table><tr><td>1200 TO 1800</td><td>1800 TO 2000</td><td>2000 TO 2400</td><td>2400 TO 0400</td><td>0400 TO 0600</td><td>0600 TO 1200</td></tr></table>												1200 TO 1800	1800 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0600	0600 TO 1200
1200 TO 1800	1800 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0600	0600 TO 1200												
MACH. PARTICULARS (CONT'D)																	
TEMPERATURES (CONT'D)																	
HOTTEST GEAR BEARING FORWARD																	
HOTTEST GEAR BEARING AFT																	
AUX. COND. CONDENSATE																	
1ST STAGE FEED WATER HEATER																	
O. C. FEED WATER HEATER																	
3RD STAGE FEED WATER HEATER																	
SUPER HEAT																	
F.O. TO BURNERS																	
AIR TO FURNACE																	
F.O. TEMP. IN SETTLING TANKS																	
PORT BOILER UPTAKE																	
STBO. BOILER UPTAKE																	
F. O. BACK PRESSURE																	
MAIN STEAM																	
F.O. TO BURNERS																	
MAIN COND. SALINITY																	
ENGINE ROOM TEMPERATURE																	
FIRE ROOM TEMPERATURE																	
NOZZLES IN USE																	
NO. OF BURNERS IN USE																	
BURNER TIP SIZE																	
CO ₂ % PORT BOILER																	
CO ₂ % STBD. BOILER																	
OIL LEVEL MAIN SUMP																	
MISCELLANEOUS																	
MACH. PARTICULARS																	
TEMPERATURES																	
PRESSURES																	
THROTTLE																	
H.P. AHEAD																	
L.P. AHEAD																	
VACUUM																	
L.O. TO TURBINES																	
AUX. STEAM																	
BACK PRESSURE																	
GLAND STEAM																	
H.P. BLEEDER																	
I.P. BLEEDER																	
L.P. BLEEDER																	
STEAM AT THROTTLE																	
L. P. EXHAUST																	
CONDENSATE																	
CIRC. WATER IN																	
CIRC. WATER OUT																	
L.O. TO COOLERS																	
L.O. FROM COOLERS																	
TEMPERATURE THRUST BEARING																	
FORWARD H.P. ROTOR BEARING																	
AFT. H.P. ROTOR BEARING																	
FORWARD L.P. ROTOR BEARING																	
AFT. L.P. ROTOR BEARING																	
GENERATORS																	
WATCH																	
GENERATOR NUMBER																	
R.P.M.																	
STEAM PRESSURE																	
STEAM TEMP.																	
L.O. PRESSURE																	
L.O. TO COOLER																	
L.O. FROM COOLER																	
TEMP. OF HOTTEST BEARING																	
L.O. GOVERNOR PRESSURE																	
AMPS POSITIVE																	
AMPS NEGATIVE																	
VOLTS																	
FUEL OIL																	
METER AT NOON																	
METER PREVIOUS NOON																	
CONSUMED BY METER																	
ON HAND AT START OF DAY																	
RECEIVED DURING DAY																	
EXPENDED DURING DAY																	
REMAINING ON BOARD																	
DOMESTIC WATER																	
ON HAND AT START OF DAY																	
EVAPORATED OR RECEIVED																	
ON HAND																	
CONSUMED																	
BOILER WATER																	
ON HAND AT START OF DAY																	
EVAPORATED OR RECEIVED																	
ON HAND																	
CONSUMED																	
LUBE OIL																	
ON HAND AT START OF DAY																	
RECEIVED																	
ON HAND																	
CONSUMED																	
DIESEL OIL																	
ON HAND																	
RECEIVED																	
CONSUMED																	
LOW PRESS. EVAPORATORS (No. of hrs. operated) (Fresh water made gals.)																	
L.O. CENTRIFUGE - HOURS OPERATED																	
1200 TO 1800																	
1800 TO 2000																	
2000 TO 2400																	
2400 TO 0400																	
0400 TO 0600																	
0600 TO 1200																	
SUMMARY																	
RUNNING TIME																	
DETENTION TIME																	
TOTAL REVOLUTIONS																	
AVERAGE R.P.M.																	
TOTAL MILES BY ENGINE																	
TOTAL MILES BY OBSERVATION																	
PROPELLER SLIP (%)																	
BBL FUEL/MI																	
WIND DIRECTION																	
STATE OF SEA																	
STATE OF WEATHER																	

REMARKS

1200-1600 WATCH

Plant secured machinery Inspection #1 F.W. Pump
*1 Air Compressor

WATCH ENGR'S SIGNATURE-

L. Harris

1600-2000 WATCH

PLANT Secured

WATCH ENGR'S SIGNATURE-

W. Newman R/C

2000-2400 WATCH

PLANT Secured.

WATCH ENGR'S SIGNATURE-

W. Newman R/C

2400-0400 WATCH

Plant secured

WATCH ENGR'S SIGNATURE-

W. Brady R/C

0400-0800 WATCH

Plant Secured

WATCH ENGR'S SIGNATURE-

W. Brady R/C

0800-1200 WATCH

Plant Secured

WATCH ENGR'S SIGNATURE-

W. Brady R/C

CHIEF ENGINEER

BOILER WATER READINGS

STB'D	PORT
HOURS	HOURS
AKL	AKL
T-VAL	T-AKL
SAL.	SAL.
PHOS.	PHOS.
R.ph	R.ph

CHIEF ENGR'S SIGNATURE-

W. Brady R/C

WATCH							WATCH						
	1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200		1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200
RUNNING TIME							MACH. PARTICULARS (CONT'D) TEMPERATURES (CONT'D)	HOTTEST GEAR BEARING FORWARD					
DETENTION TIME								HOTTEST GEAR BEARING AFT					
REVOLUTION COUNTER (END OF WATCH)								AUX. COND. CONDENSATE					
TOTAL REVOLUTIONS (FOR WATCH)								1ST STAGE FEED WATER HEATER					
AVERAGE RPM								D. C. FEED WATER HEATER					
F.O. METER (END OF WATCH)							3RD STAGE FEED WATER HEATER						
F.O. CONSUMED							BOILER PARTICULARS TEMPERATURES	SUPER HEAT P S					
PRESSURES	THROTTLE							F.O. TO BURNERS					
	H.P. AHEAD							AIR TO FURNACE P S					
	L.P. AHEAD							F.O. TEMP. IN SETTLING TANKS P S					
	VACUUM							PORT BOILER UPTAKE					
	L.O. TO TURBINES							STBD. BOILER UPTAKE					
	AUX. STEAM							F. O. BACK PRESSURE					
	BACK PRESSURE							MAIN STEAM					
	GLAND STEAM							F.O. TO BURNERS					
	H.P. BLEEDER							MAIN COND. SALINITY					
	I.P. BLEEDER							ENGINE ROOM TEMPERATURE					
L.P. BLEEDER						FIRE ROOM TEMPERATURE							
TEMPERATURES	STEAM AT THROTTLE						MISCELLANEOUS	NOZZLES IN USE					
	L. P. EXHAUST							NO. OF BURNERS IN USE P S					
	CONDENSATE							BURNER TIP SIZE P S					
	CIRC. WATER IN							CO ₂ % PORT BOILER					
	CIRC. WATER OUT							CO ₂ % STBD. BOILER					
	L.O. TO COOLERS							OIL LEVEL MAIN SUMP					
	L.O. FROM COOLERS												
	TEMPERATURE THRUST BEARING												
	FORWARD H.P. ROTOR BEARING												
	AFT. H.P. ROTOR BEARING												
	FORWARD L.P. ROTOR BEARING												
	AFT. L.P. ROTOR BEARING												

WATCH	GENERATORS											FUEL - WATER AND LUBE OIL					
	GENERATOR NUMBER	R.P.M.	STEAM PRESSURE	STEAM TEMP.	L.O. PRESSURE	L.O. TO COOLER	L.O. FROM COOLER	TEMP. OF HOTTEST BEARING	L.O. GOVERNOR PRESSURE	AMPS POSITIVE	AMPS NEGATIVE	FUEL OIL	BOILER WATER	ON HAND AT START OF DAY	EVAPORATED OR RECEIVED	ON HAND	CONSUMED
1200 TO 1600												METER AT NOON		360			
												METER PREVIOUS NOON					
												CONSUMED BY METER					
												ON HAND AT START OF DAY	2144				
												RECEIVED DURING DAY					
												EXPENDED DURING DAY	16				
												REMAINING ON BOARD	2128				
1600 TO 2000												ON HAND AT START OF DAY	992				
												EVAPORATED OR RECEIVED					
												ON HAND		860			
												CONSUMED					
2000 TO 2400												DOMESTIC WATER					
												ON HAND AT START OF DAY					
												EVAPORATED OR RECEIVED					
												ON HAND					
												CONSUMED					
2400 TO 0400												LOW PRESS. EVAPORATORS (No. of hrs. operated)/(Fresh water made gals.)					
												L.O. CENTRIFUGE - HOURS OPERATED					
												1200 TO 1800	1800 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200
0400 TO 0800												SUMMARY					
												RUNNING TIME		PROPELLER SLIP (%)			
												DETENTION TIME		BBL FUEL/MI			
												TOTAL REVOLUTIONS		WIND DIRECTION			
												AVERAGE R.P.M.		STATE OF SEA			
0800 TO 1200												TOTAL MILES BY ENGINE		STATE OF WEATHER			
												TOTAL MILES BY OBSERVATION					

REMARKS

1200-1600 WATCH

PLANT SECURED. AACH INSPECTION - H 1 F.W. Pump
#1 AIR Comp.

WATCH ENGR'S SIGNATURE-

W. Newman R/E

1600-2000 WATCH

PLANT SECURED

WATCH ENGR'S SIGNATURE-

W. Newman R/E

2000-2400 WATCH

PLANT SECURED

WATCH ENGR'S SIGNATURE-

W. Newman R/E

2400-0400 WATCH

Plant Secured

WATCH ENGR'S SIGNATURE-

W. Brady R/E

0400-0800 WATCH

Plant Secured

WATCH ENGR'S SIGNATURE-

W. Brady R/E

0800-1200 WATCH

Plant Secured

WATCH ENGR'S SIGNATURE-

W. Brady R/E

CHIEF ENGINEER

BOILER WATER READINGS

STB'D PORT

HOURS HOURS

AKL AKL

T-AP T-AKL

SAL. SAL.

PHOS. PHOS.

R.ph R.ph

CHIEF ENGR'S SIGNATURE-

W. S. Chamberlain

WATCH							WATCH						
	1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200		1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200
RUNNING TIME							MACH. PARTICULARS (CONT'D) TEMPERATURES (CONT'D)	HOTTEST GEAR BEARING FORWARD					
DETENTION TIME								HOTTEST GEAR BEARING AFT					
REVOLUTION COUNTER (END OF WATCH)								AUX. COND. CONDENSATE					
TOTAL REVOLUTIONS (FOR WATCH)								1ST STAGE FEED WATER HEATER					
AVERAGE RPM								D. C. FEED WATER HEATER					
F.O. METER (END OF WATCH)							3RD STAGE FEED WATER HEATER						
F.O. CONSUMED							BOILER PARTICULARS TEMPERATURES	SUPER HEAT P S					
PRESSURES	THROTTLE							F.O. TO BURNERS					
	H.P. AHEAD							AIR TO FURNACE P S					
	L.P. AHEAD							F.O. TEMP. IN SETTLING TANKS P S					
	VACUUM							PORT BOILER UPTAKE					
	L.O. TO TURBINES							STBD. BOILER UPTAKE					
	AUX. STEAM							F. O. BACK PRESSURE					
	BACK PRESSURE							MAIN STEAM					
	GLAND STEAM							F.O. TO BURNERS					
	H.P. BLEEDER							MAIN COND. SALINITY					
	I.P. BLEEDER							ENGINE ROOM TEMPERATURE					
	L.P. BLEEDER						FIRE ROOM TEMPERATURE						
TEMPERATURES	STEAM AT THROTTLE						NOZZLES IN USE						
	L. P. EXHAUST						NO. OF BURNERS IN USE P S						
	CONDENSATE						BURNER TIP SIZE P S						
	CIRC. WATER IN						CO ₂ % PORT BOILER						
	CIRC. WATER OUT						CO ₂ % STBD. BOILER						
	L.O. TO COOLERS						OIL LEVEL MAIN SUMP						
	L.O. FROM COOLERS												
	TEMPERATURE THRUST BEARING												
	FORWARD H.P. ROTOR BEARING												
	AFT. H.P. ROTOR BEARING												
	FORWARD L.P. ROTOR BEARING												
AFT. L.P. ROTOR BEARING													

WATCH	GENERATORS											FUEL - WATER AND LUBE OIL					
	GENERATOR NUMBER	R.P.M.	STEAM PRESSURE	STEAM TEMP.	L.O. PRESSURE	L.O. TO COOLER	L.O. FROM COOLER	TEMP. OF HOTTEST BEARING	L.O. GOVERNOR PRESSURE	AMPS POSITIVE	AMPS NEGATIVE	FUEL OIL	BOILER WATER	ON HAND AT START OF DAY	EVAPORATED OR RECEIVED	ON HAND	CONSUMED
1200 TO 1600												METER AT NOON		360			
												METER PREVIOUS NOON					
												CONSUMED BY METER					
												ON HAND AT START OF DAY	2144				
												RECEIVED DURING DAY					2105
												EXPENDED DURING DAY	16				
												REMAINING ON BOARD	2128				
1600 TO 2000												ON HAND AT START OF DAY	992				
												EVAPORATED OR RECEIVED					860
												ON HAND					
												CONSUMED					
2000 TO 2400												DOMESTIC WATER					
												ON HAND AT START OF DAY					
												EVAPORATED OR RECEIVED					
												ON HAND					
												CONSUMED					
2400 TO 0400												LOW PRESS. EVAPORATORS (No. of hrs. operated)/(Fresh water made gals.)					
												L.O. CENTRIFUGE - HOURS OPERATED					
												1200 TO 1800	1800 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200
0400 TO 0800												SUMMARY					
												RUNNING TIME		PROPELLER SLIP (%)			
												DETENTION TIME		BBL FUEL/MI			
												TOTAL REVOLUTIONS		WIND DIRECTION			
												AVERAGE R.P.M.		STATE OF SEA			
0800 TO 1200												TOTAL MILES BY ENGINE		STATE OF WEATHER			
												TOTAL MILES BY OBSERVATION					

REMARKS

1200-1600 WATCH

PLANT SECURED. AACH INSPECTION - H 1 F.W. Pump
#1 AIR Comp.

WATCH ENGR'S SIGNATURE-

W. Newman R/E

1600-2000 WATCH

PLANT SECURED

WATCH ENGR'S SIGNATURE-

W. Newman R/E

2000-2400 WATCH

PLANT SECURED

WATCH ENGR'S SIGNATURE-

W. Newman R/E

2400-0400 WATCH

Plant Secured

WATCH ENGR'S SIGNATURE-

W. Brady R/E

0400-0800 WATCH

Plant Secured

WATCH ENGR'S SIGNATURE-

W. Brady R/E

0800-1200 WATCH

Plant Secured

WATCH ENGR'S SIGNATURE-

W. Brady R/E

CHIEF ENGINEER

BOILER WATER READINGS

STB'D	PORT
HOURS	HOURS
AKL	AKL
T-AP	T-AKL
SAL.	SAL.
PHOS.	PHOS.
R.ph	R.ph

CHIEF ENGR'S SIGNATURE-

W. S. Chamberlain

REMARKS

1200-1600 WATCH

PLANT SECURED #1 Fuel Pump #1 AIR Comp.

1600-2000 WATCH

WATCH ENGR'S SIGNATURE-

W. Newman R/E

2000-2400 WATCH

WATCH ENGR'S SIGNATURE-

W. Newman R/E

2400-0400 WATCH

WATCH ENGR'S SIGNATURE-

W. Newman R/E

Plant Secured

0400-0800 WATCH

WATCH ENGR'S SIGNATURE-

W. Brady R/E

Plant Secured

0800-1200 WATCH

WATCH ENGR'S SIGNATURE-

W. Brady R/E

PLANT SECURED

CHIEF ENGINEER

WATCH ENGR'S SIGNATURE-

W. Newman

FOILING WATER READINGS

STE'D	PORT
HOURS	HOURS
AKL	AKL
T-AKL	T-AKL
SAL.	SAL
PHOS.	PHOS.
R.ph	R.ph

CHIEF ENGR'S SIGNATURE-

W. L. Chamberlain

REMARKS

1200-1600 WATCH

STEAMED #2 BOILER TO 400 LBS. + SECURED PLANT

1600-2000 WATCH

WATCH ENGR'S SIGNATURE- *A. R. Kanner*

PLANT SECURED

2000-2400 WATCH

WATCH ENGR'S SIGNATURE- *T. B. Peterson R/E*

PLANT SECURED

2400-0400 WATCH

WATCH ENGR'S SIGNATURE- *T. B. Peterson R/E*

Plant Secured

0400-0800 WATCH

WATCH ENGR'S SIGNATURE- *W. J. Brady R/E*

Plants Secured

0800-1200 WATCH

WATCH ENGR'S SIGNATURE- *W. J. Brady R/E*

STEAM UP ON #2 BOILER + GEN #142 TURNING OVER @ 1100

CHIEF ENGINEER

WATCH ENGR'S SIGNATURE- *A. R. Kanner*

WATER READINGS

STEAM	PORT
RODS	RODS
AKL	AKL
T-AKL	T-AKL
SAL.	SAL
PHOS.	PHOS
R.ph	R.ph

CHIEF ENGR'S SIGNATURE- *M. J. Chamberlain*

USNS		VOYAGE NO.		FROM		TO		TYPE OF VESSEL		DATE			
USS John P. Jones		12-17		H&C Oakland				12-12-192		3/26-27/68			
WATCH													
1200 TO 16001600 TO 20002000 TO 24002400 TO 04000400 TO 08000800 TO 1200													
MACH. PARTICULARS (CONT'D)													
TEMPERATURES (CONT'D)													
HOTTEST GEAR BEARING FORWARD													
HOTTEST GEAR BEARING AFT													
AUX. COND. CONDENSATE													
1ST STAGE FEED WATER HEATER													
D. C. FEED WATER HEATER													
3RD STAGE FEED WATER HEATER													
SUPER HEAT													
F.O. TO BURNERS													
AIR TO FURNACE													
F.O. TEMP. IN SETTLING TANKS													
PORT BOILER UPTAKE													
STBD. BOILER UPTAKE													
F. O. BACK PRESSURE													
MAIN STEAM													
F.O. TO BURNERS													
MAIN COND. SALINITY													
ENGINE ROOM TEMPERATURE													
FIRE ROOM TEMPERATURE													
NOZZLES IN USE													
NO. OF BURNERS IN USE													
BURNER TIP SIZE													
CO. 1 PORT BOILER													
CO. 2 STBD. BOILER													
OIL LEVEL MAIN SUMP													
PRESSURES													
THROTTLE													
H.P. AHEAD													
L.P. AHEAD													
VACUUM													
L.O. TO TURBINES													
AUX. STEAM													
BACK PRESSURE													
GLAND STEAM													
H.P. BLEEDER													
I.P. BLEEDER													
L.P. BLEEDER													
STEAM AT THROTTLE													
L. P. EXHAUST													
CONDENSATE													
CIRC. WATER IN													
CIRC. WATER OUT													
L.O. TO COOLERS													
L.O. FROM COOLERS													
TEMPERATURE THRUST BEARING													
FORWARD H.P. ROTOR BEARING													
AFT. H.P. ROTOR BEARING													
FORWARD L.P. ROTOR BEARING													
AFT. L.P. ROTOR BEARING													
TEMPERATURES													
STEAM AT THROTTLE													
L. P. EXHAUST													
CONDENSATE													
CIRC. WATER IN													
CIRC. WATER OUT													
L.O. TO COOLERS													
L.O. FROM COOLERS													
TEMPERATURE THRUST BEARING													
FORWARD H.P. ROTOR BEARING													
AFT. H.P. ROTOR BEARING													
FORWARD L.P. ROTOR BEARING													
AFT. L.P. ROTOR BEARING													

WATCH													
GENERATORS													
FUEL - WATER AND LUBE OIL													
METER AT NOON													
METER PREVIOUS NOON													
CONSUMED BY METER													
ON HAND AT START OF DAY													
RECEIVED DURING DAY													
EXPENDED DURING DAY													
REMAINING ON BOARD													
ON HAND AT START OF DAY													
EVAPORATED OR RECEIVED													
ON HAND													
CONSUMED													
DOMESTIC WATER													
EVAPORATED OR RECEIVED													
ON HAND													
CONSUMED													
LOW PRESS. EVAPORATORS (No. of hrs. operated)/(Fresh water made gals.)													
L.O. CENTRIFUGE - HOURS OPERATED													
1200 TO 1600													
1600 TO 2000													
2000 TO 2400													
2400 TO 0400													
0400 TO 0800													
0800 TO 1200													
SUMMARY													
RUNNING TIME													
DETENTION TIME													
TOTAL REVOLUTIONS													
AVERAGE R.P.M.													
TOTAL MILES BY ENGINE													
TOTAL MILES BY OBSERVATION													
PROPELLER SLIP (%)													
BBL FUEL/MI													
WIND DIRECTION													
STATE OF SEA													
STATE OF WEATHER													

REMARKS

1200-1600 WATCH

PVT FWD. ENG. RM. ON THE LINE @ 1350 — MACH. IN OPERATION: #2 BOILER, #2 F.D. FAN, #2 F.O. PUMP, #2 FE. WTR. PUMP, #2 AN. COND. PUMP, #2 F.W. PUMP, #1 AIR COMP., AUX. AIRC. PUMP, + MM AIR EJECTOR. ROUTINE PORT WATCH — BILGES AT A SAFE LEVEL — MADE INSPECTION OF ALL MACH. + SPACES — COMPLIED WITH STANDING ORDERS

WATCH ENGR'S SIGNATURE

1600-2000 WATCH

MACH. AS BEFORE — CHANGED AND CLEANED F.D. BURNER + DISCH. STRAINER — BLEW DOWN MAKE UP EVAP — PUMPED ENG ROOM AND HOLE BILGES TO SAFE LEVEL — MADE ROUTINE INSPECTIONS OF SPACES AND EQUIPMENT — CONDUCTED ENG CASUALTY DRILL E-7 (WATER IN F.O. TO BOILERS) 1900-1920 — 3 MEN PRESENT — CARRIED OUT STANDING AND NIGHT ORDERS —

OILER TEOFILO — FWT KAPPIS

WATCH ENGR'S SIGNATURE

2000-2400 WATCH

AS BEFORE — MADE ROUTINE INSPECTIONS OF MACH. + SPACES — PUMPED BILGES TO SAFE LEVEL — POT WATER SUCTION ON #4 CL. TO TRIM SHIP @ 2000 — MADE RO. MAINTAINED WATER LEVEL IN #4 BOILER — COMPLIED WITH STANDING AND NIGHT ORDERS

OILER TEOFILO — FWT KAPPIS

WATCH ENGR'S SIGNATURE

2400-0400 WATCH

BLEW TUBES WITH PERMISSION. MADE ROUTINE INSPECTION ALL MACHINE ~~SPACE~~ SPACES. COMPLIED WITH NIGHT AND STANDING ORDERS. MAINTAINED SAFE LEVEL ALL BILGES. CONDUCTED ENGINE CASUALTY DRILL E-8 WITH THREE MEN PRESENT. NOTIFIED BRIDGE 0230-0235. BLEW DOWN M.U. EVAP

OILER Mc GURK — FWT FISHER

WATCH ENGR'S SIGNATURE

0400-0800 WATCH

ROUTINE PORT WATCH. MAINTAINED SAFE LEVEL ALL BILGES. COMPLIED WITH NIGHT AND STANDING ORDERS. BLEW DOWN M.U. EVAP

OILER Mc GURK — FWT FISHER

WATCH ENGR'S SIGNATURE

0800-1200 WATCH

ROUTINE PORT WATCH — MACH. AS BEFORE — MADE INSPECTION OF ALL MACH. + SPACES — BILGES AT SAFE LEVEL — BLEW DOWN M.U. EVAP — CHANGED + CLEANED BURNER + F.D. DISCH. STRAINER — COMPLIED WITH STANDING ORDERS — ELECT. (PORTER) MADE WEEKLY TEST ON FWD. EMERG. FIRE PUMP FROM 0930-0945 — AFT. PUMP DOWN FOR REPAIRS.

WATCH ENGR'S SIGNATURE

CHIEF ENGINEER

BOILER WATER READINGS

STB'D	PORT
HOURS 320	HOURS 364
AKL	AKL 11.68
T-APL	T-AKL 17.52
SAL.	SAL. 2107
PHOS.	PHOS. 40
R.ph	R.ph 11
	SO ³ 46
	PH. COND. 8.0

CHIEF ENGR'S SIGNATURE

1200-1600 WATCH

ROUTINE PORT WATCH — MACH. IN OPERATION: B-1, G-1, G-2, MC-2, MAE-6, A-1, D-2, P-2, F-2, C-1, W-1, LC-2, M.V.E. EVAP-1. MADE INSPECTION OF ALL MACH. + SPACES — BILGES AT SAFE LEVEL BLEW DOWN M.V. EVAP. — COMPLIED WITH STANDING ORDERS.

WATCH ENGR'S SIGNATURE-

B. L. Wanner

1600-2000 WATCH

MACHY AS BEFORE — CHANGED AND CLEANED F.O. BURNER AND DISCH. STRAINER — PUMPED ENG ROOM AND HOLE BILGES TO SAFE LEVEL — BLEW DOWN MAKE UP EVAP — MADE ROUTINE INSPECTIONS OF SPACES AND EQUIPMENT — COMPLIED WITH NIGHT AND STANDING ORDERS

DILER TED FELD — FWT KAPPIS

WATCH ENGR'S SIGNATURE-

T. S. Peterson R/E

2000-2400 WATCH

MACHY AS BEFORE — MADE ROUTINE INSPECTIONS OF MACHY & SPACES — BLEW DOWN MAKEUP EVAP — PUMPED BILGES TO SAFE LEVEL — CONDUCTED ENG CASUALTY DRILL E-9 (FORCED DRAFT BLOWER FAILURE) 2000-2015 — 3 MEN PRESENT — BRIDGE NOTIFIED COMPLIED WITH STANDING AND NIGHT ORDERS

DILER TED FELD — FWT KAPPIS

WATCH ENGR'S SIGNATURE-

T. S. Peterson R/E

2400-0400 WATCH

PERMISSION TO BLOW TUBES DENIED. CONDUCTED ENGINE CASUALTY DRILL E-9 W/ 3 MEN PRESENT NOTIFIED BRIDGE. BLEW DOWN M.V. EVAP. MAINTAIN SAFE LEVEL H.C. BILGES COMPLIED W/ NIGHT AND STANDING ORDERS.

DILER MC GURK FWT FISHER

WATCH ENGR'S SIGNATURE-

W. J. Brady R/E

0400-0800 WATCH

ROUTINE PORT WATCH — MAINTAIN SAFE LEVEL IN ALL BILGES BLEW DOWN M.V. EVAP COMPLIED W/ NIGHT AND STANDING ORDERS

DILER MC GURK FWT FISHER

WATCH ENGR'S SIGNATURE-

W. J. Brady R/E

0800-1200 WATCH

MACH. AS BEFORE — ROUTINE PORT WATCH — CHANGED + CLEANED BURNER + F.O. DISCH. STRAINER — BLEW DOWN M.V. EVAP — BILGES AT SAFE LEVEL — COMPLIED WITH STANDING ORDERS — HELD ENG CASUALTY DRILL E-9 (MAIN GEN. FAILURE) W/ 3 MEN PRESENT; NOTIFIED BRIDGE 0900-0915.

WATCH ENGR'S SIGNATURE-

B. L. Wanner

CHIEF ENGINEER

BOILER WATER READINGS

STB'D

PORT

HOURS 320 HOURS 388

AKL AKL 12.85

T-AVL T-AKL 16.95

SAL. SAL. 1.24

PHOS. PHOS. 30

R.ph R.ph 11

50° 30

CHIEF ENGR'S SIGNATURE-

M. S. Chamberlain

1200-1600 WATCH

MACH. IN OPERATION: B-2, D-2, F-2, P-2, MC-2, A-1, C-1, W-1, AE-G, FS-3, + M.U.F. EVAP. — ROUTINE PORT WATCH — BLEW DOWN M.U. EVAP. — BILGES AT SAFE LEVEL — CHIEF. ELECT. WORKED ON #2 GEN. (SET BRUSHING) — COMPLIED WITH STANDING ORDERS

WATCH ENGR'S SIGNATURE

1600-2000 WATCH

MACH. AS BEFORE — CHANGED AND CLEANED FO BURNER AND DISCH. STRAINER — SHIFTED POT SUCTION TO #3 STBD @ 1800 — BLEW DOWN MAKE UP EVAP — MADE ROUTINE INSPECTIONS OF SPACES & EQUIPMENT — COMPLIED WITH STANDING AND NIGHT ORDERS

WATCH ENGR'S SIGNATURE

OILER TEOFILO - FWT KAPPIS

2000-2400 WATCH

MACH. AS BEFORE — MADE ROUTINE INSPECTIONS OF SPACES & MACH. — HELP ENG CASUALTY DRILL E-9 (MAIN GEN FAILURE) 2000 — 2015 — 3 MEN PRESENT — BRIDGE NOTIFIED — CHIEF ELECT. RESETTING BRUSH GEAR #2 GEN — BLEW DOWN MAKE UP EVAP — CARRIED OUT WITE AND STANDING ORDERS — BILGES AT SAFE LEVEL

WATCH ENGR'S SIGNATURE

OILER TEOFILO - FWT KAPPIS

2400-0400 WATCH

PERMISSION TO BLOW TUBES DENIED. CONDUCTED ENGINE CASUALTY DRILL E-10. THREE MEN PRESENT NOTIFIED BRIDGE. GENERATORS WONT PARALLEL #2 MUST LEAD #1 BY 250 HZ. MAINTAINED SAFE LEVEL ALL BILGES COMPLIED W/ NIGHT AND STANDING ORDERS. BLEW DOWN M.U. EVAP.

WATCH ENGR'S SIGNATURE

OILER MCGURK F.W.T. FISHER

0400-0800 WATCH

BLEW DOWN M.U. EVAP. MAINTAIN SAFE LEVELS ALL BILGES. MADE ROUTINE INSPECTIONS ALL MACHINERY SPACES COMPLIED W/ NIGHT AND STANDING ORDERS #2 SS. GENERATOR TRIPPED OUT @ 0500 RESTORED TO SERVICE W/ NECESSARY ADJUSTMENTS.

WATCH ENGR'S SIGNATURE

OILER MCGURK F.W.T. FISHER

0800-1200 WATCH

Part Watch machinery Inoperation As Before except started stby Blr. Feed Pump + secured #2 Elect Feed Pump. Renewed Center Plugger & Packing. Pumped F.O. Sott. from #7 & D.B.T.H. Pumped Bilges Blew Down M.U.F. Evap.

WATCH ENGR'S SIGNATURE

CHIEF ENGINEER

BOILER WATER READINGS

STB'D	PORT
HOURS 520	HOURS 412
AKL	EL 11.68
T-AKL	T-AKL 16.77
SAL.	SAL. 1.24
PHOS.	PHOS. 30
R.ph	R.ph 11
503 30	

CHIEF ENGR'S SIGNATURE

REMARKS

1200-1600 WATCH

Port watch machinery inspection as before #2 Boiler & F.D. Blower
 #2 BlueFeed Pump #2 F.D. Pump #1 & #2 S.S. Guns. #2 mn. Cond. Pump #1
 Aux Circ. #1 Air Comp #1 F.W. Pump. Blew down M.U.F. Evap.
 started h.o. Purifier @ 1400 Start Pumping off h.o. TK To storage TK.
 Pumped Bilges.

WATCH ENGR'S SIGNATURE

L. Harris

1600-2000 WATCH

AS BEFORE - CHANGED AND CLEANED F.D. BURNER AND DISCH.
 STRAINER - BLEW DOWN MAKE UP EVAP - PUMPED ENG ROOM & HOLE
 BILGES TO SAFE LEVEL - PERMISSION GRANTED BLEW TOBES #2 BOILER
 MADE ROUTINE INSPECTIONS OF SPACES AND EQUIPMENT - COMPLIED
 WITH NIGHT AND STANDING ORDERS

OILER TED FELD - FWT KAPPE

WATCH ENGR'S SIGNATURE

T. S. Peterson R/E

2000-2400 WATCH

MACHY AS BEFORE - HELD ENGINE CASUALTY DRILL E-10 (HEAVY
 SHORT IN THE GEN. AT THE DISTRIBUTION BOARD) 2000-2015 - 3 MEN
 PRESENT - BRIDGE NOTIFIED - BLEW DOWN MAKE UP EVAP - MADE
 ROUTINE INSPECTIONS OF MACHY AND SPACES - COMPLIED WITH
 STANDING AND NIGHT ORDERS

OILER TED FELD - FWT KAPPE

WATCH ENGR'S SIGNATURE

T. S. Peterson R/E

2400-0400 WATCH

CONDUCTED ENGINE CASUALTY DRILL E-11, WITH THREE MEN
 PRESENT. NOTIFIED BRIDGE. MADE ROUTINE INSPECTIONS. MAINTAINED
 SAFE LEVEL ALL BILGES. COMPLIED W/NIGHT AND STANDING ORDERS.
 BLEW DOWN M.U. EVAP.

OILER McGARR FWT FISHER

WATCH ENGR'S SIGNATURE

W. V. Brady R/E

0400-0800 WATCH

ROUTINE PORT WATCH MAINTAIN SAFE LEVEL ALL BILGES
 BLEW DOWN M.U. EVAP. COMPLIED W/NIGHT AND STANDING ORDERS

OILER McGARR FWT FISHER

WATCH ENGR'S SIGNATURE

W. V. Brady R/E

0800-1200 WATCH

ROUTINE PORT WATCH MAINTAIN SAFE LEVEL ALL BILGES
 BLEW DOWN M.U. EVAP. COMPLIED W/NIGHT AND STANDING
 ORDERS.

OILER OLSEN FWT WHITE

WATCH ENGR'S SIGNATURE

W. V. Brady R/E

CHIEF ENGINEER

PORT WATER READINGS

STERID	PORT
HOURS 320	HOURS 436
ABL	ABL
T. ABL	T. ABL
SAL.	SAL.
PHOS.	PHOS.
R. ph	R. ph

CHIEF ENGR'S SIGNATURE

W. V. Brady R/E

USNS <i>Swing (Rope)</i>		VOYAGE NO. <i>12-A</i>		FROM <i>Mid Oakland</i>		TO		TYPE OF VESSEL <i>AS 1202</i>		DATE <i>3/30-31/68</i>	
WATCH											
1200 TO 1800 1800 TO 2000 2000 TO 2400 2400 TO 0400 0400 TO 0800 0800 TO 1200											
WATCH											
1200 TO 1800 1800 TO 2000 2000 TO 2400 2400 TO 0400 0400 TO 0800 0800 TO 1200											
MACH. PARTICULARS (CONT'D)											
HOTTTEST GEAR BEARING FORWARD											
HOTTTEST GEAR BEARING AFT											
AUX. COND. CONDENSATE											
1ST STAGE FEED WATER HEATER											
D. C. FEED WATER HEATER											
3RD STAGE FEED WATER HEATER											
SUPER HEAT											
F.O. TO BURNERS											
AIR TO FURNACE											
F.O. TEMP. IN SETTLING TANKS											
PORT BOILER UPTAKE											
STBD. BOILER UPTAKE											
F. O. BACK PRESSURE											
MAIN STEAM											
F.O. TO BURNERS											
MAIN COND. SALINITY											
ENGINE ROOM TEMPERATURE											
FIRE ROOM TEMPERATURE											
NOZZLES IN USE											
NO. OF BURNERS IN USE											
BURNER TIP SIZE											
CO ₂ % PORT BOILER											
CO ₂ % STBD. BOILER											
OIL LEVEL MAIN SUMP											
PRESSURES											
THROTTLE											
H.P. AHEAD											
L.P. AHEAD											
VACUUM											
L.O. TO TURBINES											
AUX. STEAM											
BACK PRESSURE											
GLAND STEAM											
H.P. BLEEDER											
I.P. BLEEDER											
L.P. BLEEDER											
STEAM AT THROTTLE											
L. P. EXHAUST											
CONDENSATE											
CIRC. WATER IN											
CIRC. WATER OUT											
L.O. TO COOLERS											
L.O. FROM COOLERS											
TEMPERATURE THRUST BEARING											
FORWARD H.P. ROTOR BEARING											
AFT. H.P. ROTOR BEARING											
FORWARD L.P. ROTOR BEARING											
AFT. L.P. ROTOR BEARING											
TEMPERATURES											
STEAM AT THROTTLE											
L. P. EXHAUST											
CONDENSATE											
CIRC. WATER IN											
CIRC. WATER OUT											
L.O. TO COOLERS											
L.O. FROM COOLERS											
TEMPERATURE THRUST BEARING											
FORWARD H.P. ROTOR BEARING											
AFT. H.P. ROTOR BEARING											
FORWARD L.P. ROTOR BEARING											
AFT. L.P. ROTOR BEARING											

WATCH											
GENERATORS											
GENERATOR NUMBER											
R.P.M.											
STEAM PRESSURE											
STEAM TEMP.											
L.O. PRESSURE											
L.O. TO COOLER											
L.O. FROM COOLER											
TEMP. OF HOTTEST BEARING											
L.O. GOVERNOR PRESSURE											
AMPS POSITIVE											
AMPS NEGATIVE											
VOLTS											
FUEL OIL											
METER AT NOON											
METER PREVIOUS NOON											
CONSUMED BY METER											
ON HAND AT START OF DAY											
RECEIVED DURING DAY											
EXPENDED DURING DAY											
REMAINING ON BOARD											
DOMESTIC WATER											
ON HAND AT START OF DAY											
EVAPORATED OR RECEIVED											
ON HAND											
CONSUMED											
LOW PRESS. EVAPORATORS (No. of hrs. operated) (Fresh water made gals.)											
L.O. CENTRIFUGE - HOURS OPERATED											
1200 TO 1800											
1800 TO 2000											
2000 TO 2400											
2400 TO 0400											
0400 TO 0800											
0800 TO 1200											
SUMMARY											
RUNNING TIME											
DETENTION TIME											
TOTAL REVOLUTIONS											
AVERAGE R.P.M.											
TOTAL MILES BY ENGINE											
TOTAL MILES BY OBSERVATION											
PROPELLER SLIP (%)											
BBL FUEL/MI											
WIND DIRECTION											
STATE OF SEA											
STATE OF WEATHER											

REMARKS

1200-1600 WATCH

AT NSC OAKLAND - IN OPERATION - #2 BOILER, F.P. BLOWER, F.O. SERVICE & MAIN FEED PUMPS - #1 & 2 AUX GENS, #2 M/CAND, #1 AUX CIRC, F.W. PUMP & MAIN AIR COMP, #1 M.U.F. EVAP - MADE ROUTINE INSPECTIONS OF SPACES AND MACHINERY - BILGES AT SAFE LEVEL - BLEW DOWN MAKE UP EVAP - COMPLIED WITH STANDING ORDERS

OILER OUSEN - FWT WHITE

1600-2000 WATCH

WATCH ENGR'S SIGNATURE

MACHY AS BEFORE - CHANGED AND CLEANED F.O. TURBINES & DISCH STRAINER - HELD ENG CASUALTY DRILL E11 (ELECTRIC POWER FAILURE TO STEERING GEAR) 1900-1920 - 3 MEN PRESENT - BRIDGE NOTIFIED - BLEW DOWN M.U. EVAP - PUMPED BILGES TO SAFE LEVEL - MADE ROUTINE INSPECTIONS OF MACHY AND SPACES - COMPLIED WITH NIGHT AND STANDING ORDERS

OILER TEOFILO - FWT KAPPES

2000-2400 WATCH

WATCH ENGR'S SIGNATURE

AS BEFORE - MADE ROUTINE INSPECTIONS OF SPACES & EQUIPMENT - PUMPED BILGES TO SAFE LEVEL - BLEW DOWN MAKE UP EVAP - COMPLIED WITH NIGHT AND STANDING ORDERS

OILER TEOFILO - FWT KAPPES

2400-0400 WATCH

WATCH ENGR'S SIGNATURE

PERMISSION TO BLOW TUBES DENIED. CONDUCTED ENGINE CASUALTY DRILL E-12 W/3 MEN PRESENT. NOTIFIED BRIDGE. MAINTAINED SAFE LEVEL ALL BILGES. BLEW DOWN MAKE UP EVAP. COMPLIED W/NIGHT AND STANDING ORDERS. LIGHT ELECTRICAL LOAD CONDITIONS RENDER S.S. GENERATOR CONTROL DIFFICULT W/#2 KICKING OUT THREE TIMES ON REVERSE CURRENT TRIP.

OILER MC GUNK FWT FISHER

0400-0800 WATCH

WATCH ENGR'S SIGNATURE

LOAD DROPPED TO 950 A @ 0700. TRIPPED #2 S.S. GENERATION. DECIDED TO CARRY LOAD ON #1 AND KEEP #2 IDLING UNTIL NEEDED TO MINIMIZE EXCESS WEAR ON CONTROL BREAKER AND RELATED EQUIPMENT. ROUTINE INSPECTIONS ALL MACHINERY SPACES. BLEW DOWN M.U. EVAP. MAINTAINED SAFE LEVEL ALL BILGES. COMPLIED WITH NIGHT AND STANDING ORDERS.

OILER MC GUNK FWT FISHER

0800-1200 WATCH

WATCH ENGR'S SIGNATURE

PLACED #2 BACK IN SERVICE @ 0800. ROUTINE INSPECTIONS ALL MACHINERY SPACES. MAINTAIN SAFE LEVEL ALL BILGES. BLEW DOWN M.U. EVAP. COMPLIED W/NIGHT AND STANDING ORDERS.

OILER OUSEN FWT WHITE

CHIEF ENGINEER

WATCH ENGR'S SIGNATURE

BOILER WATER READINGS

STB'D	PORT
HOURS 320	HOURS 460
AKL	KL
T-PT	T-AKL
SAL.	SAL.
PHOS.	PHOS.
R.ph	R

CHIEF ENGR'S SIGNATURE

USNS		VOYAGE NO.		FROM		TO		TYPE OF VESSEL		DATE	
USS John Pope		12-A		H.S.C. OAKLAND				P252P2		3/31-1/68	
WATCH											
1200 TO 16001600 TO 20002000 TO 24002400 TO 04000400 TO 08000800 TO 1200											
WATCH											
1200 TO 16001600 TO 20002000 TO 24002400 TO 04000400 TO 08000800 TO 1200											
MACH. PARTICULARS (CONT'D)											
TEMPERATURES (CONT'D)											
HOTTEST GEAR BEARING FORWARD.											
HOTTEST GEAR BEARING AFT.											
AUX. COND. CONDENSATE											
1ST STAGE FEED WATER HEATER											
D. C. FEED WATER HEATER											
3RD STAGE FEED WATER HEATER											
SUPER HEAT											
F.O. TO BURNERS											
AIR TO FURNACE											
F.O. TEMP. IN SETTLING TANKS											
PORT BOILER UPTAKE											
STBD. BOILER UPTAKE											
F. O. BACK PRESSURE											
MAIN STEAM											
F.O. TO BURNERS											
MAIN COND. SALINITY											
ENGINE ROOM TEMPERATURE											
FIRE ROOM TEMPERATURE											
NOZZLES IN USE											
NO. OF BURNERS IN USE											
BURNER TIP SIZE											
CO. 1 PORT BOILER											
CO. 2 STBD. BOILER											
OIL LEVEL MAIN SUMP											
PRESSURES											
THROTTLE											
H.P. AHEAD											
L.P. AHEAD											
VACUUM											
L.O. TO TURBINES											
AUX. STEAM											
BACK PRESSURE											
GLAND STEAM											
H.P. BLEEDER											
I.P. BLEEDER											
L.P. BLEEDER											
STEAM AT THROTTLE											
L. P. EXHAUST											
CONDENSATE											
CIRC. WATER IN											
CIRC. WATER OUT											
L.O. TO COOLERS											
L.O. FROM COOLERS											
TEMPERATURE THRUST BEARING											
FORWARD H.P. ROTOR BEARING											
AFT. H.P. ROTOR BEARING											
FORWARD L.P. ROTOR BEARING											
AFT. L.P. ROTOR BEARING											
GENERATORS											
WATCH											
GENERATOR NUMBER											
R.P.M.											
STEAM PRESSURE											
STEAM TEMP.											
L.O. PRESSURE											
L.O. TO COOLER											
L.O. FROM COOLER											
TEMP. OF HOTTEST BEARING											
L.O. GOVERNOR PRESSURE											
AMPS POSITIVE											
AMPS NEGATIVE											
VOLTS											
FUEL - WATER AND LUBE OIL											
METER AT NOON											
METER PREVIOUS NOON											
CONSUMED BY METER											
ON HAND AT START OF DAY											
RECEIVED DURING DAY											
EXPENDED DURING DAY											
REMAINING ON BOARD											
ON HAND AT START OF DAY											
EVAPORATED OR RECEIVED											
ON HAND											
CONSUMED											
ON HAND AT START OF DAY											
RECEIVED											
ON HAND											
CONSUMED											
ON HAND AT START OF DAY											
EVAPORATED OR RECEIVED											
ON HAND											
CONSUMED											
LOW PRESS. EVAPORATORS (No. of hrs. operated)/(Fresh water made gals.)											
L.O. CENTRIFUGE - HOURS OPERATED											
1200 TO 16001600 TO 20002000 TO 24002400 TO 04000400 TO 08000800 TO 1200											
SUMMARY											
RUNNING TIME											
DETENTION TIME											
TOTAL REVOLUTIONS											
AVERAGE R.P.M.											
TOTAL MILES BY ENGINE											
TOTAL MILES BY OBSERVATION											
PROPELLER SLIP (%)											
BBL FUEL/MI											
WIND DIRECTION											
STATE OF SEA											
STATE OF WEATHER											

1200-1600 WATCH

AT USC OAKLAND - IN OPERATION - #2 BOILER, F.D. BLOWER, MN FEED PUMP
+ F.O. SERVICE PUMP - #1 & 2 AUX GENS, #1 AUX CIRC, MN AIR COMP, MN COND
& POT WTR PUMPS - #1 MAKE UP EVAP - MADE ROUTINE INSPECTIONS OF
SPACES AND EQUIPMENT - BLEW DOWN MAKE UP EVAP - PUMPED ENG
RM AND HOLE BILGES TO SAFE LEVEL - COMPLIED WITH STANDING &
NIGHT ORDERS -

OILER OLSEN - FWT WHITE

WATCH ENGR'S SIGNATURE -

1600-2000 WATCH

AS BEFORE - CHANGED AND CLEANED F.O. BURNER AND F.O. DISCH
STRAINER - PUMPED BILGES TO SAFE LEVEL - BLEW DOWN MAKE UP
EVAP - MADE ROUTINE INSPECTIONS OF MACHY AND SPACES - HELD
ENG CASUALTY DRILL E12 (HYDRAULIC PIPE TO ONE STEERING GEAR
CARRIES AWAY) 1800-1820 - 3 MEN PRESENT - BRIDGE NOTIFIED -
COMPLIED WITH NIGHT AND STANDING ORDERS -

OILER TED FLO - FWT KAPPE

WATCH ENGR'S SIGNATURE -

2000-2400 WATCH

AS BEFORE - MADE ROUTINE INSPECTIONS OF MACHY AND SPACES
BLEW DOWN MAKE UP EVAP - BILGES AT SAFE LEVEL - COMPLIED
WITH NIGHT AND STANDING ORDERS

OILER TED FLO - FWT KAPPE

WATCH ENGR'S SIGNATURE -

2400-0400 WATCH

BLEW TUBES W/ PERMISSION BLEW DOWN M.U. EVAP. MADE
ROUTINE INSPECTION ALL MACHINERY SPACES MAINTAINED SAFE
LEVEL ALL BILGES COMPLIED W/ NIGHT AND STANDING ORDERS.

OILER ROYAL FWT FISHER

WATCH ENGR'S SIGNATURE -

0400-0800 WATCH

CONDUCTED ENGINE CASUALTY DRILL E-13 WITH
THREE MEN PRESENT, NOTIFIED BRIDGE. BLEW DOWN M.U. EVAP
MAINTAINED SAFE LEVEL ALL BILGES COMPLIED W/ NIGHT
AND STANDING ORDERS

OILER ROYAL FWT FISHER

WATCH ENGR'S SIGNATURE -

0800-1200 WATCH

Port watch machinery Inspection as before except sec.
#2 S.S. Can @ 0850 float. Removed Rheostat to ship for checking
Pumped F.O. sath. from #2 & D.B. E.C. TH. Pumped Bilges Blew
Down M.U. EVAP. Started L.O. Purifier @ 1030 sath. from L.O. sath.
TH. TO L.O. storage TH. Added compound to Port Boiler.

CHIEF ENGINEER

WATCH ENGR'S SIGNATURE -

BOILER WATER READINGS

STB'D	PORT
HOURS 320	HOURS 484
AKL	AKL 11.68
T-AL	T-AKL 15.77
SAL.	SAL. 1.29
PHOS.	PHOS. 40
R.ph	R.ph 11
	503 45

CHIEF ENGR'S SIGNATURE -

USNS		VOYAGE NO.		FROM		TO		TYPE OF VESSEL		DATE					
USNSC 12		12-H		12-H		12-H		12-H		4/1-2/68					
		WATCH						WATCH							
		1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200			1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200
RUNNING TIME								MACH. PARTICULARS (CONT'D)							
DETENTION TIME								TEMPERATURES (CONT'D)							
REVOLUTION COUNTER (END OF WATCH)								HOTTEST GEAR BEARING AFT							
TOTAL REVOLUTIONS (FOR WATCH)								AUX. COND. CONDENSATE		100 100	100 100	100 100	100 100	100 100	100 100
AVERAGE RPM								1ST STAGE FEED WATER HEATER		158	158	158	158	156	158
F.O. METER (END OF WATCH)		8751 210	8751 620	8751 040	8751 430	8751 830	8751 240	D. C. FEED WATER HEATER		240	240	240	240	240	240
F.O. CONSUMED		410	410	420	390	400	430	3RD STAGE FEED WATER HEATER							
								SUPER HEAT		P 620	660	600	575	570	620
								F.O. TO BURNERS		190	190	190	190	190	190
								AIR TO FURNACE		P					
								F.O. TEMP. IN SETTLING TANKS		P 110	110	110	109	106	108
								PORT BOILER UPTAKE		S 105	105	105	112	106	108
								STBD. BOILER UPTAKE		310	295	290	302	310	310
								F. O. BACK PRESSURE							
								MAIN STEAM		440	440	440	440	440	440
								F.O. TO BURNERS		150	145	140	150	150	140
								MAIN COND. SALINITY							
								ENGINE ROOM TEMPERATURE		82	81	80	80	80	84
								FIRE ROOM TEMPERATURE		82	81	80	80	80	84
								NOZZLES IN USE							
								NO. OF BURNERS IN USE		P 1	1	1	1	1	1
								BURNER TIP SIZE		S 51/55	51/55	51/55	51/55	51/55	51/55
								CO ₂ % PORT BOILER							
								CO ₂ % STBD. BOILER							
								OIL LEVEL MAIN SUMP							

REMARKS

1200-1600 WATCH

Port Watch machinery In operation #2 Boiler #2 F.D. Blower #2 Bk. Feed Pump #2 F.O. Pump #1 & #2 S.S. Cans. #2 M.H. Cond. Pump #1 Aux Circ. Pump #1 F.W. Pump #1 Air Comp. L.O. Purifier Sae. same @ 1300. Started #2 S.S. Can. @ 1345 same on line @ 1400. Elect. Replaced Rheostat on same. Blew down M.U.F. Evap. Pumped Bilges.

WATCH ENGR'S SIGNATURE-

L. Harris

1600-2000 WATCH

AS BEFORE - CHANGED AND CLEANED F.O. BURNERS AND DISCHARGE STRAINER. BLEW DOWN MAKE UP EVAP - PUMPED HOLE AND ENG ROOM BILGES TO SAFE LEVEL - HELD ENG CASUALTY DRILL E-13 (SERIOUS STM LEAK REQUIRING ABANDONMENT OF MACH SPACE) 1900-1915 - MADE 5 MEN PRESENT BRIDGE NOTIFIED - MADE ROUTINE INSPECTIONS OF SPACES AND EQUIPMENT - COMPLIED WITH NIGHT AND STANDING ORDERS
DILER GRIGGS - FWT KAHN

WATCH ENGR'S SIGNATURE-

T. J. Peterson R/E

2000-2400 WATCH

AS BEFORE - MADE ROUTINE INSPECTIONS OF MACH & SPACES BLEW DOWN MAKE UP EVAP - BILGES AT SAFE LEVEL - CARRIED OUT NIGHT AND STANDING ORDERS

DILER GRIGGS - FWT KAHN

WATCH ENGR'S SIGNATURE-

T. J. Peterson R/E

2400-0400 WATCH

ROUTINE PORT WATCH. PERMISSION TO BLOW TUBES WITHHELD DUE TO GVERSE WINDS. BLEW DOWN M.U. EVAP. MAINTAIN SAFE LEVEL ALL BILGES COMPLIED W/ NIGHT AND STANDING ORDERS. CONDUCTED ENGINE CASUALTY DRILL E-14 W/ 3 MEN PRESENT - NOTIFIED BRIDGE

DILER ROYBAL FWT FISHER

WATCH ENGR'S SIGNATURE-

W. J. Brady R/E

0400-0800 WATCH

S.S. GENERATOR'S STILL FAIL TO PARALLEL. #2 DOES NOT RESPOND TO LINE SURGE OR LOAD CHANGES. BLEW DOWN M.U. EVAP MAINTAIN SAFE LEVEL ALL BILGES, COMPLIED W/ NIGHT AND STANDING ORDERS.

DILER ROYBAL FWT FISHER

WATCH ENGR'S SIGNATURE-

W. J. Brady R/E

0800-1200 WATCH

Port Watch machinery In operation AS BEFORE CHANGED & CLEANED F.O. BURNERS & STRAINERS. Started TAKING F.O. @ 0832. Blew DOWN M.U.F. Evap. Pumped Bilges. F.W. FROM DARK @ 0830 Filling #3 & TH.

WATCH ENGR'S SIGNATURE-

L. Harris

CHIEF ENGINEER

BOILER WATER READINGS

STB'D	PORT
HOURS 320	HOURS 508
AKL	AKL 11.68
T-AKL	T-AKL 15.77
SAL.	SAL. 1.24
PHOS.	PHOS. 40
R.ph	R. 11
	503 40

CHIEF ENGR'S SIGNATURE-

J. L. Chamberlain

1200-1600 WATCH

Port watch machinery inspection #2 Bilge & #2 F.O. Blower #2 Blue Feed Pump #2 F.O. Pump. #1 & #2 S.S. Caisi #2 mn. Cond. Pump #1 Aux. Circ Pump #1 F.W. Pump #1 Air Comp. mn. F. Exap. Blow down Pumped Bilges. Finished taking F.O. @ 1355 1100 bbls. B-b.

WATCH ENGR'S SIGNATURE-

L. Harris

1600-2000 WATCH

AS BEFORE EXCEPT LOST FLEET LOAD DUE TO WATER IN FUEL OIL @ 1615 - NOTIFIED 1ST ASST ENGR. POWER FROM EM GEN @ 1640 - HIT OFF #3 BLR AFTER DRAG ON FO SETT @ 1710 - STARTED #1 AUX GEN @ 1720 - ON SHIPS POWER @ 1735 - WATER FOUND IN INBD SETT. - SEC. EM GEN @ 1735 - MADE ROUTINE INSPECTIONS - BLEW DOWN MUE - CHANGED & CLEANED FO. BURNER & DISCH STRAINER COMPLIED WITH NIGHT & STANDING ORDERS - PUMPED BILGES

WATCH ENGR'S SIGNATURE-

T. J. Peterson R/E

2000-2400 WATCH

AS BEFORE - WATER IN FUEL OIL @ 2115 - 1ST A/E & 2 WATCH 2ND A/E TOOK LOW SUCION ON INBD & OUTBD SETTS TO #3 & #13 - PLANT NORMAL @ 2200 - PUMPED BILGES TO SAFE LEVEL - MADE ROUTINE INSPECTIONS OF MACHNY AND SPACES - BLEW DOWN MAKEUP ENAP - COMPLIED WITH STANDING & NIGHT ORDERS

WATCH ENGR'S SIGNATURE-

T. J. Peterson R/E

2400-0400 WATCH

CONDUCTED ENGINE CASUALTY DRILL E-15 WITH THREE MEN PRESENT. BLEW DOWN M.U. ENAP. MAINTAIN SAFE LEVEL. ALL BILGES COMPLIED W/ NIGHT AND STANDING ORDERS

OICER ROYBAL FWT FISHER.

WATCH ENGR'S SIGNATURE-

W. J. Prody R/E

0400-0800 WATCH

BLEW TUBES W/ PERMISSION - MADE ROUTINE INSPECTION ALL MACHINERY SPACES MAINTAIN SAFE LEVEL ALL BILGES COMPLIED W/ NIGHT AND STANDING ORDERS.

OICER ROYBAL FWT FISHER

WATCH ENGR'S SIGNATURE-

W. J. Prody R/E

0800-1200 WATCH

Port watch machinery inspection AS BEFORE Started L.O. Pump @ 0925 Engaged Tackling Gear @ 0935 started mn. Circ Pump mn. Cond Pump. Raised vacuum on mn unit. Tested Talc @ 1044 Tackling Gear out @ 1045 stem to mn. unit @ 1050 Rolling same from 1055 TO 1108. Sec. stem to mn. unit @ 1108. Engaged Tackling Gear @ 1110. Sec vacuum mn. unit @ 1115. Elach. Tested Run Diesel Fire pump.

WATCH ENGR'S SIGNATURE-

L. Harris

CHIEF ENGINEER

WATER READINGS

SPEED PORT

HOURS 320 PORT 13532

AKL AKL 11.68

T-AKL T-AKL 15.77

DAL. DAL 1.24

PHOS. PHOS. 4.0

R.ph R. 11

503 40

CHIEF ENGR'S SIGNATURE-

M. J. Hamilton

1200-1600 WATCH

in Fort ...
"L ..."
"L ..."
"L ..."
"L ..."

WATCH ENGR'S SIGNATURE.

1600-2000 WATCH

MACHY AS BEFORE-CHANGED AND CLEANED F.O. BURNER & DISCH
STRAINER-PUMPED HOLE AND MACHY SPACE DILGES TO SAFE LEVEL
BLEW DOWN MAKE UP EVAP-MADE ROUTINE INSPECTIONS OF SPACES
AND EQUIPMENT-CARRIED OUT NIGHT AND STANDING ORDERS

OILER GRIGGS - FWT KHAN

WATCH ENGR'S SIGNATURE

2000 - 2400 WATCH

AS BEFORE- CONDUCTED ENG CASUALTY DRILL E14 (MAIN LUBE OIL FAILURE TO MAIN TURBINE) 2000-2005- 3 MEN PRESENT- NOTIFIED BRIDGE- PUMPED BILGES TO SAFE LEVEL- BLEW DOWN MAKE UP EVAP- MADE ROUTINE INSPECTIONS OF MACHY AND SPACES- CARRIED OUT NIGHT AND STANDING ORDERS

OICER GRIBBS-FWT NIAN

WATCH ENGR'S SIGNATURE

2400-0400 WATCH

2400-0400 WATCH
PERMISSION TO BLOW TUBES DENIED. CONDUCTED ENGINE
CASUALTY DRILL E-16 W/THREE MEN PRESENT NOTIFIED BRIDGE
BLEW DOWN M.U. EVAP. MAINTAINED SAFE LEVEL ALL BILGES
COMPLETED W/NIGHT AND STANDING ORDERS.

① ILER ROYBAT F.W.T. FISHER

WATCH ENGR'S SIGNATURE.

0400-0800. WATCH

ROUTINE PORT WHICH. S.S. GENERATORS REMAIN STABLE @ 228V. ANY ATTEMPT TO INCREASE TO 230+V. CAUSES #1 TO HOG. SLEW DOWN M.U. E.U.A.P. MAINTAINED SAFE LEVEL ALL BILGES COMPLETELY W/NIGHT AND STANDING ORDERS.

OILER ROYALTY PAID FINANCE

WATCH ENGR'S SIGNATURE.

0800-1200 WATCH

0800-1200 WATCH Routine P.T. Tank changed & cleaned. T.C. Bunker, Made out in sand of comp. of ER rock & of thick spaces, Dilges T. up level Pumped settlers from 24 F.T. Deep Tanks Blower Downer 1211 T. Evap. F.W. station on levee P24 TK. @ 1100.

Order Tropical

W. Kappas

WATCH ENGR'S SIGNATURE-

CHIEF ENGINEER

BOILER WATER READINGS

<u>STB'D</u>	<u>PORT</u>
1	1
2	2
3	3
4	4
5	5
6	6
7	7
8	8
9	9
10	10
11	11
12	12
13	13
14	14
15	15
16	16
17	17
18	18
19	19
20	20
21	21
22	22
23	23
24	24
25	25
26	26
27	27
28	28
29	29
30	30
31	31
32	32
33	33
34	34
35	35
36	36
37	37
38	38
39	39
40	40
41	41
42	42
43	43
44	44
45	45
46	46
47	47
48	48
49	49
50	50
51	51
52	52
53	53
54	54
55	55
56	56
57	57
58	58
59	59
60	60
61	61
62	62
63	63
64	64
65	65
66	66
67	67
68	68
69	69
70	70
71	71
72	72
73	73
74	74
75	75
76	76
77	77
78	78
79	79
80	80
81	81
82	82
83	83
84	84
85	85
86	86
87	87
88	88
89	89
90	90
91	91
92	92
93	93
94	94
95	95
96	96
97	97
98	98
99	99
100	100

HOURS 320 HOURS 554

AKL KL 11.68

T-AYL T-AYL 1577

SAL. SAL. 1.24

PHOS. PHOS. 46

R. ph R. ph //

303 40

CHIEF ENGR'S SIGNATURE

REMARKS

1200-1600 WATCH

1200-1600 WATCH
Routine, I.T. include Machinery in operation "2 Boilers" "2 H.O. pumps" "2 Water Tanks"
pumps, "2 P.O. pumps" "1 H. Tank" "Grounds" "2 Main C. pumps" "1 A. C. pump" "1
"1 L. C. pump" "1 Air pump" "1 H. Tank" "2 Boilers" "2 H.O. pumps" "2 Water Tanks"
changed of ground 1. C. pumps 2 H. Tanks 2 Boilers 2 H.O. pumps 2 Water Tanks

W.L. Teeplo

WATCH ENGR'S SIGNATURE.

1600-2000 WATCH

AS BEFORE - CHANGED AND CLEANED F.O. BURNER AND DISCH.
STRAINER - PUMPED PUMPED F/R AND HOLE RIGGS TO SAFE
LEVEL - BLEW DOWN MAKE UP EVAP - MADE ROUTINE INSPECTIONS
OF SPACES AND EQUIPMENT - COMPLIED WITH NIGHT STANDING
ORDERS -

OLIVER BRIGGS - FWT KHAN

WATCH ENGR'S SIGNATURE.

2000-2400 WATCH

AS BEFORE - HELD ENG CASUALTY DRILL E 15 (MAIN HIGH PRESSURE TURBINE RUBS) 2000-2400 - 3 MEN PRESENT - BRIDGE NOTIFIED - MADE ROUTINE INSPECTIONS OF SPACES AND MACHINERY BLEW DOWN MAKE UP EVAP - PUMPED BILGES - COMPLETED WITH NITE AND STANDING ORDERS

OILER GRIGGS - FWT KHAN

WATCH ENGR'S SIGNATURE

2400-0400 WATCH

400-0400 WATCH
PERMISSION TO BLOW TUBES DENIED. CONDUCTED EXERCISE
CASUALTY DRILL E-17 W/THREE MEN PRESENT MODIFIED BRIDGE
MAINTAINED SPEC LEVER ALL BILGES. BLEW DOWN H.Q. EVAN
CONTINUED W/NIGHT AND STANDING ORDERS.

OILER LONGACRE JIMMY FISHER

WATCH ENGR'S SIGNATURE

0400-0800 WATCH

0400-0800 WATCH
BLEW DOWN H.Q. WITH MAINTAINED SAFE LEVEL ALL STAGES
(COMPLETED W/IN 645 AND SPENDING ORDERS)

OLEX LONGCREE F.W.P. FISHER

WATCH ENGR'S SIGNATURE

0800-1200 WATCH

0800-1200 WATCH Post watch - changed & skinned T.C. Bismar - Pumped L.R. B. type and H. H. & R. for that inspected L.R. work & Mark species Blum down M.U. P. sp. 10:20 L.R. started adjusting #2 S.G. G-meters

John T. ...

WATCH ENGR'S SIGNATURE.

CHIEF ENGINEER

BOILER WATER READINGS

STR'D	PORT
HOURS 320	HOURS 580

AKL AKL 11.48

T-AKL T-AKL 13,77

SAL. SAL. 1.24

~~PHOS.~~ PHOS. 40

~~R. ph~~ ~~R. ph~~ //

50% - 100%

CHIEF ENGR'S SIGNATURE.

REMARKS

1200-1600 WATCH

Routine Port watch. Made inspection "2 Boiler" and "Blower" 2 Boiler feed pump.
 "2 F.C. Pump" 1 F.S.S. in operation 2 Main feed pump. 1 F.C. in operation. 1 F.C. in operation.
 1 F.C. in operation. 1 F.C. in operation. 1 F.C. in operation. 1 F.C. in operation. 1 F.C. in operation.
 Made routine inspection of M.U. EVAP. 1 F.C. in operation. 1 F.C. in operation. 1 F.C. in operation.
 1 F.C. in operation. 1 F.C. in operation. 1 F.C. in operation. 1 F.C. in operation. 1 F.C. in operation.

B. In. Teedle 7/4 Kappes

WATCH ENGR'S SIGNATURE

1600-2000 WATCH

MACH 1 AS BEFORE - CHANGED AND CLEANED F.D. BURNER & DISCH.
 STRAINER - PUMPED HOLE AND ENG SPACE BILGES TO SAFE LEVEL
 BLEW DOWN MAKEUP EVAP - MADE ROUTINE INSPECTIONS OF MACH 1
 AND SPACES - CARRIED OUT NIGHT AND STANDING ORDERS

OILER GRIGGS - F.W.T. KHAN

WATCH ENGR'S SIGNATURE

2000-2400 WATCH

AS BEFORE - HEAD ENG. CASUALTY DRILL E16 (SERIOUS FLOODING
 OF ENGINEERING SPACES) 2000-2015 - 3 MEN PRESENT - NOTIFIED THE
 BRIDGE - REQUESTED PERMISSION TO BLOW TUBES - NEGATIVE (WIND NOT
 FAVORABLE) - BLEW DOWN MAKEUP EVAP - PUMPED BILGES TO SAFE LEVEL
 MADE ROUTINE INSPECTIONS OF MACH 1 AND SPACES - CARRIED OUT
 NIGHT AND STANDING ORDERS

OILER GRIGGS - F.W.T. KHAN

WATCH ENGR'S SIGNATURE

2400-0400 WATCH

ROUTINE PORT WATCH. BLEW DOWN MAKEUP EVAP.
 MAINTAINED SAFE LEVEL ALL BILGES. BLEW TUBES W/ PERMISSION
 COMPLETED W/ NIGHT AND STANDING ORDERS.

OILER ROYBAL F.W.T. FISHER

WATCH ENGR'S SIGNATURE

0400-0800 WATCH

BLEW DOWN M.U. EVAP INSPECT ALL MECHANICAL SPACES
 MAINTAINED SAFE LEVEL ALL BILGES COMPLY W/ NIGHT AND
 STANDING ORDERS.

OILER ROYBAL F.W.T. FISHER

WATCH ENGR'S SIGNATURE

0800-1200 WATCH

S.S. GENERATORS VERY ERRATIC - #2 TRIPPED THREE TIMES
 BETWEEN 0730 @ 0815. #1 TRIPPED TWICE BETWEEN 0815 @ 0830
 AT ALL TIMES THEY WERE RETURNED TO PARALLEL AND I FRANKLY HAVE NOTHING
 TO CONTRIBUTE AS TO CAUSATION. BLEW DOWN M.U. EVAP. MAINTAINED
 SAFE LEVEL ALL BILGES COMPLETED W/ NIGHT AND STANDING ORDERS.

OILER BELLA F.W.T. KAPPEL

WATCH ENGR'S SIGNATURE

CHIEF ENGINEER

FOULING WATER READINGS

TEMP. PORT

HOURS HOURS 604

AKL AKL

T-AKL T-AKL

SAL. SAL.

PHOS. PHOS.

R.ph R.ph

CHIEF ENGR'S SIGNATURE

USNS		VOYAGE NO.		FROM		TO		TYPE OF VESSEL		DATE	
GEN John 1071		12A		NSC CARLANT				12-5-12		4/6-7/61	

	WATCH							WATCH								
	1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200		1200 TO 1600	1600 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200			
RUNNING TIME							MACH. PARTICULARS (CONT'D)	HOTTEST GEAR BEARING FORWARD								
DETENTION TIME								HOTTEST GEAR BEARING AFT								
REVOLUTION COUNTER (END OF WATCH)								AUX. COND. CONDENSATE	1494	964	1009	99/100	100/100	95/96		
TOTAL REVOLUTIONS (FOR WATCH)								1ST STAGE FEED WATER HEATER	152	152	148	156	157	156		
AVERAGE RPM							D. C. FEED WATER HEATER	240	240	240	240	240	240			
F.O. METER (END OF WATCH)							3RD STAGE FEED WATER HEATER									
F.O. CONSUMED																
PRESSURES	THROTTLE						BOILER PARTICULARS	TEMPERATURES	SUPER HEAT	P	615	615	270	570	570	607
	H.P. AHEAD								F.O. TO BURNERS		195	195	190	190	190	190
	L.P. AHEAD								AIR TO FURNACE	P						
	VACUUM									S						
	L.O. TO TURBINES								F.O. TEMP. IN SETTLING TANKS	P	107	105	107	100	100	100
	AUX. STEAM	150	150	150	150	150				S	98	98	94	90	90	90
	BACK PRESSURE	10	10	10	10	10			PORT BOILER UPTAKE		255	255	255	268	267	260
	GLAND STEAM								STBD. BOILER UPTAKE							
	H.P. BLEEDER								F.O. BACK PRESSURE							
	I.P. BLEEDER								MAIN STEAM		440	440	440	440	440	440
TEMPERATURES	L.P. BLEEDER						F.O. TO BURNERS		150	155	140	140	140	140		
	STEAM AT THROTTLE						MAIN COND. SALINITY									
	L. P. EXHAUST						ENGINE ROOM TEMPERATURE		86	86	82	81	80	82		
	CONDENSATE						FIRE ROOM TEMPERATURE		86	86	82	81	80	82		
	CIRC. WATER IN	61	62	61	61	60	NOZZLES IN USE									
	CIRC. WATER OUT						NO. OF BURNERS IN USE	P	1	1	1	1	1	1		
	L.O. TO COOLERS							S								
	L.O. FROM COOLERS						BURNER TIP SIZE	P	5/55	5/51	5/51	5/55	5/55	5/55		
	TEMPERATURE THRUST BEARING							S								
	FORWARD H.P. ROTOR BEARING						CO ₂ % PORT BOILER									
AFT. H.P. ROTOR BEARING						CO ₂ % STBD. BOILER										
FORWARD L.P. ROTOR BEARING						OIL LEVEL MAIN SUMP										
AFT. L.P. ROTOR BEARING																

WATCH	GENERATORS											FUEL - WATER AND LUBE OIL															
	GENERATOR NUMBER	R.P.M.	STEAM PRESSURE	STEAM TEMP.	L.O. PRESSURE	L.O. TO COOLER	L.O. FROM COOLER	TEMP. OF HOTTEST BEARING	L.O. GOVERNOR PRESSURE	AMPS POSITIVE	AMPS NEGATIVE	VOLTS	METER AT NOON	METER PREVIOUS NOON	CONSUMED BY METER	ON HAND AT START OF DAY	EVAPORATED OR RECEIVED	ON HAND	CONSUMED	ON HAND AT START OF DAY	RECEIVED	ON HAND	CONSUMED	ON HAND	RECEIVED	CONSUMED	
1200 TO 1600	1	1200	440		9	130	110		62	600	600	240	8766540	8764200	2320	11947											
	2	1200	440		7.5	129	113		67	720	750	240															
1600 TO 2000	1	1200	440		9	130	110		62	1000	600	240	934														
	2	1200	440		7.5	130	112		67	760	750	240															
2000 TO 2400	1	1200	440		9	120	110		62	740	700	240															
	2	1200	440		7.5	130	112		67	960	750	240															
2400 TO 0400	1	1200	440		9	118	110		62	650	600	240															
	2	1200	440		7.5	128	113		67	650	600	240															
0400 TO 0800	1	1200	440		9	118	110		62	650	700	240															
	2	1200	440		7.5	128	111		67	650	600	240															
0800 TO 1200	1	1200	440		9	118	110		62	550	550	240															
	2	1200	440		7.5	128	112		67	700	700	240															

L.O. CENTRIFUGE - HOURS OPERATED					
1200 TO 1600	1800 TO 2000	2000 TO 2400	2400 TO 0400	0400 TO 0800	0800 TO 1200

SUMMARY			
RUNNING TIME		PROPELLER SLIP (%)	
DETENTION TIME		BBL FUEL/MI	
TOTAL REVOLUTIONS		WIND DIRECTION	
AVERAGE R.P.M.		STATE OF SEA	
TOTAL MILES BY ENGINE		STATE OF WEATHER	
TOTAL MILES BY OBSERVATION			

REMARKS

1200-1600 WATCH

AT USC OAKLAND - IN OPERATION - #2 BOILER, F.D. BLOWER, MAIN FEED AND F.O. SERVICE PUMPS - #1 & 2 AUX GENS, #1 AUX CIRC, IN COND PUMP, MAKE UP EVAP & POT WATER PUMP - #2 FIRE & SAN PUMP - MADE ROUTINE ROUND OF MACHINERY AND SPACES - PUMPED BILGES, BLEW DOWN MAKE UP EVAP - COMPLIED WITH STANDING ORDERS

OILER BELLA - FWT KAPPE

1600-2000 WATCH

WATCH ENGR'S SIGNATURE

AS BEFORE - CHANGED AND CLEANED F.D. BURNER & DISCHARGE STRAINER - BLEW DOWN MAKE UP EVAP - PUMPED BILGES TO SAFE LEVEL - MADE ROUTINE INSPECTIONS OF SPACES & MACHINERY - COMPLIED WITH NIGHT AND STANDING ORDERS

OILER GRIGGS - FWT KHAN

2000-2400 WATCH

WATCH ENGR'S SIGNATURE

AS BEFORE - CONDUCTED END CASUALTY DRILL (ELECTRIC FIRE BEHIND SWITCH BOARD) 2000-2020 - 3 MEN PRESENT BRIDGE NOTIFIED - MADE REGULAR INSPECTIONS OF MACH & SPACES - PERMISSION TO BLOW TUBES DENIED - BLEW DOWN MAKE UP EVAP - PUMPED BILGES TO SAFE LEVEL - COMPLIED WITH NIGHT & STANDING ORDERS

OILER GRIGGS - FWT KHAN

2400-0400 WATCH

WATCH ENGR'S SIGNATURE

ROUTINE PORT WATCH. PERMISSION TO BLOW TUBES WITHHELD DUE TO LIGHT WIND CONDITIONS. BLEW DOWN M.U. EVAP MAINTAIN SAFE LEVEL ALL BILGES COMPLIED W/NIGHT AND STANDING ORDERS.

OILER ROYBAL FWT. FISHER

0400-0800 WATCH

WATCH ENGR'S SIGNATURE

BLEW DOWN M.U. EVAP. MAINTAIN SAFE LEVEL ALL BILGES. COMPLIED W/NIGHT AND STANDING ORDERS.

OILER ROYBAL FWT. FISHER

0800-1200 WATCH

WATCH ENGR'S SIGNATURE

ROUTINE PORT WATCH MAINTAINED SAFE LEVEL ALL BILGES BLEW DOWN M.U. EVAP COMPLIED W/NIGHT AND STANDING ORDERS.

OILER BELLA FWT. KAPPE

CHIEF ENGINEER

WATCH ENGR'S SIGNATURE

BOILER WATER READINGS

SEA'D PORT

HOURS HOURS 628

AEL AEL

T AEL T AEL

SAL. SAL.

PHOS. PHOS.

R.ph R.ph

CHIEF ENGR'S SIGNATURE

USNS		VOYAGE NO.		FROM		TO		TYPE OF VESSEL		DATE	
G. N. John		12A		NSC		CABLING		12-31-62		4/7-0/60	
WATCH											
1200 TO 18001800 TO 20002000 TO 24002400 TO 04000400 TO 08000800 TO 1200											
WATCH											
1200 TO 16001600 TO 20002000 TO 24002400 TO 04000400 TO 08000800 TO 1200											
MACH. PARTICULARS (CONT'D)											
HOTTEST GEAR BEARING FORWARD											
HOTTEST GEAR BEARING AFT											
AUX. COND. CONDENSATE											
1ST STAGE FEED WATER HEATER											
D. C. FEED WATER HEATER											
3RD STAGE FEED WATER HEATER											
SUPER HEAT											
F.O. TO BURNERS											
AIR TO FURNACE											
F.O. TEMP. IN SETTLING TANKS											
PORT BOILER UPTAKE											
STBD. BOILER UPTAKE											
F. O. BACK PRESSURE											
MAIN STEAM											
F.O. TO BURNERS											
MAIN COND. SALINITY											
ENGINE ROOM TEMPERATURE											
FIRE ROOM TEMPERATURE											
NOZZLES IN USE											
NO. OF BURNERS IN USE											
BURNER TIP SIZE											
CO. % PORT BOILER											
CO. % STBD. BOILER											
OIL LEVEL MAIN SUMP											
MISCELLANEOUS											
TEMPERATURES											
PRESSURES											
THROTTLE											
H.P. AHEAD											
L.P. AHEAD											
VACUUM											
L.O. TO TURBINES											
AUX. STEAM											
BACK PRESSURE											
GLAND STEAM											
H.P. BLEEDER											
I.P. BLEEDER											
L.P. BLEEDER											
STEAM AT THROTTLE											
L. P. EXHAUST											
CONDENSATE											
CIRC. WATER IN											
CIRC. WATER OUT											
L.O. TO COOLERS											
L.O. FROM COOLERS											
TEMPERATURE THRUST BEARING											
FORWARD H.P. ROTOR BEARING											
AFT. H.P. ROTOR BEARING											
FORWARD L.P. ROTOR BEARING											
AFT. L.P. ROTOR BEARING											
GENERATORS											
WATCH											
GENERATOR NUMBER											
R.P.M.											
STEAM PRESSURE											
STEAM TEMP.											
L.O. PRESSURE											
L.O. TO COOLER											
L.O. FROM COOLER											
TEMP. OF HOTTEST BEARING											
L.O. GOVERNOR PRESSURE											
AMPS POSITIVE											
AMPS NEGATIVE											
VOLTS											
FUEL - WATER AND LUBE OIL											
METER AT NOON											
METER PREVIOUS NOON											
CONSUMED BY METER											
ON HAND AT START OF DAY											
RECEIVED DURING DAY											
EXPENDED DURING DAY											
REMAINING ON BOARD											
ON HAND AT START OF DAY											
EVAPORATED OR RECEIVED											
ON HAND											
CONSUMED											
L.O. CENTRIFUGE - HOURS OPERATED											
1200 TO 1600											
1600 TO 2000											
2000 TO 2400											
2400 TO 0400											
0400 TO 0800											
0800 TO 1200											
SUMMARY											
RUNNING TIME											
DETENTION TIME											
TOTAL REVOLUTIONS											
AVERAGE R.P.M.											
TOTAL MILES BY ENGINE											
TOTAL MILES BY OBSERVATION											
PROPELLER SLIP (%)											
BBL FUEL/MI											
WIND DIRECTION											
STATE OF SEA											
STATE OF WEATHER											

REMARKS

1200-1600 WATCH

AT NEG OAKLAND - IN OPERATION - #2 BOILER, F.O. BLOWER, F.O. SERVICE & MAIN FEED PUMPS - #1 & #2 AUXILIARIES, #1 AUX CIRC, MN Q AND PUMP, POT WTR PUMP, MAIN AIR COMP & MAKE UP EVAP - #2 FIRE & SAN PUMP - PUMPED ALL BILGES TO SAFE LEVELS, BLEW DOWN MAKE UP EVAP - MADE ROUTINE INSPECTIONS OF MACHY AND SPACES - COMPLIED WITH STANDING ORDERS

OILER BELLA - FWT KAPPES

WATCH ENGR'S SIGNATURE

1600-2000 WATCH

AS BEFORE - CHANGED AND CLEANED F.O. BURNER AND DISCH. STRAINER - BLEW DOWN MAKE UP EVAP - PUMPED BILGES TO SAFE LEVEL - MADE ROUTINE INSPECTIONS OF MACHY AND SPACES - COMPLIED WITH NIGHT AND STANDING ORDERS

OILER GRIGGS - FWT KHAN

WATCH ENGR'S SIGNATURE

2000-2400 WATCH

AS BEFORE - MADE ROUTINE INSPECTIONS OF SPACES & EQUIPMENT PUMPED BILGES TO SAFE LEVEL - BLEW DOWN MAKE UP EVAP - CARRIED OUT NIGHT AND STANDING ORDERS - SHIFTED F.O. SUCTION TO OUT BD SET @ 2130

OILER GRIGGS - FWT KHAN

WATCH ENGR'S SIGNATURE

2400-0400 WATCH

ROUTINE PORT WATCH - BLEW TUBES W/ PERMISSION SECURED SUPPLY FAN 02-108-4 AT THE CONTROLLER 02-110-8 DUE TO EXCESSIVE ARCING, HIT OFF STBO. ENGINE ROOM VENT IN ITS PLACE. BLEW DOWN M.U. EVAP. MAINTAIN SAFE LEVEL ALL BILGES COMPLIED W/NIGHT AND STANDING ORDERS.

OILER BELLA F.W.T. KAPPES

WATCH ENGR'S SIGNATURE

0400-0800 WATCH

BLEW DOWN M.U. EVAP. GENERATOR MALFUNCTION IS DEFINATELY CORRELATED WITH INCREASED GALLEY ACTIVITY. SUGGEST OPERATION OF THE ELEVATOR (240V.) WITH ONLY ONE SIDE RETURNING TO NEUTRAL MAY TRIGGER THIS ERRATIC BEHAVIOR. MAINTAIN SAFE LEVEL ALL BILGES COMPLY W/NIGHT AND STANDING.

OILER BELLA F.W.T. KAPPES

WATCH ENGR'S SIGNATURE

0800-1200 WATCH

As before, made routine rounds of mach & mach spaces. Pumped bilges from #1 & #2 Deep. 0845 F.W. from After peak tank 0945 1000. Tested Fire Control Unit 0945 - 1000. Changing in R. Bilges to safe level. Changed & cleaned F.O. Burner, 1000-1025 Tested #2 Oil & Fuel Pump.

Chief Engineer Z. Kahn

WATCH ENGR'S SIGNATURE

CHIEF ENGINEER

BOILER WATER READINGS

STE'D	PORT
HOURS	HOURS 632
AKL	KL
T-AVL	T-AKL
SAL.	SAL.
PHOS.	PHOS.
R.ph	R.ph

CHIEF ENGR'S SIGNATURE