

*after*  
**ENGINE ROOM LOG**

**GEARED TURBINE DRIVE**



**USNS** General John Pope (TAP-110)

**FROM** 1200 hrs. 14 May **19** 68 **TO** 17 June **19** 68

## INSTRUCTIONS

1. The entries in this book will be made neatly and legibly by the engineer or other person directly in charge of the machinery of the ship, and with pen and ink or idelible pencil. No erasures nor the removal of any pages will be permitted. Incorrect entries may be changed by drawing a single line through same with ink or idelible pencil and writing in the correct data, followed by the initials of the person making the change. The greatest care shall be used in keeping the log book to insure absolute accuracy in all particulars.
2. All entries of time shall be made on the 24-hour basis, noon-to-noon.
3. Under the heading "REMARKS" a careful, detailed record of the events occurring daily in the engine department shall be entered in the log book, including violations of orders or regulations. Entries should be preceded by the time when pertaining to important tests, casualties, injuries, etc.
4. Entries regarding the following shall also be made when occurring:
  - (a) Repairs accomplished during watches.
  - (b) Faulty or erratic operation or failure of machinery.
  - (c) Any important changes in machinery of any nature or additions thereto.
  - (d) Remetalling of bearings; fitting new piston rings; reboring cylinders; renewing pump parts, metallic packing, important valves, propeller, shafting, stern bearing, zinc protection bars and rings outboard, strainers, etc.; details to be recorded in Machinery History.
  - (e) Pumping of bilges.
  - (f) Blowing of tubes (*not applicable to Diesel and Diesel Electric*).
  - (g) Examining holding down bolts.
  - (h) Fuel and water taken aboard. The fuel account shall be carefully kept and the quantity consumed each day accurately ascertained.
  - (i) Record of special tests, i.e., running idle pumps, reach rods to valves, hydrostatic.
  - (j) Derelictions or deficiencies developed on the part of any member of the engine department.
  - (k) Filtering and cleaning elements installed in fuel and lube oil lines.
5. In twin screw ships when the machinery for each propeller is in separate Engine rooms, two books shall be utilized and each book shall be properly marked to indicate to which Engine room machinery it applies. When both Engines of a twin screw ship are in the same Engine space, proper identification of operating machinery will be pre-printed on each page or hand written on each page prior to daily operations.
6. The log books shall be retained on board unless required temporarily by the administrative commander and destroyed when three years old.

|                                                                                                                                                                         |  |            |  |                 |  |                  |  |                |  |            |  |  |  |
|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--|------------|--|-----------------|--|------------------|--|----------------|--|------------|--|--|--|
| USNS                                                                                                                                                                    |  | VOYAGE NO. |  | FROM            |  | TO               |  | TYPE OF VESSEL |  | DATE       |  |  |  |
| General John B. Jones                                                                                                                                                   |  | 12-18      |  | Oakland, Calif. |  | Lube Bay, Calif. |  | 12-20-62       |  | 5/14-15/68 |  |  |  |
| WATCH                                                                                                                                                                   |  |            |  |                 |  |                  |  |                |  |            |  |  |  |
| 1200 TO 16001600 TO 20002000 TO 24002400 TO 04000400 TO 08000800 TO 1200                                                                                                |  |            |  |                 |  |                  |  |                |  |            |  |  |  |
| MACH. PARTICULARS (CONT'D)                                                                                                                                              |  |            |  |                 |  |                  |  |                |  |            |  |  |  |
| HOTTEST GEAR BEARING FORWARD150150150150150150                                                                                                                          |  |            |  |                 |  |                  |  |                |  |            |  |  |  |
| HOTTEST GEAR BEARING AFT142143143143143143                                                                                                                              |  |            |  |                 |  |                  |  |                |  |            |  |  |  |
| AUX. COND. CONDENSATE101106108108110110                                                                                                                                 |  |            |  |                 |  |                  |  |                |  |            |  |  |  |
| 1ST STAGE FEED WATER HEATER175176174174164165                                                                                                                           |  |            |  |                 |  |                  |  |                |  |            |  |  |  |
| D. C. FEED WATER HEATER240240240240240240                                                                                                                               |  |            |  |                 |  |                  |  |                |  |            |  |  |  |
| 3RD STAGE FEED WATER HEATER                                                                                                                                             |  |            |  |                 |  |                  |  |                |  |            |  |  |  |
| SUPER HEATP                                                                                                                                                             |  |            |  |                 |  |                  |  |                |  |            |  |  |  |
| F.O. TO BURNERS200200200200200200                                                                                                                                       |  |            |  |                 |  |                  |  |                |  |            |  |  |  |
| AIR TO FURNACEP123124123124125125                                                                                                                                       |  |            |  |                 |  |                  |  |                |  |            |  |  |  |
| F.O. TEMP. IN SETTLING TANKSP117118118117120120                                                                                                                         |  |            |  |                 |  |                  |  |                |  |            |  |  |  |
| PORT BOILER UPTAKE311310310310321315                                                                                                                                    |  |            |  |                 |  |                  |  |                |  |            |  |  |  |
| STBD. BOILER UPTAKE307311310310322320                                                                                                                                   |  |            |  |                 |  |                  |  |                |  |            |  |  |  |
| F.O. BACK PRESSURE                                                                                                                                                      |  |            |  |                 |  |                  |  |                |  |            |  |  |  |
| MAIN STEAM470470470475470470                                                                                                                                            |  |            |  |                 |  |                  |  |                |  |            |  |  |  |
| F.O. TO BURNERS130135135135135140                                                                                                                                       |  |            |  |                 |  |                  |  |                |  |            |  |  |  |
| MAIN COND. SALINITY.41.2.2.41.2.3                                                                                                                                       |  |            |  |                 |  |                  |  |                |  |            |  |  |  |
| ENGINE ROOM TEMPERATURE908888899094                                                                                                                                     |  |            |  |                 |  |                  |  |                |  |            |  |  |  |
| FIRE ROOM TEMPERATURE90100888910394                                                                                                                                     |  |            |  |                 |  |                  |  |                |  |            |  |  |  |
| NOZZLES IN USE181818181818                                                                                                                                              |  |            |  |                 |  |                  |  |                |  |            |  |  |  |
| NO. OF BURNERS IN USEP333333                                                                                                                                            |  |            |  |                 |  |                  |  |                |  |            |  |  |  |
| BURNER TIP SIZEP5/555/555/555/555/555/55                                                                                                                                |  |            |  |                 |  |                  |  |                |  |            |  |  |  |
| S5/555/555/555/555/555/55                                                                                                                                               |  |            |  |                 |  |                  |  |                |  |            |  |  |  |
| CO. % PORT BOILER13%                                                                                                                                                    |  |            |  |                 |  |                  |  |                |  |            |  |  |  |
| CO. % STBD. BOILER13%                                                                                                                                                   |  |            |  |                 |  |                  |  |                |  |            |  |  |  |
| OIL LEVEL MAIN SUMP1'11"23"1'11"1'11"23"1'11"                                                                                                                           |  |            |  |                 |  |                  |  |                |  |            |  |  |  |
| THRUSTH.P. 140H.P. 140H.P. 140H.P. 140H.P. 140H.P. 140                                                                                                                  |  |            |  |                 |  |                  |  |                |  |            |  |  |  |
| GENERATORS                                                                                                                                                              |  |            |  |                 |  |                  |  |                |  |            |  |  |  |
| WATCH                                                                                                                                                                   |  |            |  |                 |  |                  |  |                |  |            |  |  |  |
| GENERATOR NUMBERR.P.M.STEAM PRESSURESTEAM TEMP.L.O. PRESSUREL.O. TO COOLERL.O. FROM COOLERTEMP. OF HOTTEST BEARINGL.O. GOVERNOR PRESSUREAMPS POSITIVEAMPS NEGATIVEVOLTS |  |            |  |                 |  |                  |  |                |  |            |  |  |  |
| 1200 TO 160031200430-9.5134112-74700750240                                                                                                                              |  |            |  |                 |  |                  |  |                |  |            |  |  |  |
| 41200430-9.5140119-47700650240                                                                                                                                          |  |            |  |                 |  |                  |  |                |  |            |  |  |  |
| 1600 TO 2000312004309.5134113741350240                                                                                                                                  |  |            |  |                 |  |                  |  |                |  |            |  |  |  |
| 412004309.5144122451350240                                                                                                                                              |  |            |  |                 |  |                  |  |                |  |            |  |  |  |
| 2000 TO 2400313004309.51351147413001300340                                                                                                                              |  |            |  |                 |  |                  |  |                |  |            |  |  |  |
| 413004309.51441214613001300340                                                                                                                                          |  |            |  |                 |  |                  |  |                |  |            |  |  |  |
| 2400 TO 040031200430-9.5134112-7412501250240                                                                                                                            |  |            |  |                 |  |                  |  |                |  |            |  |  |  |
| 41200430-9.5144121-4613001300240                                                                                                                                        |  |            |  |                 |  |                  |  |                |  |            |  |  |  |
| 0400 TO 0800312004309.5134114741350240                                                                                                                                  |  |            |  |                 |  |                  |  |                |  |            |  |  |  |
| 412004309.5145124451350240                                                                                                                                              |  |            |  |                 |  |                  |  |                |  |            |  |  |  |
| 0800 TO 1200312004309.51341157413001300240                                                                                                                              |  |            |  |                 |  |                  |  |                |  |            |  |  |  |
| 412004309.51481284513001300240                                                                                                                                          |  |            |  |                 |  |                  |  |                |  |            |  |  |  |
| FUEL - WATER AND LUBE OIL                                                                                                                                               |  |            |  |                 |  |                  |  |                |  |            |  |  |  |
| METER AT NOON15268160                                                                                                                                                   |  |            |  |                 |  |                  |  |                |  |            |  |  |  |
| METER PREVIOUS NOON15251240                                                                                                                                             |  |            |  |                 |  |                  |  |                |  |            |  |  |  |
| CONSUMED BY METER16520                                                                                                                                                  |  |            |  |                 |  |                  |  |                |  |            |  |  |  |
| ON HAND AT START OF DAY8678                                                                                                                                             |  |            |  |                 |  |                  |  |                |  |            |  |  |  |
| RECEIVED DURING DAY                                                                                                                                                     |  |            |  |                 |  |                  |  |                |  |            |  |  |  |
| EXPENDED DURING DAY786                                                                                                                                                  |  |            |  |                 |  |                  |  |                |  |            |  |  |  |
| REMAINING ON BOARD7892                                                                                                                                                  |  |            |  |                 |  |                  |  |                |  |            |  |  |  |
| ON HAND AT START OF DAY797                                                                                                                                              |  |            |  |                 |  |                  |  |                |  |            |  |  |  |
| EVAPORATED OR RECEIVED79                                                                                                                                                |  |            |  |                 |  |                  |  |                |  |            |  |  |  |
| ON HAND739                                                                                                                                                              |  |            |  |                 |  |                  |  |                |  |            |  |  |  |
| CONSUMED137                                                                                                                                                             |  |            |  |                 |  |                  |  |                |  |            |  |  |  |
| LOW PRESS. EVAPORATORS (No. of hrs. operated) (Fresh water made gals.)24/32000                                                                                          |  |            |  |                 |  |                  |  |                |  |            |  |  |  |
| L.O. CENTRIFUGE - HOURS OPERATED                                                                                                                                        |  |            |  |                 |  |                  |  |                |  |            |  |  |  |
| 1200 TO 1600444444                                                                                                                                                      |  |            |  |                 |  |                  |  |                |  |            |  |  |  |
| 1600 TO 2000444444                                                                                                                                                      |  |            |  |                 |  |                  |  |                |  |            |  |  |  |
| 2000 TO 2400444444                                                                                                                                                      |  |            |  |                 |  |                  |  |                |  |            |  |  |  |
| 2400 TO 0400444444                                                                                                                                                      |  |            |  |                 |  |                  |  |                |  |            |  |  |  |
| 0400 TO 0800444444                                                                                                                                                      |  |            |  |                 |  |                  |  |                |  |            |  |  |  |
| 0800 TO 1200444444                                                                                                                                                      |  |            |  |                 |  |                  |  |                |  |            |  |  |  |
| SUMMARY                                                                                                                                                                 |  |            |  |                 |  |                  |  |                |  |            |  |  |  |
| RUNNING TIME24/1440                                                                                                                                                     |  |            |  |                 |  |                  |  |                |  |            |  |  |  |
| DETENTION TIME                                                                                                                                                          |  |            |  |                 |  |                  |  |                |  |            |  |  |  |
| TOTAL REVOLUTIONS135460                                                                                                                                                 |  |            |  |                 |  |                  |  |                |  |            |  |  |  |
| AVERAGE R.P.M.94.07/94.41                                                                                                                                               |  |            |  |                 |  |                  |  |                |  |            |  |  |  |
| TOTAL MILES BY ENGINE508                                                                                                                                                |  |            |  |                 |  |                  |  |                |  |            |  |  |  |
| TOTAL MILES BY OBSERVATION451                                                                                                                                           |  |            |  |                 |  |                  |  |                |  |            |  |  |  |
| PROPELLER SLIP (%)11.22%                                                                                                                                                |  |            |  |                 |  |                  |  |                |  |            |  |  |  |
| BBL FUEL/MI1.742                                                                                                                                                        |  |            |  |                 |  |                  |  |                |  |            |  |  |  |
| WIND DIRECTION090°-8K.                                                                                                                                                  |  |            |  |                 |  |                  |  |                |  |            |  |  |  |
| STATE OF SEA090-2 ft.                                                                                                                                                   |  |            |  |                 |  |                  |  |                |  |            |  |  |  |
| STATE OF WEATHER                                                                                                                                                        |  |            |  |                 |  |                  |  |                |  |            |  |  |  |

## REMARKS

1200-1600 WATCH

Underway 18 mugs. — Mach. as before: B-3, B-4, G-3, G-4, P-3, P-4, D-3, D-4, E-3, E-4, F-1, FS-2, M-2, ME-2, ME-6, W-4, C-1, S-2, L-2, LC-2, A. CON., A.C.S.P., A.C.C.W., & BB-2. — Changed & cleaned F.O. burners (bottom) & discharge strainers — Complied with all standing orders — Tested low L.O. trip — Over-speed trip & low L.O. alarm on main unit

WATCH ENGR'S SIGNATURE-

1600-2000 WATCH

Equip in operation as before. Blew tubes on both boilers. Changed & cleaned F.O. burners & strainers. Pumped salt from #5 Deep tank. Made routine test & inspection.

WATCH ENGR'S SIGNATURE-

2000-2400 WATCH

Underway on 18 mugs. Changed top burner & cleaned F.O. discharge strainers, cleaned #3 & #4 F.P. strainers & check chlorine test of fresh water system, tank 5 P.P.M. System 3 P.P.M. made routine check of all mach. space, bilge in safe level

WATCH ENGR'S SIGNATURE-

2400-0400 WATCH

Underway 18 mugs. — Mach. as before — Changed & cleaned bottom F.O. burners, discharge strainers & main unit L.O. strainer — Made inspection of mach. & spaces — Complied with all standing & night orders — Chief Engr. in the eng. room 0225-0235

WATCH ENGR'S SIGNATURE-

0400-0800 WATCH

Equip in operation as before. Changed & cleaned F.O. burners & strainers. Pumped salt from #5 of th. & #4 & P.B. Made routine test & inspection.

WATCH ENGR'S SIGNATURE-

0800-1200 WATCH

Underway on 18 mugs. Blew tubes on #3 & #4 boilers @ 0900 to 0930 changed top burner & cleaned F.O. discharge strainers. @ 0900 cut in steam to #3 & #4 F.P. evap. for wash down of same. check chlorine test of fresh water tank 5 P.P.M. System 3 P.P.M. #3 & #4 F.P. evap. making potable water, discharged to #5 @ 1045 P. Day Eng. made routine check of all mach. space, bilge in safe level

WATCH ENGR'S SIGNATURE-

CHIEF ENGINEER

|                 |            |       |
|-----------------|------------|-------|
| 1st Val.        | BLRS. #    | 4     |
| 9.93            | P.A.L.K.   | 9.93  |
| 12.85           | T.A.L.K.   | 13.43 |
| 3.3             | CHL.       | 3.3   |
| 25              | PHOS.      | 20    |
|                 | P.H. Cond. | 7.5   |
| 25              | P.H. J.G.  | 30    |
| CHEMICALS ADDED |            |       |
|                 | ADJ.       |       |
|                 | C.C.       |       |
|                 | A.R.C.     |       |
| STEAMING HOURS  |            |       |
| 646             | F.S.       | 1436  |
| 646             | W.S.       | 1436  |

checked all fire fighting equipment, CO<sub>2</sub> alarm system, tested Siren, with ship air pressure O.K. changed detector of motor Part, & alarm failure O.K. Submersible bilge pump test for half hr. O.K. Tested diesel emergency Gen. for 15 min under load. Turn all idle machinery. Tested all safety device & alarm system. D.

CHIEF ENGR'S SIGNATURE-





## REMARKS

1200-1600 WATCH

Underway 18 mags - Mach. in operation: B-3, B-4, G-3, G-4, P-3, P-4, D-3, D-4, F-3, F-4, FS-1, C-1, LC-2, L-2, MC-2, M-2, E-1, E-2, ME-G, W-4, S-2, A.CON., A.C.C.P., A.C.C.W., & BB-2. - Changed & cleaned bottom L.O. burners & disch. strainers - Pumped bilges to safe level - Set low L.O. press. trip to activate at 7 lbs. press. - Tested low L.O. trip, over-speed trip & low L.O. alarm on main unit - Made inspection of all mach. & spaces - Complied with all standing orders

WATCH ENGR'S SIGNATURE-

D.H. Warner

1600-2000 WATCH

Equip in operation as before. Blew tubes on both boilers. Changed & cleaned F.O. burners & strainers. Pumped bilges from #4 & D.B. Made routine test & inspection. @ 1928 H.T. doors closed from bridge.

WATCH ENGR'S SIGNATURE-

J.M. Stolt

2000-2400 WATCH

Underway on 18 mags. Changed & cleaned F.O. burners & strainers. Pumped bilges to safe level. Retarded clock 20 minutes @ 2300. Made routine check of all mach. spaces, bilges, safe level. Blowing tank @ 2 P.M. - System @ 3 P.M.

WATCH ENGR'S SIGNATURE-

J.M. Stolt

2400-0400 WATCH

Underway 18 mags - Mach. as before - Changed & cleaned F.O. disch. strainers, bottom burners & main unit L.O. strainer - Pumped bilges to safe level - Made inspection of all mach. & spaces - Complied with all standing & night orders - Retarded clock 20 min @ 0100

WATCH ENGR'S SIGNATURE-

D.H. Warner

0400-0800 WATCH

Equip in operation as before, except, started necessary equip to split plant. Changed & cleaned F.O. burners & strainers. Pumped bilges from #5 & D.B. @ 0430 Retarded clock 20 min. Made routine test & inspection. @ 0700 By order of bridge reduced power to 16 mags.

WATCH ENGR'S SIGNATURE-

J.M. Stolt

0800-1200 WATCH

Underway on 16 mags. Blew tubes on #3 & #4 boilers, changed & cleaned F.O. burners & strainers. Pumped bilges to safe level. Retarded clock 20 min. @ 0930 By bridge. Blowing tank @ 1 P.M. System @ 2 P.M. Made routine check of all mach. spaces, bilges, safe level.

WATCH ENGR'S SIGNATURE-

J.M. Stolt

CHIEF ENGINEER

J.M. Stolt

|                 |            |       |
|-----------------|------------|-------|
| 3               | BLRS. #    | 4     |
| 9.34            | P.A.L.K.   | 10.57 |
| 12.26           | T.A.L.K.   | 13.45 |
| 3.3             | CHL.       | 3.3   |
| 20              | PHOS.      | 20    |
|                 | P.H. Cond. | 8     |
| 20              | P.H. D.C.  | 20    |
| CHEMICALS ADDED |            |       |
|                 | ADT. M-15  |       |
| 8               | G.O. 9m8   | 8     |
| 5               | A.R.G. max | 5     |
| STEAMING HOURS  |            |       |
| 670             | F.S.       | 1460  |
| 670             | W.S.       | 1460  |

CHIEF ENGR'S SIGNATURE-

J.M. Stolt

USNS *Univ. Submarine* VOYAGE NO. *12-B* FROM *Sanford, Calif* TO *San Francisco Bay, P. I.* TYPE OF VESSEL *12-12-42* DATE *5/16-17/68*

| WATCH                             |                            |                      |                      |                      |                      |                      | WATCH                          |              |              |              |              |              |              |
|-----------------------------------|----------------------------|----------------------|----------------------|----------------------|----------------------|----------------------|--------------------------------|--------------|--------------|--------------|--------------|--------------|--------------|
|                                   | 1200 TO 1600               | 1600 TO 2000         | 2000 TO 2400         | 2400 TO 0400         | 0400 TO 0800         | 0800 TO 1200         |                                | 1200 TO 1600 | 1600 TO 2000 | 2000 TO 2400 | 2400 TO 0400 | 0400 TO 0800 | 0800 TO 1200 |
| RUNNING TIME                      | 240                        | 240                  | 240                  | 240                  | 120                  |                      | HOTTEST GEAR BEARING FORWARD   | 151          | 151          | 150          |              |              |              |
| DETENTION TIME                    |                            |                      |                      |                      |                      |                      | HOTTEST GEAR BEARING AFT       | 142          | 142          | 143          |              |              |              |
| REVOLUTION COUNTER (END OF WATCH) | 4603<br>8990               | 4606<br>8990         | 4608<br>3480         | 4610<br>1720         | 4610<br>7580         |                      | AUX. COND. CONDENSATE          | 120          | 119          | 117          | 114          |              | 115          |
| TOTAL REVOLUTIONS (FOR WATCH)     | 22550                      | 21810                | 33680                | 18240                | 5860                 |                      | 1ST STAGE FEED WATER HEATER    | 162          | 166          | 165          | 110          |              | 106          |
| AVERAGE RPM                       | 94.0                       | 90.9                 | 94.5                 | 76.0                 | 98.8                 |                      | D. C. FEED WATER HEATER        | 240          | 240          | 240          | 240          |              | 240          |
| F.O. METER (END OF WATCH)         | 1528<br>8980               | 1528<br>1730         | 1539<br>4670         | 1529<br>8980         | 1529<br>2880         | 1539<br>8360         | 3RD STAGE FEED WATER HEATER    |              |              |              |              |              |              |
| F.O. CONSUMED                     | 2950                       | 2750                 | 2940                 | 2310                 | 900                  | 420                  |                                |              |              |              |              |              |              |
| PRESSURES                         | THROTTLE                   | 430                  | 430                  | 430                  | 410                  |                      | SUPER HEAT                     | P            |              |              |              |              |              |
|                                   | H.P. AHEAD                 | 430                  | 430                  | 430                  |                      |                      | S                              |              |              |              |              |              |              |
|                                   | L.P. AHEAD                 | 23.5                 | 23                   | 26                   |                      |                      | F.O. TO BURNERS                |              | 200          | 200          | 200          | 200          | 200          |
|                                   | VACUUM                     | 28.2                 | 28.2                 | 28.2                 | 28.6                 | 29.8                 | AIR TO FURNACE                 | P            | 131          | 132          | 138          | 126          | 122          |
|                                   | L.O. TO TURBINES           | 12.4                 | 12.5                 | 12.5                 | 12.4                 |                      | S                              | 134          | 130          | 137          | 124          |              | 127          |
|                                   | AUX. STEAM                 | 150                  | 150                  | 150                  | 150                  |                      | F.O. TEMP. IN SETTLING TANKS   | P            | 118          | 118          | 118          | 121          | 121          |
|                                   | BACK PRESSURE              | 10                   | 10                   | 10                   | 10                   |                      | S                              | 110          | 116          | 118          | 111          |              | 110          |
|                                   | GLAND STEAM                | .5                   | .5                   | .5                   | 1.5                  |                      | PORT BOILER UPTAKE             |              | 321          | 312          | 336          | 240          | 283          |
|                                   | H.P. BLEEDER               |                      |                      |                      |                      |                      | STBD. BOILER UPTAKE            |              | 328          | 314          | 331          | 239          |              |
|                                   | I.P. BLEEDER               |                      |                      |                      |                      |                      | F.O. BACK PRESSURE             |              |              |              |              |              |              |
| TEMPERATURES                      | L.P. BLEEDER               | 15"                  | 15"                  | 15"                  |                      |                      | MAIN STEAM                     |              | 470          | 470          | 470          | 440          | 440          |
|                                   | STEAM AT THROTTLE          | 742                  | 730                  | 730                  | 640                  |                      | F.O. TO BURNERS                |              | 145          | 140          | 145          |              | 160          |
|                                   | L. P. EXHAUST              | 115                  | 118                  | 116                  | 108                  |                      | MAIN COND. SALINITY            |              | .41          | .2           | .7           | .41          | .41          |
|                                   | CONDENSATE                 | 114                  | 115                  | 114                  | 104                  | 90                   | ENGINE ROOM TEMPERATURE        |              | 99           | 100          | 97           | 98           | 100          |
|                                   | CIRC. WATER IN             | 89                   | 90                   | 88                   | 88                   |                      | FIRE ROOM TEMPERATURE          |              | 99           | 108          | 97           | 98           | 100          |
|                                   | CIRC. WATER OUT            | 98                   | 98                   | 98                   | 91                   |                      | NOZZLES IN USE                 |              | 18           | 18           | 18           | V            |              |
|                                   | L.O. TO COOLERS            | 128                  | 129                  | 125                  | 128                  |                      | NO. OF BURNERS IN USE          | P            | 3            | 3            | 3            | A            | 1            |
|                                   | L.O. FROM COOLERS          | 110                  | 110                  | 110                  | 110                  |                      | S                              | 3            | 3            | 3            | R.           |              |              |
|                                   | TEMPERATURE THRUST BEARING | 118                  | 118                  | 117                  |                      |                      | BURNER TIP SIZE                | P            | 5/35         | 5/55         | 5/35         | 5/55         | 5/55         |
|                                   | FORWARD H.P. ROTOR BEARING | 127                  | 126                  | 125                  |                      |                      | S                              | 5/55         | 5/55         | 5/55         | 5/55         |              |              |
| MISCELLANEOUS                     | AFT. H.P. ROTOR BEARING    | 131                  | 131                  | 130                  |                      |                      | CO <sub>2</sub> % PORT BOILER  |              |              | 13%          |              |              |              |
|                                   | FORWARD L.P. ROTOR BEARING | 134                  | 134                  | 134                  |                      |                      | CO <sub>2</sub> % STBD. BOILER |              |              | 13%          |              |              |              |
|                                   | AFT. L.P. ROTOR BEARING    | 131                  | 132                  | 130                  |                      |                      | OIL LEVEL MAIN SUMP            |              | 1'11"        | 23"          | 1'11"        | 1'11"        | 1'11"        |
|                                   | THRUST                     | H.P. 950<br>L.P. 140 | H.P. 950<br>L.P. 140 | H.P. 950<br>L.P. 140 | H.P. 950<br>L.P. 140 | H.P. 950<br>L.P. 140 |                                |              |              |              |              |              |              |

| WATCH                                                                  | GENERATORS       |        |                |             |               |                |                  |                          |                        |               |               |              | FUEL - WATER AND LUBE OIL |                     |                   |                         |                     |                     |                    |                         |                        |         |          |                         |          |         |          |  |  |  |  |  |  |  |  |              |  |  |  |  |  |  |  |  |  |  |  |              |  |  |  |  |  |  |  |  |  |  |  |              |  |  |  |  |  |  |  |  |  |  |  |
|------------------------------------------------------------------------|------------------|--------|----------------|-------------|---------------|----------------|------------------|--------------------------|------------------------|---------------|---------------|--------------|---------------------------|---------------------|-------------------|-------------------------|---------------------|---------------------|--------------------|-------------------------|------------------------|---------|----------|-------------------------|----------|---------|----------|--|--|--|--|--|--|--|--|--------------|--|--|--|--|--|--|--|--|--|--|--|--------------|--|--|--|--|--|--|--|--|--|--|--|--------------|--|--|--|--|--|--|--|--|--|--|--|
|                                                                        | GENERATOR NUMBER | R.P.M. | STEAM PRESSURE | STEAM TEMP. | L.O. PRESSURE | L.O. TO COOLER | L.O. FROM COOLER | TEMP. OF HOTTEST BEARING | L.O. GOVERNOR PRESSURE | AMPS POSITIVE | AMPS NEGATIVE | VOLTS        | METER AT NOON             | METER PREVIOUS NOON | CONSUMED BY METER | ON HAND AT START OF DAY | RECEIVED DURING DAY | EXPENDED DURING DAY | REMAINING ON BOARD | ON HAND AT START OF DAY | EVAPORATED OR RECEIVED | ON HAND | CONSUMED | ON HAND AT START OF DAY | RECEIVED | ON HAND | CONSUMED |  |  |  |  |  |  |  |  |              |  |  |  |  |  |  |  |  |  |  |  |              |  |  |  |  |  |  |  |  |  |  |  |              |  |  |  |  |  |  |  |  |  |  |  |
| 1200 TO 1600                                                           | 3                | 1200   | 430            | —           | 9.5           | 140            | 122              | —                        | 73                     | 1350          | 1350          | 240          | 15298360                  | 15286030            | 12330             | 7075                    | —                   | 567                 | 6508               | 667                     | 667                    | 667     | 667      | 667                     | 667      | 667     | 667      |  |  |  |  |  |  |  |  |              |  |  |  |  |  |  |  |  |  |  |  |              |  |  |  |  |  |  |  |  |  |  |  |              |  |  |  |  |  |  |  |  |  |  |  |
|                                                                        | 4                | 1200   | 430            | —           | 9.5           | 150            | 134              | —                        | 44                     | 1400          | 1400          | 240          |                           |                     |                   |                         |                     |                     |                    |                         |                        |         |          |                         |          |         |          |  |  |  |  |  |  |  |  |              |  |  |  |  |  |  |  |  |  |  |  |              |  |  |  |  |  |  |  |  |  |  |  |              |  |  |  |  |  |  |  |  |  |  |  |
| 1600 TO 2000                                                           | 3                | 1200   | 430            |             | 9.5           | 140            | 123              |                          | 73                     | 1300          |               | 240          |                           |                     |                   | 667                     |                     |                     |                    |                         |                        |         |          |                         |          |         |          |  |  |  |  |  |  |  |  |              |  |  |  |  |  |  |  |  |  |  |  |              |  |  |  |  |  |  |  |  |  |  |  |              |  |  |  |  |  |  |  |  |  |  |  |
|                                                                        | 4                | 1200   | 430            |             | 9.5           | 150            | 134              |                          | 43                     | 1300          |               | 240          |                           |                     |                   |                         |                     |                     |                    |                         |                        |         |          |                         |          |         |          |  |  |  |  |  |  |  |  |              |  |  |  |  |  |  |  |  |  |  |  |              |  |  |  |  |  |  |  |  |  |  |  |              |  |  |  |  |  |  |  |  |  |  |  |
| 2000 TO 2400                                                           | 3                | 1200   | 430            |             | 9.5           | 138            | 123              |                          | 73                     | 1300          | 1300          | 240          |                           |                     |                   |                         |                     |                     |                    |                         |                        |         |          |                         |          |         |          |  |  |  |  |  |  |  |  |              |  |  |  |  |  |  |  |  |  |  |  |              |  |  |  |  |  |  |  |  |  |  |  |              |  |  |  |  |  |  |  |  |  |  |  |
|                                                                        | 4                | 1200   | 430            |             | 9.5           | 150            | 133              |                          | 43                     | 1300          | 1300          | 240          |                           |                     |                   |                         |                     |                     |                    |                         |                        |         |          |                         |          |         |          |  |  |  |  |  |  |  |  |              |  |  |  |  |  |  |  |  |  |  |  |              |  |  |  |  |  |  |  |  |  |  |  |              |  |  |  |  |  |  |  |  |  |  |  |
| 2400 TO 0400                                                           | 3                | 1200   | 410            | —           | 9.5           | 137            | 120              | —                        | 74                     | 1200          | 1200          | 240          |                           |                     |                   |                         |                     |                     |                    |                         |                        |         |          |                         |          |         |          |  |  |  |  |  |  |  |  |              |  |  |  |  |  |  |  |  |  |  |  |              |  |  |  |  |  |  |  |  |  |  |  |              |  |  |  |  |  |  |  |  |  |  |  |
|                                                                        | 4                | 1200   | 410            | —           | 9.5           | 147            | 133              | —                        | 43                     | 1100          | 1050          | 240          |                           |                     |                   |                         |                     |                     |                    |                         |                        |         |          |                         |          |         |          |  |  |  |  |  |  |  |  |              |  |  |  |  |  |  |  |  |  |  |  |              |  |  |  |  |  |  |  |  |  |  |  |              |  |  |  |  |  |  |  |  |  |  |  |
| 0400 TO 0800                                                           | 3                | 1200   | 410            |             | 9.5           | 137            | 120              |                          | 74                     | 1400          |               | 240          |                           |                     |                   |                         |                     |                     |                    |                         |                        |         |          |                         |          |         |          |  |  |  |  |  |  |  |  |              |  |  |  |  |  |  |  |  |  |  |  |              |  |  |  |  |  |  |  |  |  |  |  |              |  |  |  |  |  |  |  |  |  |  |  |
|                                                                        | 4                | 1200   | 410            |             | 9.5           | 147            | 133              |                          | 43                     | 1400          |               | 240          |                           |                     |                   |                         |                     |                     |                    |                         |                        |         |          |                         |          |         |          |  |  |  |  |  |  |  |  |              |  |  |  |  |  |  |  |  |  |  |  |              |  |  |  |  |  |  |  |  |  |  |  |              |  |  |  |  |  |  |  |  |  |  |  |
| 0800 TO 1200                                                           | 3                | 1200   | 410            |             | 9.5           | 138            | 130              |                          | 74                     | 1300          | 1200          | 240          |                           |                     |                   |                         |                     |                     |                    |                         |                        |         |          |                         |          |         |          |  |  |  |  |  |  |  |  |              |  |  |  |  |  |  |  |  |  |  |  |              |  |  |  |  |  |  |  |  |  |  |  |              |  |  |  |  |  |  |  |  |  |  |  |
|                                                                        | 4                | 1300   | 410            |             | 9.5           | 147            | 133              |                          | 44                     | 1300          | 1300          | 240          |                           |                     |                   |                         |                     |                     |                    |                         |                        |         |          |                         |          |         |          |  |  |  |  |  |  |  |  |              |  |  |  |  |  |  |  |  |  |  |  |              |  |  |  |  |  |  |  |  |  |  |  |              |  |  |  |  |  |  |  |  |  |  |  |
| LOW PRESS. EVAPORATORS (No. of hrs. operated) (Fresh water made gals.) |                  |        |                |             |               |                |                  |                          |                        |               |               | 15/          |                           |                     |                   |                         |                     |                     |                    |                         |                        |         |          |                         |          |         |          |  |  |  |  |  |  |  |  |              |  |  |  |  |  |  |  |  |  |  |  |              |  |  |  |  |  |  |  |  |  |  |  |              |  |  |  |  |  |  |  |  |  |  |  |
| L.O. CENTRIFUGE - HOURS OPERATED                                       |                  |        |                |             |               |                |                  |                          |                        |               |               |              |                           |                     |                   |                         |                     |                     |                    |                         |                        |         |          |                         |          |         |          |  |  |  |  |  |  |  |  |              |  |  |  |  |  |  |  |  |  |  |  |              |  |  |  |  |  |  |  |  |  |  |  |              |  |  |  |  |  |  |  |  |  |  |  |
| 1200 TO 1600                                                           |                  |        |                |             |               |                |                  |                          |                        |               |               | 1600 TO 2000 |                           |                     |                   |                         |                     |                     |                    |                         |                        |         |          | 2000 TO 2400            |          |         |          |  |  |  |  |  |  |  |  | 2400 TO 0400 |  |  |  |  |  |  |  |  |  |  |  | 0400 TO 0800 |  |  |  |  |  |  |  |  |  |  |  | 0800 TO 1200 |  |  |  |  |  |  |  |  |  |  |  |
| 4                                                                      |                  |        |                |             |               |                |                  |                          |                        |               |               | 4            |                           |                     |                   |                         |                     |                     |                    |                         |                        |         |          | 4                       |          |         |          |  |  |  |  |  |  |  |  | 4            |  |  |  |  |  |  |  |  |  |  |  | 4            |  |  |  |  |  |  |  |  |  |  |  | 4            |  |  |  |  |  |  |  |  |  |  |  |
| SUMMARY                                                                |                  |        |                |             |               |                |                  |                          |                        |               |               |              |                           |                     |                   |                         |                     |                     |                    |                         |                        |         |          |                         |          |         |          |  |  |  |  |  |  |  |  |              |  |  |  |  |  |  |  |  |  |  |  |              |  |  |  |  |  |  |  |  |  |  |  |              |  |  |  |  |  |  |  |  |  |  |  |
| RUNNING TIME                                                           |                  |        |                |             |               |                |                  |                          |                        |               |               | 18/1080      |                           |                     |                   |                         |                     |                     |                    |                         |                        |         |          | PROPELLER SLIP (%)      |          |         |          |  |  |  |  |  |  |  |  | 22.5%        |  |  |  |  |  |  |  |  |  |  |  |              |  |  |  |  |  |  |  |  |  |  |  |              |  |  |  |  |  |  |  |  |  |  |  |
| DETENTION TIME                                                         |                  |        |                |             |               |                |                  |                          |                        |               |               |              |                           |                     |                   |                         |                     |                     |                    |                         |                        |         |          | BBL FUEL/MI             |          |         |          |  |  |  |  |  |  |  |  | 1.992        |  |  |  |  |  |  |  |  |  |  |  |              |  |  |  |  |  |  |  |  |  |  |  |              |  |  |  |  |  |  |  |  |  |  |  |
| TOTAL REVOLUTIONS                                                      |                  |        |                |             |               |                |                  |                          |                        |               |               | 91140        |                           |                     |                   |                         |                     |                     |                    |                         |                        |         |          | WIND DIRECTION          |          |         |          |  |  |  |  |  |  |  |  |              |  |  |  |  |  |  |  |  |  |  |  |              |  |  |  |  |  |  |  |  |  |  |  |              |  |  |  |  |  |  |  |  |  |  |  |
| AVERAGE R.P.M.                                                         |                  |        |                |             |               |                |                  |                          |                        |               |               | 84.39/84.94  |                           |                     |                   |                         |                     |                     |                    |                         |                        |         |          | STATE OF SEA            |          |         |          |  |  |  |  |  |  |  |  |              |  |  |  |  |  |  |  |  |  |  |  |              |  |  |  |  |  |  |  |  |  |  |  |              |  |  |  |  |  |  |  |  |  |  |  |
| TOTAL MILES BY ENGINE                                                  |                  |        |                |             |               |                |                  |                          |                        |               |               | 341          |                           |                     |                   |                         |                     |                     |                    |                         |                        |         |          | STATE OF WEATHER        |          |         |          |  |  |  |  |  |  |  |  |              |  |  |  |  |  |  |  |  |  |  |  |              |  |  |  |  |  |  |  |  |  |  |  |              |  |  |  |  |  |  |  |  |  |  |  |
| TOTAL MILES BY OBSERVATION                                             |                  |        |                |             |               |                |                  |                          |                        |               |               | 264          |                           |                     |                   |                         |                     |                     |                    |                         |                        |         |          |                         |          |         |          |  |  |  |  |  |  |  |  |              |  |  |  |  |  |  |  |  |  |  |  |              |  |  |  |  |  |  |  |  |  |  |  |              |  |  |  |  |  |  |  |  |  |  |  |

## REMARKS

1200-1600 WATCH

Underway 18 mags - Mach. in operation: B-3, B-4, G-3, G-4, D-3, D-4, F-3, F-4, P-3, P-4, M-2, MC-3, ME-G, A-2, AC-2, AE-G, W-4, S-2, C-1, L-2, LC-2, E-1, E-2, FS-1, A.CON, ACCP, ACCW & BB-2. - Changed & cleaned 7th disch. strainer & bottom burner - Made inspection of all spaces & mach. - Complied with all standing orders - Fire alarm in after eng. room was actuated @ 1218 & 1259, actuated bridge - Chief Eng. working on Low L.O. Alarm.

WATCH ENGR'S SIGNATURE-

1600-2000 WATCH

Equip in operation as before. Blew tubes on both blrs. Changed & cleaned F.O. burners & strainers. Pumped salt from #5 & D.B. @ 1836 W.T. doors closed from bridge. Made routine test & inspection. @ 1910 By order of bridge reduced power to 10 mags. @ 1935 By order of bridge increased power to 16 mags. @ 1945 By order of bridge increased power to 18 mags.

WATCH ENGR'S SIGNATURE-

2000-2400 WATCH

Underway on 18 mags, changed top burner & strainer. F.O. discharges & strainers, cleaned of strainer #5 & #4 and V. Can. chlorine test, tank & P.P.M. System. P.P.M. on a 10-minute check of all mach. space, bridge safe level.

WATCH ENGR'S SIGNATURE-

2400-0400 WATCH

Underway at reduced speeds - Mach. as before - Changed & cleaned 7th disch. strainer, bottom burner & main unit L.O. strainer - Made inspection of all mach. & space - Complied with all standing & night orders - Down to 60 R.P.M. B/O of the bridge @ 0155 - Down to 40 R.P.M. B/O of the bridge @ 0232 - Secured #1 & #2 eng. @ 0255 - Chief Eng. in eng. room 0210-0215 & 0300-0305

WATCH ENGR'S SIGNATURE-

0400-0800 WATCH

Equip in operation as before. Changed & cleaned F.O. burners & strainers. Blew on per bell book. @ 0525 Time check. Soundings volume open. @ 0600 Arrival of sea detail called. @ 0739 F.W.E. Secured from & fulfilled stops & engaged & started jacking gear. @ 0750 Secured #3 boiler. Super water vent open.

WATCH ENGR'S SIGNATURE-

0800-1200 WATCH

Manned Stbd. side to pier #6, cleaned all dirty pipes. Repaired #6 soot blowers of #3 boiler. Started taking fuel oil @ 0905. Taking fuel water @ 0900. filling #3 & #4 #5. Cleaned & discharged F.O. strainer. Bridge safe level.

WATCH ENGR'S SIGNATURE-

CHIEF ENGINEER

|                 |            |      |
|-----------------|------------|------|
| 3               | BLRS.      | 4    |
| 9.95            | P.A.L.K.   | 0.57 |
| 12.25           | T.A.L.K.   | 0.43 |
| 3.3             | CHL.       | 3.3  |
| 40              | PHOS.      | 40   |
|                 | P.H. Cond. |      |
| 40              | P.H. D.P.  | 40   |
| CHEMICALS ADDED |            |      |
|                 | ADJ.       |      |
|                 | G.C.       |      |
|                 | A.R.C.     |      |
| STEAMING HOURS  |            |      |
| 694             | F.S.       | 1484 |
| 694             | W.S.       | 1484 |

CHIEF ENGR'S SIGNATURE-





1200-1600 WATCH

WATCH ENGR'S SIGNATURE.

**1600-2000 WATCH**

**WATCH ENGR'S SIGNATURE.**

**2000-2400 WATCH**

WATCH ENGR'S SIGNATURE

2400-0400 WATCH

**✓ MATCH ENGR'S SIGNATURE**

0400-0800 WATCH

WATCH ENGR'S SIGNATURE

0800/1200 WATCH

**WATCH ENGR'S SIGNATURE-**

CHIEF ENGINEER

CHIEF ENGR'S SIGNATURE:

06 FS

|                 |            |       |
|-----------------|------------|-------|
| 3               | BLRS.      | 4     |
| 2.93            | P.A.R.     | 10.51 |
| 12.85           | T.A.R.     | 13.43 |
| 3.3             | CHL.       | 3.3   |
| 40              | PHOS.      | 40    |
|                 | P.H. Cond. | 8     |
| 40              | P.H. D.C.  | 40    |
| CHEMICALS ADDED |            |       |
|                 | ADJ.       |       |
|                 | G.C.       |       |
|                 | A.R.C.     |       |
| STEAMING HOURS  |            |       |
| 706             | F.S.       | 1508  |
| 706             | W.S.       | 1508  |

## REMARKS

1200-1600 WATCH

Underway 18 kts. - Mach. in operation: B-3, B-4, G-3, G-4, P-3, P-4, D-3, D-4, F-3, F-4, FS-1, C-1, MC-2, AC-2, M-2, A-2, ME-G, AE-G, E-1, S-1, LC-2, L-2, W-4, A. CON., ACCP, ACCW, + BB-2. - Changed & cleaned 2" O. disch. strainers, & bottom burner - Pumped bilge to safe level - Made inspection of all mach. & spaces - Complied with all standing orders

WATCH ENGR'S SIGNATURE-

1600-2000 WATCH

Equip. in operation as before. Blew tubes on both boilers. Changed & cleared F.O. burners & strainers. Pumped settl from #9 D.B. Made routine tests & inspections.

WATCH ENGR'S SIGNATURE-

2000-2400 WATCH

Underway on 18 nozzle, changed top burner, & cleaned F.O. discharge strainer, at 2000 cut in steam to air ejector #2. J.P. wrapped cleaned F.O. strainers of #3 & #4 over. Gen. made routine check of all mach. space, bilge - safe level.

WATCH ENGR'S SIGNATURE-

2400-0400 WATCH

Underway 18 kts. - Mach. as before - Changed & cleaned 2" O. disch. strainers, bottom burner & main unit L.O. strainer - Pumped bilge - Made inspection of all mach. & spaces - Complied with all standing & night orders

WATCH ENGR'S SIGNATURE-

0400-0800 WATCH

Equip. in operation as before. Changed & cleared F.O. burners & strainers. Pumped settl from #9 D.B. Made routine tests & inspections. @ 0700 By order of bridge reduced power to 16 nozzles.

WATCH ENGR'S SIGNATURE-

0800-1200 WATCH

Underway on 16 nozzle. Blew tube on #3 & #4 boiler @ 0755 to 0815. Changed top burner & cleaned & discharged strainer, & blown out hot tank T.P.M. System - J.P. made routine check of all mach. space, bilge - safe level.

WATCH ENGR'S SIGNATURE-

CHIEF ENGINEER

|                 |            |       |
|-----------------|------------|-------|
| 13              | BLRS. #    | 4     |
| 9.34            | PALK.      | 10.51 |
| 12.85           | TALK.      | 14.6  |
| 4.14            | CHL.       | 3.73  |
| 45              | PHOS.      | 40    |
|                 | P.H. Cond. | 7.5   |
| 40              | P.H. D.C.  | 40    |
| CHEMICALS ADDED |            |       |
|                 | ADJ.       |       |
|                 | G.C.       |       |
|                 | A.R.C.     |       |
| STEAMING HOURS  |            |       |
| 730             | F.S.       | 1532  |
| 730             | W.S.       | 1532  |

CHIEF ENGR'S SIGNATURE-

## REMARKS

1200-1600 WATCH

Underway 16 mags. - Mach. in operation: B-3, B-4, G-3, G-4, P-3, P-4, F-3, F-4, D-3, D-4, E-1, E-2, M-2, A-2, MC-3, AC-2, ME-6, AE-6, S-1, C-1, L-2, LC-2, W-4, FS-1, A.CON., A.C.C.P., A.C.C.W., & BB-2 - Changed & cleaned F.O. disch. strainer & bottom burner - Pumped bilge - Made inspection of all mach & spaces - Complied with all standing orders - Engines are operating at reduced output (1,000 G.P.H. each) - Tested low L.O. trip, over speed trip & low L.O. alarm on main unit (low L.O. alarm goes off at 7" pressure)

WATCH ENGR'S SIGNATURE-

1600-2000 WATCH

Equip in operation as before. B low tubes on both boilers. Changed & cleaned F.O. burners & strainers. Pumped with from #9 D.B., & #8 P4S D.B. Made routing test & injection. Pumped bilge. @ 1900 W.T. doors closed from bridge.

WATCH ENGR'S SIGNATURE-

2000-2400 WATCH

Underway on 16 mags, changed top. burner & cleaned F.O. discharge strainer, cleaned test tank. 6 P.P.T. System - 5 P.P.M. made routine check of all mach. - bilge & safe level

WATCH ENGR'S SIGNATURE-

2400-0400 WATCH

Underway 16 mags. - Mach. as before - Changed & cleaned F.O. disch. strainer, bottom burner & main unit L.O. strainer - Pumped bilge - Cleared L.O. vent - Bell Eng. Caswell Drill E-3 (high salinity in the boiler) low men present: worked the boiler @ 0100 to 0130 - Started 10 mags & down to 10 @ 0230 B/O Bridge

WATCH ENGR'S SIGNATURE-

0400-0800 WATCH

Equip in operation as before. Changed & cleaned F.O. burners & strainers. Pumped with from #8 P4S D.B. @ 0400 Opened gauging valve. Speed changes & Bells, as per bell book.

WATCH ENGR'S SIGNATURE-

0800-1200 WATCH

Mach. as before. Gauging, ship to that, arrived @ 0810 @ P. 46363580. 0755-47961260 F.O.M. P. 5830560 S-7500050 Bell as per bell book, F.W.E. @ 0931 CTR. P. 46367070 CTR-S-47964540 F.O.M. P. 5830770-S-9500340. See main report @ 0935, jacking of Gear on 0937, cleaned all dirty burners & discharged strainer Gauging fuel oil from #4 to #9 D.B. tank by vent root, day work & chlorine test tank. 6 P.P.M. system - 5 P.P.M. Gauging operation & material, bilge & safe level.

WATCH ENGR'S SIGNATURE-

CHIEF ENGINEER

|                 |            |       |
|-----------------|------------|-------|
| 13              | BLRS. #    | 4     |
| 9.93            | P.A.L.K.   | 10.67 |
| 12.85           | T.A.L.K.   | 13.43 |
| 4.1             | CHL.       | 3.7   |
| 40              | PHOS.      | 40    |
|                 | P.H. Cond. | 8     |
| 40              | P.H. D.G.  | 40    |
| CHEMICALS ADDED |            |       |
|                 | ADJ.       |       |
|                 | G.C.       |       |
|                 | A.R.C.     |       |
| STEAMING HOURS  |            |       |
| 754             | F.S.       | 1556  |
| 754             | W.S.       | 1556  |

CHIEF ENGR'S SIGNATURE-

1st Vol.

|                                   |  |              |              |               |              |                 |              |                |  |            |  |
|-----------------------------------|--|--------------|--------------|---------------|--------------|-----------------|--------------|----------------|--|------------|--|
| USNS                              |  | VOYAGE NO.   |              | FROM          |              | TO              |              | TYPE OF VESSEL |  | DATE       |  |
| Y-12                              |  | 12-0         |              | San Francisco |              | Yokohama, Japan |              | 12-12-49       |  | 5/18-19/50 |  |
| WATCH                             |  |              |              |               |              |                 |              |                |  |            |  |
|                                   |  | 1200 TO 1600 | 1600 TO 2000 | 2000 TO 2400  | 2400 TO 0400 | 0400 TO 0800    | 0800 TO 1200 |                |  |            |  |
| RUNNING TIME                      |  | 240          | 240          | 240           | 240          | 240             | 240          |                |  |            |  |
| DETENTION TIME                    |  |              |              |               |              |                 |              |                |  |            |  |
| REVOLUTION COUNTER (END OF WATCH) |  | 4615<br>3040 | 4619<br>5180 | 4619<br>7340  | 4621<br>9600 | 4624<br>1580    | 4630<br>2810 |                |  |            |  |
| TOTAL REVOLUTIONS (FOR WATCH)     |  | 22570        | 22440        | 22160         | 22260        | 21980           | 21930        |                |  |            |  |
| AVERAGE RPM                       |  | 94.0         | 92.3         | 92.3          | 92.8         | 91.6            | 88.4         |                |  |            |  |
| F.O. METER (END OF WATCH)         |  | 1530<br>6300 | 1530<br>8940 | 1531<br>1660  | 1531<br>4470 | 1531<br>7070    | 1531<br>9510 |                |  |            |  |
| F.O. CONSUMED                     |  | 2910         | 2640         | 2720          | 2810         | 2600            | 2440         |                |  |            |  |
| PRESSURES                         |  |              |              |               |              |                 |              |                |  |            |  |
| THROTTLE                          |  | 425          | 420          | 420           | 420          | 420             | 410          |                |  |            |  |
| H.P. AHEAD                        |  | 425          | 420          | 420           | 420          | 420             | 410          |                |  |            |  |
| L.P. AHEAD                        |  | 23.5         | 23           | 23.5          | 24           | 23              | 18           |                |  |            |  |
| VACUUM                            |  | 28.0"        | 28           | 28            | 28.5"        | 28              | 28.4         |                |  |            |  |
| L.O. TO TURBINES                  |  | 12.4         | 12.5         | 12.5          | 12.4         | 12.5            | 12.5         |                |  |            |  |
| AUX. STEAM                        |  | 150          | 150          | 150           | 150          | 150             | 150          |                |  |            |  |
| BACK PRESSURE                     |  | 10           | 10           | 10            | 10           | 10              | 10           |                |  |            |  |
| GLAND STEAM                       |  | .5           | .5           | .5            | .5           | .5              | .5           |                |  |            |  |
| H.P. BLEEDER                      |  |              |              |               |              |                 |              |                |  |            |  |
| I.P. BLEEDER                      |  |              |              |               |              |                 |              |                |  |            |  |
| L.P. BLEEDER                      |  | 17"          | 17"          | 17"           | 17"          | 19"             | 19"          |                |  |            |  |
| TEMPERATURES                      |  |              |              |               |              |                 |              |                |  |            |  |
| STEAM AT THROTTLE                 |  | 735          | 730          | 730           | 732          | 730             | 730          |                |  |            |  |
| L. P. EXHAUST                     |  | 118          | 118          | 118           | 115          | 116             | 115          |                |  |            |  |
| CONDENSATE                        |  | 117          | 117          | 117           | 114          | 113             | 112          |                |  |            |  |
| CIRC. WATER IN                    |  | 90           | 90           | 91            | 89           | 89              | 89           |                |  |            |  |
| CIRC. WATER OUT                   |  | 100          | 94           | 100           | 98           | 97              | 97           |                |  |            |  |
| L.O. TO COOLERS                   |  | 127          | 127          | 127           | 127          | 126             | 126          |                |  |            |  |
| L.O. FROM COOLERS                 |  | 110          | 110          | 110           | 110          | 110             | 109          |                |  |            |  |
| TEMPERATURE THRUST BEARING        |  | 118          | 116          | 118           | 117          | 116             | 116          |                |  |            |  |
| FORWARD H.P. ROTOR BEARING        |  | 128          | 124          | 127           | 127          | 125             | 125          |                |  |            |  |
| AFT. H.P. ROTOR BEARING           |  | 135          | 131          | 130           | 130          | 130             | 139          |                |  |            |  |
| FORWARD L.P. ROTOR BEARING        |  | 135          | 132          | 133           | 132          | 131             | 130          |                |  |            |  |
| AFT. L.P. ROTOR BEARING           |  | 135          | 131          | 130           | 131          | 129             | 135          |                |  |            |  |
| MACH. PARTICULARS (CONT'D)        |  |              |              |               |              |                 |              |                |  |            |  |
| HOTTEST GEAR BEARING FORWARD      |  | 150          | 150          | 150           | 150          | 149             | 148          |                |  |            |  |
| HOTTEST GEAR BEARING AFT          |  | 143          | 142          | 143           | 142          | 141             | 143          |                |  |            |  |
| AUX. COND. CONDENSATE             |  | 120          | 120          | 120           | 120          | 121             | 123          |                |  |            |  |
| 1ST STAGE FEED WATER HEATER       |  | 161          | 161          | 160           | 161          | 162             | 159          |                |  |            |  |
| O. C. FEED WATER HEATER           |  | 240          | 240          | 240           | 240          | 240             | 240          |                |  |            |  |
| 3RD STAGE FEED WATER HEATER       |  |              |              |               |              |                 |              |                |  |            |  |
| SUPER HEAT                        |  |              |              |               |              |                 |              |                |  |            |  |
| F.O. TO BURNERS                   |  | 200          | 200          | 200           | 200          | 200             | 200          |                |  |            |  |
| AIR TO FURNACE                    |  | 131          | 130          | 129           | 129          | 130             | 128          |                |  |            |  |
| F.O. TEMP. IN SETTLING TANKS      |  | 115          | 115          | 116           | 115          | 117             | 117          |                |  |            |  |
| PORT BOILER UPTAKE                |  | 320          | 311          | 303           | 329          | 326             | 318          |                |  |            |  |
| STBD. BOILER UPTAKE               |  | 320          | 306          | 335           | 328          | 328             | 310          |                |  |            |  |
| F. O. BACK PRESSURE               |  |              |              |               |              |                 |              |                |  |            |  |
| MAIN STEAM                        |  | 785          | 465          | 465           | 465          | 460             | 460          |                |  |            |  |
| F.O. TO BURNERS                   |  | 135          |              | 145           | 135          | 125             | 125          |                |  |            |  |
| MAIN COND. SALINITY               |  | .41          | .2           | .2            | .41          | .2              | .2           |                |  |            |  |
| ENGINE ROOM TEMPERATURE           |  | 100          | 99           | 99            | 98           | 97              | 97           |                |  |            |  |
| FIRE ROOM TEMPERATURE             |  | 100          | 106          | 99            | 98           | 104             | 97           |                |  |            |  |
| NOZZLES IN USE                    |  | 18           | 18           | 18            | 18           | 16              | 16           |                |  |            |  |
| NO. OF BURNERS IN USE             |  | 3            | 3            | 3             | 3            | 3               | 3            |                |  |            |  |
| BURNER TIP SIZE                   |  | 5/16"        | 5/16"        | 5/16"         | 5/16"        | 5/16"           | 5/16"        |                |  |            |  |
| CO <sub>2</sub> % PORT BOILER     |  | 13%          |              |               |              |                 |              |                |  |            |  |
| CO <sub>2</sub> % STBD. BOILER    |  | 13%          |              |               |              |                 |              |                |  |            |  |
| OIL LEVEL MAIN SUMP               |  | 110"         | 22"          | 110"          | 110"         | 22"             | 110"         |                |  |            |  |
| THRUST                            |  | 41.0         | 41.0         | 41.0</        |              |                 |              |                |  |            |  |

## REMARKS

1200-1600 WATCH

Underway 18 kts. - Mach. in operation: B-3, B-4, G-3, G-4, P-3, P-4, D-3, D-4, F-3, F-4, FS-1, C-1, MC-2, AC-2, M-2, A-2, ME-G, AE-G, E-1, S-1, LC-2, L-2, W-4, A. CON., ACCP, ACCW, + BB-2. - Changed & cleaned 2" O. disch. strainers, & bottom burner - Pumped bilges to safe level - Made inspection of all mach. & spaces - Complied with all standing orders

WATCH ENGR'S SIGNATURE-

1600-2000 WATCH

Equip. in operation as before. Blew tubes on both boilers. Changed & cleared F.O. burners & strainers. Pumped settl from #9 D.B. Made routine tests & inspections.

WATCH ENGR'S SIGNATURE-

2000-2400 WATCH

Underway on 18 nozzle, changed top burner, & cleaned F.O. discharge strainer, at 2000 cut in steam to air exchanger #2. J.P. wrapped cleaned F.O. strainers of #3 & #4 over. Gen. made routine check of all mach. space, bilge - safe level.

WATCH ENGR'S SIGNATURE-

2400-0400 WATCH

Underway 18 kts. - Mach. as before - Changed & cleaned 2" O. disch. strainers, bottom burner & main unit L.O. strainer - Pumped bilges - Made inspection of all mach. & spaces - Complied with all standing & night orders

WATCH ENGR'S SIGNATURE-

0400-0800 WATCH

Equip. in operation as before. Changed & cleared F.O. burners & strainers. Pumped settl from #9 D.B. Made routine tests & inspections. @ 0700 By order of bridge reduced power to 16 nozzles.

WATCH ENGR'S SIGNATURE-

0800-1200 WATCH

Underway on 16 nozzle. Blew tube on #3 & #4 boiler @ 0755 to 0815. Changed top burner & cleaned & discharged strainer, & blown out hot tank T.P.M. System - J.P. made routine check of all mach. space, bilge - safe level.

WATCH ENGR'S SIGNATURE-

CHIEF ENGINEER

|                 |            |       |
|-----------------|------------|-------|
| 1.3             | BLRS. #    | 4     |
| 9.34            | PALK.      | 10.51 |
| 12.85           | TALK.      | 14.6  |
| 4.14            | CHL.       | 3.73  |
| 45              | PHOS.      | 40    |
|                 | P.H. Cond. | 7.5   |
| 40              | P.H. D.C.  | 40    |
| CHEMICALS ADDED |            |       |
|                 | ADJ.       |       |
|                 | G.C.       |       |
|                 | A.R.C.     |       |
| STEAMING HOURS  |            |       |
| 730             | F.S.       | 1532  |
| 730             | W.S.       | 1532  |

CHIEF ENGR'S SIGNATURE-

1st Val.



| USNS                                 |  | VOYAGE NO.          |                     | FROM                  |                     | TO                    |                     | TYPE OF VESSEL     |                    | DATE               |                    |                    |                    |
|--------------------------------------|--|---------------------|---------------------|-----------------------|---------------------|-----------------------|---------------------|--------------------|--------------------|--------------------|--------------------|--------------------|--------------------|
| <i>Univ. John Ryan</i>               |  | <i>12-B</i>         |                     | <i>Lakeview, N.Y.</i> |                     | <i>Vineyard Haven</i> |                     | <i>12-12-82</i>    |                    | <i>5/19-20/68</i>  |                    |                    |                    |
|                                      |  | WATCH               |                     |                       |                     |                       |                     | WATCH              |                    |                    |                    |                    |                    |
|                                      |  | 1200<br>TO<br>1600  | 1600<br>TO<br>2000  | 2000<br>TO<br>2400    | 2400<br>TO<br>0400  | 0400<br>TO<br>0800    | 0800<br>TO<br>1200  | 1200<br>TO<br>1600 | 1600<br>TO<br>2000 | 2000<br>TO<br>2400 | 2400<br>TO<br>0400 | 0400<br>TO<br>0800 | 0800<br>TO<br>1200 |
| RUNNING TIME                         |  | 240                 | 240                 | 340                   | 240                 | 240                   | 20                  |                    |                    |                    |                    |                    |                    |
| DETENTION TIME                       |  |                     |                     |                       |                     |                       |                     |                    |                    |                    |                    |                    |                    |
| REVOLUTION COUNTER<br>(END OF WATCH) |  | 4628<br><i>3770</i> | 4630<br><i>4880</i> | 4632<br><i>6050</i>   | 4634<br><i>6390</i> | 4636<br><i>2180</i>   | 4638<br><i>3880</i> |                    |                    |                    |                    |                    |                    |
| TOTAL REVOLUTIONS<br>(FOR WATCH)     |  | 20960               | 2110                | 2170                  | 20340               | 15790                 | 1400                |                    |                    |                    |                    |                    |                    |
| AVERAGE RPM                          |  | 87.3                | 88.0                | 88.7                  | 84.4                | 65.8                  | 70                  |                    |                    |                    |                    |                    |                    |
| F.O. METER (END OF WATCH)            |  | 2040                | 4420                | 6780                  | 8990                | 0320                  | 1160                |                    |                    |                    |                    |                    |                    |
| F.O. CONSUMED                        |  | 2530                | 2380                | 0360                  | 2210                | 2400                  | 840                 |                    |                    |                    |                    |                    |                    |
| PRESSURES                            |  |                     |                     |                       |                     |                       |                     |                    |                    |                    |                    |                    |                    |
| THROTTLE                             |  | 420                 | 420                 | 430                   | 420                 |                       |                     |                    |                    |                    |                    |                    |                    |
| H.P. AHEAD                           |  | 420                 | 420                 | 430                   | 420                 |                       |                     |                    |                    |                    |                    |                    |                    |
| L.P. AHEAD                           |  | 18                  | 18                  | 18                    | 7                   |                       |                     |                    |                    |                    |                    |                    |                    |
| VACUUM                               |  | 28.4                | 28.4                | 28.5                  | 28.6                |                       | 28.4                |                    |                    |                    |                    |                    |                    |
| L.O. TO TURBINES                     |  | 12.5                | 12.5                | 12.5                  | 12.5                |                       | 13.5                |                    |                    |                    |                    |                    |                    |
| AUX. STEAM                           |  | 150                 | 150                 | 150                   | 150                 |                       | 150                 |                    |                    |                    |                    |                    |                    |
| BACK PRESSURE                        |  | 10                  | 10                  | 10                    | 10                  |                       | 10                  |                    |                    |                    |                    |                    |                    |
| GLAND STEAM                          |  | .5                  | .5                  | .5                    | .5                  |                       | .5                  |                    |                    |                    |                    |                    |                    |
| H.P. BLEEDER                         |  |                     |                     |                       |                     |                       |                     |                    |                    |                    |                    |                    |                    |
| I.P. BLEEDER                         |  |                     |                     |                       |                     |                       |                     |                    |                    |                    |                    |                    |                    |
| L.P. BLEEDER                         |  | 17"                 | 16"                 | 16"                   | 19"                 |                       |                     |                    |                    |                    |                    |                    |                    |
| TEMPERATURES                         |  |                     |                     |                       |                     |                       |                     |                    |                    |                    |                    |                    |                    |
| STEAM AT THROTTLE                    |  | 735                 | 725                 | 730                   | 710                 |                       |                     |                    |                    |                    |                    |                    |                    |
| L. P. EXHAUST                        |  | 114                 | 115                 | 114                   | 105                 |                       |                     |                    |                    |                    |                    |                    |                    |
| CONDENSATE                           |  | 112                 | 113                 | 112                   | 104                 |                       | 94                  |                    |                    |                    |                    |                    |                    |
| CIRC. WATER IN                       |  | 89                  | 89                  | 89                    | 88                  |                       | 90                  |                    |                    |                    |                    |                    |                    |
| CIRC. WATER OUT                      |  | 97                  | 97                  | 96                    | 96                  |                       | 88                  |                    |                    |                    |                    |                    |                    |
| L.O. TO COOLERS                      |  | 127                 | 125                 | 125                   | 124                 |                       |                     |                    |                    |                    |                    |                    |                    |
| L.O. FROM COOLERS                    |  | 110                 | 110                 | 110                   | 116                 |                       |                     |                    |                    |                    |                    |                    |                    |
| TEMPERATURE THRUST BEARING           |  | 117                 | 116                 | 116                   | 115                 |                       |                     |                    |                    |                    |                    |                    |                    |
| FORWARD H.P. ROTOR BEARING           |  | 126                 | 125                 | 133                   | 121                 |                       |                     |                    |                    |                    |                    |                    |                    |
| AFT. H.P. ROTOR BEARING              |  | 124                 | 129                 | 138                   | 125                 |                       |                     |                    |                    |                    |                    |                    |                    |
| FORWARD L.P. ROTOR BEARING           |  | 130                 | 130                 | 130                   | 126                 |                       |                     |                    |                    |                    |                    |                    |                    |
| AFT. L.P. ROTOR BEARING              |  | 125                 | 126                 | 135                   | 125                 |                       |                     |                    |                    |                    |                    |                    |                    |
| MACH. PARTICULARS (CONT'D)           |  |                     |                     |                       |                     |                       |                     |                    |                    |                    |                    |                    |                    |
| HOTTEST GEAR BEARING FORWARD         |  | 148                 | 147                 | 147                   | 141                 |                       |                     |                    |                    |                    |                    |                    |                    |
| HOTTEST GEAR BEARING AFT             |  | 141                 | 140                 | 140                   | 135                 |                       |                     |                    |                    |                    |                    |                    |                    |
| AUX. COND. CONDENSATE                |  | 125                 | 121                 | 133                   | 124                 |                       | 139                 |                    |                    |                    |                    |                    |                    |
| 1ST STAGE FEED WATER HEATER          |  | 166                 | 164                 | 163                   | 157                 |                       | 110                 |                    |                    |                    |                    |                    |                    |
| D. C. FEED WATER HEATER              |  | 240                 | 240                 | 340                   | 246                 |                       | 240                 |                    |                    |                    |                    |                    |                    |
| 3RD STAGE FEED WATER HEATER          |  |                     |                     |                       |                     |                       |                     |                    |                    |                    |                    |                    |                    |
| SUPER HEAT                           |  | P                   |                     |                       |                     |                       |                     |                    |                    |                    |                    |                    |                    |
| F.O. TO BURNERS                      |  | 200                 | 200                 | 300                   | 200                 |                       | 300                 |                    |                    |                    |                    |                    |                    |
| AIR TO FURNACE                       |  | P                   | 127                 | 127                   | 136                 | 126                   | 119                 |                    |                    |                    |                    |                    |                    |
| F.O. TEMP. IN SETTLING TANKS         |  | S                   | 123                 | 125                   | 134                 | 125                   | 130                 |                    |                    |                    |                    |                    |                    |
| PORT BOILER UPTAKE                   |  |                     | 317                 | 308                   | 311                 | 305                   | 291                 |                    |                    |                    |                    |                    |                    |
| STBD. BOILER UPTAKE                  |  |                     | 315                 | 300                   | 305                 | 301                   | 296                 |                    |                    |                    |                    |                    |                    |
| F. O. BACK PRESSURE                  |  |                     |                     |                       |                     |                       |                     |                    |                    |                    |                    |                    |                    |
| MAIN STEAM                           |  |                     | 460                 | 460                   | 460                 | 450                   | 440                 |                    |                    |                    |                    |                    |                    |
| F.O. TO BURNERS                      |  |                     | 125                 | 115                   | 115                 | 135                   | 80                  |                    |                    |                    |                    |                    |                    |
| MAIN COND. SALINITY                  |  |                     | 41                  | 42                    | 43                  | 41                    | 41                  |                    |                    |                    |                    |                    |                    |
| ENGINE ROOM TEMPERATURE              |  |                     | 99                  | 98                    | 95                  | 96                    | 100                 |                    |                    |                    |                    |                    |                    |
| FIRE ROOM TEMPERATURE                |  |                     | 99                  | 106                   | 95                  | 96                    | 100                 |                    |                    |                    |                    |                    |                    |
| NOZZLES IN USE                       |  |                     | 16                  | 16                    | 16                  | 10                    |                     |                    |                    |                    |                    |                    |                    |
| NO. OF BURNERS IN USE                |  | P                   | 3                   | 3                     | 3                   | 2                     | 1                   |                    |                    |                    |                    |                    |                    |
| BURNER TIP SIZE                      |  | S                   | 5/32                | 5/32                  | 5/32                | 5/32                  | 5/32                |                    |                    |                    |                    |                    |                    |
| CO <sub>2</sub> % PORT BOILER        |  |                     |                     |                       |                     |                       |                     |                    |                    |                    |                    |                    |                    |

## REMARKS

1200-1600 WATCH

Underway 16 mags. - Mach. in operation: B-3, B-4, G-3, G-4, P-3, P-4, F-3, F-4, D-3, D-4, E-1, E-2, M-2, A-2, MC-3, AC-2, ME-6, AE-6, S-1, C-1, L-2, LC-2, W-4, FS-1, A.CON., A.C.C.P., A.C.C.W., & BB-2 - Changed & cleaned F.O. disch. strainer & bottom burner - Pumped bilge - Made inspection of all mach & spaces - Complied with all standing orders - Engines are operating at reduced output (1,000 G.P.H. each) - Tested low L.O. trip, over speed trip & low L.O. alarm on main unit (low L.O. alarm goes off at 7" pressure)

WATCH ENGR'S SIGNATURE-

1600-2000 WATCH

Equip in operation as before. B low tubes on both boilers. Changed & cleaned F.O. burners & strainers. Pumped with from #9 D.B., & #8 P4S D.B. Made routing test & injection. Pumped bilge. @ 1900 W.T. doors closed from bridge.

WATCH ENGR'S SIGNATURE-

2000-2400 WATCH

Underway on 16 mags, changed top. burner & cleaned F.O. discharge strainer, cleaned test tank. 6 P.P.T. System - 5 P.P.M. made routine check of all mach. - bilge & safe level

WATCH ENGR'S SIGNATURE-

2400-0400 WATCH

Underway 16 mags. - Mach. as before - Changed & cleaned F.O. disch. strainer, bottom burner & main unit L.O. strainer - Pumped bilge - Cleared L.O. vent - Bell Eng. Caswell Drill E-3 (high salinity in the boiler) low men present: worked the boiler @ 0100 to 0130 - Started 10 mags & down to 10 @ 0230 B/O Bridge

WATCH ENGR'S SIGNATURE-

0400-0800 WATCH

Equip in operation as before. Changed & cleaned F.O. burners & strainers. Pumped with from #8 P4S D.B. @ 0400 Opened gauging valve. Speed changes & Bells, as per bell book.

WATCH ENGR'S SIGNATURE-

0800-1200 WATCH

Mach. as before. Gauging, ship to that, arrived @ 0810 @ P. 46363550. 0755-47961260 F.O.M. P. 5830560 S-7500050 Bell as per bell book, F.W.E. @ 0931 CTR. P. 46367070 CTR-S-47964540 F.O.M. P. 5830770-S-9500340. See main report @ 0935, jacking of Gear on 0937, cleaned all dirty burners & discharged strainer Gauging fuel oil from #4 to #9 D.B. tank by vent root, day work & chlorine test tank. 6 P.P.M. system - 5 P.P.M. Gauging operation & material, bilge & safe level.

WATCH ENGR'S SIGNATURE-

CHIEF ENGINEER

|                 |            |       |
|-----------------|------------|-------|
| 13              | BLRS. #    | 4     |
| 9.93            | P.A.L.K.   | 10.67 |
| 12.85           | T.A.L.K.   | 13.43 |
| 4.1             | CHL.       | 3.7   |
| 40              | PHOS.      | 40    |
|                 | P.H. Cond. | 8     |
| 40              | P.H. D.G.  | 40    |
| CHEMICALS ADDED |            |       |
|                 | ADJ.       |       |
|                 | G.C.       |       |
|                 | A.R.C.     |       |
| STEAMING HOURS  |            |       |
| 754             | F.S.       | 1556  |
| 754             | W.S.       | 1556  |

CHIEF ENGR'S SIGNATURE-

1st Vol.

|                                                                          |  |            |  |               |  |    |  |                |  |            |  |
|--------------------------------------------------------------------------|--|------------|--|---------------|--|----|--|----------------|--|------------|--|
| USNS                                                                     |  | VOYAGE NO. |  | FROM          |  | TO |  | TYPE OF VESSEL |  | DATE       |  |
| Gen. John J. ...                                                         |  | 12-D       |  | Hampden, R.I. |  |    |  | 12-D-10        |  | 5/20-21/68 |  |
| WATCH                                                                    |  |            |  |               |  |    |  |                |  |            |  |
| 1200 TO 16001600 TO 20002000 TO 24002400 TO 04000400 TO 08000800 TO 1200 |  |            |  |               |  |    |  |                |  |            |  |
| MACH. PARTICULARS (CONT'D)                                               |  |            |  |               |  |    |  |                |  |            |  |
| HOTTEST GEAR BEARING FORWARD                                             |  |            |  |               |  |    |  |                |  |            |  |
| HOTTEST GEAR BEARING AFT                                                 |  |            |  |               |  |    |  |                |  |            |  |
| AUX. COND. CONDENSATE                                                    |  |            |  |               |  |    |  |                |  |            |  |
| 1ST STAGE FEED WATER HEATER                                              |  |            |  |               |  |    |  |                |  |            |  |
| D. C. FEED WATER HEATER                                                  |  |            |  |               |  |    |  |                |  |            |  |
| 3RD STAGE FEED WATER HEATER                                              |  |            |  |               |  |    |  |                |  |            |  |
| SUPER HEAT                                                               |  |            |  |               |  |    |  |                |  |            |  |
| F.O. TO BURNERS                                                          |  |            |  |               |  |    |  |                |  |            |  |
| AIR TO FURNACE                                                           |  |            |  |               |  |    |  |                |  |            |  |
| F.O. TEMP. IN SETTLING TANKS                                             |  |            |  |               |  |    |  |                |  |            |  |
| PORT BOILER UPTAKE                                                       |  |            |  |               |  |    |  |                |  |            |  |
| STBD. BOILER UPTAKE                                                      |  |            |  |               |  |    |  |                |  |            |  |
| F. O. BACK PRESSURE                                                      |  |            |  |               |  |    |  |                |  |            |  |
| MAIN STEAM                                                               |  |            |  |               |  |    |  |                |  |            |  |
| F.O. TO BURNERS                                                          |  |            |  |               |  |    |  |                |  |            |  |
| MAIN COND. SALINITY                                                      |  |            |  |               |  |    |  |                |  |            |  |
| ENGINE ROOM TEMPERATURE                                                  |  |            |  |               |  |    |  |                |  |            |  |
| FIRE ROOM TEMPERATURE                                                    |  |            |  |               |  |    |  |                |  |            |  |
| NOZZLES IN USE                                                           |  |            |  |               |  |    |  |                |  |            |  |
| NO. OF BURNERS IN USE                                                    |  |            |  |               |  |    |  |                |  |            |  |
| BURNER TIP SIZE                                                          |  |            |  |               |  |    |  |                |  |            |  |
| CO <sub>2</sub> % PORT BOILER                                            |  |            |  |               |  |    |  |                |  |            |  |
| CO <sub>2</sub> % STBD. BOILER                                           |  |            |  |               |  |    |  |                |  |            |  |
| OIL LEVEL MAIN SUMP                                                      |  |            |  |               |  |    |  |                |  |            |  |
| MISCELLANEOUS                                                            |  |            |  |               |  |    |  |                |  |            |  |
| THROTTLE                                                                 |  |            |  |               |  |    |  |                |  |            |  |
| H.P. AHEAD                                                               |  |            |  |               |  |    |  |                |  |            |  |
| L.P. AHEAD                                                               |  |            |  |               |  |    |  |                |  |            |  |
| VACUUM                                                                   |  |            |  |               |  |    |  |                |  |            |  |
| L.O. TO TURBINES                                                         |  |            |  |               |  |    |  |                |  |            |  |
| AUX. STEAM                                                               |  |            |  |               |  |    |  |                |  |            |  |
| BACK PRESSURE                                                            |  |            |  |               |  |    |  |                |  |            |  |
| GLAND STEAM                                                              |  |            |  |               |  |    |  |                |  |            |  |
| H.P. BLEEDER                                                             |  |            |  |               |  |    |  |                |  |            |  |
| I.P. BLEEDER                                                             |  |            |  |               |  |    |  |                |  |            |  |
| L.P. BLEEDER                                                             |  |            |  |               |  |    |  |                |  |            |  |
| STEAM AT THROTTLE                                                        |  |            |  |               |  |    |  |                |  |            |  |
| L. P. EXHAUST                                                            |  |            |  |               |  |    |  |                |  |            |  |
| CONDENSATE                                                               |  |            |  |               |  |    |  |                |  |            |  |
| CIRC. WATER IN                                                           |  |            |  |               |  |    |  |                |  |            |  |
| CIRC. WATER OUT                                                          |  |            |  |               |  |    |  |                |  |            |  |
| L.O. TO COOLERS                                                          |  |            |  |               |  |    |  |                |  |            |  |
| L.O. FROM COOLERS                                                        |  |            |  |               |  |    |  |                |  |            |  |
| TEMPERATURE THRUST BEARING                                               |  |            |  |               |  |    |  |                |  |            |  |
| FORWARD H.P. ROTOR BEARING                                               |  |            |  |               |  |    |  |                |  |            |  |
| AFT. H.P. ROTOR BEARING                                                  |  |            |  |               |  |    |  |                |  |            |  |
| FORWARD L.P. ROTOR BEARING                                               |  |            |  |               |  |    |  |                |  |            |  |
| AFT. L.P. ROTOR BEARING                                                  |  |            |  |               |  |    |  |                |  |            |  |
| GENERATORS                                                               |  |            |  |               |  |    |  |                |  |            |  |
| WATCH                                                                    |  |            |  |               |  |    |  |                |  |            |  |
| GENERATOR NUMBER                                                         |  |            |  |               |  |    |  |                |  |            |  |
| R.P.M.                                                                   |  |            |  |               |  |    |  |                |  |            |  |
| STEAM PRESSURE                                                           |  |            |  |               |  |    |  |                |  |            |  |
| STEAM TEMP.                                                              |  |            |  |               |  |    |  |                |  |            |  |
| L.O. PRESSURE                                                            |  |            |  |               |  |    |  |                |  |            |  |
| L.O. TO COOLER                                                           |  |            |  |               |  |    |  |                |  |            |  |
| L.O. FROM COOLER                                                         |  |            |  |               |  |    |  |                |  |            |  |
| TEMP. OF HOTTEST BEARING                                                 |  |            |  |               |  |    |  |                |  |            |  |
| L.O. GOVERNOR PRESSURE                                                   |  |            |  |               |  |    |  |                |  |            |  |
| AMPS POSITIVE                                                            |  |            |  |               |  |    |  |                |  |            |  |
| AMPS NEGATIVE                                                            |  |            |  |               |  |    |  |                |  |            |  |
| VOLTS                                                                    |  |            |  |               |  |    |  |                |  |            |  |
| FUEL OIL                                                                 |  |            |  |               |  |    |  |                |  |            |  |
| METER AT NOON                                                            |  |            |  |               |  |    |  |                |  |            |  |
| METER PREVIOUS NOON                                                      |  |            |  |               |  |    |  |                |  |            |  |
| CONSUMED BY METER                                                        |  |            |  |               |  |    |  |                |  |            |  |
| ON HAND AT START OF DAY                                                  |  |            |  |               |  |    |  |                |  |            |  |
| RECEIVED DURING DAY                                                      |  |            |  |               |  |    |  |                |  |            |  |
| EXPENDED DURING DAY                                                      |  |            |  |               |  |    |  |                |  |            |  |
| REMAINING ON BOARD                                                       |  |            |  |               |  |    |  |                |  |            |  |
| DOMESTIC WATER                                                           |  |            |  |               |  |    |  |                |  |            |  |
| ON HAND AT START OF DAY                                                  |  |            |  |               |  |    |  |                |  |            |  |
| EVAPORATED OR RECEIVED                                                   |  |            |  |               |  |    |  |                |  |            |  |
| ON HAND                                                                  |  |            |  |               |  |    |  |                |  |            |  |
| CONSUMED                                                                 |  |            |  |               |  |    |  |                |  |            |  |
| BOILER WATER                                                             |  |            |  |               |  |    |  |                |  |            |  |
| ON HAND AT START OF DAY                                                  |  |            |  |               |  |    |  |                |  |            |  |
| EVAPORATED OR RECEIVED                                                   |  |            |  |               |  |    |  |                |  |            |  |
| ON HAND                                                                  |  |            |  |               |  |    |  |                |  |            |  |
| CONSUMED                                                                 |  |            |  |               |  |    |  |                |  |            |  |
| LUBE OIL                                                                 |  |            |  |               |  |    |  |                |  |            |  |
| ON HAND AT START OF DAY                                                  |  |            |  |               |  |    |  |                |  |            |  |
| RECEIVED                                                                 |  |            |  |               |  |    |  |                |  |            |  |
| ON HAND                                                                  |  |            |  |               |  |    |  |                |  |            |  |
| CONSUMED                                                                 |  |            |  |               |  |    |  |                |  |            |  |
| DIESEL OIL                                                               |  |            |  |               |  |    |  |                |  |            |  |
| ON HAND                                                                  |  |            |  |               |  |    |  |                |  |            |  |
| RECEIVED                                                                 |  |            |  |               |  |    |  |                |  |            |  |
| CONSUMED                                                                 |  |            |  |               |  |    |  |                |  |            |  |
| LOW PRESS. EVAPORATORS (No. of hrs. operated) (Fresh water made gals.)   |  |            |  |               |  |    |  |                |  |            |  |
| L.O. CENTRIFUGE - HOURS OPERATED                                         |  |            |  |               |  |    |  |                |  |            |  |
| 1200 TO 16001600 TO 20002000 TO 24000400 TO 08000800 TO 1200             |  |            |  |               |  |    |  |                |  |            |  |
| 444444                                                                   |  |            |  |               |  |    |  |                |  |            |  |
| SUMMARY                                                                  |  |            |  |               |  |    |  |                |  |            |  |
| RUNNING TIME                                                             |  |            |  |               |  |    |  |                |  |            |  |
| DETENTION TIME                                                           |  |            |  |               |  |    |  |                |  |            |  |
| TOTAL REVOLUTIONS                                                        |  |            |  |               |  |    |  |                |  |            |  |
| AVERAGE R.P.M.                                                           |  |            |  |               |  |    |  |                |  |            |  |
| TOTAL MILES BY ENGINE                                                    |  |            |  |               |  |    |  |                |  |            |  |
| TOTAL MILES BY OBSERVATION                                               |  |            |  |               |  |    |  |                |  |            |  |
| PROPELLER SLIP (%)                                                       |  |            |  |               |  |    |  |                |  |            |  |
| BBL FUEL/MI                                                              |  |            |  |               |  |    |  |                |  |            |  |
| WIND DIRECTION                                                           |  |            |  |               |  |    |  |                |  |            |  |
| STATE OF SEA                                                             |  |            |  |               |  |    |  |                |  |            |  |
| STATE OF WEATHER                                                         |  |            |  |               |  |    |  |                |  |            |  |

REMARKS

1200-1600 WATCH

In port watch - Mach. in operation: B-3, B-4, G-3, G-4, P-3, P-4, F-3, F-4, D-3, D-4, A-2, AF-6, AC-2, L-2, LC-2, W-4, ACON, ACCP, ACCW, C-1, FS-1, & BB-2. - Pumped bilge to safe level - Took up on stern tube gland - Cleared strainers & rings of air ejector & gland seal water - Packed gland seal stem supply valve on main unit - Secured #1 engine @ 1200 - Secured main air ejector & aux. cond. pump & killed vacuum on main cond. - Opened circuit breaker on "B" board after loss of vacuum on #3 & #4 gen. due to sticking of 10" station & dump valves in an open position @ 14:30 - "B" board back on the line @ 1445 WATCH ENGR'S SIGNATURE: David L. Wanner

1600-2000 WATCH

Equip in operation as before. Day crew completed work on gland seal and air ejector. @ 1715 started necessary equip & raised vac. on main unit. Notified Chief Eng on plant ready @ 1750. Pumped out the pump #8 P. D. B. @ 1900 shifted Ekt load from #4 gen to Fuel plant. Secured #4 gen. to clean Condenser. Notified Day 2nd P/A.

WATCH ENGR'S SIGNATURE: J. M. Steeb

2000-2400 WATCH

Mach. as before, Sec. #3 boiler @ 1950, open & clean. (3<sup>rd</sup> aux. Condenser & clean same @ 2130, cut in #4 aux. Gen. @ 2145, Sec. #4 aux. Condenser, open & clean same & cut in #4 aux. Gen. @ 2240 by tele. Chief Eng. & changed & cleaned burner & discharge strainer, & chain test lamp. C.P.M. System. 5 P.M. made routine check of all mach. space, bilge & safe level.

WATCH ENGR'S SIGNATURE: J. M. Steeb

2400-0400 WATCH

In port watch - Mach. as before - #3 boiler secured - Changed & cleaned 2nd disch. strainer, burner & main unit & C. strainer - Pumped bilge to a safe level - Made routine check of all mach & spaces - Complied with all standing & night orders - Shut off #3 boiler and brought up to 420 lbs pres @ 0315

WATCH ENGR'S SIGNATURE: D. L. Wanner

0400-0800 WATCH

Equip in operation as before. Changed & cleaned F.O. burner & strainer. From 0500 to 0520 instructed wrote on Eng. casual drill E-3, Notified Bridge Bipes at safe level. Kept stern braked on #3 str. & water at standing level. Made routine test & inspection. Test ran all Star study equip, OK.

WATCH ENGR'S SIGNATURE: J. M. Steeb

0800-1200 WATCH

Mach. as before, Shut off #3 boiler @ 0900, Unstarting of fuel oil @ 0905 from #4 str. to #8 str. cut in #3 boiler @ 0940, Held Eng. casually drill E-3 High Salinity in the boiler @ 0950 to 0900 notified Bridge, then check @ 0919, tested tele graph @ 0932, tested steering gear @ 0950 5 P.M. 3<sup>rd</sup> aux. Condenser on open main stop @ 0955 noted main unit @ 1000 Permission granted @ 0950 By Bridge finished granting of fuel oil @ 1005 #8 str. full. Set expression sea detail @ 1035 - Sec. sea detail @ 1130, Test as per book, & in morning of 2 hrs to sea - Made routine check of all mach & spaces, bilge & safe level.

WATCH ENGR'S SIGNATURE: J. M. Steeb

CHIEF ENGINEER

|                 |            |       |
|-----------------|------------|-------|
| # 3             | BLRS. #    | 4     |
| 8.19            | P.A.L.K.   | 10.51 |
| 11.68           | T.A.L.K.   | 14.02 |
| 3.3             | CHL.       | 3.7   |
| 40              | PHOS.      | 40    |
|                 | P.H. Cond. | 8     |
| 30              | P.H. D.C.  | 40    |
|                 | 503        |       |
| CHEMICALS ADDED |            |       |
|                 | ADJ.       |       |
|                 | G.C.       |       |
|                 | A.R.C.     |       |
| STEAMING HOURS  |            |       |
| 766             | F.S.       | 1580  |
| 766             | W.S.       | 1580  |

STBY @ 1039, QTR. P. 46367540 - S-47964800 - FGM. 5832340-S-9500780  
 DEP. 1130 - QTR. P. 46367600 - S-47966700 FGM. 5832430 S-  
 9500880 - RZ.  
 Return - Pleasure, Washington, N.P. 90, P.P. 90.

CHIEF ENGR'S SIGNATURE: J. M. Steeb

[illegible]

## REMARKS

1200-1600 WATCH

Underway 10 mags. & 60 R.P.M. B/O of the bridge - Mach. in operation: B-3, B-4, G-3, G-4, P-3, P-4, F-3, F-4, D-3, D-4, C-1, FS-1, S-1, L-2, LC-2, E-1, E-2, M-3, A-2, MC-3, AC-2, ME-6, AF-6, W-4, A.SON., ACCP, ACCW, & BB-2. - Changed & cleaned P.C. diach. strainers & bottom burners - Pumped bilge to safe level - Made inspection of all mach. & spaces - Complied with all standing orders - Replaced air valve on magnetic unloader of 2 d.s. air comp. & put on the line @ 1315 (Still made adjustment) - Secured 2 d.s. air comp. @ 1500 - Boat drill & st. BY @ 1516 - ✓ @ 1517 - ST BY @ 1529 - Second boat drill & st. @ 1533

WATCH ENGR'S SIGNATURE-

David L. Wenner

1600-2000 WATCH

Equip in operation as before. Blow tubes on both boilers. Changed & cleaned F.O. burners & strainers. Notified by Poy 2nd A/E, equalizing valve to #4 P&S Deep tanks open. Pumped salt from #3 P&S D.B. Pumped bilge. Made routine test & inspections. C 1940 W.T. doors closed from bridge.

WATCH ENGR'S SIGNATURE-

J.M. Stubb

2000-2400 WATCH

Mach. as before, reduce speed to 40 R.P.M. @ 2300 P. Bridge, changed & cleaned bottom burner & cleaned F.O. & discharged strainers, chlorine test tank 6 P.P.M. System 5 P.P.M. Reduce speed to 40 R.P.M. @ 2300 P. Bridge, made routine check of all mach. & spaces, bilge & safe level.

WATCH ENGR'S SIGNATURE-

J.M. Stubb

2400-0400 WATCH

Mach. as before - Underway at 40 R.P.M. B/O bridge - Changed & cleaned P.C. diach. strainers, burners & main unit L.O. strainer - Bilge at safe level - Made inspection of all mach. & spaces - Complied with all standing & night orders -

WATCH ENGR'S SIGNATURE-

David L. Wenner

0400-0800 WATCH

Equip in operation as before. C 0438 Time Check. Changed & cleaned F.O. burners & strainers. C 0620 Set sea detail. Arr. @ 0630. Bell & speed change as per full book. C 0734 F.W.E. Secured Mr & Mrs stops & engaged & started jacking gear.

WATCH ENGR'S SIGNATURE-

J.M. Stubb

0800-1200 WATCH

Mach. as before, Sec. #2 L.P. evap. @ 0800, changed burner & cleaned F.O. & discharged strainers, chlorine test 6 P.P.M. Tank, 5 P.P.M. System. Post instruction from C, made routine check of all mach. & spaces, bilge & safe level.

WATCH ENGR'S SIGNATURE-

J.M. Stubb

CHIEF ENGINEER

@ 1630

Notified by Poy 2nd A/E, equalizing valve for #4 P&amp;S Deep tanks open.

BLRS.

P.A.L.K.

T.A.L.K.

CHL.

PHOS.

P.H. Cond.

P.H.D.C.

8

CHEMICALS ADDED

ADJ.

G.C.

A.R.C.

STEAMING HOURS

790 F.S.

1604

790 W.S.

1604

CHIEF ENGR'S SIGNATURE-

J.M. Stubb

A-35544

1st Vol.



[illegible]

REMARKS

1200-1600 WATCH

Port watch - Mach. in operation: B-3, B-4, G-3, G-4, D-3, P-4, P-3, P-4, F-3, F-4, C-1, E-1, FS-1, A-2, M-2, LC-2, AE-G, ME-G, MC-3, AC-2, S.F.W.-2, L-3, W-4, A.CON., ACC.W., A.C.C.P. & BB-2. Bilge & sump level - Tested for L.O. alarm (8") & for L.O. trip (7") @ 1300 - Tested telegraph @ 1337 - Wheel & balance @ 1344 - Time check @ 1348 - Tested steam gun @ 1400 - Secured jacking gear & started rolling engine on star. @ 1405 - St by @ 1514

WATCH ENGR'S SIGNATURE-

R. L. Werner

1600-2000 WATCH

Equip in operation as before. @ 1600 Dist. By order of bridge increased power to 16 nozz. Blew tubes on both boilers. Changed & changed F.O. burners & strainers. Pumped with from #3 P&S D.B. Made routine test & inspection.

WATCH ENGR'S SIGNATURE-

J. M. Stueb

2000-2400 WATCH

Mach. as before, changed tops of burners & cleaned F.O. discharge strainers, cleaned test. 6 P.P.M. tank & P.P.M. system. Started #3 L.P. evaporator @ 2000 cut in steam to air ejector of same. Made routine check of all machine space, pumped out bilge

WATCH ENGR'S SIGNATURE-

R. L. Werner

2400-0400 WATCH

Underway 16 nozz. - Mach. as before - changed & cleaned F.O. discharge strainers, bottom burners & main unit L.O. strainer - Pumped bilge - Made inspection of all mach. & space - Copied with all standing & night rules.

WATCH ENGR'S SIGNATURE-

R. L. Werner

0400-0800 WATCH

Equip in operation as before. Changed & changed F.O. burners & strainers. Pumped with from #3 P&S D.B. @ 0700 By order of bridge reduced power to 10 nozz. @ 0710 time check. Securing valve opened. Made routine test & inspection.

WATCH ENGR'S SIGNATURE-

J. M. Stueb

0800-1200 WATCH

Mach. as before, maneuvering ship to Port, S.B.E. 0755 - @ 0800 CTR. P-46522270 S-48115470 F.O.M. P-5841140 S-9509780 Bell as per bell book Engr. 0937 CTR. P-46584780 - S-48117650 F.O.M. P-5841300 - S-9509950. Secured main bilge, @ 0930 jacking gear on @ 0933, cleaned test. 6 P.P.M. tank & P.P.M. system cleaned all discharge burners & discharge strainers, Sec #1 & #2 L.P. evaporator @ 1100 P. first act. Eng. part of L.H. to after plant @ 1130, mach. in operation, maintained, bilge & sump level.

WATCH ENGR'S SIGNATURE-

R. L. Werner

CHIEF ENGINEER

ST BY @ 1514

|                 |            |       |
|-----------------|------------|-------|
| 3               | BLRS.      | 4     |
| 8.76            | P.A.K.     | 9.93  |
| 12.85           | T.A.K.     | 13.43 |
| 4.14            | CHL.       | 4.56  |
| 40              | PHOS.      | 40    |
|                 | P.H. Cond. | 7.5   |
| 35              | P.H. Cond. | 35    |
| CHEMICALS ADDED |            |       |
|                 | ADJ.       |       |
|                 | G.C.       |       |
|                 | A.R.C.     |       |
| STEAMING HOURS  |            |       |
| 814             | F.S.       | 1628  |
| 814             | W.S.       | 1628  |

P. F.O.M. 5836190

S. F.O.M. 9504450

P. CNTR 46434770

S. CNTR. 48026010

DEPARTURE @ 1600

P. F.O.M. 5836370

S. F.O.M. 9504600

P. CNTR. 46436780

S. CNTR. 48028030

CHIEF ENGR'S SIGNATURE-

J. M. Stueb

|                                                                          |  |            |  |                  |  |                       |  |                |  |            |  |
|--------------------------------------------------------------------------|--|------------|--|------------------|--|-----------------------|--|----------------|--|------------|--|
| USNS                                                                     |  | VOYAGE NO. |  | FROM             |  | TO                    |  | TYPE OF VESSEL |  | DATE       |  |
| USS John Pope                                                            |  | 12-A       |  | Da Nang, Vietnam |  | San Francisco, Calif. |  | SS 202         |  | 5/23-24/68 |  |
| WATCH                                                                    |  |            |  |                  |  |                       |  |                |  |            |  |
| 1200 TO 16001600 TO 20002000 TO 24002400 TO 04000400 TO 08000800 TO 1200 |  |            |  |                  |  |                       |  |                |  |            |  |
| WATCH                                                                    |  |            |  |                  |  |                       |  |                |  |            |  |
| 1200 TO 16001600 TO 20002000 TO 24002400 TO 04000400 TO 08000800 TO 1200 |  |            |  |                  |  |                       |  |                |  |            |  |
| MACH. PARTICULARS (CONT'D)                                               |  |            |  |                  |  |                       |  |                |  |            |  |
| HOTTEST GEAR BEARING FORWARD                                             |  |            |  |                  |  |                       |  |                |  |            |  |
| HOTTEST GEAR BEARING AFT                                                 |  |            |  |                  |  |                       |  |                |  |            |  |
| AUX. COND. CONDENSATE                                                    |  |            |  |                  |  |                       |  |                |  |            |  |
| 1ST STAGE FEED WATER HEATER                                              |  |            |  |                  |  |                       |  |                |  |            |  |
| D. C. FEED WATER HEATER                                                  |  |            |  |                  |  |                       |  |                |  |            |  |
| 3RD STAGE FEED WATER HEATER                                              |  |            |  |                  |  |                       |  |                |  |            |  |
| SUPER HEAT                                                               |  |            |  |                  |  |                       |  |                |  |            |  |
| F.O. TO BURNERS                                                          |  |            |  |                  |  |                       |  |                |  |            |  |
| AIR TO FURNACE                                                           |  |            |  |                  |  |                       |  |                |  |            |  |
| F.O. TEMP. IN SETTLING TANKS                                             |  |            |  |                  |  |                       |  |                |  |            |  |
| PORT BOILER UPTAKE                                                       |  |            |  |                  |  |                       |  |                |  |            |  |
| STBD. BOILER UPTAKE                                                      |  |            |  |                  |  |                       |  |                |  |            |  |
| F. O. BACK PRESSURE                                                      |  |            |  |                  |  |                       |  |                |  |            |  |
| MAIN STEAM                                                               |  |            |  |                  |  |                       |  |                |  |            |  |
| F.O. TO BURNERS                                                          |  |            |  |                  |  |                       |  |                |  |            |  |
| MAIN COND. SALINITY                                                      |  |            |  |                  |  |                       |  |                |  |            |  |
| ENGINE ROOM TEMPERATURE                                                  |  |            |  |                  |  |                       |  |                |  |            |  |
| FIRE ROOM TEMPERATURE                                                    |  |            |  |                  |  |                       |  |                |  |            |  |
| NOZZLES IN USE                                                           |  |            |  |                  |  |                       |  |                |  |            |  |
| NO. OF BURNERS IN USE                                                    |  |            |  |                  |  |                       |  |                |  |            |  |
| BURNER TIP SIZE                                                          |  |            |  |                  |  |                       |  |                |  |            |  |
| CO. & PORT BOILER                                                        |  |            |  |                  |  |                       |  |                |  |            |  |
| CO. & STBD. BOILER                                                       |  |            |  |                  |  |                       |  |                |  |            |  |
| OIL LEVEL MAIN SUMP                                                      |  |            |  |                  |  |                       |  |                |  |            |  |
| THRUST H.P.                                                              |  |            |  |                  |  |                       |  |                |  |            |  |
| L.P.                                                                     |  |            |  |                  |  |                       |  |                |  |            |  |
| PRESSURES                                                                |  |            |  |                  |  |                       |  |                |  |            |  |
| THROTTLE                                                                 |  |            |  |                  |  |                       |  |                |  |            |  |
| H.P. AHEAD                                                               |  |            |  |                  |  |                       |  |                |  |            |  |
| L.P. AHEAD                                                               |  |            |  |                  |  |                       |  |                |  |            |  |
| VACUUM                                                                   |  |            |  |                  |  |                       |  |                |  |            |  |
| L.O. TO TURBINES                                                         |  |            |  |                  |  |                       |  |                |  |            |  |
| AUX. STEAM                                                               |  |            |  |                  |  |                       |  |                |  |            |  |
| BACK PRESSURE                                                            |  |            |  |                  |  |                       |  |                |  |            |  |
| GLAND STEAM                                                              |  |            |  |                  |  |                       |  |                |  |            |  |
| H.P. BLEEDER                                                             |  |            |  |                  |  |                       |  |                |  |            |  |
| I.P. BLEEDER                                                             |  |            |  |                  |  |                       |  |                |  |            |  |
| L.P. BLEEDER                                                             |  |            |  |                  |  |                       |  |                |  |            |  |
| STEAM AT THROTTLE                                                        |  |            |  |                  |  |                       |  |                |  |            |  |
| L. P. EXHAUST                                                            |  |            |  |                  |  |                       |  |                |  |            |  |
| CONDENSATE                                                               |  |            |  |                  |  |                       |  |                |  |            |  |
| CIRC. WATER IN                                                           |  |            |  |                  |  |                       |  |                |  |            |  |
| CIRC. WATER OUT                                                          |  |            |  |                  |  |                       |  |                |  |            |  |
| L.O. TO COOLERS                                                          |  |            |  |                  |  |                       |  |                |  |            |  |
| L.O. FROM COOLERS                                                        |  |            |  |                  |  |                       |  |                |  |            |  |
| TEMPERATURE THRUST BEARING                                               |  |            |  |                  |  |                       |  |                |  |            |  |
| FORWARD H.P. ROTOR BEARING                                               |  |            |  |                  |  |                       |  |                |  |            |  |
| AFT. H.P. ROTOR BEARING                                                  |  |            |  |                  |  |                       |  |                |  |            |  |
| FORWARD L.P. ROTOR BEARING                                               |  |            |  |                  |  |                       |  |                |  |            |  |
| AFT. L.P. ROTOR BEARING                                                  |  |            |  |                  |  |                       |  |                |  |            |  |
| TEMPERATURES                                                             |  |            |  |                  |  |                       |  |                |  |            |  |
| STEAM AT THROTTLE                                                        |  |            |  |                  |  |                       |  |                |  |            |  |
| L. P. EXHAUST                                                            |  |            |  |                  |  |                       |  |                |  |            |  |
| CONDENSATE                                                               |  |            |  |                  |  |                       |  |                |  |            |  |
| CIRC. WATER IN                                                           |  |            |  |                  |  |                       |  |                |  |            |  |
| CIRC. WATER OUT                                                          |  |            |  |                  |  |                       |  |                |  |            |  |
| L.O. TO COOLERS                                                          |  |            |  |                  |  |                       |  |                |  |            |  |
| L.O. FROM COOLERS                                                        |  |            |  |                  |  |                       |  |                |  |            |  |
| TEMPERATURE THRUST BEARING                                               |  |            |  |                  |  |                       |  |                |  |            |  |
| FORWARD H.P. ROTOR BEARING                                               |  |            |  |                  |  |                       |  |                |  |            |  |
| AFT. H.P. ROTOR BEARING                                                  |  |            |  |                  |  |                       |  |                |  |            |  |
| FORWARD L.P. ROTOR BEARING                                               |  |            |  |                  |  |                       |  |                |  |            |  |
| AFT. L.P. ROTOR BEARING                                                  |  |            |  |                  |  |                       |  |                |  |            |  |
| GENERATORS                                                               |  |            |  |                  |  |                       |  |                |  |            |  |
| GENERATOR NUMBER                                                         |  |            |  |                  |  |                       |  |                |  |            |  |
| R.P.M.                                                                   |  |            |  |                  |  |                       |  |                |  |            |  |
| STEAM PRESSURE                                                           |  |            |  |                  |  |                       |  |                |  |            |  |
| STEAM TEMP.                                                              |  |            |  |                  |  |                       |  |                |  |            |  |
| L.O. PRESSURE                                                            |  |            |  |                  |  |                       |  |                |  |            |  |
| L.O. TO COOLER                                                           |  |            |  |                  |  |                       |  |                |  |            |  |
| L.O. FROM COOLER                                                         |  |            |  |                  |  |                       |  |                |  |            |  |
| TEMP. OF HOTTEST BEARING                                                 |  |            |  |                  |  |                       |  |                |  |            |  |
| L.O. GOVERNOR PRESSURE                                                   |  |            |  |                  |  |                       |  |                |  |            |  |
| AMPS POSITIVE                                                            |  |            |  |                  |  |                       |  |                |  |            |  |
| AMPS NEGATIVE                                                            |  |            |  |                  |  |                       |  |                |  |            |  |
| VOLTS                                                                    |  |            |  |                  |  |                       |  |                |  |            |  |
| FUEL - WATER AND LUBE OIL                                                |  |            |  |                  |  |                       |  |                |  |            |  |
| METER AT NOON                                                            |  |            |  |                  |  |                       |  |                |  |            |  |
| METER PREVIOUS NOON                                                      |  |            |  |                  |  |                       |  |                |  |            |  |
| CONSUMED BY METER                                                        |  |            |  |                  |  |                       |  |                |  |            |  |
| ON HAND AT START OF DAY                                                  |  |            |  |                  |  |                       |  |                |  |            |  |
| RECEIVED DURING DAY                                                      |  |            |  |                  |  |                       |  |                |  |            |  |
| EXPENDED DURING DAY                                                      |  |            |  |                  |  |                       |  |                |  |            |  |
| REMAINING ON BOARD                                                       |  |            |  |                  |  |                       |  |                |  |            |  |
| ON HAND AT START OF DAY                                                  |  |            |  |                  |  |                       |  |                |  |            |  |
| EVAPORATED OR RECEIVED                                                   |  |            |  |                  |  |                       |  |                |  |            |  |
| ON HAND                                                                  |  |            |  |                  |  |                       |  |                |  |            |  |
| CONSUMED                                                                 |  |            |  |                  |  |                       |  |                |  |            |  |
| ON HAND AT START OF DAY                                                  |  |            |  |                  |  |                       |  |                |  |            |  |
| RECEIVED                                                                 |  |            |  |                  |  |                       |  |                |  |            |  |
| ON HAND                                                                  |  |            |  |                  |  |                       |  |                |  |            |  |
| CONSUMED                                                                 |  |            |  |                  |  |                       |  |                |  |            |  |
| ON HAND AT START OF DAY                                                  |  |            |  |                  |  |                       |  |                |  |            |  |
| RECEIVED                                                                 |  |            |  |                  |  |                       |  |                |  |            |  |
| ON HAND                                                                  |  |            |  |                  |  |                       |  |                |  |            |  |
| CONSUMED                                                                 |  |            |  |                  |  |                       |  |                |  |            |  |
| LOW PRESS. EVAPORATORS (No. of hrs. operated) (Fresh water made gals.)   |  |            |  |                  |  |                       |  |                |  |            |  |
| L.O. CENTRIFUGE - HOURS OPERATED                                         |  |            |  |                  |  |                       |  |                |  |            |  |
| 1200 TO 16001600 TO 20002000 TO 24002400 TO 04000400 TO 08000800 TO 1200 |  |            |  |                  |  |                       |  |                |  |            |  |
| 444444                                                                   |  |            |  |                  |  |                       |  |                |  |            |  |
| SUMMARY                                                                  |  |            |  |                  |  |                       |  |                |  |            |  |
| RUNNING TIME                                                             |  |            |  |                  |  |                       |  |                |  |            |  |
| DETENTION TIME                                                           |  |            |  |                  |  |                       |  |                |  |            |  |
| TOTAL REVOLUTIONS                                                        |  |            |  |                  |  |                       |  |                |  |            |  |
| AVERAGE R.P.M.                                                           |  |            |  |                  |  |                       |  |                |  |            |  |
| TOTAL MILES BY ENGINE                                                    |  |            |  |                  |  |                       |  |                |  |            |  |
| TOTAL MILES BY OBSERVATION                                               |  |            |  |                  |  |                       |  |                |  |            |  |
| PROPELLER SLIP (%)                                                       |  |            |  |                  |  |                       |  |                |  |            |  |
| BBL FUEL/MI                                                              |  |            |  |                  |  |                       |  |                |  |            |  |
| WIND DIRECTION                                                           |  |            |  |                  |  |                       |  |                |  |            |  |
| STATE OF SEA                                                             |  |            |  |                  |  |                       |  |                |  |            |  |
| STATE OF WEATHER                                                         |  |            |  |                  |  |                       |  |                |  |            |  |

## REMARKS

1200-1600 WATCH

Routine port watch - Mach. in operation: B-3, B-4, G-3, G-4, D-3, P-4, P-3, P-4, F-3, F-4, L-2, L-2, C-1, F-5-1, M-2, A-2, MC-3, AC-2, AE-G, ME-G, W-4, A. COND., A.C.C.P., A.C.C.W., & BB-2. - Made check of all mach. & spaces - Pumped bilge to safe level - Changed colored P.O. ditch strainers - Complied with all standing orders

WATCH ENGR'S SIGNATURE - *N. L. Wanner*

1600-2000 WATCH

Equipment operation as before. Changed & cleaned F.O. burners & strainers. Pumped water from bilge. From 1730 to 1830 Fire & flushing system secured for repair. @ 1830 Put #3 fire pump on line. Made routine test & inspection

WATCH ENGR'S SIGNATURE - *J. M. Steele*

2000-2400 WATCH

Mach. as before, changed burner & F.O. discharged strainers, cleaning test & P.P.M. tank. & P.P.M. system, made routine check of all mach. - pumped out bilge

WATCH ENGR'S SIGNATURE - *J. M. Steele*

2400-0400 WATCH

Routine port watch - Mach. as before - Changed & cleaned P.O. ditch strainers & main unit L.O. strainer - Pumped bilge - Made inspection of all mach. & spaces - Complied with all standing & night orders. - Held Eng. Council drill E-4 (Ruptured fire main), fire men present & notified bridge - 0200-0230

WATCH ENGR'S SIGNATURE - *N. L. Wanner*

0400-0800 WATCH

Equipment operation as before. Changed & cleaned F.O. burners & strainers. Pumped water from #3 P&S D.B. Pumped water from bilge. From 0500 to 0520 Instructed watch on Eng. Council drill E-4. Notified bridge. Made routine test & inspection.

WATCH ENGR'S SIGNATURE - *J. M. Steele*

0800-1200 WATCH

Mach. as before, changed burner & cleaned F.O. strainer. Permission granted to roll main unit @ 0800 by bridge. Time check @ 0803, tested telegraph @ 0850, tested steaming gear @ 0835, gasketing out @ 0855 Open main fuel hand stop & main stop @ 0857, start & warm up main unit, set sea detail @ 1022, changed F.W. suction to #3 P.O. 1135, open up to 18 nozzle @ 1110  $\frac{1}{2}$  bilge, made routine check of all mach. & spaces, pumped out bilge, main fire pump on low suction @ 1115

WATCH ENGR'S SIGNATURE - *J. M. Steele*

CHIEF ENGINEER

S.B.E. 1093

|                 |            |       |
|-----------------|------------|-------|
| 8.76            | BLRS. #    | 4     |
| 12.85           | P.A.K.     | 9.93  |
| 4.14            | TANK.      | 13.47 |
| 40              | CHL.       | 9.56  |
|                 | PHOS.      | 40    |
|                 | P.H. Cond. | 75    |
| 35              | P.H. D.C.  | 35    |
| CHEMICALS ADDED |            |       |
|                 | ADJ.       |       |
|                 | G.C.       |       |
|                 | A.R.C.     |       |
| STEAMING HOURS  |            |       |
| 838             | F.S.       | 1652  |
| 838             | W.S.       | 1652  |

FOM. P-5840950

S-9511290

CTRS.

P-46525080

S-48118090

DEF 1100

FOM. P-5842930

S-9511360

CTRS. P-46525910

S-48118680

CHIEF ENGR'S SIGNATURE - *J. M. Steele*

1st Val.

| USNS                              |  | VOYAGE NO.   |              | FROM              |              | TO                    |              | TYPE OF VESSEL |              | DATE         |              |              |              |
|-----------------------------------|--|--------------|--------------|-------------------|--------------|-----------------------|--------------|----------------|--------------|--------------|--------------|--------------|--------------|
| 22-2002                           |  | 12-11        |              | Duluth, Minnesota |              | San Francisco, Calif. |              | 22-2002        |              | 5/24-25/68   |              |              |              |
|                                   |  | WATCH        |              |                   |              |                       |              | WATCH          |              |              |              |              |              |
|                                   |  | 1200 TO 1600 | 1600 TO 2000 | 2000 TO 2400      | 2400 TO 0400 | 0400 TO 0800          | 0800 TO 1200 | 1200 TO 1600   | 1600 TO 2000 | 2000 TO 2400 | 2400 TO 0400 | 0400 TO 0800 | 0800 TO 1200 |
| RUNNING TIME                      |  | 240          | 240          | 240               | 240          | 240                   | 240          | 150            | 151          | 152          | 151          | 161          | 158          |
| DETENTION TIME                    |  |              |              |                   |              |                       |              | 142            | 142          | 143          | 143          | 142          | 143          |
| REVOLUTION COUNTER (END OF WATCH) |  | 4653         | 4657         | 4659              | 4662         | 4664                  | 4666         | 112            | 111          | 114          | 115          | 115          | 115          |
| TOTAL REVOLUTIONS (FOR WATCH)     |  | 22550        | 22700        | 22790             | 22750        | 22830                 | 22730        | 165            | 166          | 165          | 164          | 165          | 164          |
| AVERAGE RPM                       |  | 94.0         | 94.6         | 94.9              | 94.8         | 95.1                  | 94.7         | 240            | 240          | 240          | 240          | 240          | 240          |
| F.O. METER (END OF WATCH)         |  | 1535         | 1536         | 1536              | 1536         | 1536                  | 1537         |                |              |              |              |              |              |
| F.O. CONSUMED                     |  | 2900         | 2820         | 2850              | 2900         | 2840                  | 2870         |                |              |              |              |              |              |
| THROTTLE                          |  | 420          | 430          | 430               | 435          | 430                   | 430          |                |              |              |              |              |              |
| H.P. AHEAD                        |  | 426          | 430          | 430               | 435          | 430                   | 430          |                |              |              |              |              |              |
| L.P. AHEAD                        |  | 27           | 27           | 27                | 27.5         | 28                    | 28           |                |              |              |              |              |              |
| VACUUM                            |  | 27.1         | 27           | 26.8              | 26.8         | 26.8                  | 26.7         |                |              |              |              |              |              |
| L.O. TO TURBINES                  |  | 12.4         | 12.5         | 12.5              | 12.4         | 12.5                  | 12.5         |                |              |              |              |              |              |
| AUX. STEAM                        |  | 150          | 150          | 150               | 150          | 150                   | 150          |                |              |              |              |              |              |
| BACK PRESSURE                     |  | 16           | 10           | 10                | 10           | 10                    | 10           |                |              |              |              |              |              |
| GLAND STEAM                       |  | .5           | .5           | .5                | .5           | .5                    | .5           |                |              |              |              |              |              |
| H.P. BLEEDER                      |  |              |              |                   |              |                       |              |                |              |              |              |              |              |
| I.P. BLEEDER                      |  |              |              |                   |              |                       |              |                |              |              |              |              |              |
| L.P. BLEEDER                      |  | 14"          | 14"          | 14"               | 16"          | 16"                   | 15"          |                |              |              |              |              |              |
| STEAM AT THROTTLE                 |  | 720          | 720          | 720               | 725          | 720                   | 730          |                |              |              |              |              |              |
| L. P. EXHAUST                     |  | 116          | 115          | 118               | 117          | 118                   | 118          |                |              |              |              |              |              |
| CONDENSATE                        |  | 115          | 116          | 117               | 116          | 118                   | 118          |                |              |              |              |              |              |
| CIRC. WATER IN                    |  | 86           | 86           | 88                | 86           | 88                    | 88           |                |              |              |              |              |              |
| CIRC. WATER OUT                   |  | 96           | 95           | 97                | 96           | 97                    | 98           |                |              |              |              |              |              |
| L.O. TO COOLERS                   |  | 127          | 127          | 127               | 127          | 127                   | 127          |                |              |              |              |              |              |
| L.O. FROM COOLERS                 |  | 110          | 110          | 110               | 110          | 110                   | 110          |                |              |              |              |              |              |
| TEMPERATURE THRUST BEARING        |  | 117          | 117          | 117               | 117          | 117                   | 117          |                |              |              |              |              |              |
| FORWARD H.P. ROTOR BEARING        |  | 122          | 123          | 123               | 123          | 124                   | 124          |                |              |              |              |              |              |
| AFT. H.P. ROTOR BEARING           |  | 131          | 131          | 130               | 131          | 130                   | 131          |                |              |              |              |              |              |
| FORWARD L.P. ROTOR BEARING        |  | 131          | 134          | 133               | 134          | 134                   | 133          |                |              |              |              |              |              |
| AFT. L.P. ROTOR BEARING           |  | 130          | 134          | 130               | 131          | 134                   | 130          |                |              |              |              |              |              |
| HOTTEST GEAR BEARING FORWARD      |  |              |              |                   |              |                       |              | 150            | 151          | 152          | 151          | 161          | 158          |
| HOTTEST GEAR BEARING AFT          |  |              |              |                   |              |                       |              | 142            | 142          | 143          | 143          | 142          | 143          |
| AUX. COND. CONDENSATE             |  |              |              |                   |              |                       |              | 112            | 111          | 114          | 115          | 115          | 115          |
| 1ST STAGE FEED WATER HEATER       |  |              |              |                   |              |                       |              | 165            | 166          | 165          | 164          | 165          | 164          |
| D. C. FEED WATER HEATER           |  |              |              |                   |              |                       |              | 240            | 240          | 240          | 240          | 240          | 240          |
| 3RD STAGE FEED WATER HEATER       |  |              |              |                   |              |                       |              |                |              |              |              |              |              |
| SUPER HEAT                        |  |              |              |                   |              |                       |              |                |              |              |              |              |              |
| F.O. TO BURNERS                   |  |              |              |                   |              |                       |              | 200            | 200          | 200          | 200          | 200          | 200          |
| AIR TO FURNACE                    |  |              |              |                   |              |                       |              | 128            | 128          | 128          | 128          | 130          | 129          |
| F.O. TEMP. IN SETTLING TANKS      |  |              |              |                   |              |                       |              | 120            | 120          | 121          | 122          | 130          | 128          |
| PORT BOILER UPTAKE                |  |              |              |                   |              |                       |              | 344            | 317          | 324          | 326          | 326          | 318          |
|                                   |  |              |              |                   |              |                       |              |                |              |              |              |              |              |

REMARKS

1200-1600 WATCH

Underway 18 mags. - Mach. in operation: B-3, B-4, G-3, G-4, P-3, P-4, U-3, U-4, F-3, F-4, C-1, FS-2, L-3, LC-2, M-2, A-2, MC-3, AC-2, ME-G, AE-G, S-1, A. COND., A.C.G.P., A.C.G.W., W-4, & BB-2. - Changed & cleaned P.T. dish. strainers, bottom burner. - Pumped bilge - Made inspection of all mach. & spaces - Complied with all standing orders - secured #3 fire pump, fired back in fire main @ 1325-1445 & started #2 fire pump - Tested low L.O. trip, over speed trip & low L.O. alarm

WATCH ENGR'S SIGNATURE - *R. L. Weaver*

1600-2000 WATCH

Equip in operation as before. Blew tube on both boilers. Changed & cleaned F.O. burners & strainers. Pumped bilge. Pumped setts from #7 P&S D.B. Made routine test & inspection. @ 1914 W.T. doors closed from bridges.

WATCH ENGR'S SIGNATURE - *J. M. Steele*

2000-2400 WATCH

underway on 18 mags, changed top burner & cleaned F.O. discharged strainers, Held Eng. Casualty drill E-4 Captured fire main from 2000 to 2030 Watched bilge, made routine check of all mach. space, pumped out bilge.

WATCH ENGR'S SIGNATURE - *R. L. Weaver*

2400-0400 WATCH

Underway 18 mags. - Mach. as before - Changed & cleaned P.T. dish. strainers, bottom burner & main wrist L.O. strainer - Pumped bilge - Made inspection of all mach. & space - Complied with all standing & night orders

WATCH ENGR'S SIGNATURE - *R. L. Weaver*

0400-0800 WATCH

Equip in operation as before. Changed & cleaned F.O. burners & strainers. Pumped setts from #7 P&S D.B. Pumped bilge. Made routine test & inspection.

WATCH ENGR'S SIGNATURE - *J. M. Steele*

0800-1200 WATCH

underway on 18 mags, Blew tube on #3 & #4 boilers @ 0755 to 0815 - changed top burner & cleaned F.O. discharged strainers, made routine check of all mach. space, pumped out bilge

WATCH ENGR'S SIGNATURE - *R. L. Weaver*

CHIEF ENGINEER

|                 |            |      |
|-----------------|------------|------|
| 8.3             | BERS. #    | 4    |
| 8.76            | PALK.      | 1051 |
| 12.26           | TALK.      | 1343 |
| 4.97            | CHL.       | 497  |
| 38              | PHOS.      | 35   |
|                 | P.H. Cond. | 8    |
| 35              | P.H. D.C.  | 35   |
| CHEMICALS ADDED |            |      |
|                 | ADJ.       |      |
|                 | G.C.       |      |
|                 | A.R.C.     |      |
| STEAMING HOURS  |            |      |
| 862             | F.S.       | 1676 |
| 862             | W.S.       | 1676 |

CHIEF ENGR'S SIGNATURE - *W. L. Chamberlain*

1st Val.



|                                                                                                                                                                             |  |            |  |                  |  |                      |  |                |  |            |  |
|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--|------------|--|------------------|--|----------------------|--|----------------|--|------------|--|
| USNS                                                                                                                                                                        |  | VOYAGE NO. |  | FROM             |  | TO                   |  | TYPE OF VESSEL |  | DATE       |  |
| San Juan Cape                                                                                                                                                               |  | 12-A       |  | DR Wang, Vietnam |  | San Francisco, Calif |  | 12-12-82       |  | 5/25-26/88 |  |
| WATCH                                                                                                                                                                       |  |            |  |                  |  |                      |  |                |  |            |  |
| 1200 TO 16001600 TO 20002000 TO 24002400 TO 04000400 TO 08000800 TO 1200                                                                                                    |  |            |  |                  |  |                      |  |                |  |            |  |
| MACH. PARTICULARS (CONT'D)                                                                                                                                                  |  |            |  |                  |  |                      |  |                |  |            |  |
| TEMPERATURES                                                                                                                                                                |  |            |  |                  |  |                      |  |                |  |            |  |
| HOTTTEST GEAR BEARING FORWARD152151151150151152                                                                                                                             |  |            |  |                  |  |                      |  |                |  |            |  |
| HOTTTEST GEAR BEARING AFT143142142142142143                                                                                                                                 |  |            |  |                  |  |                      |  |                |  |            |  |
| AUX. COND. CONDENSATE112113114112112113                                                                                                                                     |  |            |  |                  |  |                      |  |                |  |            |  |
| 1ST STAGE FEED WATER HEATER162164165161161161                                                                                                                               |  |            |  |                  |  |                      |  |                |  |            |  |
| D. C. FEED WATER HEATER240240240240238246                                                                                                                                   |  |            |  |                  |  |                      |  |                |  |            |  |
| 3RD STAGE FEED WATER HEATER                                                                                                                                                 |  |            |  |                  |  |                      |  |                |  |            |  |
| PRESSURES                                                                                                                                                                   |  |            |  |                  |  |                      |  |                |  |            |  |
| SUPER HEAT P                                                                                                                                                                |  |            |  |                  |  |                      |  |                |  |            |  |
| S                                                                                                                                                                           |  |            |  |                  |  |                      |  |                |  |            |  |
| F.O. TO BURNERS200200300200200200                                                                                                                                           |  |            |  |                  |  |                      |  |                |  |            |  |
| AIR TO FURNACE P129130128128128124                                                                                                                                          |  |            |  |                  |  |                      |  |                |  |            |  |
| S134132130127128123                                                                                                                                                         |  |            |  |                  |  |                      |  |                |  |            |  |
| F.O. TEMP. IN SETTLING TANKS P124114114114113113                                                                                                                            |  |            |  |                  |  |                      |  |                |  |            |  |
| S113105114112106106                                                                                                                                                         |  |            |  |                  |  |                      |  |                |  |            |  |
| PORT BOILER UPTAKE324320335347333327                                                                                                                                        |  |            |  |                  |  |                      |  |                |  |            |  |
| STBD. BOILER UPTAKE324315325329329315                                                                                                                                       |  |            |  |                  |  |                      |  |                |  |            |  |
| F. O. BACK PRESSURE                                                                                                                                                         |  |            |  |                  |  |                      |  |                |  |            |  |
| MAIN STEAM475475475475475475                                                                                                                                                |  |            |  |                  |  |                      |  |                |  |            |  |
| F.O. TO BURNERS155150150150155150                                                                                                                                           |  |            |  |                  |  |                      |  |                |  |            |  |
| MAIN COND. SALINITY.41.2.2.41.12.3                                                                                                                                          |  |            |  |                  |  |                      |  |                |  |            |  |
| ENGINE ROOM TEMPERATURE989898959595                                                                                                                                         |  |            |  |                  |  |                      |  |                |  |            |  |
| FIRE ROOM TEMPERATURE98108989510495                                                                                                                                         |  |            |  |                  |  |                      |  |                |  |            |  |
| NOZZLES IN USE181818181818                                                                                                                                                  |  |            |  |                  |  |                      |  |                |  |            |  |
| NO. OF BURNERS IN USE P333333                                                                                                                                               |  |            |  |                  |  |                      |  |                |  |            |  |
| S333333                                                                                                                                                                     |  |            |  |                  |  |                      |  |                |  |            |  |
| BURNER TIP SIZE P5/555/555/555/555/555/55                                                                                                                                   |  |            |  |                  |  |                      |  |                |  |            |  |
| S5/555/555/555/555/555/55                                                                                                                                                   |  |            |  |                  |  |                      |  |                |  |            |  |
| CO. 2 PORT BOILER13.5%                                                                                                                                                      |  |            |  |                  |  |                      |  |                |  |            |  |
| CO. 2 STBD. BOILER13.5%                                                                                                                                                     |  |            |  |                  |  |                      |  |                |  |            |  |
| OIL LEVEL MAIN SUMP110"22"110"110"22"110"                                                                                                                                   |  |            |  |                  |  |                      |  |                |  |            |  |
| THRUST H.P. .060.060.060.060.060.060                                                                                                                                        |  |            |  |                  |  |                      |  |                |  |            |  |
| L.P. .140.140.140.140.140.140                                                                                                                                               |  |            |  |                  |  |                      |  |                |  |            |  |
| GENERATORS                                                                                                                                                                  |  |            |  |                  |  |                      |  |                |  |            |  |
| WATCH                                                                                                                                                                       |  |            |  |                  |  |                      |  |                |  |            |  |
| GENERATOR R.P.M. STEAM PRESS RE STEAM TEMP. L.O. PRESSURE L.O. TO COOLER L.O. FROM COOLER TEMP. OF HOTTEST BEARING L.O. GOVERNOR PRESSURE AMPS POSITIVE AMPS NEGATIVE VOLTS |  |            |  |                  |  |                      |  |                |  |            |  |
| 1200 TO 160031200430-9.5140122-7412501200240                                                                                                                                |  |            |  |                  |  |                      |  |                |  |            |  |
| 41200430-9.5148133-4312501250240                                                                                                                                            |  |            |  |                  |  |                      |  |                |  |            |  |
| 1600 TO 2000312004309.5140122741200240                                                                                                                                      |  |            |  |                  |  |                      |  |                |  |            |  |
| 412004309.5149133431200240                                                                                                                                                  |  |            |  |                  |  |                      |  |                |  |            |  |
| 2000 TO 2400312004309.51411247412001200240                                                                                                                                  |  |            |  |                  |  |                      |  |                |  |            |  |
| 412004309.51501334313001200240                                                                                                                                              |  |            |  |                  |  |                      |  |                |  |            |  |
| 2400 TO 040031200425-9.5140122-7412001200240                                                                                                                                |  |            |  |                  |  |                      |  |                |  |            |  |
| 41200425-9.5148133-4312501250240                                                                                                                                            |  |            |  |                  |  |                      |  |                |  |            |  |
| 0400 TO 0800312004309.5139121741300240                                                                                                                                      |  |            |  |                  |  |                      |  |                |  |            |  |
| 412004309.5148132431300240                                                                                                                                                  |  |            |  |                  |  |                      |  |                |  |            |  |
| 0800 TO 1200312004309.51401227412501250240                                                                                                                                  |  |            |  |                  |  |                      |  |                |  |            |  |
| 412004309.51491334312501250240                                                                                                                                              |  |            |  |                  |  |                      |  |                |  |            |  |
| FUEL - WATER AND LUBE OIL                                                                                                                                                   |  |            |  |                  |  |                      |  |                |  |            |  |
| METER AT NOON15388140                                                                                                                                                       |  |            |  |                  |  |                      |  |                |  |            |  |
| METER PREVIOUS NOON15371820                                                                                                                                                 |  |            |  |                  |  |                      |  |                |  |            |  |
| CONSUMED BY METER16920                                                                                                                                                      |  |            |  |                  |  |                      |  |                |  |            |  |
| ON HAND AT START OF DAY15731                                                                                                                                                |  |            |  |                  |  |                      |  |                |  |            |  |
| RECEIVED DURING DAY                                                                                                                                                         |  |            |  |                  |  |                      |  |                |  |            |  |
| EXPENDED DURING DAY794                                                                                                                                                      |  |            |  |                  |  |                      |  |                |  |            |  |
| REMAINING ON BOARD14937                                                                                                                                                     |  |            |  |                  |  |                      |  |                |  |            |  |
| ON HAND AT START OF DAY799                                                                                                                                                  |  |            |  |                  |  |                      |  |                |  |            |  |
| EVAPORATED OR RECEIVED                                                                                                                                                      |  |            |  |                  |  |                      |  |                |  |            |  |
| ON HAND723                                                                                                                                                                  |  |            |  |                  |  |                      |  |                |  |            |  |
| CONSUMED76                                                                                                                                                                  |  |            |  |                  |  |                      |  |                |  |            |  |
| ON HAND AT START OF DAY255                                                                                                                                                  |  |            |  |                  |  |                      |  |                |  |            |  |
| EVAPORATED OR RECEIVED                                                                                                                                                      |  |            |  |                  |  |                      |  |                |  |            |  |
| ON HAND223                                                                                                                                                                  |  |            |  |                  |  |                      |  |                |  |            |  |
| CONSUMED32                                                                                                                                                                  |  |            |  |                  |  |                      |  |                |  |            |  |
| ON HAND AT START OF DAY1918                                                                                                                                                 |  |            |  |                  |  |                      |  |                |  |            |  |
| RECEIVED                                                                                                                                                                    |  |            |  |                  |  |                      |  |                |  |            |  |
| ON HAND                                                                                                                                                                     |  |            |  |                  |  |                      |  |                |  |            |  |
| CONSUMED                                                                                                                                                                    |  |            |  |                  |  |                      |  |                |  |            |  |
| ON HAND2046                                                                                                                                                                 |  |            |  |                  |  |                      |  |                |  |            |  |
| RECEIVED                                                                                                                                                                    |  |            |  |                  |  |                      |  |                |  |            |  |
| CONSUMED                                                                                                                                                                    |  |            |  |                  |  |                      |  |                |  |            |  |
| L.O. CENTRIFUGE - HOURS OPERATED                                                                                                                                            |  |            |  |                  |  |                      |  |                |  |            |  |
| 1200 TO 16001600 TO 20002000 TO 24002400 TO 04000400 TO 08000800 TO 1200                                                                                                    |  |            |  |                  |  |                      |  |                |  |            |  |
| 444444                                                                                                                                                                      |  |            |  |                  |  |                      |  |                |  |            |  |
| SUMMARY                                                                                                                                                                     |  |            |  |                  |  |                      |  |                |  |            |  |
| RUNNING TIME24,144.2                                                                                                                                                        |  |            |  |                  |  |                      |  |                |  |            |  |
| DETENTION TIME                                                                                                                                                              |  |            |  |                  |  |                      |  |                |  |            |  |
| TOTAL REVOLUTIONS137050                                                                                                                                                     |  |            |  |                  |  |                      |  |                |  |            |  |
| AVERAGE R.P.M.951/46.1                                                                                                                                                      |  |            |  |                  |  |                      |  |                |  |            |  |
| TOTAL MILES BY ENGINE516                                                                                                                                                    |  |            |  |                  |  |                      |  |                |  |            |  |
| TOTAL MILES BY OBSERVATION470                                                                                                                                               |  |            |  |                  |  |                      |  |                |  |            |  |
| PROPELLER SLIP (%)8.91%                                                                                                                                                     |  |            |  |                  |  |                      |  |                |  |            |  |
| BBL FUEL/MI1.629                                                                                                                                                            |  |            |  |                  |  |                      |  |                |  |            |  |
| WIND DIRECTION225-20Kt                                                                                                                                                      |  |            |  |                  |  |                      |  |                |  |            |  |
| STATE OF SEA225-3'                                                                                                                                                          |  |            |  |                  |  |                      |  |                |  |            |  |
| STATE OF WEATHERcloudy                                                                                                                                                      |  |            |  |                  |  |                      |  |                |  |            |  |

REMARKS

1200-1600 WATCH

Underway 18 m/zg. - Mach. in operation: B-3, B-4, G-3, G-4, D-3, D-4, P-3, P-4, F-3, F-4, M-2, A-2, MC-3, AC-2, ME-G, AE-G, C-1, K-2, LC-2, FS-2, S-1, A.COND., A.C.C.P., A.C.C.W., W-4, & BB-2. - Changed & cleaned F.O. discharge strainers & bottom burners - Pumped bilge - Made inspection of all mach. & spaces - Complied with all standing orders & Tested thru the L.O. trip, arranged trip & L.O. alarm.

WATCH ENGR'S SIGNATURE-

*D. L. Warner*

1600-2000 WATCH

Equip in operation as before. Blew tubes on both boilers. Changed & cleaned F.O. burners & strainers. Pumped sels from #7 P & S D.B. @ 1843 W.T. doors closed from bridge. Made routine test & inspections.

WATCH ENGR'S SIGNATURE-

*J. M. Steele*

2000-2400 WATCH

Underway on 18 m/zg, changed top burners & cleaned F.O. discharge strainers. Cleaned L.O. strainers of #3 & #4 aux. space & blower. Test S.P.P.M. Tank, S.P.P.M. System. F.W. suction to Port @ 2245 - #3, made routine check of all mach. space, pumped out bilge.

WATCH ENGR'S SIGNATURE-

*J. Lane*

2400-0400 WATCH

Underway 18 m/zg. - Mach. as before - Changed & cleaned F.O. discharge strainers, bottom burners & main unit L.O. strainer - Pumped bilge - Complied with all standing & night orders

WATCH ENGR'S SIGNATURE-

*D. L. Warner*

0400-0800 WATCH

Equip in operation as before. Changed & cleaned F.O. burners & strainers. Pumped sels from #7 P & S D.B., #4 P, & #5 S, D.B. Pumped bilge. Made routine test & inspections.

WATCH ENGR'S SIGNATURE-

*J. M. Steele*

0800-1200 WATCH

Underway on 18 m/zg, changed top burners & cleaned F.O. discharge strainers, Blew tubes on #3 & #4 boilers @ 0735 - to 0815 - Transfer fuel oil from #4 P Deep Tank to #7 P @ 0810 to 0945, full. by Day and Eng. blower. Test Tank #3 P, S.P.P.M. System - S.P.P.M. made routine check of all mach. space, pumped out bilge

WATCH ENGR'S SIGNATURE-

*J. Lane*

CHIEF ENGINEER

|                 |               |       |
|-----------------|---------------|-------|
| 8.3             | BLRS.         | 4     |
| 8.26            | P.A.L.K.      | 10.51 |
| 12.26           | T.A.L.K.      | 13.43 |
| 4.97            | CHL.          | 4.97  |
| 30              | PHOS.         | 30    |
|                 | P.H. Cond.    | 8     |
| 30              | R.H. D.C. 903 | 30    |
| CHEMICALS ADDED |               |       |
|                 | ADJ.          |       |
|                 | G.C.          |       |
|                 | A.R.C.        |       |
| STEAMING HOURS  |               |       |
| 886             | F.S.          | 1700  |
| 886             | W.S.          | 1700  |

CHIEF ENGR'S SIGNATURE-

*J. M. Steele*

|                                                                                                                                                                        |  |            |  |                  |  |                      |  |                |  |            |  |
|------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--|------------|--|------------------|--|----------------------|--|----------------|--|------------|--|
| USNS                                                                                                                                                                   |  | VOYAGE NO. |  | FROM             |  | TO                   |  | TYPE OF VESSEL |  | DATE       |  |
| USNS                                                                                                                                                                   |  | 12-A       |  | HAWAIIAN VETERAN |  | San Francisco, Calif |  | 12-12-42       |  | 5/20-27/68 |  |
| WATCH                                                                                                                                                                  |  |            |  |                  |  |                      |  |                |  |            |  |
| 1200 TO 16001600 TO 20002000 TO 24002400 TO 04000400 TO 08000800 TO 1200                                                                                               |  |            |  |                  |  |                      |  |                |  |            |  |
| WATCH                                                                                                                                                                  |  |            |  |                  |  |                      |  |                |  |            |  |
| 1200 TO 16001600 TO 20002000 TO 24002400 TO 04000400 TO 08000800 TO 1200                                                                                               |  |            |  |                  |  |                      |  |                |  |            |  |
| MACH. PARTICULARS (CONT'D)                                                                                                                                             |  |            |  |                  |  |                      |  |                |  |            |  |
| HOTTEST GEAR BEARING FORWARD151151152151150150                                                                                                                         |  |            |  |                  |  |                      |  |                |  |            |  |
| HOTTEST GEAR BEARING AFT142142142142141140                                                                                                                             |  |            |  |                  |  |                      |  |                |  |            |  |
| AUX. COND. CONDENSATE10910810710810599                                                                                                                                 |  |            |  |                  |  |                      |  |                |  |            |  |
| 1ST STAGE FEED WATER HEATER161160160161164160                                                                                                                          |  |            |  |                  |  |                      |  |                |  |            |  |
| D. C. FEED WATER HEATER240239240240239240                                                                                                                              |  |            |  |                  |  |                      |  |                |  |            |  |
| 3RD STAGE FEED WATER HEATER                                                                                                                                            |  |            |  |                  |  |                      |  |                |  |            |  |
| SUPER HEATP                                                                                                                                                            |  |            |  |                  |  |                      |  |                |  |            |  |
| SUPER HEATS                                                                                                                                                            |  |            |  |                  |  |                      |  |                |  |            |  |
| F.O. TO BURNERS200200200200200200                                                                                                                                      |  |            |  |                  |  |                      |  |                |  |            |  |
| AIR TO FURNACEP125126125124120117                                                                                                                                      |  |            |  |                  |  |                      |  |                |  |            |  |
| AIR TO FURNACES127126128122120117                                                                                                                                      |  |            |  |                  |  |                      |  |                |  |            |  |
| F.O. TEMP. IN SETTLING TANKSP112111111109110111                                                                                                                        |  |            |  |                  |  |                      |  |                |  |            |  |
| F.O. TEMP. IN SETTLING TANKSS107108111109105108                                                                                                                        |  |            |  |                  |  |                      |  |                |  |            |  |
| PORT BOILER UPTAKE324321325325318325                                                                                                                                   |  |            |  |                  |  |                      |  |                |  |            |  |
| STBD. BOILER UPTAKE324323335332325328                                                                                                                                  |  |            |  |                  |  |                      |  |                |  |            |  |
| F. O. BACK PRESSURE                                                                                                                                                    |  |            |  |                  |  |                      |  |                |  |            |  |
| MAIN STEAM475475475465465465                                                                                                                                           |  |            |  |                  |  |                      |  |                |  |            |  |
| F.O. TO BURNERS150145145145145150                                                                                                                                      |  |            |  |                  |  |                      |  |                |  |            |  |
| MAIN COND. SALINITY.41.2.2.41.2.2                                                                                                                                      |  |            |  |                  |  |                      |  |                |  |            |  |
| ENGINE ROOM TEMPERATURE949491918986                                                                                                                                    |  |            |  |                  |  |                      |  |                |  |            |  |
| FIRE ROOM TEMPERATURE94104919110086                                                                                                                                    |  |            |  |                  |  |                      |  |                |  |            |  |
| NOZZLES IN USE181818181818                                                                                                                                             |  |            |  |                  |  |                      |  |                |  |            |  |
| NO. OF BURNERS IN USEP333333                                                                                                                                           |  |            |  |                  |  |                      |  |                |  |            |  |
| NO. OF BURNERS IN USES333333                                                                                                                                           |  |            |  |                  |  |                      |  |                |  |            |  |
| BURNER TIP SIZEP5/555/557/555/555/555/55                                                                                                                               |  |            |  |                  |  |                      |  |                |  |            |  |
| BURNER TIP SIZES5/555/555/555/555/555/55                                                                                                                               |  |            |  |                  |  |                      |  |                |  |            |  |
| CO. % PORT BOILER13.5%                                                                                                                                                 |  |            |  |                  |  |                      |  |                |  |            |  |
| CO. % STBD. BOILER13.5%                                                                                                                                                |  |            |  |                  |  |                      |  |                |  |            |  |
| OIL LEVEL MAIN SUMP1'10"22"1'10"1'10"22"1'10"                                                                                                                          |  |            |  |                  |  |                      |  |                |  |            |  |
| THRUST H.P. 140014001400140014001400                                                                                                                                   |  |            |  |                  |  |                      |  |                |  |            |  |
| THRUST L.P. 140014001400140014001400                                                                                                                                   |  |            |  |                  |  |                      |  |                |  |            |  |
| GENERATORS                                                                                                                                                             |  |            |  |                  |  |                      |  |                |  |            |  |
| WATCH                                                                                                                                                                  |  |            |  |                  |  |                      |  |                |  |            |  |
| GENERATOR NUMBERR.P.M.STEAM PRESSURESTEAM TEMPL.O. PRESSUREL.O. TO COOLERL.O. FROM COOLERTEMP. OF HOTTEST BEARINGL.O. GOVERNOR PRESSUREAMPS POSITIVEAMPS NEGATIVEVOLTS |  |            |  |                  |  |                      |  |                |  |            |  |
| 1200 TO 160031200425-9.5138118-7412501250240                                                                                                                           |  |            |  |                  |  |                      |  |                |  |            |  |
| 41200425-9.5146132-4411501150240                                                                                                                                       |  |            |  |                  |  |                      |  |                |  |            |  |
| 1600 TO 200031200430-9.5136118741200240                                                                                                                                |  |            |  |                  |  |                      |  |                |  |            |  |
| 412004309.5146129441200240                                                                                                                                             |  |            |  |                  |  |                      |  |                |  |            |  |
| 2000 TO 2400312004309.51361177411501150240                                                                                                                             |  |            |  |                  |  |                      |  |                |  |            |  |
| 412004309.51451284411501150240                                                                                                                                         |  |            |  |                  |  |                      |  |                |  |            |  |
| 2400 TO 040031200415-9.51361177412001150240                                                                                                                            |  |            |  |                  |  |                      |  |                |  |            |  |
| 41200415-9.51441274512001200240                                                                                                                                        |  |            |  |                  |  |                      |  |                |  |            |  |
| 0400 TO 0800312004159.5135114741200240                                                                                                                                 |  |            |  |                  |  |                      |  |                |  |            |  |
| 412004159.5144123441200240                                                                                                                                             |  |            |  |                  |  |                      |  |                |  |            |  |
| 0800 TO 1200312004159.51321117411001100240                                                                                                                             |  |            |  |                  |  |                      |  |                |  |            |  |
| 412004159.51411214611001100240                                                                                                                                         |  |            |  |                  |  |                      |  |                |  |            |  |
| FUEL - WATER AND LUBE OIL                                                                                                                                              |  |            |  |                  |  |                      |  |                |  |            |  |
| METER AT NOON15404880                                                                                                                                                  |  |            |  |                  |  |                      |  |                |  |            |  |
| METER PREVIOUS NOON15388740                                                                                                                                            |  |            |  |                  |  |                      |  |                |  |            |  |
| CONSUMED BY METER16140                                                                                                                                                 |  |            |  |                  |  |                      |  |                |  |            |  |
| ON HAND AT START OF DAY15337                                                                                                                                           |  |            |  |                  |  |                      |  |                |  |            |  |
| RECEIVED DURING DAY                                                                                                                                                    |  |            |  |                  |  |                      |  |                |  |            |  |
| EXPENDED DURING DAY752                                                                                                                                                 |  |            |  |                  |  |                      |  |                |  |            |  |
| REMAINING ON BOARD14185                                                                                                                                                |  |            |  |                  |  |                      |  |                |  |            |  |
| ON HAND AT START OF DAY723                                                                                                                                             |  |            |  |                  |  |                      |  |                |  |            |  |
| EVAPORATED OR RECEIVED20                                                                                                                                               |  |            |  |                  |  |                      |  |                |  |            |  |
| ON HAND676                                                                                                                                                             |  |            |  |                  |  |                      |  |                |  |            |  |
| CONSUMED67                                                                                                                                                             |  |            |  |                  |  |                      |  |                |  |            |  |
| ON HAND AT START OF DAY                                                                                                                                                |  |            |  |                  |  |                      |  |                |  |            |  |
| EVAPORATED OR RECEIVED                                                                                                                                                 |  |            |  |                  |  |                      |  |                |  |            |  |
| ON HAND                                                                                                                                                                |  |            |  |                  |  |                      |  |                |  |            |  |
| CONSUMED                                                                                                                                                               |  |            |  |                  |  |                      |  |                |  |            |  |
| ON HAND AT START OF DAY                                                                                                                                                |  |            |  |                  |  |                      |  |                |  |            |  |
| EVAPORATED OR RECEIVED                                                                                                                                                 |  |            |  |                  |  |                      |  |                |  |            |  |
| ON HAND                                                                                                                                                                |  |            |  |                  |  |                      |  |                |  |            |  |
| CONSUMED                                                                                                                                                               |  |            |  |                  |  |                      |  |                |  |            |  |
| LOW PRESS. EVAPORATORS (No. of hrs. operated) (Fresh water made gals.)                                                                                                 |  |            |  |                  |  |                      |  |                |  |            |  |
| 3/5400                                                                                                                                                                 |  |            |  |                  |  |                      |  |                |  |            |  |
| L.O. CENTRIFUGE - HOURS OPERATED                                                                                                                                       |  |            |  |                  |  |                      |  |                |  |            |  |
| 1200 TO 1600443733233434                                                                                                                                               |  |            |  |                  |  |                      |  |                |  |            |  |
| 1600 TO 2000                                                                                                                                                           |  |            |  |                  |  |                      |  |                |  |            |  |
| 2000 TO 2400                                                                                                                                                           |  |            |  |                  |  |                      |  |                |  |            |  |
| 2400 TO 0400                                                                                                                                                           |  |            |  |                  |  |                      |  |                |  |            |  |
| 0400 TO 0800                                                                                                                                                           |  |            |  |                  |  |                      |  |                |  |            |  |
| 0800 TO 1200                                                                                                                                                           |  |            |  |                  |  |                      |  |                |  |            |  |
| SUMMARY                                                                                                                                                                |  |            |  |                  |  |                      |  |                |  |            |  |
| RUNNING TIME23:00/1320                                                                                                                                                 |  |            |  |                  |  |                      |  |                |  |            |  |
| DETENTION TIME                                                                                                                                                         |  |            |  |                  |  |                      |  |                |  |            |  |
| TOTAL REVOLUTIONS121420                                                                                                                                                |  |            |  |                  |  |                      |  |                |  |            |  |
| AVERAGE R.P.M.95.23/95.93                                                                                                                                              |  |            |  |                  |  |                      |  |                |  |            |  |
| TOTAL MILES BY ENGINE474                                                                                                                                               |  |            |  |                  |  |                      |  |                |  |            |  |
| TOTAL MILES BY OBSERVATION442                                                                                                                                          |  |            |  |                  |  |                      |  |                |  |            |  |
| PROPELLER SLIP (%)9.17%                                                                                                                                                |  |            |  |                  |  |                      |  |                |  |            |  |
| BBL FUEL/MI1.674                                                                                                                                                       |  |            |  |                  |  |                      |  |                |  |            |  |
| WIND DIRECTION245-15k                                                                                                                                                  |  |            |  |                  |  |                      |  |                |  |            |  |
| STATE OF SEA245-3'                                                                                                                                                     |  |            |  |                  |  |                      |  |                |  |            |  |
| STATE OF WEATHERRain                                                                                                                                                   |  |            |  |                  |  |                      |  |                |  |            |  |

REMARKS

1200-1600 WATCH

Underway 18 mps. - Mach. in operation: B-3, B-4, G-3, G-4, P-3, P-4, D-3, D-4, F-3, F-4, M-2, A-3, MC-3, AC-2, FS-2, ME-6, AE-6, S-1, C-1, L-3, LC-2, A. COND., ACC.P., ACC.W., W-4, #B5-2 - Changed & cleaned F.O. dish. strainers & bottom burners - Pumped bilges - Made inspection of all mach. & spaces - Complied with all standing orders & tested thrusters for L.O. trip, over speed trip & low L.O. alarm - Put new rubber diaphragm in #2 S.S. air comp. unit.

WATCH ENGR'S SIGNATURE.

R. L. Warner

1600-2000 WATCH

Equip in operation as before. Blew tubes on both boilers. Changed & cleaned F.O. burners & strainers. Pumped setts from #4 port & #5 stbd P.B. C1821 W.T. doors closed from bridge. Pumped bilges. Made routine test & inspection.

WATCH ENGR'S SIGNATURE.

J. M. Steele

2000-2400 WATCH

Underway on 18 mps. Changed Top burners & cleaned F.O. discharge strainers, advance clock 20 minutes @ 2300 made routine check of all mach. spaces, pumped out bilge. chlorine test tank & P.P.M. System @ P.P.M.

WATCH ENGR'S SIGNATURE.

J. Lane

2400-0400 WATCH

Underway 18 mps. - Mach. as before - Changed & cleaned F.O. dish strainer, bottom burners & main unit L.O. strainer - Pumped bilges - Made inspection of all mach. & spaces - Complied with all standing and night orders.

WATCH ENGR'S SIGNATURE.

R. L. Warner

0400-0800 WATCH

Equip in operation as before. Changed & cleaned F.O. burners & strainers. Pumped setts from #6 & D.B. Pumped bilges. @ 0500 Advanced clock 20 min. @ 0630 Blown gasket on H.P. F.O. strainer caused F.O. spill. Used sand & grease sweep material to absorb F.O. & stop flow of spill on deck. Replaced gasket on strainer & cleaned up spill. Conditions normal.

WATCH ENGR'S SIGNATURE.

J. M. Steele

0800-1200 WATCH

Underway on 18 mps. Blew tube on #5 & #4 boilers, changed Top burners & cleaned F.O. discharge strainers, Test run #2 Chlor. fresh water pump. Started #2 S.P. pump. @ 0810, made routine check of all mach. spaces, pumped out bilge, chlorine test tank & P.P.M. System @ P.P.M.

WATCH ENGR'S SIGNATURE.

J. Lane

CHIEF ENGINEER

|                 |            |       |
|-----------------|------------|-------|
| 3               | BLRS.      | 4     |
| 9.34            | P.ALK.     | 10.51 |
| 12.85           | T.ALK.     | 13.43 |
| 4.97            | CHL.       | 4.97  |
| 30              | PHOS.      | 30    |
|                 | P.H. Cond. | 8     |
| 25              | P.H. D.C.  | 30    |
| CHEMICALS ADDED |            |       |
|                 | ADJ.       |       |
|                 | G.C.       |       |
|                 | A.R.C.     |       |
| STEAMING HOURS  |            |       |
| 910             | F.S.       | 1724  |
| 910             | W.S.       | 1724  |

CHIEF ENGR'S SIGNATURE.

J. M. Steele

|                                                                          |  |            |  |                    |  |                       |  |                |  |            |  |  |  |
|--------------------------------------------------------------------------|--|------------|--|--------------------|--|-----------------------|--|----------------|--|------------|--|--|--|
| USNS                                                                     |  | VOYAGE NO. |  | FROM               |  | TO                    |  | TYPE OF VESSEL |  | DATE       |  |  |  |
| New John S. Gray                                                         |  | 12-A       |  | Dahlgren, Michigan |  | San Francisco, Calif. |  | 12-A           |  | 5/27-28/65 |  |  |  |
| WATCH                                                                    |  |            |  |                    |  |                       |  |                |  |            |  |  |  |
| 1200 TO 16001600 TO 20002000 TO 24002400 TO 04000400 TO 08000800 TO 1200 |  |            |  |                    |  |                       |  |                |  |            |  |  |  |
| WATCH                                                                    |  |            |  |                    |  |                       |  |                |  |            |  |  |  |
| 1200 TO 16001600 TO 20002000 TO 24002400 TO 04000400 TO 08000800 TO 1200 |  |            |  |                    |  |                       |  |                |  |            |  |  |  |
| MACH. PARTICULARS (CONT'D)                                               |  |            |  |                    |  |                       |  |                |  |            |  |  |  |
| TEMPERATURES (CONT'D)                                                    |  |            |  |                    |  |                       |  |                |  |            |  |  |  |
| PRESSURES                                                                |  |            |  |                    |  |                       |  |                |  |            |  |  |  |
| MISCELLANEOUS                                                            |  |            |  |                    |  |                       |  |                |  |            |  |  |  |
| FUEL - WATER AND LUBE OIL                                                |  |            |  |                    |  |                       |  |                |  |            |  |  |  |
| L.O. CENTRIFUGE - HOURS OPERATED                                         |  |            |  |                    |  |                       |  |                |  |            |  |  |  |
| SUMMARY                                                                  |  |            |  |                    |  |                       |  |                |  |            |  |  |  |

REMARKS

1200-1600 WATCH

Underway 18 mags. - Much in operation: B-3, B-4, G-3, G-4, D-3, D-4, P-3, P-4, F-3, F-4, E-1, E-2, M-2, A-2, MC-3, AC-2, ME-G, AE-G, FS-2, C-1, S-1, L-2, LC-2, W-4 + BB-2. - Changed & cleaned P.O. disch. strainers & bottom burners - Did water cleaning of L.O. cont. - Tested throttle, low L.O. trip, over speed trip & low L.O. alarm - Pumped bilge - Complied with all standing orders - Electrical overload switch on #2 S.S. air scope needs resetting. - This shift @ 1515 - STBY @ 1516  
FIRE PUMP RELIEF VALVE LIFTED @ 125 LBS. PRESS. - Secured from fire drill and HT @ 1528

WATCH ENGR'S SIGNATURE

1600-2000 WATCH

Equipment in operation as before. Blue tubes on both boilers. Changed & cleaned F.O. burners & strainers. Pumped setts from #6 & D.B. Pumped bilge. @ 1900 W.T. doors closed from bridge. Made routine tests & inspections

WATCH ENGR'S SIGNATURE

2000-2400 WATCH

Underway on 18 mags, changed top burner & cleaned F.O. discharged strainers, retaining the tank B.P.P.M. System. 1 P.P.M. #1 & 2 Evap. making feed water @ 2000 to 2400, made routine check of all mach. space, pumped out bilge

WATCH ENGR'S SIGNATURE

2400-0400 WATCH

Underway 18 mags. - Much as before - Changed & cleaned P.O. disch. strainers, bottom burners & main unit L.O. strainer - Pumped bilge - Made inspection of all mach. & spaces - Complied with all standing & night orders - #1 & 2 Evap. making port. wts. @ 2400-0400

WATCH ENGR'S SIGNATURE

0400-0800 WATCH

Equip in operation as before. Changed & cleaned F.O. burners & strainers. Pumped setts from #7 & D.B. Put #4 boiler on Camd. B.B. to M.U.F.E. for 3 hrs. Pumped bilge. Made routine tests & inspections.

WATCH ENGR'S SIGNATURE

0800-1200 WATCH

Underway on 18 mags, blew tube on #3 & #4 boilers @ 0815 to 0835 for wiper passage, changed top burner & cleaned F.O. burner & disch. strainer, tested new #3 air compressor cut in at 70" & cut out 120" P.S.I. by Ch. Brock, open all #3 tank suction valve to lower chain on #3 tank @ 1000, Sec. same @ 1100, made routine check of all mach. space, pumped out bilge

WATCH ENGR'S SIGNATURE

CHIEF ENGINEER

Completed inventory of M. P. items 59-93.

| #               | BLRS. #    |      |
|-----------------|------------|------|
| 934             | P.A.L.K.   | 953  |
| 12185           | T.A.L.K.   | 1343 |
| 497             | CHL.       | 539  |
| 25              | PHOS.      | 30   |
|                 | P.H. Cond. | 8    |
| 25              | P.H. D.C.  | 30   |
| CHEMICALS ADDED |            |      |
|                 | ADJ.       |      |
|                 | G.C.       |      |
|                 | A.R.C.     |      |
| STEAMING HOURS  |            |      |
| 934             | F.S.       | 1748 |
| 934             | W.S.       | 1748 |

CHIEF ENGR'S SIGNATURE

|                                                                                                                                                                         |  |            |  |                  |  |                  |  |                  |  |         |  |
|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--|------------|--|------------------|--|------------------|--|------------------|--|---------|--|
| USNS                                                                                                                                                                    |  | VOYAGE NO. |  | FROM             |  | TO               |  | TYPE OF VESSEL   |  | DATE    |  |
| USS John P. ...                                                                                                                                                         |  | 12-H       |  | Dilling, Vietnam |  | Dilling, Vietnam |  | Dilling, Vietnam |  | 5/28/68 |  |
| WATCH                                                                                                                                                                   |  |            |  |                  |  |                  |  |                  |  |         |  |
| 1200 TO 16001600 TO 20002000 TO 24002400 TO 04000400 TO 08000800 TO 1200                                                                                                |  |            |  |                  |  |                  |  |                  |  |         |  |
| MACH. PARTICULARS (CONT'D)                                                                                                                                              |  |            |  |                  |  |                  |  |                  |  |         |  |
| TEMPERATURES (CONT'D)                                                                                                                                                   |  |            |  |                  |  |                  |  |                  |  |         |  |
| HOTTEST GEAR BEARING FORWARD149149149150150150                                                                                                                          |  |            |  |                  |  |                  |  |                  |  |         |  |
| HOTTEST GEAR BEARING AFT140140140140140141                                                                                                                              |  |            |  |                  |  |                  |  |                  |  |         |  |
| AUX. COND. CONDENSATE959598939093                                                                                                                                       |  |            |  |                  |  |                  |  |                  |  |         |  |
| 1ST STAGE FEED WATER HEATER163164165164166165                                                                                                                           |  |            |  |                  |  |                  |  |                  |  |         |  |
| D. C. FEED WATER HEATER240238340240240340                                                                                                                               |  |            |  |                  |  |                  |  |                  |  |         |  |
| 3RD STAGE FEED WATER HEATER                                                                                                                                             |  |            |  |                  |  |                  |  |                  |  |         |  |
| SUPER HEAT P                                                                                                                                                            |  |            |  |                  |  |                  |  |                  |  |         |  |
| SUPER HEAT S                                                                                                                                                            |  |            |  |                  |  |                  |  |                  |  |         |  |
| F.O. TO BURNERS200200300200200200                                                                                                                                       |  |            |  |                  |  |                  |  |                  |  |         |  |
| AIR TO FURNACE P117117116116115115                                                                                                                                      |  |            |  |                  |  |                  |  |                  |  |         |  |
| AIR TO FURNACE S121120115116115114                                                                                                                                      |  |            |  |                  |  |                  |  |                  |  |         |  |
| F.O. TEMP. IN SETTLING TANKS P113115113113120118                                                                                                                        |  |            |  |                  |  |                  |  |                  |  |         |  |
| F.O. TEMP. IN SETTLING TANKS S108112110109102109                                                                                                                        |  |            |  |                  |  |                  |  |                  |  |         |  |
| PORT BOILER UPTAKE323319319319317318                                                                                                                                    |  |            |  |                  |  |                  |  |                  |  |         |  |
| STBD. BOILER UPTAKE315311310316319308                                                                                                                                   |  |            |  |                  |  |                  |  |                  |  |         |  |
| F. O. BACK PRESSURE                                                                                                                                                     |  |            |  |                  |  |                  |  |                  |  |         |  |
| MAIN STEAM465465465465465465                                                                                                                                            |  |            |  |                  |  |                  |  |                  |  |         |  |
| F.O. TO BURNERS150150150150150145                                                                                                                                       |  |            |  |                  |  |                  |  |                  |  |         |  |
| MAIN COND. SALINITY.41.2.3.41.2.3                                                                                                                                       |  |            |  |                  |  |                  |  |                  |  |         |  |
| ENGINE ROOM TEMPERATURE858584838384                                                                                                                                     |  |            |  |                  |  |                  |  |                  |  |         |  |
| FIRE ROOM TEMPERATURE859684839384                                                                                                                                       |  |            |  |                  |  |                  |  |                  |  |         |  |
| NOZZLES IN USE181818181818                                                                                                                                              |  |            |  |                  |  |                  |  |                  |  |         |  |
| NO. OF BURNERS IN USE P333333                                                                                                                                           |  |            |  |                  |  |                  |  |                  |  |         |  |
| NO. OF BURNERS IN USE S333333                                                                                                                                           |  |            |  |                  |  |                  |  |                  |  |         |  |
| BURNER TIP SIZE P5/555/555/355/555/555/55                                                                                                                               |  |            |  |                  |  |                  |  |                  |  |         |  |
| BURNER TIP SIZE S5/555/555/555/555/555/55                                                                                                                               |  |            |  |                  |  |                  |  |                  |  |         |  |
| CO2 % PORT BOILER13.5%                                                                                                                                                  |  |            |  |                  |  |                  |  |                  |  |         |  |
| CO2 % STBD. BOILER13.5%                                                                                                                                                 |  |            |  |                  |  |                  |  |                  |  |         |  |
| OIL LEVEL MAIN SUMP1'10"22"1'10"1'10"22"1'10"                                                                                                                           |  |            |  |                  |  |                  |  |                  |  |         |  |
| THRUST L.R.260260260260260260                                                                                                                                           |  |            |  |                  |  |                  |  |                  |  |         |  |
| THRUST L.R.140140140140140140                                                                                                                                           |  |            |  |                  |  |                  |  |                  |  |         |  |
| GENERATORS                                                                                                                                                              |  |            |  |                  |  |                  |  |                  |  |         |  |
| WATCH                                                                                                                                                                   |  |            |  |                  |  |                  |  |                  |  |         |  |
| GENERATOR NUMBERR.P.M.STEAM PRESSURESTEAM TEMP.L.O. PRESSUREL.O. TO COOLERL.O. FROM COOLERTEMP. OF HOTTEST BEARINGL.O. GOVERNOR PRESSUREAMPS POSITIVEAMPS NEGATIVEVOLTS |  |            |  |                  |  |                  |  |                  |  |         |  |
| 1200 TO 1600                                                                                                                                                            |  |            |  |                  |  |                  |  |                  |  |         |  |
| 31200415-9.5131110-7410001000240                                                                                                                                        |  |            |  |                  |  |                  |  |                  |  |         |  |
| 41200415-9.5139120-4710001000240                                                                                                                                        |  |            |  |                  |  |                  |  |                  |  |         |  |
| 1600 TO 2000                                                                                                                                                            |  |            |  |                  |  |                  |  |                  |  |         |  |
| 312004159.5131110741050240                                                                                                                                              |  |            |  |                  |  |                  |  |                  |  |         |  |
| 412004159.5140120471050240                                                                                                                                              |  |            |  |                  |  |                  |  |                  |  |         |  |
| 2000 TO 2400                                                                                                                                                            |  |            |  |                  |  |                  |  |                  |  |         |  |
| 313004309.51311097410001000240                                                                                                                                          |  |            |  |                  |  |                  |  |                  |  |         |  |
| 413004309.51401204710001000240                                                                                                                                          |  |            |  |                  |  |                  |  |                  |  |         |  |
| 2400 TO 0400                                                                                                                                                            |  |            |  |                  |  |                  |  |                  |  |         |  |
| 31200420-9.5130110-741000950240                                                                                                                                         |  |            |  |                  |  |                  |  |                  |  |         |  |
| 41200420-9.5139120-4710001000240                                                                                                                                        |  |            |  |                  |  |                  |  |                  |  |         |  |
| 0400 TO 0800                                                                                                                                                            |  |            |  |                  |  |                  |  |                  |  |         |  |
| 312004159.5131110741100240                                                                                                                                              |  |            |  |                  |  |                  |  |                  |  |         |  |
| 412004159.5138121471100240                                                                                                                                              |  |            |  |                  |  |                  |  |                  |  |         |  |
| 0800 TO 1200                                                                                                                                                            |  |            |  |                  |  |                  |  |                  |  |         |  |
| 313004159.51321117410501050240                                                                                                                                          |  |            |  |                  |  |                  |  |                  |  |         |  |
| 413004159.51381214710501050240                                                                                                                                          |  |            |  |                  |  |                  |  |                  |  |         |  |
| FUEL - WATER AND LUBE OIL                                                                                                                                               |  |            |  |                  |  |                  |  |                  |  |         |  |
| METER AT NOON15437590                                                                                                                                                   |  |            |  |                  |  |                  |  |                  |  |         |  |
| METER PREVIOUS NOON15421720                                                                                                                                             |  |            |  |                  |  |                  |  |                  |  |         |  |
| CONSUMED BY METER15810                                                                                                                                                  |  |            |  |                  |  |                  |  |                  |  |         |  |
| ON HAND AT START OF DAY13425                                                                                                                                            |  |            |  |                  |  |                  |  |                  |  |         |  |
| RECEIVED DURING DAY                                                                                                                                                     |  |            |  |                  |  |                  |  |                  |  |         |  |
| EXPENDED DURING DAY724                                                                                                                                                  |  |            |  |                  |  |                  |  |                  |  |         |  |
| REMAINING ON BOARD12701                                                                                                                                                 |  |            |  |                  |  |                  |  |                  |  |         |  |
| ON HAND AT START OF DAY820                                                                                                                                              |  |            |  |                  |  |                  |  |                  |  |         |  |
| EVAPORATED OR RECEIVED121                                                                                                                                               |  |            |  |                  |  |                  |  |                  |  |         |  |
| ON HAND877                                                                                                                                                              |  |            |  |                  |  |                  |  |                  |  |         |  |
| CONSUMED64                                                                                                                                                              |  |            |  |                  |  |                  |  |                  |  |         |  |
| LOW PRESS. EVAPORATORS (No. of hrs. operated) (Fresh water made gals.)23/4500                                                                                           |  |            |  |                  |  |                  |  |                  |  |         |  |
| L.O. CENTRIFUGE - HOURS OPERATED                                                                                                                                        |  |            |  |                  |  |                  |  |                  |  |         |  |
| 1200 TO 16001600 TO 20002000 TO 24002400 TO 04000400 TO 08000800 TO 1200                                                                                                |  |            |  |                  |  |                  |  |                  |  |         |  |
| 443 3/43 3/43 3/44                                                                                                                                                      |  |            |  |                  |  |                  |  |                  |  |         |  |
| SUMMARY                                                                                                                                                                 |  |            |  |                  |  |                  |  |                  |  |         |  |
| RUNNING TIME23/1350                                                                                                                                                     |  |            |  |                  |  |                  |  |                  |  |         |  |
| DETENTION TIME                                                                                                                                                          |  |            |  |                  |  |                  |  |                  |  |         |  |
| TOTAL REVOLUTIONS130670                                                                                                                                                 |  |            |  |                  |  |                  |  |                  |  |         |  |
| AVERAGE R.P.M.94.7/95.4                                                                                                                                                 |  |            |  |                  |  |                  |  |                  |  |         |  |
| TOTAL MILES BY ENGINE492                                                                                                                                                |  |            |  |                  |  |                  |  |                  |  |         |  |
| TOTAL MILES BY OBSERVATION432                                                                                                                                           |  |            |  |                  |  |                  |  |                  |  |         |  |
| PROPELLER SLIP (%)12.2/10.0                                                                                                                                             |  |            |  |                  |  |                  |  |                  |  |         |  |
| BBL FUEL/MI1.675                                                                                                                                                        |  |            |  |                  |  |                  |  |                  |  |         |  |
| WIND DIRECTION225-12110                                                                                                                                                 |  |            |  |                  |  |                  |  |                  |  |         |  |
| STATE OF SEA225-4'                                                                                                                                                      |  |            |  |                  |  |                  |  |                  |  |         |  |
| STATE OF WEATHER0'cau                                                                                                                                                   |  |            |  |                  |  |                  |  |                  |  |         |  |



REMARKS

1200-1600 WATCH

Underway 18 knots - Mach. in operation: B-3, B-4, G-3, G-4, P-3, P-4, P-3, P-4, F-3, F-4, A1-2, A-2, MC-3, AC-2, ME-G, AE-G, E-1, E-2, FS-2, C-1, L-2, LC-2, S-1, W-3, + BB-2. - Changed & cleaned F.O. discharge strainers, & bottom burners & Purged bilges - Made inspection of all mach. & spaces - #5 1+2 craps filling #3 & port water - Tested thrusters, low L.O. trip, over-speed trip & low L.O. alarm - Complied with all standing orders - Held eng. dept. safety meeting, 39 men present, notified bridge, 1300-1345

WATCH ENGR'S SIGNATURE.

*R. L. Warner*

1600-2000 WATCH

Equip in operation as before. Blew tubes on both boilers. Changed & cleaned F.O. burners & strainers. Pumped sels from #7 & D.B. Put #3 boiler on cont. B.B. to M.U.E.E. for three hours. Compounded #3 & #4 fls as necessary after blow down. Pumped bilges. @ 1838 W.T. doors closed from bridge. Made routine test & inspections.

WATCH ENGR'S SIGNATURE.

*J. M. Stett*

2000-2400 WATCH

underway on 18 knots, changed top burners & cleaned F.O. discharge strainers. Renewed diagram of inboard steam fresh water pumps & outboard, advanced clock 30 minutes @ 2300. Test chlorine tank & T.P.P.M. System. @ 2300 made routine check of all mach. space, pumped out bilge, Sec. #2 & P. evap @ 2000

WATCH ENGR'S SIGNATURE.

*R. Lane*

2400-0400 WATCH

Underway 18 knots - Mach. as before - Changed & cleaned F.O. discharge strainers, bottom burners & main unit L.O. strainers - Purged bilges - Made inspection of all mach. & spaces - Complied with all standing & night orders.

WATCH ENGR'S SIGNATURE.

*R. L. Warner*

0400-0800 WATCH

Equip in operation as before. Changed & cleaned F.O. burners & strainers. Pumped sels from #8 & D.B. Pumped bilges. @ 0500 advanced clock 20 min. Renewed & reached outboard gage glass on #4 boiler. Made routine test & inspections.

WATCH ENGR'S SIGNATURE.

*J. M. Stett*

0800-1200 WATCH

underway on 18 knots, Blew tubes on #3 & #4 boiler @ 0755 to 0815 changed top burners & cleaned F.O. discharge strainers, changed F.O. pump to inboard once @ 0900 chlorine test tank to T.P.P.M. System. @ 1100 made routine check of all mach. space, pumped out bilge.

WATCH ENGR'S SIGNATURE.

*R. Lane*

CHIEF ENGINEER

|                 |       |             |       |
|-----------------|-------|-------------|-------|
| 3               | 8.76  | BLERS. #    | 4     |
| 8.76            | 12.26 | P.A.L.K.    | 9.93  |
| 12.26           | 2.44  | T.A.L.K.    | 14.02 |
| 2.44            | 4.4   | CHL.        | 2.44  |
| 4.4             |       | PHOS.       | 4.4   |
|                 |       | P.H. Cond.  | 8     |
| 4.4             |       | P.H. D.C.   | 4.4   |
| CHEMICALS ADDED |       |             |       |
| 12              |       | KDJ. M-15   | 12    |
| 20              |       | G.G. 9MS    | 20    |
| 5               |       | A.R.G. MOOX | 5     |
| STEAMING HOURS  |       |             |       |
| 958             |       | F.S.        | 1772  |
| 958             |       | W.S.        | 1772  |

Checked all fire fighting equipment, co2 siren with ship air pressure, tested run Submersible bilge pump. Turned all the mach. check & test all safety devices & alarm system. Tested run #3. Elec. fire pump for 4. hrs. R.T.

CHIEF ENGR'S SIGNATURE.

*J. M. Stett*

[illegible]

REMARKS

1200-1600 WATCH

Underway 18 m/z. - Much in operation: B-3, B-4, G-3, G-4, D-3, D-4, P-3, P-4, F-3, F-4, E-1, M-2, A-2, MC-3, AC-2, NE-6, AF-6, S-1, C-1, LC-2, L-2, W-4, FS-2 & RB-2. - Changed & cleaned F.O. disch. strainers & bottom burners - Made inspection of all mach. & spaces - Pumped bilge - Tested throttle, low L.O. trip, over-speed trip & low L.O. alarm on main unit - Complied with all standing orders - Boat drill & stby @ 1515 - Secured from boat drill & stby @ 1521 - Man overboard drill & stby @ 1523 - Secured from man overboard drill & stby @ 1532

WATCH ENGR'S SIGNATURE.

*D. L. Wrenner*

1600-2000 WATCH

Equip in operation as before. Blew tubes on both boilers. Changed & cleaned F.O. burners & strainers. Pumped sels from #8 & D.B. Pumped bilge. Made routine test & inspections.

WATCH ENGR'S SIGNATURE.

*J. M. Stolt*

2000-2400 WATCH

Underway on 18 m/z. changed tops & cleaned F.O. disch. strainers, cleaned #3 & #4 F.O. strainers & of a/c. - Gen. chlorine test tank & P.P.M. System. 2 P.P.M. chief Eng. made round of mach. space & behind boilers & shaft alley @ 2300, made routine check of all mach. space, pumped out bilge.

WATCH ENGR'S SIGNATURE.

*J. L. Lane*

2400-0400 WATCH

Underway 18 m/z. - Much as before - Changed & cleaned F.O. disch. strainers, bottom burners & main unit L.O. strainer - Pumped bilge - Made inspection of all mach. & spaces - Complied with all standing & night orders.

WATCH ENGR'S SIGNATURE.

*D. L. Wrenner*

0400-0800 WATCH

Equip in operation as before. Changed & cleaned F.O. burners & strainers. Pumped sels from #8 & D.B. Pumped bilge. Made routine test & inspections.

WATCH ENGR'S SIGNATURE.

*J. M. Stolt*

0800-1200 WATCH

Underway on 18 m/z. Blew tube on #3 & #4 boilers @ 0755 to 0815, changed tops & cleaned F.O. discharge strainers, transferred fuel oil from #4 & DEEP to #8 & D.B. by 2nd Eng. & chief Eng. chlorine test tank & P.P.M. System 2 P.P.M. stby @ 1034 Due to weather & water tight doors close. made routine check of all mach. space, pumped out bilge.

WATCH ENGR'S SIGNATURE.

*J. L. Lane*

CHIEF ENGINEER

|                 |            |       |
|-----------------|------------|-------|
| 8.3             | BLRS.      | 4     |
| 8.76            | P.A.L.K.   | 9.83  |
| 12.85           | T.A.L.K.   | 13.43 |
| 2.49            | CHL.       | 2.49  |
| 40              | PHOS.      | 40    |
|                 | P.H. Cond. |       |
| 40              | P.H. D.C.  | 40    |
| CHEMICALS ADDED |            |       |
|                 | ADJ.       |       |
|                 | G.C.       |       |
|                 | A.R.C.     |       |
| STEAMING HOURS  |            |       |
| 982             | F.S.       | 1796  |
| 982             | W.S.       | 1796  |

1 pt Val.

CHIEF ENGR'S SIGNATURE.

*W. H. Chamberlain*

| USNS                              |  | VOYAGE NO.   |              | FROM            |              | TO            |              | TYPE OF VESSEL |              | DATE         |              |              |              |
|-----------------------------------|--|--------------|--------------|-----------------|--------------|---------------|--------------|----------------|--------------|--------------|--------------|--------------|--------------|
| 20                                |  | 12-H         |              | Dallam, Vietnam |              | Shawhan, Gulf |              | 22-24-22       |              | 3/30-31/68   |              |              |              |
|                                   |  | WATCH        |              |                 |              |               |              | WATCH          |              |              |              |              |              |
|                                   |  | 1200 TO 1600 | 1600 TO 2000 | 2000 TO 2400    | 2400 TO 0400 | 0400 TO 0800  | 0800 TO 1200 | 1200 TO 1600   | 1600 TO 2000 | 2000 TO 2400 | 2400 TO 0400 | 0400 TO 0800 | 0800 TO 1200 |
| RUNNING TIME                      |  | 240          | 240          | 220             | 220          | 220           | 240          |                |              |              |              |              |              |
| DETENTION TIME                    |  |              |              |                 |              |               |              |                |              |              |              |              |              |
| REVOLUTION COUNTER (END OF WATCH) |  | 4738<br>0050 | 4738<br>2940 | 4740<br>3900    | 4742<br>4840 | 4744<br>6260  | 4746<br>9370 |                |              |              |              |              |              |
| TOTAL REVOLUTIONS (FOR WATCH)     |  | 22840        | 22890        | 20960           | 20940        | 21420         | 23010        |                |              |              |              |              |              |
| AVERAGE RPM                       |  | 95.2<br>1545 | 95.4<br>1545 | 95.7<br>1546    | 95.2<br>1546 | 97.4<br>1546  | 95.8<br>1546 |                |              |              |              |              |              |
| F.O. METER (END OF WATCH)         |  | 6400         | 9040         | 1270            | 4070         | 6720          | 9410         |                |              |              |              |              |              |
| F.O. CONSUMED                     |  | 2730         | 2640         | 2480            | 2500         | 2650          | 2690         |                |              |              |              |              |              |
| THROTTLE                          |  | 415          | 415          | 415             | 415          | 415           | 415          |                |              |              |              |              |              |
| H.P. AHEAD                        |  | 415          | 415          | 415             | 415          | 415           | 415          |                |              |              |              |              |              |
| L.P. AHEAD                        |  | 25.5         | 25           | 25.5            | 25.5         | 25            | 25           |                |              |              |              |              |              |
| VACUUM                            |  | 28.0         | 28.2         | 28.0            | 28.0         | 28.2          | 28.2         |                |              |              |              |              |              |
| L.O. TO TURBINES                  |  | 12.3         | 12.5         | 12.5            | 12.3         | 12.5          | 12.5         |                |              |              |              |              |              |
| AUX. STEAM                        |  | 150          | 150          | 150             | 150          | 150           | 150          |                |              |              |              |              |              |
| BACK PRESSURE                     |  | 10           | 10           | 10              | 10           | 10            | 10           |                |              |              |              |              |              |
| GLAND STEAM                       |  | .5           | .5           | .5              | .5           | .5            | .5           |                |              |              |              |              |              |
| H.P. BLEEDER                      |  |              |              |                 |              |               |              |                |              |              |              |              |              |
| I.P. BLEEDER                      |  |              |              |                 |              |               |              |                |              |              |              |              |              |
| L.P. BLEEDER                      |  | 15"          | 15"          | 15"             | 15"          | 15"           | 15"          |                |              |              |              |              |              |
| STEAM AT THROTTLE                 |  | 730          | 725          | 730             | 732          | 725           | 730          |                |              |              |              |              |              |
| L. P. EXHAUST                     |  | 100          | 100          | 100             | 100          | 99            | 98           |                |              |              |              |              |              |
| CONDENSATE                        |  | 98           | 99           | 99              | 99           | 99            | 98           |                |              |              |              |              |              |
| CIRC. WATER IN                    |  | 69           | 69           | 69              | 70           | 68            | 68           |                |              |              |              |              |              |
| CIRC. WATER OUT                   |  | 79           | 80           | 80              | 81           | 79            | 77           |                |              |              |              |              |              |
| L.O. TO COOLERS                   |  | 127          | 127          | 126             | 127          | 126           | 126          |                |              |              |              |              |              |
| L.O. FROM COOLERS                 |  | 110          | 110          | 116             | 110          | 110           | 110          |                |              |              |              |              |              |
| TEMPERATURE THRUST BEARING        |  | 115          | 115          | 114             | 115          | 115           | 115          |                |              |              |              |              |              |
| FORWARD H.P. ROTOR BEARING        |  | 119          | 118          | 118             | 117          | 117           | 118          |                |              |              |              |              |              |
| AFT. H.P. ROTOR BEARING           |  | 129          | 129          | 128             | 128          | 129           | 128          |                |              |              |              |              |              |
| FORWARD L.P. ROTOR BEARING        |  | 130          | 130          | 131             | 129          | 130           | 130          |                |              |              |              |              |              |
| AFT. L.P. ROTOR BEARING           |  | 129          | 129          | 130             | 129          | 128           | 128          |                |              |              |              |              |              |
| STEAM AT THROTTLE                 |  | 730          | 725          | 730             | 732          | 725           | 730          |                |              |              |              |              |              |
| L. P. EXHAUST                     |  | 100          | 100          | 100             | 100          | 99            | 98           |                |              |              |              |              |              |
| CONDENSATE                        |  | 98           | 99           | 99              | 99           | 99            | 98           |                |              |              |              |              |              |
| CIRC. WATER IN                    |  | 69           | 69           | 69              | 70           | 68            | 68           |                |              |              |              |              |              |
| CIRC. WATER OUT                   |  | 79           | 80           | 80              | 81           | 79            | 77           |                |              |              |              |              |              |
| L.O. TO COOLERS                   |  | 127          | 127          | 126             | 127          | 126           | 126          |                |              |              |              |              |              |
| L.O. FROM COOLERS                 |  | 110          | 110          | 116             | 110          | 110           | 110          |                |              |              |              |              |              |
| TEMPERATURE THRUST BEARING        |  | 115          | 115          | 114             | 115          | 115           | 115          |                |              |              |              |              |              |
| FORWARD H.P. ROTOR BEARING        |  | 119          | 118          | 118             | 117          | 117           | 118          |                |              |              |              |              |              |
| AFT. H.P. ROTOR BEARING           |  | 129          | 129          | 128             | 128          | 129           | 128          |                |              |              |              |              |              |
| FORWARD L.P. ROTOR BEARING        |  | 130          | 130          | 131             | 129          | 130           | 130          |                |              |              |              |              |              |
| AFT. L.P. ROTOR BEARING           |  | 129          | 129          |                 |              |               |              |                |              |              |              |              |              |

REMARKS

1200-1600 WATCH

Underway 18 nzs. - Mach in operation: B-3, B-4, G-3, G-4, P-3, P-4, D-3, D-4, F-3, F-4, E-1, C-1, FS-2, L-2, LC-2, M-2, A-2, MC-3, AC-2, ME-G, AE-G, S-1, W-4 & BB-2. - Changed & cleaned F.O. disch. strainers & bottom burners - Pumped bilge - made inspection of all mach. & spaces - Complied with all standing orders - Tested throttle, low L.O. trip, over-speed trip, & low L.O. alarm on main unit - Went from 18' to 14' @ 1218' due to changing weather conditions - Replaced burner in #1 bilge pump of low pres. erap. @ 1350-1355

WATCH ENGR'S SIGNATURE.

David L. Wanner

1600-2000 WATCH

Equip in operation as before. Blew tubes on both boilers. Changed & cleaned F.O. burners & strainers. Pumped salt from #8 & D.B. & #1 P&S D.B. Pumped bilge. Made routine test & inspections.

WATCH ENGR'S SIGNATURE.

J.M. Stueb

2000-2400 WATCH

underway on 18 nozzle, changed top burner & cleaned F.O. discharged strainer & plain test tank. 3 P.P.M. System. 2 P.P.M. made routine check of all mach. space, pumped out bilge, advanced clock 30 minutes @ 2300, Chief Engr. made round of mach. space, shaft alley, behind & top of boiler @ 2330

WATCH ENGR'S SIGNATURE.

R. Lane

2400-0400 WATCH

Underway 18 nzs. - Mach. as before - Changed & cleaned F.O. disch. strainers, bottom burners & main unit L.O. strainer - Made inspection of all mach. & spaces - Pumped bilge - Complied with all standing & night orders - advanced clock 20 min @ 0100 - Held eng. casualty drill "E-5" - Low pres. erap. on #1 bilge @ 0130-0200

WATCH ENGR'S SIGNATURE.

D. L. Wanner

0400-0800 WATCH

Equip in operation as before. Changed & cleaned F.O. burners & strainers. Pumped salt from #1 P&S D.B. Pumped bilge. @ 0500 advanced clock 30 min. Made routine test & inspections.

WATCH ENGR'S SIGNATURE.

J.M. Stueb

0800-1200 WATCH

underway on 18 nozzle, Blew Tube on #3 & #4 boilers @ 0755 to 0815. changed top burner & cleaned F.O. discharged strainer. Held Eng. casualty drill E-5 High salinity in the feed water of boiler, 0900 to 0930 notified bridge chlorine test track 3 P.P.M. System. 3 P.P.M. made routine check of all mach. space, pumped out bilge

WATCH ENGR'S SIGNATURE.

R. Lane

CHIEF ENGINEER

| #               | BLRS. #    |       |
|-----------------|------------|-------|
| 9.76            | P.A.K.     | 9.93  |
| 12.85           | T.A.K.     | 14.02 |
| 2.07            | CHL.       | 2.49  |
| 45              | PHOS.      | 45    |
|                 | P.H. Cond. | 8     |
| 40              | P.H. D.C.  | 45    |
| CHEMICALS ADDED |            |       |
|                 | ADJ.       |       |
|                 | G.C.       |       |
|                 | A.R.C.     |       |
| STEAMING HOURS  |            |       |
| 1006            | F.S.       | 1820  |
| 1006            | W.S.       | 1820  |

1 pt Val,

CHIEF ENGR'S SIGNATURE.

R. Lane

|                                                                        |  |                         |  |                       |  |                                  |  |                   |  |                            |  |               |  |                        |  |                  |  |                          |  |                        |  |                        |  |               |  |                |  |           |  |
|------------------------------------------------------------------------|--|-------------------------|--|-----------------------|--|----------------------------------|--|-------------------|--|----------------------------|--|---------------|--|------------------------|--|------------------|--|--------------------------|--|------------------------|--|------------------------|--|---------------|--|----------------|--|-----------|--|
| USNS                                                                   |  | VOYAGE NO.              |  | FROM                  |  | TO                               |  | TYPE OF VESSEL    |  | DATE                       |  |               |  |                        |  |                  |  |                          |  |                        |  |                        |  |               |  |                |  |           |  |
| 4401, John W. Fife                                                     |  | 12-M                    |  | D. J. King, Librarian |  | John W. Fife, Librarian          |  | 12-12-12          |  | 8/31-6/7/68                |  |               |  |                        |  |                  |  |                          |  |                        |  |                        |  |               |  |                |  |           |  |
|                                                                        |  | WATCH                   |  |                       |  |                                  |  | WATCH             |  |                            |  |               |  |                        |  |                  |  |                          |  |                        |  |                        |  |               |  |                |  |           |  |
|                                                                        |  | 1200 TO 1600            |  | 1600 TO 2000          |  | 2000 TO 2400                     |  | 2400 TO 0400      |  | 0400 TO 0800               |  | 0800 TO 1200  |  |                        |  |                  |  |                          |  |                        |  |                        |  |               |  |                |  |           |  |
| RUNNING TIME                                                           |  | 240                     |  | 240                   |  | 240                              |  | 240               |  | 240                        |  | 240           |  |                        |  |                  |  |                          |  |                        |  |                        |  |               |  |                |  |           |  |
| DETENTION TIME                                                         |  |                         |  |                       |  |                                  |  |                   |  |                            |  |               |  |                        |  |                  |  |                          |  |                        |  |                        |  |               |  |                |  |           |  |
| REVOLUTION COUNTER (END OF WATCH)                                      |  | 4749                    |  | 4751                  |  | 4753                             |  | 4756              |  | 4758                       |  | 4760          |  |                        |  |                  |  |                          |  |                        |  |                        |  |               |  |                |  |           |  |
| TOTAL REVOLUTIONS (FOR WATCH)                                          |  | 1950                    |  | 4820                  |  | 7780                             |  | 0850              |  | 3730                       |  | 6680          |  |                        |  |                  |  |                          |  |                        |  |                        |  |               |  |                |  |           |  |
| AVERAGE RPM                                                            |  | 94.5                    |  | 95.5                  |  | 95.2                             |  | 96.4              |  | 95.6                       |  | 95.3          |  |                        |  |                  |  |                          |  |                        |  |                        |  |               |  |                |  |           |  |
| F.O. METER (END OF WATCH)                                              |  | 1547                    |  | 1547                  |  | 1547                             |  | 1548              |  | 1548                       |  | 1548          |  |                        |  |                  |  |                          |  |                        |  |                        |  |               |  |                |  |           |  |
| F.O. CONSUMED                                                          |  | 2120                    |  | 4860                  |  | 7550                             |  | 0300              |  | 3060                       |  | 5770          |  |                        |  |                  |  |                          |  |                        |  |                        |  |               |  |                |  |           |  |
| F.O. CONSUMED                                                          |  | 2710                    |  | 2740                  |  | 2690                             |  | 2750              |  | 2760                       |  | 2710          |  |                        |  |                  |  |                          |  |                        |  |                        |  |               |  |                |  |           |  |
| THROTTLE                                                               |  | 415                     |  | 415                   |  | 415                              |  | 415               |  | 415                        |  | 415           |  |                        |  |                  |  |                          |  |                        |  |                        |  |               |  |                |  |           |  |
| H.P. AHEAD                                                             |  | 415                     |  | 415                   |  | 415                              |  | 415               |  | 415                        |  | 415           |  |                        |  |                  |  |                          |  |                        |  |                        |  |               |  |                |  |           |  |
| L.P. AHEAD                                                             |  | 25                      |  | 25                    |  | 25                               |  | 25.5              |  | 25                         |  | 25            |  |                        |  |                  |  |                          |  |                        |  |                        |  |               |  |                |  |           |  |
| VACUUM                                                                 |  | 28.1                    |  | 28.2                  |  | 28.2                             |  | 28.1              |  | 28.2                       |  | 28.1          |  |                        |  |                  |  |                          |  |                        |  |                        |  |               |  |                |  |           |  |
| L.O. TO TURBINES                                                       |  | 12.3                    |  | 12.3                  |  | 12.5                             |  | 12.3              |  | 12.5                       |  | 12.5          |  |                        |  |                  |  |                          |  |                        |  |                        |  |               |  |                |  |           |  |
| AUX. STEAM                                                             |  | 150                     |  | 150                   |  | 150                              |  | 150               |  | 150                        |  | 150           |  |                        |  |                  |  |                          |  |                        |  |                        |  |               |  |                |  |           |  |
| BACK PRESSURE                                                          |  | 10                      |  | 10                    |  | 10                               |  | 10                |  | 10                         |  | 10            |  |                        |  |                  |  |                          |  |                        |  |                        |  |               |  |                |  |           |  |
| GLAND STEAM                                                            |  | .5                      |  | .5                    |  | .5                               |  | .5                |  | .5                         |  | .5            |  |                        |  |                  |  |                          |  |                        |  |                        |  |               |  |                |  |           |  |
| H.P. BLEEDER                                                           |  |                         |  |                       |  |                                  |  |                   |  |                            |  |               |  |                        |  |                  |  |                          |  |                        |  |                        |  |               |  |                |  |           |  |
| I.P. BLEEDER                                                           |  |                         |  |                       |  |                                  |  |                   |  |                            |  |               |  |                        |  |                  |  |                          |  |                        |  |                        |  |               |  |                |  |           |  |
| L.P. BLEEDER                                                           |  | 15"                     |  | 15"                   |  | 15"                              |  | 14"               |  | 15                         |  | 15"           |  |                        |  |                  |  |                          |  |                        |  |                        |  |               |  |                |  |           |  |
| STEAM AT THROTTLE                                                      |  | 740                     |  | 730                   |  | 730                              |  | 732               |  | 730                        |  | 730           |  |                        |  |                  |  |                          |  |                        |  |                        |  |               |  |                |  |           |  |
| L. P. EXHAUST                                                          |  | 99                      |  | 100                   |  | 98                               |  | 98                |  | 99                         |  | 100           |  |                        |  |                  |  |                          |  |                        |  |                        |  |               |  |                |  |           |  |
| CONDENSATE                                                             |  | 98                      |  | 96                    |  | 97                               |  | 96                |  | 96                         |  | 97            |  |                        |  |                  |  |                          |  |                        |  |                        |  |               |  |                |  |           |  |
| CIRC. WATER IN                                                         |  | 70                      |  | 69                    |  | 68                               |  | 68                |  | 67                         |  | 69            |  |                        |  |                  |  |                          |  |                        |  |                        |  |               |  |                |  |           |  |
| CIRC. WATER OUT                                                        |  | 79                      |  | 79                    |  | 78                               |  | 78                |  | 78                         |  | 79            |  |                        |  |                  |  |                          |  |                        |  |                        |  |               |  |                |  |           |  |
| L.O. TO COOLERS                                                        |  | 127                     |  | 126                   |  | 126                              |  | 126               |  | 126                        |  | 126           |  |                        |  |                  |  |                          |  |                        |  |                        |  |               |  |                |  |           |  |
| L.O. FROM COOLERS                                                      |  | 110                     |  | 109                   |  | 110                              |  | 110               |  | 110                        |  | 110           |  |                        |  |                  |  |                          |  |                        |  |                        |  |               |  |                |  |           |  |
| TEMPERATURE THRUST BEARING                                             |  | 115                     |  | 115                   |  | 115                              |  | 115               |  | 115                        |  | 115           |  |                        |  |                  |  |                          |  |                        |  |                        |  |               |  |                |  |           |  |
| FORWARD H.P. ROTOR BEARING                                             |  | 118                     |  | 118                   |  | 118                              |  | 117               |  | 118                        |  | 118           |  |                        |  |                  |  |                          |  |                        |  |                        |  |               |  |                |  |           |  |
| AFT. H.P. ROTOR BEARING                                                |  | 128                     |  | 128                   |  | 128                              |  | 128               |  | 128                        |  | 128           |  |                        |  |                  |  |                          |  |                        |  |                        |  |               |  |                |  |           |  |
| FORWARD L.P. ROTOR BEARING                                             |  | 130                     |  | 130                   |  | 130                              |  | 129               |  | 130                        |  | 130           |  |                        |  |                  |  |                          |  |                        |  |                        |  |               |  |                |  |           |  |
| AFT. L.P. ROTOR BEARING                                                |  | 128                     |  | 128                   |  | 129                              |  | 128               |  | 128                        |  | 128           |  |                        |  |                  |  |                          |  |                        |  |                        |  |               |  |                |  |           |  |
| MAIN COND. SALINITY                                                    |  | .41                     |  | .2                    |  | .41                              |  | .41               |  | .2                         |  | .41           |  |                        |  |                  |  |                          |  |                        |  |                        |  |               |  |                |  |           |  |
| ENGINE ROOM TEMPERATURE                                                |  | 81                      |  | 80                    |  | 78                               |  | 79                |  | 78                         |  | 80            |  |                        |  |                  |  |                          |  |                        |  |                        |  |               |  |                |  |           |  |
| FIRE ROOM TEMPERATURE                                                  |  | 91                      |  | 90                    |  | 78                               |  | 89                |  | 88                         |  | 80            |  |                        |  |                  |  |                          |  |                        |  |                        |  |               |  |                |  |           |  |
| NOZZLES IN USE                                                         |  | 18                      |  | 18                    |  | 18                               |  | 18                |  | 18                         |  | 18            |  |                        |  |                  |  |                          |  |                        |  |                        |  |               |  |                |  |           |  |
| NO. OF BURNERS IN USE                                                  |  | 3                       |  | 3                     |  | 3                                |  | 3                 |  | 3                          |  | 3             |  |                        |  |                  |  |                          |  |                        |  |                        |  |               |  |                |  |           |  |
| BURNER TIP SIZE                                                        |  | 5/16                    |  | 5/16                  |  | 5/16                             |  | 5/16              |  | 5/16                       |  | 5/16          |  |                        |  |                  |  |                          |  |                        |  |                        |  |               |  |                |  |           |  |
| CO. % PORT BOILER                                                      |  |                         |  | 13.5%                 |  |                                  |  |                   |  |                            |  |               |  |                        |  |                  |  |                          |  |                        |  |                        |  |               |  |                |  |           |  |
| CO. % STBD. BOILER                                                     |  |                         |  | 13.5%                 |  |                                  |  |                   |  |                            |  |               |  |                        |  |                  |  |                          |  |                        |  |                        |  |               |  |                |  |           |  |
| OIL LEVEL MAIN SUMP                                                    |  | 110"                    |  | 22"                   |  | 110"                             |  | 110"              |  | 22"                        |  | 110"          |  |                        |  |                  |  |                          |  |                        |  |                        |  |               |  |                |  |           |  |
| THRUST H.P.                                                            |  | .080                    |  | .080                  |  | .060                             |  | .060              |  | .060                       |  | .060          |  |                        |  |                  |  |                          |  |                        |  |                        |  |               |  |                |  |           |  |
| THRUST L.P.                                                            |  | .145                    |  | .140                  |  | .140                             |  | .145              |  | .140                       |  | .140          |  |                        |  |                  |  |                          |  |                        |  |                        |  |               |  |                |  |           |  |
| GENERATORS                                                             |  | WATCH                   |  | GENERATOR NUMBER      |  | R.P.M.                           |  | STEAM PRESS (PSI) |  | STEAM TEMP.                |  | L.O. PRESSURE |  | L.O. TO COOLER         |  | L.O. FROM COOLER |  | TEMP. OF HOTTEST BEARING |  | L.O. GOVERNOR PRESSURE |  | AMPS POSITIVE          |  | AMPS NEGATIVE |  | VOLTS          |  |           |  |
| 1200 TO 1600                                                           |  | 3                       |  | 1200                  |  | 415                              |  | -                 |  | 9.5                        |  | 132           |  | 110                    |  | -                |  | 74                       |  | 1050                   |  | 1050                   |  | 240           |  |                |  |           |  |
| 1600 TO 2000                                                           |  | 4                       |  | 1200                  |  | 415                              |  | -                 |  | 9.5                        |  | 132           |  | 121                    |  | -                |  | 48                       |  | 1000                   |  | 1000                   |  | 240           |  |                |  |           |  |
| 2000 TO 2400                                                           |  | 3                       |  | 1200                  |  | 415                              |  |                   |  | 9.5                        |  | 131           |  | 110                    |  |                  |  | 74                       |  | 1050                   |  |                        |  | 240           |  |                |  |           |  |
| 2400 TO 0400                                                           |  | 4                       |  | 1200                  |  | 415                              |  |                   |  | 9.5                        |  | 137           |  | 120                    |  |                  |  | 47                       |  | 1050                   |  |                        |  | 240           |  |                |  |           |  |
| 0400 TO 0800                                                           |  | 3                       |  | 1200                  |  | 415                              |  |                   |  | 9.5                        |  | 132           |  | 110                    |  |                  |  | 74                       |  | 1050                   |  | 1050                   |  | 240           |  |                |  |           |  |
| 0800 TO 1200                                                           |  | 4                       |  | 1200                  |  | 415                              |  |                   |  | 9.5                        |  | 132           |  | 121                    |  |                  |  | 48                       |  | 1050                   |  |                        |  | 240           |  |                |  |           |  |
| FUEL - WATER AND LUBE OIL                                              |  | METER AT NOON           |  | 15483770              |  | ON HAND AT START OF DAY          |  | 273               |  | METER PREVIOUS NOON        |  | 15469410      |  | EVAPORATED OR RECEIVED |  | 73               |  | CONSUMED BY METER        |  | 16360                  |  | ON HAND                |  | 297           |  | CONSUMED       |  | 49        |  |
| FUEL OIL                                                               |  | ON HAND AT START OF DAY |  | 11316                 |  | RECEIVED DURING DAY              |  | -                 |  | EXPENDED DURING DAY        |  | 752           |  | REMAINING ON BOARD     |  | 10564            |  | ON HAND AT START OF DAY  |  | 848                    |  | EVAPORATED OR RECEIVED |  | 35            |  | ON HAND        |  | 2046      |  |
| DOMESTIC WATER                                                         |  | ON HAND                 |  | 815                   |  | CONSUMED                         |  | 78                |  | LUBE OIL                   |  | ON HAND       |  | -                      |  | RECEIVED         |  | -                        |  | DIESEL OIL             |  | ON HAND                |  | -             |  | RECEIVED       |  | -         |  |
| LOW PRESS. EVAPORATORS (No. of hrs. operated) (Fresh water made gals.) |  | 24                      |  | 2200                  |  | L.O. CENTRIFUGE - HOURS OPERATED |  | 1200 TO 1600      |  | 1600 TO 2000               |  | 2000 TO 2400  |  | 2400 TO 0400           |  | 0400 TO 0800     |  | 0800 TO 1200             |  | 4                      |  | 4                      |  | 4             |  | 4              |  | 4         |  |
| SUMMARY                                                                |  | RUNNING TIME            |  | 2411440               |  | PROPELLER SLIP (%)               |  | 1.642             |  | DETENTION TIME             |  | -             |  | BBL FUEL/MI            |  | 114% PRO         |  | TOTAL REVOLUTIONS        |  | 137410                 |  | WIND DIRECTION         |  | 270°-10 KTS.  |  | AVERAGE R.P.M. |  | 25.4/96.2 |  |
|                                                                        |  | TOTAL MILES BY ENGINE   |  | 517                   |  | STATE OF SEA                     |  | 270°-2'           |  | TOTAL MILES BY OBSERVATION |  | 458           |  | STATE OF WEATHER       |  | 0' cloud         |  |                          |  |                        |  |                        |  |               |  |                |  |           |  |

REMARKS

1200-1600 WATCH

Underway 18 mags. - Mach. in operation: B-3, B-4, C-3, C-4, M-2, A-2, MC-3, AC-2, E-1, ME-3, AE-3, D-3, D-4, P-3, P-4, F-3, F-4, G-1, S-1, K-2, LC-2, W-4, FS-2, + BB-2. - Changed & cleaned F.O. disch. strainers & bottom burners. - Made inspection of all mach. & spaces - Pumped bilges - Complied with all standing orders - Tested throttling for L.O. trip, over-speed trip & low L.O. alarm on main unit - N.B.C. drill @ 1515 - Secured from N.B.C. drill @ 1529

WATCH ENGR'S SIGNATURE

*D. L. Menner*

1600-2000 WATCH

Equipment operation as before. Blew tubes on both boilers. Changed & cleaned F.O. burners & strainers. 1st A.P. reported, C. E. Tadd, wiper (389-4), & J. L. Fitzgerald, wiper (389-7) reported to ship's hospital for medical treatment. As reported by Eng. Storkberg, the inventory for classes 3-65 & 366 part 2, has been completed in accordance with NPSUP, Pub. 256, para. 1458, spare parts. Inventory shows 84.7% deficiencies. No. 2 Air compressor did not start on low air pres. Pumped cells from #2 P&S D.B. Pumped bilges. Made routine test & inspection. W.T. doors close from bridge.

WATCH ENGR'S SIGNATURE

*J. M. Stebb*

2000-2400 WATCH

Underway on 18 mags, changed top burner & cleaned F.O. discharge strainers, checked & cleaned F.O. strainers of #3 & #4 aux. Gen. chlorine test tank. 3 P.P.M. System. 1 P.P.M. made routine check of all mach. space, pumped out bilge, added 1 qt of chlorine to #3 @ 2345

WATCH ENGR'S SIGNATURE

*J. Lane*

2400-0400 WATCH

Underway 18 mags - Mach. as before - Changed & cleaned F.O. disch. strainers, bottom burners & main unit L.O. strainer - Pumped bilges - Made inspection of all mach. & spaces - Complied with all standing & night orders

WATCH ENGR'S SIGNATURE

*D. L. Menner*

0400-0800 WATCH

Equipment in operation as before. Changed & cleaned F.O. burners & strainers. Pumped cells from #2 P&S D.B. Pumped bilges. 0630 Called plumber-Talenti for plumbing repair in Main Deck. Discovered pin hole leak in aux line. Rupt. #3 aux condenser, located off sticker to condenser, from aux line pump disch. valve. Made routine test & inspection

WATCH ENGR'S SIGNATURE

*J. M. Stebb*

0800-1200 WATCH

Underway on 19 mags, Blew Tube on #3 & #4 failed @ 0755 to 0815 - changed top burner & cleaned F.O. discharge strainers, made a temporary patch on aux. circ. pump discharge to #3 aux. condenser. chlorine test tank. 5 P.P.M. System. 4 P.P.M. made routine check of all mach. space, pumped out bilge

WATCH ENGR'S SIGNATURE

*J. Lane*

CHIEF ENGINEER

1st Vol.

Completed inventory of 1st Vol. Plumber 65 & 66 part 2.

Minor work in bilges reported to sick bay.

Fast inventory @ 2400 hrs; 11116 lbs; 40% per cent water in bilge. 11539 lbs.

|                 |            |       |
|-----------------|------------|-------|
| #3              | BLRS.      | #4    |
| 8.76            | P.A.K.     | 9.93  |
| 12.26           | T.A.K.     | 13.43 |
| 2.49            | CHL.       | 2.90  |
| 40              | PHOS.      | 40    |
|                 | P.H. Cond. | 8     |
| 40              | P.H. D.C.  | 40    |
| CHEMICALS ADDED |            |       |
|                 | ADJ.       |       |
|                 | G.C.       |       |
|                 | A.R.C.     |       |
| STEAMING HOURS  |            |       |
| 1050            | P.S.       | 1844  |
| 1030            | W.S.       | 1844  |

CHIEF ENGR'S SIGNATURE

*J. M. Stebb*