

SHIP'S DEGAUSSING LOG

NAVORD FORM 1570 (1/47)
(Supersedes Navord Form DG 823)

NAME OF SHIP

USAT GENERAL EDWIN D. PATRICK

Ex-USS ADMIRAL C.F. HUGHES

ACTION (Installation, ranging determing, CC Coils Inspection, repair modification, etc.)	DATE	REMARKS (Pertinent details of action; Watch List No. if based on Watch List entry.)	RESISTANCE TO GROUND (Megohms)			
			M	I	P	X
INSPECTION	6 Apr. '48	NNS4	.3	1	1	
FOLDER ISSUED	26 Apr. 48					
CALIBRATED	26 Apr. 48	Charts 1 and 2				
Inspection	3-16-51	Satisfactory. Removed obsolete installation certificates, charts and old degaussing folder from ship. 10-Whitworth FMC. 1 2 3				
MAR. 29. 51.		RAN RANGE AT APRAX HARBOUR ON N. HEADING				
Inspection	4/16/51	Ammeter should be checked and repaired as necessary. Otherwise OK. P. H. H.	0.8	1.0	1.0	
April 23		Cable Energized on Max Amperage				
APRIL 30.		COILS ENERGIZED ON MAX AMPERAGE.				
MAY 7		" " " " "				
MAY 14		" " " " "				
MAY 21		" " " " "				
JUNE 4		" " " " "				
JUNE 11		" " " " "				
JUNE 19		" " " " "				
JUNE 26		" " " " "				
JULY 16		" " " " "				
July 24		" " " " "				

This log is to be kept in the Degaussing Folder for information of Degaussing Authorities. Entries are to be made by Degaussing Authorities, not by ship's personnel.

ACTION (Installation, ranging determing, CC Coils inspection, repair modification, etc.)	DATE	REMARKS (Pertinent details of action; Watch List No. if based on Watch List entry.)	RESISTANCE TO GROUND (Megohms)			
			M	I	P	A
July 30, 1951		COILS ENERGIZED ON MAXIMUM APPERAGE.				
Aug 6/51		COILS ENERGIZED ON MAXIMUM APPERAGE.				
Aug 20/51		0800-1200 HEAT TEST CONDUCTED.				
Aug 27/51		0800-1200 HEAT TEST CONDUCTED.				
Sept 3/51		" " " " " "				
SEPT 11/51		1100-1500 HEAT TEST CONDUCTED.				
SEPT 24/51		0855-0905 RAN S.F. DEGAUSSING RANGE. RECEIVED WORD BY SHIP TO SHORE RADIO THAT TEST WAS SATISFACTORY.				
SEPT 24/51		0800-1200 HEAT TEST CONDUCTED				
OCT 1/51		" " " " " "				
OCT 8/51		" " " " " "				
OCT 16/51		RAN S.F. DEGAUSSING RANGE				
OCT 22/51	"	ON EASTERLY HEADING, RECEIVED WORD BY SHIP TO SHORE RADIO TEST WAS SATISFACTORY.				
OCT 23/51		RAN S.F. DEGAUSSING RANGE ON WESTLY HEADING, RECEIVED MESSAGE FROM STATION "TEST" SATISFACTORY.				
OCT 31, 1951		HEAT TEST.				
Nov 27/1951		Heat Test.				
NOV 29/1951		Port Pearl Harbor, T.H. Degaussing Range on W'y Heading Sta. Report "Test Satisfactory"				

SHIP'S DEGAUSSING LOG (BACK)

NAVORD FORM 1570 (1/47)
(Supersedes Navord Form DG 823)

7581

12/5/51 Heat Test.
12/16/51 Heat Test.
20/4/52 Same Satisfactory

DEGAUSSING LOG

NAVORD FORM DG 823 (REV. 10/84)

NAME OF SHIP _____

ACTION (Installation, ranging determing, CC Coils inspection, repair modification, etc.)	DATE	REMARKS (Pertinent details of action; Watch List No. if based on Watch List entry.)	RESISTANCE TO GROUND (Megohms)		
			M	I	P
Inspection	4/9/52	O.K.	P/Towia	1.0	1.5 1.5
Inspection	4/25/52	Satisfactory	Kovacs, J.A. EMP	1.1	1.5 1.5
Inspected	6/11/52	Satisfactory	Kovacs, J.A. EMP	1.1	1.75 1.25
INSPECTED	8-15-52	Satisfactory	Denny, R.D.	2.5	2.5 2.5
"	7/22/52	O.K.	P/Towia	1.0	.5 .8
"	11/6/52	O.K.	P/Davis	0.3	0.6 0.6
"	3/5/53	O.K.	P/Davis	0.4	0.9 1.0
"	6/18/53	O.K.	P/Davis	0.8	0.4 0.8
		I indicated light on unit for 10 min. No change in resistance.			
Inspection	10/27/53	O.K.	P/Towia	0.8	1.5 1.6
Inspection	12/21/53	Satisfactory	Handelman	0.2	0.2 0.3
"	3/17/54	O.K.	P/Davis	1.0	0.3 0.8
"	6/25/54	O.K.	P/Davis	0.7	0.4 0.7
"	10/5/54	O.K.	P/Davis	0.5	0.35 0.5
Inspection & Test	8/29/55	Magnet stick Satisfactory	V.L. Schuller	1.1	.7 .9
Repair	10/25/55	Bridged 2 tube type resistors of P coil rheostat, resistors burned open circuit	J. Womb Ch. Elect.	12	N D

This log is to be kept in the Degaussing Folder for information of Degaussing Authorities. Entries are to be made by Degaussing Authorities, not by ships' personnel.

RESTRICTED

SHIP'S FORCE DEGAUSSING MAINTENANCE RECORD

NAVSHIPS 1009 (7-47)

INSTRUCTIONS:

SHIP'S FORCE TO MAKE ENTRIES WEEKLY

a. Indicate as satisfactory or unsatisfactory in columns (a) below the condition and operation of each coil energized in accordance with paragraph 16 of DGP41 or paragraph 16 of DGP42 or 43 in Degaussing Folder.

b. Indicate in columns (b) below insulation resistance to ground in megohms for each coil in accordance with paragraph 16 of DGP41 or paragraph 17 of DGP42 or 43 in Degaussing Folder.
c. Indicate under Remarks unsatisfactory conditions, repairs, date connection boxes drained, etc.

NAME OF SHIP

USAT GENERAL EDWIN D. PATRICK

DATE	M COIL		F, I, DECK COIL*		A, P, REAR COIL*		XXXXXXXXXX		REMARKS
	(a)	(b)	(a)	(b)	(a)	(b)	(a)	(b)	
3 MAR '51	SAT.		SAT.		SAT.				COILS ENERGIZED FROM 0100-0200 EA MORNING
11 MAR. 51	SAT.	100,000 0.443 100,000	SAT.	300,000 0.443	SAT.	300,000 0.443			COILS ENERGIZED FROM 0830-0930 DAILY.
18 MAR 51	SAT.	0.443 200,000	SAT.	600,000 0.443	SAT.	800,000 0.443			COILS ENERGIZED 0930-0930 DAILY
26 MAR. 51	SAT.	200,000	SAT.	500,000	SAT.	700,000			COILS ENERGIZED 0830-0930 DAILY
2 APR. 51	SAT.	200,000	SAT.	400,000	SAT.	500,000			COILS ENERGIZED FROM 0830-0930 DAILY.
9 APR. 51	SAT.	600,000	SAT.	800,000	SAT.	800,000			COILS ENERGIZED FR. 0830-0930 DAILY
17 APR. 51	SAT.	2.	SAT.	2.5	SAT.	2.			COILS ENERGIZED FR. 0830-0930 DAILY
23 APR. 51	SAT.	2.5	SAT.	1.8	SAT.	2.0			COILS ENERGIZED FR. 0830-0930 DAILY.
30 APR. 51	SAT.	4.0	SAT.	3.0	SAT.	3.0			COILS ENERGIZED FR. 0830-0930 DAILY
MAY 7/51	SAT.	1.0	SAT.	2.0	SAT.	2.0			COILS ENERGIZED FR. 0830-0930 DAILY
MAY 14/51	SAT.	2.0	SAT.	2.0	SAT.	2.0			COILS ENERGIZED FR. 0830-0930 DAILY
MAY 21/51	SAT.	.15	SAT.	.75	SAT.	.8			COILS ENERGIZED FR. 0830-0930 DAILY
MAY 28/51	SAT.	1.5	SAT.	3.0	SAT.	1.5			COILS ENERGIZED DAILY FR. 0830-0930.
JUNE 4/51	SAT.	.5	SAT.	1.5	SAT.	5			COILS ENERGIZED DAILY FR. 0830-0930.
JUNE 11/51	SAT.	.3	SAT.	.6	SAT.	.8			COILS ENERGIZED DAILY FR. 0830-0930
JUNE 19/51	SAT.	.4	SAT.	.4	SAT.	.3			COILS ENERGIZED FR. 0830-0930 DAILY
JUNE 25/51	SAT.	.3	SAT.	.5	SAT.	1.0			COILS ENERGIZED FR. 0830-0930 DAILY
JULY 16/51	SAT.	.2	SAT.	.6	SAT.	.8			COILS ENERGIZED DAILY FR. 0830-0930.
JULY 23/51	SAT.	1.5	SAT.	2.0	P	3.0			COILS ENERGIZED DAILY FR. 0830-0930.
JULY 30/51	SAT.	.2	SAT.	.4	SAT.	.3			COILS ENERGIZED FR. 0830-0930
AUG 4/51	SAT.	.1	SAT.	.2	SAT.	.3			COILS ENERGIZED DAILY FR. 0830-0930.
AUG 26/51	SAT.	.3	SAT.	.4	SAT.	.6			COILS ENERGIZED DAILY FR. 0830-0930.

Fill out in cases where installed - leave blank for ships with M coil only.

DATE	M COIL		P, I, COIL COIL*		P, P, COIL COIL*		A COIL		REMARKS
	(a)	(b)	(a)	(b)	(a)	(b)	(a)	(b)	
Aug 27/51	SAT	.1	SAT	.2	SAT	.3			COILS ENERGIZED DAILY FR. 0830-0930.
Sept. 3/51	SAT	300,000	SAT.	300,000	SAT	300,000			COILS ENERGIZED DAILY FR. 0830-0930.
SEPT 10/51	SAT	800,000	SAT.	600,000	SAT	800,000			COILS ENERGIZED DAILY FR. 0830-0930.
COLD REMAINS		500,000		500,000		800,000			COILS ENERGIZED DAILY FR. 0830-0930.
SEPT 24/51	SAT	200,000	SAT.	250,000	SAT	400,000			COILS ENERGIZED DAILY FR. 0830-0930.
COLD		200,000		200,000		300,000			COILS ENERGIZED DAILY FR. 0830-0930.
OCT 4/51	HOT SAT.	200,000	SAT.	200,000	SAT.	100,000			COILS ENERGIZED DAILY FR. 0830-0930.
COLD		150,000		700,000		700,000			COILS ENERGIZED DAILY FR. 0830-0930.
OCT 8/51	HOT SAT	500,000	SAT.	200,000	SAT	100,000			COILS ENERGIZED DAILY FR. 0830-0930.
COLD		700,000	SAT.	100,000,000		800,000			COILS ENERGIZED DAILY FR. 0830-0930.
OCT 15/51	HOT SAT	600,000		100,000,000	SAT	500,000			COILS ENERGIZED DAILY FR. 0830-0930.
COLD		800,000		200,000		100,500,000			COILS ENERGIZED DAILY FR. 0830-0930.
OCT. 24/51	HOT SAT.	600,000	SAT.	100,000,000	SAT.	500,000			COILS ENERGIZED DAILY FR. 0830-0930.
COLD		.9		1.5		1.0			COILS ENERGIZED DAILY FR. 0830-0930.
OCT. 31/51	HOT SAT	.33	SAT.	.6	SAT	.55			COILS ENERGIZED DAILY FR. 0830-0930.
COLD		.15		.7		.19			
NOV. 14/51	HOT SAT		SAT		SAT.				
COLD		.2		.2		.2			Coils Energized Daily Fr. 0830-0930.
NOV 27/51	HOT SAT		SAT		SAT				Coils Energized Daily Fr. 0830-0930.
DEC 5/51	cold HOT SAT	.12	SAT	.4	SAT	.15			Coils Energized Daily Fr. 0830-0930.
DEC 18/51	cold HOT SAT	.1	SAT	.2	SAT	.12			Coils Energized Daily Fr. 0830-0930.
JAN. 7/52	cold HOT SAT.	.6	SAT	.8	SAT	.1			Coils Energized Daily Fr. 0830-0930.
JAN 19/52	cold HOT SAT.	.28	SAT	.3	SAT	.36			Coils Energized Daily Fr. 0830-0930.
JAN 31/52	cold HOT SAT.	0.8		0.9		1.0			Coils Energized Daily Fr. 0830-0930.
JAN 1/52	cold HOT SAT.	0.3	SAT.	0.4	SAT	0.4			Coils Energized Daily Fr. 0830-0930.
JAN 13/52	cold HOT SAT.	0.6		0.6		0.1			Coils Energized Daily Fr. 0830-0930.
JAN 25/52	cold HOT SAT.	0.4	SAT.	0.5	SAT.	0.5			Coils Energized Daily Fr. 0830-0930.
JAN 27/52	cold HOT SAT.	0.9		1.0		0.9			Coils Energized Daily Fr. 0830-0930.
JAN 29/52	cold HOT SAT.	0.6	SAT.	0.7	SAT.	0.5			Coils Energized Daily Fr. 0830-0930.
JAN 31/52	cold HOT SAT.	0.8		0.8		1.0			Coils Energized Daily Fr. 0830-0930.
FEB 1/52	cold HOT SAT.	0.3	SAT.	0.4	SAT.	0.4			Coils Energized Daily Fr. 0830-0930.
FEB 4/52	cold HOT SAT.	1.5		1.5		2.0			Coils Energized Daily Fr. 0830-0930.
FEB 12/52	cold HOT SAT.	0.6	Jst	0.6	Jst	0.6			Coils Energized Daily Fr. 0830-0930.
FEB 25/52	cold HOT SAT.	1.0		1.0		1.5			Coils Energized Daily Fr. 0830-0930.
FEB 27/52	cold HOT SAT.	0.3	Jst	0.4	Jst	0.5			Coils Energized Daily Fr. 0830-0930.
FEB 29/52	cold HOT SAT.	1.2		.9		1.0			Coils Energized Daily Fr. 0830-0930.
FEB 12/52	cold HOT SAT.	.7	Jst	.7	Jst	.6			Coils Energized Daily Fr. 0830-0930.
MAR 4/52	cold HOT SAT.	2.0		1.7		1.5			Coils Energized Daily Fr. 0830-0930.
MAR 11/52	cold HOT SAT.	.8	Jst	1.0	Jst	1.0			Coils Energized Daily Fr. 0830-0930.
MAR 19/52	cold HOT SAT.	1.5		1.5		1.5			Coils Energized Daily Fr. 0830-0930.
MAR 24/52	cold HOT SAT.	0.4	Jst	0.6	Jst	0.6			Coils Energized Daily Fr. 0830-0930.
MAR 26/52	cold HOT SAT.	1.0		1.0		1.0			Coils Energized Daily Fr. 0830-0930.
MAR 28/52	cold HOT SAT.	0.3	SAT	0.6	SAT	0.6			Coils Energized Daily Fr. 0830-0930.
MAR 30/52	cold HOT SAT.	.8		.8		1.0			Coils Energized Daily Fr. 0830-0930.
MAR 31/52	cold HOT SAT.	0.2	Jst	0.5	Jst	0.8			Coils Energized Daily Fr. 0830-0930.
APR 1/52	cold HOT SAT.	1.5		1.5		1.0			Coils Energized Daily Fr. 0830-0930.
APR 2/52	cold HOT SAT.	0.4	Jst	0.7	Jst	0.8			Coils Energized Daily Fr. 0830-0930.

*Fill out in cases where installed - leave blank for ships with M coil only.

SHIP'S FORCE DEGAUSSING MAINTENANCE RECORD

NAVSHIPS 1009 (REV. 10-50)

INSTRUCTIONS:

SHIP'S FORCE TO MAKE ENTRIES WEEKLY

a. Indicate as satisfactory or unsatisfactory in columns (a) below the condition and operation of each coil energized in accordance with paragraph 16 of DGP41 or paragraph 16 of DGP42 or 43 in Degaussing Folder and Article 81-241 of Buships Manual.

b. Indicate in columns (b) below insulation resistance to ground in megohms for each coil in accordance with paragraph 16 of DGP41 or paragraph 17 of DGP42 or 43 in Degaussing Folder.

c. Indicate under Remarks unsatisfactory conditions, repairs, date connection boxes drained, etc.

NAME OF SHIP

DATE	M COIL		I, II COIL*		P, OR MAX COIL*		A COIL*		REMARKS
	(a)	(b)	(a)	(b)	(a)	(b)	(a)	(b)	
Apr. 10/52	T 1604 Departure		San Francisco		Voy. #18, Fan Range		Satisfactorily on West heading		energized 4 hrs. at A.B.W. Max. amps & daily 0830-0930
	Hot	1.0	Jst	1.0	Jst	1.0			
Apr. 14/52	Cold Jst		Jst		Jst		energized 4 hrs at Max. amps & daily 0830-0930		energized 4 hrs at Max. amps & daily 0830-0930
	Hot	0.8	Jst	0.2	Jst	0.2			
Apr. 21/52	Cold Jst		Jst		Jst		energized 4 hrs at Max. amps & daily 0830-0930		energized 4 hrs at Max. amps & daily 0830-0930
	Hot	0.15	Jst	0.3	Jst	0.3			
Apr. 24/52	Cold Jst		Jst		Jst		energized 4 hrs at Max. amps & daily 0830-0930		energized 4 hrs at Max. amps & daily 0830-0930
	Hot	0.4	Jst	0.3	Jst	0.7			
May 7/52	Cold Jst		Jst		Jst		energized 4 hrs at Max. amps & daily 0830-0930		energized 4 hrs at Max. amps & daily 0830-0930
	Hot	0.3	Jst	0.45	Jst	0.5			
May 15/52	T-0844 Arrival		San Francisco		Voy. #18, Fan Range		Satisfactorily on East heading		energized 4 hrs at Max. amps & daily 0830-0930
	Hot Jst	0.3	Jst	0.6	Jst	0.7			
May 19/52	Cold Jst		Jst		Jst		energized 4 hrs on Max. amps & daily from 0830-0930		energized 4 hrs on Max. amps & daily from 0830-0930
	Hot	1.5	Jst	3.5	Jst	0.4			
May 26/52	Cold Jst		Jst		Jst		energized 4 hrs on Max. amps & daily from 0830-0930		energized 4 hrs on Max. amps & daily from 0830-0930
	Hot	0.3	Jst	0.8	Jst	0.8			
May 31/52	Departure Guam		Voy. #19, Fan Range		Satisfactorily on N heading		energized 4 hrs on Max. amps & daily from 0830-0930		energized 4 hrs on Max. amps & daily from 0830-0930
	Hot	0.2	Jst	0.45	Jst	0.4			
June 2/52	Cold Jst		Jst		Jst		energized 4 hrs weekly at max. amps & daily from 0830-0930		energized 4 hrs weekly at max. amps & daily from 0830-0930
	Hot	0.4	Jst	0.8	Jst	0.8			
June 9/52	Cold Jst		Jst		Jst		energized 4 hrs weekly at max. amps & daily from 0830-0930		energized 4 hrs weekly at max. amps & daily from 0830-0930
	Hot	0.7	Jst	1.2	Jst	1.2			
June 13/52	0858 Arrival		San Francisco		Voy. #19, Fan Range		Satisfactorily on East heading		energized 4 hrs on Max. amps & daily from 0830-0930
	Hot Jst	0.15	Jst	0.36	Jst	0.35			
June 30/52	Cold Jst		Jst		Jst		energized 4 hrs on Max. amps & daily from 0830-0930		energized 4 hrs on Max. amps & daily from 0830-0930
	Hot	0.4	Jst	0.7	Jst	0.8			
July 1/52	Arrival Pearl Hbr.		Fan Range		Satisfactorily on heading 002 (pgc)		energized 4 hrs on Max. amps & daily from 0830-0930		energized 4 hrs on Max. amps & daily from 0830-0930
	Hot Jst	0.1	Jst	0.45	Jst	0.8			
July 2/52	Departure Pearl Hbr.		Fan Range		Satisfactorily on heading 183 (pgc)		energized 4 hrs on Max. amps & daily from 0830-0930		energized 4 hrs on Max. amps & daily from 0830-0930
	Hot Jst	0.1	Jst	0.45	Jst	0.8			
July 7/52	Cold Jst		Jst		Jst		energized 4 hrs on Max. amps & daily from 0830-0930		energized 4 hrs on Max. amps & daily from 0830-0930
	Hot	0.75	Jst	0.3	Jst	0.85			
July 10/52	Arrival Apra Hbr, Guam		Fan Range		Satisfactorily on heading 172 (pgc)		energized 4 hrs on Max. amps & daily from 0830-0930		energized 4 hrs on Max. amps & daily from 0830-0930
	Hot Jst	0.1	Jst	0.2	Jst	0.2			
July 17/52	Departure Guam		Fan Range - received no report		on results		energized 4 hrs on Max. amps & daily from 0830-0930		energized 4 hrs on Max. amps & daily from 0830-0930
	Hot Jst	0.1	Jst	0.2	Jst	0.2			
July 14/52	Cold Jst		Jst		Jst		energized 4 hrs on Max. amps & daily from 0830-0930		energized 4 hrs on Max. amps & daily from 0830-0930
	Hot	0.25	Jst	0.4	Jst	0.5			
July 21/52	Cold Jst		Jst		Jst		energized 4 hrs on Max. amps & daily from 0830-0930		energized 4 hrs on Max. amps & daily from 0830-0930
	Hot	0.6	Jst	0.9	Jst	1.0			

*Fill out in cases where installed - leave blank for ships with M coil only.

DATE	M COIL		F, I, OR L COIL*		Q, P, OR MAUX COIL*		A COIL*		REMARKS
	(a)	(b)	(a)	(b)	(a)	(b)	(a)	(b)	
July 31/52	Departure		San Francisco		Voy. #21		San Francisco		270° Satisfactorily on CSE energized 4 hrs on max. amps & daily from 0830-0930
Aug 4/52	Hot Jst	0.2	Jst	0.3	Jst	0.4			
Aug 4/52	cold Jst	0.6	Jst	0.8	Jst	0.9			
Aug 11/52	Hot Jst	0.1	Jst	0.2	Jst	0.2			energized 4 hrs on max. amps & daily from 0830-0930
Aug 11/52	cold Jst	0.3	Jst	0.6	Jst	0.6			
Aug 14/52	Arrival		Gusm		Voy #21		San Francisco		Satisfactorily on South heading
Aug 16/52	Departure		Gusm		San Francisco		San Francisco		Satisfactorily on North heading
Aug 18/52	Hot Jst	0.1	Jst	0.1	Jst	0.15			energized 4 hrs on max. amps & daily from 0830-0930
Aug 18/52	cold Jst	0.2	Jst	0.5	Jst	0.6			
Aug 25/52	Hot Jst	0.2	Jst	0.3	Jst	0.4			energized 4 hrs on max. amps & daily from 0830-0930
Aug 25/52	cold Jst	0.1	Jst	0.3	Jst	0.3			
Aug 28/52	Arrival		San Francisco		San Francisco		San Francisco		Satisfactorily on East heading
Sept 8/52	Hot Jst	0.2	Jst	0.2	Jst	0.2			energized 4 hrs on max. amps & daily from 0830-0930
Sept 8/52	cold Jst	0.4	Jst	0.1	Jst	0.2			
Sept 15/52	Hot Jst	0.1	Jst	1.0	Jst	0.15			energized 4 hrs on max. amps & daily from 0830-0930
Sept 15/52	cold Jst	0.5	Jst	0.5	Jst	0.3			
Sept 18/52	Arrival		Gusm		Voy. #22		San Francisco		Satisfactorily on S heading
Sept 20/52	Departure		Gusm		San Francisco		San Francisco		did not get clean on N heading - on N heading
Sept 22/52	Hot Jst	0.2	Jst	0.2	Jst	0.3			energized 4 hrs on max. amps & daily from 0830-0930
Sept 22/52	cold Jst	0.3	Jst	0.3	Jst	0.5			
Sept 29/52	Hot Jst	0.25	Jst	0.2	Jst	0.25			energized 4 hrs on max. amps & daily from 0830-0930
Sept 29/52	cold Jst	0.4	Jst	0.4	Jst	0.3			
Oct 2/52	Arrival		San Francisco		San Francisco		San Francisco		Satisfactorily on East heading
Oct 9/52	Departure		San Francisco		San Francisco		San Francisco		Satisfactorily on West heading
Oct 13/52	Hot Jst	.25	Jst	.2	Jst	.25			energized 4 hrs on max. amps & daily from 0830-0930
Oct 13/52	cold Jst	.4	Jst	.3	Jst	.1			
Oct 20/52	Hot Jst	.09	Jst	.15	Jst	.12			energized 4 hrs on max. amps & daily from 0830-0930
Oct 20/52	cold Jst	.3	Jst	.4	Jst	.5			
Oct 23/52	Arrival		Gusm		San Francisco		San Francisco		on S heading - No results received
Oct 24/52	Departure		Gusm		San Francisco		San Francisco		on N heading - No results obtained
Oct 24/52	DB Station replied to request for results that "DB Condition not urgent" Depth of water not sufficient for test								
Oct 27/52	Hot Jst	0.2	Jst	0.4	Jst	0.4			energized 4 hrs on max. amps & daily from 0830-0930
Oct 27/52	cold Jst	0.3	Jst	0.4	Jst	0.4			
Nov 3/52	Hot Jst	0.25	Jst	0.4	Jst	0.25			energized 4 hrs on max. amps & daily from 0830-0930
Nov 3/52	cold Jst	0.3	Jst	0.3	Jst	0.5			
Nov 20/52	Departure		S/F		San Angel Island		San Angel Island		Satisfactorily on N & S headings
Nov 24/52	Hot Jst	0.4	Jst	0.4	Jst	0.5			energized 4 hrs on max. amps & daily from 0830-0930
Nov 24/52	cold Jst	0.3	Jst	0.1	Jst	0.1			

*Fill out in cases where installed - leave blank for ships with M coil only.

SHIP'S FORCE DEGAUSSING MAINTENANCE RECORD

NAVSHIPS 1009 (REV. 10-50)

INSTRUCTIONS:

SHIP'S FORCE TO MAKE ENTRIES WEEKLY

a. Indicate as satisfactory or unsatisfactory in columns (a) below the condition and operation of each coil energized in accordance with paragraph 16 of DGP41 or paragraph 16 of DGP42 or 43 in Degaussing Folder and Article 81-241 of Buships Manual.

b. Indicate in columns (b) below insulation resistance to ground in megohms for each coil in accordance with paragraph 16 of DGP41 or paragraph 17 of DGP42 or 43 in Degaussing Folder.

c. Indicate under Remarks unsatisfactory conditions, repairs, date connection boxes drained, etc.

NAME OF SHIP

DATE	M COIL		F, I, OR L COIL*		Q, P, OR MAUX COIL*		A COIL*		REMARKS
	(a)	(b)	(a)	(b)	(a)	(b)	(a)	(b)	
Dec. 1/52	Hot	0.2		0.15		0.2			
	Cold Jst	0.4	Jst	0.3	Jst	0.4			
Dec. 3/52	Arrival Guam ran range on J heading - received no word on results								
Dec. 4/52	Departure Guam ran range on N heading. Received message from DG Station: Degaussing Condition not urgent, Range too shallow for further analysis (050025Z).								
Dec. 15/52	Hot	.15		0.1		0.2			Energized 4 hrs on max 2mps & daily from 0730 to 0930 2T Jst
	Cold Jst	.3	Jst	0.4	Jst	0.5			
Dec. 22/52	Hot	0.3		0.2		0.3			Energized 4 hrs on max 2mps & daily from 0730 to 0930 2T Jst
	Cold Jst	0.3	Jst	0.3	Jst	0.4			
Dec. 31/52	Departure San Francisco Voyage #25 did not run range due to late departure								
Jan 5/53	Hot	1.7		1.7		1.7			Energized 4 hrs on max 2mps & daily from 0730 to 0930 2T Jst
	Cold Jst	1.0	Jst	1.0	Jst	1.5			
Jan 12/53	Hot	1.5		1.3		1.5			Energized 4 hrs on max 2mps & daily from 0730 to 0930 2T Jst
	Cold Jst	1.3	Jst	1.2	Jst	1.5			
Jan 19/53	Hot	1.5		1.4		1.5			Energized 4 hrs on max 2mps & daily from 0730 to 0930 2T Jst
	Cold Jst	1.3	Jst	1.4	Jst	1.2			
Jan 25/53	Arrival San Francisco Voyage #25 did not run range DG Range secured (Sunday)								
Feb 3/53	Departure San Francisco Voyage #26 ran Harbor Entrance Loop Range Jst 1438 hrs. Reported Jst satisfactory								
Feb 9/53	Hot	1.5		1.5		1.5			Energized 4 hrs on max 2mps & daily from 0730 to 0930 2T Jst
	Cold Jst	0.7	Jst	1.1	Jst	1.2			
Feb 16/53	Arrival Guam ran range								
Feb. 17/53	Departure Guam ran range - requested results from DG Station & received following reply via radiotelephone: On request degaussing if your degaussing condition be considered critical, you would be notified by messenger. Otherwise the depth of our range does not check your sized ship								
Mar 2/53	Hot	0.9		1.0		1.1			Energized 4 hrs on max 2mps & daily from 0730 to 0930 2T Jst
	Cold Jst	1.9	Jst	1.9	Jst	2.5			
Feb 24/53	Hot	1.5		1.1		0.9			Energized 4 hrs on max 2mps & daily from 0730 to 0930 2T Jst
	Cold Jst	2.8	Jst	2.1	Jst	2.5			
Mar 5/53	ON Arrival San Francisco Voy. #26 ran Harbor Entrance Loop Range - Army Tug got in way and spoiled run - no results								

*Fill out in cases where installed - leave blank for ships with M coil only.

DATE	M COIL		F, I, OR L COIL*		Q, P, OR MAUX COIL*		A COIL*		REMARKS
	(a)	(b)	(a)	(b)	(a)	(b)	(a)	(b)	
MAY 16-53	HOT	0.8		0.9		0.9			ENERGIZED 3 HRS. ON MAX. AMPS & DAILY FROM 0830 - 0930
	COLD	1.8		2.2		2.5			
MAY 23-53	HOT	1.0		1.3		1.1			ENERGIZED 3 HRS. ON MAX. AMPS & DAILY FROM 0830 - 0930
	COLD	2.2		3.0		2.6			
MAY 30-53	HOT	0.7		1.6		1.7			ENERGIZED 4 HOURS ON MAX. AMPS & DAILY FROM 0830 - 0930
	COLD	11.7		2.4		2.0			
4-20-53	HOT	0.9		0.8		1.8			ENERGIZED 4 HOURS ON MAX. AMPS & DAILY FROM 0830 - 0930
	COLD	2.6		0.2		0.7			
4-27-53	HOT	0.8		0.8		0.5			ENERGIZED 4 HOURS ON MAX. AMPS & DAILY FROM 0830 - 0930
	COLD	1.7		1.4		0.7			
5-4-53	HOT	1.0		0.4		0.9			ENERGIZED 4 HOURS ON MAX. AMPS & DAILY FROM 0830 - 0930
	COLD	2.4		0.8		1.4			
5-11-53	HOT	0.8		0.8		1.2			ENERGIZED 4 HOURS ON MAX. AMPS & DAILY FROM 0830 - 0930
	COLD	1.0		0.7		1.7			
5-25-53	HOT	0.4		0.3		0.6			ENERGIZED 4 HOURS ON MAX. AMPS & DAILY FROM 0830 - 0930
	COLD	1.1		0.8		1.8			
6-8-53	HOT	0.3		0.2		0.5			ENERGIZED 4 HOURS ON MAX. AMPS & DAILY FROM 0830 - 0930
	COLD	1.0		0.7		1.3			
7-22-53	HOT	1.5		1.5		0.2			ENERGIZED 4 HOURS ON MAX. AMPS & DAILY FROM 0830 - 0930
	COLD	0.5		0.6		0.6			
7-27-53	HOT	1.75		1.75		1.25			ENERGIZED 4 HOURS ON MAX. AMPS & DAILY FROM 0830 - 0930
	COLD	1.5		1.5		.1			
8-3-53	HOT	1.25		1.0		1.00			ENERGIZED 4 HOURS ON MAX. AMPS & DAILY FROM 0830 - 0930
	COLD	1.250		1.200		1.250			
8-31-53	HOT	.1		.75		.1			"
	COLD	.2		.15		.2			
9-14-53	HOT	1.5		.1		.2			"
	COLD	1.5		.2		.5			
10-5-53	HOT	.3		.2		.4			"
	COLD	.1		.50		.75			
10-11-53	HOT	.2		.1		.75			"
	COLD	.6		.5		.3			
10-29-53	DEGAUSSING SATISFACTORY								
11-2-53	HOT	.2		.05		.15			"
	COLD	.6		.1		.3			
11-9-53	HOT	.2		.1		.5			"
	COLD	.4		.3		.1			
11-23-53	HOT	.2		.2		.05			"
	COLD	.4		.4		.1			
12-10-53	HOT	.15		.1		.06			"
	COLD	.35		.4		.2			
12-20-53	Arrived Guam. Ran range on E heading. Satisfactory.								
12-21-53	Departed Guam. Ran range on E heading. Satisfactory.								

*Fill out in cases where installed - leave blank for ships with M coil only.

SHIP'S FORCE DEGAUSSING MAINTENANCE RECORD

NAVSHIPS 1009 (REV. 10-50)

INSTRUCTIONS:

SHIP'S FORCE TO MAKE ENTRIES WEEKLY

a. Indicate as satisfactory or unsatisfactory in columns (a) below the condition and operation of each coil energized in accordance with paragraph 16 of DGP41 or paragraph 16 of DGP42 or 43 in Degaussing Folder and Article 81-241 of Buships Manual.

b. Indicate in columns (b) below insulation resistance to ground in megohms for each coil in accordance with paragraph 16 of DGP41 or paragraph 17 of DGP42 or 43 in Degaussing Folder.

c. Indicate under Remarks unsatisfactory conditions, repairs, date connection boxes drained, etc.

NAME OF SHIP

DATE	M COIL		F, I, OR L COIL*		Q, P, OR MAUX COIL*		A COIL*		REMARKS
	(a)	(b)	(a)	(b)	(a)	(b)	(a)	(b)	
Dec. 1/52	Hot	0.2		0.15		0.2			
	cold Jst	0.4	Jst	0.3	Jst	0.4			
Dec. 3/52	Arrival Guam rzn range on J heading - received no word on results								
Dec. 4/52	Departure Guam rzn range on N heading. Received message from DG Station: Degaussing Condition not urgent, Range too shallow for further analysis (050025Z).								
Dec 15									
Dec. 15/52	Hot	.15		0.1		0.2			Energized 4 hrs on max
	cold Jst	.3	Jst	0.4	Jst	0.5			2mps & daily from 0830 to 0930 at Jst
Dec 22/52	Hot	0.3		0.2		0.3			Energized 4 hrs on max
	cold Jst	0.3	Jst	0.3	Jst	0.4			2mps & daily from 0830 to 0930 at Jst
Dec 31/52	Departure San Francisco Voyage #25 did not run range								
	due to late departure								
Jan 5/53	Hot	1.7		1.7		1.7			Energized 4 hrs on max
	cold Jst	1.0	Jst	1.0	Jst	1.5			2mps & daily from 0830 to 0930 at Jst
Jan 12/53	Hot	1.5		1.3		1.5			Energized 4 hrs on max
	cold Jst	1.3	Jst	1.2	Jst	1.5			2mps & daily from 0830 to 0930 at Jst
Jan 19/53	Hot	1.5		1.4		1.5			Energized 4 hrs on max
	cold Jst	1.3	Jst	1.4	Jst	1.2			2mps & daily from 0830 to 0930 at Jst
Jan 25/53	Arrival San Francisco Voyage #25, did not run range								
	DG Range secured (Sunday)								
Feb 3/53	Departure San Francisco Voyage #26 rzn Harbor Entrance Loop Range								
	St 1438 hrs. Reported Jst satisfactory								
Feb 9/53	Hot	1.5		1.5		1.5			Energized 4 hrs on max
	cold Jst	0.7	Jst	1.1	Jst	1.2			2mps & daily from 0830 to 0930 at Jst
Feb 16/53	Arrival Guam rzn range								
Feb. 17/53	Departure Guam rzn range - requested results from DG Station								
	& received following reply via radiotelephone: On request degaussing if your degaussing condition be considered critical, you would be notified by messenger. Otherwise the depth of our range does not check your sized ship								
Mar 2/53	Hot	0.9		1.0		1.1			Energized 4 hrs on max
	cold Jst	1.9	Jst	1.9	Jst	2.5			2mps & daily from 0830 to 0930 at Jst
Feb 24/53	Hot	1.5		1.1		0.9			Energized 4 hrs on max
	cold Jst	2.8	Jst	2.1	Jst	2.5			2mps & daily from 0830 to 0930 at Jst
Mar 5/53	ON Arrival San Francisco Voy. #26 rzn								
	Harbor Entrance Loop Range - Army Tug got in way and								
	spoiled run - no results								

*Fill out in cases where installed - leave blank for ships with M coil only.

SHIP'S FORCE DEGAUSSING MAINTENANCE RECORD

NAVSHIPS 1009 (REV. 10-50)

INSTRUCTIONS:

SHIP'S FORCE TO MAKE ENTRIES WEEKLY

a. Indicate as satisfactory or unsatisfactory in columns (a) below the condition and operation of each coil energized in accordance with paragraph 16 of DGP41 or paragraph 16 of DGP42 or 43 in Degaussing Folder and Article 81-241 of Buships Manual.

b. Indicate in columns (b) below insulation resistance to ground in megohms for each coil in accordance with paragraph 16 of DGP41 or paragraph 17 of DGP42 or 43 in Degaussing Folder.

c. Indicate under Remarks unsatisfactory conditions, repairs, date connection boxes drained, etc.

NAME OF SHIP

DATE	M COIL		F, I, OR L COIL*		Q, P, OR MAUX COIL*		A COIL*		REMARKS
	(a)	(b)	(a)	(b)	(a)	(b)	(a)	(b)	
1-3-54	Hot Cold	1.5 .600			1.5 .350		.400 .125		Energized 4 hours on Max. Amp. + daily 0830-0930
1-18-54	Hot Cold	.8 1.3			.600 .2000		.400 .1000		" "
1-25-54	Hot Cold	.4 .2			0.3 0.6		.15 .3		" "
2-1-54	Hot Cold	1.0 2.0			.500 .100		.200 .600		" "
2-8-54	Hot Cold	.4 1.0			.3 .8		.150 .5		" "
2-22-54	Hot Cold	.7 1.0			.3 .6		.2 .4		" "
3-8-54	Hot Cold	.4 1.0			.3 1.0		.15 .4		" "
3-22-54	DEGAUSSING RANGE DEPARTURE SAN FRANCISCO								SATISFACTORY
3-29-54	Hot Cold	.2 .6			.2 .5		.150 .4		ENERGIZED 4 HRS. ON MAX. AMPY DAILY 0830-0930
4-12-54	Hot Cold	.4 1.0			.3 .8		.150 .4		" "
4-21-54	RAN DEGAUSSING RANGE - DEPARTURE SAN FRANCISCO								SATISFACTORY
4-26-54	Hot Cold	.5 1.0			.3 .8		.2 .5		ENERGIZED 4 HRS. ON MAX. AMPS + DAILY FROM 0830-0930
5-3-54	Hot Cold	.150 1.3			.1 .5		.1 .3		" " " "
5-17-54	Hot Cold	.4 1.0			.13 .8		.2 .3		" " " "
5-26-54	RAN DEGAUSSING RANGE - DEPARTURE SAN FRANCISCO - SATISFACTORY								
5-31-54	Hot Cold	.9 1.0			.8 .9		.2 .5		ENERGIZED 4 HRS. ON MAX. AMP + DAILY 0830-0930
6-14-54	Hot Cold	.150 .075			.3 .1		.150 .075		ENERGIZED 4 HRS. ON MAX. AMP + DAILY 0830-0930
6-21-54	Hot Cold	.150 .3			.1 .4		.125 .250		ENERGIZED 4 HRS. ON MAX. AMPS + DAILY 0830-0930
6-29-54	Ran Degaussing Range - Departure San Francisco - Satisfactory								
7-5-54	Hot Cold	.2 .6			.1 .3		.1 .15		ENERGIZED 4 HRS. ON MAX. AMPS + DAILY 0830-0930
8-4-54	RAN DEGAUSSING RANGE - DEPARTURE SAN FRANCISCO								SATISFACTORY
8-9-54	Hot Cold	.150 .3			.1 .3		.150 .075		ENERGIZED 4 HRS. ON MAX. AMP + DAILY 0830-0930

*Fill out in cases where installed - leave blank for ships with M coil only.

DATE	M COIL		F OR L COIL*		Q OR MAUX COIL*		A COIL*		REMARKS
	(a)	(b)	(a)	(b)	(a)	(b)	(a)	(b)	
16 Aug 54	HOT	.2	HOT	.4	HOT	.4			4 HOURS MAXIMUM AMPS Daily 0830-0930
	COLD	.5	COLD	.9	COLD	.9			
23 Aug 54	HOT	.4	HOT	.6	HOT	.6			4 hours Maximum Amps Daily 0830-0930
	COLD	.2	COLD	.4	COLD	.5			
28 Aug 54	DeGaussing	Range	ARRIVAL	San Francisco					Satisfactory Run
9-3-54	DeGaussing	Range	DEPARTURE	San Francisco					SATISFACTORY RUN
	HOT	.2	.5		.5				4 hours MAX. AMP. &
9-6-54	COLD	.7	1.0		1.0				Daily From 0830 TO 0930
		.1	1.		1.				
		.6	.4		.3				
	HOT	.2	.2		.2				
9-27-54	COLD	.6	.8		1.0				
9-30-54	DeGaussing	Range	ARRIVAL	San Francisco					SATISFACTORY RUN
10-5-54	"	"	"	DEPARTURE	"	"			SATISFACTORY RUN
	HOT	.7	.2		.3				4 hrs. Max Amps. &
10-11-54	COLD	1.0	.3		.9				0830-0930 Daily
	HOT	.5	.2		.5				4 hrs. MAX. AMPS &
10-25-54	COLD	1.0	.5		.9				0830-0930 Daily
11-8-54	DeGaussing	Range -	Departure	San Francisco	Yes	44			Run Satisfactory.
	HOT	0.1	0.15		0.2				4 hrs. Max. Amps. &
11-15-54	COLD	0.2	0.3		0.5				0830-0930 Daily
	HOT	0.5	0.4		0.6				4 hrs. Coils Energized
11-29-54	COLD	1.6	1.2		2.0				& 0830-0930
12-10-54	DeGaussing	Range -	Departure	San Francisco					
	HOT	0.45	0.3		0.4				4 hrs. Coils Energized
12-13-54	COLD	1.5	1.0		1.8				0830-0930 Daily
	HOT	.6	.3		.4				
12-28-54	COLD	1.5	.7		1.5				" " "
	HOT	.6	.4		0.5				" " "
1-3-55	COLD	1.8	1.2		1.8				" " "
	HOT	.6	.6		1.3	Run S.F. DeGaussing			4 hrs. Coils Energized
1-10-55	COLD	1.2	1.3		1.8	Range - Satisfactory			0830-0930 Daily.
	DeGaussing	Range	Departure	San Francisco					No Test
1-15-55	-	+74	+30		+23				1435 TO 1715
									coils energized
1-16-55	Settings	+74	+30		+23				0830 TO 0930
	Settings	HOT	0.4	0.5	0.4				4 Hrs. Max. AMPS.
1-17-55	COLD	1.0	1.0	+30	0.9	+23			0800-1200
									Coils energized
1-18-55	Settings	+74	+30		+23				0830-0930
									Coils energized
1-19-55	Settings	+74	+30		+23				0830-0930
									Coils energized
1-20-55	Settings	+74	+30		+23				0830-0930
									Coils energized
1-21-55	Settings	+74	+30		+23				0830-0930
1-21-55	Meridian Day								

*Fill out in cases where installed - leave blank for ships with M coil only.

SHIP'S FORCE DEGAUSSING MAINTENANCE RECORD

NAVSHIPS 1009 (REV. 10-50)

INSTRUCTIONS:

SHIP'S FORCE TO MAKE ENTRIES WEEKLY

a. Indicate as satisfactory or unsatisfactory in columns (a) below the condition and operation of each coil energized in accordance with paragraph 16 of DGP41 or paragraph 16 of DGP42 or 43 in Degaussing Folder and Article 81-241 of Buships Manual.

b. Indicate in columns (b) below insulation resistance to ground in megohms for each coil in accordance with paragraph 16 of DGP41 or paragraph 17 of DGP42 or 43 in Degaussing Folder.

c. Indicate under Remarks unsatisfactory conditions, repairs, date connection boxes drained, etc.

NAME OF SHIP

DATE	M COIL		F, I, OR L COIL*		Q, P, OR MAUX COIL*		A COIL*		REMARKS
	(a)	(b)	(a)	(b)	(a)	(b)	(a)	(b)	
1-23-55	Settings	+74		+30		+23			Coils Energized 0830 - 0930
1-24-55	Settings Hot +74 Cold	0.5 1.0	0.5 1.0	+30 +30	0.9 0.9	+23 +23			4 hrs. Max AMPS. 0800-1200
1-25-55	Settings	+74		+30		+23			Coils Energized 0830 - 0930
1-26-55	Settings	+74		+30		+23			Coils Energized 0830 - 0930
1-27-55	Settings	+74		+30		+23			Coils Energized 0830 - 0930
1-28-55	Settings	+63		+30		+28			Arrival Yokohama 0235 - 0938
1-30-55	Settings	+63		+30		+28			
1-31-55	Settings Hot +63 Cold	0.9 1.0	1.0 1.4	+30 +30	0.7 1.1	+28 +28			4 hrs. Max. AMPS. 0800-1200
2-1-55	Settings	+63		+30		+28			Coils Energized 0830-0930
2-2-55	Settings	+67		+30		+28			Coils Energized 0830-0900
2-3-55	Settings	+63		+30		+28			Coils Energized 0830-0900
2-3 rd -55	Settings	+63		+30		+28			Coils Energized 0830-0900
2-7-55	Hot Cold	0.35 1.0		0.2 0.6		0.3 1.0			4 hrs Max. AMPS 0800-1200
2-15-55	Ran DG Range Satisfactory Departure S.F.								
2-16-55	Hot Cold	0.8 1.0		0.6 0.9		0.8 1.0			4 hrs. Max. AMPS 0800-1200
2-21-55	Hot Cold	0.28 1.0		0.3 0.8		0.5 1.0			4 hrs. Max. AMPS 0800-1200
2-28-55	Hot Cold	0.4 1.0		0.3 0.8		0.4 1.0			4 hrs. Max. AMPS 0800-1200
3-7-55	Hot Cold	0.4 1.0		0.2 1.0		0.3 1.0			4 hrs. Max. AMPS 0800-1200
3-18-55	Ran DG Range Satisfactorily Departure S.F.								
3-21-55	Hot Cold	0.28 1.0		0.35 0.9		0.4 1.0			4 hrs. Max. AMPS 0800-1200
3-28-55	Hot Cold	0.3 1.0		0.7 0.7		0.9 1.0			4 hrs. Max. AMPS 0800-1200
4-4-55	Hot Cold	0.3 0.8		0.125 0.7		0.15 0.8			4 hrs. Max. AMPS 0800-1200

*Fill out in cases where installed - leave blank for ships with H coil only.

DATE	M COIL		F, I, OR L COIL*		Q, P, OR MAUX COIL*		A COIL*		REMARKS
	(a)	(b)	(a)	(b)	(a)	(b)	(a)	(b)	
4-11-55	HOT COIL	0.6 3.2		0.6 0.2		0.8 0.3			Coils Energized 0800-1200
4-18-55	HOT COIL	0.5 1.0		0.3 0.8		0.5 1.0			Coils Energized 0800-1200
4-19-55	Rsn	Harbor Entrance Range Stationary Arrival San Francisco							
4-27-55									
4-28-55	HOT COLD	0.5 1.5		0.45 1.0		0.35 1.5			ENERGIZED 0830-0930
4-29-55	HOT COLD	0.5 1.5		0.3 0.8		0.5 1.5			ENERGIZED 0830-0930
5-2-55	COLD HOT	1.0 0.25		0.9 0.25		1.0 0.4			ENERGIZED 0830-1145 WEEKLY TEST
5-9-55									IN PORT, NO BALANCE
5-16-55	HOT COLD	0.2 1.0	HOT COIL	0.7 0.1	COLD HOT	0.7 1.5			ENERGIZED 0830-1145 WEEKLY TEST.
5-23-55	HOT COLD	0.4 0.6	HOT COLD	0.15 0.4	HOT COLD	0.2 0.6			ENERGIZED 0830-1145 WEEKLY TEST.
6-6-55	HOT COLD	0.12 0.6	HOT COLD	0.15 0.5	HOT COLD	0.18 0.7			" " " "
6-16-55	HOT COLD	0.18 0.6	HOT COIL	0.2 0.5	HOT COLD	0.25 0.7			ENERGIZED 0830-1145 WEEKLY TEST.
6-25-55	HOT COLD	0.1 0.5	HOT COLD	0.18 0.5	HOT COIL	0.15 0.16			WEEKLY TEST
7-4-55	HOT COIL	0.14 0.5	HOT COIL	0.15 0.15	HOT COIL	0.2 0.6			WEEKLY TEST
7-18-55	HOT COLD	0.2 0.9	HOT COLD	0.2 0.6	COLD HOT	0.9 0.3			0830-1145 WEEKLY TEST
7-25-55	HOT COLD	0.07 0.3	HOT COLD	0.15 0.3	HOT COLD	0.2 0.4			" " " "
8-1-55	HOT COLD	0.05 0.15	HOT COLD	0.05 0.2	HOT COLD	0.07 0.3			" " " "
8-8-55	HOT COLD	0.15 0.42	HOT COLD	0.12 0.40	HOT COLD	0.14 0.65			WEEKLY TEST.
9-5-55	COLD HOT	0.3 0.8	COLD HOT	0.2 0.16	COLD HOT	0.5 0.3			WEEKLY TEST.
9-12-55	COLD HOT	0.23 0.08	COLD HOT	0.27 0.11	COLD HOT	0.46 0.16			" "
9-19-55	HOT COLD	0.073 0.16	HOT COLD	0.21 0.28	HOT COLD	0.27 0.34			WEEKLY TEST
9-26-55	HOT COLD	0.025 0.25	HOT COLD	0.026 0.24	HOT COLD	0.028 0.44			WEEKLY TEST.

*Fill out in cases where installed - leave blank for ships with M coil only.

SHIP'S FORCE DEGAUSSING MAINTENANCE RECORD

NAVSHIPS 1009 (REV. 10-50)

INSTRUCTIONS:

SHIP'S FORCE TO MAKE ENTRIES WEEKLY

a. Indicate as satisfactory or unsatisfactory in columns (a) below the condition and operation of each coil energized in accordance with paragraph 16 of DGP41 or paragraph 16 of DGP42 or 43 in Degaussing Folder and Article 81-241 of Buships Manual.

b. Indicate in columns (b) below insulation resistance to ground in megohms for each coil in accordance with paragraph 16 of DGP41 or paragraph 17 of DGP42 or 43 in Degaussing Folder.

c. Indicate under Remarks unsatisfactory conditions, repairs, date connection boxes drained, etc.

NAME OF SHIP

DATE	M COIL		F, I, OR L COIL*		Q, P, OR MAUX COIL*		A COIL*		REMARKS
	(a)	(b)	(a)	(b)	(a)	(b)	(a)	(b)	
10. 10. 55	HOT COLD	0.25 1.0	HOT COLD	0.36 0.30	HOT COLD	0.28 0.9			WEEKLY TEST.
10. 17. 55	HOT COLD	0.20 0.26	HOT COLD	0.30 0.45	HOT COLD	0.43 0.65			WEEKLY TESTS.
10. 25. 55	HOT COLD	0.12 0.18	HOT COLD	0.15 0.21	HOT COLD	0.19 0.35			WEEKLY TEST.
10. 31. 55	HOT COLD	0.14 0.16	HOT COLD	0.075 0.095	HOT COLD	0.28 0.28			WEEKLY TEST.
11. 6. 55	HOT COLD	0.25 0.16	HOT COLD	0.36 0.21	HOT COLD	0.28 0.04			WEEKLY TESTS
11. 21. 55	HOT COLD	0.50 1.3	HOT COLD	0.25 0.40	HOT COLD	0.14 1.0			WEEKLY TEST.
11. 15. 55	RAN DG RANGE SATISFACTORY ARRIVAL SF.								
12. 2. 55	HOT COLD	0.5 0.3	HOT COLD	0.2 0.25	HOT COLD	0.125 0.4			WEEKLY TEST.
12. 5. 55	HOT COLD	0.25 0.35	HOT COLD	0.02 0.2	HOT COLD	0.2 0.35			WEEKLY TEST.
12. 12. 55	DEG NOT OPERATING SATISFACTORY, (GROUND IN I COIL) UNDER REPAIR.								
12. 31. 55	RAN D.G. RANGE SATISFACTORY DEP. SAN DIEGO								
1-2-56	HOT COLD	0.3 1.2	HOT COLD	0.175 0.9	HOT COLD	0.2 1.5			WEEKLY TEST 1230
1-9-56	HOT COLD	0.25 0.6	HOT COLD	0.2 0.6	HOT COLD	0.275 0.8			WEEKLY TEST 1230
1-16-56	HOT COLD	0.25 0.7	HOT COLD	0.165 0.7	HOT COLD	0.2 0.8			WEEKLY TEST 1230
1-23-56	HOT COLD	0.3 0.8	HOT COLD	0.15 0.7	HOT COLD	0.2 0.8			WEEKLY TEST 1230
1-30-56	HOT COLD	0.45 0.9	HOT COLD	0.2 0.47	HOT COLD	0.25 0.8			WEEKLY TEST 1230
1-31-56	RAN D.G. RANGE SATISFACTORY ARRIVAL SAN FRANCISCO								
2-13-56	HOT COLD	0.47 1.5	HOT COLD	0.55 1.3	HOT COLD	0.5 1.5			WEEKLY TEST 1230
2-20-56	HOT COLD	0.15 0.8	HOT COLD	0.50 1.0	HOT COLD	0.55 1.2			WEEKLY TEST 1230
2-27-56	HOT COLD	0.6 1.1	HOT COLD	0.5 1.3	HOT COLD	0.4 1.5			WEEKLY TEST 1230
3-5-56	HOT COLD	0.5 1.3	HOT COLD	0.5 2.1	HOT COLD	0.4 1.6			WEEKLY TEST 1230
3-12-56	HOT COLD	1.0 1.3	HOT COLD	1.0 1.3	HOT COLD	1.2 1.3			WEEKLY TEST 1230

*Fill out in cases where installed - leave blank for ships with H coil only.

SHIP'S FORCE DEGAUSSING MAINTENANCE RECORD

NAVSHIPS 1009 (REV. 10-50)

INSTRUCTIONS:

SHIP'S FORCE TO MAKE ENTRIES WEEKLY

a. Indicate as satisfactory or unsatisfactory in columns (a) below the condition and operation of each coil energized in accordance with paragraph 16 of DGP41 or paragraph 16 of DGP42 or 43 in Degaussing Folder and Article 81-241 of Buships Manual.

b. Indicate in columns (b) below insulation resistance to ground in megohms for each coil in accordance with paragraph 16 of DGP41 or paragraph 17 of DGP42 or 43 in Degaussing Folder.

c. Indicate under Remarks unsatisfactory conditions, repairs, date connection boxes drained, etc.

NAME OF SHIP

DATE	M COIL		F, I, OR L COIL*		Q, P, OR MAUX COIL*		A COIL*		REMARKS
	(a)	(b)	(a)	(b)	(a)	(b)	(a)	(b)	
12 MAR. '56	yes	1.3	yes	1.3	yes	1.3			Dep. S.F. COLD 1445
12 MAR. '56	"	1.0	"	1.2	"	1.0			HOT. 1745
13 MAR. '56									0830 - 0930
20 MAR. '56	"	1.2	"	1.3	"	1.25			WEEKLY TEST COLD 0830
20 MAR. '56	"	.06	"	.04	"	.05			HOT 1230
26 MAR	HOT COLD	0.2 1.4	HOT COLD	0.6 0.8	HOT COLD	0.9 1.0			WEEKLY TEST 1230
2 APR. '56	HOT COLD	0.8 0.8	HOT COLD	0.4 1.6	HOT COLD	0.6 1.2			WEEKLY TEST 1230 COLD 0830 HOT 1230
9 APR. '56	HOT COLD	0.6 1.1	HOT COLD	0.5 1.3	HOT COLD	0.4 1.3			WEEKLY TEST 0830 1230
21 APR. '56	HOT COLD	0.6 1.3	HOT COLD	0.4 1.3	HOT COLD	0.2 1.5			
23 APR. '56	HOT COLD	0.4 1.6	HOT COLD	0.4 2.0	HOT COLD	0.3 1.6			Weekly Test 0830 1230
29 APR. '56	HOT COLD	0.5 2.0	HOT COLD	0.7 1.7	HOT COLD	0.5 2.1			Weekly Test 0830 1230
24 APRIL-56	DEGAUSSING RANGE-DEP. SEATTLE, WASH. SATISFACTORY								
7 May-56	HOT COLD	0.8 1.1	HOT COLD	0.8 1.0	HOT COLD	0.7 1.2			Weekly Test 0830 1230
14 May-56	HOT COLD	0.8 0.6	HOT COLD	0.8 1.0	HOT COLD	0.8 0.7			Weekly Test 0830 1230
21 May-56	HOT COLD	0.7 1.2	HOT COLD	0.8 1.2	HOT COLD	0.7 1.3			Weekly Test 0830 1230
28 MAY-56	HOT COLD	0.6 1.2	HOT COLD	0.5 1.2	HOT COLD	0.8 1.5			Weekly Test 0830 1230
4 June 56	HOT COLD	0.9 1.0	HOT COLD	0.9 0.9	HOT COLD	0.8 1.0			Weekly Test 0830 1230
11 June 56	HOT COLD	0.4 0.7	HOT COLD	0.3 0.8	HOT COLD	0.5 0.7			Weekly Test 0830 1230
18 June 56	HOT COLD	0.2 0.3	HOT COLD	0.3 0.4	HOT COLD	0.4 0.5			Weekly Test 1740 0830
25 JUNE 56	HOT COLD	0.1 0.28	HOT COLD	0.2 0.4	HOT COLD	0.2 0.6			Weekly Test 0930 0800
1 July	HOT COLD	0.5 1.1	HOT COLD	0.5 1.0	HOT COLD	0.9 1.5			Weekly Test 1002 0830
9 July	HOT COLD	0.2 0.5	HOT COLD	0.25 0.6	HOT COLD	0.35 0.7			Weekly Test 1230

*Fill out in cases where installed - Leave blank for ships with M coil only.

DATE	M COIL		F, I, OR L COIL*		Q, P, OR MAUX COIL*		A COIL*		REMARKS
	(a)	(b)	(a)	(b)	(a)	(b)	(a)	(b)	
16 July	HOT Cold	0.25 0.4	HOT Cold	0.25 0.4	HOT Cold	0.35 0.8			0830 Weekly Test 1230
22 July									Annual OKINAWA
23 July	HOT Cold	HOT 0.2 Cold 0.3	HOT Cold	0.3 0.4	HOT Cold	0.3 0.5			DEPARTURE OKINAWA 1110 TO 1245
30 July	HOT Cold	0.2 0.45	HOT Cold	0.1 0.38	HOT Cold	0.2 0.8			0830 Weekly Test 1230
5 AUG	HOT Cold	0.25 1.0	HOT Cold	0.3 1.2	HOT Cold	0.2 0.75			11 11 0800 1700
13 AUG	HOT Cold	0.25 1.0	HOT Cold	0.2 0.75	HOT Cold	0.25 1.2			11 11 0830 1240
20 AUG	HOT Cold	0.15 0.24	HOT Cold	0.15 0.35	HOT Cold	0.2 0.50			11 11 0830 1230
1616 - 0108 Aug 23 To Aug 21	HOT Cold	0.15 0.20	HOT Cold	0.07 0.16	HOT Cold	0.2 0.4			ENROUTE INCHON
3 Sept	HOT Cold	0.15 0.25	HOT Cold	0.12 0.24	HOT Cold	0.12 0.5			0830 Weekly Test 1230
1/OCT/56	HOT Cold	0.2 0.6	HOT Cold	0.175 0.3	HOT Cold	0.225 0.6			ENROUTE YOKO 0830 Weekly Test 1230
8/OCT/56	HOT Cold	0.125 0.5	HOT Cold	0.2 0.3	HOT Cold	0.27 0.3			ENROUTE YOKO 0830 Weekly Test 1230
15/OCT/56	HOT Cold	0.125 0.2	HOT Cold	0.15 0.25	HOT Cold	0.2 0.4			ENROUTE S.F 0830 Weekly Test 1230
10.23.56	RUN SAN FRANCISCO DEGAUSSING RANGE.								

*Fill out in cases where installed - leave blank for ships with M coil only.

SHIP'S FORCE DEGAUSSING MAINTENANCE RECORD

NAVSHIPS 1009 (REV. 10-50)

INSTRUCTIONS:

SHIP'S FORCE TO MAKE ENTRIES WEEKLY

a. Indicate as satisfactory or unsatisfactory in columns (a) below the condition and operation of each coil energized in accordance with paragraph 16 of DGP41 or paragraph 16 of DGP42 or 43 in Degaussing Folder and Article 81-241 of Buships Manual.

b. Indicate in columns (b) below insulation resistance to ground in megohms for each coil in accordance with paragraph 16 of DGP41 or paragraph 17 of DGP42 or 43 in Degaussing Folder.

c. Indicate under Remarks unsatisfactory conditions, repairs, date connection boxes drained, etc.

NAME OF SHIP

DATE	M COIL		F, I, OR L COIL*		O, P, OR MAUX COIL*		A COIL*		REMARKS
	(a)	(b)	(a)	(b)	(a)	(b)	(a)	(b)	
OCT 22	0.1		0.6		1.1				4 HOUR WEEKLY TESTS
Nov. 19	0.2		0.2		0.3				
Nov. 26	0.3		0.2		0.3				
DEC. 10	0.4		0.4		0.6				6 DEC. RAN RANGE S.F. SATISFACTORY
DEC 17	0.6		0.6		0.5				
DEC 24	0.7		.35		0.5				
1957 JAN 7	0.9		0.5		0.4				
JAN 15	0.5		0.4		0.5				
JAN 21	0.5		0.4		0.6				
JAN 28	0.7		0.5		0.7				
FEB 4	0.6		0.4		0.6				11 FEB. RAN RANGE S.F. SATISFACTORY
FEB 18	0.6		0.5		0.8				
FEB 27	1.5		0.6		0.8				
MAR 4	0.5		0.6		0.3				4 HOUR WEEKLY TEST
" 18	0.5		0.5		0.7				19 MAR. RAN RANGE,
" 25	0.8		0.6		0.8				S.F. - SATISFACTORY
APR. 8	2.0		0.8		1.5				4 HOUR WEEKLY TEST.
" 16	1.5		0.9		1.3				4 HOUR WEEKLY TEST.
" 18									RAN MARINA RANGE.
" 19									RAN S.D. RANGE.
" 22	.3.0		.3.2		.3.2				4 HOUR WEEKLY TEST.
" 29	.3		.5		.6				4 HOUR WEEKLY TEST.

*Fill out in cases where installed - leave blank for ships with M coil only.

DATE	M COIL		F, I, OR L COIL*		Q, P, OR MAUX COIL*		A COIL*		REMARKS
	(a)	(b)	(a)	(b)	(a)	(b)	(a)	(b)	
5/6/57	1.5		.2		.3				WEEKLY TEST RUN.
5/13/57	1.5		.8		.1				WEEKLY TEST RUN
5/26/57									RAN MAXIMA DEG. RANGE
5/27/57									RAN S.D. DEG. RANGE,
6/4/57	2.0		0.5		.2				WEEKLY TEST RUN.
6/10/57	1.5		0.2		0.3				WEEKLY TEST RUN.
7/3/57									RAN D.G. RANGE S.F. SATISFAC.
7/10/57	0.5		.7		1.0				WEEKLY TEST
7/18/57	0.5		.1		1.0				WEEKLY TEST
7/13/57	0.5		0.5		1.0				WEEKLY TEST
7/22/57	0.5		0.5		1.0				WEEKLY TEST
8-5-57	1.0		1.0		1.5				WEEKLY TEST
8-12-57	.25		.3		0.4				WEEKLY TEST
8-28-57	.8		.2		1.0				WEEKLY TEST
LEAKING ON CONTINUOUS FROM 16 TH TO 26 TH									
9-9-57	RANGE RUN 8/26-57								NOT SATISFAC.
9-16-57	RAN D.G. RANGE AT S.F.								WEEKLY TEST SATISFAC.
9-23-57	.8		.7		.75				WEEKLY TEST
10-7-57	.3		.35		.6				WEEKLY TEST
10-14-57	.9		.5		.8				WEEKLY TEST
10-15-57	RAN D.G. RANGE AT S.F.								SATISFAC.
10-22-57	RAN D.G. RANGE AT S.F.								SATISFAC.
10-23-57	1.0		.8		1.2				WEEKLY TEST
11-13-57	RAN D.G. RANGE AT S.F.								SATISFAC.
11-19-57	RAN D.G. RANGE AT SAN DIEGO								SATISFAC.

*Fill out in cases where installed - leave blank for ships with M coil only.

SHIP'S FORCE DEGAUSSING MAINTENANCE RECORD

NAVSHIPS 1009 (REV. 10-50)

INSTRUCTIONS:

SHIP'S FORCE TO MAKE ENTRIES WEEKLY

a. Indicate as satisfactory or unsatisfactory in columns (a) below the condition and operation of each coil energized in accordance with paragraph 16 of DGP41 or paragraph 16 of DGP42 or 43 in Degaussing Folder and Article 81-241 of Buships Manual.

b. Indicate in columns (b) below insulation resistance to ground in megohms for each coil in accordance with paragraph 16 of DGP41 or paragraph 17 of DGP42 or 43 in Degaussing Folder.

c. Indicate under Remarks unsatisfactory conditions, repairs, date connection boxes drained, etc.

NAME OF SHIP

DATE	M COIL		F, I, OR L COIL*		O, P, OR MAUX COIL*		A COIL*		REMARKS
	(a)	(b)	(a)	(b)	(a)	(b)	(a)	(b)	
OCT 22	0.1		0.6		1.1				4 Hour WEEKLY TESTS
NOV. 19	0.2		0.2		0.3				
NOV. 26	0.3		0.2		0.3				
DEC. 10	0.4		0.4		0.6				6 DEC. RAN RANGE S.F. SATISFACTORY
DEC 17	0.6		0.6		0.5				
DEC 24	0.7		.35		0.5				
1957 JAN 7	0.9		0.5		0.4				
JAN 15	0.5		0.4		0.1				
JAN 21	0.5		0.4		0.6				
JAN 28	0.7		0.1		0.7				
FEB 4	0.6		0.4		0.6				11 FEB. RAN RANGE S.F. SATISFACTORY
FEB 18	0.6		0.5		0.8				
FEB 27	1.5		0.6		0.8				
MAR 4	0.5		0.6		0.3				4 Hour WEEKLY TEST
" 18	0.5		0.5		0.7				19 MAR. RAN RANGE, S.F. - SATISFACTORY
" 25	0.8		0.6		0.8				
APR. 8	2.0		0.8		1.5				4 Hour WEEKLY TEST.
" 16	1.5		0.9		1.3				4 Hour WEEKLY TEST.
" 18									RAN MARINA RANGE.
" 19									RAN S.D. RANGE.
" 22	.3.0		.3.2		.3.2				4 Hour WEEKLY TEST.
" 29	.3		.5		.6				4 Hour WEEKLY TEST.

*Fill out in cases where installed - leave blank for ships with M coil only.

DATE	M COIL		F, I, OR L COIL*		Q, P, OR MAUX COIL*		A COIL*		REMARKS
	(a)	(b)	(a)	(b)	(a)	(b)	(a)	(b)	
5/4/57	1.5		.2		.3				WEEKLY TEST RUN.
5/13/57	1.5		.8		.1				WEEKLY TEST RUN
5/26/57									RAN MARINA DEG. RANGE
5/27/57									RAN S.D. DEG. RANGE,
6/4/57	2.0		0.5		.2				WEEKLY TEST RUN.
6/10/57	1.5		0.2		0.3				WEEKLY TEST RUN.
7/3/57									RAN D.G. RANGE
7/10/57	0.5		.7		1.0				S.F. SATISFAC. WEEKLY TEST
7/15/57	0.5		.7		1.0				WEEKLY TEST
7/13/57	0.5		0.5		1.0				WEEKLY TEST
7/22/57	0.5		0.5		1.0				WEEKLY TEST.
8-5-57	1.0		1.0		1.5				WEEKLY TEST.
8-12-57	.25		.3		0.4				WEEKLY TEST
8-28-57	.8		.2		1.0				WEEKLY TEST.
10-1-57 ON CONTINUOUS FROM 16 TH TO 26 TH .									
9-9-57	RANGE RUN 8/26-57								NOT SATISFAC.
9-16-57	RAN D.G. RANGE & S.F.								WEEKLY TEST SATISFAC.
9-23-57	.8		.7		.75				WEEKLY TEST
10-7-57	.3		.35		.6				WEEKLY TEST
10-14-57	.9		.5		.8				WEEKLY TEST.
10-15-57	RAN D.G. RANGE AT S.F.								SATISFAC.
10-22-57	RAN D.G. RANGE & S.F.								SATISFAC.
10-23-57	1.0		.8		1.2				WEEKLY TEST
11-13-57	RAN D.G. RANGE AT S.F.								SATISFAC.
11-19-57	RAN D.G. RANGE AT SAN DIEGO								SATISFAC.

*Fill out in cases where installed - leave blank for ships with M coil only.

SHIP'S FORCE DEGAUSSING MAINTENANCE RECORD

NAVSHIPS 1009 (REV. 10-50)

INSTRUCTIONS:

SHIP'S FORCE TO MAKE ENTRIES WEEKLY

a. Indicate as satisfactory or unsatisfactory in columns (a) below the condition and operation of each coil energized in accordance with paragraph 16 of DGP41 or paragraph 16 of DGP42 or 43 in Degaussing Folder and Article 81-241 of Buships Manual.

b. Indicate in columns (b) below insulation resistance to ground in megohms for each coil in accordance with paragraph 16 of DGP41 or paragraph 17 of DGP42 or 43 in Degaussing Folder.

c. Indicate under Remarks unsatisfactory conditions, repairs, date connection boxes drained, etc.

NAME OF SHIP

DATE	M COIL		F, I, OR L COIL*		Q, P, OR MAUX COIL*		A COIL*		REMARKS
	(a)	(b)	(a)	(b)	(a)	(b)	(a)	(b)	
10-30-57	1.0		.3		.3				WEEKLY TEST.
11-6-57	1.0		.3		.3				WEEKLY TEST
11-12-57	1.0		.3		.3				WEEKLY TEST
11-20-57	1.0		1.0		0.7				WEEKLY TEST ags
11-20-57	1.0		1.0		0.7				WEEKLY TEST
11-26-57	1.0		.7		1.0				WEEKLY TEST.
12-9-57	1.0		.75		1.0				WEEKLY TEST
12-16-57	1.0		.7		1.0				WEEKLY TEST.
12-18-57	RAN D.C. RANGE				AT S.F.				
1-3-58	1.0		.7		1.0				WEEKLY TEST
1-6-58	1.1		.8		1.0				WEEKLY TEST
1-13-58	1.0		0.7 0.8		1.0				WEEKLY TEST
2-18-58	2.6		1.1		1.5				WEEKLY TEST
3-3-58	2.5		0.9		1.6				WEEKLY TEST
3/17/58	1.9		1.5		1.1				" "
3/25/58	0.5		0.8		1.1				" "
4/8/58	0.7		0.9		1.3				" "
4/15/58	0.7		0.9		1.3				" "
4/28/58	1.5		1.6		2.0				" "
5/5/58	1.0		1.5		1.2				" "
5/19/58	.65		.775		.25				" "
6/2/58	0.5		0.7		0.9				" "

*Fill out in cases where installed - leave blank for ships with M coil only.

DATE	M COIL		F, I, OR L COIL*		Q, P, OR MAUX COIL*		A COIL*		REMARKS
	(a)	(b)	(a)	(b)	(a)	(b)	(a)	(b)	
6/15/58	0.5	0.7	.7		0.9				WEEKLY TEST
6/23/58	.7		.9		1.1				" "
6/30/58	1.0	0.9	.9		1.3				" "
7/10/58									6 RESISTOR TUBES KE PLACED IN "I" COIL RHEOSTAT. SYSTEM TESTED
"	1.0		2.0		2.0				RESTORED TO NORMAL OPERATION AT 1200 Hrs.
7-15-58	.5		1.0		1.2				4 HR. WEEKLY TEST
7-21-58	0.5		1.0		1.5				4 HR. WEEKLY TEST
7-28-58	.5		0.4		2.0				4 hr WEEKLY TEST
8-6-58	RAN D.G. RANGE (SAN FRANCISCO)								
8-13-58	0.5		1.0		.75				6 HR. WEEKLY TEST
8-27-58	.25		1.8		1.8				4 HR WEEKLY TEST
9-3-58	.25		2.5		.45				5 HR WEEKLY TEST.
10-1-58	1.7		2.0		2.2				4 hr. WEEKLY TEST
10-7-58	0.5		0.75		1.5				4 hr WEEKLY TEST
10-14-58	1.0		0.9		1.7				4 HR. WEEKLY TEST.
10-22-58	0.7		1.3		2.0				4 HR WEEKLY TEST
10-29-58	1.5		0.95		2.1				4 HR WEEKLY TEST
11-19-58	0.9		1.2		1.3				4 HR. WEEKLY TEST
11-23-58	1.0		.9		2.0				4 HR. WEEKLY TEST
12-1-58	H.45 C.05		H.6 C.25		H.47 C.10				4 HR. WEEKLY TEST
12-8-58	1.0		0.9		1.9				4 HR WEEKLY TEST

*Fill out in cases where installed - leave blank for ships with M coil only.

SHIP'S FORCE DEGAUSSING MAINTENANCE RECORD

NAVSHIPS 1009 (REV. 10-50)

INSTRUCTIONS:

SHIP'S FORCE TO MAKE ENTRIES WEEKLY

a. Indicate as satisfactory or unsatisfactory in columns (a) below the condition and operation of each coil energized in accordance with paragraph 16 of DGP41 or paragraph 16 of DGP42 or 43 in Degaussing Folder and Article 81-241 of Buships Manual.

b. Indicate in columns (b) below insulation resistance to ground in megohms for each coil in accordance with paragraph 16 of DGP41 or paragraph 17 of DGP42 or 43 in Degaussing Folder.

c. Indicate under Remarks unsatisfactory conditions, repairs, date connection boxes drained, etc.

NAME OF SHIP

DATE	M COIL		F.I. OR L COIL*		Q.P. OR MAUX COIL*		A COIL*		REMARKS
	(a)	(b)	(a)	(b)	(a)	(b)	(a)	(b)	
12-22-58	1.0		1.5		2.0				4 Hr. WEEKLY TEST
12-29-58	1.0		2.0		2.5				4 Hr. WEEKLY TEST
	IN PORT								
1-9-59	1.5		0.7		2.0				4 Hr. WEEKLY TEST.
1-19-59	0.52		0.4		0.5				4 Hr. WEEKLY TEST.
1-22-59	Arr. S.F.								
2-9-59	0.5		0.7		0.9				4 Hr. WEEKLY TEST
2-16-59	0.6		0.85		1.4				4 Hr. WEEKLY TEST
2-23-59	0.5		0.8		0.4				4 Hr. WEEKLY TEST
3-2-59	0.4		0.7		0.5				4 Hr. WEEKLY TEST
3-16-59	0.35		0.5		0.6				4 Hourly WEEKLY TEST
3-17-59	PAN PEARL H'BR. D.G. TRANCE								SATISFAC.
3-23-59	0.3		0.5		0.4				4 Hr. WEEKLY TEST.
4-6-59	0.2		0.3		0.4				4 HOUR WEEKLY TEST
5-4-59	0.1		0.1		0.2				4 HOUR WEEKLY TEST
5-13-59	0.2		0.1		0.1				4 HOUR WEEKLY TEST
6-1-59	0.4		0.3		0.2				4 HOUR WEEKLY TEST
6-9-59	0.3		0.3		0.4				4 hour weekly TEST.
6-16-59	0.1		0.1		0.1				4 HOUR WEEKLY TEST
6-29-59	0.1		0.1		0.1				" " " "
7/13/59	0.2		0.4		0.5				" " " "

*Fill out in cases where installed - leave blank for ships with M coil only.

DATE	M COIL		F, I, OR L COIL*		Q, P, OR MAUX COIL*		A COIL*		REMARKS
	(a)	(b)	(a)	(b)	(a)	(b)	(a)	(b)	
7/27/59	1.50		0.20		0.30				WEEKLY TEST IN SAN DEGAUSSING RANGE
8/31/59									POINT JEFFERSON, WASH.
9/14/59	1.4		.15		.18				WEEKLY TEST
9/21/59	1.2		.2		.4				WEEKLY TEST
9/28/59	.3		.4		.3				WEEKLY TEST
10/12/59	.38		.4		.5				WEEKLY TEST
10/18/59	.15		.2		.17				WEEKLY TEST
10/26/59	.15		.2		.3				WEEKLY TEST
11/2/59	.3		.25		.4				WEEKLY TEST
11/16/59	.2		.2		.3				WEEKLY TEST
11/22/59	1.8		.2		.25				WEEKLY TEST
11/30/59	.25		.25		.35				WEEKLY TEST
12/7/59	.8		.4		.7				WEEKLY TEST
12/16/59	.8		.5		.8				WEEKLY TEST
12/21/59	.35		.35		.45				WEEKLY TEST
12/28/59	.15		.16		.18				WEEKLY TEST
1/4/60	.35		.35		.45				WEEKLY TEST
4-1-60	.30		.20		.30				Weekly Test
4-9-60	1.0		.10		.15				Weekly Test
5-17-60	+74		23		+30				RUN DEGAUSSING RANGE - SAN FRANCISCO
5-23-60	300,000		100,000		200,000				Weekly Test
6-1-60	+74		23		+30				RUN DEGAUSSING RANGE SAN FRANCISCO
6-4-60	50,000		100,000		100,000				WEEKLY TEST
6-20-60	+74		23		+30				SWITCH MAINTAINED IN PROPER POSITION FOR SHIPS HEADING - ON SOUNDINGS COASTING ON KOREA - CONTINUOUS BETWEEN DATES -
6-23-60	"		"		"				
7-1-60	.3		0.4		0.5				WEEKLY TEST

*Fill out in cases where installed - leave blank for ships with M coil only.

SHIP'S FORCE DEGAUSSING MAINTENANCE RECORD
NAVSHIPS 1009 (REV. 10-50)

INSTRUCTIONS:

SHIP'S FORCE TO MAKE ENTRIES WEEKLY

a. Indicate as satisfactory or unsatisfactory in columns (a) below the condition and operation of each coil energized in accordance with paragraph 16 of DGP41 or paragraph 16 of DGP42 or 43 in Degaussing Folder and Article 81-241 of Buships Manual.

b. Indicate in columns (b) below insulation resistance to ground in megohms for each coil in accordance with paragraph 16 of DGP41 or paragraph 17 of DGP42 or 43 in Degaussing Folder.

c. Indicate under Remarks unsatisfactory conditions, repairs, date connection boxes drained, etc.

NAME OF SHIP

DATE	M COIL		F, I, OR L COIL*		Q, P, OR MAUX COIL*		A COIL*		REMARKS
	(a) H	(b) C	(a) H	(b) C	(a) H	(b) C	(a)	(b)	
7-15-60	1st 50,000 2nd 600,000		250,000 Grd		50,000 500,000				4 hr Wkly tests.
8-5-60	50,000		Grd.		50,000				4 hr Wkly tests.
8-19-60	300,000	150,000	300,000	150,000	400,000	300,000			4 hr Wkly test
8-26-60	50,000	150,000	50,000	150,000	100,000	250,000			4 hr Wkly test.
8-28-60	+74		+23		+30		Switch placed in Proper position for ship's heading		En Route to Korea.
9-9-60	100,000	500,000	50,000	250,000	75,000	400,000			4 hr Wkly test.
10-5-60	+74		+23		+30		Run Degaussing Range - San Francisco.		SATISFACTORY.
10/25/60	+52		+20		+28		RAN PEARL HARBOR DEGAUSSING RANGE		(SATISFACTORY.)
10/26/60	+52		+20		+28		RAN PEARL HARBOR DEGAUSSING RANGE.		(SATISFACTORY.)
11/4/60	+74		+23		+30		RAN MARINA - (SAN FRANCISCO)		DEGAUSSING RANGE (SATISFACTORY).
11/5/60									4 HR Wkly Test OK
11/9/60	+52		+20		+28		RAN PEARL HBR. DEG. RANGE SATISFACTORY		
11/10/60	+52		+20		+28		"	"	" " "
11/11/60									4 HR Wkly TEST
11/18/60							RAN S.F. DEGAUSSING RANGE		OK
11/28/60	150,000		150,000		100,000		4 HOUR. Wkly TEST.		OK
12/3/60	200,000		100,000		150,000		"	"	" " OK
12/12/60	100,000		50,000		75,000		"	"	Wkly TEST OK
12/19/60	250,000		100,000		150,000		4 HOUR Wkly TEST		OK
12-23/60	+74		P+30		23		N-HEADING - TAIWAN - KOREA		OK
12-24/60	+74		P+30		23		SHEADING KOREA - JAPAN		OK
12-30-60	" 150,000		75,000		100,000		4 HR Wkly TEST		OK

*Fill out in cases where installed - leave blank for ships with M coil only.

SHIP'S FORCE DEGAUSSING MAINTENANCE RECORD

NAVSHIPS 1009 (REV. 10-50)

INSTRUCTIONS:

SHIP'S FORCE TO MAKE ENTRIES WEEKLY

a. Indicate as satisfactory or unsatisfactory in columns (a) below the condition and operation of each coil energized in accordance with paragraph 16 of DGP41 or paragraph 16 of DGP42 or 43 in Degaussing Folder and Article 81-241 of Buships Manual.

b. Indicate in columns (b) below insulation resistance to ground in megohms for each coil in accordance with paragraph 16 of DGP41 or paragraph 17 of DGP42 or 43 in Degaussing Folder.

c. Indicate under Remarks unsatisfactory conditions, repairs, date connection boxes drained, etc.

NAME OF SHIP

DATE	M COIL		F, I, OR L COIL*		Q, P, OR MAUX COIL*		A COIL*		REMARKS
	(a)	(b)	(a)	(b)	(a)	(b)	(a)	(b)	
1-9-61	175,000		150,000		175,000		Satisfactory		(4HR WKLY TEST) RC
1-16-61	100,000		500,000		200,000		"		(4HR WKLY TEST) RC
1-24-61	75,000		500,000		100,000		"		(4HR WKLY TEST) RC
1-31-61	10,000		500,000		35,000				(4HR WKLY TEST) RC
2-8-61	10,000		500,000		10,000				(4HR WKLY TEST) RC
2-13-61	10,000		500,000		700,000				" " " " RC
3/3/61	50,000		55,000		100,000		Satisfactory		(4HR WKLY Test) B.M.
3/10/61	300,000		50,000		200,000		Satisfactory		(4hr WKly Test) B.M.
3/23/61	M + 52		P + 20		I + 28				IN PEARL HARBOR DECK, SATISFACTORY.
3-23-61	22,000		15,000		400,000				4 HR WKLY TEST (Pearl Harb) RC
	M + 52		P + 20		I + 28				
	350,000		400,000		250,000				
4/6/61	74		23		30		Satisfactory		(4hr) WKly test - B.M.
4/15 THRU 4/19/61	CONTINUED				THRU		INCHON		RC
4/28/61	400,000		200,000		300,000		Satisfactory		(4hr WKLY TEST) RC
5/8/61	175,000		125,000		150,000				4hr. wkly Test n.n.
5-12-61	150,000		100,000		150,000				4hr. wkly Test n.n.
5-31-61	+ 7		+ 30		- 23				
5-23-61	+ 63		+ 30		+ 30				
5-31-61	200,000		100,000		200,000				WEEKLY DEGAUSSING TEST 4 HRP.
6-2-61	200,000		200,000		150,000				WEEKLY 4HR. TEST
	+ 74		- 23		+ 30				
6-13-61	+ 74		+ 23		+ 30				Run Degaussing Range
6-16-61	250,000		150,000		200,000				4 Hr. weekly Test n.n.
6-23-61	100,000		250,000		200,000				4 HR. WEEKLY TEST RC

*Fill out in cases where installed - leave blank for ships with M coil only.

SHIP'S FORCE DEGAUSSING MAINTENANCE RECORD
NAVSHIPS 1009 (REV. 10-50)

INSTRUCTIONS:

SHIP'S FORCE TO MAKE ENTRIES WEEKLY

a. Indicate as satisfactory or unsatisfactory in columns (a) below the condition and operation of each coil energized in accordance with paragraph 16 of DGP41 or paragraph 16 of DGP42 or 43 in Degaussing Folder and Article 81-241 of Buships Manual.

b. Indicate in columns (b) below insulation resistance to ground in megohms for each coil in accordance with paragraph 16 of DGP41 or paragraph 17 of DGP42 or 43 in Degaussing Folder.

c. Indicate under Remarks unsatisfactory conditions, repairs, date connection boxes drained, etc.

NAME OF SHIP

DATE	M COIL		F, I, OR L COIL*		O, P, OR MAUX COIL*		A COIL*		REMARKS
	(a)	(b)	(a)	(b)	(a)	(b)	(a)	(b)	
6-28-61	+63		+28		+30				SATISFACTORY
7-1-61									Secured at 0840
7-7-61	150,000		200,000		250,000				4 HA WEEKLY TEST
7-25-26-61	300,000		150,000		300,000				0800 - 25 July 1961 0805 - 26 July 1961
8-3-61	200,000		125,000		200,000				1115-1515 Aug 3, 1961
8-11-61	50,000		25,000		200,000				4h. Wkly test 0800-1200 Aug 11, 1961
8-17-61	75,000		100,000		75,000				1030-1430 Wkly test (4hrs)
24 Aug 61									2145 } Coasting to
28 Aug 61	+63		+28		+30				0420 } Incheon
9-1-61	200,000		100,000		200,000				0845-1315 Wkly test (4hrs)
9-7-61	200,000		50,000		100,000				0745-1520 (4hr) Wkly test
9-18-61	200,000		200,000		300,000				
9-22-61	100,000		200,000		150,000				0930-1330 (4hr) Wkly test
9-21-61	Ran Degaussing Range, Pearl Harbor								1200-1330 Arr. Pearl Har.
9-24-61	50,000		125,000		100,000				0845-1300 (4hr) Wkly test
10-7-61	50,000		75,000		100,000				0840-1300 (4hr) Wkly test
10-13-61	50,000		60,000		76,000				0830-1300 (4hr) Wkly test
10-20-61	50,000		100,000		125,000				0830-1345 (4hr) Wkly test
11-10-61	500,000		100,000		150,000				0800-1200 (4hr) Wkly test
11-17-61	1 meg		400,000		450,000				0800-1200 (4hr) Wkly test
11-27-61	5,000		10,000		15,000				0900-1300 (4hr) Wkly test
11-28-61	200,000		100,000		250,000				CARRY TEST
12-5-61	400,000		150,000		200,000				0800-1300 Wkly test

*Fill out in cases where installed - leave blank for ships with M coil only.

SHIP'S FORCE DEGAUSSING MAINTENANCE RECORD
NAVSHIPS 1009 (REV. 10-50)

INSTRUCTIONS:

SHIP'S FORCE TO MAKE ENTRIES WEEKLY

a. Indicate as satisfactory or unsatisfactory in columns (a) below the condition and operation of each coil energized in accordance with paragraph 16 of DGP41 or paragraph 16 of DGP42 or 43 in Degaussing Folder and Article 81-241 of Buships Manual.

b. Indicate in columns (b) below insulation resistance to ground in megohms for each coil in accordance with paragraph 16 of DGP41 or paragraph 17 of DGP42 or 43 in Degaussing Folder.

c. Indicate under Remarks unsatisfactory conditions, repairs, date connection boxes drained, etc.

NAME OF SHIP

DATE	M COIL		F OR L COIL*		Q OR MAUX COIL*		A COIL*		REMARKS
	(a)	(b)	(a)	(b)	(a)	(b)	(a)	(b)	
15 DEC 61	250,000		100,000		250,000				2 x 4 hr. test
22 DEC 61	500,000		300,000		100,000				4 hr. WEEKLY TEST
5 JAN 62	300,000		250,000		300,000		TEP		4 hr. WEEKLY test
11 JAN 62	450,000		200,000		300,000		TEP		4 hr. WKLY test
19 JAN 62	100,000		200,000		200,000		TEP		4 hr WKLY test
1-2 FEB 62	250,000		100,000		100,000				2 x 4 hr. WKLY TEST
8 FEB 62	150,000		200,000		225,000		TEP		4 hr WKLY test
2 MAR 62	250,000		150,000		200,000		TEP		4 hr WKLY test
9 MAR 62	900,000		200,000		250,000		TEP		4 hr. WKLY test
15 MAR 62	250,000		200,000		200,000		TEP		4 hr WKLY Test
30 MAR 62	400,000		200,000		200,000		TEP		4 hr WKLY Test
6 APRIL 62	300,000		200,000		200,000		TEP		4 hr WKLY Test
12 APRIL 62	+74		23		+30		RRR		Dep. San Francisco
13 APRIL 62	500,000		200,000		200,000		RRR		4 hr. WKLY test
19 APRIL 62	200,000		200,000		200,000		RRR		4 hr. WKLY TESTS
27 APRIL 62									Deq. circuit Energized
30 APRIL 62	1 MEG		300,000		500,000		RRR		Deq circuit secured.
4 MAY 62	800,000		200,000		200,000		RRR		
7 MAY 62	+52		+28		+20		RR		Swing ship
11 MAY 62	300,000		200,000		200,000		RRR		4 hr. WK test.
18 MAY 62	+74		23		+30		RR		S.F. Dep. Range.
25 MAY 62	150,000		200,000		200,000		RR		4 hr. WKLY Test.

*Fill out in cases where installed - leave blank for ships with M coil only

DATE	M COIL		F, I, OR L COIL*		Q, P, OR MAUX COIL*		A COIL*		REMARKS
	(a)	(b)	(a)	(b)	(a)	(b)	(a)	(b)	
1-29-64	150,000		150,000		200,000				Weekly test TR 5%
1-29-64	300,000		400,000		400,000 500,000				Weekly Test TR 5%
2-18-65	200,000		150,000		150,000				" " T.R. 1/2
3-5-65	100,000		100,000		100,000				" " T.R.
3-12-65	250,000		200,000		150,000				WEEKLY TEST W.B.
3-19-65	65+		35-		25-				" " W.B.
3-19-65	400,000		300,000		400,000				WEEKLY TEST TR 1/2
3-26-65	300,000		200,000		300,000				" " W.B.
4-1-65	150,000		200,000		200,000				" " W.B.
4-9-65	50,000		100,000		100,000				" " W.M.K.
4-16-65	200,000		150,000		200,000				" " W.M.K.
4-23-65	200,000		150,000		200,000				" " W.B.
4-30-65	150,000		150,000		200,000				" " W.M.K.
5-14-65	200,000		200,000		300,000				" " TR
5-21-65	150,000		150,000		200,000				" " TR
5-28-65	100,000		100,000		100,000				" " TR
6-25-65	100,000		150,000		255,000				" " R.B.
7-2-65	50,000		50,000		100,000				" " R.B.
7-9-65	40,000		75,000		100,000				" " W.B.
7-23-65	40,000		80,000		100,000				" " R.G.D.
7-30-65. NED	150,000		150,000		200,000				" " TR
8-13-65	100,000		150,000		200,000				" " R.B.
8-20-65	75,000		100,000		150,000				" " R.B.
8-27-65	50,000		75,000		100,000				" " R.B.

*Fill out in cases where installed - leave blank for ships with M coil only.

SHIP'S FORCE DEGAUSSING MAINTENANCE RECORD
NAVSHIPS 1009 (REV. 10-50)

INSTRUCTIONS:

SHIP'S FORCE TO MAKE ENTRIES WEEKLY

a. Indicate as satisfactory or unsatisfactory in columns (a) below the condition and operation of each coil energized in accordance with paragraph 16 of DGP41 or paragraph 16 of DGP42 or 43 in Degaussing Folder and Article 81-241 of Buships Manual.

b. Indicate in columns (b) below insulation resistance to ground in megohms for each coil in accordance with paragraph 16 of DGP41 or paragraph 17 of DGP42 or 43 in Degaussing Folder.

c. Indicate under Remarks unsatisfactory conditions, repairs, date connection boxes drained, etc.

NAME OF SHIP

DATE	M COIL		F, J, OR L COIL*		Q, P, OR MAUX COIL*		A COIL*		REMARKS
	(a)	(b)	(a)	(b)	(a)	(b)	(a)	(b)	
6-1-62	400,000		300,000		300,000				4 Hr. Wkly Test
6-9-62	250,000		300,000		300,000				4 Hr. Wkly Test
6-15-62	100,000		100,000		150,000				"
6-21-62	350,000		300,000		300,000				"
6-29-62	200,000		200,000		250,000				"
7-6-62	100,000		150,000		150,000				"
7-12-62	+74		+30		28				Van Duane Street -
7-19-62	+74		+30		28				Under - Van Duane Street
7-27-62	300,000		100,000		100,000				4 Hr Wkly. Test.
8-4-62	+74		23		+70				S.F. Degaussing Range.
8-10-62	100,000		100,000		100,000				4 Hr. Wkly Test.
8-17-62	100,000		100,000		100,000				4 hr. Wkly Test.
8-31-62	90,000		100,000		100,000				4 hr. Wkly Test.
9-7-62	300,000		150,000		200,000				4 hr Wkly test
9-14-62									Dry out circuit
9-21-62	200,000		100,000		100,000				4 hr Wkly test
9-27-62	100,000		100,000		100,000				4 hr Wkly test
10-12-62	450,000		100,000		100,000				4 hr Wkly test
10-19-62	200,000		100,000		200,000				4 hr Wkly test
11-16-62	150,000		100,000		100,000				4 hr Wkly Test.
11/23/62	300,000		200,000		250,000				4 hr Wkly Test
11/30/62	+74		+28		+30				11-26-62 to 11-30-62

*Fill out in cases where install leave blank for ships with H coil only

DATE	M COIL		F. OR L COIL*		Q, P, OR MAUX COIL*		A CO		REMARKS
	(a)	(b)	(a)	(b)	(a)	(b)	(a)	(b)	
7-3-64	150,000		125,000		150,000				
7-10-64	200,000		100,000		100,000				
7-16-64	75,000		80,000		80,000				
7-24-64	75,000		90,000		75,000				
7-31-64	100,000		100,000		100,000				
8-7-64	100,000		100,000		100,000				
8-14-64	125,000		125,000		125,000				
8-21-64	150,000		125,000		125,000				
8-28-64	125,000		100,000		100,000				
9-4-64	150,000		150,000		175,000				
9-11-64	75,000		100,000		100,000				
9-18-64	200,000		150,000		150,000				
9-25-64	150,000		100,000		100,000				
10-2-64	125,000		100,000		125,000				
10-9-64	175,000		200,000		200,000				
10-16-64	100,000		125,000		150,000				WEEKLY TEST $F\frac{1}{2}\%$
10-23-64	50,000		50,000		50,000				WEEKLY TEST $F\frac{1}{2}\%$
10-30-64	50,000		50,000		50,000				WEEKLY TEST $F\frac{1}{2}\%$
11-7-64	75,000		50,000		50,000				WEEKLY TEST $F\frac{1}{2}\%$
11-13A-64	125,000		150,000		100,000				WEEKLY TEST $F\frac{1}{2}\%$
11-20-64	300,000		150,000		150,000				WEEKLY TEST $F\frac{1}{2}\%$
12-21-64	350,000		250,000		400,000				SF. RANGE $F\frac{1}{2}\%$
12-24-64	100,000		100,000		100,000				WEEKLY TEST $F\frac{1}{2}\%$
1-8-65	150,000		150,000		200,000				WEEKLY TEST $F\frac{1}{2}\%$
1-15-65	100,000		100,000		200,000				WEEKLY TEST $F\frac{1}{2}\%$

*Fill out in cases where installed. Leave blank for ships with M coil only.

SHIP'S FORCE DEGAUSSING MAINTENANCE RECORD
NAVSHIPS 1009 (REV. 10-50)

INSTRUCTIONS:

SHIP'S FORCE TO MAKE ENTRIES WEEKLY

a. Indicate as satisfactory or unsatisfactory in columns (a) below the condition and operation of each coil energized in accordance with paragraph 16 of DGP41 or paragraph 16 of DGP42 or 43 in Degaussing Folder and Article 81-241 of Buships Manual.

b. Indicate in columns (b) below insulation resistance to ground in megohms for each coil in accordance with paragraph 16 of DGP41 or paragraph 17 of DGP42 or 43 in Degaussing Folder.

c. Indicate under Remarks unsatisfactory conditions, repairs, date connection boxes drained, etc.

NAME OF SHIP

DATE	M COIL		F, I, OR L COIL*		Q, P, OR MAUX COIL*		A COIL*		REMARKS
	(a)	(b)	(a)	(b)	(a)	(b)	(a)	(b)	
12/13/62	300	000	100	000	200	000			4hr. Wkly test
12/27/62	2500	000	250	000	250	000			4hr. Wkly test.
1/4/63	+74		+28		+30				Yoko Koern Yoko
1/7/63	125	000	125	000	125	000			
1/11/63	1.5		750	000	500	00			
1/18/63	900	000	750	000	250	00			4hr. Wkly Test
2/1/63	200 000		300 000		300 000				4hr. Wkly test
2/8/63	2000	000	100	000	100	000			4hr. Wkly test
2/22/63	100	000	100	000	100	000			4hr. Wkly test
3/1/63	200,000-2		100,000-2		200,000-2				MEGR. READINGS
3/14/63	400	000-2	100	000-2	1000	00-2			4hr. Wkly test
3/22/63	+74		+28		+30				4hr. Wkly test
3/29/63	350	000	150	000	150	000			4hr. Wkly test
4/6/63	150	000	100	000	100	000			4hr. Wkly test
5-6-63	15	000	50	000	50	000			TRIMON TO VAN DIEMAN
6/20/63	50	000	100	000	100	000			Weekly Test.
7/27/63	50	000	60	000	50	000			Yokohama to Honolulu
7/31/63	50	000	100	000	200	000			4 th Weekly Test
7/12/63	200	000	100	000	50	000			4 th Weekly Test.
7/19/63	200	000	100	000	100	000			4 th Weekly test.
8/12/63	20	000	50	000	50	000			4 th " "
10/20/63	500	000	50	000	100	000			" " "

*Fill out in cases where installed - leave blank for ships with H coil only.

DATE	M COIL		F, I, OR L COIL*		Q, P, OR MAUX COIL*		A COIL*		REMARKS
	(a)	(b)	(a)	(b)	(a)	(b)	(a)	(b)	
10/25/63	200	000	60	000	100	000			4th Weekly Test
11/8/63	225	000	75	000	100	000			4th Weekly Test.
12-10-63	70000		10000		10000				WEEKLY TEST
12-22-64									
1-13-64	Ran SF Degaussing Range Departure								Satisfactory
1-22-64	Ran Pearl Hbr Degaussing Range Return								
1-23-64	"	"	"	"	"	"	Departure		Satisfactory
1-30-64	60000		10000		100000				Weekly Test 4th
2-18-64	80000		10000		100000				" "
2-17-64	100000		10000		100000				" "
2-26-64	100000		100000		100000				" "
3-7-64	Ran Pearl Degaussing Range								Satisfactory
3-13-64	100000		75000		75000				Weekly Test.
3-20-64	75000		75000		100000				" "
3-27-64	75000		75000		100000				" "
4-14-64	Ran S.F. Marina Degaussing Range								
4-21-22-64	Ran Pearl Hbr Degaussing Range								Satisfactory
5-24-64	Ran S.F. Marina Range Satisf.								Weekly Test
5-22-64	10000		10000		100000				Weekly Test
6-4-64	100000		100000		100000				Weekly Test
6-19-64	100000		150000		150000				Weekly Test
7-20-21-64	Ran Pearl Degaussing Range Satisfactory								

*Fill out in cases where installed - leave blank for ships with M coil only.

SHIP'S FORCE DEGAUSSING MAINTENANCE RECORD

NAVSHIPS 1009 (REV. 10-50)

INSTRUCTIONS:

SHIP'S FORCE TO MAKE ENTRIES WEEKLY

a. Indicate as satisfactory or unsatisfactory in columns (a) below the condition and operation of each coil energized in accordance with paragraph 16 of DGP41 or paragraph 16 of DGP42 or 43 in Degaussing Folder and Article 81-241 of Buships Manual.

b. Indicate in columns (b) below insulation resistance to ground in megohms for each coil in accordance with paragraph 16 of DGP41 or paragraph 17 of DGP42 or 43 in Degaussing Folder.

c. Indicate under Remarks unsatisfactory conditions, repairs, date connection boxes drained, etc.

NAME OF SHIP

DATE	M COIL		F, I, OR L COIL*		Q, P, OR MAUX COIL*		A COIL*		REMARKS
	(a)	(b)	(a)	(b)	(a)	(b)	(a)	(b)	
1965									
3 Sept	50K		50K		100K				Weekly Test
10 Sept	50K		50K		50K				Weekly Test
17 Sept	50K		100K		100K				Weekly Test
24 Sept	100K		150K		200K				Weekly Test
8 Oct	200K		200K		150K				Weekly Test
26 Oct	200K		200K		100K				Weekly Test
3 Dec	150K		75K		75K				Weekly Test
10 Dec	150K		125K		100K				Weekly Test
16 Dec	100K		100K		95K				Weekly Test
21 Dec	150K		250K		150K				Weekly Test
22 Dec	125K		170K		125K				Weekly Test
27 Dec	200K		150K		100K				Weekly Test
1966									
3 Jan	500K		350K		200K				Weekly Test
5 Jan	400K		300K		200K				Weekly Test
12 Jan	350K		300K		250K				Weekly Test
19 Jan	400K		350K		350K				Weekly Test
26 Jan	400K		350K		400K				Weekly Test
2 Feb	300K		250K		300K				Weekly Test
9 Feb	600K		300K		300K				Weekly Test
16 Feb	250K		200K		200K				Weekly Test

*Fill out in cases where installed - leave blank for ships with H coil only.

SHIP'S FORCE DEGAUSSING MAINTENANCE RECORD

NAVSHIPS 1009 (REV. 10-50)

INSTRUCTIONS:

SHIP'S FORCE TO MAKE ENTRIES WEEKLY

a. Indicate as satisfactory or unsatisfactory in columns (a) below the condition and operation of each coil energized in accordance with paragraph 16 of DGP41 or paragraph 16 of DGP42 or 43 in Degaussing Folder and Article 81-241 of Buships Manual.

b. Indicate in columns (b) below insulation resistance to ground in megohms for each coil in accordance with paragraph 16 of DGP41 or paragraph 17 of DGP42 or 43 in Degaussing Folder.

c. Indicate under Remarks unsatisfactory conditions, repairs, date connection boxes drained, etc.

NAME OF SHIP

DATE	M COIL		F, I, OR L COIL*		Q, P, OR MAUX COIL*		A COIL*		REMARKS
	(a)	(b)	(a)	(b)	(a)	(b)	(a)	(b)	
1966									
23 FEB	500k		300k		200k				Weekly Test
2 MAR	50k		30k		30k				Weekly test
9 MAR	50k		30k		30k				Weekly test
16 MAR	50k		30k		30k				Weekly test
23 MAR	50k		30k		30k				Weekly test
30 MAR	50k		30k		30k				Weekly test
6 APR	50k		30k		30k				WEEKLY TEST
13 APR	50k		30k		30k				WEEKLY TEST
11 APR	+74k		+30k		23k				RUN SATISFACTORY RUN MARINA DEB RANGE
15 APR	+74		+30		23				RUN MARINA DEB RANGE RUN SATISFACTORY
20 APR	+52		+70		28				RUN PEARL DEB RANGE RUN SATISFACTORY
21 APR	+52		+20		28				RUN PEARL DEB RANGE RUN SATISFACTORY
27 APR	+50		+30		30				WEEKLY TEST 9hrs
4 MAY 66	+50		+30		30				WEEKLY TEST 9hrs
11 MAY 66	+50		+30		30				WEEKLY TEST 4hrs
18 MAY 66	+74		+30		23				ARRIVING SF
19 MAY 66	+50		+30		30				WEEKLY TEST
26 MAY 66	+50		+30		30				"
27 MAY 66	+74		+30		23				Marina Deb Range run Satisfactory SF
1 June	+52		+20		28				ARRIVAL PEARL HARBOR
2 June	+52		+20		28				DEPARTURE PEARL HARBOR
8 June	+50		+30		30				WEEKLY TEST

*Fill out in cases where installed - leave blank for ships with H coil only.

DATE	M COIL		F, I, OR L COIL*		Q, P, OR MAUX COIL*		A COIL*		REMARKS
	(a)	(b)	(a)	(b)	(a)	(b)	(a)	(b)	
JUNE 15	50		30		30				WEEKLY TEST
JUNE 22	50		30		30				" "
JULY 1	50		30		30				" "
1967 MAY 3	50		30		30				WEEKLY TEST
MAY 10	50		30		30				" "
" 24	50		30		30				WEEKLY TEST
JUNE 1	50		30		30				WEEKLY TEST
JUNE 7	50		30		30				WEEKLY TEST
JUNE 15	50		30		30				
" 22	50		30		30				
" 29	50		30		30				
JUL 6	50		30		30				
13	50		30		30				
20	50		30		30				
28	50		30		30				
AUG 4	50		30		30				
11	50		30		30				
18	50		30		30				
25	50		30		30				
31	50		30		30				
SEP 7	50		30		30				
14	50		30		30				
22	50		30		30				
28	50		30		30				

*Fill out in cases where installed - leave blank for ships with M coil only.

SHIP'S FORCE DEGAUSSING MAINTENANCE RECORD

NAVSHIPS 1009 (REV. 10-50)

INSTRUCTIONS:

SHIP'S FORCE TO MAKE ENTRIES WEEKLY

a. Indicate as satisfactory or unsatisfactory in columns (a) below the condition and operation of each coil energized in accordance with paragraph 16 of DGP41 or paragraph 16 of DGP42 or 43 in Degaussing Folder and Article 81-241 of Buships Manual.

b. Indicate in columns (b) below insulation resistance to ground in megohms for each coil in accordance with paragraph 16 of DGP41 or paragraph 17 of DGP42 or 43 in Degaussing Folder.

c. Indicate under Remarks unsatisfactory conditions, repairs, date connection boxes drained, etc.

NAME OF SHIP

DATE	M COIL		F, I, OR L COIL*		Q, P, OR MAUX COIL*		A COIL*		REMARKS
	(a)	(b)	(a)	(b)	(a)	(b)	(a)	(b)	
Oct 6-1966	50		30		30				Weekly test
12	50		30		30				
19	50		30		30				
26	50		30		30				
Nov 4	50		30		30				
9	50		30		30				
16	50		30		30				
30	50		30		30				
Dec 7	50		30		30				
21	50		30		30				
28	50		30		30				
Jan 4 1967	50		30		30				
11	50		30		30				
25	50		30		30				
Feb 1	50		30		30				
8	50		30		30				
15	50		30		30				
22	50		30		30				
Mar 3	50		30		30				
15	50		30		30				
22	50		30		30				
29	50		30		30				

*Fill out in cases where installed - leave blank for ships with H coil only.

1967 DATE	M COIL		F, I, OR L COIL*		Q, P, OR MAUX COIL*		A COIL*		REMARKS
	(a)	(b)	(a)	(b)	(a)	(b)	(a)	(b)	
APR 12	50		30		30				weekly test
19	50		30		30				
28	50		30		30				
MAY 3	50		30		30				
10	50		30		30				
17	50		30		30				
24	50		30		30				
31	50		30		30				
JUNE 7	50		30		30				weekly test (Can MAINA depart)
14	50		30		30				
JUNE 27	474		30		—				
SEPT 26	50		30		30				weekly test
OCT - 3	50		30		30				"
10	50		30		30				"
17	50		30		30				"
24	50		30		30				"
30	50		30		30				"
NOV 6	50		30		30				"
13	50		30		30				"
23	50		30		30				"
DEC 1	50		30		30				weekly test TC

*Fill out in cases where installed - leave blank for ships with M coil only.