

Groupees Scolaires Improvements

Luang Prabang - The four groupees scolaires (G.S.) in which work has not been completed. The PTAs supplied only one printer and insufficient lime wash to improve the classrooms appearance. It is expected that the PTAs will meet soon after the opening of the school year for money for additional printers, lime wash and brushes. The work is completed on weekends. The Sayaboury Groupe Scolaire also has not been due to insufficient funds and the work will be completed at the year end.

Houa Khong - Work was proceeding slowly on the painting of the interior of the Ban Houei Sai Groupe Scolaire.

Savannakhet - The AP for rehabilitation of the Bankeo Groupe Scolaire is still with the PSI. He has agreed to sign it soon after the PTA has approved the funds for printers, lime wash and brushes. No AP was for Khammouangy Groupe Scolaire since it was renovated last year. Work will begin soon after the opening of the school year on the Bankeo and Houa Khong Groupees Scolaires.

Vientiane - Work was proceeding slowly on the painting of the interior of the Ban Houei Sai and Kham Khouang Groupees Scolaires. The Champasak Province has been completed. The PTA did an excellent job on the work and will reserve the remaining seven bags of lime for touch up work during the school year. Work is approximately 75% completed on the Ban Houei Sai and Kham Khouang Island, Sithakone.

Construction of School Buildings

The AP has been submitted for the urban schools at Luang Prabang, Vientiane and Savannakhet. The site for the school at Sakhet has still not been cleared. The project for the school at Wapichumlong has been suspended due to land issues.

Construction of School Buildings

Luang Prabang	Urban School	100%
Champasak	Ban Houei Sai Groupe Scolaire	51%
Vientiane	Bankeo Groupe Scolaire	50%
Luang Prabang	Sithakone Groupe Scolaire	90%
Savannakhet	Khammouangy College	Suspended
Luang Prabang	Houa Khong School	Not started

Construction of School Buildings

Complete plans have been submitted from Khoueng Boualapha in all 12 provinces. These plans have been reviewed by priorities in the PTA. The work will be completed by the end of the year.